

EBASCO SERVICES INCORPORATED

WATERFORD STEAM ELECTRIC STATION - UNIT NO 3

PROCEDURE FOR: CLAM SHELL FILTER BLANKET TEST FILL

PROCEDURE NUMBER:

CP-203

ISSUE SUMMARY

ISSUE/DATE	PREPARED	APPROVED	REMARKS
A/Draft 8/1/75	M. Temchin <i>M. Temchin</i>	J.O. Booth	
A/9/22/75	M. Temchin		

INFORMATION ONLY

B506220006 B50222
PDR FOIA
GARDEB4-455 PDR

FREEDOM OF INFORMATION
ACT REQUEST

84-455

C/398

NOTATIONS IN THIS COLUMN INDICATE WHICH CHANGES HAVE BEEN MADE

NOTATIONS IN THIS COLUMN INDICATE WHICH CHANGES HAVE BEEN MADE

EBASCO SERVICES INCORPORATED		NO. CP-203
ISSUE: A	WATERFORD STEAM ELECTRIC STATION - UNIT NO 3	PAGE: 1 OF 8

1.0 PURPOSE

This procedure outlines a means to determine the optimum construction techniques for the placement and compaction of the shell material to be placed directly on top of the final exposed pleistocene clay foundation.

2.0 SCOPE

The scope of the procedure will cover the construction of a test fill including material and thickness, preliminary material testing, compaction field testing, data compilation, tabulation and analysis. The final analysis of the data will result in a method specification stipulating, material properties, lift thickness, type of compaction equipment, and compaction technique (number of passes, overlap, etc.). Once established, the inspection, documentation and Quality Control of the construction of this shell blanket will be done in accordance with QCIP-I under the jurisdiction of the Senior Quality Control Supervisor.

3.0 REFERENCES

3.1 Ebasco Services, Incorporated
Ebasco Specification
Filter & Backfill
LOU 1564.482

3.2 Waterford SES Unit #3 - QCIP-1

3.3 Waterford SES - Unit #3 - QCIP-2

4.0 DEFINITIONS

None

5.0 RESPONSIBILITIES

5.1 The Clam Shell Test Fill will be organized, controlled and evaluated under the direction of the Site Soil Engineer.

5.2 The Results of the Test Fill shall be recorded by the Site Soils Engineer on Forms QC-111 and QC-112.

6.0 PROCEDURE

6.1 Material and Thickness

Material shall be locally available clam shell and shall be subject to the approval of the Engineer. It shall be free of vegetation, organic matter, rubbish, debris or other unsuitable material. One layer of material shall be installed, such that the final in-place thickness of the filter blanket shall not be less than twelve (12) inches. Care shall be taken during placement and compaction not to disturb any soil instrumentation which may be in place. Inspection of material condition, placement and compaction shall be recorded on Form QC-93.

6.2 Preliminary Material Testing

A 250 pound representative sample of the clam shell material to be used in the test section shall be sent to a testing laboratory (either on site or off) and the following tests be run under the direction of the Site Soils Engineer. Results of the Laboratory Tests shall be recorded on the appropriate QC Forms as given in QCIP-2.

6.2.1 ASTM-D-422-63 - grain size distribution (sieve analysis) - Several tests shall be performed using sieves from +3 inch to #200. From this data, the following indexes shall be calculated: (Form QC-91 and QC-106).

6.2.1.1 Fineness Modulus - Defined in ASTM C-125-68

6.2.1.2 Coefficient of uniformity - defined as the diameter of the particle at which 60% of the material is finer divided by the diameter of the particle at which 10% is finer;

$$C_u = \frac{D_{60}}{D_{10}}$$

6.2.2.2 ASTM D-1557-70 Method D - modified proctor density - five point proctor curve. (Form QC-87 and QC-88).

6.2.3 ASTM D-422-63 - grain size distribution (sieve analysis) - several tests shall be performed on a representative sample of material taken from a blend of material used for the five proctor pills (after compaction gradation). From this data, the fineness modulus and coefficient of uniformity shall be calculated. (Form QC-91 and QC-106).

6.2.4 ASTM D-2049-69 - relative density of cohesionless soils - several maximum and minimum density tests shall be performed. (Form QC-108)

6.2.5 ASTM D-422-63 - grain size distribution (sieve analysis) - several tests shall be performed on a representative sample of material taken from a blend of all material used for the maximum density tests. From this data, the fineness modulus and coefficient of uniformity shall be calculated. (Form QC-91 and QC-106).

6.3 Compaction

The degree of compaction required for the clam shell filter blanket shall be established by a field testing program in accordance with the following procedure:

6.3.1 After excavation to the top of the Pleistocene clays at about elevation - 40ft. MSL, a quantity of clam shell material, sufficient to cover an area of about 50 ft. by 25 ft., shall be placed in the condition in which it would normally be dumped from trucks. The thickness of the material which is put down shall be such that its thickness after compaction shall be about 12 inches.

6.3.2 Three steel plates, 12 inches square by 1/8 inches thick shall be placed on top of the final graded material before compaction as shown in figure No. 1. Their elevations should be read before any compacting is performed and recorded on Form QC-111.

NOTATIONS IN THIS COLUMN INDICATE WHICH CHANGES HAVE BEEN MADE

NOTATIONS IN THIS COLUMN INDICATE WHICH CHANGES HAVE BEEN MADE

ISSUE: A

EBASCO SERVICES INCORPORATED

WATERFORD STEAM ELECTRIC STATION - UNIT NO 3

NO. CP-203

PAGE: 3 OF 8

- 6.3.3 Six steel drums - 15 inches in diameter and 6 inches high with one end removed (cut from 5 gallon buckets) and a perforated bottom as shown in figure No. 2 shall be located at the end of each test strip as shown in figure No. 1. These drums should be placed in location prior to the shell placement so that they will be completely imbedded in the shell material during compaction.
- 6.3.4 Two passes shall be made by a large pneumatic roller (10 Ton \pm) and a large dynamic force vibratory smooth drum roller (10 Ton \pm) each operating on a separate section (See Figure No. 1). After each set of two passes, the following measurements and tests shall be performed and results recorded on Form QC-111.
- 6.3.4.1 The elevations of each of the three steel plates in each section should be measured using precise survey techniques.
- 6.3.4.2 One in place density test should be run in the close proximity of each steel plate. The in place density tests should be performed using any of the following techniques; the results recorded on Form QC-83.
- a) Sand cone method ASTM B-1556-68
 - b) Rubber balloon method ASTM D-2167-66
- 6.3.4.3 One steel drum shall be removed from each section with a minimum amount of disturbance and carefully stored on the side of the test strip after each set of two passes of the roller. These drums shall be properly labeled and constant head permeability tested at the completion of the compaction phase of the test fill. The permeability testing shall be run by the Site Soils Engineer in accordance with Figure No. 3 and the following procedure and results recorded on Form QC-111:
- a) Place the mold with shell on top of the distribution bucket and tape the seam with duct tape or equal.
 - b) Place the top collar on top of the mold with shell and tape the seam with duct tape or equal.
 - c) Close valve #2 and open valve #1 to fill the 55 gallon drum. Let water spill out.
 - d) Open valve #2 until the discharge hose is passing all the water on top of the shell mold.

- e) Let the system run for two minutes to reach steady state conditions.
- f) Slide the 5 gallon bucket under the discharge hose and record the time.
- g) Record the time when the 5 gallon discharge bucket is just full.
- h) Repeat steps F and G two more times.

Steps 6.3.4.1 through 6.3.4.4 should then be continually repeated for sets of two passes concluding with 12 passes or as otherwise directed by the Site Soils Engineer.

6.3.4.4 From each drum of material taken from the test fill, one grain size distribution test and one density test should be run.

6.3.5 The results of all tests and measurements performed will be recorded on test fill summary report forms attached to this procedure.

6.3.6 A series of curves will be plotted by the Soils Engineer on Form QC-112, based on the test results. These curves are as follows:

- 6.3.6.1 Average settlement (.01 inches) VS number of passes - settlement will be based on the initial reading on the plates before compacting as a zero datum.
- 6.3.6.2 Average % compaction VS number of passes - the laboratory standard used as a base for the determination of percent compaction will be either the modified proctor density (ASTM D-1557-70 Method D) or the maximum density (ASTM D-2049-69) whichever has the smaller % of breakdown. The % compaction shall be defined as the in place density ($\#/ft^3$) divided by the base laboratory density ($\#/ft^3$) X 100.
- 6.3.6.3 Average Fineness Modulus VS number of passes - The fineness modulus should be determined in accordance with ASTM C-125-68 from the grain size distribution tests results previously described in section 6.2.5 of this procedure.
- 6.3.6.4 Average coefficient of uniformity VS number of passes - the coefficient of uniformity should be determined in accordance with section 6.2.1.2 of this procedure based on the test results previously described in section 6.2.5 of this procedure.
- 6.3.6.5 Permeability (CM/SEC) Vs number of passes - The permeability shall be determined in accordance with procedure in section 6.3.4.4.

NOTATIONS IN THIS COLUMN INDICATE WHICH CHANGES HAVE BEEN MADE

NOTATIONS IN THIS COLUMN INDICATE WHICH CHANGES HAVE BEEN MADE

ISSUE: A

EBASCO SERVICES INCORPORATED

NO. CP-203

WATERFORD STEAM ELECTRIC STATION - UNIT NO 3

PAGE: 5 OF 8

6.3.7 All compacting shall be done in the presence of the Site Soils Engineer and shall be subject to his direction and approval. The analysis of the test curves will be made by the Site Soils Engineer and his interpretation of the results shall govern. The Site Soils Engineer may also, at his discretion, require any modifications in the testing program as may seem necessary in order to accomplish the desired results.

6.3.8 After the Site Soils Engineer has made his review of the results of the test program, all work associated with the installation and compaction of the in-place filter blanket shall follow the procedures used during the testing program as closely as practicable, except as specific modifications are called for by the Site Soils Engineer.

6.3.9 The use of shell material of a different type, or from a different source, or the use of a different type or model of compacting equipment, will require new tests to be made to determine the proper number of passes for the filter blanket.

7.0 ATTACHMENTS

7.1 Test Fill Layout

7.2 Clam Shell Permeability Mold

7.3 Permeameter

7.4 Quality Control Forms

- a) QC-87 - Laboratory Compaction Tests
- b) QC-88 - Compaction Test Graph
- c) QC-91 - Sieve Analysis
- d) QC-93 - Soils Construction Inspection Report
- e) QC-106 - Mechanical Analysis Graph Of Granular Materials
- f) QC-108 - Relative Density Determinations of Cohesionless Soil
- g) QC-111 - Filter Blanket Test Fill Summary
- h) QC-112 - Test Fill Curve
- i) QC-83 - Rubber Balloon Density Data Sheet

NOTATIONS IN THIS COLUMN INDICATE WHICH CHANGES HAVE BEEN MADE




FIGURE # 1

WATERFORD STEAM ELECTRIC STATION
1980 - 1165 MW INSTALLATION - UNIT NO. 3
SOILS CONSTRUCTION
Inspection Report

GENERAL	Date _____ Shift _____ Weather _____ By _____
	Area Worked _____
	Average Elevation: Start of Shift _____ End of Shift _____ Total Leads _____
	Construction Work Accomplished, Crew and Equipment _____

	Work of the Construction Engineer for Soils _____

FILL	Origin of Material _____
	Type of material, describe (when/where, oversize, frozen, too wet, contaminated, nonuniform, what remedial action was taken) _____

	Lift Thickness Required _____ Actually Placed _____

	Watering (reason for, how much, when, where) _____

FILL	Keying (when, how, how much, where) _____

	Placement (leveling, raking, lift thickness; describe) _____

	Remarks (include nonconformity to specifications, times and locations of each remark) _____

Units used, model, contractor's number, frequency when checked, when malfunctioned, remedial action taken for each

EQUIPMENT NO.	MODEL NO.	FREQUENCY	TIME	FREQUENCY	TIME	FREQUENCY	TIME

Speed of Towing _____ Lift Thickness Compacted _____
 Coverages Requested _____ Coverages Given _____
 Are areas being missed by compactors? If so, where, when? What is compaction pattern? Is it satisfactory? If not, why not?
 (use sketch attached) _____

Tests failing. What remedial action was taken? When was the area retested? How many extra coverages were requested? In what areas? Was request fulfilled? _____

Remarks (include nonconformity to specifications, times and locations of each remark) _____

SUMMARY
 Number of coverages on lift partially compacted last shift _____
 Number of lifts placed and compacted this shift _____
 Number of coverages on lift partially compacted at end of this shift _____


A sketch may be attached to scale of area being filled and compacted indicating condition of area at end of shift, coverages completed, coverages needed in indicated areas.

Instructions to and conversations with subcontractor(s) _____


Examinations, discussions, decisions _____

Other important matters (dewatering operations, dredging piezometric readings, etc.) _____

7.2




PLAN
N.T.S.



SECTION
N.T.S.

PERMEABILITY MOLD

FABRICATED FROM BOTTOM OF
5 GAL. DRUM OR BUCKET WITH
 $\frac{1}{4} \phi$ HOLES ONE INCH ON CENTER
AND $\frac{1}{2} \phi$ STEEL HANDLE



ISOMETRIC
N.T.S.

FIGURE # 2

NOTATIONS IN THIS COLUMN INDICATE WHICH CHANGES HAVE BEEN MADE

NOTATIONS IN THIS COLUMN INDICATE WHICH CHANGES HAVE BEEN MADE

CONSTANT HEAD PERMEAMETER

7.3


ISSUE: A

WATERFORD STEAM ELECTRIC STATION - UNIT NO 3

EBASCO SERVICES INCORPORATED

NO. CP-203

PAGE: 8 OF 8



WATERFORD STEAM ELECTRIC STATION
1980 - 1165 IN INSTALLATION - UNIT NO. 3
DENSITY OF SOIL IN PLACE - RUBBER BALLOON METHOD
(In Accordance With ASTM D2167)

TEST NO.
RUBBER BALLOON APPARATUS

TEST LOCATION _____

TEST ELEVATION _____ TEST DEPTH _____

SOIL DESCRIPTION _____

NO.	DESCRIPTION	QUANTITY
1	Initial Readings with Apparatus on Test Hole Site:	
	a. Volume Indicator	cu ft
	b. Pressure on Liquid (same as for Colib. Check)	psig
	c. Surcharge Weight (same as for Colib. Check)	lb
2	Volume Indicator Reading with Apparatus over Test Hole and Balloon Inflated in Hole	cu ft
3	Volume of Test Hole, (2) - (1)	cu ft
4	Weight of Moist Soil Removed from Test Hole	lb
5	Weight Moisture Content Sample before Drying (Refer to Table II, ASTM D2167 for Min. Wt.)	g
6	Dry Weight of Moisture Content Sample	g
7	Moisture Content, $W = \frac{(5) - (6)}{(6)} \times 100$	%
8	Wet Unit Weight of Soil Removed from Test Hole, $\delta_m = \frac{(4)}{(3)}$	lb/cu ft
9	Dry Unit Weight of Soil Removed from Test Hole, $\delta_d = \frac{(8)}{(7) + 100} \times 100$	lb/cu ft

REMARKS

DATE AND TIME OF TEST	TEST BY	COMPUTED BY (WITH DATE)	CHECKED BY (WITH DATE)
-----------------------	---------	-------------------------	------------------------

WATERFORD STEAM ELECTRIC STATION
1980 - 1165 NW INSTALLATION - UNIT NO. 3
LABORATORY COMPACTION TEST
(In Accordance With ASTM D698 or D1557)

TEST OR SAMPLE NO. _____

TEST LOCATION _____ TEST ELEVATION _____

MATERIAL DESCRIPTION _____

EQUIPMENT IDENTIFICATION _____

SAMPLE PREPARATION:	<input type="checkbox"/> Natural State <input type="checkbox"/> Air Dried <input type="checkbox"/> Oven Dried	Date Compacted _____ Date Mixed _____	Scraped on _____ Sieve _____						
MOLD	<input type="checkbox"/> Std 4" <input type="checkbox"/> Other <input type="checkbox"/> Std 6"	Diameter _____ Height _____	Volume _____ Mold No. _____						
TYPE COMPACTION	<input type="checkbox"/> Std AASHO <input type="checkbox"/> Mod AASHO <input type="checkbox"/> Other	Dynamic: Hammer _____ lb, Kneading: Spring _____ lb,	Blows/layer _____, Layers _____ Temps/layer _____, Layers _____						
		TEST NUMBER							
		1	2	3	4	5			
Wt Water Added									
Wgt Wet Soil + Mold in g									
Wgt Mold in g									
Wgt Wet Soil in g									
Wet Density, γ_m in lb/cu ft									
WATER CONTENT		COMPACTION							
		BEFORE	AFTER	BEFORE	AFTER	BEFORE	AFTER	BEFORE	AFTER
Container No.									
Wgt Container + Wet Soil in g									
Wgt Container + Dry Soil in g									
Wgt Water in g									
Wgt Container in g									
Wgt Dry Soil in g									
Water Content, %									
Avg Water Content, %									
Dry Density, γ_d lb/cu ft									

REMARKS:

- 1) How fast does soil absorb water while mixing? ☐ Fast ☐ Medium ☐ Slow
- 2) Degree of difficulty in getting uniform water-soil mixture? ☐ Hard ☐ Medium ☐ Easy
- 3) At what test number is sample: Crumbly _____, Firm _____, Soft _____, Spongy _____
- 4) Was bleeding noticed during test? ☐ Yes ☐ No. If so what test numbers _____
- 5) Other comments: _____


Calculations: γ_d (in lb/ft³) = Mold Factor x weight wet soil in g. Mold Factor std 4" diam = 0.0061
std 6" diam = 0.0223

DATE OF TEST _____ COMPLETED BY (PRINT NAME) _____ CHECKED BY (PRINT NAME) _____

WATERFORD STEAM ELECTRIC STATION
1980 - 1165 MW INSTALLATION - UNIT NO. 3
COMPACTION TEST
(In Accordance With ASTM D698 or D1557)

TEST BY _____ DATE _____

DRAWN BY _____



TEST NO.	METHOD OF TEST	MAX DRY DENSITY PCF	OPTIMUM MOISTURE CONTENT %	SOIL DESCRIPTION OR CLASSIFICATION AND SAMPLE LOCATION

WATERFORD STEAM ELECTRIC STATION
1980 - 1165 MW INSTALLATION-UNIT NO. 3
SIEVE ANALYSIS
(In Accordance With ASTM D422)

TEST OR SAMPLE NO.

TEST LOCATION _____ TEST ELEVATION _____

MATERIAL DESCRIPTION _____

EQUIPMENT IDENTIFICATION _____

SAMPLE PREPARATION	<input type="checkbox"/> Natural State	<input type="checkbox"/> Mortar + Pesto	
	<input type="checkbox"/> Air Dried	Soil Broken Up by: <input type="checkbox"/> Roller	Soil Soaked: <input type="checkbox"/> Yes <input type="checkbox"/> No
	<input type="checkbox"/> Oven Dried	<input type="checkbox"/> Both	

	WEIGHT OF TEST SPECIMEN	TOTAL SAMPLE	PARTIAL SAMPLE	SOIL RETAINED ON #200 SIEVE
Container Number	Container Number			
Weight Container + Wet Soil in g	Weight Container + Dry Soil in g			
Weight Container + Dry Soil in g	Weight Container in g			
Weight Water, W_w in g	Weight Dry Soil W_s			
Weight Container in g	Weight Dry Soil from Water Content, W_s in g			
Weight Dry Soil, W_s in g	Weight Dry Soil from Hydrometer Test			
Water Content, W in % = $\frac{W_w}{W_s} \times 100$	Factor 100/Dry Weight Soil			

SIEVE NO.	SIEVE OPENING IN MM	WEIGHT SIEVE IN g	WEIGHT SIEVE + SOIL IN g	WGT OF RETAIN- ED SOIL IN g	CUMULATIVE WGT RETAINED IN g	CUMULATIVE % RETAINED	% FINER N	TOTAL SAMPLES FINER
3"	76.2							
1 1/2"	38.1							
3/4"	19.1							
3/8"	9.52							
4	4.76							
10	2.00							
Pen								

Sample washed on #200 Sieve: ☐ Yes ☐ No. Sample from Hydrometer Test: ☐ Yes ☐ No


3/8"	9.52							
4	4.76							
10	2.00							
20	0.84							
40	0.42							
60	0.250							
100	0.149							
200	0.074							
Pen								

REMARKS:

NAME OF TEST	TEST BY	COMPUTED BY	CHECKED BY

MECHANICAL ANALYSIS GRAPH OF GRANULAR MATERIALS

(In Accordance With ASTM D422, Section 16)



TEST NO.		SAMPLE NO.		SAMPLE LOCATION		SAMPLE ELEVATION	
SAMPLE DESCRIPTION							
WATERFORD STEAM ELECTRIC STATION 1980-1165 MW INSTALLATION UNIT NO 2							
DRAWN BY		CHECKED BY		PROJECT		DATE	

WATERFORD STEAM ELECTRIC STATION
1980 - 1165 MW INSTALLATION - UNIT NO. 3
RELATIVE DENSITY DETERMINATIONS OF COHESIONLESS SOIL
(In Accordance With ASTM D2937)

TEST LOCATION _____ TEST ELEVATION _____

SOIL DESCRIPTION _____

EQUIPMENT IDENTIFICATION _____ MOLD SIZE _____

MAXIMUM DENSITY DETERMINATION	<input type="checkbox"/> Vibrating Table	<input type="checkbox"/> Other _____	<input type="checkbox"/> Wet	<input type="checkbox"/> Dry
VIBRATING TABLE METHOD	Frequency _____ Cyc/Sec	Surcharge _____ lb,	_____ lb/in ²	
	Displacement _____ In	Vibration Time _____ Min		
MINIMUM DENSITY DETERMINATION	<input type="checkbox"/> 1-Inch Funnel	<input type="checkbox"/> 3/8-Inch Funnel	<input type="checkbox"/> Scoop	

MINIMUM DENSITY DETERMINATION (10% RELATIVE DENSITY)				MAXIMUM DENSITY DETERMINATION (100% RELATIVE DENSITY)			
TEST NO.	1	2	3	TEST NO.	1	2	3
Weight Soil + Mold, lb				Left Gage Read, in			
Weight Mold, lb				Right Gage Read, in			
Weight Soil (Ws), lb				Average Gage Read, R/			
Volume of Mold (Vc), cu ft				Initial Gage Read, R _i			
Minimum Density, Ws + Vc, PCF				Area Sample Surf (A), sq ft			
RELATIVE DENSITY COMPUTATION				Calibration Volume of Mold (Vc), cu ft			
TEST NO.	1	2	3	Soil Volume, V = $V_c - \frac{R_i - R_f}{12} \times A$			
1 In Place Density, PCF				Weight Dry Soil + Mold, lb			
2 Maximum Laboratory Density, PCF				Weight Mold, lb			
3 Minimum Laboratory Density, PCF				Weight Dry Soil (Ws), lb			
4 (1) - (3)				Maximum Density, Ws + V, PCF			
5 (4) ÷ (3)				Mold No. _____ Surcharge Base Plate No. _____			
6 (2) - (3)				Surcharge Base Plate Thickness _____ in.			
7 (5) ÷ (6)				Straightedge Thickness _____ in.			
Relative Density $R_d = \frac{(4) - (7)}{(2) - (7)} \times 100$				Left Dial Read _____			
				Right Dial Read _____			
				R ₂ = Average Dial Gage Reading + Surcharge Base Plate Thickness - Straightedge Thickness			
				" _____ in.			

DATE OF TEST _____ TEST BY _____ COMPUTED BY _____ DATE _____ CHECKED BY _____ DATE _____


FILTER BLANKET TEST FILL SUMMARY

Roller Type _____
6" lift thickness

Date _____

Number of Passes	Test Result	Plate Location			Average Valve
		A	B	C	
2	Initial Reading—				
2	-Settlement				
2	-% Compaction				
2	-Fineness Modulus				
2	-Uniformity				
	Coefficient				
2	-Permeability	—	—	—	
4	-Settlement				
4	-% Compaction				
4	-Fineness Modulus				
4	-Uniformity				
	Coefficient				
4	-Permeability	—	—	—	
6	-Settlement				
6	-% Compaction				
6	-Fineness Modulus				
6	-Uniformity				
	Coefficient				
6	-Permeability	—	—	—	
8	-Settlement				
8	-% Compaction				
8	-Fineness Modulus				
8	-Uniformity				
	Coefficient				
8	-Permeability	—	—	—	
10	-Settlement				
10	-% Compaction				
10	-Fineness Modulus				
10	-Uniformity				
	Coefficient				
10	-Permeability	—	—	—	
12	-Settlement				
12	-% Compaction				
12	-Fineness Modulus				
12	-Uniformity				
	Coefficient				
12	-Permeability	—	—	—	

FILTER BLANKET CLAM SHELL TEST FILM



12

10

8

6

4

2

NUMBER OF PASSES - (#)

NOTATIONS IN THIS COLUMN INDICATE WHICH CHANGES HAVE BEEN MADE

ISSUE: A

ERASCO SERVICES INCORPORATED
WATERFORD STEAM ELECTRIC STATION - UNIT NO 3

NO. CP-203

PAGE: 1 OF 8

1.0 PURPOSE

This procedure outlines a means to determine the optimum construction techniques for the placement and compaction of the shell material to be placed directly on top of the final exposed pleistocene clay foundation.

2.0 SCOPE

The scope of the procedure will cover the construction of a test fill including material and thickness, preliminary material testing, compaction field testing, data compilation, tabulation and analysis. The final analysis of the data will result in a method specification stipulating, material properties, lift thickness, type of compaction equipment, and compaction technique (number of passes, overlap, etc.). Once established, the inspection, documentation and Quality Control of the construction of this shell blanket will be done in accordance with QCIP-I under the jurisdiction of the Senior Quality Control Supervisor.

3.0 REFERENCES

- 3.1 Ebasco Services, Incorporated
Ebasco Specification
Filter & Backfill
LOU 1564.482
- 3.2 Waterford SES Unit #3 - QCIP-1
- 3.3 Waterford SES - Unit #3 - QCIP-2

4.0 DEFINITIONS

None

5.0 RESPONSIBILITIES

- 5.1 The Clam Shell Test Fill will be organized, controlled and evaluated under the direction of the Site Soil Engineer.
- 5.2 The Results of the Test Fill shall be recorded by the Site Soils Engineer on Forms QC-111 and QC-112.

6.0 PROCEDURE

6.1 Material and Thickness

Material shall be locally available clam shell and shall be subject to the approval of the Engineer. It shall be free of vegetation, organic matter, rubbish, debris or other unsuitable material. One layer of material shall be installed, such that the final in-place thickness of the filter blanket shall not be less than twelve (12) inches. Care shall be taken during placement and compaction not to disturb any soil instrumentation which may be in place. Inspection of material condition, placement and compaction shall be recorded on Form QC-93.

6.2 Preliminary Material Testing

A 250 pound representative sample of the clam shell material to be used in the test section shall be sent to a testing laboratory (either on site or off) and the following tests be run under the direction of the Site Soils Engineer. Results of the Laboratory Tests shall be recorded on the appropriate QC Forms as given in QCIP-2.

6.2.1 ASTM-D-422-63 - grain size distribution (sieve analysis) - Several tests shall be performed using sieves from +3 inch to #200. From this data, the following indexes shall be calculated: (Form QC-91 and QC-106).

6.2.1.1 Fineness Modulus - Defined in ASTM C-125-68

6.2.1.2 Coefficient of uniformity - defined as the diameter of the particle at which 60% of the material is finer divided by the diameter of the particle at which 10% is finer;

$$Cu = \frac{D_{60}}{D_{10}}$$

6.2.2.2 ASTM D-1557-70 Method D - modified proctor density - five point proctor curve. (Form QC-87 and QC-88).

6.2.3 ASTM D-422-63 - grain size distribution (sieve analysis) - several tests shall be performed on a representative sample of material taken from a blend of material used for the five proctor pills (after compaction gradation). From this data, the fineness modulus and coefficient of uniformity shall be calculated. (Form QC-91 and QC-106).

6.2.4 ASTM D-2049-69 - relative density of cohesionless soils - several maximum and minimum density tests shall be performed. (Form QC-108)

6.2.5 ASTM D-422-63 - grain size distribution (sieve analysis) - several tests shall be performed on a representative sample of material taken from a blend of all material used for the maximum density tests. From this data, the fineness modulus and coefficient of uniformity shall be calculated. (Form QC-91 and QC-106).

6.3 Compaction

The degree of compaction required for the clam shell filter blanket shall be established by a field testing program in accordance with the following procedure:

6.3.1 After excavation to the top of the Pleistocene clays at about elevation - 40ft. MSL, a quantity of clam shell material, sufficient to cover an area of about 50 ft. by 25 ft., shall be placed in the condition in which it would normally be dumped from trucks. The thickness of the material which is put down shall be such that its thickness after compaction shall be about 12 inches.

6.3.2 Three steel plates, 12 inches square by 1/8 inches thick shall be placed on top of the final graded material before compaction as shown in figure No. 1. Their elevations should be read before any compacting is performed and recorded on Form QC-111.

NOTATIONS IN THIS COLUMN INDICATE WHICH CHANGES HAVE BEEN MADE

NOTATIONS IN THIS COLUMN INDICATE WHICH CHANGES HAVE BEEN MADE

- 6.3.3 Six steel drums - 15 inches in diameter and 6 inches high with one end removed (cut from 5 gallon buckets) and a perforated bottom as shown in figure No. 2 shall be located at the end of each test strip as shown in figure No. 1. These drums should be placed in location prior to the shell placement so that they will be completely imbedded in the shell material during compaction.
- 6.3.4 Two passes shall be made by a large pneumatic roller (10 Ton \pm) and a large dynamic force vibratory smooth drum roller (10 Ton \pm) each operating on a separate section (See Figure No. 1). After each set of two passes, the following measurements and tests shall be performed and results recorded on Form QC-111.
- 6.3.4.1 The elevation of each of the three steel plates in each section should be measured using precise survey techniques.
- 6.3.4.2 One in place density test should be run in the close proximity of each steel plate. The in place density tests should be performed using any of the following techniques; the results recorded on Form QC-83.
- a) Sand cone method ASTM B-1556-68
 - b) Rubber balloon method ASTM D-2167-66
- 6.3.4.3 One steel drum shall be removed from each section with a minimum amount of disturbance and carefully stored on the side of the test strip after each set of two passes of the roller. These drums shall be properly labeled and constant head permeability tested at the completion of the compaction phase of the test fill. The permeability testing shall be run by the Site Soils Engineer in accordance with Figure No. 3 and the following procedure and results recorded on Form QC-111:
- a) Place the mold with shell on top of the distribution bucket and tape the seam with duct tape or equal.
 - b) Place the top collar on top of the mold with shell and tape the seam with duct tape or equal.
 - c) Close valve #2 and open valve #1 to fill the 55 gallon drum. Let water spill out.
 - d) Open valve #2 until the discharge hose is passing all the water on top of the shell mold.

- e) Let the system run for two minutes to reach steady state conditions.
- f) Slide the 5 gallon bucket under the discharge hose and record the time.
- g) Record the time when the 5 gallon discharge bucket is just full.
- h) Repeat steps F and G two more times.

Steps 6.3.4.1 through 6.3.4.4 should then be continually repeated for sets of two passes concluding with 12 passes or as otherwise directed by the Site Soils Engineer.

6.3.4.4 From each drum of material taken from the test fill, one grain size distribution test and one density test should be run.

6.3.5 The results of all tests and measurements performed will be recorded on test fill summary report forms attached to this procedure.

6.3.6 A series of curves will be plotted by the Soils Engineer on Form QC-112, based on the test results. These curves are as follows:

- 6.3.6.1 Average settlement (.01 inches) VS number of passes - settlement will be based on the initial reading on the plates before compacting as a zero datum.
- 6.3.6.2 Average % compaction VS number of passes - the laboratory standard used as a base for the determination of percent compaction will be either the modified proctor density (ASTM D-1557-70 Method D) or the maximum density (ASTM D-2049-69) whichever has the smaller % of breakdown. The % compaction shall be defined as the in place density ($\#/ft^3$) divided by the base laboratory density ($\#/ft^3$) X 100.
- 6.3.6.3 Average Fineness Modulus VS number of passes - The fineness modulus should be determined in accordance with ASTM C-125-68 from the grain size distribution tests results previously described in section 6.2.5 of this procedure.
- 6.3.6.4 Average coefficient of uniformity VS number of passes - the coefficient of uniformity should be determined in accordance with section 6.2.1.2 of this procedure based on the test results previously described in section 6.2.5 of this procedure.
- 6.3.6.5 Permeability (CM/SEC) Vs number of passes - The permeability shall be determined in accordance with procedure in section 6.3.4.4.

NOTATIONS IN THIS COLUMN INDICATE WHICH CHANGES HAVE BEEN MADE

- 6.3.7 All compacting shall be done in the presence of the Site Soils Engineer and shall be subject to his direction and approval. The analysis of the test curves will be made by the Site Soils Engineer and his interpretation of the results shall govern. The Site Soils Engineer may also, at his discretion, require any modifications in the testing program as may seem necessary in order to accomplish the desired results.
- 6.3.8 After the Site Soils Engineer has made his review of the results of the test program, all work associated with the installation and compaction of the in-place filter blanket shall follow the procedures used during the testing program as closely as practicable, except as specific modifications are called for by the Site Soils Engineer.
- 6.3.9 The use of shell material of a different type, or from a different source, or the use of a different type or model of compacting equipment, will require new tests to be made to determine the proper number of passes for the filter blanket.

7.0 ATTACHMENTS

7.1 Test Fill Layout

7.2 Clam Shell Permeability Mold

7.3 Permeameter

7.4 Quality Control Forms


- a) QC-87 - Laboratory Compaction Tests
- b) QC-88 - Compaction Test Graph
- c) QC-91 - Sieve Analysis
- d) QC-93 - Soils Construction Inspection Report
- e) QC-106 - Mechanical Analysis Graph Of Granular Materials
- f) QC-108 - Relative Density Determinations of Cohesionless Soil
- g) QC-111 - Filter Blanket Test Fill Summary
- h) QC-112 - Test Fill Curve
- i) QC-83 - Rubber Balloon Density Data Sheet

NOTATIONS IN THIS COLUMN INDICATE WHICH CHANGES HAVE BEEN MADE

7.1

VIBRATORY
SMOOTH DRUM

10 TON
PNEUMATIC



NUMBER OF
ROLLER PASSES
BEFORE REMOVAL
FROM TEST FILL

15" STEEL DRUM
(TYP. 12 PLACES)


1'x1'x1/8" STEEL
PLATE (TYP. 6 PL.)

PLAN


N.T.S.

FIGURE # 1

7.2




PLAN
N.T.S.



SECTION
N.T.S.

PERMEABILITY MOLD
FABRICATED FROM BOTTOM OF
5 GAL. DRUM OR BUCKET WITH
1/4" ϕ HOLES ONE INCH ON CENTER
AND 1/2" ϕ STEEL HANDLE



ISOMETRIC
N.T.S.

FIGURE # 2

CONSTANT HEAD PERMEAMETER

7.3

ISSUE: A

EMSCO SERVICES INCORPORATED
WATERFORD STEAM ELECTRIC STATION - UNIT NO 3

NO. CP-203
PAGE: 8 OF 8

