

EBASCO SERVICES INCORPORATED

WATERFORD STEAM ELECTRIC STATION - UNIT No. 3

NOTATIONS IN THIS COLUMN INDICATE WHICH CHANGES HAVE BEEN MADE

PROCEDURE FOR: CONTROL OF CONCRETE MIXING AND TRANSPORTING		PROC. NO QCIP-5	
ISSUE SUMMARY			
ISSUE/DATE	PREPARED	APPROVED	REMARKS
"A" 1-5-73	C Satterfield	<i>J. O. Booth</i> <i>M. S. Vinsay</i>	Finalizes preliminary QC 4.0-3, Concrete Mixing & Transportation. Also, supersedes QC 4.0-6, Concrete Aggregate Processing and Concrete Mixing Plants, and QC 4.0-8, Concrete Back-up Plant.
"B" DRAFT 8-22-75	<i>C Satterfield</i> C Satterfield	<i>J. O. Booth</i> J. O. Booth	
B/9-9-75	<i>C Satterfield</i> C Satterfield		
"C" Draft 1-23-76	<i>F. R. Howard</i> F. R. Howard	<i>J. O. Booth</i> J. O. Booth	Revised to conform with other QCIP's.
"C" 2-27-76	<i>F. R. Howard</i> F. R. Howard		

VOID

B506220098 B50222
PDR FOIA PDR
GARDEB4-455

FREEDOM OF INFORMATION
ACT REQUEST

84-455

C/414

NOTATIONS IN THIS COLUMN INDICATE WHICH CHANGES HAVE BEEN MADE

1.0 PURPOSE

- 1.1 The purpose of this procedure is to record the certification of equipment and the mixing and transportation of concrete.

2.0 SCOPE

- 2.1 This procedure covers the requirements for inspection of the concrete batching and mixing plants, certification of batch plant equipment, in process inspection of plant operation, mixing of concrete, transportation of concrete from the off-site location of the mixing plant or batch plant to the site of the placement.

3.0 REFERENCES

- 3.1 Ebasco Specification LOU-1564.472, Concrete Masonry
- 3.2 ANSI N45.2.5-1974, Supplementary Quality Assurance Requirements for Installation, Inspection, and Testing of Structural Concrete and Structural Steel During the Construction Phase of Nuclear Power Plants.
- 3.3 National Ready Mix Concrete Association (NRMCA)
 - 3.3.1 Certification of Ready Mixed Concrete Production Facilities
 - 3.3.2 Measuring the Uniformity of Concrete Produced in Truck Mixer

4.0 DEFINITIONS

- 4.1 None

5.0 RESPONSIBILITY

- 5.1 The Quality Control Civil Supervisor is responsible for the inspection and recording of the results of the inspection of the material and equipment which are covered in this procedure.
- 5.2 The Quality Control Civil Inspector shall report to the Quality Control Civil Supervisor and be directly responsible for enforcing and implementing this procedure and making those reports required.
- 5.3 The Testing Laboratory Technician shall perform testing and reporting of concrete materials.

6.0 PROCEDURE

- 6.1 Concrete Plant Inspection
- 6.1.1 The QC Civil Inspector shall perform daily correlation check between scale dial readings and remote readouts at control console. Results are to be documented in batch plant log.

NOTATIONS IN THIS COLUMN INDICATE WHICH CHANGES HAVE BEEN MADE

- 6.1.2 The QC Civil Inspector shall maintain a log of daily plant operation including time which batching started and finished.
- 6.1.3 The QC Civil Inspector shall maintain continuous surveillance of batch plant operation until relieved by another QC Civil Inspector. Change of inspectors shall be documented in batch plant log.
- 6.1.4 During the batching operation the QC Civil Inspector shall:
 - 6.1.4.1 Periodically check scale remote read out for zero reading prior to the weighing of a batch.
 - 6.1.4.2 Periodically check batch selector to assure that proper mix is being batched.
 - 6.1.4.3 Periodically check moisture meter reading to verify proper moisture and aggregate weight compensation.
 - 6.1.4.4 Periodically witness the weighing of cement, sand, stone, water, and measurement of admixtures to assure that weights are within the specified limits.
 - 6.1.4.5 Periodically check recording ticket for confirmation of batch weights. If the automatic batch printer breaks down, the batch plant operator will fill out the ticket manually using the actual weights read from the remote readout. The QC Civil Inspector shall not fill out the ticket but shall only verify that the weights are within tolerance and sign the ticket.
 - 6.1.4.6 Periodically verify that the truck ticket has the batch time stamped on it.

6.2 Mixing and Transporting Equipment

- 6.2.1 The QC Civil Inspector shall before each start-up of concrete, examine and evaluate all truck mixers and agitator units used to deliver concrete for conformance with the following procedures and record on Form No. QCIP-5-3 and Form No. QCIP-5-4.

6.2.1.1 Daily Inspection

Interior condition satisfactory:

No appreciable accumulation of hardened concrete; blades free of excessive wear; charging and discharging openings and chute in good condition; Free from appreciable accumulations of cement or concrete; hopper and chute surfaces clean and smooth. Equipped with a counter in working condition to indicate the number of total revolutions and mixing revolutions of drum. Results shall be recorded on Form No. QCIP-5-3 and QCIP-5-4.

6.2.1.2 Six Month Inspection

Blade wear shall be checked at the point of maximum drum diameter nearest to the drum head. When the height of the blade at this point, measured from the drum shell, is less than 90 percent of the original height (See NRMCA "Certification of Ready Mixed Concrete Production Facilities" Checklist, for sketch of different type blades giving "X" dimension for the original radial height), the blade is considered excessively worn. All dialy inspection procedures shall also be done at this time. Results shall be recorded on Form No. QCIP-5-4.

6.2.1.3 Drum or container of such size that the rating as a mixer (in volume of concrete) does not exceed 63 percent of the gross volume of the mixer disregarding blades. Gross volume computed according to NRMCA. This check is done once, first time on site. If unit has rating plate of "Truck Mixer Manufacturer's Bureau", it is not necessary to check.

6.2.1.4 Provided with a plate showing mixer manufacturer's recommended operating speed for mixing.

6.3 Documentation

6.3.1 The main and back up plants shall be certified according to National Ready Mix Concrete Association by an independent registered engineer and shall be maintained in the file as permanent record. Plant shall be recertified every 2 years.

6.3.2 A ticket shall accompany each truck load of concrete with a unique number which shall identify the batch for any future reference.

6.3.3 Each truck used on the project shall be marked in such a way as to be identifiable by the Engineer's inspector from a distance, and a list of the identification marks cross listed to truck chassis serial number shall be provided.

6.3.4 Batch Plant Log - Log as referred to in this procedure is a continuous record of events maintained in book form with not more than one day of events per page.

6.3.5 Concrete mixers or agitators used in transportation of production concrete shall be inspected daily prior to use and results recorded on Form No. QCIP-5-3 and QCIP-5-4.

6.3.6 The uniformity of concrete produced in truck mixers shall be verified every 6 months and recorded on Form No. QCIP-5-1

NOTATIONS IN THIS COLUMN INDICATE WHICH CHANGES HAVE BEEN MADE

7.0 ATTACHMENTS

QCIP-5-1	Measuring the Uniformity of Concrete Produced in Truck Mixers	Filled out by Lab. Tech.
QCIP-5-2	Batch Plant Scale Calibration	Filled out by Lab. Tech.
QCIP-5-3	Concrete Equipment Clearance	Filled out by QC Inspector
QCIP-5-4	Concrete Transporter Record	Filled out by QC Inspector

NOTATIONS IN THIS COLUMN INDICATE WHICH CHANGES HAVE BEEN MADE

WATERFORD STEAM ELECTRIC STATION
1980 - 1165 MW INSTALLATION - UNIT NO 3
MEASURING THE UNIFORMITY OF
CONCRETE PRODUCED IN TRUCK MIXERS
ASTM C-94-74

Truck or Mixer No _____
RPM _____ No of Revolutions _____
Air Temperature _____

Temperature of concrete
Slump (Average of 2 per sample)
Unit Weight
Air Content
Air free unit weight of mortar
Air free unit weight of concrete
Coarse aggregate
Compressive strength (Average 3 cylinders)

Sample No 1	Sample No 2	Variation Limits Between 1 and 2
		1" if avg. slump is 4"
		1.5" if avg. slump is 4 to 6"
		1 percent
		1.6% of avg of samples
		1 lb per cubic foot
		6% by weight of concrete
		7.5% of avg of each age

Formula for calculating air-free unit weights:

$$M = \frac{b - c}{V \left(\frac{V \times A}{100} + \frac{c}{G \times 62.4} \right)}$$

$$C = \frac{b}{1 - \left(\frac{V \times A}{100} \right)}$$

M = lb/ft³ (unit wt of air free mortar)
C = lb/ft³ (unit wt of air free concrete)
b = lbs (wt of concrete sample in unit wt container)
c = lbs (S S D wt of agg on #4 screen)
V = ft³ (volume of unit wt test container)
A = % (air content of concrete)
G = sp gravity of coarse aggregate
P = % retained on No 4 sieve

Percentage of coarse aggregate

$$P = \frac{S}{b} \times 100$$

Accepted ☐ Rejected ☐ QC Inspector _____ Date _____

Form No. QCIP-5-2 (2-27-76)

WATERFORD SIS - UNIT NO. 3
QUALITY CONTROL
BATCH PLANT SCALE CALIBRATION

Date: _____

Accepted by Testing Laboratory _____

Accepted by Q. C. Inspector _____

S - Scale Weight
C - Computer Read-Out

AGGREGATE				AGGREGATE				AGGREGATE				AGGREGATE				AGGREGATE			
True Wt	Scale Wt	Computer Read-Out	% Error S C	True Wt	Scale Wt	Computer Read-Out	% Error S C	True Wt	Scale Wt	Computer Read-Out	% Error S C	True Wt	Scale Wt	Computer Read-Out	% Error S C	True Wt	Scale Wt	Computer Read-Out	% Error S C
200				8200				16200				24200				32200			
400				8400				16400				24400				32400			
600				8600				16600				24600				32600			
800				8800				16800				24800				32800			
1000				9000				17000				25000				33000			
1200				9200				17200				25200				33200			
1400				9400				17400				25400				33400			
1600				9600				17600				25600				33600			
1800				9800				17800				25800				33800			
2000				10000				18000				26000				34000			
2200				10200				18200				26200				34200			
2400				10400				18400				26400				34400			
2600				10600				18600				26600				34600			
2800				10800				18800				26800				34800			
3000				11000				19000				27000				35000			
3200				11200				19200				27200				35200			
3400				11400				19400				27400				35400			
3600				11600				19600				27600				35600			
3800				11800				19800				27800				35800			
4000				12000				20000				28000				36000			
4200				12200				20200				28200				36200			
4400				12400				20400				28400				36400			
4600				12600				20600				28600				36600			
4800				12800				20800				28800				36800			
5000				13000				21000				29000				37000			
5200				13200				21200				29200				37200			
5400				13400				21400				29400				37400			
5600				13600				21600				29600				37600			
5800				13800				21800				29800				37800			
6000				14000				22000				30000				38000			
6200				14200				22200				30200				38200			
6400				14400				22400				30400				38400			
6600				14600				22600				30600				38600			
6800				14800				22800				30800				38800			
7000				15000				23000				31000				39000			
7200				15200				23200				31200				39200			
7400				15400				23400				31400				39400			
7600				15600				23600				31600				39600			
7800				15800				23800				31800				39800			
8000				16000				24000				32000				40000			

Date: _____
Accepted by Testing Laboratory
Accepted by Q.C. Inspector: _____

WATERFORD SCS - UNIT NO. 3
QUALITY CONTROL
BATCH PLANT SCALE CALIBRATION

S - Scale Weight
C - Computer Read-Out

CEMENT					CEMENT					WATER					WATER				
True Wt.	Nearest Scale Wt. Division	Scale Wt.	Computer Read-Out	% Error S.C.	True Wt.	Nearest Scale Wt. Division	Scale Wt.	Computer Read-Out	% Error S.C.	True Wt.	Nearest Scale Wt. Division	Scale Wt.	Computer Read-Out	% Error S.C.	True Wt.	Nearest Scale Wt. Division	Scale Wt.	Computer Read-Out	% Error S.C.
100	98	4100	4100	4102	50	51	2050	2050	2050	2050	2050	2050	2050	2050	2050	2050	2050	2050	2050
200	201	4200	4200	4200	100	99	2100	2100	2100	2100	2100	2100	2100	2100	2100	2100	2100	2100	2100
300	301	4300	4300	4298	150	150	2150	2150	2151	2150	2151	2150	2150	2151	2150	2151	2150	2151	2151
400	400	4400	4400	4401	200	201	2200	2200	2199	2200	2199	2200	2200	2199	2200	2199	2200	2199	2199
500	500	4500	4500	4501	250	249	2250	2250	2250	2250	2250	2250	2250	2250	2250	2250	2250	2250	2250
600	602	4600	4600	4599	300	300	2300	2300	2301	2300	2301	2300	2300	2301	2300	2301	2300	2301	2301
700	700	4700	4700	4697	350	351	2350	2350	2349	2350	2349	2350	2350	2349	2350	2349	2350	2349	2349
800	800	4800	4800	4802	400	399	2400	2400	2400	2400	2400	2400	2400	2400	2400	2400	2400	2400	2400
900	901	4900	4900	4900	450	450	2450	2450	2450	2450	2450	2450	2450	2450	2450	2450	2450	2450	2450
1000	1001	5000	5000	4998	500	501	2500	2500	2500	2500	2500	2500	2500	2500	2500	2500	2500	2500	2500
1100	1100	5100	5100	5103	550	549	2550	2550	2550	2550	2550	2550	2550	2550	2550	2550	2550	2550	2550
1200	1200	5200	5200	5201	600	600	2600	2600	2601	2600	2601	2600	2600	2601	2600	2601	2600	2601	2601
1300	1302	5300	5300	5299	650	651	2650	2650	2649	2650	2649	2650	2650	2649	2650	2649	2650	2649	2649
1400	1400	5400	5400	5397	700	699	2700	2700	2700	2700	2700	2700	2700	2700	2700	2700	2700	2700	2700
1500	1500	5500	5500	5502	750	750	2750	2750	2750	2750	2750	2750	2750	2750	2750	2750	2750	2750	2750
1600	1603	5600	5600	5599	800	801	2800	2800	2800	2800	801	2800	2800	2800	2800	2800	2800	2800	2800
1700	1701	5700	5700	5698	850	849	2850	2850	2850	2850	849	2850	2850	2850	2850	2850	2850	2850	2850
1800	1800	5800	5800	5803	900	900	2900	2900	2900	2900	900	2900	2900	2900	2900	2900	2900	2900	2900
1900	1901	5900	5900	5902	950	951	2950	2950	2950	2950	951	2950	2950	2949	2950	2949	2950	2949	2949
2000	2000	6000	6000	6000	1000	999	3000	3000	3000	3000	999	3000	3000	3000	3000	3000	3000	3000	3000
2100	2100	6100	6100	6097	1050	1050	3050	3050	3050	1050	1050	3050	3050	3050	3050	3050	3050	3050	3050
2200	2200	6200	6200	6202	1100	1101	3100	3100	3100	1100	1101	3100	3100	3100	3100	3100	3100	3100	3100
2300	2300	6300	6300	6300	1150	1149	3150	3150	3150	1150	1149	3150	3150	3150	3150	3150	3150	3150	3150
2400	2401	6400	6400	6398	1200	1200	3200	3200	3200	1200	1200	3200	3200	3200	3200	3200	3200	3200	3200
2500	2500	6500	6500	6503	1250	1251	3250	3250	3250	1250	1251	3250	3250	3250	3250	3250	3250	3250	3250
2600	2600	6600	6600	6601	1300	1299	3300	3300	3300	1300	1299	3300	3300	3300	3300	3300	3300	3300	3300
2700	2700	6700	6700	6698	1350	1350	3350	3350	3350	1350	1350	3350	3350	3350	3350	3350	3350	3350	3350
2800	2800	6800	6800	6797	1400	1401	3400	3400	3400	1400	1401	3400	3400	3400	3400	3400	3400	3400	3400
2900	2900	6900	6900	6902	1450	1449	3450	3450	3450	1450	1449	3450	3450	3450	3450	3450	3450	3450	3450
3000	3000	7000	7000	7000	1500	1500	3500	3500	3500	1500	1500	3500	3500	3500	3500	3500	3500	3500	3500
3100	3101				1550	1551				1550	1551				1550	1551			
3200	3200				1600	1599				1600	1599				1600	1599			
3300	3300				1650	1650				1650	1650				1650	1650			
3400	3400				1700	1701				1700	1701				1700	1701			
3500	3500				1750	1749				1750	1749				1750	1749			
3600	3600				1800	1800				1800	1800				1800	1800			
3700	3700				1850	1851				1850	1851				1850	1851			
3800	3800				1900	1899				1900	1899				1900	1899			
3900	3900				1950	1950				1950	1950				1950	1950			
4000	4000				2000	2000				2000	2000				2000	2000			

S - Scale Weight
C - Computer Read-Out

WATERFORD SES - JMT RV, 3
QUALITY CONTROL
BATCH PLANT SCALE CALIBRATION

Date: _____
Accepted by Testing Laboratory: _____
Accepted by O.C. Inspector: _____

WATER REDUCING SET RETARDER										WATER REDUCING AGENT				
Admixture D					A E A					Admixture A				
Grad. Glass Oz.	Meas. Oz.	Computer Read-Out	% Error S/C	Grad. Glass Oz.	Meas. Oz.	Computer Read-Out	% Error S/C	Grad. Glass Oz.	Meas. Oz.	Computer Read-Out	% Error S/C	Grad. Glass Oz.	Meas. Oz.	Computer Read-Out
4				4				4				4		
8				8				8				8		
12				12				12				12		
16				16				16				16		
20				20				20				20		
24				24				24				24		
28				28				28				28		
32				32				32				32		
36				36				36				36		
40				40				40				40		
44				44				44				44		
48				48				48				48		
52				52				52				52		
56				56				56				56		
60				60				60				60		
64				64				64				64		
68				68				68				68		
72				72				72				72		
76				76				76				76		
80				80				80				80		
84				84				84				84		
88				88				88				88		
92				92				92				92		
96				96				96				96		
100				100				100				100		
104				104				104				104		
108				108				108				108		
112				112				112				112		
116				116				116				116		
120				120				120				120		
124				124				124				124		
128				128				128				128		
132				132				132				132		
136				136				136				136		
140				140				140				140		
144				144				144				144		
148				148				148				148		
152				152				152				152		
156				156				156				156		
160				160				160				160		

Date: _____

[illegible]

CONCRETE TRANSPORTER RECORD

TRUCK NO. _____

TRANSIT MIXER NO. _____ AGITATOR NO. _____

R.P.M. REQ'D _____ REV. REQ'D AT MIXING SPEED _____

DATE	LEVEL OF CHECK	APPROVED	DISAP- PROVED	REASON DISAPPROVED	INSPECTOR

Note: See Reverse Side For Level of Check.

(NOTES ON REVERSE SIDE OF FORM NO. QCIP-5-4.

Level I check: First time on site and periodically thereafter.

Level II check: Each day prior to commencement of mixing concrete.

Level I check: *Rating as mixer, volume of concrete does not exceed 63% of gross volume of mixer.
 *Rating as agitator, volume of concrete does not exceed 80% of gross volume of mixer.
 **Check efficiency of mixer and establish RPM necessary. Blades free of excessive wear. Plus all level II checks.

Level II check: Check RPM established for this mixer. No appreciable accumulation of hardened concrete at charging and discharge openings and chute in good condition. Hopper and chute surfaces clean and smooth. Revolution counter working.

*Check once, first time on site. If unit has rating plate of "Truck Mixer Manufacturers Bureau", it is not necessary to check.

**Check first time on site and enter on other side of card.

Level I check each 6 months or more frequent if required.