



JACOBS ENGINEERING GROUP INC.

ADVANCED SYSTEMS DIVISION, ALBUQUERQUE OPERATIONS

5301 CENTRAL AVENUE N.E. — SUITE 1700, ALBUQUERQUE, NEW MEXICO 87108
TELEPHONE (505) 846-4030

August 12, 1985

Mr. John G. Themelis
UMTRA Project Manager
U. S. Department of Energy
Uranium Mill Tailings Project Office
5301 Central Avenue, N.E., Suite 1700
Albuquerque, New Mexico 87108

WM Record File

WM Project 29

Docket No.

PDR ☒

LPDR

Distribution:

Sollenberger-w/and.

D. SMITH

(Return to WM, 623-SS) 23

Re: VPDMS Reports, July Updates
Contract No. DE-AC04-82AL14086

Dear John:

I have enclosed for your review and use a set of status reports on vicinity properties in the following locations:


Canonsburg	Edgemont	Tuba City
Salt Lake City	Durango	Rifle
Grand Junction	Riverton	
Shiprock	Mexican Hat	

The reports illustrate data currently stored in the Vicinity Properties Data Management System (VPDMS) and are believed to reflect the most accurate information available for each of the "active" properties. These reports reflect information updated in the month of July.

Please note that this marks the initial quarterly update issue for those on the less frequent distribution schedule (designated as such on the appended distribution list). Their next updates will be issued November 7, 1985.

Should you have any questions, please contact Philip Stassi or me.

Very truly yours,
JACOBS ENGINEERING GROUP, INC.


Roger L. Williams
Project Manager

RW/PS/tb
Enclosure

8508300121 850812
PDR WASTE
WM-39 PDR

WM DOCKET CONTROL
CENTER
85 AUG 19 10:5

JACOBS WESTON TEAM

MONTHLY

LBall (DOE/GJAO - GRJ, EDG)
MJackson (w/o Enclosure)
CLittle (ORNL - ALL)
JPepin (M-K - CAN, SLC, SHP, DUR, RVT)
Grandbouche (DOE/GJAO - EDG)
MTucker (DOE/GJAO - GRJ)
DEmilie (BFEC - GRJ)
LLinken (NAVAJO NATION EPA - SHP)
LEdwards (BFEC - GJ, EDG)
JPowers (M-K (UT) - SLC)
RSena (DOE/PO - ALL)
GHoch (DDCD - DUR)
JInnis (M-K/DUR - DUR)

QUARTERLY

LStepp (JEG - SHP)
BFranz (CDH - GRJ, DUR)
MWhite (DOE/PO - CAN, SLC, SHP, DUR, RVT)
LRanden (WDEQ - RVT)
LAnderson (UDH - SLC)
DMcDonald (PDER - CAN)
JYusko (DER - CAN)
DWard (DWR - EDG)
DSollenburger (NRC - All Except CAN)
BWoolrich (BHD/DUR - DUR)

6.4.1	6.4.2	6.4.3	6.4.4	6.4.5	6.4.6	6.4.7	6.4.8	6.4.9	6.4.10	6.4.11	6.4.12	6.4.13	6.4.14	6.4.15	6.4.16	6.4.17	6.4.18	6.4.19	6.4.20	6.4.21	6.4.22	6.4.23	6.4.24	6.4.25	6.4.26	6.4.27	6.4.28	6.4.29	6.4.30	6.4.31	6.4.32	6.4.33	6.4.34	6.4.35	6.4.36	6.4.37	6.4.38	6.4.39	6.4.40	6.4.41	6.4.42	6.4.43	6.4.44	6.4.45	6.4.46	6.4.47	6.4.48	6.4.49	6.4.50	6.4.51	6.4.52	6.4.53	6.4.54	6.4.55	6.4.56	6.4.57	6.4.58	6.4.59	6.4.60	6.4.61	6.4.62	6.4.63	6.4.64	6.4.65	6.4.66	6.4.67	6.4.68	6.4.69	6.4.70	6.4.71	6.4.72	6.4.73	6.4.74	6.4.75	6.4.76	6.4.77	6.4.78	6.4.79	6.4.80	6.4.81	6.4.82	6.4.83	6.4.84	6.4.85	6.4.86	6.4.87	6.4.88	6.4.89	6.4.90	6.4.91	6.4.92	6.4.93	6.4.94	6.4.95	6.4.96	6.4.97	6.4.98	6.4.99	6.4.100
-------	-------	-------	-------	-------	-------	-------	-------	-------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	---------

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTOR

STATUS REPORT
(REPORT 2-A)
EXCLUDED PROPERTIES NOT LISTED

RUN DATE: 07AUG88
DATA DATE: 07JUL88
RUN TIME: 20184128

CA CANONSBURG

LOCATION NUMBER	DATE DESIGNO	CONSENT RETURN DATE	FORM STA TUB	RADIOLOGICAL SURVEY DATE	INC/EXC RECOMM. DATE REC	INC/EXC DECISION DATE DEC	DATE REL COMPLTD	RA AGREEMENT DATE REL NO ST	DATE SIO PKG ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE CERTIFIED
CA00062-R5	02FEB84	01JUL84	A	09JUL84		20SEP82 INC	08OCT84	14APR83 A	03FEB85	08JUN85		
CA00065-R5	02FEB84	23JUN84	A	24JUL84		15MAR82 INC	15MAR83	15NOV82 A	04MAR83	07SEP83	15NOV83	
CA00066-UK		23AUG83	A	14JUL84	19OCT84 INC	02NOV84 INC	25FEB85	20JUL85 A	22MAY84			
CA00067-R5	02FEB84	15JUL78	A	14AUG78		09JUL82 INC	15APR82	30DEC81 A	02JUL82	14DEC82	15AUG83	
CA00068-R5	02FEB84	15JUL78	A	14AUG78		09JUL82 INC	15APR82	15FEB82 A	02JUL82	14DEC82	15AUG83	
CA00069-R5	02FEB84	15JUL78	A	14AUG80		09JUL82 INC	15APR82	13FEB82 A	02JUL82	29OCT82	15AUG83	
CA00070-R5	02FEB84	15JUL78	A	14AUG78		04JUL82 INC	15APR82	21OCT82 A	02JUL82	28OCT82	15AUG83	
CA00071-R5		05APR80	A	10AUG78	30OCT84 EXC							
CA00072-OT	02FEB84	15JUN84	A	13SEP84		15MAY83 INC	25FEB85					
CA00073-OT	02FEB84	04AUG80	A	05SEP84		15MAR82 INC	23OCT84	03JAN83 A	05FEB85			
CA00074-R5	02FEB84	10MAY80	A	24JUL80		20SEP82 INC		30JAN84 A				
CA00075-LS		15MAR80	A	15MAY80								
CA00076-UK												
CA00078-R5	02FEB84	05APR80	A	02JUL80		15MAR82 INC	02JUL84	27SEP84 A				
CA00084-R5	02FEB84	28JUL80	A	05SEP84		15MAR82 INC	24MAY85	10DEC82 A	05FEB85			
CA00085-R5		28JUL80	A	09JUL80		21MAY85 S.F.						
CA00086-R5	02FEB84	15JUN80	A	18SEP84		15MAR82 INC	01NOV84	15JAN85 A	05FEB85			
CA00087-R5	02FEB84	10APR80	A	26JUN80		20SEP82 INC	26AUG84	07JUN83 A	22MAY84			
CA00088-VL	02FEB84	15MAY80	A	18SEP84		20SEP82 INC	10JAN85	01APR83 A	05FEB85			
CA00092-R5	02FEB84	15APR80	A	09JUL84		20SEP82 INC	11OCT84	07JUN83 A	05FEB85			
CA00093-R5	02FEB84	23JUN80	A	24JUL80		15MAR82 INC	26AUG84	25FEB85 A	22MAY84			
CA00096-R5	02FEB84	15APR80	A	26JUL80		15MAY84 S.F.						
CA00099-R5	02FEB84	07APR80	A	23JUN80		15MAY84 S.F.						
CA00100-R5	02FEB84	15APR80	A	24JUN80		15MAY84 S.F.						
CA00103-R5	02FEB84	22APR80	A	27JUN80		20SEP82 INC	23JUL84	07JUN83 A	22MAY84	05JAN84		
CA00104-R5		05JUN80	A									
CA00105-R5	02FEB84	28MAY80	A	23JUL80		15MAR82 INC	11OCT84	25FEB83 A	05FEB85			
CA00106-R5	02FEB84	10APR80	A	25JUL80		15MAR82 INC	08OCT84	30JAN84 A	05FEB85			
CA00108-R5		NOT AVA	0									
CA00109-R5	02FEB84	12APR80	L	01JUL80		15MAR82 INC	15JAN85	17MAY85 A	05FEB85			
CA00110-UK		NOT AVA	0									
CA00111-R5	02FEB84	25JUL80	A	25JUL80		25JUN84 S.F.						
CA00112-VL	02FEB84	15APR80	A	30JUL80		20SEP82 INC	01AUG84	15JAN85 A	22MAY84	10JUN85		
CA00113-OT	02FEB84	26JUL80	A	15SEP84		15MAR82 INC	29NOV84	17MAY85 A	05FEB85			
CA00114-OT	02FEB84	27MAY80	A	15MAY80		09JUL82 INC	15MAR83	21JUL83 A	04MAY85	30JUN83	15NOV83	
CA00115-OT		NOT AVA	0									
CA00116-OT												
CA00119-R5	02FEB84	25JUL80	A	25JUL80		15MAR82 INC	24JUL84	07JUN83 A	22MAY84	15JAN85		
CA00121-R5	02FEB84	25JUL80	A	27JUL80		20SEP82 INC	03AUG84	07JUL83 A	22MAY84	14JAN85		
CA00122-R5												
CA00123-R5	02FEB84	15MAY80	A	09JUL84		20SEP82 INC	20NOV84	05APR83 A	22MAY84	10JAN85		
CA00124-R5		15MAY80	A									
CA00125-OT	02FEB84	15APR80	A	04MAY80		09JUL82 INC	15APR80	15FEB82 A	02JUL81	04OCT80	15AUG83	
CA00126-R5	02FEB84	19MAY80	A	31JUL80		20SEP82 INC	15JUL84	02JUN83 A	22MAY84	31MAY85		
CA00127-R5	02FEB84	15OCT80	A	02DEC80		15MAR82 INC	12JUN84	30JAN84 A	22MAY84	17JAN85		

STATUS REPORT

DEPARTMENT OF ENERGY - LMTA PROJEC

(REPORT 2-A)

TECHNICAL ASSISTANCE CONTRACTOR

EXCLUDED PROPERTIES NOT LISTED

RUN DATE: 07AUG88

DATA DATE: 07JUL88

RUN TIME: 22:34:02

CA

CANONSBURG

LOCATION NUMBER	DATE DESIGN	CONSENT RETURN DATE	FORM STA TUB	RADIO SURVEY DATE	INC/EXC RECOMM. DATE	INC/EXC DECISION DATE	DATE REA COMPLTD	RA AGREEMNT DATE RET NO	DATE BID PKG ISSUED	DATE RA COMPLTD	DATE LMTA REPOR ISSUED	DATE CERTIFIED
CA00129-RB		15APR80	A	27JUN81								
CA0012A-RY	02FEB84	16JUL78	A	11AUG78		09JUL80 INC		06JAN82 A	22MAY84	11MAY85	15NOV83	
CA0012B-RY		15JUN78	A	11AUG78		09JUL80 INC		06JAN82 A	22MAY84	11MAY85	15NOV83	
CA00133-VL	02FEB84	19MAR84	A	03MAY81		08NOV80 INC	27JUN84	02SEP83 A	22MAY84	26MAY85		
CA00134-RB	02FEB84	NOT AVA	A	03DEC80		15MAR82 INC	15MAR83	16NOV81 A	04MAR83	26AUG83	15NOV83	
CA00136-RB	02FEB84	NOT AVA	A	28MAY81		21SEP82 INC	01FEB85	31MAY83 A	08FEB85			
CA00137-RB	02FEB84	15SEP80	A	09JUL84		20SEP82 INC	15JAN85	06JUN83 A	08FEB85	08JUN85		
CA00138-LX		NOT AVA	A									
CA00139-RM	02FEB84	16OCT80	A	03DEC80		15MAR82 INC	15JAN85	10DEC87 A	08FEB85			
CA00140-LX		17SEP80	C									
CA00145-RB	02FEB84	05MAR85	A	15MAR85	15MAY85 EXC	20SEP82 INC	20JUN84	16OCT83 A	22MAY84			
CA00147-RB	02FEB84	20MAY81	A	20MAY81		20SEP82 INC	11OCT84	20DEC84 A	22MAY84	08MAY85		
CA00148-RB	02FEB84	21APR81	A	21MAY81		20SEP82 INC	29NOV84	28SEP84 A	08FEB85			
CA00149-RB	02FEB84	04MAY81	L	16JUL84		20SEP82 INC	24JAN85	17MAY85 A	08FEB85			
CA0014A-VL	15MAR82	07APR80	A	28JUL80		15MAY81 INC	15MAR83	28FEB83 A	04MAR83	26AUG83	15NOV83	
CA0014B-RB	02FEB84	07APR80	A	28JUL80		15MAR82 INC	15MAR83	01NOV80 A	04MAR83	26AUG83	15NOV83	
CA00150-RB	02FEB84	21MAY81	L	21JUL80		21SEP82 INC	08OCT84	07JUN83 A	22MAY84			
CA00152-RB	02FEB84	20MAY81	A	20MAY81		20SEP82 INC	30APR84	24MAY83 A				
CA00155-RB	02FEB84	21MAY81	A	04JUN84		21SEP82 INC	01FEB85	28APR83 A	08FEB85			
CA00156-RB	02FEB84	21MAY84	A	10SEP84		20SEP80 INC	24JAN85	13APR83 A	08FEB85			
CA00157-RB	02FEB84	19MAY81	L	21MAY81		20SEP82 INC	20JUN84	04APR83 A		09MAY85		
CA00158-RB	02FEB84	20MAY81	L	20MAY81	28JUN84 INC	09NOV84 INC	14MAR85	16DEC83 A	20MAY84			
CA00160-RB	02FEB84	15JUL81	A	29JUL81		20SEP83 INC	01FEB85	18MAY83 A	08FEB85			
CA00162-RB	02FEB84	12NOV81	NO A	21JUL82		07SEP82 INC	15MAR83	29OCT82 A	04MAR83	01SEP83	15NOV83	
CA00163-RB	02FEB84	18NOV81	A	15JUL78		07SEP82 INC	15MAR83	29OCT82 A	04MAR83	10AUG83	15NOV83	
CA00164-OT	02FEB84	01APR82	A	04JUN84		16MAY83 INC	04FEB85	17MAY85 A	08FEB85			
CA00165-RB	02FEB84	26MAY82	A	19JUL82		16MAY83 INC	16JUL84	16DEC83 A	22MAY84	11JAN85		
CA00166-RB	02FEB84	29MAR82	A	21JUL82		16MAY83 INC	07JUN84	16DEC83 A	22MAY84			
CA00167-RB	02FEB84	01APR82	A	10SEP84		16MAY83 INC	29NOV84	16DEC83 A	08FEB85			
CA00168-RB	02FEB84	16MAY82	A	20JUL82		16MAY83 INC	25JUL84	16DEC83 A	22MAY84	26JAN85		
CA00169-RB	02FEB84	NOT AVA	A	18MAR83		16MAY83 INC	NOT AVA	NOT AVA A	04MAR83	07SEP83	15NOV83	
CA00170-VL	02FEB84	19JUL82	A	21JUL82		16MAY83 INC	30AUG84	01AUG84 A	22MAY84			
CA00173-VL	02FEB84	19JUL82	A	20JUL82		16MAY83 INC	30AUG84	16DEC83 A	22MAY84	10JAN85		
CA00174-RB	02FEB84	19JUL82	A	20JUL82		16MAY83 INC	11OCT84	16DEC83 A	22MAY84			
CA00175-RB		16APR83	A	07JUN83								
CA00200-RB				14JUL84		24SEP84 INC	31NOV84					
CA00201-RB		10AUG84	A	17AUG84	19OCT84 INC	02NOV84 INC					10JUL85	
CA00202-RB		19SEP83	A	14JUL84	31AUG84 INC	24SEP84 INC	21MAR85	05JUL85 A	22MAY85			
CA00204-RB				18JUL84	28SEP84 INC	10OCT84 INC	21JAN85	03MAY85 A	08FEB85			
CA00208-RB		09JUL84	A	16JUL84	1928SEP84 EXC							
CA00209-CB		10JUL84	A	16JUL84	28SEP84 INC	10OCT84 INC	14MAY85	20JUL85 A	22MAY85			
CA00210-RB		04JUL84	A	16JUL84	28SEP84 INC	10OCT84 INC	21MAY85	20JUL85 A	22MAY85			
CA00212-RB				16JUL84	20OCT84 INC	02NOV84 INC	29MAY85	05JUL85 A	22MAY85			
CA00214-RB		19SEP84	A	09JUL84	28SEP84 INC	10OCT84 INC	29MAY85	05JUL85 A	22MAY85			
CA00216-RB				10JUL84	13NOV84 INC	29NOV84 INC	29MAY85	05JUL85 A	22MAY85			
CA00217-RB		13JUN84	A	10JUL84	17SEP84 INC	09OCT84 INC	14MAY85	05JUL85 A	22MAY85			

1998, 1999, 2000, 2001, 2002, 2003, 2004, 2005, 2006, 2007, 2008, 2009, 2010, 2011, 2012, 2013, 2014, 2015, 2016, 2017, 2018, 2019, 2020, 2021, 2022, 2023, 2024, 2025, 2026, 2027, 2028, 2029, 2030, 2031, 2032, 2033, 2034, 2035, 2036, 2037, 2038, 2039, 2040, 2041, 2042, 2043, 2044, 2045, 2046, 2047, 2048, 2049, 2050, 2051, 2052, 2053, 2054, 2055, 2056, 2057, 2058, 2059, 2060, 2061, 2062, 2063, 2064, 2065, 2066, 2067, 2068, 2069, 2070, 2071, 2072, 2073, 2074, 2075, 2076, 2077, 2078, 2079, 2080, 2081, 2082, 2083, 2084, 2085, 2086, 2087, 2088, 2089, 2090, 2091, 2092, 2093, 2094, 2095, 2096, 2097, 2098, 2099, 2100, 2101, 2102, 2103, 2104, 2105, 2106, 2107, 2108, 2109, 2110, 2111, 2112, 2113, 2114, 2115, 2116, 2117, 2118, 2119, 2120, 2121, 2122, 2123, 2124, 2125, 2126, 2127, 2128, 2129, 2130, 2131, 2132, 2133, 2134, 2135, 2136, 2137, 2138, 2139, 2140, 2141, 2142, 2143, 2144, 2145, 2146, 2147, 2148, 2149, 2150, 2151, 2152, 2153, 2154, 2155, 2156, 2157, 2158, 2159, 2160, 2161, 2162, 2163, 2164, 2165, 2166, 2167, 2168, 2169, 2170, 2171, 2172, 2173, 2174, 2175, 2176, 2177, 2178, 2179, 2180, 2181, 2182, 2183, 2184, 2185, 2186, 2187, 2188, 2189, 2190, 2191, 2192, 2193, 2194, 2195, 2196, 2197, 2198, 2199, 2200, 2201, 2202, 2203, 2204, 2205, 2206, 2207, 2208, 2209, 2210, 2211, 2212, 2213, 2214, 2215, 2216, 2217, 2218, 2219, 2220, 2221, 2222, 2223, 2224, 2225, 2226, 2227, 2228, 2229, 2230, 2231, 2232, 2233, 2234, 2235, 2236, 2237, 2238, 2239, 2240, 2241, 2242, 2243, 2244, 2245, 2246, 2247, 2248, 2249, 2250, 2251, 2252, 2253, 2254, 2255, 2256, 2257, 2258, 2259, 2260, 2261, 2262, 2263, 2264, 2265, 2266, 2267, 2268, 2269, 2270, 2271, 2272, 2273, 2274, 2275, 2276, 2277, 2278, 2279, 2280, 2281, 2282, 2283, 2284, 2285, 2286, 2287, 2288, 2289, 2290, 2291, 2292, 2293, 2294, 2295, 2296, 2297, 2298, 2299, 2300, 2301, 2302, 2303, 2304, 2305, 2306, 2307, 2308, 2309, 2310, 2311, 2312, 2313, 2314, 2315, 2316, 2317, 2318, 2319, 2320, 2321, 2322, 2323, 2324, 2325, 2326, 2327, 2328, 2329, 2330, 2331, 2332, 2333, 2334, 2335, 2336, 2337, 2338, 2339, 2340, 2341, 2342, 2343, 2344, 2345, 2346, 2347, 2348, 2349, 2350, 2351, 2352, 2353, 2354, 2355, 2356, 2357, 2358, 2359, 2360, 2361, 2362, 2363, 2364, 2365, 2366, 2367, 2368, 2369, 2370, 2371, 2372, 2373, 2374, 2375, 2376, 2377, 2378, 2379, 2380, 2381, 2382, 2383, 2384, 2385, 2386, 2387, 2388, 2389, 2390, 2391, 2392, 2393, 2394, 2395, 2396, 2397, 2398, 2399, 2400, 2401, 2402, 2403, 2404, 2405, 2406, 2407, 2408, 2409, 2410, 2411, 2412, 2413, 2414, 2415, 2416, 2417, 2418, 2419, 2420, 2421, 2422, 2423, 2424, 2425, 2426, 2427, 2428, 2429, 2430, 2431, 2432, 2433, 2434, 2435, 2436, 2437, 2438, 2439, 2440, 2441, 2442, 2443, 2444, 2445, 2446, 2447, 2448, 2449, 2450, 2451, 2452, 2453, 2454, 2455, 2456, 2457, 2458, 2459, 2460, 2461, 2462, 2463, 2464, 2465, 2466, 2467, 2468, 2469, 2470, 2471, 2472, 2473, 2474, 2475, 2476, 2477, 2478, 2479, 2480, 2481, 2482, 2483, 2484, 2485, 2486, 2487, 2488, 2489, 2490, 2491, 2492, 2493, 2494, 2495, 2496, 2497, 2498, 2499, 2500, 2501, 2502, 2503, 2504, 2505, 2506, 2507, 2508, 2509, 2510, 2511, 2512, 2513, 2514, 2515, 2516, 2517, 2518, 2519, 2520, 2521, 2522, 2523, 2524, 2525, 2526, 2527, 2528, 2529, 2530, 2531, 2532, 2533, 2534, 2535, 2536, 2537, 2538, 2539, 2540, 2541, 2542, 2543, 2544, 2545, 2546, 2547, 2548, 2549, 2550, 2551, 2552, 2553, 2554, 2555, 2556, 2557, 2558, 2559, 2560, 2561, 2562, 2563, 2564, 2565, 2566, 2567, 2568, 2569, 2570, 2571, 2572, 2573, 2574, 2575, 2576, 2577, 2578, 2579, 2580, 2581, 2582, 2583, 2584, 2585, 2586, 2587, 2588, 2589, 2590, 2591, 2592, 2593, 2594, 2595, 2596, 2597, 2598, 2599, 2600, 2601, 2602, 2603, 2604, 2605, 2606, 2607, 2608, 2609, 2610, 2611, 2612, 2613, 2614, 2615, 2616, 2617, 2618, 2619, 2620, 2621, 2622, 2623, 2624, 2625, 2626, 2627, 2628, 2629, 2630, 2631, 2632, 2633, 2634, 2635, 2636, 2637, 2638, 2639, 2640, 2641, 2642, 2643, 2644, 2645, 2646, 2647, 2648, 2649, 2650, 2651, 2652, 2653, 2654, 2655, 2656, 2657, 2658, 2659, 2660, 2661, 2662, 2663, 2664, 2665, 2666, 2667, 2668, 2669, 2670, 2671, 2672, 2673, 2674, 2675, 2676, 2677, 2678, 2679, 26

STATUS REPORT
(REPORT 2-4)
EXCLUDED REPORTING NO. 11573

REV DATE:	07/2005
DATE DATE:	11/11/05
REV 1.00:	11/11/05

CANONBURG

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTOR

STATUS REPORT
(REPORT 2-A)
EXCLUDED PROPERTIES NOT LISTED

RUN DATE: 07/13/88
DATA DATE: 07/13/88
RUN TIME: 20:34:00

00 DURANGO

LOCATION NUMBER	DATE DESIGN'D	CONSENT RETURN DATE	FORM STA TUS	RADIOLOGICAL SURVEY DATE	INC/EXC RECOMM. DATE	INC/EXC DECISION DATE	DATE REA COMPL'D	RA AGREEMENT DATE RES'NO	DATE BID PKG ISSUED	DATE RA COMPL'D	DATE CONPLAN REPORT ISSUED	DATE CONPLAN CERT'D
000001-RS	02FEB84	15AUG84	A	26JUN84	19MAR84 INC	26APR84 INC	08FEB85	164-RS A	21MAY85			
000002-CB	02FEB84	07MAY82	L	15JUL83	30NOV84 INC	21DEC84 INC						
000003-HO	02FEB84	31OCT84	A	13NOV84	31JAN85 INC	30MAY85 INC						
000004-CB	02FEB84	23OCT82	A	16FEB84	14MAR84 INC	20APR84 INC	26FEB85	03MAY85 A	29MAY85			
000005-CB		21SEP84	A	09OCT84	28JUN85 INC							
000006-CB		25AUG82	A	16FEB84	20MAR84 INC	24APR84 INC	12FEB85	09MAY85 A	29MAY85			
000007-RS	04FEB84	18MAR82	A	23AUG82		07MAY83 INC						
000009-RS	02FEB84	21JUN82	A	21JUN83		26APR84 INC	08FEB85	21JUN85 A	29MAY85			
000010-RS	02FEB84	31OCT84	A	16NOV84	31JAN85 INC							
000011-RS	02FEB84	16SEP84	A	10SEP84	16APR85 INC	20MAY85 INC						
000012-CB	02FEB84	NOT AYA	D									
000013-CB	02FEB84	26SEP82	A	16FEB84	19MAR84 INC	26APR84 INC	12FEB85	31MAY85 A	29MAY85			
000014-CB	02FEB84	15AUG83	A	23FEB85	29MAR85 EXC							
000017-CB	02FEB84	18SEP84	A	09OCT84	30NOV84 INC	11DEC84						
000018-HO	02FEB84	23SEP82	A	16MAR84	20MAR84 INC	26APR84 INC	12FEB85	31MAY85 A	29MAY85			
000019-CB	02FEB84	13MAR82	A	21AUG82		26APR84 INC	12FEB85		29MAY85			
000022-CB	02FEB84	12SEP84	A	08OCT84	31MAY85 INC	11JUN85 INC						
000023-RS	02FEB84	21SEP84	D	12OCT84	18DEC84 INC	20JAN85 INC						
000024-RS	02FEB84	02APR82	A	16JUN82		23APR84 INC	08FEB85	26JUN85 A	29MAY85			
000025-RS	02FEB84	26MAR82	A	26JUN82		07MAY83 INC						
000026-RS	02FEB84	11MAY82	A	29JUN82		23APR84 INC	12FEB85	31MAY85 A	29MAY85			
000027-RS	02FEB84	12MAR82	A	19JUN84		23APR84 INC	08FEB85	17APR85 A	29MAY85			
000028-RS	02FEB84	13MAR82	A	31JUN82		23APR84 INC	08FEB85	31MAY85 A	29MAY85			
000029-RS	02FEB84	15MAR82	A	26JUN82		24APR84 INC	04APR85	31MAY85 A	29MAY85			
000030-RS	02FEB84	12MAR82	A	26JUN84		23APR84 INC	04APR85	31MAY85 A	29MAY85			
000031-RS	02FEB84	11MAR82	A	13JUL84		24APR84 INC	04APR85	31MAY85 A	29MAY85			
000032-RS	02FEB84	16MAR82	A	26JUN84		24APR84 INC	26FEB85	29MAY85 A	29MAY85			
000033-RS	02FEB84	16AUG83	A	18JUL83	20MAR84 INC	24APR84 INC						
000034-RS	02FEB84	02MAY84	D									
000035-R	02FEB84	01SEP82	A	14JUL83	30APR84 INC	01MAY84 INC						
000036-RS	02FEB84	19AUG82	A	21AUG82		12MAY83 INC						
000037-RS	02FEB84	13SEP84	A	09OCT84	16MAY85 EXC							
000038-CH	02FEB84	10MAY82	A	21JUN82		24APR84 INC						
000040-RS	02FEB84	12MAR82	A	26JUN82		24APR84 INC	04APR85	31MAY85 A	29MAY85			
000041-RS	02FEB84	19AUG82	A	27AUG82		12MAY83 INC						
000042-RS	02FEB84	23AUG82	D									
000043-RS	02FEB84	11MAR82	A	24AUG82		07MAY83 INC						
000044-RS	02FEB84	29OCT84	D	15NOV84	31JAN85 EXC							
000045-RS	02FEB84	16SEP83	A	16FEB84	19MAR84 INC	24APR84 INC	04APR85	31JUN85 A	29MAY85			
000049-RS	02FEB84	N/1 AYA	D									
000050-EC	02FEB84	04APR82	A	17AUG82		26APR84 INC	26FEB85	31MAY85 A	29MAY85			
000051-RS	02FEB84	31OCT84	A	16NOV84	31JAN85 EXC							
000052-RS	02FEB84	30OCT84	A	14NOV84	10JUN85 INC							
000053-OI	02FEB84	16SEP83	A	30JUL83	30AUG84 INC	24SEP84 INC						
000054-OI	02FEB84	16MAR84	A	26FEB85	03MAY85 INC	20MAY85 INC						
000055-OI	02FEB84	16SEP83	A	16MAR84	20MAR84 INC	26APR84 INC	26FEB85	31MAY85 A	29MAY85			

REPORT NAME: VZXX

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTOR

VICINITY PROPERTIES
STATUS REPORT
REPORT 2-A1
EXCLUDED PROPERTIES NOT LISTED

4422 J. Neurosci., September 24, 2008 • 28(39):4415–4424

2000	2001	2002
2003	2004	2005
2006	2007	2008

2.

0-84-50

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTOR

STATUS REPORT
(REPORT 2-A)
EXCLUDED PROPERTIES NOT LISTED

RUN DATE: 07AUG88
 DATA DATE: 07JUL88
 RUN TIME: 00.04:24

OL CURRANCIO

DEPARTMENT OF ENERGY - URGENT PROJECT
TECHNICAL ASSISTANCE CONTRACTOR

STATUS REPORT
(REPORT 2-4)
EXCLUDED PROPERTIES NOT LISTED

RUN DATE: 07/03/88
 DATA DATE: 07/01/88
 RUN TIME: 20:32:14

DURANGO

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTOR

STATUS REPORT
(REPORT 2-A)
EXCLUDED PROPERTIES NOT LISTED

RUN DATE: 07AUG88
DATA DATE: 07JUL88
RUN TIME: 20:34:06

EG

EDGEMONT

LOCATION NUMBER	DATE DESIGN	CONSENT RETURN DATE	FORM STA TJS	RACIOL SURVEY DATE	INC/EXC RECOMM. DATE REC	INC/EXC DECISION DATE DEC	DATE V2A COMPLTD	RA AGREEMENT DATE RET'ND ST	DATE BID PKB ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE CERTIFD
ED00005-R5	02FEB84	30NOV83	A	23SEP83		04MAY83 INC	20AUG84	19OCT84 A	31AUG84			
ED00028-R5					21FEB85 EXC							
ED00029-R5	02FEB84	15DEC83	A	19NOV83		15JUN83 INC	11JUN84	20AUG84 A		22AUG84		
ED00030-UK												
ED00032-CH	02FEB84	15DEC83	A	16JUN81		13JUL83 INC	15MAY84	11JUL84 A	24MAY84			
ED00033-R5	02FEB84	30NOV83	A	31MAR83		04MAY83 INC	15MAY84	11JUL84 A	24MAY84	17SEP84		
ED00043-R5	02FEB84	05JAN84	A	01OCT80		13JUL83 INC						
ED00049-R5	02FEB84	PNL		11JUN83		24JUN83 INC	14JUL83					
ED00080-R5	02FEB84	07NOV84	A		26JAN84 INC	09APR84 INC						
ED00087-R5	02FEB84	15DEC83	A	06OCT80		15JUN83 INC	22AUG84	19OCT84 A	31AUG84			
ED00082-RM	02FEB84	03JAN84	A	04JAN83		15JUN83 INC			17JUN85			
ED00096-R5	02FEB84	16MAR84	A	21DEC82	30MAY84 INC	04MAY83 INC						
ED00110-C5	02FEB84											
ED00119-R5	02FEB84	30NOV83	A	02APR81		04MAY83 INC	04OCT84					
ED00125-C5	02FEB84	18OCT84	A	15SEP83	18JAN84 INC	09MAR84 INC						
ED00128-RM	02FEB84	19MAR84	A	07JUL82		28MAR83 INC	02FEB84	15JUN84 A	01MAY84	31AUG84		
ED00149-R5	02FEB84	30NOV83	A	30OCT80		04MAY83 INC	26OCT84		07JUN85			
ED00150-H0	02FEB84	15DEC83	A	11JUN83		24JUN83 INC	18MAY84	20AUG84 A	22JUN84			
ED00155-R5	02FEB84	16MAR84	A	11FEB82		25MAR83 INC	10DEC83	15JUN84 A	24MAY84	17SEP84		
ED00163-R5	02FEB84	15SEP80	A	14NOV80		28MAR83 INC	02FEB84		07JUN85			
ED00164-R5	02FEB84	03NOV83	A	14NOV80	26JAN84 INC	04MAY83 INC						
ED00166-R5	02FEB84	16MAR84	A	08DEC80		28MAR83 INC	02FEB84	15JUN84 A	01MAY84	31AUG84		
ED00171-R5	02FEB84	16MAR84	A	06NOV80		28MAR83 INC	02FEB84	15JUN84 A	01MAY84	31AUG84		
ED00173-R5	02FEB84	16MAR84	A	13JUN83		28MAR83 INC	02FEB84	15JUN84 A	09MAY84	23AUG84		
ED00179-R5	02FEB84	15MAY81	A	10JUN81	14MAR84 INC	28MAR83 INC	02FEB84					
ED00182-R5	02FEB84				27FEB85 EXC							
ED00187-R5	02FEB84	15AUG80	A	18NOV80		28MAR83 INC	02FEB84					
ED00190-R5	02FEB84	20SEP84	A	15SEP83	26JAN84 INC				07JUN85			
ED00207-VL	02FEB84				21FEB85 EXC							
ED00211-R5	02FEB84	PNL		01JAN83	27DEC84 INC	04JAN85 INC						
ED00222-R5	02FEB84	15JUN84	A	19FEB81		28MAR83 INC	02FEB84	A	20JUN84	11SEP84		
ED00223-R5	02FEB84	05JAN84	A	15DEC80		04MAY83 INC						
ED00224-R5	02FEB84	05JAN84	A	15DEC80		15JUN83 INC						
ED00227-R5	02FEB84	15DEC83	A	20AUG82		04MAY83 INC	18JUL84	03JUL84 A	20JUN84	11SEP84		
ED00229-R5	02FEB84				26FEB85 EXC							
ED00261-R5	02FEB84	25JUN84	A	05JUN80		28MAR83 INC	02FEB84	A	24MAY84	17SEP84		
ED00264-R5	02FEB84	18OCT84	A	09APR82		05OCT83 INC						
ED00270-R5	02FEB84	16MAR84	A	06FEB81		13JUL83 INC	19OCT84	19OCT84 A	31AUG84			
ED00291-R5	02FEB84	15JUN84	A	11MAR81		28MAR83 INC	02FEB84	14JUN84 A	01MAY84	22AUG84		
ED00299-H0	02FEB84	15APR83	A	14JUN83		05OCT83 INC						
ED00303-R5	02FEB84	05JAN84	A	26FEB81		13JUL83 INC						
ED00304-C5	02FEB84	18OCT84	A	15OCT83	16JAN84 INC	09MAR84 INC						
ED00319-RM	02FEB84	05JAN84	A	03MAY81		04MAY83 INC						
ED00323-R5	02FEB84	16MAR84	A	22FEB82	03MAY84 INC	04MAY83 INC						
ED00324-R5	02FEB84	16MAR84	A	10APR83	13FEB84 INC	04MAY83 INC						
ED00328-RM	02FEB84	05JAN84	A	14MAY82		04MAY83 INC	01MAY84					

DEPARTMENT: ENERGY - UMTRA PROJECT

STATUS REPORT

RUN DATE: 07AUG85

TECHNICAL ASSISTANCE CONTRACTOR

(REPORT 2-4)

DATA DATE: 07JUL85

EXCLUDED PROPERTIES NOT LISTED

RUN TIME: 20:34:05

E3

EDGEMONT

LOCATION NUMBER	DATE DESIGN	CONSENT FORM		RADIOLOGICAL SURVEY DATE	INC/EXC RECOMM. DATE REC		INC/EXC DECISION DATE DEC		DATE COMPLTD	HA AGREEMENT		DATE BID PKG ISSUED	DATE COMPLTD	DATE COMPLTD		
		RETURN DATE	STA TUS		DATE	REC	DATE	DEC		DATE	ST			DATE	REPORT ISSUED	DATE CERTIFIED
ED00339-R5	02FEB84	15JUN81	A	12AUG81					04MAY83 INC							
ED00350-R5	02FEB84	16MAR84	A	17APR81					13JUL83 INC							
ED00413-356-VL	02FEB84	30NOV83	A	19MAR83					04MAY83 INC							
ED00359-C5	02FEB84	05JAN84	A	21APR81					19JUN83 INC			07JUN85				
ED00364-C5	02FEB84			15SEP83	18JAN84 INC				09MAR84 INC			07JUN85				
ED00366-R5	02FEB84				27FEB85 INC				20MAR85 INC							
ED00382-VL	02FEB84	05JAN84	A	15MAY83					19JUN83 INC							
ED00388-RY	02FEB84	05JAN84	A	15MAY83					20MAR85 INC							
ED00398-R5	02FEB84	18DEC83	A	28MAY81					19JUN83 INC	27SEP84						
ED00403-R5	02FEB84	04OCT84	A	01JAN83	10FEB84 INC				26FEB84 INC							
ED00409-OT	02FEB84	05JAN84	A	13MAY83					19JUN83 INC							
ED00451-OT	02FEB84	14FEB84	A	15MAR83					04MAY83 INC							
ED00453-R5	02FEB84	25JAN84	A	27JUN81					19JUN83 INC							
ED00455-R5	02FEB84	20SEP84	A	14SEP83	10FEB84 INC				28FEB84 INC			07JUN85				
ED00471-OT	02FEB84	23OCT84	A	15NOV83	13FEB84 INC				28FEB84 INC							
ED00490-R5	02FEB84	18OCT84	A	15OCT83	18FEB84 INC				09MAR84 INC							
ED00493-VL	02FEB84				21FEB85 EXC											
ED00498-R5	02FEB84	05JAN84	A	24MAR82					13JUL83 INC							
ED00500-R5	02FEB84	05JAN84	A	01APR82					31AUG84 INC	23AUG84	19OCT84 A	31AUG84				
ED00503-R5	02FEB84	04OCT84	A	15SEP83	14FEB84 INC				28FEB84 INC							
ED00507-VL	02FEB84	05JAN84	A	15MAY83					19JUN83 INC			07JUN85				
ED00518-VL	02FEB84	PNL		15SEP83	24JAN84 INC				09MAR84 INC							
ED00554-VL	02FEB84				21FEB85 EXC											
ED00555-R5	02FEB84	05JAN84	A	06MAY82					13JUL83 INC			07JUN85				
ED00561-R5		09APR85	A	16APR85	31MAY85 INC				07JUN85 INC							
ED00584-R5	02FEB84	PNL		15NOV83	26JAN84 INC				28FEB84 INC							
ED00605-R5	02FEB84															
ED00610-C5	02FEB84	15APR82	A	09JUL82					05OCT83 INC							
ED00627-R5	02FEB84	15OCT84	A	05JUN82					24JUN83 INC	23AUG84	24OCT84 A	31AUG84				
ED00629-C5	02FEB84	18OCT84	A	15OCT83	18JAN84 INC				09MAR84 INC							
ED00631-R5					26FEB85 EXC											
ED00632-R5	02FEB84	15NOV82	A	15APR83					19JUN83 INC							
ED00641-R5	02FEB84	30NOV83	A	15APR83					04MAY83 INC			07JUN85				
ED00642-R5	02FEB84	05JAN84	A	25MAR80					13JUL83 INC	15APR84	20JUL84 B	09MAY84				
ED00645-R5	02FEB84	15OCT83	A	15MAY83					19JUN83 INC	18JUL84	20AUG84 A	22JUN84	14SEP84			
ED00649-R5	02FEB84	01OCT84	A	15NOV83	24JAN84 INC				09MAR84 INC							
ED00658-R5	02FEB84	15OCT83	A	14MAR80					13JUL83 INC			07JUN85				
ED00660-R5	02FEB84	16MAR84	A	06FEB80					13JUL83 INC			07JUN85				
ED00665-R5	02FEB84	15JUL82	A	15JUL83					05OCT83 INC							
ED00670-R5	02FEB84	03OCT84	A	15SEP83	18FEB84 INC				28FEB84 INC							
ED00903-R5	02FEB84	16MAR84	A	27FEB80					24JUN83 INC	15MAR84		07JUN85				
ED00902-R5	02FEB84	18DEC83	A	05JUN80					24JUN83 INC	17JUL84	21AUG84 A	24JUL84				
ED00903-R5	02FEB84	15OCT83	A	30SEP84					24JUN83 INC	18MAY84	11JUL84 A	05JUN84	22AUG84			
ED00905-R5	02FEB84	03NOV83	A	06JUN80					24JUN83 INC	11MAY84	11JUL84 A	09MAY84	31AUG84			
ED00904-R5		03NOV83	A	05JUN80					24JUN83 INC	05SEP84	26AUG84 A	11JUL84				
ED00907-R5	02FEB84	05JAN84	A	11JUN80					24JUN83 INC	27AUG84	19OCT84 A	31AUG84				

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTOR

STATUS REPORT
(REPORT 2-A)
EXCLUDED PROPERTIES NOT LISTED

RUN DATE: 01AUG88
DATA DATE: 07JUL88
RUN TIME: 20:34:06

ED

EDGE MONT

LOCATION NUMBER	DATE DESIGN	CONSENT FORM		RADIO SURVEY DATE	INC/EXC RECOMM. DATE REC		INC/EXC DECISION DATE DEC		DATE REA COMPLTD	RA AGREEMENT		DATE BIO PKG ISSUED	DATE RA COMPLTD	DATE REPORT ISSUED	DATE CERTIFIED
		RETURN DATE	ETA TUE		RET'ND	ST									
E000908-RS	02FEB84	05JAN84	A	07JUN80			24JUN83	INC	05JUL84	21AUG84	A	11JUL84	20SEP84		
E000909-RS	02FEB84	06APR84	A	10JUN80			NOT AV4	INC							
E000911-RS	02FEB84	05JAN84	A	06JUN80	30MAY84	INC	24JUN83	INC	16JUL84	20AUG84	A	29JUL84	21SEP84		
E000912-RS	02FEB84	14FEB84	A	11JUN80			24JUN83	INC	16JUL84	20AUG84	A	24JUL84	21SEP84		
E000913-RS	02FEB84	05JAN84	A	04JUN80			24JUN83	INC	16JUL84	20AUG84	A	24JUL84	21SEP84		
E000914-RS	02FEB84	23JAN84	A	12JUN80			24JUN83	INC	16MAY84	20AUG84	A	25JUN84	10SEP84		
E000915-RS	02FEB84	03APR84	A	14NOV80			09APR84	INC	05JUL84	20AUG84	A	11JUL84	21SEP84		
E000916-UK		09APR85	A	18APR85	31MAY85		07JUN85	INC							
E000917-UK		10APR85	A	18APR85	27FEB85	INC	31MAY85	INC							
E000920-VL	02FEB84	09APR85	A	18APR85	28MAY85	INC	31MAY85	INC							
E000922-RS	02FEB84				24MAY85	EXC									
E000923-CC	02FEB84	10APR85	A	15APR85	31MAY85	INC	07JUN85	INC							
E000925-RS	02FEB84	12APR85	A	15APR85	31MAY85	INC									
E000926-VL	02FEB84														
E000930-RS	02FEB84														
E000931-OT	02FEB84														
E000932-VL	02FEB84														
E000933-RS	02FEB84														
E000941-VL		11APR85	A	15APR85	31MAY85	INC	07JUN85	INC							
E000952-RS		18APR85	A	18APR85	28MAY85	INC	31MAY85	INC							
E002648-SC	02FEB84	15NOV81	A	09APR82			05OCT83	INC							
E002649-SC	02FEB84	15NOV81	A	09APR82			05OCT83	INC							
E002640-SC	02FEB84	15NOV81	A	24JUN82			05OCT83	INC							
E002645-SC	02FEB84	15NOV81	A	28APR82			05OCT83	INC							
E002647-SC	02FEB84	15NOV81	A	14APR82			05OCT83	INC							
E002646-SC	02FEB84	15NOV81	A	07JUL82			05OCT83	INC							
E003794-VL		05JAN84	A	15JUN83			18JUL83	INC	20SEP84		A				

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTOR

STATUS REPORT
(REPORT 2-A)
EXCLUDED PROPERTIES NOT LISTED

RUN DATE: 07AUG88
DATA DATE: 07JUL88
RUN TIME: 00:34:08

* Properties in Enclosure 1
Are INACTIVE

GV GRAND JUNCTION

LOCATION NUMBER	DATE DESIGN	CONSENT RETURN DATE	FORM STA TUS	RADIOLOGICAL SURVEY DATE	INC/EXC RECOMM. DATE	INC/EXC DECISION DATE	DATE REA COMPLTD	WA AGREEMENT DATE RET'NO	DATE BID PKG ISSUED	DATE WA COMPLTD	DATE COMPLN ISSUED	DATE CHARTING
GJ00004-RS	15MAY73	17AUG84	A	15AUG72	20MAY84 INC	29MAY84 DT						
GJ00011-CS		16MAY83	A	15MAR71		16MAY83 DT		23SEP83 A		21OCT83	23AUG84	
GJ00015-CS		23SEP83	A	15SEP74		19NOV82 INC						
GJ00016-UX				16MAR84	23MAR84 INC	29MAR84 INC	30APR85					
GJ00018-RS	15AUG73	13JAN84	A	07MAR84	30APR84 INC	29MAY84 INC	29NOV84	12FEB85 A	06FEB85			
GJ00029-RS		08NOV83	A	15APR76		08NOV83 DT		15MAY84 L	08JUN84	14NOV84		
GJ00034-RS		19OCT84	A	21FEB85	26MAR85 INC	02APR85 INC						
GJ00048-CS		05FEB85		29MAY85	27JUN85 INC	11JUL85 INC						
GJ00050-CC	15JUN73	14OCT84	A	11FEB85	30APR85 INC	21MAY85 INC						
GJ00062-CS					31JUL85 INC							
GJ00063-RS		13MAR85		14MAY85	12JUL85 INC	23JUL85 INC						
GJ00065-RS		19DEC84	A	15FEB85	09APR85 INC	18APR85 INC						
GJ00066-RS		22FEB85		29MAY85	09JUL85 INC	23JUL85 INC						
GJ00067-RM		17DEC84		21JAN85	25MAR85 INC	07APR85 INC						
GJ00068-RS	15MAY73	2-MAY84	A	24JUL84	26APR85 INC	14MAY85 DT		30MAY84 A				
GJ00069-RS		09MAY85	A			09MAY83 DT		23SEP83 A		22JUN84		
GJ00084-RS				15AUG71								
GJ00086-CS		26NOV84	A	13NOV84	30JAN85 INC	06FEB85 INC						
GJ00089-RS		05MAR84	A	06AUG84	27NOV84 INC	28NOV84 INC						
GJ00071-RS	15MAR73	26OCT84		15JAN77								
GJ00072-RS				15OCT72								
GJ00073-RS		23JUL84		18SEP84								
GJ00085-RS		09MAY83	A	15AUG71		09MAY83 DT	07DEC82	19JUL83 A		01SEP83	18AUG84	
GJ00089-SC	15MAY73	05NOV84	A	24JAN85	26APR85 INC	20MAY85 INC						
GJ00092-RS	15JUN73	15MAY80		15FEB71								
GJ00095-RS		06FEB85		22MAY85	20JUN85 INC	27JUL85 INC						
GJ00102-RS	15MAY73	24OCT84	A	04JAN84	09JAN84 INC	13FEB84 DT		03MAY84 L		14NOV84		
GJ00106-CS		18MAR83	A	15JUL71								
GJ00110-UX		10DEC85	A	18FEB85	09APR85 INC	18APR85 INC						
GJ00112-OT		11FEB83	A	15JUL80								
GJ00114-CS		25NOV84	A	12DEC84	02MAY85 INC	20MAY85 INC	16APR84	15JUN84	15MAY84	24SEP84		
GJ00115-CS		29JUL83	A			29JUL83 DT		21MAY84 L		26APR84		
GJ00119-RS		15ALG83	A	15MAR73		19NOV82 INC	20AUG84	27FEB85 A	26MAR85			
GJ00122-OT												
GJ00128-CS	15MAR73	15FEB79	A	14NOV84	31JAN85 INC	07FEB85 INC						
GJ00133-RS			F	15JAN79		30SEP83 INC						
GJ00137-RS		29NOV84		18FEB85	19MAR85 INC	02APR85 INC						
GJ00140-CC		11FEB83	A	15SEP73		19NOV82 INC						
GJ00141-RS					31JUL85 INC							
GJ00144-CC			F	15NOV72		19NOV82 INC						
GJ00144-CS												
GJ00145-RS			A	15MAY72		30SEP83 INC	25MAY85	18JUN85 A				
GJ00145-AP		14FEB84		21MAR84	11MAY84 INC	23MAY84 INC	10JUN85					
GJ00153-CS		12FEB83	A	15SEP74		19NOV82 INC	25AUG84	03JAN85 A	20JUL84			
GJ00154-CC			F	15NOV72		19NOV82 INC						
GJ00157-RS					31JUL85 INC							

DEPARTMENT OF ENERGY - UMPA PROJECT
TECHNICAL ASSISTANCE CONTRACTOR

STATUS REPORT
(REPORT 2-A)
EXCLUDED PROPERTIES NOT LISTED

PLN DATE: 01AUG85
DATA DATE: 07JUL85
PLN TIME: 01AUG85

GJ GRAND JUNCTION

LOCATION NUMBER	DATE DESIGN'D	CONSENT RETURN DATE	FORM STA TUS	RADIO SURVEY DATE	INC/EXC RECOMM. DATE REC	INC/EXC DECISION DATE DEC	DATE REA COMPLTD	HA AGREEMNT DATE REI NO ST	DATE BIO Pkg ISSUED	DATE HA COMPLTD	DATE COMPLN REPOR ISSUED	DATE CERTIFD
GJ00158-RS					17JUL85 INC							
GJ00164-CS			R	15APR71		21MAR83 DT						
GJ00169-CS		15AUG83	A	15APR71		19NOV82 INC	27SEP84	28NOV84 A	20DEC84	22MAR85		
GJ00171-CS		28NOV84		16JAN85	26MAR85 INC	02APR85 INC						
GJ00175-CS		16FEB83	A	15NOV72		19NOV82 INC						
GJ00176-CS				15AUG72								
GJ00178-RS				15MAR71		30SEP83 INC						
GJ00180-UK				20MAR84	23MAR84 INC	30MAR84 DT						
GJ00192-CS			D	15MAY71		19NOV82 INC						
GJ00223-RS		14MAR84	A	07FEB84	05MAR84 INC	08MAR84 INC	26OCT84	20JAN85 A	28MAR85			
GJ00224-RS		01MAY84	A	26SEP84	20NOV84 INC	26NOV84 INC	30APR85	29MAY85 A				
GJ00225-RS	15JAN73			15MAR71								
GJ00233-RS				15MAR71								
GJ00237-RS		03DEC84	A	14DEC84	26JAN85 INC	04FEB85 INC						
GJ00239-RS	15MAY73	15OCT84		12NOV84	16JAN85 INC	26JAN85 DT						
GJ00244-RS			R	15AUG80		21MAR83 DT						
GJ00254-RS		01AUG84	A	01APR85	24JUL85 EXC							
GJ00278-RS		18SEP84										
GJ00279-RS	15JAN74	15DEC83	A	15DEC83	16MAR84 INC	27MAR84 DT		17APR84 L		21JUN84		
GJ00284-RS		10SEP84				18OCT84 INC						
GJ00286-RS		13SEP84										
GJ00292-RS		18SEP84										
GJ00295-RS	18SEP77			15APR71		26SEP84 INC						
GJ00301-CS		21OCT83	A	15JUL84		19NOV82 INC						
GJ00306-CS		13JAN84	A	14DEC83	11JAN84 INC	27MAR84 DT		17APR84 L		10JUN84		
GJ00310-RS		13DEC84		11FEB85	09JUL85 INC	23JUL85 INC						
GJ00312-RS						11JUL85 SFO						
GJ00316-RS			R	15NOV72		19NOV82 INC						
GJ00317-RS					31JUL85 EXC							
GJ00351-RS		11JAN85		07MAY85								
GJ00354-CS		24JUN85	A	16JUN71		19NOV82 INC						
GJ00357-RS		16FEB85	A	16FEB71		30SEP83 INC	17OCT84	03JAN85 A	06FEB85			
GJ00375-CS	15JUN73			16APR71								
GJ00376-RS	15DEC72	23OCT84	A	13NOV84	31JAN85 INC	11FEB85 INC	10JUN85					
GJ00383-RS		15FEB85	A		03MAY85 INC							
GJ00385-RS		12MAR84		12MAR84	19APR84 INC	07MAY84 INC	14SEP84	09JAN85 A				
GJ00388-RS		23OCT84	A	26DEC84	31JAN85 INC	11FEB85 INC						
GJ00392-RS	15MAR76	20JAN84		08MAR84	21MAY84 INC	23MAY84 INC	20NOV84	11JAN85 A	06FEB85			
GJ00393-UK		23APR84	D									
GJ00403-SO		24MAY84	A	17OCT84	30NOV84 INC	20MAY85 INC						
GJ00404-CS		19APR85	A	15NOV72		19NOV82 INC	01APR85					
GJ00408-SO	15DEC72	27JUL84	A	27DEC84	31JAN85 INC	11FEB85 INC						
GJ00409-SO		16MAR83	A			19NOV82 INC						
GJ00419-CS		21MAR83	A	15NOV72		21MAR83 DT		20JUN83 A		05AUG83		
GJ00423-CS		16MAY83	A	16MAY80		16MAY83 DT		05SEP83 A		10MAR84		
GJ00426-CS		18MAY83	A	15DEC70		19NOV82 INC	25SEP84	01MAR85 A	06FEB85			

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTOR

STATUS REPORT
(REPORT 2-A)
EXCLUDED PROPERTIES NOT LISTED

RUN DATE: 07AUG85
DATA DATE: 07JUL85
RUN TIME: 20134108

G. GRAND JUNCTION

LOCATION	DATE	CONSENT FORM	RADIO	INC/EXC	INC/EXC	DATE	RA AGREEMENT	DATE	DATE	DATE	DATE	DATE
NUMBER	DESIGN	RETURN	STA	SURVEY	RECOMM.	DECISION	DATE	DATE	DATE	DATE	DATE	DATE
-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----
GJ00429-CS	15JUN73	06JAN84	A	06JAN84	04JAN84 INC	13FEB84 INC	29APR84	A	02APR84			
GJ00431-UK						30SEP83 INC						
GJ00433-CC		20JAN84	A	15NOV82		30SEP83 INC		20JAN84 A				
GJ00438-UK	02FEB84	02AUG84	A	19OCT84	24JAN85 INC	04FEB85 DT						
GJ00443-RS		19FEB85		23APR85	21JUN85 INC	27JUL85 INC						
GJ00447-CS		16MAR83	A	16SEP72		19NOV82 INC						
GJ00452-CS				05MAY78		30JUN83 INC						
GJ00457-RS			D	16MAR72		19NOV82 INC						
GJ00461-CS		18FEB83	A	15MAR71		19NOV82 INC						
GJ00464-UT		01OCT83	A	16FEB71	28FEB85 INC		01OCT83					
GJ00467-CS			F	15NOV78		29OCT82 INC						
GJ00470-CC		18MAR83	F	15FEB70		19NOV82 INC						
GJ00471-CS		19APR83	A	15OCT81		19NOV82 INC						
GJ00472-CC		30NOV84	A	17JAN85		12APR85 INC						
GJ00477-RS		14MAY85		06JUN85	26JUN85 INC	03JUL85 I						
GJ00487-RS		27FEB85		20APR85	26JUN85 EXC							
GJ00488-CC		16MAY83	A	15FEB79		19NOV82 INC						
GJ00491-RS	16MAR73	29OCT84	A	12DEC84	30JAN85 INC	04FEB85 INC						
GJ00497-RS	15FEB73	27AUG84	A	15MAY72								
GJ00499-CS		03DEC84	A	16JAN85	18APR85 INC	25APR85 INC						
GJ00518-CS				10FEB71		30JUN83 INC						
GJ00523-CC			D	15MAY76		19NOV82 INC						
GJ00524-UK			D			28OCT82 INC						
GJ00546-CC	15FEB80	12OCT83		20MAR84	23MAR84 INC	30MAR84 DT						
GJ00560-CS		04MAR85		21APR85	12JUN85 EXC							
GJ00560-RS												
GJ00565-RS		14MAY85		11JUN85	12JUL85 INC	23JUL85 INC						
GJ00568-RS		08MAR85		23APR85	15JUN85 INC	11JUL85 INC						
GJ00577-RS		21DEC84		27JAN85	18MAR85 INC	07APR85 INC						
GJ00586-RS		09MAY83	A	15MAY80		09MAY83 DT	09OCT82	28OCT83 A		30NOV83	16AUG84	
GJ00587-RS				15FEB71		30SEP83 INC						
GJ00591-RS					10APR85 INC	18APR85 INC						
GJ00595-RS			F	15OCT72		19NOV82 INC						
GJ00599-RS		15FEB85	A	07MAR85	26APR85 INC	20MAY85 INC						
GJ00607-SO		20JAN84	A	15JUN73		19NOV82 INC	17JAN85	20JAN84 A				
GJ00620-RS					31JUL85 INC							
GJ00631-RS		20DEC84		23JAN85	28FEB85 INC	05MAR85 INC	28MAY85	18JUN85 A				
GJ00633-RS		12MAR84	A	14JUN84	31JUL84 INC	03AUG84 INC	13JUN85					
GJ00669-RS		09MAY83	A	15NOV70		09MAY83 DT	02FEB83	01NOV83 L		24FEB84		
GJ00679-RS	15MAY73			15NOV70								
GJ00680-RS		27MAR84	A	11JUN84								
GJ00691-RS	15FEB73	18OCT84	A	12NOV84	31JAN85 INC	11FEB85 INC						
GJ00699-RS	15JUL73			18JUN71	30APR84 INC	12MAY84 DT						
GJ00691-RS	15MAR77	14MAY84	A	15JUL80								
GJ00692-RS	15MAR73	17OCT84	A	15FEB74	30APR84 INC	12MAY84 DT						
GJ00693-RS	15JUL73	14MAY84	A	15JUN71	30APR84 INC	18MAY84 DT						

G. GRAND JUNCTION

LOCATION NUMBER	DATE DESIGNTD	CONSENT FORM		RADIOLOGICAL SURVEY DATE	INC/EXC RECOMM. DATE REC		INC/EXC DECISION DATE DEC		DATE REA COMPLTD	RA AGREEMENT		DATE BID PKG ISSUED	DATE RA COMPLTD	DATE COMPLA REPORT ISSUED		DATE CERTIFIED
		RETURN DATE	STA TUS				DATE	ST		DATE	REPORT					
GJ00704-CB								04OCT84	INC							
GJ00712-RB	15DEC72	09MAR84	A	21MAR84	31OCT84	INC		09NOV84	INC							
GJ00713-RB		05OCT84		15NOV70	31DEC84	INC		14JAN85	INC							
GJ00715-RB				15NOV70				30SEP83	INC							
GJ00716-RB		28FEB84		21MAR84	11MAY84	INC		23MAY84	INC	20FEB85	19MAR85	A				
GJ00721-RB	15DEC72			15NOV70	01APR85	INC		24JUL85	INC							
GJ00723-RB		23OCT84	A	28NOV84	26FEB85	INC		05MAR85	INC							
GJ00724-RB	15AUG73	04APR84	A	19JUL84	25OCT84	INC		30OCT84	DT							
GJ00727-RB	15MAY83	04APR84	A	15AUG72	30APR84	INC		18MAY84	DT							
GJ00728-RB	15FEB73	31OCT84	A	12DEC84	30JAN85	INC		11FEB85	INC							
GJ00729-RB	15OCT73			15OCT73	20MAY84	INC		29MAY84	DT							
GJ00730-RB	15JUL73			15JUN71	30APR84	INC		18MAY84	DT							
GJ00751-RB		13MAY85		27JUN85	16JUL85	INC										
GJ00765-RB								14JAN85	SFO							
GJ00766-RB	15MAY73	21FEB84	A	20MAR84	31JUL84	INC		03AUG84	INC	30APR85						
GJ00767-RB					17JUN85	INC		21JUN85	INC							
GJ00771-RB		23JAN85		23APR85	28JUN85	INC		02JUL85	INC							
GJ00773-RB		08JAN85		22JAN85	25MAR85	EXC		18APR85	INC							
GJ00780-RB		09MAY83	A					09MAY83	DT	14DEC82	02NOV83	L		10FEB84		
GJ00792-UK	02FEB84	10OCT84	A	17OCT84												
GJ00793-RB		11OCT84	A	17OCT84												
GJ00795-RB		18MAR85		15MAY85	24JUL85	EXC										
GJ00801-RB					31JUL85	INC										
GJ00807-RB		16OCT84	A	13NOV84	30JAN85	INC		08FEB85	INC							
GJ00870-SL					24JUL85	INC										
GJ00894-RB			F	15APR77				19NOV82	INC							
GJ00897-CB		18MAR83	A	15JAN81				19NOV82	INC							
GJ00898-CB	15MAY73	20DEC84	A	15MAY79												
GJ00913-RB		20DEC84		23JAN85	28MAR85	INC		12APR85	INC							
GJ00915-RB	15OCT72	14JAN84	A	21MAR84				25SEP84	INC	02APR85	25APR85	A				
GJ00916-RB		17NOV83	A	16JUN71	12JUN85	INC		19JUN85	INC	11SEP84						
GJ00941-RB		28FEB85		20APR85	27JUN85	INC		03JUL85	1							
GJ00943-RB			A	21MAR85	03MAY85	INC		20MAY85	INC							
GJ00955-UK		21MAR84	A													
GJ00956-UK		21MAR84	A													
GJ00975-RB		17NOV83	A	15MAY72				30SEP83	INC	30JUL84	24OCT84	A	13SEP84	30NOV84		
GJ00982-RB	15NOV72	23OCT84	A	13NOV84	28JAN85	INC		04FEB85	INC	30APR85	14JUN85	A				
GJ00985-RB		11DEC84		22MAY85	10JUL85	INC		23JUL85	INC							
GJ00986-RB		11DEC84	A	15JAN85	21FEB85	INC		04MAR85	INC							
GJ00993-RB		19FEB85		01MAY85	12JUN85	EXC										
GJ00995-RB			A	01AUG71	31MAY85	INC										
GJ01002-RB		18OCT84	A	31OCT84	31DEC84	INC		14JAN85	INC							
GJ01003-RB		05MAR84		14JUN84	31JUL84	INC		20AUG84	INC							
GJ01004-RB		18MAR84	A	05MAR84	22FEB84	INC		07MAR84	INC	20DEC84						
GJ01006-RB		24MAR84	A	14JUN84	31JUL84	EXC										
GJ01007-RB					27JUN85	INC		03JUL85	1							

DEPARTMENT OF ENERGY - UMTA PROJECT
TECHNICAL ASSISTANCE CONTRACTOR

STATUS REPORT
(REPORT 2-A)
EXCLUDED PROPERTIES NOT LISTED

RUN DATE: 07AUG85
DATA DATE: 07JUL85
RUN TIME: 20:34:26

GJ

GRAND JUNCTION

LOCATION NUMBER	DATE DESIGN	CONSENT RETURN DATE	FORM STA TUS	RADIO SURVEY DATE	INC/EXC RECOMM. DATE REC	INC/EXC DECISION DATE DEC	DATE REA COMPLTD	RA AGREEMENT DATE REF NO	DATE BIC PKG ISSUED	DATE RA COMPLTD	DATE REPAIR ISSUED	DATE COMPLN CERTIFIED
GJ01012-RS		14JAN85		01MAY85	26JUN85 EXC							
GJ01014-RS					28MAR85 INC	12APR85 INC						
GJ01019-RS		14DEC84	A	01MAY85	28MAY85 INC	31MAY85 INC						
GJ01024-RS						23JUL85 INC						
GJ01024-RS		29JAN85		10APR85	10JUL85 INC							
GJ01027-RS	15MAY73	02APR84	A	15OCT72	28JUN84 INC	06JUL84 01						
GJ01034-RS	15JUL73	25MAY84	A	01AUG84								
GJ01038-CH		19APR83	A	15AUG79		19NOV82 INC	02APR85					
GJ01039-CH	15MAY73	13FEB84	A	14OCT83	13JAN84 INC	13FEB84 01		12MAR84 L			17A-RS4	
GJ01045-RS		04DEC84		09JAN85	26JUN85 INC	11JUL85 INC						
GJ01055-RS		19JAN85		02APR85	13JUN85 EXC							
GJ01066-RS			A	15FEB85	16MAY85 INC	29MAY85 INC						
GJ01079-RS					31JUL85 EXC							
GJ01117-RS		04JUN84	A	24JUL84								
GJ01124-RS		15FEB85	A	10MAR85	21MAY85 INC	29MAY85 INC						
GJ01126-RS		19FEB85	A	20MAR85	21MAY85 INC	29MAY85 INC						
GJ01128-RS					28JUN85 INC	02JUL85 INC						
GJ01130-RS				15NOV70								
GJ01132-RS					13MAY85 INC	26JUL85 INC						
GJ01133-RS		19JUL84		22JAN85	02APR85 INC	16APR85 INC						
GJ01134-RS		19DEC84	A	24JAN85	28MAR85 INC	12APR85 INC						
GJ01135-RS		18DEC85		02APR85	12JUL85 INC	24JUL85 INC						
GJ01138-UK		25OCT84	A	13FEB85	10A-RS5 INC	18A-RS5 INC						
GJ01139-RS		23NOV84	A	13DEC84	30APR85 INC	20MAY85 INC						
GJ01140-CC				29MAY83		30JUN83 INC						
GJ01141-RS					30JUL85 EXC							
GJ01142-RS		18OCT84		15OCT75	31DEC84 INC	14JAN85 INC	10JUN85					
GJ01147-RS					12JUL85 INC	24JUL85 INC						
GJ01151-AF					20MAR85 INC	02APR85 INC						
GJ01167-RM		25JUL84	A	16FEB85	30APR85 INC	20MAY85 INC						
GJ01176-RS					31JUL85 INC							
GJ01177-RS		14MAY85		20JUN85	16JUL85 INC							
GJ01180-RS		01NOV84	A	04DEC84	31JUL85 EXC							
GJ01181-RS					31JUL85 INC							
GJ01183-RS					31JUL85 EXC							
GJ01184-RS					31JUL85 INC							
GJ01185-RS		17FEB85		23APR85	12JUN85 INC	19JUN85 INC						
GJ01189-RS		19DEC84	A	22JAN85	20MAR85 INC	02APR85 INC	14JUN85					
GJ01190-RS		26MAR85		16MAY85	17JUL85 INC							
GJ01191-RS		20OCT84	A	20NOV84	31JAN85 INC	07FEB85 INC	10JUN85					
GJ01192-RS		12DEC84		18JAN85	26MAR85 INC	12APR85 INC						
GJ01203-RS	16AUG73	15JUN80		15AUG72								
GJ01204-RS		20DEC84		23JAN85	28MAR85 INC	12APR85 INC						
GJ01205-RS		26JUL84		23JAN85	25MAR85 INC	16APR85 INC						
GJ01207-RS		25NOV84	A	04DEC84	30JAN85 INC	06FEB85 INC						
GJ01240-RS		03DEC84		18JAN85	28FEB85 INC							

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTOR

STATUS REPORT
(REPORT 2-A)
EXCLUDED PROPERTIES NOT LISTED

RUN DATE: 07AUG88
DATA DATE: 07JUL88
RUN TIME: 20:34:05

GJ

GRAND JUNCTION

LOCATION NUMBER	DATE DESIGN	CONSENT RETURN DATE	FORM STA TOS	RADIOLOGICAL SURVEY DATE	INC/EXC RECOMM. DATE	INC/EXC DECISION DATE	DATE REQ COMPLTD	RA AGREEMENT DATE RET/NO	DATE BID PKG ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE CERTIFIED
GJ01245-R5					07MAR85 EXC	21JUN85 SPO						
GJ01246-R5					27FEB85 INC	04MAR85 INC						
GJ01249-R5		17APR85		21MAY85	17JUL85 INC							
GJ01254-R5					31JUL85 INC							
GJ01257-R5		19FEB85		21MAR85	27JUN85 INC	03JUL85 1						
GJ01260-C5		NOT AVA	0	15AUG72								
GJ01266-R5		15NOV83	A	15MAY80		30MAY85 INC	06MAR85	29APR85 A				
GJ01273-R5					31JUL85 INC							
GJ01280-R5		05DEC84		15JAN85	26JUN85 INC	02JUL85 INC						
GJ01297-R5		30OCT84	A	15NOV84	19APR85 INC	18APR85 INC						
GJ01293-R5		31JUL84	A	16OCT84	27FEB85 INC	04MAR85 INC						
GJ01298-R5		23OCT84	A	04DEC84	30JAN85 INC	06FEB85 INC	10JUN85					
GJ01309-A4				24SEP71		30JUN83 INC						
GJ01310-R5						30JUN83 INC						
GJ01327-R5		15FEB84	A	06MAR84	29JUN84 INC	13JUL84 INC	06MAR85	25MAY85 A				
GJ01354-C5		25FEB85		21APR85	25JUN85 INC							
GJ01354-R5						02JUL85 INC						
GJ01358-R5		16FEB85	A	11APR85	21MAY85 INC	29MAY85 INC						
GJ01361-R5					31JUL85 INC							
GJ01362-R5		04APR85		22MAY85	27JUN85 INC	03JUL85 1						
GJ01363-R5			A	21MAR85	21MAY85 INC	29MAY85 INC						
GJ01368-R5					25JUL85 EXC							
GJ01369-R5		15FEB85	A	19MAR85	02MAY85 INC							
GJ01370-R5		14FEB85	A	07MAR85	30APR85 INC	20MAY85 INC						
GJ01376-R5		26OCT84		23JAN85	25MAY85 INC	12APR85 INC						
GJ01377-R5					31JUL85 EXC							
GJ01378-R5		29FEB84	A	13JUL84	23AUG84 INC	02OCT84 INC	01MAR85	19APR85 A				
GJ01379-R5			0	15NOV73		30SEP83 INC						
GJ01381-R5		18OCT84		22JAN85	28JUN85 INC	11JUL85 INC						
GJ01382-R5		26DEC84		22JAN85	28MAR85 EXC							
GJ01390-R5		19FEB85	A	19MAR85	31MAY85 INC	10JUN85 INC						
GJ01395-R5					30JUL85 EXC							
GJ01401-R5		26DEC84		25JAN85	28FEB85 INC	05MAR85 INC						
GJ01402-R5		18DEC84		23JAN85	18MAR85 INC	04APR85 INC						
GJ01409-C5	15MAY73	12OCT83		20MAR84	23MAR84 INC	30MAR85 INC						
GJ01509-C5			#	15JUN71		19NOV82 INC						
GJ01565-UK						18APR85 SPO						
GJ01572-R5		17DEC84	A	16FEB85	24MAY85 INC	04JUN85 SPO						
GJ01631-C5		06APR84	0	15AUG71								
GJ01680-R5		29JUN84	A			13JUL84 01		24JAN85 L				
GJ01680-UK												
GJ01752-R5						16JUL85 SPO						
GJ01790-R5		19MAR84	A	14JUN84	31JUL84 INC	03AUG84 INC	14FEB85	17MAY85 A				
GJ01854-R5		NOT AVA		14JUN84	23OCT84 INC	31OCT84 INC	14FEB85	17MAY85 A				
GJ01936-C5		15AUG83	A	15APR73		19NOV80 INC	11SEP84					
GJ01979-RM		07AUG84		15APR76	09FEB84 INC	17DEC84 INC	03APR85					

GJ

GRAND JUNCTION

LOCATION NUMBER	DATE DESIGN	CONSENT FORM RETURN DATE	STA TUS	RADIOLOGICAL SURVEY DATE	INC/EXC RECOMM. DATE REC	INC/EXC DECISION DATE DEC	DATE REA COMPLTD	RA AGREEMENT DATE RET'D ST	DATE BIO PKG ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE CERTIFIED
GJ01980-RS				24JUL84	22OCT84 INC	24OCT84 INC	02APR85	14MAY85 A				
GJ01986-RS					31JUL85 EXC							
GJ01995-RS					31JUL85 INC							
GJ02003-CS		30NOV84	A	16JAN85	18APR85 INC	25APR85 INC						
GJ02017-RS		07DEC84		16JAN85	20MAR85 INC	02APR85 INC						
GJ02019-SL		29JAN85	A	18APR85	30APR85 INC	20MAY85 INC						
GJ02031-RS		05MAR84	A	20MAR84	31JUL84 EXC							
GJ02032-CH		03DEC84	A	16JAN85	28MAR85 INC	10APR85 INC						
GJ02033-CS		16FEB85	A	15DEC76		19NOV80 INC						
GJ02045-RM		03DEC84		18FEB85	26JUN85 INC	11JUL85 INC						
GJ02068-RS				15AUG71								
GJ02078-RS		15DEC83	A	14DEC83	05MAR84 INC	27MAR84 DT		17APR84 L			18JUN84	
GJ02143-RS		27MAR84	A	15OCT73		30SEP83 INC	06SEP84	04MAR85 A	28MAR85			
GJ02147-RS		12JUN84	A	06SEP84	29JUN84 INC	13JUL84 DT						
GJ02148-RS		26MAR85		22APR85	13JUN85 INC							
GJ02156-RS		25FEB85		06JUN85	15JUL85 INC							
GJ02172-RS		04MAR85		23MAY85	27JUN85 INC	02JUL85 INC						
GJ02178-RS		19FEB85		21APR85	26JUN85 INC	11JUL85 INC						
GJ02183-RS		13FEB85	A	04APR85	24MAY85 INC	31MAY85 INC						
GJ02184-RS	15OCT74	21JUN84	A	15OCT74	09JUL84 INC	13JUL84 DT						
GJ02193-RS		15MAY85		06JUN85	12JUL85 INC	23JUL85 INC						
GJ02197-RS		19FEB85		20APR85	28JUN85 INC	02JUL85 INC						
GJ02201-RS		11OCT84	A	18OCT84								
GJ02202-RS					31JUL85 EXC							
GJ02211-RS					31JUL85 EXC							
GJ02220-RS		05APR84	A	14JUN84	31JUL84 INC	05AUG84 INC	14FEB85	29APR85 A				
GJ02224-RS		04MAR85		21MAY85	16JUL85 INC							
GJ02231-RS		21MAR84	A	15JAN74		30SEP83 INC	10SEP84					
GJ02232-RS		21FEB85		20APR85	28JUN85 INC							
GJ02238-RS					31JUL85 EXC							
GJ02246-RS						21JUN85 SPO						
GJ02248-RS		01FEB85	A	09APR85	31MAY85 INC	10JUN85 INC						
GJ02250-RS				22JAN85	20MAR85 INC	02APR85 INC						
GJ02257-RS		27FEB85		20APR85	26JUN85 EXC							
GJ02265-RS				20APR85	26JUN85 EXC							
GJ02273-RS		26DEC84	A	22JAN85	15MAY85 INC	29MAY85 INC						
GJ02274-RS				15FEB71								
GJ02275-RS		03JAN85	A	18FEB85	31MAY85 INC	10JUN85 INC						
GJ02276-RS		23JAN85	A	19MAR85	30APR85 EXC							
GJ02277-RS					31JUL85 INC							
GJ02281-RS					31JUL85 EXC							
GJ02286-RS		15FEB85	A	19MAR85	12JUN85 INC	19JUN85 INC						
GJ02292-RS		13FEB85	A	19MAR85	15MAY85 INC	20MAY85 INC						
GJ02294-RS		22FEB85		18APR85	26JUN85 INC	11JUL85 INC						
GJ02303-RS		30APR84	A	07AUG84	13SEP84 INC	05OCT84 INC	22APR85					
GJ02304-RS		11FEB85	A	16SEP71		11FEB85 DT		29MAY85 A				

DEPARTMENT OF ENERGY - UMTA PROJECT
TECHNICAL ASSISTANCE CONTRACTOR

STATUS REPORT
(REPORT 2-A)
EXCLUDED PROPERTIES NOT LISTED

RUN DATE: 07AUG88
DATA DATE: 07JUL88
RUN TIME: 20:34:16

GJ

GRAND JUNCTION

LOCATION NUMBER	DATE DESGNTO	CONSENT FORM		RACIOL. SURVEY DATE	INC/EXC RECOMM.		INC/EXC DECISION		DATE REA COMPLTD	RA AGREEMNT		DATE BID PKG ISSUED	DATE RA COMPLTD	DATE COMPLA REPORT ISSUED		DATE CERT. FID
		RETURN DATE	STA TUS		DATE	REC	DATE	DEC		DATE	ST			ISSUED	ISSUED	
GJ02308-RB		14FEB85	A	19MAR85	26APR85	INC	20MAY85	INC								
GJ02311-RB		14FEB85		02MAY85	31MAY85	INC	10JUN85	INC								
GJ02313-RB		25FEB85		20APR85	21JUN85	INC	27JUL85	INC								
GJ02463-RB					31JUL85	INC										
GJ02655-CB		14FEB83	A	15AUG71			19NOV82	INC	11DEC84	29JAN85	A	26MAR85		15MAY85		
GJ02724-RB					31JUL85	INC										
GJ02739-RB		30SEP83	A	15NOV70			30SEP83	DT		27SEP84	L			08APR85		
GJ02749-CH		18MAR83	A	18OCT81			19NOV82	INC	08-FEB85							
GJ02757-RB																
GJ02759-RB	15MAR73	07MAY84	A	15MAR72	19APR84	INC	07MAY84	DT		27SEP84	L			25APR85		
GJ02767-RB		31DEC84		11FEB85			11MAR85									
GJ02768-RB		20DEC84	A	11APR85	17MAY85	INC	29MAY85	INC								
GJ02773-RB		06JUN84														
GJ02774-RB		09NOV84	A	01AUG72	24JAN85	INC	04FEB85	INC								
GJ02781-CH		09MAY83	A	15SEP71			09MAY83	DT	07DEC82	23SEP83	A			16MAY84		
GJ02782-RB		09MAY83	A	15APR71			09MAY83	DT	15DEC82	28OCT83	L			02DEC83		
GJ02787-RB		21MAY83	A	15JUN71			21MAY83	DT	12MAY83	10MAY83	A			18JUL83	12JUL84	
GJ02789-RB			A	11FEB85	27FEB85	INC	04MAR85	INC								
GJ02800-RB		NUT A/A		19JUL84	18OCT84	INC	23OCT84	INC	22MAY85	25APR85	A					
GJ02818-RB	15JAN73	13FEB84		16JAN75												
GJ02826-RB		25FEB85		09MAY85	26JUN85	INC	11JUL85	INC								
GJ02835-RB		14JAN85	A							09MAY85	A					
GJ02879-CA		17DEC84	A	20AUG84												
GJ02886-RB		12DEC84	A	17JAN85	27FEB85	EXC	18JUL85	SPD								
GJ02920-RB																
GJ02949-CB		19DEC84	A	18FEB85												
GJ02953-RB				18DEC70												
GJ02961-RB		20FEB85		21APR85	26JUN85	INC	31JUL85	INC								
GJ02964-RB		13AUG84	A	15DEC70	29JAN84	INC	13JUL84	DT								
GJ02975-RB	15MAY73	10APR84	D	15NOV70												
GJ03025-RB		21MAR83	A	15NOV70			21MAR83	DT	07AUG82	06MAY83	A			25MAY85	12JUL84	
GJ03061-RB		15FEB85	A	21MAR85	15MAY85	INC	20MAY85	INC								
GJ03073-RB	15JUL73	04JUN84	A	21AUG84	13SEP84	INC	24SEP84	INC	28MAY85	18JUN85	A					
GJ03074-CB		27FEB85		21MAY85	11JUL85	INC										
GJ03074-RB							23JUL85	INC								
GJ03076-RB		17DEC84		21JAN85	28MAR85	INC	12APR85	INC								
GJ03077-RB		26DEC85	A	21JAN85	18APR85	INC	25APR85	INC								
GJ03083-RB		12OCT84	A	17OCT84												
GJ03089-RB		13FEB85		21APR85	26JUN85	INC	20JUL85	INC								
GJ03091-RB		02AUG84	A	15MAY71			30SEP83	INC	13MAR85	19APR85	A					
GJ03094-RB					26JUN85	EXC										
GJ03096-RB		13OCT84	A	12FEB85	03MAY85	INC	20MAY85	INC								
GJ03105-RB		18OCT84	A	12NOV84	24JAN85	INC	04FEB85	INC								
GJ03140-CB		21MAR83	A	15SEP72			21MAR83	DT		23SEP83	L			27OCT83	18AUG84	
GJ03142-CB							28OCT82	INC	27SEP84	12JAN85	A			20OCT84		
GJ03145-RD		12OCT84	A	12FEB85	16MAY85	INC	29MAY85	INC								

STATUS REPORT

DEPARTMENT OF ENERGY - UMPA PROJECT

(REPORT 2-4)

TECHNICAL ASSISTANCE CONTRACTOR

EXCLUDED PROPERTIES NOT LISTED

RUN DATE: 07AUG85

DATA DATE: 07JUL85

RUN TIME: 22:34:06

GJ

G-4ND JUNCTION

LOCATION NUMBER	DATE DESGNTO	CONSENT FORM RETURN DATE	STA TUS	RADIOLOGICAL SURVEY DATE	INC/EXC RECOMM. DATE REC	INC/EXC DECISION DATE DEC	DATE FEA COMPLTD	HA AGREEMENT DATE RET/IND ST	DATE BID PKG ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE CERTIFD
GJ03158-CH				15MAY71		30SEP83 INC						
GJ03184-RS					31JUL85 EXC							
GJ03185-RS		23JAN85	A	18MAR85	30APR85 INC	15MAY85 INC						
GJ03190-RS		10JUL84	A	11NOV84	31JAN85 INC	07FEB85 INC						
GJ03194-RS		17OCT84				14JAN85 INC						
GJ03196-RS		22OCT84	A	01JUL71	20DEC84 INC	02JAN85 INC						
GJ03243-RS					31JUL85 EXC							
GJ03302-RS		09FEB85		21APR85	03JUL85 INC							
GJ03311-RS	15JUN76	15OCT84	A	13NOV84	31JAN85 INC	11FEB85 INC						
GJ03312-RS		16OCT84	A	14NOV84	31JAN85 INC	11FEB85 INC						
GJ03337-RS		29JUL83	A	15JUN76		29JUL83 DT		A			16APR84	
GJ03355-RS		23OCT84	A	11APR85	01APR85 INC	20MAY85 INC						
GJ03369-RS		06DEC84	A	12FEB85	31MAY85 INC	10JUN85 INC						
GJ03373-VL		04APR84	A	12JUL84								
GJ03378-RS		10OCT84		17OCT84	30NOV84 INC	17DEC84 INC	10JUN85	28JUN85	A			
GJ03377-RS	15MAY73	31JUL84	A	26AUG84								
GJ03380-RS		17FEB83	A	15JAN76		21MAR85 DT		17FEB83	A		28FEB83	10JUL84
GJ03381-RS		06MAR84		06AUG84	18SEP84 INC	05OCT84 INC	13MAY85					
GJ03421-RS		17OCT84	A	15NOV76	05OCT84 INC	17OCT84 DT		04JAN85	L			
GJ03434-RS		31DEC84	A	12FEB85	26APR85 INC	20MAY85 INC						
GJ03435-RS	02FEB84				28MAR85 INC							
GJ03459-RS	15NOV72	23MAY84	A	15MAR71	17MAY84 INC	23MAY84 DT		27SEP84	L		16APR85	
GJ03484-RS					31JUL85 EXC							
GJ03489-RS					27JUN85 INC	00JUL85 L						
GJ03491-RS		25MAR85		23MAY85	08JUN85 INC	07JUL85 INC						
GJ03494-RS			A	01MAY72	30JAN85 INC	06FEB85 INC						
GJ03495-UK	02FEB84	15MAR74	A	21JUN84	16AUG84 INC	20AUG84 INC						
GJ03496-RS		09NOV84		15DEC84	21JUN85 INC	27JUL85 INC						
GJ03519-RS		21OCT83	A	15AUG80		19JUL83 INC	20APR85	25JUN85	A			
GJ03531-RS	15MAY73			15MAY72	31JUL85 INC							
GJ03540-RS		09MAY83	A			09MAY83 DT		19JUL83	A		16AUG83	16AUG84
GJ03545-RS		21MAY85		26JUN85	16JUL85 INC							
GJ03555-RS					31JUL85 INC							
GJ03556-RS					15JUL85 INC							
GJ03560-CH					30JUL85 INC							
GJ03566-RS		15DEC84		22JAN85	01APR85 INC	15APR85 INC						
GJ03572-RS					31JUL85 EXC							
GJ03573-RS					16JUL85 INC							
GJ03575-RS					16JUL85 INC							
GJ03588-RS												
GJ03589-RS					31JUL85 EXC							
GJ03604-RS					31JUL85 INC							
GJ03629-RS			A	01JUN79	31MAY85 INC	10JUN85 INC						
GJ03633-RS		11DEC84		23JAN85	01APR85 INC	15APR85 SPO						
GJ03635-RS		03DEC84		10JAN85	28FEB85 INC	05MAR85 INC						
GJ03667-RS		31DEC84	A	23JAN85	15APR85 INC	25APR85 INC						

DEPARTMENT OF ENERGY - UMTA PROJECT
TECHNICAL ASSISTANCE CONTRACTORSTATUS REPORT
(REPORT 2-A)
EXCLUDED PROPERTIES NOT LISTEDRUN DATE: 07AUG85
DATA DATE: 07JUL85
RUN TIME: 201841CE

GJ GRAND JUNCTION

LOCATION NUMBER	DATE DESIGN	CONSENT RETURN DATE	FORM STA TUS	RADIO SURVEY DATE	INC/EXC RECOMM. DATE REC	INC/EXC DECISION DATE DEC	DATE REA COMPLTD	RA AGREEMENT DATE RET NO ST	DATE BID PKG ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE DATE CERT
GJ03722-RS	15JUL73	17OCT84	A	19NOV84	30JAN85 INC	06FEB85 INC						
GJ03773-RS		11APR84	A	21JUN84	29JUN84 INC	13JUL84 INC						
GJ03774-RS				15JUN71								
GJ03783-RS		19DEC84		21JAN85	20MAR85 INC	02APR85 INC						
GJ03785-RS		20DEC84	A	19JAN85	29APR85 EXC							
GJ03792-RS				18SEP76								
GJ03805-RS		20FEB85		09MAY85	12JUL85 INC	23JUL85 INC						
GJ03832-RS					31JUL85 INC							
GJ03848-RS					31JUL85 INC							
GJ03858-RS		14DEC84	A	16FEB85								
GJ03859-RS		04DEC84		07MAY85	09JUL85 INC	23JUL85 INC						
GJ03870-RS		04DEC84		17JAN85	10JUL85 INC	23JUL85 INC						
GJ03877-RS		11JAN85	A	18FEB85	24MAY85 INC	31MAY85 INC						
GJ03881-CS		18MAY83	A	18JAN71		19NOV82 INC						
GJ03902-RS					31JUL85 EXC							
GJ03917-RS					16JUL85 INC							
GJ03912-RS					17JUL85 INC							
GJ03926-RS		13FEB85	A	04APR85	17MAY85 INC	29MAY85 INC						
GJ03930-CS		05OCT84		15APR76	30NOV84 INC	17DEC84 INC	02APR85					
GJ03932-RS		19DEC84		17JAN85	26MAR85 INC	02APR85 INC						
GJ03936-RS		26DEC84	A	16JAN85	15MAY85 INC	31MAY85 SPO						
GJ03950-RS		23SEP83	A	15MAR71		19NOV82 INC	10OCT84	10DEC84 A	06FEB85	02MAY85		
GJ03968-RS						14JAN85 SPO	10JUN85					
GJ03979-AP		04DEC84	A	16JAN85	18APR85 INC	25APR85 INC	14JUN85					
GJ03994-RS		20DEC84		22JAN85	28MAR85 INC	12APR85 INC						
GJ04040-RS	15MAY73			15MAY72	31JUL84 INC	08AUG84 DT						
GJ04051-RS						14JAN85 SPO						
GJ04094-RS					31JUL85 INC							
GJ04151-RS		15FEB85	A	20MAR85	26APR85 EXC							
GJ04153-RS		15FEB85	A	20MAR85	31MAY85 INC	10JUN85 INC						
GJ04157-RS				18AUG71		30SEP83 INC						
GJ04232-RS		08NOV83	A	18JUN71		30SEP83 INC						
GJ04235-RS					31JUL85 INC							
GJ04236-RS					31JUL85 EXC							
GJ04249-RS		26FEB85		22MAY85	28JUN85 INC	02JUL85 INC						
GJ04250-RS		13FEB85	A	19MAR85	03MAY85 INC	20MAY85 INC						
GJ04253-RS			A	01DEC71	29APR85 INC	20MAY85 INC						
GJ04257-RS		20DEC84		16JAN85	26MAR85 INC	02APR85 INC						
GJ04286-RS					30JUL85 INC							
GJ04288-RS					24JUL85 INC							
GJ04295-RS					12JUL85 INC	24JUL85 INC						
GJ04296-CS		30NOV84		17FEB85	26MAR85 INC	02APR85 INC						
GJ04298-RS		04DEC84		08MAY85	27JUN85 INC	03JUL85 1						
GJ04324-RS					30JUL85 INC							
GJ04343-RS		26FEB85		14MAY85	27JUN85 INC	03JUL85 1						
GJ04347-RS		15AUG83	A	15APR76		19NOV82 INC	14FEB85	17MAY85 A				

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTOR

STATUS REPORT
(REPORT 2-A)
EXCLUDED PROPERTIES NOT LISTED

RUN DATE: 07AUG85
DATA DATE: 07JUL85
RUN TIME: 20:34:06

GJ

GRAND JUNCTION

LOCATION NUMBER	DATE DESIGN	CONSENT RETURN DATE	FORM STA TUS	RADIO L. SURVEY DATE	INC/EXC RECOMM. DATE REC	INC/EXC DECISION DATE DEC	DATE REA COMPLTD	RA AGREEMENT DATE RET'ND ST	DATE BID PKG ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE CERTIFIED
GJ04370-RS			A	14NOV84	07FEB85 INC	11FEB85 INC						
GJ04385-RS		16JAN84	A	31JAN84								
GJ04388-RS					30JUL85 EXC							
GJ04390-RS					31JUL85 INC							
GJ04391-RS					30JUL85 INC							
GJ04393-RS				15SEP72								
GJ04396-UK						25APR85 SPO						
GJ04450-RS			A	01OCT80	26APR85 INC	20MAY85 INC						
GJ04461-RS		06APR84	A	11JUL84	31OCT84 INC	09NOV84 INC	28MAY85					
GJ04462-RS		19DEC84		02MAY85	10JUL85 INC	23JUL85 INC						
GJ04471-RS		26DEC84		10JUN85	24JUL85 EXC							
GJ04490-OT	15JUN73	11JAN84		06JAN84	30APR84 INC	18MAY84 INC						
GJ04552-RS		14FEB85		28FEB85	16JUL85 INC							
GJ04592-RS		05MAR84	A	07AUG84	31OCT84 INC	09NOV84 INC	29APR85	07MAY85 A				
GJ04640-RS				27JAN81		30JUN83 INC						
GJ04654-RS					31JUL85 INC							
GJ04670-UK												
GJ04676-RS			A	01NOV72	26APR85 INC	20MAY85 INC						
GJ04685-RS		17NOV83	A	15DEC71		30SEP83 INC	11SEP84					
GJ04692-RS	15JUL73	04MAY84	A	15OCT72	15OCT84 INC	22OCT84 INC						
GJ04723-RM					24JUL85 INC							
GJ04729-RS		21DEC84	A	12FEB85	29APR85 INC	20MAY85 INC						
GJ04763-CS			A	15SEP81		19NOV82 INC	22AUG84	28JAN85 A	13SEP84	06MAY85		
GJ04780-RS		21AUG84	A	01OCT84	30NOV84 INC							
GJ04810-RS	15OCT72	18MAY84	A	15JUN71	30APR84 INC	18MAY84 DT		27SEP84 L		17MAY85		
GJ04825-UK					24MAY85 INC	31MAY85 DT						
GJ04830-RS												
GJ04832-RS					31JUL85 EXC							
GJ04840-HO					26APR85 INC	31MAY85 INC						
GJ04845-RS			A	26JUL84	13NOV84 INC	16NOV84 INC						
GJ04847-RS		08NOV83	A	15APR71		08NOV83 DT		21MAR84 L		12APR84		
GJ04856-RS	15DEC72	18MAY84	A	15MAY71	30APR84 INC	18MAY84 DT						
GJ04866-RS	15JUN73	15FEB79		15JAN71								
GJ04913-RS		27AUG84	A		15OCT84 INC	22OCT84 DT						
GJ04987-CS			P	15FEB72		19NOV82 INC						
GJ04989-SC					22JUL85 EXC							
GJ05017-RS				16JAN85	25MAR85 INC	02APR85 INC						
GJ05022-RS		05FEB85		15MAY85	26JUN85 EXC							
GJ05031-SC												
GJ05048-RS		13JUN84	A	25SEP84	10DEC84 INC	26DEC84 INC	13JUN85					
GJ05059-CS												
GJ05077-HO												
GJ05080-RS		18FEB83	A	29MAR83		19NOV82 INC	29AUG84	06FEB85 A	26MAR85			
GJ05082-RS	15DEC72	14JAN85	A	15AUG71	31DEC84 INC	14JAN85 DT		29MAY85 A				
GJ05084-RS		25SEP84	A	15MAR72	14SEP84 INC	25SEP84 DT		29MAY85 A				
GJ05088-CS		18MAR83	A	15AUG72		19NOV82 INC						

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTORSTATUS REPORT
(REPORT 2-A)
EXCLUDED PROPERTIES NOT LISTEDRUN DATE: 07AUG85
DATA DATE: 07JUL85
RUN TIME: 20:34:06

GRAND JUNCTION

LOCATION NUMBER	DATE DESIGN	CONSENT FORM RETURN DATE	STA TUS	RADIOLOGICAL SURVEY DATE	INC/EXC RECOMM. DATE REC	INC/EXC DECISION DATE DEC	DATE REA COMPLTD	RA AGREEMENT DATE RET'ND ST	DATE BID PKG ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE CERTIFD
GJ05092-CS		18MAR83	A	15APR71		19NOV82 INC		22AUG83 A				
GJ05098-CS		31MAY83	A	15APR76		03JUN83 INC	30MAY83	23SEP83 A		08NOV84		
GJ05129-RS					31JUL85 EXC							
GJ05130-RS		19FEB85		15MAY85	20JUN85 INC	27JUL85 INC						
GJ05143-CS		21MAR83	A	14MAR72		21MAR83 DT		23SEP83 A		17APR84		
GJ05148-CC						09MAY83 DT		23SEP83 A				
GJ05162-RS		05JUL84	A	15MAY72	28JUN84 INC	05JUL84 DT		24JAN85 L		19JUN85		
GJ05163-RS		13DEC84		21FEB85	16MAY85 INC	29MAY85 INC						
GJ05168-RS						21JUN85 SPO						
GJ05169-RS		19DEC84	A	23JAN85	18APR85 INC	25APR85 INC						
GJ05189-RS		31DEC84		23MAY85	27JUN85 INC	03JUL85 1						
GJ05193-RS			D	15JAN75		19NOV82 INC						
GJ05196-RS						25APR85 INC						
GJ05211-RS					31DEC84 INC	14JAN85 DT						
GJ05235-CS												
GJ05241-RS		14DEC84		23JAN85	28MAR85 INC							
GJ05244-CS												
GJ05277-RS		04FEB85	A	15MAR72		08NOV83 DT		21MAR84 L		08NOV84		
GJ05282-RS		27NOV84		12FEB85	20MAR85 INC	02APR85 INC						
GJ05301-RS		09FEB84	A	10JUL84	31JUL84 INC	20AUG84 INC						
GJ05303-RS	15MAY73	05MAR84	A	11JUL84	31JUL84 INC	20AUG84 INC	13JUN85					
GJ05329-RM	15APR76	14FEB84	A	20DEC83	09JAN84 INC	13FEB84 DT		05JUN84 L		04OCT84		
GJ05378-RS		26OCT84										
GJ05383-RS		14FEB85		14MAY85	12JUN85 EXC							
GJ05387-RS		25OCT84		19NOV84	14MAR85 INC	19MAR85 INC						
GJ05390-RS	15NOV72	23MAY84	A	15DEC71	20MAY84 INC	23MAY84 DT		27SEP84 L		24JUN85		
GJ05400-RS		18OCT84	A	13NOV84	31JAN85 INC	11FEB85 INC	23APR85	08MAY85 A				
GJ05421-RS	15JUL75	06MAR84	A	10JUL84	13SEP84 INC	24SEP84 INC						
GJ05440-RS		21MAR83	A	15JUN80		21MAR83 DT		13MAY83 A		25JUL83		
GJ05444-CS							28MAY85					
GJ05450-CS		11JAN85	A	18MAR85	16MAY85 INC	04JUN85 INC						
GJ05526-RS		26OCT83	A	15JUN80		15SEP83 INC	15JAN85	22FEB85 A	26MAR85			
GJ05527-RS			A	04DEC84	31JAN85 INC	07FEB85 INC						
GJ05529-RS				15DEC82								
GJ05530-RS		06APR84	A	10JUL84	31JUL84 INC	20AUG84 INC	23APR85					
GJ05532-RS		14FEB84		11JUL84	31JUL84 INC	05SEP84 INC						
GJ05540-RS		09MAY83	A	15JAN71		09MAY83 DT	20JAN83	28OCT83 L		01DEC83		
GJ05548-RS	15NOV72	31JUL84	A	22AUG84	14SEP84 INC	25SEP84 DT						
GJ05554-CH	15JUL73	15NOV84	A	13FEB85	10APR85 INC	18APR85 INC						
GJ05609-RS		05NOV84	A	29NOV84	30JAN85 INC	11FEB85 INC						
GJ05611-RS		31OCT84	A	11DEC84	31JAN85 INC	11FEB85 INC						
GJ05659-RS		30OCT84	A	29NOV84	07FEB85 INC	11FEB85 INC	10JUN85					
GJ05660-RS						14JAN85 INC	10JUN85					
GJ05664-RS	15JUN73	16JAN84		23FEB84	05MAR84 INC	08MAR84 INC	17OCT84	09JAN85 A	06FEB85	30APR85		
GJ05665-RS		19APR84	A	20SEP84								
GJ05685-RS		09MAY83	A			09MAY83 DT	07DEC82	19JUL83 A		19AUG83	16AUG84	

JEG JACS

REPORT NAME: VZXX

VICINITY PROPERTIES

PAGE NO.: 25

DEPARTMENT OF ENERGY - UMTA PROJECT
TECHNICAL ASSISTANCE CONTRACTORSTATUS REPORT
(REPORT 2-A)
EXCLUDED PROPERTIES NOT LISTEDRUN DATE: 07AUG85
DATA DATE: 07JUL85
RUN TIME: 20:34:06

GJ

GRAND JUNCTION

LOCATION NUMBER	DATE DESGNTD	CONSENT FORM RETURN DATE	STA TUS	RADIOLOGICAL SURVEY DATE	INC/EXC RECOMM. DATE REC	INC/EXC DECISION DATE DEC	DATE REA COMPLTD	RA AGREEMENT DATE RET'ND ST	DATE BID PKG ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE CERTIFD
GJ05695-RS	15NOV72			15JAN71								
GJ05698-RS		02FEB85		06JUN85	16JUL85 INC							
GJ05712-RS						23JUL85 INC						
GJ05712-SC		29JAN85		03APR85	10JUL85 INC							
GJ05752-RS		28NOV84	A	15JAN85	28MAR85 INC	12APR85 INC						
GJ05758-RS					31JUL85 INC							
GJ05785-CS					20MAY84 INC	29MAY84 INC	27AUG84	17MAY85 A				
GJ05797-AP				21MAR84	11MAY84 INC	23MAY84 INC	10JUN85					
GJ05807-CS						25JAN85 SPO						
GJ05807-RS												
GJ05815-CS												
GJ05825-RS					31JUL85 INC							
GJ05828-RS						18APR85 SPO						
GJ05829-OT												
GJ05834-OT												
GJ05844-RS												
GJ05865-RS		19FEB85		04JUN85	17JUL85 INC							
GJ05867-CS					31JUL85 EXC							
GJ05876-RS	15JUN73	02MAR84	A	11JUL84	31OCT84 INC	09NOV84 INC						
GJ05878-RS					13NOV84 EXC							
GJ05879-RS	15DEC72			15AUG72								
GJ05880-RS				15FEB71								
GJ05884-RS						14JAN85 INC						
GJ05892-SC												
GJ05905-RS	15MAY73	22OCT84	A	19JAN85		23APR85 DT						
GJ05907-CS			A	26JUL84	31OCT84 INC	09NOV84 INC						
GJ05928-SC												
GJ05936-RS		26FEB85		09MAY85								
GJ05939-UK					31MAY85 INC	06JUN85 DT						
GJ05959-RS	15NOV72	24OCT84	A	26NOV84	31JAN85 INC	11FEB85 INC						
GJ05967-AP				15AUG80								
GJ05975-CS		07AUG84			30NOV84 INC	17DEC84 INC						
GJ05978-RS		12MAR84	A	10JUL84								
GJ05979-RS				05SEP84	27NOV84 INC	28DEC84 INC						
GJ05993-RS		21MAR83				21MAR83 DT	20JUN83 A			12AUG83		
GJ05997-RS		26OCT84		19NOV84	10JUL85 INC	23JUL85 INC						
GJ06031-RS			A	15AUG71		19NOV82 INC	28AUG84	03JAN85 A	06FEB85			
GJ06032-RS		09MAY83	A			09MAY83 DT	07DEC82	27JUL83 A		16SEP83	16AUG84	
GJ06060-RS	15JUL73	05JAN84	A	15JUL71	08MAR84 INC	27MAR84 DT		17APR84 L		04JUN84		
GJ06063-CS		15AUG83	A	15APR76		19NOV82 INC						
GJ06077-CS		19APR83	A	15APR71		19NOV82 INC	06MAR85	04MAR85 A				
GJ06119-RM		11DEC84	A	14MAR85	26APR85 INC	20MAY85 INC						
GJ06128-RS		17DEC84	A	01MAY85	21MAY85 INC							
GJ06134-RS	15OCT76			15SEP76	17JUL85 INC							
GJ06139-RS		06DEC84	A	16JAN85	28MAR85 INC	12APR85 INC						
GJ06141-RS		12DEC84	A	18FEB85	18APR85 INC	25APR85 INC						

JEG JACS

REPORT NAME: VZXX

VICINITY PROPERTIES

PAGE NO.: 26

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTOR

STATUS REPORT
(REPORT Z-A)
EXCLUDED PROPERTIES NOT LISTED

RUN DATE: 07AUG85
DATA DATE: 07JUL85
RUN TIME: 20:34:06

GJ

GRAND JUNCTION

LOCATION NUMBER	DATE DESIGN	CONSENT FORM RETURN DATE	STA TUS	RADIOL. SURVEY DATE	INC/EXC RECOMM. DATE REC	INC/EXC DECISION DATE DEC	DATE REA COMPLTD	RA AGREEMENT DATE RET'ND ST	DATE BID PKG ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE CERTIFD
GJ06143-RS		11DEC84		17MAR85	12JUL85 INC	24JUL85 INC						
GJ06178-RS		11DEC84	A	16FEB85	26APR85 INC	20MAY85 INC						
GJ06192-RS					31JUL85 INC							
GJ06194-CS		05DEC84	A	14FEB85	18APR85 INC	25APR85 INC						
GJ06208-RS		04DEC84		16JAN85	10JUL85 INC	23JUL85 INC						
GJ06248-CC		05DEC84	A	09MAY85	31MAY85 INC	10JUN85 INC						
GJ06295-RS	15JAN73	11APR84	A	21SEP84	30NOV84 INC	17DEC84 DT						
GJ06318-VL		18MAY83	A	15MAR71		19NOV82 INC	27AUG84	27FEB85 A	06FEB85			
GJ06369-UK						28OCT82 INC						
GJ06370-CS				15DEC81		28OCT82 INC						
GJ06422-RS		31DEC84	A	12MAR85	26APR85 INC	20MAY85 INC						
GJ06425-RS		04DEC84	A	16JAN85	28FEB85 INC	20MAY85 INC						
GJ06428-RS		03JAN85	A	05MAR85	26APR85 INC	20MAY85 INC						
GJ06450-CC		31OCT84	A		12MAR85 INC	18MAR85 INC						
GJ06470-UK						30SEP83 INC		20JAN84 A				
GJ06471-UK						30SEP83 INC		20JAN84 A				
GJ06525-RS					31JUL85 EXC							
GJ06551-RS		15MAY85		06JUN85	12JUL85 INC	23JUL85 INC						
GJ06591-RS		15FEB85		08MAY85	27JUN85 INC	03JUL85 1						
GJ06596-RS		14MAR85		06JUN85	24JUL85 INC							
GJ06648-RS					31JUL85 EXC							
GJ06651-RS												
GJ06666-CS		28FEB85		08MAY85	11JUL85 INC							
GJ06666-RS						23JUL85 INC						
GJ06680-DT		10MAY85		08MAY85								
GJ06680-RS					12JUN85 EXC							
GJ06725-RS					31JUL85 EXC							
GJ06745-RS					31JUL85 INC							
GJ06764-RS		20MAY85		19JUN85	16JUL85 INC							
GJ06775-RS		15FEB85	A	01MAY85	31MAY85 INC	10JUN85 INC						
GJ06797-RS				15APR71								
GJ06805-RS					31JUL85 INC							
GJ06813-RS					31JUL85 INC							
GJ06815-RS			A	01APR71	31JUL84 INC	16AUG84 INC	10JUN85					
GJ06817-VL			D	15MAR72		19NOV82 INC						
GJ06858-RS		28DEC84	A	14FEB85	18APR85 INC	25APR85 INC						
GJ06862-RS		26FEB85	A	01MAY85	31MAY85 INC	10JUN85 INC						
GJ06863-RS					30JUL85 INC							
GJ06868-VL												
GJ06883-RS					31JUL85 EXC							
GJ06887-RS		08FEB85		11APR85	12JUN85 EXC							
GJ06888-RS					16JUL85 INC							
GJ06898-CS			D	15JAN74		19NOV82 INC						
GJ06909-RS		18DEC84		08MAY85	27JUN85 EXC							
GJ06912-RS		05APR84	A	12SEP84	13NOV84 INC	16NOV84 INC	02APR85	06MAY85 A				
GJ06941-RS		09MAY83	A			09MAY83 DT	07DEC82	27JUL83 A		23AUG83	16AUG84	

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTOR

STATUS REPORT
(REPORT 2-A)
EXCLUDED PROPERTIES NOT LISTED

RUN DATE: 07AUG85
DATA DATE: 07JUL85
RUN TIME: 20:34:06

GJ

GRAND JUNCTION

LOCATION NUMBER	DATE DESGNTD	CONSENT FORM RETURN DATE	STA TUS	RADIOLOGICAL SURVEY DATE	INC/EXC RECOMM. DATE REC	INC/EXC DECISION DATE DEC	DATE REA COMPLTD	RA AGREEMENT DATE RET'ND ST	DATE BID PKG ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE CERTIFD
GJ07142-CC		25OCT84	A	23APR85	10MAY85 INC	20MAY85 INC						
GJ07384-UK		19JUL84	D	29NOV84								
GJ07399-RS	15APR73	13JUL84	A	15DEC71	29JUN84 INC	13JUL84 DT		24JAN85 L				
GJ07410-RS		09MAY83	A			09MAY83 DT	07DEC82	A				
GJ07436-RS		09MAY83	A	15JUL76		09MAY83 DT	03FEB83	28OCT83 A		05JAN84		
GJ07524-RS		09MAY83	A	15APR71		09MAY83 DT	07DEC82	23SEP83 A		14OCT83		
GJ07530-RS		09JAN85	A	02APR85	17MAY85 INC	29MAY85 INC						
GJ07576-UK		09APR84										
GJ07765-RS												
GJ07784-RS		08OCT84		19OCT84	18DEC84 INC	26DEC84 INC	29APR85	24MAY85 A				
GJ07787-RS		13JUL83	A	15MAY71		03JUN83 INC	07AUG84	16OCT84 A	13SEP84	07JAN85		
GJ07856-UK						18APR85 SPO						
GJ07857-RS		11MAR85		21MAY85	13JUN85 EXC							
GJ07866-RS		22OCT84	A	11NOV84	30JAN85 INC	07FEB85 INC	13JUN85					
GJ07869-RS		22OCT84				14JAN85 INC	22APR85	16MAY85 A				
GJ07924-UK						18APR85 SPO						
GJ08218-CC	15MAY73	12OCT83		20MAR84	23MAR84 INC	30MAR84 DT						
GJ08232-RS		10OCT84	A	16APR85	30APR85 INC	20MAY85 INC						
GJ08283-UK												
GJ08483-RS		21MAR83	A	15SEP71		21MAR83 DT		27JUL83 A		14SEP83	16AUG84	
GJ08607-RS		27MAR84	A	21DEC83	15MAR84 INC	27MAR84 DT		15MAY84 L		29AUG84		
GJ08611-RS		25OCT84	A	27NOV84	08MAR85 INC	19MAR85 INC						
GJ08716-RS		28NOV84	A	15JAN85	28MAR85 INC	12APR85 INC						
GJ08742-RS		18MAR83	A	25APR83		19NOV82 INC	10AUG84	04OCT84 A	13SEP84			
GJ08841-RS			A	01MAY71	31JAN85 INC	07FEB85 INC						
GJ08842-RS		26NOV84		15JAN85	28FEB85 INC	05MAR85 INC						
GJ08843-RS		26NOV84		15JAN85	27FEB85 INC	04MAR85 INC						
GJ08847-RS		29NOV84	A	15JAN85	31MAY85 INC	10JUN85 INC						
GJ09027-RS	15AUG76	13APR84	A	16OCT84								
GJ09101-RS		06NOV84	A	28NOV84	31JAN85 INC	07FEB85 INC	10JUN85	26JUN85 A				
GJ09103-RS		19OCT84	A	14MAR85	26APR85 INC	20MAY85 INC						
GJ09142-RS		09NOV84	A	13FEB85	18APR85 INC	25APR85 INC						
GJ09209-RS					31JUL85 INC							
GJ09256-RS	15DEC72	26OCT84	A	01DEC84	24JAN85 INC	04FEB85 INC						
GJ09340-RS		04DEC84		13FEB85	24MAY85 EXC							
GJ09356-RS		05MAR84		11JUL84	13SEP84 INC	24SEP84 INC						
GJ09463-CS		25OCT83	A	15DEC76		19NOV82 INC						
GJ09491-CS		21MAR83	A	15JUN71		21MAR83 DT		11MAY83 A		30JUN83	16AUG84	
GJ09492-RS						14JAN85 SPO	14FEB85	18MAY85 A				
GJ09493-RS					21JUN85 INC	27JUL85 INC						
GJ09494-RS	15MAY73			15JUN71	11JUL85 INC	23JUL85 DT						
GJ09495-RS				15JUL79								
GJ09499-RS	15MAY73	13FEB84	A	20DEC83	10JAN84 INC	13FEB84 DT		14MAY84 L		10AUG84		
GJ09560-CS		25OCT83	A	15MAR72		19NOV82 INC						
GJ09565-RS		29JUL83	A	15JUN71		29JUL83 DT		21MAR84 L		12APR84		
GJ09566-DT		19APR83	A	15JUN71		19NOV82 INC	04MAR85	17MAY85 A				

JEG JACS

REPORT NAME: VZXX

VICINITY PROPERTIES

PAGE NO.: 28

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTOR

STATUS REPORT
(REPORT 2-A)
EXCLUDED PROPERTIES NOT LISTED

RUN DATE: 07AUG85
DATA DATE: 07JUL85
RUN TIME: 20:34:06

GJ

GRAND JUNCTION

LOCATION NUMBER	DATE DESGNTD	CONSENT FORM RETURN DATE	STA TUS	RADIOL. SURVEY DATE	INC/EXC RECOMM. DATE REC	INC/EXC DECISION DATE DEC	DATE REA COMPLTD	RA AGREEMNT DATE RET'ND ST	DATE BID PKG ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE CERTIFD
GJ09665-RS		23SEP83	A	15JUN71		11NOV82 INC		14SEP83 A				
GJ09666-RS		22MAR84	D	15JUN71								
GJ09667-RS				15OCT71								
GJ09668-RS		28MAR84	A	29AUG84								
GJ09669-RS		27FEB84	A	19SEP84								
GJ09671-RS		06MAR84	D	15JUN71								
GJ09673-RS				15JUN71								
GJ09675-RS		21FEB84	A	14NOV84	05FEB85 INC	11FEB85 INC						
GJ09699-RS			A	01JUL80	31JAN85 INC	07FEB85 INC						
GJ09714-RS		09MAY83	A	15JUN71		09MAY83 DT	07DEC82	23SEP83 A		21NOV83	16AUG84	
GJ09757-RS		31OCT84		15JUN71								
GJ09761-RS				15OCT72		28NOV84 INC						
GJ09762-RS				15OCT72		25SEP84 INC						
GJ09764-UK												
GJ09765-RS		08MAY84	A	28AUG84								
GJ09766-RS	15FEB73	15JAN76		15JUN71								
GJ09767-RS				02OCT84	27NOV84 INC	28NOV84 INC	03APR85	04JUN85 A				
GJ09768-RS	15DEC72	13FEB84	A	29AUG84								
GJ09769-RS	15JUL73	22OCT84	A	18MAR85	31MAY85 INC	10JUN85 INC						
GJ09770-VL		26MAR84	A	13DEC84	07MAR85 EXC							
GJ09771-RS	15AUG80	15NOV84	A	15JUL80								
GJ09772-RS				15MAY72								
GJ09773-RS		26MAR84	A	13DEC84	07MAR85 EXC							
GJ09777-CS		26MAR84	A	13DEC84	07MAR85 EXC							
GJ09780-CS		14FEB83	A	15FEB79		19NOV82 INC						
GJ09857-RS						21JUN85 SPO						
GJ09858-RS		21FEB84	A	02FEB84	08MAR84 INC	29MAR84 INC	23OCT84	20MAY85 A				
GJ09859-RS	15JUL73			15JUN71								
GJ09893-RS			P	15APR72		19NOV82 INC						
GJ09989-RS		21MAR83	A	15DEC76		21MAR83 DT	28SEP82	16MAY83 A		07JUL83	12JUL84	
GJ10022-CS		23MAY85		03JUL85								
GJ10039-RS		11FEB83	A	15JUN71		19NOV82 INC	16APR84	15OCT83 A	30APR84	30JUL84		
GJ10042-VL		12APR84	A	30AUG84								
GJ10103-RS		29NOV84		16JAN85	28FEB85 INC	05MAR85 INC	14JUN85					
GJ10105-CC				15SEP71		30SEP83 INC						
GJ10128-RS					31JUL85 INC							
GJ10152-RS					31JUL85 INC							
GJ10158-RS					30JUL85 EXC							
GJ10207-RS					31JUL85 INC							
GJ10228-RS		15MAR84	A	21JUN84	31JUL84 INC	06AUG84 INC	10JUN85					
GJ10232-RS					31JUL85 EXC							
GJ10246-RS					31JUL85 INC							
GJ10271-RS					31JUL85 INC							
GJ10310-RS					31JUL85 INC							
GJ10337-RS			A	01JUN71	24MAY85 INC	31MAY85 INC						
GJ10341-RS		14FEB85		01MAY85	12JUN85 EXC							

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTOR

STATUS REPORT
(REPORT 2-A)
EXCLUDED PROPERTIES NOT LISTED

RUN DATE: 07AUG85
DATA DATE: 07JUL85
RUN TIME: 20:34:06

GJ

GRAND JUNCTION

LOCATION NUMBER	DATE DESGNTD	CONSENT FORM RETURN STA DATE TUS	RADIOL. SURVEY DATE	INC/EXC RECOMM. DATE REC	INC/EXC DECISION DATE DEC	DATE REA COMPLTD	RA AGREEMNT DATE RET'ND ST	DATE BID PKG ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE CERTIFD
GJ10342-RS		03DEC84 A	08JAN85	22FEB85 INC	04MAR85 INC	10JUN85					
GJ10347-RS		04DEC84 A	14MAR85	30APR85 INC	19JUN85 INC						
GJ10352-RM											
GJ10356-RS		23OCT84	15NOV84	12MAR85 INC	19MAR85 INC						
GJ10356-UK											
GJ10384-RS		A	01JUN71	31MAY85 INC	10JUN85 INC						
GJ10402-RS		14DEC84 A	20MAR85	16MAY85 INC	31MAY85 INC						
GJ10496-RS				31JUL85 EXC							
GJ10515-RS				31JUL85 INC							
GJ10617-VL		18FEB83 A	15JUN71		28OCT82 INC	16APR84	30SEP83 A	30APR84	30JUL84		
GJ10623-RS				31JUL85 EXC							
GJ10653-RS		04DEC84	11JAN85	14MAR85 INC	10MAR85 INC						
GJ10661-RS		P	15JUN73		19NOV82 INC						
GJ10687-UK											
GJ10698-CC		P	15JUL72		19NOV82 INC						
GJ10699-CC					19NOV82 INC						
GJ10726-RS					17DEC84 INC	30APR85	31MAY85 A				
GJ10746-RS			15JUL71								
GJ10749-RS		05OCT84 A	15MAR76								
GJ10751-UK					04APR84 INC						
GJ10754-RS		29NOV84 A	10JAN85	08MAR85 INC	19MAR85 INC						
GJ10755-RS		05NOV84	13FEB85								
GJ10756-RS				28JUN85 EXC							
GJ10759-RS		29NOV84 A	14FEB85	18APR85 INC	25APR85 INC						
GJ10763-RS		06NOV84 A	15MAR76								
GJ10775-RS		A		18APR85 INC	25APR85 INC						
GJ10796-CS		P	15JAN82		19NOV82 INC						
GJ10875-RS		14FEB84 D	15JUL71								
GJ10960-RS		20DEC84 A	26MAR85	30APR85 INC	20MAY85 INC						
GJ10966-RS		19DEC84	11FEB85	31JUL85 EXC							
GJ10969-CS		17DEC84	07MAR85	31JUL85 EXC							
GJ10972-RS		11DEC84	16JAN85	28JUN85 INC	02JUL85 INC						
GJ10986-RS		03DEC84	16JAN85	27FEB85 INC	04MAR85 INC	28MAY85					
GJ10991-RS		17DEC84 A	21MAR85	21MAY85 INC	29MAY85 INC						
GJ11001-RS		11DEC84	08MAY85	27JUN85 INC	03JUL85 1						
GJ11004-RS					12APR85 INC						
GJ11004-UK		29NOV84 A	25JAN85								
GJ11009-RS		03DEC84	15JAN85	28FEB85 INC	05MAR85 INC						
GJ11017-RS				16DEC85	29APR85 EXC						
GJ11021-RS		18FEB85	08MAY85	09JUL85 INC	23JUL85 INC						
GJ11061-RS			11DEC84	15MAR85 INC	19MAR85 INC						
GJ11075-RS				31JUL85 EXC							
GJ11124-RS		14DEC84	13FEB85	12JUN85 INC	19JUN85 INC						
GJ11139-RS		19FEB85	15MAY85	10JUL85 INC	23JUL85 INC						
GJ11183-RS		18MAR85 A	15MAY85	21JUN85 INC	27JUL85 INC						
GJ11225-RS		17FEB84 A	20MAR84	22JUN84 INC	05JUL84 INC	01APR85	30MAY85 A				

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTOR

STATUS REPORT
(REPORT 2-A)
EXCLUDED PROPERTIES NOT LISTED

RUN DATE: 07AUG85

DATA DATE: 07JUL85

RUN TIME: 20:34:06

GJ

GRAND JUNCTION

LOCATION NUMBER	DATE DESIGN	CONSENT FORM RETURN DATE	STA TUS	RADIOLOGICAL SURVEY DATE	INC/EXC RECOMM. DATE	INC/EXC DECISION DATE	DATE REA COMPTD	RA AGREEMENT DATE RET'D	DATE BID PKG ISSUED	DATE RA COMPTD	DATE COMPLN REPORT ISSUED	DATE CERTIFIED
GJ11243-CS		28DEC84	A	13MAR85	29APR85 INC	29MAY85 INC						
GJ11256-RS		13DEC84		19MAR85	03MAY85 INC							
GJ11261-RS					31JUL85 INC							
GJ11266-RS					31JUL85 INC							
GJ11268-RS		19DEC84	A	07MAR85	18APR85 INC	25APR85 INC						
GJ11276-RM		20DEC84	A	07MAR85	30APR85 INC							
GJ11289-CS					31JUL85 INC							
GJ11290-RS												
GJ11298-VL		07JAN85	A	12MAR85	18APR85 INC	25APR85 INC						
GJ11302-CS			A	16APR85	31MAY85 INC	10JUN85 INC						
GJ11308-RS		14FEB85		04APR85	26JUN85 INC	03JUL85 1						
GJ11310-RM		14FEB85		02MAY85	12JUL85 INC							
GJ11310-RS						24JUL85 INC						
GJ11311-RM		14FEB85		02MAY85	12JUL85 INC							
GJ11311-RS						24JUL85 INC						
GJ11318-AP		20MAR85		13MAY85								
GJ11318-RM					17JUN85 EXC							
GJ11324-RS		15AUG83	A	15NOV76		19NOV82 INC	29NOV84	11JAN85 A	06FEB85			
GJ11326-RS		15FEB85		23APR85	31MAY85 EXC							
GJ11334-RS				15JUL71								
GJ11398-AP					26JUN85 INC	11JUL85 INC						
GJ11399-AP					26JUN85 INC	11JUL85 INC						
GJ11400-AP					26JUN85 INC	11JUL85 INC						
GJ11401-AP					26JUN85 INC	11JUL85 INC						
GJ11402-AP					26JUN85 INC	11JUL85 INC						
GJ11404-RS		09MAY83	A	15JUL80		09MAY83 DT	20DEC82	28OCT83 L		13DEC83	23AUG84	
GJ11409-RS		14DEC84	A	12FEB85	26APR85 INC	20MAY85 INC						
GJ11411-RS		26DEC84	A	12FEB85	01APR85 INC	18APR85 INC						
GJ11412-RS		06OCT84	A	16OCT84	24JAN85 INC	04FEB85 INC	14MAY85	11JUN85 A				
GJ11418-RS		05OCT84	A	16OCT84	25FEB85 INC	04MAR85 INC						
GJ11419-RS		09OCT84	A	16OCT84	19DEC84 INC	20MAY85 INC						
GJ11421-RS						11JUL85 SPO						
GJ11424-RS		10OCT84	A	16OCT84	19DEC84 INC	02JAN85 INC	10JUN85	07JUN85 A				
GJ11427-RS												
GJ11429-RS			A	13SEP84	13NOV84 INC	16NOV84 INC	02APR85	16APR85 A				
GJ11435-RS		13DEC84		21MAY85	27JUN85 INC	03JUL85 1						
GJ11439-RS			A	11FEB85	28MAR85 INC	12APR85 INC	13JUN85		26DEC85			
GJ11446-HO					26APR85 INC	31MAY84 INC						
GJ11448-HO					26APR85 INC	31MAY84 INC						
GJ11450-RS					26APR85 INC							
GJ11452-HO					26APR85 INC							
GJ11453-HO					26APR85 INC	31MAY85 INC						
GJ11454-HO					26APR85 INC	31MAY85 INC						
GJ11457-RS		17NOV83	A	15JAN82		30SEP83 INC	09JAN85	22APR85 A				
GJ11458-HO					26APR85 INC	31MAY85 INC						
GJ11464-HO					26APR85 INC	31MAY85 INC						

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTOR

STATUS REPORT
(REPORT 2-A)
EXCLUDED PROPERTIES NOT LISTED

RUN DATE: 07AUG85
DATA DATE: 07JUL85
RUN TIME: 20:34:06

6J

GRAND JUNCTION

LOCATION NUMBER	DATE DESIGN	CONSENT FORM		RADIOLOGICAL SURVEY DATE	INC/EXC RECOMM.		INC/EXC DECISION		DATE REA COMPLTD	RA AGREEMENT		DATE BIO PKG ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE CERTIFIED
		RETURN DATE	STA TUS		DATE	REC	DATE	DEC		DATE	ST				
GJ11466-RM		20FEB85		16MAY85	12JUL85	INC									
GJ11466-RS							23JUL85	INC							
GJ11474-RS		15FEB84	A	08MAR84	19APR84	INC									
GJ11475-RS					25JUL85	INC									
GJ11484-RS		14FEB85	A	19MAR85	21JUN85	INC	27JUL85	INC							
GJ11485-RS				15JUL75			30SEP83	INC							
GJ11489-RS		17DEC84	A	11FEB85	31MAY85	INC	10JUN85	INC							
GJ11490-RS		14DEC84		11FEB85	12JUN85	INC	19JUN85	INC							
GJ11520-RS		07JAN85	A	18MAR85	17MAY85	INC	29MAY85	INC							
GJ11521-RS		07JAN85		20FEB85	12JUN85	INC	19JUN85	INC							
GJ11525-RS		10APR85		07JUN85	28JUN85	INC	02JUL85	INC							
GJ11549-RS		19DEC84	A	11FEB85	10APR85	INC	18APR85	INC							
GJ11552-RS		02JAN85	A	18MAR85	24MAY85	INC	31MAY85	INC							
GJ11579-RS		19DEC85	A	15FEB85	16MAY85	INC	29MAY85	INC							
GJ11582-RS				15DEC72			30SEP83	INC							
GJ11585-RS		07JAN85	A	07MAR85	28MAR85	INC	12APR85	INC							
GJ11586-RS		17DEC84	A	15FEB85	18APR85	INC	25APR85	INC							
GJ11587-RS							27JUL85	INC							
GJ11606-RS		24JAN85		08MAY85	28JUN85	INC									
GJ11644-CS							28OCT82	INC							
GJ11645-CC							28OCT82	INC							
GJ11739-RS		28DEC84	A	25APR85	31MAY85	INC	10JUN85	INC							
GJ11751-RS		14DEC84	A	08FEB85	03MAY85	INC	20MAY85	INC							
GJ11755-RS		12DEC84	A	16FEB85	18APR85	INC	25APR85	INC							
GJ11796-RS		08OCT84	A	20NOV84	30JAN85	INC	07FEB85	INC	16MAY85						
GJ11800-VL		20JUN83	A	15AUG83			16MAY83	INC		23SEP83					
GJ11802-RS		06JUL84			31DEC84	INC	14JAN85	INC							
GJ11810-RS					26FEB85	INC	05MAR85	INC							
GJ11856-CS		30DEC84		11FEB85	20MAR85	INC	04APR85	INC							
GJ11857-RS					20JUN85	INC									
GJ11972-RS				15JUN79			30SEP83	INC							
GJ11974-RS		14FEB85	A	25APR85	30APR85	EXC		</							

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTOR

STATUS REPORT
(REPORT 2-A)
EXCLUDED PROPERTIES NOT LISTED

RUN DATE: 07AUG85
DATA DATE: 07JUL85
RUN TIME: 20:34:06

GJ

GRAND JUNCTION

LOCATION NUMBER	DATE DESIGN	CONSENT FORM		RADIOLOGICAL SURVEY DATE	INC/EXC RECOMM.		INC/EXC DECISION		DATE REA COMPLTD	RA AGREEMENT		DATE BID PKG ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE CERTIFIED	
		RETURN DATE	STA TUS		DATE	REC	DATE	DEC		DATE	ST					
GJ12208-RS		02NOV83	A	15JUN82			30SEP83	INC	11SEP84							
GJ12218-RS				15MAR76												
GJ12219-RS		23APR84		06AUG84	13SEP84	INC	05OCT84	INC								
GJ12224-RS		19FEB85		21APR85	21JUN85	INC	27JUL85	INC								
GJ12237-RS					25JUL85	EXC										
GJ12244-RS	15NOV72	26MAR84		28AUG84												
GJ12245-RS	15MAY73			15APR79												
GJ12260-RS				15JUL71												
GJ12261-RS		11FEB83	A	15DEC71			19NOV82	INC	27SEP84	09JAN85	A	06FEB85				
GJ12264-RM		14FEB85		09MAY85	31MAY85	EXC										
GJ12265-RS					30JUL85	EXC										
GJ12281-RS				15JUL71												
GJ12290-RS		21DEC84	A	05MAR85	15MAY85	INC	29MAY85	INC								
GJ12294-RS			A	01JAN74	16MAY85	INC	29MAY85	INC								
GJ12297-RS		13DEC84	A	05MAR85	03MAY85	INC	20MAY85	INC								
GJ12301-CH					30JUL85	EXC										
GJ12309-RS		18DEC84	A	18MAR85	30APR85	INC	20MAY85	INC								
GJ12311-RS					12JUL85	INC	23JUL85	INC								
GJ12312-AP	15MAY83	15APR80		15MAY83												
GJ12344-RS		11APR84	A	19JUN84	31JUL84	INC	20AUG84	INC	01APR85							
GJ12370-RS		02JAN85		01MAY85	11JUL85	INC	23JUL85	INC								
GJ12372-RM		19DEC84		02MAY85	11JUL85	INC										
GJ12372-RS							23JUL85	INC								
GJ12373-RM																
GJ12373-RS		14DEC84	A	05MAR85	16MAY85	INC	31MAY85	INC								
GJ12375-RM		18DEC84	A	07MAR85	31MAY85	INC	10JUN85	INC								
GJ12386-RS		13DEC84	A	20MAR85	30APR85	INC	20MAY85	INC								
GJ12393-RS		14DEC84	A	07MAR85	30APR85	INC	20MAY85	INC								
GJ12406-RS		11JAN85	A	20MAR85	24MAY85	INC	31MAY85	INC								
GJ12418-RS				15MAY76												
GJ12419-RS		14DEC84	A	20MAR85	03MAY85	INC	20MAY85	INC								

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTOR

STATUS REPORT
(REPORT 2-A)
EXCLUDED PROPERTIES NOT LISTED

RUN DATE: 07AUG85
DATA DATE: 07JUL85
RUN TIME: 20:34:06

GJ

GRAND JUNCTION

LOCATION NUMBER	DATE DESGNTO	CONSENT FORM RETURN DATE	STA TUS	RADIOLOGICAL SURVEY DATE	INC/EXC RECOMM. DATE REC	INC/EXC DECISION DATE DEC	DATE REA COMPLTD	RA AGREEMENT DATE RET'ND ST	DATE BID PKG ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE CERTIFD
GJ12634-RS				27SEP84	27NOV84 INC	28NOV84 INC						
GJ12666-RS					25JUL85 EXC							
GJ12687-UK		03APR84										
GJ12741-RS		09MAY83	A			09MAY83 DT	10JAN83	28OCT83 A		05JUL84		
GJ12742-RS	15OCT73	19MAR84	A	20DEC83	08MAR84 INC	13MAR84 DT		14MAY84 L		23OCT84		
GJ12746-RS		19APR83	A	15NOV80		19NOV82 INC	13DEC84	06FEB85 A	26MAR85			
GJ12789-CS			P	15JAN79		19NOV82 INC						
GJ12824-RS		27NOV84		14DEC84	28JUN85 INC	02JUL85 INC						
GJ12861-RS			P	15MAR77		19NOV82 INC						
GJ12911-RS						11JUL85 SPO						
GJ12924-RS		19DEC84	A	18MAR85	03MAY85 INC	20MAY85 INC						
GJ12935-RS		03DEC84	A	14DEC84		04MAR85 INC						
GJ12941-RS		04DEC84	A	14DEC84	25FEB85 INC	04MAR85 INC						
GJ12942-RS					20JUN85 EXC							
GJ12943-RM		28NOV84		16JAN85	20JUN85 EXC							
GJ12944-RS		28NOV84		16JAN85	21JUN85 EXC							
GJ12956-RS		06DEC84	A	16JAN85	28MAR85 INC	12APR85 INC						
GJ12976-RS						27JUL85						
GJ13012-RS		03DEC84	A	17JAN85		12APR85 INC						
GJ13014-RS		26DEC84		18MAR85	17JUN85 INC	21JUN85 INC						
GJ13019-RS		29NOV84	A	15JAN85	16MAY85 INC	04JUN85 INC						
GJ13022-RS					22JUL85 EXC	29JUL85						
GJ13027-RS		03DEC84		15JAN85	20MAR85 INC	04APR85 INC						
GJ13028-RS		28NOV84	A	15JAN85	28MAR85 INC	12APR85 INC						
GJ13029-RS		31DEC84	A	18MAR85	03MAY85 INC	20MAY85 INC						
GJ13030-RS		05FEB85		10APR85	27JUN85 INC	03JUL85 1						
GJ13036-RS		17DEC84	A	19MAR85	26APR85 INC	20MAY85 INC						
GJ13040-RS		18MAR85		22APR85	28JUN85 INC	23JUL85 SPO						
GJ13095-RS		03DEC84	A	15JAN85	25FEB85 EXC							
GJ13102-RS		03DEC84	A	15JAN85	25FEB85 INC	04MAR85 INC	28MAY85					
GJ13117-VL		20NOV84	A	17JAN85	26FEB85 INC	05MAR85 INC	10JUN85					
GJ13121-RS					03JUL85 INC							
GJ13201-RS						11JUL85 SPO						
GJ13237-RS		04FEB85		16APR85	21JUN85 INC							
GJ13320-RS	15DEC72	24FEB84	A	20JAN84	15FEB84 INC	17FEB84 INC	10OCT84	14DEC84 A	27NOV84			
GJ13325-RS	15DEC72	14JAN85		15APR76	31DEC84 INC	14JAN85 DT		29MAY85 A				
GJ13338-RS	15MAY73	28FEB84	A	20MAR84	11MAY84 INC	23MAY84 INC	07JAN85	01MAR85 A	26MAR85			
GJ13341-RS		20FEB85	A	05DEC84	31JAN85 EXC	20FEB85 INC		03APR85 L				
GJ13359-RS		13MAR85		22APR85	26JUN85 INC	21JUN85 SPO						
GJ13375-RS		18MAR83	A	27APR83		28OCT82 INC	06MAR85	25APR85 A				
GJ13381-RS		28OCT84				14JAN85 INC						
GJ13385-RS		15NOV84	A	20NOV84	30JAN85 INC	20MAY85 INC						
GJ13390-RS												
GJ13432-RS	15MAY73	23OCT84		28NOV84	11JUL85 INC	23JUL85 INC						
GJ13450-RS				26SEP84	27NOV84 INC	28NOV84 INC						
GJ13452-RS		05JUL84			30NOV84 INC	17OCT84 INC	30APR85					

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTOR

STATUS REPORT
(REPORT 2-A)
EXCLUDED PROPERTIES NOT LISTED

RUN DATE: 07AUG85
DATA DATE: 07JUL85
RUN TIME: 20:34:06

GJ

GRAND JUNCTION

LOCATION NUMBER	DATE DESGNTD	CONSENT FORM RETURN DATE	STA TUS	RADIOL. SURVEY DATE	INC/EXC RECOMM. DATE REC	INC/EXC DECISION DATE DEC	DATE REA COMPLTD	RA AGREEMNT DATE RET'ND ST	DATE BID PKG ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE CERTIFD
GJ13460-RS			D	15SEP79		19NOV82 INC						
GJ13469-RS				15DEC71	31JAN85 INC							
GJ13474-RS												
GJ13477-RS		29MAR84	A	15AUG71								
GJ13483-RS		18MAR83	A	15AUG71		19NOV82 INC	13JUN85					
GJ13601-RS	15MAY73	20MAR84	D	15AUG71								
GJ13649-RS			A	01DEC71	31JAN85 INC	11FEB85 INC						
GJ13685-RS												
GJ13686-RS		11JUL84	D									
GJ13690-RS	15AUG76	15JUL79		15APR76								
GJ13693-RS		31JUL84	A	04SEP84								
GJ13716-RS		14FEB83	A	15DEC71		19NOV82 INC	20AUG84	14NOV84 A	06FEB85			
GJ13727-CS		02MAY84	A	09AUG84	13NOV84 INC	16NOV84 INC						
GJ13728-RS				15APR76								
GJ13737-CS												
GJ13801-RS	15DEC72	17MAR84	A	08MAR84	13JUL84 INC	20JUL84 INC	15FEB85	25APR85 A				
GJ13803-RS				15MAR72								
GJ13841-RS	15JUL73	17MAR84		07MAR84	11MAY84 INC	23MAY84 INC	22APR85	25JUN85 A				
GJ13849-RS		25OCT84	A	30NOV84	31JAN85 INC	11FEB85 INC						
GJ13870-RS	15OCT76	30AUG84	A	01SEP76	12DEC84 INC	20MAY85 INC						
GJ13968-RS		17MAR84		02FEB84	08MAR84 INC	29MAR84 INC	12NOV84	09JAN85 A	06FEB85	24MAY85		
GJ13970-RS	15MAY73	02MAR84	A	12SEP84	13NOV84 INC	16NOV84 INC						
GJ13972-RS		08OCT84		25OCT84	31DEC84 INC	14JAN85 INC						
GJ14124-RS						14JAN85 INC	10JUN85					
GJ14544-RS		18MAR83	A	15OCT72		19NOV82 INC	10JUN85					
GJ14560-RS			A	15SEP71		09MAY83 DT		02NOV83 A		29MAY84		
GJ14635-RS		29OCT84	A	04DEC84	28JAN85 INC	04FEB85 INC						
GJ14639-RS		15OCT84	A	04DEC84	31JAN85 INC	11FEB85 INC						
GJ14713-RS		02OCT84		18JAN85	20MAR85 INC	04APR85 INC						
GJ14784-RS		29OCT84	A	04DEC84	30JAN85 INC	07FEB85 INC						
GJ15204-RS		20OCT84				14JAN85 INC	14MAY85	10JUN85 A				
GJ15375-UK												
GJ15660-CS		25OCT83	A	15JUL76		19NOV82 INC						
GJ15764-RS	15JUN73	13FEB84	A	20DEC83	09JAN84 INC	13FEB84 DT		14MAY84 L		12SEP84		
GJ15919-UK		13APR84	A									
GJ16271-RS	15JUN73	27MAR84	A	15DEC83	05MAR84 INC	28MAR84 DT		17APR84 L		11MAY84		
GJ16636-VL					31JUL85 INC							
GJ16738-RS		15FEB85		19APR85	27JUN85 INC	02JUL85 INC						
GJ16801-RS		22OCT84	A	15NOV71								
GJ18426-RS		06FEB85	A	16APR85	30APR85 INC	20MAY85 INC						
GJ18443-UK		08MAY84	A									
GJ18501-AP		17NOV83	P	15FEB72		19NOV82 INC						
GJ18569-RS		19FEB85		10APR85	24JUL85 EXC							
GJ18587-VL			A	01SEP72	26APR85 INC	20MAY85 INC						
GJ18589-RS		23APR85		20JUN85	24JUL85 INC							
GJ18613-RM		18DEC84		02APR85	17JUN85 EXC							

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTOR

STATUS REPORT
(REPORT 2-A)
EXCLUDED PROPERTIES NOT LISTED

RUN DATE: 07AUG85
DATA DATE: 07JUL85
RUN TIME: 20:34:06

GJ

GRAND JUNCTION

LOCATION NUMBER	DATE DESGNTO	CONSENT FORM RETURN DATE	STA TUS	RADIOL. SURVEY DATE	INC/EXC RECOMM. DATE REC	INC/EXC DECISION DATE DEC	DATE REA COMPLTD	RA AGREEMNT DATE RET'ND ST	DATE BID PKG ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE CERTIFD
GJ18943-CC			D	15JAN80		19NOV82 INC						
GJ19571-OT		18MAY83	A	15MAY74		19NOV82 INC						
GJ19634-AP		08OCT84	A	15APR76								
GJ19866-RS		07JAN85		18MAR85	12JUN85 EXC							
GJ30306-CC		07JAN85	A	18MAR85	21MAY85 INC	29MAY85 INC						
GJ30484-OT		18MAY83	A	15JUL80		19NOV82 INC						
GJ30515-VL					31JUL85 INC							
GJ1501-VL					31JUL85 EXC							
GJ31616-RS		19FEB85		22APR85	27JUN85 INC	02JUL85 INC						
GJ31635-RS					24JUL85 INC							
GJ31763-RS				20APR85	27JUN85 INC	27JUL85 INC						
GJ31848-RS		05FEB85		09MAR85	09JUL85 INC	23JUL85 INC						
GJ32090-RS			A	25SEP84	13NOV84 INC	16NOV84 INC						
GJ32133-RS												
GJ32133-VL		23JUL84		26OCT84			28MAY85					
GJ33833-VL				15MAY77		SPO						
GJ33941-CS		12DEC84		16JAN85	26MAR85 INC							
GJ33942-AP		28FEB85		22MAY85	27JUN85 INC	03JUL85 1						
GJ33973-RS		13DEC84		21FEB85	13JUN85 INC	19JUN85 INC						
GJ34151-CC		20FEB85		19APR85	28JUN85 INC	23JUL85 INC						
GJ34247-RS		18FEB83	A	13APR83		19NOV82 INC	08FEB85	19APR85 A				
GJ35575-RS	15JUL79	15MAY79	A	15DEC84	31JAN85 INC	11FEB85 INC						
GJ35700-UK		31JAN85	A									
GJ37695-CS		17OCT84	A	28NOV84	26FEB85 INC	04MAR85 INC						
GJ38219-RS					26JUN85 INC							
GJ39829-UK						18APR85 SPO						
GJ39880-VL				21MAR84	11MAY84 INC	23MAY84 INC	10JUN85					
GJ40189-VL							28MAY85					
GJ41878-VL						14JAN85 SPO	10JUN85					
GJ42320-VL				15OCT82		30JUL84 INC	29APR85					
GJ42504-OT		15OCT84				28OCT82 INC						
GJ42871-RS		07JUL83	A	15APR83		16MAY83 INC	02AUG84	04OCT84 A	13SEP84	30NOV84		
GJ42957-RS		07JUN83	A	16JUL83		03JUN83 INC	30APR84	15NOV83 A				
GJ42963-VL			A	18AUG83		03JUN83 INC	06OCT83	08NOV83				
GJ42964-VL			A	18AUG83		03JUN83 INC	06OCT83	08NOV83				
GJ42965-VL			A	18AUG83		03JUN83 INC		08NOV83				
GJ42966-VL			A	18AUG83		03JUN83 INC		08NOV83				
GJ42967-VL		07JUN83	A	16JUL83		03JUN83 INC		08NOV83 A				
GJ42968-VL			A	18AUG83		03JUN83 INC		08NOV83				
GJ42969-VL			A	18AUG83		03JUN83 INC		08NOV83				
GJ42970-VL			A	18AUG83		03JUN83 INC	06OCT83	08NOV83				
GJ42971-VL						03JUN83 INC	06OCT83	08NOV83				
GJ42972-VL			A	18AUG83		03JUN83 INC	06OCT83	08NOV83				
GJ42973-VL			A	18AUG83								
GJ42974-VL			A	18AUG83								
GJ43001-UK						03JUN83 INC	06OCT83	08NOV83				

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTOR

STATUS REPORT
(REPORT 2-A)
EXCLUDED PROPERTIES NOT LISTED

RUN DATE: 07AUG85
DATA DATE: 07JUL85
RUN TIME: 20:34:06

64

GRAND JUNCTION

[illegible]

JEG JACS

REPORT NAME: VZXX

VICINITY PROPERTIES

PAGE NO.: 37

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTORSTATUS REPORT
(REPORT 2-A)
EXCLUDED PROPERTIES NOT LISTEDRUN DATE: 07AUG85
DATA DATE: 07JUL85
RUN TIME: 20:34:06

MH

MEXICAN HAT

LOCATION	DATE	CONSENT FORM	RADIOL.	INC/EXC	INC/EXC	DATE	RA AGREEMNT	DATE	DATE	DATE	DATE	DATE
NUMBER	DESGNTD	RETURN	STA	SURVEY	RECOMM.	REA	DATE	BID PKG	DATE RA	REPORT	DATE	
		DATE	TUS	DATE	DATE	REC	DATE	DEC	COMPLTD	RET'ND	ST	ISSUED
MH00002-UK					26JUN84	INC						
MH00003-UK					26JUN84	INC						
MH00004-UK					26JUN84	EXC						
MH00005-UK					26JUN84	EXC						
MH00006-UK					26JUN84	INC						
MH00007-UK					26JUN84	EXC						
MH00008-UK					26JUN84	EXC						
MH00009-UK					26JUN84	EXC						
MH00010-UK					26JUN84	INC						
MH00011-UK					26JUN84	INC						
MH00012-UK					26JUN84	INC						
MH00013-UK					26JUN84	EXC						
MH00014-UK					26JUN84	INC						
MH00015-UK					10JUL84	EXC						
MH00016-UK					26JUN84	INC						
MH00017-UK					26JUN84	INC						

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTOR

STATUS REPORT
(REPORT 2-A)
EXCLUDED PROPERTIES NOT LISTED

RUN DATE: 07AUG85
DATA DATE: 07JUL85
RUN TIME: 20:34:06

RF

RIFLE

[illegible]

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTOR

STATUS REPORT
(REPORT 2-A)
EXCLUDED PROPERTIES NOT LISTED

RUN DATE: 07AUG85
DATA DATE: 07JUL85
RUN TIME: 20:34:06

RT

RIVERTON

LOCATION NUMBER	DATE DESIGN TO	CONSENT RETURN DATE	FORM STA TUS	RADIOLOGICAL SURVEY DATE	INC/EXC RECOMM. DATE REC	INC/EXC DECISION DATE DEC	DATE REA COMPLTD	RA AGREEMENT DATE RET'D NO ST	DATE BID PKG ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE CERTIFIED
RT00001-RS	02FEB84	10MAY84	A	18MAY84	31AUG84	EXC						
RT00004-RS	02FEB84	09MAY84	A	19MAY84	16AUG84	EXC						
RT00005-RS	02FEB84			19MAY84	13JUL84	EXC						
RT00006-HO	02FEB84	08MAY84	A	18MAY84	20JUL84	INC	20AUG84	INC	14JAN85	31MAY85	A	19APR85
RT00011-RS	02FEB84			01JAN83	25JUN84	INC						
RT00012-RS	02FEB84	13SEP84	A	01JAN83	25JUN84	INC	05SEP84	INC				
RT00013-RS	02FEB84			01JAN83	25JUN84	INC						
RT00014-RS	02FEB84			01JAN83	25JUN84	INC						
RT00015-UK		28JUN84	A	02JUL84	31AUG84	INC	05SEP84	INC				
RT00018-UK				28JUN84	31AUG84	INC						
RT00019-RS	02FEB84	09MAY84	A	18MAY84	13JUL84	INC						
RT00022-RS	02FEB84	19JUN84	A	26JUN84	17SEP84	INC	12OCT84	INC				
RT00030-RS	02FEB84	11MAY84	A	17MAY84	31JUL84	EXC						
RT00031-CS	02FEB84	11MAY84	A	17MAY84	09JUL84	INC	16JUL84	INC	25MAR85	14JUN85	A	19APR85
RT00032-CS	02FEB84	09MAY84	A	19MAY84	13JUL84	EXC						
RT00033-CS	02FEB84	11MAY84	A	17MAY84	29JUN84	INC	16JUL84	INC	14JAN85	30JUL85	A	19APR85
RT00034-VL	02FEB84	12NOV84	A	19MAY84	31JUL84	INC	05SEP84	INC	25JAN85			
RT00036-RS	02FEB84	21MAY84	A	22MAY84	31JUL84	EXC						
RT00037-RS	02FEB84	21MAY84	A	22MAY84	31JUL84	EXC						
RT00038-RS	02FEB84	08MAY84	A	23MAY84	31JUL84	EXC						
RT00041-RS	02FEB84	21MAY84	A	21MAY84	29JUN84	INC	16JUL84	INC	25JAN85	14JUN85	A	19APR85
RT00043-CS	02FEB84	08MAY84	A	17MAY84	29JUN84	INC	16JUL84	INC	14JAN85	29MAY85	A	19APR85
RT00046-UK		25JUN84	A	27JUN84	28SEP84	EXC						
RT00047-UK		25JUN84	A	27JUN84	28SEP84	EXC						
RT00048-VL		19JUN84	A	26JUN84	22AUG84	INC	05SEP84	INC	14JAN85			19APR85
RT00050-RS	02FEB84	09MAY84	A	21MAY84	13JUL84	EXC						
RT00051-RS	02FEB84	10MAY84	A	21MAY84	31JUL84	EXC						
RT00052-RS	02FEB84	10MAY84	A	23MAY84	31JUL84	INC	20AUG84	INC	14JAN85	25APR85	A	19APR85
RT00053-OT	02FEB84	14SEP84	A	28JUN84	31AUG84	INC	04SEP84	INC	25MAR85	14JUN85	A	19APR85
RT00054-SC	02FEB84	04SEP84	A	23MAY84	31JUL84	INC	20AUG84	INC	14JAN85	25APR85	A	19APR85
RT00056-RS			A	17OCT84	31AUG84	INC	04SEP84	INC	09APR85			19APR85
RT00057-RS		18JUN84	A	27JUN84			07JAN85	INC				
RT00352-UK					08APR85	INC	21MAY85	SPO	14JAN85	14JUN85	A	19APR85

REPORT NAME: VZXX

PAGE NO. : 40

STATUS REPORT
(REPORT 2-A)
EXCLUDED PROPERTIES NOT LISTED

RUN DATE: 07AUG85
DATA DATE: 07JUL85
RUN TIME: 20:34:06

54

SH!PROCK

[illegible]

DEPARTMENT OF ENERGY - UMTRA PROJECT

STATUS REPORT

TECHNICAL ASSISTANCE CONTRACTOR

(REPORT 2-A)

EXCLUDED PROPERTIES NOT LISTED

RUN DATE: 07AUG85

DATA DATE: 07JUL85

RUN TIME: 20:34:06

SL

SALT LAKE CITY

LOCATION NUMBER	DATE DESIGN	CONSENT FORM RETURN DATE	STA TUS	RADIOLOGICAL SURVEY DATE	INC/EXC RECOMM. DATE REC	INC/EXC DECISION DATE DEC	DATE REA COMPLTD	RA AGREEMENT DATE RET'D ST	DATE BIO PKG ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE CERTIFD
SL00001-OT	02FEB84	15OCT82	A	05OCT84		08AUG84 INC	06DEC84	15APR85 A	25FEB85	19JUL85		
SL00002-SC	02FEB84	08MAY80	A	10DEC80		10DEC80 INC	15AUG82	27JUL82 A	17JUN82	27AUG82	15APR83	
SL00003-CS	02FEB84	15MAY80	A	23JUL81		10DEC80 INC	23MAY82	11JUL83 A	20MAY83	23SEP83		
SL00004-AP	02FEB84	30JUN80	A	15NOV81		10DEC80 INC	15AUG82	23MAY83 A	29APR82	19AUG82	15APR83	
SL00005-OT	02FEB84	09MAY80	A	15AUG79		11SEP80 INC	13FEB81	05JUN81 A	16APR81	15DEC81	15APR82	
SL00006-VL	02FEB84	09MAY80	A	31MAR82		11SEP80 INC	13FEB81	05JUN80 A	16APR81	15DEC81	15APR82	
SL00007-OT	02FEB84	15JUN80	A	28JAN82		10DEC80 INC	15JUL81	22APR82 A	22JUN82	26OCT82	15MAY83	
SL00008-HO	02FEB84	13MAY80	A	13DEC81		10DEC80 INC	15JUN84	17MAY85 A	09MAY85			
SL00009-RS	02FEB84	29MAY80	A	07DEC82		10MAY83 INC	02NOV84	20DEC84 A	25FEB85			
SL00012-RS	02FEB84	12MAY80	A	18JUN84		10MAY83 INC	28AUG84	21FEB85 A	25FEB85			
SL00013-RS	02FEB84	09MAY80	A	24AUG81		10DEC80 INC	15JUL82	22MAY82 A	29APR82	13AUG82	15APR83	
SL00014-CS	02FEB84	20JUL80	A	09MAR81		10DEC80 INC	21SEP82	09APR83 A	08APR83	08SEP83		
SL00015-RS	02FEB84	20JUL80	A	24JAN81		10DEC80 INC	15AUG82	27MAY82 A	29APR82	30AUG82	15MAY83	
SL00016-RS	02FEB84	22JUL80	A	26MAR82		08AUG84 INC	15AUG82	NOT AVA A	29MAR82	30AUG82	15MAY83	
SL00017-RS	02FEB84	08MAY80	A	08JUN84		10MAY83 INC	23AUG84	20DEC84 A	25FEB85			
SL00018-OT	02FEB84	18JUL80	A	23APR84		10MAY83 INC						
SL00019-CS	02FEB84	18SEP80	A	20SEP82		10MAY83 INC	27SEP84	07DEC84 A	25FEB85	19JUL85		
SL00020-VL	02FEB84	01JAN81	A	15DEC83	13MAR84 INC	25APR84 INC	27MAR85		09MAY85			
SL00021-CS	02FEB84	01JAN80	A	05OCT84	09APR84 INC	11MAY84 INC	06DEC84	15APR85 A	25FEB85			
SL00022-CS	02FEB84	21AUG80	A	18OCT84	13MAR84 INC	25APR84 INC	15MAR85		09MAY85			
SL00023-VL	02FEB84	04JAN80	A	15JUN84		10MAY83 INC	23AUG85	18JAN85 A	25FEB85			
SL00024-CS	02FEB84	01FEB80	A	15JUL79		16APR84 INC		01FEB80 A				
SL00025-RS	02FEB84	07MAY80	A	15JAN82		10DEC80 INC	15MAR83	19MAY83 A	20MAY83	28AUG83		
SL00026-CS	02FEB84	22MAY80	A	07DEC84	28MAR85 INC	20MAY85 INC						
SL00028-CS	02FEB84	08MAY80	A	19OCT82		08AUG84 INC						
SL00029-CS	02FEB84	01JAN83	A	15AUG83	19MAR84 INC	29APR84 INC						
SL00030-RS	02FEB84	13MAY80	A	16AUG83	09APR84 INC	11MAY84 INC						
SL00031-RS	02FEB84	15JAN83	A	24MAR83	20DEC83 INC							
SL00032-RS	02FEB84	15JAN83	A	24MAR83	20DEC84 INC							
SL00033-VL	02FEB84	08MAY80	A	26OCT84		08AUG84 INC	11FEB85	15APR85 A				
SL00034-RS	02FEB84	18OCT82	A	09DEC82	28SEP84 INC	09MAY83 INC						
SL00035-RS	02FEB84	21AUG80	A	23OCT84	20DEC83 INC	08AUG84 INC	21FEB85		09MAY85			
SL00036-RS	02FEB84	21AUG80	A	03AUG84	30APR84 INC	21MAY84 INC	15NOV84	01FEB85 A	09MAY85			
SL00037-RS	02FEB84	01JAN80	A	27NOV84		08AUG84 INC	14FEB85	15APR85 A	09MAY85			
SL00038-RS	02FEB84	21AUG80	A	01AUG84	27APR84 INC	21MAY84 INC	15NOV84	15APR85 A	09MAY85			
SL00039-CS	02FEB84	09SEP82	A	03AUG84	19MAR84 INC	23APR84 INC	15NOV84	19MAR85 A	09MAY85			
SL00043-CC	02FEB84	31OCT80	A	25SEP82		10MAY83 INC	15JUN83	20MAY83 A	20MAY83	03OCT83		
SL00044-VL	02FEB84	12MAY80	A	17DEC81		10DEC80 INC	27SEP84	08NOV84 A	25FEB85			
SL00046-RS	02FEB84	24MAY80	A	08DEC81		10DEC80 INC	15MAR83	11JUL83 A	20MAY83	28AUG83		
SL00048-VL	02FEB84	28NOV84	A	11DEC84	31JAN85 INC	20MAR85 INC		13MAY85 A				
SL00049-CS	02FEB84	07MAY80	A	05MAR81		10DEC80 INC	09JUL84	06AUG84 A	30MAY84			
SL00050-CS	02FEB84	07MAY80	A	05MAR81		10DEC80 INC		29MAY85 A				
SL00051-CS	02FEB84	19MAY80	A	15JAN81		10DEC80 INC	24AUG82	01JAN83 A	03MAR83	01AUG83	10FEB84	
SL00052-CS	02FEB84	16SEP80	A	01OCT82		10MAY83 INC	08NOV84	18JAN85 A				
SL00053-CS	02FEB84	20OCT82	A	06DEC82		08AUG84 INC						
SL00054-CS	02FEB84	14MAY80	A	12MAR83		10DEC80 INC	15AUG82	02AUG82 A	29APR82	29OCT82	15MAY83	

DEPARTMENT OF ENERGY - UMTRA PROJECT

TECHNICAL ASSISTANCE CONTRACTOR

STATUS REPORT

(REPORT 2-A)

EXCLUDED PROPERTIES NOT LISTED

RUN DATE: 07AUG85

DATA DATE: 07JUL85

RUN TIME: 20:34:06

SL

SALT LAKE CITY

LOCATION NUMBER	DATE DESIGN	CONSENT RETURN DATE	FORM STA TUS	RADIOLOGICAL SURVEY DATE	INC/EXC RECOMM. DATE REC	INC/EXC DECISION DATE DEC	DATE REA COMPLTD	RA AGREEMENT DATE RET'D NO ST	DATE BID PKG ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE CERTIFD
SL00055-RS	02FEB84	15JAN83	A	07NOV84		08AUG84 INC	06MAR85					
SL00056-RS	02FEB84	01JAN83	A	15AUG83								
SL00057-RS	02FEB84	01JAN83	A	15AUG83								
SL00059-CS	02FEB84	11NOV80	A	23OCT82		10MAY83 INC	15JUL83	20AUG84 A	10AUG84			
SL00060-CS	02FEB84	15JAN84	A	07JUL84		29FEB84 INC	15JAN85					
SL00061-CS	02FEB84	15JAN83	A	23MAR83		21AUG84 INC	15JAN85	25JUL85 A	09MAY85			
SL00062-VL	02FEB84											
SL00063-VL	02FEB84											
SL00064-VL	02FEB84											
SL00065-VL	02FEB84											
SL00066-VL	02FEB84											
SL00067-CS	02FEB84	06JUN80	A			10DEC80 INC						
SL00068-CS	02FEB84	15JAN84	A	25MAR82		08AUG84 INC						
SL00069-CS	02FEB84	01JAN80	A	12MAR81	30AUG84 INC	08AUG84 INC	28JUN85					
SL00070-VL	02FEB84	01JAN81	A	15JUL81		08AUG84 INC	21MAR85					
SL00071-VL	02FEB84	15MAY80	A	26MAR82		08AUG84 INC	02JUL85					
SL00072-VL	02FEB84	25JAN85	A	05FEB85	26MAR85 INC	28MAY85 INC						
SL00074-RS	02FEB84	25JUN80	A	22SEP82		10MAY83 INC	08NOV84	18JAN85 A				
SL00077-RS	02FEB84	21MAR85	A	21MAR83	03FEB84 EXC							
SL00079-CS	02FEB84	20SEP82	A	21OCT82		10MAY83 INC	08NOV84	19FEB85 A				
SL00080-RS	02FEB84	30MAY80	A	28MAR85	17MAY85 INC	11JUN85 INC						
SL00081-RS	02FEB84	19MAY80	A	15JAN81	30AUG84 INC	24SEP84 INC	15AUG82	25FEB83 A	03MAR83	04AUG83	10FEB84	
SL00082-RS	02FEB84	24MAR82	A	26MAR82		10FEB82 INC	15AUG82	15JAN82 A	29APR82	19JUL83	10FEB84	
SL00083-RS	02FEB84	24MAR82	A	26MAR82		02JUL83 INC	NOT AVA	07APR83 A	08APR83			
SL00085-CS	02FEB84	15JUL82	A	15SEP82								
SL00087-RS	02FEB84	25MAY82	A	27SEP82		10MAY83 INC	15MAR83	25FEB83 A	03MAR83	04AUG83	10FEB84	
SL00088-RS	02FEB84	25MAY82	A	27SEP82		08AUG84 INC	15MAR83	25FEB83 A	31MAR83	29JUL83	10FEB84	
SL00089-VL	02FEB84			14DEC84	31JAN85 EXC							
SL00090-CS	02FEB84	24MAY82	A	17AUG83	31OCT84 EXC	11MAY84 INC						
SL00091-RS	02FEB84											
SL00092-CC	02FEB84	15JAN83	A	24MAR83	20DEC83 INC	10OCT84 INC	27MAY85	30MAY85 A				
SL00093-CS	02FEB84	15MAY84	A	09OCT84	21FEB85 INC	12MAR85 INC						
SL00097-CS	02FEB84											
SL00098-CS	02FEB84											
SL00099-CS	02FEB84	15JUN83	A	15DEC83	04MAY84 INC	16MAY84 INC						
SL00103-CS	02FEB84	08OCT84	A	15APR84	23AUG84 EXC	09OCT84 INC						
SL00104-RS	02FEB84	NOT AVA	A									
SL00105-RS	02FEB84	NOT AVA	A									
SL00110-RS	02FEB84	NOT AVA	A	10DEC84	30JAN85 EXC							
SL00112-RS	02FEB84	NOT AVA	A									
SL00114-VL	02FEB84	NOT AVA	A									
SL00115-VL	02FEB84	NOT AVA	A	15DEC83								
SL00116-VL	02FEB84	15JUN83	A	15DEC83								
SL00117-VL	02FEB84											
SL00118-VL	02FEB84			08OCT84	31JAN85 EXC							
SL00119-CS	02FEB84			10OCT84	31JAN85 INC							

JEG JACS REPORT NAME: V2XX

VICINITY PROPERTIES

PAGE NO.: 44

DEPARTMENT OF ENERGY - UMTRA PROJECT

STATUS REPORT

RUN DATE: 07AUG85

TECHNICAL ASSISTANCE CONTRACTOR

(REPORT 2-A)

DATA DATE: 07JUL85

EXCLUDED PROPERTIES NOT LISTED

RUN TIME: 20:34:06

TC

TUBA CITY

LOCATION NUMBER	DATE DESIGN	CONSENT FORM RETURN DATE	STA TUS	RADIOLOGICAL SURVEY DATE	INC/EXC RECOMM. DATE	INC/EXC DECISION DATE	DATE REA COMPLTD	RA AGREEMENT DATE RET'D	DATE BID PKG ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE CERTIFIED
TC00001-UK				07FEB84	31JUL84 INC							
TC00002-UK				07FEB84	31JUL84 INC							
TC00003-UK				07FEB84	31JUL84 INC							
TC00004-UK				07FEB84	31JUL84 INC							
TC00005-UK				07FEB84	31JUL84 INC							
TC00006-UK				07FEB84	31JUL84 INC							
TC00008-UK				NOT AVA	28SEP84 EXC							

JEG JACS REPORT NAME: VXP2
DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTOR

VICINITY PROPERTIES
STATUS REPORT
(REPORT 2-A)

PAGE NO.: 1

RUN DATE: 08AUG85
DATA DATE: 08AUG85
RUN TIME: 10:57:12

CA CANONSBURG

LOCATION NUMBER	DATE DESIGN	CONSENT RETURN DATE	FORM STA TUS	RADIOLOGICAL SURVEY DATE	INC/EXC RECOMM. DATE REC	INC/EXC DECISION DATE DEC	DATE REA COMPLTD	RA AGREEMENT DATE RET'D ST	DATE BID PKG ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE CERTIFIED
CA00001-RS	02FEB84	15JUL78	A	07AUG78		09JUL80 INC	15MAR83	11FEB82 A	22MAY85	11MAY85	15NOV83	
CA00002-RS	02FEB84	11APR80	A	30JUN80		15MAR82 INC	02JUL84	15NOV82 A	22MAY84	21MAY85		
CA00003-RS	02FEB84	15JUL78	A	12AUG78		09JUL80 INC	15MAR83	30DEC81 A	04MAR83	09SEP83	15NOV83	
CA00004-RS		07APR80	A	12AUG78	30OCT84 EXC							
CA00005-RS	02FEB84	15JUL78	A	29JUL80		09JUL80 INC	15MAR83	10FEB82 A	04MAR83	08SEP83	15NOV83	
CA00006-RS	02FEB84	11APR80	A	21MAY84		15MAR82 INC	21FEB85	07JUN83 A	22MAY84			
CA00007-RS	02FEB84	15JUL78	A	13AUG78		09JUL80 INC	15MAR83	01APR82 A	04MAR83	10AUG83	15NOV83	
CA00008-RS	02FEB84	15JUL78	A	30JUN80		09JUL80 INC	15MAR83	17MAR83 A	04MAR83	19AUG83	15NOV83	
CA00009-RS	02FEB84	14APR80	A	30JUN80		15MAR82 INC	24JAN85	15MAR84 A	08FEB85			
CA00010-RS	02FEB84	20JUN84	A	28JUL80		15MAR82 INC	23JUL84	07JUN83 A	22MAY84	04MAY85		
CA00011-RS		27APR84	A	19MAR84	31AUG84 EXC	18DEC84 INC	23JUL84	20DEC84 A	22MAY84	22JAN85		
CA00013-OT	02FEB84	15JUL78	A	09AUG78		15MAR83 INC	NOT AVA	29APR82 A	04MAR83	19AUG83	15NOV83	
CA00015-RS	02FEB84	07APR80	A	30JUN80		15MAR82 INC	15MAR83	05NOV82 A	04MAR83	07SEP83	15NOV83	
CA00016-RS		15JUL78	A	14AUG78								
CA00017-RS		07APR80	A	15AUG78	30OCT84 EXC	04JAN85 EXC						
CA00018-RS	02FEB84	15JUL78	A	13AUG78		09JUL80 INC	29MAY84	25JAN82 A	22MAY84			
CA00019-RS		06MAY80	A	02DEC80		18AUG81 EXC						
CA00020-RS	02FEB84	15JUL78	A	14AUG78		09JUL80 INC	15MAY83	11FEB82 A	04MAR83	08SEP83	15NOV83	
CA00021-RS	02FEB84	18MAR80	A	15AUG78		09JUL80 INC	15APR82	22MAR82 A	02JUL82	14DEC82	15AUG83	
CA00022-RS		15JUL78	A	14AUG78	30OCT84 EXC	18DEC84 EXC						
CA00023-RS	02FEB84	19MAY80	A	13JUL84		15MAR82 INC	31JAN85	07JUN83 A	08FEB85			
CA00025-RS	02FEB84	07APR80	A	12MAR84		20SEP82 INC	19JUN84	16DEC83 A	22MAY84	16JAN85		
CA00026-RS	02FEB84	06MAY80	A	19MAY81		20SEP82 INC	05JUL84	30JAN84 A	22MAY84	28MAY85		
CA00028-RS	02FEB84	15JUL78	A	08AUG78		09JUL80 INC	15MAR83	01FEB82 A	04MAR83	09SEP83	15NOV83	
CA00029-RS	02FEB84	23JUN80	A	24APR84		20SEP82 INC	17JUL84	01JUN84 A	22MAY84	07MAY85		
CA00030-RS	02FEB84	15JUL78	A	15MAY80		09JUL80 INC	18JUL84	16DEC83 A	22MAY84	04JUN85		
CA00031-RS	02FEB84	15JUL78	A	10AUG78		09JUL80 INC	03AUG84	12SEP84 A	22MAY84			
CA00032-RS	02FEB84	07APR80	L	21MAY84		15MAR82 INC	03OCT84	07JUN83 A	22MAY84	11JAN85		
CA00033-RS	02FEB84	07APR80	A	29JUL80		15MAR82 INC	03AUG84	10DEC82 A	22MAY84			
CA00034-RS		18APR80	A	20NOV80	30OCT84 EXC	01SEP85 EXC						
CA00035-RS		07APR80	L	31JUL80	31OCT84 EXC	01SEP85 EXC						
CA00036-RS		15MAY80	A	31JUL80	30OCT84 EXC	06DEC84 EXC						
CA00037-RS		15JUL78	A	16AUG78	30OCT84 EXC	06DEC84 EXC						
CA00038-RS	02FEB84	15MAR80	A	17MAY84		15MAR82 INC	03AUG84	10DEC82 A	22MAY84			
CA00039-RS	02FEB84	08APR80	A	22FEB84		15MAR82 INC	24MAY84	16DEC83 A	22MAY84	11JAN85		
CA00040-RS	02FEB84	26JUL80	A	04JUN84		20SEP82 INC	03OCT84	27SEP84 A	22MAY84			
CA00041-RS	02FEB84	16APR80	A	14MAY84		15MAR82 INC	03AUG84	16DEC83 A	22MAY84	10JAN85		
CA00042-RS	02FEB84	02FEB84	A	14MAY84		20SEP80 INC	03AUG84	07JUN83 A	22MAY84			
CA00043-RS	02FEB84	02FEB84	A	19MAR84		15MAR82 INC	05JUL84	03JAN83 A	04MAR83			
CA00044-RS		08AUG84	A	07JAN85	19OCT84 INC	02NOV84 INC	15MAY85		22MAY85			
CA00045-VL	02FEB84	14APR80	A	21MAY84		15MAR82 INC	30AUG84	27SEP84 A	22MAY84	06JUN85		
CA00046-RS	02FEB84	23JUN80	A	18SEP84		15MAR82 INC	04FEB85					
CA00047-RS	02FEB84	26JUL80	A	26JUL80		20SEP82 INC	30AUG84	02NOV84 A	22MAY84	15JAN85		
CA00048-CC		18MAY80	A	02DEC80	30OCT84 EXC	06DEC84 EXC						
CA00049-RS	02FEB84	15JUL78	A	10AUG78		09JUL80 INC	15MAY84	24MAR83 A	04MAR83	18AUG83	15NOV83	
CA00050-RS		07MAY80	A	17NOV80	30OCT84 EXC	06DEC84 EXC						

DEPARTMENT OF ENERGY - UMTRA PROJECT

STATUS REPORT

TECHNICAL ASSISTANCE CONTRACTOR

(REPORT 2-A)

RUN DATE: 08AUG85

DATA DATE: 08AUG85

RUN TIME: 10:57:12

CA

CANONSBURG

LOCATION NUMBER	DATE DESIGN	CONSENT RETURN DATE	FORM STA TUS	RADIOL. SURVEY DATE	INC/EXC RECOMM. DATE REC	INC/EXC DECISION DATE DEC	DATE REA COMPLTD	RA AGREEMNT DATE RET'NO ST	DATE BID PKG ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE CERTIFIED
CA00051-RS		12APR80	A	17NOV80	30OCT84 EXC	06DEC84 EXC						
CA00052-RS	02FEB84	15JUL78	A	08AUG78		09JUL80 INC	15MAR83	18OCT82 A	04MAR83	10AUG83	15NOV83	
CA00053-RS	02FEB84	14APR80	A	21MAY84		15MAR82 INC	03OCT84	30JAN84 A	22MAY84			
CA00054-RS	02FEB84	15JUL78	A	11AUG78		09JUL80 INC	15MAR83	01MAR83 A	04MAR83	10AUG83	15NOV83	
CA00055-RM		13APR80	A	23JUL80	30OCT84 EXC	06DEC84 EXC						
CA00056-RS	02FEB84	08APR80	A	13JUL84		20SEP82 INC	31JAN85	16DEC83 A	08FEB85			
CA00057-RM	02FEB84	08APR80	A	30JUL84		15MAR82 INC	03JAN85	28FEB83 A	08FEB85			
CA00058-RS	02FEB84	07APR80	A	01JUL80		20SEP82 INC	21JAN85	07JUN83 A	08FEB85			
CA00059-RS	02FEB84	NOT AVA	A	23JUL80		15MAR82 INC						
CA00060-RS		NOT AVA	D									
CA00061-RS		NOT AVA	D									
CA00062-RS	02FEB84	01JUL80	A	09JUL84		20SEP82 INC	08OCT84	14APR83 A	03FEB85	05JUN85		
CA00063-RS		15JUL78	A	15AUG78	30OCT84 EXC	06DEC84 EXC						
CA00064-RS		12APR80	A	17NOV80	30OCT84 EXC	06DEC84 EXC						
CA00065-RS	02FEB84	23JUN80	A	24JUL80		15MAR82 INC	15MAR83	15NOV82 A	04MAR83	07SEP83	15NOV83	
CA00066-UK		23AUG83	A	14JUL84	19OCT84 INC	02NOV84 INC	28FEB85	20JUL85 A	22MAY85			
CA00067-RS	02FEB84	15JUL78	A	14AUG78		09JUL80 INC	15APR82	30DEC81 A	02JUL82	14DEC82	15AUG83	
CA00068-RS	02FEB84	15JUL78	A	14AUG78		09JUL80 INC	15APR82	16FEB82 A	02JUL82	14DEC82	15AUG83	
CA00069-RS	02FEB84	15JUL78	A	09AUG80		09JUL80 INC	15APR82	13FEB82 A	02JUL82	29OCT82	15AUG83	
CA00070-RS	02FEB84	15JUL78	A	14AUG78		04JUL80 INC	15APR82	21OCT82 A	02JUL82	28OCT82	15AUG83	
CA00071-RS		08APR80	A	10AUG78	30OCT84 EXC							
CA00072-OT	02FEB84	15JUN84	A	13SEP84		16MAY83 INC	25FEB85					
CA00073-OT	02FEB84	04AUG80	A	05SEP84		15MAR82 INC	23OCT84	03JAN83 A	08FEB85			
CA00074-RS	02FEB84	10MAY80	A	24JUL80		20SEP82 INC		30JAN84 A				
CA00075-CS		15MAR80	A	15MAY80								
CA00076-UK												
CA00077-RS		25JUN80	L	22MAY81	30OCT84 EXC	27JUL82 EXC						
CA00078-RS	02FEB84	08APR80	A	02JUL80		15MAR82 INC	02JUL84	27SEP84 A				
									22MAY84	18JAN85		
CA00079-CS		17SEP80	A	17NOV80	31OCT84 EXC	EXC						
CA00080-RS		07APR80	A	28JUN80	31OCT84 EXC	06DEC84 EXC						
CA00081-VL		23JUN80	A	28JUL80	31OCT84 EXC	06DEC84 EXC						
CA00082-RS		15JUN80	A	28JUL80	31OCT84 EXC	27JUL82 EXC						
CA00083-RS		21APR80	A	30JUN80		18AUG81 EXC						
CA00084-RS	02FEB84	28JUL80	A	05SEP84		15MAR82 INC	24MAR85	10DEC82 A	08FEB85			
CA00085-RS		28JUL80	A	29JUL80		21MAY85 SPO						
CA00086-RS	02FEB84	15JUN80	A	18SEP84		15MAR82 INC	01NOV84	18JAN85 A	08FEB85			
CA00087-RS	02FEB84	10APR80	A	26JUN80		20SEP80 INC	28AUG84	07JUN83 A	22MAY84			
CA00088-VL	02FEB84	15MAY80	A	18SEP84		20SEP82 INC	10JAN85	01APR83 A	08FEB85			
CA00090-RS		08APR80	A	26JAN80		27JUL82 EXC						
CA00091-RS		23JUN80	A	24JUL80		18AUG81 EXC						
CA00092-RS	02FEB84	15APR80	A	09JUL84		20SEP82 INC	11OCT84	07JUN83 A	08FEB85			
CA00093-RS	02FEB84	23JUN80	A	24JUL80		15MAR82 INC	28AUG84	28FEB83 A	22MAY84			
CA00094-RS		16MAY80	A	01DEC80		18AUG81 EXC						
CA00096-RS	02FEB84	15APR80	A	26JUL80		18MAY84 SIT						
CA00098-RS		26JUN80	A			EXC						

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTORRUN DATE: 08AUG85
DATA DATE: 08AUG85
RUN TIME: 10:57:12

CA

CANONSBURG

LOCATION NUMBER	DATE DESIGN	CONSENT RETURN DATE	FORM STA TUS	RADIOLOGICAL SURVEY DATE	INC/EXC RECOMM. DATE REC	INC/EXC DECISION DATE DEC	DATE REA COMPLTD	RA AGREEMENT DATE RET'ND ST	DATE BID PKG ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE CERTIFD
CA00099-RS	02FEB84	07APR80	A	23JUN80								
CA00100-RS	02FEB84	15APR80	A	24JUN80			18MAY84 SIT					
CA00101-OT		15APR80	A	30JUL80			18MAY84 SIT					
CA00102-RS		08JUN80	A	27JUN80			18AUG81 EXC					
CA00103-RS	02FEB84	22APR80	A	27JUN82			18AUG81 EXC					
CA00104-RS		05JUN80	A				20SEP82 INC	23JUL84	07JUN83 A	22MAY84	08JAN84	
CA00105-RS	02FEB84	26MAY80	A	23JUL80								
CA00106-RS	02FEB84	10APR80	A	28JUL80			15MAR82 INC	11OCT84	28FEB83 A	08FEB85		
CA00107-RS		06MAY80	L	22JUL80			15MAR82 INC	08OCT84	30JAN84 A	08FEB85		
CA00108-RS		NOT AVA	D				18AUG81 EXC					
CA00109-RS	02FEB84	12APR80	L	01JUL80								
CA00110-UK		NOT AVA	D				15MAR82 INC	18JAN85	17MAY85 A	08FEB85		
CA00111-RS	02FEB84	25JUL80	A	25JUL80								
CA00112-VL	02FEB84	15APR80	A	30JUL80			08JUN84 SIT					
CA00113-OT	02FEB84	26JUL80	A	15SEP84			20SEP82 INC	01AUG84	16JAN85 A	22MAY84	10JUN85	
CA00114-OT	02FEB84	27MAR80	A	15MAY80			15MAR82 INC	29NOV84	17MAY85 A	08FEB85		
CA00115-OT		NOT AVA	D				09JUL80 INC	15MAR83	21JUL83 A	04MAR83	30JUN83	15NOV83
CA00116-OT												
CA00117-RS		08APR80	A	27JUN80			18AUG81 EXC					
CA00118-RS		25JUL80	A	25JUL80			EXC					
CA00119-RS	02FEB84	25JUL80	A	25JUL80			15MAR82 INC	24JUL84	07JUN83 A	22MAY84	15JAN85	
CA00120-RS		12MAY80	L	02DEC80			01SEP81 EXC					
CA00121-RS	02FEB84	25JUL80	A	27JUL80			20SEP82 INC	03AUG84	07JUL83 A	22MAY84	14JAN85	
CA00122-RS												
CA00123-RS	02FEB84	16MAY80	A	09JUL84			20SEP82 INC	20NOV84	06APR83 A	22MAY84	10JAN85	
CA00124-RS		15MAY80	A									
CA00125-OT	02FEB84	16APR80	A	04MAY80			09JUL80 INC	15APR82	16FEB82 A	02JUL82	04DEC82	15AUG83
CA00126-RS	02FEB84	19MAY80	A	31JUL80			20SEP82 INC	06JUL84	02JUN83 A	22MAY84	31MAR85	
CA00127-RS	02FEB84	15OCT80	A	02DEC80			15MAR82 INC	12JUN84	30JAN84 A	22MAY84	17JAN85	
CA00129-RS		15APR80	A	27JUN80								
CA0012A-RM	02FEB84	15JUL78	A	11AUG78			09JUL80 INC		06JAN82 A	22MAY84	11MAY85	15NOV83
CA0012B-RM		15JUN78	A	11AUG78			09JUL80 INC		06JAN82 A	22MAY84	11MAY85	15NOV83
CA00130-RS		15APR80	A	27JUN80			08JUN84 EXC					
CA00133-VL	02FEB84	19MAR84	A	03MAY81			08NOV82 INC	27JUN84	02SEP83 A	22MAY84	28MAY85	
CA00134-RS	02FEB84	NOT AVA	A	03DEC80			15MAR82 INC	15MAR83	15NOV82 A	04MAR83	25AUG83	15NOV83
CA00135-RS		NOT AVA	A	17NOV80			18AUG81 EXC					
CA00136-RS	02FEB84	NOT AVA	A	28MAY81			20SEP82 INC	01FEB85	31MAY83 A	08FEB85		
CA00137-RS	02FEB84	15SEP80	A	09JUL84			20SEP82 INC	18JAN85	06JUN83 A	08FEB85	08JUN85	
CA00138-UK		NOT AVA	A									
CA00139-RM	02FEB84	15OCT80	A	03DEC80			15MAR82 INC	18JAN85	10DEC82 A	08FEB85		
CA00140-UK		17SEP80	D									
CA00141-RS		02DEC80	A	02DEC80			18AUG81 EXC					
CA00142-RS		15SEP80	A	17NOV80			18AUG81 EXC					
CA00144-RS		19MAY81	A	19MAY81			27JUL82 EXC					
CA00145-RS	02FEB84	05MAR85	A	13MAR85	03MAY85 EXC		20SEP82 INC	20JUN84	16DEC83 A	22MAY84		
CA00146-RS		15MAR81	A	20MAY81			27JUL82 EXC					

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTORRUN DATE: 08AUG85
DATA DATE: 08AUG85
RUN TIME: 10:57:12

CA

CANONSBURG

LOCATION NUMBER	DATE DESIGN	CONSENT RETURN DATE	FORM STA TUS	RADIOLOGICAL SURVEY DATE	INC/EXC RECOMM. DATE REC	INC/EXC DECISION DATE DEC	DATE REA COMPLTD	RA AGREEMENT DATE RET'D ST	DATE BIO PKG ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE CERTIFIED
CA00147-RS	02FEB84	20MAY81	A	20MAY81								
CA00148-RS	02FEB84	21APR81	A	20MAY81		20SEP82 INC	11OCT84	20DEC84 A	22MAY84	08MAY85		
CA00149-RS	02FEB84	04MAY81	L	16JUL84		20SEP82 INC	29NOV84	28SEP84 A	08FEB85			
CA0014A-VL	15MAR82	07APR80	A	28JUL80		20SEP82 INC	24JAN85	17MAY85 A	08FEB85			
CA0014B-RS	02FEB84	07APR80	A	28JUL80		15MAR82 INC	15MAR83	28FEB83 A	04MAR83	25AUG83	15NOV83	
CA00150-RS	02FEB84	21MAY81	L	21JUL80		15MAR82 INC	15MAR83	01NOV82 A	04MAR83	25AUG83	15NOV83	
CA00151-VL		15MAR83	A	19MAY81		21SEP82 INC	08OCT84	07JUN83 A	22MAY84			
CA00152-RS	02FEB84	20MAY81	A	20MAY81		27JUL82 EXC						
CA00153-VL		15MAR81	A	21MAY81		20SEP82 INC	30APR84	24MAY83 A				
CA00154-RS		15MAR81	A	21MAY81		27JUL82 EXC						
CA00155-RS	02FEB84	21MAY81	A	04JUN84		27JUL82 EXC						
CA00156-RS	02FEB84	21MAY84	A	10SEP84		21SEP82 INC	01FEB85	28APR83 A	08FEB85			
CA00157-RS	02FEB84	19MAY81	L	21MAY81		20SEP82 INC	24JAN85	13APR83 A	08FEB85			
CA00158-RS	02FEB84	20MAY81	L	20MAY81	28JUN84 INC	20SEP82 INC	20JUN84	04APR83 A		09MAY85		
CA00159-CS		15MAR81	A	22MAY81		09NOV84 INC	14MAR85	16DEC83 A	22MAY85			
CA00160-RS	02FEB84	15JUL81	A	29JUL81		27JUL82 EXC						
CA00161-RS		15MAY81	A	29JUL81		20SEP83 INC	01FEB85	18MAY83 A	08FEB85			
CA00162-RS	02FEB84	12NOV81	A	21JUL82		27JUL82 EXC						
CA00163-RS	02FEB84	18NOV81	A	15JUL78		07SEP82 INC	15MAR83	25OCT82 A	04MAR83	01SEP83	15NOV83	
CA00164-OT	02FEB84	01APR82	A	04JUN84		07SEP82 INC	15MAR83	25OCT82 A	04MAR83	10AUG83	15NOV83	
CA00165-RS	02FEB84	25MAY82	A	19JUL82		16MAY83 INC	04FEB85	17MAY85 A	08FEB85			
CA00166-RS	02FEB84	29MAR82	A	21JUL82		16MAY83 INC	16JUL84	16DEC83 A	22MAY84	11JAN85		
CA00167-RS	02FEB84	01APR82	A	10SEP84		16MAY83 INC	07JUN84	16DEC83 A	22MAY84			
CA00168-RS	02FEB84	15APR82	A	20JUL82		16MAY83 INC	29NOV84	16DEC83 A	08FEB85			
CA00169-RS	02FEB84	NOT AVA	A	15MAR83		16MAY83 INC	25JUL84	16DEC83 A	22MAY84	25JAN85		
CA00170-VL	02FEB84	19JUL82	A	21JUL82		16MAY83 INC	NOT AVA	NOT AVA A	04MAR83	07SEP83	15NOV83	
CA00171-RS		15MAY82	A	22JUL82		16MAY83 INC	30AUG84	02AUG84 A	22MAY84			
CA00172-RS		15MAY82	A	22JUL82		04MAR83 EXC						
CA00173-VL	02FEB84	19JUL82	A	20JUL82		04MAR83 EXC						
CA00174-RS	02FEB84	19JUL82	A	20JUL82		16MAY83 INC	30AUG84	16DEC83 A	22MAY84	10JAN85		
CA00175-RS		15APR83	A	01JUN83		16MAY83 INC	11OCT84	16DEC83 A	22MAY84			
CA00200-RS				14JUL84								
CA00201-RS		10AUG84	A	17AUG84	19OCT84 INC	24SEP84 INC	01NOV84					
CA00202-RS		19SEP83	A	14JUL84	31AUG84 INC	02NOV84 INC						
CA00203-RS		11JUL84	A	16JUL84	28SEP84 EXC	24SEP84 INC	21MAR85	05JUL85 A	22MAY85			
CA00204-RS				13JUL84	28SEP84 INC	12OCT84 EXC						
CA00205-RS		09JUL84	A	14JUL84	28SEP84 EXC	10OCT84 INC	30JAN85	05MAR85 A	08FEB85			
CA00206-RS		10JUL84	A	15JUL84	28SEP84 EXC	12OCT84 EXC						
CA00207-RS		02AUG83	A	16JUL84	31AUG84 EXC	12OCT84 EXC						
CA00208-RS		09JUL84	A	15JUL84	28SEP84 EXC	15SEP84 EXC						
CA00209-CS		12JUL84	A	16JUL84	28SEP84 INC	10OCT84 INC	14MAR85	20JUL85 A	22MAY85			
CA00210-RS		04JUL84	A	16JUL84	28SEP84 INC	10OCT84 INC	21MAR85	20JUL85 A	22MAY85			
CA00211-RS		04JUL84	A	17JUL84	28SEP84 EXC	12OCT84 EXC						
CA00212-RS				16JUL84	22OCT84 INC	02NOV84 INC	29MAR85	05JUL85 A	22MAY85			
CA00213-RS				17JUL84	15OCT84 EXC	20NOV84 EXC						
CA00214-RS		19SEP84	A	09JUL84	28SEP84 INC	10OCT84 INC	29MAR85	20JUL85 A				

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTOR

STATUS REPORT
(REPORT 2-A)

RUN DATE: 08AUG85
DATA DATE: 08AUG85
RUN TIME: 10:57:12

LA

CANONSBURG

LOCATION NUMBER	DATE DESIGN	CONSENT RETURN DATE	FORM STA TUS	RADIOL. SURVEY DATE	INC/EXC RECOMM. DATE REC	INC/EXC DECISION DATE DEC	DATE REA COMPLTD	RA AGREEMNT DATE RET'NO ST	DATE BID/PKG ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE CERTIFD
CA00215-RS				09JUL84			12OCT84 EXC					
CA00216-RS				12JUL84	13NOV84 INC	29NOV84 INC	29MAR85	05JUL85 A	22MAY85			
CA00217-RS		05JUL84	A	13JUL84	17SEP84 EXC	12OCT84 EXC						
CA00218-CS		14JUN84	A	10JUL84	17SEP84 EXC	12OCT84 EXC						
CA00219-RS		13JUN84	A	10JUL84	17SEP84 INC	09OCT84 INC	14MAR85	05JUL85 A	22MAY85			
CA00220-RS				16JUL84	15OCT84 EXC							
CA00221-RS			A	13JUL84	19OCT84 INC	02NOV84 INC	12APR85	20JUL85 A	22MAY85			
CA00222-RS		22AUG83	A	13JUL84	28SEP84 INC	10OCT84 INC	12APR85	20JUL85 A	22MAY85			
CA00223-RS		11JUL84	A	16JUL84	28SEP84 EXC	12OCT84 EXC						
CA00224-RS		11JUL84	A	16JUL84	28SEP84 EXC	12OCT84 EXC						
CA00225-RS		10JUL84	A	17JUL84	28SEP84 EXC	12OCT84 EXC						
CA00226-RS		14APR84	A	14JUL84	31AUG84 INC	24SEP84 INC	30OCT84	21DEC84 A	22MAY85			
CA00227-RS				17JUL84	19OCT84 EXC	18DEC84 EXC						
CA00228-RS		05JUL84	A	16JUL84	19SEP84 EXC	12OCT84 EXC						
CA00229-RS				12JUL84	17SEP84 EXC	12MAR85 INC	19JUN85					
CA00230-RS		15SEP83	A	11JUL84	25SEP84 EXC	12OCT84 EXC						
CA00231-RS		17JUL84	A	17JUL84	17JUL84 EXC	12OCT84 EXC						
CA00232-RS				17JUL84	19OCT84 EXC	20NOV84 EXC						
CA00233-RS				16JUL84	28SEP84 EXC	20NOV84 EXC						
CA00234-RS			A	03JAN85	19OCT84 INC	02NOV84 INC	28FEB85	20JUL85 A	22MAY85			
CA00235-RS			A	03JAN85	19OCT84 INC	02NOV84 INC	28FEB85	20JUL85 A	22MAY85			
CA00236-RS		13JUL83	A	12JUL84	05OCT84 EXC	17OCT84 EXC						
CA00237-RS		14JUL84	A	12JUL84	05OCT84 EXC	17OCT84 EXC						
CA00238-RS				17JUL84	31OCT84 EXC	18DEC84 EXC						
CA00239-RS		04AUG84	A	13AUG84	31OCT84 EXC							
CA00240-RS												
CA00241-RS												
CA00242-RS		15AUG84	A	15AUG84	31OCT84 EXC	18DEC84 EXC						
CA00243-RS		16AUG84	A	14AUG84	31OCT84 EXC	18DEC84 EXC						
CA00244-RS		08AUG84	A	16AUG84	13NOV84 EXC	18DEC84 EXC						
CA00245-RS		12AUG84	A	17AUG84	31OCT84 EXC							
CA00246-UK		14AUG84	A	13AUG84	31OCT84 INC	18JUN85 INC						
CA00247-RS		09AUG84	A	16AUG84	28SEP84 EXC	20NOV84 EXC						
CA00248-RS		14AUG84	A	18AUG84	31DEC84 EXC							
CA00249-RS				17AUG84	28SEP84 EXC	18DEC84 EXC						
CA0024A-RS	02FEB84	15JUL78	A	09JUL80	30OCT84 EXC	09JUL80 INC						
CA0024B-RS		15APR81	A	21MAY81	30OCT84 EXC	18DEC84 EXC						
CA00250-RS		13AUG84	A	15AUG84	19OCT84 EXC	20NOV84 EXC						
CA00251-RS		15AUG84	A	15AUG84	22OCT84 EXC	18DEC84 EXC						
CA00252-RS		10AUG84	A	14AUG84	28SEP84 EXC	21JUN85 EXC						
CA00253-RS		15AUG84	A		28SEP84 EXC	18DEC84 EXC						
CA00254-RS		08AUG84	A	15AUG84	15OCT84 EXC	20NOV84 EXC						
CA00255-RS		13JUL84	A	16AUG84	22OCT84 EXC	20NOV84 EXC						
CA00256-UK		08AUG84	A	13AUG84	28SEP84 EXC							
CA00257-UK		01AUG84	A	14AUG84	15OCT84 EXC	23NOV84 EXC						
CA00258-RS		10AUG84	A	16AUG84	28SEP84 EXC	29NOV84 EXC						

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTOR

STATUS REPORT
(REPORT 2-A)

RUN DATE: 06AUG86
DATA DATE: 06AUG86
RUN TIME: 10:57:12

CA

CANONSBURG

LOCATION NUMBER	DATE DESIGN	CONSENT RETURN DATE	FORM STA TUS	RADIOLOGICAL SURVEY DATE	INC/EXC RECOMM. DATE REC	INC/EXC DECISION DATE DEC	DATE REA COMPLTD	RA AGREEMENT DATE RET'D ST	DATE BID PKG ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE CERTIFIED
CA00259-RS		09AUG84	A	03JAN85	31OCT84 INC	09NOV84 INC	12APR85	20JUL85 A	22MAY85			
CA00260-RS		10AUG84	A			EXC						
CA00261-RS		09AUG84	A	16AUG84	28SEP84 EXC	29NOV84 EXC						
CA00262-RS		13AUG84	A	07JAN85	31OCT84 INC	09NOV84 INC	12APR85	20JUL85 A	22MAY85			
CA00263-RS		14AUG84	L	17AUG84	13NOV84 INC	28NOV84 INC	12APR85	20JUL85 A	22MAY85			
CA00264-RS		30JUL84	L	13AUG84	15OCT84 EXC							
CA00265-RS		08AUG84	A	14AUG84	31DEC84 INC	18JAN85 INC	13JUN85	A	22MAY85			
CA00266-RS		09AUG84	A	15DEC84	22OCT84 INC	02NOV84 INC	29JAN85	05JUL85 A				
CA00267-CH		16AUG84	A	20SEP84	31DEC84 INC	18JAN85 INC	19JUN85		22MAY85			
CA00268-CS		09AUG84	A	15AUG84	19OCT84 INC	02NOV84 INC	12APR85	22JUL85 A	22MAY85			
CA00269-UK		10AUG84	A	14AUG84	28SEP84 EXC	29NOV84 EXC						
CA00270-RS		14AUG84	A	15AUG84	20NOV84 EXC	14JUN85 EXC						
CA00271-CH		07AUG84	A	13AUG84	20NOV84 EXC	14JUN85 EXC						
CA00272-RS		NOT AVA	A	19OCT84	31AUG84 INC	03OCT84 INC	21JAN85		08FEB85			
CA00273-RS				18SEP84	31JAN85 EXC	01MAR85 EXC						
CA00274-RS				18SEP84	28JAN85 EXC	01MAR85 EXC						
CA00275-RS		19SEP84	A	19SEP84	31DEC84 EXC							
CA00276-RS		11OCT84	A	20OCT84	28JAN85 EXC							
CA00277-RS		10JUL84	A	19SEP84	31DEC84 EXC							
CA00278-RS		18SEP84	A	18SEP84	16JAN85 EXC	12MAR85 EXC						
CA00279-RS		10OCT84	A	21OCT84	24JAN85 EXC	12MAR85 EXC						
CA0027A-CS	02FEB84	15JUL78	A	09AUG78		09JUL80 INC	15MAR83	25FEB82 A	04MAR83	09SEP83	15NOV83	
CA0027B-RS		15JUL78	A	08AUG78		09JUL80 INC	15MAR83	25FEB82 A	04MAR83	09SEP83	15NOV83	
CA0027C-RS	02FEB84	15JUL78	A	08AUG78		09JUL80 INC	15MAR83	25FEB82 A	04MAR83	09SEP83	15NOV83	
CA0027D-VL	02FEB84	15JUL78	A	09AUG78		09JUL80 INC	15MAR83	25FEB82 A	04MAR83	09SEP83	15NOV83	
CA00280-RS		15AUG84	A	21SEP84	16JAN85 EXC	12MAR85 EXC						
CA00281-RS		17SEP84	A	21SEP84	25JAN85 EXC							
CA00282-RS				19SEP84	31DEC84 EXC							
CA00283-RS			A	21SEP84	31DEC84 INC	18JAN85 INC	19JUN85	A	22MAY85			
CA00284-RS		10SEP84	A	19SEP84	16JAN85 EXC	12MAR85 EXC						
CA00285-RS		20SEP84		20SEP84	24JAN85 EXC	12MAR85 EXC						
CA00286-RS		13SEP84	A	19SEP84	16JAN85 EXC	12MAR85 EXC						
CA00287-RS		19SEP84	A	19SEP84	24JAN85 EXC	01MAR85 EXC						
CA00288-RS		11SEP84	A	20SEP84	30JAN85 EXC	01MAR85 EXC						
CA00289-RS				19SEP84	31DEC84 EXC	23JAN85 EXC						
CA00290-RS		15AUG84	A	19SEP84	16JAN85 EXC	21JUN85 EXC						
CA00291-RS		10SEP84	A	20SEP84	24JAN85 EXC							
CA00292-RS		13SEP84	A	20SEP84	16JAN85 EXC	29JAN85 EXC						
CA00293-RS		18SEP84	A	20SEP84	25JAN85 EXC	01MAR85 EXC						
CA00294-RS		18SEP84	A	18SEP84	25JAN85 EXC	01MAR85 EXC						
CA00295-RS		11SEP84	A	20SEP84	16JAN85 EXC	29JAN85 EXC						
CA00296-RS		19SEP84		19SEP84	16JAN85 EXC							
CA00297-VL		15AUG84	A	18AUG84	28JAN85 EXC							
CA00298-RS				13MAR85	29MAR85 EXC	24APR85 EXC						
CA00299-RS		05MAR85	A	13MAR85	30APR85 EXC							
CA00300-RS		08NOV84	A	13MAR85	29MAR85 EXC							

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTORSTATUS REPORT
(REPORT 2-A)RUN DATE: 08AUG85
DATA DATE: 08AUG85
RUN TIME: 10:57:12

CA

CANONSBURG

LOCATION NUMBER	DATE DESIGN	CONSENT RETURN DATE	FORM STA TUS	RADIOLOGICAL SURVEY DATE	INC/EXC RECOMM. DATE REC	INC/EXC DECISION DATE DEC	DATE REA COMPLTD	RA AGREEMENT DATE RET/NO ST	DATE BID PAG ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE CERTIFD
CA00301-RS		15FEB85	A	13MAR85	30APR85 EXC	21JUN85 EXC						
CA00302-RS		11FEB85	A	13MAR85	29MAR85 EXC	21JUN85 EXC						
CA00303-RS		NOT AVA	A	13MAR85	20MAY85 EXC							
CA00304-RS			A	10MAY85		18APR85 INC	20JUN85	A	22MAY85			
CA00305-RS			A	13MAR85	30APR85 EXC	21JUN85 EXC						
CA00306-RS		NOT AVA	A	13MAR85	21MAY85 INC	24MAY85 INC						
CA00307-RS			A	14MAR85	29MAR85 EXC	24APR85 EXC						
CA00308-RS				14MAR85	30APR85 EXC	21JUN85 EXC						
CA00309-RS		06MAR85	A	14MAR85	29MAR85 EXC	24APR85 EXC						
CA00310-RS				14MAR85	29MAR85 EXC	24APR85 EXC						
CA00311-RS					30APR85 EXC	21JUN85 EXC						
CA00312-RS					29MAR85 EXC							
CA00313-RS				14FEB85	29MAR85 EXC	24APR85 EXC						
CA00314-RS		14MAR85	A	14MAR85	16MAY85 EXC	21JUN85 EXC						
CA00315-RS				14MAR85	30APR85 EXC	21JUN85 EXC						
CA00316-RS		05NOV84	A	14MAR85	29MAR85 INC	18APR85 INC	20JUN85		22MAY85			
CA00317-UK			A	24APR84		04JUN85 INC	16JUL85	05JUL85 A	22MAY84	08JUN85		
CA00318-CC			A	15MAR85	20MAY85 INC	24MAY85 INC						
CA00319-RS				14MAR85	21MAY85 EXC	14JUN85 EXC						
CA00320-RS												
CA00321-RS												
CA00322-RS												
CA00323-RS												
CA00324-RS												
CA00325-RS												
CA00326-RS												
CA00327-RS												
CA00328-RS												
CA00329-RS												
CA00330-RS												
CA00331-RS												
CA00332-RS												
CA00333-RS												
CA00400-OT												
CA0089A-RS		21MAY80	A	26JUN80		04JUN85 INC						
CA0089B-RS		21MAY80	A	27JUN80		27JUL82 EXC						
CA0095A-RS	02FEB84	09APR80	A	24JUN80		18AUG81 EXC						
CA0095B-VL		09APR80	A	24JUN80		18MAY84 SIT						
CA0097A-RS	02FEB84	08APR80	A	23JUN80		18MAY84 SIT						
CA0097B-VL	02FEB84	08APR80	A	23JUN80		08JUN84 SIT						
CA0128A-RM	02FEB84	15OCT80	A	04DEC80		08JUN84 SIT						
CA0128B-RS		15OCT80	A	04DEC80		15MAR82 INC	30AUG84	28FEB83 A	22MAY84			
CA0131C-OT		19MAY80	A	27JUL80		07DEC84 EXC						
CA0132A-OT		27MAR80	A	27MAR80		18MAY84 INC	11OCT84	28FEB83 A	08FEB85			
CA0132B-OT		27MAR80	A	27JUL80		18MAY84 INC	11OCT84	28FEB83 A	08FEB85			
CA0132C-OT		27MAR80	A	27JUL80		18MAY84 INC	11OCT84	28FEB83 A	08FEB85			

*** ACS350 (user 59 on GVC) at 13:08

.....OFF & RUNNING.....TO PRT MODIFICATION.....

JEG JACS REPORT NAME: VXP2

VICINITY PROPERTIES
STATUS REPORT
(REPORT 2-A)

PAGE NO.: 6

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTOR

RUN DATE: 08AUG85

DATA DATE: 08AUG85

RUN TIME: 10:57:12

CA

CANONSBURG

LOCATION NUMBER	DATE DESIGN	CONSENT RETURN DATE	FORM STA TUS	RADIOLOGICAL SURVEY DATE	INC/EXC RECOMM. DATE REC	INC/EXC DECISION DATE DEC	DATE REA COMPLTD	RA AGREEMENT DATE RET'D ST	DATE BID PKG ISSUED	DATE RA COMPLTD	DATE REPORT ISSUED	DATE CERTIFIED
CA01320-OT		27MAR80	A	27JUL80								
CA0143A-RS	02FEB84	15MAY81	A	30JUL81		18MAY84 INC	11OCT84	28FEB83 A	08FEB85			
CA0143B-RM	02FEB84	31JUL81	A	30JUL80		15MAR82 INC	15MAR83	03NOV82 A	04MAR83	07SEP83	15NOV83	
						20SEP82 INC						

1999, 2000, 2001, 2002, 2003, 2004, 2005, 2006, 2007, 2008, 2009, 2010, 2011, 2012, 2013, 2014, 2015, 2016, 2017, 2018, 2019, 2020, 2021, 2022, 2023, 2024, 2025, 2026, 2027, 2028, 2029, 2030, 2031, 2032, 2033, 2034, 2035, 2036, 2037, 2038, 2039, 2040, 2041, 2042, 2043, 2044, 2045, 2046, 2047, 2048, 2049, 2050, 2051, 2052, 2053, 2054, 2055, 2056, 2057, 2058, 2059, 2060, 2061, 2062, 2063, 2064, 2065, 2066, 2067, 2068, 2069, 2070, 2071, 2072, 2073, 2074, 2075, 2076, 2077, 2078, 2079, 2080, 2081, 2082, 2083, 2084, 2085, 2086, 2087, 2088, 2089, 2090, 2091, 2092, 2093, 2094, 2095, 2096, 2097, 2098, 2099, 2100, 2101, 2102, 2103, 2104, 2105, 2106, 2107, 2108, 2109, 2110, 2111, 2112, 2113, 2114, 2115, 2116, 2117, 2118, 2119, 2120, 2121, 2122, 2123, 2124, 2125, 2126, 2127, 2128, 2129, 2130, 2131, 2132, 2133, 2134, 2135, 2136, 2137, 2138, 2139, 2140, 2141, 2142, 2143, 2144, 2145, 2146, 2147, 2148, 2149, 2150, 2151, 2152, 2153, 2154, 2155, 2156, 2157, 2158, 2159, 2160, 2161, 2162, 2163, 2164, 2165, 2166, 2167, 2168, 2169, 2170, 2171, 2172, 2173, 2174, 2175, 2176, 2177, 2178, 2179, 2180, 2181, 2182, 2183, 2184, 2185, 2186, 2187, 2188, 2189, 2190, 2191, 2192, 2193, 2194, 2195, 2196, 2197, 2198, 2199, 2200, 2201, 2202, 2203, 2204, 2205, 2206, 2207, 2208, 2209, 2210, 2211, 2212, 2213, 2214, 2215, 2216, 2217, 2218, 2219, 2220, 2221, 2222, 2223, 2224, 2225, 2226, 2227, 2228, 2229, 2230, 2231, 2232, 2233, 2234, 2235, 2236, 2237, 2238, 2239, 2240, 2241, 2242, 2243, 2244, 2245, 2246, 2247, 2248, 2249, 2250, 2251, 2252, 2253, 2254, 2255, 2256, 2257, 2258, 2259, 2260, 2261, 2262, 2263, 2264, 2265, 2266, 2267, 2268, 2269, 2270, 2271, 2272, 2273, 2274, 2275, 2276, 2277, 2278, 2279, 2280, 2281, 2282, 2283, 2284, 2285, 2286, 2287, 2288, 2289, 2290, 2291, 2292, 2293, 2294, 2295, 2296, 2297, 2298, 2299, 2300, 2301, 2302, 2303, 2304, 2305, 2306, 2307, 2308, 2309, 2310, 2311, 2312, 2313, 2314, 2315, 2316, 2317, 2318, 2319, 2320, 2321, 2322, 2323, 2324, 2325, 2326, 2327, 2328, 2329, 2330, 2331, 2332, 2333, 2334, 2335, 2336, 2337, 2338, 2339, 2340, 2341, 2342, 2343, 2344, 2345, 2346, 2347, 2348, 2349, 2350, 2351, 2352, 2353, 2354, 2355, 2356, 2357, 2358, 2359, 2360, 2361, 2362, 2363, 2364, 2365, 2366, 2367, 2368, 2369, 2370, 2371, 2372, 2373, 2374, 2375, 2376, 2377, 2378, 2379, 2380, 2381, 2382, 2383, 2384, 2385, 2386, 2387, 2388, 2389, 2390, 2391, 2392, 2393, 2394, 2395, 2396, 2397, 2398, 2399, 2400, 2401, 2402, 2403, 2404, 2405, 2406, 2407, 2408, 2409, 2410, 2411, 2412, 2413, 2414, 2415, 2416, 2417, 2418, 2419, 2420, 2421, 2422, 2423, 2424, 2425, 2426, 2427, 2428, 2429, 2430, 2431, 2432, 2433, 2434, 2435, 2436, 2437, 2438, 2439, 2440, 2441, 2442, 2443, 2444, 2445, 2446, 2447, 2448, 2449, 2450, 2451, 2452, 2453, 2454, 2455, 2456, 2457, 2458, 2459, 2460, 2461, 2462, 2463, 2464, 2465, 2466, 2467, 2468, 2469, 2470, 2471, 2472, 2473, 2474, 2475, 2476, 2477, 2478, 2479, 2480, 2481, 2482, 2483, 2484, 2485, 2486, 2487, 2488, 2489, 2490, 2491, 2492, 2493, 2494, 2495, 2496, 2497, 2498, 2499, 2500, 2501, 2502, 2503, 2504, 2505, 2506, 2507, 2508, 2509, 2510, 2511, 2512, 2513, 2514, 2515, 2516, 2517, 2518, 2519, 2520, 2521, 2522, 2523, 2524, 2525, 2526, 2527, 2528, 2529, 2530, 2531, 2532, 2533, 2534, 2535, 2536, 2537, 2538, 2539, 2540, 2541, 2542, 2543, 2544, 2545, 2546, 2547, 2548, 2549, 2550, 2551, 2552, 2553, 2554, 2555, 2556, 2557, 2558, 2559, 2560, 2561, 2562, 2563, 2564, 2565, 2566, 2567, 2568, 2569, 2570, 2571, 2572, 2573, 2574, 2575, 2576, 2577, 2578, 2579, 2580, 2581, 2582, 2583, 2584, 2585, 2586, 2587, 2588, 2589, 2590, 2591, 2592, 2593, 2594, 2595, 2596, 2597, 2598, 2599, 2600, 2601, 2602, 2603, 2604, 2605, 2606, 2607, 2608, 2609, 2610, 2611, 2612, 2613, 2614, 2615, 2616, 2617, 2618, 2619, 2620, 2621, 2622, 2623, 2624, 2625, 2626, 2627, 2628, 2629, 2630, 2631, 2632, 2633, 2634, 2635, 2636, 2637, 2638, 2639, 2640, 2641, 2642, 2643, 2644, 2645, 2646, 2647, 2648, 2649, 2650, 2651, 2652, 2653, 2654, 2655, 2656, 2657, 2658, 2659, 2660, 2661, 2662, 2663, 2664, 2665, 2666, 2667, 2668, 2669, 2670, 2671, 2672, 2673, 2674, 2675, 2676, 2677, 2678, 2679, 2680, 26

1. *Phragmites australis* (Cav.) Trin. ex Steud.

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTOR

R/N DATE: 07/03/88

DATA DATE: 07/03/88

RUN TIME: 18:55:26

CA

CANONSBURG

INITIAL RADIOLOGICAL MEASUREMENTS

PROPERTY ID- LOCATION CLASS	TAILINGS LOCATION	HIGH INSIDE GAMMA / SRC (MICRO R/HR)		HIGH OUTSIDE GAMMA / SRC (MICRO R/HR)		RDC / SRC (dL)	RDC TYPE	PRIORITY INDEX	RA TYPE	ESTIMATED EXCAVATION MATERIAL AMT (CU YDS)	
										INTERIOR	EXTERIOR
CAD0050-RS	0	11	1	15	1		X	N	0		
CAD0051-RS	0	15	1	16	1		X	N	0		
CAD0052-RS	2	12	1	100	1		X	N	300		20
CAD0053-RS	2	44	R	520	R		X	N	1560		140
CAD0054-RS	2	14	1	40	1		X	N	100		1
CAD0055-RN	0	25	1	13	1		X	N	0		
CAD0056-RS	2	17	R	50	R		X	N	156		5
CAD0057-RN	2	25	1	38	R		X	N	114		6
CAD0058-RS	2	24	R	21	R	0.006	R		296		6
CAD0059-RS	2	16	1	20	1		X	N	60		16
CAD0060-RS											
CAD0061-RS											
CAD0062-RS	3	43	R	37	R	0.006	R	490	50		
CAD0063-RS	0	8	1	14	1		X	N	0		
CAD0064-RS	0	14	1	19	1		X	N	0		
CAD0065-RS	2	63	1	48	R		X	N	308		211
CAD0066-LX	2			108	R			32	50		101
CAD0067-RS	2	20	1	180	1		X	N	560		6
CAD0068-RS	3	100	1	190	R		X	N	800		40
CAD0069-RS	2	13	1	45	1		X	N	100		5
CAD0070-RS	2	16	1	60	1		X	N	160		2
CAD0071-RS	2	10	1	50	1		X	N	200		
CAD0072-OT	2		N	100	R		N	50		500	
CAD0073-OT	2		N	56	R		N	40		100	
CAD0074-RS	2		X	200	1		X	N	660		
CAD0075-RS	2	57	1	50	1		X	N	970		
CAD0076-LX											
CAD0077-RS	0		0	10	1		0	N	0		
CAD0078-RS	2	16	R	50	R		X	N	156		10
CAD0079-RS	0	20	1	20	1		X	N			
CAD0080-RS	0	20	1	20	1		X	N			
CAD0081-VL	0		N	16	1		N	N			
CAD0082-RS	2	16	1	47	1		X	N	140		
CAD0083-RS	0	15	1	13	1		X	N			
CAD0084-RS	2	43	R	118	R		X	N	354		40
CAD0085-RS	0	12	1	25	1		X	N			
CAD0086-RS	2	17	1	240	R		X	N	720		31
CAD0087-RS	2	100	R	250	R		X	N	1250		60
CAD0088-VL	2		N	55	R		N	N	16		14
CAD0090-RS	3	17	1	25	1		X	N	125		
CAD0091-RS	0	11	1	17	1		X	N			
CAD0092-RS	3	30	1	37	R		X	N	111		
CAD0093-RS	3	84	R	110	R	0.007	R	600			10
CAD0094-RS	0	16	1	18	1		X	N			150
CAD0096-RS	3	17	1	250	1	0.009	1	504			

CA

CANONSBURG

INITIAL RADIOLOGICAL MEASUREMENTS

PROPERTY ID- LOCATION CLASS	TAILINGS LOCATION	HIGH INSIDE		HIGH OUTSIDE		RDC / SRC (WL)	RDC TYPE	PRIORITY INDEX	RA TYPE	ESTIMATED EXCAVATION MATERIAL AMT (CU YDS)	
		GAMMA / SRC (MICRO R/HR)		GAMMA / SRC (MICRO R/HR)						INTERIOR	EXTERIOR
CAC0098-RB											
CAC0099-RB	3	74	I	160	I	X	N	800	SE		
CAC0100-RB	3	250	I	20	I	X	N	2500	SE		
CAC0101-OT	0	20	I	32	I	X	N		O		
CAC0102-RB	0	13	I	17	I	X	N		O		
CAC0103-RB	1	170	R	550	R	0.021	R	2365	O	234	
CAC0104-RB											
CAC0105-RB	2	15	R	30	R	X	N	90	E		7
CAC0106-RB	2	15	I	29	R	X	N	87	E		2
CAC0107-RB	0	27	I		O	X	N		O		
CAC0108-RB											
CAC0109-RB	2		O	500	R	O	N	1560	E		128
CAC0110-UL											
CAC0111-RB	2	37	I	160	I	X	N	480	E		
CAC0112-VL	2		N	140	R	N	N	42	E		195
CAC0113-OT	2		N	92	R	N	N	69	E		14
CAC0114-OT	2		N	250	I	N	N	157	E		3255
CAC0115-OT											
CAC0116-OT											
CAC0117-RB	0	16	I	14	I	X	N		O		
CAC0118-RB	0	22	I	14	I	X	N		O		
CAC0119-RB	2	43	I	138	R	X	N	414	E		65
CAC0120-RB	0		O	15	I	O	N		O		
CAC0121-RB	3	135	R	420	R	X	N	2100	SE	1	202
CAC0122-RB											
CAC0123-RB	2	25	I	30	R	X	N	90	E		1
CAC0124-RB											
CAC0125-OT	2		N	330	I	N	N	247	E		2000
CAC0126-RB	3	65	R	17	R	X	N	650	SE	1	1
CAC0127-RB	2	32	R	26	R	0.002	R	204	SO		22
CAC0129-RB	0	25	I	14	I	X	N		O		
CAC0124-RM	2	12	I	100	I	X	N	300	E		1
CAC0128-RM	2	13	I	100	I	X	N	300	E		1
CAC0130-RB	0	14	I	22	I	X	N		O		
CAC0133-VL	2		N	14	R	N	N	4	EL		1725
CAC0134-RB	2	11	I	20	R	X	N	65	E		10
CAC0135-RB	0	17	I	19	I	X	N		O		
CAC0136-RB	3	45	R	31	R	0.005	R	530	SE		1
CAC0137-RB	2	13	I	14	R	X	N	42	E		
CAC0138-UK											
CAC0139-RM	2	16	I	44	R	X	N	132	E		5
CAC0140-UK											
CAC0141-RB	0	23	I	25	I	X	N		O		
CAC0142-RB	0	13	I	13	I	X	N		O		
CAC0144-RB	0	20	I	11	I	X	N		O		

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTORPLA DATE: 07AUG88
DATA DATE: 07JUL88
RUN TIME: 18:58:26

CA

CANONSBURG

INITIAL RADIOLOGICAL MEASUREMENTS

PROPERTY ID- LOCATION CLASS	TAILINGS LOCATION	HIGH INSIDE GAMMA / SRC (MICRO R/Hr)		HIGH OUTSIDE GAMMA / SRC (MICRO R/Hr)		RDC / SRC (WL)		RDC TYPE	PRIORITY INDEX	RA TYPE	ESTIMATED EXCAVATION MATERIAL AMT (CU YDS)	
											INTERIOR	EXTERIOR
CAG0145-RS	0	44	1	9	R		X	N		O	1	6
CAG0146-RS	0	7	1	15	1		X	N		O		
CAG0147-RS	2	8	1	21	R		X	N	63			
CAG0148-RS	2	25	R	82	R		X	N	246			1
CAG0149-RS	2		O	40	R		O	N	120			30
CAG014A-VL	2		N	150	1		N	N	45			1
CAG014B-RS	2											1
CAG0150-RS	2	10	R	43	R	0.014	R	A	213			1
CAG0161-VL	0		N	13	1		N	N		O		13
CAG0162-RS	2	25	1	270	1		X	N	810			
CAG0163-VL	0		N	14	1		N	N		O		
CAG0164-RS	0		O	10	1		O	N		O		
CAG0165-RS	2	60	R	111	R	0.017	R	C	438		2	106
CAG0166-RS	2	12	R	40	R	0.003	R	C	135			24
CAG0167-RS	2	16	R	19	R		X	N	95			14
CAG0168-RS	2	17	R	19	R	0.006	R	A	93			2
CAG0169-RS	0	30	1	25	1		X	N		O		
CAG0160-RS	2	20	1	18	R		X	N	120			6
CAG0161-RS	0	8	1	11	1		X	N		O		
CAG0162-RS	2	25	1	90	1		X	N	270			10
CAG0163-RS	2		X	100	R		X	N	300			10
CAG0164-RS	2		N	60	R		N	N	45			80
CAG0165-RS	2	20	1	14	R		X	N	120			6
CAG0166-RS	2	35	1	45	1		X	N	144			150
CAG0167-RS	4	950	R	35	R	0.002	R	A	25135		5	15
CAG0168-RS	2	30	1	80	R		X	N	240			16
CAG0169-RS	2	35	1	63	1		X	N	189			16
CAG0170-VL	2		N	29	R		N	N	9			
CAG0171-RS	0	11	1	16	1		X	N		O		4
CAG0172-RS	0	13	1	25	1		X	N		O		
CAG0173-VL	2		N	17	R		N	N	5			
CAG0174-RS	4	24	R	29	R		X	N	145		2	3
CAG0175-RS	0	15	1	13	1		X	N		O		127
CAG0200-RS	2	12	1	90	1		X	N	270			
CAG0201-RS												
CAG0202-RS	3	30	R	29	R	0.023	R	B	530	BS	1	6
CAG0203-RS												
CAG0204-RS	4	18	R	70	R		X	N	140	BS		35
CAG0205-RS	0	13	1	144	1					O		
CAG0206-RS	0	9	1	13	1					O		
CAG0207-RS												
CAG0208-RS	0	23	1	11	1		X	N		O		
CAG0209-RS	0	15	1	83	R		X	N	149			
CAG0210-RS	0	15	1	204	R		X	N	1020	BS	4	215
CAG0211-RS	0	24	1	30	1					O		295

CA

INITIAL RADIOLOGICAL MEASUREMENTS

PROPERTY ID- LOCATION CLASS	TAILINGS LOCATION	HIGH INSIDE GAMMA / SRC (MICRO R/HR)		HIGH OUTSIDE GAMMA / SRC (MICRO R/HR)		RDC / SRC (WL)		RDC TYPE	PRIORITY INDEX	RA TYPE	ESTIMATED EXCAVATION MATERIAL AMT (CU YDS)	
											INTERIOR	EXTERIOR
CADD212-RS	3	104	R	33	R				1040	EE		264
CADD213-RS												
CADD214-RS	3	79	R	28	R	0.003	R	A	520	EE	6	73
CADD215-RS	0	9	I	17	I							
CADD216-RS	2			78	R				234	R		104
CADD217-RS	0	18	I	12	I							
CADD218-RS	0	17	I	17	I							
CADD219-RS	3	39	R	21	R	0.018	R	B	540	EE	1	18
CADD220-RS												
CADD221-RS	2			28	R				84	R		
CADD222-RS	3	270	I	84	I		X	N	2700	EE		
CADD223-RS	0	18	I	22	I							
CADD224-RS	0	18	I	22	I							
CADD225-RS	0	11	I	14	I							
CADD226-RS	2	84	I	110	I	0.007	X	N	372	R		100
CADD227-RS												
CADD228-RS	0	13	I	18	I							
CADD229-RS	2	13	I	68	I		X	N	204	R		
CADD230-RS												
CADD231-RS	0	11	I	18	I							
CADD232-RS												
CADD233-RS												
CADD234-RS	2			103	R				309	R		121
CADD235-RS	2			103	R				309	R		114
CADD236-RS												
CADD237-RS												
CADD238-RS	0	14	I	19	I		X	N				
CADD239-RS	2	13	I	34	I				102	R		
CADD240-RS												
CADD241-RS												
CADD242-RS	0	12	I	12	I		X	N				
CADD243-RS	0			18	I							
CADD244-RS	0	9	I	12	I		X	N				
CADD245-RS	0	22	I	12	I		X	N				
CADD246-UX	1	30	I	18	I				24	R		
CADD247-RS												
CADD248-RS	2	13	I	58	I				174			
CADD249-RS												
CADD24A-RS	2	18	P	670	R		X	N	2010	R		
CADD24B-RS												
CADD250-RS												
CADD251-RS												
CADD252-RS	0	12	I	12	I		X	N				
CADD253-RS	0	18	I	18	I		X	N				
CADD254-RS												

VICINITY PROPERTIES CHARACTERIZATION REPORT
(REPORT 1)DEPARTMENT OF ENERGY - UTRCA PROJECT
TECHNICAL ASSISTANCE CONTRACTORRUN DATE: 07AUG88
DATA DATE: 07JUL88
RUN TIME: 18:55:26

CA

CANONSBURG

INITIAL RADIOLOGICAL MEASUREMENTS

PROPERTY ID- LOCATION CLASS	TAILINGS LOCATION	HIGH INSIDE		HIGH OUTSIDE		RDC / SRC (WL)	RDC TYPE	PRIORITY INDEX	RA TYPE	ESTIMATED EXCAVATION MATERIAL AMT. (CU YDS)	
		GAMMA / SRC (MICRO R/HR)		GAMMA / SRC (MICRO R/HR)						INTERIOR	EXTERIOR
CA00255-RS											
CA00256-UK											
CA00257-UK											
CA00258-RS											
CA00259-RS	2	14	I	86	I			195	S		
CA00260-RS											
CA00261-RS											
CA00262-RS	3	213	I	76	I			2100	SS		
CA00263-RS	2			16	R			45	S		
CA00264-RS											
CA00265-RS	4	14	I	32	R			84	SS		717
CA00266-RS	2	11	I	85	R			299	S		68
CA00267-CH	2	11	I	21	R			47	S		18
CA00268-CH	3	233	R	79	R	0.007	R	1260	SS	14	315
CA00269-UK											
CA00270-RS		14	I	18	I			9			
CA00271-CH	0	26	I	18	I				0		
CA00272-RS	2			66	R			195	S		10
CA00273-RS											
CA00274-RS	0		X	16	I				0		
CA00275-RS	2	18	I	105	I			315	S		
CA00276-RS	2	16	I	88	I			174	S		
CA00277-RS	2	50	I	100	I			300	S		
CA00278-RS											
CA00279-RS	3	75	I	68	I			750	SS		
CA0027A-CH	3	180	I	88	I	0.004	I	1104	SS		9
CA0027B-RS	3	180	I	80	I	0.100	I	4350	SS		350
CA0027C-RS	3	220	I	67	I	0.003	I	2230	SS		220
CA0027D-VL	3		N	30	I		N	15	SS		9
CA00280-RS	0	16	I	16	I				0		
CA00281-RS											
CA00282-RS	0	16	I	30	I				0		
CA00283-RS	2	16	I	42	R			126	S		29
CA00284-RS											
CA00285-RS	0	16	I	15	I				0		
CA00286-RS											
CA00287-RS		20	I	16	I			20			
CA00288-RS		13	I	16	I			7			
CA00289-RS	0	16	I	21	I				0		
CA00290-RS	2		X	60	I			180	S		
CA00291-RS		16	I	28	I			14			
CA00292-RS											
CA00293-RS	0	20	I	16	I				0		
CA00294-RS	0	16	I	16	I				0		
CA00295-RS	0	16	I	16	I				0		

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTORRUN DATE: 07AUG88
DATA DATE: 07JUL88
RUN TIME: 18:55:26

CA

CANONSBURG

INITIAL RADIOLOGICAL MEASUREMENTS

PROPERTY ID- LOCATION CLASS	TAILINGS LOCATION	HIGH INSIDE		HIGH OUTSIDE		RDC / SRC (WL)	RDC TYPE	PRIORITY INDEX	RA TYPE	ESTIMATED EXCAVATION MATERIAL AMT (CU YDS)	
		GAMMA / SRC (MICRO R/HR)		GAMMA / SRC (MICRO R/HR)						INTERIOR	EXTERIOR
CA00296-RS	0	18	1	28	1				0		
CA00297-VL	0		X	15	1				0		
CA00298-RS		18	1	37	1			18			
CA00299-RS	0	22	1	33	1				0		
CA00300-RS	2	15	1	44	1			132			
CA00301-RS	0	15	1	22	1				0		
CA00302-RS	0	13	1	13	1				0		
CA00303-RS	2		X	15	1			54			
CA00304-RS											
CA00305-RS	2	18	1	33	1			99			
CA00306-RS	2	18	1	33	1			99			
CA00307-RS	0	13	1	22	1				0		
CA00308-RS	6	20	1	22	1			11			
CA00309-RS	0	15	1	15	1				0		
CA00310-RS	0	11	1	17	1				0		
CA00311-RS	2	18	1	55	1			165			
CA00312-RS											
CA00313-RS	0	13	1	13	1				0		
CA00314-RS	0	11	1	13	1				0		
CA00315-RS	2		0	45	1			144			
CA00316-RS	1	55	1	33	1			440			
CA00317-JX											
CA00318-CC	2	22	1	250	1			390			
CA00319-RS	3	11	1	15	1			90			
CA00320-RS											
CA00321-RS											
CA00322-RS											
CA00323-RS											
CA00324-RS											
CA00325-RS											
CA00326-RS											
CA00327-RS											
CA00328-RS											
CA00329-RS											
CA00330-RS											
CA00331-RS											
CA00332-RS											
CA00333-RS											
CA00400-OT											
CA00894-RS	2	17	1	19	1	X	N	57			
CA00895-RS	0	11	1	15	1	X	N		0		
CA00954-RS	2	25	1	950	1	X	N	2940			
CA00958-VL											
CA00974-RS	2	13	1	150	1	X	N	450			
CA00975-VL	2		N	110	1	N	N	33			

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTORRUN DATE: 07/13/88
DATA DATE: 07/13/88
RUN TIME: 18:55:26

CA

CANONSBURG

INITIAL RADIOLOGICAL MEASUREMENTS

PROPERTY ID- LOCATION CLASS	TAILINGS LOCATION	INITIAL RADIOLOGICAL MEASUREMENTS				RDC / SRC (WL)	RDC TYPE	PRIORITY INDEX	RA TYPE	ESTIMATED EXCAVATION MATERIAL AMT (CU YDS)	
		HIGH INSIDE GAMMA / SRC (MICRO R/HR)	HIGH OUTSIDE GAMMA / SRC (MICRO R/HR)							INTERIOR	EXTERIOR
CAD1284-RM	2	13	1	55	R	X	N	165	E		3
CAD1288-RB	0	18	1	24	I	X	N		C		
CAD1310-01	2		N	63	I	N	N	47	E		
CAD1324-01	2		N	37	R	N	N	28	E		10
CAD1328-01	2		N	69	R	N	N	62	E		10
CAD1320-01	2		N	80	R	N	N	60	E		10
CAD1320-01	2		N	23	R	N	N	17	E		10
CAD1434-RB	2	14	1	29	I	X	N	81	E		4
CAD1438-RM	2	25	1	30	I	X	N	90	E		

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTORRUN DATE: 08AUG85
DATA DATE: 08AUG85
RUN TIME: 10:57:12

DU

DURANGO

LOCATION NUMBER	DATE DESIGNO	CONSENT RETURN DATE	FORM STA TUS	RADIOLOGICAL SURVEY DATE	INC/EXC RECOMM. DATE REC	INC/EXC DECISION DATE DEC	DATE REA COMPLTD	RA AGREEMENT DATE RET'ND ST	DATE BIO PAG ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE CERTIFD
DU00001-RS	02FEB84	15AUG84	A	26JUN84	19MAR84 INC	25APR84 INC	08FEB85	16APR85 A	21MAY85			
DU00002-CS	02FEB84	07MAY82	L	15JUL83	30NOV84 INC	21DEC84 INC						
DU00003-OT	02FEB84	31OCT84	A	13NOV84	31JAN85 INC	30MAY85 INC						
DU00004-CS	02FEB84	23OCT82	A	15FEB84	19MAR84 INC	30APR84 INC	08FEB85	31MAY85 A	29MAY85			
DU00005-CS		21SEP84	A	09OCT84	28JUN85 INC							
DU00006-CS		25AUG82	A	15FEB84	20MAR84 INC	25APR84 INC	12FEB85	29MAY85 A	29MAY85			
DU00007-RS	02FEB84	18MAR82	A	23AUG82		09MAY83 INC						
DU00008-RS	02FEB84	01APR82	A	15AUG82	31AUG84 EXC	12OCT84 EXC						
DU00009-RS	02FEB84	21JUN82	A	21JUN83		25APR84 INC	08FEB85	21JUL85 A	29MAY85			
DU00010-RS	02FEB84	31OCT84	A	16NOV84	31JAN85 INC							
DU00011-RS	02FEB84	14SEP84	A	10SEP84	26APR85 INC	20MAY85 INC						
DU00012-CS	02FEB84	N01 AVA	D									
DU00013-CC	02FEB84	25SEP82	A	15FEB84	19MAR84 INC	25APR84 INC	12FEB85	31MAY85 A	29MAY85			
DU00014-CS	02FEB84	23AUG82	A	15MAR84	30APR84 EXC	21MAY84 EXC						
DU00015-CS	02FEB84	12MAR82	A	15AUG82	21FEB84 EXC	23APR84 EXC						
DU00016-CS	02FEB84	15AUG83	A	23FEB85	29MAR85 EXC							
DU00017-CS	02FEB84	13SEP84	A	09OCT84	30NOV84 INC	11DEC84						
DU00018-HO	02FEB84	23SEP82	A	15MAR84	20MAR84 INC	25APR84 INC	12FEB85	31MAY85 A	29MAY85			
DU00019-CS	02FEB84	15APR82	A	24AUG82	21FEB84 EXC	21JUN84 EXC						
DU00020-CS	02FEB84	13MAR82	A	20AUG82		25APR84 INC	12FEB85		29MAY85			
DU00021-VL	02FEB84	13MAR82	A	15AUG82	21FEB84 EXC	21JUN84 EXC						
DU00022-CS	02FEB84	12SEP84	A	08OCT84	31MAY85 INC	10JUN85 INC						
DU00023-RS	02FEB84	21SEP84	D	10OCT84	18DEC84 INC	20JAN85 INC						
DU00024-RS	02FEB84	02APR82	A	15JUN82		23APR84 INC	08FEB85	25JUN85 A	29MAY85			
DU00025-RS	02FEB84	26MAR82	A	26JUN82		09MAY83 INC						
DU00026-RS	02FEB84	11MAR82	A	29JUN82		23APR84 INC	12FEB85	31MAY85 A	29MAY85			
DU00027-RS	02FEB84	12MAR82	A	19JUN84		23APR84 INC	08FEB85	17APR85 A	29MAY85			
DU00028-RS	02FEB84	13MAR82	A	30JUN82		23APR84 INC	08FEB85	31MAY85 A	29MAY85			
DU00029-RS	02FEB84	15MAR82	A	25JUN85		24APR84 INC	04APR85	31MAY85 A	29MAY85			
DU00030-RS	02FEB84	12MAR82	A	25JUN84		23APR84 INC	04APR85	31MAY85 A	29MAY85			
DU00031-RS	02FEB84	11MAR82	A	13JUL84		24APR84 INC	04APR85	31MAY85 A	29MAY85			
DU00032-RS	02FEB84	15MAR82	A	26JUN84		24APR84 INC	28FEB85	29MAY85 A	29MAY85			
DU00033-RS	02FEB84	15AUG83	A	18JUL83	20MAR84 INC	24APR84 INC						
DU00034-RS	02FEB84	02MAY84	D									
DU00035-HO	02FEB84	01SEP82	A	14JUL83	30APR84 INC	21MAY84 INC						
DU00036-RS	02FEB84	19AUG82	A	21AUG82		12MAY83 INC						
DU00037-RS	02FEB84	13SEP84	A	09OCT84	15MAY85 EXC							
DU00038-CH	02FEB84	10MAY82	A	23JUN82		24APR84 INC						
DU00039-RM	02FEB84	20MAR82	A	23JUN82		12MAR85 EXC						
DU00040-RS	02FEB84	12MAR82	A	25JUN82		24APR84 INC	04APR85	31MAY85 A	29MAY85			
DU00041-RS	02FEB84	19AUG82	A	27AUG82		12MAY83 INC						
DU00042-RS	02FEB84	23AUG82	D									
DU00043-RM	02FEB84	11MAR82	A	24AUG82		09MAY83 INC						
DU00044-RS	02FEB84	29OCT84	D	15NOV84	30JAN85 EXC							
DU00045-CH	02FEB84	04OCT82	A	15MAR84	30APR84 EXC	21MAY84 EXC						
DU00046-RS	02FEB84	09SEP82	A	12NOV84	31JAN85 EXC	01MAR85 EXC						

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTORRUN DATE: 08AUG85
DATA DATE: 08AUG85
RUN TIME: 10:57:12

DU

DURANGO

LOCATION NUMBER	DATE DESIGN	CONSENT RETURN DATE	FORM STA TUS	RADIOLOGICAL SURVEY DATE	INC/EXC RECOMM. DATE REC	INC/EXC DECISION DATE DEC	DATE REA COMPLTD	RA AGREEMENT DATE RET'NO ST	DATE BID PKG ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE CERTIFIED
DU00047-RS	02FEB84	01JAN90	A	29AUG82	30APR84 EXC	21MAY84 EXC						
DU00048-RS	02FEB84	15SEP83	A	15FEB84	19MAR84 INC	24APR84 INC	04APR85	05JUL85 A	29MAY85			
DU00049-RS	02FEB84	NOT AVA	O									
DU00050-SC	02FEB84	06APR82	A	17AUG82		25APR84 INC	28FEB85	31MAY85 A	29MAY85			
DU00051-RS	02FEB84	31OCT84	A	15NOV84	31JAN85 EXC							
DU00052-RS	02FEB84	30OCT84	A	14NOV84	12JUN85 INC							
DU00053-OT	02FEB84	15SEP83	A	30JUL83	30AUG84 INC	24SEP84 INC						
DU00054-OT	02FEB84	14MAY84	A	25FEB85	03MAY85 INC	20MAY85 INC						
DU00055-OT	02FEB84	15SEP83	A	15MAR84	20MAR84 INC	25APR84 INC	28FEB85	31MAY85 A	29MAY85			
DU00056-CS	02FEB84	13NOV84	A	16NOV84	15APR85 INC	12MAR85 INC						
DU00057-CS	02FEB84	05OCT84	A	14NOV85	13JUN85 INC	25JUN85 INC						
DU00058-SC	02FEB84	01MAY84			31DEC84 EXC	23JAN85 EXC						
DU00059-CS	02FEB84	NOT AVA	O									
DU00059-SC								29MAY85 A				
DU00060-RS	02FEB84	13SEP84	A	09OCT84	31MAY85 INC	10JUN85 INC						
DU00061-SC	02FEB84											
DU00062-CS	02FEB84	14SEP84	A	11OCT85								
DU00063-VL	02FEB84	14MAR85		01MAY85	24JUL85 INC							
DU00064-VL	02FEB84	01JUN84	A	11OCT84	26APR85 EXC	21JUN85 EXC						
DU00065-VL	02FEB84	01JUN84	A	11OCT84	31MAY85 INC							
DU00066-VL	02FEB84	10SEP84	A	11OCT84	26APR85 INC	20MAY85 INC						
DU00067-RS	02FEB84	31OCT84	A	15NOV84	31MAY85 EXC							
DU00068-RS	02FEB84	07MAY84	A	11OCT84	30APR85 EXC							
DU00069-RS		01NOV84	A	12NOV84	31MAY85 EXC	09JUL85 EXC						
DU00070-RS	02FEB84	NOT AVA	O									
DU00071-OT	02FEB84											
DU00072-OT	02FEB84											
DU00073-OT	02FEB84											
DU00074-RS	02FEB84	31OCT84	A	14NOV84	31MAY85 EXC	09JUL85 EXC						
DU00075-SC	02FEB84	14MAY84	A	23FEB85	30APR85 EXC							
DU00076-RS	02FEB84	15DEC82	A	15MAR84	19MAR84 INC	24APR84 INC	15MAR85	25JUN85 A	29MAY85			
DU00077-RS	02FEB84	16AUG83	A	15SEP83	27APR84 EXC	11JUN84 EXC						
DU00078-RS	02FEB84	15AUG83	A	15SEP83	27APR84 EXC	11JUN84 EXC						
DU00079-RS	02FEB84	15AUG83	A	15AUG83	31AUG84 EXC	20NOV84 EXC						
DU00080-RS	02FEB84	15AUG83	A	15AUG84	31AUG84 EXC							
DU00081-RS	02FEB84	15AUG83	A	19JUN84	19FEB84 INC	28MAR84 INC	05FEB85	25JUN85 A	29MAY85			
DU00082-RS	02FEB84	14MAR82	A	29AUG82								
DU00083-VL	02FEB84	NOT AVA	O									
DU00084-VL	02FEB84	07MAY84	A	11OCT84	03MAY85 EXC							
DU00085-OT	02FEB84											
DU00090-RS		30OCT84	A	16NOV84	12JUN85 EXC	09JUL85 EXC						
DU00091-RS												
DU00092-RS		01NOV84										
DU00093-OT		27NOV84			24JUL85 EXC							
DU00094-RS		NOT AVA	O									
DU00095-CS		26APR84	A	26FEB85	26APR85 INC	20MAY85 INC						

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTOR

RUN DATE: 08AUG85

DATA DATE: 08AUG85

RUN TIME: 10:57:12

DU

DURANGO

LOCATION NUMBER	DATE DESIGN	CONSENT RETURN DATE	FORM STA TUS	RADIOLOGICAL SURVEY DATE	INC/EXC RECOMM. DATE REC	INC/EXC DECISION DATE DEC	DATE REA COMPLTD	RA AGREEMENT DATE RET'D ST	DATE BID PKG ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE CERTIFD
DU00096-CS		02NOV84	A	12NOV84								
DU00097-HO		05NOV84			31MAY85 EXC	09JUL85 EXC						
DU00098-CS		14SEP84		09OCT84	31DEC84 EXC	20JAN85 EXC						
DU00099-CS												
DU00100-CS												
DU00101-CS												
DU00102-RS		13SEP84	A	10OCT84	26APR85 EXC							
DU00103-CS												
DU00104-HO												
DU00105-CS		12SEP84	A	08OCT84	26APR85 EXC							
DU00106-HO		11SEP84	A	09OCT84	30APR85 EXC							
DU00107-HO												
DU00108-CS		13SEP84	A	10OCT84	30APR85 EXC	21JUN85 EXC						
DU00109-HO		12SEP84	A	10OCT84	31JAN85 EXC	01MAR85 EXC						
DU00110-CS												
DU00111-CS		12SEP84	A	27FEB85	26APR85 EXC							
DU00112-HO		12SEP84	A	27FEB85	26APR85 EXC							
DU00113-HO		NOT AVA	D									
DU00114-HO		12SEP84	A	10OCT84	30APR85 EXC	21JUN85 EXC						
DU00115-CS		31OCT84	A	13NOV84	31MAY85 EXC	09JUL85 EXC						
DU00116-CS		31OCT84	A	13NOV84	20JUN85 EXC	09JUL85 EXC						
DU00117-CS		14SEP84	A	09OCT84	31DEC84 EXC							
DU00117-VL												
DU00118-VL												
DU00119-AP		05NOV84	A	26FEB85	30APR85 EXC							
DU00120-AP												
DU00121-AP												
DU00122-AP												
DU00123-RS		14SEP84	A	28FEB85	29MAR85 EXC	21JUN85 EXC						
DU00124-VL		21NOV84	A	28FEB85	29APR85 EXC	21JUN85 EXC						
DU00125-OT												
DU00126-OT												
DU00127-SC		31OCT84	A	23FEB85	29MAR85 EXC							
DU00128-CH		NOT AVA			05OCT84 INC	17OCT84 INC						
DU00129-RS												
DU00130-RS		01NOV84	A	12NOV84	30APR85 EXC	21JUN85 EXC						
DU00131-RS		28FEB85		29APR85	31MAY85 EXC							
DU00132-OT												
DU00133-RS												
DU00134-RS		31OCT84	A	12NOV84	30APR85 EXC	21JUN85 EXC						
DU00135-RS		31OCT84	A	14NOV84	12JUN85 EXC							
DU00136-RS		31OCT84	A	28FEB85	02MAY85 EXC							
DU00137-OT												
DU00138-CS												
DU00139-CS		19NOV84	A	26NOV84	30APR85 EXC							
DU00140-CS		01NOV84	A	28FEB85	30APR85 EXC	23MAY85 EXC						

DU

DURANGO

LOCATION NUMBER	DATE DESIGN	CONSENT RETURN DATE	FORM STA TUS	RADIOL. SURVEY DATE	INC/EXC RECOMM. DATE REC	INC/EXC DECISION DATE DEC	DATE REA COMPLTD	RA AGREEMNT DATE RET'NO ST	DATE BID PKG ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE CERTIFD
DU00141-RS		02NOV84	A	15NOV84	31MAY85 INC	10JUN85 INC						
DU00142-UK												
DU00143-CS		31OCT84	A	14NOV84	12JUN85 EXC	09JUL85 EXC						
DU00144-OT												
DU00200-UK		11MAY84	A	10MAR84	31MAY84 EXC	21JUN84 EXC						
DU00201-VL		11MAY84	A	11MAY84	31MAY84 EXC	21JUN84 EXC						
DU00202-OT				19JUN84	06JUN84 INC	20JUN84 INC	15MAR85	31MAY85 A	29MAY85			
DU00203-OT		30JUL84	A	23AUG84	31DEC84 EXC							
DU00204-OT		30JUL84		22AUG84	31DEC84 INC	20JAN85 INC						
DU00205-OT		30JUL84	A	23AUG84	30NOV84 EXC							
DU00206-OT		14NOV84	A	14NOV84	25FEB85 INC	20MAR85 INC						
DU00220-CS		11SEP84	A	09OCT84	30NOV84 INC	11DEC84 INC						
DU00221-CS		12SEP84		09OCT84	31DEC84 INC	20JAN85 INC						
DU00223-OT		13SEP84	A	10OCT84	24JAN85 EXC	01MAR85 EXC						
DU00224-CC												
DU00225-OT		21SEP84	A	10OCT84	31MAY85 EXC	09JUL85 EXC						
DU00226-VL		14SEP84	A	11OCT84	31MAY85 INC	10JUN85 INC						
DU00227-CC		15SEP84	A	11OCT84		19JUL85 EXC						
DU00228-AP		NOT AVA	0									
DU00229-OT												
DU00230-UK		02NOV84	A	15NOV84	24MAY85 EXC	09JUL85 EXC						
DU00231-VL		16APR85		24MAY85	31MAY85 EXC							
DU00232-UK					30JUL85 EXC							
DU00233-UK					30JUL85 EXC							
DU00234-UK		05NOV84	A	27FEB85	18APR85 EXC	21JUN85 EXC						
DU00235-UK		12DEC84	A	26FEB85	30APR85 INC	20MAY85 INC						
DU00236-UK		29NOV84	A	27FEB85	29APR85 INC	20MAY85 INC						
DU00237-RS					15MAY85 EXC							
DU00240-CS		NOT AVA	0									
DU00241-RS		NOT AVA	0									
DU00242-RS					31MAY85 EXC							
DU00243-RS					31JUL85 INC							
DU00244-RS		NOT AVA	0									
DU00248-RS		16APR85		03MAY85	28JUN85 INC	19JUL85 INC						
DU00249-RS		25APR85		30APR85	31MAY85 EXC	09JUL85 EXC						
DU00250-RS		NOT AVA	0									
DU00252-RS		18APR85		29APR85	31MAY85 EXC	09JUL85 EXC						
DU00253-RS		NOT AVA	0									
DU00255-RS		26APR85		30APR85	28JUN85 INC	19JUL85 INC						
DU00259-CS		17APR85		02MAY85	28JUN85 INC	19JUL85 INC						
DU00260-RS		NOT AVA	0									
DU00263-RS		18APR85		03MAY85	28JUN85 INC	19JUL85 INC						
DU00264-RS		16APR85		03MAY85	31MAY85 INC	10JUN85						
DU00265-RS					31MAY85 INC	10JUN85 INC						
DU00267-RS		17APR85		30APR85	12JUN85 INC							
DU00268-RS					24JUL85 INC							

REPORT NAME: VXPZ

VICINITY PROPERTIES
STATUS REPORT
(REPORT 2-A)

PAGE NO. : 13

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTOR

RUN DATE: 08AUG85
DATA DATE: 08AUG85
RUN TIME: 10:57:12

DU

DURANGO

[illegible]

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTORVICINITY PROPERTIES CHARACTERIZATION REPORT
(REPORT 1)RUN DATE: 07AUG85
DATA DATE: 07JUL85
RUN TIME: 18:58:26

DU

DURANGO

INITIAL RADIOLOGICAL MEASUREMENTS

PROPERTY ID- LOCATION CLASS	TAILINGS LOCATION	HIGH INSIDE		HIGH OUTSIDE		ROC / SRC		ROC TYPE	PRIORITY INDEX	RA TYPE	ESTIMATED EXCAVATION MATERIAL AMT (CU YDS)	
		GAMMA / SRC (MICRO R/HR)		GAMMA / SRC (MICRO R/HR)		(WL)					INTERIOR	EXTERIOR
DJ00001-RS	2	10	I	26	R	0.008	R	C	126	E		7
DJ00002-CS	3	14	I	450	I		X	N	1350	SE		
DJ00003-DI	2		N		X		N	N		E		
DJ00004-CS	2	16	R	43	R		R	B	78	E		193
DJ00005-CS	2	24	I	82	I				148	E		
DJ00006-CS	2	12	I	23	R		X	N	41	E		155
DJ00007-RS	0	19	I	91	I	0.002	I	D		O		
DJ00008-RS	0	17	I	20	I	0.007	I	C		O		
DJ00009-RS	2	17	R	95	R	0.004	R	D	309	E		400
DJ00010-RS	2	15	I	94	I		X	N	282	E		
DJ00011-RS	2	125	I	45	I		X	N	750	SE		
DJ00012-CS	2	18	R	60	R		X	N	144	E		
DJ00013-CS	2	195	R	25	R		X	N	585	E	55	
DJ00014-CS	3	10	I	29	I		X	N	87	SE		
DJ00015-CS	0	30	I	21	I	0.007	I	C		O		
DJ00016-CS	6	21	I	57	I		X	N	17	SE		
DJ00017-CS	2	22	I	92	I		X	N	166	SE		
DJ00018-HO	2	16	R	26	R		X	N	75	E		200
DJ00019-CS	0	21	I	25	I	0.001	I	D		O		
DJ00020-CS	2	23	I	75	I	0.037	I	C	265	E		13
DJ00021-VL	0		N	17	I		N	N		O		
DJ00022-CS	4	37	I	63	I		X	N	76	SE		
DJ00023-RS	3	143	I	117	I		X	N	1430	SE		
DJ00024-RS	2	25	I	62	R	0.004	I	D	210	E		63
DJ00025-RS	2	20	I	310	I	0.007	I	D	972	E		63
DJ00026-RS	2	20	N	37	I	0.001	I	D	117	E		46
DJ00027-RS	2	40	I	230	R	0.036	I	D	906	E		210
DJ00028-RS	4	35	I	85	R	0.045	I	D	356	SE		472
DJ00029-RS	4	20	R	72	R	0.007	I	D	172	S		268
DJ00030-RS	2	87	I	390	I	0.002	I	D	1182	E		260
DJ00031-RS	3	170	I	130	I	0.090	I	D	2600	SE	157	33
DJ00032-RS	4	15	I	66	R	0.010	I	D	172	SE		205
DJ00033-RS	2	9	R	16	R		X	N	54	E		
DJ00034-RS	2	11	R	15	R		X	N	45	E		
DJ00035-HO	2	21	I	31	I		X	N	93	E		13
DJ00036-RS	2	61	I	110	I	0.016	I	D	426	E		9
DJ00037-RS	2	20	I	205	I		X	N	615	SE		
DJ00038-CH	3	180	I	110	I	0.110	I	D	2175	SE	357	60
DJ00039-RM	2	17	I	130	I	0.002	I	D	402	E		202
DJ00040-RS	2	230	I	160	I	0.003	I	D	1395	E		160
DJ00041-RS	2	18	I	160	I	0.014	I	C	564	E		3
DJ00042-RS	1	40	R	15	R		X	N	320	S		
DJ00043-RM	2	19	I	280	I	0.006	I	D	576	E		5
DJ00044-RS	0	16	I	59	I		X	N		O		
DJ00045-CH	2	19	R	30	R		X	N	67	E		

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTOR

VICINITY PROPERTIES CHARACTERIZATION REPORT
(REPORT 1)

2014 04 28: 07:40:33
 2014 04 28: 07:41:33
 2014 04 28: 07:42:33

10

DURANGO

INITIAL RADIOLOGICAL MEASUREMENTS

[illegible]

RUN DATE: 07-08-88
 DATA DATE: 07-01-88
 RUN TIME: 18:55:25

INITIAL RADIOLOGICAL MEASUREMENTS

[illegible][illegible]

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTORVICINITY PROPERTIES CHARACTERIZATION REPORT
(REPORT 1)RUN DATE: 07/13/89
DATA DATE: 07/13/89
RUN TIME: 18:58:26

DU

DURANGO

INITIAL RADIOLOGICAL MEASUREMENTS

PROPERTY ID- LOCATION CLASS	TAILINGS LOCATION	HIGH INSIDE GAMMA / SRC (MICRO R/HR)		HIGH OUTSIDE GAMMA / SRC (MICRO R/HR)		RDC / SRC (WL)	RDC TYPE	PRIORITY INDEX	WA TYPE	ESTIMATED EXCAVATION MATERIAL AMT (CU YDS)	
										INTERIOR	EXTERIOR
DJ00138-CS											
DJ00139-CS	2	18	1	26	1			47	S		
DJ00140-CS	0	18	1	18	1				O		
DJ00141-RS	3		1		1				SE		
DJ00142-UK											
DJ00143-CS	0	16	1						O		
DJ00144-OT											
DJ00200-UK											
DJ00201-VL											
DJ00202-OT	2			35	R			26	E		674
DJ00203-OT	2	22	1	45	1			36	E		
DJ00204-OT	2	90	1	56	1			135	E		
DJ00205-OT	2	25	1	135	1			101	E		
DJ00206-OT	3	25	1	63	1			79	SE		
DJ00220-CS											
DJ00221-CS	2	20	1	42	1			76	E		
DJ00223-OT	0	18	1	24	1				O		
DJ00224-CC											
DJ00225-OT											
DJ00226-VL											
DJ00227-CC	0			21	1				O		
DJ00228-AP											
DJ00229-OT											
DJ00230-UK	0	21	1	25	1				O		
DJ00231-VL	5	24	1	46	1			5			
DJ00232-UK											
DJ00233-UK											
DJ00234-UK	2	22	1	85	1			25	E		
DJ00235-UK	2	45	1	440	1			132	SE		
DJ00236-UK	2	13	1	86	1			26	E		
DJ00237-RS											
DJ00240-RS											
DJ00241-RS											
DJ00242-RS	2	19	1	107	1			321	E		
DJ00243-RS											
DJ00244-RS											
DJ00246-RS	6	11	1	21	1	X	N	10			
DJ00249-RS	0	16	1	21	1				O		
DJ00250-RS											
DJ00252-RS	2	27	1	63	1			189	E		
DJ00253-RS											
DJ00255-RS	2	18	1	46	1	X	N	138	E		
DJ00259-CS	6		X	30	1	X	N	9			
DJ00260-RS											
DJ00263-RS	0	13	1	27	1	X	N		O		

DURANGO

INITIAL RADIOLOGICAL MEASUREMENTS

[illegible]

DEPARTMENT OF ENERGY - UMTA PROJECT
TECHNICAL ASSISTANCE CONTRACTORRUN DATE: 08AUG85
DATA DATE: 08AUG85
RUN TIME: 10:57:12

ED EDMONT

LOCATION NUMBER	DATE DESIGN	CONSENT RETURN DATE	FORM STA TUS	RADIOLOGICAL SURVEY DATE	INC/EXC RECOMM. DATE REC	INC/EXC DECISION DATE DEC	DATE REA COMPLTD	RA AGREEMENT DATE RET'ND ST	DATE BID PKG ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE CERTIFD
E000005-RS	02FEB84	30NOV83	A	23SEP80		04MAY83 INC	20AUG84	19OCT84 A	31AUG84			
E000006-RS					21FEB85 EXC	05APR85 EXC						
E000009-RS	02FEB84	30NOV83	A	24SEP80		03FEB84 EXC						
E000028-RS					21FEB85 EXC							
E000029-RS	02FEB84	15DEC83	A	19NOV80		15JUN83 INC	11JUN84	20AUG84 A		22AUG84		
E000030-UK												
E000032-CH	02FEB84	15DEC83	A	16JUN81		13JUL83 INC	15MAY84	11JUL84 A	24MAY84			
E000033-RS	02FEB84	30NOV83	A	31MAR82		04MAY83 INC	15MAY84	11JUL84 A	24MAY84	17SEP84		
E000041-RS	02FEB84				21FEB85 EXC	05APR85 EXC						
E000043-RS	02FEB84	05JAN84	A	01OCT80		13JUL83 INC						
E000049-RS	02FEB84	PNL		11JUN80		24JUN83 INC	14JUL80					
E000050-RS	02FEB84	07NOV84	A		26JAN84 INC	09APR84 INC						
E000057-RS	02FEB84	15DEC83	A	06OCT80		15JUN83 INC	22AUG84	19OCT84 A	31AUG84			
E000066-RS					21FEB85 EXC	05APR85 EXC						
E000079-RS	02FEB84	05JAN84	A	10OCT80		03FEB84 EXC						
E000082-RM	02FEB84	03JAN84	A	04JAN83		15JUN83 INC			07JUN85			
E000089-UK	02FEB84	ARIX		15JUL80	13FEB84 EXC	09MAR84 EXC						
E000096-RS	02FEB84	16MAR84	A	21DEC82	30MAY84 INC	04MAY83 INC						
E000097-RS					21FEB85 EXC	05APR85 EXC						
E000098-RS					16MAY85 EXC	31MAY85 EXC						
E000099-RS					21FEB85 EXC	05APR85 EXC						
E000101-RS	02FEB84	14FEB84	A	13OCT82	08MAR84 EXC	29MAR84 EXC						
E000105-CS	02FEB84	10APR85	A	17APR85	31MAY85 EXC	12JUN85 EXC						
E000110-CS	02FEB84											
E000118-RS		NOT AVA	A	NOT AVA	26FEB85 EXC	05APR85 EXC						
E000119-RS	02FEB84	30NOV83	A	02APR81		04MAY83 INC	04OCT84					
E000123-RS					16MAY85 EXC	31MAY85 EXC						
E000125-CS	02FEB84	18OCT84	A	15SEP83	18JAN84 INC	09MAR84 INC						
E000128-RM	02FEB84	19MAR84	A	07JUL82		28MAR83 INC	02FEB84	15JUN84 A	01MAY84	31AUG84		
E000147-OT	02FEB84	15AUG80	A	30OCT80	08MAR84 EXC	09MAR84 EXC						
E000149-RS	02FEB84	30NOV83	A	30OCT80		04MAY83 INC	25OCT84		07JUN85			
E000150-HO	02FEB84	15DEC83	A	11JUN80		24JUN83 INC	18MAY84	20AUG84 A	22JUN84			
E000154-RS					26FEB85 EXC	05APR85 EXC						
E000158-RS	02FEB84	16MAR84	A	11FEB82		25MAR83 INC	10DEC83	15JUN84 A	24MAY84	17SEP84		
E000163-RS	02FEB84	15SEP80	A	14NOV80		28MAR83 INC	02FEB84		07JUN85			
E000164-RS	02FEB84	03NOV83	A	14NOV80	26JAN84 INC	04MAY83 INC						
E000166-RS	02FEB84	16MAR84	A	08DEC80		28MAR83 INC	02FEB84	15JUN84 A	01MAY84	31AUG84		
E000171-RS	02FEB84	16MAR84	A	06NOV80		28MAR83 INC	02FEB84	15JUN84 A	01MAY84	31AUG84		
E000173-RS	02FEB84	16MAR84	A	13JUN83		28MAR83 INC	02FEB84	15JUN84 A	09MAY84	23AUG84		
E000179-RS	02FEB84	15MAY81	A	10JUN81	14MAR84 INC	28MAR83 INC	02FEB82	P				
E000181-RS					26FEB85 EXC	05APR85 EXC						
E000182-RS	02FEB84				27FEB85 EXC							
E000187-RS	02FEB84	15AUG80	A	18NOV80		28MAR83 INC	02FEB84	P				
E000190-RS	02FEB84	20SEP84	A	15SEP83	26JAN84 INC				07JUN85			
E000192-RS					26FEB85 EXC	05APR85 EXC						
E000194-RS					26FEB85 EXC	05APR85 EXC						

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTORSTATUS REPORT
(REPORT 2-A)RUN DATE: 08AUG85
DATA DATE: 08AUG85
RUN TIME: 10:57:12

ED

EDGE MONT

LOCATION NUMBER	DATE DESIGN	CONSENT FORM RETURN DATE	STA TUS	RADIOL. SURVEY DATE	INC/EXC RECOMM. DATE REC	INC/EXC DECISION DATE DEC	DATE REA COMPLTD	RA AGREEMNT DATE RET'ND ST	DATE BID PKG ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE CERTIFD
E000206-RS					26FEB85 EXC	05APR85 EXC						
E000207-VL	02FEB84				21FEB85 EXC							
E000210-RS	02FEB84	PNL		15NOV83	30MAY84 EXC	08JUN84 EXP						
E000211-RS	02FEB84	PNL		01JAN83	27DEC84 INC	04JAN85 INC						
E000212-RS	02FEB84	16MAR84 A		08DEC80	13FEB84 EXC	28MAR84 EXP						
E000213-RS	02FEB84	PNL		15OCT83	24JAN84 EXC	28MAR84 EXP						
E000219-RS	02FEB84	05JAN84 A		12DEC80	08MAR84 EXC	29MAR84 EXC						
E000222-RS	02FEB84	15JUN84 A		19FEB81		28MAR83 INC	02FEB84	A	22JUN84	11SEP84		
E000223-RS	02FEB84	05JAN84 A		15DEC80		04MAY83 INC						
E000224-RS	02FEB84	05JAN84 A		15DEC80		15JUN83 INC						
E000227-RS	02FEB84	15DEC83 A		20AUG82		04MAY83 INC	18JUL84	03JUL84 A	22JUN84	11SEP84		
E000229-RS	02FEB84				26FEB85 EXC							
E000231-RS	02FEB84	PNL		01JAN83	30NOV84 EXC	20DEC84 EXC						
E000236-RS					26FEB85 EXC	05APR85 EXC						
E000243-RS	02FEB84	PNL		15OCT83	31MAY84 INC	08JUN84 EXP						
E000244-RS	02FEB84	15NOV80 A		20JAN81	14MAR84 EXC	29MAR84 EXC						
E000249-RS	02FEB84				26FEB85 EXC	05APR85 EXC						
E000261-RS	02FEB84	25JUN84 A		05JUN80		28MAR83 INC	02FEB84	A	24MAY84	17SEP84		
E000264-SC	02FEB84	18OCT84 A		09APR82		05OCT83 INC						
E000268-RS	02FEB84	PNL		01JAN83	27DEC84 EXC	04JAN85 EXC						
E000270-RS	02FEB84	16MAR84 A		06FEB81		13JUL83 INC	19OCT84	19OCT84 A	31AUG84			
E000284-RM	02FEB84	PNL		15SEP83	24JAN84 EXC	09MAR84 EXC						
E000291-RS	02FEB84	15JUN84 A		11MAR81		28MAR83 INC	02FEB84	14JUN84 A	01MAY84	22AUG84		
E000299-HO	02FEB84	15APR83 A		14JUN83		05OCT83 INC						
E000300-HO	02FEB84	18OCT84 A		16FEB81		03FEB84 EXC						
E000303-RS	02FEB84	05JAN84 A		26FEB81		13JUL83 INC						
E000304-CS	02FEB84	18OCT84 A		15OCT83	18JAN84 INC	09MAR84 INC						
E000313-RS					26FEB85 EXC	05APR85 EXC						
E000314-VL	02FEB84	16MAR84 A		15APR83		03FEB84 EXC						
E000316-CH	02FEB84	16MAR84 A		07APR81	13FEB84 EXC	09MAR84 EXC						
E000318-RS	02FEB84				26FEB85 EXC	05APR85 EXC						
E000319-RM	02FEB84	05JAN84 A		03MAY81		04MAY83 INC						
E000320-RS					26FEB85 EXC	05APR85 EXC						
E000323-RS	02FEB84	16MAR84 A		22FEB82	03MAY84 INC	04MAY83 INC						
E000324-RS	02FEB84	16MAR84 A		10APR83	13FEB84 INC	04MAY83 INC						
E000325-RM	02FEB84	PNL		15OCT83	13FEB84 EXC	09MAR84 EXC						
E000326-RM	02FEB84	05JAN84 A		14MAY82		04MAY83 INC	01MAY84					
E000332-RS					21FEB85 EXC	05APR85 EXC						
E000333-RS	02FEB84				27FEB85 EXC	05APR85 EXC						
E000334-RS	02FEB84				27FEB85 EXC	05APR85 EXC						
E000339-RS	02FEB84	15JUN81 A		12AUG81		04MAY83 INC						
E000350-RS	02FEB84	16MAR84 A		17APR81		13JUL83 INC						
E000356-VL	02FEB84	30NOV83 A		15MAR83		04MAY83 INC						
E000358-CS	02FEB84	PNL		01JAN83	30NOV84 EXC	26DEC84 EXC						
E000359-CS	02FEB84	05JAN84 A		21APR81		15JUN83 INC			07JUN85			
E000363-CS	02FEB84	PNL		15SEP83	31MAY84 EXC	15JUN84 EXC						

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTOR

STATUS REPORT
(REPORT 2-A)

```

RUN DATE: 08AUG85
DATA DATE: 08AUG85
RUN TIME: 10:57:12

```

20

EDGEMONT

LOCATION NUMBER	DATE DESIGN	CONSENT FORM		RADIOLOGICAL SURVEY DATE	INC/EXC RECOMM.		INC/EXC DECISION		DATE REA COMPLTD	RA AGREEMENT		DATE BIO PKG ISSUED	DATE RA COMPLTD	DATE	DATE
		RETURN DATE	STA TUS		DATE	REC	DATE	DEC		DATE	ST			REPORT ISSUED	CERTIFIED
E000364-CS	02FEB84			15SEP83	18JAN84	INC	09MAR84	INC				07JUN85			
E000366-RS	02FEB84				27FEB85	INC	20MAR85	INC							
E000368-VL	02FEB84	NOT AVA		01JAN83	27DEC84	EXC	04JAN85	EXC							
E000369-VL	02FEB84	NOT AVA		01JAN83	27DEC84	EXC	04JAN85	EXC							
E000370-VL	02FEB84	PNL		01JAN83	27DEC84	EXC	04JAN85	EXC							
E000375-CS	02FEB84	PNL		01JAN83	27DEC84	EXC	04JAN85	EXC							
E000377-VL	02FEB84	09APR85	A	15APR85	13MAY85	EXC	31MAY85	EXC							
E000382-VL	02FEB84	05JAN84	A	15MAY83			15JUN83	INC							
E000383-RS					26FEB85	EXC	05APR85	EXC							
E000384-UK		PNL		15NOV83	13FEB84	EXC	09APR84	EXC							
E000387-RS		PNL		01JAN83			04JAN85	EXC							
E000388-RM	02FEB84	05JAN84	A	15MAY83			20MAR85	INC							
E000395-RS	02FEB84	PNL		01JAN83	27DEC84	EXC	04JAN85	EXC							
E000398-RS	02FEB84	15DEC83	A	28MAY81			15JUN83	INC	27SEP84						
E000403-RS	02FEB84	04OCT84	A	01JAN83	13FEB84	INC	28FEB84	INC							
E000408-RS		PNL		01JAN83			04JAN85	EXC							
E000409-OT	02FEB84	05JAN84	A	13MAY83			15JUN83	INC							
E000419-RS	02FEB84	13JUL83	A	03FEB82	31MAY84	EXC	08JUN84	EXP							
E000422-RS	02FEB84	16MAR84	A	18JUN81	13FEB84	EXC	28MAR84	EXP							
E000423-RS	02FEB84	PNL		15NOV83	30MAY84	EXC	08JUN84	EXP							
E000429-RS	02FEB84	PNL		01JAN83	27DEC84	EXC	03JAN85	EXP							
E000431-RM	02FEB84	14FEB84	A	23JUN81	31MAY84	EXC	08JUN84	EXP							
E000435-RS	02FEB84	PNL		01JAN83	27DEC84	EXC	04JAN85	EXC							
E000437-RS	02FEB84	PNL		15SEP83	13FEB84	EXC	09MAR84	EXC							
E000451-OT	02FEB84	14FEB84	A	15MAR83			04MAY83	INC							
E000453-RS	02FEB84	25JAN84	A	27JUN81			15JUN83	INC							
E000455-RS	02FEB84	20SEP84	A	14SEP83	10FEB84	INC	28FEB84	INC				07JUN85			
E000457-OT	02FEB84	PNL		01JAN83	30NOV84	EXC	26DEC84	EXC							
E000458-VL	02FEB84				21FEB85	EXC	05APR85	EXC							
E000461-RS	02FEB84	PNL		15JUL83	30NOV84	EXC	26DEC84	EXC							
E000471-OT	02FEB84	23OCT84	A	15NOV83	13FEB84	INC	28FEB84	INC							
E000473-RS	02FEB84	PNL		01JAN83	27DEC84	EXC	04JAN85	EXC							
E000477-UK					13FEB84	EXC	09MAR84	EXC							
E000488-VL	02FEB84	PNL		01JAN83	27DEC84	EXC	28MAR84	EXP							
E000489-RS	02FEB84	15JUN82	A	15JUN83	10FEB84	EXC	28MAR84	EXP							
E000490-RS	02FEB84	18OCT84	A	15OCT83	15FEB84	INC	09MAR84	INC							
E000491-VL	02FEB84	PNL		15OCT83	10FEB84	EXC	28MAR84	EXP							
E000493-VL	02FEB84				21FEB85	EXC									
E000494-VL	02FEB84	PNL		15SEP83	14FEB84	EXC	28MAR84	EXP							
E000496-VL	02FEB84				26FEB85	EXC	05APR85	EXC							
E000497-RS	02FEB84				26FEB85	EXC	05APR85	EXC							
E000498-RS	02FEB84	05JAN84	A	24MAR82			13JUL83	INC							
E000499-RS	02FEB84	15FEB82	A	05APR82	14FEB84	EXC	15JUN83	EXC							
E000500-RS	02FEB84	05JAN84	A	01APR82			31AUG84	INC	23AUG84	19OCT84	A	31AUG84			
E000503-RS	02FEB84	04OCT84	A	15SEP83	14FEB84	INC	28FEB84	INC							
E000507-VL	02FEB84	05JAN84	A	15MAY83			15JUN83	INC				07JUN85			

PAGE NO. : 17

```

RUN DATE: 08AUG88
DATA DATE: 08AUG88
RUN TIME: 10:57:12

```

EDGEMONT

LOCATION NUMBER	DATE DESIGN	CONSENT FORM		RADIO SURVEY DATE	INC/EXC RECOMM.		INC/EXC DECISION		DATE REA COMPLTD	RA AGREEMENT		DATE BID PKG ISSUED	DATE RA COMPLTD	DATE	DATE	
		RETURN DATE	STA TUS		DATE	REC	DATE	DEC		RET/NO	ST			REPORT ISSUED	CERTIFD	
E000516-VL	02FEB84	PNL		01JAN83	27DEC84	EXC	03JAN85	EXP								
E000518-VL	02FEB84	PNL		15SEP83	24JAN84	INC	09MAR84	INC								
E000519-RS	02FEB84	13JUL83	A	15JUN83	14FEB84	EXC	28MAR84	EXP								
E000524-RS	02FEB84				26FEB85	EXC	05APR85	EXC								
E000526-RS	02FEB84	PNL		15JUL83	30NOV84	EXC	26DEC84	EXC								
E000532-RS	02FEB84	PNL		15MAY83	30NOV84	EXC	19DEC84	EXP								
E000535-VL	02FEB84	PNL		15JUL83	30NOV84	EXC	26DEC84	EXC								
E000542-VL	02FEB84				26FEB85	EXC	05APR85	EXC								
E000543-CS	02FEB84	PNL		15JUL83	30NOV84	EXC	26DEC84	EXC								
E000546-RS	02FEB84	PNL		01JAN83	30NOV84	EXC	26DEC84	EXC								
E000547-RS		PNL		15JUL83			26DEC84	EXC								
E000551-RS	02FEB84				21FEB85	EXC	05APR85	EXC								
E000554-VL	02FEB84				21FEB85	EXC										
E000555-RS	02FEB84	05JAN84	A	06MAY82			13JUL83	INC				07JUN85				
E000561-RS		09APR85	A	16APR85	31MAY85	INC	07JUN85	INC								
E000571-VL	02FEB84	09APR85	A	16APR85	28MAY85	EXC	12JUN85	EXC								
E000582-RS					26FEB85	EXC	05APR85	EXC								
E000584-RS	02FEB84	PNL		15NOV83	26JAN84	INC	28FEB84	INC								
E000585-VL	02FEB84	PNL		15JAN83	30NOV84	EXC	19DEC84	EXC								
E000592-VL	02FEB84	PNL		15SEP83	14FEB84	EXC	28MAR84	EXP								
E000593-RS	02FEB84	PNL		15SEP83	14FEB84	EXC	08MAR84	EXC								
E000596-VL	02FEB84	PNL		15JUL83	30NOV84	EXC	26DEC84	EXC								
E000599-CC	02FEB84			01JAN83	30NOV84	EXC	26DEC84	EXC								
E000605-RS	02FEB84															
E000607-VL	02FEB84			01JAN83	27DEC84	EXC	04JAN85	EXC								
E000610-CS	02FEB84	15APR82	A	09JUL82			05OCT83	INC								
E000612-RS					16MAY85	EXC	31MAY85	EXC								
E000627-RS	02FEB84	15DEC84	A	05JUN80			24JUN83	INC	23AUG84	24OCT84	A	31AUG84				
E000629-CS	02FEB84	18OCT84	A	15OCT83	18JAN84	INC	09MAR84	INC								
E000631-RS					26FEB85	EXC										
E000632-RS	02FEB84	15NOV82	A	15APR83			15JUN83	INC								
E000633-RS	02FEB84			15SEP83	14FEB84	EXC	28MAR84	EXP								
E000641-RS	02FEB84	30NOV83	A	15APR83			04MAY83	INC				07JUN85				
E000642-RS	02FEB84	05JAN84	A	25MAR80			13JUL83									

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTORSTATUS REPORT
(REPORT 2-A)RUN DATE: 08AUG85
DATA DATE: 08AUG85
RUN TIME: 10:57:12

ED

EDGEMONT

LOCATION NUMBER	DATE DESIGN	CONSENT RETURN DATE	FORM STA TUS	RADIOL. SURVEY DATE	INC/EXC RECOMM. DATE REC	INC/EXC DECISION DATE DEC	DATE REA COMPLTD	RA AGREEMNT DATE RET'NO ST	DATE BID PKG ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE CERTIFD
E000665-RS	02FEB84	15JUL82	A	15JUL83		05OCT83 INC						
E000668-RS	02FEB84			15SEP83	15FEB84 EXC	28MAR84 EXP						
E000670-RS	02FEB84	03OCT84	A	15SEP83	15FEB84 INC	28FEB84 INC						
E000674-OT	02FEB84			15NOV83	14FEB84 EXC	08MAR84 EXC						
E000900-RS	02FEB84	16MAR84	A	27FEB80		24JUN83 INC	15MAR84		07JUN85			
E000902-RS	02FEB84	15DEC83	A	05JUN80		24JUN83 INC	17JUL84	21AUG84 A	24JUL84			
E000903-RS	02FEB84	15DEC83	A	30SEP84		24JUN83 INC	18MAY84	11JUL84 A	05JUN84	22AUG84		
E000905-RS	02FEB84	03NOV83	A	06JUN80		24JUN83 INC	11MAY84	11JUL84 A	09MAY84	31AUG84		
E000906-RS		03NOV83	A	05JUN80		24JUN83 INC	05SEP84	28AUG84 A	11JUL84			
E000907-RS	02FEB84	05JAN84	A	11JUN80		24JUN83 INC	22AUG84	19OCT84 A	31AUG84			
E000908-RS	02FEB84	05JAN84	A	07JUN80		24JUN83 INC	05JUL84	21AUG84 A	11JUL84	20SEP84		
E000909-RS	02FEB84	06APR84	A	10JUN80		NOT AVA INC						
E000910-RS	02FEB84	15JAN80	A	06JUN80	31MAY84 EXC	15JUN84 EXC						
E000911-RS	02FEB84	05JAN84	A	06JUN80	30MAY84 INC	24JUN83 INC	16JUL84	20AUG84 A	29JUL84	21SEP84		
E000912-RS	02FEB84	14FEB84	A	11JUN80		24JUN83 INC	16JUL84	20AUG84 A	24JUL84	21SEP84		
E000913-RS	02FEB84	05JAN84	A	04JUN80		24JUN83 INC	16JUL84	20AUG84 A	24JUL84	21SEP84		
E000914-RS	02FEB84	23JAN84	A	12JUN80		24JUN83 INC	18MAY84	20AUG84 A	05JUN84	10SEP84		
E000915-RS	02FEB84	03APR84	A	14NOV80		09APR84 INC	05JUL84	20AUG84 A	11JUL84	21SEP84		
E000916-UK		09APR85	A	18APR85	31MAY85	07JUN85 INC						
E000917-UK		10APR85	A	18APR85	27FEB85 INC	31MAY85 INC						
E000918-UK		09APR85	A	16APR85	27FEB85 EXC	12JUN85 EXC						
E000919-VL	02FEB84				31MAY85 EXC	12JUN85 EXC						
E000920-VL	02FEB84	09APR85	A	18APR85	28MAY85 INC	31MAY85 INC						
E000921-RS	02FEB84	11APR85	A	19APR85	31MAY85 EXC	12JUN85 EXC						
E000922-RS	02FEB84				24MAY85 EXC							
E000923-CC	02FEB84	10APR85	A	15APR85	31MAY85 INC	07JUN85 INC						
E000924-RS	02FEB84	10APR85		17APR85	28MAY85 EXC	12JUN85 EXC						
E000925-RS	02FEB84	12APR85	A	15APR85	31MAY85 INC							
E000926-VL	02FEB84											
E000927-VL	02FEB84	10APR85	A	18APR85	31MAY85 EXC	12JUN85 EXC						
E000930-RS	02FEB84											
E000931-OT	02FEB84											
E000932-VL	02FEB84											
E000933-RS	02FEB84											
E000940-VL		15APR85	A	15APR85	24MAY85 EXC	12JUN85 EXC						
E000941-VL		11APR85	A	15APR85	31MAY85 INC	07JUN85 INC						
E000942-OT		16APR85	A	19APR85	31MAY85 EXC	12JUN85 EXC						
E000950-RM		09APR85	A	16APR85	24MAY85 EXC	12JUN85 EXC						
E000951-VL					21MAY85 EXC	31MAY85 EXC						
E000952-RS		18APR85	A	18APR85	28MAY85 INC	31MAY85 INC						
E002646-SC	02FEB84	15NOV81	A	09APR82		05OCT83 INC						
E00264C-SC	02FEB84	15NOV81	A	09APR82		05OCT83 INC						
E00264D-SC	02FEB84	15NOV81	A	24JUN82		05OCT83 INC						
E00264E-SC	02FEB84	15NOV81	A	28APR82		05OCT83 INC						
E00264F-SC	02FEB84	15NOV81	A	14APR82		05OCT83 INC						
E00264G-SC	02FEB84	15NOV81	A	07JUL82		05OCT83 INC						

JEG JACS REPORT NAME: VXPZ

VICINITY PROPERTIES
STATUS REPORT
(REPORT 2-A)

PAGE NO.: 19

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTORRUN DATE: 08AUG85
DATA DATE: 08AUG85
RUN TIME: 10:57:12

ED

EDGEMONT

LOCATION NUMBER	DATE DESIGN	CONSENT FORM RETURN DATE	STA TUS	RADIOL. SURVEY DATE	INC/EXC RECOMM. DATE REC	INC/EXC DECISION DATE DEC	DATE REA COMPLTD	RA AGREEMNT DATE RET'NO ST	DATE BID PKG ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE CERTIFD
ED0379A-VL		05JAN84	A	15JUN83		13JUL83	INC	20SEP84		A		

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTOR

VICINITY PROPERTIES CHARACTERIZATION REPORT
(REPORT 1)

RUN DATE: 07AUG88
DATA DATE: 07JUL88
RUN TIME: 18:58:24

11

EDGE MONT

INITIAL RADIOLOGICAL MEASUREMENTS

PROPERTY ID- LOCATION CLASS	TAILINGS LOCATION	HIGH INSIDE		HIGH OUTSIDE		RDC / SRC		RDC TYPE	PRIORITY INDEX	RA TYPE	ESTIMATED EXCAVATION MATERIAL AMT (CU YDS)	
		GAMMA / SRC (MICRO R/HR)		GAMMA / SRC (MICRO R/HR)		(W/L)					INTERIOR	EXTERIOR
ED00005-RS	2	14	1	600	1	0.041	1	C	2046	E		6
ED00006-RS												
ED00009-RS	2	10	1	40	1	0.016	1	C	216	E		
ED00026-RS												
ED00029-RS	3	54	1	40	1	0.136	1	C	1890	SE	6	8
ED00030-UK												
ED00032-CH	5	14	1	14	1	0.060	1	C	96	E		2
ED00033-RS	2	11	1	24	1	0.056	1	C	400	E		6
ED00041-RS	6											
ED00043-RS	2	10	1	40	1	0.008	1	D	168	E		
ED00049-RS	2	14	1	22	1	0.069	1	C	480	E		9
ED00050-RS	2	12	1	64	1	0.037	1	D	364	E		13
ED00057-RS	3	36	1	130	1	0.537	1	C	6000	SE	4	13
ED00066-RS												
ED00079-RS	2	9	1	30	1	0.011	1	D	156	E		
ED00082-RM	2	10	1	900	1	0.024	1	C	2644	E		
ED00089-UK												
ED00096-RS	2	12	1	60	1	0.006	1	C	186	E		
ED00097-RS												
ED00098-RS												
ED00099-RS	6											
ED00101-RS	2	13	1	28	1	0.023	1	D	222	E		
ED00105-CS	2	10	1	21	1				36	E		
ED00110-CS	6											
ED00116-RS												
ED00119-RS	2	12	1	60	1	0.029	1	C	364	E		
ED00123-RS												
ED00125-CS	2	11	1	175	1	0.026	1	D	409	E		21
ED00126-RM	2	13	1	30	1	0.010	1	C	150	E		28
ED00147-OT	2	12	1	12	1	0.030	1	D	66	E		
ED00149-RS	2	10	1	27	1	0.028	1	D	249	E		1
ED00150-HO	3	14	P	130	P	0.039	1	C	1040	SE	13	48
ED00154-RS												
ED00156-RS	2	11	1	28	1		X	N	84	E		14
ED00163-RS	2	13	1	40	1	0.036	1	C	336	E		125
ED00164-RS	2	13	1	36	1	0.063	1	C	426	E		4
ED00166-RS	2	20	1	90	1	0.037	1	C	492	E		151
ED00171-RS	2	18	1	46	1	0.027	1	D	300	E		
ED00173-RS	2	10	1	30	1	0.158	1	C	1038	E		30
ED00179-RS	2	16	1	2000	1	0.008	1	C	6048	E		3
ED00181-RS												
ED00182-RS	2									E		
ED00187-RS	2	11	1	36	1	0.018	1	D	216	E		19
ED00190-RS												
ED00192-RS												

DEPARTMENT OF ENERGY - UMIRA PROJECT
TECHNICAL ASSISTANCE CONTRACTOR

VICINITY PROPERTIES CHARACTERIZATION REPORT
(REPORT 1)

RUN DATE: 07AUG88
 DATA DATE: 07AUG88
 RUN TIME: 18.00:24

ED

EDGE™ ON™

INITIAL RADIOLOGICAL MEASUREMENTS

[illegible]

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTORRUN DATE: 07AUG86
DATA DATE: 07JUL86
RUN TIME: 16:55:26

ED

EDGEMONT

INITIAL RADIOLOGICAL MEASUREMENTS

PROPERTY ID- LOCATION CLASS	TAILINGS LOCATION	HIGH INSIDE		HIGH OUTSIDE		RDC / SRC		RDC TYPE	PRIORITY INDEX	R4 TYPE	ESTIMATED EXCAVATION MATERIAL AMT (CU YDS)	
		GAMMA / SRC (MICRO R/HR)		GAMMA / SRC (MICRO R/HR)		(WL)					INTERIOR	EXTERIOR
E000359-CS	2	12	I	100	I	0.004	I	D	194	E		5
E000363-CS	2	13	I	18	I	0.019	I	D	101	E		
E000364-CS	2	16	I	50	I	0.008	I	D	119	E		
E000366-RS	6	27	P	12	P	0.053	P	D	80			
E000368-VL	2		N	22	P		N	N	7	E		
E000369-VL	2		N	20	P		N	N	6	E		
E000370-VL	2		N	13	P		N	N	4	O		
E000375-CS	2	13	P	16	P	0.009	P	D	61	E		
E000377-VL	6			16	I				1			
E000382-VL	2		N	170	I		N	N	51	E		
E000383-RS												
E000384-UK												
E000387-RS												
E000388-RM	2		X	200	I		X	N	600	E		5
E000395-RS	2	12	P	16	P	0.015	P	D	135	E		
E000396-RS	2	14	I	45	I	0.004	I	D	159	E		33
E000403-RS												
E000408-RS												
E000409-O1	2	13	I	22	I	0.051	I	C	93	E		
E000419-RS	2	16	I	18	I	0.007	I	D	96	E		
E000422-RS	2	17	I	19	I	0.021	I	D	163	E		
E000423-RS												
E000429-RS	2	30	P	50	P	0.014	P	D	234	O		
E000431-RM	2	19	I	22	I	0.095	I	C	636	E		
E000435-RS	2	12	P	26	P	0.014	P	D	162	E		
E000437-RS	2	13	I	40	I	0.019	I	C	234	E		
E000451-O1	2		N	24	I		N	N	15	E		37
E000453-RS	2	180	I	100	I	0.004	I	D	1104	E		4
E000455-RS	2	12	I	110	I	0.025	I	D	480	E		2
E000457-O1	2			17	P				13	O		
E000458-VL	2		N	22	P		N	N	7	O		
E000461-RS	2	14	P	18	P	0.020	P	D	174	O		
E000471-O1	2		N	150	I		N	N	112	E		340
E000473-RS	2	13	P	48	P	0.002	P	D	156	E		
E000477-UK												
E000485-VL	2		N	30	P		N	N	9	O		
E000489-RS	2		X	18	I		X	N	54	E		
E000490-RS	2		X	60	I		X	N	180	E		125
E000491-VL												
E000493-VL	2		N	900	P		N	N	270	O		
E000494-VL	2		N	14	I		N	N	4	E		
E000496-VL	6											
E000497-RS	6											
E000498-RS	2	14	I	40	I	0.001	I	D	126	E		
E000499-RS	0	11	I	14	I	0.004	I	D		O		

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTORVICINITY PROPERTIES CHARACTERIZATION REPORT
(REPORT 1)RUN DATE: 07AUG85
DATA DATE: 07JUL85
RUN TIME: 18:55:26

ED

EDGE MONT

INITIAL RADIOLOGICAL MEASUREMENTS

PROPERTY ID- LOCATION CLASS	TAILINGS LOCATION	HIGH INSIDE		HIGH OUTSIDE		ROC / SRC		ROC TYPE	PRIORITY INDEX	RA TYPE	ESTIMATED EXCAVATION MATERIAL AMT (CU YDS)	
		GAMMA / SRC (MICRO R/HR)		GAMMA / SRC (MICRO R/HR)		(WL)					INTERIOR	EXTERIOR
E000500-RS	2	18	I	25	I	0.027	I	D	237	E		10
E000503-RS												
E000507-VL	2		N	29	I		N	N	9	E		61
E000516-VL	2		N	80	P		N	N	24	C		
E000518-VL	2		N	47	I		N	N	14	E		5
E000519-RS	2		X	15	I		X	X	45	E		
E000524-RS	2			13	P				39	C		
E000526-RS	2	12	P	14	P	0.015	P	D	132	C		
E000532-RS	2	25	P	31	P	0.003	P	D	111	C		
E000535-VL	2		N	39	P		N	N	12	E		
E000542-VL	6											
E000543-CS	2	17	P	25	P	0.020	P	D	117	E		
E000546-RS	2	11	P	19	P	0.006	P	D	93	C		
E000547-RS												
E000551-RS	6											
E000554-VL	6											
E000555-RS	2	11	I	300	I	0.022	I	D	1032	E		
E000561-RS	6	19	I	73	I				36			
E000571-VL	0		N	15	I					C		
E000582-RS												
E000584-RS	2	14	I	200	I	0.016	I	D	696	E		
E000585-VL	2		N	70	P		N	N	21			
E000592-VL	2		N	14	I		N	N	4	E		
E000593-RS	2	12	I	2000	I	0.023	I	D	6135	C		
E000596-VL	2		N	14	P		N	N	4	C		
E000599-CO	2	12	P	15	P	0.009	P	D	54	C		
E000605-RS	6											
E000607-VL	2		N	15	P		N	N	5	C		
E000610-CS	2	12	I	145	I	0.008	I	D	290	E		1
E000612-RS												
E000627-RS	3	25	I	150	P	0.081	I	C	1560	SE	1	83
E000629-CS												
E000631-RS												
E000632-RS	3	13	P	40	P	0.012	P	B	320	SE		60
E000633-RS	2	12	P	55	I		P	D	165	E		
E000641-RS	2	16	I	25	I	0.010	I	D	135	E		
E000642-RS	2	12	P	50	I	0.020	P	D	270	E		21
E000645-RS	2		X	105	I	0.001	P	D	321	E		49
E000649-RS	3	40	P	60	I	0.007	P	D	370	SE	6	27
E000650-RS	2	22	P	41	I	0.001	P	D	129	E		
E000651-RS	2	21	P	44	P	0.006	P	D	168			
E000652-RS												
E000653-RS												
E000654-RS	2	12	P	15	I	0.012	P	D	126	E		
E000655-RS	2	12	P	60	P	0.010	P	D	240	E		

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTORVICINITY PROPERTIES CHARACTERIZATION REPORT
(REPORT 1)RUN DATE: 07AL385
DATA DATE: 07JUL85
RUN TIME: 18:58:26

EDGEMONT

INITIAL RADIOLOGICAL MEASUREMENTS

PROPERTY ID- LOCATION CLASS	TAILINGS LOCATION	HIGH INSIDE		HIGH OUTSIDE		ROC / SRC		ROC TYPE	PRIORITY INDEX	RA TYPE	ESTIMATED EXCAVATION MATERIAL AMT (CU YDS)	
		GAMMA / SRC (MICRO R/HR)		GAMMA / SRC (MICRO R/HR)		(WL)					INTERIOR	EXTERIOR
E000657-R5												
E000658-R5	2	14	I	75	I	0.020	I	D	345	E		
E000660-R5	2	11	F	24	I	0.011	F	D	135	E		
E000663-R5												
E000665-R5	2		X	60	I		X	N	180	E		14
E000668-R5	2	17	F	29	I	0.022	F	D	219	E		
E000670-R5	2	15	I	125	I	0.022	I	D	507	E		4
E000674-OT												
E000900-R5	3	100	P	100	P	1.931	I	C	20310	SE	65	479
E000902-R5	2	8	F	50	P	0.033	I	C	345	E		105
E000903-R5	2	14	R	500	R	0.013	I	C	1578	E		105
E000905-R5	2	80	R	70	R	0.037	R	C	720	E		119
E000906-R5	2	11	R	45	R	0.017	R	C	245	E		315
E000907-R5	2	20	R	60	R	0.052	I	C	672	E	9	357
E000908-R5	2	18	R	100	R	0.015	R	C	390	E		23
E000909-R5	0	12	R	15	R	0.022	R	C		R		
E000910-R5	0	15	R	15	R	0.065	R	C		R		
E000911-R5	2	18	R	50	R	0.029	R	B	324	E		13
E000912-R5	2	14	R	25	R	0.015	R	B	174	E		1
E000913-R5	3	20	R	80	R	0.133	R	B	1730	SE	1	36
E000914-R5	2	16	R	190	R	0.011	R	B	636	E		29
E000915-R5	2	10	I	30	I	0.155	I	C	1035	E		19
E000916-UX	2	6	I	55	I				17	E		
E000917-UX	2	10	I	9	I				6	E		
E000918-UX	0	9	I	13	I					O		
E000919-VL	6											
E000920-VL	2	10	I	51	I				15	E		
E000921-R5	2	12	I	42	I				126	E		
E000922-R5	6											
E000923-CC	2	5	I	160	I				240	E		
E000924-R5	0		N	11	I					O		
E000925-R5	2		N	77	I		N	N	231	E		
E000926-VL	6											
E000927-VL	0		N		I					O		
E000930-R5	2									E		
E000931-OT	6											
E000932-VL	6											
E000933-R5	2									E		
E000940-VL	0		N	21	I					O		
E000941-VL	2		N	61	I				18	E		
E000942-OT	6		N	45	I				6			
E000950-RM	2		X	25	I				54	E		
E000951-VL												
E000952-R5	2	10	I	35	I				105	E		
E002645-SC	3	17	I	15	I	0.003	I	C	400	SE		

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTORVICINITY PROPERTIES CHARACTERIZATION REPORT
(REPORT 1)RUN DATE: 07AUG86
DATA DATE: 07JUL86
RUN TIME: 18:55:06

ED

EDGE MONT

INITIAL RADIOLOGICAL MEASUREMENTS

PROPERTY ID- LOCATION CLASS	TAILINGS LOCATION	HIGH INSIDE		HIGH OUTSIDE		ROC / SRC		ROC TYPE	PRIORITY INDEX	RA TYPE	ESTIMATED EXCAVATION MATERIAL AMT (CU YDS)	
		GAMMA / SRC (MICRO R/HR)		GAMMA / SRC (MICRO R/HR)		(WL)					INTERIOR	EXTERIOR
E00264C-SC	2	15	1	14	1	0.011	1	C	312	E		
E00264D-SC	2	15	1	15	1	0.006	1	D	276	E		
E00264E-SC	2	14	1	15	1	0.140	1	C	1770	E		
E00264F-SC	2	14	1	50	1	0.010	1	C	420	E		
E00264G-SC	2	17	1	15	1	0.055	1	C	864	E	16	
E00379A-VL	2		N	40	1		N	N	12	E		3

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTORRUN DATE: 08AUG85
DATA DATE: 08AUG85
RUN TIME: 10:57:12

GJ

GRAND JUNCTION

LOCATION NUMBER	DATE DESIGN	CONSENT FORM RETURN DATE	STA TUS	RADIOLOGICAL SURVEY DATE	INC/EXC RECOMM. DATE REC	INC/EXC DECISION DATE DEC	DATE REA COMPLTD	RA AGREEMENT DATE RET'NO ST	DATE BIO PKG ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE CERTIFIED
GJ00004-RS	15MAY73	17AUG84	A	15AUG72	20MAY84 INC	29MAY84 DT						
GJ00011-CS		16MAY83	A	15MAR71		16MAY83 DT		23SEP83 A		21OCT83	23AUG84	
GJ00015-CS		23SEP83	A	15SEP74		19NOV82 INC						
GJ00016-UK				16MAR84	23MAR84 INC	29MAR84 INC	30APR85					
GJ00018-RS	15AUG73	13JAN84	A	07MAR84	30APR84 INC	29MAR84 INC	29NOV84	12FEB85 A	06FEB85			
GJ00028-UK		05JUN84	A	24JUL84	13SEP84 EXC	05OCT84 XD						
GJ00029-RS		08NOV83	A	15APR76		08NOV83 DT		15MAY84 L	05JUN84	14NOV84		
GJ00031-RS	15MAR73	23OCT84	A	29NOV84	30JAN85 EXC	25FEB85 EXC						
GJ00034-RS		19OCT84	A	21FEB85	26MAR85 INC	02APR85 INC						
GJ00048-CS		05FEB85		29MAY85	27JUN85 INC	11JUL85 INC						
GJ00050-CC	15JUN73	14DEC84	A	11FEB85	30APR85 INC	20MAY85 INC						
GJ00052-CS					31JUL85 INC							
GJ00053-RS		13MAR85		14MAY85	12JUL85 INC	23JUL85 INC						
GJ00055-RS		19DEC84	A	18FEB85	09APR85 INC	18APR85 INC						
GJ00056-RS		22FEB85		29MAY85	09JUL85 INC	23JUL85 INC						
GJ00057-RM		17DEC84		21JAN85	25MAR85 INC	02APR85 INC						
GJ00058-RS	15MAY73	25MAY84	A	24JUL84	26APR85 INC	14MAY85 DT		30MAY85 A				
GJ00063-RS		09MAY83	A			09MAY83 DT		23SEP83 A		20JUN84		
GJ00064-RS				15AUG71								
GJ00065-CS		26FEB85		22MAY85	27JUN85 EXC	EXC						
GJ00066-CS		26NOV84	A	13NOV84	30JAN85 INC	06FEB85 INC						
GJ00069-RS		05MAR84	A	06AUG84	27NOV84 INC	28NOV84 INC						
GJ00071-RS	15MAR77	26OCT84		15JAN77								
GJ00072-RS				15OCT72		30SEP83 INC						
GJ00073-RS		23JUL84		18SEP84								
GJ00085-RS		09MAY83	A	15AUG71		09MAY83 DT	07DEC82	19JUL83 A		01SEP83	16AUG84	
GJ00089-SC	15MAY73	05NOV84	A	24JAN85	26APR85 INC	20MAY85 INC						
GJ00092-RS	15JAN73	15MAY80		15FEB71								
GJ00095-RS		06FEB85		22MAY85	20JUN85 INC	27JUL85 INC						
GJ00102-RS	15MAY73	24DEC84	A	04JAN84	09JAN84 INC	13FEB84 DT		03MAY84 L		14NOV84		
GJ00106-CS		18MAR83	A	15JUL71		28OCT82 INC	10AUG84					
GJ00110-UK		18DEC85	A	18FEB85	09APR85 INC	18APR85 INC						
GJ00112-OT		11FEB83	A	15JUL80		19NOV82 INC	16APR84	15JUN84	15MAY84	24SEP84		
GJ00114-CH		05NOV84	A	12DEC84	03MAY85 INC	20MAY85 INC						
GJ00115-CS		29JUL83	A			29JUL83 DT		21MAR84 L		24APR84		
GJ00119-RS		15AUG83	A	15MAR73		19NOV82 INC	20AUG84	22FEB85 A	26MAR85			
GJ00122-OT												
GJ00126-RS		20DEC83		21DEC83	02FEB84 EXC	30MAR84 XD						
GJ00128-CS	15MAR73	15FEB79	A	14NOV84	31JAN85 INC	07FEB85 INC						
GJ00133-RS			P	15JAN79		30SEP83 INC						
GJ00137-RS		29NOV84		18FEB85	19MAR85 INC	02APR85 INC						
GJ00140-CC		11FEB83	A	15SEP73		19NOV82 INC						
GJ00141-RS					31JUL85 INC							
GJ00144-CC			P	15NOV72		19NOV82 INC						
GJ00144-CH												
GJ00145-RS			A	15MAY72		30SEP83 INC	28MAY85	18JUN85 A				

JEG JACS REPORT NAME: VXP2

VICINITY PROPERTIES

PAGE NO.: 21

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTORSTATUS REPORT
(REPORT 2-A)RUN DATE: 08AUG85
DATA DATE: 08AUG85
RUN TIME: 10:57:12

GJ

GRAND JUNCTION

LOCATION NUMBER	DATE DESIGN	CONSENT FORM		RADIOLOGICAL SURVEY DATE	INC/EXC RECOMM.		INC/EXC DECISION		DATE REA COMPLTD	RA AGREEMENT		DATE BID PKG ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE CERTIFIED	
		RETURN DATE	STA TUS		DATE	REC	DATE	DEC		DATE	ST					
GJ00146-AP		14FEB84		21MAR84	11MAY84	INC	23MAY84	INC	10JUN85							
GJ00153-CS		11FEB83	A	15SEP74			19NOV82	INC	28AUG84	03JAN85	A	20DEC84				
GJ00154-CC			P	15NOV72			19NOV82	INC								
GJ00157-RS					31JUL85	INC										
GJ00158-RS					17JUL85	INC										
GJ00164-CS			R	15APR71			21MAR83	DT								
GJ00169-CS		15AUG83	A	15APR71			19NOV82	INC	27SEP84	28NOV84	A	20DEC84	22MAR85			
GJ00171-CS		28NOV84		16JAN85	26MAR85	INC	02APR85	INC								
GJ00175-CS		16FEB83	A	15NOV72			19NOV82	INC								
GJ00176-CS				15AUG72												
GJ00178-RS				15MAR71			30SEP83	INC								
GJ00180-UK				20MAR84	23MAR84	INC	30MAR84	DT								
GJ00192-CS			D	15MAY71			19NOV82	INC								
GJ00223-RS		14MAR84	A	02FEB84	05MAR84	INC	08MAR84	INC	25OCT84	22JAN85	A	26MAR85				
GJ00224-RS		01MAY84	A	26SEP84	20NOV84	INC	26NOV84	INC	30APR85	29MAY85	A					
GJ00225-RS	15JAN73			15MAR71												
GJ00233-RS				15MAR71				SPO								
GJ00237-RS		03DEC84	A	14DEC84	28JAN85	INC	04FEB85	INC								
GJ00239-RS	15MAY73	15OCT84		12NOV84	16JAN85	INC	25JAN85	DT								
GJ00244-RS			R	15AUG80			21MAR83	DT			3					
GJ00253-RS	15MAY73	29MAY84	A	26JUL84	13SEP84	EXC	05OCT84	XD								
GJ00254-RS		01AUG84	A	01APR85	24JUL85	EXC										
GJ00278-RS		18SEP84														
GJ00279-RS	15JAN74	15DEC83	A	15DEC83	05MAR84	INC	27MAR84	DT		17APR84	L		21JUN84			
GJ00284-RS		10SEP84					18OCT84	INC								
GJ00286-RS		13SEP84														
GJ00292-RS		15SEP84														
GJ00295-RS	15SEP72			15APR71			25SEP84	INC								
GJ00300-CS		21OCT83	A	15JUL80			19NOV82	INC								
GJ00306-CS		03JAN84	A	14DEC83	11JAN84	INC	27MAR84	DT		17APR84	L		12JUN84			
GJ00310-RS		13DEC84		11FEB85	09JUL85	INC	23JUL85	INC								
GJ00312-RS							11JUL85	SPO								
GJ00316-RS			P	15NOV70			19NOV82	INC								
GJ00317-RS					31JUL85	EXC										
GJ00351-RS		11JAN85		07MAY85												
GJ00354-CS		24AUG83	A	15JUN71			19NOV82	INC								
GJ00357-RS		15FEB85	A	15FEB71			30SEP83	INC	17OCT84	03JAN85	A	06FEB85				
GJ00375-CS	15JUN73			15APR71												
GJ00376-RS	15DEC72	23OCT84	A	13NOV84	31JAN85	INC	11FEB85	INC	10JUN85							
GJ00383-RS		15FEB85	A		03MAY85	INC										
GJ00385-RS		12MAR84		12MAR84	19APR84	INC	07MAY84	INC	14SEP84	09JAN85	A					
GJ00388-RS		23OCT84	A	28DEC84	31JAN85	INC	11FEB85	INC								
GJ00392-RS	15MAR75	20JAN84		08MAR84	21MAY84	INC	23MAY84	INC	20NOV84	11JAN85	A	06FEB85				
GJ00393-UK		23APR84	D													
GJ00403-SC		24MAY84	A	17OCT84	30NOV84	INC	20MAY85	INC								
GJ00404-CS		19APR83	A	15NOV72			19NOV82	INC	01APR85							

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTOR

RUN DATE: 06AUG85

DATA DATE: 06AUG85

RUN TIME: 10:57:12

GJ

GRAND JUNCTION

LOCATION NUMBER	DATE DESIGN	CONSENT FORM RETURN DATE	STA TUS	RADIOLOGICAL SURVEY DATE	INC/EXC RECOMM. DATE	INC/EXC DECISION DATE	DATE REA COMPTD	RA AGREEMENT DATE RET NO	DATE BID PKG ISSUED	DATE RA COMPTD	DATE COMPLN REPORT ISSUED	DATE CERTIFIED
GJ00406-VL		29OCT84		15NOV84	12MAR85 EXC	20MAR85 EXC						
GJ00408-SC	15DEC72	27JUL84	A	27DEC84	31JAN85 INC	11FEB85 INC						
GJ00409-SC		18MAR83	A			19NOV82 INC						
GJ00419-CS		21MAR83	A	15NOV72		21MAR83 DT		20JUN83 A			05AUG83	
GJ00423-CH		16MAY83	A	15MAY80		16MAY83 DT		23SEP83 A			10MAY84	
GJ00426-CS		18MAY83	A	15DEC70		19NOV82 INC	25SEP84	01MAR85 A	06FEB85			
GJ00429-CS	15JUN73	06JAN84	A	06JAN84	04JAN84 INC	13FEB84 INC	29APR84	A	02APR84			
GJ00431-UK						30SEP83 INC						
GJ00433-CC		20JAN84	A	15NOV82		30SEP83 INC		20JAN84 A				
GJ00438-UK	02FEB84	02AUG84	A	19OCT84	24JAN85 INC	04FEB85 DT						
GJ00443-RS		19FEB85		23APR85	21JUN85 INC	27JUL85 INC						
GJ00447-CS		18MAR83	A	15SEP72		19NOV82 INC						
GJ00450-RS		14DEC84		12FEB85	20MAR85 EXC	15APR85 EXC						
GJ00452-CS				05MAY78		30JUN83 INC						
GJ00457-RS			D	15MAR72		19NOV82 INC						
GJ00461-CS		18FEB83	A	15MAR71		19NOV82 INC						
GJ00464-OT		01OCT83	A	18FEB71	28FEB85 INC		01OCT83					
GJ00467-CS			P	15NOV78		29OCT82 INC						
GJ00470-CC		18MAR83	R	15FEB70		19NOV82 INC						
GJ00471-CS		19APR83	A	15OCT81		19NOV82 INC						
GJ00472-CC		30NOV84	A	17JAN85		12APR85 INC						
GJ00477-RS		14MAY85		06JUN85	26JUN85 INC	03JUL85 INC						
GJ00487-RS		27FEB85		20APR85	26JUN85 EXC							
GJ00488-CC		18MAR83	A	15FEB79		19NOV82 INC						
GJ00491-RS	15MAR73	29OCT84	A	12DEC84	30JAN85 INC	06FEB85 INC						
GJ00492-RS		23OCT84	A	15NOV84	31JAN85 EXC	25FEB85 EXC						
GJ00494-RS	23OCT84	25OCT84	A	05DEC84	31JAN85 EXC	25FEB84 EXC						
GJ00497-RS	15FEB73	27AUG84	A	15MAR72								
GJ00499-CS		03DEC84	A	16JAN85	18APR85 INC	25APR85 INC						
GJ00512-RS		29NOV84	A	16JAN85	15FEB85 EXC	04MAR85 EXC						
GJ00518-CS				10FEB71		30JUN83 INC						
GJ00523-CC			D	15MAY76		19NOV82 INC						
GJ00524-UK			D			28OCT82 INC						
GJ00546-CC	15FEB80	12OCT83		20MAR84	23MAR84 INC	30MAR84 DT						
GJ00560-CS		04MAR85		21APR85	12JUN85 EXC							
GJ00560-RS												
GJ00565-RS		14MAY85		11JUN85	12JUL85 INC	23JUL85 INC						
GJ00567-RS					21JUN85 EXC	02JUL85 EXC						
GJ00568-RS		08MAR85		23APR85	26JUN85 INC	11JUL85 INC						
GJ00572-RS				23APR85	31MAY85 EXC	13JUN85 EXC						
GJ00576-RS	15MAY73	28FEB84	A	21MAR84	28SEP84 EXC	22OCT84 EXC						
GJ00577-RS		21OCT84		22JAN85	18MAR85 INC	02APR85 INC						
GJ00578-RS		19MAR84		14JUN84	31JUL84 EXC	20AUG84 EXC						
GJ00579-RS		24DEC84	A	18JAN85	26FEB85 EXC	11MAR85 EXC						
GJ00582-RS		22FEB85		23APR85	31MAY85 EXC	13JUN85 EXC						
GJ00583-RS		27FEB85		23APR85	31MAY85 EXC	13JUN85 EXC						

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTORSTATUS REPORT
(REPORT 2-A)RUN DATE: 08AUG85
DATA DATE: 08AUG85
RUN TIME: 10:57:12

GJ

GRAND JUNCTION

LOCATION NUMBER	DATE DESIGN	CONSENT FORM RETURN DATE	STA TUS	RADIOL. SURVEY DATE	INC/EXC RECOMM. DATE REC	INC/EXC DECISION DATE DEC	DATE REA COMPLTD	RA AGREEMNT DATE RET/NO ST	DATE BID PKG ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE CERTIFD
GJ00584-RS		20FEB85		23APR85	21JUN85 EXC	02JUL85 EXC						
GJ00586-RS		09MAY83	A	15MAY80		09MAY83 DT	09DEC82	28OCT83 A		30NOV83	16AUG84	
GJ00587-RS				15FEB71		30SEP83 INC						
GJ00588-RS		21DEC84		22JAN85	28JUN85 EXC	29JUL85 EXC						
GJ00590-RS					10APR85 INC	18APR85 INC						
GJ00593-UK						15APR85 EXC						
GJ00595-RS			P	15OCT72		19NOV82 INC						
GJ00598-RS		28DEC84		22JAN85	25MAR85 EXC	15APR85 EXC						
GJ00599-RS		15FEB85	A	07MAR85	26APR85 INC	20MAY85 INC						
GJ00607-SC		20JAN84	A	15JUN73		19NOV82 INC	17JAN85	20JAN84 A				
GJ00609-RS			A	23JAN85	28MAR85 EXC	16APR85 EXC						
GJ00620-RS					31JUL85 INC							
GJ00631-RS		20DEC84		23JAN85	28FEB85 INC	05MAR85 INC	28MAY85	18JUN85 A				
GJ00633-RS		12MAR84	A	14JUN84	31JUL84 INC	03AUG84 INC	13JUN85					
GJ00669-RS		09MAY83	A	15NOV70		09MAY83 DT	03FEB83	02NOV83 L		24FEB84		
GJ00679-RS	15MAY73			15NOV70								
GJ00680-RS		27MAR84	A	11JUN84								
GJ00681-RS	15FEB73	18OCT84	A	12NOV84	31JAN85 INC	11FEB85 INC						
GJ00689-RS	15JUL73			15JUN71	30APR84 INC	18MAY84 DT						
GJ00691-RS	15MAR77	14MAY84	A	15JUL81								
GJ00692-RS	15MAR73	17OCT84	A	15FEB74	30APR84 INC	18MAY84 DT						
GJ00693-RS	15JUL73	14MAY84	A	15JUN71	30APR84 INC	18MAY84 DT						
GJ00704-CS						04OCT84 INC						
GJ00712-RS	15DEC72	09MAR84	A	21MAR84	31OCT84 INC	09NOV84 INC						
GJ00713-RS		05OCT84		15NOV70	31DEC84 INC	14JAN85 INC						
GJ00715-RS				15NOV70		30SEP83 INC						
GJ00716-RS		28FEB84		21MAR84	11MAY84 INC	23MAY84 INC	20FEB85	19MAR85 A				
GJ00720-RS		27DEC84	A	24JAN85	28MAR85 EXC	16APR85 EXC						
GJ00721-RS	15DEC72			15NOV70	01APR85 INC	24JUL85 INC						
GJ00723-RS		23OCT84	A	28NOV84	26FEB85 INC	05MAR85 INC						
GJ00724-RS	15AUG73	04APR84	A	19JUL84	25OCT84 INC	30OCT84 DT						
GJ00727-RS	15MAY73	04APR84	A	15AUG72	30APR84 INC	18MAY84 DT						
GJ00728-RS	15FEB73	31OCT84	A	12DEC84	30JAN85 INC	11FEB85 INC						
GJ00729-RS	15OCT73			15OCT73	20MAY84 INC	29MAY84 DT						
GJ00730-RS	15JUL73			15JUN71	30APR84 INC	18MAY84 DT						
GJ00751-RS		13MAY85		27JUN85	16JUL85 INC							
GJ00765-RS						14JAN85 SPO						
GJ00766-RS	15MAY73	21FEB84	A	20MAR84	31JUL84 INC	03AUG84 INC	30APR85					
GJ00767-RS					17JUN85 INC	21JUN85 INC						
GJ00771-RS		23JAN85		23APR85	28JUN85 INC	02JUL85 INC						
GJ00772-RS		06FEB85	A	19MAR85	26APR85 EXC	23MAY85 EXC						
GJ00773-RS		08JAN85		22JAN85	25MAR85 EXC	18APR85 INC						
GJ00780-RS		09MAY83	A			09MAY83 DT	14DEC82	02NOV83 L		10FEB84		
GJ00792-UK	02FEB84	10OCT84	A	17OCT84								
GJ00793-RS		11OCT84	A	17OCT84								
GJ00797-RS		21DEC84	A	22JAN85	28MAR85 EXC	16APR85 EXC						

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTOR

STATUS REPORT
(REPORT Z-A)

RUN DATE: 08AUG85

DATA DATE: 08AUG85

RUN TIME: 10:57:12

GJ

GRAND JUNCTION

LOCATION NUMBER	DATE DESIGN	CONSENT FORM RETURN DATE	STA TUS	RADIOLOGICAL SURVEY DATE	INC/EXC RECOMM. DATE REC	INC/EXC DECISION DATE DEC	DATE REA COMPLTD	RA AGREEMENT DATE RET'ND ST	DATE BID PKG ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE CERTIFIED
GJ00798-RS		18MAR85		15MAY85	24JUL85 EXC							
GJ00801-RS					31JUL85 INC							
GJ00807-RS		16OCT84	A	13NOV84	30JAN85 INC	06FEB85 INC						
GJ00813-RS				15JAN85	28MAR85 EXC	16APR85 EXC						
GJ00870-SC					24JUL85 INC							
GJ00894-RS			P	15APR77		19NOV82 INC						
GJ00897-CS		18MAR83	A	15JAN82		19NOV82 INC						
GJ00898-CS	15MAY73	20DEC84	A	15MAY79								
GJ00913-RS		20DEC84		23JAN85	28MAR85 INC	12APR85 INC						
GJ00915-RS	15OCT72	19JAN84	A	21MAR84		25SEP84 INC	02APR85	25APR85 A				
GJ00916-RS		17NOV83	A	15JUN71	12JUN85 INC	19JUN85 INC	11SEP84					
GJ00941-RS		28FEB85		20APR85	27JUN85 INC	03JUL85 INC						
GJ00943-RS			A	21MAR85	03MAY85 INC	20MAY85 INC						
GJ00947-UK	02FEB84			18OCT84	30NOV84 EXC	17DEC84 XD						
GJ00955-UK		21MAR84	A									
GJ00956-UK		21MAR84	A									
GJ00975-RS		17NOV83	A	15MAY72		30SEP83 INC	30JUL84	24OCT84 A	13SEP84	30NOV84		
GJ00976-RS		02MAR84		21MAR84	13JUN84 EXC	21JUN84 EXC						
GJ00982-RS	15NOV72	23OCT84	A	13NOV84	28JAN85 INC	04FEB85 INC	30APR85	14JUN85 A				
GJ00985-RS		11DEC84		22MAY85	10JUL85 INC	23JUL85 INC						
GJ00986-RS		11DEC84	A	15JAN85	21FEB85 INC	04MAR85 INC						
GJ00987-RS		03DEC84	A	15JAN85	21FEB85 EXC	04MAR85 EXC						
GJ00993-RS		19FEB85		01MAY85	12JUN85 EXC							
GJ00995-RS			A	01AUG71	31MAY85 INC							
GJ00996-RS		21FEB85		14MAY85	28JUN85 EXC	29JUL85 EXC						
GJ01000-RS		15FEB85	A	11APR85		10JUN85 EXC	08AUG84	04OCT84 A	13SEP84	30NOV84		
GJ01001-RS	15MAR73	15MAR79	A	15JUL71	28JUN84 EXC	05JUL84 XD						
GJ01002-RS		18OCT84	A	31OCT84	31DEC84 INC	14JAN85 INC						
GJ01003-RS		08MAR84		14JUN84	31JUL84 INC	20AUG84 INC						
GJ01004-RS		16MAR84	A	08MAR84	22FEB84 INC	07MAR84 INC	20DEC84					
GJ01005-RS		16OCT84		07NOV84	31DEC84 EXC	14JAN85 EXC						
GJ01006-RS		24MAR84	A	14JUN84	31JUL84 EXC							
GJ01007-RS					27JUN85 INC	03JUL85 INC						
GJ01012-RS		14JAN85		01MAY85	26JUN85 EXC							
GJ01014-RS					28MAR85 INC	12APR85 INC						
GJ01019-RS		14DEC84	A	01MAY85	28MAY85 INC	31MAY85 INC						
GJ01024-RS						23JUL85 INC						
GJ01024-SC		29JAN85		10APR85	10JUL85 INC							
GJ01027-RS	15MAY73	02APR84	A	15OCT72	28JUN84 INC	05JUL84 DT						
GJ01034-RS	15JUL73	25MAY84	A	01AUG84								
GJ01038-CH		19APR83	A	15AUG79		19NOV82 INC	02APR85					
GJ01039-CS	15MAY73	13FEB84	A	14DEC83	13JAN84 INC	13FEB84 DT		12MAR84 L		17APR84		
GJ01045-RS		04DEC84		09JAN85	26JUN85 INC	11JUL85 INC						
GJ01056-RS		18DEC84		23JAN85	25MAR85 EXC	02APR85 EXC						
GJ01058-RS		15JAN85		02APR85	13JUN85 EXC							
GJ01067-AP		04DEC84	A	08JAN85	31JAN85 EXC	25FEB85 EXC						

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTORSTATUS REPORT
(REPORT 2-A)RUN DATE: 08AUG85
DATA DATE: 08AUG85
RUN TIME: 10:57:12

GJ

GRAND JUNCTION

LOCATION NUMBER	DATE DESIGN	CONSENT RETURN DATE	FORM STA TUS	RADIOLOGICAL SURVEY DATE	INC/EXC RECOMM. DATE REC	INC/EXC DECISION DATE DEC	DATE REA COMPLTD	RA AGREEMENT DATE RET'NO ST	DATE BID PKG ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE CERTIFIED
GJ01068-RS			A	15FEB85	16MAY85 INC	29MAY85 INC						
GJ01069-RS		05DEC84	A	09JAN85	07FEB85 EXC	25FEB85 EXC						
GJ01070-RS		04DEC84	A	08JAN85	31JAN85 EXC	25FEB85 EXC						
GJ01071-RS		03DEC84		08JAN85	27FEB85 EXC	14MAR85 EXC						
GJ01079-RS					31JUL85 EXC							
GJ01111-RS		23OCT84	A	20NOV84	31JAN85 EXC	25FEB85 EXC						
GJ01117-RS		04JUN84	A	24JUL84								
GJ01124-RS		15FEB85	A	10MAR85	21MAY85 INC	29MAY85 INC						
GJ01126-RS		19FEB85	A	20MAR85	21MAY85 INC	29MAY85 INC						
GJ01128-RS					28JUN85 INC	02JUL85 INC						
GJ01129-RS		19DEC84		19JAN85	28MAR85 EXC	16APR85 EXC						
GJ01130-RS				15NOV70								
GJ01131-RS		21DEC84		21JAN85	25MAR85 EXC	16APR85 EXC						
GJ01132-RS					13MAY85 INC	26JUL85 INC						
GJ01133-RS		19DEC84		22JAN85	01APR85 INC	18APR85 INC						
GJ01134-RS		19DEC84	A	24JAN85	28MAR85 INC	12APR85 INC						
GJ01135-RS		18DEC85		02APR85	12JUL85 INC	24JUL85 INC						
GJ01137-RS		14DEC85	A	22JAN85	18APR85 EXC	23MAY85 EXC						
GJ01138-UK		25OCT84	A	13FEB85	10APR85 INC	18APR85 INC						
GJ01139-RS		23NOV84	A	13DEC84	30APR85 INC	20MAY85 INC						
GJ01140-CC				29MAY83		30JUN83 INC						
GJ01141-RS					30JUL85 EXC							
GJ01142-RS		18OCT84		15OCT70	31DEC84 INC	14JAN85 INC	10JUN85					
GJ01147-RS					12JUL85 INC	24JUL85 INC						
GJ01149-RS		03DEC84	A	17JAN85		16APR85 EXC						
GJ01151-AP					20MAR85 INC	02APR85 INC						
GJ01163-RS					03MAY85 EXC	23MAY85 EXC						
GJ01164-RS		03DEC84	A	12DEC84	07FEB85 EXC	25FEB85 EXC						
GJ01167-RM		25DEC84	A	16FEB85	30APR85 INC	20MAY85 INC						
GJ01176-RS					31JUL85 INC							
GJ01177-RS		14MAY85		20JUN85	16JUL85 INC							
GJ01180-RS		01NOV84	A	04DEC84	31JUL85 EXC							
GJ01181-RS					31JUL85 INC							
GJ01183-RS					31JUL85 EXC							
GJ01184-RS					31JUL85 INC							
GJ01188-RS		19FEB85		23APR85	12JUN85 INC	19JUN85 INC						
GJ01189-RS		19DEC84	A	22JAN85	20MAR85 INC	02APR85 INC	14JUN85					
GJ01190-RS		26MAR85		16MAY85	17JUL85 INC							
GJ01191-RS		20OCT84	A	20NOV84	31JAN85 INC	07FEB85 INC	10JUN85					
GJ01192-SC		12DEC84		18JAN85	28MAR85 INC	12APR85 INC						
GJ01202-RS					22JUL85 EXC	29JUL85 EXC						
GJ01203-RS	15AUG73	15JUN80		15AUG72								
GJ01204-RS		20DEC84		23JAN85	28MAR85 INC	12APR85 INC						
GJ01205-RS		26DEC84		23JAN85	25MAR85 INC	18APR85 INC						
GJ01207-RS		25NOV84	A	04DEC84	30JAN85 INC	06FEB85 INC						
GJ01240-RS		03DEC84		16JAN85	28FEB85 INC							

REPORT NAME: VXPZ

VICINITY PROPERTIES

PAGE NO. : 26

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTOR

STATUS REPORT
(REPORT 2-A)

```

RUN DATE: 08AUG85
DATA DATE: 08AUG85
RUN TIME: 10:57:12

```

6J	GRAND JUNCTION
----	----------------

LOCATION NUMBER	DATE DESIGN	CONSENT FORM		RADIOLOGICAL SURVEY DATE	INC/EXC RECOMM.		INC/EXC DECISION		DATE REA COMPLTD	RA AGREEMENT		DATE BID PKG ISSUED	DATE RA COMPLTD	DATE	DATE CERTIFIED
		RETURN DATE	STA TUS		DATE	REC	DATE	DEC		DATE	ST			COMPLN REPORT ISSUED	
GJ01245-RS						07MAR85	EXC	21JUN85	SPO						
GJ01246-RS						27FEB85	INC	04MAR85	INC						
GJ01249-RS		17APR85		21MAY85		17JUL85	INC								
GJ01254-RS						31JUL85	INC								
GJ01257-RS		19FEB85		21MAR85		27JUN85	INC	03JUL85	INC						
GJ01259-RS		15MAR85		21APR85		21JUN85	EXC	02JUL85	EXC						
GJ01260-CS		NOT AVA	D	15AUG72											
GJ01264-RS		15FEB84	A	06MAR84		13JUN84	EXC	21JUN84	EXC						
GJ01265-RS		14FEB84	A	29FEB84		16AUG84	EXC	10OCT84	EXC						
GJ01266-RS		15NOV83	A	15MAY80				30SEP83	INC	06MAR85	29APR85	A			
GJ01273-RS						31JUL85	INC								
GJ01280-RS		05DEC84		15JAN85		28JUN85	INC	02JUL85	INC						
GJ01282-RS		30NOV84	A	15JAN85		26FEB85	EXC	11MAR85	EXC						
GJ01283-RS		03DEC84		16JAN85		25MAR85	EXC	15APR85	EXC						
GJ01292-RS		30OCT84	A	15NOV84		09APR85	INC	18APR85	INC						
GJ01293-RS		31JUL84	A	16OCT84		27FEB85	INC	04MAR85	INC						
GJ01294-RS		17OCT84	A			12JAN85	EXC	14JAN85	EXC						
GJ01295-RS		18DEC84	A	23JAN85		28MAR85	EXC	16APR85	EXC						
GJ01298-RS		23OCT84	A	04DEC84		30JAN85	INC	06FEB85	INC	10JUN85					
GJ01304-RS						22JUL85	EXC	29JUL85	EXC						
GJ01309-AP				24SEP71				30JUN83	INC						
GJ01310-RS								30JUN83	INC						
GJ01326-RS		23OCT84	A	08NOV84		31DEC84	EXC	25FEB85	EXC						
GJ01327-RS		15FEB84	A	06MAR84		29JUN84	INC	13JUL84	INC	06MAR85	25MAR85	A			
GJ01337-RS		28FEB85	A	24APR85		28MAY85	EXC	10JUN85	EXC						
GJ01354-CS		25FEB85		21APR85		28JUN85	INC								
GJ01354-RS								02JUL85	INC						
GJ01355-RS		19FEB85		16APR85		31MAY85	EXC	13JUN85	EXC						
GJ01358-RS		15FEB85	A	11APR85		21MAY85	INC	29MAY85	INC						
GJ01361-RS						31JUL85	INC								
GJ01362-RS		04APR85		22MAY85		27JUN85	INC	03JUL85	INC						
GJ01363-RS			A	21MAR85		21MAY85	INC	29MAY85	INC						
GJ01368-RS						25JUL85	EXC								
GJ01369-RS		15FEB85	A	19MAR85		03MAY85	INC								
GJ01370-RS		14FEB85	A	07MAR85		30APR85	INC	20MAY85	INC						
GJ01371-RS		14FEB85	A	19MAR85		03MAY85	EXC	23MAY85	EXC						
GJ01372-RS		19FEB85		21APR85		21JUN85</									

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTORSTATUS REPORT
(REPORT Z-A)RUN DATE: 08AUG85
DATA DATE: 08AUG85
RUN TIME: 10:57:12

GJ

GRAND JUNCTION

LOCATION NUMBER	DATE DESGNTD	CONSENT FORM RETURN DATE	STA TUS	RADIOL. SURVEY DATE	INC/EXC RECOMM. DATE REC	INC/EXC DECISION DATE DEC	DATE REA COMPLTD	RA AGREEMNT DATE RET'NO ST	DATE BID PKG ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE CERTIFD
GJ02176-RS		15FEB85	A	20MAR85	26APR85 EXC	23MAY85 EXC						
GJ02178-RS		19FEB85		21APR85	26JUN85 INC	11JUL85 INC						
GJ02183-RS		13FEB85	A	04APR85	24MAY85 INC	31MAY85 INC						
GJ02184-RS	15OCT74	21JUN84	A	15OCT74	09JUL84 INC	13JUL84 DT						
GJ02193-RS		15MAY85		06JUN85	12JUL85 INC	23JUL85 INC						
GJ02194-RS						15JAN85 EXC						
GJ02197-RS		19FEB85		20APR85	28JUN85 INC	02JUL85 INC						
GJ02201-RS		11OCT84	A	18OCT84								
GJ02202-RS					31JUL85 EXC							
GJ02211-RS					31JUL85 EXC							
GJ02220-RS		05APR84	A	14JUN84	31JUL84 INC	08AUG84 INC	14FEB85	29APR85 A				
GJ02224-RS		04MAR85		21MAY85	16JUL85 INC							
GJ02231-RS		21MAR84	A	15JAN74		30SEP83 INC	11SEP84					
GJ02232-RS		21FEB85		20APR85	26JUN85 INC							
GJ02238-RS					31JUL85 EXC							
GJ02246-RS						21JUN85 SPO						
GJ02248-RS		01FEB85	A	09APR85	31MAY85 INC	10JUN85 INC						
GJ02250-RS				22JAN85	20MAR85 INC	02APR85 INC						
GJ02257-RS		22FEB85		20APR85	26JUN85 EXC							
GJ02259-RS		26FEB85		22APR85	27JUN85 EXC	29JUL85 EXC						
GJ02268-RS				20APR85	26JUN85 EXC							
GJ02269-RS		05MAR85		20APR85	21JUN85 EXC	02JUL85 EXC						
GJ02272-RS		19DEC84		22JAN85	28MAR85 EXC	15APR85 EXC						
GJ02273-RS		26DEC84	A	22JAN85	15MAY85 INC	29MAY85 INC						
GJ02274-RS				15FEB71								
GJ02275-RS		03JAN85	A	18FEB85	31MAY85 INC	10JUN85 INC						
GJ02276-RS		23JAN85	A	19MAR85	30APR85 EXC							
GJ02277-RS					31JUL85 INC							
GJ02281-RS					31JUL85 EXC							
GJ02288-RS		15FEB85	A	19MAR85	12JUN85 INC	19JUN85 INC						
GJ02292-RS		13FEB85	A	19MAR85	15MAY85 INC	20MAY85 INC						
GJ02294-RS		22FEB85		18APR85	26JUN85 INC	11JUL85 INC						
GJ02303-RS		30APR84	A	07AUG84	13SEP84 INC	05OCT84 INC	22APR85					
GJ02304-RS		11FEB85	A	15SEP71		11FEB85 DT		29MAY85 A				
GJ02305-RS		14FEB85	A	19MAR85	26APR85 INC	20MAY85 INC						
GJ02309-RS		15FEB85	A	19MAR85	26APR85 EXC	23MAY85 EXC						
GJ02311-RS		14FEB85		02MAY85	31MAY85 INC	10JUN85 INC						
GJ02313-RS		25FEB85		20APR85	21JUN85 INC	27JUL85 INC						
GJ02370-RS						23MAY85 EXC						
GJ02388-RS		20DEC84		07MAY85	27JUN85 EXC	29JUL85 EXC						
GJ02389-RS		26DEC84		21JAN85	25MAR85 EXC	15APR85 EXC						
GJ02463-RS					31JUL85 INC							
GJ02559-RS		14FEB85		21MAR85	31MAY85 EXC	13JUN85 EXC						
GJ02655-CS		14FEB83	A	15AUG71		19NOV82 INC	11DEC84	29JAN85 A	26MAR85	15MAY85		
GJ02710-CS		18JAN84	D	06MAR84	13JUL84 EXC	20JUL84 EXC						
GJ02724-RS					31JUL85 INC							

REPORT NAME: VXP2

VICINITY PROPERTIES

PAGE NO. : 29

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTOR

STATUS REPORT
(REPORT 2-A)

```

RUN DATE: 08AUG85
DATA DATE: 08AUG85
RUN TIME: 10:57:12

```

GJ

GRAND JUNCTION

LOCATION NUMBER	DATE DESGNTO	CONSENT FORM		RADIOLOG.	INC/EXC		INC/EXC		DATE REA COMPLTD	RA AGREEMNT		DATE BID PKG ISSUED	DATE RA COMPLTD	DATE	DATE CERTIFD
		RETURN DATE	STA TUS	SURVEY DATE	RECOMM. DATE REC	DECISION DATE DEC	DATE	RET'ND ST		COMPLN REPORT ISSUED					
GJ02726-RS		31DEC84	A	11FEB85	27FEB85 EXC	11MAR85 EXC									
GJ02730-RS		21DEC84	A	05MAR85	26APR85 EXC	EXC									
GJ02739-RS		30SEP83	A	15NOV70		30SEP83 DT				27SEP84 L			08APR85		
GJ02749-CH		18MAR83	A	15OCT81		19NOV82 INC	08FEB85								
GJ02757-RS															
GJ02759-RS	15MAR73	07MAY84	A	15MAR72	19APR84 INC	07MAY84 DT				27SEP84 L			05APR85		
GJ02760-RS		06NOV84	A	15NOV84	30JAN85 EXC	25FEB85 EXC									
GJ02767-RS		31DEC84		11FEB85		11MAR85									
GJ02768-RS		20DEC84	A	11APR85	17MAY85 INC	29MAY85 INC									
GJ02773-CS						14JAN85 EXC									
GJ02773-RS		06JUN84													
GJ02774-RS		09NOV84	A	01AUG72	24JAN85 INC	04FEB85 INC									
GJ02781-CH		09MAY83	A	15SEP71		09MAY83 DT	07DEC82	23SEP83 A					16MAR84		
GJ02782-RS		09MAY83	A	15APR71		09MAY83 DT	15DEC82	28OCT83 L					02DEC83		
GJ02787-RS		21MAR83	A	15JUN71		21MAR83 DT	12MAY83	12MAY83 A					15JUL83	12JUL84	
GJ02789-RS			A	11FEB85	27FEB85 INC	04MAR85 INC									
GJ02800-RS		NOT AVA		19JUL84	18OCT84 INC	23OCT84 INC	22MAR85	25APR85 A							
GJ02808-RS	15 JAN 73	13FEB84		15 JAN 75											
GJ02815-RS		20DEC84	A	07NOV84	27FEB85 EXC	11MAR85 EXC									
GJ02816-RS		27DEC85	A	17JAN85	09APR85 EXC	23APR85 EXC									
GJ02826-RS		25FEB85		09MAY85	26JUN85 INC	11JUL85 INC									
GJ02838-RS		14JAN85	A					29MAY85 A							
GJ02839-RS		29MAY84		15SEP71	31DEC84 EXC	14JAN85 XD									
GJ02879-UK		17DEC84	A	20AUG84											
GJ02886-RS		12DEC84	A	17JAN85	27FEB85 EXC	16JUL85 SPO									
GJ02893-RS	15 JAN 73	21 JUL 84	A	15 MAR 72	13 SEP 84 EXC	05 OCT 84 XD									
GJ02905-CS			A	18 MAR 85	26 APR 85 EXC	23 MAY 85 EXC									
GJ02922-RS															
GJ02949-CS		19 DEC 84	A	18 FEB 85											
GJ02949-RS					09 APR 85 EXC	23 APR 85 EXC									
GJ02953-RS				15 DEC 70											
GJ02961-RS		20 FEB 85		21 APR 85	26 JUN 85 INC	11 JUL 85 INC									
GJ02964-RS		13 AUG 84	A	15 DEC 70	29 JUN 84 INC	13 JUL 84 DT									
GJ02975-RS	15 MAY 73	10 APR 84	D	15 NOV 70											
GJ03025-RS		21 MAR 83	A	15 NOV 70		21 MAR 83 DT	27 AUG 82	06 MAY 83 A					25 MAY 83	12 JUL 84	
GJ03052-RS	15 FEB 73	13 APR 84	A	15 DEC 70	29 JUN 84 EXC	13 JUL 84 XD									
GJ03061-RS		15 FEB 85	A	21 MAR 85											

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTORSTATUS REPORT
(REPORT 2-A)RUN DATE: 08AUG85
DATA DATE: 08AUG85
RUN TIME: 10:57:12

GJ

GRAND JUNCTION

LOCATION NUMBER	DATE DESIGN	CONSENT FORM RETURN DATE	RADIOL. STA TUS SURVEY DATE	INC/EXC RECOMM. DATE REC	INC/EXC DECISION DATE DEC	DATE REA COMPLTD	RA AGREEMNT DATE RET'ND ST	DATE BID PKG ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE C
*** ACS350 (user 59 on GVC) at 13:21											
.....INDIVIDUAL FILES RECORDED..TO NF PROCESSING.....											
ERTIFD											
GJ03091-RS		02AUG84 A	15MAY71		30SEP83 INC	13MAR85	19APR85 A				
GJ03094-RS				26JUN85 EXC							
GJ03096-RS		13DEC84 A	12FEB85	03MAY85 INC	20MAY85 INC						
GJ03105-RS		18OCT84 A	12NOV84	24JAN85 INC	04FEB85 INC						
GJ03140-CS		21MAR83 A	15SEP72		21MAR83 DT		23SEP83 L		27OCT83	16AUG84	
GJ03142-CS					28OCT82 INC	27SEP84	03JAN85 A	20DEC84			
GJ03145-HO		12DEC84 A	12FEB85	16MAY85 INC	29MAY85 INC						
GJ03158-CH			15MAY71		30SEP83 INC						
GJ03184-RS				31JUL85 EXC							
GJ03185-RS		23JAN85 A	18MAR85	30APR85 INC	15MAY85 INC						
GJ03190-RS		10JUL84 A	11NOV84	31JAN85 INC	07FEB85 INC						
GJ03194-RS			17OCT84		14JAN85 INC						
GJ03196-RS		22OCT84 A	01JUL71	20DEC84 INC	02JAN85 INC						
GJ03199-RS		19FEB85 A	21MAR85	21MAY85 EXC	31MAY85 EXC						
GJ03225-CH	15JUN73	08MAY84 A	15OCT84	08FEB85 EXC	14FEB85 XD						
GJ03243-RS				31JUL85 EXC							
GJ03269-RS	15FEB73	17JAN84 A	02FEB84	22JUN84 EXC	24OCT84 EXC						
GJ03302-RS		09FEB85	21APR85	03JUL85 INC							
GJ03309-RS		17DEC84 A	02APR85	30APR85 EXC	23MAY85 EXC						
GJ03311-RS	15JUN76	15OCT84 A	13NOV84	31JAN85 INC	11FEB85 INC						
GJ03312-RS		16OCT84 A	14NOV84	31JAN85 INC	11FEB85 INC						
GJ03315-RS		05OCT84 A	26OCT84	31JAN85 EXC	25FEB85 EXC						
GJ03337-RS		29JUL83 A	15JUN76		29JUL83 DT		A		16APR84		
GJ03355-RS		23OCT84 A	11APR85	30APR85 INC	20MAY85 INC						
GJ03358-RS				28MAR85 INC	16APR85 EXC						
GJ03369-RS		06DEC84 A	12FEB85	31MAY85 INC	10JUN85 INC						
GJ03371-RS		08DEC84 A	11JAN85	21FEB85 EXC	04MAR85 EXC						
GJ03373-VL		09APR84 A	12JUL84								
GJ03376-RS		10OCT84	17OCT84	30NOV84 INC	17DEC84 INC	10JUN85	26JUN85 A				
GJ03377-RS	15MAY73	31JUL84 A	28AUG84								
GJ03378-RS		17DEC84 A	14FEB85	26APR85 EXC	23MAY85 EXC						
GJ03380-RS		17FEB83 A	15JAN76		21MAR83 DT		17FEB83 A		28FEB83	12JUL84	
GJ03381-RS		06MAR84	06AUG84	13SEP84 INC	05OCT84 INC	13MAY85					
GJ03383-RS		15FEB85	21APR85	21JUN85 EXC	02JUL85 EXC						
GJ03421-RS		17OCT84 A	15NOV75	05OCT84 INC	17OCT84 DT		24JAN85 L				
GJ03430-RS		28FEB84	22MAR84	21MAY84 EXC	15JUN84 EXC						
GJ03434-RS		31DEC84 A	12FEB85	26APR85 INC	20MAY85 INC						
GJ03435-RS	02FEB84			28MAR85 INC							
GJ03459-RS	15NOV72	23MAY84 A	15MAR71	17MAY84 INC	23MAY84 DT		27SEP84 L		15APR85		
GJ03484-RS				31JUL85 EXC							
GJ03486-RS		21FEB85	16MAY85	27JUN85 EXC	29JUL85 EXC						
GJ03489-RS				27JUN85 INC	03JUL85 INC						
GJ03491-RS		25MAR85	23MAY85	28JUN85 INC	02JUL85 INC						
GJ03492-RS		14FEB85	13JUN85	28JUN85 EXC	29JUL85 EXC						
GJ03494-RS			A	01MAY72	30JAN85 INC		06FEB85 INC				
GJ03495-UK	02FEB84	15MAR74 A	21JUN84	16AUG84 INC	20AUG84 INC						

DEPARTMENT OF ENERGY - UMTA PROJECT
TECHNICAL ASSISTANCE CONTRACTORRUN DATE: 08AUG85
DATA DATE: 08AUG85
RUN TIME: 10:57:12

GJ

GRAND JUNCTION

LOCATION NUMBER	DATE DESIGN	CONSENT FORM RETURN DATE	STA TUS	RADIOL. SURVEY DATE	INC/EXC RECOMM. DATE REC	INC/EXC DECISION DATE DEC	DATE REA COMPLTD	RA AGREEMNT DATE RET'NO ST	DATE BID PKG ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE CERTIFD
GJ03496-RS		09NOV84		15DEC84	21JUN85 INC	27JUL85 INC						
GJ03498-RS		13FEB85	A	21MAR85	21MAY85 EXC	10JUN85 EXC						
GJ03500-RS		12MAR85	A	09APR85	24MAY85 EXC	10JUN85 EXC						
GJ03519-RS		21OCT83	A	15AUG80		19JUL83 INC	22APR85	25JUN85 A				
GJ03531-RS	15MAY73			15MAY72	31JUL85 INC							
GJ03540-RS		09MAY83	A			09MAY83 DT		19JUL83 A		05AUG83	16AUG84	
GJ03548-RS		21MAY85		26JUN85	15JUL85 INC							
GJ03555-RS					31JUL85 INC							
GJ03558-RS					15JUL85 INC							
GJ03560-CH					30JUL85 INC							
GJ03566-RS		18DEC84		22JAN85	01APR85 INC	18APR85 INC						
GJ03572-RS					31JUL85 EXC							
GJ03573-RS					16JUL85 INC							
GJ03575-RS					16JUL85 INC							
GJ03588-RS												
GJ03589-RS					31JUL85 EXC							
GJ03609-RS					31JUL85 INC							
GJ03617-RS		07JAN85	A	16FEB85	09APR85 EXC	23APR85 EXC						
GJ03629-RS			A	01JUN79	31MAY85 INC	10JUN85 INC						
GJ03633-RS		11DEC84		23JAN85	01APR85 INC	18APR85 SPO						
GJ03634-RM		03DEC84	A	09JAN85	28MAR85 EXC							
GJ03635-RS		03DEC84		10JAN85	28FEB85 INC	05MAR85 INC						
GJ03640-VL		30NOV84		11JAN85	26MAR85 EXC	23APR85 EXC						
GJ03641-RS		30NOV84		09JAN85	27FEB85 EXC	14MAR85 EXC						
GJ03667-RS		31DEC84	A	23JAN85	18APR85 INC	25APR85 INC						
GJ03668-RS		31DEC84		23JAN85	28MAR85 EXC	15APR85 EXC						
GJ03684-RS		05MAR84		20MAR84	13JUN84 EXC	21JUN84 EXC						
GJ03722-RS	15JUL73	17OCT84	A	15NOV84	30JAN85 INC	06FEB85 INC						
GJ03745-RS		16OCT84	A	14NOV84	31JAN85 EXC	25FEB85 EXC						
GJ03773-RS		11APR84	A	21JUN84	29JUN84 INC	13JUL84 INC						
GJ03774-RS				15JUN71								
GJ03783-RS		19DEC84		21JAN85	20MAR85 INC	02APR85 INC						
GJ03785-RS		20DEC84	A	19JAN85	29APR85 EXC							
GJ03792-RS				15SEP76								
GJ03805-RS		20FEB85		09MAY85	12JUL85 INC	23JUL85 INC						
GJ03816-CS				16SEP72	30NOV84 EXC	17DEC84 EXC						
GJ03817-CS		05OCT84		15FEB71	17DEC84 EXC	02JAN85 EXC						
GJ03832-RS					31JUL85 INC							
GJ03846-RS					31JUL85 INC							
GJ03851-RS		11JAN85	A	16FEB85	18APR85 EXC	26APR85 EXC						
GJ03858-RM						15APR85 EXC						
GJ03858-RS		14DEC84	A	16FEB85								
GJ03859-RS		04DEC84		07MAY85	09JUL85 INC	23JUL85 INC						
GJ03860-RS		02JAN85		02MAY85	27JUN85 EXC	29JUL85 EXC						
GJ03862-RS		03DEC84		16JAN85	26MAR85 EXC	23APR85 EXC						
GJ03863-RS		29NOV84	A	12FEB85	28MAR85 EXC	15APR85 EXC						

JEG JACS REPORT NAME: VXPZ

VICINITY PROPERTIES
STATUS REPORT
(REPORT 2-A)

PAGE NO.: 32

DEPARTMENT OF ENERGY - UMTA PROJECT
TECHNICAL ASSISTANCE CONTRACTORRUN DATE: 08AUG85
DATA DATE: 08AUG85
RUN TIME: 10:57:12

GJ

GRAND JUNCTION

LOCATION NUMBER	DATE DESIGN	CONSENT RETURN DATE	FORM STA TUS	RADIOL. SURVEY DATE	INC/EXC RECOMM. DATE REC	INC/EXC DECISION DATE DEC	DATE REA COMPLTD	RA AGREEMNT DATE RET'ND ST	DATE BID PKG ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE CERTIFD
GJ03870-RS		04DEC84		17JAN85	10JUL85 INC	23JUL85 INC						
GJ03872-RS		03DEC84		11JAN85	26MAR85 EXC	23APR85 EXC						
GJ03873-RM						15APR85 EXC						
GJ03876-RS		03DEC84	A	17JAN85	28MAR85 EXC	15APR85 EXC						
GJ03877-RS		11JAN85	A	18FEB85	24MAY85 INC	31MAY85 INC						
GJ03881-CS		18MAY83	A	15JAN71		19NOV82 INC						
GJ03894-RS		19DEC84	A	16JAN85	31JAN85 EXC	25FEB85 EXC						
GJ03902-RS					31JUL85 EXC							
GJ03907-RS					16JUL85 INC							
GJ03912-RS					17JUL85 INC							
GJ03925-RS	15MAY73	16JAN84	A	31JAN84	13NOV84 EXC	16NOV84 EXC						
GJ03926-RS		13FEB85	A	04APR85	17MAY85 INC	29MAY85 INC						
GJ03930-CS		05OCT84		15APR76	30NOV84 INC	17DEC84 INC	02APR85					
GJ03932-RS		19DEC84		17JAN85	26MAR85 INC	02APR85 INC						
GJ03933-RS		20DEC84	A	17JAN85	25FEB85 EXC	04MAR85 EXC						
GJ03936-RS												
*** AC5350 (user 59 on GVC) at 13:23												
.....NF PROCESSING DONE...26DE.....TO GMOD.....												
C84 A	18JAN85	15MAY85 INC		31MAY85 SPO								
GJ03937-RS		22FEB85		08MAY85	27JUN85 EXC	29JUL85 EXC						
GJ03938-RS		03JAN85	A	11FEB85	27FEB85 EXC	11MAR85 EXC						
GJ03947-RS		03DEC84		17JAN85	26MAR85 EXC	23APR85 EXC						
GJ03950-RS		23SEP83	A	15MAR71		19NOV82 INC	10OCT84	10DEC84 A	06FEB85	02MAY85		
GJ03955-RS						14JAN85 SPO	10JUN85					
GJ03979-AP		04DEC84	A	16JAN85	18APR85 INC	25APR85 INC	14JUN85					
GJ03990-RS		03APR84		03JUL84	23AUG84 EXC	03OCT84 EXC	29NOV84	09JAN85 A				
GJ03991-RS		05MAY85	A	09MAY85	31MAY85 EXC	13JUN85 EXC						
GJ03999-RS		20DEC84		22JAN85	28MAR85 INC	12APR85 INC						
GJ04001-RS		19DEC84	A	19JAN85	28MAR85 EXC	15APR85 EXC						
GJ04040-RS	15MAY73			15MAY72	31JUL84 INC	08AUG84 DT						
GJ04047-RS	15APR73	22OCT84	A	27NOV84	31JAN85 EXC	25FEB85 EXC						
GJ04051-RS						14JAN85 SPO						
GJ04094-RS					31JUL85 INC							
GJ04133-RS		06MAY85		14MAY85	27JUN85 EXC	29JUL85 EXC						
GJ04140-RS		14FEB85	A	20MAR85	16MAY85 EXC	31MAY85 EXC						
GJ04150-RS		15FEB85	A		26APR85 EXC	23MAY85 EXC						
GJ04151-RS		15FEB85	A	20MAR85	26APR85 EXC							
GJ04153-RS		15FEB85	A	20MAR85	31MAY85 INC	10JUN85 INC						
GJ04155-RS		05DEC84	A	18FEB85	28MAR85 EXC	15APR85 EXC						
GJ04157-RS				15AUG71		30SEP83 INC						
GJ04232-RS		08NOV83	A	15JUN71		30SEP83 INC						
GJ04235-RS					31JUL85 INC							
GJ04236-RS					31JUL85 EXC							
GJ04249-RS		26FEB85		22MAY85	28JUN85 INC	02JUL85 INC						
GJ04250-RS		13FEB85	A	19MAR85	03MAY85 INC	20MAY85 INC						
GJ04253-RS			A	01DEC71	29APR85 INC	20MAY85 INC						
GJ04257-RS		20DEC84		16JAN85	26MAR85 INC	02APR85 INC						
GJ04286-RS					30JUL85 INC							
GJ04288-RS					24JUL85 INC							

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTOR

STATUS REPORT
(REPORT 2-A)

RUN DATE: 08AUG85
DATA DATE: 08AUG85
RUN TIME: 10:57:12

GJ

GRAND JUNCTION

LOCATION NUMBER	DATE DESIGN	CONSENT FORM RETURN DATE	STA TUS	RADIOL. SURVEY DATE	INC/EXC RECOMM. DATE REC	INC/EXC DECISION DATE DEC	DATE REA COMPLTD	RA AGREEMNT DATE RET'ND ST	DATE BID PKG ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE CERTIFD
GJ04295-RS					12JUL85 INC	24JUL85 INC						
GJ04296-CS		30NOV84		12FEB85	26MAR85 INC	02APR85 INC						
GJ04297-RS		22JAN85		09MAY85	27JUN85 EXC	EXC						
GJ04298-RS		04DEC84		08MAY85	27JUN85 INC	03JUL85 INC						
GJ04299-RS		16OCT84		15JUL72	19DEC84 EXC	02JAN85 EXC						
GJ04324-RS					30JUL85 INC							
GJ04343-RS		26FEB85		14MAY85	27JUN85 INC	03JUL85 INC						
GJ04347-RS		15AUG83	A	15APR76		19NOV82 INC	14FEB85	17MAY85 A				
GJ04369-RS		12JAN84		31JAN84	11MAY84 EXC	23MAY84 EXC						
GJ04370-RS			A	14NOV84	07FEB85 INC	11FEB85 INC						
GJ04371-AP		16FEB84		29FEB84	21MAY84 EXC	29MAY84 EXC						
GJ04372-RS		30OCT84		08NOV84	31DEC84 EXC	14JAN85 EXC						
GJ04374-AP		22MAY84		07AUG84	27NOV84 EXC	28NOV84 EXC						
GJ04380-RS						05OCT84 EXC						
GJ04381-RS		04APR84		12JUL84	28SEP84 EXC	10OCT84 EXC						
GJ04382-RS		16FEB84		29FEB84	29JUN84 EXC	13JUL84 EXC						
GJ04383-RS		20JAN84		31JAN84	28SEP84 EXC	10OCT84 EXC						
GJ04385-RS		16JAN84	A	31JAN84								
GJ04388-RS					30JUL85 EXC							
GJ04390-RS					31JUL85 INC							
GJ04391-RS					30JUL85 INC							
GJ04393-RS				15SEP72								
GJ04396-UK						25APR85 SPO						
GJ04401-RS		18AUG83	A	02MAR84	21MAY84 EXC	29MAY84 EXC						
GJ04450-RS			A	01OCT80	26APR85 INC	20MAY85 INC						
GJ04452-RS		15FEB85	A	19MAR85	03MAY85 EXC	23MAY85 EXC						
GJ04456-RS		13FEB85	A	13MAR85	26APR85 EXC	23MAY85 EXC						
GJ04461-RS		06APR84	A	11JUL84	31OCT84 INC	09NOV84 INC	28MAY85					
GJ04462-RS		19DEC84		02MAY85	10JUL85 INC	23JUL85 INC						
GJ04471-RS		26DEC84		10JUN85	24JUL85 EXC							
GJ04485-RS		28NOV84	A	10JAN85	12FEB85 EXC	25FEB85 EXC						
GJ04490-OT	15JUN73	11JAN84		06JAN84	30APR84 INC	18MAY84 INC						
GJ04552-RS		14FEB85		28FEB85	16JUL85 INC							
GJ04592-RS		05MAR84	A	07AUG84	31OCT84 INC	09NOV84 INC	29APR85	07MAY85 A				
GJ04640-RS				27JAN81		30JUN83 INC						
GJ04654-RS					31JUL85 INC							
GJ04657-RS	15MAY73	18JAN84		23FEB84	21MAY84 EXC	29MAY84 EXC						
GJ04670-UK												
GJ04676-RS			A	01NOV72	26APR85 INC	20MAY85 INC						
GJ04685-RS		17NOV83	A	15DEC71		30SEP83 INC	11SEP84					
GJ04692-RS	15JUL73	04MAY84	A	15OCT72	15OCT84 INC	22OCT84 INC						
GJ04723-RM					24JUL85 INC							
GJ04729-RS		21DEC84	A	12FEB85	29APR85 INC	20MAY85 INC						
GJ04730-RS	15OCT72	22OCT84		12DEC84	14MAR85 EXC	20MAR85 EXC						
GJ04763-CS			A	15SEP81		19NOV82 INC	22AUG84	28JAN85 A	13SEP84	06MAY85		
GJ04780-RS		21AUG84	A	01OCT84	30NOV84 INC							

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTORSTATUS REPORT
(REPORT 2-A)RUN DATE: 08AUG85
DATA DATE: 08AUG85
RUN TIME: 10:57:12

GJ

GRAND JUNCTION

LOCATION NUMBER	DATE DESGNTD	CONSENT FORM RETURN DATE	STA TUS	RADIOL. SURVEY DATE	INC/EXC RECOMM. DATE REC	INC/EXC DECISION DATE DEC	DATE REA COMPLTD	RA AGREEMNT DATE RET'ND ST	DATE BID PKG ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE CERTIFD
GJ04810-RS	15OCT72	18MAY84	A	15JUN71	30APR84 INC	18MAY84 DT		27SEP84 L		17MAY85		
GJ04825-UK					24MAY85 INC	31MAY85 DT						
GJ04830-RS												
GJ04832-RS					31JUL85 EXC							
GJ04840-HO					26APR85 INC	31MAY85 INC						
GJ04845-RS			A	26JUL84	13NOV84 INC	16NOV84 INC						
GJ04847-RS		08NOV83	A	15APR71		08NOV83 DT		21MAR84 L		12APR84		
GJ04856-RS	15DEC72	18MAY84	A	15MAY71	30APR84 INC	18MAY84 DT						
GJ04863-RS	15MAR73	27AUG84	A	18OCT84	27NOV84 EXC	30NOV84 EXC						
GJ04886-RS	15JUN73	15FEB79		15JAN71								
GJ04913-RS		27AUG84	A		15OCT84 INC	22OCT84 DT						
GJ04981-RS		NOT AVA	A	26JUL84	28SEP84 EXC	10OCT84 EXC						
GJ04987-CS			P	15FEB72		19NOV82 INC						
GJ04988-RS		05FEB85		06JUN85	26JUN85 EXC	EXC						
GJ04989-RS						29JUL85 EXC						
GJ04989-SC					22JUL85 EXC							
GJ04990-RS		14FEB85		22MAY85	20JUN85 EXC	02JUL85 EXC						
GJ05017-RS				16JAN85	25MAR85 INC	02APR85 INC						
GJ05022-RS		05FEB85		15MAY85	26JUN85 EXC							
GJ05031-SC												
GJ05048-RS		13JUN84	A	25SEP84	10DEC84 INC	26DEC84 INC	13JUN85					
GJ05059-CS												
GJ05077-HO												
GJ05080-RS		18FEB83	A	29MAR83		19NOV82 INC	29AUG84	06FEB85 A	26MAR85			
GJ05082-RS	15DEC72	14JAN85	A	15AUG71	31DEC84 INC	14JAN85 DT		29MAY85 A				
GJ05084-RS		25SEP84	A	15MAR72	14SEP84 INC	25SEP84 DT		29MAY85 A				
GJ05088-CS		18MAR83	A	15AUG72		19NOV82 INC						
GJ05092-CS		18MAR83	A	15APR71		19NOV82 INC		22AUG83 A				
GJ05098-CS		31MAY83	A	15APR76		03JUN83 INC	30MAY83	23SEP83 A		08NOV84		
GJ05129-RS					31JUL85 EXC							
GJ05130-RS		19FEB85		15MAY85	20JUN85 INC	27JUL85 INC						
GJ05143-CS		21MAR83	A	14MAR72		21MAR83 DT		23SEP83 A		17APR84		
GJ05148-CC						09MAY83 DT		23SEP83 A				
GJ05162-RS		05JUL84	A	15MAY72	28JUN84 INC	05JUL84 DT		24JAN85 L		19JUN85		
GJ05163-RS		13DEC84		21FEB85	16MAY85 INC	29MAY85 INC						
GJ05166-RS		14DEC84	A	23JAN85	16MAY85 EXC	31MAY85 EXC						
GJ05168-RS						21JUN85 SPO						
GJ05169-RS		19DEC84	A	23JAN85	18APR85 INC	25APR85 INC						
GJ05171-RS		11NOV84		22MAY85	28JUN85 EXC	29JUL85 EXC						
GJ05189-RS		31DEC84		23MAY85	27JUN85 INC	03JUL85 INC						
GJ05193-RS			D	15JAN75		19NOV82 INC						
GJ05196-RS						25APR85 INC						
GJ05210-RS	15MAY73	10JAN84	A	21DEC83	13FEB84 EXC	30MAR84 XD						
GJ05211-RS					31DEC84 INC	14JAN85 DT						
GJ05235-CS												
GJ05241-RS		14DEC84		23JAN85	28MAR85 INC							

DEPARTMENT OF ENERGY - UMITRA PROJECT
TECHNICAL ASSISTANCE CONTRACTORRUN DATE: 08AUG85
DATA DATE: 08AUG85
RUN TIME: 10:57:12

GJ GRAND JUNCTION

LOCATION NUMBER	DATE DESIGN	CONSENT FORM RETURN DATE	STA TUS	RADIOL. SURVEY DATE	INC/EXC RECOMM. DATE REC	INC/EXC DECISION DATE DEC	DATE REA COMPLTD	RA AGREEMNT DATE RET'ND ST	DATE BID PKG ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE CERTIFD
GJ05244-CS												
GJ05277-RS		04FEB85	A	15MAR72		08NOV83 DT		21MAR84 L		08NOV84		
GJ05282-RS		27NOV84		12FEB85	20MAR85 INC	02APR85 INC						
GJ05299-RS	15FEB73	06FEB84		10JUL84	28SEP84 EXC	10OCT84 EXC						
GJ05301-RS		09FEB84	A	10JUL84	31JUL84 INC	20AUG84 INC						
GJ05303-RS	15MAY73	05MAR84	A	11JUL84	31JUL84 INC	20AUG84 INC	13JUN85					
GJ05314-RS		NOT AVA	A	06SEP84	18OCT84 EXC	24OCT84 EXC						
GJ05329-RM	15APR76	14FEB84	A	20DEC83	09JAN84 INC	13FEB84 DT		05JUN84 L		04OCT84		
GJ05378-RS		26OCT84										
GJ05383-RS		14FEB85		14MAY85	12JUN85 EXC							
GJ05387-RS		25OCT84		19NOV84	14MAR85 INC	19MAR85 INC						
GJ05390-RS	15NOV72	23MAY84	A	15DEC71	20MAY84 INC	23MAY84 DT		27SEP84 L		24JUN85		
GJ05397-RS			A	29MAR84	30JAN85 EXC	25FEB85 EXC						
GJ05398-RS		26OCT84	A	15MAR73	31JAN85 EXC	25FEB85 EXC						
GJ05400-RS		18OCT84	A	13NOV84	31JAN85 INC	11FEB85 INC	23APR85	08MAY85 A				
GJ05421-RS	15JUL75	06MAR84	A	10JUL84	13SEP84 INC	24SEP84 INC						
GJ05440-RS		21MAR83	A	15JUN80		21MAR83 DT		13MAY83 A		25JUL83		
GJ05444-CS							28MAY85					
GJ05450-CS		11JAN85	A	18MAR85	16MAY85 INC	04JUN85 INC						
GJ05526-RS		26OCT83	A	15JUN80		15SEP83 INC	15JAN85	22FEB85 A	26MAR85			
GJ05527-RS			A	04DEC84	31JAN85 INC	07FEB85 INC						
GJ05529-RS				15DEC82								
GJ05530-RS		06APR84	A	10JUL84	31JUL84 INC	20AUG84 INC	23APR85					
GJ05532-RS		14FEB84		11JUL84	31JUL84 INC	05SEP84 INC						
GJ05540-RS		09MAY83	A	15JAN71		09MAY83 DT	20JAN83	28OCT83 L		01DEC83		
GJ05548-RS	15NOV72	31JUL84	A	22AUG84	14SEP84 INC	25SEP84 DT						
GJ05554-CH	15JUL73	15NOV84	A	13FEB85	10APR85 INC	18APR85 INC						
GJ05578-RS		28FEB84		21MAR84	29JUN84 EXC	13JUL84 EXC						
GJ05609-RS		05NOV84	A	29NOV84	30JAN85 INC	11FEB85 INC						
GJ05611-RS		31OCT84	A	11DEC84	31JAN85 INC	11FEB85 INC						
GJ05659-RS		30OCT84	A	29NOV84	07FEB85 INC	11FEB85 INC	10JUN85					
GJ05660-RS						14JAN85 INC	10JUN85					
GJ05664-RS	15JUN73	16JAN84		23FEB84	05MAR84 INC	08MAR84 INC	17OCT84	09JAN85 A	06FEB85	30APR85		
GJ05665-RS		19APR84	A	20SEP84								
GJ05685-RS		09MAY83	A			09MAY83 DT	07DEC82	19JUL83 A		19AUG83	16AUG84	
GJ05687-CS		05DEC84		14FEB85	28MAR85 EXC	15APR85 EXC						
GJ05695-RS	15NOV72			15JAN71								
GJ05698-RS		02FEB85		06JUN85	16JUL85 INC							
GJ05712-RS						23JUL85 INC						
GJ05712-SC		29JAN85		03APR85	10JUL85 INC							
GJ05752-RS		28NOV84	A	15JAN85	28MAR85 INC	12APR85 INC						
GJ05758-RS					31JUL85 INC							
GJ05775-UK		17APR84	A	17OCT84	30MAR84 EXC	17DEC84 XD						
GJ05785-CS					20MAY84 INC	29MAY84 INC	27AUG84	17MAY85 A				
GJ05797-AP				21MAR84	11MAY84 INC	23MAY84 INC	10JUN85					
GJ05807-CS						25JAN85 SPO						

DEPARTMENT OF ENERGY - UHTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTORSTATUS REPORT
(REPORT 2-A)RUN DATE: 08AUG85
DATA DATE: 08AUG85
RUN TIME: 10:57:12

GJ

GRAND JUNCTION

LOCATION NUMBER	DATE DESIGN	CONSENT FORM RETURN DATE	STA TUS	RADIOL. SURVEY DATE	INC/EXC RECOMM. DATE REC	INC/EXC DECISION DATE DEC	DATE REA COMPLTD	RA AGREEMNT DATE RET'ND ST	DATE BID PKG ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE CERTIFD
GJ05807-RS												
GJ05815-CS												
GJ05825-RS					31 JUL85 INC							
GJ05828-RS						18 APR85 SPO						
GJ05829-OT												
GJ05834-OT												
GJ05844-RS												
GJ05865-RS		19 FEB85		04 JUN85	17 JUL85 INC							
GJ05867-CS					31 JUL85 EXC							
GJ05876-RS	15 JUN73	02 MAR84	A	11 JUL84	31 OCT84 INC	09 NOV84 INC						
GJ05878-RS					13 NOV84 EXC							
GJ05879-RS	15 DEC72			15 AUG72								
GJ05880-RS				15 FEB71								
GJ05884-RS						14 JAN85 INC						
GJ05892-SC												
GJ05905-RS	15 MAY73	22 OCT84	A	19 JAN85		23 APR85 DT						
GJ05907-CS			A	26 JUL84	31 OCT84 INC	09 NOV84 INC						
GJ05927-RS					07 FEB85 EXC	25 FEB85 EXC						
GJ05928-SC												
GJ05936-RS		26 FEB85		09 MAY85								
GJ05939-UK					31 MAY85 INC	06 JUN85 DT						
GJ05959-RS	15 NOV72	24 OCT84	A	26 NOV84	31 JAN85 INC	11 FEB85 INC						
GJ05967-AP				15 AUG80								
GJ05975-CS		07 AUG84			30 NOV84 INC	17 DEC84 INC						
GJ05978-RS		12 MAR84	A	10 JUL84								
GJ05979-RS				05 SEP84	27 NOV84 INC	28 DEC84 INC						
GJ05980-CH				07 SEP84	20 NOV84 EXC	26 NOV84 EXC						
GJ05993-RS		21 MAR83				21 MAR83 DT	20 JUN83 A			12 AUG83		
GJ05997-RS		26 OCT84		19 NOV84	10 JUL85 INC	23 JUL85 INC						
GJ06024-RS	15 DEC72			15 JUN80		15 AUG83 XD						
GJ06031-RS			A	15 AUG71		19 NOV82 INC	28 AUG84	03 JAN85 A	06 FEB85			
GJ06032-RS		09 MAY83	A			09 MAY83 DT	07 DEC82	27 JUL83 A		16 SEP83	16 AUG84	
GJ06033-RS		23 OCT84	A	28 NOV84	31 JAN85 EXC	25 FEB85 EXC						
GJ06060-RS	15 JUL73	05 JAN84	A	15 JUL71	08 MAR84 INC	27 MAR84 DT		17 APR84 L		04 JUN84		
GJ06063-CS		15 AUG83	A	15 APR76		19 NOV82 INC						
GJ06077-CS		19 APR83	A	15 APR71		19 NOV82 INC	06 MAR85	04 MAR85 A				
GJ06119-RM		11 DEC84	A	14 MAR85	26 APR85 INC	20 MAY85 INC						
GJ06127-RS		17 DEC84	A	01 MAY85	21 MAY85 EXC	31 MAY85 EXC						
GJ06128-RS		17 DEC84	A	01 MAY85	21 MAY85 INC							
GJ06129-RS		03 DEC84	A	16 JAN85	25 FEB85 EXC	03 APR85 EXC						
GJ06134-RS	15 OCT76			15 SEP76	17 JUL85 INC							
GJ06139-RS		06 DEC84	A	16 JAN85	28 MAR85 INC	12 APR85 INC						
GJ06141-RS		12 DEC84	A	18 FEB85	18 APR85 INC	25 APR85 INC						
GJ06143-RS		11 DEC84		17 MAR85	12 JUL85 INC	24 JUL85 INC						
GJ06150-RS			A	13 MAR85	11 APR85 EXC	26 APR85 EXC						
GJ06157-RS		03 DEC84	A	16 JAN85	25 FEB85 EXC	03 APR85 EXC						

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTORSTATUS REPORT
(REPORT 2-A)RUN DATE: 08AUG85
DATA DATE: 08AUG85
RUN TIME: 10:57:12

GJ

GRAND JUNCTION

LOCATION NUMBER	DATE DESGNTD	CONSENT FORM		RADIOLOGICAL SURVEY DATE	INC/EXC RECOMM.		INC/EXC DECISION		DATE REA COMPLTD	RA AGREEMENT		DATE BID PKG ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE CERTIFD
		RETURN DATE	STA TUS		DATE	REC	DATE	DEC		DATE	RET'ND ST				
GJ06178-RS		11DEC84	A	16FEB85	26APR85	INC	20MAY85	INC							
GJ06183-RS		06DEC84	A	15FEB85	10APR85	EXC	23APR85	EXC							
GJ06192-RS					31JUL85	INC									
GJ06194-CS		05DEC84	A	14FEB85	18APR85	INC	25APR85	INC							
GJ06208-RS		04DEC84		16JAN85	10JUL85	INC	23JUL85	INC							
GJ06212-RS		06DEC84	A	12FEB85	28MAR85	EXC	15APR85	EXC							
GJ06235-CS		05DEC84	A	04APR85	03MAY85	EXC	23MAY85	EXC							
GJ06248-CC		05DEC84	A	09MAY85	31MAY85	INC	10JUN85	INC							
GJ06295-RS	15JAN73	11APR84	A	21SEP84	30NOV84	INC	17DEC84	DT							
GJ06317-UK		23OCT84		15NOV84	08MAR85	EXC	20MAR85	EXC							
GJ06318-VL		18MAY83	A	15MAR71			19NOV82	INC	27AUG84	27FEB85	A	06FEB85			
GJ06357-RS		05FEB85		21APR85	31MAY85	EXC	13JUN85	EXC							
GJ06369-UK							28OCT82	INC							
GJ06370-CS				15DEC81			28OCT82	INC							
GJ06388-RS	15MAY73			15OCT72	NOT AVA	EXC	15AUG83	XD							
GJ06412-RS		01MAR85		23APR85	21JUN85	EXC	02JUL85	EXC							
GJ06422-RS		31DEC84	A	12MAR85	26APR85	INC	20MAY85	INC							
GJ06425-RS		04DEC84	A	16JAN85	28FEB85	INC	20MAY85	INC							
GJ06426-RS		13FEB85		09MAY85	27JUN85	EXC	29JUL85	EXC							
GJ06428-RS		03JAN85	A	05MAR85	26APR85	INC	20MAY85	INC							
GJ06440-RS		17DEC84		02MAY85	27JUN85	EXC	29JUL85	EXC							
GJ06450-CC		31OCT84	A		12MAR85	INC	18MAR85	INC							
GJ06470-UK							30SEP83	INC		20JAN84	A				
GJ06471-UK							30SEP83	INC		20JAN84	A				
GJ06520-RS		15FEB85	A	14MAY85	31MAY85	EXC	13JUN85	EXC							
GJ06525-RS					31JUL85	EXC									
GJ06551-RS		15MAY85		06JUN85	12JUL85	INC	23JUL85	INC							
GJ06581-RS		14FEB85		20MAR85	31MAY85	EXC	13JUN85	EXC							
GJ06588-RS		21FEB85		22MAY85	27JUN85	EXC	29JUL85	EXC							
GJ06591-RS		15FEB85		08MAY85	27JUN85	INC	03JUL85	INC							
GJ06596-RS		14MAR85		06JUN85	24JUL85	INC									
GJ06599-RM		04MAR85		09MAY85	20JUN85	EXC	02JUL85	EXC							
GJ06648-RS					31JUL85	EXC									
GJ06651-RS															
GJ06666-CS		28FEB85		08MAY85	11JUL85	INC									
GJ06666-RS							23JUL85	INC							
GJ06680-OT		10MAY85		08MAY85											
GJ06680-RS					12JUN85	EXC									
GJ06725-RS					31JUL85	EXC									
GJ06745-RS					31JUL85	INC									
GJ06764-RS		20MAY85		19JUN85	16JUL85	INC									
GJ06775-RS		15FEB85	A	01MAY85	31MAY85	INC	10JUN85	INC							
GJ06791-RS		15FEB85	A	24MAR85	16MAY85	EXC	31MAY85	EXC							
GJ06797-RS				15APR71											
GJ06805-RS					31JUL85	INC									
GJ06808-RS		14FEB85		01MAY85	31MAY85	EXC	13JUN85	EXC							

DEPARTMENT OF ENERGY - UMTA PROJECT
TECHNICAL ASSISTANCE CONTRACTORRUN DATE: 08AUG85
DATA DATE: 08AUG85
RUN TIME: 10:57:12

GJ GRAND JUNCTION

LOCATION NUMBER	DATE DESIGN	CONSENT RETURN DATE	FORM STA TUS	RADIOLOGICAL SURVEY DATE	INC/EXC RECOMM. DATE REC	INC/EXC DECISION DATE DEC	DATE REA COMPLTD	RA AGREEMENT DATE RET'NO ST	DATE BID PKG ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE CERTIFIED
GJ06813-RS					31JUL85 INC							
GJ06815-RS			A	01APR71	31JUL84 INC	16AUG84 INC	10JUN85					
GJ06817-VL			D	15MAR72		19NOV82 INC						
GJ06832-RS		19FEB85	A	01MAY85	31MAY85 EXC	13JUN85 EXC						
GJ06842-RS		21DEC84	A	12FEB85	26APR85 EXC	23MAY85 EXC						
GJ06858-RS		28DEC84	A	14FEB85	18APR85 INC	25APR85 INC						
GJ06862-RS		26FEB85	A	01MAY85	31MAY85 INC	10JUN85 INC						
GJ06863-RS					30JUL85 INC							
GJ06868-VL												
GJ06878-RS		07FEB85	A	09APR85	17MAY85 EXC	31MAY85 EXC						
GJ06883-RS					31JUL85 EXC							
GJ06887-RS		08FEB85		11APR85	12JUN85 EXC							
GJ06888-RS					16JUL85 INC							
GJ06898-CS			D	15JAN74		19NOV82 INC						
GJ06909-RS		18DEC84		08MAY85	27JUN85 EXC							
GJ06912-RS		05APR84	A	12SEP84	13NOV84 INC	16NOV84 INC	02APR85	06MAY85 A				
GJ06941-RS		09MAY83	A			09MAY83 DT	07DEC82	27JUL83 A		23AUG83	16AUG84	
GJ06950-RS		14FEB85	A	26MAR85	26APR85 EXC	23MAY85 EXC						
GJ06952-RS		19FEB85		15MAY85	28JUN85 EXC	29JUL85 EXC						
GJ07142-LC		25OCT84	A	23APR85	10MAY85 INC	20MAY85 INC						
GJ07147-RS		30JUL84	A	15OCT84	27NOV84 EXC	28NOV84 XD						
GJ07348-VL						14JAN85 EXC						
GJ07384-UK		19JUL84	D	29NOV84								
GJ07399-RS	15APR73	13JUL84	A	15DEC71	29JUN84 INC	13JUL84 DT		24JAN85 L				
GJ07410-RS		09MAY83	A			09MAY83 DT	07DEC82	A				
GJ07436-RS		09MAY83	A	15JUL76		09MAY83 DT	03FEB83	28OCT83 A		05JAN84		
GJ07524-RS		09MAY83	A	15APR71		09MAY83 DT	07DEC82	23SEP83 A		14OCT83		
GJ07530-RS		09JAN85	A	02APR85	17MAY85 INC	29MAY85 INC						
GJ07576-UK		09APR84										
GJ07765-RS												
GJ07784-RS		08OCT84		19OCT84	18DEC84 INC	26DEC84 INC	29APR85	24MAY85 A				
GJ07787-RS		13JUL83	A	15MAY71		03JUN83 INC	07AUG84	16OCT84 A	13SEP84	07JAN85		
GJ07856-UK						18APR85 SPO						
GJ07857-RS		11MAR85		21MAY85	13JUN85 EXC							
GJ07866-RS		22OCT84	A	11NOV84	30JAN85 INC	07FEB85 INC	13JUN85					
GJ07868-RS		28OCT84			02JAN85 EXC	15JAN85 EXC						
GJ07869-RS		22OCT84				14JAN85 INC	22APR85	16MAY85 A				
GJ07871-RS		25OCT84	A	29NOV84	31JAN85 EXC	25FEB85 EXC						
GJ07924-UK						18APR85 SPO						
GJ08218-CC	15MAY73	12OCT83		20MAR84	23MAR84 INC	30MAR84 DT						
GJ08232-RS		10OCT84	A	16APR85	30APR85 INC	20MAY85 INC						
GJ08283-UK												
GJ08483-RS		21MAR83	A	15SEP71		21MAR83 DT		27JUL83 A		14SEP83	16AUG84	
GJ08600-UK						23APR85 EXC						
GJ08607-RS		27MAR84	A	21DEC83	15MAR84 INC	27MAR84 DT		15MAY84 L		29AUG84		
GJ08611-RS		25OCT84	A	27NOV84	08MAR85 INC	19MAR85 INC						

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTORRUN DATE: 08AUG85
DATA DATE: 08AUG85
RUN TIME: 10:57:12

GJ

GRAND JUNCTION

LOCATION NUMBER	DATE DESGNTD	CONSENT FORM RETURN DATE	STA TUS	RADIOL. SURVEY DATE	INC/EXC RECOMM. DATE REC	INC/EXC DECISION DATE DEC	DATE REA COMPLTD	RA AGREEMNT DATE RET'ND ST	DATE BID PKG ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE CERTIFD
GJ08625-UK		11APR84	A	22AUG84	30NOV84 EXC	17DEC84 XD						
GJ08716-RS		28NOV84	A	15JAN85	28MAR85 INC	12APR85 INC						
GJ08742-RS		18MAR83	A	25APR83		19NOV82 INC	10AUG84	04OCT84 A	13SEP84			
GJ08841-RS			A	01MAY71	31JAN85 INC	07FEB85 INC						
GJ08842-RS		26NOV84		15JAN85	28FEB85 INC	05MAR85 INC						
GJ08843-RS		26NOV84		15JAN85	27FEB85 INC	04MAR85 INC						
GJ08847-RS		29NOV84	A	15JAN85	31MAY85 INC	10JUN85 INC						
GJ09000-OT						07SEP84 EXC						
GJ09027-RS	15AUG76	13APR84	A	16OCT84								
GJ09050-RS		04DEC84	A	08JAN85	31JAN85 EXC	25FEB85 EXC						
GJ09088-RS		23OCT84	A	17JAN85	27FEB85 EXC	11MAR85 EXC						
GJ09101-RS		06NOV84	A	28NOV84	31JAN85 INC	07FEB85 INC	10JUN85	26JUN85 A				
GJ09103-RS		19OCT84	A	14MAR85	26APR85 INC	20MAY85 INC						
GJ09115-RS		26NOV84	A	17JAN85	27FEB85 EXC	11MAR85 EXC						
GJ09142-RS		09NOV84	A	13FEB85	18APR85 INC	25APR85 INC						
GJ09145-RS		31JUL84	A		13SEP84 EXC	05OCT84 XD						
GJ09209-RS					31JUL85 INC							
GJ09256-RS	15DEC72	26OCT84	A	01DEC84	24JAN85 INC	04FEB85 INC						
GJ09317-RS					29APR85 EXC	23MAY85 EXC						
GJ09338-RS		26NOV84	A	13FEB85	18APR85 EXC	26APR85 EXC						
GJ09340-RS		04DEC84		13FEB85	24MAY85 EXC							
GJ09356-RS		05MAR84		11JUL84	13SEP84 INC	24SEP84 INC						
GJ09463-CS		25OCT83	A	15DEC76		19NOV82 INC						
GJ09491-CS		21MAR83	A	15JUN71		21MAR83 DT		11MAY83 A		30JUN83	16AUG84	
GJ09492-RS						14JAN85 SPO	14FEB85	18MAY85 A				
GJ09493-RS					21JUN85 INC	27JUL85 INC						
GJ09494-RS	15MAY73			15JUN71	11JUL85 INC	23JUL85 DT						
GJ09495-RS				15JUL79								
GJ09499-RS	15MAY73	13FEB84	A	20DEC83	10JAN84 INC	13FEB84 DT		14MAY84 L		10AUG84		
GJ09560-CS		25OCT83	A	15MAR72		19NOV82 INC						
GJ09565-RS		29JUL83	A	15JUN71		29JUL83 DT		21MAR84 L		12APR84		
GJ09566-OT		19APR83	A	15JUN71		19NOV82 INC	04MAR85	17MAY85 A				
GJ09665-RS		23SEP83	A	15JUN71		19NOV82 INC		14SEP83 A				
GJ09666-RS		22MAR84	D	15JUN71								
GJ09667-RS				15OCT71								
GJ09668-RS		28MAR84	A	29AUG84								
GJ09669-RS		27FEB84	A	19SEP84								
GJ09671-RS		06MAR84	D	15JUN71								
GJ09672-RS		15OCT84	A	13NOV84	05FEB85 EXC	25FEB85 EXC						
GJ09673-RS				15JUN71								
GJ09675-RS		21FEB84	A	14NOV84	05FEB85 INC	11FEB85 INC						
GJ09699-RS			A	01JUL80	31JAN85 INC	07FEB85 INC						
GJ09714-RS		09MAY83	A	15JUN71		09MAY83 DT	07DEC82	23SEP83 A		21NOV83	16AUG84	
GJ09757-RS		31OCT84		15JUN71								
GJ09761-RS				15OCT72		28NOV84 INC						
GJ09762-RS				15OCT72		25SEP84 INC						

REPORT NAME: VXPZ

VICINITY PROPERTIES
STATUS REPORT
(REPORT 2-A)

PAGE NO.: 40

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTOR

RUN DATE: 08AUG85
DATA DATE: 08AUG85
RUN TIME: 10:57:12

GJ	GRAND JUNCTION
----	----------------

LOCATION NUMBER	DATE DESIGN	CONSENT FORM		RADIOLOGICAL SURVEY DATE	INC/EXC RECOMM.		INC/EXC DECISION		DATE REA COMPLTD	RA AGREEMENT		DATE BID PKG ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE CERTIFD	
		RETURN DATE	STA TUS		DATE	REC	DATE	DEC		DATE	ST					
GJ09763-RS		15OCT84	A	14NOV84	30JAN85	EXC	25FEB85	EXC								
GJ09764-UK																
GJ09765-RS		08MAY84	A	28AUG84												
GJ09766-RS	15FEB73	15JAN76		15JUN71												
GJ09767-RS				02OCT84	27NOV84	INC	28NOV84	INC	03APR85	04JUN85	A					
GJ09768-RS	15DEC72	13FEB84	A	29AUG84												
GJ09769-RS	15JUL73	22OCT84	A	18MAR85	31MAY85	INC	10JUN85	INC								
GJ09770-VL		26MAR84	A	13DEC84	07MAR85	EXC										
GJ09771-RS	15AUG80	15NOV84	A	15JUL80												
GJ09772-RS				15MAY72												
GJ09773-RS		26MAR84	A	13DEC84	07MAR85	EXC										
GJ09777-CS		26MAR84	A	13DEC84	07MAR85	EXC										
GJ09780-CS		14FEB83	A	15FEB79			19NOV82	INC								
GJ09857-RS							21JUN85	SPO								
GJ09858-RS		21FEB84	A	02FEB84	08MAR84	INC	29MAR84	INC	23OCT84	20MAY85	A					
GJ09859-RS	15JUL73			15JUN71												
GJ09893-RS			P	15APR72			19NOV82	INC								
GJ09942-VL		27NOV84		16JAN85	28MAR85	EXC	15APR85	EXC								
GJ09989-RS		21MAR83	A	15DEC76			21MAR83	DT	28SEP82	16MAY83	A		07JUL83	12JUL84		
GJ10022-CS		23MAY85		03JUL85												
GJ10039-RS		11FEB83	A	15JUN71			19NOV82	INC	16APR84	15OCT83	A	30APR84	30JUL84			
GJ10042-VL		12APR84	A	30AUG84												
GJ10093-RS		03DEC84	A	12DEC84	21FEB85	EXC	04MAR85	EXC								
GJ10100-RS		03DEC84	A	12DEC84	30JAN85	EXC	25FEB85	EXC								
GJ10103-RS		29NOV84		16JAN85	28FEB85	INC	05MAR85	INC	14JUN85							
GJ10105-CC				15SEP71			30SEP83	INC								
GJ10128-RS					31JUL85	INC										
GJ10135-RS		15MAY85		11JUN85	25JUN85	EXC	29JUL85	EXC								
GJ10152-RS					31JUL85	INC										
GJ10158-RS					30JUL85	EXC										
GJ10207-RS					31JUL85	INC										

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTORSTATUS REPORT
(REPORT 2-A)RUN DATE: 08AUG85
DATA DATE: 08AUG85
RUN TIME: 10:57:12

GJ

GRAND JUNCTION

LOCATION NUMBER	DATE DESIGN	CONSENT RETURN DATE	FORM STA TUS	RADIOLOGICAL SURVEY DATE	INC/EXC RECOMM. DATE REC	INC/EXC DECISION DATE DEC	DATE REA COMPLTD	RA AGREEMENT DATE RET'NO ST	DATE BID PKG ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE CERTIFD
GJ10356-RS		23OCT84		15NOV84	12MAR85 INC	19MAR85 INC						
GJ10356-UK												
GJ10382-RS		03DEC84		25JAN85	28FEB85 EXC	14MAR85 EXC						
GJ10384-RS			A	01JUN71	31MAY85 INC	10JUN85 INC						
GJ10397-RM		03DEC84	A	16JAN85	31JAN85 EXC	25FEB85 EXC						
GJ10402-RS		14DEC84	A	20MAR85	16MAY85 INC	31MAY85 INC						
GJ10496-RS					31JUL85 EXC							
GJ10515-RS					31JUL85 INC							
GJ10612-RS		03DEC84		11FEB85	28MAR85 EXC	15APR85 EXC						
GJ10617-VL		18FEB83	A	15JUN71		28OCT82 INC	16APR84	30SEP83 A	30APR84	30JUL84		
GJ10623-RS					31JUL85 EXC							
GJ10650-RS		13DEC84		11JAN85	18MAR85 EXC	15APR85 EXC						
GJ10652-RS		12APR85		14MAY85	27JUN85 EXC	29JUL85 EXC						
GJ10653-RS		04DEC84		11JAN85	14MAR85 INC	10MAR85 INC						
GJ10661-RS			P	15JUN73		19NOV82 INC						
GJ10687-UK												
GJ10698-CC			P	15JUL72		19NOV82 INC						
GJ10699-CC						19NOV82 INC						
GJ10726-RS						17DEC84 INC	30APR85	31MAY85 A				
GJ10732-RS		22OCT84		15NOV84	31MAY85 EXC	13JUN85 EXC						
GJ10735-RS		05NOV84	A	15NOV71	28JAN85 EXC	04FEB85 EXC						
GJ10743-RS	15JUN76	22FEB84		21FEB84	31JUL84 EXC	20AUG84 EXC						
GJ10744-RS				21FEB84	18MAY84 EXC	29MAY84 EXC						
GJ10746-RS				15JUL71								
GJ10747-UK				20MAR84	22JUN84 EXC	05JUL84 EXC						
GJ10749-RS		05OCT84	A	15MAR76								
GJ10751-UK						04APR84 INC						
GJ10754-RS		29NOV84	A	10JAN85	08MAR85 INC	19MAR85 INC						
GJ10755-RS		05NOV84		13FEB85								
GJ10756-RS		03DEC85			28JUN85 EXC							
GJ10757-RS				17JAN85	26MAR85 EXC	23APR85 EXC						
GJ10758-RM		11DEC84	A	17JAN85	26APR85 EXC	23MAY85 EXC						
GJ10759-RS		29NOV84	A	14FEB85	18APR85 INC	25APR85 INC						
GJ10761-RS		30JUL84		10NOV84	25MAR85 EXC	15APR85 EXC						
GJ10763-RS		06NOV84	A	15MAR76								
GJ10764-RS		15FEB84		06MAR84	30APR84 EXC	23MAY84 EXC						
GJ10767-RS		05DEC84	A	01OCT84	31JAN85 EXC	25FEB85 EXC						
GJ10772-RS		12DEC84		12FEB85	31MAY85 EXC	13JUN85 EXC						
GJ10775-RS			A		18APR85 INC	25APR85 INC						
GJ10796-CS			P	15JAN82		19NOV82 INC						
GJ10875-RS		14FEB84	D	15JUL71								
GJ10888-RS				06SEP84	31OCT84 EXC	16NOV84 EXC						
GJ10960-RS		20DEC84	A	26MAR85	30APR85 INC	20MAY85 INC						
GJ10966-RS		19DEC84		11FEB85	31JUL85 EXC							
GJ10969-CS		17DEC84		07MAR85	31JUL85 EXC							
GJ10972-RS		11DEC84		16JAN85	28JUN85 INC	02JUL85 INC						

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTOR

STATUS REPORT
(REPORT 2-A)

RUN DATE: 08AUG85
DATA DATE: 08AUG85
RUN TIME: 10:57:12

GJ

GRAND JUNCTION

LOCATION NUMBER	DATE DESIGN	CONSENT FORM RETURN DATE	STA TUS	RADIOL. SURVEY DATE	INC/EXC RECOMM. DATE REC	INC/EXC DECISION DATE DEC	DATE REA COMPLTD	RA AGREEMNT DATE RET'D NO ST	DATE BID PKG ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE CERTIFD
GJ10973-RS		11DEC84	A	16JAN85	31JAN85 EXC	25FEB85 EXC						
GJ10980-UK		03DEC84	A	22JAN85		23APR85 EXC						
GJ10986-RS		03DEC84		16JAN85	27FEB85 INC	04MAR85 INC	28MAY85					
GJ10991-RS		17DEC84	A	21MAR85	21MAY85 INC	29MAY85 INC						
GJ10994-UK						15APR85 EXC						
GJ11001-RS		11DEC84		08MAY85	27JUN85 INC	03JUL85 INC						
GJ11004-RS						12APR85 INC						
GJ11004-UK		29NOV84	A	25JAN85								
GJ11009-RS		03DEC84		15JAN85	28FEB85 INC	05MAR85 INC						
GJ11013-RS		04DEC84	A	10JAN85	21FEB85 EXC	04MAR85 EXC						
GJ11014-RS		04DEC84	A	15JAN85	21FEB85 EXC	04MAR85 EXC						
GJ11017-RS				16DEC85	29APR85 EXC							
GJ11019-RS		05DEC84	A	10JAN85	31JAN85 EXC	25FEB85 EXC						
GJ11021-RS		18FEB85		08MAY85	09JUL85 INC	23JUL85 INC						
GJ11032-RS		04DEC84	A	09JAN85	21FEB85 EXC	04MAR85 EXC						
GJ11056-RS		04DEC84	A	15MAR79	31JAN85 EXC	25FEB85 EXC						
GJ11061-RS				11DEC84	15MAR85 INC	19MAR85 INC						
GJ11067-RM		29NOV84	A	12FEB85	28MAR85 EXC	26APR85 EXC						
GJ11075-RS					31JUL85 EXC							
GJ11123-CS		14DEC84		13FEB85	26MAR85 EXC	19APR85 EXC						
GJ11124-RS		14DEC84		13FEB85	12JUN85 INC	19JUN85 INC						
GJ11139-RS		19FEB85		15MAY85	10JUL85 INC	23JUL85 INC						
GJ11183-RS		18MAR85	A	15MAY85	21JUN85 INC	27JUL85 INC						
GJ11214-RS		19DEC84	A	07MAR85	18APR85 EXC	26APR85 EXC						
GJ11215-RS				13FEB85	26MAR85 EXC	19APR85 EXC						
GJ11225-RS		17FEB84	A	20MAR84	22JUN84 INC	05JUL84 INC	01APR85	30MAY85 A				
GJ11243-CS		28DEC84	A	13MAR85	27APR85 INC	29MAY85 INC						
GJ11256-RS		13DEC84		19MAR85	03MAY85 INC							
GJ11261-RS					31JUL85 INC							
GJ11266-RS					31JUL85 INC							
GJ11268-RS		19DEC84	A	07MAR85	18APR85 INC	25APR85 INC						
GJ11276-RM		20DEC84	A	07MAR85	30APR85 INC							
GJ11289-CS					31JUL85 INC							
GJ11290-RS												
GJ11298-VL		07JAN85	A	12MAR85	18APR85 INC	25APR85 INC						
GJ11302-CS			A	16APR85	31MAY85 INC	10JUN85 INC						
GJ11308-RS		14FEB85		04APR85	26JUN85 INC	03JUL85 INC						
GJ11310-RM		14FEB85		02MAY85	12JUL85 INC							
GJ11310-RS						24JUL85 INC						
GJ11311-RM		14FEB85		02MAY85	12JUL85 INC							
GJ11311-RS						24JUL85 INC						
GJ11318-AP		20MAR85		13MAY85								
GJ11318-RM					17JUN85 EXC							
GJ11318-RS						21JUN85 EXC						
GJ11319-RM		01MAR85		14MAY85	28JUN85 EXC	29JUL85 EXC						
GJ11324-RS		15AUG83	A	15NOV76		19NOV82 INC	29NOV84	11JAN85 A	06FEB85			

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTORSTATUS REPORT
(REPORT 2-A)RUN DATE: 08AUG85
DATA DATE: 08AUG85
RUN TIME: 10:57:12

GJ

GRAND JUNCTION

LOCATION NUMBER	DATE DESIGN	CONSENT FORM RETURN DATE	STA TUS	RADIOLOGICAL SURVEY DATE	INC/EXC RECOMM. DATE	INC/EXC DECISION DATE	DATE REA COMPLET	RA AGREEMENT DATE RET'ND	DATE BID PKG ISSUED	DATE RA COMPLET	DATE COMPLN REPORT ISSUED	DATE CERTIFD
GJ11326-RS		15FEB85		23APR85	31MAY85 EXC							
GJ11334-RS				15JUL71								
GJ11398-AP					26JUN85 INC	11JUL85 INC						
GJ11399-AP					26JUN85 INC	11JUL85 INC						
GJ11400-AP					26JUN85 INC	11JUL85 INC						
GJ11401-AP					26JUN85 INC	11JUL85 INC						
GJ11402-AP					26JUN85 INC	11JUL85 INC						
GJ11404-RS		09MAY83	A	15JUL80		09MAY83 DT	20DEC82	28OCT83 L		13DEC83	23AUG84	
GJ11409-RS		14DEC84	A	12FEB85	26APR85 INC	20MAY85 INC						
GJ11411-RS		26DEC84	A	12FEB85	01APR85 INC	18APR85 INC						
GJ11412-RS		06OCT84	A	16OCT84	24JAN85 INC	04FEB85 INC	14MAY85	11JUN85 A				
GJ11418-RS		05OCT84	A	16OCT84	25FEB85 INC	04MAR85 INC						
GJ11419-RS		09OCT84	A	16OCT84	19OEC84 INC	20MAY85 INC						
GJ11421-RS						11JUL85 SPO						
GJ11424-RS		10OCT84	A	16OCT84	19OEC84 INC	02JAN85 INC	10JUN85	07JUN85 A				
GJ11427-RS												
GJ11429-RS			A	13SEP84	13NOV84 INC	16NOV84 INC	02APR85	16APR85 A				
GJ11435-RS		13OEC84		21MAY85	27JUN85 INC	03JUL85 INC						
GJ11439-RS			A	11FEB85	28MAR85 INC	12APR85 INC	13JUN85		26DEC85			
GJ11446-HO					26APR85 INC	31MAY84 INC						
GJ11448-HO					26APR85 INC	31MAY84 INC						
GJ11450-RS					26APR85 INC							
GJ11452-HO					26APR85 INC							
GJ11453-HO					26APR85 INC	31MAY85 INC						
GJ11454-HO					26APR85 INC	31MAY85 INC						
GJ11457-RS		17NOV83	A	15JAN82		30SEP83 INC	09JAN85	22APR85 A				
GJ11458-HO					26APR85 INC	31MAY85 INC						
GJ11464-HO					26APR85 INC	31MAY85 INC						
GJ11466-RM		20FEB85		16MAY85	12JUL85 INC							
GJ11466-RS						23JUL85 INC						
GJ11474-RS		15FEB84	A	08MAR84	19APR84 INC							
GJ11475-RS					25JUL85 INC							
GJ11484-RS		14FEB85	A	19MAR85	21JUN85 INC	27JUL85 INC						
GJ11485-RS				15JUL75		30SEP83 INC						
GJ11487-RS		11MAR85		09MAY85	31MAY85 EXC	13JUN85 EXC						
GJ11489-RS		17OEC84	A	11FEB85	31MAY85 INC	10JUN85 INC						
GJ11490-RS		14OEC84		11FEB85	12JUN85 INC	19JUN85 INC						
GJ11516-RS		18OEC84	A	11FEB84	27FEB85 EXC	11MAR85 EXC						
GJ11520-RS		07JAN85	A	18MAR85	17MAY85 INC	29MAY85 INC						
GJ11521-RS		07JAN85		20FEB85	12JUN85 INC	19JUN85 INC						
GJ11525-RS		10APR85		07JUN85	28JUN85 INC	02JUL85 INC						
GJ11548-RS		17OEC84	A	11FEB85	28MAR85 EXC	19APR85 EXC						
GJ11549-RS		19OEC84	A	11FEB85	10APR85 INC	18APR85 INC						
GJ11552-RS		02JAN85	A	18MAR85	24MAY85 INC	31MAY85 INC						
GJ11578-RM						23MAY85 EXC						
GJ11578-RS		19OEC84	A	20FEB85	30APR85 EXC	23MAY85 EXC						

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTORRUN DATE: 08AUG85
DATA DATE: 08AUG85
RUN TIME: 10:57:12

GJ GRAND JUNCTION

LOCATION NUMBER	DATE DESIGN	CONSENT FORM RETURN DATE	STA TUS	RADIOL. SURVEY DATE	INC/EXC RECOMM. DATE REC	INC/EXC DECISION DATE DEC	DATE REA COMPLTD	RA AGREEMNT DATE RET'ND ST	DATE BID PKG ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE CERTIFD
GJ12219-RS		23APR84		06AUG84	13SEP84 INC	05OCT84 INC						
GJ12224-RS		19FEB85		21APR85	21JUN85 INC	27JUL85 INC						
GJ12236-RS		20DEC84		06MAR85	18MAR85 EXC	15APR85 EXC						
GJ12237-RS					25JUL85 EXC							
GJ12244-RS	15NOV72	26MAR84		28AUG84								
GJ12245-RS	15MAY73			15APR79								
GJ12260-RS				15JUL71								
GJ12261-RS		11FEB83	A	15DEC71		19NOV82 INC	27SEP84	09JAN85 A	06FEB85			
GJ12264-RM		14FEB85		09MAY85	31MAY85 EXC							
GJ12265-RS					30JUL85 EXC							
GJ12281-RS				15JUL71								
GJ12282-RS		21JAN85	A	10APR85	30APR85 EXC	23MAY85 EXC						
GJ12288-RS					30APR85 EXC	23MAY85 EXC						
GJ12289-RS		19DEC84	A	06MAR85	18APR85 EXC	26APR85 EXC						
GJ12290-RS		21DEC84	A	05MAR85	15MAY85 INC	29MAY85 INC						
GJ12294-RS			A	01JAN74	16MAY85 INC	29MAY85 INC						
GJ12297-RS		13DEC84	A	05MAR85	03MAY85 INC	20MAY85 INC						
GJ12301-CH					30JUL85 EXC							
GJ12309-RS		18DEC84	A	18MAR85	30APR85 INC	20MAY85 INC						
GJ12311-RS					12JUL85 INC	23JUL85 INC						
GJ12312-AP	15MAY83	15APR80		15MAY83								
GJ12340-UK						15APR85 EXC						
GJ12344-RS		11APR84	A	19JUN84	31JUL84 INC	20AUG84 INC	01APR85					
GJ12368-RS		16JAN85		20FEB85	26MAR85 EXC	19APR85 EXC						
GJ12370-RS		02JAN85		01MAY85	11JUL85 INC	23JUL85 INC						
GJ12372-RM		19DEC84		02MAY85	11JUL85 INC							
GJ12372-RS						23JUL85 INC						
GJ12373-RM												
GJ12373-RS		14DEC84	A	05MAR85	16MAY85 INC	31MAY85 INC						
GJ12375-RM		18DEC84	A	07MAR85	31MAY85 INC	10JUN85 INC						
GJ12386-RS		13DEC84	A	20MAR85	30APR85 INC	20MAY85 INC						
GJ12393-RS		14DEC84	A	07MAR85	30APR85 INC	20MAY85 INC						
GJ12406-RS		11JAN85	A	20MAR85	24MAY85 INC	31MAY85 INC						
GJ12418-RS				15MAY76								
GJ12419-RS		14DEC84	A	20MAR85	03MAY85 INC	20MAY85 INC						
GJ12424-RS	15MAY73	03MAY84		15JUL71	28JUN84 EXC	05JUL84 XD						
GJ12428-RS		15FEB85		20APR85	26JUN85 EXC	29JUL85 EXC						
GJ12437-RS					27JUN85 EXC	29JUL85 EXC						
GJ12462-RS		25FEB85		21MAY85	15JUL85 INC							
GJ12463-RS		27DEC84	A	06MAR85	30APR85 INC	20MAY85 INC						
GJ12464-RS		20DEC84		21APR85	26JUN85 EXC							
GJ12471-RS												
GJ12472-RS		21NOV84	A	14DEC84	30JAN85 EXC	25FEB85 EXC						
GJ12495-RS				15MAR72								
GJ12497-RS	15DEC72	24MAR84		11JUL84	25OCT84 EXC	30OCT84 EXC						
GJ12514-RS					31JUL85 INC							

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTORSTATUS REPORT
(REPORT 2-A)RUN DATE: 08AUG85
DATA DATE: 08AUG85
RUN TIME: 10:57:12

GJ

GRAND JUNCTION

LOCATION NUMBER	DATE DESGNTO	CONSENT FORM		RADIOL. SURVEY DATE	INC/EXC RECOMM.		INC/EXC DECISION		DATE REA COMPLTD	RA AGREEMNT		DATE BID PKG ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE CERTIFO
		RETURN DATE	STA TUS		DATE	REC	DATE	DEC		DATE	ST				
GJ12518-RS		15FEB85		20JUN85	17JUL85	INC									
GJ12523-RS		14FEB85		20APR85	03JUL85	INC									
GJ12533-RS		13DEC84	A	18FEB85	28MAR85	EXC	19APR85	EXC							
GJ12558-RS					12JUN85	EXC									
GJ12560-RS				15JUL71	27JUN84	INC	05JUL84	INC	27SEP84	03JAN85	A	06FEB85	30APR85		
GJ12567-RS		25OCT84	A	30NOV84											
GJ12593-RS					31JUL85	INC									
GJ12605-RS					11JAN85	EXC	15JAN85	EXC							
GJ12612-RS	15DEC72		A	16AUG84	31OCT84	INC	15NOV84	DT				09AUG84			
GJ12625-CS	15MAY73	15MAY79		15AUG71											
GJ12629-RS				15APR76											
GJ12634-RS				27SEP84	27NOV84	INC	28NOV84	INC							
GJ12657-RS		25OCT84	A	31JAN85	31JAN85	EXC	25FEB85	EXC							
GJ12659-RS		05MAR85		28MAY85	27JUN85	EXC	29JUL85	EXC							
GJ12662-RS		25FEB85		28MAY85	27JUN85	EXC	29JUL85	EXC							
GJ12666-RS					25JUL85	EXC									
GJ12687-UK		03APR84													
GJ12741-RS		09MAY83	A				09MAY83	DT	10JAN83	28OCT83	A		05JUL84		
GJ12742-RS	15OCT73	19MAR84	A	20DEC83	08MAR84	INC	13MAR84	DT				14MAY84	L	23OCT84	
GJ12744-RS		15MAY80		07SEP84	31OCT84	EXC	16NOV84	EXC							
GJ12746-RS		19APR83	A	15NOV80			19NOV82	INC	13DEC84	06FEB85	A	26MAR85			
GJ12789-CS			P	15JAN79			19NOV82	INC							
GJ12824-RS		27NOV84		14DEC84	28JUN85	INC	02JUL85	INC							
GJ12861-RS			P	15MAR77			19NOV82	INC							
GJ12886-RS		29NOV84		12FEB85	26MAR85	EXC	26APR85	EXC							
GJ12911-RS							11JUL85	SPO							
GJ12924-RS		19DEC84	A	18MAR85	03MAY85	INC	20MAY85	INC							
GJ12935-RS		03DEC84	A	14DEC84			04MAR85	INC							
GJ12941-RS		04DEC84	A	14DEC84	25FEB85	INC	04MAR85	INC							
GJ12942-RS					20JUN85	EXC									
GJ12943-RM		28NOV84		16JAN85	20JUN85	EXC									
GJ12944-RS		28NOV84		16JAN85	21JUN85	EXC									
GJ12956-RS		06DEC84	A	16JAN85	28MAR85	INC	12APR85	INC							
GJ12976-RS							27JUL85								
GJ13012-RS		03DEC84	A	17JAN85			12APR85	INC							
GJ13014-RS		26DEC84		18MAR85	17JUN85	INC	21JUN85	INC							
GJ13019-RS		29NOV84	A	15JAN85	16MAY85	INC	04JUN85	INC							
GJ13022-RS					22JUL85	EXC	29JUL85								
GJ13027-RS		03DEC84		15JAN85	20MAR85	INC	04APR85	INC							
GJ13028-RS		28NOV84	A	15JAN85	28MAR85	INC	12APR85	INC							
GJ13029-RS		31DEC84	A	18MAR85	03MAY85	INC	20MAY85	INC							
GJ13030-RS		05FEB85		10APR85	27JUN85	INC	03JUL85	INC							
GJ13036-RS		17DEC84	A	19MAR85	26APR85	INC	20MAY85	INC							
GJ13040-RS		18MAR85		22APR85	28JUN85	INC	23JUL85	SPO							
GJ13095-RS		03DEC84	A	15JAN85	25FEB85	EXC									
GJ13102-RS		03DEC84	A	15JAN85	25FEB85	INC	04MAR85	INC	28MAY85						

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTOR

STATUS REPORT
(REPORT 2-A)

RUN DATE: 08AUG85
DATA DATE: 08AUG85
RUN TIME: 10:57:12

GJ

GRAND JUNCTION

LOCATION NUMBER	DATE DESIGN	CONSENT FORM RETURN DATE	STA TUS	RADIOLOGICAL SURVEY DATE	INC/EXC RECOMM. DATE REC	INC/EXC DECISION DATE DEC	DATE REA COMPLTD	RA AGREEMENT DATE RET'ND ST	DATE BID PKG ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE CERTIFD
GJ13116-RS		14JAN85	A	14MAR85	18APR85 EXC	26APR85 EXC						
GJ13117-VL		20NOV84	A	17JAN85	26FEB85 INC	05MAR85 INC	10JUN85					
GJ13121-RS					03JUL85 INC							
GJ13201-RS						11JUL85 SPO						
GJ13237-RS		04FEB85		16APR85	21JUN85 INC							
GJ13298-RS		26APR85		29MAY85	28JUN85 EXC	29JUL85 EXC						
GJ13320-RS	15DEC72	24FEB84	A	20JAN84	15FEB84 INC	17FEB84 INC	10OCT84	14DEC84 A	27NOV84			
GJ13325-RS	15DEC72	14JAN85		15APR76	31DEC84 INC	14JAN85 DT		29MAY85 A				
GJ13338-RS	15MAY73	28FEB84	A	20MAR84	11MAY84 INC	23MAY84 INC	07JAN85	01MAR85 A	26MAR85			
GJ13339-RS		14FEB84	A	08MAR84	30APR84 EXC	23MAY84 EXC						
GJ13341-RS		20FEB85	A	05DEC84	31JAN85 EXC	20FEB85 INC		03APR85 L				
GJ13359-RS		13MAR85		22APR85	26JUN85 INC	21JUN85 SPO						
GJ13375-RS		18MAR83	A	27APR83		28OCT82 INC	06MAR85	25APR85 A				
GJ13381-RS		28OCT84				14JAN85 INC						
GJ13385-RS		15NOV84	A	20NOV84	30JAN85 INC	20MAY85 INC						
GJ13390-RS												
GJ13432-RS	15MAY73	23OCT84		28NOV84	11JUL85 INC	23JUL85 INC						
GJ13434-RS		26OCT84	A	29NOV84	30JAN85 EXC	25FEB85 EXC						
GJ13450-RS				26SEP84	27NOV84 INC	28NOV84 INC						
GJ13452-RS		05JUL84			30NOV84 INC	17OCT84 INC	30APR85					
GJ13460-RS			D	15SEP79		19NOV82 INC						
GJ13469-RS				15DEC71	31JAN85 INC							
GJ13474-RS												
GJ13477-RS		29MAR84	A	15AUG71								
GJ13483-RS		18MAR83	A	15AUG71		19NOV82 INC	13JUN85					
GJ13509-RS		05OCT84	A	26OCT84	31JAN85 EXC	25FEB85 EXC						
GJ13590-RS		27AUG84	A	26OCT84	12JAN85 EXC	28MAY85 XD						
GJ13601-RS	15MAY73	20MAR84	D	15AUG71								
GJ13649-RS			A	01DEC71	31JAN85 INC	11FEB85 INC						
GJ13681-RM		06JUL84		15SEP71	30NOV84 EXC	17DEC84 EXC						
GJ13683-RS		17JAN84		07MAR84	18MAY84 EXC	29MAY84 EXC						
GJ13684-RS				11JUL84	31AUG84 EXC	12SEP84 EXC						
GJ13685-RS												
GJ13686-RS		11JUL84	D									
GJ13687-UK				24SEP84	13NOV84 EXC	16NOV84 EXC						
GJ13688-RS		02FEB84		23FEB84	18OCT84 EXC	24OCT84 EXC						
GJ13689-RS		31JUL84	A	29NOV84	26FEB85 EXC	11MAR85 EXC						
GJ13690-RS	15AUG76	15JUL79		15APR76								
GJ13692-RS		06MAR84		11JUL84	28SEP84 EXC	10OCT84 EXC						
GJ13693-RS		31JUL84	A	04SEP84								
GJ13716-RS		14FEB83	A	15DEC71		19NOV82 INC	20AUG84	14NOV84 A	06FEB85			
GJ13719-UK				08MAR84	21MAY84 EXC	29MAY84 EXC						
GJ13727-CS		02MAY84	A	09AUG84	13NOV84 INC	16NOV84 INC						
GJ13728-RS				15APR76								
GJ13737-CS												
GJ13798-UK		16APR84		27SEP84	13NOV84 EXC	16NOV84 EXC						

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTOR

STATUS REPORT
(REPORT 2-A)

RUN DATE: 08AUG85
DATA DATE: 08AUG85
RUN TIME: 10:57:12

GJ

GRAND JUNCTION

LOCATION NUMBER	DATE DESIGN	CONSENT RETURN DATE	FORM STA TUS	RADIOLOGICAL SURVEY DATE	INC/EXC RECOMM. DATE REC	INC/EXC DECISION DATE DEC	DATE REA COMPLTD	RA AGREEMENT DATE RET'ND ST	DATE BID PKG ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE CERTIFD
GJ13801-RS	15DEC72	17MAR84	A	08MAR84	13JUL84 INC	20JUL84 INC	15FEB85	25APR85 A				
GJ13803-RS				15MAR72								
GJ13841-RS	15JUL73	17MAR84		07MAR84	11MAY84 INC	23MAY84 INC	22APR85	25JUN85 A				
GJ13849-RS		25OCT84	A	30NOV84	31JAN85 INC	11FEB85 INC						
GJ13855-RS	15MAY73	02AUG84	A	15MAR72	13SEP84 EXC	05OCT84 XD						
GJ13870-RS	15OCT76	30AUG84	A	01SEP76	12DEC84 INC	20MAY85 INC						
GJ13968-RS		17MAR84		02FEB84	08MAR84 INC	29MAR84 INC	12NOV84	09JAN85 A	06FEB85	24MAY85		
GJ13970-RS	15MAY73	02MAR84	A	12SEP84	13NOV84 INC	16NOV84 INC						
GJ13972-RS		08OCT84		25OCT84	31DEC84 INC	14JAN85 INC						
GJ13978-RS		08OCT84	A	02APR85	31MAY85 EXC	13JUN85 EXC						
GJ14051-RS	15JAN73	30JAN84		02FEB84	13JUN84 EXC	21JUN84 EXC						
GJ14120-RS		23OCT84			12JAN85 EXC	15JAN85 EXC						
GJ14122-UK						15APR85 EXC						
GJ14124-RS						14JAN85 INC	10JUN85					
GJ14544-RS		18MAR83	A	15OCT72		19NOV82 INC	10JUN85					
GJ14560-RS			A	15SEP71		09MAY83 DT		02NOV83 A		29MAY84		
GJ14634-RS		15NOV84		12DEC84	25FEB85 EXC	14MAR85 EXC						
GJ14635-RS		29OCT84	A	04DEC84	28JAN85 INC	04FEB85 INC						
GJ14639-RS		15OCT84	A	04DEC84	31JAN85 INC	11FEB85 INC						
GJ14706-RS		29OCT84		04DEC84	26FEB85 EXC	14MAR85 EXC						
GJ14712-VL				15MAY76	20DEC84 EXC	02JAN85 EXC						
GJ14713-RS		02OCT84		10JAN85	20MAR85 INC	04APR85 INC						
GJ14728-RS		09JUL84			16JAN85 EXC	25JAN85 EXC						
GJ14784-RS		29OCT84	A	04DEC84	30JAN85 INC	07FEB85 INC						
GJ15204-RS		20OCT84				14JAN85 INC	14MAY85	10JUN85 A				
GJ15375-UK												
GJ15660-CS		25OCT83	A	15JUL76		19NOV82 INC						
GJ15764-RS	15JUN73	13FEB84	A	20DEC83	09JAN84 INC	13FEB84 DT		14MAY84 L		12SEP84		
GJ15919-UK		13APR84	A									
GJ16271-RS	15JUN73	27MAR84	A	15DEC83	05MAR84 INC	28MAR84 DT		17APR84 L		11MAY84		
GJ16636-VL					31JUL85 INC							
GJ16738-RS		15FEB85		19APR85	27JUN85 INC	02JUL85 INC						
GJ16801-RS		22OCT84	A	15NOV71								
GJ18017-RS		15FEB85		19APR85	26JUN85 EXC	29JUL85 EXC						
GJ18074-RS						14JAN85 EXC						
GJ18426-RS		06FEB85	A	16APR85	30APR85 INC	20MAY85 INC						
GJ18443-UK		08MAY84	A									
GJ18446-RS		12MAR85		19APR85	27JUN85 EXC	29JUL85 EXC						
GJ18501-AP		17NOV83	P	15FEB72		19NOV82 INC						
GJ18553-RM		05MAR85	A	25APR85	21MAY85 EXC	31MAY85 EXC						
GJ18569-RS		19FEB85		10APR85	24JUL85 EXC							
GJ18587-VL			A	01SEP72	26APR85 INC	20MAY85 INC						
GJ18589-RS		23APR85		20JUN85	24JUL85 INC							
GJ18612-RM		28DEC84		25APR85	28MAY85 EXC	10JUN85 EXC						
GJ18613-RM		18DEC84		02APR85	17JUN85 EXC							
GJ18613-RS						21JUN85 EXC						

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTORSTATUS REPORT
(REPORT 2-A)RUN DATE: 08AUG85
DATA DATE: 08AUG85
RUN TIME: 10:57:12

GJ

GRAND JUNCTION

LOCATION NUMBER	DATE DESIGN	CONSENT FORM		RADIOLOGICAL SURVEY DATE	INC/EXC RECOMM.		INC/EXC DECISION		DATE REA COMPLTD	RA AGREEMENT		DATE BID PKG ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE CERTIFD	
		RETURN DATE	STA TUS		DATE	REC	DATE	DEC		DATE	ST					
GJ18758-RS		20FEB85		19APR85	26JUN85	EXC	29JUL85	EXC								
GJ18943-CC			D	15JAN80			19NOV82	INC								
GJ19044-RS		19FEB85		21MAR85	24MAY85	EXC	10JUN85	EXC								
GJ19056-CS		03DEC84		17JAN85	28MAR85	EXC	19APR85	EXC								
GJ19382-RS		15FEB85		19APR85	27JUN85	EXC	29JUL85	EXC								
GJ19477-RS							16NOV84	EXC								
GJ19571-OT		18MAY83	A	15MAY74			19NOV82	INC								
GJ19634-AP		08OCT84	A	15APR76												
GJ19866-RS		07JAN85		18MAR85	12JUN85	EXC										
GJ19882-RS		05OCT84		15AUG74	30NOV84	EXC	17DEC84	EXC								
GJ30306-CC		07JAN85	A	18MAR85	21MAY85	INC	29MAY85	INC								
GJ30484-OT		18MAY83	A	15JUL80			19NOV82	INC								
GJ30515-VL					31JUL85	INC										
GJ31501-VL					31JUL85	EXC										
GJ31603-RS		14DEC84		05MAR85	25MAR85	EXC	23APR85	EXC								
GJ31616-RS		19FEB85		22APR85	27JUN85	INC	02JUL85	INC								
GJ31618-RS		29OCT84	A	15NOV84	07FEB85	EXC	25FEB85	EXC								
GJ31635-RS					24JUL85	INC										
GJ31638-RS		31DEC84	A	14MAR85	18APR85	EXC	26APR85	EXC								
GJ31662-RS		04DEC84	A	11FEB85	27FEB85	EXC	11MAR85	EXC								
GJ31694-RS		18DEC84	A	04APR85	26APR85	EXC	23MAY85	EXC								
GJ31763-RS				20APR85	27JUN85	INC	27JUL85	INC								
GJ31848-RS		05FEB85		09MAR85	09JUL85	INC	23JUL85	INC								
GJ32090-RS			A	25SEP84	13NOV84	INC	16NOV84	INC								
GJ32133-RS																
GJ32133-VL		23JUL84		26OCT84					28MAY85							
GJ33833-VL				15MAY77			SPO									
GJ33941-CS		12DEC84		16JAN85	26MAR85	INC										
GJ33942-AP		28FEB85		22MAY85	27JUN85	INC	03JUL85	INC								
GJ33973-RS		13DEC84		21FEB85	13JUN85	INC	19JUN85	INC								
GJ34151-CC		20FEB85		19APR85	28JUN85	INC	23JUL85	INC								
GJ34247-RS		18FEB83	A	13APR83			19NOV82	INC	08FEB85	19APR85	A					
GJ35575-RS	15 JUL 79	15MAY79	A	15DEC84	31JAN85	INC	11FEB85	INC								
GJ35700-UK		31JAN85	A													
GJ37695-CS		17OCT84	A	28NOV84	26FEB85	INC	04MAR85	INC								
GJ38219-RS					26JUN85	INC										
GJ39829-UK							18APR85	SPO								
GJ39880-VL				21MAR84	11MAY84	INC	23MAY84	INC	10JUN85							
GJ40189-VL							28MAY85									
GJ41873-RS		12MAR85		21APR85	27JUN85	EXC	29JUL85	EXC								
GJ41878-VL							14JAN85	SPO	10JUN85							
GJ42320-VL				15OCT82			30JUL84	INC	29APR85							
GJ42342-CS		28NOV84	A	18JAN85	25FEB85	EXC	04MAR85	EXC								
GJ42434-UK				02FEB84	18MAY84	EXC	29MAY84	EXC								
GJ42504-OT		15OCT84					28OCT82	INC								
GJ42871-RS		07JUL83	A	15APR83			16MAY83	INC	02AUG84	04OCT84	A	13SEP84	30NOV84			

DEPARTMENT OF ENERGY - UMTA PROJECT
TECHNICAL ASSISTANCE CONTRACTORRUN DATE: 08AUG85
DATA DATE: 08AUG85
RUN TIME: 10:57:12

CA

CANONSBURG

LOCATION NUMBER	DATE DESIGN	CONSENT RETURN DATE	FORM STA TUS	RADIOL. SURVEY DATE	INC/EXC RECOMM. DATE REC	INC/EXC DECISION DATE DEC	DATE REA COMPLTD	RA AGREEMNT DATE RET'ND ST	DATE BID PKG ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE CERTIFD
CA00001-RS	02FEB84	15JUL78	A	07AUG78		09JUL80 INC	15MAR83	11FEB82 A	22MAY85	11MAY85	15NOV83	
CA00002-RS	02FEB84	11APR80	A	30JUN80		15MAR82 INC	02JUL84	15NOV82 A	22MAY84	21MAY85		
CA00003-RS	02FEB84	15JUL78	A	12AUG78		09JUL80 INC	15MAR83	30DEC81 A	04MAR83	09SEP83	15NOV83	
CA00004-RS		07APR80	A	12AUG78	30OCT84 EXC							
CA00005-RS	02FEB84	15JUL78	A	29JUL80		09JUL80 INC	15MAR83	10FEB82 A	04MAR83	08SEP83	15NOV83	
CA00006-RS	02FEB84	11APR80	A	21MAY84		15MAR82 INC	21FEB85	07JUN83 A	22MAY84			
CA00007-RS	02FEB84	15JUL78	A	13AUG78		09JUL80 INC	15MAR83	01APR82 A	04MAR83	10AUG83	15NOV83	
CA00008-RS	02FEB84	15JUL78	A	30JUN80		09JUL80 INC	15MAR83	17MAR83 A	04MAR83	19AUG83	15NOV83	
CA00009-RS	02FEB84	14APR80	A	30JUN80		15MAR82 INC	24JAN85	15MAR84 A	08FEB85			
CA00010-RS	02FEB84	20JUN84	A	28JUL80		15MAR82 INC	23JUL84	07JUN83 A	22MAY84	04MAY85		
CA00011-RS		27APR84	A	19MAR84	31AUG84 EXC	18DEC84 INC	23JUL84	20DEC84 A	22MAY84	22JAN85		
CA00013-OT	02FEB84	15JUL78	A	09AUG78		15MAR83 INC	NOT AVA	29APR82 A	04MAR83	19AUG83	15NOV83	
CA00015-RS	02FEB84	07APR80	A	30JUN80		15MAR82 INC	15MAR83	05NOV82 A	04MAR83	07SEP83	15NOV83	
CA00016-RS		15JUL78	A	14AUG78								
CA00017-RS		07APR80	A	15AUG78	30OCT84 EXC	04JAN85 EXC						
CA00018-RS	02FEB84	15JUL78	A	13AUG78		09JUL80 INC	29MAY84	25JAN82 A	22MAY84			
CA00019-RS		06MAY80	A	02DEC80		18AUG81 EXC						
CA00020-RS	02FEB84	15JUL78	A	14AUG78		09JUL80 INC	15MAY83	11FEB82 A	04MAR83	08SEP83	15NOV83	
CA00021-RS	02FEB84	18MAR80	A	15AUG78		09JUL80 INC	15APR82	22MAR82 A	02JUL82	14DEC82	15AUG83	
CA00022-RS		15JUL78	A	14AUG78	30OCT84 EXC	18DEC84 EXC						
CA00023-RS	02FEB84	19MAY80	A	13JUL84		15MAR82 INC	31JAN85	07JUN83 A	08FEB85			
CA00025-RS	02FEB84	07APR80	A	12MAR84		20SEP82 INC	19JUN84	16DEC83 A	22MAY84	16JAN85		
CA00026-RS	02FEB84	06MAY80	A	19MAY81		20SEP82 INC	05JUL84	30JAN84 A	22MAY84	28MAY85		
CA00028-RS	02FEB84	15JUL78	A	08AUG78		09JUL80 INC	15MAR83	01FEB82 A	04MAR83	09SEP83	15NOV83	
CA00029-RS	02FEB84	23JUN80	A	24APR84		20SEP82 INC	17JUL84	01JUN84 A	22MAY84	07MAY85		
CA00030-RS	02FEB84	15JUL78	A	15MAY80		09JUL80 INC	18JUL84	16DEC83 A	22MAY84	04JUN85		
CA00031-RS	02FEB84	15JUL78	A	10AUG78		09JUL80 INC	03AUG84	12SEP84 A	22MAY84			
CA00032-RS	02FEB84	07APR80	L	21MAY84		15MAR82 INC	03OCT84	07JUN83 A	22MAY84	11JAN85		
CA00033-RS	02FEB84	07APR80	A	29JUL80		15MAR82 INC	03AUG84	10DEC82 A	22MAY84			
CA00034-RS		18APR80	A	20NOV80	30OCT84 EXC	01SEP85 EXC						
CA00035-RS		07APR80	L	31JUL80	31OCT84 EXC	01SEP85 EXC						
CA00036-RS		15MAY80	A	31JUL80	30OCT84 EXC	06DEC84 EXC						
CA00037-RS		15JUL78	A	16AUG78	30OCT84 EXC	06DEC84 EXC						
CA00038-RS	02FEB84	15MAR80	A	17MAY84		15MAR82 INC	03AUG84	10DEC82 A	22MAY84			
CA00039-RS	02FEB84	08APR80	A	22FEB84		15MAR82 INC	24MAY84	16DEC83 A	22MAY84	11JAN85		
CA00040-RS	02FEB84	26JUL80	A	04JUN84		20SEP82 INC	03OCT84	27SEP84 A	22MAY84			
CA00041-RS	02FEB84	16APR80	A	14MAY84		15MAR82 INC	03AUG84	16DEC83 A	22MAY84	10JAN85		
CA00042-RS	02FEB84	02FEB84	A	14MAY84		20SEP80 INC	03AUG84	07JUN83 A	22MAY84			
CA00043-RS	02FEB84	02FEB84	A	19MAR84		15MAR82 INC	05JUL84	03JAN83 A	04MAR83			
CA00044-RS		08AUG84	A	07JAN85	19OCT84 INC	02NOV84 INC	15MAY85		22MAY85			
CA00045-VL	02FEB84	14APR80	A	21MAY84		15MAR82 INC	30AUG84	27SEP84 A	22MAY84	06JUN85		
CA00046-RS	02FEB84	23JUN80	A	18SEP84		15MAR82 INC	04FEB85					
CA00047-RS	02FEB84	26JUL80	A	26JUL80		20SEP82 INC	30AUG84	02NOV84 A	22MAY84	15JAN85		
CA00048-CC		18MAY80	A	02DEC80	30OCT84 EXC	06DEC84 EXC						
CA00049-RS	02FEB84	15JUL78	A	10AUG78		09JUL80 INC	15MAY84	24MAR83 A	04MAR83	18AUG83	15NOV83	
CA00050-RS		07MAY80	A	17NOV80	30OCT84 EXC	06DEC84 EXC						

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTORRUN DATE: 08AUG85
DATA DATE: 08AUG85
RUN TIME: 10:57:12

CA

CANONSBURG

LOCATION NUMBER	DATE DESIGN	CONSENT RETURN DATE	FORM STA TUS	RADIOLOGICAL SURVEY DATE	INC/EXC RECOMM. DATE REC	INC/EXC DECISION DATE DEC	DATE REA COMPLTO	RA AGREEMENT DATE RET'ND ST	DATE BIO PKG ISSUED	DATE RA COMPLTO	DATE COMPLN REPORT ISSUED	DATE CERTIFD
CA00051-RS		12APR80	A	17NOV80	30OCT84 EXC	06DEC84 EXC						
CA00052-RS	02FEB84	15JUL78	A	08AUG78		09JUL80 INC	15MAR83	18OCT82 A	04MAR83	10AUG83	15NOV83	
CA00053-RS	02FEB84	14APR80	A	21MAY84		15MAR82 INC	03OCT84	30JAN84 A	22MAY84			
CA00054-RS	02FEB84	15JUL78	A	11AUG78		09JUL80 INC	15MAR83	01MAR83 A	04MAR83	10AUG83	15NOV83	
CA00055-RM		13APR80	A	23JUL80	30OCT84 EXC	06DEC84 EXC						
CA00056-RS	02FEB84	08APR80	A	13JUL84		20SEP82 INC	31JAN85	16DEC83 A	08FEB85			
CA00057-RM	02FEB84	08APR80	A	30JUL84		15MAR82 INC	03JAN85	28FEB83 A	08FEB85			
CA00058-RS	02FEB84	07APR80	A	01JUL80		20SEP82 INC	21JAN85	07JUN83 A	08FEB85			
CA00059-RS	02FEB84	NOT AVA	A	23JUL80		15MAR82 INC						
CA00060-RS		NOT AVA	D									
CA00061-RS		NOT AVA	D									
CA00062-RS	02FEB84	01JUL80	A	09JUL84		20SEP82 INC	08OCT84	14APR83 A	03FEB85	05JUN85		
CA00063-RS		15JUL78	A	15AUG78	30OCT84 EXC	06DEC84 EXC						
CA00064-RS		12APR80	A	17NOV80	30OCT84 EXC	06DEC84 EXC						
CA00065-RS	02FEB84	23JUN80	A	24JUL80		15MAR82 INC	15MAR83	15NOV82 A	04MAR83	07SEP83	15NOV83	
CA00066-UK		23AUG83	A	14JUL84	19OCT84 INC	02NOV84 INC	28FEB85	20JUL85 A	22MAY85			
CA00067-RS	02FEB84	15JUL78	A	14AUG78		09JUL80 INC	15APR82	30DEC81 A	02JUL82	14DEC82	15AUG83	
CA00068-RS	02FEB84	15JUL78	A	14AUG78		09JUL80 INC	15APR82	16FEB82 A	02JUL82	14DEC82	15AUG83	
CA00069-RS	02FEB84	15JUL78	A	09AUG80		09JUL80 INC	15APR82	13FEB82 A	02JUL82	29OCT82	15AUG83	
CA00070-RS	02FEB84	15JUL78	A	14AUG78		04JUL80 INC	15APR82	21OCT82 A	02JUL82	28OCT82	15AUG83	
CA00071-RS		08APR80	A	10AUG78	30OCT84 EXC							
CA00072-OT	02FEB84	15JUN84	A	13SEP84		16MAY83 INC	25FEB85					
CA00073-OT	02FEB84	04AUG80	A	05SEP84		15MAR82 INC	23OCT84	03JAN83 A	08FEB85			
CA00074-RS	02FEB84	10MAY80	A	24JUL80		20SEP82 INC		30JAN84 A				
CA00075-CS		15MAR80	A	15MAY80								
CA00076-UK												
CA00077-RS		25JUN80	L	22MAY81	30OCT84 EXC	27JUL82 EXC						
CA00078-RS	02FEB84	08APR80	A	02JUL80		15MAR82 INC	02JUL84	27SEP84 A				
									22MAY84	18JAN85		
CA00079-CS		17SEP80	A	17NOV80	31OCT84 EXC	EXC						
CA00080-RS		07APR80	A	28JUN80	31OCT84 EXC	06DEC84 EXC						
CA00081-VL		23JUN80	A	28JUL80	31OCT84 EXC	06DEC84 EXC						
CA00082-RS		15JUN80	A	28JUL80	31OCT84 EXC	27JUL82 EXC						
CA00083-RS		21APR80	A	30JUN80		18AUG81 EXC						
CA00084-RS	02FEB84	28JUL80	A	05SEP84		15MAR82 INC	24MAR85	10DEC82 A	08FEB85			
CA00085-RS		28JUL80	A	29JUL80		21MAY85 SPO						
CA00086-RS	02FEB84	15JUN80	A	18SEP84		15MAR82 VC	01NOV84	18JAN85 A	08FEB85			
CA00087-RS	02FEB84	10APR80	A	26JUN80		20SEP80 INC	28AUG84	07JUN83 A	22MAY84			
CA00088-VL	02FEB84	15MAY80	A	18SEP84		20SEP82 INC	10JAN85	01APR83 A	08FEB85			
CA00090-RS		08APR80	A	26JAN80		27JUL82 EXC						
CA00091-RS		23JUN80	A	24JUL80		18AUG81 EXC						
CA00092-RS	02FEB84	15APR80	A	09JUL84		20SEP82 INC	11OCT84	07JUN83 A	08FEB85			
CA00093-RS	02FEB84	23JUN80	A	24JUL80		15MAR82 INC	28AUG84	28FEB83 A	22MAY84			
CA00094-RS		16MAY80	A	01OCT80		18AUG81 EXC						
CA00096-RS	02FEB84	15APR80	A	26JUL80		18MAY84 SIT						
CA00098-RS		26JUN80	A			EXC						

DEPARTMENT OF ENERGY - UMTA PROJECT
TECHNICAL ASSISTANCE CONTRACTORRUN DATE: 08AUG85
DATA DATE: 08AUG85
RUN TIME: 10:57:12

CA

CANONSBURG

LOCATION NUMBER	DATE DESIGN	CONSENT RETURN DATE	FORM STA TUS	RADIOL. SURVEY DATE	INC/EXC RECOMM. DATE REC	INC/EXC DECISION DATE DEC	DATE REA COMPLTD	RA AGREEMNT DATE RET'ND ST	DATE BID PKG ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE CERTIFD
CA00099-RS	02FEB84	07APR80	A	23JUN80		18MAY84 SIT						
CA00100-RS	02FEB84	15APR80	A	24JUN80		18MAY84 SIT						
CA00101-OT		15APR80	A	30JUL80		18AUG81 EXC						
CA00102-RS		08JUN80	A	27JUN80		18AUG81 EXC						
CA00103-RS	02FEB84	22APR80	A	27JUN82		20SEP82 INC	23JUL84	07JUN83 A	22MAY84	08JAN84		
CA00104-RS		05JUN80	A									
CA00105-RS	02FEB84	26MAY80	A	23JUL80		15MAR82 INC	11OCT84	28FEB83 A	08FEB85			
CA00106-RS	02FEB84	10APR80	A	28JUL80		15MAR82 INC	08OCT84	30JAN84 A	08FEB85			
CA00107-RS		06MAY80	L	22JUL80		18AUG81 EXC						
CA00108-RS		NOT AVA	D									
CA00109-RS	02FEB84	12APR80	L	01JUL80		15MAR82 INC	18JAN85	17MAY85 A	08FEB85			
CA00110-UK		NOT AVA	D									
CA00111-RS	02FEB84	25JUL80	A	25JUL80		08JUN84 SIT						
CA00112-VL	02FEB84	15APR80	A	30JUL80		20SEP82 INC	01AUG84	16JAN85 A	22MAY84	10JUN85		
CA00113-OT	02FEB84	26JUL80	A	15SEP84		15MAR82 INC	29NOV84	17MAY85 A	08FEB85			
CA00114-OT	02FEB84	27MAR80	A	15MAY80		09JUL80 INC	15MAR83	21JUL83 A	04MAR83	30JUN83	15NOV83	
CA00115-OT		NOT AVA	D									
CA00116-OT												
CA00117-RS		08APR80	A	27JUN80		18AUG81 EXC						
CA00118-RS		25JUL80	A	25JUL80		EXC						
CA00119-RS	02FEB84	25JUL80	A	25JUL80		15MAR82 INC	24JUL84	07JUN83 A	22MAY84	15JAN85		
CA00120-RS		12MAY80	L	02DEC80		01SEP81 EXC						
CA00121-RS	02FEB84	25JUL80	A	27JUL80		20SEP82 INC	03AUG84	07JUL83 A	22MAY84	14JAN85		
CA00122-RS												
CA00123-RS	02FEB84	16MAY80	A	09JUL84		20SEP82 INC	20NOV84	06APR83 A	22MAY84	10JAN85		
CA00124-RS		15MAY80	A									
CA00125-OT	02FEB84	16APR80	A	04MAY80		09JUL80 INC	15APR82	16FEB82 A	02JUL82	04DEC82	15AUG83	
CA00126-RS	02FEB84	19MAY80	A	31JUL80		20SEP82 INC	06JUL84	02JUN83 A	22MAY84	31MAR85		
CA00127-RS	02FEB84	15OCT80	A	02DEC80		15MAR82 INC	12JUN84	30JAN84 A	22MAY84	17JAN85		
CA00129-RS		15APR80	A	27JUN80								
CA0012A-RM	02FEB84	15JUL78	A	11AUG78		09JUL80 INC		06JAN82 A	22MAY84	11MAY85	15NOV83	
CA0012B-RM		15JUN78	A	11AUG78		09JUL80 INC		06JAN82 A	22MAY84	11MAY85	15NOV83	
CA00130-RS		15APR80	A	27JUN80		08JUN84 EXC						
CA00133-VL	02FEB84	19MAR84	A	03MAY81		08NOV82 INC	27JUN84	02SEP83 A	22MAY84	28MAY85		
CA00134-RS	02FEB84	NOT AVA	A	03DEC80		15MAR82 INC	15MAR83	15NOV82 A	04MAR83	25AUG83	15NOV83	
CA00135-RS		NOT AVA	A	17NOV80		18AUG81 EXC						
CA00136-RS	02FEB84	NOT AVA	A	28MAY81		20SEP82 INC	01FEB85	31MAY83 A	08FEB85			
CA00137-RS	02FEB84	15SEP80	A	09JUL84		20SEP82 INC	18JAN85	06JUN83 A	08FEB85	08JUN85		
CA00138-UK		NOT AVA	A									
CA00139-RM	02FEB84	15OCT80	A	03DEC80		15MAR82 INC	18JAN85	10DEC82 A	08FEB85			
CA00140-UK		17SEP80	D									
CA00141-RS		02DEC80	A	02DEC80		18AUG81 EXC						
CA00142-RS		15SEP80	A	17NOV80		18AUG81 EXC						
CA00144-RS		19MAY81	A	19MAY81		27JUL82 EXC						
CA00145-RS	02FEB84	05MAR85	A	13MAR85	03MAY85 EXC	20SEP82 INC	20JUN84	16DEC83 A	22MAY84			
CA00146-RS		15MAR81	A	20MAY81		27JUL82 EXC						

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTORRUN DATE: 08AUG85
DATA DATE: 08AUG85
RUN TIME: 10:57:12

CA

CANONSBURG

LOCATION NUMBER	DATE DESIGN	CONSENT RETURN DATE	FORM STA TUS	RADIOL. SURVEY DATE	INC/EXC RECOMM. DATE REC	INC/EXC DECISION DATE DEC	DATE REA COMPLTD	RA AGREEMNT DATE RET'ND ST	DATE BID PKG ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE CERTIFD
CA00147-RS	02FEB84	20MAY81	A	20MAY81		20SEP82 INC	11OCT84	20DEC84 A	22MAY84	08MAY85		
CA00148-RS	02FEB84	21APR81	A	20MAY81		20SEP82 INC	29NOV84	28SEP84 A	08FEB85			
CA00149-RS	02FEB84	04MAY81	L	16JUL84		20SEP82 INC	24JAN85	17MAY85 A	08FEB85			
CA0014A-VL	15MAR82	07APR80	A	28JUL80		15MAR82 INC	15MAR83	28FEB83 A	04MAR83	25AUG83	15NOV83	
CA0014B-RS	02FEB84	07APR80	A	28JUL80		15MAR82 INC	15MAR83	01NOV82 A	04MAR83	25AUG83	15NOV83	
CA00150-RS	02FEB84	21MAY81	L	21JUL80		21SEP82 INC	08OCT84	07JUN83 A	22MAY84			
CA00151-VL		15MAR83	A	19MAY81		27JUL82 EXC						
CA00152-RS	02FEB84	20MAY81	A	20MAY81		20SEP82 INC	30APR84	24MAY83 A				
CA00153-VL		15MAR81	A	21MAY81		27JUL82 EXC						
CA00154-RS		15MAR81	A	21MAY81		27JUL82 EXC						
CA00155-RS	02FEB84	21MAY81	A	04JUN84		21SEP82 INC	01FEB85	28APR83 A	08FEB85			
CA00156-RS	02FEB84	21MAY84	A	10SEP84		20SEP82 INC	24JAN85	13APR83 A	08FEB85			
CA00157-RS	02FEB84	19MAY81	L	21MAY81		20SEP82 INC	20JUN84	04APR83 A		09MAY85		
CA00158-RS	02FEB84	20MAY81	L	20MAY81	28JUN84 INC	09NOV84 INC	14MAR85	16DEC83 A	22MAY85			
CA00159-CS		15MAR81	A	22MAY81		27JUL82 EXC						
CA00160-RS	02FEB84	15JUL81	A	29JUL81		20SEP83 INC	01FEB85	18MAY83 A	08FEB85			
CA00161-RS		15MAY81	A	29JUL81		27JUL82 EXC						
CA00162-RS	02FEB84	12NOV81	A	21JUL82		07SEP82 INC	15MAR83	25OCT82 A	04MAR83	01SEP83	15NOV83	
CA00163-RS	02FEB84	18NOV81	A	15JUL78		07SEP82 INC	15MAR83	25OCT82 A	04MAR83	10AUG83	15NOV83	
CA00164-OT	02FEB84	01APR82	A	04JUN84		16MAY83 INC	04FEB85	17MAY85 A	08FEB85			
CA00165-RS	02FEB84	25MAY82	A	19JUL82		16MAY83 INC	16JUL84	16DEC83 A	22MAY84	11JAN85		
CA00166-RS	02FEB84	29MAR82	A	21JUL82		16MAY83 INC	07JUN84	16DEC83 A	22MAY84			
CA00167-RS	02FEB84	01APR82	A	10SEP84		16MAY83 INC	29NOV84	16DEC83 A	08FEB85			
CA00168-RS	02FEB84	15APR82	A	20JUL82		16MAY83 INC	25JUL84	16DEC83 A	22MAY84	25JAN85		
CA00169-RS	02FEB84	NOT AVA	A	15MAR83		16MAY83 INC	NOT AVA	NOT AVA A	04MAR83	07SEP83	15NOV83	
CA00170-VL	02FEB84	19JUL82	A	21JUL82		16MAY83 INC	30AUG84	02AUG84 A	22MAY84			
CA00171-RS		15MAY82	A	22JUL82		04MAR83 EXC						
CA00172-RS		15MAY82	A	22JUL82		04MAR83 EXC						
CA00173-VL	02FEB84	19JUL82	A	20JUL82		16MAY83 INC	30AUG84	16DEC83 A	22MAY84	10JAN85		
CA00174-RS	02FEB84	19JUL82	A	20JUL82		16MAY83 INC	11OCT84	16DEC83 A	22MAY84			
CA00175-RS		15APR83	A	01JUN83								
CA00200-RS				14JUL84		24SEP84 INC	01NOV84					
CA00201-RS		10AUG84	A	17AUG84	19OCT84 INC	02NOV84 INC					12JUL85	
CA00202-RS		19SEP83	A	14JUL84	31AUG84 INC	24SEP84 INC	21MAR85	05JUL85 A	22MAY85			
CA00203-RS		11JUL84	A	16JUL84	28SEP84 EXC	12OCT84 EXC						
CA00204-RS				13JUL84	28SEP84 INC	10OCT84 INC	30JAN85	05MAR85 A	08FEB85			
CA00205-RS		09JUL84	A	14JUL84	28SEP84 EXC	12OCT84 EXC						
CA00206-RS		10JUL84	A	15JUL84	28SEP84 EXC	12OCT84 EXC						
CA00207-RS		02AUG83	A	16JUL84	31AUG84 EXC	15SEP84 EXC						
CA00208-RS		09JUL84	A	15JUL84	28SEP84 EXC							
CA00209-CS		12JUL84	A	16JUL84	28SEP84 INC	10OCT84 INC	14MAR85	20JUL85 A	22MAY85			
CA00210-RS		04JUL84	A	16JUL84	28SEP84 INC	10OCT84 INC	21MAR85	20JUL85 A	22MAY85			
CA00211-RS		04JUL84	A	17JUL84	28SEP84 EXC	12OCT84 EXC						
CA00212-RS				16JUL84	22OCT84 INC	02NOV84 INC	29MAR85	05JUL85 A	22MAY85			
CA00213-RS				17JUL84	15OCT84 EXC	20NOV84 EXC						
CA00214-RS		19SEP84	A	09JUL84	28SEP84 INC	10OCT84 INC	29MAR85	20JUL85 A				

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTORSTATUS REPORT
(REPORT 2-A)RUN DATE: 08AUG85
DATA DATE: 08AUG85
RUN TIME: 10:57:12

CA

CANONSBURG

LOCATION NUMBER	DATE DESIGN	CONSENT RETURN DATE	FORM STA TUS	RADIOL. SURVEY DATE	INC/EXC RECOMM. DATE REC	INC/EXC DECISION DATE DEC	DATE REA COMPLTD	RA AGREEMNT DATE RET'ND ST	DATE BID PKG ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE CERTIFD
CA00215-RS				09JUL84		12OCT84 EXC						
CA00216-RS				12JUL84	13NOV84 INC	29NOV84 INC	29MAR85	05JUL85 A	22MAY85			
CA00217-RS		05JUL84	A	13JUL84	17SEP84 EXC	12OCT84 EXC						
CA00218-CS		14JUN84	A	10JUL84	17SEP84 EXC	12OCT84 EXC						
CA00219-RS		13JUN84	A	10JUL84	17SEP84 INC	09OCT84 INC	14MAR85	05JUL85 A	22MAY85			
CA00220-RS				16JUL84	15OCT84 EXC							
CA00221-RS			A	13JUL84	19OCT84 INC	02NOV84 INC	12APR85	20JUL85 A	22MAY85			
CA00222-RS		22AUG83	A	13JUL84	28SEP84 INC	10OCT84 INC	12APR85	20JUL85 A	22MAY85			
CA00223-RS		11JUL84	A	16JUL84	28SEP84 EXC	12OCT84 EXC						
CA00224-RS		11JUL84	A	16JUL84	28SEP84 EXC	12OCT84 EXC						
CA00225-RS		10JUL84	A	17JUL84	28SEP84 EXC	12OCT84 EXC						
CA00226-RS		14APR84	A	14JUL84	31AUG84 INC	24SEP84 INC	30OCT84	21DEC84 A	22MAY85			
CA00227-RS				17JUL84	19OCT84 EXC	18DEC84 EXC						
CA00228-RS		05JUL84	A	16JUL84	19SEP84 EXC	12OCT84 EXC						
CA00229-RS				12JUL84	17SEP84 EXC	12MAR85 INC	19JUN85					
CA00230-RS		15SEP83	A	11JUL84	25SEP84 EXC	12OCT84 EXC						
CA00231-RS		17JUL84	A	17JUL84	17JUL84 EXC	12OCT84 EXC						
CA00232-RS				17JUL84	19OCT84 EXC	20NOV84 EXC						
CA00233-RS				16JUL84	28SEP84 EXC	20NOV84 EXC						
CA00234-RS			A	03JAN85	19OCT84 INC	02NOV84 INC	28FEB85	20JUL85 A	22MAY85			
CA00235-RS			A	03JAN85	19OCT84 INC	02NOV84 INC	28FEB85	20JUL85 A	22MAY85			
CA00236-RS		13JUL83	A	12JUL84	05OCT84 EXC	17OCT84 EXC						
CA00237-RS		14JUL84	A	12JUL84	05OCT84 EXC	17OCT84 EXC						
CA00238-RS				17JUL84	31OCT84 EXC	18DEC84 EXC						
CA00239-RS		04AUG84	A	13AUG84	31OCT84 EXC							
CA00240-RS												
CA00241-RS												
CA00242-RS		15AUG84	A	15AUG84	31OCT84 EXC	18DEC84 EXC						
CA00243-RS		16AUG84	A	14AUG84	31OCT84 EXC	18DEC84 EXC						
CA00244-RS		08AUG84	A	16AUG84	13NOV84 EXC	18DEC84 EXC						
CA00245-RS		12AUG84	A	17AUG84	31OCT84 EXC							
CA00246-UK		14AUG84	A	13AUG84	31OCT84 INC	18JUN85 INC						
CA00247-RS		09AUG84	A	16AUG84	28SEP84 EXC	20NOV84 EXC						
CA00248-RS		14AUG84	A	18AUG84	31DEC84 EXC							
CA00249-RS				17AUG84	28SEP84 EXC	18DEC84 EXC						
CA0024A-RS	02FEB84	15JUL78	A	09JUL80	30OCT84 EXC	09JUL80 INC						
CA0024B-RS		15APR81	A	21MAY81	30OCT84 EXC	18DEC84 EXC						
CA00250-RS		13AUG84	A	15AUG84	19OCT84 EXC	20NOV84 EXC						
CA00251-RS		15AUG84	A	15AUG84	22OCT84 EXC	18DEC84 EXC						
CA00252-RS		10AUG84	A	14AUG84	28SEP84 EXC	21JUN85 EXC						
CA00253-RS		15AUG84	A		28SEP84 EXC	18DEC84 EXC						
CA00254-RS		08AUG84	A	15AUG84	15OCT84 EXC	20NOV84 EXC						
CA00255-RS		13JUL84	A	16AUG84	22OCT84 EXC	20NOV84 EXC						
CA00256-UK		08AUG84	A	13AUG84	28SEP84 EXC							
CA00257-UK		01AUG84	A	14AUG84	15OCT84 EXC	23NOV84 EXC						
CA00258-RS		10AUG84	A	16AUG84	28SEP84 EXC	29NOV84 EXC						

REPORT NAME: VXP2

VICINITY PROPERTIES

PAGE NO.: 6

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTOR

STATUS REPORT
(REPORT 2-A)

RUN DATE: 08AUG85
DATA DATE: 08AUG85
RUN TIME: 10:57:12

CA

CANONSBURG

LOCATION NUMBER	DATE DESIGN	CONSENT FORM		RADIOLOGICAL SURVEY DATE	INC/EXC RECOMM.		INC/EXC DECISION		DATE REA COMPLTD	RA AGREEMENT		DATE BID PKG ISSUED	DATE RA COMPLTD	DATE	DATE CERTIFIED
		RETURN DATE	STA TUS		DATE	REC	DATE	DEC		DATE	ST			COMPLN REPORT ISSUED	
CA00259-RS		09AUG84	A	03JAN85	31OCT84	INC	09NOV84	INC	12APR85	20JUL85	A	22MAY85			
CA00260-RS		10AUG84	A					EXC							
CA00261-RS		09AUG84	A	16AUG84	28SEP84	EXC	29NOV84	EXC							
CA00262-RS		13AUG84	A	07JAN85	31OCT84	INC	09NOV84	INC	12APR85	20JUL85	A	22MAY85			
CA00263-RS		14AUG84	L	17AUG84	13NOV84	INC	28NOV84	INC	12APR85	20JUL85	A	22MAY85			
CA00264-RS		30JUL84	L	13AUG84	15OCT84	EXC									
CA00265-RS		08AUG84	A	14AUG84	31DEC84	INC	18JAN85	INC	13JUN85		A	22MAY85			
CA00266-RS		09AUG84	A	15DEC84	22OCT84	INC	02NOV84	INC	29JAN85	05JUL85	A				
CA00267-CH		16AUG84	A	20SEP84	31DEC84	INC	18JAN85	INC	19JUN85			22MAY85			
CA00268-CS		09AUG84	A	15AUG84	19OCT84	INC	02NOV84	INC	12APR85	22JUL85	A	22MAY85			
CA00269-UK		10AUG84	A	14AUG84	28SEP84	EXC	29NOV84	EXC							
CA00270-RS		14AUG84	A	15AUG84	20NOV84	EXC	14JUN85	EXC							
CA00271-CH		07AUG84	A	13AUG84	20NOV84	EXC	14JUN85	EXC							
CA00272-RS		NOT AVA	A	19OCT84	31AUG84	INC	03OCT84	INC	21JAN85			08FEB85			
CA00273-RS				18SEP84	31JAN85	EXC	01MAR85	EXC							
CA00274-RS				18SEP84	28JAN85	EXC	01MAR85	EXC							
CA00275-RS		19SEP84	A	19SEP84	31DEC84	EXC									
CA00276-RS		11OCT84	A	20OCT84	28JAN85	EXC									
CA00277-RS		10JUL84	A	19SEP84	31DEC84	EXC									
CA00278-RS		18SEP84	A	18SEP84	16JAN85	EXC	12MAR85	EXC							
CA00279-RS		10OCT84	A	21OCT84	24JAN85	EXC	12MAR85	EXC							
CA0027A-CS	02FEB84	15JUL78	A	09AUG78			09JUL80	INC	15MAR83	25FEB82	A	04MAR83	09SEP83	15NOV83	
CA0027B-RS		15JUL78	A	08AUG78			09JUL80	INC	15MAR83	25FEB82	A	04MAR83	09SEP83	15NOV83	
CA0027C-RS	02FEB84	15JUL78	A	08AUG78			09JUL80	INC	15MAR83	25FEB82	A	04MAR83	09SEP83	15NOV83	
CA0027D-VL	02FEB84	15JUL78	A	09AUG78			09JUL80	INC	15MAR83	25FEB82	A	04MAR83	09SEP83	15NOV83	
CA00280-RS		15AUG84	A	21SEP84	16JAN85	EXC	12MAR85	EXC							
CA00281-RS		17SEP84	A	21SEP84	25JAN85	EXC									
CA00282-RS				19SEP84	31DEC84	EXC									
CA00283-RS			A	21											

JEG JACS REPORT NAME: VXPZ

VICINITY PROPERTIES
STATUS REPORT
(REPORT 2-A)

PAGE NO.: 7

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTORRUN DATE: 08AUG85
DATA DATE: 08AUG85
RUN TIME: 10:57:12

CA

CANONSBURG

LOCATION NUMBER	DATE DESIGN	CONSENT FORM		RADIOLOGICAL SURVEY DATE	INC/EXC RECOMM.		INC/EXC DECISION		DATE REA COMPLTD	RA AGREEMENT		DATE BID PKG ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE CERTIFD
		RETURN DATE	STA TUS		DATE	REC	DATE	DEC		DATE	ST				
CA00301-RS		15FEB85	A	13MAR85	30APR85	EXC	21JUN85	EXC							
CA00302-RS		11FEB85	A	13MAR85	29MAR85	EXC	21JUN85	EXC							
CA00303-RS		NOT AVA	A	13MAR85	20MAY85	EXC									
CA00304-RS			A	10MAY85			18APR85	INC	20JUN85		A	22MAY85			
CA00305-RS			A	13MAR85	30APR85	EXC	21JUN85	EXC							
CA00306-RS		NOT AVA	A	13MAR85	21MAY85	INC	24MAY85	INC							
CA00307-RS			A	14MAR85	29MAR85	EXC	24APR85	EXC							
CA00308-RS				14MAR85	30APR85	EXC	21JUN85	EXC							
CA00309-RS		06MAR85	A	14MAR85	29MAR85	EXC	24APR85	EXC							
CA00310-RS				14MAR85	29MAR85	EXC	24APR85	EXC							
CA00311-RS					30APR85	EXC	21JUN85	EXC							
CA00312-RS					29MAR85	EXC									
CA00313-RS				14FEB85	29MAR85	EXC	24APR85	EXC							
CA00314-RS		14MAR85	A	14MAR85	16MAY85	EXC	21JUN85	EXC							
CA00315-RS				14MAR85	30APR85	EXC	21JUN85	EXC							
CA00316-RS		05NOV84	A	14MAR85	29MAR85	INC	18APR85	INC	20JUN85			22MAY85			
CA00317-UK			A	24APR84			04JUN85	INC	16JUL85	05JUL85	A	22MAY84	08JUN85		
CA00318-CC			A	15MAR85	20MAY85	INC	24MAY85	INC							
CA00319-RS				14MAR85	21MAY85	EXC	14JUN85	EXC							
CA00320-RS															
CA00321-RS															
CA00322-RS															
CA00323-RS															
CA00324-RS															
CA00325-RS															
CA00326-RS															
CA00327-RS															
CA00328-RS															
CA00329-RS															
CA00330-RS															
CA00331-RS															
CA00332-RS															
CA00333-RS															
CA00400-OT							04JUN85	INC							
CA0089A-RS		21MAY80	A	26JUN80			27JUL82	EXC							
CA0089B-RS		21MAY80	A	27JUN80			18AUG81	EXC							
CA0095A-RS	02FEB84	09APR80	A	24JUN80			18MAY84	SIT							
CA0095B-VL		09APR80	A	24JUN80			18MAY84	SIT							
CA0097A-RS	02FEB84	08APR80	A	23JUN80			08JUN84	SIT							
CA0097B-VL	02FEB84	08APR80	A	23JUN80			08JUN84	SIT							
CA0128A-RM	02FEB84	15OCT80	A	04DEC80			15MAR82	INC	30AUG84	28FEB83	A	22MAY84			
CA0128B-RS		15OCT80	A	04DEC80			07DEC84	EXC							
CA0131C-OT		15MAY80	A	27JUL80											
CA0132A-OT		27MAR80	A	27MAR80			18MAY84	INC	11OCT84	28FEB83	A	08FEB85			
CA0132B-OT		27MAR80	A	27JUL80			18MAY84	INC	11OCT84	28FEB83	A	08FEB85			
CA0132C-OT		27MAR80	A	27JUL80			18MAY84	INC	11OCT84	28FEB83	A	08FEB85			

*** ACS350 (user 59 on GVC) at 13:08

.....OFF & RUNNING.....TO PRT MODIFICATION.....

JEG JACS REPORT NAME: VXP2

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTOR

VICINITY PROPERTIES
STATUS REPORT
(REPORT 2-A)

PAGE NO.: 8

RUN DATE: 08AUG85
DATA DATE: 08AUG85
RUN TIME: 10:57:12

CA

CANONSBURG

LOCATION NUMBER	DATE DESIGN	CONSENT FORM RETURN DATE	STA TUS	RADIOLOGICAL SURVEY DATE	INC/EXC RECOMM. DATE REC	INC/EXC DECISION DATE DEC	DATE REA COMPLTD	RA AGREEMENT DATE RET'ND ST	DATE BID PKG ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE CERTIFD
CA01320-OT		27MAR80	A	27JUL80								
CA0143A-RS	02FEB84	15MAY81	A	30JUL81		18MAY84 INC	11OCT84	28FEB83 A	08FEB85			
CA0143B-RM	02FEB84	31JUL81	A	30JUL80		15MAR82 INC	15MAR83	03NOV82 A	04MAR83	07SEP83	15NOV83	
						20SEP82 INC						

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTORSTATUS REPORT
(REPORT 2-A)

RUN DATE: 08AUG85

DATA DATE: 08AUG85

RUN TIME: 10:57:12

GJ

GRAND JUNCTION

LOCATION NUMBER	DATE DESIGN	CONSENT FORM RETURN DATE	STA TUS	RADIOLOGICAL SURVEY DATE	INC/EXC RECOMM. DATE REC	INC/EXC DECISION DATE DEC	DATE REA COMPLTD	RA AGREEMENT DATE RET'ND ST	DATE BID PKG ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE CERTIFD
GJ42957-RS		07JUN83	A	16JUL83		03JUN83 INC	30APR84	15NOV83 A				
GJ42963-VL			A	18AUG83		03JUN83 INC	06OCT83	08NOV83				
GJ42964-VL			A	18AUG83		03JUN83 INC	06OCT83	08NOV83				
GJ42965-VL			A	18AUG83		03JUN83 INC		08NOV83				
GJ42966-VL			A	18AUG83		03JUN83 INC		08NOV83				
GJ42967-VL		07JUN83	A	16JUL83		03JUN83 INC		08NOV83 A				
GJ42968-VL			A	18AUG83		03JUN83 INC		08NOV83				
GJ42969-VL			A	18AUG83		03JUN83 INC		08NOV83				
GJ42970-VL			A	18AUG83		03JUN83 INC	06OCT83	08NOV83				
GJ42971-VL						03JUN83 INC	06OCT83	08NOV83				
GJ42972-VL			A	18AUG83		03JUN83 INC	06OCT83	08NOV83				
GJ42973-VL			A	18AUG83								
GJ42974-VL			A	18AUG83								
GJ43001-UK						03JUN83 INC	06OCT83	08NOV83				
GJ43225-UK												
GJ43226-UK		09APR84			31JUL84 INC							
GJ43514-VL		17OCT84	A		05OCT84 INC	18MAR85 INC		24APR85 A				
GJ43524-OT		08NOV84	A		12MAR85 INC	18MAR85 INC						
GJ43541-UK												
GJ43551-UK						18APR85 SPO						
GJ43552-UK						18APR85 SPO						
GJ43553-UK						18APR85 SPO						
GJ43667-RM		14FEB85		09MAY85	31MAY85 EXC	13JUN85 EXC						
GJ43668-UK		14FEB85		09MAY85	31MAY85 EXC	13JUN85 EXC						
GJ43752-RS						21JUN85 SPO						
GJ90000-OT												
GJ90001-OT												
GJ90002-AP							10JUN85					
GJ90003-CS							04MAR85	17MAY85 A				
GJ90004-RS							29NOV84	09JAN85 A	06FEB85			
GJ90005-RS							29APR85					
GJ90006-SC												
GJ90007-CS		18OCT84	A			18OCT84 INC						
GJ90008-VL												
GJ90009-VL							10JUN85					
GJ90010-RS							14FEB85	17MAY85 A				
GJ90011-CS						28DEC84 INC	28MAY85	25JUN85 A				
GJ90016-AP							27SEP84	03JAN85 A				
GJ90020-HO						03JAN85 DT						
GJ94155-RS						31MAY85 INC						

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTOR

RUN DATE: 07AUG85
DATA DATE: 07JUL85
RUN TIME: 16:55:24

6J

GRAND JUNCTION

INITIAL RADIOLOGICAL MEASUREMENTS

PROPERTY ID- LOCATION CLASS	TAILINGS LOCATION	HIGH INSIDE		HIGH OUTSIDE		RDC / SRC		RDC TYPE	PRIORITY INDEX	RA TYPE	ESTIMATED EXCAVATION MATERIAL AMT (CU YDS)	
		GAMMA / SRC (MICRO R/HR)		GAMMA / SRC (MICRO R/HR)		(WL)					INTERIOR	EXTERIOR
GJ00004-RS	3	180	P	80	P	0.086	P	A	2660	SE		
GJ00011-CS	3	90	P	70	P	0.059	P	A	894	SE		
GJ00015-CS	1	80	P	60	P	0.028	P	A	518	S	1598	1384
GJ00016-UK												
GJ00018-RS	3	8	R	59	R	0.019	P	A	485	SE		115
GJ00028-UK												
GJ00029-RS	3	120	P	220	P		X	N	1100	SE		328
GJ00031-RS	0	13	I	14	I	0.025	P	A		O		
GJ00034-RS	1	14	I	172	I	0.024	P	A	880	S		
GJ00048-CS	2		X	46	I		X	N	83	E		
GJ00050-CC	1	145	I	60	I	0.085	P	A	932	S		
GJ00052-CS												
GJ00053-RS	2	14	I	220	I		X	N	660	E		
GJ00055-RS	3	20	I	83	I				415	SE		
GJ00056-RS	3	37	I	46	I		X	N	230	SE		
GJ00057-RM	3	17	R	498	R				2490	SE		
GJ00058-RS	2	207	X	35	I		X	X	1242	E		
GJ00063-RS	3	80	P	160	P	0.020	P	A	1000	SE		
GJ00064-RS		11	P	250	P		X	N	125			
GJ00065-CS	0	20	I	46	I		X	N		O		
GJ00066-CS	4	80	I	54	I				192			
GJ00069-RS	2	21	R	97	R		X	N	291	E		202
GJ00071-RS	3	17	P	47	P		X	N	235	SE		
GJ00072-RS	3	15	P	130	P		X	N	650	SE		
GJ00073-RS	2	12	P	50	P				150			
GJ00085-RS	3	20	P	80	P	0.018	P	A	580	SE		
GJ00089-SC	1	15	I	29	I	0.200	P	A	3432	S		
GJ00092-RS	1	20	P	15	P		X	N	160	S		
GJ00095-RS	3	14	I	88	I		X	N	440	SE		
GJ00102-RS	3	27	P	400	P	0.018	P	A	2180	SE		
GJ00106-CS	3	84	R	50	R	0.032	P	A	696	SE	100	293
GJ00110-UK	4	46	I	42	R				18			
GJ00112-01	3	38	R	35	R	0.031	P	A	172	SE	85	
GJ00114-CH	3	35	P	105	I	0.019	P	A	536	SE		
GJ00115-CS		35	P	15	P	0.108	P	D	86			
GJ00119-RS	1	42	R	217	R		X	N	868	S		
GJ00122-01												
GJ00126-RS												
GJ00128-CS	3	50	P	40	P	0.016	P	A	396	SE		</

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTOR

VICINITY PROPERTIES CHARACTERIZATION REPORT
(REPORT 1)

RUN DATE: 07AUG85
DATA DATE: 07JUL85
RUN TIME: 18:58:24

54

GRAND JUNCTION

[illegible]

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTORVICINITY PROPERTIES CHARACTERIZATION REPORT
(REPORT 1)RUN DATE: 07AUG85
DATA DATE: 07JUL85
RUN TIME: 18:55:26

GJ

GRAND JUNCTION

INITIAL RADIOLOGICAL MEASUREMENTS

PROPERTY ID- LOCATION CLASS	TAILINGS LOCATION	HIGH INSIDE		HIGH OUTSIDE		ROC / SRC		ROC TYPE	PRIORITY INDEX	RA TYPE	ESTIMATED EXCAVATION MATERIAL AMT (CU YDS)	
		GAMMA / SRC (MICRO R/HR)		GAMMA / SRC (MICRO R/HR)		(WL)					INTERIOR	EXTERIOR
GJ00403-SC	2	110	P	63	I		X	X	1320	S		
GJ00404-CS	3	46	R	45	R	0.029	P	A	450	SE	89	342
GJ00406-VL	0		N	46	I					O		
GJ00408-SC	3	51	I	71	I		X	N	710	SE		
GJ00409-SC	1	60	P	350	P	0.012	P	A	2992	S		
GJ00419-CS	3	150	P	230	P	0.097	P	A	1272	SE		
GJ00423-CH	3	110	P	150	P	0.035	P	A	825	SE		
GJ00426-CS	3	3000	P	250	P		X	N	18000	SE	28	53
GJ00429-CS	3	60	P	100	P	0.016	P	A	396	SE		202
GJ00431-UK												
GJ00433-CC	3	70	P	200	P	0.014	P	A	570	SE		
GJ00436-UK	3		N	58	I				29	SE		
GJ00443-RS	2			37	I				111	E		
GJ00447-CS	3	77	R	58	R	0.018	P	A	570	SE	122	439
GJ00450-RS	2	14	I	34	I				102	E		
GJ00452-CS	3	50	P	55	P	0.011	P	A	231	SE		
GJ00457-RS	3	150	P	70	P	0.014	P	A	1640	SE		
GJ00461-CS	3	40	P	500	P	0.021	P	A	1626	SE		
GJ00464-OT	1	85	P	70	P	0.034	P	A	238	S		
GJ00467-CS	3	200	P	50	P	0.010	P	A	1260	SE		
GJ00470-CC	3	400	P	70	P	0.017	P	A	2085	SE		
GJ00471-CS	3	34	P	45	P	0.022	P	A	267	SE		
GJ00472-CC	3	71	I	71	I				355	SE		
GJ00477-RS	1	71	I	32	I		X	N	568	S		
GJ00487-RS	0	12	I	29	I		X	N		O		
GJ00486-CC	3	100	P	400	P	0.016	P	A	1080	SE		
GJ00491-RS	2	24	R	272	R		X	X	816	E		190
GJ00492-RS	6	12	I	41	I		X	N	20	SE		
GJ00494-RS	0	14	I	14	I		X	N		O		
GJ00497-RS	3	150	P	200	P	0.049	P	A	1490	SE		
GJ00499-CS	3	20	I	46	I				138	SE		
GJ00512-RS	2	14	I	27	I				81	E		
GJ00518-CS	3									SE		
GJ00523-CC	2	40	P	400	P		X	N	600	E		
GJ00524-UK												
GJ00546-CC	3	26	P	300	P	0.014	P	A	820	SE		
EJ00560-CS	1	20	I	15	I				96	S		
GJ00560-RS												
GJ00565-RS	3	11	I	32	I		N	X	160	SE		
GJ00567-RS												
GJ00568-RS	1	37	I	24	I		X	N	296	S		
GJ00572-RS	0	14	I	14	I					O		
GJ00576-RS	3	25	P	90	P	0.008	P	A	530	SE		
GJ00577-RS	2	16	R	26	R				84	E		7
GJ00578-RS	2	17	P	200	P		X	N	600	E		

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTORVICINITY PROPERTIES CHARACTERIZATION REPORT
(REPORT 1)RUN DATE: 07AUG85
DATA DATE: 07JUL85
RUN TIME: 18:58:26

GJ

GRAND JUNCTION

INITIAL RADIOLOGICAL MEASUREMENTS

PROPERTY ID- LOCATION CLASS	TAILINGS LOCATION	HIGH INSIDE		HIGH OUTSIDE		RDC / SRC		RDC TYPE	PRIORITY INDEX	RA TYPE	ESTIMATED EXCAVATION MATERIAL AMT (CU YDS)	
		GAMMA / SRC (MICRO R/HR)		GAMMA / SRC (MICRO R/HR)		(WL)					INTERIOR	EXTERIOR
GJ00579-RS	2	14	I	37	I				111	E		
GJ00582-RS	5	14	I	17	I				17			
GJ00583-RS	0	12	I	14	I					O		
GJ00584-RS	4	42	I	29	I				168			
GJ00586-RS	3	55	P	115	P	0.027	P	A	845	SE		
GJ00587-RS	3	14	P	85	P		X	N	425	SE		
GJ00588-RS	4	12	I	24	I		X	N	48			
GJ00590-RS	1	14	I	37	I				145	S		
GJ00593-UK												
GJ00595-RS	3	90	P	500	P	0.009	P	A	2590	SE		
GJ00598-RS	2	12	I	34	I				102	E		
GJ00599-RS	2	11	I	71	I				213	E		
GJ00607-SC	3	169	R	186	R	0.005	P	A	1960	SE	20	500
GJ00609-RS	6	12	I	30	I				15			
GJ00620-RS												
GJ00631-RS	2	12	I	37	I				111	E		
GJ00633-RS	2	11	P	40	P		X	N	120	E		23
GJ00669-RS	3	40	P	30	P	0.023	P	A	630	SE		
GJ00679-RS	3	14	P	35	P		X	N	175	SE		
GJ00680-RS	2	17	P	21	P		X	N	63	E		
GJ00681-RS	2	15	I	38	I		X	X	114	E		
GJ00689-RS	3		X	50	P		X	N	250	SE		
GJ00691-RS	3	80	P	500	P	0.071	P	A	3210	SE		
GJ00692-RS	3	80	P	700	P	0.050	P	A	4000	SE		
GJ00693-RS	3	40	P	100	P	0.033	P	A	830	SE		
GJ00704-CS		12	P	110	P				33			
GJ00712-RS	3	200	P	50	P	0.142	P	A	3420	SE		
GJ00713-RS	3	13	R	25	R				125	SE	4	8
GJ00715-RS	2	15	P	100	P		X	N	300	E		
GJ00716-RS	2	12	P	60	P		X	N	180	E	22	60
GJ00720-RS	6	12	I	29	I				14			
GJ00721-RS	3	200	P	260	P	0.084	P	A	2140	SE		
GJ00723-RS	4	37	I	34	I	0.007	P	A	176			
GJ00724-RS	2	35	P	200	I	0.019	P	A	714	SE		
GJ00727-RS	3	60	P	250	P	0.023	P	A	1480	SE		
GJ00728-RS	2	19	P	27	I	0.023	P	A	219	E		
GJ00729-RS	3	50	P	700	P	0.102	P	A	4520	SE		
GJ00730-RS	3		X	30	P		X	N	150	SE		
GJ00751-RS	2	12	I	47	I		X	N	141	E		
GJ00765-RS	2	14	P	100	P				300	E		
GJ00766-RS	3	15	P	100	P	0.009	P	A	590	SE		
GJ00767-RS												
GJ00771-RS	0	71	I	20	I		X	N		O		
GJ00772-RS	2	15	I	24	I				72	E		
GJ00773-RS	2	18	R	50	R				150	E		

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTORVICINITY PROPERTIES CHARACTERIZATION REPORT
(REPORT 1)RUN DATE: 07AUG85
DATA DATE: 07JUL85
RUN TIME: 18:58:26

GJ

GRAND JUNCTION

INITIAL RADIOLOGICAL MEASUREMENTS

INITIAL RADIOLOGICAL MEASUREMENTS											ESTIMATED EXCAVATION MATERIAL AMT (CU YDS)	
PROPERTY ID- LOCATION CLASS	TAILINGS LOCATION	HIGH INSIDE GAMMA / SRC (MICRO R/HR)		HIGH OUTSIDE GAMMA / SRC (MICRO R/HR)		RDC / SRC (WL)		RDC TYPE	PRIORITY INDEX	RA TYPE	INTERIOR	EXTERIOR
GJ00780-RS	2	40	R	60	R	0.020	R	C	300	E		
GJ00792-UK												
GJ00793-RS	3	11	P	30	P		X	N	150	SE		
GJ00797-RS	0	17	I	14	I					O		
GJ00798-RS	1	14	I	20	I		X	N	80	S		
GJ00801-RS												
GJ00807-RS	4	38	I	15	I	0.009	P	A	188	S		
GJ00813-RS	0	15	I	30	I					O		
GJ00870-SC												
GJ00894-RS	3	150	P	40	P	0.009	P	A	1590	SE		
GJ00897-CS	3	100	P	110	P	0.022	P	A	462	SE	4	110
GJ00898-CS			X	35	P	0.095	P	A	67			
GJ00913-RS	2	17	R	80	R				240	E		
GJ00915-RS	1	30	P	18	P	0.010	P	A	320	S	5	6
GJ00916-RS	2	36	R	38	R		X	N	114	E		147
GJ00941-RS	2	12	I	29	I		X	N	87	E		
GJ00943-RS	3	14	I	189	I				945	SE		
GJ00947-UK												
GJ00955-UK												
GJ00956-UK												
GJ00975-RS	3	60	P	120	P	0.015	P	A	750	SE		18
GJ00976-RS	3	12	P	26	P		X	N	130	SE		
GJ00982-RS	3	130	X	30	I	0.029	P	A	1590	SE		
GJ00985-RS	2	14	I	54	I		X	N	162	E		
GJ00986-RS	1	37	I	14	I	0.011	P	A	384	S		
GJ00987-RS	2	17	I	46	I	0.014	P	A	222	E		
GJ00993-RS	6	14	I	24	I				12			
GJ00995-RS												
GJ00996-RS	6	14	I	24	I		X	N	12			
GJ01000-RS	0	13	I	54	I		X	N		O		52
GJ01001-RS	1	20	P	40	P		X	N	160	S		
GJ01002-RS	2	15	I	54	I		X	N	162	E		
GJ01003-RS	2	12	P	35	P		X	N	105	E		
GJ01004-RS	2	15	P	170	P		X	N	510	E		105
GJ01005-RS	2	123	I	113	I		X	N	738	E		
GJ01006-RS	2	14	P	50	P		X	N	150	E		
GJ01007-RS												
GJ01012-RS	2	13	I	29	I		X	N	87	E		
GJ01014-RS	2	29	R	99	R				297	E		
GJ01019-RS	1	63	I		X				504	S		
GJ01024-RS												
GJ01024-SC	2	46	I	80	I		X	N	480	E		
GJ01027-RS	3	22	P	40	P	0.017	P	A	370	SE		
GJ01034-RS	3	70	P	40	P		P	A	700			
GJ01036-CH	3	47	R	35	R	0.029	P	A	570	SE	41	66

VICINITY PROPERTIES CHARACTERIZATION REPORT
(REPORT 1)DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTORRUN DATE: 07AUG85
DATA DATE: 07JUL85
RUN TIME: 18:58:26

GJ

GRAND JUNCTION

INITIAL RADIOLOGICAL MEASUREMENTS

PROPERTY ID- LOCATION CLASS	TAILINGS LOCATION	HIGH INSIDE		HIGH OUTSIDE		RDC / SRC (WL)	RDC TYPE	PRIORITY INDEX	RA TYPE	ESTIMATED EXCAVATION MATERIAL AMT (CU YDS)	
		GAMMA / SRC (MICRO R/HR)		GAMMA / SRC (MICRO R/HR)						INTERIOR	EXTERIOR
GJ01039-CS	3	100	P	40	P	X	N	600	SE		
GJ01045-RS	2	13	I	41	I	X	N	123	E		
GJ01056-RS	0										
GJ01058-RS	6	12	I	22	I			11			
GJ01067-AP	6	13	I	41	I	X	N	20			
GJ01068-RS	1	24	I	37	I			148	S		
GJ01069-RS	2	14	I	37	I	X	N	111	E		
GJ01070-RS	2	14	I	41	I	X	N	123	E		
GJ01071-RS	6	13	I	24	I			12			
GJ01079-RS											
GJ01111-RS	2	12	I	24	I	X	N	72	E		
GJ01117-RS		60	P	14	P	X	N	60			
GJ01124-RS	2	14	I	71	I			213	E		
GJ01126-RS	2	14	I	206	I			618	E		
GJ01128-RS											
GJ01129-RS	0	14	I	14	I				O		
GJ01130-RS		18	P	60	P	X	N	30			
GJ01131-RS	2	15	I	29	I			87	E		
GJ01132-RS											
GJ01133-RS	2	14	I	29	I			87	E		
GJ01134-RS	2	20	R	71	R			213	E		
GJ01135-RS	0	14	I	29	I	X	N		O		
GJ01137-RS	2	14	I	22	I			66	E		
GJ01138-UK	2	14	I	39	I			12	E		
GJ01139-RS	1	14	I	71	I			284	S		
GJ01140-CC	3								SE		
GJ01141-RS											
GJ01142-RS	2	14	I	29	I			87	E		
GJ01147-RS											
GJ01149-RS											
GJ01151-AP											
GJ01163-RS											
GJ01164-RS	1	13	I	42	I	X	N	168	S		
GJ01167-RM	6	12	I	46	I			23			
GJ01176-RS											
GJ01177-RS	3	24	I	46	I	X	N	230	SE		
GJ01180-RS	2	15	P	113	I			339	E		
GJ01181-RS											
GJ01183-RS											
GJ01184-RS											
GJ01188-RS	3		X	46	I	X	N	230	SE		
GJ01189-RS	2	15	I	20	I			60	E		
GJ01190-RS	2	14	I	36	I	X	N	108	E		
GJ01191-RS	1	17	I	96	I	X	N	384	S		
GJ01192-SC	1	14	R	64	R			512	S		

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTOR

VICINITY PROPERTIES CHARACTERIZATION REPORT
(REPORT 1)

RUN DATE: 07AUG85
DATA DATE: 07JUL85
RUN TIME: 16:56:26

٦٦

GRAND JUNCTION

INITIAL RADIOLOGICAL MEASUREMENTS

PROPERTY ID- LOCATION CLASS	TAILINGS LOCATION	HIGH INSIDE GAMMA / SRC (MICRO R/HR)		HIGH OUTSIDE GAMMA / SRC (MICRO R/HR)		RDC / SRC (WL)	RDC TYPE	PRIORITY INDEX	RA TYPE	ESTIMATED EXCAVATION MATERIAL AMT (CU YDS)	
										INTERIOR	EXTERIOR
GJ01202-RS											
GJ01203-RS	1	40	P	18	P	0.017	P	A	456	S	
GJ01204-RS	2	26	R	49	R				147	E	
GJ01205-RS	1	25	R	93	R				372	S	
GJ01207-RS	2	14	R	139	R				417	E	
GJ01240-RS	2	15	R	46	R				138	E	7 11
GJ01245-RS											
GJ01246-RS		18	R	55	R				27		
GJ01249-RS	2	11	I	29	I		X	N	87	E	
GJ01254-RS											
GJ01257-RS	2	34	I	20	I		X	N	204	E	
GJ01259-RS	3	12	I	24	I				120	SE	
GJ01260-CS		12	P	45	P		P	A	13		
GJ01264-RS		11	P	60	P		X	N	30		
GJ01265-RS	0	12	I	34	I		X	N		O	
GJ01266-RS	3	14	R	63	R	0.007	P	A	385	SE	69
GJ01273-RS											
GJ01280-RS	3	14	I	63	I		X	N	315	SE	
GJ01282-RS	0	12	P	14	I					O	
GJ01283-RS	2	14	I	41	I				123	E	
GJ01292-RS	2	30	I	172	I				516	E	
GJ01293-RS	2	14	I	37	I		X	N	111	E	
GJ01294-RS	0	14	I	375	I					O	
GJ01295-RS	0	14	I	20	I					O	
GJ01298-RS	6	13	I	24	I				12		
GJ01304-RS											
GJ01309-AP	2	14	P	50	P		X	N	150	E	
GJ01310-RS	2									E	
GJ01326-RS	2	29	I	257	I		X	N	771	E	
GJ01327-RS		16	R	55	R		X	N	27		20
GJ01337-RS	0	11	I	13	I					O	
GJ01354-CS	2	12	I	105	I		X	N	189	E	
GJ01354-RS											
GJ01355-RS	2	13	I	20	I				60	E	
GJ01358-RS	3	14	I	76	I				380	SE	
GJ01361-RS											
GJ01362-RS	3	11	I	63	I		X	N	315	SE	
GJ01363-RS	2		X	63	I				189	E	
GJ01368-RS											
GJ01369-RS	1			54	I				216	S	
GJ01370-RS	3	14	I	80	I				400	SE	
GJ01371-RS	3	14	I	20	I				100	SE	
GJ01372-RS	2	14	I	20	I				60	E	
GJ01376-RS	2	16	R	64	R				192	E	
GJ01377-RS											

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTORVICINITY PROPERTIES CHARACTERIZATION REPORT
(REPORT 1)RUN DATE: 07AUG85
DATA DATE: 07JUL85
RUN TIME: 18:58:26

GJ

GRAND JUNCTION

INITIAL RADIOLOGICAL MEASUREMENTS

PROPERTY ID- LOCATION CLASS	TAILINGS LOCATION	HIGH INSIDE		HIGH OUTSIDE		RDC / SRC (WL)	RDC TYPE	PRIORITY INDEX	RA TYPE	ESTIMATED EXCAVATION MATERIAL AMT (CU YDS)	
		GAMMA / SRC (MICRO R/HR)		GAMMA / SRC (MICRO R/HR)						INTERIOR	EXTERIOR
GJ01378-RS		14	P	80	P		X	N	40		11
GJ01379-RS	2	12	P	60	P		X	N	180	E	
GJ01380-RS	2	12	I	41	I				123	E	
GJ01381-RS	2	12	I	96	I		X	N	288	E	
GJ01382-RS	2	12	I	54	I				162	E	
GJ01336-RS	1	11	I	19	I		X	N	76	S	
GJ01390-RS	2	14	I	29	I		X	N	87	E	
GJ01392-RS	2	14	I	46	I				136	E	
GJ01393-RS	3	14	I	54	I				270	SE	
GJ01395-RS											
GJ01401-RS	2	14	I	88	I				264	E	
GJ01402-RS	3	51	I	24	I				510	SE	
GJ01409-CS	3	18	P	40	P	0.019	P	A	234	SE	
GJ01411-RS	4	24	I	24	I				96		
GJ01509-CS	3	150	P	350	P	0.011	P	A	1116	SE	
GJ01565-UK		16	R	124	R				6		44
GJ01572-RS	0	14	I	37	I					O	
GJ01592-RS	0	10	I	14	I					O	
GJ01614-RS				14	I				7		
GJ01631-CS	2	18	P	40	P		X	N	72	E	
GJ01646-CC		14	P	100	P		X	N	25		
GJ01646-RM	2	13	I	25	I				75	E	
GJ01650-CS											
GJ01680-RS											
GJ01680-UK											
GJ01782-RS											
GJ01790-RS	2	25	P	80	P		X	N	240	E	
GJ01854-RS	6										
GJ01936-CS	3	79	R	746	R	0.017	P	A	2340	SE	74
GJ01967-RM	2	14	P	50	P		X	N	150	E	
GJ01979-RM	3	71	I	71	I				710	SE	
GJ01980-RS		11	R	66	R				33		19
GJ01986-RS											
GJ01986-RS	6	13	I	41	I		X	N	20		
GJ01995-RS											
GJ02003-CS		130	I	29	I				78		
GJ02017-RS	2	14	I	46	I				138	E	
GJ02019-SC	6		X	130	I				130		
GJ02031-RS		10	P	50	P		X	N	25		
GJ02032-CH	3	54	I	29	I				405	SE	
GJ02033-CS	3	1455	R	38	R		X	N	8730	SE	
GJ02045-RM	2		X	37	I		X	N	111	E	
GJ02068-RS	2	15	P	22	P		X	N	66	E	
GJ02078-RS											
GJ02122-RS	0	13	D	18	I		D	N		O	

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTORVICINITY PROPERTIES CHARACTERIZATION REPORT
(REPORT 1)RUN DATE: 07AUG85
DATA DATE: 07JUL85
RUN TIME: 18:58:26

GJ

GRAND JUNCTION

INITIAL RADIOLOGICAL MEASUREMENTS

PROPERTY ID- LOCATION CLASS	TAILINGS LOCATION	HIGH INSIDE		HIGH OUTSIDE		RDC / SRC (WL)	RDC TYPE	PRIORITY INDEX	RA TYPE	ESTIMATED EXCAVATION MATERIAL AMT (CU YDS)		
		GAMMA / SRC (MICRO R/HR)		GAMMA / SRC (MICRO R/HR)						INTERIOR	EXTERIOR	
GJ02143-RS	2	16	P	60	P		X	N	180	E		90
GJ02144-RS	0	14	I	14	I		X	N		O		
GJ02146-RS	3	14	I	71	I				355	SE		
GJ02147-RS	3	20	I	60	I		X	N	300	SE		
GJ02148-RS	2	14	I	46	I				138	E		
GJ02156-RS	2	11	I	68	I		X	N	204	E		
GJ02161-RS	0	18	I	30	I	0.012	X	N		O		
GJ02172-RS	2	11	I	54	I		X	N	162	E		
GJ02176-RS	0	14	I	24	I					O		
GJ02178-RS	3	12	I	46	I		X	N	230	SE		
GJ02183-RS	1	37	I	27	I				296	S		
GJ02184-RS	3		X	110	P		X	N	550	SE		
GJ02193-RS	3	13	I	13	I		X	N	130	SE		
GJ02194-RS												
GJ02197-RS	1	32	I	37	I		X	N	148	S		
GJ02201-RS		15	P	28	P		X	N	14			
GJ02202-RS												
GJ02211-RS												
GJ02220-RS	3	40	P	75	P	0.008	P	D	455	SE	5	17
GJ02224-RS	3	11	I	58	I		X	N	290	SE		
GJ02231-RS	3	45	P	90	P	0.008	P	A	530	SE		
GJ02232-RS	0	14	I	24	I		X	N		O		
GJ02238-RS												
GJ02246-RS												
GJ02248-RS	2	12	I	24	I				72	E		
GJ02250-RS	2	17	R	474	R				1422	E		
GJ02257-RS	3	20	I	24	I		X	N	120	SE		
GJ02259-RS	0	12	I	29	I		X	N		O		
GJ02268-RS	2	12	I	20	I		X	N	60	E		
GJ02269-RS	2	14	I	20	I				60	E		
GJ02272-RS	3	12	I	46	I				230	SE		
GJ02273-RS	3	29	I	96	I				480	SE		
GJ02274-RS		10	P	70	P		X	N	35			
GJ02275-RS		12	I	29	I				14			
GJ02276-RS	2	14	I	29	I				87	E		
GJ02277-RS												
GJ02281-RS												
GJ02288-RS	3	14	I	46	I				230	SE		
GJ02292-RS	3		D	71	I				355	SE		
GJ02294-RS	1	14	I	172	I		X	N	688	S		
GJ02303-RS												
GJ02304-RS	1		P	45	P		P	A	180	S		
GJ02305-RS	4	71	I	37	I				284			
GJ02309-RS	0	14	I	20	I					O		
GJ02311-RS	3	49	I	46	I				490	SE		

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTORVICINITY PROPERTIES CHARACTERIZATION REPORT
(REPORT 1)RUN DATE: 07AUG85
DATA DATE: 07JUL85
RUN TIME: 18:55:26

GJ

GRAND JUNCTION

INITIAL RADIOLOGICAL MEASUREMENTS

PROPERTY ID- LOCATION CLASS	TAILINGS LOCATION	HIGH INSIDE		HIGH OUTSIDE		RDC / SRC (WL)	RDC TYPE	PRIORITY INDEX	RA TYPE	ESTIMATED EXCAVATION MATERIAL AMT (CU YDS)	
		GAMMA / SRC (MICRO R/HR)		GAMMA / SRC (MICRO R/HR)						INTERIOR	EXTERIOR
GJ02313-RS	1	63	I	24	I			504	S		
GJ02370-RS											
GJ02388-RS	0	12	I	13	I		X		O		
GJ02389-RS	2	15	I	37	I			111	E		
GJ02463-RS											
GJ02559-RS	2	12	I	20	I		X	60	E		
GJ02655-CS	3	15	P	30	P	0.022	P	222	SE		
GJ02710-CS	1	15	P	20	P	0.030	P	456	S		
GJ02724-RS											
GJ02726-RS	2	15	I	24	I			72	E		
GJ02730-RS	2	12	I	41	I			123	E		
GJ02739-RS	3	45	P	30	P	0.033	P	780	SE		
GJ02749-CH	3	50	R	15	R	0.029	P	592	SE	311	75
GJ02757-RS											
GJ02759-RS	3		X	160	P		X	800	SE		
GJ02760-RS	2	25	I	55	I			165	E		
GJ02767-RS											
GJ02768-RS	3	30	I	93	I			465	SE		
GJ02773-CS	3	17	P	30	P			90	SE		
GJ02773-RS	3	26	I	26	I			260	SE		
GJ02774-RS	2	16	R	266	R			798	E	7	76
GJ02781-CH	3	200	R	120	R	0.054	R	1905	SE		
GJ02782-RS	3	185	P	1200	P	0.039	P	6390	SE		
GJ02787-RS	3	45	P	150	P	0.020	P	950	SE		50
GJ02789-RS	3	63	I	80	I	0.012	P	520	SE		
GJ02800-RS		26	R	138	R			69		2	2
GJ02808-RS	1	25	P	15	P	0.004	P	232	S		
GJ02815-RS	2	12	I	29	I			87	E		
GJ02816-RS	0	14	I	17	I				O		
GJ02826-RS	3	13	I	130	I		X	650	SE		
GJ02836-RS											
GJ02839-RS	1		P	35	P		P	140	S		
GJ02879-UK											
GJ02886-RS	2	14	I	29	I			87	E		
GJ02893-RS	3			45	P			225	SE		
GJ02905-CS	0	12	I	14	I				O		
GJ02922-RS											
GJ02949-CS	0	12	I	46	I				O		
GJ02949-RS											
GJ02953-RS	1	50	P	20	P	0.007	P	456	S		
GJ02961-RS	1	12	I	29	I		X	116	S		
GJ02964-RS	2	14	P	30	P		X	90	E		
GJ02975-RS	3		X	25	P		X	125	SE		
GJ03025-RS	3	20	P	140	P	0.022	P	920	SE		152
GJ03052-RS	3		X	20	P		X	100	SE		

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTORRUN DATE: 07AUG85
DATA DATE: 07JUL85
RUN TIME: 18:58:26

GJ

GRAND JUNCTION

INITIAL RADIOLOGICAL MEASUREMENTS

INITIAL RADIOLOGICAL MONITORING DATA											ESTIMATED EXCAVATION MATERIAL AMT (CU YDS)	
PROPERTY ID- LOCATION CLASS	TAILINGS LOCATION	HIGH INSIDE GAMMA / SRC (MICRO R/HR)		HIGH OUTSIDE GAMMA / SRC (MICRO R/HR)		RDC / SRC (WL)		RDC TYPE	PRIORITY INDEX	RA TYPE	INTERIOR	EXTERIOR
GJ03061-RS	3	17	R	53	R				265	SE		
GJ03073-RS	3		X	30	P		X	N	150	SE		
GJ03074-CS	2	11	I	100	I		X	N	180	S		
GJ03074-RS												
GJ03076-RS	1	16	R	30	R				120	S	3	
GJ03077-RS		29	I	25	I				29			
GJ03083-RS		19	P	40	P		X	N	20			
GJ03067-RS	2	40	P	50	P		X	N	150	E		
GJ03088-RS		14	P	25	P		X	N	12			
GJ03089-RS	1	12	I	46	I		X	N	184	S		
GJ03091-RS	3	63	R	117	R	0.005	F	A	635	SE	15	42
GJ03094-RS												
GJ03096-RS	2	24	I	63	I				189	E		
GJ03105-RS	2	16	I	71	I		X	N	213	E		
GJ03140-CS	3	200	P	300	P	0.047	P	A	1182	SE		
GJ03142-CS												
GJ03145-HO	2	14	I	63	I				189	E		
GJ03158-CH	3	225	P	350	P	0.232	P	A	3052	SE		
GJ03184-RS												
GJ03185-RS	3	46	I	29	I				460	SE		
GJ03190-RS	2		X	105	I	0.067	X	N	717	E		
GJ03194-RS	3	80	I	46	I				800	SE		
GJ03196-RS	2	14	I	71	I	0.011	P	D	279	E		
GJ03199-RS	3	12	I	24	I				120	SE		
GJ03225-CH	3		X	71	I		X	N	266	SE		
GJ03243-RS												
GJ03269-RS	3	23	P	60	P	0.004	P	A	340	SE		
GJ03302-RS	2		X	29	I		X	N	87	E		
GJ03309-RS	2	14	I	20	I				60	E		
GJ03311-RS	1		X	105	I		X	N	420	S		
GJ03312-RS	4	38	I	46	I		X	N	92	S		
GJ03315-RS												
GJ03337-RS	3	40	P	45	P	0.018	P	A	405	SE		
GJ03355-RS	4	37	I						148			
GJ03358-RS												
GJ03369-RS	3	16	I	122	I				610	SE		
GJ03371-RS	0	14	I	14	I					O		
GJ03373-VL			X	30	P		X	N	1			
GJ03376-RS	2	16	R	61	R		X	N	183			153
GJ03377-RS	3	15	P	50	P		X	N	250	SE		
GJ03378-RS	0	14	I	19	I					O		
GJ03380-RS	3	70	P	80	P	0.037	P	A	770	SE		
GJ03381-RS	2	15	R	41	R		X	N	123	E		156
GJ03383-RS	0	14	I	14	I		X	N		O		
GJ03421-RS	1		X	60	P		X	N	240	S		

VICINITY PROPERTIES CHARACTERIZATION REPORT
(REPORT 1)DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTORRUN DATE: 07AUG85
DATA DATE: 07JUL85
RUN TIME: 18:58:26

GJ

GRAND JUNCTION

INITIAL RADIOLOGICAL MEASUREMENTS

PROPERTY ID- LOCATION CLASS	TAILINGS LOCATION							ESTIMATED EXCAVATION MATERIAL AMT (CU YDS)				
		HIGH INSIDE GAMMA / SRC (MICRO R/HR)		HIGH OUTSIDE GAMMA / SRC (MICRO R/HR)		RDC / SRC (WL)	RDC TYPE	PRIORITY INDEX	RA TYPE	INTERIOR	EXTERIOR	
GJ03430-RS		10	P	27	P		X	N	13			
GJ03434-RS	2	17	R	51	R				153	E		
GJ03435-RS	3	14	I	37	I				185			
GJ03459-RS	3		X	200	P		X	N	1000	SE		
GJ03484-RS												
GJ03486-RS	3	11	I	20	I		X	N	100	SE		
GJ03489-RS												
GJ03491-RS	3	11	I	37	I		X	N	185	SE		
GJ03492-RS	2	13	I	24	I		X	N	72	E		
GJ03494-RS		7	P	50	P		X	N	25			
GJ03495-UK	3	110	P	130	P	0.012	P	A	77	SE		
GJ03496-RS	1	71	I	80	I				320	S		
GJ03498-RS	2	14	I	29	I				87	E		
GJ03500-RS	2	13	I	19	I				57	E		
GJ03519-RS	3	60	P	100	P	0.013	P	A	630	SE		
GJ03531-RS	3		P	120	P		P	A	600	SE		
GJ03540-RS	3	45	R	35	R	0.017	P	D	620	SE		
GJ03548-RS	2		X	95	I		X	N	285	E		
GJ03555-RS												
GJ03556-RS												
GJ03560-CH												
GJ03566-RS	3	27	R	59	R				295	SE		
GJ03572-RS												
GJ03573-RS												
GJ03575-RS												
GJ03586-RS												
GJ03589-RS												
GJ03609-RS												
GJ03617-RS	0	12	I	25	I					0		
GJ03629-RS												
GJ03633-RS	1	16	R	318	R				1272	S		
GJ03634-RM	6	13	I	46	I				23			
GJ03635-RS	2	13	I	58	I				174	E		
GJ03640-VL	2		N	41	I				12	E		
GJ03641-RS	2		N	37	I				111	E		
GJ03667-RS	2	17	R	44	R				132	E		
GJ03668-RS	2	12	I	85	I				255	E		
GJ03684-RS		12	P	60	P		X	N	30			
GJ03722-RS	2	21	I	71	I				213	E		
GJ03745-RS		14	P	35	P		X	N	17			
GJ03773-RS		13	P	80	P		X	N	40			
GJ03774-RS		18	P	60	P		X	N	30			
GJ03783-RS	1	15	R	44	R				176	S		37
GJ03785-RS	2	15	I	37	I				111	E		
GJ03792-RS		16	P	55	P		X	N	27			

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTORVICINITY PROPERTIES CHARACTERIZATION REPORT
(REPORT 1)RUN DATE: 07AUG85
DATA DATE: 07JUL85
RUN TIME: 18:58:26

GJ

GRAND JUNCTION

INITIAL RADIOLOGICAL MEASUREMENTS

PROPERTY ID- LOCATION CLASS	TAILINGS LOCATION	HIGH INSIDE		HIGH OUTSIDE		RDC / SRC (WL)	RDC TYPE	PRIORITY INDEX	RA TYPE	ESTIMATED EXCAVATION MATERIAL AMT (CU YDS)	
		GAMMA / SRC (MICRO R/HR)		GAMMA / SRC (MICRO R/HR)						INTERIOR	EXTERIOR
GJ03805-RS		80		63				80			
GJ03816-CS	2	14	1	30	1			54	E		
GJ03817-CS	2	15	1	42	1			76	E		
GJ03832-RS											
GJ03846-RS											
GJ03851-RS	1	14	1	34	1			136	S		
GJ03858-RM											
GJ03858-RS	0	14	1	24	1				O		
GJ03859-RS	2	12	1	59	1		X N	177	E		
GJ03860-RS	2	14	1	29	1		X N	87	E		
GJ03862-RS	3	14	1	41	1			205	SE		
GJ03863-RS		13	1	42	1				O		
GJ03870-RS	0	58	1	32	1		X N		O		
GJ03872-RS	6	29	1	14	1			29			
GJ03873-RM											
GJ03876-RS	2	14	1	29	1			87	E		
GJ03877-RS	2	15	1	34	1			102	E		
GJ03881-CS	3	600	P	1800	P	0.035	P A	5610	SE	10	230
GJ03894-RS	0	13	1	13	1		X N		O		
GJ03902-RS											
GJ03907-RS											
GJ03912-RS											
GJ03925-RS	2	16	1	40	P	0.011	P A	186	E		
GJ03926-RS	6	14	1	24	1			12			
GJ03930-CS	2	13	1	71	1			128	E		
GJ03932-RS	6	15	R	52	R			26			
GJ03933-RS	0	17	1	20	1				O		
GJ03936-RS	5		X	37	1			37			
GJ03937-RS	0	10	1	172	1		X N		O		
GJ03938-RS	2	12	1	172	1			516	E		
GJ03947-RS	1	13	1	14	1			56	S		
GJ03950-RS	1	180	P	250	P		X N	1000	S		21
GJ03955-RS		10	R	81	R			40			8
GJ03979-AP	1	15	R	40	R			160	S		7
GJ03990-RS	3	13	P	100	P		X N	500	SE		
GJ03991-RS	0	14	1	29	1				O		
GJ03999-RS	1	17	R	118	R			472	S		
GJ04001-RS	2	14	1	29	1			87	E		
GJ04040-RS	3		X	100	P		X N	500	SE		
GJ04047-RS	0	13	1	14	1				O		
GJ04051-RS											
GJ04094-RS											
GJ04133-RS	1	13	1	24	1		X N	96	S		
GJ04140-RS	4	14	1	24	1			48			
GJ04150-RS	0	15	1	54	1				O		

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTORVICINITY PROPERTIES CHARACTERIZATION REPORT
(REPORT 1)RUN DATE: 07AUG85
DATA DATE: 07JUL85
RUN TIME: 18:55:26

GJ

GRAND JUNCTION

INITIAL RADIOLOGICAL MEASUREMENTS

PROPERTY ID- LOCATION CLASS	TAILINGS LOCATION	HIGH INSIDE		HIGH OUTSIDE		RDC / SRC (WL)	RDC TYPE	PRIORITY INDEX	RA TYPE	ESTIMATED EXCAVATION MATERIAL AMT (CU YDS)	
		GAMMA / SRC (MICRO R/HR)		GAMMA / SRC (MICRO R/HR)						INTERIOR	EXTERIOR
GJD4151-RS	0		X	12	I				0		
GJD4153-RS	2	20	I	71	I		X	213	E		
GJD4155-RS	0		I		I				0		
GJD4157-RS	3	22	P	80	P		X	400	SE		
GJD4232-RS	2	25	P	160	P		X	480	E		
GJD4235-RS											
GJD4236-RS											
GJD4249-RS	1	29	I	88	I		X	352	S		
GJD4250-RS	6	14	I	24	I			12			
GJD4253-RS											
GJD4257-RS	1	14	I	46	I			184	S		
GJD4286-RS											
GJD4288-RS											
GJD4295-RS											
GJD4296-CS	4	63	I	29	I			151			
GJD4297-RS	2	12	I	29	I		X	87	E		
GJD4298-RS	1	12	I	37	I		X	148	S		
GJD4299-RS	0	11	I	13	I				0		
GJD4324-RS											
GJD4343-RS	4	80	I	71	I			320	X		
GJD4347-RS	2	13	P	247			X	741	E		
GJD4369-RS		10	P	50	P		X	25			
GJD4370-RS		10	P	60	P		X	30			
GJD4371-AP		10	P	50	P		X	25			
GJD4372-RS	2	13	I	36	I		X	108	E		
GJD4374-AP	2	17	I	64	I		X	192	E		
GJD4380-RS											
GJD4381-RS		12	P	50	P		X	25			
GJD4382-RS		12	P	45	P		X	22			
GJD4383-RS		15	P	35	P		X	17			
GJD4385-RS	2	13	P	100	P		X	300	E		
GJD4388-RS											
GJD4390-RS											
GJD4391-RS											
GJD4393-RS	3	12	P	250	P		X	1250	SE		
GJD4396-UK		16	R	40	R			2			
GJD4401-RS	2	14	I	32	I		X	96	E		
GJD4450-RS											
GJD4452-RS	2	20	I	25	I			75	E		
GJD4456-RS	2	14	I	24	I			72	E		
GJD4461-RS	2	13	R	27	R		X	81	E		
GJD4462-RS	2	13	I	29	I		X	87	E		
GJD4471-RS	2	13	I	41	I		X	123	E		
GJD4485-RS	3	14	I	42	I			210	SE		
GJD4490-OT	1	65	P	70	P	0.008	P	86	S		

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTORVICINITY PROPERTIES CHARACTERIZATION REPORT
(REPORT 1)RUN DATE: 07AUG85
DATA DATE: 07JUL85
RUN TIME: 18:58:26

GJ

GRAND JUNCTION

INITIAL RADIOLOGICAL MEASUREMENTS

INITIAL RADIOLOGICAL MEASUREMENTS												ESTIMATED EXCAVATION MATERIAL AMT (CU YDS)	
PROPERTY ID- LOCATION CLASS	TAILINGS LOCATION	HIGH INSIDE GAMMA / SRC (MICRO R/HR)		HIGH OUTSIDE GAMMA / SRC (MICRO R/HR)		RDC / SRC (WL)		RDC TYPE	PRIORITY INDEX	RA TYPE	INTERIOR	EXTERIOR	
GJ04552-RS	2	14	I	46	I		X	N	138	E			
GJ04592-RS	2	14	P	61	P		X	N	183	E			
GJ04640-RS	3	12	P	50	P		X	N	250	SE			
GJ04654-RS													
GJ04657-RS	3	25	P	40	P	0.019	P	A	390	SE			
GJ04670-UK													
GJ04676-RS													
GJ04685-RS	3	53	R	64	R	0.010	P	A	420	SE	12	80	
GJ04692-RS	3			60	P				300	SE			
GJ04723-RM													
GJ04729-RS	4	54	I	14	I				216				
GJ04730-RS	0		N	20	I		P	A		0			
GJ04763-CS	3	60	P	400	P	0.020	P	A	1320	SE	176	125	
GJ04780-RS	2			30	I				90	E			
GJ04810-RS	3		X	100	P		X	N	500	SE			
GJ04825-UK													
GJ04830-RS													
GJ04832-RS													
GJ04840-HO													
GJ04845-RS	3	68	I	74	I	0.015	P	A	520	SE			
GJ04847-RS	3	120	P	90	P	0.049	P	A	1690	SE		32	
GJ04856-RS	3		X	120	P		X	N	600	SE			
GJ04863-RS	0			16	I					0			
GJ04886-RS	3	12	P	30	P	0.007	P	A	220	SE			
GJ04913-RS	3	24	P	140	P				700	SE			
GJ04981-RS		15	P	30	P				15				
GJ04987-CS	3	120	P	250	P	0.026	P	A	906	SE			
GJ04988-RS	6	19	I	14	I		X	N	19				
GJ04989-RS													
GJ04989-SC													
GJ04990-RS	0	11	I	12	I		X	N		0			
GJ05017-RS	1		I		I					3			
GJ05022-RS	1	13	I	36	I		X	N	144	S			
GJ05031-SC													
GJ05048-RS	2	14	I	37	I		X	N	111	E			
GJ05059-CS													
GJ05077-HO													
GJ05080-RS	2	30	P	500	P	0.004	P	A	1524	E			
GJ05082-RS	2		P	46	P		P	A	138	SE			
GJ05084-RS	1		X	40	P		X	N	160	S			
GJ05088-CS	3	56	R	24	R	0.026	P	A	492	SE			
GJ05092-CS	2		N	190	P		N	N	342	E			
GJ05098-CS	2	14	P	90	P	0.007	P	A	187	E		850	
GJ05129-RS													
GJ05130-RS	4	41	I		X		X	N	164				

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTOR

VICINITY PROPERTIES CHARACTERIZATION REPORT
(REPORT 1)

RUN DATE: 07AUG85
DATA DATE: 07JUL85
RUN TIME: 18:58:26

GJ

GRAND JUNCTION

INITIAL RADIOLOGICAL MEASUREMENTS

PROPERTY ID- LOCATION CLASS	TAILINGS LOCATION	INITIAL RADIOLOGICAL MEASUREMENTS								ESTIMATED EXCAVATION MATERIAL AMT (CU YDS)		
		HIGH INSIDE GAMMA / SRC (MICRO R/HR)		HIGH OUTSIDE GAMMA / SRC (MICRO R/HR)		RDC / SRC (WL)		RDC TYPE	PRIORITY INDEX	RA TYPE	INTERIOR	EXTERIOR
GJ05143-CS	3	60	P	260	P	0.071	P	A	1206	SE		
GJ05148-CC	3	110	R	300	R	0.036	R	A	930	SE		
GJ05162-RS	2	14	P	90	P	0.023	P	A	408	E		
GJ05163-RS	4	34	I	47	I				94			
GJ05166-RS	2	37	I	37	I				222	E		
GJ05168-RS												
GJ05169-RS	2	17	R	59	R				177	E		
GJ05171-RS	2	12	I	24	I		X	N	72	E		
GJ05189-RS	2	12	I	341	I		X	N	1023	E		
GJ05193-RS	3	500	P	500	P	0.010	P	A	5100	SE		
GJ05196-RS												
GJ05210-RS	2		X	30	P		X	N	90	E		
GJ05211-RS												
GJ05235-CS												
GJ05241-RS	1		X	110	I				440	S		
GJ05244-CS												
GJ05277-RS	1	40	P	30	P		X	N	320	S		
GJ05282-RS	4	35	R	37	R				74			
GJ05299-RS	1	35	P	25	P		X	N	280	S		
GJ05301-RS	2	16	P	180	P		X	N	540	E		
GJ05303-RS	3	36	R	48	R	0.007	P	A	310	SE	13	98
GJ05314-RS	3	40	P	35	P				400	SE		
GJ05329-RM	3	50	P	200	P		X	N	1000	SE		
GJ05378-RS	4	24	I	29	I				58			
GJ05383-RS	6	14	I	24	I				12			
GJ05387-RS	3	38	R	25	R				380	SE		
GJ05390-RS	3		X	60	P		X	N	300	SE		
GJ05397-RS	2	14	I	17	I				51	E		
GJ05398-RS	1	30	P	24	P	0.013	P	A	344	S		
GJ05400-RS	2	15	I	46	I				138	E		
GJ05421-RS	3	45	P	300	P	0.008	P	A	1580	SE		
GJ05440-RS	2	29	P	90	P	0.019	P	A	384	E		
GJ05444-CS												
GJ05450-CS	3		X	63	I				189	SE		
GJ05526-RS	1	130	P	120	P	0.005	P	A	1080	S	7	420
GJ05527-RS	2	16	R	64	R		X	N	192	E		
GJ05529-RS			X	200	P		X	N	100			
GJ05530-RS		19	R	62	R		X	N	31		6	324
GJ05532-RS		11	P	100	P		X	N	50			
GJ05540-RS	3	15	P	60	P	0.021	P	A	510	SE		
GJ05548-RS	3		X	220	P		X	N	1100	SE		
GJ05554-CH	3	46	I	71	I		X	N	266	SE		
GJ05578-RS		12	P	50	P		X	N	25			
GJ05609-RS	2	14	I	66	I				198	E		
GJ05611-RS	2	22	R	201	R		X	N	603	E		

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTORVICINITY PROPERTIES CHARACTERIZATION REPORT
(REPORT 1)RUN DATE: 07AUG85
DATA DATE: 07JUL85
RUN TIME: 18:58:26

GJ

GRAND JUNCTION

INITIAL RADIOLOGICAL MEASUREMENTS

PROPERTY ID- LOCATION CLASS	TAILINGS LOCATION	INITIAL RADIOLOGICAL MEASUREMENTS								ESTIMATED EXCAVATION MATERIAL AMT (CU YDS)		
		HIGH INSIDE GAMMA / SRC (MICRO R/HR)		HIGH OUTSIDE GAMMA / SRC (MICRO R/HR)		RDC / SRC (WL)	RDC TYPE	PRIORITY INDEX	RA TYPE	INTERIOR	EXTERIOR	
GJ05659-RS	2	14	I	71	I		X	N	213	E		
GJ05660-RS	3	115	R	103	R				1150	SE	3	196
GJ05664-RS	3		X	35	P		X	N	175	SE		
GJ05665-RS	2	35	P	100	P		X	N	300	E		
GJ05685-RS	3	110	R	80	R	0.016	R		1260	SE		
GJ05687-CS	2	14	I	24	I				43	E		
GJ05695-RS	3		P	100	P		P	A	500	SE		
GJ05698-RS	0	51	I		X		X	N		0		
GJ05712-RS												
GJ05712-SC	3	14	I	47	I		X	N	470	SE		
GJ05752-RS	6	27	R	362	R				161			
GJ05758-RS												
GJ05775-UK												495
GJ05785-CS												
GJ05797-AP	2	15	P	150	P		X	N	450	E		
GJ05807-CS												
GJ05807-RS												
GJ05815-CS												
GJ05825-RS												
GJ05826-RS		51	R	66	R				33			
GJ05829-OT												
GJ05834-OT												
GJ05844-RS												
GJ05865-RS	4	17	I	71	I		X	N	142			
GJ05867-CS												
GJ05876-RS	2	54	I	71	I		X	N	213	E		
GJ05878-RS	2	13	I	52	I				156	E		
GJ05879-RS	3	40	P	70	P	0.010	P	A	450	SE		
GJ05880-RS	2	13	P	40	P		X	N	120	E		
GJ05884-RS	2	18	P	100	P				300	E		
GJ05892-SC												
GJ05905-RS	3		X	83	I		X	N	415	SE		
GJ05907-CS	4	83	R	58	R	0.005	P	A	211			
GJ05927-RS												
GJ05928-SC												
GJ05936-RS	1	37	I		N				296	S		
GJ05939-UK												
GJ05959-RS	2	16	R	96	R		X	N	288	E		
GJ05967-AP		12	P	36	P		X	N	16			
GJ05975-CS	3	32	R	25	R				192	SE	74	21
GJ05978-RS	2	14	P	250	P		X	N	750	E		
GJ05979-RS	2	18	R	285	R		X	N	855	E		292
GJ05980-CH	2	38	I	17	I		X	N	171	E		
GJ05993-RS	1	70	P	70	P	0.028	P	A	784	S		
GJ05997-RS	3	12	I	64	I		X	N	320	SE		

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTORVICINITY PROPERTIES CHARACTERIZATION REPORT
(REPORT 1)RUN DATE: 07AUG85
DATA DATE: 07JUL85
RUN TIME: 18:58:26

GJ

GRAND JUNCTION

INITIAL RADIOLOGICAL MEASUREMENTS

PROPERTY ID- LOCATION CLASS	TAILINGS LOCATION	INITIAL RADIOLOGICAL MEASUREMENTS						PRIORITY INDEX	RA TYPE	ESTIMATED EXCAVATION MATERIAL AMT (CU YDS)	
		HIGH INSIDE		HIGH OUTSIDE		RDC / SRC (WL)	RDC TYPE			INTERIOR	EXTERIOR
		GAMMA / SRC (MICRO R/HR)		GAMMA / SRC (MICRO R/HR)							
GJ06024-RS	3		X	40	P		X	N	200	SE	
GJ06031-RS	2	14	P	500	P		X	N	1500	E	24
GJ06032-RS	2	45	R	250	R	0.016	R	C	846	E	
GJ06033-RS	2	13	I	37	I		X	N	111	E	
GJ06060-RS	3	50	P	40	P		X	N	500	SE	
GJ06063-CS	3	25	P	45	P	0.034	P	A	339	SE	
GJ06077-CS	2	15	P	1200	P		X	N	2160	E	99
GJ06119-RM	3	86	I	80	I				660	SE	
GJ06127-RS	2	14	I	25	I				75	E	
GJ06128-RS	4	36	I		X				144		
GJ06129-RS	2	14	I	24	I				72	E	
GJ06134-RS	3		X	18	P		X	N	90	SE	
GJ06139-RS	1	17	R	53	R				212	S	
GJ06141-RS	3	16	R	41	R				205	SE	10
GJ06143-RS	2	13	I	37	I		X	N	111	E	
GJ06150-RS	6	13	I	20	I				10		
GJ06157-RS	2	14	I	37	I				111	E	
GJ06178-RS	3	12	I	29	I				145	SE	
GJ06183-RS	1	13	I	37	I				148	S	
GJ06192-RS											38
GJ06194-CS	3	18	R	65	R				195	SE	
GJ06208-RS	2	12	I	38	I		X	N	114	E	
GJ06212-RS	2	14	I	54	I				162	E	
GJ06235-CS	0	14	I	14	I					S	
GJ06248-CC	1	37	I	32	I				148	S	
GJ06295-RS	2		X	91	I		X	N	273	SE	
GJ06317-UK	0	15		16						O	
GJ06318-VL	2	27	R	677	R		N	N	203	E	361
GJ06357-RS	0		N	14	I					O	
GJ06369-UK											
GJ06370-CS	1	33	P	19	P	0.027	P	A	288	S	
GJ06388-RS	3		X	30	P		X	N	150	SE	
GJ06412-RS	6	12	I	24	I		X	N	12		
GJ06422-RS	3	17	R	38	R				190	SE	
GJ06425-RS	2	16	R	26	R				78	E	2
GJ06426-RS	2	10	I	20	I		X	N	60	E	
GJ06428-RS	3	17	R	37	R				185	SE	
GJ06440-RS	2	14	I	24	I				72	E	
GJ06450-CC				80	P				20		
GJ06470-UK											
GJ06471-UK											
GJ06520-RS	0	11	I	41	I					O	
GJ06525-RS											
GJ06551-RS		13		37					18		
GJ06581-RS	3	12	I	24	I		X	N	120	SE	

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTORVICINITY PROPERTIES CHARACTERIZATION REPORT
(REPORT 1)RUN DATE: 07AUG85
DATA DATE: 07JUL85
RUN TIME: 18:58:26

GJ

GRAND JUNCTION

INITIAL RADIOLOGICAL MEASUREMENTS

PROPERTY ID- LOCATION CLASS	TAILINGS LOCATION	HIGH INSIDE GAMMA / SRC (MICRO R/HR)		HIGH OUTSIDE GAMMA / SRC (MICRO R/HR)		RDC / SRC (WL)	RDC TYPE	PRIORITY INDEX	RA TYPE	ESTIMATED EXCAVATION MATERIAL AMT (CU YDS)	
										INTERIOR	EXTERIOR
GJ06588-RS	3	13	I	46	I	X	N	230	SE		
GJ06591-RS	1	12	I	88	I	X	N	352	S		
GJ06596-RS	3	13	I	88	I	X	N	440	SE		
GJ06599-RM	0	12	I	14	I	X	N		O		
GJ06648-RS											
GJ06651-RS	1		I		I	X	N		S		
GJ06666-CS	1	13	I	71	I	X	N	170	S		
GJ06666-RS											
GJ06680-OT	0	15	I	14	I				O		
GJ06680-RS											
GJ06725-RS											
GJ06745-RS											
GJ06764-RS	2	12	I	46	I	X	N	138	E		
GJ06775-RS	1	14	I	96	I			384	S		
GJ06791-RS	6	14	I	12	I			14			
GJ06797-RS	2	15	P	70	P	X	N	210	E		
GJ06805-RS											
GJ06808-RS	2	12	I	37	I			111	E		
GJ06813-RS											
GJ06815-RS			N	250	P	N	N	125			
GJ06817-VL	2	13	P	500	P	X	N	150	E		
GJ06832-RS	0	12	I	13	I				O		
GJ06842-RS	0	13	I	595	I				O		
GJ06858-RS	2	14	I	24	I			72	E		
GJ06862-RS	1	44	I		N			352	S		
GJ06863-RS											
GJ06865-VL											
GJ06878-RS	2	13	I	24	I			72	E		
GJ06883-RS											
GJ06887-RS	2	13	I	20	I	X	N	60	E		
GJ06888-RS											
GJ06896-CS	1	50	P	50	P	0.025	P	360	S		
GJ06909-RS	3	12	I	29	I		X	145	SE		
GJ06912-RS	3	15	I	75	I		X	375	SE		
GJ06941-RS	2	16	R	100	R	0.017	R	402	E		
GJ06950-RS	0	13	I	14	I				O		
GJ06952-RS	0	14	I	24	I		X		O		
GJ07142-CC	1	39	I		X			156	S		
GJ07147-RS	1			63	I			252	S		
GJ07348-VL	2		N	230	P		N	69	E		
GJ07384-UK											
GJ07399-RS	3		X	50	P		X	250	SE		
GJ07410-RS	3	30	R	25	R	0.018	P	480	SE		
GJ07436-RS	3	110	P	100	P	0.048	P	1580	SE		
GJ07524-RS	2	28	I	280	I	0.017	I	942	E		

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTOR

VICINITY PROPERTIES CHARACTERIZATION REPORT
(REPORT 1)

RUN DATE: 07AUG85
DATA DATE: 07JUL85
RUN TIME: 18:58:26

GJ

GRAND JUNCTION

PROPERTY ID- LOCATION CLASS	TAILINGS LOCATION	INITIAL RADIOLOGICAL MEASUREMENTS						PRIORITY INDEX	RA TYPE	ESTIMATED EXCAVATION MATERIAL AMT (CU YDS)	
		HIGH INSIDE GAMMA / SRC (MICRO R/HR)		HIGH OUTSIDE GAMMA / SRC (MICRO R/HR)		ROC / SRC (WL)	ROC TYPE			INTERIOR	EXTERIOR
GJ07530-RS	1	41	I	17	I			328	S		
GJ07576-UK											
GJ07765-RS											
GJ07784-RS	2	15	P	30	P	X	N	90			
GJ07787-RS	1	39	R	10	R	X	N	312	S	58	
GJ07856-UK		15	R	162	R			8			7
GJ07857-RS	0	13	I	14	I				O		
GJ07866-RS	2	12	I	49	I			147	E		
GJ07868-RS	0	12	I	16	I				O		
GJ07869-RS	2	12	I	54	I			162	E		
GJ07871-RS	4	14	I	29	I	X	N	58	E		
GJ07924-UK											
GJ08218-CC	2	30	P	70	P	0.013	P	144	E		
GJ08232-RS	4	46	I					184			
GJ08283-UK											
GJ08483-RS	3	230	P	200	P	0.018	P	2480	SE		
GJ08600-UK											
GJ08607-RS											
GJ08611-RS	3	30	R	27	R	0.011	P	410	SE	4	5
GJ08625-UK											
GJ08716-RS	3	18	R	101	R			505	SE		
GJ08742-RS	3	12	P	500	P	X	N	2500	E	77	221
GJ08841-RS		17	P	100	P	X	N	50			
GJ08842-RS	2	13	R	69	R			207	E		
GJ08843-RS	2	37	R	100	R			300	E		
GJ08847-RS	6	37	I	71	I	0.014	P	49			
GJ09000-OT											
GJ09027-RS			X	16	P	X	N	8			
GJ09050-RS	0	13	I	25	I	X	N		O		
GJ09088-RS	2	13	I	38	I			114	E		
GJ09101-RS	2	15	R	33	R			99	E		16
GJ09103-RS	2	13	I	120	I			360	E		
GJ09115-RS	0	10	P	24	I				O		
GJ09142-RS	1	12	I	105	I			420	S		
GJ09145-RS											
GJ09209-RS											
GJ09256-RS	2	14	R	633	R	P	A	1899	E		107
GJ09317-RS											
GJ09338-RS	0			29	I				O		
GJ09340-RS	2	10	I	34	I			102	E		
GJ09356-RS		15	P	120	P	X	N	60			
GJ09463-CS	3	19	P	130	P	0.030	P	570	SE		
GJ09491-CS	3	30	P	85	P	0.053	P	573	SE		
GJ09492-RS											
GJ09493-RS											

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTORVICINITY PROPERTIES CHARACTERIZATION REPORT
(REPORT 1)RUN DATE: 07AUG85
DATA DATE: 07JUL85
RUN TIME: 18:58:26

GJ

GRAND JUNCTION

INITIAL RADIOLOGICAL MEASUREMENTS

PROPERTY ID- LOCATION CLASS	TAILINGS LOCATION	HIGH INSIDE		HIGH OUTSIDE		RDC / SRC		RDC TYPE	PRIORITY INDEX	RA TYPE	ESTIMATED EXCAVATION MATERIAL AMT (CU YDS)	
		GAMMA / SRC (MICRO R/HR)		GAMMA / SRC (MICRO R/HR)		(WL)					INTERIOR	EXTERIOR
GJ09494-RS	3	P	26	P		P	A		130	SE		
GJ09495-RS		X	28	P		X	N		14			
GJ09499-RS	3	25 P	55	P		X	N		275	SE		
GJ09560-CS	1	40 P	40	P	0.022	P	A		298	S		
GJ09565-RS	3	25 P	55	P	0.018	P	A		455	SE		
GJ09566-OT	2	90 P	450	P	0.021	P	A		369	E		495
GJ09665-RS	2	26 P	600	P		X	N		1800	E		
GJ09666-RS	2	16 P	40	P		X	N		120	E		
GJ09667-RS	2	18 P	100	P		X	N		300	E		
GJ09668-RS												
GJ09669-RS	2	18 P	40	P		X	N		120	E		
GJ09671-RS		14 P	50	P		X	N		25			
GJ09672-RS	0	D	188	I		D	N			O		
GJ09673-RS	2	28 P	80	P		X	N		240	E		
GJ09675-RS	6	46 I	13	I		X	N		46			
GJ09699-RS	3	28 P	105	P	0.009	P	A		615	SE		
GJ09714-RS	3	18 R	250	R	0.018	P	A		1430	SE		
GJ09757-RS		10 P	50	P		X	N		25			
GJ09761-RS	3	50 P	100	P	0.007	P	D		570	SE		
GJ09762-RS	3	35 P	60	P	0.009	P	D		390	SE		
GJ09763-RS	0	16 I	15	I						O		
GJ09764-UK												
GJ09765-RS	2	14 P	50	P		X	N		150	E		
GJ09766-RS	2	19 P	30	P		X	N		90	E		
GJ09767-RS	2	14 I	33	I		X	N		99	E		
GJ09768-RS	3	35 P	550	P	0.009	P	A		2840	SE		
GJ09769-RS	2	85 X	96	I	0.030	X	N		468	E		
GJ09770-VL	2	N	20	I		N	N		6	E		
GJ09771-RS	3	15 P	28	P	0.005	P	A		190	SE		
GJ09772-RS		15 P	25	P		X	N		12			
GJ09773-RS	2	16 P	88	I		X	N		264	E		
GJ09777-CS	2	15 P	20	I		X	N		36	E		
GJ09780-CS	3	120 R	1100	P	0.018	P	A		3408	SE		
GJ09857-RS												
GJ09858-RS	3	17 R	37	R		X	N		185	SE		134
GJ09859-RS	3	70 P	80	P		X	N		400	SE		
GJ09893-RS	3	250 P	180	P	0.016	P	A		2660	SE		
GJ09942-VL	2	N	42	I					13	E		
GJ09989-RS	3	18 P	70	P	0.026	P	A		610	SE		32
GJ10022-CS	2	12 I	29	I		X	N		52	E		
GJ10039-RS	2	18 P	1600	P		X	N		4800	E		38
GJ10042-VL		X	50	P		X	N		2			
GJ10093-RS	2	13 I	24	I					72	E		
GJ10100-RS	2	14 I	42	I					126	E		
GJ10103-RS	2	14 I	210	I					630	E		

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTORVICINITY PROPERTIES CHARACTERIZATION REPORT
(REPORT 1)RUN DATE: 07AUG85
DATA DATE: 07JUL85
RUN TIME: 18:55:26

GJ

GRAND JUNCTION

INITIAL RADIOLOGICAL MEASUREMENTS

INITIAL RADIOLOGICAL MEASUREMENTS											ESTIMATED EXCAVATION MATERIAL AMT (CU YDS)	
PROPERTY ID- LOCATION CLASS	TAILINGS LOCATION	HIGH INSIDE GAMMA / SRC (MICRO R/HR)		HIGH OUTSIDE GAMMA / SRC (MICRO R/HR)		RDC / SRC (WL)		RDC TYPE	PRIORITY INDEX	RA TYPE	INTERIOR	EXTERIOR
GJ10105-CC	1	120	P	70	P	0.009	P	A	516	S		
GJ10128-RS												
GJ10135-RS	2	11	I	20	I		X	N	60	E		
GJ10152-RS												
GJ10158-RS												
GJ10207-RS												
GJ10228-RS		15	P	120	P		X	N	60			
GJ10232-RS												
GJ10246-RS												
GJ10259-RS		12	P	25	P		X	N	12			
GJ10260-UK												
GJ10271-RS												
GJ10283-RS	0	14	I	14	I					0		
GJ10310-RS												
GJ10337-RS	1	13	I	29	I				116	S		
GJ10341-RS	6	11	I	25	I				12			
GJ10342-RS	2	13	I	120	I	0.011	P	A	426	E		
GJ10345-RS	6		X	40	P		X	N	20			
GJ10347-RS	3	24	I	105	I				525	SE		
GJ10349-RS		12	P	40	P		X	N	20			
GJ10352-RM		29	R	92	R				46		1	68
GJ10356-RS	5	19	R	31	R				31			
GJ10356-UK												
GJ10382-RS	6	13	I	29	I				14			
GJ10384-RS												
GJ10397-RM	0		X	16	I		X	N		0		
GJ10402-RS	2		X	17	I				51	E		
GJ10496-RS												
GJ10515-RS												
GJ10612-RS		14	I	88	I							
GJ10617-VL	2	35	P	40	P	0.007	P	A	16	E		316
GJ10623-RS												
GJ10650-RS	2	14	I	37	I				111	E		
GJ10652-RS	3	14	I	24	I		X	N	120	SE		
GJ10653-RS	2	19	R	342	R				1026	E		7
GJ10661-RS	3	40	R	413	R	0.015	P	A	2215	SE		
GJ10687-UK												
GJ10698-CC	3	35	P	100	P	0.027	P	A	385	SE		
GJ10699-CC												
GJ10726-RS		14	R	56	R				28			
GJ10732-RS	0	13	I	30	I					0		
GJ10735-RS	2	13	I	1102	I		X	N	3306	E		
GJ10743-RS	3		P	140	P		P	A	700	SE		
GJ10744-RS	2	16	P	38	P		X	N	114	E		
GJ10746-RS	3	14	P	22	P		X	N	110	SE		

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTORVICINITY PROPERTIES CHARACTERIZATION REPORT
(REPORT 1)RUN DATE: 07AUG85
DATA DATE: 07JUL85
RUN TIME: 18:56:26

GJ

GRAND JUNCTION

INITIAL RADIOLOGICAL MEASUREMENTS

PROPERTY ID- LOCATION CLASS	TAILINGS LOCATION	INITIAL RADIOLOGICAL MEASUREMENTS				RDC / SRC (WL)	RDC TYPE	PRIORITY INDEX	RA TYPE	ESTIMATED EXCAVATION MATERIAL AMT (CU YDS)	
		HIGH INSIDE GAMMA / SRC (MICRO R/HR)	HIGH OUTSIDE GAMMA / SRC (MICRO R/HR)							INTERIOR	EXTERIOR
GJ10747-UK											
GJ10749-RS	6	X	18	P		X	N	9			
GJ10751-UK		16	R	38	R			2			11
GJ10754-RS	2	16	R	645	R			1935	E		5
GJ10755-RS				29				14			
GJ10756-RS	2	12	I	37	I	X	N	111	E		
GJ10757-RS	2	13	I	41	I			123	E		
GJ10758-RM	1	14	I	37	I			148	S		
GJ10759-RS	3	17	R	42	R			210	SE		9
GJ10761-RS	2	12	I	37	I			111	E		
GJ10763-RS		16	P	70	P	X	N	35			
GJ10764-RS		15	P	40	P	X	N	20			
GJ10767-RS	2	14	I	49	I	X	N	147	E		
GJ10772-RS	2	13	I	29	I	X	N	87	E		
GJ10775-RS	3	16	R	36	R			180	SE		4
GJ10796-CS	3	50	P	125	P	X	N	375	SE		
GJ10875-RS	2	14	P	45	P	X	N	135	E		
GJ10888-RS	0	20	R	19	R				O		
GJ10960-RS	3	12	I	88	I			440	SE		
GJ10966-RS	0	13	I	13	I	X	N		O		
GJ10969-CS	0	24	I	24	I	0.001	I		O		
GJ10972-RS	2	13	I	49	I	X	N	147	E		
GJ10973-RS	3	14	I	41	I	X	N	205	SE		
GJ10980-UK	0	12	I	14	I				O		
GJ10986-RS	2	12	I	54	I			162	E		
GJ10991-RS	3	12	I	46	I			230	SE		
GJ10994-UK											
GJ11001-RS	2	14	I	37	I	X	N	111	SE		
GJ11004-RS											
GJ11004-UK	1	16	R	54	R			22	S		
GJ11009-RS	2	13	I	170	I			510	E		
GJ11013-RS	0	12	I	19	I				O		
GJ11014-RS	0	14	I	14	I				O		
GJ11017-RS	2	12	I	88	I			264	E		
GJ11019-RS		13	I	54	I	X	N	27			
GJ11021-RS	2	12	I	41	I	X	N	123	E		
GJ11032-RS	6	22	I	41	I	0.007	P	27	A		
GJ11056-RS	1	19	P	30	P	0.008	P	184	S		
GJ11061-RS	2	12	I	59	I			177	E		
GJ11067-RM	1	13	I	48	I			192	S		
GJ11075-RS											
GJ11123-CS	6	13	I	29	I			9			
GJ11124-RS	2	12	I	30	I	X	N	90	E		
GJ11139-RS	1	14	I	36	I	X	N	144	S		
GJ11183-RS	3	X		426	I			2130	SE		

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTOR

VICINITY PROPERTIES CHARACTERIZATION REPORT
(REPORT 1)

RUN DATE: 07AUG85
DATA DATE: 07JUL85
RUN TIME: 18:58:24

6J

GRAND JUNCTION

INITIAL RADIOLOGICAL MEASUREMENTS

INITIAL RADIOLOGICAL MEASUREMENTS											ESTIMATED EXCAVATION MATERIAL AMT (CU YDS)	
PROPERTY ID- LOCATION CLASS	TAILINGS LOCATION	HIGH INSIDE GAMMA / SRC (MICRO R/HR)		HIGH OUTSIDE GAMMA / SRC (MICRO R/HR)		RDC / SRC (WL)		RDC TYPE	PRIORITY INDEX	RA TYPE	INTERIOR	EXTERIOR
GJ11214-RS	2	14	I	49	I				147	E		
GJ11215-RS	0	13	I	37	I					O		
GJ11225-RS	1	14	R	42	R		X	N	168	S		26
GJ11243-CS	2	13	I	88	I				158	E		
GJ11256-RS	2	12	P	130	I				390	E		
GJ11261-RS												
GJ11266-RS												
GJ11268-RS	3	15	R	71	R				355	SE		
GJ11276-RM	1	63	I	24	I				504	S		
GJ11289-CS												
GJ11290-RS		14		37					18			
GJ11298-VL	2	15	R	34	R				10	E		
GJ11302-CS	1	14	I	37	I				89	S		
GJ11308-RS	3	14	I	223	I		X	N	1115	SE		
GJ11310-RM	2	13	I	105	I		X	N	315	E		
GJ11310-RS												
GJ11311-RM	2	13	I	105	I		X	N	315	E		
GJ11311-RS												
GJ11318-AP	2	13	I	17	I				51	E		
GJ11318-RM												
GJ11318-RS												
GJ11319-RM	2	13	I	22	I		X	N	66	E		
GJ11324-RS	3	12	P	600	P	0.005	P	A	3050	SE		119
GJ11326-RS	0	14	I	20	I					O		
GJ11334-RS		15	P	50	P		X	N	25			
GJ11398-AP												
GJ11399-AP												
GJ11400-AP												
GJ11401-AP												
GJ11402-AP												
GJ11404-RS	3	14	P	120	P	0.018	P	A	780	SE		
GJ11409-RS	2	14	I	46	I				136	E		
GJ11411-RS	3	17	R	59	R				295	SE		
GJ11412-RS	2	16	X	71	I		X	N	213	E		
GJ11418-RS	2	13	P	63	I		X	N	189	E		
GJ11419-RS	3	15	I	105	I		X	N	525	SE		
GJ11421-RS												
GJ11424-RS	3	43	R	65	R		X	N	325	E	6	238
GJ11427-RS												
GJ11429-RS	2	16	I	130	I				390	E		
GJ11435-RS	2	14	I	37	I		X	N	111	E		
GJ11439-RS	2	15	R	62	R				186	E		
GJ11446-HO												
GJ11448-HO												
GJ11450-RS												

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTOR

VICINITY PROPERTIES CHARACTERIZATION REPORT
(REPORT 1)

RUN DATE: 07AUG85

DATA DATE: 07JUL85

RUN TIME: 16:55:26

53

GRAND JUNCTION

INITIAL RADIOLOGICAL MEASUREMENTS

PROPERTY ID- LOCATION CLASS	TAILINGS LOCATION	HIGH INSIDE GAMMA / SRC (MICRO R/HR)		HIGH OUTSIDE GAMMA / SRC (MICRO R/HR)		RDC / SRC (WL)	RDC TYPE	PRIORITY INDEX	RA TYPE	ESTIMATED EXCAVATION MATERIAL AMT (CU YDS)		
										INTERIOR	EXTERIOR	
GJ11452-HO												
GJ11453-HO												
GJ11454-HO												
GJ11457-RS	3	72	R	76	R	0.007	P	A	450	SE	16	180
GJ11458-HO												
GJ11464-HO												
GJ11466-RM	3	13	I	342	I		X	N	1710	SE		
GJ11466-RS												
GJ11474-RS	3	13	P	35	P		X	N	175	SE		
GJ11475-RS												
GJ11484-RS	3	15	I	88	I				440	SE		
GJ11485-RS	3	55	P	1400	P	0.015	P	A	7150	SE		
GJ11487-RS	0	13	I	13	I					O		
GJ11489-RS	2	12	I	54	I				162	E		
GJ11490-RS	2	13	I	63	I				189	E		
GJ11516-RS	2	12	I	24	I				72	E		
GJ11520-RS	2	15	I	24	I				72	E		
GJ11521-RS	2	13	I	74	I				222			
GJ11525-RS	3	139	I	24	I		X	N	1390	SE		
GJ11548-RS	0	12	I	54	I					O		
GJ11549-RS	3	15	I	25	I				125	SE		
GJ11552-RS	2	14	I	29	I				87	E		
GJ11578-RM												
GJ11578-RS	4	12	I	24	I				48			
GJ11579-RS	3	14	I	71	I				355	SE		
GJ11582-RS	2	17	P	150	P		X	N	450	E		
GJ11585-RS	1	18	R	38	R				152	S		10
GJ11586-RS	1	17	R	60	R				240	S		31
GJ11587-RS												
GJ11588-RS	1	12	I	29	I				116	S		
GJ11606-RS	3	24	I	71	I		X	N	355	SE		
GJ11611-RS	0		X	17	I					O		
GJ11617-RS	6	12	I	24	I				12			
GJ11644-CS												
GJ11645-CC												
GJ11739-RS	1	37	I		N				296	S		
GJ11751-RS	2	14	I	37	I				111	E		
GJ11755-RS	(1) 3	27	R	51	R				255	SE		
GJ11796-RS	3	14	I	24	I				120	SE		
GJ11798-RS	5	16	I	105	I				105			
GJ11800-VL	2		N	14	P		N	N	4	E		1645
GJ11802-RS	2	13	I	28	I				84	E		
GJ11810-RS		35	R	94	R				47			
GJ11814-RS	2	15	I	41	I		X	N	123	E		
GJ11856-CS	0	16	R	30	R					O		

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTOR

VICINITY PROPERTIES CHARACTERIZATION REPORT
(REPORT 1)

```

RUN DATE: 07AUG85
DATA DATE: 07JUL85
RUN TIME: 18:58:26

```

6J

GRAND JUNCTION

INITIAL RADIOLOGICAL MEASUREMENTS

ESTIMATED EXCAVATION
MATERIAL AMT (CU YDS)[illegible]

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTORVICINITY PROPERTIES CHARACTERIZATION REPORT
(REPORT 1)RUN DATE: 07AUG85
DATA DATE: 07JUL85
RUN TIME: 18:58:26

GJ

GRAND JUNCTION

INITIAL RADIOLOGICAL MEASUREMENTS

INITIAL RADIOLOGICAL MEASUREMENTS											ESTIMATED EXCAVATION MATERIAL AMT (CU YDS)	
PROPERTY ID- LOCATION CLASS	TAILINGS LOCATION	HIGH INSIDE GAMMA / SRC (MICRO R/HR)		HIGH OUTSIDE GAMMA / SRC (MICRO R/HR)		ROC / SRC (WL)		ROC TYPE	PRIORITY INDEX	RA TYPE	INTERIOR	EXTERIOR
GJ12312-AP		17	P	90	P		X	N	45			
GJ12340-UK												
GJ12344-RS		13	P	70	P		X	N	35			
GJ12368-RS	0	12	I	19	I					0		
GJ12370-RS	1	13	I	58	I		X	N	232	S		
GJ12372-RM	2	14	I	54	I		X	N	162	E		
GJ12372-RS												
GJ12373-RM												
GJ12373-RS		15	I	44	I	0.010	P	A	32			
GJ12375-RM	3	13	I	1360	I				6800	SE		
GJ12386-RS	2	46	I	113	I				339	E		
GJ12393-RS	2	17	R	55	R				165	E		
GJ12406-RS	2		X	29	I				87	E		
GJ12418-RS		16	P	100	P		X	N	50			
GJ12419-RS	1	102	R	87	R	0.008	P	A	880	S		
GJ12424-RS	2		X	15	P		X	N	45	E		
GJ12428-RS	3	14	I	25	I		X	N	125	SE		
GJ12437-RS	0	10	I	13	I		X	N		0		
GJ12462-RS	6	14	I	78	I		X	N	39			
GJ12463-RS	3	24	I	341	I				1705	SE		
GJ12464-RS	2	14	I	29	I		X	N	87	E		
GJ12471-RS												
GJ12492-RS	0	15	D	172	I		X	N		0		
GJ12495-RS		10	P	29	P		X	N	14			
GJ12497-RS	2		X	80	P		X	N	240	E		
GJ12514-RS												
GJ12518-RS	2	12	I	83	I		X	N	249	E		
GJ12523-RS	2	14	I	430	I		X	N	1290	E		
GJ12533-RS	2		I		I					E		
GJ12558-RS												
GJ12560-RS	2	14	P	60	P		X	N	180	E		
GJ12567-RS	4	27	I	190	I				380			
GJ12593-RS												
GJ12605-RS		17	P	140	P				70			
GJ12612-RS	3			270	P				1350	SE		
GJ12625-CS	1	40	P	18	P		X	N	192	S		
GJ12629-RS		16	P	40	P		X	N	20			
GJ12634-RS	2	15	I	80	I		X	N	240	E		
GJ12657-RS	3	18	P	24	P		X	N	120	SE		
GJ12659-RS	0	14	I	24	I		X	N		0		
GJ12662-RS	0	14	I	14	I		X	N		0		
GJ12666-RS												
GJ12687-UK												
GJ12741-RS	2	19	R	90	R	0.020	R	D	390	E		
GJ12742-RS	3	18	P	245	P		X	N	1225	SE		

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTORVICINITY PROPERTIES CHARACTERIZATION REPORT
(REPORT 1)RUN DATE: 07AUG85
DATA DATE: 07JUL85
RUN TIME: 18:58:26

GJ

GRAND JUNCTION

INITIAL RADIOLOGICAL MEASUREMENTS

PROPERTY ID- LOCATION CLASS	TAILINGS LOCATION	HIGH INSIDE		HIGH OUTSIDE		RDC / SRC		RDC TYPE	PRIORITY INDEX	RA TYPE	ESTIMATED EXCAVATION MATERIAL AMT (CU YDS)	
		GAMMA / SRC (MICRO R/HR)		GAMMA / SRC (MICRO R/HR)		(WL)					INTERIOR	EXTERIOR
GJ12744-RS	0	20	I	42	I					0		
GJ12746-RS	3	80	P	500	P	0.007	P	A	2570	SE		
GJ12789-CS	1	100	P	90	P	0.024	P	A	595	S		
GJ12824-RS	3	14	I	46	I		X	N	230	SE		
GJ12861-RS	3	2500	P	250	P	0.013	P	A	25130	SE		
GJ12866-RS	6	14	I	37	I				18			
GJ12911-RS												
GJ12924-RS	3	15	I	71	I				355	SE		
GJ12935-RS	2	45	P	88	I	0.008	P	A	312	E		
GJ12941-RS	2	14	I	71	I				213	E		
GJ12942-RS												
GJ12943-RM	2	12	I	34	I				102	E		
GJ12944-RS	0	13	I	51	I		X	N		0		
GJ12956-RS	6	47	I	25	I				47			
GJ12976-RS												
GJ13012-RS	1		X	64	R				256	S		42
GJ13014-RS	1	12	I	46	I				184	S		
GJ13019-RS	1		X	46	I				184	S		
GJ13022-RS												
GJ13027-RS	2	12		139					417	E		
GJ13028-RS	2	16	R	77	R				231	E		
GJ13029-RS	2	27	R	138	R				414	E		
GJ13030-RS	2	14	I	129	I		X	N	357	E		
GJ13036-RS	2		0	110	I				330	E		
GJ13040-RS	2	13	I	33	I		X	N	99	E		
GJ13095-RS	2	31	R	40	R				120	E		3
GJ13102-RS	2	12	I	54	I				162	E		
GJ13116-RS	0	12	P	13	I					0		
GJ13117-VL	2			70	R				21	E		8
GJ13121-RS												
GJ13201-RS												
GJ13237-RS	2	13	I	71	I		X	N	213	E		
GJ13298-RS	2	13	I	20	I		X	N	60	E		
GJ13320-RS	3	60	P	40	P	0.011	P	A	710	SE	103	132
GJ13325-RS	2		N	54	I	1.000	P	A	6162	E		
GJ13338-RS	1	29	R	73	R	0.006	P	A	340	S		9
GJ13339-RS		10	P	35	P		X	N	17			
GJ13341-RS	0		X	20	I					0		
GJ13359-RS	0	15	I	29	I		X	N		0		
GJ13375-RS	3	110	P	150	P	0.015	P	A	900	SE	28	196
GJ13381-RS	3	30	I	63	P	0.015	I	0	465	SE		
GJ13385-RS	3	37	I	80	I				400	SE		
GJ13390-RS												
GJ13432-RS	2		N	160	I		X	N	480	E		
GJ13434-RS	0	14	I	22	I	0.008	P	A		0		

VICINITY PROPERTIES CHARACTERIZATION REPORT
(REPORT 1)DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTORRUN DATE: 07AUG85
DATA DATE: 07JUL85
RUN TIME: 18:58:26

GJ

GRAND JUNCTION

INITIAL RADIOLOGICAL MEASUREMENTS

PROPERTY ID- LOCATION CLASS	TAILINGS LOCATION	INITIAL REMEDIATION MEASURES DATA								ESTIMATED EXCAVATION MATERIAL AMT (CU YDS)			
		HIGH INSIDE GAMMA / SRC (MICRO R/HR)		HIGH OUTSIDE GAMMA / SRC (MICRO R/HR)		RDC / SRC (WL)		RDC TYPE	PRIORITY INDEX	RA TYPE	INTERIOR	EXTERIOR	
GJ13450-RS	3	48	I	72	I					360	SE		
GJ13452-RS	2	14	I	37	I					111	E		
GJ13460-RS	3	8	P	400	P		X	N		2000	SE		
GJ13469-RS	3	100	P	100	P	0.009	P	A		1090	SE		
GJ13474-RS													
GJ13477-RS	3	12	P	40	P		X	N		200	SE		
GJ13483-RS	1	93	R	74	R		X	N		744	S	23	26
GJ13509-RS		14	P	22	P		X	N		11			
GJ13590-RS	0			15	I						O		
GJ13601-RS	1	29	P	25	P		X	N		232	S		
GJ13649-RS	3	100	P	100	P	0.009	P	A		1090	SE		
GJ13681-RM	2	14	I	21	I					63	E		
GJ13683-RS													
GJ13684-RS													
GJ13685-RS													
GJ13686-RS	6												
GJ13687-UK	0	34	I	25	I						O		
GJ13688-RS	2	19	P	70	P		X	N		210	E		
GJ13689-RS	0	37	I	14	I						O		
GJ13690-RS	1	20	P	30	P		X	N		120	S		
GJ13692-RS	3	13	P	25	P		X	N		125	SE		
GJ13693-RS	3	13	P	30	P		X	N		150	SE		
GJ13716-RS	3	190	P	150	P	0.014	P	A		2040	SE		
GJ13719-UK													
GJ13727-CS	3	30	P	90	P	0.009	P	C		324	SE		
GJ13728-RS	2	17	P	45	P		X	N		135	E		
GJ13737-CS													
GJ13796-UK	0	14	I	17	I						O		
GJ13801-RS	1	40	P	22	P	0.011	P	A		408	S	4	1
GJ13803-RS		11	P	100	P		X	N		50			
GJ13841-RS	1										S		
GJ13849-RS	3	46	I	46	I					460	SE		
GJ13855-RS	3			250	P					1250	SE		
GJ13870-RS	2		P	63	I		P	A		189	SE		
GJ13968-RS	3	24	R	71	R		X	N		355	SE		
GJ13970-RS	3	42	I	42	I	0.007	P	A		490	SE		
GJ13972-RS	3	26	R	380	R		X	N		1900	SE		
GJ13978-RS	6	25	N	29	I		X	N		14	SE		
GJ14051-RS	1	30	P	15	P	0.010	P	A		320	S		
GJ14120-RS	0	12	I	24	I						O		
GJ14122-UK													
GJ14124-RS	2	15	R	38	R					114	E		54
GJ14544-RS	3	70	P	240	P	0.035	P	A		1550	SE	143	117
GJ14560-RS	2	30	R	500	R	0.021	R	A		1626	E		
GJ14634-RS	2	14	I	29	I					87	E		

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTORVICINITY PROPERTIES CHARACTERIZATION REPORT
(REPORT 1)RUN DATE: 07AUG85
DATA DATE: 07JUL85
RUN TIME: 18:58:26

GJ

GRAND JUNCTION

INITIAL RADIOLOGICAL MEASUREMENTS

PROPERTY ID- LOCATION CLASS	TAILINGS LOCATION	INITIAL RADIOLOGICAL MEASUREMENTS								ESTIMATED EXCAVATION MATERIAL AMT (CU YDS)		
		HIGH INSIDE GAMMA / SRC (MICRO R/HR)		HIGH OUTSIDE GAMMA / SRC (MICRO R/HR)		RDC / SRC (WL)		RDC TYPE	PRIORITY INDEX	RA TYPE	INTERIOR	EXTERIOR
GJ14635-RS	4	37	I	32	I					148		
GJ14639-RS	2	26	R	125	R	0.010	P	A		435	E	
GJ14706-RS		11	I		I					11		
GJ14712-VL	2		N	26	I		N	N		8	E	
GJ14713-RS	2		N	257	I					771	E	
GJ14728-RS		11	I	38	I					19		
GJ14784-RS	3	80	I	468	I					2340	SE	
GJ15204-RS	2	13	I	54	I	0.006	P	D		198	E	
GJ15375-UK												
GJ15660-CS	3	600	P	500	P		X	N		3600	SE	608
GJ15764-RS	3	40	P	150	P		X	N		750	SE	
GJ15919-UK												
GJ16271-RS	2		X	50	P		X	N		150	E	
GJ16636-VL												
GJ16738-RS	2	14	I	71	I		X	N		213	E	
GJ16801-RS	1	35	P	36	P	0.015	P	C		264	S	
GJ18017-RS	2	14	I	20	I		X	N		60	E	
GJ18074-RS												
GJ18426-RS	2	12	P	172	I					516	E	
GJ18443-UK												
GJ18446-RS	6	14	I	22	I		X	N		11		
GJ18501-AP	2		N	400	P		N	N		1200	E	
GJ18553-RM	0	12	I	14	I						O	
GJ18569-RS	0	14	I	22	I						O	
GJ18587-VL												
GJ18589-RS	2	96	I	32	I		X	N		576	E	
GJ18612-RM	0	13	I	14	I						O	
GJ18613-RM	3	13	I	20	I		X	N		100	SE	
GJ18613-RS												
GJ18758-RS	2	12	I	24	I		X	N		72	E	
GJ18943-CC	3		X	425	P		X	N		1062	SE	
GJ19044-RS		14	I	20	I					10		
GJ19056-CS	1	14	I	29	I					70	S	
GJ19382-RS	0	14	I	24	I		X	N			O	
GJ19477-RS	2	10	I	21	I					63	E	
GJ19571-OT	2		N	19	P		N	N		14	E	
GJ19634-AP		15	P	40	P		X	N		20		
GJ19866-RS	0	14	I	14	I		X	N			O	
GJ19882-RS	0	15	I	15	I						O	
GJ30306-CC	2	12	I	105	I					157	E	
GJ30484-OT	3	110	P	220	P	0.027	P	A		342	SE	30
GJ30515-VL												
GJ31501-VL												
GJ31603-RS	0		N	12	I						O	
GJ31616-RS	2	12	I	63			X	N		189	E	

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTOR

VICINITY PROPERTIES CHARACTERIZATION REPORT
(REPORT 1)

RUN DATE: 07AUG85
DATA DATE: 07JUL85
RUN TIME: 18:58:24

64

GRAND JUNCTION

INITIAL RADIOLOGICAL MEASUREMENTS

[illegible]

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTOR

RUN DATE: 07AUG85

DATA DATE: 07JUL85

RUN TIME: 18:58:26

GJ

GRAND JUNCTION

INITIAL RADIOLOGICAL MEASUREMENTS

PROPERTY ID- LOCATION CLASS	TAILINGS LOCATION	INITIAL RADIOLOGICAL MEASUREMENTS				RDC / SRC (WL)	RDC TYPE	PRIORITY INDEX	RA TYPE	ESTIMATED EXCAVATION MATERIAL AMT (CU YDS)	
		HIGH INSIDE GAMMA / SRC (MICRO R/HR)	HIGH OUTSIDE GAMMA / SRC (MICRO R/HR)	INTERIOR	EXTERIOR						
GJ43226-UK											
GJ43514-VL											
GJ43524-OT											
GJ43541-UK											
GJ43551-UK											
GJ43552-UK											
GJ43553-UK											
GJ43667-RM	0	12	1	13	1				0		
GJ43668-UK	0	12	1	14	1				0		
GJ43752-RS											
GJ90000-OT											
GJ90001-OT		49	R	59	R			7			
GJ90002-AP											
GJ90003-CS											
GJ90004-RS											
GJ90005-RS		12	R	67	R			33			
GJ90006-SC											
GJ90007-CS											
GJ90008-VL											
GJ90009-VL											
GJ90010-RS											
GJ90011-CS											
GJ90016-AP											
GJ90020-HO											
GJ94155-RS		12		14				7			

JEG JACS

REPORT NAME: VXP2

VICINITY PROPERTIES

PAGE NO.: 51

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTOR

STATUS REPORT
(REPORT 2-A)

RUN DATE: 08AUG85
DATA DATE: 08AUG85
RUN TIME: 10:57:12

MH

MEXICAN HAT

LOCATION NUMBER	DATE DESGNTD	CONSENT FORM		RADIOL. SURVEY DATE	INC/EXC RECOMM. DATE REC		INC/EXC DECISION DATE DEC		DATE REA COMPLTD	RA AGREEMNT DATE RET'ND ST		DATE BID PKG ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE CERTIFD
		RETURN DATE	STA TUS												
MH00001-UK					26JUN84	EXC		03APR85	EXC						
MH00002-UK					26JUN84	INC									
MH00003-UK					26JUN84	INC									
MH00004-UK					26JUN84	EXC									
MH00005-UK					26JUN84	EXC									
MH00006-UK					26JUN84	INC									
MH00007-UK					26JUN84	EXC									
MH00008-UK					26JUN84	EXC									
MH00009-UK					26JUN84	EXC									
MH00010-UK					26JUN84	INC									
MH00011-UK					26JUN84	INC									
MH00012-UK					26JUN84	INC									
MH00013-UK					26JUN84	EXC									
MH00014-UK					26JUN84	INC									
MH00015-UK					10JUL84	EXC									
MH00016-UK					26JUN84	INC									
MH00017-UK					26JUN84	INC									
MH00018-UK		20AUG84			26APR85	EXC		23MAY85	EXC						
MH00019-CS				20AUG84	13NOV84	EXC		27DEC84	EXC						

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTORRUN DATE: 07AUG85
DATA DATE: 07JUL85
RUN TIME: 18:55:26

MH

MEXICAN HAT

INITIAL RADIOLOGICAL MEASUREMENTS

PROPERTY ID- LOCATION CLASS	TAILINGS LOCATION	INITIAL RADIOLOGICAL MEASUREMENTS				PRIORITY INDEX	RA TYPE	ESTIMATED EXCAVATION MATERIAL AMT (CU YDS)	
		HIGH INSIDE GAMMA / SRC (MICRO R/HR)	HIGH OUTSIDE GAMMA / SRC (MICRO R/HR)	RDC / SRC (WL)	RDC TYPE			INTERIOR	EXTERIOR
MH00001-UK									
MH00002-UK									
MH00003-UK									
MH00004-UK									
MH00005-UK									
MH00006-UK									
MH00007-UK									
MH00008-UK									
MH00009-UK									
MH00010-UK									
MH00011-UK									
MH00012-UK									
MH00013-UK									
MH00014-UK									
MH00015-UK									
MH00016-UK									
MH00017-UK									
MH00018-UK									
MH00019-CS	0	14	1	1600	1			0	

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTOR

STATUS REPORT
(REPORT 2-A)

RUN DATE: 08AUG85
DATA DATE: 08AUG85
RUN TIME: 10:57:12

RF

RIFLE

LOCATION NUMBER	DATE DESIGN	CONSENT FORM RETURN DATE	STA TUS	RADIOL. SURVEY DATE	INC/EXC RECOMM. DATE REC	INC/EXC DECISION DATE DEC	DATE REA COMPLTD	RA AGREEMNT DATE RET'ND ST	DATE BID PKG ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE CERTIFD
RF00001-UK							24JUL84 INC					
RF00006-RS		26OCT82	A	03APR84	31JUL84 INC	20AUG84 INC						
RF00008-UK		28SEP82	A	03APR84	19SEP84 INC							
RF00009-UK		28SEP82	A	03APR84	31JUL84 EXC							
RF00011-RS		28SEP82	A	03APR84	27JUN84 EXC	25JUL84 EXC						
RF00014-UK						24JUL84 INC						
RF00015-RS		01NOV82	A	03APR84	31JUL84 INC	20AUG84 INC						
RF00018-UK		04OCT82	A	04APR84	31MAY84 EXC							
RF00024-RS		29MAR84	A	04APR84	26FEB85 EXC	20MAR85 EXC						
RF00026-UK		26SEP82										
RF00027-RS		26SEP82	A	04APR84	22JUN84 EXC	06AUG84 EXC						
RF00032-RS		15NOV82	A	04APR84	29JUN84 EXC	24JUL84 EXC						
RF00033-RS		28SEP82	A	03APR84	22JUN84 EXC	06AUG84 EXC						
RF00039-UK		04JAN83	A	05APR84	29JUN84 EXC							
RF00040-UK		01OCT82		04APR84								
RF00042-RS		28SEP82	A	04APR84	29JUN84 EXC	24JUL84 EXC						
RF00045-UK		29SEP82										
RF00048-RS		18MAR85		04JUN85	28JUN85 EXC							
RF00052-RS		26APR85		07JUN85	28JUN85 INC	19JUL85 INC						
RF00053-CS		29MAR84	A	03APR84	30JAN85 EXC							
RF00054-UK		01OCT84	A	04APR84	27JUN84 EXC							
RF00056-AP		28SEP82	A	04APR84	27JUN84 EXC	24JUL84 EXC						
RF00062-UK		01OCT82										
RF00064-RS		24SEP82	A	04APR84	31JUL84 EXC	12OCT84 EXC						
RF00080-RS		15MAR85		05JUN85	28JUN85 EXC							
RF00083-RS		15MAR85		06JUN85	28JUN85 EXC							
RF00084-RS					25JUL85 EXC							
RF00085-RS					25JUL85 EXC							
RF00181-RS					30JUL85 EXC							
RF00212-RS					25JUL85 EXC							
RF00213-VL		15MAR85		06JUN85	28JUN85 EXC							
RF00215-RS					30JUL85 EXC							
RF00216-RS					30JUL85 INC							
RF00220-RS					25JUL85 EXC							
RF00224-RS					30JUL85 EXC							
RF00235-RS					30JUL85 EXC							
RF00236-RS					30JUL85 EXC							
RF00238-RS					25JUL85 EXC							
RF00249-RS					25JUL85 EXC							

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTOR

VICINITY PROPERTIES CHARACTERIZATION REPORT
(REPORT 1)

RUN DATE: 07AUG85
DATA DATE: 07JUL85
RUN TIME: 18:58:24

RIFLE

INITIAL RADIOLOGICAL MEASUREMENTS

[illegible]

JEG JAC'S

REPORT NAME: VXPZ

VICINITY PROPERTIES

PAGE NO.: 53

DEPARTMENT OF ENERGY - UMTRA PROJECT

STATUS REPORT

TECHNICAL ASSISTANCE CONTRACTOR

(REPORT 2-A)

RUN DATE: 08AUG85

DATA DATE: 08AUG85

RUN TIME: 10:57:12

RT

RIVERTON

LOCATION NUMBER	DATE DESIGN	CONSENT FORM		RADIOLOGICAL SURVEY DATE	INC/EXC RECOMM.		INC/EXC DECISION		DATE REA COMPLTD	RA AGREEMENT		DATE BID PKG ISSUED	DATE RA COMPLTD	DATE	DATE CERTIFIED
		RETURN DATE	STA TUS		DATE	REC	DATE	DEC		DATE	RET'NO			SI	
RT00001-RS	02FEB84	10MAY84	A	18MAY84	31AUG84	EXC									
RT00004-RS	02FEB84	09MAY84	A	19MAY84	16AUG84	EXC									
RT00005-RS	02FEB84			19MAY84	13JUL84	EXC									
RT00006-HO	02FEB84	08MAY84	A	18MAY84	20JUL84	INC	20AUG84	INC	14JAN85	31MAY85	A	19APR85			
RT00007-CS	02FEB84	10MAY84	A	22MAY84	31JUL84	EXC	27SEP84	EXC							
RT00008-CH	02FEB84	17MAY84	A	27JUN84	31AUG84	EXC	20NOV84	EXC							
RT00011-RS	02FEB84			01JAN83	25JUN84	INC									
RT00012-RS	02FEB84	13SEP84	A	01JAN83	25JUN84	INC	05SEP84	INC							
RT00013-RS	02FEB84			01JAN83	25JUN84	INC									
RT00014-RS	02FEB84			01JAN83	25JUN84	INC									
RT00015-UK		28JUN84	A	02JUL84	31AUG84	INC	05SEP84	INC							
RT00016-CS		25JUN84	A	27JUN84	31AUG84	EXC	27SEP84	EXC							
RT00017-VL		19JUN84	A	27JUN84	31AUG84	EXC	27SEP84	EXC							
RT00018-UK				28JUN84	31AUG84	INC									
RT00019-RS	02FEB84	09MAY84	A	18MAY84	13JUL84	INC									
RT00020-RS	02FEB84	11MAY84	A	18MAY84	31JUL84	EXC	17OCT84	EXC							
RT00021-UK	02FEB84	09MAY84	A	22MAY84	31JUL84	EXC	27SEP84	EXC							
RT00022-RS	02FEB84	19JUN84	A	26JUN84	17SEP84	INC	12OCT84	INC							
RT00023-CS	02FEB84	17MAY84	A	22MAY84	29JUN84	EXC	16JUL84	EXC							
RT00024-CS	02FEB84	17MAY84	A	22MAY84	29JUN84	EXC	16JUL84	EXC							
RT00025-CS			A	28JUN84	29AUG84	EXC	27SEP84	EXC							
RT00026-CS	02FEB84	11MAY84	A	22MAY84	29JUN84	EXC	16JUL84	EXC							
RT00027-CS	02FEB84	10MAY84	A	18MAY84	31JUL84	EXC	27SEP84	EXC							
RT00028-RS	02FEB84	08MAY84	A	18MAY84	31JUL84	EXC	27SEP84	EXC							
RT00029-CS	02FEB84	17MAY84	A	18MAY84	31JUL84	EXC	30MAY85	EXC							
RT00030-RS	02FEB84	11MAY84	A	17MAY84	31JUL84	EXC									
RT00031-CS	02FEB84	11MAY84	A	17MAY84	09JUL84	INC	16JUL84	INC	25MAR85	14JUN85	A	19APR85			
RT00032-CS	02FEB84	09MAY84	A	19MAY84	13JUL84	EXC									
RT00033-CS	02FEB84	11MAY84	A	17MAY84	29JUN84	INC	16JUL84	INC	14JAN85	30JUL85	A	19APR85			
RT00034-VL	02FEB84	12NOV84	A	19MAY84	31JUL84	INC	05SEP84	INC	25JAN85						
RT00035-RS	02FEB84	21MAY84	A	22MAY84	31JUL84	EXC	12OCT84	EXC							
RT00036-RS	02FEB84	21MAY84	A	22MAY84	31JUL84	EXC									
RT00037-RS	02FEB84	21MAY84	A	22MAY84	31JUL84	EXC									
RT00038-RS	02FEB84	08MAY84	A	23MAY84	31JUL84	EXC									
RT00039-CS	02FEB84	14MAY84	A	21MAY84	05OCT84	EXC	12OCT84	EXC							
RT00040-RS	02FEB84	09MAY84	A	21MAY84	31JUL84	EXC	12OCT84	EXC							
RT00041-RS	02FEB84	21MAY84	A	21MAY84	29JUN84	INC	16JUL84	INC	25JAN85	14JUN85	A	19APR85			
RT00042-RS	02FEB84	09MAY84	A	22MAY84	31JUL84	EXC	12OCT84	EXC							
RT00043-CS	02FEB84	08MAY84	A	17MAY84	29JUN84	INC	16JUL84	INC	14JAN85	29MAY85	A	19APR85			
RT00045-RS	02FEB84			15JUL84	31JUL84	EXC	12OCT84	EXC							
RT00046-UK		25JUN84	A	27JUN84	28SEP84	EXC									
RT00047-UK		25JUN84	A	27JUN84	28SEP84	EXC									
RT00048-VL		19JUN84	A	26JUN84	22AUG84	INC	05SEP84	INC	14JAN85			19APR85			
RT00050-RS	02FEB84	09MAY84	A	21MAY84	13JUL84	EXC									
RT00051-RS	02FEB84	10MAY84	A	21MAY84	31JUL84	EXC									
RT00052-RS	02FEB84	10MAY84	A	23MAY84	31JUL84	INC	20AUG84	INC	14JAN85	25AUG85	A	19APR85			

JEG JACS REPORT NAME: VXP2

VICINITY PROPERTIES

PAGE NO.: 54

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTORSTATUS REPORT
(REPORT 2-A)

RUN DATE: 08AUG85

DATA DATE: 08AUG85

RUN TIME: 10:57:12

RT

RIVERTON

LOCATION NUMBER	DATE DESGNTD	CONSENT FORM RETURN DATE	STA TUS	RADIOL. SURVEY DATE	INC/EXC RECOMM. DATE REC	INC/EXC DECISION DATE DEC	DATE REA COMPLTD	RA AGREEMNT DATE RET'ND ST	DATE BID PKG ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE CERTIFD
RT00053-OT	02FEB84	14SEP84	A	28JUN84	31AUG84 INC	04SEP84 INC	25MAR85	14JUN85 A	19APR85			
RT00054-SC	02FEB84	04SEP84	A	23MAY84	31JUL84 INC	20AUG84 INC	14JAN85	25APR85 A	19APR85			
RT00055-CS	02FEB84	10MAY84	A	23MAY84	31JUL84 EXC	12OCT84 EXC						
RT00056-RS			A	17OCT84	31AUG84 INC	04SEP84 INC	09APR85		19APR85			
RT00057-RS		18JUN84	A	27JUN84		07JAN85 INC						
RT00058-UK		10MAY84	A	18MAY84	23AUG84 EXC	27SEP84 EXC						
RT00352-UK					08APR85 INC	21MAY85 SPO	14JAN85	14JUN85 A	19APR85			

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTOR

VICINITY PROPERTIES CHARACTERIZATION REPORT
(REPORT 1)

RUN DATE: 07AUG85
DATA DATE: 07JUL85
RUN TIME: 16:56:24

RT

RIVERTON

INITIAL RADIOLOGICAL MEASUREMENTS

[illegible]

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTORRUN DATE: 07AUG85
DATA DATE: 07JUL85
RUN TIME: 18:58:26

RT RIVERTON

INITIAL RADIOLOGICAL MEASUREMENTS

PROPERTY ID- LOCATION CLASS	TAILINGS LOCATION	HIGH INSIDE		HIGH OUTSIDE		RDC / SRC		PRIORITY INDEX	RA TYPE	ESTIMATED EXCAVATION MATERIAL AMT (CU YDS)	
		GAMMA / SRC (MICRO R/HR)		GAMMA / SRC (MICRO R/HR)		(WL)				INTERIOR	EXTERIOR
RT00052-R5	2	13	R	190	R			570	E		16
RT00053-OT	3	47	R	55	R	R	A	69	SE		
RT00054-SC	2	17	R	234	R			1404	E		62
RT00055-CS	2	15	I	26	I	X	N	47	E		
RT00056-R5	1	340	I	20	I			2720	S		
RT00057-R5											
RT00058-UK											
RT00352-UK	2	13	R	190	R			57	E		16

REPORT NAME: VXPZ

STATUS REPORT

(REPORT 2-A)

PAGE NO.: 55

TECHNICAL ASSISTANCE CONTRACTOR

RUN DATE: 08AUG85

DATA DATE: 08AUG85

RUN TIME: 10:57:12

SH

SHILPROCK

[illegible]

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTOR

RUN DATE: 07AUG85
DATA DATE: 07JUL85
RUN TIME: 18:58:24

S-

INITIAL RADIOLOGICAL MEASUREMENTS

[illegible]

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTOR

STATUS REPORT
(REPORT 2-A)

RUN DATE: 08AUG85
DATA DATE: 08AUG85
RUN TIME: 10:57:12

SL

SALT LAKE CITY

LOCATION NUMBER	DATE DESIGN	CONSENT FORM		RADIOL. SURVEY DATE	INC/EXC RECOMM.		INC/EXC DECISION		DATE REA COMPLTD	RA AGREEMENT		DATE BID PKG ISSUED	DATE RA COMPLTD	DATE COMPLN	DATE CERTIFD
		RETURN DATE	STA TUS		DATE	REC	DATE	DEC		DATE	ST			REPORT ISSUED	
SL00001-OT	02FEB84	15OCT82	A	05OCT84					08AUG84 INC	06DEC84	15APR85 A	25FEB85	19JUL85		
SL00002-SC	02FEB84	08MAY80	A	10DEC80					10DEC80 INC	15AUG82	27JUL82 A	17JUN82	27AUG82	15APR83	
SL00003-CS	02FEB84	15MAY80	A	23JUL81					10DEC80 INC	23MAY82	11JUL83 A	20MAY83	23SEP83		
SL00004-AP	02FEB84	30JUN80	A	15NOV81					10DEC80 INC	15AUG82	23MAY83 A	29APR82	19AUG82	15APR83	
SL00005-OT	02FEB84	09MAY80	A	15AUG79					11SEP80 INC	13FEB81	05JUN81 A	16APR81	15DEC81	15APR82	
SL00006-VL	02FEB84	09MAY80	A	31MAR82					11SEP80 INC	13FEB81	05JUN80 A	16APR81	15DEC81	15APR82	
SL00007-OT	02FEB84	15JUN80	A	28JAN82					10DEC80 INC	15JUL81	22APR82 A	22JUN82	26OCT82	15MAY83	
SL00008-HO	02FEB84	13MAY80	A	13DEC81					10DEC80 INC	15JUN84	17MAY85 A	09MAY85			
SL00009-RS	02FEB84	29MAY80	A	07DEC82					10MAY83 INC	02NOV84	20DEC84 A	25FEB85			
SL00010-CS	02FEB84	15OCT82	A	15DEC83	27APR84 EXC				21MAY84 EXC						
SL00011-CS	02FEB84	08MAY80	A	05DEC83	18MAR85 EXC				21JUN85 EXC						
SL00012-RS	02FEB84	12MAY80	A	18JUN84					10MAY83 INC	28AUG84	21FEB85 A	25FEB85			
SL00013-RS	02FEB84	09MAY80	A	24AUG81					10DEC80 INC	15JUL82	22MAY82 A	29APR82	13AUG82	15APR83	
SL00014-CS	02FEB84	20JUL80	A	09MAR81					10DEC80 INC	21SEP82	09APR83 A	08APR83	08SEP83		
SL00015-RS	02FEB84	20JUL80	A	24JAN81					10DEC80 INC	15AUG82	27MAY82 A	29APR82	30AUG82	15MAY83	
SL00016-RS	02FEB84	22JUL80	A	26MAR82					08AUG84 INC	15AUG82	NOT AVA A	29MAR82	30AUG82	15MAY83	
SL00017-RS	02FEB84	08MAY80	A	08JUN84					10MAY83 INC	23AUG84	20DEC84 A	25FEB85			
SL00018-OT	02FEB84	18JUL80	A	23APR84					10MAY83 INC						
SL00019-CS	02FEB84	18SEP80	A	20SEP82					10MAY83 INC	27SEP84	07DEC84 A	25FEB85	19JUL85		
SL00020-VL	02FEB84	01JAN81	A	15DEC83	13MAR84 INC				25APR84 INC	27MAR85		09MAY85			
SL00021-CS	02FEB84	01JAN80	A	05OCT84	09APR84 INC				11MAY84 INC	06DEC84	15APR85 A	25FEB85			
SL00022-CS	02FEB84	21AUG80	A	18OCT84	13MAR84 INC				25APR84 INC	15MAR85		09MAY85			
SL00023-VL	02FEB84	04JAN80	A	15JUN84					10MAY83 INC	23AUG85	18JAN85 A	25FEB85			
SL00024-CS	02FEB84	01FEB80	A	15JUL79					16APR84 INC		01FEB80 A				
SL00025-RS	02FEB84	07MAY80	A	15JAN82					10DEC80 INC	15MAR83	19MAY83 A	20MAY83	28AUG83		
SL00026-CS	02FEB84	22MAY80	A	07DEC84	28MAR85 INC				20MAY85 INC						
SL00027-VL	02FEB84	23JAN85	A	06FEB85					21JUN85 EXC						
SL00028-CS	02FEB84	08MAY80	A	19OCT82					08AUG84 INC						
SL00029-CS	02FEB84	01JAN83	A	15AUG83	19MAR84 INC				29APR84 INC						
SL00030-RS	02FEB84	13MAY80	A	16AUG83	09APR84 INC				11MAY84 INC						
SL00031-RS	02FEB84	15JAN83	A	24MAR83	20DEC83 INC										
SL00032-RS	02FEB84	15JAN83	A	24MAR83	20DEC84 INC										
SL00033-VL	02FEB84	08MAY80	A	26OCT84					08AUG84 INC	11FEB85	15APR85 A				
SL00034-RS	02FEB84	18OCT82	A	09DEC82	28SEP84 INC				09MAY83 INC						
SL00035-RS	02FEB84	21AUG80	A	23OCT84	20DEC83 INC				08AUG84 INC	21FEB85		09MAY85			
SL00036-RS	02FEB84	21AUG80	A	03AUG84	30APR84 INC				21MAY84 INC	15NOV84	01FEB85 A	09MAY85			
SL00037-RS	02FEB84	01JAN80	A	27NOV84					08AUG84 INC	14FEB85	15APR85 A	09MAY85			
SL00038-RS	02FEB84	21AUG80	A	01AUG84	27APR84 INC				21MAY84 INC	15NOV84	15APR85 A	09MAY85			
SL00039-CS	02FEB84	09SEP82	A	03AUG84	19MAR84 INC				23APR84 INC	15NOV84	19MAR85 A	09MAY85			
SL00040-RS	02FEB84	30SEP80	A	15DEC83	13FEB84 EXC				21JUN84 EXC						
SL00041-RS	02FEB84	07MAY80	A	28SEP82	09APR84 EXC				11MAY84 EXC						
SL00042-RS	02FEB84	12MAY80	A	26OCT82	27APR84 EXC				21MAY84 EXC						
SL00043-CC	02FEB84	31OCT80	A	25SEP82					10MAY83 INC	15JUN83	20MAY83 A	20MAY83	03OCT83		
SL00044-VL	02FEB84	12MAY80	A	17DEC81					10DEC80 INC	27SEP84	08NOV84 A	25FEB85			
SL00045-RS	02FEB84	15JAN83	A	21MAR83	13FEB84 EXC				23APR84 EXC						
SL00046-RS	02FEB84	24MAY80	A	08DEC81					10DEC80 INC	15MAR83	11JUL83 A	20MAY83	28AUG83		

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTOR

STATUS REPORT
(REPORT 2-A)

RUN DATE: 08AUG85
DATA DATE: 08AUG85
RUN TIME: 10:57:12

SL

SALT LAKE CITY

LOCATION NUMBER	DATE DESIGN	CONSENT FORM		RADIOLOGICAL SURVEY DATE	INC/EXC RECOMM. DATE REC		INC/EXC DECISION DATE DEC		DATE REA COMPLTD	RA AGREEMENT DATE RET'NO ST		DATE BID PKG ISSUED	DATE RA COMPLTD	DATE COMPLN REPORT ISSUED	DATE CERTIFD
		RETURN DATE	STA TUS												
SL00047-VL	02FEB84	05MAR85		27MAR85	12JUN85	EXC	09JUL85	EXC							
SL00048-VL	02FEB84	28NOV84	A	11DEC84	31JAN85	INC	20MAR85	INC		13MAY85	A				
SL00049-CS	02FEB84	07MAY80	A	05MAR81			10DEC80	INC	09JUL84	06AUG84	A	30MAY84			
SL00050-CS	02FEB84	07MAY80	A	05MAR81			10DEC80	INC		29MAY85	A				
SL00051-CS	02FEB84	19MAY80	A	15JAN81			10DEC80	INC	24AUG82	01JAN83	A	03MAR83	01AUG83	10FEB84	
SL00052-CS	02FEB84	16SEP80	A	01OCT82			10MAY83	INC	08NOV84	18JAN85	A				
SL00053-CS	02FEB84	20OCT82	A	06DEC82			08AUG84	INC							
SL00054-CS	02FEB84	14MAY80	A	12MAR83			10DEC80	INC	15AUG82	02AUG82	A	29APR82	29OCT82	15MAY83	
SL00055-RS	02FEB84	15JAN83	A	07NOV84			08AUG84	INC	06MAR85						
SL00056-RS	02FEB84	01JAN83	A	15AUG83											
SL00057-RS	02FEB84	01JAN83	A	15AUG83											
SL00058-VL	02FEB84	NOT AVA	A	15AUG83	30MAY84	EXC	21JUN84	EXC							
SL00059-CS	02FEB84	11NOV80	A	23OCT82			10MAY83	INC	15JUL83	20AUG84	A	10AUG84			
SL00060-CS	02FEB84	15JAN84	A	07JUL84			29FEB84	INC	15JAN85						
SL00061-CS	02FEB84	15JAN83	A	23MAR83			21AUG84	INC	15JAN85	25JUL85	A	09MAY85			
SL00062-VL	02FEB84														
SL00063-VL	02FEB84														
SL00064-VL	02FEB84														
SL00065-VL	02FEB84														
SL00066-VL	02FEB84														
SL00067-CS	02FEB84	06JUN80	A				10DEC80	INC							
SL00068-CS	02FEB84	15JAN84	A	25MAR82			08AUG84	INC							
SL00069-CS	02FEB84	01JAN80	A	12MAR81	30AUG84	INC	08AUG84	INC	28JUN85						
SL00070-VL	02FEB84	01JAN81	A	15JUL81			08AUG84	INC	21MAR85						
SL00071-VL	02FEB84	15MAY80	A	26MAR82			08AUG84	INC	02JUL85						
SL00072-VL	02FEB84	25JAN85	A	05FEB85	26MAR85	INC	28MAY85	INC							
SL00073-RS	02FEB84	16SEP80	A	06DEC82	22FEB84	EXC	23APR84	EXC							
SL00074-RS	02FEB84	25JUN80	A	22SEP82			10MAY83	INC	08NOV84	18JAN85	A				
SL00075-RS	02FEB84	13MAY80	A	27OCT82	21FEB84	EXC	23APR84	EXC							
SL00076-RS	02FEB84	10MAY80	A	30SEP82	03FEB84	EXC	12OCT84	EXC							
SL00077-RS	02FEB84	21MAR85	A	21MAR83	03FEB84	EXC									
SL00078-RS	02FEB84	21MAY80	A	28OCT82	03FEB84	EXC	12OCT84	EXC							
SL00079-CS	02FEB84	20SEP82	A	21OCT82			10MAY83	INC	08NOV84	19FEB85	A				
SL00080-RS	02FEB84	30MAY80	A	28MAR85	17MAY85	INC	11JUN85	INC							
SL00081-RS	02FEB84	19MAY80	A	15JAN81	30AUG84	INC	24SEP84	INC	15AUG82	25FEB83	A	03MAR83	04AUG83	10FEB84	
SL00082-RS	02FEB84	24MAR82	A	26MAR82			10FEB82	INC	15AUG82	15JAN82	A	29APR82	19JUL83	10FEB84	
SL00083-RS	02FEB84	24MAR82	A	26MAR82			02JUL83	INC	NOT AVA	07APR83	A	08APR83			
SL00084-RS	02FEB84	NOT AVA	A	10DEC84	06FEB85	EXC	01MAR85	EXC							
SL00085-CS	02FEB84	15JUL82	A	15SEP82											
SL00086-CS	02FEB84	28NOV84	A	11DEC84	31JAN85	EXC	01MAR85	EXC							
SL00087-RS	02FEB84	25MAY82	A	27SEP82			10MAY83	INC	15MAR83	25FEB83	A	03MAR83	04AUG83	10FEB84	
SL00088-RS	02FEB84	25MAY82	A	27SEP82			08AUG84	INC	15MAR83	25FEB83	A	31MAR83	29JUL83	10FEB84	
SL00089-VL	02FEB84			14DEC84	31JAN85	EXC									
SL00090-CS	02FEB84	24MAY82	A	17AUG83	31OCT84	EXC	11MAY84	INC							
SL00091-RS	02FEB84														
SL00092-CC	02FEB84	15JAN83	A	24MAR83	20DEC83	INC	10OCT84	INC	27MAY85	30MAY85	A				

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTOR

STATUS REPORT
(REPORT 2-A)

RUN DATE: 08AUG85
DATA DATE: 08AUG85
RUN TIME: 10:57:12

SL

SALT LAKE CITY

LOCATION NUMBER	DATE DESIGN	CONSENT FORM		RADIOLOGICAL SURVEY DATE	INC/EXC RECOMM.		INC/EXC DECISION		DATE REA COMPLTD	RA AGREEMENT		DATE BID PKG ISSUED	DATE RA COMPLTD	DATE COMPLN	DATE CERTIFD
		RETURN DATE	STA TUS		DATE	REC	DATE	DEC		DATE	ST			REPORT ISSUED	
SL00093-CS	02FEB84	15MAY84	A	09OCT84	21FEB85	INC	12MAR85	INC							
SL00094-CS	02FEB84	26NOV84	A	12DEC84	31JAN85	EXC	01MAR85	EXC							
SL00096-RS	02FEB84	26APR84	A	10DEC84	30JAN85	EXC	01MAR85	EXC							
SL00097-CS	02FEB84														
SL00098-CS	02FEB84														
SL00099-CS	02FEB84	15JUN83	A	15DEC83	04MAY84	INC	16MAY84	INC							
SL00100-CS	02FEB84	26NOV84	A	12DEC84	31JAN85	EXC	01MAR85	EXC							
SL00101-CS	02FEB84	20APR84	A	09OCT84	21FEB85	EXC	12MAR85	EXC							
SL00102-CS	02FEB84	NOT AVA	A	10OCT84	31JAN85	EXC	01MAR85	EXC							
SL00103-CS	02FEB84	06OCT84	A	15APR84	23AUG84	EXC	09OCT84	INC							
SL00104-RS	02FEB84	NOT AVA	A												
SL00105-RS	02FEB84	NOT AVA	A												
SL00106-CS	02FEB84	NOT AVA	A	15DEC83	30NOV84	EXC	19DEC84	EXC							
SL00107-CS	02FEB84	20FEB84	A	13DEC84	30JAN85	EXC	01MAR85	EXC							
SL00108-UK	02FEB84	15MAR84	A	11OCT84	21FEB85	EXC	12MAR85	EXC							
SL00109-RS	02FEB84	NOT AVA	A		17MAY85	EXC	21JUN85	EXC							
SL00110-RS	02FEB84	NOT AVA	A	10DEC84	30JAN85	EXC									
SL00111-RS	02FEB84	NOT AVA	A	01DEC84	07FEB85	EXC	01MAR85	EXC							
SL00112-RS	02FEB84	NOT AVA	A												
SL00113-RS	02FEB84	NOT AVA	A	13DEC84	31JAN85	EXC	01MAR85	EXC							
SL00114-VL	02FEB84	NOT AVA	A												
SL00115-VL	02FEB84	NOT AVA	A	15DEC83											
SL00116-VL	02FEB84	15JUN83	A	15DEC83											
SL00117-VL	02FEB84														
SL00118-VL	02FEB84			08OCT84	31JAN85	EXC									
SL00119-CS	02FEB84			10OCT84	31JAN85	INC									
SL00120-OT	02FEB84			08OCT84	05FEB85	EXC									
SL00121-VL	02FEB84														
SL00122-UK	02FEB84														
SL00123-RS		21OCT83	A	15DEC83	31MAY84	EXC	21JUN84	EXC							
SL00124-CS		17OCT83	A	15DEC83	23MAR84	INC									
SL00125-UK		02NOV83	A	12AUG83	23MAR84	INC									
SL00138-UK															
SL00200-RS	02FEB84	13MAY80	A												
SL00203-VL	02FEB84	30SEP80	A	15DEC83	28SEP84	EXC	30SEP80	EXC							
SL00204-RS	02FEB84	30SEP80	A	06DEC82	28SEP84	EXC	15DEC83	EXC							
SL00205-CS	02FEB84	18OCT84	A	25MAR82	28SEP84	INC	10OCT84	INC							
SL00206-CS	02FEB84	01JAN80	A	11MAR81			08AUG84	INC	26APR85						
SL00210-CS		20APR84	A	11DEC84	31JAN85	EXC	01MAR85	EXC							
SL00211-CS		NOT AVA	A	12DEC84	31JAN85	EXC	01MAR85	EXC							
SL00212-VL		17JAN85	A	04FEB85	29MAR85	EXC	16MAY85	EXC							
SL00213-VL		17JAN85	A	05FEB85			16MAY85	EXC							
SL00214-UK		25JAN85	A	06FEB85											
SL00312-RS		15OCT84	A	18JUN84			17OCT84	INC	28AUG84	19FEB85	A	25FEB85			
SL00320-VL		15NOV84	A	05AUG84			07FEB85	INC	27MAR85	29MAY85	A	09MAY85			
SL00352-CS		15MAR84	A	18APR85	18APR84	INC	08NOV84		19FEB85	A					

JEG JACS

REPORT NAME: VXPZ

VICINITY PROPERTIES

PAGE NO.: 59

STATUS REPORT

(REPORT 2-A)

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTOR

RUN DATE: 08AUG85

DATA DATE: 08AUG85

RUN TIME: 10:57:12

SL

SALT LAKE CITY

LOCATION	DATE	CONSENT FORM	RADIOL.	INC/EXC	INC/EXC	DATE	RA AGREEMNT	DATE	DATE	DATE	DATE	DATE
NUMBER	DESGNTD	RETURN	STA	SURVEY	RECOMM.	DECISION	DATE	BID PKG	DATE RA	REPORT	DATE	DATE
		DATE	TUS	DATE	DATE	DATE	RETN'D	ST	ISSUED	COMPLTD	ISSUED	CERTIFD
SLO0507-RM					31JUL85	INC						
SLO0510-VL					31JUL85	INC						
SLO0513-RS					30JUL85	EXC						
SLO0515-RM					31JUL85	INC						

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTORVICINITY PROPERTIES CHARACTERIZATION REPORT
(REPORT 1)RUN DATE: 07AUG85
DATA DATE: 07JUL85
RUN TIME: 158:26

SL

SALT LAKE CITY

INITIAL RADIOLOGICAL MEASUREMENTS

PROPERTY ID- LOCATION CLASS	TAILINGS LOCATION	HIGH INSIDE		HIGH OUTSIDE		ROC / SRC		PRIORITY INDEX	RA TYPE	ESTIMATED EXCAVATION MATERIAL AMT (CU YDS)	
		GAMMA / SRC (MICRO R/HR)		GAMMA / SRC (MICRO R/HR)		(WL)	ROC TYPE			INTERIOR	EXTERIOR
SL00001-OT	2		N	217	R		N	163	E		20
SL00002-SC	2	27	I	320	I	0.007	I	2004	E		2300
SL00003-CS	2	25	I	300	I	0.004	I	554	E		230
SL00004-AP	2	24	I	180	I	0.005	I	570	E		570
SL00005-OT	3	128	I	380	I	0.104	I	735	SE	1840	4160
SL00006-VL	2		N	40	I		N	12	E		2
SL00007-OT	2	20	I	320	I		X	240	E		472
SL00008-HO	3	48	I	140	I		X	700	SE	22	509
SL00009-RS	2	18	I	55	R	0.004	I	189	E		112
SL00010-CS	2	21	I	22	I	0.005	I	58	E		
SL00011-CS	0	12	I	18	I		X		O		
SL00012-RS	2	18	I	260	R		X	780	E		200
SL00013-RS	2	30	I	250	I		X	750	E		320
SL00014-CS	1	120	I	36	I	0.058	I	854	SR	252	
SL00015-RS	3	70	I	400	I	0.017	I	2170	SE		
SL00016-RS	2	12	I	190	I	0.003	I	588	E		14
SL00017-RS	2	13	R	58	R	0.024	I	318	E		83
SL00018-OT											
SL00019-CS	3	150	I	115	R	0.390	I	3240	SE	800	5500
SL00020-VL	2	24	I	70	R		X	21	E		1450
SL00021-CS	2	9	R	38	R	0.005	I	86	E		35
SL00022-CS	2	29	I	83	R		X	149	E		270
SL00023-VL	2		N	23	R		N	7	E		22
SL00024-CS	3	177	R	500	R	2.366	R	15696	SE		
SL00025-RS	2	40	I	110	I	0.002	I	342	E		
SL00026-CS	5	11	I	64	I			38			
SL00027-VL	0	12	I	17	I				O		
SL00028-CS	2	32	I	70	I	0.005	I	144	E		131
SL00029-CS	2	25	I	39	I		X	70	E		13
SL00030-RS	2	19	I	34	I	0.007	I	144	E		247
SL00031-RS	2	13	I	29	I	0.001	I	93	E		236
SL00032-RS	2		N	28	I		N	84	E		
SL00033-VL	2	30	I	540	I		X	162	E		14000
SL00034-RS	2	21	I	43	I	0.003	I	147	E		3
SL00035-RS	2	15	I	56	I	0.003	I	186	E		215
SL00036-RS	2	14	I	50	R	0.002	I	162	E		100
SL00037-RS	2	28	I	40	I		X	120	E		500
SL00038-RS	2			45	R			135	E		2
SL00039-CS	2	11	I	40	R	0.002	I	79	E		62
SL00040-RS	2	20	I	32	I	0.014	I	180	E		
SL00041-RS	2	17	I	21	I	0.001	I	69	E		
SL00042-RS	0	17	I	27	I	0.003	I		O		
SL00043-CC	3	165	I	35	I	0.024	I	945	SE		
SL00044-VL	2		N	400	R		N	120	E		1700
SL00045-RS	0	12	P	15	P	0.001	I		O		

VICINITY PROPERTIES CHARACTERIZATION REPORT
(REPORT 1)DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTORRUN DATE: 07AUG85
DATA DATE: 07JUL85
RUN TIME: 18:58:26

SL

SALT LAKE CITY

INITIAL RADIOLOGICAL MEASUREMENTS

INITIAL RADIOLOGICAL MEASUREMENTS											ESTIMATED EXCAVATION MATERIAL AMT (CU YDS)		
PROPERTY ID- LOCATION CLASS	TAILINGS LOCATION	HIGH INSIDE GAMMA / SRC (MICRO R/HR)		HIGH OUTSIDE GAMMA / SRC (MICRO R/HR)		RDC / SRC (WL)		RDC TYPE	PRIORITY INDEX	RA TYPE	INTERIOR	EXTERIOR	
SL00046-RS	2	92	I	290	I	0.032	I	C	1062	E		380	
SL00047-VL	0		N	16	I					O			
SL00048-VL													
SL00049-CS	3	33	R	170	R	0.420	I	C	3030	SE	5375	13150	
SL00050-CS	3	70	R	160	R	0.100	I	C	1080	SE	2535	4410	
SL00051-CS	3	110	I	290	I	0.640	I	C	4710	SER	366	795	
SL00052-CS	2	70	X	205	R	0.020	I	C	441	E		819	
SL00053-CS	3	300	I	240	I	0.024	I	C	1944	SE	1350	5450	
SL00054-CS	3	210	I	50	I	0.091	I	C	1806	SE	1250	165	
SL00055-RS	2	12	I	72	I	0.002	I	D	228	E		62	
SL00056-RS													
SL00057-RS													
SL00058-VL													
SL00059-CS	3	163	I	114	I	0.080	I	C	1458	SER	3425	1750	
SL00060-CS	3	17	R	35	R	0.015	I	C	195	SE	1115	400	
SL00061-CS	2	41	I	18	R	0.004	I	C	162	E		1300	
SL00062-VL													
SL00063-VL													
SL00064-VL													
SL00065-VL													
SL00066-VL													
SL00067-CS	2	31	I	400	R	0.002	R	D	727	E		20000	
SL00068-CS	3	900	I	460	I	0.440	I	C	8040	SE	17000	40542	
SL00069-CS	2	70	I	130	I	0.015	I	C	268	E		3144	
SL00070-VL	2		N	120	I	0.007	R	C	40	E		1230	
SL00071-VL	2		N	250	I		N	N	75	E			
SL00072-VL	2		N	118	I				35	E			
SL00073-RS	0	18	I	21	I		X	N		O			
SL00074-RS	3	39	I	190	R	0.001	I	D	960	SE		67	
SL00075-RS	0	16	I	23	I	0.004	I	D		O			
SL00076-RS	0	15	I	23	I	0.004	I	D		O			
SL00077-RS	2	10	I	47	I	0.004	I	C	165	E		1	
SL00078-RS	0	9	I	23	I		X	N		O			
SL00079-CS	3	130	I	130	R	0.014	I	C	664	SE	18	52	
SL00080-RS	0	21	I	125	I					O			
SL00081-RS	3	70	I	350	I	0.074	I	C	2490	SER	43	530	
SL00082-RS	2	30	I	250	I	0.002	I	D	762	E		99	
SL00083-RS	2	15	I	250	I	0.002	I	C	762	E		18	
SL00084-RS	0	12	I	13	I					O			
SL00085-CS	3	110	I	130	I	0.390	I	D	2730	SE	780	3980	
SL00086-CS													
SL00087-RS	2	16	I	160	R	0.002	I	D	492	E		109	
SL00088-RS	2		X	36	R		X	N	108	E		35	
SL00089-VL	2			52	I				16	E			
SL00090-CS	2	13	I	56	I	0.009	I	C	133	E		263	

REPORT NAME: VXP1

PAGE NO.: 57

DEPARTMENT OF ENERGY - UMTRA PROJECT
TECHNICAL ASSISTANCE CONTRACTOR

VICINITY PROPERTIES CHARACTERIZATION REPORT
(REPORT 1)

```

RUN DATE: 07AUG85
DATA DATE: 07JUL85
RUN TIME: 18:58:26

```

SL SALT LAKE CITY

INITIAL RADIOLOGICAL MEASUREMENTS

[illegible]

REPORT NAME: VXP1

PAGE NO. : 60

```

RUN DATE: 07AUG85
DATA DATE: 07JUL85
RUN TIME: 18:58:26

```

5.

SALT LAKE CITY

INITIAL RADIOLOGICAL MEASUREMENTS

ESTIMATED EXCAVATION
MATERIAL AMT (CU YDS)

PROPERTY ID-
LOCATION CLASS

TAILINGS
LOCATION

HIGH INSIDE
GAMMA / SRC
(MICRO R/HR)

HIGH OUTSIDE
GAMMA / SRC
(MICRO R/HR)

RDC / SRC
(W_L)RDC
TYPE

PRIORITY
INDEX

RA
TYPE

INTERIOR

EXTERIOR

SL00312-RS
SL00320-VL
SL00352-CS
SL00507-RM
SL00510-VL
SL00513-RS
SL00515-RM

32

263 R
70 R

1300
21

SE
E

146
1550

