

# WCC TRACKING

ORIGINAL  
UNIT 2  
Task Order # 2057  
Equipment Y-05-01  
Task Order Name: PWR TO STATE 2500 2016 2001  
Physical Location 44/CD/07 WEST

Problem Description:  
REPLACE BREAKER WITH PROPER SIZE BREAKER TO PROVIDE CORRECT CIRCUIT PROTECTION.

Originator: FPE Image ID: 03823 Activity: 8885  
Tag/Striker: 2057-03-03 Tag/Striker: 2057-05  
Job Type: CORRECTIVE MAINTENANCE Project ID: Condition Report:  
Work Function: WORK ORDER  
Mod Ref # 25 - 049

QA N 2513 3 Operability Pre-Test N Procedures  
SR N LCO Y  
EQ N PMT Y Operability Post-Test N Procedures  
CSA Y CTV N RULE  
APP # 2400  
RRR  
Di Codes: Tech Spec Ref  
Tools Needed: Test X2 Class

Work Plan/Strategy/Procedure: 2057 DATE: 1/15/97  
LINE 2057-03-03  
Plan Conditions: CTV Y-LITE WD Ignition Control: Para  
Other Conditions: Transmittal: Ecoblastable Para  
Fire Barrier: Regeneration Para  
Equipment Isolation: Required N  
Isolation Tag Series: 2057

Operability Pre-Test Conditions: 2057-03-03 as requested  
Permission granted to perform work:  
Des DSI Notification on Rpt: 2057-03-03 Signature: 1/15/97  
Special Notification: 2057-03-03

Number of Steps: 00  
Acct # 00 - 00000 - 2500265 - 00000  
WFG Code: WEST Tech Manual: Ch 1.4

\* WORK ORDER CLOSEOUT \*

Group Head Signature: Date: 1/22/97

9705130097 970505  
PDR ADCK 05000301  
P PDR

ORIGINAL \*\*\*\*\* PRPF \*\*\*\*\*  
WO# 9612087 \*\*\*\*\* UNIT \*\*\*\*\*  
Data Group MTN \*\*\*\*\* STEP DE \*\*\*\*\*  
Equipment Y-05-01 \*\*\*\*\*  
Equipment Name PNE DC 20-3P/2P00-20PA/20ST 151-17CA NO-TEST  
Physical Location 44/2B/05 JEN  
Sequence No: 01  
Short Desc REPLACE BREAKER  
Need Date  
Sched Start Date

PLANNED WORK PROCEDURES  
Crew: ME  
Shift: 2  
Class: 420

Work Plan Description:  
SEE ATTACHED WORK PLAN.  
ALL QC, FME, AND PMT ADDRESSED IN ATTACHED WORK PLAN.

QC REVIEW REQUIRED: N DATE

WORK PERFORMED Replaced Breaker - works good

original WP w/ WO# 9612087, copy attached to this WO.

ATE ✓ 11CTW 027 34 ✓ 11376

ACTUAL USED CREW  
SHIFT  
WORKER CLASS 420  
NUMBER OF WORKERS 2  
TOTAL HOURS 4.5  
TTL EXPOSURE/STEP (MREM)

PARTS USED LIST ATTACHED Y / 0  
WD TAGS REMOVED Y / N / NA WORK COMPLETE DATE 1/15/97  
EMPLOYEE NUMBER 22107 EMPLOYEE NAME

\* WORK COMPLETED \*  
Cause Failure Code FR / VD / NR / NA  
As Found-Out of Spec Y / N / NA Machine History Review Required Y / N  
Failed Component: NA  
Corrective Action: NA / PRE  
LINE SUPERVISOR: 2054 NAME: DATE: 1/15/97

\* EQUIPMENT RETURN TO SERVICE \*  
Operability Post Testing none req'd  
EQUIP. TAKEN OOS - DATE: TIME: RETURN DATE: TIME:  
On-ability Procs Performed  
NON OPS SUPV: PB0928 NAME: DATE: 1/20/97  
DSS

# WO WORK PLAN

Removal/Replacement of breakers 2Y-05-01, 05, 06 & 10

WO 9612082, 9612084,  
9612086, 9612087

UNIT 2

December 16, 1996

## 1.0 PURPOSE

This WO work plan provides direction for the removal of breakers 2Y-05-01, 05, 06 & 10. Breakers 2Y-05-01, 05 & 10 will be replaced with Westinghouse EHD 1015 15 amp breakers. Breakers 2Y-05-06 will be replaced with Westinghouse EHD 1020 20 amp breaker.

## 2.0 INITIAL CONDITIONS

1. Reactor is in a cold shutdown **OR** de-fueled. *15 18 1/12/97*
2. Verify loads listed in Return to Service steps *20* through *23* can be taken OOS.
3. Permission has been granted to remove/replace breakers 2Y-05-01, 05, 06 & 10.

## 3.0 ATTACHMENTS

- 3.1 Maintenance Electrical Safety Checklist, PBF-9044 form
- 3.2 Wire Removal Form, PBF-0036

## 4.0 REFERENCE DRAWINGS

None

## 5.0 MATERIALS

1. Westinghouse EHD 1015 breaker (Quantity 3)
2. Westinghouse EHD 1020 breaker (Quantity 1)

# WO WORK PLAN

Removal/Replacement of breakers 2Y-05-01, 05, 06 & 10

WO 9612082, 9612084,  
9612086, 9612087

UNIT 2

December 16, 1996

Hold Point	Step No.	Work Plan Description	Worker	Date
NOTE		Breakers 2Y-05-01, 05, 06, & 10 provide power to 2C39, 2C03 Turbine Supervisory, MOBs 242, 243, 272-277, 279, & MOBs 288-293, 296, 297, and 332.		
	1	Verify initial conditions have been met.	OPS	1/15/97
*CAUTION*	ALL COMPONENTS AND TERMINALS LOCATED IN THE PANEL ARE ASSUMED TO BE ENERGIZED, TAKE NECESSARY PRECAUTIONS.			
	2	Responsible Engineer to perform a pre-job briefing to include scope of project, personnel safety, and installation.	RE	1/15/97
FME:	General FME Statement: Tools and equipment shall be checked for loose parts and debris and temporary covers should be installed for foreign material exclusion (FME) of system/components, per Exclusion of Foreign Material from Plant Components and systems, NP 8.4.10.			
	3	Verify that breakers 2Y-05-01, 05, 06, & 10 are in the "OFF" position OR coordinate with OPS to place breakers 2Y-05-01, 05, 06, & 10 in "OFF".	MTN	1-15-97
	4	Remove 2Y-05 panel cover. Post panel with appropriate "Danger alive" placards.	MTN	1-15-97
	5	Disconnect wiring from breakers 2Y-05-01, 05, 06, & 10, recording wires removed on PB-0036 Wire Removal Form.	MTN	1-15-97
	6	Remove breakers 2Y-05-01, 05, 06, & 10 from panel.	MTN	1-15-97
	7	Prior to installing the replacement breakers, cycle breakers five times per the following directions: 1. Close breaker 2. Trip breaker using the trip to test button(red) on breaker. 3. Open breaker. 4. Use continuity checks to verify proper positioning of breaker contact on final cycle (closed, trip free, and open. Acceptance Criteria: Closed $\leq 1$ ohm / Open $> 1$ Mohm	MTN	1-15-97
	8	Install new Westinghouse EHD 1015 breakers in 2Y-05-01, 05, & 10. Install new Westinghouse EHD 1020 breaker in 2Y-05-06.	MTN	1-15-97
	9	Re-connect leads using attached PBF-0036 Wire Removal Form.	MTN	1-15-97



# WO WORK PLAN

Removal/Replacement of breakers 2Y-05-01, 05, 06 & 10

WO 9612082, 9612084,  
9612086, 9612087

UNIT 2

December 16, 1996

	10	<p>Torque the load side leads per the following step.</p> <p>For breakers with capture wire connections, determine the wire size of the leads connected to the breaker and torque per the following table:</p> <table border="1"> <thead> <tr> <th>Wire Size</th> <th>#14 to #10</th> <th>#8</th> <th>#6 to #4</th> <th>#2 to #1/0</th> </tr> </thead> <tbody> <tr> <td>Torque Value (in/lbs)</td> <td>20</td> <td>40</td> <td>45</td> <td>50</td> </tr> </tbody> </table> <p>Record torque wrench MTE number and calibration date on the WO and work plan.</p> <p>MTE <u>MCTW-027</u> Calibration Due Date <u>04/97</u></p>	Wire Size	#14 to #10	#8	#6 to #4	#2 to #1/0	Torque Value (in/lbs)	20	40	45	50	<p><u>MTN</u></p>	<p><u>1-15-97</u></p>
Wire Size	#14 to #10	#8	#6 to #4	#2 to #1/0										
Torque Value (in/lbs)	20	40	45	50										
<b>NOTE</b>	Use calibrated digital voltmeter for the following step.													
<b>PMT:</b>	11	<p><b>POST MAINTENANCE TEST</b></p> <p>A. Verify that each breaker reads 0 VAC on the load side of the breaker with the breaker open.</p> <p>B. Verify that each breaker reads a nominal 120 VAC on the load side of the breaker with the breaker closed.</p> <p>C. Position the breakers to the off position.</p>	<p><u>MTN</u></p> <p><i>See comments on pg 8 of 8.</i></p>	<p><u>1-15-97</u></p>										
<b>FME:</b>	12	Perform a Foreign Materials Exclusion inspection of panel to verify all tools and foreign materials are removed	<p><u>MTN</u></p>	<p><u>1-15-97</u></p>										
	13	Reinstall panel cover.	<p><u>MTN</u></p>	<p><u>1-15-97</u></p>										
	14	Record all QAR, MTE and Lot numbers on WO	<p><u>MTN</u></p>	<p><u>1-15-97</u></p>										

# WO WORK PLAN

Removal/Replacement of breakers 2Y-05-01, 05, 06 & 10

WO 9612082, 9612084,  
9612086, 9612087

UNIT 2

December 16, 1996

2Y-05-01	15	<b>RETURN TO SERVICE TESTING</b>  Verify power to the following loads; 1. 2C39 Turbine Electro Hydraulic control panel 2. 2MS-2026/2027 Turbine Stop valves open/close indicating lights 3. 2C03 ANN 2F 4-3, Turbine supervisory alarm	OPS <i>See comments on pg 808.</i>	1/28/97
2Y-05-05	16	<b>RETURN TO SERVICE TESTING</b>  Verify power to the following loads; 1. 2C03 Turbine Supervisory Instruments	OPS	1/14/97
2Y-05-06	17	<b>RETURN TO SERVICE TESTING</b>  Verify power to the following loads; 1. 2MS-2085-S, 2HX-22D MSR inlet steam control solenoid 2. 2MS-2086-S, 2HX-22C MSR inlet steam control solenoid 3. 2POS-2085, 2HX-22D MSR inlet steam control position switch 4. 2POS-2086, 2HX-22C MSR inlet steam control position switch 5. 2MS-2087-S, 2HX-22B MSR inlet steam control solenoid 6. 2MS-2088-S, 2HX-22A MSR inlet steam control solenoid 7. 2POS-2087, MSR inlet steam control solenoid 8. 2POS-2088, 2HX-22A MSR inlet steam control solenoid 9. 2POS-2513B, 2HX-21B HP Feedwater Heater 5B dump to condenser control position switch 10. 2POS-2514B, 2HX-21A HP Feedwater Heater 5A dump to condenser control position switch 11. 2POS-2515A/B, 2HX-22C MSR shell side level control position switch/MSR dump to condenser 12. 2POS-2516A/B, 2HX-22A MSR drain to condenser control position switch/MSR dump to condenser 13. 2POS-2517A/B, 2HX-22D MSR shell side level control position switch/MSR dump to condenser 14. 2POS-2518A/B, 2MS-22B MSR shell side level control position switch/MSR dump to condenser	OPS	1/16/97

# WO WORK PLAN

Removal/Replacement of breakers 2Y-05-01, 05, 06 & 10

WO 9612082, 9612084,  
9612086, 9612087

UNIT 2

December 16, 1996

<p>2Y-05-06 (CONT.)</p>		<ol style="list-style-type: none"> <li>15. 2POS-2521B, 2T-25C MSR Stilling manifold dump to condenser control position switch</li> <li>16. 2POS-2522B, 2T-25B MSR Stilling manifold dump to condenser control position switch</li> <li>17. 2POS-2532B, 2T-23 heater Drain tank pump to condenser control position switch</li> <li>18. 2POS-2641B, 2T-25A MSR Stilling manifold dump to condenser control position switch</li> <li>19. 2POS-2642B, 2T-25D MSR Stilling manifold dump to condenser control position switch</li> <li>20. 2AR-3511-S, 2Z-53A Priming Air Ejector air side suction control solenoid</li> <li>21. 2AR-3512-S, 2Z-53B Priming Air Ejector air side suction control solenoid</li> <li>22. 2MS-2037-S, 2Z-53A/B Priming Air Ejector inlet steam regulator control solenoid</li> <li>23. 2POS-2037, 2Z-53A/B Priming Air Ejector steam inlet regulator control position switch</li> <li>24. 2POS-3511, 2Z-53A Priming Air Ejector air side suction control position switch</li> <li>25. 2POS-3512, 2Z-53B Priming Air Ejector air side suction control position switch</li> <li>26. 2TG-01, Auto stop and vacuum trip reset</li> <li>27. 2MS-2701-S, HP turbine drain upper left control solenoid</li> <li>28. 2MS-2702-S, HP turbine drain lower left control solenoid</li> <li>29. 2MS-2703-S, HP turbine drain upper right control solenoid</li> <li>30. 2MS-2704-S HP turbine drain lower right control solenoid</li> <li>31. 2MS-2705-S HP turbine drain extraction outlet control solenoid</li> <li>32. 2MS-2706-S HP turbine drain extraction outlet control solenoid</li> <li>33. 2MS-2729-S, 2HX-22A/C MSR cross under piping drain control solenoid</li> <li>34. 2MS-2730-S, 2HX-22B/D MSR cross under piping drain control solenoid</li> <li>35. 2MS-2040-S, 2T-26 Steam Generator blow down tank outlet control solenoid</li> </ol>		
-----------------------------	--	---	--	--

# WO WORK PLAN

Removal/Replacement of breakers 2Y-05-01, 05, 06 & 10

WO 9612082, 9612084,  
9612086, 9612087

UNIT 2

December 16, 1996

2Y-05-06 (CONT.)		<ul style="list-style-type: none"><li>36. 2POS-2040, 2T-26 blow down tank outlet control position switch</li><li>37. 2FD-2501B-S, 2HX-17B LP Feedwater Heater 2B dump to condenser control solenoid</li><li>38. 2FD-2502B-S, 2HX-17B LP Feedwater Heater 1B dump to condenser control solenoid</li><li>39. 2FD-2504B-S, 2HX-17A LP Feedwater Heater 2A dump to condenser control solenoid</li><li>40. 2FD-2505B-S, 2HX-17A LP Feedwater Heater 1A dump to condenser control solenoid</li><li>41. 2FD-2543B-S, 2HX-19B LP Feedwater Heater 3B dump to condenser control solenoid</li><li>42. 2FD-2544B-S, 2HX-19A LP Feedwater Heater 3A dump to condenser control solenoid</li><li>43. 2POS-2501A/B, 2HX-17B LP Feedwater Heater 2B drain to 1B control position switch/Dump to condenser control position switch</li><li>44. 2POS-2502A/B, 2HX-17B LP Feedwater Heater 1B drain to condenser control position switch/Dump to condenser</li><li>45. 2POS-2504A/B, 2HX-17A LP Feedwater Heater 2A drain to 1A control position switch/Dump to condenser</li><li>46. 2POS-2505A/B, 2HX-17A LP Feedwater Heater 1A drain to condenser control position switch /Dump to condenser</li><li>47. 2POS-2544A/B, 2HX-19A LP Feedwater Heater 3A drain to 2HX-17A control position switch/Dump to condenser</li><li>48. 2C03 ANN fans and DC power failure relay</li></ul>		
---------------------	--	--	--	--

# WO WORK PLAN

Removal/Replacement of breakers 2Y-05-01, 05, 06 & 10

WO 9612082, 9612084,  
9612086, 9612087

UNIT 2

December 16, 1996

2Y-05-10	18	<p><b>RETURN TO SERVICE TESTING</b></p> <p>Verify power to the following loads;</p> <ol style="list-style-type: none"> <li>1. 2TR-2001, Reactor Coolant pump temp recorder</li> <li>2. 2TR-2002, Turbine Generator temp recorder</li> <li>3. 2C04 permissive and bypass lights</li> <li>4. U2 reactor coolant makeup control</li> <li>5. 2C04 ANN fans and DC power failure relay</li> <li>6. 2VNPSE-03269-S, 2W-2A/B U2 Containment purge supply fan Outside Air suction damper solenoid</li> <li>7. 2FS-03206, 2W-2A/B U2 Containment purge supply fan discharge flow switch</li> <li>8. 2FS-3214, 2W-43A/B U2 Containment cleanup fan inlet flow switch</li> <li>9. 2FS-3222A/B, 2W-3A/B control rod drive shroud fan flow switch</li> <li>10. 2FS-3233, 2R-1, U2 Reactor Vessel cavity cooling air flow switch</li> <li>11. 2FS-3278, 2W-6A/B Containment purge exhaust fan suction flow switch</li> <li>12. U2 NIS channel test alarm relay A29</li> <li>13. 2TR-2000A/B, thermocouple recorder</li> <li>14. 2NR-45, delta flux differential amplifiers 2-1/2 DA</li> </ol>	OPS	1/16/97
----------	----	--	-----	---------

# WO WORK PLAN

Removal/Replacement of breakers 2Y-05-01, 05, 06 & 10

WO 9612082, 9612084,  
9612086, 9612087

UNIT 2

December 16, 1996

## Comments:

During return to service testing (Load verification), not every load listed could be verified as having power to it because the unit is shut down. At least one load per breaker was verified as having power to it. This, along with verification of 120 VAC at the load side of the breaker when closed, is sufficient to verify the new breakers are supplying power to their circuits. 1/15/96





Work Order No. 9612082

## Return to Service Testing Reviews

INITIALS

Pre-Release /- Pre or Post-RTS

### Work Group Post-Maintenance Testing

CYCLE BKR CHECKING CONTINUITY / TESTING TRIP  
VERIFY BKR OPERATION VIA VOLTAGE CHECKS

Section XI Equipment Y (N)

### Operability Testing

Verify proper indication on adjacent circuit  
TSV indication

### Interlocks Testing

N/A

1-3-97

### ENGINEERING REVIEW

SECTION XI ENGINEERING REVIEW

N/A →

## DANGER TAG REQUEST

Work Control Document #

9612082

Time/Date of application: 12-16-96	Time/Date Tags Required: 1700 / 12-19-96
Requesting Individual: ---	Requesting Work Group: MAINTENANCE
Responsible Supervisor: MAINTENANCE SUPERVISOR	Estimated Job Completion (Time/Date): 10.0 HRS
Equipment ID: Y-05-01	Unit: 2
Scope of Work: BREAKER REPLACEMENT	

Additional Work Control Documents: 9612084 - Y-05-05 9612087 - Y-05-10  
9612086 - Y-05-06

Recommended Danger Tagging/Explanation:

No Tags Req'd: ☒Double Isolation: ☐Positive Control: ☐Grounding Req'd: ☐Partial Removal Req'd: ☐

NOTE: The RMP/TWP/SMP/Work Order/Work Plan may be referenced above for the recommended danger tagging.

References: (NOTE: Must include Rev. number for controlled documents used to verify adequacy.)

Information:

ACT # 8886 8885

Appendix R: ☐ Yes ☐ No If yes, attach Fire Round Sheet

Preparer: \_\_\_\_\_

LCO Req'd: ☐ Yes ☐ No If yes, attach LCO Tracking Form PSF-3133

Date: \_\_\_\_\_

Reviewer \_\_\_\_\_ Date \_\_\_\_\_ Approver (SRC) \_\_\_\_\_ Date \_\_\_\_\_

NOTE: Additional reviews and approvals req'd for changes or additions to original layout. Describe changes in information section.

Reviewer \_\_\_\_\_ Date \_\_\_\_\_ Approver (SRC) \_\_\_\_\_ Date \_\_\_\_\_

Reviewer \_\_\_\_\_ Date \_\_\_\_\_ Approver (SRC) \_\_\_\_\_ Date \_\_\_\_\_

Danger Tags No Longer Required and Protected Worker Log Sign-Offs Complete

Tag Series No. \_\_\_\_\_

Responsible Supervisor

N/A

Date \_\_\_\_\_

ORIGINAL

NE Priority 4

Resp Group MTN

Equipment Y-05-05

Equipment Name PWR TO 2D-03 TURBINE SUPERVISORY INSTRUMENT

Physical Location 44CB-DR WEST

Problem Description:

REPLACE BREAKER WITH PROPER SIZE BREAKER TO PROVIDE CORRECT CIRCUIT PROTECTION

Originator

EFE

Turn-in ID: U2R22 Activity: RARE

Tag/Sticker Placed T No: 99319

Tag/Sticker Conn: 2Y-05

Job Type CORRECTIVE MAINTENANCE

Project ID:

Condition Repair

Work Function WORK ORDER

Mod Req #: 96 - 069

QA: N SEIS: 3 Operability Pre-Test: N Procedures:

SR: N LDO: N

EQ: N PMT: Y Operability Post-Test: N Procedures:

SSA: Y CIV: N

A/P: P CACC

RRW: - Tech Spec Ref:

QA Codes: Sect: A1 Class:

Tools Needed:

Work Plan/Instructions reviewed. Planned: JENSON, STEVE TAN

LINE SUPERVISOR: 2057 NAME: DATE: 1/5/97

Plant Conditions: CELLS SHUTDOWN

For rich Conco. Repair

Initial Conditions

Transmit Compust. & Repair

Line Barriers Registration Required: N

Equipment Isolation Required: N

Isolation Tag Series: 4

Operability Pre-Test Complete. Equipment Isolated as requested

Permission granted to perform Work

Ops DSS Notification Req: Y Ops DSS Signature

1/5/97

Special Notification:

Number of Steps: 001

Acct #: 00 - 0000N - 9500205 - 00000

MFG Code: WEST Tech Manual: Cntl: 4

\* WORK ORDER CLOSEOUT \*

Group Head Signature:

Date: 1/22/97

ORIGINAL \*\*\*\*\* DNP \*\*\*\*\*  
WO# 9612087 UNIT 9  
Resp Group 8TH \*\*\*\*\*  
Equipment Y-01-03  
Equipment Range FOR TO 01-03 ZEPHYRUS DEFENSIVE EQUIPMENT  
Physical Location AFTERB/CR DEPT  
Sequence No 01  
Short Desc: REPLACE BREAKER  
Need Date  
Sched Start Date

PLANNED

WORK PROCEDURES

Crew: MC  
Shift: 2  
Class: 420

Work Plan Description  
SEE ATTACHED WORK PLAN.  
ALL QC, FME, AND PHT ADDRESSED IN ATTACHED WORK PLAN.

QC REVIEW REQUIRED N DATE

WORK PERFORMED *Replaced Breaker works fine*

*Original WP w/ WO# 9612087, copy attached to this WO.*

*✓ MCTW 027*

*✓ 11376*

ACTUAL USED

CREW

WORKER CLASS

NUMBER OF WORKERS

TOTAL HOURS

TOTAL EXPOSURE/STEP (HREM)

*420  
30*

PARTS USED LIST ATTACHED Y / ☒ N

QC TAGS REMOVED ☒ Y / ☐ N / ☐ NA

EMPLOYEE NUMBER: 212017

WORK COMPLETE DATE 1/15/97

EMPLOYEE NAME *McK*

WORK COMPLETED \*

Cause Failure Code FM / ☒ SV / ☐ WM / ☐

As Found-Out of Spec Y / ☒ N / ☐ NA

Failed Component *NA*

Corrective Action *NA/RR/RE*

LINE SUPERVISOR

*2057*

NAME

DATE

DATE

*1/15/97*

Operability Post Testing

EQUIP TAKEN OOS - DATE

Operability Procs Performed

NON OPS SURV

DSS

*PB0928*

NAME

NAME

DATE

DATE

*1/20/97*

# WO WORK PLAN

Removal/Replacement of breakers 2Y-05-01, 05, 06 & 10

WO 9612082, 9612084,  
9612086, 9612087

UNIT 2

December 16, 1996

---

## 1.0 PURPOSE

This WO work plan provides direction for the removal of breakers 2Y-05-01, 05, 06 & 10. Breakers 2Y-05-01, 05 & 10 will be replaced with Westinghouse EHD 1015 15 amp breakers. Breakers 2Y-05-06 will be replaced with Westinghouse EHD 1020 20 amp breaker.

## 2.0 INITIAL CONDITIONS

1. Reactor is in a cold shutdown **OR** de-fueled. 15 18 1/15/97
2. Verify loads listed in Return to Service steps ~~28~~<sup>15</sup> through ~~28~~<sup>18</sup> can be taken OOS.
3. Permission has been granted to remove/replace breakers 2Y-05-01, 05, 06 & 10.

## 3.0 ATTACHMENTS

- 3.1 Maintenance Electrical Safety Checklist, PBF-9044 form
- 3.2 Wire Removal Form, PBF-0036

## 4.0 REFERENCE DRAWINGS

None

## 5.0 MATERIALS

1. Westinghouse EHD 1015 breaker (Quantity 3)
2. Westinghouse EHD 1020 breaker (Quantity 1)

# WO WORK PLAN

Removal/Replacement of breakers 2Y-05-01, 05, 06 & 10

WO 9612082, 9612084,  
9612086, 9612087

UNIT 2

December 16, 1996

Hold Point	Step No.	Work Plan Description	Worker	Date
NOTE		Breakers 2Y-05-01, 05, 06, & 10 provide power to 2C39, 2C03 Turbine Supervisory, MOBs 242, 243, 272-277, 279, & MOBs 288-293, 296, 297, and 332.		
	1	Verify initial conditions have been met.	OPS	1/15/97
*CAUTION*	ALL COMPONENTS AND TERMINALS LOCATED IN THE PANEL ARE ASSUMED TO BE ENERGIZED, TAKE NECESSARY PRECAUTIONS.			
	2	Responsible Engineer to perform a pre-job briefing to include scope of project, personnel safety, and installation.	RE	1/15/97
FME:	General FME Statement: Tools and equipment shall be checked for loose parts and debris and temporary covers should be installed for foreign material exclusion (FME) of system/components, per Exclusion of Foreign Material from Plant Components and systems, NP 8.4.10.			
	3	Verify that breakers 2Y-05-01, 05, 06, & 10 are in the "OFF" position OR coordinate with OPS to place breakers 2Y-05-01, 05, 06, & 10 in "OFF".	MTN	1-15-97
	4	Remove 2Y-05 panel cover. Post panel with appropriate "Danger alive" placards.	MTN	1-15-97
	5	Disconnect wiring from breakers 2Y-05-01, 05, 06, & 10, recording wires removed on PB-0036 Wire Removal Form.	MTN	1-15-97
	6	Remove breakers 2Y-05-01, 05, 06, & 10 from panel.	MTN	1-15-97
	7	Prior to installing the replacement breakers, cycle breakers five times per the following directions; 1. Close breaker 2. Trip breaker using the trip to test button(red) on breaker. 3. Open breaker. 4. Use continuity checks to verify proper positioning of breaker contact on final cycle (closed, trip free, and open). Acceptance Criteria: Closed $\leq$ 1 ohm / Open $>$ 1 Mohm	MTN	1-15-97
	8	Install new Westinghouse EHD 1015 breakers in 2Y-05-01, 05, & 10. Install new Westinghouse EHD 1020 breaker in 2Y-05-06.	MTN	1-15-97
	9	Re-connect leads using attached PBF-0036 Wire Removal Form.	MTN	1-15-97

# WO WORK PLAN

Removal/Replacement of breakers 2Y-05-01, 05, 06 & 10

WO 9612082, 9612084,  
9612086, 9612087

UNIT 2

December 16, 1996

	10	<p>Torque the load side leads per the following step.</p> <p>For breakers with capture wire connections, determine the wire size of the leads connected to the breaker and torque per the following table:</p> <table border="1"> <thead> <tr> <th>Wire Size</th> <th>#14 to #10</th> <th>#8</th> <th>#6 to #4</th> <th>#2 to #1/0</th> </tr> </thead> <tbody> <tr> <td>Torque Value (in/lbs)</td> <td>20</td> <td>40</td> <td>45</td> <td>50</td> </tr> </tbody> </table> <p>Record torque wrench MTE number and calibration date on the WO and work plan.</p> <p>MTE <u>MCTW-027</u> Calibration Due Date <u>04/97</u></p>	Wire Size	#14 to #10	#8	#6 to #4	#2 to #1/0	Torque Value (in/lbs)	20	40	45	50	MTN	<u>1-15-97</u>
Wire Size	#14 to #10	#8	#6 to #4	#2 to #1/0										
Torque Value (in/lbs)	20	40	45	50										
<b>NOTE</b>	Use calibrated digital voltmeter for the following step.													
<b>PMT:</b>	11	<p><b>POST MAINTENANCE TEST</b></p> <p>A. Verify that each breaker reads 0 VAC on the load side of the breaker with the breaker open.</p> <p>B. Verify that each breaker reads a nominal 120 VAC on the load side of the breaker with the breaker closed.</p> <p>C. Position the breakers to the off position.</p>	<p>MTN</p> <p><i>See note page 8 of 8.</i></p>	<u>1-15-97</u>										
<b>FME:</b>	12	Perform a Foreign Materials Exclusion inspection of panel to verify all tools and foreign materials are removed	MTN	<u>1-15-97</u>										
	13	Reinstall panel cover.	MTN	<u>1-15-97</u>										
	14	Record all QAR, MTE and Lot numbers on WO	MTN	<u>1-15-97</u>										



# WO WORK PLAN

Removal/Replacement of breakers 2Y-05-01, 05, 06 & 10

WO 9612082, 9612084,  
9612086, 9612087

UNIT 2

December 16, 1996

2Y-05-01	15	<p>RETURN TO SERVICE TESTING</p> <p>Verify power to the following loads;</p> <ol style="list-style-type: none"> <li>1. 2C39 Turbine Electro Hydraulic control panel</li> <li>2. 2MS-2026/2027 Turbine Stop valves open/close indicating lights</li> <li>3. 2C03 ANN 2F 4-3, Turbine supervisory alarm</li> </ol>	OPS	1/26/97
2Y-05-05	16	<p>RETURN TO SERVICE TESTING</p> <p>Verify power to the following loads;</p> <ol style="list-style-type: none"> <li>1. 2C03 Turbine Supervisory Instruments</li> </ol>	OPS	1/16/97
2Y-05-06	17	<p>RETURN TO SERVICE TESTING</p> <p>Verify power to the following loads;</p> <ol style="list-style-type: none"> <li>1. 2MS-2085-S, 2HX-22D MSR inlet steam control solenoid</li> <li>2. 2MS-2086-S, 2HX-22C MSR inlet steam control solenoid</li> <li>3. 2POS-2085, 2HX-22D MSR inlet steam control position switch</li> <li>4. 2POS-2086, 2HX-22C MSR inlet steam control position switch</li> <li>5. 2MS-2087-S, 2HX-22B MSR inlet steam control solenoid</li> <li>6. 2MS-2088-S, 2HX-22A MSR inlet steam control solenoid</li> <li>7. 2POS-2087, MSR inlet steam control solenoid</li> <li>8. 2POS-2088, 2HX-22A MSR inlet steam control solenoid</li> <li>9. 2POS-2513B, 2HX-21B HP Feedwater Heater 5B dump to condenser control position switch</li> <li>10. 2POS-2514B, 2HX-21A HP Feedwater Heater 5A dump to condenser control position switch</li> <li>11. 2POS-2515A/B, 2HX-22C MSR shell side level control position switch/MSR dump to condenser</li> <li>12. 2POS-2516A/B, 2HX-22A MSR drain to condenser control position switch/MSR dump to condenser</li> <li>13. 2POS-2517A/B, 2HX-22D MSR shell side level control position switch/MSR dump to condenser</li> <li>14. 2POS-2518A/B, 2MS-22B MSR shell side level control position switch/MSR dump to condenser</li> </ol>	OPS	1/16/97

# WO WORK PLAN

Removal/Replacement of breakers 2Y-05-01, 05, 06 & 10

WO 9612082, 9612084,  
9612086, 9612087

UNIT 2

December 16, 1996

<p>2Y-05-06 (CONT.)</p>		<ol style="list-style-type: none"> <li>15. 2POS-2521B, 2T-25C MSR Stilling manifold dump to condenser control position switch</li> <li>16. 2POS-2522B, 2T-25B MSR Stilling manifold dump to condenser control position switch</li> <li>17. 2POS-2532B, 2T-23 heater Drain tank pump to condenser control position switch</li> <li>18. 2POS-2641B, 2T-25A MSR Stilling manifold dump to condenser control position switch</li> <li>19. 2POS-2642B, 2T-25D MSR Stilling manifold dump to condenser control position switch</li> <li>20. 2AR-3511-S, 2Z-53A Priming Air Ejector air side suction control solenoid</li> <li>21. 2AR-3512-S, 2Z-53B Priming Air Ejector air side suction control solenoid</li> <li>22. 2MS-2037-S, 2Z-53A/B Priming Air Ejector inlet steam regulator control solenoid</li> <li>23. 2POS-2037, 2Z-53A/B Priming Air Ejector steam inlet regulator control position switch</li> <li>24. 2POS-3511, 2Z-53A Priming Air Ejector air side suction control position switch</li> <li>25. 2POS-3512, 2Z-53B Priming Air Ejector air side suction control position switch</li> <li>26. 2TG-01, Auto stop and vacuum trip reset</li> <li>27. 2MS-2701-S, HP turbine drain upper left control solenoid</li> <li>28. 2MS-2702-S, HP turbine drain lower left control solenoid</li> <li>29. 2MS-2703-S, HP turbine drain upper right control solenoid</li> <li>30. 2MS-2704-S HP turbine drain lower right control solenoid</li> <li>31. 2MS-2705-S HP turbine drain extraction outlet control solenoid</li> <li>32. 2MS-2706-S HP turbine drain extraction outlet control solenoid</li> <li>33. 2MS-2729-S, 2HX-22A/C MSR cross under piping drain control solenoid</li> <li>34. 2MS-2730-S, 2HX-22B/D MSR cross under piping drain control solenoid</li> <li>35. 2MS-2040-S, 2T-26 Steam Generator blow down tank outlet control solenoid</li> </ol>		
-----------------------------	--	---	--	--

# WO WORK PLAN

Removal/Replacement of breakers 2Y-05-01, 05, 06 & 10

WO 9612082, 9612084,  
9612086, 9612087

UNIT 2

December 16, 1996

2Y-05-06 (CONT.)		<ul style="list-style-type: none"><li>36. 2POS-2040, 2T-26 blow down tank outlet control position switch</li><li>37. 2FD-2501B-S, 2HX-17B LP Feedwater Heater 2B dump to condenser control solenoid</li><li>38. 2FD-2502B-S, 2HX-17B LP Feedwater Heater 1B dump to condenser control solenoid</li><li>39. 2FD-2504B-S, 2HX-17A LP Feedwater Heater 2A dump to condenser control solenoid</li><li>40. 2FD-2505B-S, 2HX-17A LP Feedwater Heater 1A dump to condenser control solenoid</li><li>41. 2FD-2543B-S, 2HX-19B LP Feedwater Heater 3B dump to condenser control solenoid</li><li>42. 2FD-2544B-S, 2HX-19A LP Feedwater Heater 3A dump to condenser control solenoid</li><li>43. 2POS-2501A/B, 2HX-17B LP Feedwater Heater 2B drain to 1B control position switch/Dump to condenser control position switch</li><li>44. 2POS-2502A/B, 2HX-17B LP Feedwater Heater 1B drain to condenser control position switch/Dump to condenser</li><li>45. 2POS-2504A/B, 2HX-17A LP Feedwater Heater 2A drain to 1A control position switch/Dump to condenser</li><li>46. 2POS-2505A/B, 2HX-17A LP Feedwater Heater 1A drain to condenser control position switch /Dump to condenser</li><li>47. 2POS-2544A/B, 2HX-19A LP Feedwater Heater 3A drain to 2HX-17A control position switch/Dump to condenser</li><li>48. 2C03 ANN fans and DC power failure relay</li></ul>	
---------------------	--	--	--

## WO WORK PLAN

Removal/Replacement of breakers 2Y-05-01, 05, 06 &amp; 10

WO 9612082, 9612084,  
9612086, 9612087

UNIT 2

December 16, 1996

2Y-05-10	18	RETURN TO SERVICE TESTING	OPS	1/16/9
		Verify power to the following loads;		
		1. 2TR-2001, Reactor Coolant pump temp recorder		
		2. 2TR-2002, Turbine Generator temp recorder		
		3. 2C04 permissive and bypass lights		
		4. U2 reactor coolant makeup control		
		5. 2C04 ANN fans and DC power failure relay		
		6. 2VNPSE-03269-S, 2W-2A/B U2 Containment purge supply fan Outside Air suction damper solenoid		
		7. 2FS-03206, 2W-2A/B U2 Containment purge supply fan discharge flow switch		
		8. 2FS-3214, 2W-43A/B U2 Containment cleanup fan inlet flow switch		
		9. 2FS-3222A/B, 2W-3A/B control rod drive shroud tan flow switch		
		10. 2FS-3233, 2R-1, U2 Reactor Vessel cavity cooling air flow switch		
		11. 2FS-3278, 2W-6A/B Containment purge exhaust fan suction flow switch		
		12. U2 NIS channel test alarm relay A29		
		13. 2TR-2000A/B, thermocouple recorder		
		14. 2NR-45, delta flux differential amplifiers 2-1/2 DA		

# WO WORK PLAN

Removal/Replacement of breakers 2Y-05-01, 05, 06 & 10

WO 9612082, 9612084,  
9612086, 9612087

UNIT 2

December 16, 1996

Comments:

During return to service testing (Load verification), not every load listed could be verified as having power to it because the unit is shut down. At least one load per breaker was verified as having power to it. This, along with verification of 120 VAC at the load side of the breaker when closed, is sufficient to verify the new breakers are supplying power to their circuits.

1/15/96

## WIRE REMOVAL LOG

PBF-0036  
Revision 2 04/29/94

Work Order No. 9612084

## Return to Service Testing Reviews

INITIALS

Pre-Release / Pre or Post-RTS

Work Group Post-Maintenance Testing

CYCLE BRK CHECKING CONTINUITY / TESTING TRIP  
VERIFY BRK OPERATION VIA VOLTAGE CHECKS

Section XI Equipment Y (N)

Operability Testing

Verify turbine speed indication

Inservice Testing

None

1-3-97

ENGINEERING REVIEW

SECTION XI ENGINEERING REVIEW

N/A →



ORIGINAL

NO Priorities

Resp Group: MTN

Equipment: Y-05-06

Equipment Name: TUR TO 240B-242/24-1/27-277/3

Physical Location: 44, 15, 18 WEST

\*\*\*\*\*

UNIT 2

**WCC TRACKING**

\*\*\*\*\*

05/15/97

Problem Description

REPLACE BREAKER WITH PROPER SIZE BREAKER TO PROVIDE CORRECT CIRCUIT PROTECTION.

Originator:

EPE

Change ID

02R22

Activity

0000

Tag/Sticker Placed: T No: 99320

Tag/Sticker Date: 02-05

Job Type: CORRECTIVE MAINTENANCE

Project ID

Condition: Ready

Work Function: WORK ORDER

Mod Req #: 96 - 069

QA: N SEIS: 3 Operability Pre-Test: N Procedures

CR: N LCO: N

ED: N PMT: Y Operability Post-Test: N Procedures

SEA: Y CIV: N

MRLE: Y

A/P: P CACC:

ERN

QA Codes

Sect XI C-13

Tools Needed

Work Plan/Instructions: None

LINE SUPERVISOR

2052

Plant Conditions: EOLB TRUT DYN

Other Conditions:

Fire Barrier Penetration: None

Equipment Isolation Required: N

Isolation Tag Series: #

Operability Pre-Test Complete:

Permission granted to perform work:

Qty D33 Notification Rec: Y

Qty D33 Signature: " " " "

Date: 1/15/97

Special Notification

Number of Steps: 001

Acct #: 00 - 0000N - 9500265 - 0000

MFG Code: WEST

Tech Manual Cont: #

\* WORK ORDER CLOSEOUT \*

Group Head Signature

Date: 2/4/97

ORIGINAL \*\*\*\*\*  
WO Priority: A \*\*\*\*\*  
Resp Group: ITN \*\*\*\*\*  
Equipment: Y-05-00 \*\*\*\*\*  
Equipment Name: PWR TO INCB-243/244/273-77 270  
Physical Location: 44/CH/CH 425  
Sequence No: 0  
Short Desc: REPLACE BREAKER  
Sched Date: 1/15/97  
Sched Time: 0800

PLANNED

WORK PROCEDURES

Crew: ME  
Shift: 2  
Class: 420

Work Plan Description:  
SEE ATTACHED WORK PLAN.  
ALL QC, FME, AND PNT ADDRESSED IN ATTACHED WORK PLAN.

QC REVIEW REQUIRED: N

WORK PERFORMED: *Replaced Breaker - works fine*  
*Original WP w/ WO#9612087, copy attached to this WO.*

ATE *✓* MCTW027

DATE *✓* 1/13/97

ACTUAL USED

TIME

SHIFT

WORKER CLASS

NUMBER OF WORKERS

TOTAL HOURS

TTL EXPOSURE/STEP (HOURS)

*120*  
*2*  
*45*

PARTS USED LIST ATTACHED: Y / *0*

WO TAGS REMOVED: *0* / N / NA

EMPLOYEE NUMBER: *1123107*

WORK COMPLETE DATE: *1/15/97*

EMPLOYEE NAME: \_\_\_\_\_

\* WORK COMPLETED \*

Cause Failure Code: PM / *0* / SVD / *0* / NRB / \_\_\_\_\_

As Found-Out of Spec: Y / N / *0* / NA Machine History Review Required: Y / N

Failed Component: *NA*

Corrective Action: *NA* / RP / RE / \_\_\_\_\_

LINE SUPERVISOR: *2057*

NAME: \_\_\_\_\_

Down Time: \_\_\_\_\_  
DATE: *1/15/97*

\* EQUIPMENT RETURN TO SERVICE \*

Operability Post Testing

EQUIP. TAKEN OFF - DATE: \_\_\_\_\_

Operability Procs Performed

NON OPS SUPV: \_\_\_\_\_

NAME: \_\_\_\_\_

NAME: \_\_\_\_\_

DATE: \_\_\_\_\_

DATE: *1/20/97*

DSS: *PB0928*

# WO WORK PLAN

Removal/Replacement of breakers 2Y-05-01, 05, 06 & 10

WO 9612082, 9612084,  
9612086, 9612087

UNIT 2

December 16, 1996

## 1.0 PURPOSE

This WO work plan provides direction for the removal of breakers 2Y-05-01, 05, 06 & 10. Breakers 2Y-05-01, 05 & 10 will be replaced with Westinghouse EHD 1015 15 amp breakers. Breakers 2Y-05-06 will be replaced with Westinghouse EHD 1020 20 amp breaker.

## 2.0 INITIAL CONDITIONS

1. Reactor is in a cold shutdown **OR** de-fueled. *15 18 1/15/97*
2. Verify loads listed in Return to Service steps *15* ~~20~~ through *18* ~~23~~ can be taken OOS.
3. Permission has been granted to remove/replace breakers 2Y-05-01, 05, 06 & 10.

## 3.0 ATTACHMENTS

- 3.1 Maintenance Electrical Safety Checklist, PBF-9044 form
- 3.2 Wire Removal Form, PBF-0036

## 4.0 REFERENCE DRAWINGS

None

## 5.0 MATERIALS

1. Westinghouse EHD 1015 breaker (Quantity 3)
2. Westinghouse EHD 1020 breaker (Quantity 1)

# WO WORK PLAN

Removal/Replacement of breakers 2Y-05-01, 05, 06 & 10

WO 9612082, 9612084,  
9612086, 9612087

UNIT 2

December 16, 1996

Hold Point	Step No.	Work Plan Description	Worker	Date
NOTE		Breakers 2Y-05-01, 05, 06, & 10 provide power to 2C39, 2C03 Turbine Supervisory, MOBs 242, 243, 272-277, 279, & MOBs 288-293, 296, 297, and 332.		
	1	Verify initial conditions have been met.	OPS	1/15/97
*CAUTION*	ALL COMPONENTS AND TERMINALS LOCATED IN THE PANEL ARE ASSUMED TO BE ENERGIZED, TAKE NECESSARY PRECAUTIONS.			
	2	Responsible Engineer to perform a pre-job briefing to include scope of project, personnel safety, and installation.	RE	1/15/97
FME:	General FME Statement: Tools and equipment shall be checked for loose parts and debris and temporary covers should be installed for foreign material exclusion (FME) of system/components, per Exclusion of Foreign Material from Plant Components and systems, NP 8.4.10.			
	3	Verify that breakers 2Y-05-01, 05, 06, & 10 are in the "OFF" position OR coordinate with OPS to place breakers 2Y-05-01, 05, 06, & 10 in "OFF".	MTN	1-15-97
	4	Remove 2Y-05 panel cover. Post panel with appropriate "Danger alive" placards.	MTN	1-15-97
	5	Disconnect wiring from breakers 2Y-05-01, 05, 06, & 10, recording wires removed on PB-0036 Wire Removal Form.	MTN	1-15-97
	6	Remove breakers 2Y-05-01, 05, 06, & 10 from panel.	MTN	1-15-97
	7	Prior to installing the replacement breakers, cycle breakers five times per the following directions: 1. Close breaker 2. Trip breaker using the trip to test button(red) on breaker. 3. Open breaker. 4. Use continuity checks to verify proper positioning of breaker contact on final cycle (closed, trip free, and open. Acceptance Criteria: Closed $\leq$ 1 ohm / Open $>$ 1 Mohm	MTN	1-15-97
	8	Install new Westinghouse EHD 1015 breakers in 2Y-05-01, 05, & 10. Install new Westinghouse EHD 1020 breaker in 2Y-05-06.	MTN	1-15-97
	9	Re-connect leads using attached PBF-0036 Wire Removal Form.	MTN	1-15-97

# WO WORK PLAN

Removal/Replacement of breakers 2Y-05-01, 05, 06 & 10

WO 9612082, 9612084,  
9612086, 9612087

UNIT 2

December 16, 1996

	10	<p>Torque the load side leads per the following step.</p> <p>For breakers with capture wire connections, determine the wire size of the leads connected to the breaker and torque per the following table:</p> <table border="1"> <thead> <tr> <th>Wire Size</th> <th>#14 to #10</th> <th>#8</th> <th>#6 to #4</th> <th>#2 to #1/0</th> </tr> </thead> <tbody> <tr> <td>Torque Value (in/lbs)</td> <td>20</td> <td>40</td> <td>45</td> <td>50</td> </tr> </tbody> </table> <p>Record torque wrench MTE number and calibration date on the WO and work plan.</p> <p>MTE <u>MCTW-027</u> Calibration Due Date <u>04/97</u></p>	Wire Size	#14 to #10	#8	#6 to #4	#2 to #1/0	Torque Value (in/lbs)	20	40	45	50	MTN	1-15-97
Wire Size	#14 to #10	#8	#6 to #4	#2 to #1/0										
Torque Value (in/lbs)	20	40	45	50										
<p><b>NOTE</b> Use calibrated digital voltmeter for the following step.</p>														
PMT:	11	<p><b>POST MAINTENANCE TEST</b></p> <p>A. Verify that each breaker reads 0 VAC on the load side of the breaker with the breaker open.</p> <p>B. Verify that each breaker reads a nominal 120 VAC on the load side of the breaker with the breaker closed.</p> <p>C. Position the breakers to the off position.</p>	<p>MTN</p> <p>See note pg 9 of 8</p>	1-15-97										
FME:	12	Perform a Foreign Materials Exclusion inspection of panel to verify all tools and foreign materials are removed	MTN	1-15-97										
	13	Reinstall panel cover.	MTN	1-15-97										
	14	Record all QAR, MTE and Lot numbers on WO	MTN	1-15-97										

# WO WORK PLAN

Removal/Replacement of breakers 2Y-05-01, 05, 06 & 10

WO 9612082, 9612084,  
9612086, 9612087

UNIT 2

December 16, 1996

2Y-05-01	15	<b>RETURN TO SERVICE TESTING</b>  Verify power to the following loads; 1. 2C39 Turbine Electro Hydraulic control panel 2. 2MS-2026/2027 Turbine Stop valves open/close indicating lights 3. 2C03 ANN 2F 4-3, Turbine supervisory alarm	OPS	1/26/97
2Y-05-05	16	<b>RETURN TO SERVICE TESTING</b>  Verify power to the following loads; 1. 2C03 Turbine Supervisory Instruments	OPS	1/16/97
2Y-05-06	17	<b>RETURN TO SERVICE TESTING</b>  Verify power to the following loads; 1. 2MS-2085-S, 2HX-22D MSR inlet steam control solenoid 2. 2MS-2086-S, 2HX-22C MSR inlet steam control solenoid 3. 2POS-2085, 2HX-22D MSR inlet steam control position switch 4. 2POS-2086, 2HX-22C MSR inlet steam control position switch 5. 2MS-2087-S, 2HX-22B MSR inlet steam control solenoid 6. 2MS-2088-S, 2HX-22A MSR inlet steam control solenoid 7. 2POS-2087, MSR inlet steam control solenoid 8. 2POS-2088, 2HX-22A MSR inlet steam control solenoid 9. 2POS-2513B, 2HX-21B HP Feedwater Heater 5B dump to condenser control position switch 10. 2POS-2514B, 2HX-21A HP Feedwater Heater 5A dump to condenser control position switch 11. 2POS-2515A/B, 2HX-22C MSR shell side level control position switch/MSR dump to condenser 12. 2POS-2516A/B, 2HX-22A MSR drain to condenser control position switch/MSR dump to condenser 13. 2POS-2517A/B, 2HX-22D MSR shell side level control position switch/MSR dump to condenser 14. 2POS-2518A/B, 2MS-22B MSR shell side level control position switch/MSR dump to condenser	OPS  See note in comments pg 8 of 9.	1/16/97

# WO WORK PLAN

Removal/Replacement of breakers 2Y-05-01, 05, 06 & 10

WO 9612082, 9612084,  
9612086, 9612087

UNIT 2

December 16, 1996

<p>2Y-05-06 (CONT.)</p>		<ol style="list-style-type: none"> <li>15. 2POS-2521B, 2T-25C MSR Stilling manifold dump to condenser control position switch</li> <li>16. 2POS-2522B, 2T-25B MSR Stilling manifold dump to condenser control position switch</li> <li>17. 2POS-2532B, 2T-23 heater Drain tank pump to condenser control position switch</li> <li>18. 2POS-2641B, 2T-25A MSR Stilling manifold dump to condenser control position switch</li> <li>19. 2POS-2642B, 2T-25D MSR Stilling manifold dump to condenser control position switch</li> <li>20. 2AR-3511-S, 2Z-53A Priming Air Ejector air side suction control solenoid</li> <li>21. 2AR-3512-S, 2Z-53B Priming Air Ejector air side suction control solenoid</li> <li>22. 2MS-2037-S, 2Z-53A/B Priming Air Ejector inlet steam regulator control solenoid</li> <li>23. 2POS-2037, 2Z-53A/B Priming Air Ejector steam inlet regulator control position switch</li> <li>24. 2POS-3511, 2Z-53A Priming Air Ejector air side suction control position switch</li> <li>25. 2POS-3512, 2Z-53B Priming Air Ejector air side suction control position switch</li> <li>26. 2TG-01, Auto stop and vacuum trip reset</li> <li>27. 2MS-2701-S, HP turbine drain upper left control solenoid</li> <li>28. 2MS-2702-S, HP turbine drain lower left control solenoid</li> <li>29. 2MS-2703-S, HP turbine drain upper right control solenoid</li> <li>30. 2MS-2704-S HP turbine drain lower right control solenoid</li> <li>31. 2MS-2705-S HP turbine drain extraction outlet control solenoid</li> <li>32. 2MS-2706-S HP turbine drain extraction outlet control solenoid</li> <li>33. 2MS-2729-S, 2HX-22A/C MSR cross under piping drain control solenoid</li> <li>34. 2MS-2730-S, 2HX-22B/D MSR cross under piping drain control solenoid</li> <li>35. 2MS-2040-S, 2T-26 Steam Generator blow down tank outlet control solenoid</li> </ol>		
-----------------------------	--	---	--	--



# WO WORK PLAN

Removal/Replacement of breakers 2Y-05-01, 05, 06 & 10

WO 9612082, 9612084,  
9612086, 9612087

UNIT 2

December 16, 1996

<p>2Y-05-06 (CONT.)</p>		<p>36. 2POS-2040, 2T-26 blow down tank outlet control position switch</p> <p>37. 2FD-2501B-S, 2HX-17B LP Feedwater Heater 2B dump to condenser control solenoid</p> <p>38. 2FD-2502B-S, 2HX-17B LP Feedwater Heater 1B dump to condenser control solenoid</p> <p>39. 2FD-2504B-S, 2HX-17A LP Feedwater Heater 2A dump to condenser control solenoid</p> <p>40. 2FD-2505B-S, 2HX-17A LP Feedwater Heater 1A dump to condenser control solenoid</p> <p>41. 2FD-2543B-S, 2HX-19B LP Feedwater Heater 3B dump to condenser control solenoid</p> <p>42. 2FD-2544B-S, 2HX-19A LP Feedwater Heater 3A dump to condenser control solenoid</p> <p>43. 2POS-2501A/B, 2HX-17B LP Feedwater Heater 2B drain to 1B control position switch/Dump to condenser control position switch</p> <p>44. 2POS-2502A/B, 2HX-17B LP Feedwater Heater 1B drain to condenser control position switch/Dump to condenser</p> <p>45. 2POS-2504A/B, 2HX-17A LP Feedwater Heater 2A drain to 1A control position switch/Dump to condenser</p> <p>46. 2POS-2505A/B, 2HX-17A LP Feedwater Heater 1A drain to condenser control position switch /Dump to condenser</p> <p>47. 2POS-2544A/B, 2HX-19A LP Feedwater Heater 3A drain to 2HX-17A control position switch/Dump to condenser</p> <p>48. 2C03 ANN fans and DC power failure relay</p>		
-----------------------------	--	---	--	--

# WO WORK PLAN

Removal/Replacement of breakers 2Y-05-01, 05, 06 & 10

WO 9612082, 9612084,  
9612086, 9612087

UNIT 2

December 16, 1996

2Y-05-10	18	<b>RETURN TO SERVICE TESTING</b>  Verify power to the following loads;  1. 2TR-2001. Reactor Coolant pump temp recorder 2. 2TR-2002, Turbine Generator temp recorder 3. 2C04 permissive and bypass lights 4. U2 reactor coolant makeup control 5. 2C04 ANN fans and DC power failure relay 6. 2VNPSE-03269-S, 2W-2A/B U2 Containment purge supply fan Outside Air suction damper solenoid 7. 2FS-03206, 2W-2A/B U2 Containment purge supply fan discharge flow switch 8. 2FS-3214, 2W-43A/B U2 Containment cleanup fan inlet flow switch 9. 2FS-3222A/B, 2W-3A/B control rod drive shroud fan flow switch 10. 2FS-3233, 2R-1, U2 Reactor Vessel cavity cooling air flow switch 11. 2FS-3278, 2W-6A/B Containment purge exhaust fan suction flow switch 12. U2 NIS channel test alarm relay A29 13. 2TR-2000A/B, thermocouple recorder 14. 2NR-45, delta flux differential amplifiers 2-1/2 DA	OPS 1/16/97
----------	----	--	----------------

# WO WORK PLAN

Removal/Replacement of breakers 2Y-05-01, 05, 06 & 10

WO 9612082, 9612084,  
9612086, 9612087

UNIT 2

December 16, 1996

## Comments:

During return to service testing (Load verification), not every load listed could be verified as having power to it because the unit is shutdown. At least one load per breaker was verified as having power to it. This, along with verification of 120 VAC at the load side of the breaker when closed, is sufficient to verify the new breakers are supplying power to their circuits. *1/15/96*



Work Order No. 9612086

## Return to Service Testing Reviews

INITIALS

Pre-Release / Pre or Post-RTS

Work Group Post-Maintenance Testing

CYCLE BKRS CHECKING CONTINUITY / TESTING TRIP  
VERIFY BKR OPERATION VIA VOLTAGE CHECKS

Section XI Equipment Y (N)

Operability Testing

Verify ~~1-3-97~~ Two Lights / light illuminated  
for MSR Supplies

Inspection Testing

ENGINEERING REVIEW

SECTION XI ENGINEERING REVIEW

1-3-97

N/A →

ORIGINAL  
NO Pr. Entry # \* UNIT 2 \* **WCC TRACKING**  
Resp Group MTN \*\*\*\*\*  
Equipment Y-05-10  
Equipment Name PMK TO 240P-282-293/294/297/332  
Physical Location 44/CB/CP WES

Problem Description:  
REPLACE BREAKER WITH PROPER SIZE BREAKER TO PROVIDE CORRECT CIRCUIT PROTECTION.

Originator: CFC Package ID: U2R12 Activity: 9883  
Tag/Sticker Placed: T No: 99321 Tag/Sticker Lcd: 21-05  
Job Type: CORRECTIVE MAINTENANCE Project ID: Cond: Inv: Cond:  
Work Function: WORK ORDER  
Mod Req 4: 96 - 069

QA: N SETS: 3 Operability Pre-Test: N Procedures  
SR: N LOD: N  
EQ: N PMT: Y Operab: Y Post-Test: N Procedures  
SSA: Y CIV: N BRULE: X  
A/P: P CACC  
RAV  
A Codes: Ser: 43 Class:  
Tools Needed:

Work Plan/Verification: 2057 1/15/97  
Plant Condition: 2057 1/15/97  
Other Conditions:  
Fire Barrier Penetration:  
Equipment Isolation Required: N  
Isolation Tag Series 4:

Operability Pre-Test Complete: Isolation as requested  
Permission granted to perform work  
Has DSS Notification Rec'd: Yes DSS Signature: Date: 1/15/97

Special Notification:

Number of Steps: 001  
Acct #: 00 - 0000N - 9500235 - 00000  
WFG Code: WEST Tech Manual: Cnt: 4

\* WORK ORDER CLOSEOUT \*

Group Head Signature: Date: 1/22/97

ORIGINAL \*\*\*\*\* BDNF \*\*\*\*\*  
Job Priority: 4 \* UNIT 2 \*  
Resp Group: MTN \*\*\*\*\* STEP DETAIL \*\*\*\*\*  
Equipment: Y-05-10 System: 7700  
Equipment Name: FMR TO 2808-280-053/280-053.771  
Physical Location: 44/DB/CP WFT  
Sequence No: 03  
Short Desc: REPLACE BREAKER  
Need Date: \_\_\_\_\_  
Sched Start Date: \_\_\_\_\_

PLANNED: GORE PROCEDURES  
Crew: ME  
Shift: 2  
Class: 420

Work Plan Description:  
SEE ATTACHED WORK PLAN.  
ALL QC, FME, AND PNT ADDRESSED IN ATTACHED WORK PLAN.

QC REVIEW REQUIRED: N DATE: \_\_\_\_\_

WORK PERFORMED: *Replaced Breakers - works fine*

✓ MCTW 227

✓ 11576

ACTUAL USED: CREW  
SHIFT: \_\_\_\_\_  
WORKER CLASS: 420  
NUMBER OF WORKERS: 2  
TOTAL HOURS: 1.5  
TTL EXPOSURE/STEP (MREM): \_\_\_\_\_

PARTS USED LIST ATTACHED: Y / ☒  
QC TAGS REMOVED: ☒ / N / NA  
EMPLOYEE NUMBER: 1-22017

WORK COMPLETE DATE: 1/15/97  
EMPLOYEE NAME: \_\_\_\_\_

\* WORK COMPLETED \*  
Cause Failure Code: PH / ☒ / NRH / \_\_\_\_\_  
As Found-Out of Spec: Y / N / ☒ Machine History Review Required: Y / N  
Failed Component: NA  
Corrective Action: ☒ / RP / RE / \_\_\_\_\_  
LINE SUPERVISOR: 1-2057 NAME: \_\_\_\_\_  
DATE: 1/15/97

\* EQUIPMENT RETURN TO SERVICE \*  
Operability Post Testing: *none req'd*  
EQUIP. TAKEN CCS - DATE: \_\_\_\_\_ TIME: \_\_\_\_\_ RETURN DATE: \_\_\_\_\_ TIME: \_\_\_\_\_  
Operability Procd Performed: \_\_\_\_\_  
NON OPS CUPV: \_\_\_\_\_ NAME: \_\_\_\_\_ DATE: \_\_\_\_\_  
DSS: PB0928 NAME: \_\_\_\_\_ DATE: 1/21/97



# WO WORK PLAN

Removal/Replacement of breakers 2Y-05-01, 05, 06 & 10

WO 9612082, 9612084,  
9612086, 9612087

UNIT 2

December 16, 1996

## 1.0 PURPOSE

This WO work plan provides direction for the removal of breakers 2Y-05-01, 05, 06 & 10. Breakers 2Y-05-01, 05 & 10 will be replaced with Westinghouse EHD 1015 15 amp breakers. Breakers 2Y-05-06 will be replaced with Westinghouse EHD 1020 20 amp breaker.

## INITIAL CONDITIONS

1. Reactor is in a cold shutdown **OR** de-fueled. *15 18 1/12/91*
2. Verify loads listed in Return to Service steps ~~20~~ through ~~23~~ can be taken OOS.
3. Permission has been granted to remove/replace breakers 2Y-05-01, 05, 06 & 10.

## 3.0 ATTACHMENTS

- 3.1 Maintenance Electrical Safety Checklist, PBF-9044 form
- 3.2 Wire Removal Form, PBF-0036

## 4.0 REFERENCE DRAWINGS

None

## 5.0 MATERIALS

1. Westinghouse EHD 1015 breaker (Quantity 3)
2. Westinghouse EHD 1020 breaker (Quantity 1)

# WO WORK PLAN

Removal/Replacement of breakers 2Y-05-01, 05, 06 & 10

WO 9612082, 9612084,  
9612086, 9612087

UNIT 2

December 16, 1996

Hold Point	Step No.	Work Plan Description	Worker	Date
NOTE		Breakers 2Y-05-01, 05, 06, & 10 provide power to 2C39, 2C03 Turbine Supervisory, MOB's 242, 243, 272-277, 279,* & MOB's 288-293, 296, 297, and 332.		
	1	Verify initial conditions have been met.	OPS	1-15-97
*CAUTION*	ALL COMPONENTS AND TERMINALS LOCATED IN THE PANEL ARE ASSUMED TO BE ENERGIZED, TAKE NECESSARY PRECAUTIONS.			
	2	Responsible Engineer to perform a pre-job briefing to include scope of project, personnel safety, and installation.	RE	1-15-97
FME:	General FME Statement: Tools and equipment shall be checked for loose parts and debris and temporary covers should be installed for foreign material exclusion (FME) of system/components, per Exclusion of Foreign Material from Plant Components and systems, NP 8.4.10.			
	3	Verify that breakers 2Y-05-01, 05, 06, & 10 are in the "OFF" position <b>OR</b> coordinate with OPS to place breakers 2Y-05-01, 05, 06, & 10 in "OFF".	MTN	1-15-97
	4	Remove 2Y-05 panel cover. Post panel with appropriate "Danger alive" placards.	MTN	1-15-97
	5	Disconnect wiring from breakers 2Y-05-01, 05, 06, & 10, recording wires removed on PB-0036 Wire Removal Form.	MTN	1-15-97
	6	Remove breakers 2Y-05-01, 05, 06, & 10 from panel.	MTN	1-15-97
	7	Prior to installing the replacement breakers, cycle breakers five times per the following directions: 1. Close breaker 2. Trip breaker using the trip to test button(red) on breaker. 3. Open breaker. 4. Use continuity checks to verify proper positioning of breaker contact on final cycle (closed, trip free, and open. Acceptance Criteria: Closed $\leq 1$ ohm / Open $> 1$ Mohm	MTN	1-15-97
	8	Install new Westinghouse EHD 1015 breakers in 2Y-05-01, 05, & 10. Install new Westinghouse EHD 1020 breaker in 2Y-05-06.	MTN	1-15-97
	9	Re-connect leads using attached PBF-0036 Wire Removal Form.	MTN	1-15-97

# WO WORK PLAN

Removal/Replacement of breakers 2Y-05-01, 05, 06 & 10

WO 9612082, 9612084,  
9612086, 9612087

UNIT 2

December 16, 1996

	10	<p>Torque the load side leads per the following step.</p> <p>For breakers with capture wire connections, determine the wire size of the leads connected to the breaker and torque per the following table:</p> <table border="1"> <thead> <tr> <th>Wire Size</th> <th>#14 to #10</th> <th>#8</th> <th>#6 to #4</th> <th>#2 to #1/0</th> </tr> </thead> <tbody> <tr> <td>Torque Value (in/lbs)</td> <td>20</td> <td>40</td> <td>45</td> <td>50</td> </tr> </tbody> </table> <p>Record torque wrench MTE number and calibration date on the WO and work plan.</p> <p>MTE <u>MCTW-027</u> Calibration Due Date <u>04/97</u></p>	Wire Size	#14 to #10	#8	#6 to #4	#2 to #1/0	Torque Value (in/lbs)	20	40	45	50	MTN	1-15-97
Wire Size	#14 to #10	#8	#6 to #4	#2 to #1/0										
Torque Value (in/lbs)	20	40	45	50										
NOTE	Use calibrated digital voltmeter for the following step.													
PMT:	11	<p><b>POST MAINTENANCE TEST</b></p> <p>A. Verify that each breaker reads 0 VAC on the load side of the breaker with the breaker open.</p> <p>B. Verify that each breaker reads a nominal 120 VAC on the load side of the breaker with the breaker closed.</p> <p>C. Position the breakers to the off position.</p>	MTN	1-15-97										
FME:	12	Perform a Foreign Materials Exclusion inspection of panel to verify all tools and foreign materials are removed	MTN	1-15-97										
	13	Reinstall panel cover.	MTN	1-15-97										
	14	Record all QAR, MTE and Lot numbers on WO	MTN	1-15-97										

# WO WORK PLAN

Removal/Replacement of breakers 2Y-05-01, 05, 06 & 10

WO 9612082, 9612084,  
9612086, 9612087

UNIT 2

December 16, 1996

2Y-05-01	15	<b>RETURN TO SERVICE TESTING</b>  Verify power to the following loads; 1. 2C39 Turbine Electro Hydraulic control panel 2. 2MS-2026/2027 Turbine Stop valves open/close indicating lights 3. 2C03 ANN 2F 4-3, Turbine supervisory alarm	OPS	1/28/97
2Y-05-05	16	<b>RETURN TO SERVICE TESTING</b>  Verify power to the following loads; 1. 2C03 Turbine Supervisory Instruments	OPS	1/14/97
2Y-05-06	17	<b>RETURN TO SERVICE TESTING</b>  Verify power to the following loads; 1. 2MS-2085-S, 2HX-22D MSR inlet steam control solenoid 2. 2MS-2086-S, 2HX-22C MSR inlet steam control solenoid 3. 2POS-2085, 2HX-22D MSR inlet steam control position switch 4. 2POS-2086, 2HX-22C MSR inlet steam control position switch 5. 2MS-2087-S, 2HX-22B MSR inlet steam control solenoid 6. 2MS-2088-S, 2HX-22A MSR inlet steam control solenoid 7. 2POS-2087, MSR inlet steam control solenoid 8. 2POS-2088, 2HX-22A MSR inlet steam control solenoid 9. 2POS-2513B, 2HX-21B HP Feedwater Heater 5B dump to condenser control position switch 10. 2POS-2514B, 2HX-21A HP Feedwater Heater 5A dump to condenser control position switch 11. 2POS-2515A/B, 2HX-22C MSR shell side level control position switch/MSR dump to condenser 12. 2POS-2516A/B, 2HX-22A MSR drain to condenser control position switch/MSR dump to condenser 13. 2POS-2517A/B, 2HX-22D MSR shell side level control position switch/MSR dump to condenser 14. 2POS-2518A/B, 2MS-22B MSR shell side level control position switch/MSR dump to condenser	OPS	1/16/97

# WO WORK PLAN

Removal/Replacement of breakers 2Y-05-01, 05, 06 & 10

WO 9612082, 9612084,  
9612086, 9612087

UNIT 2

December 16, 1996

<p>2Y-05-06 (CONT.)</p>	<ol style="list-style-type: none"> <li>15. 2POS-2521B, 2T-25C MSR Stilling manifold dump to condenser control position switch</li> <li>16. 2POS-2522B, 2T-25B MSR Stilling manifold dump to condenser control position switch</li> <li>17. 2POS-2532B, 2T-23 heater Drain tank pump to condenser control position switch</li> <li>18. 2POS-2641B, 2T-25A MSR Stilling manifold dump to condenser control position switch</li> <li>19. 2POS-2642B, 2T-25D MSR Stilling manifold dump to condenser control position switch</li> <li>20. 2AR-3511-S, 2Z-53A Priming Air Ejector air side suction control solenoid</li> <li>21. 2AR-3512-S, 2Z-53B Priming Air Ejector air side suction control solenoid</li> <li>22. 2MS-2037-S, 2Z-53A/B Priming Air Ejector inlet steam regulator control solenoid</li> <li>23. 2POS-2037, 2Z-53A/B Priming Air Ejector steam inlet regulator control position switch</li> <li>24. 2POS-3511, 2Z-53A Priming Air Ejector air side suction control position switch</li> <li>25. 2POS-3512, 2Z-53B Priming Air Ejector air side suction control position switch</li> <li>26. 2TG-01, Auto stop and vacuum trip reset</li> <li>27. 2MS-2701-S, HP turbine drain upper left control solenoid</li> <li>28. 2MS-2702-S, HP turbine drain lower left control solenoid</li> <li>29. 2MS-2703-S, HP turbine drain upper right control solenoid</li> <li>30. 2MS-2704-S HP turbine drain lower right control solenoid</li> <li>31. 2MS-2705-S HP turbine drain extraction outlet control solenoid</li> <li>32. 2MS-2706-S HP turbine drain extraction outlet control solenoid</li> <li>33. 2MS-2729-S, 2HX-22A/C MSR cross under piping drain control solenoid</li> <li>34. 2MS-2730-S, 2HX-22B/D MSR cross under piping drain control solenoid</li> <li>35. 2MS-2040-S, 2T-26 Steam Generator blow down tank outlet control solenoid</li> </ol>	
-----------------------------	---	--

# WO WORK PLAN

Removal/Replacement of breakers 2Y-05-01, 05, 06 & 10

WO 9612082, 9612084,  
9612086, 9612087

UNIT 2

December 16, 1996

<b>2Y-05-06 (CONT.)</b>		<ul style="list-style-type: none"><li>36. 2POS-2040, 2T-26 blow down tank outlet control position switch</li><li>37. 2FD-2501B-S, 2HX-17B LP Feedwater Heater 2B dump to condenser control solenoid</li><li>38. 2FD-2502B-S, 2HX-17B LP Feedwater Heater 1B dump to condenser control solenoid</li><li>39. 2FD-2504B-S, 2HX-17A LP Feedwater Heater 2A dump to condenser control solenoid</li><li>40. 2FD-2505B-S, 2HX-17A LP Feedwater Heater 1A dump to condenser control solenoid</li><li>41. 2FD-2543B-S, 2HX-19B LP Feedwater Heater 3B dump to condenser control solenoid</li><li>42. 2FD-2544B-S, 2HX-19A LP Feedwater Heater 3A dump to condenser control solenoid</li><li>43. 2POS-2501A/B, 2HX-17B LP Feedwater Heater 2B drain to 1B control position switch/Dump to condenser control position switch</li><li>44. 2POS-2502A/B, 2HX-17B LP Feedwater Heater 1B drain to condenser control position switch/Dump to condenser</li><li>45. 2POS-2504A/B, 2HX-17A LP Feedwater Heater 2A drain to 1A control position switch/Dump to condenser</li><li>46. 2POS-2505A/B, 2HX-17A LP Feedwater Heater 1A drain to condenser control position switch /Dump to condenser</li><li>47. 2POS-2544A/B, 2HX-19A LP Feedwater Heater 3A drain to 2HX-17A control position switch/Dump to condenser</li><li>48. 2C03 ANN fans and DC power failure relay</li></ul>		
-----------------------------	--	--	--	--

# WO WORK PLAN

Removal/Replacement of breakers 2Y-05-01, 05, 06 & 10

WO 9612082, 9612084,  
9612086, 9612087

UNIT 2

December 16, 1996

2Y-05-10	18	<p><b>RETURN TO SERVICE TESTING</b></p> <p>Verify power to the following loads;</p> <ol style="list-style-type: none"> <li>1. 2TR-2001, Reactor Coolant pump temp recorder</li> <li>2. 2TR-2002, Turbine Generator temp recorder</li> <li>3. 2C04 permissive and bypass lights</li> <li>4. U2 reactor coolant makeup control</li> <li>5. 2C04 ANN fans and DC power failure relay</li> <li>6. 2VNPSE-03269-S, 2W-2A/B U2 Containment purge supply fan Outside Air suction damper solenoid</li> <li>7. 2FS-03206, 2W-2A/B U2 Containment purge supply fan discharge flow switch</li> <li>8. 2FS-3214, 2W-43A/B U2 Containment cleanup fan inlet flow switch</li> <li>9. 2FS-3222A/B, 2W-3A/B control rod drive shroud fan flow switch</li> <li>10. 2FS-3233, 2R-1, U2 Reactor Vessel cavity cooling air flow switch</li> <li>11. 2FS-3278, 2W-6A/B Containment purge exhaust fan suction flow switch</li> <li>12. U2 NIS channel test alarm relay A29</li> <li>13. 2TR-2000A/B, thermocouple recorder</li> <li>14. 2NR-45, delta flux differential amplifiers 2-1/2 DA</li> </ol>	<p>OPS</p> <p><i>See note in comments Section 8 of 8. pg</i></p>	<p>1/16/97</p>
----------	----	--	--	----------------



# WO WORK PLAN

Re.moval/Replacement of breakers 2Y-05-01, 05, 06 & 10

WO 9612082, 9612084,  
9612086, 9612087

UNIT 2

December 16, 1996

## Comments:

During return to service testing (Load verification), not every load listed could be verified as having power to it because the unit is shutdown. At least one load per breaker was verified as having power to it. This, along with verification of 120 VAC at the load side of the breaker when closed, is sufficient to verify the new breakers are supplying power to their circuits.

-/96

## WIRE REMOVAL LOG

PBF-0036  
Revision 2 04/29/94

Work Order No. 9612087

## Return to Service Testing Reviews

INITIALS

Pre-Release / Pre or Post-RTS

Work Group Post-Maintenance Testing

CYCLE BKR'S CHECKING CONTINUITY / TESTING TRIP  
VERIFY BKR OPERATION VIA VOLTAGE CHECKS

} SAT SEE NOTE Page 8 of 8 of W.P.

Section XI Equipment

✓ (V)



Operability Testing

Verify TR-2000 CTR-2001 operable

Inservice Testing

1-3-97

ENGINEERING REVIEW

SECTION XI ENGINEERING REVIEW

N/A →

POINT BEACH UNIT 2 RESTART COMMITMENT  
INDEPENDENT REVIEW RESULTS

Commitment ID Number 59    Rev 1

Commitment Description

The following modification will be in an accepted status (i.e., the applicable physical work completed, post-maintenance and return to service testing completed satisfactorily, and the associated component/system being declared operable) prior to being required to be operable per Technical Specifications: Modification 96-070 - replace molded case circuit breakers associated with instrument buses 2Y-05 and 2Y-06.

This will resolve an issue where these breakers are oversized for the wiring they are protecting, creating a potential delay or lack of breaker tripping situation should a fault occur.

Review Methodology

Review modification with Responsible Engineer.

Review modification scope, and if scope was changed, determine change rationale and if there is any safety impact.

Review modification design and installation documents against scope. Identify and review documentation acceptance items.

Verify that the documentation is adequate and that the documentation acceptance items have been completed and documented.

Review the modification tests to verify that the tests, are appropriate and were successfully completed.

Determine if Condition Reports (CRs) were generated in performance of this modification and verify that they are documented/tracked.

Review Results

The modification was discussed with the Responsible Engineer (RE). No issues or concerns regarding the modification installation were identified by the RE.

The modification package (MR 96-070); Safety Evaluation screening; Work Plan for Work Orders 9612082, 9612084, 9612086, 9612087; and Work Plan for Work Orders 9612088 and 9612094 were reviewed.

The Safety Evaluation screening had minor discrepancies with the modification final design and Work Plan. The screening incorrectly referenced action item #2 to Condition Report CR 96-539 instead of action item #1. This CR only has one action item. The safety evaluation screening noted that separate Work Plans would be created for each of the six breakers which are replaced. This was not done. Two Work Plans were created for MR 96-070; one to control the breaker replacements on the Y-05 panel, and another to control the breaker replacements on the Y-06 panel. These discrepancies do not change the results of the 50.59 screening or create a safety issue. The RE has

POINT BEACH UNIT 2 RESTART COMMITMENT  
INDEPENDENT REVIEW RESULTS

Commitment ID Number 59    Rev 1

been notified of the discrepancies and has been directed to make the appropriate pen and ink changes to the original documents.

Verification of pen and ink changes to the Control Room/WCC documents was performed. The Document Update Sheet (DUS) identified that the only acceptance item for MR 96-070 was pen and ink changes to the MDB 3.2.11 for the 2Y05 and 2Y06 panels. These changes have not been made to the MDB in either the WCC or Control Room prior to the modification being accepted by the DSS and returned to service. The RE has been notified of this issue and has made the appropriate pen and ink changes to the MDB. This acceptance item has been verified completed.

The DUS for MR 96-070 identified that drawing revisions to the Westinghouse 499 series elementaries would be required for closeout of the modification. The Westinghouse 499 series elementaries, are changes that typically need to be completed as acceptance items to a modification. Based on review of drawings and discussion with the RE, the changes which are proposed (add the breaker size to the drawing) to Westinghouse drawings 499B466 Sh. 847, Sh. 848, and Sh. 1010, represent enhancements to the drawings and are not required to be classified as an acceptance item.

Information regarding the installation/mounting of the breakers was not specific in detail. Questions specific to the SQUG program impacts and seismic mounting were raised with the RE. The RE noted that the replacement breakers were physically like-for-like (mounting, size, weight, etc.) to the old breakers. To address these concerns, the RE presented the modification details to the SQUG group. The SQUG group noted that the mounting and control panels evaluation would not be impacted based on the like-for-like replacement. To document this review, the RE revised the Design Input Checklist (Section F.2) to note the conclusions of the SQUG group.

The Final Design Description provided the maximum circuit load current for each of the replacement breakers. The 2Y-05-06 breaker maximum circuit load is listed at 17 amps. The replacement breaker size trip rating is 20 amps. Since all loads could not be simultaneously energized during PMT, the RE was asked if there would be enough margin in the 2Y-05-06 breaker trip rating. The RE noted that very conservative methods were used to estimate the maximum circuit loads and the 20 amp trip rating will be sufficient.

Post Maintenance Testing consisted of continuity, verification of breaker operation via voltage checks and functional testing (circuit operability checks) of equipment. The PMT actions have been satisfactorily completed and signed off. Based on the scope of this installation, these tests are appropriate PMT for the installation.

Work Orders 9612082, 9612084, 9612086, 9612087, 9612088, and 9612094 and the associated work plans have been installed, tested and accepted by the DSS.

No Condition Reports have been generated in performance of MR 96-070. This was concluded based on an electronic search of the NUTRK system using the Work Order numbers and Modification number as search criteria.

No ECRs were generated in support of this modification.

POINT BEACH UNIT 2 RESTART COMMITMENT  
INDEPENDENT REVIEW RESULTS

Commitment ID Number 59    Rev 1

Conclusion

Based on this independent review, there are no items involved with Restart Commitment #59 which would impede Unit 2 start up.

Reviewer: \_\_\_\_\_ 4/22/97



\*\*\*\*\* Responsible Person:  
\* Trkid: U2R22 RESTART \* Urgency: DONE  
\* Action Number: 75 \* Work Priority: 99  
\*\*\*\*\*

Activity Pending is: DONE

ASSOCIATED WITH A COMMITMENT

## -----TITLE AND TASK DESCRIPTION-----

Unit 2 Refueling 22 Startup Commitments

Revise the initial and requalification operator training plans to include a review of the administrative procedures identified as significant to daily operation of the plant during each 2-year operations training plan.

## -----DATES-----

Source Record: 01/10/97	***** Evaluation *****	***** Correction *****
Commitment:	Eval Due:	Corr Act Due: 02/13/97
Action Create: 01/14/97	Orig Eval Due:	Orig CA Due: 02/13/97
Action Closed: 05/03/97	Eval Done:	Corr Act Done: 05/01/97

## -----PEOPLE-----

Responsible for Overall Action:  
Responsible for Current Pending Activity:  
Issue Manager:  
Initiator:  
Punchlist Administrator:

## -----UPDATE-----

(01/29/97 ) In conjunction with an EC commitment, the administrative procedures have been allotted time slots in the LRTP. This will provide the opportunity to systematically review those procedures significant to daily plant operation throughout the course of the training plan.

These administrative procedures are at the inception of an overhaul project. We are targetted to complete this upgrade project by 6/97 with ensuing coverage of the topics. The exact number of procedures involved is not possible to ascertain, because some of these procedures may be cancelled, combined, etc. during the course of the upgrade. I estimate that this project may scope anywhere from 15 to 25 procedures. Examples of these procedures are many of the OMs (use of dedicated operators, administrative limits, independent check guidelines, work plans, valve and equipment operation, MOV/AOV operation and maintenance, etc.) The scope may also include NPs such as condition reporting, incident investigation initiation, implementation of TS/Safety Related surveillance testing requirements, etc. Operations Management should determine the scope and types of procedures bounded by this commitment by 2/28/97 so that there is adequate time for the procedure upgrade project to produce the desired end product.

(05/01/97 ) The administrative procedures significant to daily plant operations were identified in company memo NPM 97-0190 from to identified items. Actions have been taken to ensure coverage of these identified items. All identified procedures have been incorporated into TRCR 86.0 to ensure coverage in initial training. TRPR 33.0 has been revised to reflect a commitment to cover the identified procedures on a biennial basis and an appendix was added to the program containing the list of procedures.

(05/01/97 ) Passed to for acceptance of work.

(05/01/97 ) Passed to for Verification.  
Actions completed as of 5/1/97. Supporting documentation provided to Close.

(05/01/97 ) Passed to for Final Close Out.  
The document revisions meet the intent of this commitment. This item is ready to be closed.

(05/03/97 ) PLA Closure of Item.



## -----REFERENCES-----

TRPR 33.0	TRCR 61.0
TRCR 68.0	TRCR 86.0
NPM 97-0190	

## -----MISCELLANEOUS-----

Originating Agency:	System: XX
NRC Open Item Number:	NRC Status:
Related Outages: U2R22	
Engineering Work Type: None Specified	
Person Hours: Original Estimate =	
Current Estimate =	
Actual Hours =	



INTERNAL  
CORRESPONDENCE

#75

NPM 97-0190

To:

From:

Date: April 15, 1997

Subject: ADMINISTRATIVE PROCEDURE TRAINING FOR OPERATIONS  
PERSONNEL

Copy To:

File

---

Reference: Restart Commitment #75, NRC 96 Enforcement Conference Action Number 20

The table enclosed in this memo lists administrative procedures significant to daily operation of the plant which are recommended to be included for review within the two year operations training plan. These procedures are listed in the Licensed Operator Retraining column of the table and are categorized by procedure groups.

The administrative procedures which are applicable to the Initial License Training Program are those in the Licensed Operator Retraining column plus the Initial License Training column.

This recommendation is based on input from (Duke Engineering), (DSS), the Operations Training Staff, and . The two year operations training plan and the Initial License Training Program must be modified to incorporate these procedures. This list will be reviewed and revised as necessary in conjunction with development of subsequent two year Operations training plans.

**Organization Manual**

Licensed Operator Retraining	Initial License Training
(none)	NOM DCS - Duty and Call
	NOM DTA - Duty Technical Advisor
	NOM MSS - Manager Supervisory Staff
	NOM OPS - Operations
	T.S. 15.6.2 - Organization (15.6.2.1 through 15.6.2.3)
	FSAR 12.2 - Organization
	Note: All of the above could be covered in one lesson plan with OM 3.1, Shift Staffing.

**Admin Manual**

<b>Licensed Operator Retraining</b>	<b>Initial License Training</b>
AM 3-3: At Power Pri-Sec Leakage Program	AM 3-14: FSAR Maintenance & Update

**Nuclear Power (NP's)**

<b>Licensed Operator Retraining</b>	<b>Initial License Training</b>
NP 1.1.4: Procedure Use and Adherence	NP 1.9.4: Confined Spaces Procedure
NP 1.2.2: Technical Procedure Classification, Review and Approval	NP 1.9.5: Industrial Safety Equipment
NP 1.2.3: Temporary Changes	NP 1.9.13: Ignition Control
NP 1.2.4: Procedure Documentation Requirements	NP 2.3.4: System Restoration
NP 1.2.6: Infrequently Performed Tests or Evolutions	NP 4.2.19: General Rules for Work in Rad Areas
NP 1.6.4: Verbal Communication	NP 5.2.6: FSAR Revisions (this should be coupled with AM 3-14)
NP 1.6.6 Work Duration Restrictions	NP 5.3.1: Condition Reporting System
NP 1.9.15: Danger Tag Procedure	NP 8.1.3: Post Maintenance Testing
NP 2.3.3: Work Control Center	NP 10.3.1: Authorization of Changes, Tests and Experiments (10CFR50.59 and 72.48 reviews)
NP 3.2.2: Primary Water Chemistry Monitoring Program	
NP 3.2.3: Secondary Water Chemistry Monitoring Program	
NP 5.3.7: Operability Determination	
NP 7.3.1: Temporary Modifications	
NP 8.1.1: Work Order Processing	
NP 10.1.1: TS Equipment OOS/Voluntary Entry into LCO	

### Operations Manual

Licensed Operator Retraining	Initial License Training
OM 1.1: Conduct of Plant Operations	OM 3.1: Shift Staffing
OM 3.12: Equipment Status	OM 3.4: Self Checking
OM 3.17: Independent Checks	OM 3.9: Watchstation Status Checks and Watchstation Turnover Guides
OM 3.18: Operations Administrative Limits	OM 3.13: Operations Notebook
OM 3.19: RCS Leakage Determination	
OM 3.20: MOV and AOV Operation	
OM 3.26: Dedicated Operator	
OM 3.27: Appendix R Requirements	
OM 3.29: Pre and Post Job Briefings	
OM 3.7: EOP Usage & Adherence	
OM 4.1.1: Post-Trip Review	
OM 4.2.2: In Service Tests	
OM 5.4.1: OPS Group Periodic Testing and Surveillance	
OM 5.4.4: Control of Posted Information	
OM 6.1: Performance Assessment Program	
DCS Handbook: SRO's Only	

Approved: \_\_\_\_\_

ORIGINAL

UN Prior

UNIT 2

WCC TRACKING

Ref Group

Equipment Y-06-05

Equipment Make PWR TO U2 POLYMER PROSENA 400 SYSTEM

Physical Location 44, CB/CR WEST

Problem Description

REPLACE BREAKER WITH PROPER SIZE BREAKER TO PROVIDE CORRECT CIRCUIT PROTECTION.

Originator

EPE

Change To 02600

Activity 350

Tag/Sticker Placed T No 99323

Tag/Sticker Locn 25-06

Job Type CORRECTIVE MAINTENANCE

Project ID

Order of Work

Work Function: WORK ORDER

Mod Req # 96 - 069

QA: N SEIS: 3 Operability Pre-Test: N Procedures:

SR: N LCD: N

EQ: N PMT: Y Operability Post-Test: N Procedures:

SSA: Y CTV: N

A/P: R CACC:

RRM: Tech Spec Ref

QA Codes Sec XT Class

Tools Needed

Work Plan/Instructions

LINE SUPERVISOR

2057

1/16/97

Plant Conditions

Other Conditions

Fire Barrier Penetration Permit

Equipment Isolation Respected

Isolation Tag Series

Operability Pre-Test Complete

Permission granted to perform work

Ops DSD Notification Ref

Special Notification

Number of Steps 001

Acct # 00 - 0000M - 9500260 - 00000

MFG Code 4007 Tech Manual Cntl #

\* WORK ORDER CLOSEDOUT \*

Group Head Signature

Date 1/22/97

Operability Post Test No.	Operational	
EQUIP. TAKEN OOS DATE	1/17/97	TIME 0100
Operability Procs Performed	None	
NON OPS SUPV	NAME	DATE
OPS	NAME	DATE
PB1718		1/17/97

# WO WORK PLAN

Removal/Replacement of breakers 2Y-06-01 & 05

WO 9612088, 9612094

Wade Berger

UNIT 2

January 2, 1997

## 1.0 PURPOSE

This WO work plan provides direction for the removal of breakers 2Y-06-01 & 05 and replacement with Westinghouse EHD 1015 15 amp breakers.

## 2.0 INITIAL CONDITIONS

1. Reactor is in a cold shutdown **OR** defueled.
2. Verify loads listed in Return to service steps <sup>15 OOS 16 OOS</sup> ~~20~~ and ~~21~~ can be taken OOS. \*
3. Permission has been granted to remove/replace breakers 2Y-06-01 & 05.

## 3.0 ATTACHMENTS

- 3.1 Maintenance Electrical Safety Checklist, PBF-9044 form \*
- 3.2 Wire Removal Form, PBF-0036

## 4.0 REFERENCE DRAWINGS

Westinghouse elementary drawing sheets 839, 877, 878, 901, 1534, and 1539

## 5.0 MATERIALS

1. Westinghouse EHD 1015 breaker (Quantity 2)



# WO WORK PLAN

Removal/Replacement of breakers 2Y-06-01 & 05

WO 9612088, 9612094

UNIT 2

January 2, 1997

Hold Point	Step No.	Work Plan Description	Worker	Date
NOTE		Breakers 2Y-06-01 & 05 provide power to C01 MOBs 175, 178-181, 183, 184, and 2C03 MOBs 240, 241, 271, and U2 Preseparator system.		
	1	Verify initial conditions have been met.	OPS	1-17-97
*CAUTION*	ALL COMPONENTS AND TERMINALS LOCATED IN THE PANEL ARE ASSUMED TO BE ENERGIZED, TAKE NECESSARY PRECAUTIONS.			
	2	Responsible Engineer to perform a pre-job briefing to include scope of project, personnel safety, and installation.	RE	1/17/97
FME:	General FME Statement: Tools and equipment shall be checked for loose parts and debris and temporary covers should be installed for foreign material exclusion (FME) of system/components, per Exclusion of Foreign Material from Plant Components and systems, NP 8.4.10.			
	3	Verify that breakers 2Y-06-01 & 05 are in the "OFF" position <b>OR</b> coordinate with OPS to place breakers 2Y-06-01 & 05 in "OFF".	MTN	1-17-97
	4	Remove 2Y-06 panel cover. Post panel with appropriate "Danger alive" placards.	MTN	1-17-97
	5	Disconnect wiring from breakers 2Y-06-01 & 05, recording wires removed on PB-0036 Wire Removal Form.	MTN	1-17-97
	6	Remove breakers 2Y-06-01 & 05 from panel.	MTN	1-17-97
NOTE:	Utilize the spare EHD 1015 breakers removed from 2Y-04 (WOs 9613292 & 9613293) for installation in 2Y-06.			
	7	Prior to installing the replacement breakers, cycle breakers five times per the following directions: 1. Close breaker 2. Trip breaker using the trip to test button (red) on breaker. 3. Open breaker. 4. Use continuity checks to verify proper positioning of breaker contact on final cycle (closed, trip free, and open). Acceptance Criteria: Closed $\leq 1$ ohm / Open $> 1$ Mohm	MTN	1-17-97
	8	Install the replacement Westinghouse EHD 1015 breakers in 2Y-06-01 & 05.	MTN	1-17-97
	9	Reconnect leads using attached PBF-0036 Wire Removal Form.	MTN	1-17-97

# WO WORK PLAN

Removal/Replacement of breakers 2Y-06-01 & 05

WO 9612088, 9612094

UNIT 2

January 2, 1997

	10	<p>Torque the load side leads per the following step.</p> <p>For breakers with capture wire connections, determine the wire size of the leads connected to the breaker and torque per the following table:</p> <table border="1"> <thead> <tr> <th>Wire Size</th> <th>#14 to #10</th> <th>#8</th> <th>#6 to #4</th> <th>#2 to #1/0</th> </tr> </thead> <tbody> <tr> <td>Torque Value (in/lbs)</td> <td>20</td> <td>40</td> <td>45</td> <td>50</td> </tr> </tbody> </table> <p>Record torque wrench MTE number and calibration date on the WO and work plan.</p> <p>MTE <u>MTW 027</u> Calibration Due Date <u>4-97</u></p>	Wire Size	#14 to #10	#8	#6 to #4	#2 to #1/0	Torque Value (in/lbs)	20	40	45	50	MTN	
Wire Size	#14 to #10	#8	#6 to #4	#2 to #1/0										
Torque Value (in/lbs)	20	40	45	50										
<b>NOTE</b>	<i>Use calibrated digital voltmeter for the following step.</i>													
<b>PMT:</b>	11	<p><b>POST MAINTENANCE TEST</b></p> <p>A. Verify that each breaker reads 0 VAC on the load side of the breaker with the breaker open.</p> <p>B. Verify that each breaker reads a nominal 120 VAC on the load side of the breaker with the breaker closed.</p> <p>C. Position the breakers to the off position.</p>	MTN											
<b>FME:</b>	12	Perform a Foreign Materials Exclusion inspection of panel to verify all tools and foreign materials are removed	MTN											
	13	Reinstall panel cover.	MTN											
	14	Record all QAR, MTE and Lot numbers on WO.	MTN											

*BKR removed from  
2-1-04 0351*

# WO WORK PLAN

Removal/Replacement of breakers 2Y-06-01 & 05

WO 9612088, 9612094

UNIT 2

January 2, 1997

2Y-06-01	15	<p>RETURN TO SERVICE TESTING</p> <p>Verify power to the following loads:</p> <ol style="list-style-type: none"> <li>1. C01 and C02 Annunciator Fan &amp; DC Power Failure Relay Supply</li> <li>2. 2LS-4100 through 2LS-4103, 2P-10A and 2P-10B Room Drain and Sump Indication (rear C01)</li> <li>3. 2FIS-640, 2FIS-649 and 2FIS-650, CCW Flow Indicating Switches</li> <li>4. 2HC-105, Boric Acid Storage tank (2T-6C) Recirc Hand Controller</li> <li>5. 2HIC-957, accumulator Nitrogen Supply Controller</li> <li>6. 2POT/I-2085, Reheat Steam Supply Temp Controller</li> <li>7. 2TC-3620, Turbine Lube Oil Temp Controller</li> <li>8. Generator Bkr 122 and 142, Auxiliary Relays for Computer and Annunciation</li> <li>9. 2MS-2083, Steam Generator A Sample Isolation</li> <li>10. 2MS-2084, Steam Generator B Sample isolation</li> <li>11. Unit 2 Auto Turning Gear Control</li> <li>12. 2MS-2042 and 2MS-2045, Steam Generator Blowdown Steam Isolation Control Valves</li> <li>13. 2C-144, 2MS-2090, SW Supply to 2P-29 Seals</li> </ol>	OPS	1/17/97
2Y-06-05	16	<p>RETURN TO SERVICE TESTING</p> <p>Verify power to the following loads:</p> <ol style="list-style-type: none"> <li>1. U2 Preseparator system</li> </ol> <p>See Note on Pg 5 of 5.</p>	OPS	1/17/97

# WO WORK PLAN

Removal/Replacement of breakers 2Y-06-01 & 05

WO 9612088, 9612094

UNIT 2

January 2, 1997

## Comments:

*Note: Because Unit 2 is shutdown, not all loads listed in step 15 may be able to have power verified with breaker 2Y-06-1 closed. At least one load is sufficient for verification of the breaker's ability to supply load to its circuits when closed. This, along with verification of voltage on the load side of the breaker when closed and no voltage when open is sufficient to demonstrate the breaker is performing its intended function of opening and closing the circuit.*

*1/17/97*

## WIRE REMOVAL LOG

PBF-0036  
Revision 2 04/29/94

Work Order No. 9612094

## Return to Service Testing Reviews

INITIALS

Pre-Release / Pre or Post-RTS

### Work Group Post-Maintenance Testing

CYCLE BREAK CHECKING CONTINUITY / TESTING TRIP  
VERIFY BKR OPERATION VIA VOLTAGE CHECKS ✓

Section XG Equipment V (V)

### Operability Testing

Verify preoperator ind on 2003 ✓

### Interace Testing

NONE

### ENGINEERING REVIEW

SECTION Y ENGINEERING REVIEW

1-3-97

N/A →