

Michael J. Yox Regulatory Affairs Director Vogtle 3 & 4 7825 River Road Waynesboro, GA 30830 706-848-6459 tel

NOV 0 4 2021

Docket No.:

52-025

ND-21-0992 10 CFR 52.99(c)(1)

U.S. Nuclear Regulatory Commission Document Control Desk Washington, DC 20555-0001

Southern Nuclear Operating Company
Vogtle Electric Generating Plant Unit 3
ITAAC Closure Notification on Completion of Item 3.3.00.10.i [Index Number 815]

Ladies and Gentlemen:

In accordance with 10 CFR 52.99(c)(1), the purpose of this letter is to notify the Nuclear Regulatory Commission (NRC) of the completion of Vogtle Electric Generating Plant (VEGP) Unit 3 Inspections Tests Analyses and Acceptance Criteria (ITAAC) Item 3.3.00.10.i [Index Number 815] to verify that the total water flow from the leak chase collection system does not exceed 10 gal/hr. The closure process for this ITAAC is based on the guidance described in NEI 08-01, "Industry Guideline for the ITAAC Closure Process under 10 CFR Part 52", which is endorsed by the NRC in Regulatory Guide 1.215.

This letter contains no new NRC regulatory commitments. Southern Nuclear Operating Company (SNC) requests NRC staff confirmation of this determination and publication of the required notice in the Federal Register per 10 CFR 52.99.

If there are any questions, please contact Kelli Roberts at 706-848-6991.

Respectfully submitted,

Michael J. Yox

Regulatory Affairs Director Vogtle 3 & 4

Enclosure:

Vogtle Electric Generating Plant (VEGP) Unit 3

Completion of ITAAC 3.3.00.10.i [Index Number 815]

MJY/DLW/sfr

U.S. Nuclear Regulatory Commission

ND-21-0992

Page 2 of 3

To:

Southern Nuclear Operating Company/ Georgia Power Company

Mr. Peter P. Sena III

Mr. D. L. McKinney

Mr. H. Nieh

Mr. G. Chick

Mr. S. Stimac

Mr. P. Martino

Mr. M. J. Yox

Mr. A. S. Parton

Ms. K. A. Roberts

Ms. J.M. Coleman

Mr. C. T. Defnall

Mr. C. E. Morrow

Mr. K. J. Drudy

Mr. J. M. Fisher

Mr. R. L. Beilke

Mr. S. Leighty

Ms. A. C. Chamberlain

Mr. J. C. Haswell

Document Services RTYPE: VND.LI.L06

File AR.01.02.06

Nuclear Regulatory Commission

Ms. M. Bailey

Mr. M. King

Mr. G. Bowman

Ms. A. Veil

Mr. C. P. Patel

Mr. G. J. Khouri

Mr. C. J. Even

Mr. B. J. Kemker

Ms. N. C. Coovert

Mr. C. Welch

Mr. J. Gaslevic

Mr. O. Lopez-Santiago

Mr. G. Armstrong

Mr. M. Webb

Mr. T. Fredette

Mr. C. Santos

Mr. B. Davis

Mr. J. Vasquez

Mr. J. Eargle

Mr. E. Davidson

Mr. T. Fanelli

Ms. K. McCurry

Mr. J. Parent

Mr. B. Griman

Mr. V. Hall

U.S. Nuclear Regulatory Commission ND-21-0992 Page 3 of 3

Oglethorpe Power Corporation

Mr. R. B. Brinkman Mr. E. Rasmussen

Municipal Electric Authority of Georgia

Mr. J. E. Fuller Mr. S. M. Jackson

Dalton Utilities

Mr. T. Bundros

Westinghouse Electric Company, LLC

Dr. L. Oriani

Mr. D. C. Durham

Mr. M. M. Corletti

Mr. Z. S. Harper

Mr. J. L. Coward

Other

Mr. S. W. Kline, Bechtel Power Corporation

Ms. L. Matis, Tetra Tech NUS, Inc.

Dr. W. R. Jacobs, Jr., Ph.D., GDS Associates, Inc.

Mr. S. Roetger, Georgia Public Service Commission

Mr. R. L. Trokey, Georgia Public Service Commission

Mr. K. C. Greene, Troutman Sanders

Mr. S. Blanton, Balch Bingham

U.S. Nuclear Regulatory Commission ND-21-0992 Enclosure Page 1 of 3

Southern Nuclear Operating Company ND-21-0992 Enclosure

Vogtle Electric Generating Plant (VEGP) Unit 3 Completion of ITAAC 3.3.00.10.i [Index Number 815]

U.S. Nuclear Regulatory Commission ND-21-0992 Enclosure Page 2 of 3

ITAAC Statement

Design Commitment

10. The shield building roof and PCS storage tank support and retain the PCS water sources. The PCS storage tank has a stainless steel liner which provides a barrier on the inside surfaces of the tank. Leak chase channels are provided on the tank boundary liner welds.

Inspections/Tests/Analyses

i) A test will be performed to measure the leakage from the PCS storage tank based on measuring the water flow out of the leak chase collection system.

Acceptance Criteria

i) A report exists and concludes that total water flow from the leak chase collection system does not exceed 10 gal/hr.

ITAAC Determination Basis

Testing was performed in accordance with Unit 3 preoperational test procedure 3-PCS-ITPP-502 (Reference 1) to verify that total water flow from the leak chase collection system did not exceed 10 gal/hr.

Initial level for the Passive Containment Cooling Water Storage Tank (PCCWST) was established at > 96.1%. Initial condition in the Leak Chase Collection Pot (PCS-MT06) established a level in the range of the level instrument. A trend graph was started to track the flow into the pot to track the level change and the time for the level change to occur. A calculation was performed to determine the flowrate into PCS-MT06 using the change in level and elapsed time.

The result of the testing showed that the leakage from the PCS storage tank into Unit 3 Leak Chase Collection Pot was 0.0 gal/hr. This testing concluded that total water flow from the leak chase collection system does not exceed 10 gal/hr and is documented in reference 2.

References 1 and 2 are available for NRC inspection as part of Unit 3 ITAAC Completion Package (Reference 3).

ITAAC Finding Review

In accordance with plant procedures for ITAAC completion, Southern Nuclear Operating Company (SNC) performed a review of all findings pertaining to the subject ITAAC and associated corrective actions. This review found there are no relevant ITAAC findings associated with this ITAAC. The ITAAC completion review is documented in the ITAAC Completion Package for ITAAC 3.3.00.10.i (Reference 3) and is available for NRC review.

U.S. Nuclear Regulatory Commission ND-21-0992 Enclosure Page 3 of 3

ITAAC Completion Statement

Based on the above information, SNC hereby notifies the NRC that ITAAC 3.3.00.10.i was performed for VEGP Unit 3 and that the prescribed acceptance criteria were met.

Systems, structures, and components verified as part of this ITAAC are being maintained in their as-designed, ITAAC compliant condition in accordance with approved plant programs and procedures.

References (available for NRC inspection)

- 1. 3-PCS-ITPP-502, Rev. 2.0, "Passive Containment Cooling System PCCWST Preoperational Test Procedure"
- 2. 3-PCS-ITR-800815, Rev. 0, "Unit 3 Test Results for PCCWST Leakage into the Leak Chase Collection System: ITAAC 3.3.00.10.i"
- 3. 3.3.00.10.i-U3-CP-Rev0, "ITAAC Completion Package"