

H. L. Sumner, Jr.  
Vice President  
Hatch Project

Southern Nuclear  
Operating Company, Inc.  
Post Office Box 1295  
Birmingham, Alabama 35201  
Tel 205.992.7279



June 24, 2003

Docket No.: 50-366

NL-03-1386

U. S. Nuclear Regulatory Commission  
ATTN: Document Control Desk  
Washington, D. C. 20555-0001

Edwin I. Hatch Nuclear Plant - Unit 2  
Startup Test Report

Ladies and Gentlemen:

In accordance with the requirements of Unit 2 Final Safety Analysis Report Section 13.6.4, Southern Nuclear Operating Company (SNC), Plant Hatch, hereby submits the Unit 2 Startup Test Report for Operating Cycle 18. This report summarizes the startup testing performed on Unit 2 following the seventeenth refueling outage. The report is required due to the first use, other than as lead use assemblies, of GE14 fuel assemblies.

The tests demonstrate the successful operation of the Plant E. I. Hatch Unit 2 reactor with the introduction of the new fuel design.

If you have any questions, please advise.

Sincerely,

A handwritten signature in cursive script that reads "H. L. Sumner, Jr.".

H. L. Sumner, Jr.

HLS/OCV

Enclosure: Edwin I. Hatch Nuclear Plant - Unit 2 Startup Test Report for Cycle 18

cc: Southern Nuclear Operating Company  
Mr. J. D. Woodard, Executive Vice President  
Mr. G. R. Frederick, General Manager – Plant Hatch  
Document Services RTYPE: CHA02.004

U. S. Nuclear Regulatory Commission  
Mr. L. A. Reyes, Regional Administrator  
Mr. S. D. Bloom, NRR Project Manager – Hatch  
Mr. D. S. Simpkins, Senior Resident Inspector – Hatch

IE26

Enclosure  
Edwin I. Hatch Nuclear Plant – Unit 2  
Startup Test Report for Cycle 18

**1.0 INTRODUCTION**

**1.1 Purpose and Summary**

The Plant Edwin I. Hatch Unit 2 Startup Test Report is submitted to the Nuclear Regulatory Commission (NRC) in accordance with regulatory commitments contained in the Plant Edwin I. Hatch Unit 2 Final Safety Analysis Report (FSAR) Section 13.6.4. This report summarizes the startup testing performed on Unit 2 following the seventeenth refueling outage. This report is being submitted due to a reload batch of 232 GE14 fuel assemblies that were loaded for Cycle 18. The GE14 fuel design has not previously been utilized in bulk on Unit 2, although four GE14 Lead Use Assemblies (LUAs) successfully completed their third cycle at the end of Cycle 17.

This report consists of a summary of selected static and dynamic reactor core performance tests conducted prior to and during the beginning-of-cycle startup of Plant Hatch Unit 2 Cycle 18. These tests demonstrate the successful operation of the Unit 2 reactor with the introduction of the GE14 fuel design into production use.

**1.2 Plant Description**

The Edwin I. Hatch Nuclear Power Plant Unit 2 is a General Electric design single-cycle boiling water reactor (BWR/4). Plant Hatch Unit 2 is rated at 2763 MW(th) with a generator rating at this power of 900 MW(e). The plant is located on the south side of the Altamaha River, Southeast of the intersection of the river with U. S. Highway #1 in the Northwestern sector of Appling County, Georgia.

**1.3 Post-Refueling Outage Startup Test Description**

The Edwin I. Hatch Nuclear Power Plant Unit 2 resumed commercial operation on March 30, 2003, after completing a 30 day refueling/maintenance outage. The following core performance tests were performed as part of the post-refueling outage startup test program:

Enclosure  
Edwin I. Hatch Nuclear Plant – Unit 2  
Startup Test Report for Cycle 18

- Core Verification
- Control Rod Drive Timing
- Full Core Shutdown Margin Demonstration
- Critical Eigenvalue Comparison
- LPRM Calibration
- APRM Calibration
- Control Rod Scram Time Testing
- Core Performance
- Reactivity Anomaly Calculation

The purpose for, a brief description of, and the acceptance criteria for each of the tests listed above is enumerated in Section 3 of this report.

**1.4 Post-Refueling Outage Startup Test Acceptance Criteria**

Where applicable, a definition of the relevant acceptance criteria for the test is given and is designated either "Level 1" or "Level 2".

**Acceptance Criteria:**

**Level 1 criteria:** Data trend, singular value, or information which relates to Technical Specifications margin and/or plant design in such a manner that requires strict observance.

**Level 2 criteria:** Data trend, singular value, or information relative to system or equipment performance which does not fall under the definition of Level 1 criteria.

Failure to meet Level 1 criteria constitutes failure of the specific test. The Test Lead is required to resolve the problem, and if necessary, the test is repeated. Level 2 criteria do not constitute a test failure or acceptance; they serve as information only.

Enclosure  
Edwin I. Hatch Nuclear Plant – Unit 2  
Startup Test Report for Cycle 18

## 2.0 CYCLE DESIGN SUMMARY

### 2.1 Core Design Summary

The Unit 2 Cycle 18 core is designed to operate approximately 634 effective full power days (EFPDs) at rated thermal power conditions, which includes extension from increased core flow and an expected mid-cycle power uprate of 1.5% rated thermal power. The fuel is arranged in a conventional core loading designed to achieve 16435 MWD/sT incremental energy exposure. All 232 fresh GE14 assemblies have an enrichment of 3.98 w/%. The loading pattern in this cycle is octant symmetric.

### 2.2 Reactivity/Thermal Limit Margins

The two parameters that describe the global behavior of the core throughout the cycle are hot excess reactivity (HER) and cold shutdown margin (CSDM).

The beginning of cycle (BOC) + 200.0 MWD/sT HER is 1.68%, and the peak HER is 2.75% at 9500.0 MWD/sT.

The expected minimum CSDM of 1.366%  $\Delta K$  occurs at 13.0 MWD/sT for the as-burned, as-loaded core. In-sequence critical calculations do not identify any high notch worths around the expected critical rod pattern at BOC. The Hatch-2 Cycle 18 calculated core parameters are delineated in Table 2.1.

Target rod pattern recommendations are calculated in 0.5 GWD/sT exposure increments. Thermal margin design goals of 10%, 10%, and 7% for MFLPD, MAPRAT, and MFLCPR, respectively, are met throughout the cycle for these rod patterns. However, some MAPRAT and MFLCPR problems are expected late in the cycle when withdrawing deep control rods beyond notch 10. This issue can be addressed through additional load reductions for pattern adjustments.

Enclosure  
Edwin I. Hatch Nuclear Plant – Unit 2  
Startup Test Report for Cycle 18

**Table 2.1**

Cycle 18 Calculated Parameters

BOC Core Average Exposure	12,057.0 MWD/sT
Cycle 18 Core Weight	108.232 sT
Cycle Energy (Rated Power)	16,435.0 MWD/sT (634.0 EFPDs)
Uncertainty in Energy	+314.0 MWD/sT -320.0 MWD/sT
Cold Shutdown Margin	
BOC	1.683 %
R	0.047 %
B	0.300%
Hot Excess Reactivity	
200 MWD/sT (min)	1.68%
9500 MWD/sT (peak)	2.75%

**2.3    Fuel Summary**

All fuel assemblies loaded in Cycle 18 have barrier cladding. A set of “soft-startup” preconditioning guidelines have been established and are applied to selected fuel assemblies during the first sequence of cycle operation. These fuel assemblies are chosen for preconditioning because they have been moved from lower power regions of the core in the previous cycle to higher power regions this cycle. In addition to “soft-startup” guidelines, additional Interim Preconditioning Guidelines have been established as a result of fuel failures at other BWR plants sharing similarities in fuel design with Hatch.

Table 2.2 provides a list of all batches loaded in Plant Hatch Unit 2 Cycle 18.

Enclosure  
Edwin I. Hatch Nuclear Plant – Unit 2  
Startup Test Report for Cycle 18

**Table 2.2**

Fuel Batches Loaded in Hatch-2 Cycle 18

Batch	IAT Type	Bund Qty	ID Range	Bundle Nomenclature
H2R15	4	100	YJU405–YJU408 YJU421–YJU436 YJU445–YJU448 YJU453–YJU460 YJU469–YJU472 YJU481–YJU484 YJU493–YJU500 YJU505–YJU512 YJU521–YJU524 YJU533–YJU548 YJU553–YJU568 YJU573–YJU576 YJU585–YJU588	GE13-P9DTB378-6G5.0/6G4.0/1G2.0-100T-146-T
H2R15	5	44	YJU397-YJU404 YJU409-YJU412 YJU417-YJU420 YJU465-YJU468 YJU473-YJU476 YJU485-YJU492 YJU529-YJU532 YJU569-YJU572 YJU577-YJU580	GE13-P9DTB378-6G5.0/6G4.0/1G2.0-100T-146-T
H2R16	7	104	YJZ745-YJZ748 YJZ753-YJZ756 YJZ761-YJZ792 YJZ797-YJZ808 YJZ817-YJZ864 YJZ869-YJZ872	GE13-P9DTB378-6G5.0/6G4.0-100T-146-T-2398
H2R16	8	56	YJZ873-YJZ928	GE13-P9DTB378-6G5.0/6G4.0/1G2.0-100T-146-T-2402
H2R16	9	24	YJZ749-YJZ752 YJZ757-YJZ760 YJZ793-YJZ796 YJZ809-YJZ816 YJZ865-YJZ868	GE13-P9DTB378-6G5.0/6G4.0-100T-146-T-2398

Enclosure  
Edwin I. Hatch Nuclear Plant – Unit 2  
Startup Test Report for Cycle 18

Batch	IAT Type	Bund Qty	ID Range	Bundle Nomenclature
H2R17	13	160	JLH-001-JLH160	GE14-P10DNAB398-4G7.0/10G6.0-100T-150-T-2615
H2R17	14	48	JLH161-JLH208	GE14-P10DNAB398-4G7.0/11G6.0-100T-150-T-2616
H2R17	15	24	JLH213-JLH236	GE14-P10DNAB398-4G7.0/11G6.0/1G2.0-100T-150-T-2617

Enclosure  
Edwin I. Hatch Nuclear Plant – Unit 2  
Startup Test Report for Cycle 18

**3.0 SUMMARY OF POST-REFUELING OUTAGE STARTUP TEST RESULTS**

**3.1 Core Verification**

**3.1.1 Purpose**

To verify all fuel assemblies have been properly loaded into the reactor core as per the licensed final loading pattern, including fuel bundle location, orientation, and seating.

**3.1.2 Acceptance Criteria**

Level 1 criteria: Each fuel assembly must be verified to be in its proper location as specified by the General Electric final loading pattern (Licensed Core) and be correctly seated in its respective cell.

Level 2 criteria: N/A

**3.1.3 Test Description**

The Hatch Unit 2 Cycle 18 core verification was performed by use of an underwater TV camera to visually inspect the location (by bundle serial number identification), orientation, and seating of each of the 560 fuel assemblies that comprise the as-loaded core.

**3.1.4 Test Results**

A full core verification was completed on March 19, 2003, in accordance with engineering procedures for fuel movement. The verification showed that all bundles were in their correct locations, in the correct orientation and properly seated.



Enclosure  
Edwin I. Hatch Nuclear Plant – Unit 2  
Startup Test Report for Cycle 18

3.2 Control Rod Drive (CRD) Timing

3.2.1 Purpose

To demonstrate the CRD system operates properly following the completion of a core alteration. In particular, this functional test verifies that the insert and withdrawal capability of the CRD system is within acceptable limits.

3.2.2 Acceptance Criteria

Level 1 Criteria: N/A

Level 2 Criteria: The insert and withdrawal drive time for each CRD must be between 38.4 and 57.6 seconds. In the event that a CRD fails to meet this criteria, the applicable drive must be adjusted and a new criteria of 43.2 to 52.8 seconds is applied to the adjusted drive.

3.2.3 Test Description

Control rod drive timing is generally performed once per operating cycle on all CRDs. Normal withdrawal and insertion times are recorded for each of the drives under normal drive water pressure. If acceptable withdrawal and/or insertion cannot be obtained with normal drive water pressure, then the respective needle valve for the applicable withdrawal and/or insertion stroke must be adjusted until an acceptable drive time is achieved in accordance with the above criteria.

3.2.4 Test Results

Control rod drive timing was completed on March 28, 2003, for all 137 CRDs in accordance with plant operating procedures for CRD timing. Each CRD was determined to have, or was adjusted (where necessary) to have, a normal insertion and withdrawal speed as required, with the following exceptions:

- (1) Seventeen control rods could not be moved from the full-in position using normal drive water pressure. By procedure, drive water pressure was increased in discrete steps until control rod movement was successful. These control rods could only be moved at the elevated drive water pressure and sixteen were successfully timed after movement was established (see item 2).
- (2) One control rod, 22-35, was found to have an excessively fast withdraw speed of 32.6 seconds when timed from notch position 00 to position 48. This condition, although deficient by procedural requirements, was determined to be within acceptable limits for the Rod Withdrawal Error analysis.

Note: These CRD mechanisms have been documented via the Corrective Action Program and are currently being trended and evaluated for repair and/or replacement.

Enclosure  
Edwin I. Hatch Nuclear Plant – Unit 2  
Startup Test Report for Cycle 18

**3.3    Full Core Shutdown Margin Demonstration**

**3.3.1   Purpose**

To demonstrate the reactor can be made subcritical for any reactivity condition during Cycle 18 operation with the analytically determined highest worth control rod capable of being withdrawn, fully withdrawn and all other rods fully inserted.

**3.3.2   Acceptance Criteria**

**Level 1 Criteria:**    The loaded core must be subcritical by at least 0.38%  $\Delta K$  with the analytically determined highest worth control rod capable of being withdrawn, fully withdrawn and all other rods fully inserted at the most reactive condition during the cycle.

**Level 2 Criteria:**    N/A

**3.3.3   Test Description**

The full core shutdown margin demonstration was performed analytically during the Plant Hatch Unit 2 Cycle 18 BOC in-sequence critical with the reactor core in a xenon-free state. To account for reactivity effects such as moderator temperature, reactor period, and the one-rod-out criterion, correction factors are used to adjust the startup condition to cold conditions with the highest worth control rod fully withdrawn.

**3.3.4   Test Results**

The full core shutdown margin demonstration was performed on March 28, 2003, in accordance with core calculation procedures for shutdown margin demonstration. Results of this calculation yielded a BOC cold shutdown margin of 1.439%  $\Delta K$ . The minimum cold shutdown margin was calculated at 1.392%  $\Delta K$ , since the MCSDM does not occur at BOC, but at 13.0 GWD/sT of exposure. A summary of the shutdown margin demonstration is given in Attachment 1 of this report.

Enclosure  
Edwin I. Hatch Nuclear Plant – Unit 2  
Startup Test Report for Cycle 18

3.4 Cold Critical Eigenvalue Comparison

3.4.1 Purpose

To compare the critical eigenvalue calculated using the actual cold, xenon-free critical control rod configuration (corrected for moderator temperature and reactor period reactivity effects) to the cold critical eigenvalue assumed in the cycle management analysis.

3.4.2 Acceptance Criteria

Level 1 Criteria: N/A

Level 2 Criteria: N/A

3.4.3 Test Description

The cold critical eigenvalue is the assumed value of the PANACEA 3-D simulator model  $K_{eff}$  at which criticality is achieved with the reactor in a xenon-free state and the coolant is 68 degrees Fahrenheit. This value is determined based on historical data and used for cycle management analysis by core analysis personnel. Once the actual critical state is achieved during the beginning of cycle startup, the applicable data is provided to core analysis personnel, and the actual (corrected for moderator temperature and reactor period reactivity effects) cold critical eigenvalue is calculated. This value is then compared to the assumed critical eigenvalue as a method of validating shutdown margin calculations throughout the cycle. The actual critical eigenvalue is also entered into a database for predicting future cold critical eigenvalues.

3.4.4 Test Results

The initial beginning of cycle startup for Plant Hatch Unit 2 Cycle 18 was performed on March 28, 2003. The observed reactor core conditions when a critical state was achieved are listed in Attachment 1.

A cold critical eigenvalue of 1.002018 was calculated from the actual critical data given above. This compares quite well with the initial estimate for the cold critical eigenvalue of 1.002000.

Enclosure  
Edwin I. Hatch Nuclear Plant – Unit 2  
Startup Test Report for Cycle 18

**3.5    Local Power Range Monitor (LPRM) Calibration**

**3.5.1    Purpose**

To calibrate the local power range monitors (LPRMs).

**3.5.2    Acceptance Criteria**

Level 1 Criteria: Per plant procedures.

Level 2 Criteria: N/A

**3.5.3    Test Description**

The LPRM channels were calibrated to make the LPRM readings proportional to the neutron flux in the narrow-narrow water gap at the chamber elevation. This calibration was performed in accordance with engineering procedures for LPRM calibration.

**3.5.4    Test Results**

Using site procedures, LPRMs were successfully calibrated at 100% power on April 7, 2003. Average LPRM Gain Adjustment Factor Values for all operable LPRM channels were within specified limits.

**3.6    APRM Calibration**

**3.6.1    Purpose**

To calibrate the APRM system to actual core thermal power, as determined by a heat balance.

**3.6.2    Acceptance Criteria**

Level 1 criteria:    The APRM readings must be within a tolerance of 2% of core thermal power as determined from a heat balance.

Level 2 criteria:    N/A

Enclosure  
Edwin I. Hatch Nuclear Plant – Unit 2  
Startup Test Report for Cycle 18

**3.6.3 Test Description**

The APRM gains are adjusted after major power level changes, if required, to read the actual core thermal power as determined by a heat balance performed in accordance with plant operating procedures for APRM adjustment to core thermal power. The heat balance required for the calibration process will be obtained from the process computer programs OD3 (Core Thermal Power/Flow Log) or CTP (Core Thermal Power program), or from the Official Monitor case, or from a manual heat balance in accordance with plant operating procedures.

**3.6.4 Test Results**

APRM calibration was performed in accordance with plant operating procedures at approximately 7%, 15%, 21%, 48%, 56%, 60%, 73%, 92% and 99% of rated thermal power. Each APRM was calibrated within a 2% tolerance to read core thermal power as calculated by the heat balance.

**3.7 Control Rod Scram Time Testing**

**3.7.1 Purpose**

To demonstrate that the CRD system functions as designed with respect to scram insertion times following the completion of core alterations.

**3.7.2 Acceptance Criteria**

Level 1 criteria:

- (a) The individual scram insertion time for all operable control rods from the fully withdrawn position, based on de-energization of the scram pilot solenoids, with reactor steam dome pressure greater than or equal to 800 psig shall not exceed the following:

Notch Position from Fully Withdrawn	Average Insertion Time (sec)
46	0.44
36	1.08
26	1.83
06	3.35

Enclosure  
Edwin I. Hatch Nuclear Plant – Unit 2  
Startup Test Report for Cycle 18

- (b) The individual control rods with scram times in excess of those listed in (a) above are to be declared as SLOW with the following restrictions:
1. No more than 10 operable control rods are declared SLOW.
  2. No more than 2 operable control rods that are declared SLOW occupy adjacent locations.
  3. No more than 20% of the control rods tested are determined to be SLOW.
- (c) The maximum scram insertion time of each control rod, from the fully withdrawn position to position 06, based on the de-energization of the scram pilot solenoid, shall not exceed 7.0 seconds.

Level 2 criteria: N/A

**3.7.3 Test Description**

The CRD scram time testing was performed in accordance with engineering procedures for control rod scram testing, with the steam dome pressure above 800 psig. The test consists of scrambling each control rod, collecting the resulting scram time data, and analyzing the data in accordance with the acceptance criteria noted above.

**3.7.4 Test Results**

All CRDs were tested in accordance with engineering procedures for control rod scram testing, with the steam dome pressure greater than 800 psig. Scram times for all control rods were acceptable. A summary of the results is given in Attachment 2 of this report.

Enclosure  
Edwin I. Hatch Nuclear Plant – Unit 2  
Startup Test Report for Cycle 18

**3.8 Core Performance**

**3.8.1 Purpose**

To evaluate the core performance parameters to assure plant thermal limits are maintained during the ascension to rated conditions.

**3.8.2 Acceptance Criteria**

Level 1 criteria: The following thermal limits are  $\leq 1.000$ :

1. MFLCPR (Maximum Fraction of Limiting Critical Power Ratio)
2. MFLPD (Maximum Fraction of Limiting Power Density)
3. MAPRAT (Maximum Average Planar Linear Heat Generation Ratio).

Level 2 criteria: N/A

**3.8.3 Test Description**

As power was increased, core thermal limits were evaluated at various levels up to 100% rated thermal power. In accordance with plant operating procedures for core parameter surveillance, demonstration of fuel thermal margin was performed. Fuel thermal margin was confirmed at each level before increasing reactor power further.

**3.8.4 Test Results**

Thermal limits were regularly monitored during power ascension. The surveillance procedure was performed satisfactorily at various levels as indicated below:

Power Level	Thermal Limit		
	MFLCPR	MFLPD	MAPRAT
20.2%	0.566	0.277	0.456
39.5%	0.806	0.462	0.678
47.7%	0.775	0.513	0.705
62.6%	0.829	0.582	0.761
71.9%	0.877	0.623	0.761
85.7%	0.855	0.740	0.823
97.0%	0.946	0.861	0.867
99.9%	0.946	0.898	0.885

Enclosure  
Edwin I. Hatch Nuclear Plant – Unit 2  
Startup Test Report for Cycle 18

**3.9    Reactivity Anomaly Calculation**

**3.9.1   Purpose**

To check for possible reactivity anomalies as the core excess reactivity changes with exposure.

**3.9.2   Acceptance Criteria**

**Level 1 Criteria:**    The corrected control rod density shall not differ from the predicted control rod density equivalent by more than  $\pm 1\% \Delta K$ .

**Level 2 criteria:**    N/A

**3.9.3   Test Description**

After obtaining steady state conditions following a BOC startup from a refueling outage and every month thereafter, a reactivity anomaly calculation is performed to monitor the core reactivity during the cycle. Since anticipated operation or unanticipated events may place the reactor in a condition other than that for which the baseline anomaly curve was developed, the actual control rod density is corrected for off-rated conditions. The corrected control rod density is then compared to the reactivity anomaly curve provided in the Cycle Management Report to ensure that the corrected control rod density is within a  $\pm 1\% \Delta K$  acceptance band about the curve.

**3.9.4   Test Results**

The initial reactivity anomaly calculation for the cycle was performed in accordance with the engineering procedures for reactivity anomaly calculations on April 5, 2003. The corrected control rod density was well within the acceptance criteria range as specified above. The results of this calculation are given in Attachment 3 of this report.

**4.0    CONCLUSIONS**

As the results of the startup testing indicate, operation of the Plant E. I. Hatch Unit 2 reactor is successful with the introduction of the GE14 fuel.



Enclosure  
Edwin I. Hatch Nuclear Plant – Unit 2  
Startup Test Report for Cycle 18

ATTACHMENT 1

FULL CORE SHUTDOWN  
MARGIN DEMONSTRATION

Sequence	A2
RWM Group 1	Fully Withdrawn
RWM Group 2	11 control rods withdrawn full out (notch 48), 5 control rods withdrawn to notch 24, and the 12th control rod in the group (38-19) withdrawn to notch 28
$K_{SRO}$	0.98317
$K_{CRIT}$	1.00441
Control Rod Density	0.7731
Reactor Coolant Temperature	155° F
Reactivity Correction for Temperature	-0.0035 $\Delta K$
Reactor Period	187 sec.
Reactivity Correction for Period	0.00035 $\Delta K$
Cold Shutdown Margin	1.439% $\Delta K$
Value of R	0.047% $\Delta K$
Value of B (conservative bias)	0.003 $\Delta K$
Minimum Cold Shutdown Margin	1.392% $\Delta K$
Tech Spec Required Shutdown Margin	0.38% $\Delta K$

Enclosure  
Edwin I. Hatch Nuclear Plant -- Unit 2  
Startup Test Report for Cycle 18

ATTACHMENT 2

SCRAM TIME TESTING

LOCATIONS	TIME IN SECONDS TO NOTCH POSITION			
	<u>46</u>	<u>36</u>	<u>26</u>	<u>06</u>
Tech Spec Limts	0.440	1.080	1.830	3.350
Slowest Rods with slowest notch identified in bold				
30-23	<b>0.293</b>	<b>0.818</b>	1.353	2.508
42-35	<b>0.288</b>	<b>0.856</b>	1.410	2.562
46-27	<b>0.284</b>	<b>0.852</b>	<b>1.449</b>	<b>2.666</b>
Fastest Rods with fastest notch identified in bold				
18-03	<b>0.227</b>	<b>0.724</b>	1.245	2.318
18-51	<b>0.227</b>	<b>0.720</b>	1.232	2.292
02-35	<b>0.242</b>	<b>0.710</b>	<b>1.210</b>	<b>2.230</b>
No control rods met the criteria to be declared "SLOW"				
Average (All Rods)	<b>0.256</b>	<b>0.775</b>	<b>1.312</b>	<b>2.412</b>

Enclosure  
Edwin I. Hatch Nuclear Plant – Unit 2  
Startup Test Report for Cycle 18

ATTACHMENT 3

REACTIVITY ANOMALY CALCULATION

UNIT 2 CYCLE 18  
SEQUENCE: A2

---

DATE PERFORMED		04/5/03
THERMAL POWER (MW <sub>th</sub> )	CMWT	2758.0
RATED THERMAL POWER (MW <sub>th</sub> )		2804.0
CORE FLOW (Mlb/hr)	WT	75.05
RATED CORE FLOW (Mlb/hr)		77.0
DOME PRESSURE (psia)	PR	1049.4
RATED PRESSURE (psia)		1050.0
SUBCOOLING (BTU/lb)	DHS	21.58
DESIGN INLET SUBCOOLING (BTU/lb)		21.70
CYCLE EXPOSURE (MWD/sT)		127.1
CONTROL ROD DENSITY	CRD	0.0718

CORRECTED CRD = CRD + CORRECTION
----------------------------------

CORRECTION =  $-2.1857\text{E-}1 \times (1.0 - (\text{CMWT}/\text{RATED CORE THERMAL POWER}))$   
 $+1.3385\text{E-}1 \times (1.0 - (\text{WT}/\text{RATED CORE FLOW}))$   
 $+1.61764\text{E-}3 \times (\text{DESIGN INLET SUBCOOLING} - \text{DHS})$   
 $+4.08085\text{E-}5 \times (\text{RATED PRESSURE} - \text{PR})$

CORRECTION = 0.0000

CORRECTED CRD = 0.0718 + 0.0000 = 0.0718

PREDICTED CRD = 0.0728

+1% VALUE = 0.1160     -1% VALUE = 0.0296