

Dominion Nuclear Connecticut, Inc.
Millstone Power Station
Rope Ferry Road
Waterford, CT 06385



AUG 22 2007

U. S. Nuclear Regulatory Commission
Attention: Document Control Desk
One White Flint North
11555 Rockville Pike
Rockville, Maryland 20852-2738

Serial No. 07-0532
NSS&L/DF R0
Docket No. 50-423
License No. NPF-49

DOMINION NUCLEAR CONNECTICUT, INC.
MILLSTONE POWER STATION UNIT 3
STARTUP TEST REPORT FOR CYCLE 12

Pursuant to Section 6.9.1.1 of the Millstone Unit 3 Technical Specifications, Dominion Nuclear Connecticut, Inc. hereby submits the enclosed Startup Test Report for Cycle 12.

Should you have any questions about the information provided or require additional information, please contact Mr. David W. Dodson at (860) 447-1791, extension 2346.

Sincerely,



J. A. Price
Site Vice President - Millstone

Enclosure: (1)

Commitments made in this letter: None.

cc: U.S. Nuclear Regulatory Commission
Region I
475 Allendale Road
King of Prussia, PA 19406-1415

Mr. J. D. Hughey
Project Manager
U.S. Nuclear Regulatory Commission
One White Flint North
11555 Rockville Pike
Mail Stop 8B3
Rockville, MD 20852-2738

NRR

NRC Senior Resident Inspector
Millstone Power Station

ENCLOSURE

STARTUP TEST REPORT FOR CYCLE 12

**DOMINION NUCLEAR CONNECTICUT, INC.
MILLSTONE POWER STATION UNIT 3**

Table of Contents

	<u>Page</u>
1.0 SUMMARY	2
2.0 INTRODUCTION	2
3.0 FUEL DESIGN	3
4.0 LOW POWER PHYSICS TESTING	3
4.1 Critical Boron Concentration	3
4.2 Moderator Temperature Coefficient	4
4.3 Control Rod Reactivity Worth Measurements	4
5.0 POWER ASCENSION TESTING	5
5.1 Power Distribution, Power Peaking and Tilt Measurements	5
5.2 Boron Measurements	6
5.3 Reactor Coolant System Flow Measurement	6
6.0 REFERENCES	7
7.0 FIGURES	7

1.0 SUMMARY

Low Power Physics Testing and Power Ascension Testing for Millstone Unit 3 Cycle 12 identified no unusual core response or reactivity anomalies. All measured core parameters were determined to be within their acceptance criteria. All Technical Specification surveillance requirements were met.

2.0 INTRODUCTION

The Millstone Unit 3 Cycle 12 fuel reload was completed on May 5, 2007. The attached core map (Figure 1) shows the final core configuration. Reference [6.3] documents that Cycle 12 uses a low leakage loading pattern (L3P) consisting of 76 new Region 14 fuel assemblies, 72 Region 13 once-burned fuel assemblies, and 45 Region 12 twice-burned fuel assemblies. The 76 feed fuel assemblies, 72 once-burned fuel assemblies and 40 out of 45 twice-burned assemblies are the Westinghouse 17x17 Robust Fuel Assembly (RFA) design. Five of the twice-burned fuel assemblies are Westinghouse 17x17 Next Generation Fuel (NGF) Lead Test Assemblies (LTAs).

The 76 Region 14 assemblies are comprised of 36 assemblies enriched to 4.70 weight percent Uranium-235 (w/o U^{235}) and 40 assemblies enriched to 4.95 w/o U^{235} . The top and bottom regions of all fuel assemblies in the Cycle 12 core are comprised of a 6-inch annular blanket region enriched to 2.6 w/o U^{235} . The fuel assembly locations for the fresh fuel were randomly assigned to prevent power tilts across the core due to systematic deviations in the fresh fuel composition.

Every fuel assembly in Cycle 12 contains an insert from the following list of items: 61 RCCAs, and 132 thimble plugs.

Subsequent operational and testing milestones were completed as follows:

Initial Criticality	May 17, 2007
Low Power Physics Testing completed	May 17, 2007
Main Turbine Online	May 19, 2007
30% Power Testing completed	May 20, 2007
75% Power Testing completed	May 21, 2007
100% Power Testing completed	May 23, 2007
Startup Test Program completed	June 4, 2007

3.0 FUEL DESIGN

The Robust Fuel Assembly (RFA) design comprises 188 out of the 193 assemblies in the Cycle 12 core. This fuel design differs from the previous fuel design in that it incorporates the Westinghouse protective bottom grid (P-Grid), thicker walled control rod guide tubes and instrument tube, and modifications to the mixing vane grids and Intermediate Flow Mixer (IFM) grids. The P-Grid improves the fuel assembly's resistance to debris and thus debris related failures. The thicker walled guide and instrument tubes make the fuel assembly more resistant to bowing and twisting, thereby further reducing the possibility of an incomplete rod insertion event. The modifications to the mixing vanes grids and IFMs improve the fuel assembly thermal performance and increase the margin to fuel-related design limits.

The final 5 assemblies in the Cycle 12 core are Next Generation Fuel (NGF) Lead Test Assemblies (LTAs). These LTAs, designated Region 12C, have several mechanical differences from the RFA assemblies. The LTAs have an Integral Top Nozzle, enhanced structural and IFM grids, two additional IFM grids per assembly, and utilize a tube-in-tube design for the guide tubes. The LTAs also have reduced pressure drop Debris Filter Bottom Nozzles (DFBNs), optimized ZIRLO™ cladding, and have had the plenum spring used on an RFA replaced by a spring clip. The central fuel assembly in Cycle 12 location H-08 is an LTA with an approved fuel rod average burnup limit of 71,000 MWD/MTU.

4.0 LOW POWER PHYSICS TESTING

The low power physics testing program for Cycle 12 was completed using the procedure in reference [6.1] based on the Westinghouse Dynamic Rod Worth Measurement (DRWM) Technique described in reference [6.4]. This program consisted of the following: Control and Shutdown Bank Worth measurements, Critical Boron Endpoint measurements for All Rods Out (ARO), and ARO Moderator/Isothermal Temperature Coefficient measurements. Low power physics testing was performed at a power level below the point of nuclear heat to avoid nuclear heating reactivity feedback effects.

4.1 Critical Boron Concentration

The critical boron concentration was measured for the ARO configuration. The measured values include corrections to account for differences between the measured critical rod configuration and the ARO configuration. The review and acceptance criteria of ± 500 and ± 1000 percent milliRho (pcm) respectively were met for the ARO configuration.

Summary of Boron Endpoint Results

	Measured (ppm)	Predicted (ppm)	M-P (ppm)	Acceptance Criteria (pcm)
All Rods Out (ARO)	2171	2177	-6 (-40 pcm)	± 1000

4.2 Moderator Temperature Coefficient

Isothermal Temperature Coefficient (ITC) data was measured at the ARO configuration. Controlled heat-ups and cool-downs were performed and the reactivity change was measured. These measurements were corrected for ARO conditions and the averages of the corrected results are presented below. They were then compared to the design predictions and review criteria. The review criteria of ± 2 pcm/ $^{\circ}\text{F}$ to the predictions were met.

The ARO Moderator Temperature Coefficient (MTC) of -0.17 pcm/ $^{\circ}\text{F}$ was calculated by subtracting the design Doppler Temperature Coefficient (-1.77 pcm/ $^{\circ}\text{F}$) from the measured ARO Isothermal Temperature Coefficient of -1.94 pcm/ $^{\circ}\text{F}$. The Technical Specification Limit of $\text{MTC} < +5.0$ pcm/ $^{\circ}\text{F}$ at ARO Hot Zero Power (HZIP) was met.

Isothermal/Moderator Temperature Coefficient Results

	Measured (pcm/ $^{\circ}\text{F}$)	Corrected Predicted (pcm/ $^{\circ}\text{F}$)	M-P (pcm/ $^{\circ}\text{F}$)	Acceptance Criteria (pcm/ $^{\circ}\text{F}$)
ARO ITC	-1.94	-2.04	+0.10	NA
ARO MTC	-0.17	NA	NA	$\text{MTC} < +5.0$

4.3 Control Rod Reactivity Worth Measurements

The integral reactivity worths of all RCCA Control and Shutdown Banks were measured using the Dynamic Rod Worth Measurement Technique (DRWM). The review criteria is that the measured worth is $\pm 15\%$ or 100 pcm of the individual predicted worth, whichever is greater and sum of the measured worths is $\pm 8\%$ of the predicted worths. The DRWM rod worth acceptance criteria is defined as: the sum of the measured worths (M) of all banks shall be greater than or equal to 90% of the sum of their predicted worths (P).

Control Bank Integral Worth Results

	Measured (pcm)	Predicted (pcm)	M-P (pcm)	% Difference (M-P) / P
Control Bank A	717.7	731.9	-14.2	-1.9
Control Bank B	722.9	691.6	31.3	4.5
Control Bank C	762.4	744.3	18.1	2.4
Control Bank D	443.4	449.8	-6.4	-1.4
Shutdown Bank A	407.3	400.0	7.3	1.8
Shutdown Bank B	1170.1	1133.5	36.6	3.2
Shutdown Bank C	400.5	397.6	2.9	0.7
Shutdown Bank D	404.4	396.1	8.3	2.1
Shutdown Bank E	67.8	63.3	4.5	7.1
Totals	5096.5	5008.1	88.4	1.8

The measured results of the individual bank worths and the total control bank worth showed excellent agreement with the predicted values. All individual and total worth review criteria were met. The acceptance criteria for sum of the measured rod worths (greater than or equal to 90% of the sum of the predicted worths) was met.

5.0 POWER ASCENSION TESTING

5.1 Power Distribution, Power Peaking and Tilt Measurements

The core power distribution was measured through the performance of a series of flux maps during the power ascension as specified in reference [6.2]. The results from the flux maps were used to verify compliance with the power distribution Technical Specifications.

A low power flux map, at approximately 30% rated thermal power (RTP), was performed to determine if any gross neutron flux abnormalities existed. At the 30% power plateau flux map, data necessary to perform an INCORE to EXCORE calibration via the single point methodology was obtained. Per Technical Specification Surveillance 4.3.1.1, Table 4.3-1 Functional Unit 2 Note 6, a flux map at approximately 100% power was performed for INCORE to EXCORE calibration. The 100% power map also verified core power distributions were within the design limits.

A summary of the Measured Axial Flux Difference (AFD) and INCORE Tilt for the flux maps performed during the power ascension is provided below. Additional tables provide comparisons of the most limiting measured Heat Flux Hot Channel Factor (F_Q) and Nuclear Enthalpy Rise Hot Channel Factor ($F_{\Delta h}$), including uncertainties, to their respective limits from each of the flux maps performed during the power ascension. The most limiting F_Q reported is based on minimum margin to the steady state limit that varies as a function of core height.

As can be seen from the data presented, all Technical Specification limits were met and no abnormalities in core power distribution were observed during power ascension.

Summary of Measured Axial Flux Difference and INCORE Tilt

Power (%RTP)	Burnup (MWD/MTU)	Rod Position (steps)	AFD (%)	INCORE Tilt
30.0	7.1	216	5.362	1.0049
74.0	26.4	216	4.126	1.0025
99.8	116.1	216	0.756	1.0012

Comparison of Measured F_Q to F_Q^{RTP} Limit

Power (%RTP)	Burnup (MWD/MTU)	Measured F_Q	F_Q^{RTP} steady state limit	Margin to Transient Limit
30.0	7.1	N/A	N/A	N/A
74.0	26.4	1.907	3.396	33.9 %
99.8	116.1	1.820	2.518	14.8 %

Comparison of Measured $F_{\Delta h}$ to $F_{\Delta h}$ Limit for each Fuel Type

Power (%RTP)	Burnup (MWD/MTU)	Type 1 (NGF)	Type 1 Limit	Type 2 (RFA)	Type 2 Limit
30.0	7.1	0.849	1.827	1.525	1.912
74.0	26.4	0.898	1.628	1.468	1.703
99.8	116.1	0.927	1.511	1.454	1.581

Presented in Figures 2, 3 and 4 are measured Power Distribution Maps showing percent difference from the predicted power for the 30%, 75% and 100% power plateaus. From these data it can be seen that there is good agreement between the measured and predicted assembly powers.

5.2 Boron Measurements

Hot full power all rods out boron concentration measurements were performed after reaching equilibrium conditions. The measured All Rods Out, Hot Full Power, equilibrium xenon, boron concentration was 1506 ppm with a predicted value of 1502 ppm. The predicted to measured difference was +24 pcm which met the acceptance criteria of ± 1000 pcm.

5.3 Reactor Coolant System Flow Measurement

The Reactor Coolant Flow rate was determined using a secondary calorimetric heat balance for each loop using the steam generators as the control volumes. The following parameters were measured:

- Reactor Coolant System Pressure
- Hot Leg Temperatures
- Cold Leg Temperatures
- Feedwater Temperatures
- Feedwater Flow Rates
- Feedwater Pressure
- Steam Generator Pressure

Steam generator blowdown was not isolated during the data acquisition period.

Per Technical Specification Surveillance 4.2.3.1.2, the Reactor Coolant System Flow was measured prior to operation above 75% rated thermal power. The measured flow at approximately 74% rated thermal power was 402,334 gallons per minute

(gpm) with a minimum required flow of 372,292 gpm. The reactor coolant system flow measurement was re-performed after reaching 100% rated thermal power. The measured flow at 100% power was 400,661 gpm with a minimum required flow of 372,292 gpm. All Technical Specification limits were met.


6.0 REFERENCES

- 6.1 SP 31008, Rev. 003-01, "Low Power Physics Testing (IPTE)"
- 6.2 EN 31015, Rev. 002-01, "Power Ascension Testing of Millstone Unit 3"
- 6.3 Nuclear Design and Core Physics Characteristics of the Millstone Generating Station Unit 3, Cycle 12
- 6.4 WCAP-13360-P-A, Revision 1, "Westinghouse Dynamic Rod Worth Measurement Technique"
- 6.5 NEU-07-133, Letter from W. F. Staley (Westinghouse) to Robert Borchert, "Dominion Nuclear Connecticut Millstone Unit 3 Low Power Physics Tests (LPPT)," dated June 28, 2007.

7.0 FIGURES

	<u>Page</u>
1 Cycle 12 Loading Plan	8
2 INCORE Power Distribution - 30%	9
3 INCORE Power Distribution - 74%	10
4 INCORE Power Distribution - 100%	11

FIGURE 2
INCORE Power Distribution - 30%
MILLSTONE UNIT 3 - CYCLE 12







 Measured Power
 % Difference (M-P)/P
 Measured Location

FIGURE 3
INCORE Power Distribution - 74%
MILLSTONE UNIT 3 - CYCLE 12



 Measured Power
% Difference (M-P)/P





 Measured Location

FIGURE 4
INCORE Power Distribution - 100%
MILLSTONE UNIT 3 - CYCLE 12



 Measured Power
 % Difference (M-P)/P
 Measured Location