

**WATTS BAR NUCLEAR PLANT  
UNIT 2 PREOPERATIONAL TEST**

**TITLE:** STEAM GENERATOR BLOWDOWN

**Instruction No:** 2-PTI-015-01

**Revision No:** 0000

**PREPARED BY:** James Klein / James Kim **DATE:** 01/17/12  
PRINT NAME / SIGNATURE

**REVIEWED BY:** KEITH JONES Keith Jones **DATE:** 1-17-12  
PRINT NAME / SIGNATURE

**INSTRUCTION APPROVAL**

**JTG MEETING No:** 2-13-001  
**JTG CHAIRMAN:** Paul A. Wehl **DATE:** 1-31-13  
**APPROVED BY:** Paul A. Wehl **DATE:** 1-31-13  
PREOPERATIONAL STARTUP MANAGER

**TEST RESULTS APPROVAL**

**JTG MEETING No:** \_\_\_\_\_  
**JTG CHAIRMAN:** \_\_\_\_\_ **DATE:** \_\_\_\_\_  
**APPROVED BY:** \_\_\_\_\_ **DATE:** \_\_\_\_\_  
PREOPERATIONAL STARTUP MANAGER

<b>WBN Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01 Rev. 0000 Page 2 of 146</b>
-----------------------	---------------------------------	---

**Revision Log**

<b>Revision or Change Number</b>	<b>Effective Date</b>	<b>Affected Page Numbers</b>	<b>Description of Revision/Change</b>
0000	2/1/13	ALL	Initial issue. This procedure was written using Unit 1 PTI-015-01, Rev 0 as a guide.

<b>WBN Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01 Rev. 0000 Page 3 of 146</b>
-----------------------	---------------------------------	---

## Table of Contents

<b>1.0</b>	<b>INTRODUCTION .....</b>	<b>6</b>
1.1	Test Objectives .....	6
1.2	Scope.....	6
<b>2.0</b>	<b>REFERENCES .....</b>	<b>8</b>
2.1	Performance References .....	8
2.2	Developmental References.....	8
<b>3.0</b>	<b>PRECAUTIONS AND LIMITATIONS .....</b>	<b>14</b>
<b>4.0</b>	<b>PREREQUISITE ACTIONS.....</b>	<b>16</b>
4.1	Preliminary Actions .....	16
4.2	Special Tools, Measuring and Test Equipment, Parts, and Supplies.....	21
4.3	Field Preparations.....	22
4.4	Approval and Notifications .....	32
<b>5.0</b>	<b>ACCEPTANCE CRITERIA.....</b>	<b>33</b>
<b>6.0</b>	<b>INSTRUCTIONS.....</b>	<b>39</b>
6.1	Manual Controls, SGBD Isolation Valves.....	40
6.1.1	Preliminary Actions .....	40
6.1.2	2-FCV-1-7 & 2-FCV-1-181, SGBD Loop 1 .....	41
6.1.3	2-FCV-1-14 & 2-FCV-1-182, SGBD Loop 2 .....	46
6.1.4	2-FCV-1-25 & 2-FCV-1-183, SGBD Loop 3 .....	51
6.1.5	2-FCV-1-32 & 2-FCV-1-184, SGBD Loop 4 .....	56
6.2	Automatic Controls, SGBD Isolation Valves .....	61
6.2.1	Preliminary Actions .....	61
6.2.2	Train A Isolation Valves (2-FCV-1-14, 2-FCV-1-32, 2-FCV-1-181 & 2-FCV-1-183).....	63
6.2.3	Train B Isolation Valves (2-FCV-1-7, 2-FCV-1-25, 2-FCV-1-182 & 2-FCV-1-184).....	74
6.2.4	Automatic Controls Restoration .....	84
6.3	2-FCV-15-44, SGBD discharge to CTBD Logic .....	86

<b>WBN Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01 Rev. 0000 Page 4 of 146</b>
-----------------------	---------------------------------	---

### Table of Contents (continued)

6.4	2-FCV-15-43, SGBD Flow Control Logic .....	94
6.5	System Performance Test at the RCS 250°F Plateau .....	98
6.5.1	Preliminary Actions .....	98
6.5.2	SGBD from HTXs to Cooling Tower Blowdown .....	99
6.6	System Performance Test at the RCS 350°F Plateau .....	101
6.6.1	Preliminary Actions .....	101
6.6.2	SGBD from HTXs to Cooling Tower Blowdown .....	102
6.7	System Performance Test at the RCS 450°F Plateau .....	104
6.7.1	Preliminary Actions .....	104
6.7.2	SGBD from HTXs to Condensate Demineralizer .....	105
6.7.3	SGBD from HTXs to Cooling Tower Blowdown .....	107
6.7.4	450°F Plateau Restoration .....	109
6.8	System Performance Test at the RCS 557°F Plateau .....	110
6.8.1	Preliminary Actions .....	110
6.8.2	SGBD from HTXs to Condensate Demineralizer .....	111
6.8.3	SGBD from HTXs to Cooling Tower Blowdown .....	113
6.8.4	SGBD Containment/Blowdown Isolation Stroke Time.....	115
6.8.5	Flood Mode Operation and Restoration .....	122
<b>7.0</b>	<b>POST-PERFORMANCE ACTIVITIES .....</b>	<b>124</b>
<b>8.0</b>	<b>RECORDS.....</b>	<b>127</b>
<b>Appendix A:</b>	<b>TEST PROCEDURES/INSTRUCTIONS REFERENCE REVIEW .....</b>	<b>128</b>
<b>Appendix B:</b>	<b>TEMPORARY CONDITION LOG .....</b>	<b>129</b>
<b>Appendix C:</b>	<b>PERMANENT PLANT INSTRUMENTATION LOG .....</b>	<b>130</b>
<b>Appendix D:</b>	<b>ELECTRICAL LINEUP .....</b>	<b>131</b>
<b>Appendix E:</b>	<b>MECHANICAL LINEUP .....</b>	<b>137</b>
<b>Appendix F:</b>	<b>BACKGROUND CALCULATIONS .....</b>	<b>138</b>

<b>WBN Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01 Rev. 0000 Page 5 of 146</b>
-----------------------	---------------------------------	---

### Table of Contents (continued)

<b>Data Sheet 1:</b>	<b>System Performance Test at 250°F (Subsection 6.5.2)</b>	
	<b>SGBD to CTBD .....</b>	<b>141</b>
<b>Data Sheet 2:</b>	<b>System Performance at Test 350°F (Subsection 6.6.2)</b>	
	<b>SGBD to CTBD .....</b>	<b>142</b>
<b>Data Sheet 3:</b>	<b>System Performance Test at 450°F (Subsection 6.7.2)</b>	
	<b>SGBD to Condensate Demineralizer .....</b>	<b>143</b>
<b>Data Sheet 4:</b>	<b>System Performance Test at 450°F (Subsection 6.7.3)</b>	
	<b>SGBD to CTBD .....</b>	<b>144</b>
<b>Data Sheet 5:</b>	<b>System Performance Test at 557°F (Subsection 6.8.2)</b>	
	<b>SGBD to Condensate Demineralizer .....</b>	<b>145</b>
<b>Data Sheet 6:</b>	<b>System Performance Test at 557°F (Subsection 6.8.3)</b>	
	<b>SGBD to CTBD .....</b>	<b>146</b>

<b>WBN Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01 Rev. 0000 Page 6 of 146</b>
-----------------------	---------------------------------	---

Date \_\_\_\_\_

## 1.0 INTRODUCTION

### 1.1 Test Objectives

Demonstrate proper operation of the Steam Generator Blowdown (SGBD) Isolation and Flow Control Valves and demonstrate that the system is capable of achieving design flow rates.

### 1.2 Scope

This test demonstrates the following for the SGBD system:

#### A. Valve Logic testing performed prior to Hot Functional Testing (HFT)

1. Proper operation of Containment Isolation Valves (CIV) and Blowdown Isolation Valves (BIV):
  - a. Valves operate from their respective Main Control Room (MCR) and Auxiliary Control Room (ACR) Handswitches.
  - b. MCR indications correctly reflect valve position.
  - c. Valves respond correctly to interlocks and controls (simulated or actual).
2. Proper operation of SGBD flow control valve 2-FCV-15-44:
  - a. Valve operates from its respective local Handswitch and Controller.
  - b. Local/MCR indications correctly reflect valve position.
  - c. Valve responds correctly to interlocks and controls (simulated or actual).
3. Proper operation of SGBD flow control valve 2-FCV-15-43:
  - a. Valve operates from its MCR controller.
  - b. Valve responds correctly to interlocks and controls (simulated or actual).

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 7 of 146</b>
-----------------------------	---------------------------------	---

Date \_\_\_\_\_

## 1.2 Scope (continued)

### B. System performance testing performed during HFT.

1. SGBD HTX temperature control schemes maintain outlet temperatures within design specifications.
2. CIVs' and BIVs' stroke times are within acceptable limits.
3. SGBD chemistry parameters are within plant specifications.
4. System is capable of operating in Flood Mode by exhausting system water from the South Valve Vault Room to atmosphere.

This test does not:

- A. Verify instrumentation setpoints. These are performed during instrument calibration (component testing).
- B. Verify operation of SGBD flash tank components. These components will be addressed in component testing.
- C. Perform Quantitative Vibration Testing of SGBD piping. This will be performed, as required, by 2-PTI-999-01 - Operational Vibration Testing.
- D. Perform Thermal Expansion Testing of SGBD piping. This will be performed, as required, by 2-PTI-999-02 - Thermal Expansion.

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 8 of 146</b>
-----------------------------	---------------------------------	---

Date \_\_\_\_\_

## 2.0 REFERENCES

### 2.1 Performance References

- A. SMP-9.0, Conduct of Test
- B. 2-PTI-999-01, Operational Vibration Testing
- C. 2-PTI-068-01, HFT - Heatup and Cooldown
- D. 2-TOP-015-01, System Operating Instruction, Steam Generator Blowdown System
- E. N3C-945, Procedure for Evaluation and Qualification of Piping System Vibrations
- F. CM-6.61, Steam Generator Sampling in Hot Sample Room (Modes 1-4)

### 2.2 Developmental References

- A. Final Safety Analysis Report Amendment 109
  - 1. FSAR Section 10.3.5, Water Chemistry
  - 2. FSAR Section 10.4.8, Steam Generator Blowdown System
  - 3. FSAR Table 14.2-1 Sheet 66 of 89, Steam Generator Blowdown System Test Summary
- B. Drawings
  - 1. Flow Diagrams
    - a. 2-47W801-2, Rev 15, STEAM GENERATOR BLOWDOWN SYSTEM  
 DRA 54263-100, Rev 0  
 DRA 53462-001, Rev 0  
 DRA 53462-002, Rev 0  
 DRA 53462-003, Rev 0  
 DRA 53177-003, Rev 0  
 DRA 54449-001, Rev 0
    - b. 1-47W801-2, Rev 42, STEAM GENERATOR BLOWDOWN SYSTEM  
 DCA 54904-002, Rev 0

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 9 of 146</b>
-----------------------------	---------------------------------	---

## **2.2 Developmental References (continued)**

- c. 2-47W804-2, Rev 13, CONDENSATE
- d. 1-47W831-1, Rev 41, CONDENSER CIRCULATING WATER

### **2. Electrical**

- a. 2-45W600-1-3, Rev 4, MAIN STEAM SYSTEM SCHEMATIC DIAGRAMS  
DRA 53217-103, Rev 0  
DRA 53217-104, Rev 0
- b. 2-45W600-57-8, Rev 4, SEPARATION & MISC AUX RELAYS SCHEMATIC DIAGRAMS
- c. 2-45W600-57-26, Rev 1, SEPARATION & MISC AUX RELAYS SCHEMATIC DIAGRAMS  
DRA 52641-183, Rev 0
- d. 2-45W600-57-32, Rev 1, SEPARATION & MISC AUX RELAYS SCHEMATIC DIAGRAMS
- e. 2-45W600-15, Rev 3, STEAM GENERATOR BLWDN SYS SCHEMATIC DIAGRAMS  
DRA 52378-135, Rev 0  
DRA 54449-007, Rev 0  
DRA 54449-008, Rev 0
- f. 1-45W600-57-30, Rev 18, SEPARATION & MISC AUX RELAYS SCHEMATIC DIAGRAMS  
DCA 54904-017, Rev 0
- g. 2-45W600-57-30, Rev 3, SEPARATION & MISC AUX RELAYS SCHEMATIC DIAGRAMS  
DRA 55801-040, Rev 0
- h. 45N2690-2, Rev 6, SEPARATION AUXILIARY RELAY PNL 2-R-75 CONNECTION DIAGRAMS SH-2
- i. 45N2688-1, Rev 16, SEPARATION AUXILIARY RELAY PNL 2-R-73 CONNECTION DIAGRAMS SH-1  
DRA 52343-183, Rev 0

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 10 of 146</b>
-----------------------------	---------------------------------	--

## 2.2      **Developmental References (continued)**

- j.    2-45N2688-2, Rev 0, SEPARATION AUXILIARY RELAY PNL 2-R-73  
CONNECTION DIAGRAMS SH-2  
DRA 54142-023, Rev 0  
DRA 52641-166, Rev 0  
DRA 52343-288, Rev 0
  
- k.    45N2676-4, Rev 16, SOLID STATE PROTECTION SYS TRAIN A  
CONNECTION DIAGRAMS SH-4
  
- l.    45N2693-1, Rev 14, SEPARATION AUXILIARY RELAY PNL 2-R-78  
CONNECTION DIAGRAMS SH-1  
DRA 52343-188, Rev 1
  
- m.    45N2693-2, Rev 11, SEPARATION AUXILIARY RELAY PNL 2-R-78  
CONNECTION DIAGRAMS SH-2  
DRA 54142-325, Rev 0
  
- n.    45N2693-2, Rev E, SEPARATION AUXILIARY RELAY PNL 2-R-78  
CONNECTION DIAGRAMS SH-2  
DCA 52641-160, Rev 0
  
- o.    45N2677-4, Rev 18, SOLID STATE PROTECTION SYS TRAIN B  
CONNECTION DIAGRAMS SH-4
  
- p.    45N2630-75, Rev 2, MISCELLANEOUS VALVES CONNECTION  
DIAGRAM SH-75  
DRA 54449-009, Rev 1
  
- q.    45N2686-4, Rev 5, TURBO-GEN AUX RELAY PANEL 2-R-71  
CONNECTION DIAGRAM SH 4  
DRA 54449-010, Rev 0  
FCR 60753 AA-01
  
- r.    45N2686-2, Rev 6, TURBO-GEN AUX RELAY PANEL 2-R-71  
CONNECTION DIAGRAM SH 2
  
- s.    2-45N2635-53, Rev 1, LOCAL INSTRUMENT PANELS  
CONNECTION DIAGRAMS-SHT 53
  
- t.    45N2635-66, Rev 19, LOCAL INSTRUMENT PANELS CONNECTION  
DIAGRAMS-SH 66
  
- u.    2-45N2616-3, Rev 1, THERMOCOUPLES & RTD'S CONNECTION  
DIAGRAMS-SH 3

<b>WBN Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01 Rev. 0000 Page 11 of 146</b>
-----------------------	---------------------------------	--

## 2.2 Developmental References (continued)

- v. 45N1651-14, Rev 14, UNIT CONTROL BOARD PANEL 0-M-12  
CONNECTION DIAGRAM SH-14  
DRA 55801-039, Rev 1
  - w. 1-45W708-2, Rev 36, MISC 120V AC DISTRIBUTION PNLS  
CONNECTION DIAGRAMS
  - x. 1-45W708-4, Rev 20, MISC 120V AC DISTRIBUTION PNLS  
CONNECTION DIAGRAMS
  - y. 2-45W2646-4, Rev 1, UNIT CONT BD PANEL 2-M-7
3. Control/Logic
- a. 2-47W610-1-1, Rev 7, ELECTRICAL CONTROL DIAGRAM MAIN  
STEAM SYSTEM  
DRA 53606-019, Rev 0  
DRA 52378-536, Rev 0
  - b. 2-47W610-1-1A, Rev 7, ELECTRICAL CONTROL DIAGRAM MAIN  
STEAM SYSTEM  
DRA 52378-401, Rev 0  
DRA 53606-020, Rev 0
  - c. 2-47W610-1-2, Rev 7, ELECTRICAL CONTROL DIAGRAM MAIN  
STEAM SYSTEM  
DRA 52378-403, Rev 0  
DRA 53606-021, Rev 0
  - d. 2-47W610-1-2A, Rev 7, ELECTRICAL CONTROL DIAGRAM MAIN  
STEAM SYSTEM  
DRA 52378-405, Rev 2  
DRA 53606-022, Rev 0
  - e. 1-47W610-15-1A, Rev 3, ELECTRICAL CONTROL DIAGRAM  
STEAM GEN BLOWDOWN SYSTEM  
DCA 54904-015, Rev 0
  - f. 2-47W610-15-1, Rev 5, ELECTRICAL CONTROL DIAGRAM STEAM  
GEN BLOWDOWN SYSTEM  
DRA 52378-537, Rev 0  
DRA 53177-005, Rev 0  
DRA 53177-006, Rev 1  
DRA 54449-002, Rev 0

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 12 of 146</b>
-----------------------------	---------------------------------	--

## **2.2 Developmental References (continued)**

- g. 2-47W611-15-1, Rev 3, ELECTRICAL LOGIC DIAGRAM STEAM GEN BLDN SYSTEM  
DRA 52340-021, Rev 0  
DRA 52378-627, Rev 0  
DRA 53177-007, Rev 0  
DRA 54449-003, Rev 0  
DRA 54449-004, Rev 0

### **4. Other**

- a. 2-47B601-55-4, Rev 0, ELECTRICAL INSTRUMENT TABULATION 52453-007, Rev 2
- b. 2-47B601-55-3, Rev 0, ELECTRICAL INSTRUMENT TABULATION
- c. 2-45B655-3C, Rev 0, MAIN CONTROL ROOM ANNUNCIATOR INPUTS WINDOW BOX XA-55-3C  
DRA 54449-12, Rev 1
- d. 2-45B655-6F, Rev 0, MAIN CONTROL ROOM ANNUNCIATOR INPUTS WINDOW BOX XA-55-6F  
DRA 52343-236, Rev 0  
DRA 52630-092, Rev 1
- e. 2-45B655-E3C, Rev 0, ANNUNCIATOR WINDOW BOX XA-55-3C  
DRA 54449-018, Rev 0  
DRA 52315-249, Rev 0
- f. 2-45B655-E6F, Rev 0, ANNUNCIATOR WINDOW BOX XA-55-6F  
DRA 52343-237, Rev 0
- g. 2-47B601-55-1, Rev 0, INSTRUMENT TABULATION  
DRA 52453-004, Rev 0
- h. 2-47B601-55-2, Rev 0, INSTRUMENT TABULATION  
DRA 52453-005, Rev 0
- i. 2-47A615-0, Rev 1, INTEGRATED COMPUTER SYSTEM TERMINATIONS AND I/O LIST
- j. 2-45B640-259D, Rev 0, CONTACT DEVELOPMENT OF CONTROL AND INSTRUMENT SWITCHES  
DRA 52361-017, Rev 1

<b>WBN Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01 Rev. 0000 Page 13 of 146</b>
-----------------------	---------------------------------	--

## 2.2 Developmental References (continued)

- k. 2-45B640-128, Rev 0, CONTACT DEVELOPMENT OF CONTROL AND INSTRUMENT SWITCHES  
DRA 52361-046, Rev 0

### C. Documents

1. WBN2-15-4002, Rev 1, Steam Generator Blowdown System
2. WBN2-1-4002, Rev 3, Main Steam System
3. 2-TSD-15-1, Rev 2, Steam Generator Blowdown
4. 2-TSD-88-5, Rev 2, Containment Isolation System
5. Chemistry Manual Chapter 3.01, Rev 89, System Chemistry Specifications
6. SOI-15.01, Rev 60 Steam Generator Blowdown System

To be verified against 2-TOP-015-01, (Current Rev/Draft), Steam Generator Blowdown System in Appendix A.

7. SSD-1-LPF-15-44, Rev 3, Steam Generator Blowdown Discharge to Cooling Tower

To be verified against SSD-2-LPF-15-44, (Current Rev), Steam Generator Blowdown Discharge to Cooling Tower in Appendix A.

8. SSD-1-LPF-15-43, Rev 6, Stm Gen Blowdown Header Flow

To be verified against SSD-2-LPF-15-43, (Current Rev), Stm Gen Blowdown Header Flow in Appendix A.

9. SSD-2-LPT-2-329A, Rev 3, Steam Generator Blowdown First Stage Heat Exchange Temperature
10. NE SSD 2-F-152, Rev 0
11. NE SSD 2-F-156, Rev 0
12. NE SSD 2-F-160, Rev 0
13. NE SSD 2-F-164, Rev 0

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 14 of 146</b>
-----------------------------	---------------------------------	--

### 3.0 PRECAUTIONS AND LIMITATIONS

- A. Standard precautions shall be followed for working around energized electrical equipment in accordance with TVA Safety Manual Procedure 1021.
- B. Observe all Radiation Protection requirements when working in or near contaminated areas.
- C. With S/G secondary system temperatures > 200°F, venting (for fill & vent operations) of the Steam Generator Blowdown (SGBD) system shall be accomplished downstream of the 1st stage heat exchangers, due to steam scald hazard to personnel.
- D. During hot functional testing, various system components will be hot. Test personnel shall exercise care in order to avoid contact with these surfaces.
- E. Portions of this test will be conducted in areas requiring scaffolding, ladders, and safety belts. Standard fall protection requirements shall be followed.
- F. Ensure no adverse effects to the operation of Unit 1 structures, systems or components result from test performance.
- G. Test Personnel will coordinate with Unit 1 Operations when manipulating Unit 1 equipment if required.
- H. 2-FCV-15-44 is a U1/U2 Boundary Device controlled by TI-12.08, Control of Unit Interfaces.
- I. U1 SGBD and U2 SGBD discharge to Cooling Tower Blowdown via a common line.
- J. Problems identified during the test shall be annotated on the Chronological Test Log (CTL) from SMP-9.0 including a description of the problem, the procedure step when/where the problem was identified, corrective action steps taken to resolve the problem, and the number of the corrective action document, if one was required.
- K. Steps may be repeated if all components cannot be tested in a step. However, if the test has been exited, prerequisite steps must be re-verified and a CTL entry made.

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 15 of 146</b>
-----------------------------	---------------------------------	--

### 3.0 PRECAUTIONS AND LIMITATIONS (continued)

- L. Discrepancies between component ID tags and the description in a procedure/instruction do not require a Test Deficiency Notice (TDN) in accordance with SMP-14.0 if the UNIDs match, exclusive of place-keeping zeros and train designators (e.g. 2-HS-31-468 vs. 2-HS-031-0468) and the noun description is sufficient to identify the component. If the component label needs to be changed, a Tag Request (TR Card) should be processed in accordance with TI-12.14. Make an entry in the CTL and continue testing.
- M. The Test Engineer shall be cognizant of any incorrect instrument functions during data collection. Deficiencies shall be documented on a Test Deficiency Notice and processed in accordance with SMP-14.0, Test Deficiency Notices.
- N. All open problems are to be tracked by a corrective action document and entered on the appropriate system punchlist.
- O. All wires removed/lifted from a terminal shall be identified and taped or covered with an insulator to prevent personnel or equipment hazard and possible spurious initiations. The wires should be grouped together and labeled with the work implementing document number that required them to be lifted if left unattended.
- P. All terminal points and connections are to be considered energized. Instrumentation must be used to determine if circuits are de-energized.
- Q. Retermination of lifted leads requires that their restored bend radius be equal to or greater than the as found condition.
- R. When installing fuses with actuators, ensure that the actuating rod is oriented correctly to provide for proper alarm initiation or visual indication.
- S. Changes to SDBD total flowrate should be limited to less than a 50 gpm change in any minute to minimize impacts to RCS temperature changes.
- T. 2-FCV-15-43 should be used to manually isolate SGBD to prevent flashing upstream of the 1st stage heat exchangers.
- U. Sections 6.5 through Section 6.8 are performed during 2-PTI-068-01, HFT - Heatup & Cooldown.
- V. During the performance of this procedure visual observation of piping and components is required. This includes steady state and transient operations with visual confirmation that vibration is not excessive.
- W. If the vibration is determined to be excessive the Test Engineer shall initiate a Test Deficiency Notice (TDN).

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 16 of 146</b>
-----------------------------	---------------------------------	--

Date \_\_\_\_\_

#### 4.0 PREREQUISITE ACTIONS

##### NOTES

- 1) Prerequisite steps may be performed in any order unless otherwise stated and should be completed as close in time as practicable to the start of the performance sections to which they apply.
- 2) Prerequisites applicable only to specific performance sections are annotated as such. Prerequisite with no specific performance section annotation are required prior to starting Section 6.0.

#### 4.1 Preliminary Actions

- [1] **VERIFY** the test/performance copy of this Preoperational Test Instruction (PTI) is the current revision and as needed, each test person assisting in this test has the current revision including any change notices. \_\_\_\_\_

- [2] **OBTAIN** copies of the applicable forms from the latest revision of SMP-9.0, **AND**

**ATTACH** to this PTI for use during the performance of this PTI. \_\_\_\_\_

- [3] **ENSURE** changes to the references listed on Appendix A have been reviewed, and determined NOT to adversely affect the test performance. \_\_\_\_\_

- [4] **VERIFY** current revisions and change paper for referenced drawings has been reviewed and determined NOT to adversely affect the test performance, **AND**

**ATTACH** documentation of current drawing revision numbers and change paper that were reviewed to data package. \_\_\_\_\_

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 17 of 146</b>
-----------------------------	---------------------------------	--

Date \_\_\_\_\_

#### 4.1 Preliminary Actions (continued)

- [5] **ENSURE** a review of outstanding Clearances has been coordinated with Operations for impact to the test performance, **AND**

**RECORD** in Appendix B, Temporary Condition Log if required. \_\_\_\_\_

- [6] **ENSURE** components contained within the boundaries of this test are under the jurisdictional control of Preoperational Startup Engineering (PSE) and/or Plant Operations. \_\_\_\_\_

- [7] **CONDUCT** a pretest briefing with Test and Operations personnel in accordance with SMP-9.0. \_\_\_\_\_

- [8] **ENSURE** communications are available for areas where testing is to be conducted. \_\_\_\_\_

- [9] **PERFORM** a pretest walkdown on equipment to be tested to ensure no conditions exist that will impact test performance.

A. Section 6.0 \_\_\_\_\_

B. Section 6.5 \_\_\_\_\_

- [10] **EVALUATE** open items for system 015 in Watts Bar Integrated Task Equipment List (WITEL), **AND**

**ENSURE** that they will NOT adversely affect the test results.

A. Section 6.1 \_\_\_\_\_

B. Section 6.2 \_\_\_\_\_

C. Section 6.3 \_\_\_\_\_

D. Section 6.4 \_\_\_\_\_

E. Section 6.5 \_\_\_\_\_

F. Section 6.8 \_\_\_\_\_

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 18 of 146</b>
-----------------------------	---------------------------------	--

Date \_\_\_\_\_

#### 4.1 Preliminary Actions (continued)

[11] **ENSURE** required Component Testing has been completed prior to test start.

- A. Section 6.1 \_\_\_\_\_
- B. Section 6.2 \_\_\_\_\_
- C. Section 6.3 \_\_\_\_\_
- D. Section 6.4 \_\_\_\_\_
- E. Section 6.5 \_\_\_\_\_
- F. Section 6.8 \_\_\_\_\_

[12] **ENSURE** outstanding Design Change Notices (DCN's), Engineering Document Construction Releases (EDCR's) or Temporary Alterations (TA's) do NOT adversely impact testing, **AND**

**ATTACH** documentation of DCNs, EDCRs and TAs that were reviewed to the data package.

- A. Section 6.1 \_\_\_\_\_
- B. Section 6.2 \_\_\_\_\_
- C. Section 6.3 \_\_\_\_\_
- D. Section 6.4 \_\_\_\_\_
- E. Section 6.5 \_\_\_\_\_
- F. Section 6.8 \_\_\_\_\_

<b>WBN Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01 Rev. 0000 Page 19 of 146</b>
-----------------------	---------------------------------	--

Date \_\_\_\_\_

#### 4.1 Preliminary Actions (continued)

- [13] **REVIEW** preventive maintenance records for equipment within the scope of this test, **AND**

**VERIFY** no conditions exist that will impact test performance.

A. Section 6.1 \_\_\_\_\_

B. Section 6.2 \_\_\_\_\_

C. Section 6.3 \_\_\_\_\_

D. Section 6.4 \_\_\_\_\_

E. Section 6.5 \_\_\_\_\_

F. Section 6.8 \_\_\_\_\_

- [14] **VERIFY** plant instruments required for test performance have been placed in service and are within their calibration interval, **AND**

**RECORD** on Appendix C, Permanent Plant Instrumentation Log.

A. Section 6.3 \_\_\_\_\_

B. Section 6.4 \_\_\_\_\_

C. Section 6.5 . \_\_\_\_\_

- [15] **ENSURE** the following ICS point are in scan (Section 6.5):

A. F0408A, STM GEN 1 BLOWDOWN HDR FLOW \_\_\_\_\_

B. F0428A, STM GEN 2 BLOWDOWN HDR FLOW \_\_\_\_\_

C. F0448A, STM GEN 3 BLOWDOWN HDR FLOW \_\_\_\_\_

D. F0468A, STM GEN 4 BLOWDOWN HDR FLOW \_\_\_\_\_

E. U0564, SG TOTAL BLOWDOWN FLOW \_\_\_\_\_

F. F0619A, STM GEN BLOWDOWN EFFLUENT FLOW \_\_\_\_\_

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 20 of 146</b>
-----------------------------	---------------------------------	--

Date \_\_\_\_\_

#### 4.1 Preliminary Actions (continued)

[16] **VERIFY** System cleanliness as required for the performance of this test has been completed in accordance with SMP-7.0 (Section 6.5). \_\_\_\_\_

[17] **ENSURE** all piping supports required for testing are installed and adjusted as required (Section 6.5). \_\_\_\_\_

[18] **ENSURE** the piping vibration test engineer has test equipment in place to support vibration testing (Section 6.6). \_\_\_\_\_

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 21 of 146</b>
-----------------------------	---------------------------------	--

Date \_\_\_\_\_

#### 4.2 Special Tools, Measuring and Test Equipment, Parts, and Supplies

[1] **OBTAIN** the following M&TE or equivalent:

- A. [3] 0-600°F Digital Thermometers with Type T thermocouples ( $\pm 2.4^{\circ}\text{F}$ ) \_\_\_\_\_
- B. [1] Thermocouple Test Set/Calibrator for Type T thermocouple ( $\pm 2^{\circ}\text{F}$ ) \_\_\_\_\_
- C. [3] 0-1500 psig gages ( $\pm 0.2\%$ ) \_\_\_\_\_
- D. [2] 0-60 min. Stopwatches ( $\pm 0.1 \text{ sec/hr}$ ) \_\_\_\_\_

[2] **ENSURE** the following test equipment/special tools are available:

- A. [7] Switched Jumpers \_\_\_\_\_
- B. Thermal grease \_\_\_\_\_

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 22 of 146</b>
-----------------------------	---------------------------------	--

Date \_\_\_\_\_

### 4.3 Field Preparations

- [1] **ENSURE** the system is configured in accordance with Appendix D, Electrical Lineup. \_\_\_\_\_
- [2] **ENSURE** the system is configured in accordance with Appendix E, Mechanical Lineup. \_\_\_\_\_

#### NOTES

- 1) Any Annunciator points associated with 2-MUX-55-12 and 2-MUX-55-13 ONLY have master switches at the bottom of each terminal strip.
- 2) All points associated with 2-TBK-55-25, 2-TBK-55-26, 2-TBK-55-27 and 2-TBK-55-28 will not have individual switches or a master switch.

- [3] **ENSURE** System 55, Annunciator and Sequential Events Recording System applicable TBK switches are ON, the applicable Master Switches are ON, and window software input(s) are ENABLED for the following Annunciator windows:

- A. XA-55-6F/148B, ACR PNL 2-L-11A (Section 6.1) \_\_\_\_\_
- B. XA-55-6F/148C, ACR PNL 2-L-11B (Section 6.1) \_\_\_\_\_
- C. XA-55-3C/62F, SG BLOWDOWN DISCH TO CTBD CLOSED (Section 6.3) \_\_\_\_\_
- D. XA-55-3C/61F, SG BLOWDOWN TEMP HI (Section 6.4) \_\_\_\_\_

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 23 of 146</b>
-----------------------------	---------------------------------	--

Date \_\_\_\_\_

#### 4.3 Field Preparations (continued)

- [4] **VERIFY** the following systems are operational and have been placed in service to the extent necessary to perform this test:

- A. System 235, 120V AC Vital Power System \_\_\_\_\_
- B. System 236, 125V DC Vital Power System \_\_\_\_\_
- C. System 237, 120V AC Instrument Power System \_\_\_\_\_
- D. System 032, Control Air
  - Section 6.3 \_\_\_\_\_
  - Section 6.4 \_\_\_\_\_
- E. System 027, Condenser Circulating Water System (Section 6.5) \_\_\_\_\_
- F. System 002, Condensate System (Section 6.5) \_\_\_\_\_
- G. System 014, Condensate Demineralizer System (Section 6.7) \_\_\_\_\_

- [5] **VERIFY** there are no Unit 2 Phase A Containment Isolation Signals present by the  $\phi$  A window NOT LIT on either the TR-A or TR-B MASTER ISOL SIGNAL STATUS PNL (window 1 ON 2-XX-55-6C and 2-XX-55-6D) on 2-M-6.

- A. Section 6.1 \_\_\_\_\_
- B. Section 6.2 \_\_\_\_\_

#### NOTE

Prerequisite 4.3[6] shall be performed prior to 4.3[8.6]

- [6] **LIFT** white wire BLW10 at 2-R-71, TB130 Pt. 3.  
(Drawing 45N2686-4)

\_\_\_\_\_  
1st

\_\_\_\_\_  
CV

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 24 of 146</b>
-----------------------------	---------------------------------	--

Date \_\_\_\_\_

#### 4.3 Field Preparations (continued)

<p style="text-align: center;"><b>NOTE</b></p> <p>Step 4.3[7] shall be performed prior to 4.3[8.7]</p>
--

- [7] **LIFT** wire BLWX at 2-L-309, at 2-FS-2-35 Pt. 6.  
(Drawing 2-45N2635-53)

\_\_\_\_\_  
1st

\_\_\_\_\_  
CV

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 25 of 146</b>
-----------------------------	---------------------------------	--

Date \_\_\_\_\_

#### 4.3 Field Preparations (continued)

##### NOTE

Below is a description of the purpose off each jumper installed in step 4.3[8]:

- TS-R73-RA1 will allow simulation of a Train A Accident start signal to the motor driven AFW pumps (MD AFWPs)
- TS-R73-RA2 will allow simulation of a Train A Accident start signal to the TD AFWP
- TS-R78-RB1 will allow simulation of a Train B Accident start signal to the MD AFWPs
- TS-R78-RB2 will allow simulation of a Train B Accident start signal to the TD AFWP
- TS-M12-KIR will allow simulation of high radiation level in the SGBD discharge line
- TS-R71-XY will allow simulation of low flow at CCW diffuser outlets
- TS-L309-FS35 will allow simulation of low flow through the Condenser Hotwell Pump Discharge Header

[8] **INSTALL** switched jumpers at the following locations, **AND**

**ENSURE** that the jumper switches are OPEN (OFF):

[8.1] **LABELED TS-R73-RA1:**  
 In Panel 2-R-73, at relay RA1 (row/column A6), wires labeled G5-3 & G5-4 (relay contacts 15 & 16).  
 (Drawing 2-45N2688-1)

A. Jumper Installed

\_\_\_\_\_  
 1st

\_\_\_\_\_  
 CV

B. Jumped Switch OPEN (OFF)

\_\_\_\_\_

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 26 of 146</b>
-----------------------------	---------------------------------	--

Date \_\_\_\_\_

#### 4.3 Field Preparations (continued)

- [8.2]      LABELED TS-R73-RA2:  
 In Panel 2-R-73, at relay RA2 (row/column G5), across  
 wires labeled K19-2 & B3-2 (relay contacts 3 & 4).  
 (Drawing 2-45N2688-2)

A.    Jumper Installed

\_\_\_\_\_  
 1st

\_\_\_\_\_  
 CV

B.    Jumped Switch OPEN (OFF)

- [8.3]      LABELED TS-R78-RB1:  
 In Panel 2-R-78, at relay RB1 (row/column A6), across  
 wires labeled H7-3 & H7-4 (relay contacts 15 & 16).  
 (Drawing 2-45N2693-1)

A.    Jumper Installed

\_\_\_\_\_  
 1st

\_\_\_\_\_  
 CV

B.    Jumped Switch OPEN (OFF)

- [8.4]      LABELED TS-R78-RB2:  
 In Panel 2-R-78, at relay RB2 (row/column H7), across  
 wires labeled K9-2 & J6-2 (relay contacts 3 & 4)  
 (Drawing 2-45N2693-2)

A.    Jumper Installed

\_\_\_\_\_  
 1st

\_\_\_\_\_  
 CV

B.    Jumped Switch OPEN (OFF)

<b>WBN Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01 Rev. 0000 Page 27 of 146</b>
-----------------------	---------------------------------	--

Date \_\_\_\_\_

#### 4.3 Field Preparations (continued)

- [8.5]      LABELED TS-M12-KIR:  
In Panel 0-M-12, at TB2-2B, across wires KIRX & KIRI  
(Pts. 1 & 2). (Drawing 45N1651-14)

A.    Jumper Installed

\_\_\_\_\_  
1st

\_\_\_\_\_  
CV

B.    Jumped Switch OPEN (OFF)

- [8.6]      LABELED TS-R71-XY:  
In Panel 2-R-71, at TB130, across wires BLW10 (W,  
lifted from Pt. 3) & BLW11 (BK, Pt. 2).  
(Drawing 45N2686-4)

A.    Jumper Installed

\_\_\_\_\_  
1st

\_\_\_\_\_  
CV

B.    Jumped Switch OPEN (OFF)

- [8.7]      LABELED TS-L309-FS35  
In Panel 2-L-309, at 2-FS-2-35, across lifted wire BLWX  
(lifted from Pt. 6) and wire BLW8 (Pt. 7).  
(Drawing 2-45N2635-53)

A.    Jumper Installed

\_\_\_\_\_  
1st

\_\_\_\_\_  
CV

B.    Jumped Switch OPEN (OFF)

<b>WBN Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01 Rev. 0000 Page 28 of 146</b>
-----------------------	---------------------------------	--

Date \_\_\_\_\_

#### 4.3 Field Preparations (continued)

##### NOTE

Thermocouple Test Set/Calibrator will allow for simulation of high temperature the SGBD 1st stage HTX discharge line.

- [9] **INSTALL** Thermocouple Test Set/Calibrator per the following instructions at 2-TS-15-43 [2-L-164, T11J/712] (Drawing 45N2635-66) (Section 6.4):

A. **LIFT** the negative thermocouple wire (R) from Pt 1.

\_\_\_\_\_  
1st

\_\_\_\_\_  
CV

B. **LIFT** the positive thermocouple wire (BL) from Pt 2.

\_\_\_\_\_  
1st

\_\_\_\_\_  
CV

C. **INSTALL** negative test lead at Pt 1.

\_\_\_\_\_  
1st

\_\_\_\_\_  
CV

D. **INSTALL** positive test lead at Pt 2.

\_\_\_\_\_  
1st

\_\_\_\_\_  
CV

- [10] **INSTALL** Thermocouple Test Set/Calibrator per the following instructions at 2-TS-15-43 [2-L-164, T11J/712] (Drawing 45N2635-66) (Section 6.5):

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 29 of 146</b>
-----------------------------	---------------------------------	--

Date \_\_\_\_\_

#### 4.3 Field Preparations (continued)

- |  |       |
|--|-------|
| A. <b>SET</b> the Test Set/Calibrator to monitor for temperature.                    | _____ |
| B. <b>INSTALL</b> negative test lead on the negative thermocouple wire (R) at Pt 1.  | _____ |
|  | 1st   |
|  | _____ |
|  | CV    |
| C. <b>INSTALL</b> positive test lead on the positive thermocouple wire (BL) at Pt 2. | _____ |
|  | 1st   |
|  | _____ |
|  | CV    |

#### NOTE

Pressure gages must be placed at the same elevation as the centerline of the process pipe that the drain lines tee off of.

[11] **INSTALL** 0-1500 psi pressure gages at the following locations (Section 6.5):

- |   |       |
|---|-------|
| A. 2-DRV-15-914, SG BLOWDOWN HX 1A INLET DRAIN [T10J/708].  | _____ |
| B. 2-DRV-15-884, SG BLOWDOWN HX 1B OUTLET DRAIN [T10G/708]. | _____ |
| C. 2-DRV-15-889, SG BLOWDOWN HX 2 OUTLET DRAIN [T15H/708].  | _____ |

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 30 of 146</b>
-----------------------------	---------------------------------	--

Date \_\_\_\_\_

#### 4.3 Field Preparations (continued)

##### NOTE

Thermal grease should be used in thermowells to reduce thermowell temperature gradient and temperature response time.

[12] **INSTALL** 0-600°F Digital Thermometer with Type T thermocouple at the following thermowells (Section 6.5):

- A. 2-TW-2-330A, SGB 2ND STAGE HX TEST WELL [T15H/708]. \_\_\_\_\_
- B. 2-TW-2-330B, SGB 2ND STAGE HX TEST WELL [T15H/708]. \_\_\_\_\_
- C. 2-TW-2-329B, SGB 1ST STAGE HX TEST WELL [T10G/708] \_\_\_\_\_

[13] **VERIFY** Measuring and Test Equipment (M&TE) required for test performance has been filled & vented (as required), and placed in service, **AND**

**RECORD** applicable information on the Measuring and Test Equipment Log (Section 6.5). \_\_\_\_\_

<b>WBN Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01 Rev. 0000 Page 31 of 146</b>
-----------------------	---------------------------------	--

Date \_\_\_\_\_

#### 4.3 Field Preparations (continued)

NOTES	
1)	Maximum U2 SGBD flows will be determined by the listed performance sections. Each unit's SDBD discharges to CTBD via a common line. U1 discharge into this line could impact max flowrate determination.
2)	If U1 SGBD is currently aligned to CTBD and it is undesirable to route SGBD entirely to U1 Condensate Demineralizers, request discharge to U1 CTBD to be minimized and make a CTL entry.

[14] **REQUEST** U1 Operations to eliminate/reduce U1 SGBD discharge to Cooling Tower Blowdown for the duration of the following Sections.

A. Section 6.5

\_\_\_\_\_

B. Section 6.6

\_\_\_\_\_

C. Section 6.7

\_\_\_\_\_

D. Section 6.8

\_\_\_\_\_

<b>WBN Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01 Rev. 0000 Page 32 of 146</b>
-----------------------	---------------------------------	--

Date \_\_\_\_\_

#### 4.4 Approval and Notifications

- [1] **OBTAIN** permission of the Preoperational Startup Manager to start the test.

\_\_\_\_\_  
Preoperational Startup Manager  
Signature

\_\_\_\_\_  
Date

- [2] **OBTAIN** the Unit 2 Supervisor's (US/SRO) or Shift Manager's (SM) authorization.

\_\_\_\_\_  
Unit 2 US/SRO/SM Signature

\_\_\_\_\_  
Date

- [3] **OBTAIN** the Unit 1 Supervisor's (US/SRO) or Shift Manager's (SM) authorization.

\_\_\_\_\_  
Unit 1 US/SRO/SM Signature

\_\_\_\_\_  
Date

- [4] **NOTIFY** the Chemistry Department prior to starting Section 6.5

\_\_\_\_\_

<b>WBN Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01 Rev. 0000 Page 33 of 146</b>
-----------------------	---------------------------------	--

## 5.0 ACCEPTANCE CRITERIA

### A. Steam Generator Blowdown (SGBD) Valve Logic

1. The following valves CLOSE in response to a Phase A Containment Isolation signal and remain closed after signal is removed:

<b>Valve</b>	<b>CLOSES on Phase A</b>	<b>Remains Closed after Phase A is reset</b>
<b>Train A</b>		
2-FCV-1-14	6.2.2[27]	6.2.2[29]
2-FCV-1-32	6.2.2[27]	6.2.2[29]
2-FCV-1-181	6.2.2[31]	6.2.2[33]
2-FCV-1-183	6.2.2[31]	6.2.2[33]
<b>Train B</b>		
2-FCV-1-7	6.2.3[27]	6.2.3[29]
2-FCV-1-25	6.2.3[27]	6.2.3[29]
2-FCV-1-182	6.2.3[27]	6.2.3[29]
2-FCV-1-184	6.2.3[27]	6.2.3[29]

<b>WBN Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01 Rev. 0000 Page 34 of 146</b>
-----------------------	---------------------------------	--

## 5.0 ACCEPTANCE CRITERIA (continued)

2. The following valves' manual controls (handswitch, transfer switch, controller, as applicable) and indications (e.g. indicating lights, status lights, alarms) correctly control and reflect valve position:

Valve	Manual Control	Indications
2-FCV-1-7	6.1.2[11]	6.1.2[11]
2-FCV-1-14	6.1.3[11]	6.1.3[11]
2-FCV-1-25	6.1.4[11]	6.1.4[11]
2-FCV-1-32	6.1.5[11]	6.1.5[11]
2-FCV-1-181	6.1.2[11]	6.1.2[11]
2-FCV-1-182	6.1.3[11]	6.1.3[11]
2-FCV-1-183	6.1.4[11]	6.1.4[11]
2-FCV-1-184	6.1.5[11]	6.1.5[11]
2-FCV-15-43	6.4[5]	N/A
2-FCV-15-44	6.3[6], 6.3[7]	6.3[6], 6.3[7]

3. The following valves automatically close on either Motor Driven Auxiliary Feedwater Pump (MDAFW) start OR Turbine Driven Auxiliary Feedwater Pump (TDAFW) start (Trip & Throttle Valve 2-FCV-1-51 half open), as described below:

Valve	Closes on 2A-A MDAFW Pump Start	Closes on 2B-B MDAFW Pump Start	Closes on 2-FCV-1-51 Half Open (TDAFW start)
2-FCV-1-7	N/A	6.2.3[15]	6.2.3[3]
2-FCV-1-25	N/A	6.2.3[15]	6.2.3[3]
2-FCV-1-14	6.2.2[15]	N/A	6.2.2[3]
2-FCV-1-32	6.2.2[15]	N/A	6.2.2[3]

<b>WBN Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01 Rev. 0000 Page 35 of 146</b>
-----------------------	---------------------------------	--

## 5.0 ACCEPTANCE CRITERIA (continued)

4. The AFW pump start interlocks (described above in 5.0.A.3) can be bypassed allowing the following valves to be opened:

Valve	Step
2-FCV-1-7	6.2.3[6], 6.2.3[18]
2-FCV-1-14	6.2.2[6], 6.2.2[18]
2-FCV-1-25	6.2.3[6], 6.2.3[18]
2-FCV-1-32	6.2.2[6], 6.2.2[18]

5. The AFW pump start interlock bypass functions will interrupt upon receipt of a AFW Accident/Start signal, closing the following valves:

Valve	Step
<b>Train A Signal</b>	
2-FCV-1-14	6.2.2[7], 6.2.2[19]
2-FCV-1-32	6.2.2[7], 6.2.2[19]
<b>Train B Signal</b>	
2-FCV-1-7	6.2.3[7], 6.2.3[19]
2-FCV-1-25	6.2.3[7], 6.2.3[19]

<b>WBN Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01 Rev. 0000 Page 36 of 146</b>
-----------------------	---------------------------------	--

## 5.0 ACCEPTANCE CRITERIA (continued)

6. The interrupts on AFW Accident/Start signal (described above in 5.0.A.5) can be bypassed allowing the following valves to be opened:

<b>Valve</b>	<b>Step</b>
2-FCV-1-7	6.2.3[10], 6.2.3[22]
2-FCV-1-14	6.2.2[10], 6.2.2[22]
2-FCV-1-25	6.2.3[10], 6.2.3[22]
2-FCV-1-32	6.2.2[10], 6.2.2[22]

7. 2-FCV-15-43 will automatically close on either of the following conditions:

<b>Condition</b>	<b>Step</b>
Low Flow in Condensate Hotwell Discharge Line (2-FS-2-35)	6.4[9]
High Temp in SGBD Line, D/S of 2nd Stage HTX (2-TS-15-43)	6.4[7]A

8. 2-FCV-15-43 will automatically open when the "Low Flow in Condensate Hotwell Discharge Line" signal is removed, provided SGBD temperature is not above 2-TS-15-43 HI setpoint (Step 6.4[10]).
9. 2-FCV-15-44 will automatically close, on either of the following conditions, with its handswitch positioned as follows:

<b>2-HS-15-44 Position</b>	<b>Low Flow in Cooling Tower Blowdown Diffuser Outlet (0-FS-27-98)</b>	<b>High Radiation in SGBD line (2-RM-90-120/121).</b>
Auto	6.3[11]	6.3[9]
Open	N/A	6.3[13]

10. 2-FCV-15-44 can be manually opened with the Low Flow in Cooling Tower Blowdown condition (Step 6.3[12]).

<b>WBN Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01 Rev. 0000 Page 37 of 146</b>
-----------------------	---------------------------------	--

## 5.0 ACCEPTANCE CRITERIA (continued)

11. 2-FCV-15-44 can be manually opened with the High Radiation in SGBD line condition (Step 6.3[14]).
12. Stroke CLOSE time of 2-FCV-15-44 is greater than 2.0 seconds and less than 5.0 seconds (Step 6.3[18]).

### B. SGBD Performance Testing During Hot Functional Testing

1. The following valves close in  $\leq 15.0$  seconds:

<b>Valve</b>	<b>Step</b>
2-FCV-1-7	6.8.4[7]A
2-FCV-1-14	6.8.4[11]A
2-FCV-1-25	6.8.4[15]A
2-FCV-1-32	6.8.4[19]A
2-FCV-1-181	6.8.4[7]B
2-FCV-1-182	6.8.4[11]B
2-FCV-1-183	6.8.4[15]B
2-FCV-1-184	6.8.4[19]B

<b>WBN Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01 Rev. 0000 Page 38 of 146</b>
-----------------------	---------------------------------	--

## 5.0 ACCEPTANCE CRITERIA (continued)

- Automatic controls for 2-FCV-2-329A & 2-FCV-2-329B maintain SGBD HTX outlet temperatures below setpoint at each of the following RCS temperature plateaus:

RCS Temperature Plateau	1st Stage SGBD HTX		2nd Stage SGBD HTX
	SGBD Outlet Temp $\leq 166^{\circ}\text{F}$ .	Condensate Outlet Temp $\leq 224^{\circ}\text{F}$	SGBD Outlet Temp $\leq 140^{\circ}\text{F}$
250°F	6.5.2[4]A	6.5.2[4]B	6.5.2[4]C
350°F	6.6.2[6]A	6.6.2[6]B	6.6.2[6]C
450°F	6.7.2[6]A, 6.7.3[6]A	6.7.2[6]B, 6.7.3[6]B	6.7.2[6]C, 6.7.3[6]C
557°F	6.8.2[6]A, 6.8.3[6]A	6.8.2[6]B, 6.8.3[6]B	6.8.2[6]C, 6.8.3[6]C

- SGBD chemistry specifications are within the below limits (Step 6.8.4[5]):

Parameter	Acceptance Criteria
Cation Conductivity	$\leq 2.0\mu\text{S/cm @ } 25^{\circ}\text{C}$
Sodium	$\leq 50\text{ppb}$
Chloride	$\leq 50\text{ppb}$
Sulfate	$\leq 50\text{ppb}$
Hydrazine	$> 2.5\text{ppb}$


- Total SGBD Flowrate of 360gpm can be achieved, at the 557°F RCS Temperature Plateau, when SGBD is discharged to Condensate Demineralizers (6.8.2[6]D).
- The Steam Generator Blowdown System is capable of exhausting to the roof of the U2 South Valve Vault Room in the flood mode flowpath (Step 6.8.5[3]).

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 39 of 146</b>
-----------------------------	---------------------------------	--

## 6.0 INSTRUCTIONS

### NOTES

- 1) The performance sections of this test shall be performed per the flow chart below:



- 2) The order of section performance for the above flow diagram is as follows:
- Sections 6.1, 6.3, 6.4, performed in any order
  - Section 6.2 performed after 6.1
  - Section 6.5 performed after 6.2, 6.3 and 6.4
  - Sections 6.5 through 6.8 performed in sequential order
- 3) Unless otherwise noted, steps within each section shall be performed in the order written.

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 40 of 146</b>
-----------------------------	---------------------------------	--

Date \_\_\_\_\_

## 6.1 Manual Controls, SGBD Isolation Valves

### 6.1.1 Preliminary Actions

- [1] **ENSURE** prerequisites listed in Section 4.0 for Section 6.1 have been completed. \_\_\_\_\_
- [2] **VERIFY** no Auxiliary Feedwater (AFW) Pumps are running and that any scheduled AFW testing supports performance of Section 6.1 \_\_\_\_\_

#### NOTE

The remaining Subsections (6.1.2 through 6.1.5) of Section 6.1 may be performed in any order

### 6.1.2 2-FCV-1-7 & 2-FCV-1-181, SGBD Loop 1

#### NOTES

- 1) 2-FCV-1-7 and 2-FCV-1-181 are both controlled by 2-HS-1-7/181. Both valves have status indication lights on this handswitch. The bottom row of lights (closest to the handswitch grip) is associated with 2-FCV-1-7 and the top row with 2-FCV-1-181.



- 2) To open valves, this handswitch must be held in the OPEN position until both valves reach full open (Red Lights ON, Green Lights OFF). Handswitch spring returns to A-P AUTO from OPEN and CLOSE.

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 42 of 146</b>
-----------------------------	---------------------------------	--

Date \_\_\_\_\_

### 6.1.2 2-FCV-1-7 & 2-FCV-1-181, SGBD Loop 1 (continued)

[1] **VERIFY** the following:

A. On 2-HS-1-7/181, SG 1 BLOWDOWN VLVS, [2-M-4]:

- Green Light for 2-FCV-1-7 ON \_\_\_\_\_
- Red Light for 2-FCV-1-7 OFF \_\_\_\_\_
- Green Light for 2-FCV-1-181 ON \_\_\_\_\_
- Red Light for 2-FCV-1-181 OFF \_\_\_\_\_

B. On 2-XX-55-6F, Train B Containment Isolation Status Panel (CISP), [2-M-6]:

- Window 3, FCV-1-7, Green Light ON \_\_\_\_\_
- Window 3, FCV-1-7, Red Light OFF \_\_\_\_\_

[2] **PLACE** 2-HS-1-7/181, SG 1 BLOWDOWN VLVS, to OPEN,  
**AND**

**VERIFY** the following:

A. On 2-HS-1-7/181:

- Green Light for 2-FCV-1-7 OFF \_\_\_\_\_
- Red Light for 2-FCV-1-7 ON \_\_\_\_\_
- Green Light for 2-FCV-1-181 OFF \_\_\_\_\_
- Red Light for 2-FCV-1-181 ON \_\_\_\_\_

B. On 2-XX-55-6F, Train B CISP:

- Window 3, FCV-1-7, Green Light OFF \_\_\_\_\_
- Window 3, FCV-1-7, Red Light ON \_\_\_\_\_

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 43 of 146</b>
-----------------------------	---------------------------------	--

Date \_\_\_\_\_

**6.1.2 2-FCV-1-7 & 2-FCV-1-181, SGBD Loop 1 (continued)**

- [3] **PLACE** 2-HS-1-7/181, SG 1 BLOWDOWN VLVS, to CLOSE, **AND**

**VERIFY** the following:

- A. Green Light for 2-FCV-1-7 ON \_\_\_\_\_
- B. Red Light for 2-FCV-1-7 OFF \_\_\_\_\_
- C. Green Light for 2-FCV-1-181 ON \_\_\_\_\_
- D. Red Light for 2-FCV-1-181 OFF \_\_\_\_\_

- [4] **OPEN** the following valves using 2-HS-1-7/181, SG 1 BLOWDOWN VLVS:

- A. 2-FCV-1-7 \_\_\_\_\_
- B. 2-FCV-1-181 \_\_\_\_\_

- [5] **ENSURE** 2-XA-55-6F–148C, ACR PNL 2-L-11B, is CLEAR. \_\_\_\_\_

- [6] **PLACE** 2-XS-1-7, SG 1 BLOWDOWN CIV [2-L-11B], to AUX, **AND**

**VERIFY** the following:

- A. 2-XA-55-6F–148C, ACR PNL 2-L-11B, is in ALARM \_\_\_\_\_
- B. Unit 2 Alarm Events Display Screen indicates 148-C ACR PNL 2-L-11B XS IN AUX, is in ALARM (Red). \_\_\_\_\_
- C. On 2-HS-1-7/181, SG 1 BLOWDOWN VLVS:
  - Green Light for 2-FCV-1-7 OFF \_\_\_\_\_
  - Red Light for 2-FCV-1-7 OFF \_\_\_\_\_
  - Green Light for 2-FCV-1-181 OFF \_\_\_\_\_
  - Red Light for 2-FCV-1-181 ON \_\_\_\_\_

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 44 of 146</b>
-----------------------------	---------------------------------	--

Date \_\_\_\_\_

**6.1.2 2-FCV-1-7 & 2-FCV-1-181, SGBD Loop 1 (continued)**

D. On 2-XX-55-6F, Train B CISP:

- Window 3, FCV-1-7, Green Light OFF \_\_\_\_\_
- Window 3, FCV-1-7, Red Light OFF \_\_\_\_\_

[7] **PLACE** 2-XS-1-7, SG 1 BLOWDOWN CIV, to NOR, **AND**

**VERIFY** the following:

- A. 2-XA-55-6F-148C, ACR PNL 2-L-11B, is CLEAR. \_\_\_\_\_
- B. Unit 2 Alarm Events Display Screen indicates 148-C ACR PNL 2-L-11B XS IN AUX, is NORMAL (Green). \_\_\_\_\_
- C. On 2-HS-1-7/181, SG 1 BLOWDOWN VLVS:
  - Green Light for 2-FCV-1-7 ON \_\_\_\_\_
  - Red Light for 2-FCV-1-7 OFF \_\_\_\_\_
- D. On 2-XX-55-6F, Train B CISP:
  - Window 3, FCV-1-7, Green Light ON \_\_\_\_\_
  - Window 3, FCV-1-7, Red Light OFF \_\_\_\_\_

[8] **ENSURE** 2-XA-55-6F-148B, ACR PNL 2-L-11A, is CLEAR. \_\_\_\_\_

[9] **PLACE** 2-XS-1-181, SG 1 BLOWDOWN CIV IN CNTMT [2-L-11A] to the AUX position, **AND**

**VERIFY** the following:

- A. 2-XA-55-6F-148B, ACR PNL 2-L-11A, ALARMS. \_\_\_\_\_
- B. Unit 2 Alarm Events Display Screen indicates 148-B ACR PNL 2-L-11A XS IN AUX, is in ALARM (Red). \_\_\_\_\_

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 45 of 146</b>
-----------------------------	---------------------------------	--

Date \_\_\_\_\_

**6.1.2 2-FCV-1-7 & 2-FCV-1-181, SGBD Loop 1 (continued)**

C. On 2-HS-1-7/181, SG 1 BLOWDOWN VLVS:

- Green Light for 2-FCV-1-181 OFF \_\_\_\_\_
- Red Light for 2-FCV-1-181 OFF \_\_\_\_\_
- Green Light for 2-FCV-1-7 ON \_\_\_\_\_
- Red Light for 2-FCV-1-7 OFF \_\_\_\_\_

[10] **PLACE** 2-XS-1-181, SG 1 BLOWDOWN CIV IN CNTMT, to the NOR position, **AND**

**VERIFY** the following:


- A. 2-XA-55-6F-148B, ACR PNL 2-L-11A, CLEARS. \_\_\_\_\_
- B. Unit 2 Alarm Events Display Screen indicates 148-B ACR PNL 2-L-11A XS IN AUX, is NORMAL (Green). \_\_\_\_\_
- C. On 2-HS-1-7/181, SG 1 BLOWDOWN VLVS:
  - Green Light for 2-FCV-1-181 ON \_\_\_\_\_
  - Red Light for 2-FCV-1-181 OFF \_\_\_\_\_

[11] **VERIFY** successful completion of SubSection 6.1.2. (Acc Crit) \_\_\_\_\_

### 6.1.3 2-FCV-1-14 & 2-FCV-1-182, SGBD Loop 2

#### NOTES

- 1) 2-FCV-1-14 and 2-FCV-1-182 are both controlled by 2-HS-1-14/182. Both valves have status indication lights on this handswitch. The bottom row of lights (closest to the handswitch grip) is associated with 2-FCV-1-14 and the top row with 2-FCV-1-182.



- 2) To open valves, this handswitch must be held in the OPEN position until both valves reach full open (Red Lights ON, Green Lights OFF). Handswitch spring returns to A-P AUTO from OPEN and CLOSE.

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 47 of 146</b>
-----------------------------	---------------------------------	--

Date \_\_\_\_\_

### 6.1.3 2-FCV-1-14 & 2-FCV-1-182, SGBD Loop 2 (continued)

[1] **VERIFY** the following:

A. On 2-HS-1-14/182, SG 2 BLOWDOWN VLVS, [2-M-4]:

- Green Light for 2-FCV-1-14 ON \_\_\_\_\_
- Red Light for 2-FCV-1-14 OFF \_\_\_\_\_
- Green Light for 2-FCV-1-182 ON \_\_\_\_\_
- Red Light for 2-FCV-1-182 OFF \_\_\_\_\_

B. On 2-XX-55-6E, Train A Containment Isolation Status Panel (CISP), [2-M-6]:

- Window 1, FCV-1-14, Green Light ON \_\_\_\_\_
- Window 1, FCV-1-14, Red Light OFF \_\_\_\_\_

[2] **PLACE** 2-HS-1-14/182, SG 2 BLOWDOWN VLVS, to OPEN, **AND**

**VERIFY** the following:

A. On 2-HS-1-14/182:

- Green Light for 2-FCV-1-14 OFF \_\_\_\_\_
- Red Light for 2-FCV-1-14 ON \_\_\_\_\_
- Green Light for 2-FCV-1-182 OFF \_\_\_\_\_
- Red Light for 2-FCV-1-182 ON \_\_\_\_\_

B. On 2-XX-55-6E, Train A CISP:

- Window 1, FCV-1-14, Green Light OFF \_\_\_\_\_
- Window 1, FCV-1-14, Red Light ON \_\_\_\_\_

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 48 of 146</b>
-----------------------------	---------------------------------	--

Date \_\_\_\_\_

**6.1.3 2-FCV-1-14 & 2-FCV-1-182, SGBD Loop 2 (continued)**

- [3] **PLACE** 2-HS-1-14/182, SG 2 BLOWDOWN VLVS, to CLOSE, **AND**

**VERIFY** the following:

- A. Green Light for 2-FCV-1-14 ON \_\_\_\_\_
- B. Red Light for 2-FCV-1-14 OFF \_\_\_\_\_
- C. Green Light for 2-FCV-1-182 ON \_\_\_\_\_
- D. Red Light for 2-FCV-1-182 OFF \_\_\_\_\_

- [4] **OPEN** the following valves using 2-HS-1-14/182, SG 2 BLOWDOWN VLVS:

- A. 2-FCV-1-14 \_\_\_\_\_
- B. 2-FCV-1-182 \_\_\_\_\_

- [5] **ENSURE** 2-XA-55-6F-148B, ACR PNL 2-L-11A, is CLEAR. \_\_\_\_\_

- [6] **PLACE** 2-XS-1-14, SG 2 BLOWDOWN CIV [2-L-11A], to AUX, **AND**

**VERIFY** the following:

- A. 2-XA-55-6F-148B, ACR PNL 2-L-11A, is in ALARM \_\_\_\_\_
- B. Unit 2 Alarm Events Display Screen indicates 148-B ACR PNL 2-L-11A XS IN AUX, is in ALARM (Red). \_\_\_\_\_
- C. On 2-HS-1-14/182, SG 2 BLOWDOWN VLVS:
  - Green Light for 2-FCV-1-14 OFF \_\_\_\_\_
  - Red Light for 2-FCV-1-14 OFF \_\_\_\_\_
  - Green Light for 2-FCV-1-182 OFF \_\_\_\_\_
  - Red Light for 2-FCV-1-182 ON \_\_\_\_\_

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 49 of 146</b>
-----------------------------	---------------------------------	--

Date \_\_\_\_\_

**6.1.3 2-FCV-1-14 & 2-FCV-1-182, SGBD Loop 2 (continued)**

D. On 2-XX-55-6E, Train A CISP:

• Window 1, FCV-1-14, Green Light OFF \_\_\_\_\_

• Window 1, FCV-1-14, Red Light OFF \_\_\_\_\_

[7] **PLACE** 2-XS-1-14, SG 2 BLOWDOWN CIV, to NOR, **AND**

**VERIFY** the following:

A. 2-XA-55-6F-148B, ACR PNL 2-L-11A, is CLEAR. \_\_\_\_\_

B. Unit 2 Alarm Events Display Screen indicates 148-B ACR PNL 2-L-11A XS IN AUX, is NORMAL (Green). \_\_\_\_\_

C. On 2-HS-1-14/182, SG 2 BLOWDOWN VLVS:

• Green Light for 2-FCV-1-14 ON \_\_\_\_\_

• Red Light for 2-FCV-1-14 OFF \_\_\_\_\_

D. On 2-XX-55-6E, Train A CISP:

• Window 1, Green Light ON \_\_\_\_\_

• Window 1, Red Light OFF \_\_\_\_\_

[8] **ENSURE** 2-XA-55-6F-148C, ACR PNL 2-L-11B, is CLEAR. \_\_\_\_\_

[9] **PLACE** 2-XS-1-182, SG 2 BLOWDOWN CIV IN CNTMT[2-L-11B] to the AUX position, **AND**

**VERIFY** the following:

A. 2-XA-55-6F-148C, ACR PNL 2-L-11B, ALARMS. \_\_\_\_\_

B. Unit 2 Alarm Events Display Screen indicates 148-C ACR PNL 2-L-11B XS IN AUX, is in ALARM (Red). \_\_\_\_\_

<b>WBN Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01 Rev. 0000 Page 50 of 146</b>
-----------------------	---------------------------------	--

Date \_\_\_\_\_

**6.1.3 2-FCV-1-14 & 2-FCV-1-182, SGBD Loop 2 (continued)**

C. On 2-HS-1-14/182, SG 2 BLOWDOWN VLVS:

- Green Light for 2-FCV-1-182 OFF \_\_\_\_\_
- Red Light for 2-FCV-1-182 OFF \_\_\_\_\_
- Green Light for 2-FCV-1-14 ON \_\_\_\_\_
- Red Light for 2-FCV-1-14 OFF \_\_\_\_\_

[10] **PLACE** 2-XS-1-182, SG 2 BLOWDOWN CIV IN CNTMT, to the NOR position, **AND**

**VERIFY** the following:

- A. 2-XA-55-6F-148C, ACR PNL 2-L-11B, CLEARS. \_\_\_\_\_
- B. Unit 2 Alarm Events Display Screen indicates 148-C ACR PNL 2-L-11B XS IN AUX, is NORMAL (Green). \_\_\_\_\_
- C. On 2-HS-1-14/182, SG 2 BLOWDOWN VLVS:
  - Green Light for 2-FCV-1-182 ON \_\_\_\_\_
  - Red Light for 2-FCV-1-182 OFF \_\_\_\_\_


[11] **VERIFY** successful completion of SubSection 6.1.3. (Acc Crit) \_\_\_\_\_

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 51 of 146</b>
-----------------------------	---------------------------------	--

#### 6.1.4 2-FCV-1-25 & 2-FCV-1-183, SGBD Loop 3

##### NOTES

- 1) 2-FCV-1-25 and 2-FCV-1-183 are both controlled by 2-HS-1-25/183. Both valves have status indication lights on this handswitch. The bottom row of lights (closest to the handswitch grip) is associated with 2-FCV-1-25 and the top row with 2-FCV-1-183.



- 2) To open valves, this handswitch must be held in the OPEN position until both valves reach full open (Red Lights ON, Green Lights OFF). Handswitch spring returns to A-P AUTO from OPEN and CLOSE.

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 52 of 146</b>
-----------------------------	---------------------------------	--

Date \_\_\_\_\_

#### 6.1.4 2-FCV-1-25 & 2-FCV-1-183, SGBD Loop 3 (continued)

[1] **VERIFY** the following:

A. On 2-HS-1-25/183, SG 3 BLOWDOWN VLVS, [2-M-4]:

- Green Light for 2-FCV-1-25 ON \_\_\_\_\_
- Red Light for 2-FCV-1-25 OFF \_\_\_\_\_
- Green Light for 2-FCV-1-183 ON \_\_\_\_\_
- Red Light for 2-FCV-1-183 OFF \_\_\_\_\_

B. On 2-XX-55-6F, Train B Containment Isolation Status Panel (CISP), [2-M-6]:

- Window 4, FCV-1-25, Green Light ON \_\_\_\_\_
- Window 4, FCV-1-25, Red Light OFF \_\_\_\_\_

[2] **PLACE** 2-HS-1-25/183, SG 3 BLOWDOWN VLVS, to OPEN, **AND**

**VERIFY** the following:

A. On 2-HS-1-25/183:

- Green Light for 2-FCV-1-25 OFF \_\_\_\_\_
- Red Light for 2-FCV-1-25 ON \_\_\_\_\_
- Green Light for 2-FCV-1-183 OFF \_\_\_\_\_
- Red Light for 2-FCV-1-183 ON \_\_\_\_\_

B. On 2-XX-55-6F, Train B CISP:

- Window 4, FCV-1-25, Green Light OFF \_\_\_\_\_
- Window 4, FCV-1-25, Red Light ON \_\_\_\_\_

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 53 of 146</b>
-----------------------------	---------------------------------	--

Date \_\_\_\_\_

**6.1.4 2-FCV-1-25 & 2-FCV-1-183, SGBD Loop 3 (continued)**

- [3] **PLACE** 2-HS-1-25/183, SG 3 BLOWDOWN VLVS, to  
CLOSE, **AND**

**VERIFY** the following:

- A. Green Light for 2-FCV-1-25 ON \_\_\_\_\_
- B. Red Light for 2-FCV-1-25 OFF \_\_\_\_\_
- C. Green Light for 2-FCV-1-183 ON \_\_\_\_\_
- D. Red Light for 2-FCV-1-183 OFF \_\_\_\_\_

- [4] **OPEN** the following valves using 2-HS-1-25/183, SG 3  
BLOWDOWN VLVS:

- A. 2-FCV-1-25 \_\_\_\_\_
- B. 2-FCV-1-183 \_\_\_\_\_

- [5] **ENSURE** 2-XA-55-6F–148C, ACR PNL 2-L-11B, is CLEAR. \_\_\_\_\_

- [6] **PLACE** 2-XS-1-25, SG 3 BLOWDOWN CIV [2-L-11B], to  
AUX, **AND**

**VERIFY** the following:

- A. 2-XA-55-6F–148C, ACR PNL 2-L-11B, is in ALARM \_\_\_\_\_
- B. Unit 2 Alarm Events Display Screen indicates 148-C ACR  
PNL 2-L-11B XS IN AUX, is in ALARM (Red). \_\_\_\_\_
- C. On 2-HS-1-25/183, SG 3 BLOWDOWN VLVS:
  - Green Light for 2-FCV-1-25 OFF \_\_\_\_\_
  - Red Light for 2-FCV-1-25 OFF \_\_\_\_\_
  - Green Light for 2-FCV-1-183 OFF \_\_\_\_\_
  - Red Light for 2-FCV-1-183 ON \_\_\_\_\_

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 54 of 146</b>
-----------------------------	---------------------------------	--

Date \_\_\_\_\_

**6.1.4 2-FCV-1-25 & 2-FCV-1-183, SGBD Loop 3 (continued)**

D. On 2-XX-55-6F, Train B CISP:

- Window 4, FCV-1-25, Green Light OFF \_\_\_\_\_
- Window 4, FCV-1-25, Red Light OFF \_\_\_\_\_

[7] **PLACE** 2-XS-1-25, SG 3 BLOWDOWN CIV, to NOR, **AND**

**VERIFY** the following:

- A. 2-XA-55-6F-148C, ACR PNL 2-L-11B, is CLEAR. \_\_\_\_\_
- B. Unit 2 Alarm Events Display Screen indicates 148-C ACR PNL 2-L-11B XS IN AUX, is NORMAL (Green). \_\_\_\_\_
- C. On 2-HS-1-25/183, SG 3 BLOWDOWN VLVS:
  - Green Light for 2-FCV-1-25 ON \_\_\_\_\_
  - Red Light for 2-FCV-1-25 OFF \_\_\_\_\_
- D. On 2-XX-55-6F, Train B CISP:
  - Window 4, FCV-1-25, Green Light ON \_\_\_\_\_
  - Window 4, FCV-1-25, Red Light OFF \_\_\_\_\_

[8] **ENSURE** 2-XA-55-6F-148B, ACR PNL 2-L-11A, is CLEAR. \_\_\_\_\_

[9] **PLACE** 2-XS-1-183, SG 3 BLOWDOWN CIV IN CNTMT [2-L-11A] to the AUX position, **AND**

**VERIFY** the following:

- A. 2-XA-55-6F-148B, ACR PNL 2-L-11A, ALARMS. \_\_\_\_\_
- B. Unit 2 Alarm Events Display Screen indicates 148-B ACR PNL 2-L-11A XS IN AUX, is in ALARM (Red). \_\_\_\_\_

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 55 of 146</b>
-----------------------------	---------------------------------	--

Date \_\_\_\_\_

**6.1.4 2-FCV-1-25 & 2-FCV-1-183, SGBD Loop 3 (continued)**

C. On 2-HS-1-25/183, SG 3 BLOWDOWN VLVS:

- Green Light for 2-FCV-1-183 OFF \_\_\_\_\_
- Red Light for 2-FCV-1-183 OFF \_\_\_\_\_
- Green Light for 2-FCV-1-25 ON \_\_\_\_\_
- Red Light for 2-FCV-1-25 OFF \_\_\_\_\_

[10] **PLACE** 2-XS-1-183, SG 3 BLOWDOWN CIV IN CNTMT, to the NOR position, **AND**

**VERIFY** the following:


- A. 2-XA-55-6F-148B, ACR PNL 2-L-11A, CLEARS. \_\_\_\_\_
- B. Unit 2 Alarm Events Display Screen indicates 148-B ACR PNL 2-L-11A XS IN AUX, is NORMAL (Green). \_\_\_\_\_
- C. On 2-HS-1-25/183, SG 1 BLOWDOWN VLVS:
  - Green Light for 2-FCV-1-183 ON \_\_\_\_\_
  - Red Light for 2-FCV-1-183 OFF \_\_\_\_\_

[11] **VERIFY** successful completion of SubSection 6.1.4. (Acc Crit) \_\_\_\_\_

## 6.1.5 2-FCV-1-32 &amp; 2-FCV-1-184, SGBD Loop 4

## NOTES

- 1) 2-FCV-1-32 and 2-FCV-1-184 are both controlled by 2-HS-1-32/184. Both valves have status indication lights on this handswitch. The bottom row of lights (closest to the handswitch grip) is associated with 2-FCV-1-32 and the top row with 2-FCV-1-184.



- 2) To open valves, this handswitch must be held in the OPEN position until both valves reach full open (Red Lights ON, Green Lights OFF). Handswitch spring returns to A-P AUTO from OPEN and CLOSE.

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 57 of 146</b>
-----------------------------	---------------------------------	--

Date \_\_\_\_\_

#### 6.1.5 2-FCV-1-32 & 2-FCV-1-184, SGBD Loop 4 (continued)

[1] **VERIFY** the following:

A. On 2-HS-1-32/184, SG 4 BLOWDOWN VLVS, [2-M-4]:

- Green Light for 2-FCV-1-32 ON \_\_\_\_\_
- Red Light for 2-FCV-1-32 OFF \_\_\_\_\_
- Green Light for 2-FCV-1-184 ON \_\_\_\_\_
- Red Light for 2-FCV-1-184 OFF \_\_\_\_\_

B. On 2-XX-55-6E, Train A Containment Isolation Status Panel (CISP), [2-M-6]:

- Window 2, FCV-1-32, Green Light ON \_\_\_\_\_
- Window 2, FCV-1-32, Red Light OFF \_\_\_\_\_

[2] **PLACE** 2-HS-1-32/184, SG 4 BLOWDOWN VLVS, to OPEN, **AND**

**VERIFY** the following:

A. On 2-HS-1-32/184:

- Green Light for 2-FCV-1-32 OFF \_\_\_\_\_
- Red Light for 2-FCV-1-32 ON \_\_\_\_\_
- Green Light for 2-FCV-1-184 OFF \_\_\_\_\_
- Red Light for 2-FCV-1-184 ON \_\_\_\_\_

B. On 2-XX-55-6E, Train A CISP:

- Window 2, FCV-1-32, Green Light OFF \_\_\_\_\_
- Window 2, FCV-1-32, Red Light ON \_\_\_\_\_

<b>WBN Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01 Rev. 0000 Page 58 of 146</b>
-----------------------	---------------------------------	--

Date \_\_\_\_\_

**6.1.5 2-FCV-1-32 & 2-FCV-1-184, SGBD Loop 4 (continued)**

- [3] **PLACE** 2-HS-1-32/184, SG 4 BLOWDOWN VLVS, to CLOSE, **AND**

**VERIFY** the following:

- A. Green Light for 2-FCV-1-32 ON \_\_\_\_\_
- B. Red Light for 2-FCV-1-32 OFF \_\_\_\_\_
- C. Green Light for 2-FCV-1-184 ON \_\_\_\_\_
- D. Red Light for 2-FCV-1-184 OFF \_\_\_\_\_

- [4] **OPEN** the following valves using 2-HS-1-32/184, SG 4 BLOWDOWN VLVS:

- A. 2-FCV-1-32 \_\_\_\_\_
- B. 2-FCV-1-184 \_\_\_\_\_

- [5] **ENSURE** 2-XA-55-6F–148B, ACR PNL 2-L-11A, is CLEAR. \_\_\_\_\_

- [6] **PLACE** 2-XS-1-32, SG 4 BLOWDOWN CIV [2-L-11A], to AUX, **AND**

**VERIFY** the following:

- A. 2-XA-55-6F–148B, ACR PNL 2-L-11A, is in ALARM. \_\_\_\_\_
- B. Unit 2 Alarm Events Display Screen indicates 148-B ACR PNL 2-L-11A XS IN AUX, is in ALARM (Red). \_\_\_\_\_
- C. On 2-HS-1-32/184, SG 4 BLOWDOWN VLVS:
  - Green Light for 2-FCV-1-32 OFF \_\_\_\_\_
  - Red Light for 2-FCV-1-32 OFF \_\_\_\_\_
  - Green Light for 2-FCV-1-184 OFF \_\_\_\_\_
  - Red Light for 2-FCV-1-184 ON \_\_\_\_\_

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 59 of 146</b>
-----------------------------	---------------------------------	--

Date \_\_\_\_\_

**6.1.5 2-FCV-1-32 & 2-FCV-1-184, SGBD Loop 4 (continued)**

D. On 2-XX-55-6E, Train A CISP:

- Window 2, FCV-1-32, Green Light OFF \_\_\_\_\_
- Window 2, FCV-1-32, Red Light OFF \_\_\_\_\_

[7] **PLACE** 2-XS-1-32, SG 4 BLOWDOWN CIV, to NOR, **AND**

**VERIFY** the following:

- A. 2-XA-55-6F-148B, ACR PNL 2-L-11A, is CLEAR. \_\_\_\_\_
- B. Unit 2 Alarm Events Display Screen indicates 148-B ACR PNL 2-L-11A XS IN AUX, is NORMAL (Green). \_\_\_\_\_
- C. On 2-HS-1-32/184, SG 4 BLOWDOWN VLVS:
  - Green Light for 2-FCV-1-32 ON \_\_\_\_\_
  - Red Light for 2-FCV-1-32 OFF \_\_\_\_\_
- D. On 2-XX-55-6E, Train A CISP:
  - Window 2, Green Light ON \_\_\_\_\_
  - Window 2, Red Light OFF \_\_\_\_\_

[8] **ENSURE** 2-XA-55-6F-148C, ACR PNL 2-L-11B, is CLEAR. \_\_\_\_\_

[9] **PLACE** 2-XS-1-184, SG 4 BLOWDOWN CIV IN CNTMT [2-L-11B] to the AUX position, **AND**

**VERIFY** the following:

- A. 2-XA-55-6F-148C, ACR PNL 2-L-11B, ALARMS. \_\_\_\_\_
- B. Unit 2 Alarm Events Display Screen indicates 148-C ACR PNL 2-L-11B XS IN AUX, is in ALARM (Red). \_\_\_\_\_

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 60 of 146</b>
-----------------------------	---------------------------------	--

Date \_\_\_\_\_

**6.1.5 2-FCV-1-32 & 2-FCV-1-184, SGBD Loop 4 (continued)**

C. On 2-HS-1-32/184, SG 4 BLOWDOWN VLVS:

- Green Light for 2-FCV-1-184 OFF \_\_\_\_\_
- Red Light for 2-FCV-1-184 OFF \_\_\_\_\_
- Green Light for 2-FCV-1-32 ON \_\_\_\_\_
- Red Light for 2-FCV-1-32 OFF \_\_\_\_\_

[10] **PLACE** 2-XS-1-184, SG 4 BLOWDOWN CIV IN CNTMT, to the NOR position, **AND**

**VERIFY** the following:

- A. 2-XA-55-6F-148C, ACR PNL 2-L-11B, CLEARS. \_\_\_\_\_
- B. Unit 2 Alarm Events Display Screen indicates 148-C ACR PNL 2-L-11B XS IN AUX, is NORMAL (Green). \_\_\_\_\_
- C. On 2-HS-1-32/184, SG 4 BLOWDOWN VLVS:
  - Green Light for 2-FCV-1-184 ON \_\_\_\_\_
  - Red Light for 2-FCV-1-184 OFF \_\_\_\_\_

[11] **VERIFY** successful completion of SubSection 6.1.5. (Acc Crit) \_\_\_\_\_

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 61 of 146</b>
-----------------------------	---------------------------------	--

Date \_\_\_\_\_

## 6.2 Automatic Controls, SGBD Isolation Valves

### 6.2.1 Preliminary Actions

#### NOTE

Subsections 6.2.2 and 6.2.3 may be performed in any order.

- [1] **ENSURE** prerequisites listed in Section 4.0 for Section 6.2 have been completed. \_\_\_\_\_
- [2] **VERIFY** no Auxiliary Feedwater (AFW) Pumps are running and that any scheduled AFW testing supports performance of Section 6.2. \_\_\_\_\_
- [3] **VERIFY** the Startup Engineer responsible for System 43 testing has been consulted for any impacts to testing resulting from performance of Section 6.2. \_\_\_\_\_

<b>WBN Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01 Rev. 0000 Page 62 of 146</b>
-----------------------	---------------------------------	--

Date \_\_\_\_\_

### 6.2.1 Preliminary Actions (continued)

<b>NOTES</b>	
1)	Valve position will be based on the CISP indication. Record as follows: <ul style="list-style-type: none"> <li>• OPEN for Red light only ON</li> <li>• CLOSED for Green Light Only ON</li> </ul>
2)	Step 6.2.1[4] may be N/A'd if System 43 is not under PSE jurisdiction or at the discretion of the Startup Engineer responsible for System 43.

[4] **RECORD** the As-Found position of the following valves:

<b>Valve</b>	<b>Description</b>	<b>Window</b>	<b>As-Found Position</b>
<b>2-XX-55-6E, Train A CISP</b>			
2-FCV-43-3	PRESSURIZER GAS SAMPLE ISOL	32	
2-FCV-43-12	PRESSURIZER LIQUID SAMPLE ISOL	33	
2-FCV-43-23	HOT LEGS 1/3 SAMPLE ISOL	34	
2-FCV-43-35	ACCUM TANK SAMPLE HDR ISOL	35	
2-FCV-43-55	STEAM GEN 1 DRUM/BLDN SAMPLE ISOL	36	
2-FCV-43-58	STEAM GEN 2 DRUM/BLDN SAMPLE ISOL	46	
2-FCV-43-61	STEAM GEN 3 DRUM/BLDN SAMPLE ISOL	47	
2-FCV-43-64	STEAM GEN 4 DRUM/BLDN SAMPLE ISOL	48	
<b>2-XX-55-6F, Train B CISP</b>			
2-FCV-43-54D	STEAM GEN 1 DRUM/BLDN SAMPLE ISOL	36	
2-FCV-43-56D	STEAM GEN 2 DRUM/BLDN SAMPLE ISOL	46	
2-FCV-43-59D	STEAM GEN 3 DRUM/BLDN SAMPLE ISOL	47	
2-FCV-43-63D	STEAM GEN 4 DRUM/BLDN SAMPLE ISOL	48	

\_\_\_\_\_

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 63 of 146</b>
-----------------------------	---------------------------------	--

Date \_\_\_\_\_

### 6.2.2 Train A Isolation Valves (2-FCV-1-14, 2-FCV-1-32, 2-FCV-1-181 & 2-FCV-1-183)

[1] **ENSURE** the following valves are OPEN, as indicated by the status lights on their respective handswitches:

A. 2-FCV-1-14 as indicated on 2-HS-1-14/182, SG 2 BLOWDOWN VLVS, [2-M-4]:

- Green Light for 2-FCV-1-14 OFF \_\_\_\_\_
- Red Light for 2-FCV-1-14 ON \_\_\_\_\_

B. 2-FCV-1-32 as indicated on 2-HS-1-32/184, SG 4 BLOWDOWN VLVS [2-M-4]:

- Green Light for 2-FCV-1-32 OFF \_\_\_\_\_
- Red Light for 2-FCV-1-32 ON \_\_\_\_\_

#### NOTES

- 1) The following step will simulate AFWPT Trip & Throttle Valve being half open (TD AFWP in service) by deenergizing relay AFC on 2-R-75.
- 2) System 43 Steam Gen Drum/Blowdown Sample Isolation Valves (TR A & B), if Open and in Auto, will close as a result of this step.
- 3) 2-FCV-1-7 and 2-FCV-1-25, if OPEN, will Close as a result of this step.

[2] **REMOVE** fuse 2-FU-275-R75/M13 [2-R-75]  
(Drawing 2-45N2690-2).

\_\_\_\_\_  
1st

\_\_\_\_\_  
CV

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 64 of 146</b>
-----------------------------	---------------------------------	--

Date \_\_\_\_\_

**6.2.2 Train A Isolation Valves (2-FCV-1-14, 2-FCV-1-32, 2-FCV-1-181 & 2-FCV-1-183) (continued)**

[3] **VERFIY** the following: (**Acc Crit**)

A. On 2-HS-1-14/182, SG 2 BLOWDOWN VLVS

- Green Light for 2-FCV-1-14 ON \_\_\_\_\_
- Red Light for 2-FCV-1-14 OFF \_\_\_\_\_

B. On 2-HS-1-32/184, SG 4 BLOWDOWN VLVS:

- Green Light for 2-FCV-1-32 ON \_\_\_\_\_
- Red Light for 2-FCV-1-32 OFF \_\_\_\_\_

[4] **OPEN** 2-FCV-1-14 using 2-HS-1-14/182, SG 2 BLOWDOWN VLVS. \_\_\_\_\_

[5] **OPEN** 2-FCV-1-32 using 2-HS-1-32/184, SG 4 BLOWDOWN VLVS. \_\_\_\_\_

[6] **VERIFY** the following after each handswitch spring returns to A-P AUTO: (**Acc Crit**)

A. On 2-HS-1-14/182, SG 2 BLOWDOWN VLVS:

- Green Light for 2-FCV-1-14 OFF \_\_\_\_\_
- Red Light for 2-FCV-1-14 ON \_\_\_\_\_

B. On 2-HS-1-32/184, SG 4 BLOWDOWN VLVS:

- Green Light for 2-FCV-1-32 OFF \_\_\_\_\_
- Red Light for 2-FCV-1-32 ON \_\_\_\_\_

WBN Unit 2	STEAM GENERATOR BLOWDOWN	2-PTI-015-01 Rev. 0000 Page 65 of 146
---------------	--------------------------	---

Date \_\_\_\_\_

## 6.2.2 Train A Isolation Valves (2-FCV-1-14, 2-FCV-1-32, 2-FCV-1-181 & 2-FCV-1-183) (continued)

### NOTE

The following step will simulate reception of a Train A Accident start signal to the motor driven AFW pumps (simulation of relay RA1 [2-R-73] energizing).

- [7] **PLACE** TS-R73-RA1 [2-R-73] to ON (switch CLOSED),  
**AND**

**VERIFY** the following: (Acc Crit)

- A. On 2-HS-1-14/182, SG 2 BLOWDOWN VLVS:

- Green Light for 2-FCV-1-14 ON \_\_\_\_\_
- Red Light for 2-FCV-1-14 OFF \_\_\_\_\_

- B. On 2-HS-1-32/184, SG 4 BLOWDOWN VLVS:

- Green Light for 2-FCV-1-32 ON \_\_\_\_\_
- Red Light for 2-FCV-1-32 OFF \_\_\_\_\_

- [8] **OPEN** 2-FCV-1-14 using 2-HS-1-14/182,  
SG 2 BLOWDOWN VLVS. \_\_\_\_\_

- [9] **OPEN** 2-FCV-1-32 using 2-HS-1-32/184,  
SG 4 BLOWDOWN VLVS. \_\_\_\_\_

- [10] **VERIFY** the following after each handswitch spring returns  
to A-P AUTO: (Acc Crit)

- A. On 2-HS-1-14/182, SG 2 BLOWDOWN VLVS:

- Green Light for 2-FCV-1-14 OFF \_\_\_\_\_
- Red Light for 2-FCV-1-14 ON \_\_\_\_\_

- B. On 2-HS-1-32/184, SG 4 BLOWDOWN VLVS:

- Green Light for 2-FCV-1-32 OFF \_\_\_\_\_
- Red Light for 2-FCV-1-32 ON \_\_\_\_\_

<b>WBN Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01 Rev. 0000 Page 66 of 146</b>
-----------------------	---------------------------------	--

Date \_\_\_\_\_

**6.2.2 Train A Isolation Valves (2-FCV-1-14, 2-FCV-1-32, 2-FCV-1-181 & 2-FCV-1-183) (continued)**

[11] **PLACE** TS-R73-RA1 to OFF (switch OPEN) \_\_\_\_\_

**NOTE**

During the removal of the simulated TD AFWP Trip & Throttle valve half open signal, there may be a momentary interruption to the RL 7 & RL 8 relays which may result in 2-FCV-1-14 & 2-FCV-1-32 going closed.

[12] **INSTALL** fuse 2-FU-275-R75/M13 \_\_\_\_\_

1st

CV

[13] **ENSURE** the following valves are OPEN, as indicated by the status lights on their respective handswitches

A. 2-FCV-1-14 as indicated on 2-HS-1-14/182  
SG 2 BLOWDOWN VLVS

- Green Light for 2-FCV-1-14 OFF \_\_\_\_\_
- Red Light for 2-FCV-1-14 ON \_\_\_\_\_

B. 2-FCV-1-32 as indicated on 2-HS-1-32/184  
SG 4 BLOWDOWN VLVS

- Green Light for 2-FCV-1-32 OFF \_\_\_\_\_
- Red Light for 2-FCV-1-32 ON \_\_\_\_\_

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 67 of 146</b>
-----------------------------	---------------------------------	--

Date \_\_\_\_\_

**6.2.2 Train A Isolation Valves (2-FCV-1-14, 2-FCV-1-32, 2-FCV-1-181 & 2-FCV-1-183) (continued)**

<b>NOTES</b>
<p>1) The following step will simulate Motor Driven AFWP 2A-A start by deenergizing relay BVA on 2-R-73.</p> <p>2) System 43 Steam Gen Drum/Blowdown Sample Isolation Valves (TR A), if Open and in Auto, will close as a result of this step.</p>

- [14] **REMOVE** fuse 2-FU-273-R73/K21 [2-R-73]  
(Drawing 2-45N2688-2).

\_\_\_\_\_  
1st

\_\_\_\_\_  
CV

- [15] **VERFIY** the following: (**Acc Crit**)

A. On 2-HS-1-14/182, SG 2 BLOWDOWN VLVS

- Green Light for 2-FCV-1-14 ON
- Red Light for 2-FCV-1-14 OFF

B. On 2-HS-1-32/184, SG 4 BLOWDOWN VLVS:

- Green Light for 2-FCV-1-32 ON
- Red Light for 2-FCV-1-32 OFF

- [16] **OPEN** 2-FCV-1-14 using 2-HS-1-14/182,  
SG 2 BLOWDOWN VLVS.

- [17] **OPEN** 2-FCV-1-32 using 2-HS-1-32/184,  
SG 4 BLOWDOWN VLVS.

<b>WBN Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01 Rev. 0000 Page 68 of 146</b>
-----------------------	---------------------------------	--

Date \_\_\_\_\_

**6.2.2 Train A Isolation Valves (2-FCV-1-14, 2-FCV-1-32, 2-FCV-1-181 & 2-FCV-1-183) (continued)**

[18] **VERIFY** the following after each handswitch spring returns to A-P AUTO: (**Acc Crit**)

A. On 2-HS-1-14/182, SG 2 BLOWDOWN VLVS:

- Green Light for 2-FCV-1-14 OFF \_\_\_\_\_
- Red Light for 2-FCV-1-14 ON \_\_\_\_\_

B. On 2-HS-1-32/184, SG 4 BLOWDOWN VLVS:

- Green Light for 2-FCV-1-32 OFF \_\_\_\_\_
- Red Light for 2-FCV-1-32 ON \_\_\_\_\_

**NOTE**

The following step will simulate reception of a Train A Accident start signal to the TD AFWP (simulation of relay RA2 [2-R-73] energizing).

[19] **PLACE** TS-R73-RA2 [2-R-73] to ON (switch CLOSED),  
**AND**

**VERIFY** the following: (**Acc Crit**)

A. On 2-HS-1-14/182, SG 2 BLOWDOWN VLVS:

- Green Light for 2-FCV-1-14 ON \_\_\_\_\_
- Red Light for 2-FCV-1-14 OFF \_\_\_\_\_

B. On 2-HS-1-32/184, SG 4 BLOWDOWN VLVS:

- Green Light for 2-FCV-1-32 ON \_\_\_\_\_
- Red Light for 2-FCV-1-32 OFF \_\_\_\_\_

[20] **OPEN** 2-FCV-1-14 using 2-HS-1-14/182, SG 2 BLOWDOWN VLVS. \_\_\_\_\_

[21] **OPEN** 2-FCV-1-32 using 2-HS-1-32/184, SG 4 BLOWDOWN VLVS. \_\_\_\_\_

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 69 of 146</b>
-----------------------------	---------------------------------	--

Date \_\_\_\_\_

**6.2.2 Train A Isolation Valves (2-FCV-1-14, 2-FCV-1-32, 2-FCV-1-181 & 2-FCV-1-183) (continued)**

[22] **VERIFY** the following after each handswitch spring returns to A-P AUTO: (**Acc Crit**)

A. On 2-HS-1-14/182, SG 2 BLOWDOWN VLVS:

- Green Light for 2-FCV-1-14 OFF \_\_\_\_\_
- Red Light for 2-FCV-1-14 ON \_\_\_\_\_

B. On 2-HS-1-32/184, SG 4 BLOWDOWN VLVS:

- Green Light for 2-FCV-1-32 OFF \_\_\_\_\_
- Red Light for 2-FCV-1-32 ON \_\_\_\_\_

[23] **PLACE** TS-R73-RA2 [2-R-73] to OFF (switch OPEN). \_\_\_\_\_

**NOTE**

During the removal of the simulated Motor Driven AFWP 2A-A start signal, there will be a momentary interruption to the RL 7 & RL 8 relays which may result in 2-FCV-1-14 & 2-FCV-1-32 going closed.

[24] **INSTALL** fuse 2-FU-273-R73/K21

\_\_\_\_\_  
1st

\_\_\_\_\_  
CV

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 70 of 146</b>
-----------------------------	---------------------------------	--

Date \_\_\_\_\_

**6.2.2 Train A Isolation Valves (2-FCV-1-14, 2-FCV-1-32, 2-FCV-1-181 & 2-FCV-1-183) (continued)**

[25] **ENSURE** the following valves are OPEN, as indicated by the status lights on their respective handswitches

A. 2-FCV-1-14 as indicated on 2-HS-1-14/182,  
SG 2 BLOWDOWN VLVS:

- Green Light for 2-FCV-1-14 OFF \_\_\_\_\_
- Red Light for 2-FCV-1-14 ON \_\_\_\_\_

B. 2-FCV-1-32 as indicated on 2-HS-1-32/184,  
SG 4 BLOWDOWN VLVS:

- Green Light for 2-FCV-1-32 OFF \_\_\_\_\_
- Red Light for 2-FCV-1-132 ON \_\_\_\_\_

C. 2-FCV-1-181 as indicated on 2-HS-1-7/181,  
SG 1 BLOWDOWN VLVS [2-M-4]:

- Green Light for 2-FCV-1-181 OFF \_\_\_\_\_
- Red Light for 2-FCV-1-181 ON \_\_\_\_\_

D. 2-FCV-1-183 as indicated on 2-HS-1-25/183,  
SG 3 BLOWDOWN VLVS [2-M-4]:

- Green Light for 2-FCV-1-183 OFF \_\_\_\_\_
- Red Light for 2-FCV-1-183 ON \_\_\_\_\_

**NOTES**

- 1) The following step will simulate a Train A, Phase A Containment Isolation signal to Slave Relay 2-RLY-99-605A1-A [2-R-73].
- 2) System 43 Steam Gen Drum/Blowdown Sample Isolation Valves (TR A) and 2-FCV-43-23, if Open and in Auto, will close as a result of this step.

[26] **LIFT** white wire 2340VL at Panel 2-R-48, TB610, Pt. 11.  
(Drawing 45N2676-4)

\_\_\_\_\_  
1st

\_\_\_\_\_  
CV

<b>WBN Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01 Rev. 0000 Page 71 of 146</b>
-----------------------	---------------------------------	--

Date \_\_\_\_\_

**6.2.2 Train A Isolation Valves (2-FCV-1-14, 2-FCV-1-32, 2-FCV-1-181 & 2-FCV-1-183) (continued)**

[27] **VERIFY** the following on 2-XX-55-6E, Train A CISP,  
[2-M-6]: (**Acc Crit**)

A. Window 1, FCV-1-14, Green Light ON

\_\_\_\_\_

B. Window 1, FCV-1-14, Red Light OFF

\_\_\_\_\_

C. Window 2, FCV-1-32, Green Light ON

\_\_\_\_\_

D. Window 2, FCV-1-32, Red Light OFF

\_\_\_\_\_

[28] **LAND** wire 2340VL at Panel 2-R-48, TB610, Pt. 11.

\_\_\_\_\_

1st

\_\_\_\_\_

CV

[29] **VERIFY** the following on 2-XX-55-6E, Train A CISP:  
(**Acc Crit**)

A. Window 1, FCV-1-14, Green Light ON

\_\_\_\_\_

B. Window 1, FCV-1-14, Red Light OFF

\_\_\_\_\_

C. Window 2, FCV-1-32, Green Light ON

\_\_\_\_\_

D. Window 2, FCV-1-32, Red Light OFF

\_\_\_\_\_

<b>WBN Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01 Rev. 0000 Page 72 of 146</b>
-----------------------	---------------------------------	--

Date \_\_\_\_\_

## 6.2.2 Train A Isolation Valves (2-FCV-1-14, 2-FCV-1-32, 2-FCV-1-181 & 2-FCV-1-183) (continued)

### NOTES

- 1) The following step will simulate a Train A, Phase A, Containment Isolation signal to Slave Relay 2-RLY-99-605A2-A [2-R-73].
- 2) The following System 43 valves, if Open and in AUTO, will close as a result of this step:
  - 2-FCV-43-3
  - 2-FCV-43-12
  - 2-FCV-43-35

[30] **LIFT** white wire 2340VL at Panel 2-R-48, TB611, Pt. 3.  
(Drawing 45N2676-4)

\_\_\_\_\_  
1st

\_\_\_\_\_  
CV

[31] **VERIFY** the following: (**Acc Crit**)

A. On 2-HS-1-7/181, SG 1 BLOWDOWN VLVS:

- Green Light for 2-FCV-1-181 ON
- Red Light for 2-FCV-1-181 OFF

B. On 2-HS-1-25/183, SG 3 BLOWDOWN VLVS:

- Green Light for 2-FCV-1-183 ON
- Red Light for 2-FCV-1-183 OFF

[32] **LAND** wire 2340VL at Panel 2-R-48, TB611, Pt. 3.

\_\_\_\_\_  
1st

\_\_\_\_\_  
CV

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 73 of 146</b>
-----------------------------	---------------------------------	--

Date \_\_\_\_\_

**6.2.2 Train A Isolation Valves (2-FCV-1-14, 2-FCV-1-32, 2-FCV-1-181 & 2-FCV-1-183) (continued)**

[33] **VERIFY** the following: (**Acc Crit**)

A. On 2-HS-1-7/181, SG 1 BLOWDOWN VLVS:

- Green Light for 2-FCV-1-181 ON \_\_\_\_\_
- Red Light for 2-FCV-1-181 OFF \_\_\_\_\_

B. On 2-HS-1-25/183, SG 3 BLOWDOWN VLVS:

- Green Light for 2-FCV-1-183 ON \_\_\_\_\_
- Red Light for 2-FCV-1-183 OFF \_\_\_\_\_

[34] **REMOVE** switched jumpers at the following locations:

[34.1] **LABELED TS-R73-RA1:**  
 In Panel 2-R-73, at relay RA1 (row/column A6), wires  
 labeled G5-3 & G5-4 (relay contacts 15 & 16)  
 (Drawing 2-45N2688-1)

\_\_\_\_\_  
 1st

\_\_\_\_\_  
 CV

[34.2] **LABELED TS-R73-RA2:**  
 In Panel 2-R-73, at relay RA2(row/column G5), across  
 wires labeled K19-2 & B3-2 (relay contacts 3 & 4).  
 (Drawing 2-45N2688-2)

\_\_\_\_\_  
 1st

\_\_\_\_\_  
 CV

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 74 of 146</b>
-----------------------------	---------------------------------	--

Date \_\_\_\_\_

### 6.2.3 Train B Isolation Valves (2-FCV-1-7, 2-FCV-1-25, 2-FCV-1-182 & 2-FCV-1-184)

[1] **ENSURE** the following valves are OPEN, as indicated by the status lights on their respective handswitches

A. 2-FCV-1-7 as indicated on 2-HS-1-7/181, SG 1 BLOWDOWN VLVS [2-M-4]:

- Green Light for 2-FCV-1-7 OFF \_\_\_\_\_
- Red Light for 2-FCV-1-7 ON \_\_\_\_\_

B. 2-FCV-1-25 as indicated on 2-HS-1-25/183, SG 3 BLOWDOWN VLVS [2-M-4]:

- Green Light for 2-FCV-1-25 OFF \_\_\_\_\_
- Red Light for 2-FCV-1-25 ON \_\_\_\_\_

#### NOTES

- 1) The following step will simulate TD AFWP Trip & Throttle Valve being half open (TD AFW in service) by deenergizing relay AFC on 2-R-75.
- 2) System 43 Steam Gen Drum/Blowdown Sample Isolation Valves (TR A & B), if Open and in Auto, will close as a result of this step.
- 3) 2-FCV-1-14 and 2-FCV-15-32, if OPEN, will close as a result of this step.

[2] **REMOVE** fuse 2-FU-275-R75/M13 [2-R-75]  
(Drawing 2-45N2690-2).

\_\_\_\_\_  
1st

\_\_\_\_\_  
CV

<b>WBN Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01 Rev. 0000 Page 75 of 146</b>
-----------------------	---------------------------------	--

Date \_\_\_\_\_

**6.2.3 Train B Isolation Valves (2-FCV-1-7, 2-FCV-1-25, 2-FCV-1-182 & 2-FCV-1-184) (continued)**

[3] **VERFIY** the following: (**Acc Crit**)

A. On 2-HS-1-7/181, SG 1 BLOWDOWN VLVS:

- Green Light for 2-FCV-1-7 ON \_\_\_\_\_
- Red Light for 2-FCV-1-7 OFF \_\_\_\_\_

B. On 2-HS-1-25/183, SG 3 BLOWDOWN VLVS:

- Green Light for 2-FCV-1-25 ON \_\_\_\_\_
- Red Light for 2-FCV-1-25 OFF \_\_\_\_\_

[4] **OPEN** 2-FCV-1-7 using 2-HS-1-7/181, SG 1 BLOWDOWN VLVS. \_\_\_\_\_

[5] **OPEN** 2-FCV-1-25 using 2-HS-1-25/183, SG 3 BLOWDOWN VLVS. \_\_\_\_\_

[6] **VERIFY** the following after each handswitch spring returns to A-P AUTO: (**Acc Crit**)

A. On 2-HS-1-7/181, SG 1 BLOWDOWN VLVS:

- Green Light for 2-FCV-1-7 OFF \_\_\_\_\_
- Red Light for 2-FCV-1-7 ON \_\_\_\_\_

B. On 2-HS-1-25/183, SG 3 BLOWDOWN VLVS:

- Green Light for 2-FCV-1-25 OFF \_\_\_\_\_
- Red Light for 2-FCV-1-25 ON \_\_\_\_\_

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 76 of 146</b>
-----------------------------	---------------------------------	--

Date \_\_\_\_\_

### 6.2.3 Train B Isolation Valves (2-FCV-1-7, 2-FCV-1-25, 2-FCV-1-182 & 2-FCV-1-184) (continued)

#### NOTE

The following step will simulate reception of a Train B Accident start signal to the motor driven AFW pumps (simulation of relay RB1 [2-R-78] energizing).

- [7] **PLACE** TS-R78-RB1 [2-R-78] to ON (switch CLOSED),  
**AND**

**VERIFY** the following: (**Acc Crit**)

- A. On 2-HS-1-7/181, SG 1 BLOWDOWN VLVS:

- Green Light for 2-FCV-1-7 ON \_\_\_\_\_
- Red Light for 2-FCV-1-7 OFF \_\_\_\_\_

- B. On 2-HS-1-25/183, SG 3 BLOWDOWN VLVS:

- Green Light for 2-FCV-1-25 ON \_\_\_\_\_
- Red Light for 2-FCV-1-25 OFF \_\_\_\_\_

- [8] **OPEN** 2-FCV-1-7 using 2-HS-1-7/181,  
SG 1 BLOWDOWN VLVS, \_\_\_\_\_

- [9] **OPEN** 2-FCV-1-25 using 2-HS-1-25/183,  
SG 3 BLOWDOWN VLVS. \_\_\_\_\_

- [10] **VERIFY** the following after each handswitch spring returns  
to A-P AUTO: (**Acc Crit**)

- A. On 2-HS-1-7/181, SG 1 BLOWDOWN VLVS:

- Green Light for 2-FCV-1-7 OFF \_\_\_\_\_
- Red Light for 2-FCV-1-7 ON \_\_\_\_\_

- B. On 2-HS-1-25/183, SG 3 BLOWDOWN VLVS:

- Green Light for 2-FCV-1-25 OFF \_\_\_\_\_
- Red Light for 2-FCV-1-25 ON \_\_\_\_\_

<b>WBN Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01 Rev. 0000 Page 77 of 146</b>
-----------------------	---------------------------------	--

Date \_\_\_\_\_

**6.2.3 Train B Isolation Valves (2-FCV-1-7, 2-FCV-1-25, 2-FCV-1-182 & 2-FCV-1-184) (continued)**

[11] **PLACE** TS-R78-RB1 to OFF (switch OPEN). \_\_\_\_\_

**NOTE**

During the removal of the simulated TD AFWP Trip & Throttle valve half open signal, there will be a momentary interruption to the RL 5 & RL 6 relays which may result in 2-FCV-1-7 & 2-FCV-1-25 going closed.

[12] **INSTALL** fuse 2-FU-275-R75/M13. \_\_\_\_\_

1st

CV

[13] **ENSURE** the following valves are OPEN, as indicated by the status lights on their respective handswitches:

A. 2-FCV-1-7 as indicated on 2-HS-1-7/181,  
SG 1 BLOWDOWN VLVS:

- Green Light for 2-FCV-1-7 OFF \_\_\_\_\_
- Red Light for 2-FCV-1-7 ON \_\_\_\_\_

B. 2-FCV-1-25 as indicated on 2-HS-1-25/183,  
SG 1 BLOWDOWN VLVS:

- Green Light for 2-FCV-1-25 OFF \_\_\_\_\_
- Red Light for 2-FCV-1-25 ON \_\_\_\_\_

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 78 of 146</b>
-----------------------------	---------------------------------	--

Date \_\_\_\_\_

**6.2.3 Train B Isolation Valves (2-FCV-1-7, 2-FCV-1-25, 2-FCV-1-182 & 2-FCV-1-184) (continued)**

<b>NOTES</b>
<p>1) The following step will simulate Motor Driven AFWP 2B-B start by deenergizing relay BVB on 2-R-78.</p> <p>2) System 43 Steam Gen Drum/Blowdown Sample Isolation Valves (TR B), if Open and in Auto, will close as a result of this step.</p>

- [14] **REMOVE** fuse 2-FU-278-R78/K23 [2-R-78]  
(Drawing 2-45N2693-2).

\_\_\_\_\_  
1st

\_\_\_\_\_  
CV

- [15] **VERFIY** the following: (**Acc Crit**)

A. On 2-HS-1-7/181, SG 1 BLOWDOWN VLVS:

- Green Light for 2-FCV-1-7 ON \_\_\_\_\_
- Red Light for 2-FCV-1-7 OFF \_\_\_\_\_

B. On 2-HS-1-25/183, SG 3 BLOWDOWN VLVS:

- Green Light for 2-FCV-1-25 ON \_\_\_\_\_
- Red Light for 2-FCV-1-25 OFF \_\_\_\_\_

- [16] **OPEN** 2-FCV-1-7 using 2-HS-1-7/181,  
SG 1 BLOWDOWN VLVS. \_\_\_\_\_

- [17] **OPEN** 2-FCV-1-25 using 2-HS-1-25/183,  
SG 3 BLOWDOWN VLVS. \_\_\_\_\_

<b>WBN Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01 Rev. 0000 Page 79 of 146</b>
-----------------------	---------------------------------	--

Date \_\_\_\_\_

**6.2.3 Train B Isolation Valves (2-FCV-1-7, 2-FCV-1-25, 2-FCV-1-182 & 2-FCV-1-184) (continued)**

[18] **VERIFY** the following after each handswitch spring returns to A-P AUTO: (**Acc Crit**)

A. On 2-HS-1-7/181, SG 1 BLOWDOWN VLVS:

- Green Light for 2-FCV-1-7 OFF \_\_\_\_\_
- Red Light for 2-FCV-1-7 ON \_\_\_\_\_

B. On 2-HS-1-25/183, SG 3 BLOWDOWN VLVS:

- Green Light for 2-FCV-1-25 OFF \_\_\_\_\_
- Red Light for 2-FCV-1-25 ON \_\_\_\_\_

**NOTE**

The following step will simulate reception of a Train B Accident start signal to the TD AFWP (simulation of relay RB2 [2-R-78] energizing).

[19] **PLACE** TS-R78-RB2 [2-R-78] to ON (switch CLOSED),  
**AND**

**VERIFY** the following: (**Acc Crit**)

A. On 2-HS-1-7/181, SG 1 BLOWDOWN VLVS:

- Green Light for 2-FCV-1-7 ON \_\_\_\_\_
- Red Light for 2-FCV-1-7 OFF \_\_\_\_\_

B. On 2-HS-1-25/183, SG 3 BLOWDOWN VLVS:

- Green Light for 2-FCV-1-25 ON \_\_\_\_\_
- Red Light for 2-FCV-1-25 OFF \_\_\_\_\_

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 80 of 146</b>
-----------------------------	---------------------------------	--

Date \_\_\_\_\_

**6.2.3 Train B Isolation Valves (2-FCV-1-7, 2-FCV-1-25, 2-FCV-1-182 & 2-FCV-1-184) (continued)**

- [20] **OPEN** 2-FCV-1-7 using 2-HS-1-7/181, SG 1 BLOWDOWN VLVS. \_\_\_\_\_
- [21] **OPEN** 2-FCV-1-25 using 2-HS-1-25/183, SG 3 BLOWDOWN VLVS. \_\_\_\_\_
- [22] **VERIFY** the following after each handswitch spring returns to A-P AUTO: (**Acc Crit**)
- A. On 2-HS-1-7/181, SG 1 BLOWDOWN VLVS:
- Green Light for 2-FCV-1-7 OFF \_\_\_\_\_
  - Red Light for 2-FCV-1-7 ON \_\_\_\_\_
- B. On 2-HS-1-25/183, SG 3 BLOWDOWN VLVS:
- Green Light for 2-FCV-1-25 OFF \_\_\_\_\_
  - Red Light for 2-FCV-1-25 ON \_\_\_\_\_
- [23] **PLACE** TS-R78-RB2 to OFF (switch OPEN). \_\_\_\_\_

**NOTE**

During the removal of the simulated Motor Driven AFWP 2B-B start signal, there will be a momentary interruption to the RL 5 & RL 6 relays which may result in 2-FCV-1-7 & 2-FCV-1-25 going closed.

- [24] **INSTALL** fuse 2-FU-278-R78/K23 [2-R-78].

\_\_\_\_\_  
1st

\_\_\_\_\_  
CV

<b>WBN Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01 Rev. 0000 Page 81 of 146</b>
-----------------------	---------------------------------	--

Date \_\_\_\_\_

**6.2.3 Train B Isolation Valves (2-FCV-1-7, 2-FCV-1-25, 2-FCV-1-182 & 2-FCV-1-184) (continued)**

[25] **ENSURE** the following valves are OPEN, as indicated by the status lights on their respective handswitches:

A. 2-FCV-1-7 as indicated on 2-HS-1-7/181,  
SG 1 BLOWDOWN VLVS:

- Green Light for 2-FCV-1-7 OFF \_\_\_\_\_
- Red Light for 2-FCV-1-7 ON \_\_\_\_\_

B. 2-FCV-1-25 as indicated on 2-HS-1-25/183,  
SG 3 BLOWDOWN VLVS:

- Green Light for 2-FCV-1-25 OFF \_\_\_\_\_
- Red Light for 2-FCV-1-25 ON \_\_\_\_\_

C. 2-FCV-1-182 as indicated on 2-HS-1-14/182,  
SG 2 BLOWDOWN VLVS [2-M-4]:

- Green Light for 2-FCV-1-182 OFF \_\_\_\_\_
- Red Light for 2-FCV-1-182 ON \_\_\_\_\_

D. 2-FCV-1-184 as indicated on 2-HS-1-32/184,  
SG 4 BLOWDOWN VLVS [2-M-4]:

- Green Light for 2-FCV-1-184 OFF \_\_\_\_\_
- Red Light for 2-FCV-1-184 ON \_\_\_\_\_

<b>WBN Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01 Rev. 0000 Page 82 of 146</b>
-----------------------	---------------------------------	--

Date \_\_\_\_\_

### 6.2.3 Train B Isolation Valves (2-FCV-1-7, 2-FCV-1-25, 2-FCV-1-182 & 2-FCV-1-184) (continued)

#### NOTES

- 1) The following step will simulate a Train B, Phase A Containment Isolation signal to Slave Relay 2-RLY-99-605B2-B [2-R-51].
- 2) System 43 Steam Gen Drum/Blowdown Sample Isolation Valves (TR B), if open and in auto, will close as a result of this step.

[26] **LIFT** black wire 2435VL at Panel 2-R-51, TB611, Pt. 3.  
(Drawing 45N2677-4)

\_\_\_\_\_  
1st

\_\_\_\_\_  
CV

[27] **VERIFY** the following: (**Acc Crit**)

A. On 2-XX-55-6F, Train B CISP, [2-M-6]:

- Window 3, FCV-1-7, Green Light ON \_\_\_\_\_
- Window 3, FCV-1-7, Red Light OFF \_\_\_\_\_
- Window 4, FCV-1-25, Green Light ON \_\_\_\_\_
- Window 4, FCV-1-25, Red Light OFF \_\_\_\_\_

B. On 2-HS-1-14/182, SG 2 BLOWDOWN VLVS:

- Green Light for 2-FCV-1-182 ON \_\_\_\_\_
- Red Light for 2-FCV-1-182 OFF \_\_\_\_\_

C. On 2-HS-1-32/184, SG 4 BLOWDOWN VLVS:

- Green Light for 2-FCV-1-184 ON \_\_\_\_\_
- Red Light for 2-FCV-1-184 OFF \_\_\_\_\_

[28] **LAND** black 2435VL at Panel 2-R-51, TB611, Pt. 3.

\_\_\_\_\_  
1st

\_\_\_\_\_  
CV

<b>WBN Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01 Rev. 0000 Page 83 of 146</b>
-----------------------	---------------------------------	--

Date \_\_\_\_\_

### 6.2.3 Train B Isolation Valves (2-FCV-1-7, 2-FCV-1-25, 2-FCV-1-182 & 2-FCV-1-184) (continued)

[29] **VERIFY** the following: (Acc Crit)

A. On 2-XX-55-6F, Train B CISP, [2-M-6]:

- Window 3, FCV-1-7, Green Light ON \_\_\_\_\_
- Window 3, FCV-1-7, Red Light OFF \_\_\_\_\_
- Window 4, FCV-1-25, Green Light ON \_\_\_\_\_
- Window 4, FCV-1-25, Red Light OFF \_\_\_\_\_

B. On 2-HS-1-14/182, SG 2 BLOWDOWN VLVS:

- Green Light for 2-FCV-1-182 ON \_\_\_\_\_
- Red Light for 2-FCV-1-182 OFF \_\_\_\_\_

C. On 2-HS-1-32/184, SG 4 BLOWDOWN VLVS:

- Green Light for 2-FCV-1-184 ON \_\_\_\_\_
- Red Light for 2-FCV-1-184 OFF \_\_\_\_\_

[30] **REMOVE** switched jumpers at the following locations:

[30.1] LABELED TS-R78-RB1:  
In Panel 2-R-78, at relay RB1 (row/column A6), across  
wires labeled H7-3 & H7-4 (relay contacts 15 & 16).  
(Drawing 2-45N2693-1)

\_\_\_\_\_  
1st

\_\_\_\_\_  
CV

[30.2] LABELED TS-R78-RB2:  
In Panel 2-R-78, at relay RB2 (row/column H7), across  
wires labeled K9-2 & J6-2 (relay contacts 3 & 4)  
(Drawing 2-45N2693-2)

\_\_\_\_\_  
1st

\_\_\_\_\_  
CV

<b>WBN Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01 Rev. 0000 Page 84 of 146</b>
-----------------------	---------------------------------	--

Date \_\_\_\_\_

#### 6.2.4 Automatic Controls Restoration

NOTES
1) Current Position will be based on the on the CISP indication. Record as follows: <ul style="list-style-type: none"> <li>• OPEN for Red light only ON</li> <li>• CLOSED for Green Light Only ON.</li> </ul>
2) N/A Steps 6.2.4[1] and 6.2.4[2] if step 6.2.1[4] was N/A'd.

[1] **RECORD** position information for the following valves:

Valve	Window	As-Found Position (from 6.2.1[4])	Current Position
<b>2-XX-55-6E, Train A CISP</b>			
2-FCV-43-3	32		
2-FCV-43-12	33		
2-FCV-43-23	34		
2-FCV-43-35	35		
2-FCV-43-55	36		
2-FCV-43-58	46		
2-FCV-43-61	47		
2-FCV-43-64	48		
<b>2-XX-55-6F, Train B CISP</b>			
2-FCV-43-54D	36		
2-FCV-43-56D	46		
2-FCV-43-59D	47		
2-FCV-43-63D	48		

\_\_\_\_\_

<b>WBN Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01 Rev. 0000 Page 85 of 146</b>
-----------------------	---------------------------------	--

Date \_\_\_\_\_

#### 6.2.4 Automatic Controls Restoration (continued)

- [2] **ENSURE** the following valves are returned to their  
"As-Found Position":

Valve	Handswitch	Description	1st	CV
<b>JB 2014 A11W/713</b>				
2-FCV-43-3	2-HS-43-3	PRESSURIZER GAS SAMPLE ISOL		
2-FCV-43-12	2-HS-43-12	PRESSURIZER LIQUID SAMPLE ISOL		
2-FCV-43-23	2-HS-43-23	HOT LEGS 1/3 SAMPLE ISOL		
2-FCV-43-35	2-HS-43-35	ACCUM TANK SAMPLE HDR ISOL		
<b>JB 2283 A8W/713</b>				
2-FCV-43-55	2-HS-43-55	STEAM GEN 1 DRUM/BLDN SAMPLE ISOL		
2-FCV-43-58	2-HS-43-58	STEAM GEN 2 DRUM/BLDN SAMPLE ISOL		
2-FCV-43-61	2-HS-43-61	STEAM GEN 3 DRUM/BLDN SAMPLE ISOL		
2-FCV-43-64	2-HS-43-64	STEAM GEN 4 DRUM/BLDN SAMPLE ISOL		
<b>JB 4262 A9V/713</b>				
2-FCV-43-54D	2-HS-43-54D	STEAM GEN 1 DRUM/BLDN SAMPLE ISOL		
2-FCV-43-56D	2-HS-43-56D	STEAM GEN 2 DRUM/BLDN SAMPLE ISOL		
2-FCV-43-59D	2-HS-43-59D	STEAM GEN 3 DRUM/BLDN SAMPLE ISOL		
2-FCV-43-63D	2-HS-43-63D	STEAM GEN 4 DRUM/BLDN SAMPLE ISOL		

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 86 of 146</b>
-----------------------------	---------------------------------	--

Date \_\_\_\_\_

### 6.3 2-FCV-15-44, SGBD discharge to CTBD Logic

#### NOTE

2-HS-15-44 is a keyed switch which is maintained in all positions (CLOSE, AUTO & OPEN). The key is required for all HS manipulations.

- [1] **ENSURE** prerequisites listed in Section 4.0 for Section 6.3 have been completed. \_\_\_\_\_
- [2] **VERIFY** the following:
  - A. 2-FCV-15-44, SG BLOWDOWN DISCH TO CTBD [T15J/708], is CLOSED (locally). \_\_\_\_\_
  - B. On 2-HS-15-44, SG BLOWDOWN DISCH TO CTBD [2-JB-291-1775, T11J/708]:
    - GREEN Light ON \_\_\_\_\_
    - RED Light OFF \_\_\_\_\_
  - C. 2-XA-55-3C-62F, SG BLOWDOWN DISCH TO CTBD CLOSED, is in ALARM. \_\_\_\_\_
- [3] **PLACE** TS-M12-KIR [0-M-12] to ON (switch CLOSED). \_\_\_\_\_
- [4] **PLACE** TS-R71-XY [2-R-71] to ON (switch CLOSED). \_\_\_\_\_
- [5] **PLACE** 2-HS-15-44, SG BLOWDOWN DISCH TO CTBD, to OPEN. \_\_\_\_\_

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 87 of 146</b>
-----------------------------	---------------------------------	--

Date \_\_\_\_\_

### 6.3 2-FCV-15-44, SGBD discharge to CTBD Logic (continued)

#### CAUTION

The following step will open 2-FCV-15-44. U2 SGBD could become pressurized and heated if U1 SGBD is in service with flow routed to CTBD and 2-CKV-15-882 leaks by.

- [6] **SLOWLY INCREASE** the manual knob on 2-FC-15-44, SG BLOWDOWN FLOW CONTROL [2-L-657, T14J/708], until the controller output scale reads 100%, **AND**

**VERIFY** the following: (**Acc Crit**)

- A. 2-FCV-15-44, SG BLOWDOWN DISCH TO CTBD [T8J/708], is OPEN (locally). \_\_\_\_\_
- B. At 2-HS-15-44, SG BLOWDOWN DISCH TO CTBD:
  - GREEN Light OFF \_\_\_\_\_
  - RED Light ON \_\_\_\_\_
- C. 2-XA-55-3C-62F SG BLOWDOWN DISCH TO CTBD CLOSED, is CLEAR. \_\_\_\_\_
- D. Unit 2 Alarm Events Display Screen indicates 62-F, SG BLOWDOWN DISCH TO CTBD CLOSED (FCV-15-44), is NORMAL (Green). \_\_\_\_\_

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 88 of 146</b>
-----------------------------	---------------------------------	--

Date \_\_\_\_\_

### 6.3 2-FCV-15-44, SGBD discharge to CTBD Logic (continued)

#### NOTE

Steps 6.3[7] through 6.3[17] will open and close 2-FCV-15-44. 2-XA-55-3C-62F will alarm each time the valve is closed.

- [7] **PLACE** 2-HS-15-44, SG BLOWDOWN DISCH TO CTBD to CLOSE, **AND**

**VERIFY** the following: (**Acc Crit**)

- A. On 2-HS-15-44:

- GREEN Light ON \_\_\_\_\_
- RED Light OFF \_\_\_\_\_

- B. 2-XA-55-3C-62F, SG BLOWDOWN DISCH TO CTBD CLOSED, ALARMS. \_\_\_\_\_

- C. Unit 2 Alarm Events Display Screen indicates 62-F, SG BLOWDOWN DISCH TO CTBD CLOSED (FCV-15-44), is in ALARM (Red). \_\_\_\_\_

- [8] **PLACE** 2-HS-15-44, SG BLOWDOWN DISCH TO CTBD, to AUTO, **AND**

**VERIFY** the following on 2-HS-15-44:

- A. GREEN Light OFF \_\_\_\_\_
- B. RED Light ON \_\_\_\_\_

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 89 of 146</b>
-----------------------------	---------------------------------	--

Date \_\_\_\_\_

### 6.3 2-FCV-15-44, SGBD discharge to CTBD Logic (continued)

#### NOTE

The following step will simulate high radiation level in the SGBD discharge line.

[9] **PLACE** TS-M12-KIR [0-M-12] to OFF (switch OPEN), **AND**

**VERIFY** the following on 2-HS-15-44, SG BLOWDOWN DISCH TO CTBD: (**Acc Crit**).

A. GREEN Light ON \_\_\_\_\_

B. RED Light OFF \_\_\_\_\_

[10] **PLACE** TS-M12-KIR [0-M-12] to ON (switch CLOSED), **AND**

**VERIFY** the following on 2-HS-15-44:

A. GREEN Light OFF \_\_\_\_\_

B. RED Light ON \_\_\_\_\_

#### NOTE

The following step will simulate low flow at CCW diffuser outlets (low cooling tower blowdown to the river).

[11] **PLACE** TS-R71-XY to OFF (switch OPEN), **AND**

**VERIFY** the following on 2-HS-15-44, SG BLOWDOWN DISCH TO CTBD: (**Acc Crit**)

A. GREEN Light ON \_\_\_\_\_

B. RED Light OFF \_\_\_\_\_

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 90 of 146</b>
-----------------------------	---------------------------------	--

Date \_\_\_\_\_

**6.3 2-FCV-15-44, SGBD discharge to CTBD Logic (continued)**

- [12] **PLACE** 2-HS-15-44, SG BLOWDOWN DISCH TO CTBD, to OPEN, **AND**

**VERIFY** the following on 2-HS-15-44: (**Acc Crit**)

A. GREEN Light OFF \_\_\_\_\_

B. RED Light ON \_\_\_\_\_

- [13] **PLACE** TS-M12-KIR [0-M-12] to OFF (switch OPEN), **AND**

**VERIFY** the following on 2-HS-15-44, SG BLOWDOWN DISCH TO CTBD: (**Acc Crit**)

A. GREEN Light ON \_\_\_\_\_

B. RED Light OFF \_\_\_\_\_

- [14] **PLACE** 2-HS-90-120A [0-M-12], STM GEN BLDN RAD MON SIG BLOCK, to 2-120/121, **AND**

**VERIFY** the following on 2-HS-15-44, SG BLOWDOWN DISCH TO CTBD: (**Acc Crit**)

A. GREEN Light OFF \_\_\_\_\_

B. RED Light ON \_\_\_\_\_

- [15] **PLACE** 2-HS-90-120A, STM GEN BLDN RAD MON SIG BLOCK, to OFF, **AND**

**VERIFY** the following on 2-HS-15-44, SG BLOWDOWN DISCH TO CTBD:

A. GREEN Light ON \_\_\_\_\_

B. RED Light OFF \_\_\_\_\_

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 91 of 146</b>
-----------------------------	---------------------------------	--

Date \_\_\_\_\_

**6.3 2-FCV-15-44, SGBD discharge to CTBD Logic (continued)**

[16] **PLACE** 2-HS-90-120A, STM GEN BLDN RAD MON SIG BLOCK, to 2-120/121, **AND**

**VERIFY** the following on 2-HS-15-44, SG BLOWDOWN DISCH TO CTBD:

A. GREEN Light OFF \_\_\_\_\_

B. RED Light ON \_\_\_\_\_

**NOTES**

- 1) Steps 6.3[17] and 6.3[18] involve local and remote stroke timing (Open to Close) of 2-FCV-15-44.
- 2) Local stroke time begins once 2-HS-15-44 is placed to CLOSE and concludes with the completion of valve stem movement.
- 3) Remote stroke timing begins once 2-HS-15-44 is placed to CLOSE and concludes when only the green status light is ON at 2-HS-15-44.

[17] **PLACE** 2-HS-15-44, SG BLOWDOWN DISCH TO CTBD, to CLOSE, **AND**

**MEASURE** the stroke CLOSE time of 2-FCV-15-44, SG BLOWDOWN DISCH TO CTBD

A. Locally \_\_\_\_\_

B. Remotely \_\_\_\_\_

<b>WBN Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01 Rev. 0000 Page 92 of 146</b>
-----------------------	---------------------------------	--

Date \_\_\_\_\_

### 6.3 2-FCV-15-44, SGBD discharge to CTBD Logic (continued)

- [18] **RECORD** the stroke CLOSE times of 2-FCV-15-44, SG BLOWDOWN DISCH TO CTB, **AND**

**VERIFY** they meet Acceptance Criteria.

- A. Local Stroke CLOSE time:

\_\_\_\_\_ seconds M&TE: \_\_\_\_\_  
**Acc Crit:** 2.0 < Time < 5.0 seconds

- B. Remote stroke CLOSE time:

\_\_\_\_\_ seconds M&TE: \_\_\_\_\_  
**Acc Crit:** 2.0 < Time < 5.0 seconds

- [19] **DECREASE** the manual knob on 2-FC-15-44, SG BLOWDOWN FLOW CONTROL, until controller output scale reads 0%.

- [20] **PLACE** 2-HS-90-120A, STM GEN BLDN RAD MON SIG BLOCK, to OFF.

- [21] **REMOVE** switched jumpers at the following locations:

- [21.1] LABELED TS-M12-KIR:  
 In Panel 0-M-12, at TB2-2B, across wires KIRX & KIRI (Pts. 1 & 2). (Drawing 45N1651-14)

\_\_\_\_\_  
 1st

\_\_\_\_\_  
 CV

- [21.2] LABELED TS-R71-XY:  
 In Panel 2-R-71, at TB130, across wires BLW10 (W, lifted from Pt. 3) & BLW11 (BK, Pt. 2). (Drawing 45N2686-4)

\_\_\_\_\_  
 1st

\_\_\_\_\_  
 CV

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 93 of 146</b>
-----------------------------	---------------------------------	--

Date \_\_\_\_\_

**6.3 2-FCV-15-44, SGBD discharge to CTBD Logic (continued)**

[22] **LAND** white wire BLW10 at Pt. 3 of TB130 in 2-R-71.  
(Drawing 45N2686-4)

\_\_\_\_\_  
1st

\_\_\_\_\_  
CV

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 94 of 146</b>
-----------------------------	---------------------------------	--

Date \_\_\_\_\_

#### 6.4 2-FCV-15-43, SGBD Flow Control Logic

##### NOTES

- 1) 2-FCV-15-43 has no associated handswitch. It is manually controlled by 2-HIC-15-43.
- 2) 2-FCV-15-43 has no limit switch related position indication. Valve position will be determined by valve stem observation.

[1] **ENSURE** prerequisites listed in Section 4.0 for Section 6.4 have been completed. \_\_\_\_\_

[2] **VERIFY** 2-FCV-15-43, SG BLOWDOWN FLOW CONTROL, is CLOSED [T11J/708]. \_\_\_\_\_

[3] **ADJUST** Thermocouple Test Set/Calibrator [2-L-164 T11J/712] signal source to approximately 0mV output. \_\_\_\_\_

##### NOTE

The following step will simulate normal (NOT low) flow through the Condenser Hotwell Pump Discharge Header.

[4] **PLACE** TS-L309-FS35 [2-L-309, T14H/685.5], to ON (switch CLOSED). \_\_\_\_\_

[5] **INCREASE** 2-HIC-15-43, STM GEN BLOWDOWN FLOW CONTROL [2-M-4], setpoint until controller output scale reads 100%, **AND**

**VERIFY** 2-FCV-15-43, SG BLOWDOWN FLOW CONTROL OPENS. (**Acc Crit**) \_\_\_\_\_

[6] **ENSURE** 2-XA-55-3C-61F, SG BLOWDOWN TEMP HI, is CLEAR. \_\_\_\_\_

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 95 of 146</b>
-----------------------------	---------------------------------	--

Date \_\_\_\_\_

#### 6.4 2-FCV-15-43, SGBD Flow Control Logic (continued)

##### NOTE

The following step will simulate a high temperature in the SGBD 1st stage HTX discharge line.

- [7] **ADJUST** Thermocouple Test Set/Calibrator  
[2-L-164 T11J/712] signal source to greater than 3mV  
output **AND**

**VERIFY** the following:

- A. 2-FCV-15-43, SG BLOWDOWN FLOW CONTROL,  
CLOSES. (**Acc Crit**) \_\_\_\_\_
- B. 2-XA-55-3C-61F, SG BLOWDOWN TEMP HI, ALARMS. \_\_\_\_\_
- C. Unit 2 Alarm Events Display Screen indicates 61-F, SG  
BLOWDOWN TEMP HI (TS-15-43A/B), is in ALARM  
(Red). \_\_\_\_\_

- [8] **ADJUST** Thermocouple Test Set/Calibrator signal source  
to less than 2mV output **AND**

**VERIFY** the following:

- A. 2-FCV-15-43, SG BLOWDOWN FLOW CONTROL,  
OPENS. (**Acc Crit**) \_\_\_\_\_
- B. 2-XA-55-3C-61F, SG BLOWDOWN TEMP HI, is CLEAR. \_\_\_\_\_
- C. Unit 2 Alarm Events Display Screen indicates 61-F, SG  
BLOWDOWN TEMP HI (TS-15-43A/B), is NORMAL  
(Green). \_\_\_\_\_

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 96 of 146</b>
-----------------------------	---------------------------------	--

Date \_\_\_\_\_

#### 6.4 2-FCV-15-43, SGBD Flow Control Logic (continued)

##### NOTE

The following step will simulate low flow through the Condenser Hotwell Pump Discharge Header.

- [9] **PLACE** TS-L309-FS35, to OFF (switch OPEN), **AND**  
**VERIFY**, that 2-FCV-15-43, SG BLOWDOWN FLOW CONTROL, CLOSES. (**Acc Crit**)
- [10] **PLACE** TS-L309-FS35 [2-L-309, T14H/685.5], to ON (switch CLOSED), **AND**  
**VERIFY**, that 2-FCV-15-43, SG BLOWDOWN FLOW CONTROL, OPENS. (**Acc Crit**)
- [11] **PLACE** TS-L309-FS35, to OFF (switch OPEN)
- [12] **DECREASE** 2-HIC-15-43, STM GEN BLOWDOWN FLOW CONTROL, setpoint until controller output scale reads 0%.
- [13] **REMOVE** the following switched jumper:  
LABELED TS-L309-FS35  
In Panel 2-L-309, at 2-FS-2-35, across lifted wire BLWX (lifted from Pt. 6) and wire BLW8 (Pt. 7).  
(Drawing 2-45N2635-53)
- [14] **LAND** wire BLWX at Terminal Pt. 6 of 2-FS-2-35 in 2-L-309. (Drawing 2-45N2635-53)

1st

CV

1st

CV

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 97 of 146</b>
-----------------------------	---------------------------------	--

Date \_\_\_\_\_

**6.4 2-FCV-15-43, SGBD Flow Control Logic (continued)**

[15] **REMOVE** Thermocouple Test Set/Calibrator per the following instructions at 2-TS-15-43 (Drawing 45N2635-66):

A. **LIFT** negative test lead from Pt 1.

\_\_\_\_\_  
1st

\_\_\_\_\_  
CV

B. **LIFT** positive test lead from Pt 2.

\_\_\_\_\_  
1st

\_\_\_\_\_  
CV

C. **LAND** the negative thermocouple wire (R) at Pt 1.

\_\_\_\_\_  
1st

\_\_\_\_\_  
CV

D. **LAND** the positive thermocouple wire (BL) at Pt 2.

\_\_\_\_\_  
1st

\_\_\_\_\_  
CV

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 98 of 146</b>
-----------------------------	---------------------------------	--

Date \_\_\_\_\_

## 6.5 System Performance Test at the RCS 250°F Plateau

### 6.5.1 Preliminary Actions

- [1] **VERIFY** U2 Reactor Coolant System is at the 250°F Plateau, in accordance with 2-PTI-068-01 \_\_\_\_\_
- [2] **ENSURE** prerequisites listed in Section 4.0 for Subsection 6.5 have been completed. \_\_\_\_\_
- [3] **OPEN** the following drain valves to enable pressure gauges installed by Step 4.3[11]:
  - A. 2-DRV-15-914, SG BLOWDOWN HX 1A INLET DRAIN [T10J/708]. \_\_\_\_\_
  - B. 2-DRV-15-884, SG BLOWDOWN HX 1B OUTLET DRAIN [T10G/708]. \_\_\_\_\_
  - C. 2-DRV-15-889, SG BLOWDOWN HX 2 OUTLET DRAIN [T15H/708]. \_\_\_\_\_

<b>WBN Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01 Rev. 0000 Page 99 of 146</b>
-----------------------	---------------------------------	--

Date \_\_\_\_\_

## 6.5.2 SGBD from HTXs to Cooling Tower Blowdown

### NOTE

Maximum flow would be obtained by taking 2-FCV-15-43 to full open and the four SGBD throttle valves to full open during performance of 2-TOP-015-01. 262 gpm shall not be exceeded.

- [1] **ENSURE** SGBD is in service to Cooling Tower Blowdown, in accordance with 2-TOP-015-01, or equivalent, with maximum obtainable flow rate (up to 262 gpm). \_\_\_\_\_
- [2] **OPERATE** the system for a minimum of 10 minutes. \_\_\_\_\_
- [3] **RECORD** the required information on Data Sheet 1. \_\_\_\_\_
- [4] **VERIFY** the following (from Data Sheet 1): (**Acc Crit**)
  - A. 1st Stage HTX SGBD Outlet Temp (2-TIS-15-42)  $\leq 166^{\circ}\text{F}$ . \_\_\_\_\_
  - B. 1st Stage HTX Condensate Outlet Temp (2-TIC-2-329A)  $\leq 224^{\circ}\text{F}$ . \_\_\_\_\_
  - C. 2nd Stage HTX SGBD Outlet Temp (2-TE-15-43)  $\leq 140^{\circ}\text{F}$ . \_\_\_\_\_
- [5] **CLOSE** the following drain valves to isolate pressure gauges installed by Step 4.3[11]:
  - A. 2-DRV-15-914, SG BLOWDOWN HX 1A INLET DRAIN. \_\_\_\_\_
  - B. 2-DRV-15-884, SG BLOWDOWN HX 1B OUTLET DRAIN. \_\_\_\_\_
  - C. 2-DRV-15-889, SG BLOWDOWN HX 2 OUTLET DRAIN. \_\_\_\_\_

<b>WBN Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01 Rev. 0000 Page 100 of 146</b>
-----------------------	---------------------------------	---

Date \_\_\_\_\_

## 6.5.2 SGBD from HTXs to Cooling Tower Blowdown (continued)

- [6] **NOTIFY** the Operations Department that SGBD testing at the 250°F Plateau is complete, **AND**

**RECORD** the SGBD destination and flow rate required by the Operations and Chemistry Departments below.

<b>SGBD Destination</b>	
<b>SGBD Flow Rate</b>	

- [7] **ENSURE** the SGBD system is aligned to the discharge flow path recorded in Step 6.5.2[6], using the appropriate section of 2-TOP-015-01. \_\_\_\_\_

### NOTES

- 1) Steps 6.5.2[8] and 6.5.2[9] shall be N/A'd if SGBD was shutdown in Step 6.5.2[7].
- 2) Steps 6.5.2[8] and 6.5.2[9] may be performed concurrently, if necessary to meet the below requirements.

- [8] **PERFORM** Section 8.2 of 2-TOP-015-01 to adjust SGBD flow rate to the flow rate recorded in Step 6.5.2[6]. \_\_\_\_\_

- [9] **PERFORM** Section 8.1 of 2-TOP-015-01 to rebalance individual Steam Generator's blowdown flow rates to within 5 gpm of each other or per Chemistry requirements. \_\_\_\_\_

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 101 of 146</b>
-----------------------------	---------------------------------	---

Date \_\_\_\_\_

## 6.6 System Performance Test at the RCS 350°F Plateau

### 6.6.1 Preliminary Actions

- [1] **VERIFY** U2 Reactor Coolant System is at the 350°F Plateau, in accordance with 2-PTI-068-01 \_\_\_\_\_
- [2] **ENSURE** prerequisites listed in Section 4.0 for Subsection 6.6 have been completed. \_\_\_\_\_
- [3] **OPEN** the following drain valves to enable pressure gauges installed by Step 4.3[11]:
  - A. 2-DRV-15-914, SG BLOWDOWN HX 1A INLET DRAIN [T10J/708]. \_\_\_\_\_
  - B. 2-DRV-15-884, SG BLOWDOWN HX 1B OUTLET DRAIN [T10G/708]. \_\_\_\_\_
  - C. 2-DRV-15-889, SG BLOWDOWN HX 2 OUTLET DRAIN [T15H/708]. \_\_\_\_\_

<b>WBN Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01 Rev. 0000 Page 102 of 146</b>
-----------------------	---------------------------------	---

Date \_\_\_\_\_

## 6.6.2 SGBD from HTXs to Cooling Tower Blowdown

### NOTE

Maximum flow would be obtained by taking 2-FCV-15-43 to full open and the four SGBD throttle valves to full open during performance of 2-TOP-015-01. 262 gpm shall not be exceeded

- [1] **ENSURE** SGBD is in service to Cooling Tower Blowdown, in accordance with 2-TOP-015-01, or equivalent, with maximum obtainable flow rate (up to 262 gpm). \_\_\_\_\_
- [2] **NOTIFY** Test Engineer responsible for 2-PTI-999-01 that system conditions have been established for steady state vibration data collection. \_\_\_\_\_
- [3] **OPERATE** the system for a minimum of 10 minutes. \_\_\_\_\_

### NOTES

- 1) Piping vibration is to be visually monitored in accordance with N3C-945, during steady state and transient conditions.
- 2) Steps 6.6.2[4] and 6.6.2[5] may be performed concurrently.

- [4] **WALKDOWN** the accessible portions of the SGBD System, in the Turbine Building, **AND**

**VERIFY** the steady state piping and component vibration is acceptable. \_\_\_\_\_

- [5] **RECORD** the required information on Data Sheet 2. \_\_\_\_\_

- [6] **VERIFY** the following (from Data Sheet 2): (**Acc Crit**)

A. 1st Stage HTX SGBD Outlet Temp (2-TIS-15-42)  $\leq 166^{\circ}\text{F}$ . \_\_\_\_\_

B. 1st Stage HTX Condensate Outlet Temp  
(2-TIC-2-329A)  $\leq 224^{\circ}\text{F}$ . \_\_\_\_\_

C. 2nd Stage HTX SGBD Outlet Temp (2-TE-15-43)  $\leq 140^{\circ}\text{F}$ . \_\_\_\_\_

<b>WBN Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01 Rev. 0000 Page 103 of 146</b>
-----------------------	---------------------------------	---

Date \_\_\_\_\_

#### 6.6.2 SGBD from HTXs to Cooling Tower Blowdown (continued)

[7] **CLOSE** the following drain valves to isolate pressure gauges installed by Step 4.3[11]:

- A. 2-DRV-15-914, SG BLOWDOWN HX 1A INLET DRAIN. \_\_\_\_\_
- B. 2-DRV-15-884, SG BLOWDOWN HX 1B OUTLET DRAIN. \_\_\_\_\_
- C. 2-DRV-15-889, SG BLOWDOWN HX 2 OUTLET DRAIN. \_\_\_\_\_

[8] **ENSURE** the SGBD vibration testing, performed at the 350°F Plateau in 2-PTI-999-01, is complete. \_\_\_\_\_

[9] **NOTIFY** the Operations Department that SGBD testing at the 350°F Plateau is complete, **AND**

**RECORD** the SGBD destination and flow rate required by the Operations and Chemistry Departments below.

<b>SGBD Destination</b>	
<b>SGBD Flow Rate</b>	

[10] **ENSURE** the SGBD system is aligned to the discharge flow path recorded in Step 6.6.2[9], using the appropriate section of 2-TOP-015-01. \_\_\_\_\_

#### NOTES

- 1) Steps 6.6.2[11] and 6.6.2[12] shall be N/A's if SGBD was shutdown in Step 6.6.2[10] or if the current flow rates meet the below requirements.
- 2) Steps 6.6.2[11] and 6.6.2[12] may be performed concurrently, if necessary to meet the below requirements.

[11] **PERFORM** Section 8.2 of 2-TOP-015-01 to adjust SGBD flow rate to the flow rate recorded in Step 6.6.2[9]. \_\_\_\_\_

[12] **PERFORM** Section 8.1 of 2-TOP-015-01 to rebalance individual Steam Generator's blowdown flow rates to within 5 gpm of each other or per Chemistry requirements. \_\_\_\_\_

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 104 of 146</b>
-----------------------------	---------------------------------	---

Date \_\_\_\_\_

## 6.7 System Performance Test at the RCS 450°F Plateau

### 6.7.1 Preliminary Actions

#### NOTE

Subsections 6.7.2 and 6.7.3 may be performed out of order.

- [1] **VERIFY** U2 Reactor Coolant System is at the 450°F Plateau, in accordance with 2-PTI-068-01 \_\_\_\_\_
- [2] **ENSURE** prerequisites listed in Section 4.0 for Subsection 6.7 have been completed. \_\_\_\_\_
- [3] **OPEN** the following drain valves to enable pressure gauges installed by Step 4.3[11]:
  - A. 2-DRV-15-914, SG BLOWDOWN HX 1A INLET DRAIN [T10J/708]. \_\_\_\_\_
  - B. 2-DRV-15-884, SG BLOWDOWN HX 1B OUTLET DRAIN [T10G/708]. \_\_\_\_\_
  - C. 2-DRV-15-889, SG BLOWDOWN HX 2 OUTLET DRAIN [T15H/708]. \_\_\_\_\_

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 105 of 146</b>
-----------------------------	---------------------------------	---

Date \_\_\_\_\_

## 6.7.2 SGBD from HTXs to Condensate Demineralizer

### NOTE

Maximum flow would be obtained by taking 2-FCV-15-43 to full open and the four SGBD throttle valves to full open during performance of the 2-TOP-015-01.

- [1] **ENSURE** SGBD is in service to Condensate Demineralizer, in accordance with 2-TOP-015-01, or equivalent, with maximum obtainable flow rate (up to approximately 360 gpm). \_\_\_\_\_
- [2] **NOTIFY** Test Engineer responsible for 2-PTI-999-01 that system conditions have been established for steady state vibration data collection. \_\_\_\_\_
- [3] **OPERATE** the system for a minimum of 10 minutes. \_\_\_\_\_

### NOTES

- 1) Piping vibration is to be visually monitored in accordance with N3C-945, during steady state and transient conditions.
- 2) Steps 6.7.2[4] and 6.7.2[5] may be performed concurrently.

- [4] **WALKDOWN** the accessible portions of the SGBD System, in the Turbine Building, **AND**

**VERIFY** the steady state piping and component vibration is acceptable. \_\_\_\_\_

- [5] **RECORD** the required information on Data Sheet 3. \_\_\_\_\_

- [6] **VERIFY** the following (from Data Sheet 3): (**Acc Crit**)

A. 1st Stage HTX SGBD Outlet Temp (2-TIS-15-42)  $\leq 166^{\circ}\text{F}$ . \_\_\_\_\_

B. 1st Stage HTX Condensate Outlet Temp (2-TIC-2-329A)  $\leq 224^{\circ}\text{F}$ . \_\_\_\_\_

C. 2nd Stage HTX SGBD Outlet Temp (2-TE-15-43)  $\leq 140^{\circ}\text{F}$ . \_\_\_\_\_

<b>WBN Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01 Rev. 0000 Page 106 of 146</b>
-----------------------	---------------------------------	---

Date \_\_\_\_\_

**6.7.2 SGBD from HTXs to Condensate Demineralizer (continued)**

- [7] **ENSURE** the 2-PTI-999-01 SDBD vibration testing, performed at the 450°F Plateau, with discharge routed to Condensate Demineralizer, is complete.

\_\_\_\_\_

<b>WBN Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01 Rev. 0000 Page 107 of 146</b>
-----------------------	---------------------------------	---

Date \_\_\_\_\_

### 6.7.3 SGBD from HTXs to Cooling Tower Blowdown

#### NOTE

Maximum flow would be obtained by taking 2-FCV-15-43 to full open and the four SGBD throttle valves to full open during performance of 2-TOP-015-01. 262 gpm shall not be exceeded.

- [1] **ENSURE** SGBD is in service to Cooling Tower Blowdown, in accordance with 2-TOP-015-01, or equivalent, with maximum obtainable flow rate (up to 262 gpm). \_\_\_\_\_
- [2] **NOTIFY** Test Engineer responsible for 2-PTI-999-01 that system conditions have been established for steady state vibration data collection. \_\_\_\_\_
- [3] **OPERATE** the system for a minimum of 10 minutes. \_\_\_\_\_

#### NOTES

- 1) Piping vibration is to be visually monitored in accordance with N3C-945, during steady state and transient conditions.
- 2) Steps 6.7.3[4] and 6.7.3[5] may be performed concurrently.

- [4] **WALKDOWN** the accessible portions of the SGBD System, in the Turbine Building, **AND**

**VERIFY** the steady state piping and component vibration is acceptable. \_\_\_\_\_

- [5] **RECORD** the required information on Data Sheet 4. \_\_\_\_\_

- [6] **VERIFY** the following (from Data Sheet 4): (**Acc Crit**)

A. 1st Stage HTX SGBD Outlet Temp (2-TIS-15-42)  $\leq 166^{\circ}\text{F}$ . \_\_\_\_\_

B. 1st Stage HTX Condensate Outlet Temp  
(2-TIC-2-329A)  $\leq 224^{\circ}\text{F}$ . \_\_\_\_\_

C. 2nd Stage HTX SGBD Outlet Temp (2-TE-15-43)  $\leq 140^{\circ}\text{F}$ . \_\_\_\_\_

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 108 of 146</b>
-----------------------------	---------------------------------	---

Date \_\_\_\_\_

### 6.7.3 SGBD from HTXs to Cooling Tower Blowdown (continued)

- [7] **ENSURE** the 2-PTI-999-01 SDBD vibration testing, performed at the 450°F Plateau, with discharge routed to CTBD, is complete.

\_\_\_\_\_

<b>WBN Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01 Rev. 0000 Page 109 of 146</b>
-----------------------	---------------------------------	---

Date \_\_\_\_\_

#### 6.7.4 450°F Plateau Restoration

- [1] **CLOSE** the following drain valves to isolate pressure gauges installed by Step 4.3[11]:

- A. 2-DRV-15-914, SG BLOWDOWN HX 1A INLET DRAIN. \_\_\_\_\_
- B. 2-DRV-15-884, SG BLOWDOWN HX 1B OUTLET DRAIN. \_\_\_\_\_
- C. 2-DRV-15-889, SG BLOWDOWN HX 2 OUTLET DRAIN. \_\_\_\_\_

- [2] **NOTIFY** the Operations Department that SGBD testing at the 450°F Plateau is complete, **AND**

**RECORD** the SGBD destination and flow rate required by the Operations and Chemistry Departments below.

<b>SGBD Destination</b>	
<b>SGBD Flow Rate</b>	

- [3] **ENSURE** the SGBD system is aligned to the discharge flow path recorded in Step 6.7.4[2], using the appropriate section of 2-TOP-015-01. \_\_\_\_\_

#### NOTES

- 1) Steps 6.7.4[4] and 6.7.4[5] shall be N/A's if SGBD was shutdown in Step 6.7.4[3] or if the current flow rates meet the below requirements.
- 2) Steps 6.7.4[4] and 6.7.4[5] may be performed concurrently to meet the below requirements.

- [4] **PERFORM** Section 8.2 of 2-TOP-015-01 to adjust SGBD flow rate to the flow rate recorded in Step 6.7.4[2] \_\_\_\_\_
- [5] **PERFORM** Section 8.1 of 2-TOP-015-01 to rebalance individual Steam Generator's blowdown flow rates to within 5 gpm of each other or per Chemistry requirements. \_\_\_\_\_

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 110 of 146</b>
-----------------------------	---------------------------------	---

Date \_\_\_\_\_

## 6.8 System Performance Test at the RCS 557°F Plateau

### 6.8.1 Preliminary Actions

#### NOTE

Subsections 6.8.2 and 6.8.3 may be performed out of order.

- [1] **VERIFY** U2 Reactor Coolant System is at the 557°F Plateau, in accordance with 2-PTI-068-01 \_\_\_\_\_
- [2] **ENSURE** prerequisites listed in Section 4.0 for Subsection 6.8 have been completed. \_\_\_\_\_
- [3] **OPEN** the following drain valves to enable pressure gauges installed by Step 4.3[11]:
  - A. 2-DRV-15-914, SG BLOWDOWN HX 1A INLET DRAIN [T10J/708]. \_\_\_\_\_
  - B. 2-DRV-15-884, SG BLOWDOWN HX 1B OUTLET DRAIN [T10G/708]. \_\_\_\_\_
  - C. 2-DRV-15-889, SG BLOWDOWN HX 2 OUTLET DRAIN [T15H/708]. \_\_\_\_\_

<b>WBN Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01 Rev. 0000 Page 111 of 146</b>
-----------------------	---------------------------------	---

Date \_\_\_\_\_

## 6.8.2 SGBD from HTXs to Condensate Demineralizer

### NOTE

Maximum flow would be obtained by taking 2-FCV-15-43 to full open and the four SGBD throttle valves to full open during performance of the 2-TOP-015-01.

- [1] **ENSURE** SGBD is in service to Condensate Demineralizer, in accordance with 2-TOP-015-01, or equivalent, with SGBD Total Flow (ICS Point U0564)  $\geq 360$ gpm or at maximum obtainable flowrate. \_\_\_\_\_
- [2] **NOTIFY** Test Engineer responsible for 2-PTI-999-01 that system conditions have been established for steady state vibration data collection. \_\_\_\_\_
- [3] **OPERATE** the system for a minimum of 10 minutes. \_\_\_\_\_

### NOTES

- 1) Piping vibration is to be visually monitored in accordance with N3C-945, during steady state and transient conditions.
- 2) Steps 6.8.2[4] and 6.8.2[5] may be performed concurrently.

- [4] **WALKDOWN** the accessible portions of the SGBD System, in the Turbine Building, **AND**

**VERIFY** the steady state piping and component vibration is acceptable. \_\_\_\_\_

- [5] **RECORD** the required information on Data Sheet 5. \_\_\_\_\_

- [6] **VERIFY** the following (from Data Sheet 5): (**Acc Crit**)

A. 1st Stage HTX SGBD Outlet Temp (2-TIS-15-42)  $\leq 166^{\circ}\text{F}$ . \_\_\_\_\_

B. 1st Stage HTX Condensate Outlet Temp (2-TIC-2-329A)  $\leq 224^{\circ}\text{F}$ . \_\_\_\_\_

C. 2nd Stage HTX SGBD Outlet Temp (2-TE-15-43)  $\leq 140^{\circ}\text{F}$ . \_\_\_\_\_

D. SGBD Total Flow (ICS Point U0564)  $\geq 360$ gpm \_\_\_\_\_

<b>WBN Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01 Rev. 0000 Page 112 of 146</b>
-----------------------	---------------------------------	---

Date \_\_\_\_\_

**6.8.2 SGBD from HTXs to Condensate Demineralizer (continued)**

- [7] **ENSURE** the 2-PTI-999-01 SDBD vibration testing, performed at the 557°F Plateau, with discharge routed to Condensate Demineralizer, is complete.

<b>WBN Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01 Rev. 0000 Page 113 of 146</b>
-----------------------	---------------------------------	---

Date \_\_\_\_\_

### 6.8.3 SGBD from HTXs to Cooling Tower Blowdown

#### NOTE

Maximum flow would be obtained by taking 2-FCV-15-43 to full open and the four SGBD throttle valves to full open during performance of 2-TOP-015-01. 262 gpm shall not be exceeded.

- [1] **ENSURE** SGBD is in service to Cooling Tower Blowdown, in accordance with 2-TOP-015-01, or equivalent, with maximum obtainable flow rate (up to 262 gpm). \_\_\_\_\_
- [2] **NOTIFY** Test Engineer responsible for 2-PTI-999-01 that system conditions have been established for steady state vibration data collection. \_\_\_\_\_
- [3] **OPERATE** the system for a minimum of 10 minutes. \_\_\_\_\_

#### NOTES

- 1) Piping vibration is to be visually monitored in accordance with N3C-945, during steady state and transient conditions.
- 2) Steps 6.8.3[4] and 6.8.3[5] may be performed concurrently.

- [4] **WALKDOWN** the accessible portions of the SGBD System, in the Turbine Building, **AND**

**VERIFY** the steady state piping and component vibration is acceptable. \_\_\_\_\_

- [5] **RECORD** the required information on Data Sheet 6. \_\_\_\_\_

- [6] **VERIFY** the following (from Data Sheet 6): (**Acc Crit**)

A. 1st Stage HTX SGBD Outlet Temp (2-TIS-15-42)  $\leq 166^{\circ}\text{F}$ . \_\_\_\_\_

B. 1st Stage HTX Condensate Outlet Temp (2-TIC-2-329A)  $\leq 224^{\circ}\text{F}$ . \_\_\_\_\_

C. 2nd Stage HTX SGBD Outlet Temp (2-TE-15-43)  $\leq 140^{\circ}\text{F}$ . \_\_\_\_\_

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 114 of 146</b>
-----------------------------	---------------------------------	---

Date \_\_\_\_\_

### 6.8.3 SGBD from HTXs to Cooling Tower Blowdown (continued)

- [7] **ENSURE** the 2-PTI-999-01 SDBD vibration testing, performed at the 557°F Plateau, with discharge routed to CTBD, is complete.

\_\_\_\_\_

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 115 of 146</b>
-----------------------------	---------------------------------	---

Date \_\_\_\_\_

#### 6.8.4 SGBD Containment/Blowdown Isolation Stroke Time

##### NOTES

- 1) The maximum rate of change of blowdown flow shall not exceed 50 gpm per minute.
- 2) The throttle valves in Step 6.8.4[1] should be closed, iteratively, approximately one handwheel turn at a time.

[1] **ADJUST** the following throttle valves to approximately 1 handwheel turn open:

- A. 2-THV-1-828, BLWDN THROT LOOP 1  
[740/A14U SVVR]. \_\_\_\_\_
- B. 2-THV-1-829, BLWDN THROT LOOP 2  
[740/A14U SVVR]. \_\_\_\_\_
- C. 2-THV-1-830, BLWDN THROT LOOP 3  
[740/A14U SVVR]. \_\_\_\_\_
- D. 2-THV-1-831, BLWDN THROT LOOP 4  
[740/A14U SVVR]. \_\_\_\_\_

##### NOTES

- 1) Steps 6.8.4[2] and 6.8.4[3] may be N/A'd if the current SGBD flow rates meet the below requirements.
- 2) Steps 6.8.4[2] and 6.8.4[3] may be performed concurrently, if necessary to meet the below requirements.

[2] **PERFORM** Section 8.2 of 2-TOP-015-01 to adjust SGBD flow rate to approximately 50 gpm or to Operations/Chemistry requirements. \_\_\_\_\_

[3] **PERFORM** Section 8.1 of 2-TOP-015-01 to rebalance individual Steam Generator's blowdown flow rates to within 5 gpm of each other or per Chemistry requirements. \_\_\_\_\_

<b>WBN Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01 Rev. 0000 Page 116 of 146</b>
-----------------------	---------------------------------	---

Date \_\_\_\_\_

#### 6.8.4 SGBD Containment/Blowdown Isolation Stroke Time (continued)

##### NOTE

Steps 6.8.4[4] and 6.8.4[5] may be performed concurrently with the remaining steps in Section 6.8.

[4] **REQUEST** the Chemistry Department to sample the SGBD system, in accordance with CM-6.61, or equivalent. \_\_\_\_\_

[5] **RECORD** the results below, **AND**

**VERIFY** they meet acceptance criteria:

Parameter	Acceptance Criteria	Sample Value
Cation Conductivity	$\leq 2.0 \mu\text{S/cm}$ @ 25°C	
Sodium	$\leq 50 \text{ppb}$	
Chloride	$\leq 50 \text{ppb}$	
Sulfate	$\leq 50 \text{ppb}$	
Hydrazine	$> 2.5 \text{ppb}$	

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

<b>WBN Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01 Rev. 0000 Page 117 of 146</b>
-----------------------	---------------------------------	---

Date \_\_\_\_\_

#### 6.8.4 SGBD Containment/Blowdown Isolation Stroke Time (continued)

##### NOTES

- 1) Steps 6.8.4[6] through 6.8.4[21] involve stroke time measurement of SGBD Containment Isolation and Blowdown Isolation Valves (CIV and BIV).
- 2) Each Steam Generator's set of Isolation Valves are controlled by a single Handswitch. Refer to notes in Section 6.1 for additional information regarding handswitch operation.
- 3) Each Steam Generator's set of Isolation Valves will be stroked timed simultaneously with both Isolation Valves requiring a dedicated data recording individual and stopwatch.
- 4) Close stroke time measurement starts when a set of Isolation Valves' respective handswitch is placed to CLOSE and stops when only the green lights are ON. Open stroke time measurement starts when the handswitch is placed to OPEN and stops when only the red lights are on.

- [6] **PLACE** 2-HS-1-7/181, SG 1 BLOWDOWN VLVS, to  
**CLOSE, AND**

**MEASURE** the CLOSE stroke time of 2-FCV-1-7 and  
2-FCV-1-181 using the stop watches. \_\_\_\_\_

- [7] **RECORD** the CLOSE stroke time of each valve below,  
**AND**

**VERIFY** they meet Acceptance Criteria.

- A. 2-FCV-1-7:

\_\_\_\_\_ seconds M&TE: \_\_\_\_\_  
**Acc Crit:** 15.0 seconds maximum

- B. 2-FCV-1-181:

\_\_\_\_\_ seconds M&TE: \_\_\_\_\_  
**Acc Crit:** 15.0 seconds maximum

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 118 of 146</b>
-----------------------------	---------------------------------	---

Date \_\_\_\_\_

**6.8.4 SGBD Containment/Blowdown Isolation Stroke Time (continued)**

- [8] **PLACE** 2-HS-1-7/181, SG 1 BLOWDOWN VLVS, to OPEN,  
**AND**

**MEASURE** the OPEN stroke time of 2-FCV-1-7 and  
2-FCV-1-181 using the stop watches. \_\_\_\_\_

- [9] **RECORD** the OPEN stroke time of each valve below.

A. 2-FCV-1-7:

\_\_\_\_\_ seconds M&TE: \_\_\_\_\_

B. 2-FCV-1-181:

\_\_\_\_\_ seconds M&TE: \_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 119 of 146</b>
-----------------------------	---------------------------------	---

Date \_\_\_\_\_

#### 6.8.4 SGBD Containment/Blowdown Isolation Stroke Time (continued)

- [10] **PLACE** 2-HS-1-14/182, SG 2 BLOWDOWN VLVS, to  
CLOSE, **AND**

**MEASURE** the CLOSE stroke time of 2-FCV-1-14 and  
2-FCV-1-182 using the stop watches. \_\_\_\_\_

- [11] **RECORD** the CLOSE stroke time of each valve below,  
**AND**

**VERIFY** they meet Acceptance Criteria.

- A. 2-FCV-1-14:

\_\_\_\_\_ seconds M&TE: \_\_\_\_\_  
**Acc Crit:** 15.0 seconds maximum

- B. 2-FCV-1-182:

\_\_\_\_\_ seconds M&TE: \_\_\_\_\_  
**Acc Crit:** 15.0 seconds maximum

- [12] **PLACE** 2-HS-1-14/182, SG 2 BLOWDOWN VLVS, to  
OPEN, **AND**

**MEASURE** the OPEN stroke time of 2-FCV-1-14 and  
2-FCV-1-182 using the stop watches. \_\_\_\_\_

- [13] **RECORD** the OPEN stroke time of each valve below.

- A. 2-FCV-1-14:

\_\_\_\_\_ seconds M&TE: \_\_\_\_\_

- B. 2-FCV-1-182:

\_\_\_\_\_ seconds M&TE: \_\_\_\_\_

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 120 of 146</b>
-----------------------------	---------------------------------	---

Date \_\_\_\_\_

#### 6.8.4 SGBD Containment/Blowdown Isolation Stroke Time (continued)

- [14] **PLACE** 2-HS-1-25/183, SG 3 BLOWDOWN VLVS, to  
CLOSE, **AND**

**MEASURE** the CLOSE stroke time of 2-FCV-1-25 and  
2-FCV-1-183 using the stop watches. \_\_\_\_\_

- [15] **RECORD** the CLOSE stroke time of each valve below, and  
**VERIFY** they meet Acceptance Criteria.

A. 2-FCV-1-25:

\_\_\_\_\_ seconds M&TE: \_\_\_\_\_  
**Acc Crit:** 15.0 seconds maximum

B. 2-FCV-1-183:

\_\_\_\_\_ seconds M&TE: \_\_\_\_\_  
**Acc Crit:** 15.0 seconds maximum

- [16] **PLACE** 2-HS-1-25/183, SG 3 BLOWDOWN VLVS, to  
OPEN, **AND**

**MEASURE** the OPEN stroke time of 2-FCV-1-25 and  
2-FCV-1-183 using the stop watches. \_\_\_\_\_

- [17] **RECORD** the OPEN stroke time of each valve below.

A. 2-FCV-1-25:

\_\_\_\_\_ seconds M&TE: \_\_\_\_\_

B. 2-FCV-1-183:

\_\_\_\_\_ seconds M&TE: \_\_\_\_\_

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 121 of 146</b>
-----------------------------	---------------------------------	---

Date \_\_\_\_\_

#### 6.8.4 SGBD Containment/Blowdown Isolation Stroke Time (continued)

- [18] **PLACE** 2-HS-1-32/184, SG 4 BLOWDOWN VLVS, to  
CLOSE, **AND**

**MEASURE** the CLOSE stroke time of 2-FCV-1-32 and  
2-FCV-1-184 using the stop watches. \_\_\_\_\_

- [19] **RECORD** the CLOSE stroke time of each valve below,  
**AND**

**VERIFY** they meet Acceptance Criteria.

- A. 2-FCV-1-32:

\_\_\_\_\_ seconds M&TE: \_\_\_\_\_  
**Acc Crit:** 15.0 seconds maximum

- B. 2-FCV-1-184:

\_\_\_\_\_ seconds M&TE: \_\_\_\_\_  
**Acc Crit:** 15.0 seconds maximum

- [20] **PLACE** 2-HS-1-32/184, SG 4 BLOWDOWN VLVS, to  
OPEN, **AND**

**MEASURE** the OPEN stroke time of 2-FCV-1-32 and  
2-FCV-1-184 using the stop watches. \_\_\_\_\_

- [21] **RECORD** the OPEN stroke time of each valve below.

- A. 2-FCV-1-32:

\_\_\_\_\_ seconds M&TE: \_\_\_\_\_

- B. 2-FCV-1-184:

\_\_\_\_\_ seconds M&TE: \_\_\_\_\_

<b>WBN Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01 Rev. 0000 Page 122 of 146</b>
-----------------------	---------------------------------	---

Date \_\_\_\_\_

#### 6.8.5 Flood Mode Operation and Restoration

- [1] **ENSURE** SGBD is Shutdown in accordance with 2-TOP-015-01 or equivalent. \_\_\_\_\_
- [2] **OPEN** 2-VTV-1-833, STEAM GEN BLOWDOWN HDR VENT [A15U, 740]. \_\_\_\_\_

#### CAUTION

Step 6.8.5[3] will release steam to the roof of the Main Steam Safety Valve room. Ensure that all personnel are clear of that area.

- [3] **OPEN** 2-VTV-1-832, STEAM GEN BLOWDOWN HDR VENT, [A15U, 740 (SVVR)] until steam is observed through the vent located on the top of the Main Steam Safety Valve room. (**Acc Crit**) \_\_\_\_\_
- [4] **CLOSE** 2-VTV-1-832. STEAM GEN BLOWDOWN HDR VENT. \_\_\_\_\_
- [5] **CLOSE** 2-VTV-1-833, STEAM GEN BLOWDOWN HDR VENT. \_\_\_\_\_
- [6] **CLOSE** the following drain valves to isolate pressure gauges installed by Step 4.3[11]:
  - A. 2-DRV-15-914, SG BLOWDOWN HX 1A INLET DRAIN. \_\_\_\_\_
  - B. 2-DRV-15-884, SG BLOWDOWN HX 1B OUTLET DRAIN. \_\_\_\_\_
  - C. 2-DRV-15-889, SG BLOWDOWN HX 2 OUTLET DRAIN. \_\_\_\_\_
- [7] **ENSURE** the SDBD vibration testing, performed at the 557°F Plateau in 2-PTI-999-01, is complete. \_\_\_\_\_

<b>WBN Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01 Rev. 0000 Page 123 of 146</b>
-----------------------	---------------------------------	---

Date \_\_\_\_\_

#### 6.8.5 Flood Mode Operation and Restoration (continued)

- [8] **NOTIFY** the Operations Department that SGBD testing at the 557°F Plateau is complete, **AND**

**RECORD** the SGBD destination and flow rate required by the Operations and Chemistry Departments below.

<b>SGBD Destination</b>	
<b>SGBD Flow Rate</b>	

- [9] **ENSURE** the SGBD system is aligned to the discharge flow path recorded in Step 6.8.5[8], using the appropriate section of 2-TOP-015-01. \_\_\_\_\_

#### NOTES

- 1) Steps 6.8.5[10] and 6.8.5[11] shall be N/A's if SGBD was shutdown in Step 6.8.5[9] or if the current flow rates meet the below requirements.
- 2) Steps 6.8.5[10] and 6.8.5[11] may be performed concurrently to meet the below requirements.

- [10] **PERFORM** Section 8.2 of 2-TOP-015-01 to adjust SGBD flow rate to the flow rate recorded in Step 6.8.5[8]. \_\_\_\_\_

- [11] **PERFORM** Section 8.1 of 2-TOP-015-01 to rebalance individual Steam Generator's blowdown flow rates to within 5 gpm of each other or per Chemistry requirements. \_\_\_\_\_

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 124 of 146</b>
-----------------------------	---------------------------------	---

Date \_\_\_\_\_

## 7.0 POST-PERFORMANCE ACTIVITIES

### NOTE

Post-performance steps may be performed in any order unless otherwise stated and should be completed as close in time as practicable to the end of the instruction performance.

- [1] **VERIFY** that Post-test calibration of the M&TE used to record quantitative acceptance criteria has been satisfactorily performed, **AND**

**RECORD** the results on Measuring and Test Equipment (M&TE) Log. \_\_\_\_\_
- [2] **VERIFY** that Post-test calibration of permanent plant instruments used to record quantitative acceptance criteria has been satisfactorily performed, **AND**

**RECORD** the results on Appendix C, Permanent Plant Instrumentation Log. \_\_\_\_\_
- [3] **VERIFY** no excessive vibration of piping and components was observed or Engineering has evaluated the vibration and found it acceptable or has initiated corrective action. \_\_\_\_\_
- [4] **ENSURE** any temporary conditions recorded in Appendix B, Temporary Condition Log, are addressed for necessary restoration as applicable (N/A if no conditions recorded). \_\_\_\_\_

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 125 of 146</b>
-----------------------------	---------------------------------	---

Date \_\_\_\_\_

## 7.0 POST-PERFORMANCE ACTIVITIES (continued)

[5] **REMOVE** 0-1500 psi gages at the following locations:

A. 2-DRV-15-914, SG BLOWDOWN HX 2A INLET DRAIN.

\_\_\_\_\_  
1st

\_\_\_\_\_  
CV

B. 2-DRV-15-884, SG BLOWDOWN HX 2B OUTLET DRAIN.

\_\_\_\_\_  
1st

\_\_\_\_\_  
CV

C. 2-DRV-15-889, SG BLOWDOWN HX 2 OUTLET DRAIN.

\_\_\_\_\_  
1st

\_\_\_\_\_  
CV

[6] **REMOVE** Thermocouple Test Set/Calibrator per the following instructions at 2-TS-15-43:

A. **LIFT** negative test lead from Pt 1.

\_\_\_\_\_  
1st

\_\_\_\_\_  
CV

B. **LIFT** positive test lead from Pt 2.

\_\_\_\_\_  
1st

\_\_\_\_\_  
CV

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 126 of 146</b>
-----------------------------	---------------------------------	---

Date \_\_\_\_\_

## 7.0 POST-PERFORMANCE ACTIVITIES (continued)

- [7] **REMOVE** 0-600°F Digital Thermometer with Type T thermocouple from the following thermowells:

A. 2-TW-2-330A, SGB 2ND STAGE HX TEST WELL

\_\_\_\_\_  
1st

\_\_\_\_\_  
CV

B. 2-TW-2-330B, SGB 2ND STAGE HX TEST WELL

\_\_\_\_\_  
1st

\_\_\_\_\_  
CV

C. 2-TW-2-329B, SGB 1ST STAGE HX TEST WELL  
[T10G/708]

\_\_\_\_\_  
1st

\_\_\_\_\_  
CV

- [8] **NOTIFY** the Unit 2 US/SRO/SM of the test completion and system alignment.

- [9] **NOTIFY** the Unit 1 US/SRO/SM of the test completion and system alignment.

<b>WBN Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01 Rev. 0000 Page 127 of 146</b>
-----------------------	---------------------------------	---

## **8.0 RECORDS**

### **A. QA Records**

Completed Test Data Package

### **B. Non-QA Records**

None

<b>WBN Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01 Rev. 0000 Page 128 of 146</b>
-----------------------	---------------------------------	---

**Appendix A  
(Page 1 of 1)**

**TEST PROCEDURES/INSTRUCTIONS REFERENCE REVIEW**

<b>NOTES</b>			
1) Additional copies of this table may be made as necessary.			
2) Initial and date indicates review has been completed for impact.			

<b>PROCEDURE/ INSTRUCTION</b>	<b>REVISION/CHANGES</b>	<b>IMPACT Yes/No</b>	<b>INITIAL AND DATE. (N/A for no change)</b>
U2 FSAR - Amendment 109 Section 10.3.5 Section 10.4.8 Table 14.2-1 Sh 66 of 89			
WBN2-15-4002, Rev 1			
WBN2-1-4002, Rev 3			
2-TSD-15-1, Rev 0			
2-TSD-88-5, Rev 1			
SOI-15.01 <sup>1</sup> , Rev 60			
Chemistry Manual Chapter 3.01, Rev 86			
SSD-1-LPF-15-44 <sup>1</sup> , Rev 3			
SSD-1-LPF-15-43 <sup>1</sup> , Rev 6			
SSD-2-LPT-2-329A Rev 0			
NE SSD 2-F-152, Rev 0			
NE SSD 2-F-152, Rev 0			
NE SSD 2-F-152, Rev 0			
NE SSD 2-F-152, Rev 0			

<sup>1</sup> To be Reviewed against current, equivalent, U2 Procedure/Instruction for impact



<b>WBN Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01 Rev. 0000 Page 130 of 146</b>
-----------------------	---------------------------------	---

**Appendix C  
(Page 1 of 1)**

**PERMANENT PLANT INSTRUMENTATION LOG**

INSTRUMENT OR INSTRUMENT LOOP #	SECTION REQUIRED	CAL DUE DATE	FILLED AND VENTED <sup>1</sup>	PLACED IN SERVICE	USED FOR QUANTITATIVE ACC CRIT		POST-TEST CAL DATE <sup>2</sup>	POST-TEST <sup>2</sup> CALIBRATION ACCEPTABLE INITIAL/DATE
			INIT/DATE	INIT/DATE	YES	NO		
2-LPF-15-44	6.3					<input checked="" type="checkbox"/>	NR	NR
2-LPF-15-43	6.4					<input checked="" type="checkbox"/>	NR	NR
2-TI-15-41	6.5					<input checked="" type="checkbox"/>	NR	NR
2-FIT-15-42	6.5					<input checked="" type="checkbox"/>	NR	NR
2-LPT-15-43	6.5				<input checked="" type="checkbox"/>			
2-FI-15-43	6.5					<input checked="" type="checkbox"/>	NR	NR
2-LPT-2-329A	6.5				<input checked="" type="checkbox"/>			
2-PDI-2-330	6.5					<input checked="" type="checkbox"/>	NR	NR
2-LPF-1-152	6.5				<input checked="" type="checkbox"/>			
2-LPF-1-156	6.5				<input checked="" type="checkbox"/>			
2-LPF-1-160	6.5				<input checked="" type="checkbox"/>			
2-LPF-1-164	6.5				<input checked="" type="checkbox"/>			

<sup>1</sup> These items may be initialed and dated by personnel performing the task. Instrumentation not required to be filled and vented may be identified as Not Applicable. (N/A)

<sup>2</sup> May be identified as NOT Required (NR) if instrument was not used to verify/record quantitative acceptance criteria data.

<b>WBN Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01 Rev. 0000 Page 131 of 146</b>
-----------------------	---------------------------------	---

**Appendix D  
(Page 1 of 6)**

**ELECTRICAL LINEUP**

<b>IDENTIFICATION</b>	<b>LOCATION</b>	<b>NOMENCLATURE</b>	<b>POSITION</b>	<b>INITIAL/DATE</b>
2-HS-1-7/181	2-M-4	SG 1 BLOWDOWN VLVS	CLOSE, then, A-P AUTO	
2-HS-1-14/182	2-M-4	SG 2 BLOWDOWN VLVS	CLOSE, then, A-P AUTO	
2-HS-1-25/183	2-M-4	SG 3 BLOWDOWN VLVS	CLOSE, then, A-P AUTO	
2-HS-1-32/184	2-M-4	SG 4 BLOWDOWN VLVS	CLOSE, then, A-P AUTO	
2-HIC-15-43	2-M-4	STM GEN BLOWDOWN FLOW CONTROL	ZERO	
2-FU-278-M4/13-B	2-M-4	STEAM GEN BLDN CONTROL VLV LOOP 1	INSTALLED <sup>1</sup>	
2-FU-278-M4/14-A	2-M-4	STEAM GEN BLDN CONTROL VLV LOOP 2	INSTALLED <sup>1</sup>	
2-FU-278-M4/15-B	2-M-4	STEAM GEN BLDN CONTROL VLV LOOP 3	INSTALLED <sup>1</sup>	
2-FU-278-M4/16-A	2-M-4	STEAM GEN BLDN CONTROL VLV LOOP 4	INSTALLED <sup>1</sup>	
2-FU-278-M4/17-A	2-M-4	STEAM GEN BLDN ISOL VLV LOOP 1	INSTALLED <sup>1</sup>	
2-FU-278-M4/18-B	2-M-4	STEAM GEN BLDN ISOL VLV LOOP 2	INSTALLED <sup>1</sup>	

<b>WBN Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01 Rev. 0000 Page 132 of 146</b>
-----------------------	---------------------------------	---

**Appendix D  
(Page 2 of 6)**

**ELECTRICAL LINEUP**

<b>IDENTIFICATION</b>	<b>LOCATION</b>	<b>NOMENCLATURE</b>	<b>POSITION</b>	<b>INITIAL/DATE</b>
2-FU-278-M4/19-A	2-M-4	STEAM GEN BLDN ISOL VLV LOOP 3	INSTALLED <sup>1</sup>	
2-FU-278-M4/20-B	2-M-4	STEAM GEN BLDN ISOL VLV LOOP 4	INSTALLED <sup>1</sup>	
2-BKR-275-R71D	2-M-7, INSTRUMENT POWER B RACK BKR16	UNIT CNTL BD 2-M-7B BKR16 TO 2-PNL-275-R071	ON	
2-HS-90-120A	0-M-12	STM GEN BLDN RAD MON SIG BLOCK	OFF	
2-XS-1-14	2-L-11A	SG 2 BLOWDOWN CIV	NORMAL	
2-XS-1-32	2-L-11A	SG 4 BLOWDOWN CIV	NORMAL	
2-XS-1-181	2-L-11A	SG 1 BLOWDOWN CIV IN CNTMT	NORMAL	
2-XS-1-183	2-L-11A	SG 3 BLOWDOWN CIV IN CNTMT	NORMAL	
2-FU-278-L11A1-A	2-L-11A	STEAM GEN BLDN CONTROL VLV LOOP 2	INSTALLED <sup>1</sup>	
2-FU-278-L11A3-A	2-L-11A	STEAM GEN BLDN CONTROL VLV LOOP 4	INSTALLED <sup>1</sup>	
2-FU-278-L11A5-A	2-L-11A	STEAM GEN BLDN ISOL VLVLOOP 1	INSTALLED <sup>1</sup>	
2-FU-278-L11A7-A	2-L-11A	STEAM GEN BLDN ISOL VLVLOOP 3	INSTALLED <sup>1</sup>	
2-FU-278-L11A9-A	2-L-11A	STEAM GEN BLDN CONTROL VLV LOOP 2	INSTALLED <sup>1</sup>	

<b>WBN Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01 Rev. 0000 Page 133 of 146</b>
-----------------------	---------------------------------	---

**Appendix D  
(Page 3 of 6)**

**ELECTRICAL LINEUP**

<b>IDENTIFICATION</b>	<b>LOCATION</b>	<b>NOMENCLATURE</b>	<b>POSITION</b>	<b>INITIAL/DATE</b>
2-FU-278-L11A10-A	2-L-11A	STEAM GEN BLDN CONTROL VLV LOOP 4	INSTALLED <sup>1</sup>	
2-FU-278-L11A11-A	2-L-11A	STEAM GEN BLDN ISOL VLVLOOP 1	INSTALLED <sup>1</sup>	
2-FU-278-L11A12-A	2-L-11A	STEAM GEN BLDN ISOL VLVLOOP 3	INSTALLED <sup>1</sup>	
2-XS-1-7	2-L-11B	SG 1 BLOWDOWN CIV	NORMAL	
2-XS-1-25	2-L-11B	SG 3 BLOWDOWN CIV	NORMAL	
2-XS-1-182	2-L-11B	SG 2 BLOWDOWN CIV IN CNTMT	NORMAL	
2-XS-1-184	2-L-11B	SG 4 BLOWDOWN CIV IN CNTMT	NORMAL	
2-FU-278-L11B1-B	2-L-11B	STEAM GEN BLDN CONTROL VLV LOOP 1	INSTALLED <sup>1</sup>	
2-FU-278-L11B2-B	2-L-11B	STEAM GEN BLDN CONTROL VLV LOOP 1	INSTALLED <sup>1</sup>	
2-FU-278-L11B3-B	2-L-11B	STEAM GEN BLDN CONTROL VLV LOOP 3	INSTALLED <sup>1</sup>	
2-FU-278-L11B4-B	2-L-11B	STEAM GEN BLDN CONTROL VLV LOOP 3	INSTALLED <sup>1</sup>	
2-FU-278-L11B5-B	2-L-11B	STEAM GEN BLDN ISOL VLV LOOP 2	INSTALLED <sup>1</sup>	
2-FU-278-L11B6-B	2-L-11B	STEAM GEN BLDN ISOL VLV LOOP 2	INSTALLED <sup>1</sup>	
2-FU-278-L11B7-B	2-L-11B	STEAM GEN BLDN ISOL VLV LOOP 4	INSTALLED <sup>1</sup>	

<b>WBN Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01 Rev. 0000 Page 134 of 146</b>
-----------------------	---------------------------------	---

**Appendix D  
(Page 4 of 6)**

**ELECTRICAL LINEUP**

<b>IDENTIFICATION</b>	<b>LOCATION</b>	<b>NOMENCLATURE</b>	<b>POSITION</b>	<b>INITIAL/DATE</b>
2-FU-278-L11B8-B	2-L-11B	STEAM GEN BLDN ISOL VLVLOOP 4	INSTALLED <sup>1</sup>	
2-BKR-235-2/17-E	120V AC VITAL INST POWER BD 2-II, BKR 17	AUX RELAY RACK 2-R-71/2-R-72 BUS C	ON	
2-BKR-235-3/30-F	120V AC VITAL INSTR POWER BOARD 2-III BKR 30	SEPARATION AUX RELAY PANELS 2-R-73/2-R-74	ON	
2-BKR-235-3/40-F	120V AC VITAL INSTR POWER BOARD 2-III BKR 40	SEPARATION AUX RELAY PANELS 2-R-73/2-R-74	ON	
2-BKR-235-2/10-E	120V AC VITAL INSTR POWER BOARD 2-II BKR 10	AUX RELAY RACK 2-R-75 BUS C	ON	
2-BKR-235-4/39-G	120V AC VITAL INSTR POWER BOARD 2-IV BKR 39	SEPARATION AUX RELAY PANELS 2-R-77/2-R-78	ON	
2-BKR-235-4/35-G	120V AC VITAL INSTR POWER BOARD 2-IV BKR 32	SEPARATION AUX RELAY PANELS 2-R-77/2-R-78	ON	
0-BKR-236-3/315-A	125V DC VITAL BATTERY BD III	TRAIN A STEAM GENERATORBLOWDOWN ISOL VALVES	ON	

<b>WBN Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01 Rev. 0000 Page 135 of 146</b>
-----------------------	---------------------------------	---

**Appendix D  
(Page 5 of 6)**

**ELECTRICAL LINEUP**

<b>IDENTIFICATION</b>	<b>LOCATION</b>	<b>NOMENCLATURE</b>	<b>POSITION</b>	<b>INITIAL/DATE</b>
0-BKR-236-4/315-B	125V DC VITAL BATTERY BD IV	TRAIN B STEAM GENERATOR BLOWDOWN ISOL VALVES	ON	
2-BKR-291-592	2-BD-237-A A11R/757	INST PWR DIST PNL A BKR26 TO 2-JB-291-0592	ON	
2-BKR-90-120	2-BD-242-1 RAD MON & SMPLING PWR/BKR 9 A15R/757	MISC 120V AC DPL BKR 9 TO 2-RE-090-0120	OFF	
2-FU-275-R71/N23 2-FU-275-R71/N24	2-R-71 Row N, Fuses 23, & 24	STM GEN BLDN LINE HI RAD AUX REL	INSTALLED <sup>1</sup>	
2-FU-275-R73/K19 2-FU-275-R73/K20	2-R-73 Row K, Fuses 19 & 20	AUX FEEDWATER PMP START BYPASS INTERRUPT RELAY (RA3)	INSTALLED <sup>1</sup>	
2-FU-275-R73/K21 2-FU-275-R73/K22	2-R-73 Row K, Fuses 21 & 22	ST GEN BLOWDOWN CONTROL VALVE AUX RELAY	INSTALLED <sup>1</sup>	
2-FU-275-R73/M1 2-FU-275-R73/M2	2-R-73 Row M, Fuses 1 & 2	ST GEN BD CONT, ISO, & SAMP VLV SEP, RELAY	INSTALLED <sup>1</sup>	
2-FU-275-R73/N13 2-FU-275-R73/N14	2-R-73 Row N, Fuses 13 & 14	FCV-1-7,25,181,183 SEP AND AUX RELAYS TRAIN A	INSTALLED <sup>1</sup>	

<b>WBN Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01 Rev. 0000 Page 136 of 146</b>
-----------------------	---------------------------------	---

**Appendix D  
(Page 6 of 6)**

**ELECTRICAL LINEUP**

<b>IDENTIFICATION</b>	<b>LOCATION</b>	<b>NOMENCLATURE</b>	<b>POSITION</b>	<b>INITIAL/DATE</b>
2-FU-275-R75/M13 2-FU-275-R75/M14	2-R-75 Row M, Fuses 13 & 14	STM GEN BLDN ISOL & CONT VLV SEP RELAY	INSTALLED <sup>1</sup>	
2-FU-275-R78/K19 2-FU-275-R78/K20	2-R-78 Row K, Fuses 19 & 20	AUX FEEDWATER PMP START BYPASS INTERRUPT RELAY (RB3)	INSTALLED <sup>1</sup>	
2-FU-275-R78/K21 2-FU-275-R78/K22	2-R-78 Row K, Fuses 21 & 22	ST GEN BLDN CONT & ISO VLV SEP RELAY	INSTALLED <sup>1</sup>	
2-FU-275-R78/K23 2-FU-275-R78/K24	2-R-78 Row K, Fuses 23 & 24	ST GEN BLDN CONT & ISO VLV AUX RELAY	INSTALLED <sup>1</sup>	
2-FU-275-R78/N13 2-FU-275-R78/N14	2-R-78 Row N, Fuses 13 & 14	FCV-1-14,32,182,184 SEPAND AUX RELAYS TRAIN B	INSTALLED <sup>1</sup>	
2-HS-15-44	2-JB-291-1775, T11J/708	SG BLOWDOWN DISCH TO CTBD	CLOSE	
2-FC-15-44	2-L-657, T14J/708	SG BLOWDOWN FLOW CONTROL	ZERO	

<sup>1</sup> When installing fuses with actuators, ensure that the actuating rod is oriented correctly to provide for proper alarm initiation or visual indication.

<b>WBN Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01 Rev. 0000 Page 137 of 146</b>
-----------------------	---------------------------------	---

**Appendix E  
(Page 1 of 1)**

**MECHANICAL LINEUP**

<b>IDENTIFICATION</b>	<b>LOCATION</b>	<b>NOMENCLATURE</b>	<b>POSITION</b>	<b>INITIAL/DATE</b>
2-ISV-15-43A	On 2-FCV-15-43 T14J/708	ISOLATION VALVE FOR 2-FCV-15-43	CLOSED	
2-ISV-15-43B	On 2-FCV-15-43 T14J/708	ISOLATION VALVE FOR 2-FCV-15-43	CLOSED	
2-DRV-15-43	On 2-FCV-15-43 T14J/708	DRAIN VALVE FOR 2-ACUM-15-43	CLOSED	
2-ISV-32-2036	T14J/715	CONTROL AIR ISOLATION VALVE TO 2-FCV-15-43	OPEN	
0-ISV-32-779	T15F/708	CONTROL AIR BRANCH ISOL TO 2-FCV-15-43	OPEN	
2-ISIV-15-44	T14J/708	CONTOL AIR ISOLATION TO 2-FC-15-44	OPEN	
2-ISV-32-2047	T15J/708	CONTROL AIR ISOLATION VALVE TO 2-FCV-15-44	OPEN	
2-ISV-32-768	T15K/708	CONTROL AIR HDR ISOL VALVE TO 2-FCV-15-44	OPEN	

<b>WBN Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01 Rev. 0000 Page 138 of 146</b>
-----------------------	---------------------------------	---

**Appendix F  
(Page 1 of 3)**

**BACKGROUND CALCULATIONS**

Measurement uncertainties for parameters measured in this test must be incorporated into the test acceptance criteria.

**1.0 HTX TEMPERATUR MEASUREMENTS**

- A. 1st Stage HTX SGBD Outlet Temperature is measured using 2-TIS-15-42. The uncertainty associated with this measurement is a function of both 2-TIS-15-42 and 2-TE-15-42. MEL package 11EIC4855 R1 of EDCR 57376A, provides and accuracy of  $\pm 4^{\circ}\text{F}$  and  $\pm 2^{\circ}\text{F}$  for 2-TIS-15-42 and 2-TE-15-42, respectively. Uncertainty associated with this temperature measurement is the sum of the individual uncertainties:

$$\text{Total Temperature Uncertainty (TT}_{\text{UC TIS}}) = \pm(4+2) = \pm 6^{\circ}\text{F}$$

Required 1st Stage HTX SGBD Outlet Temperature ( $T_{\text{R TIS}}$ ) is  $\leq 172^{\circ}\text{F}$ . To conservatively adjust for measurement uncertainty, the Acceptance Criteria for this measurement will be:  $T_{\text{AC TIS}} = T_{\text{R TIS}} - T_{\text{UC TIS}}$

$$T_{\text{AC TIS}} = 172^{\circ}\text{F} - 6^{\circ}\text{F} = 166^{\circ}\text{F}$$

- B. 1st Stage HTX Condensate Outlet Temperature is measured using 2-TIC-2-329A. The uncertainty associated with this measurement is a function of both 2-TIC-2-329A and 2-TE-2-329A. MEL package 11EIC4855 R1 of EDCR 57376A, provides and accuracy of  $\pm 4^{\circ}\text{F}$  and  $\pm 2^{\circ}\text{F}$  for 2-TIC-2-329A and 2-TE-2-329A, respectively. Uncertainty associated with this temperature measurement is the sum of the individual uncertainties:

$$\text{Total Temperature Uncertainty (TT}_{\text{UC TIC}}) = \pm(4+2) = \pm 6^{\circ}\text{F}$$

Required 1st Stage HTX Condensate Outlet Temperature ( $T_{\text{R TIC}}$ ) is  $\leq 230^{\circ}\text{F}$ . To conservatively adjust for measurement uncertainty, the Acceptance Criteria for this measurement will be:  $T_{\text{AC TIC}} = T_{\text{R TIC}} - T_{\text{UC TIC}}$

$$T_{\text{AC TIC}} = 230^{\circ}\text{F} - 6^{\circ}\text{F} = 224^{\circ}\text{F}$$

WBN Unit 2	STEAM GENERATOR BLOWDOWN	2-PTI-015-01 Rev. 0000 Page 139 of 146
---------------	--------------------------	--

**Appendix F  
(Page 2 of 3)**

**BACKGROUND CALCULATIONS**

**1.0 HTX TEMPERATUR MEASUREMENTS (continued)**

- C. 2nd Stage HTX SGBD Outlet Temperature is measured using M&TE installed in at 2-TE-15-43. Specifically, a Thermocouple Test Set/Calibrator is installed across the Thermocouple leads of 2-TE-15-43. The uncertainty associated with this measurement is a function of both 2-TE-15-43 and the Thermocouple Test Set/Calibrator. 2-TE-15-43 is a type "T" thermocouple and can be assumed to have an accuracy of  $\pm 1\%$  or better. With a temperature measurement of approximately  $150^{\circ}\text{F}$  this translates to  $\pm 1.5^{\circ}\text{F}$ . The M&TE used for this measurement will have an accuracy of  $\pm 2^{\circ}\text{F}$  per checkout instruction in 4.2[1]B. Uncertainty associated with this temperature measurement is the sum of the individual uncertainties:

Total Temperature Uncertainty ( $TT_{UC\ TE}$ ) =  $\pm(1.5+2) = \pm 3.5^{\circ}\text{F}$  - rounded to  $\pm 4^{\circ}\text{F}$

Required 1st Stage HTX Condensate Outlet Temperature ( $T_{R\ TE}$ ) is  $\leq 144^{\circ}\text{F}$ . To conservatively adjust for measurement uncertainty, the Acceptance Criteria for this measurement will be:  $T_{AC\ TE} = T_{R\ TE} - T_{UC\ TE}$

$$T_{AC\ TE} = 144^{\circ}\text{F} - 4^{\circ}\text{F} = 140^{\circ}\text{F}$$

**2.0 SGBD FLOWRATE MEASUREMENT**

SGBD total flow rate is determined using permanent plant instrumentation associated with the following plant loops: 2-LPF-1-152, 2-LPF-1-156, 2-LPF-1-160 & 2-LPF-1-164. The full span loop uncertainties associated with these loops at maximum instrument range is  $\pm 2.310\text{gpm}$ . Total flow is obtained by summing the four instrument values. Therefore the total uncertainty associated for the total flow measurement can be calculated by:

Total Flow Uncertainty ( $TF_{UC}$ ) =  $\pm(2.310\text{gpm} \times 4) = \pm 9.240\text{gpm}$  - rounded to  $\pm 10\text{gpm}$ .

Required total flow ( $TF_R$ ) is  $350\text{gpm}$  when SGBD is routed to Condensate Demineralizers. To conservatively adjust for measurement uncertainty, the Acceptance Criteria for this measurement will be:  $TF_{AC} = TF_R + TF_{UC}$

$$TF_{AC} = 350 + 10 = 360\text{gpm}$$

<b>WBN</b> <b>Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01</b> <b>Rev. 0000</b> <b>Page 140 of 146</b>
-----------------------------	---------------------------------	---

**Appendix F**  
**(Page 3 of 3)**

**BACKGROUND CALCULATIONS**

**3.0 STOPWATCH USE**

Handheld digital stopwatches are used in several places in this instruction. Digital stopwatches have an accuracy of  $\pm 0.1$ sec. This instrument error is negligible compared to the inherent human error involved in using a handheld stopwatch. Stopwatch timing uncertainties will not be calculated in this instruction under the assumption that any instrument uncertainty will be insignificant compared to the human uncertainty.

<b>WBN Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01 Rev. 0000 Page 141 of 146</b>
-----------------------	---------------------------------	---

**Data Sheet 1  
(Page 1 of 1)**

**System Performance Test at 250°F (Subsection 6.5.2) SGBD to CTBD**

<b>Description</b>	<b>Device</b>	<b>Data</b>	<b>Initial/Date</b>
S/G 1 Flow Rate	ICS Point F0408A	gpm	
S/G 2 Flow Rate	ICS Point F0428A	gpm	
S/G 3 Flow Rate	ICS Point F0448A	gpm	
S/G 4 Flow Rate	ICS Point F0468A	gpm	
SGBD Total Flow	ICS Point U0564	gpm	
Second Stage HTX SGBD Flow Rate	2-FI-15-43 [T15J/708]	gpm	
SGBD discharge to Cooling Tower Flow Rate	<input type="checkbox"/> 2-FIT-15-42 [T15J/708] or (check one) <input type="checkbox"/> ICS Point F0619A	gpm	
2-FCV-15-43 % Open	2-FCV-15-43 [T14J/708]	%	
2-HIC-15-43 Setpoint	2-HIC-15-43 [2-M-4]	%	
2-FCV-15-44 % Open	2-FCV-15-44 [T15J/708]	%	
2-FC-15-44 Setpoint	2-FC-15-44 [T14J/708]	%	
First Stage HTX SGBD Inlet Temp	2-TI-15-41 [T10G/708]	°F	
First Stage HTX SGBD Outlet Temp	2-TIS-15-42 [T9F/708]	°F	
First Stage HTX Condensate Inlet Temp	2-TW-2-329B [T10G/708] M&TE ID #:	°F	
First Stage HTX Condensate Outlet Temp	2-TIC-2-329A [T9F/708]	°F	
Second Stage HTX SGBD Outlet Temp	2-TE-15-43 [T14H/708] M&TE ID #:	°F	
Second Stage HTX Condensate Inlet Temp	2-TW-2-330A [T15H/708] M&TE ID #:	°F	
Second Stage HTX Condensate Outlet Temp	2-TW-2-330B [T15H/708] M&TE ID #:	°F	
First Stage HTX SGBD Inlet Pressure	2-DRV-15-914 [T10J/708] M&TE ID#:	psig	
First Stage HTX SGBD Outlet Pressure	2-DRV-15-884 [T10G/708] M&TE ID #:	psig	
Second Stage HTX SGBD Outlet Pressure	2-DRV-15-889 [T15H/708] M&TE ID #:	psig	
Second Stage HTX SGBD Condensate DeltaP	2-PDI-2-330 [T14/708]	psig	
U1 SGBD discharge to Cooling Tower Flow Rate	<input type="checkbox"/> 1-FIT-15-42 [T8J/708] or (check one) <input type="checkbox"/> ICS Point F0619A	gpm	

<b>WBN Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01 Rev. 0000 Page 142 of 146</b>
-----------------------	---------------------------------	---

**Data Sheet 2  
(Page 1 of 1)**

**System Performance at Test 350°F (Subsection 6.6.2) SGBD to CTBD**

<b>Description</b>	<b>Device</b>	<b>Data</b>	<b>Initial/Date</b>
S/G 1 Flow Rate	ICS Point F0408A	gpm	
S/G 2 Flow Rate	ICS Point F0428A	gpm	
S/G 3 Flow Rate	ICS Point F0448A	gpm	
S/G 4 Flow Rate	ICS Point F0468A	gpm	
SGBD Total Flow	ICS Point U0564	gpm	
Second Stage HTX SGBD Flow Rate	2-FI-15-43 [T15J/708]	gpm	
SGBD discharge to Cooling Tower Flow Rate	<input type="checkbox"/> 2-FIT-15-42 [T15J/708] or (check one) <input type="checkbox"/> ICS Point F0619A	gpm	
2-FCV-15-43 % Open	2-FCV-15-43 [T14J/708]	%	
2-HIC-15-43 Setpoint	2-HIC-15-43 [2-M-4]	%	
2-FCV-15-44 % Open	2-FCV-15-44 [T15J/708]	%	
2-FC-15-44 Setpoint	2-FC-15-44 [T14J/708]	%	
First Stage HTX SGBD Inlet Temp	2-TI-15-41 [T10G/708]	°F	
First Stage HTX SGBD Outlet Temp	2-TIS-15-42 [T9F/708]	°F	
First Stage HTX Condensate Inlet Temp	2-TW-2-329B [T10G/708] M&TE ID #:	°F	
First Stage HTX Condensate Outlet Temp	2-TIC-2-329A [T9F/708]	°F	
Second Stage HTX SGBD Outlet Temp	2-TE-15-43 [T14H/708] M&TE ID #:	°F	
Second Stage HTX Condensate Inlet Temp	2-TW-2-330A [T15H/708] M&TE ID #:	°F	
Second Stage HTX Condensate Outlet Temp	2-TW-2-330B [T15H/708] M&TE ID #:	°F	
First Stage HTX SGBD Inlet Pressure	2-DRV-15-914 [T10J/708] M&TE ID#:	psig	
First Stage HTX SGBD Outlet Pressure	2-DRV-15-884 [T10G/708] M&TE ID #:	psig	
Second Stage HTX SGBD Outlet Pressure	2-DRV-15-889 [T15H/708] M&TE ID #:	psig	
Second Stage HTX SGBD Condensate DeltaP	2-PDI-2-330 [T14/708]	psig	
U1 SGBD discharge to Cooling Tower Flow Rate	<input type="checkbox"/> 1-FIT-15-42 [T8J/708] or (check one) <input type="checkbox"/> ICS Point F0619A	gpm	

<b>WBN Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01 Rev. 0000 Page 143 of 146</b>
-----------------------	---------------------------------	---

**Data Sheet 3  
(Page 1 of 1)**

**System Performance Test at 450°F (Subsection 6.7.2) SGBD to Condensate  
Demineralizer**

<b>Description</b>	<b>Device</b>	<b>Data</b>	<b>Initial/Date</b>
S/G 1 Flow Rate	ICS Point F0408A	gpm	
S/G 2 Flow Rate	ICS Point F0428A	gpm	
S/G 3 Flow Rate	ICS Point F0448A	gpm	
S/G 4 Flow Rate	ICS Point F0468A	gpm	
SGBD Total Flow	ICS Point U0564	gpm	
Second Stage HTX SGBD Flow Rate	2-FI-15-43 [T15J/ 708]	gpm	
SGBD discharge to Cooling Tower Flow Rate	<input type="checkbox"/> 2-FIT-15-42 [T15J/708] or (check one) <input type="checkbox"/> ICS Point F0619A	gpm	
2-FCV-15-43 % Open	2-FCV-15-43 [T14J/708]	%	
2-HIC-15-43 Setpoint	2-HIC-15-43 [2-M-4]	%	
2-FCV-15-44 % Open	2-FCV-15-44 [T15J/708]	%	
2-FC-15-44 Setpoint	2-FC-15-44 [T14J/708]	%	
First Stage HTX SGBD Inlet Temp	2-TI-15-41 [T10G/708]	°F	
First Stage HTX SGBD Outlet Temp	2-TIS-15-42 [T9F/708]	°F	
First Stage HTX Condensate Inlet Temp	2-TW-2-329B [T10G/708] M&TE ID #:	°F	
First Stage HTX Condensate Outlet Temp	2-TIC-2-329A [T9F/708]	°F	
Second Stage HTX SGBD Outlet Temp	2-TE-15-43 [T14H/708] M&TE ID #:	°F	
Second Stage HTX Condensate Inlet Temp	2-TW-2-330A [T15H/708] M&TE ID #:	°F	
Second Stage HTX Condensate Outlet Temp	2-TW-2-330B [T15H/708] M&TE ID #:	°F	
First Stage HTX SGBD Inlet Pressure	2-DRV-15-914 [T10J/708] M&TE ID#:	psig	
First Stage HTX SGBD Outlet Pressure	2-DRV-15-884 [T10G/708] M&TE ID #:	psig	
Second Stage HTX SGBD Outlet Pressure	2-DRV-15-889 [T15H/708] M&TE ID #:	psig	
Second Stage HTX SGBD Condensate DeltaP	2-PDI-2-330 [T14/708]	psig	

<b>WBN Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01 Rev. 0000 Page 144 of 146</b>
-----------------------	---------------------------------	---

**Data Sheet 4  
(Page 1 of 1)**

**System Performance Test at 450°F (Subsection 6.7.3) SGBD to CTBD**

<b>Description</b>	<b>Device</b>	<b>Data</b>	<b>Initial/Date</b>
S/G 1 Flow Rate	ICS Point F0408A	gpm	
S/G 2 Flow Rate	ICS Point F0428A	gpm	
S/G 3 Flow Rate	ICS Point F0448A	gpm	
S/G 4 Flow Rate	ICS Point F0468A	gpm	
SGBD Total Flow	ICS Point U0564	gpm	
Second Stage HTX SGBD Flow Rate	2-FI-15-43 [T15J/708]	gpm	
SGBD discharge to Cooling Tower Flow Rate	<input type="checkbox"/> 2-FIT-15-42 [T15J/708] or (check one) <input type="checkbox"/> ICS Point F0619A	gpm	
2-FCV-15-43 % Open	2-FCV-15-43 [T14J/708]	%	
2-HIC-15-43 Setpoint	2-HIC-15-43 [2-M-4]	%	
2-FCV-15-44 % Open	2-FCV-15-44 [T15J/708]	%	
2-FC-15-44 Setpoint	2-FC-15-44 [T14J/708]	%	
First Stage HTX SGBD Inlet Temp	2-TI-15-41 [T10G/708]	°F	
First Stage HTX SGBD Outlet Temp	2-TIS-15-42 [T9F/708]	°F	
First Stage HTX Condensate Inlet Temp	2-TW-2-329B [T10G/708] M&TE ID #:	°F	
First Stage HTX Condensate Outlet Temp	2-TIC-2-329A [T9F/708]	°F	
Second Stage HTX SGBD Outlet Temp	2-TE-15-43 [T14H/708] M&TE ID #:	°F	
Second Stage HTX Condensate Inlet Temp	2-TW-2-330A [T15H/708] M&TE ID #:	°F	
Second Stage HTX Condensate Outlet Temp	2-TW-2-330B [T15H/708] M&TE ID #:	°F	
First Stage HTX SGBD Inlet Pressure	2-DRV-15-914 [T10J/708] M&TE ID#:	psig	
First Stage HTX SGBD Outlet Pressure	2-DRV-15-884 [T10G/708] M&TE ID #:	psig	
Second Stage HTX SGBD Outlet Pressure	2-DRV-15-889 [T15H/708] M&TE ID #:	psig	
Second Stage HTX SGBD Condensate DeltaP	2-PDI-2-330 [T14/708]	psig	
U1 SGBD discharge to Cooling Tower Flow Rate	<input type="checkbox"/> 1-FIT-15-42 [T8J/708] or (check one) <input type="checkbox"/> ICS Point F0619A	gpm	

<b>WBN Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01 Rev. 0000 Page 145 of 146</b>
-----------------------	---------------------------------	---

**Data Sheet 5  
(Page 1 of 1)**

**System Performance Test at 557°F (Subsection 6.8.2) SGBD to Condensate  
Demineralizer**

<b>Description</b>	<b>Device</b>	<b>Data</b>	<b>Initial/Date</b>
S/G 1 Flow Rate	ICS Point F0408A	gpm	
S/G 2 Flow Rate	ICS Point F0428A	gpm	
S/G 3 Flow Rate	ICS Point F0448A	gpm	
S/G 4 Flow Rate	ICS Point F0468A	gpm	
SGBD Total Flow	ICS Point U0564	gpm	
Second Stage HTX SGBD Flow Rate	2-FI-15-43 [T15J/708]	gpm	
SGBD discharge to Cooling Tower Flow Rate	<input type="checkbox"/> 2-FIT-15-42 [T15J/708] or (check one) <input type="checkbox"/> ICS Point F0619A	gpm	
2-FCV-15-43 % Open	2-FCV-15-43 [T14J/708]	%	
2-HIC-15-43 Setpoint	2-HIC-15-43 [2-M-4]	%	
2-FCV-15-44 % Open	2-FCV-15-44 [T15J/708]	%	
2-FC-15-44 Setpoint	2-FC-15-44 [T14J/708]	%	
First Stage HTX SGBD Inlet Temp	2-TI-15-41 [T10G/708]	°F	
First Stage HTX SGBD Outlet Temp	2-TIS-15-42 [T9F/708]	°F	
First Stage HTX Condensate Inlet Temp	2-TW-2-329B [T10G/708] M&TE ID #:	°F	
First Stage HTX Condensate Outlet Temp	2-TIC-2-329A [T9F/708]	°F	
Second Stage HTX SGBD Outlet Temp	2-TE-15-43 [T14H/708] M&TE ID #:	°F	
Second Stage HTX Condensate Inlet Temp	2-TW-2-330A [T15H/708] M&TE ID #:	°F	
Second Stage HTX Condensate Outlet Temp	2-TW-2-330B [T15H/708] M&TE ID #:	°F	
First Stage HTX SGBD Inlet Pressure	2-DRV-15-914 [T10J/708] M&TE ID#:	psig	
First Stage HTX SGBD Outlet Pressure	2-DRV-15-884 [T10G/708] M&TE ID #:	psig	
Second Stage HTX SGBD Outlet Pressure	2-DRV-15-889 [T15H/708] M&TE ID #:	psig	
Second Stage HTX SGBD Condensate DeltaP	2-PDI-2-330 [T14/708]	psig	

<b>WBN Unit 2</b>	<b>STEAM GENERATOR BLOWDOWN</b>	<b>2-PTI-015-01 Rev. 0000 Page 146 of 146</b>
-----------------------	---------------------------------	---

**Data Sheet 6  
(Page 1 of 1)**

**System Performance Test at 557°F (Subsection 6.8.3) SGBD to CTBD**

<b>Description</b>	<b>Device</b>	<b>Data</b>	<b>Initial/Date</b>
S/G 1 Flow Rate	ICS Point F0408A	gpm	
S/G 2 Flow Rate	ICS Point F0428A	gpm	
S/G 3 Flow Rate	ICS Point F0448A	gpm	
S/G 4 Flow Rate	ICS Point F0468A	gpm	
SGBD Total Flow	ICS Point U0564	gpm	
Second Stage HTX SGBD Flow Rate	2-FI-15-43 [T15J/708]	gpm	
SGBD discharge to Cooling Tower Flow Rate	<input type="checkbox"/> 2-FIT-15-42 [T15J/708] or (check one) <input type="checkbox"/> ICS Point F0619A	gpm	
2-FCV-15-43 % Open	2-FCV-15-43 [T14J/708]	%	
2-HIC-15-43 Setpoint	2-HIC-15-43 [2-M-4]	%	
2-FCV-15-44 % Open	2-FCV-15-44 [T15J/708]	%	
2-FC-15-44 Setpoint	2-FC-15-44 [T14J/708]	%	
First Stage HTX SGBD Inlet Temp	2-TI-15-41 [T10G/708]	°F	
First Stage HTX SGBD Outlet Temp	2-TIS-15-42 [T9F/708]	°F	
First Stage HTX Condensate Inlet Temp	2-TW-2-329B [T10G/708] M&TE ID #:	°F	
First Stage HTX Condensate Outlet Temp	2-TIC-2-329A [T9F/708]	°F	
Second Stage HTX SGBD Outlet Temp	2-TE-15-43 [T14H/708] M&TE ID #:	°F	
Second Stage HTX Condensate Inlet Temp	2-TW-2-330A [T15H/708] M&TE ID #:	°F	
Second Stage HTX Condensate Outlet Temp	2-TW-2-330B [T15H/708] M&TE ID #:	°F	
First Stage HTX SGBD Inlet Pressure	2-DRV-15-914 [T10J/708] M&TE ID#:	psig	
First Stage HTX SGBD Outlet Pressure	2-DRV-15-884 [T10G/708] M&TE ID #:	psig	
Second Stage HTX SGBD Outlet Pressure	2-DRV-15-889 [T15H/708] M&TE ID #:	psig	
Second Stage HTX SGBD Condensate DeltaP	2-PDI-2-330 [T14/708]	psig	
U1 SGBD discharge to Cooling Tower Flow Rate	<input type="checkbox"/> 1-FIT-15-42 [T8J/708] or (check one) <input type="checkbox"/> ICS Point F0619A	gpm	