

**AEC DISTRIBUTION FOR PART 50 DOCKET MATERIAL  
(TEMPORARY FORM)**

CONTROL NO: 1519

FILE: *M/150*

FROM: Carolina Power & Light Company Raleigh, N.C. 27602 Mr. N.B. Bessa c			DATE OF DOC  2-20-74	DATE REC'D  2-25-74	LTR  X	MEMO	RPT	OTHER
TO:  J.F. O'Leary			ORIG  3 signed	CC	OTHER	SENT AEC PDR XXX SENT LOCAL PDR XXX		
CLASS	UNCLASS XXX	PROP INFO	INPUT	NO CYS REC'D 30		DOCKET NO: 50-261		

DESCRIPTION:  
Ltr submitting the Containment Structural Test notice....adv that this test will be conducted during the scheduled shutdown in April of 1974..  
...

ENCLOSURES:

**ACKNOWLEDGED**  
  
**DO NOT REMOVE**

PLANT NAME: H.B. Robinson

FOR ACTION/INFORMATION

2-26-74

JB

BUTLER(L) W/ Copies	SCHWENCER(L) W/ Copies	ZIEMANN(L) W/ Copies	REGAN(E) W/ Copies
CLARK(L) W/ Copies	STOLZ(L) W/ Copies	DICKER(E) W/ Copies	W/ Copies
GOLLER(L) W/ Copies	VASSALLO(L) W/ Copies	KNIGHTON(E) W/ Copies	W/ Copies
KNIEL(L) W/ Copies	✓ SCHEMEL(L) W/ 9 Copies	YOUNGBLOOD(E) W/ Copies	W/ Copies

**INTERNAL DISTRIBUTION**

<u>REG FILE</u> ✓ AEC PDR ✓ OGC, ROOM P-506A MUNTZING/STAFF CASE GIAMBUSSO BOYD MOORE (L)(BWR) DEYOUNG(L)(PWR) ✓ SKOVHOLT (L) P. COLLINS DENISE ✓ REG OPR FILE & REGION(2) MORRIS STEELE	<u>TECH REVIEW</u> HENDRIE SCHROEDER MACCARY KNIGHT PAWLICKI SHAO STELLO HOUSTON NOVAK ROSS IPPOLITO TEDESCO LONG LAINAS BENAROYA VOLLMER	DENTON GRIMES GAMMILL KASTNER BALLARD SPANGLER  <u>ENVIRO</u> MULLER DICKER KNIGHTON YOUNGBLOOD REGAN PROJECT LDR  HARLESS	<u>LIC ASST</u> DIGGS (L) GEARIN (L) GOULBOURNE (L) LEE (L) MAIGRET (L) SERVICE (L) SHEPPARD (E) SMITH (L) ✓ TEETS (L) WADE (E) WILLIAMS (E) WILSON (L) S. REED (L)	<u>A/T IND</u> BRAITMAN SALTZMAN B. HURT  <u>PLANS</u> MCDONALD DUBE w/Input  <u>INFO</u> C. MILES B. KING
---	---	---	--	---

**EXTERNAL DISTRIBUTION**

✓ 1 - LOCAL PDR <i>Hartsville, S.C.</i>	(1)(2)(10)-NATIONAL LAB'S	1-PDR-SAN/LA/NY
✓ 1 - DTIE(ABERNATHY)	1-ASLBP(E/W Bldg, Rm 529)	1-GERALD LELLOUCHE
✓ 1 - NSIC(BUCHANAN)	1-W. PENNINGTON, Rm E-201 GT	BROOKHAVEN NAT. LAB
1 - ASLB(YORE/SAYRE/ WOODARD/"H" ST.	1-CONSULTANT'S	1-ACMED(Ruth Gussman)
✓ 16 - CYS ACRS <del>HOLDING</del> Sent to Teets	NEWMARK/BLUME/AGBABIAN	RM-B-127, GT.
2-26-74	1-GERALD ULRICKSON...ORNL	1-RD..MULLER..F-309 GT

**CP&L**

Carolina Power &amp; Light Company

February 20, 1974

30-45

File: NG-5430 &amp; NG-3514


Serial: NG-74-223

Mr. John F. O'Leary, Director  
Directorate of Licensing  
Office of Regulation  
U. S. Atomic Energy Commission  
Washington, D. C. 20545

Dear Mr. O'Leary:

50-261


H. B. ROBINSON UNIT NO. 2  
LICENSE DPR-23  
CONTAINMENT STRUCTURAL TEST



In accordance with Section 4.4.4.3.c of the Technical Specifications for H. B. Robinson Unit No. 2, notification of subject test is given. The containment structural test will be conducted during the refueling shutdown presently scheduled to commence April 20, 1974. Acceptance criteria are as follows:

Section 4.4.4.3 (Acceptance Criteria) of the Technical Specifications for the H. B. Robinson Unit No. 2 states:

- b. Observation of the structural test at design pressure indicating no significant differences in containment growth and crack pattern spacing and width from that during the proof test shall be considered as demonstrating the continual integrity of the structure. It is realized that the deflections, in the prestressed direction particularly, will be small, that the significance of differences in these small deflections will be difficult to evaluate, and therefore that only a gross difference in the structure, such as a large loss of prestress force, would be apparent from the measurements. The difference in measurements, if any, will be examined considering the predictable range of variation of time dependent changes in material properties, the thermal conditions at the time of the test, instrument error and other pertinent factors.



1519

Mr. John F. O'Leary

- 2 -

February 20, 1974

As quantification of the above acceptance criteria, the following are the maximum acceptable displacements:

a. Radial Displacements

1. Containment wall 0.700 inch
2. Equipment hatch 0.575 inch

b. Vertical Displacements

Containment wall 0.146 inch

The maximum acceptable criteria are derived using the response of the containment structure during the initial proof test plus a 20 percent tolerance.

Acceptable crack patterns are as follows:

1. Width of crack 0.027 inch
2. Average spacing 17 inches (vertical)

Within six months following the test a report and evaluation will be submitted to the Atomic Energy Commission.

Yours very truly,



N. B. Bessac

Manager

Nuclear Generation

DLF:mvp

Attachment

cc: Messrs. T. E. Bowman  
B. J. Furr  
W. B. Howell  
D. V. Menscer  
E. E. Utley  
D. B. Waters