

UNITED STATES OF AMERICA NUCLEAR REGULATORY COMMISSION

Title: BRIEFING ON STATUS OF COMANCHE PEAK

Location: ROCKVILLE, MARYLAND

Date: OCTOBER 19, 1989

Pages: 75 PAGES

SECRETARIAT RECORD COPY

NEAL R. GROSS AND CO., INC.

COURT REPORTERS AND TRANSCRIBERS
1323 Rhode Island Avenue, Northwest
Washington, D.C. 20005
(202) 234-4433

DISCLAIMER

This is an unofficial transcript of a meeting of the United States Nuclear Regulatory Commission held on October 19, 1989 in the Commission's office at One White Flint North, Rockville, Maryland. The meeting was open to public attendance and observation. This transcript has not been reviewed, corrected or edited, and it may contain inaccuracies.

The transcript is intended solely for general informational purposes. As provided by 10 CFR 9.103, it is not part of the formal or informal record of decision of the matters discussed. Expressions of opinion in this transcript do not necessarily reflect final determination or beliefs. No pleading or other paper may be filed with the Commission in any proceeding as the result of, or addressed to, any statement or argument contained herein, except as the Commission may authorize.

NEAL R. GROSS
COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVENUE, N.W.
WASHINGTON, D.C. 20005

(202) 234-4433

(202) 232-6600

UNITED STATES OF AMERICA
NUCLEAR REGULATORY COMMISSION

- - - -

BRIEFING ON STATUS OF COMANCHE PEAK

- - - -

PUBLIC MEETING

Nuclear Regulatory Commission
One White Flint North
Rockville, Maryland

Thursday, October 19, 1989

The Commission met in open session, pursuant to notice, at 10:00 a.m., Kenneth M. Carr, Chairman, presiding.

COMMISSIONERS PRESENT:

KENNETH M. CARR, Chairman of the Commission
THOMAS M. ROBERTS, Commissioner
JAMES R. CURTISS, Commissioner

NEAL R. GROSS
1323 Rhode Island Avenue, N.W.
Washington, D.C. 20005
(202) 234-4433

STAFF AND PRESENTERS SEATED AT THE COMMISSION TABLE:

SAMUEL J. CHILK, Secretary

WILLIAM C. PARLER, General Counsel

ERLE NYE, Chairmen of the Board of Directors and Chief Executive Officer, TU Electric

WILLIAM COUNSIL, Vice Chairman, TU Electric

WILLIAM CAHILL, Executive Vice President, TU Electric

AUSTIN SCOTT, Vice President of Nuclear Operations

BILLIE GARDE, Citizens Association for Sound Energy

JAMES TAYLOR, Acting Executive Director for Operations

THOMAS E. MURLEY, NRR

DENNIS M. CRUTCHFIELD, Associate Director for Special Projects, OSP

CHRISTOPHER T. GRIMES, Director, Comanche Peak Project Division, OSP

ROBERT F. WARNICK, Assistant Director for Inspections, OSP

P-R-O-C-E-E-D-I-N-G-S

10:00 a.m.

CHAIRMAN CARR: Good morning, ladies and gentlemen. Commissioner Rogers is on official travel and will not be with us today.

The purpose of this morning's meeting is for the Texas Utilities Electric Company, Licensee for the Comanche Peak Steam Electric Station, and the NRC staff to brief the Commission on the status of Comanche Peak Unit 1.

I understand this briefing will be primarily historical in nature and that the Commission will receive an additional briefing in the future on the readiness of Comanche Peak for operation when it considers authorizing issuance of a full power license.

In addition, the Commission will hear from a representative from the Citizens Association for Sound Energy, or CASE, Ms. Billie Garde. CASE hold an oversight role at Comanche Peak as a result of a settlement agreement ending the NRC Atomic Safety and Licensing Board Hearings.

Copies of the presentation slides are available at the entrance to the meeting.

Do any of my fellow Commissioners have any

NEAL R. GROSS
1323 Rhode Island Avenue, N.W.
Washington, D.C. 20005
(202) 234-4433

1 opening comments?

2 I would like to welcome the representatives
3 of Texas Utilities and the representative from CASE
4 here today. The Commission will first hear from the
5 Licensee.

6 Mr. Nye, you may proceed with your
7 presentation.

8 MR. NYE: Thank you, Mr. Chairman.

9 My name is Erle Nye. I'm Chairman and Chief
10 Executive of TU Electric Company. We are the owners
11 of the Comanche Peak Steam Electric Station.

12 With your permission, I would like to
13 introduce those with me here today from the company.
14 On my right is Mr. Bill Counsil, who was the senior
15 nuclear officer at TU Electric prior to the time that
16 he was elected as Vice Chairman. Also with me today
17 is Mr. Mike Spence who is the President of the
18 Generating Division of our company. On my left, the
19 senior nuclear officer in the organization is Mr. Bill
20 Cahill, Executive Vice President for Nuclear
21 Engineering and Operations. The Vice President of
22 Nuclear Operations is Mr. Austin Scott and the Vice
23 President of Nuclear Engineering is Mr. John Beck.
24 The Plant Manager is Jim Kelley.

25 We appreciate the opportunity to appear

NEAL R. GROSS
1323 Rhode Island Avenue, N.W.
Washington, D.C. 20005
(202) 234-4433

1 before you today to present the status of Comanche
2 Peak. After my opening remarks, Bill Council will
3 provide an overview of the design and construction of
4 Comanche Peak; Bill Cahill will describe our project
5 organization and transition to operations; and Austin
6 Scott will summarize our operational readiness.

7 (Slide) TU Electric is the principal
8 subsidiary of the Texas Utilities Company, an
9 investor-owned holding company. TU Electric provides
10 electric energy to approximately 5.2 million people,
11 about a third of the population of the state of Texas.
12 The service territory extends about 600 miles east to
13 west, from far west Texas to near the Louisiana
14 border, and is about 250 miles deep, extending from
15 the Oklahoma border south into Central Texas. TU
16 Electric has about 20,000 megawatts of generating
17 capability.

18 (Slide) We are dedicated to the safe,
19 reliable operation of the Comanche Peak Plant. The
20 employees in the nuclear organization are fully aware
21 of the expectations and trust that is vested with the
22 operators of a nuclear power plant, and we accept that
23 responsibility with absolute commitment and
24 dedication.

25 I believe that dedication starts at the top

1 and I believe in leadership by example and in upper
2 level management involvement and visibility. I
3 personally visit the plant at least every other week
4 and I have a detailed briefing on site about major
5 plant activities at least once a month. I also
6 receive a weekly briefing from the nuclear staff on
7 the status of the plant activities. Bill Council,
8 whose office is near mine in Dallas and who provides
9 executive level expertise on nuclear power and
10 Comanche Peak in particular, makes frequent visits to
11 the plant. Mike Spence typically spends at least two
12 days a week at Comanche Peak. Bill Cahill, of course,
13 maintains his office at the plant.

14 I'm also pleased that Texas Utilities Board
15 of Directors has maintained a strong interest in
16 Comanche Peak and in nuclear power. The Board does
17 maintain a Subcommittee on Nuclear Power and that
18 subcommittee has met seven times in this last 12
19 months and we do meet frequently at the plant.
20 Additionally, besides visiting Comanche Peak, the
21 Nuclear Committee has also visited recently the Palo
22 Verde and Diablo Canyon Nuclear Power Plants.

23 As Bill Council will describe to you, it has
24 taken us longer to reach this stage than we originally
25 expected. However, we have designed and constructed

1 one of the finest nuclear power plants in the country.

2 (Slide) Also, we have developed an
3 organization that is able to mobilize and use its
4 resources in an effective manner and have assembled a
5 highly qualified and experienced group of senior
6 managers. I think it's interesting to note that our
7 top 26 managers had an average of 19 years of nuclear
8 experience prior to coming to Comanche Peak.

9 Bill Cahill, our top nuclear officer, has
10 some 35 years of nuclear experience. Bill and I
11 maintain a regular direct interface and he knows that
12 he can come directly to me at any time for support and
13 resources.

14 Reporting to Bill is the Senior Vice
15 President, Mr. Buzz Bruner. Buzz brings 23 years of
16 nuclear experience to our project.

17 Austin Scott, the Vice President for Nuclear
18 Operations, is also located full-time on site and
19 brings to the Operations organization a valuable and
20 uncompromising commitment to nuclear safety and
21 excellence that is founded on an exemplary 25 years in
22 the Navy Nuclear Program during his 30 year Navy
23 career.

24 Also reporting directly to Bill Cahill is
25 Mr. John Beck, the Vice President for Nuclear

1 Engineering. John has 25 years of nuclear experience
2 and his responsibilities include quality assurance and
3 other oversight functions.

4 The Plant Manager, Jim Kelley, has 22 years
5 of nuclear experience and was previously licensed as a
6 senior reactor operator at another operating nuclear
7 plant.

8 Bill Cahill will address his organization in
9 more detail. But what I've tried to do is to impart
10 the high level of expertise and involvement of the
11 senior management organization in the company.

12 (Slide) I hope you will not confuse our
13 confidence with complacency. We fully understand the
14 critical responsibility that is ours and we approach
15 the operation of Comanche Peak with deliberate
16 caution. We have, for example, scheduled an
17 operations preparation period of at least two weeks
18 prior to fuel load. This period will be utilized to
19 facilitate the transition from the construction phase
20 to the operating phase. It provides, we think, a
21 buffer zone for the operators to be fully in control
22 and responsible for plant systems and areas before
23 fuel is actually loaded.

24 In addition, we have established a program
25 for critical self-assessment of personnel and plant

1 performance during the power ascension testing. This
2 program includes operating the plant for about a week
3 at approximately 50 percent power to provide
4 additional experience to plant operating personnel.
5 Austin Scott will describe these two programs in more
6 detail later.

7 Recognizing that this is TU Electric's first
8 nuclear plant, we've been committed to learning from
9 the rest of the industry. We participate at the
10 management level in many industry groups, such as INPO
11 and NUMARC, which are intent on achieving excellence
12 in nuclear operations. Jerry Farrington, the Chairman
13 of the Board of Texas Utilities Company participates
14 as a member of the Board of INPO and I am on the
15 NUMARC Board. Bill Council presently chairs the
16 Nuclear Utility Backfit and Regulatory Reform Group,
17 the Nuclear Utility Fire Protection Group and the
18 NUMARC Standardization Committee.

19 Our preparations have also included visits
20 to many of the other nuclear plants which have
21 recently gone into operation in this country, as well
22 as nuclear plants in Japan and Russia and other
23 countries. We have learned from their experiences
24 that one fundamental concept which we believe very
25 strongly is that we are what we do repeatedly and we

1 believe excellence then is not an act but a habit.

2 I expect that this concept will be used at
3 all levels of the company and it must be applied
4 particularly to such issues as attention to detail,
5 discipline and formality in the conduct of operations,
6 and professionalism.

7 (Slide) I have stressed certain principals
8 for enhancing professionalism in our nuclear
9 organization and have communicated these ideas in a
10 letter which is located in the front of our nuclear
11 policies and procedures manual. These principals
12 include the following:

13 Complete moral integrity and compliance with
14 regulations and procedures;

15 Development of realistic, yet challenging
16 goals;

17 Accountability at all levels of the
18 organization;

19 Direct, personal management involvement in
20 the daily work environment;

21 Achievement and maintenance of a high level
22 of skills, knowledge and job performance;

23 Maintenance of high standards of fitness for
24 duty; and

25 Maintenance of open lines of communication.

1 Through a commitment to and compliance with
2 these principals, I'm convinced that TU Electric can
3 become one of the best nuclear power plant operators
4 in the country.

5 (Slide) Furthermore, I am confident that
6 Comanche Peak has been built safely and in compliance
7 with regulatory requirements. My confidence is
8 reaffirmed by the abundance of reviews, audits and
9 inspections that have been conducted on this project
10 during its history. I believe that Comanche Peak will
11 provide a much needed, reliable source of power for
12 the state of Texas in the coming decades and that its
13 operation will bring pride to our company and to the
14 industry.

15 Now I'd like to ask Bill Counsil to continue
16 our presentation. Bill came to TU Electric in 1985 as
17 Executive Vice President for Nuclear. Prior to that
18 time, he was Senior Vice President with Northeast
19 Utilities and worked in that company's nuclear
20 organization for 18 years. During that period, Bill
21 attained a BWR Senior Reactor Operator license and two
22 PWR Senior Reactor Operator certifications.

23 Bill?

24 MR. COUNSIL: Thank you, Erle.

25 Mr. Chairman and members of the Commission,

1 my objective today is to provide you with a brief
2 overview of the design and construction of Comanche
3 Peak Unit 1, focusing on our extensive validation
4 programs and the resolution of public intervention.

5 (Slide) Comanche Peak Unit 1 is located on
6 a 7600 acre site approximately 45 miles southwest of
7 Fort Worth. A nuclear steam supply system is a four-
8 loop, Westinghouse pressurized water reactor.
9 Warranted power output of the core is 3411 megawatts
10 thermal, corresponding to an electrical output of
11 approximately 1150 megawatts electric. The
12 containment is a steel line, reinforced concrete
13 structure. The heat sink is Squaw Creek Reservoir.

14 TU Electric has had overall responsibility
15 for design, construction and operation since the
16 inception of the project. Gibbs & Hill was the
17 original architect/engineer responsible for design and
18 engineering. TU Electric assumed direct management
19 responsibility of design and engineering over several
20 years in an orderly and controlled manner. As I will
21 discuss later, several major architect/engineer firms
22 provided engineering services for design and hardware
23 validation during the latter stages of the project.
24 Brown & Root was the principal constructor throughout.

25 (Slide) In the time elapsed since the

1 project began, many events have occurred, internal and
2 external to the project, which one could call key. I
3 have listed some highlights on this slide.

4 The Construction Permit was issued in
5 December 1974. Construction proceeded immediately and
6 continued without significant interruption. In
7 February 1978, TU Electric submitted the operating
8 license application. By late 1984, Unit 1 was
9 essentially completed and pre-operationally tested.

10 Three groups had petitioned to intervene in
11 the operating license proceedings and were admitted in
12 June 1980. All but one, Citizens Association for
13 Sound Energy, or CASE, subsequently withdrew. All of
14 the original contentions were resolved except for a
15 single contention related to quality of construction.
16 In 1983, the ASLB issued a decision that effectively
17 required TU Electric to file a plan to address a
18 series of concerns raised by the intervenors mainly
19 related to piping and pipe supports.

20 In the hearings which followed, additional
21 concerns were raised. In July 1984, the NRC staff
22 established a Technical Review Team which devoted
23 20,000 inspector hours in an extensive series of
24 inspections over a ten week period.

25 (Slide) We initiated several actions to

1 address the concerns, the most significant being
2 establishment of the Comanche Peak Response Team and
3 the Corrective Action Program. In addition, an
4 independent design assessment was conducted by Cygna
5 Energy Services. I want to focus on these programs
6 for a moment because in their scope and rigor they
7 have been unique.

8 The Comanche Peak Response Team was
9 comprised of independent, third party individuals
10 under the direction of a senior review team.
11 Originally established to investigate the specific
12 concerns of the NRC Technical Review Team, it was
13 subsequently expanded to include other issues, as well
14 as self-initiated investigations of the design and
15 construction. It reviewed samples of the safety
16 related systems, structures and components in
17 question, and subsequently overviewed performance of
18 the corrective action program which will be discussed
19 in a moment.

20 Based upon four years of detailed
21 inspections and evaluations, the Comanche Peak
22 Response Team concluded that there were some
23 weaknesses in the historical programs, but that with
24 implementation of certain corrective actions, the
25 programs for construction, quality assurance, and

1 testing were adequate. The Comanche Peak Response
2 TEam also concluded that the Corrective Action Program
3 provided an acceptable means of validating the design
4 and hardware.

5 The Cygna design assessment began in 1983.
6 Initially consistent with the independent design
7 verification programs requires of other construction
8 projects at the time, the Cygna assessment expanded
9 over almost six years into many areas of design and
10 design control. Together, the Cygna effort and the
11 Comanche Peak Response Team represent a truly
12 unprecedented independent review of design and
13 construction.

14 In mid-1986, we established the integrated
15 Corrective Action Program to deal comprehensively with
16 the concerns, rather than to undertake separate
17 programs for each. In addition, the Corrective Action
18 Program was structured to enhance the design
19 documentation in order to permit any aspect of the
20 design and hardware installation to be more readily
21 described in the pending ASLB hearing.

22 Three experienced architect/engineering
23 companies, Stone and Webster Engineering Corporation,
24 Ebasco Services, Incorporated, and Impell Corporation,
25 were selected to perform the Corrective Action

1 Program. We substantially restructured our Comanche
2 Peak Engineering Department and hired additional
3 experienced management and engineering staff personnel
4 to manage, oversee and coordinate these activities.
5 We also revised the Comanche Peak design control
6 procedures to provide further assurance that design
7 would be properly performed, documented, validated and
8 maintained in the future.

9 (Slide) The principal aspects of the
10 Corrective Action Program are shown on this slide.
11 The design validation portion of the CAP assured that
12 the design of safety related and selected non-safety
13 related systems, structures and components complies
14 with the licensing commitments. The hardware
15 validation assured through physical inspections and
16 engineering evaluations that the installed hardware
17 complies with the validated design. We then assured
18 that the design and the hardware matched.

19 In-depth technical overview and evaluation
20 of the Corrective Action Program were provided by the
21 Technical Audit Program, established within our
22 Quality Assurance Department, and the Engineering
23 Functional Evaluation performed by independent
24 personnel from the Corrective Action Program
25 engineering contractors.

1 These efforts have provided substantial
2 benefits. We have reviewed and strengthened our
3 programs for design, construction and quality
4 assurance. We have validated that the safety-related
5 design complies with our licensing commitments and we
6 have assured that the hardware satisfies the design.
7 We believe the safety of the plant has been enhanced.
8 The design bases are well documented for use by our
9 responsible managers and professional staff.

10 We are thus particularly well prepared and
11 fully committed to maintain the integrity of the
12 design bases during the operation of the plant. These
13 programs have provided a high level of assurance that
14 Comanche Peak Unit 1 has been completed in compliance
15 with regulations and licensing commitments.

16 While TU Electric's validation programs were
17 proceeding, the operating license hearings before the
18 ASLB were suspended beginning in January 1985. TU
19 Electric responded to numerous informal discovery
20 requests by CASE, the sole remaining intervenor, and
21 held a series of public meetings with CASE to describe
22 the Corrective Action Program and TU Electric's
23 methodology for issue resolution. As a result, CASE
24 and its technical consultants were able to resolve
25 many of their concerns. It became apparent that CASE

NEAL R. GROSS
1323 Rhode Island Avenue, N.W.
Washington, D.C. 20005
(202) 234-4433

1 had no fundamental issue with the structure and
2 methodology of TU Electric's validation program.
3 Rather, CASE was interested primarily in assuring that
4 the program would be implemented as described.

5 (Slide) This led to a settlement providing
6 several mechanisms for continued direct oversight by
7 CASE into Comanche Peak activities. These are
8 summarized on this slide. Importantly, under the
9 settlement agreement CASE expressly reserved the right
10 to take any safety concerns to the NRC.

11 The ASLB strongly supported these agreements
12 and dismissed the proceedings in July 1988. The
13 settlement eliminated potential further delay in the
14 proceeding and allowed greater resources to be devoted
15 to safety reviews of the plant, rather than to legal
16 contests.

17 This concludes my remarks. I will turn the
18 presentation over to Bill Cahill. Bill has 35 years
19 of experience in the nuclear industry, including
20 executive management positions at Consolidated Edison
21 and Gulf States Utilities where he was responsible for
22 the design, construction or operation of four nuclear
23 power plants. Prior to assuming his present position
24 at TU Electric in 1988, Bill was the Senior Vice
25 President responsible for the construction and

1 operation of the River Bend Nuclear Plant.

2 Bill?

3 MR. CAHILL: Thank you, Bill.

4 Mr. Chairman, members of the Commission, I'd
5 like to describe to you Comanche Peak's project
6 organization, also to discuss some lessons learned
7 during pre-operational testing and our transition from
8 construction to operation.

9 (Slide) We recognize the complexity of
10 operating one unit and completing the construction and
11 initial start-up test program of a second unit. We
12 therefore have designed the project organization to
13 assure that we effectively operate Unit 1 while at the
14 same time we manage the completion of Unit 2.

15 Buzz Bruner is responsible for the
16 Operations, Engineering, Construction and Project
17 Management organizations. Under him, Austin Scott is
18 in charge of all areas of Comanche Peak operation and
19 maintenance. Jim Kelley, the Plant Manager, directs
20 the plant operation, maintenance, work control,
21 radiation protection and chemistry activities. The
22 managers of other functions, such as computer
23 services, purchasing, personnel report to me or to
24 Buzz Bruner in support of the Project and Operations
25 activities.

1 (Slide) In a separate chain under me, John
2 Beck is responsible for the quality assurance and
3 licensing functions. He is also responsible for
4 nuclear fuel management, core thermal-hydraulic
5 analysis, and in addition he is in charge of corporate
6 oversight activities such as the Independent Safety
7 Engineering Group and Corporate Health Physics.

8 The Manager of the SAFETeam Program reports
9 directly to me. This program provides a means for
10 Comanche Peak employees to confidentially identify
11 concerns that they may have in regard to nuclear
12 safety or quality. SAFETeam ensures that a complete
13 investigation is conducted of each concern and that a
14 written response is provided to the concerned
15 individual.

16 Our management has substantial nuclear
17 experience. This experience, strengthened during the
18 last several years through aggressive recruiting, is
19 broad. It encompasses engineering, construction,
20 quality assurance, and operations. The officers and
21 managers identified on this slide and on the previous
22 slide have 276 years of combined nuclear experience
23 prior to employment at Comanche Peak. This includes
24 203 years of commercial nuclear experience.

25 Our executive line management personnel are

NEAL R. GROSS
1323 Rhode Island Avenue, N.W.
Washington, D.C. 20005
(202) 234-4433

1 primarily located at the plant site. In addition,
2 most of the senior management personnel, including the
3 Chief Engineer and the Directors of Quality Assurance,
4 Construction and Management Services, as well as all
5 of the managers and supervisors in Nuclear Operations
6 are located at the plant. By being at the plant site,
7 we are directly involved in the day-to-day management
8 of plant activities and are able to implement the
9 hands on management approach. In addition, we're
10 readily available to our managers and supervisors to
11 address any issues or concerns as well as to provide a
12 visible leadership.

13 As you are aware, during hot functional
14 testing, deficiencies were identified related to check
15 valve backflow and out of sequence performance of a
16 step in a test. TU Electric, as well as the NRC,
17 conducted extensive evaluation to determine the causes
18 and corrective action to resolve these deficiencies.

19 (Slide) We are implementing the corrective
20 actions and the post modification testing which assure
21 us that these check valves function as designed. In
22 addition, maintenance procedures have been modified
23 and personnel have received additional training to
24 preclude recurrence. Administrative procedures have
25 also been revised to clearly state that the tasks in

1 any procedure are to be performed in the sequence
2 specified and personnel have been trained to the
3 revised procedures.

4 However, the important lesson that we
5 learned was that although we were rapidly approaching
6 operations, we're still performing these tests and
7 other activities with a construction-phase attitude.
8 I immediately directed my managers to assure that the
9 appropriate operational attitude was employed in the
10 remaining activities, particularly pre-operational and
11 acceptance testing. I also ensured that action was
12 taken to improve the documentation and reporting of
13 plant events and equipment failures in a more
14 aggressive and timely manner and to improve
15 communication among the operators and the operating
16 shifts. I believe that the actions taken are an
17 important factor in our transition to operational
18 readiness.

19 We appreciate the importance of making the
20 transition from construction to operation. (Slide) A
21 year and a half ago, we initiated a detailed and
22 comprehensive Operational Readiness Program. The
23 program assesses not only the readiness of the
24 Operations organization, but also the readiness of
25 support organizations such as Engineering,

1 Construction and Quality Assurance. Assistance was
2 obtained from consultants who were experienced in
3 plant operations as well as from our industry peers.

4 The program includes an assessment of
5 equipment, personnel, procedures, training and
6 maintenance. It emphasizes the interfaces between
7 organizations which support operation to assure
8 consistency of activities. The officers and managers
9 associated in these areas assess their areas of
10 responsibility and developed and implemented action
11 plans so that they will be able to demonstrate to me
12 that their organizations are ready to load fuel and
13 commence low power testing. We're working hard to
14 effect the transition and I believe that our pre-
15 operational testing demonstrates that we are
16 succeeding.

17 We also have diligently fostered a teamwork
18 culture as we prepared for this transition. We
19 provided a training program for managers which was
20 formulated and conducted by professionals who are
21 experienced in the area of management techniques and
22 team building concepts.

23 (Slide) As Erle Nye has emphasized,
24 complacency has no place in nuclear plant operation.
25 And we therefore will continue to strive to do better.

1 I have continually directed that all engineering,
2 construction and operation at Comanche Peak be
3 performed with a quality first attitude. This
4 attitude is imperative to safe plant operation. This
5 attitude requires that activities be performed safely
6 and in accordance with NRC regulations and our own
7 procedural requirements. I will continue to emphasize
8 this attitude. Personnel will continue to be held
9 accountable for their actions. I am keenly aware that
10 involved leadership is essential to ensure that
11 complacency does not set in at any level of the
12 organization and I take this responsibility very
13 seriously.

14 Austin Scott will now describe the status of
15 our readiness to load fuel and to begin low power
16 testing. He has 30 years of responsible management
17 experience in the Navy, 25 of it involved the safe
18 operation and maintenance of submarine nuclear power
19 plants. This experience has been complemented by his
20 management of our pre-operational programs and by
21 lessons learned from operating and near term plants
22 during his four years at Comanche Peak.

23 Austin?

24 MR. SCOTT: Thank you, Bill.

25 (Slide) Mr. Chairman and members of the

1 Commission, it is my privilege to outline for you
2 today the reasons why I believe that Comanche Peak
3 Unit 1 is nearing readiness to load fuel and to begin
4 low power testing. In doing so, I will discuss our
5 efforts to prepare ourselves to operate the plant. My
6 briefing will cover the development of a staff of
7 licensed operators, the status of our maintenance
8 program, and will conclude with a brief description of
9 where we stand with respect to other areas that go
10 together to comprise operational readiness.

11 (Slide) Over the years, we have been
12 successful in recruiting and retaining a good staff of
13 licensed operators. We presently have 32 active
14 senior licenses and 23 reactor operators. In
15 addition, there are 44 non-licensed plant equipment
16 operators which we call auxiliary operators. This
17 total of licensed and non-licensed individuals
18 significantly exceeds the numbers required to operate
19 Unit 1.

20 (Slide) Our current plans for shift manning
21 shown here exceed technical specification
22 requirements. The operators are on six rotating
23 eight-hour shifts. Each shift currently has a shift
24 supervisor in charge who holds an SRO license.
25 Reporting to him are our unit supervisor who also

1 holds an SRO license, two licensed reactor operators,
2 five auxiliary operators, two radwaste operators,
3 three radiation protection technicians and two
4 chemistry technicians. These numbers are minimums.
5 Some shifts will have more assigned than those that
6 I've shown.

7 Each shift will have a degreed individual
8 with an SRO license who has received additional
9 training to function as a Shift Technical Advisor. On
10 some shifts, this person is one of the unit
11 supervisors. In others, he is a separate individual,
12 but all shifts are covered by at least one degreed SRO
13 with STA training.

14 Over two-thirds of our plant operating staff
15 have been at Comanche Peak for more than six years.
16 They have been manning the control room for nine
17 years, operating systems as they became ready for
18 testing, participating in the test program and
19 controlling tested systems once they were turn over to
20 operations. Our operators have participated and
21 observed actual plant operations at other utilities
22 gaining hot operational experience. Our program has
23 produced experience levels in excess of those to which
24 we are committed and we have devoted a great deal of
25 time to operator training on site, both in the plant

NEAL R. GROSS
1323 Rhode Island Avenue, N.W.
Washington, D.C. 20005
(202) 234-4433

1 and in the simulator.

2 (Slide) In that regard, we take particular
3 pride in our simulator and the efforts that we have
4 made to assure that it looks and acts like the plant.
5 Before obtaining an initial license under our current
6 program, an operator has had a minimum of 240 hours
7 operating time in the simulator. Each year the
8 requalification program requires an additional 80
9 hours in the simulator over and above his required on-
10 shift time in the control room. This is the nominal
11 plan. During the past year, each operator has spent
12 in excess of 200 hours in the simulator, in
13 instruction and examination as part of the readiness
14 for operations program.

15 A recent INPO evaluation of our simulator
16 training found no serious deficiencies. They
17 commented favorably on the improvements that had been
18 made by both the operators and the instructors since
19 our previous evaluation in 1987. On the most recent
20 licensed operator requalification examinations
21 administered by the NRC staff, all 12 of our
22 candidates were successful. In the exit comments, the
23 examiners singled out the simulator performance as
24 being particularly strong.

25 But in spite of these favorable comments,

1 the operators themselves, as well as those of us with
2 managerial responsibility, thoroughly recognize the
3 risks of operational complacency at any level or at
4 any time. In our pursuit of excellence in plant
5 operation, we have set our goals high. To attain them
6 and to set the tone of operational excellence from the
7 start, we intend to employ extensive management
8 coverage around the clock during the more demanding
9 portions of the initial start-up program and,
10 depending on our progress at that time, into the first
11 weeks of commercial operation.

12 The operational goal that I mentioned is an
13 ambitious one. It is to bring Unit 1 on-line with the
14 performance results of a mature plant. That is to
15 avoid the kinds of initial operating cycle performance
16 numbers which NUREG 1275 forecasts.

17 (Slide) We also believe that our
18 maintenance program is fully ready to support plant
19 operation. It has been essentially in place and
20 maturing since 1984. We have continued to expand and
21 upgrade our procedures. Our mechanics, electricians
22 and technicians have been working on their own
23 equipment for a number of years, and we have continued
24 to improve our work control processes. The initial
25 review of the recent draft regulatory guide on

1 maintenance programs for nuclear power plants leads us
2 to believe that our present maintenance program
3 adequately addresses the key elements of the guide. A
4 more thorough review is now in progress.

5 (Slide) For a number of years, our
6 maintenance personnel have been heavily involved in
7 the support of plant completion and they have gained
8 significant experience through that effort. Our
9 preventive maintenance program is in place, but it has
10 been difficult to pursue aggressively during the
11 reinspection and corrective action effort. Our goal
12 is to have the ratio of preventive maintenance equal
13 to 60 percent of total maintenance man hours by the
14 end of the first refueling cycle.

15 During the reinspection and corrective
16 action period, our tracking data has not
17 differentiated between preventive and corrective
18 maintenance along conventional lines, but we estimate
19 that only about 20 percent of the maintenance manhours
20 we've spent over the past year have been in preventive
21 maintenance. The main restraint has been the
22 establishment of required plant conditions.

23 Our predictive maintenance program is
24 evolving. It now includes vibration analysis, lube
25 oil analysis, and thermographic imaging to identify

1 incipient failures or trouble spots before they become
2 genuine problems. It's a young, but we think, a good
3 program that includes the safety-related equipment and
4 a significant portion of the non-safety-related
5 equipment. Eventually, we expect to cover the entire
6 plant.

7 (Slide) Control of work is a matter of
8 increasing importance as we begin operations.
9 Currently, all maintenance activities must be approved
10 by the control room shift supervisor. And to assist
11 him in prioritizing, scheduling, and expediting
12 maintenance activities, we have established a Work
13 Control Center headed by an experienced manager with
14 an SRO license. The center is staffed by
15 representatives from Operations, Maintenance, I&C, and
16 other support organizations. Collectively, it
17 produces, issues, and manages an integrated work and
18 test schedule which includes a detailed plan for
19 individual work and testing items.

20 (Slide) Daily meetings are held to track
21 progress, to identify restraints in problem areas, and
22 to assign action responsibilities. Reports are
23 provided weekly to keep management informed of the
24 status of maintenance. Our maintenance backlog is now
25 just over 2,000 work orders of which about 1,000 will

1 be completed prior to entry into operating Mode 6.

2 As I mentioned earlier, the key to reducing
3 the maintenance backlog has been the establishment of
4 appropriate plant conditions. Maintenance work, at
5 least recently, has been almost exclusively in support
6 of testing. And while this has given us excellent
7 training under near-operating conditions, competing
8 priorities have taken their toll. My managers and I
9 have believed all along that our people could rapidly
10 work the backlog down once the test and construction
11 effort began to subside. I still believe this to be
12 the case.

13 We have formed a work group from the
14 construction organization and trained it to work to
15 operations procedures. This augments our existing
16 maintenance group similar to the way we expect to do
17 so in refueling outages. Rather than work side by
18 side with our mechanics, electricians and technicians,
19 the augment group will handle specific work
20 assignments coordinated out of the work control center
21 which I mentioned.

22 The requirement to do maintenance work is a
23 continuing challenge throughout the life of the plant.
24 Deferred maintenance is a mortgage on the future which
25 we are determined to avoid. We are convinced that we

1 have established a good team and a good program for
2 dealing with both corrective and preventive
3 maintenance.

4 (Slide) In passing, I might note that some
5 of you have visited our on-site maintenance training
6 facility and have seen the capability that we have to
7 give our personnel evaluated hands-on experience in a
8 realistic environment. Much of the equipment is
9 identical to that in the plant. We are quite proud of
10 the facility and are pleased to note that it has been
11 described as world class. We expect to be able to put
12 it to good use in our ALARA training, for pre-job
13 mock-up training and for detailed work planning.

14 (Slide) We have also been active in
15 developing a detailed trip reduction program. A
16 dedicated team of engineers, operators, technicians
17 and maintenance people collected data from other
18 utilities and studied the literature on reasons for
19 unnecessary trips. They evaluated what could be done
20 to minimize the possibility of those same events at
21 Comanche Peak, and have made specific recommendations
22 for actions to be implemented. Approximately 35 areas
23 were identified.

24 Where possible, modifications have been made
25 to hardware features. Procedures have been improved

1 to help reduce operator and technician errors, and
2 increased emphasis is being placed on the training of
3 test and calibration personnel where the potential for
4 inadvertent safety system actuation during testing
5 exists. We believe that this effort will pay
6 dividends in eliminating trips, scrams and inadvertent
7 actuations of the safety systems during plant
8 operations. As I mentioned, our goal is to come on-
9 line with the performance record of a mature plant.

10 The detailed procedures required for testing
11 and operations up to and including full power have
12 been issued and are ready for use. Emergency
13 operating procedures have been validated through
14 walkdowns and on the simulator, and they have been
15 satisfactorily audited by the NRC staff. We intend to
16 satisfactorily complete all corrective action growing
17 out of these audits prior to initial criticality.

18 As Bill Counsil noted, pre-operational
19 testing was essentially completed in 1984. To assure
20 the plant has been tested to applicable licensing
21 standards, given the changes, upgrades and
22 modifications that have been made since that time, we
23 developed what we called a prestart test program to
24 keep it separate from the previous programs. The
25 prestart test program has been almost as comprehensive

1 as the original pre-operational testing. With few
2 exceptions, of which the staff is aware, we have
3 redone the pre-op tests and are convinced that the
4 plant is tested to current licensing standards.

5 Audits show that our security program meets
6 the 10 CFR 73 requirements. It was put into effect
7 partially in August and into full effect on October
8 14th. Access to the protected area and the vital
9 areas is now controlled as it will be during plant
10 operations.

11 (Slide) We have a fitness for duty program
12 in place which we think is fully in compliance with
13 the recently issued NRC regulation. As required, it
14 applies to all personnel who have unescorted access to
15 the protected area and to members of the emergency
16 response organization. It includes pre-employment and
17 pre-access testing, random testing, and testing for
18 cause. A confirmed, positive test results in
19 withholding of access authorization to the protected
20 area until subsequent correction active appropriate to
21 the situation is taken.

22 (Slide) Comanche Peak Emergency Plan has
23 been recently tested in a full participation graded
24 exercise observed by the NRC and FEMA. The exercise
25 demonstrated that Comanche Peak, the surrounding

1 counties and the state of Texas are prepared to cope
2 with a severe nuclear emergency condition that would
3 necessitate protective action for the Comanche Peak
4 staff and for the public.

5 (Slide) To prepare ourselves for an orderly
6 and controlled transition from construction conditions
7 to the operational environment needed to load fuel and
8 operate, we have designed into our schedule an
9 operations preparation period. It will run for a
10 minimum of two weeks and will remain in effect until a
11 fuel load decision is made. Prior to starting this
12 period, we will require that all systems, rooms and
13 areas necessary to support fuel load in Mode 6 be
14 under the control of operations. All of the station
15 operating procedures for control of work, for system
16 operability, for meeting tech spec requirements and
17 for maintenance will be in effect as if we were
18 operating under the operating license.

19 Surveillances and preventive maintenance
20 will be performed under required license conditions.
21 Limiting conditions for operation from the technical
22 specs for Mode 6 will be imposed and any required
23 action statements will be performed. 10 CFR 50.72
24 reports that would be made to the NRC under license
25 requirements will be made to on-site representatives.

1 During this period, we intend, among other
2 things, to practice the procedures for loading fuel,
3 and to exercise our procedures for handling
4 radiological conditions requiring radiation work
5 permits, anti-contamination clothing, surveys and
6 normal radiological precautions in the radiation
7 control area. Security will remain in full effect for
8 the entire protected area and the Unit 1 vital areas.
9 We have prepared table top scenarios to support
10 control room training in other areas as appropriate to
11 finalize our readiness to load fuel and to proceed
12 into low power testing. A checklist of items required
13 to enter Mode 6 will be maintained and all items will
14 be completed prior to starting the fuel transfer
15 process once the license is issued.

16 As Erle Nye noted, the operations
17 preparation period is intended as a formal demarcation
18 between activities controlled by construction oriented
19 procedures to activities controlled by procedures
20 required for an operating plant. It gives us a buffer
21 zone for the operators to practice being fully in
22 control and fully responsible for their systems and
23 areas before fuel is actually loaded. We expect it to
24 reduce the likelihood of surprises and mistakes and to
25 establish an atmosphere of doing business under

1 licensed conditions before the license actually
2 applies.

3 (Slide) Looking beyond fuel load and low
4 power testing, we have charted a careful program for
5 power ascension testing which will include continuing
6 a formal program of critical self-assessment of
7 personnel and plant performance. Special teams have
8 been assigned to develop performance objectives and
9 assessment criteria in their areas to be reviewed at
10 low power, at the 50 percent power plateau, and again
11 at 75 percent power. Before proceeding beyond the 50
12 percent power point, we plan to operate for about a
13 week at between 45 and 50 percent power while test
14 results and the results of the self-assessment program
15 are reviewed. This will give us an opportunity to
16 look at hot operating proficiency under relatively
17 stable conditions before completing the test sequence.

18 (Slide) In summary, we believe that the
19 Comanche Peak staff, its programs and its equipment
20 are well along in preparation for loading fuel, and
21 beyond that for conducting low power testing and for
22 proceeding smoothly into power ascension testing.

23 The operators that I speak for look forward
24 to the opportunity to fuel the reactor, take it
25 critical and begin testing the plant systems at power.

1 We are prepared to do so in a controlled and
2 deliberate fashion under close scrutiny by our own
3 management team and the NRC. And we are committed to
4 the task of operating the plant conservatively with
5 professional skill and with the utmost concern for
6 safety.

7 Erle?

8 MR. NYE: Mr. Chairman, members of the
9 Commission, that concludes our formal remarks. We
10 would be pleased to answer any questions you might
11 have either now or later in the presentation.

12 COMMISSIONER CURTISS: I just have two or
13 three questions following up on the briefing.

14 Could you describe in more detail where you
15 stand on open items prior to fuel load, what the
16 status is and what your schedule is for resolving your
17 punch list items?

18 MR. SCOTT: The open item list is -- we're
19 down on Monday to about 8700 and we expect to work
20 this down to 2500 or so before we end up in ops prep.
21 We have scrubbed the list for operability. That is to
22 say we are checking whether or not the item itself has
23 a significance to us as far as system operability or
24 room operability and we're working on the ones that
25 are operationally significant first.

1 COMMISSIONER CURTISS: And can you give us a
2 sense for how long it will take to go down from 8700
3 to 2500, what your schedule is for that?

4 MR. SCOTT: We think that we'll be ready to
5 start getting into ops prep in about a week. It may
6 take awhile to get there once we get down to the
7 scrubbing the list down to the last few numbers.
8 Beyond that, I think it could take as much as a week
9 to get into ops prep and then we have committed to at
10 least two weeks once we're there.

11 COMMISSIONER CURTISS: On the thousand
12 maintenance items in the backlog that you won't have
13 worked off before Mode 6, do you have a schedule for
14 resolving those once you finish the first --

15 MR. SCOTT: We do. We have them distributed
16 in accordance with their mode significance and we
17 expect to work that number down to in the neighborhood
18 of 500 by the time we reach commercial operations.

19 COMMISSIONER CURTISS: Do you have a
20 schedule for the remaining 500?

21 MR. SCOTT: Well, we're not quite there yet,
22 but yes, we will have those in our scheduling process.

23 CHAIRMAN CARR: How many of your licensed
24 operators were previously licensed at some other unit?

25 MR. SCOTT: Two.

1 CHAIRMAN CARR: And how many now would you
2 say have significant hands-on experience?

3 MR. SCOTT: Well, hands-on experience
4 being --

5 CHAIRMAN CARR: Some hot operation at some
6 other unit or that kind of --

7 MR. SCOTT: I'm not sure how to quantify
8 that. We --

9 CHAIRMAN CARR: Other than the simulator is
10 what we're talking about.

11 MR. SCOTT: All of the supervisors and I
12 will say as many as five to six of the reactor
13 operators and about 18 of the auxiliary operators.

14 CHAIRMAN CARR: And you mentioned that some
15 of your SROs have college degrees. How many do you
16 have that are degreed SROs?

17 MR. SCOTT: Now, I have one degreed SRO
18 that's not an STA. We started our group of STAs in
19 the plant and they've done very well and we are moving
20 them up to unit supervisors. So, I think -- let me be
21 sure I've got it right -- about -- there are seven
22 total degreed SROs now, six of which started as STAs
23 and are either still STAs or unit supervisors and one
24 other operator who has gained a degree.

25 CHAIRMAN CARR: Do you have a program that

1 leads to college degrees for your people?

2 MR. SCOTT: We do but it's struggling. We
3 have not gotten to the point where we are happy with
4 it. It's a difficult problem to work, as you know,
5 and we've got more work to do in that area.

6 MR. NYE: Mr. Chairman, I might say we're
7 committed to having a degree program for our people.
8 We think there's a cadre of perhaps 120 to 130
9 candidates for these programs. We do have relatively
10 accessible educational institutions with which we're
11 negotiating now and we do expect to have a full degree
12 program paid by the company in place in a short
13 order.

14 COMMISSIONER ROBERTS: What is readily
15 accessible?

16 MR. NYE: Well, Stephenville, for one. By
17 Texas terms it's readily accessible.

18 COMMISSIONER ROBERTS: That's the most
19 barren, remote site I ever saw.

20 MR. NYE: We like to think of it as the
21 garden spot.

22 CHAIRMAN CARR: That means within 100 miles.

23 COMMISSIONER ROBERTS: What did you say, a
24 garden spot?

25 MR. NYE: A garden spot, yes.

1 COMMISSIONER ROBERTS: Well, let me ask you
2 a question.

3 MR. NYE: Yes.

4 COMMISSIONER ROBERTS: Minutia. Did you
5 construct the -- what is it, Squaw --

6 MR. NYE: Creek Reservoir. Yes, sir, we
7 did.

8 COMMISSIONER ROBERTS: Where does the water
9 come from?

10 MR. NYE: Well, it comes out of the Brazos
11 River primarily. It has some runoff, but we do pump
12 that reservoir full for initial service and we do have
13 supplemental pump capability as well, although it has
14 some runoff.

15 MR. SCOTT: Rolls right off the limestone.

16 COMMISSIONER ROBERTS: Thank you.

17 CHAIRMAN CARR: Thank you very much. And
18 before you all leave the table, I'd like you to be
19 joined by Ms. Garde, if she would, and we'll get her
20 testimony, please.

21 Welcome.

22 MS. GARDE: Thank you.

23 CHAIRMAN CARR: Proceed.

24 MS. GARDE: Thank you very much.

25 My name is Billie Garde and I'm attorney

1 representing the Citizens Association for Sound
2 Energy. CASE is a non-profit, tax-exempt public
3 interest organization in Texas which was formed in
4 1974. The purpose of the organization is to inform
5 the public about economics, health and safety
6 concerning the use of energy through a variety of
7 methods.

8 Historically, CASE's primary goals, or one
9 of their primary goals and activities has been to
10 bring out the truth in the manner in which Comanche
11 Peak Nuclear Power Plant has been designed and
12 constructed. CASE also participates regularly in
13 public activities such as television programs, forums,
14 radio talk shows and has done that since 1975.

15 Specifically and relevant to you is that
16 CASE became one of the three original intervenors in
17 the licensing hearing in 1979 and then remained as the
18 only intervenor after the other two admitted
19 interventions withdrew. CASE continued in the
20 operating license hearing for over six more years as
21 intervenor. In 1984 is when I began representing CASE
22 in connection with the licensing hearings.

23 In 1988, CASE and Texas Utilities reached a
24 settlement of the operating license issues and I agree
25 with Mr. Council's characterization that at the time

1 of the settlement CASE decided that the only remaining
2 concern was implementation, successful and adequate
3 implementation of the Corrective Action Programs that
4 had been hammered out over a period of years.

5 This resulted in both a settlement and a
6 joint stipulation. The joint stipulation is simply a
7 different method for CASE to accomplish the same
8 purpose that they have had all along. It gave CASE
9 extensive rights and opportunities to monitor
10 completion of Comanche Peak in an unprecedented
11 manner. I'd like to briefly summarize some of those
12 things. My written statement has the words, you can
13 read them, but basically we have three forms of
14 operations that we are engaged in.

15 The first is the Operations Review Committee
16 and Mrs. Juanita Ellis, who is the President of CASE,
17 was appointed as a regular member of the ORC. I'm the
18 alternate. At this time, the ORC is meeting on a
19 regular monthly basis and is extremely active and
20 involved in other subcommittee activities which
21 basically review everything about the plant on a
22 monthly basis at this point. I believe they meet
23 quarterly, regularly.

24 They review tech spec changes, licensing
25 amendments, procedures, violations and deviations

NEAL R. GROSS
1323 Rhode Island Avenue, N.W.
Washington, D.C. 20005
(202) 234-4433

1 identified by the Nuclear Regulatory Commission, audit
2 reports and findings from the regular staff. All of
3 these things are shared with the ORC through mail
4 packages. We then have meetings, we review them,
5 discuss them and come to some resolution on whether or
6 not the ORC agrees with what the site management's
7 proposed resolution or action is. At times we do and
8 at times we don't. When we don't, the ORC provides
9 input and suggestions to site management and they have
10 to react to that suggestion. Usually they take it.
11 Most of the time they take it.

12 CASE's involvement has been as a full
13 participating member. We don't just show up and
14 attend the meetings and not say anything. We ask
15 questions, we participate in subcommittees, we are
16 actively involved in the ORC roles. We've reviewed
17 and attended a lot of the various meetings as ORC
18 members and actively pursue those issues which are of
19 concern to us that arise through our work on the
20 monitoring project.

21 The monitoring project is CASE's essentially
22 day-to-day activities on Comanche Peak. Through
23 essentially Section 2.3 of the Stipulation, CASE was
24 provided the opportunity to monitor audits at the
25 plant. Now, this was something that CASE put on the

1 table in the settlement discussions as a method that
2 we devised in order to be able to determine what was
3 really going on at the plant. We could have asked for
4 or discussed at the settlement a lot of other options
5 in terms of how are we going to get the information
6 about what's happening at the plant. But we decided
7 that if we were able to monitor the audits, that we
8 would be able to essentially piggyback the auditing
9 programs review of the plant. So we would get the
10 benefit of watching what was happening throughout the
11 site as well as be able to determine at the earliest
12 possible opportunity if something was going wrong with
13 the audit program itself. Because of that, Section
14 2.3 gives CASE the right to also ask for our own
15 audits to be done. If we think the audit program is
16 out of control, we also can go in there and put
17 together some kind of audit to keep it on track.

18 Up to this point we have monitored about 60
19 audits to date. Now, what that means is that a CASE
20 consultant, and occasionally myself, have actually
21 gone on hands-on auditing activities. We've looked at
22 the same documents, we review the same procedures, we
23 look at the same hardware, we reach independent
24 conclusions on those audits and when we have
25 independent conclusions which are different from the

1 auditors, that becomes what is loosely called a CASE
2 concern.

3 Those concerns may be small. They may be as
4 minor as identifying a bolt or a weld that we have
5 some problem with to having fairly major programmatic
6 concerns. Through the stipulation process, we raise
7 those concerns to Texas Utilities and Texas Utilities
8 responds to those concerns in some manner. Now,
9 concerns go on a track which is clearly delineated in
10 the stipulation process and if they are not resolved
11 along the way and CASE continues to have a concern
12 that isn't taken care of correctly, it raises to the
13 level of a dispute.

14 A dispute is when we formally notify the
15 Nuclear Regulatory Commission that we've got a problem
16 and we want to get them involved in helping us sort it
17 out. They look at CASE's position and they'll look at
18 Texas Utilities' position and then they will reach
19 their own independent position on that issue. Now, if
20 the staff takes a position and CASE still disagrees
21 with it, we then can go forward to a 2.206 process and
22 could continue that through the courts if we wanted
23 to.

24 The reason that I explain this is because I
25 want to also reiterate and emphasize the point that

1 none of the issues that CASE has as concerns, whether
2 they come to CASE as allegations, whether they
3 independently are discovered by CASE at the plant,
4 are, if you will, captured or held within the TU/CASE
5 process. If we feel strongly enough about an issue,
6 we can pick up the phone and call the NRC staff about
7 that issue. If we feel that, for some reason, Texas
8 Utilities isn't appropriately advised of that issue,
9 we can pick up the phone and call. Most of the time
10 that would only be in the context of an OI
11 investigation, if something like that came up. But we
12 have the right to do that, we retain the right to do
13 that.

14 The other part of the project -- I did want
15 to tell you that we've had one dispute. We're in the
16 final resolution of that dispute. Everybody has taken
17 their final position and CASE now has to make a
18 decision on what it is going to do in response to the
19 NRC staff's position on that issue.

20 We are also in a preliminary stage of a
21 potential dispute. Besides that, there are a number
22 of concerns which TU and CASE are working on. None of
23 those are on track, if you will, to a dispute.

24 The real strength of the stipulation process
25 is the open communication between top level management

1 in Texas Utilities and CASE. This occurs regularly,
2 sometimes daily, but it occurs through monthly
3 scheduled meetings between Mr. Counsil, his advisor,
4 and Ms. Ellis and myself. We meet the first Wednesday
5 of every month. We have very open, frank, sometimes
6 loud sessions on our concerns on how things are going,
7 whether they're going well, whether we're having
8 interface problems, whether we're having major
9 disagreements on particular substantive issues. But
10 we do meet regularly and have managed to stay at the
11 table and keep talking regarding all of our different
12 concerns.

13 CASE is not here to brief you on fuel load
14 readiness. The only response that I have to the
15 presentation that you've been presented this morning
16 is that CASE does have a concern that we're a little
17 premature on fuel load readiness and that goes to
18 essentially two issues, the plant's actual condition,
19 the number of open items, the number of personnel on
20 the site. I have a little concern with Mr. Scott's
21 number of 8700 open items. My last check, which was
22 about a week and a half ago, was 26,000. So either
23 we're working off different lists or I'm aware of all
24 the other ones that have been closed out.

25 The second is the management attitude, what

1 the Commission usually refers to as character
2 incompetence. I'd like to briefly state that CASE's
3 concern on management attitude is that the site mid-
4 level management has not, in our view, yet
5 demonstrated the same level of sensitivity that top-
6 level management, the people that are talking to you
7 today, have demonstrated. In the incidents in which
8 we've observed Texas Utilities over the last couple
9 months that I would say raise to the level of an
10 incident, particularly the check valve, once top level
11 management got involved there was immediate,
12 responsive corrective action, appropriate, look at the
13 broad based concerns, looked at the generic
14 implications and immediately recognized the event for
15 what it was.

16 Our concern was and still is that that
17 attitude has not yet filtered down to mid-level
18 management sufficient to make us feel comfortable. I
19 know that that's one of the goals of the two week
20 operational readiness time period and it's something
21 that TU is working on and it's certainly something
22 that he's heard from us, Mr. Council has heard from us
23 before.

24 That is essentially a summary of what our
25 concerns are at this point. I'd be glad to answer any

1 questions you might have for us.

2 CHAIRMAN CARR: Thank you very much.

3 Commissioner Roberts?

4 COMMISSIONER ROBERTS: I have no questions,
5 just an observation. At a hearing before the
6 Subcommittee on Nuclear Regulation, I think Ms. Garde
7 and CASE took some bum wraps --

8 MS. GARDE: Thank you.

9 COMMISSIONER ROBERTS: -- and I think there
10 were some inferences about your integrity and your
11 motives in regard to this stipulation agreement that I
12 thought were quite unfair.

13 MS. GARDE: Thank you, sir. I appreciate
14 that.

15 COMMISSIONER ROBERTS: That's all I have.

16 CHAIRMAN CARR: Commissioner Curtiss?

17 COMMISSIONER CURTISS: Well, I would like to
18 commend both parties in this proceeding for what I
19 think is a unique and unprecedented agreement that
20 serves not only your interest but the interest of the
21 Commission as well. It does seem to me that for the
22 first time we had an agreement here that everybody
23 gave a little bit in and I trust from what you've
24 said, and I'll ask the licensee as well, that it's
25 proven to be an effective mechanism for raising and

1 resolving concerns that you might have.

2 Does the licensee concur in that?

3 MR. NYE: Yes, we do.

4 COMMISSIONER CURTISS: Okay. Just a couple
5 of quick questions. Is there an explanation for the
6 discrepancy between the open items, the 27,000 versus
7 8700

8 MR. CAHILL: I think I can help there. I
9 think what Austin Scott referred to was the work items
10 under operations and maintenance and represented
11 physical work, some adjustment or modification to the
12 physical plant. There are what we call paper items
13 which involved reconciling any missing part of the
14 record or they could be anything from a signature that
15 has to be traced down or a lost package. Those amount
16 to some 7,000 in addition and his number was 8,700.
17 That's roughly 9,000.

18 In addition, there are construction
19 completion items that probably make up the difference.
20 All of these, the paperwork and the construction work,
21 are being closed down very rapidly and that explains
22 to some extent the large number of people that we have
23 on site. In addition, because of the nature of this
24 project with all of the review groups and the need to
25 maintain the project records and track all of this

1 work from original construction through the corrective
2 programs at the same time that we're completing
3 construction and testing the plant, training and
4 getting ready for operation, while also maintaining a
5 cadre of the second unit, that adds up to around 7,000
6 people. Now, only about 3,000 of those are in
7 construction and they're going down very fast.

8 CHAIRMAN CARR: How many of those 7,000 are
9 Comanche Peak employees?

10 MR. CAHILL: There are 1,400 roughly TU
11 Electric employees and the remainder are consultants,
12 construction people, guards.

13 CHAIRMAN CARR: And how many of those--
14 what's the planned level at fuel load and criticality?

15 MR. CAHILL: Oh, at fuel load and
16 criticality, we expect by that time to be below 4,000.

17 COMMISSIONER CURTISS: How many of those
18 will be contractors?

19 MR. CAHILL: What's that?

20 COMMISSIONER CURTISS: How many of those
21 4,000 will be contractors?

22 MR. CAHILL: 1,400 permanent employees.
23 They include operators and engineers and quality
24 assurance people in support of the plant. And they
25 would be supplemented by contract guards and more or

1 less permanent support to bring that level to
2 something over 2,000.

3 COMMISSIONER CURTISS: When you reach the
4 end of your warranty run and your commercial
5 operation, does that number stay relatively constant?

6 MR. CAHILL: When both units are in service,
7 we'll reach a steady level that should be somewhere
8 between 2,000 and 3,000.

9 CHAIRMAN CARR: Any other questions?

10 COMMISSIONER CURTISS: I just had one other
11 quick question.

12 On the mid-level management concern, is that
13 a concern that falls within the scope of the ORC? Is
14 it an issue that has been raised there and are there
15 suggestions that you have as to how that issue might
16 best be addressed or resolved?

17 MS. GARDE: It has been raised at the ORC at
18 the last meeting briefly, although I think it most
19 appropriately has been raised at the management
20 meetings with Mr. Council. How the process would work
21 would be that if we didn't see some response or
22 reaction, then we would feel as our duty as an ORC
23 member to say, "Management isn't reacting properly to
24 this concern which we have raised. Now the ORC needs
25 to get involved." We've advised the ORC. We haven't

1 asked the ORC to do any action or take any action
2 because we think we've made management sufficiently
3 aware of what our concern is and that they're working
4 on that.

5 I would be concerned if we were here to talk
6 about whether or not they're ready to load fuel. I
7 would probably be more aggressive in saying that's a
8 very real concern. But I'm certainly willing on the
9 basis of TU's reaction and response to give them an
10 opportunity to try to work that out.

11 COMMISSIONER CURTISS: One other quick
12 question. You mentioned under the agreement that
13 you've got the right to come to the Commission through
14 a 2.206 or to call the staff.

15 MS. GARDE: Yes.

16 COMMISSIONER CURTISS: Does that agreement
17 permit you to go directly to the licensing board and
18 initiate a formal request for a hearing if that's an
19 option that you should decide you'd wish to pursue?

20 MS. GARDE: My view of the settlement
21 agreement is that we could not.

22 MR. NYE: There is no licensing --

23 MS. GARDE: Well, right. You asked if we
24 could initiate a new one. No.

25 CHAIRMAN CARR: Any other questions?

1 Thank you very much for your presentations.

2 At this time we'll ask the staff to come
3 forward.

4 You may proceed, Mr. Taylor.

5 MR. TAYLOR: Good morning, sir. With me at
6 the table, to my right, Tom Murley of the Office of
7 NRR and Bob Warnick, who is under OSP but is stationed
8 at the Comanche Peak site. Immediately to my left,
9 Denny Crutchfield and Chris Grimes, both from the
10 Office of Special Projects with the responsibility for
11 the work at Comanche Peak and the work of the staff.

12 We will brief you this morning on the status
13 of the staff work under Mr. Crutchfield's office, who
14 reports to Doctor Murley, and we will include
15 inspection activities at Comanche Peak.

16 I've separately informed the Commission of
17 staff activities related to anonymous letter you
18 received from "NRC staff inspectors" raising issues
19 with the current SALP process at Comanche Peak. This
20 information has also been publicly released. Doctor
21 Murley will provide some further mention of that
22 matter in his discussion.

23 I'll now ask Doctor Murley to commence.

24 DOCTOR MURLEY: Thank you.

25 Mr. Chairman, Commissioners, the purpose of

1 this briefing by the staff is to inform the Commission
2 of the status of licensing activities at Comanche Peak
3 as Unit 1 nears completion.

4 The last briefing the Commission had on the
5 status of Comanche Peak was during an NTOL status
6 meeting in mid-1987. We will come back and brief the
7 Commission again when we're prepared to recommend
8 issuance of a full power operating license.

9 The staff's presentation will be made by
10 Chris Grimes, at my far left, who's the Director of
11 the Comanche Peak Project Division, and Bob Warnick,
12 on my right, who's Assistant Director for Inspection
13 at the site. And, of course, Mr. Crutchfield is the
14 Associate Director for Special Projects since the
15 Comanche Peak Project Division returned to NRR in
16 January of this year, and Mr. Crutchfield reports
17 directly to me.

18 A considerable amount of work has been
19 accomplished at Comanche Peak in recent months. Soon
20 after the Special Project Activities were reassigned
21 to NRR in January, I directed that an operational
22 readiness assessment team should be planned to
23 determine the readiness of Comanche Peak to load fuel
24 and to begin start-up testing. That team, which is
25 organizationally independent of Special Projects,

1 began a two week inspection on Monday of this week.

2 Preliminary information that I have received
3 from the team is that there is a considerable amount
4 of work yet to be done at the plant before they're
5 ready for fuel load. Comanche Peak plant will have to
6 meet the same safety standards as all other plants
7 that we have licensed in recent years. I will rely
8 heavily on the findings of the operational assessment
9 team for my judgments.

10 Only after we're satisfied that the issues
11 important to plant safety have been acceptably
12 resolved and that TU Electric staff is prepared to
13 operate the plant safely will a low power license be
14 issued.

15 We have implemented a plan to address the
16 concerns raised in a memorandum to the Chairman dated
17 October 4th, apparently from an anonymous group of NRC
18 staff inspectors. I submitted this plan to the EDO on
19 October 10th and, as he mentioned, he forwarded to the
20 Commission on October 11th. We are treating that
21 memorandum similar to a differing professional opinion
22 in accordance with Manual Chapter 41.25, except that
23 we have had to adjust those procedures that do not
24 provide for an anonymous differing professional
25 opinion.

NEAL R. GROSS
1323 Rhode Island Avenue, N.W.
Washington, D.C. 20005
(202) 234-4433

1 In addition, Mr. Crutchfield has requested
2 that all NRC staff who have been involved in
3 inspection activities at Comanche Peak review the
4 draft SALP report and submit any comments they may
5 have to him by October 25th. The differing
6 professional opinion panel will review those comments
7 in conjunction with their review of the concerns
8 raised in the memorandum. Mr. Crutchfield and I will
9 then decide the appropriate course for completing the
10 SALP report after we have received the DPO panel
11 report.

12 Mr. Grimes will now make the staff
13 presentation.

14 MR. GRIMES: Good morning, Chairman Carr,
15 Commissioner Curtiss and Commissioner Roberts. My
16 name is Chris Grimes and I have been Director of the
17 Comanche Peak Project Division since it was created in
18 February of 1987 under the Office of Special Projects.

19 First, I will describe some of the NRC staff
20 activities which occurred early in the operating
21 license application review which is useful in
22 understanding the nature of some of the issues
23 associated with Comanche Peak.

24 Second, I will describe some of the Special
25 Project activities which are germane to the current

1 status of the project. Following my presentation, Bob
2 Warnick will describe the inspection activities
3 associated with our efforts.

4 TU Electric has substantially described the
5 history of Comanche Peak and the programs that have
6 been involved in their efforts to correct the design
7 and construction of the facility. I will try to avoid
8 repeating that information and focus on specific
9 matters that are of interest to the NRC staff's
10 efforts.

11 Testimony presented during the Atomic Safety
12 and Licensing Board hearings in 1982 raised several
13 issues related to pipe support designs and the process
14 for field design changes which were later referred to
15 as the Walsh-Doyle issues. The NRC sent a special
16 inspection team to Comanche Peak to explore those
17 issues. The special inspection team identified 19
18 areas of concern related to design control practices,
19 pipe support analytical methods and pipe support
20 construction.

21 The ASLB issued a memorandum and order in
22 December of 1983, as Mr. Council mentioned on the
23 quality assurance for design which concluded that the
24 Walsh-Doyle issues had not been adequately addressed
25 and required an independent design review of the

NEAL R. GROSS
1323 Rhode Island Avenue, N.W.
Washington, D.C. 20005
(202) 234-4433

1 plant, substantially expanding the scope of the issues
2 that might be litigated and therefore the extent to
3 which the staff would have to evaluate and document
4 the resolution of those issues.

5 TU Electric had initiated an independent
6 design review with Cygna Energy Services at the
7 request of the staff in 1983. TU Electric expanded
8 the scope of the Cygna Program in 1984 in response to
9 the ASLB's order. At about the same time, the
10 Executive Director for Operations directed that a
11 coordinated staff effort be developed to address all
12 of the pending concerns, including approximately 600
13 technical concerns and allegations which resulted in
14 the formation of the technical review team under a
15 senior NRR manager.

16 The TRT consisted of approximately 50 staff
17 and consultants who formed into discipline teams to
18 evaluate issues in seven broad areas. Those areas
19 were electrical and instrumentation, civil structural,
20 mechanical and piping, quality assurance and quality
21 control, coatings, test program and miscellaneous.
22 You can see the depth that the TRT explored issues at
23 Comanche Peak.

24 The results of that effort identified
25 additional detailed concerns which were documented in

1 Supplements 7 through 11 to the Staff Safety
2 Evaluation Report. These findings were a primary
3 motivation for TU Electric's formation of the Comanche
4 Peak Response Team and provided the central issues for
5 the CPRT Program plan.

6 In early 1985, the applicant requested that
7 the ASLB hearings be suspended while they implemented
8 the Cygna and CPRT Programs. The staff's efforts at
9 that point were focused on the manner by which these
10 programs would address the known specific issues and
11 their generic implications.

12 In early 1986, the staff issued Supplement
13 13 to the Safety Evaluation Report which concluded
14 that the CPRT Plan provided an adequate overall
15 structure to address all existing and any future
16 issues and identified any needed corrective actions.
17 The staff's evaluation also identified those items
18 that would have to be addressed during implementation
19 of the program.

20 Later in 1986, based on the CPRT's initial
21 findings, TU Electric began the development of a
22 Corrective Action Program which had as a central
23 element provisions for a complete validation of the
24 plant's design, departing from the early CPRT Plan for
25 sampling discipline-specific design properties.

1 In February 1987, the Office of Special
2 Projects was formed to provide the dedicated
3 management oversight of Comanche Peak in the TVA
4 Projects and to assess whether the identified problems
5 were on a path to an acceptable solution and, where
6 not, to identify acceptable solutions necessary to
7 enable the staff to complete its licensing review. At
8 about that time TU Electric presented the staff with
9 its plans for the Corrective Action Program.

10 TU Electric has described the scope and
11 elements of the Corrective Action Program. I would
12 like to pause before I describe the Special Project
13 activities and note the important features of the
14 Corrective Action Program.

15 Through the use of design documents and
16 field verification of the plant's construction, TU
17 Electric provided a means to trace the design basis
18 and the plant hardware and where they differed to
19 provide procedures to reconcile the differences.

20 During the implementation of the Corrective
21 Action Program, numerous design changes and physical
22 changes to the plant occurred, of varying
23 significance. Some of the changes resulted from
24 designer construction deficiencies. Others occurred
25 because of the need to provide a defensible design

1 basis, and still others occurred because of new
2 issues. For example, the resolution of generic
3 letters and bulletins. As a result, TU Electric had
4 to update the final safety analysis report to reflect
5 these changes.

6 Inasmuch as the staff's conclusions in its
7 Safety Evaluation Report had been developed in the
8 period from 1980 to 1984, the staff developed a plan
9 to evaluate the new amendments to the final safety
10 analysis report in conjunction with a comprehensive
11 review of earlier staff conclusions.

12 TU Electric's project staff maintain a file
13 of all of the FSAR amendments with cross references to
14 related staff conclusions in the Safety Evaluation
15 Report and all of its supplements. The staff used
16 this information to direct the staff's technical review as to
17 to assure the most efficient use of staff resources
18 and at the same time focus attention on those areas
19 with the greatest potential safety significance.

20 The initial efforts of the Comanche Peak
21 Project Division focused on the various programs. In
22 January 1988, we issued a program evaluation which
23 described the relationship between the Cygna CPRT and
24 Corrective Action Program. We concluded that with
25 specific conditions, these programs could be

1 reasonably expected to identify and resolve any design
2 and construction deficiencies.

3 Shortly thereafter, the CPRT completed its
4 efforts and presented its conclusions in the form of a
5 collective evaluation report and a collective
6 significance report.

7 Shortly thereafter, the staff issued
8 supplements 14 through 20 to the Safety Evaluation
9 Report, which described the resolution of the specific
10 pending issues and the associated programmatic
11 changes, generally following the format of the TRT's
12 findings.

13 In Supplement 20, the staff presented its
14 evaluation of the CPRT process and its conclusions.
15 The joint stipulation, which led to the dismissal of
16 the hearings in July, 1988, allowed the staff to shift
17 resources from the adjudication of issues to more
18 direct review and inspection efforts.

19 In 1989, the staff issued Supplement 21 to
20 the Safety Evaluation Report, which provided the first
21 update on the status of licensing issues since
22 Supplement 12 was issued in October 1985.

23 In July 1989, the staff briefed the Advisory
24 Committee on Reactor Safeguards on the status of
25 Comanche Peak and the issues that they had raised in

1 their 1981 letter to the Chairman. The ACRS concluded
2 that they do not need to take any further action
3 relative to Comanche Peak, affirming their previous
4 conclusion.

5 At present, the staff is completing its
6 review of the operating license application for
7 Comanche Peak. While there are still some issues to
8 be resolved, they are fairly typical of issues pending
9 on a near-term operating license: for example, the
10 application of leak before break to certain piping
11 designs, in this case the RHR line, and the resolution
12 of thermal stratification concerns for such piping
13 systems; completion of all equipment environmental
14 qualification summary packages, in this case for
15 certain cables and transmitters; implementation of the
16 full security program and conduct of a related
17 exercise to demonstrate personnel accountability
18 during an emergency evacuation of this site; the
19 resolution of recent seismic findings relative to the
20 adequacy of the plant seismic design basis, which is
21 similar to issues that were raised on Perry and
22 Vogtle.

23 In addition, we are pursuing generic
24 concerns related to Borg Warner check valve failures,
25 substandard fasteners and fittings, and capped-on

NEAL R. GROSS
1323 Rhode Island Avenue, N.W.
Washington, D.C. 20005
(202) 234-4433

1 wiring insulation failures, which have particular
2 applicability to Comanche Peak. We believe that these
3 and other pending issues can be effectively resolved
4 in a timely manner.

5 When TU Electric informs the staff that they
6 are ready to load fuel, we will advise Doctor Murley
7 of the status of any pending issues and recommend what
8 actions, if any, need to be resolved before low power
9 licensing or what license conditions should be
10 imposed. The Comanche Peak Project Division will
11 prepare a readiness memorandum from Mr. Crutchfield to
12 Doctor Murley, as is required under Inspection Manual
13 Section 94 300, which is usually presented by the
14 regional administrator.

15 At this point, I would like to ask Bob
16 Warnick to describe the inspection activities that
17 will support that finding, unless there are any
18 questions you'd like to ask of me at this time.

19 CHAIRMAN CARR: I have none.

20 MR. WARNICK: Thank you. My name is Robert
21 Warnick. I have served as the Assistant Director for
22 Inspection Programs, since the Comanche Peak Project
23 Division was created in 1987. My two lead senior
24 inspectors, Herb Livermore, in charge of construction,
25 and Joel Wiebe, in charge of operations, are with me

1 today.

2 Since our formation, the Comanche Peak
3 inspection staff and myself have been located at the
4 plant site. At our peak effort, we had a resident
5 professional staff of 15 inspectors and consultants.
6 We currently have a resident professional staff of 11.
7 In addition, we have used specialist inspectors and
8 teams from Headquarters and the regions.

9 During the period from September, '87,
10 through August, '88, more than 20,000 direct
11 inspection hours were applied at Comanche Peak,
12 resulting in 83 inspection reports. Most of this
13 effort was associated with the Corrective Action
14 Program and related construction activities.

15 During the period from September, '88,
16 through August, '89, the most recent SALP period, more
17 than 21,000 direct inspection hours were applied at
18 Comanche Peak, documented in 91 inspection reports.
19 During this period, we shifted our emphasis to the
20 pre-operational programs.

21 During the first half of 1989, we performed
22 three team inspections of the Corrective Action
23 Program. These were major milestones in our efforts
24 to complete our inspections of that program. In
25 general, we found that the Corrective Action Program

1 had been successfully and satisfactorily implemented.

2 The pre-operational test program for Unit 1
3 was originally completed in 1984. However in view of
4 the substantial number of design changes and
5 construction activities that have occurred since that
6 time, the NRC asked TU Electric to repeat all of the
7 pre-operational tests or to justify why specific tests
8 were not needed to be repeated. Approximately 90
9 percent of the pre-operational tests will have been
10 repeated by the time the utility completes their
11 prestart program.

12 During the past two years, inspectors and
13 specialists from Headquarters, the regions, and the
14 Technical Training Center have been utilized in the
15 inspections of Comanche Peak to insure we had the
16 appropriate technical expertise in our inspection
17 efforts and to provide an Agency-wide perspective of
18 Comanche Peak.

19 For example, the Region I NDE mobil van and
20 inspectors were on-site in 1988 and again in 1989 for
21 pre-service inspections and an independent NDE
22 assessment.

23 Headquarters provided inspection teams for
24 equipment qualification, seismic qualification, and
25 pump and valve operability.

NEAL R. GROSS
1323 Rhode Island Avenue, N.W.
Washington, D.C. 20005
(202) 234-4433

1 Region IV provided inspection teams for the
2 emergency preparedness appraisal, the emergency graded
3 exercise, and the emergency operating procedures
4 evaluation.

5 Representatives from Region II, Region IV,
6 and the Technical Training Center participated in the
7 operations and maintenance procedures team inspection.

8 And inspectors from Region IV have performed
9 inspections in the areas of security, radiation
10 protection, environmental monitoring, chemistry,
11 confirmatory measurements, and operator licensing.

12 The issues and weaknesses identified during
13 these and other inspections have been or are being
14 addressed by the applicant.

15 With regard to operator licensing and
16 training, we observed that the pass rate for reactor
17 operator exams had historically been poor. Following
18 a management meeting with the applicant in mid-1988,
19 TU Electric made significant changes to their operator
20 training program. In July '89, eight senior reactor
21 operators and four reactor operators were administered
22 requalification exams by the region. All of those
23 individuals successfully passed the examination,
24 indicating that the training program improvements have
25 had an effect.

NEAL R. GROSS
1323 Rhode Island Avenue, N.W.
Washington, D.C. 20005
(202) 234-4433

1 As TU Electric previously explained, they
2 have an adequate staff to support operation of Unit 1.
3 However, the licensed operators as a general rule do
4 not have much nuclear power plant operating
5 experience. TU recognized this weakness and took
6 steps to have the operators obtain hot operating
7 experience at similar facilities that are operating.
8 This is an area that we will be particularly sensitive
9 to during plant start-up and initial plant operation.

10 The SALP process for Comanche Peak was
11 suspended in 1984, because of the considerable
12 attention that was already being devoted by the NRC to
13 evaluating the plant and the company. We reinstated
14 the SALP process in 1987 and assessed the applicant's
15 performance for the period from September 1, 1987,
16 through the end of August, 1988.

17 The SALP Board assessed the applicant's
18 performance in both construction and operations
19 functional areas. The applicant's performance was
20 rated category one in the area of security, primarily
21 because of the state of the art equipment they had in
22 their comprehensive security plan. All other areas
23 were rated category two or were not rated because of
24 insufficient activity. Strengths were noted in
25 management involvement and control and staffing.

1 Weaknesses were identified in the handling of
2 deficiencies.

3 The SALP Board met again on September 19th,
4 1989, to review the applicant's performance for the
5 period September 1, '88, through the end of August,
6 '89. Because a differing professional opinion was
7 submitted to the Commission, the proposed initial SALP
8 report has not yet been issued.

9 At present, the Unit 1 construction and
10 related Corrective Action Program activities are
11 nearly complete, as are our NRC inspection activities.
12 The pre-operational tests are similarly nearing
13 completion. Out of 98 planned pre-operational tests,
14 94 have been performed. Test results for 78 have been
15 approved by the applicant's joint test group. Out of
16 30 planned acceptance tests for nonsafety systems, 29
17 have been completed by the applicant. Four safety-
18 related heating, ventilating, and air conditioning
19 pre-op tests and one nonsafety chilled water system
20 test remain to be performed.

21 As Doctor Murley described, beginning on
22 Monday of this week an independent operational
23 readiness assessment team is at the site to conduct a
24 two week inspection of the applicant's readiness for
25 plant operation.

NEAL R. GROSS
1323 Rhode Island Avenue, N.W.
Washington, D.C. 20005
(202) 234-4433

1 As TU Electric has described, they have
2 committed to a two week operational preparation period
3 following the completion of essential construction.
4 This will give them time to prepare, practice, and
5 demonstrate their readiness. Our site inspection
6 staff will continue to carefully monitor the
7 applicant's preparations for plant operation and the
8 resolution of remaining construction deficiencies as
9 part of our efforts to develop a sound basis for a
10 recommendation relative to the issuance of a license
11 for Unit 1, pursuant to Manual Chapter 94 300 of our
12 inspection program.

13 With regard to the status of Unit 2, in
14 April 1988, TU Electric postponed construction and
15 implementation of the Corrective Action Program on
16 Unit 2 to direct their efforts to Unit 1. Since that
17 time, construction on Unit 2 has been limited to those
18 activities required to support Unit 1 and to minimize
19 Unit 2 construction personnel in Unit 1 areas after
20 Unit 1 goes into operation. The applicant currently
21 estimates Unit 2 construction to be about 85 percent
22 complete, and that Unit 2 will lag Unit 1 by
23 approximately two years.

24 That concludes my presentation.

25 MR. TAYLOR: Mr. Chairman, I believe some of

1 the numbers that have been mentioned will give you an
2 idea -- the Commission -- of the extraordinary effort
3 that the staff has dedicated to the oversight in the
4 past years to the completion of construction and
5 licensing and inspection at Comanche Peak.

6 With that final thought, that concludes the
7 staff's presentation.

8 CHAIRMAN CARR: Any questions, Commissioner
9 Roberts? Commissioner Curtiss?

10 COMMISSIONER CURTISS: No, just a comment.

11 Picking up on the point that Mr. Taylor just
12 made, it does seem to me that the staff ought to be
13 commended for the work that's gone into this
14 proceeding, this briefing, not just the people here at
15 the table but the others that have been involved.

16 This case has had a long and tortuous
17 history and it's clear that we're not to the end of
18 the road yet. But for the effort that's gone in to
19 date, as well as the approach that Mr. Taylor and
20 Doctor Murley have outlined for the resolution of the
21 remaining issues, it seems to me it's a responsible
22 and an aggressive one and I think they're to be
23 commended.

24 That's all I have.

25 CHAIRMAN CARR: Well, I would like to thank

1 the representatives of Texas Utilities and the NRC
2 staff and CASE for this informative briefing. The
3 information we've heard today provides valuable
4 perspective on the progress at Comanche Peak and will
5 be useful to the Commission in our future
6 considerations of Comanche Peak.

7 As Texas Utilities is nearing completion of
8 the construction phase of Comanche Peak Unit 1 and
9 preparing for operations, I want to caution Texas
10 Utilities of the importance of the transition from
11 construction to operations and insure you take a
12 conservative approach in assessing your operational
13 readiness. It sounds like there is still work to be
14 done before fuel load and much paper and record clean-
15 up. The staff should follow this carefully.

16 I will be interested in the results of the
17 Operational Readiness Assessment Team inspection being
18 conducted this week and next week, and request the
19 staff to continue its close monitoring of that as
20 well.

21 Do my fellow Commissioners have any
22 comments?

23 If not, we stand adjourned.

24 (Whereupon, at 11:41 a.m., the above-
25 entitled matter was concluded.)

CERTIFICATE OF TRANSCRIBER


This is to certify that the attached events of a meeting
of the United States Nuclear Regulatory Commission entitled:

TITLE OF MEETING: BRIEFING ON STATUS OF COMANCHE PEAK

PLACE OF MEETING: ROCKVILLE, MARYLAND

DATE OF MEETING: OCTOBER 19, 1989

were transcribed by me. I further certify that said transcription
is accurate and complete, to the best of my ability, and that the
transcript is a true and accurate record of the foregoing events.



Reporter's name: Peter Lynch

NEAL R. GROSS
COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVENUE, N.W.
WASHINGTON, D.C. 20005

SCHEDULING NOTES

Title: Briefing on Status of Comanche Peak

Scheduled: 10:00 a.m., Thursday, October 19, 1989 (OPEN)

Duration: Approx 1-1/2 hrs

Participants: Licensee (Texas Utilities [TU Electric])) 45 mins

- Erle Nye
Chairman of the Board of Directors and
Chief Executive Officer
- William Council
Vice Chairman
- William Cahill
Executive Vice President
- Austin Scott
Vice President of Nuclear Operations

CASE 5 mins


- Billie P. Garde


NRC 20 mins


- Thomas E. Murley
- Dennis M. Crutchfield
- Christopher T. Grimes
- Robert F. Warnick

COMANCHE PEAK STATUS
October 19, 1989

THE TEXAS UTILITIES COMPANY SYSTEM







Comanche Peak Steam Electric Station

Licensing Status

October 19, 1989

Christopher Grimes

Robert Warnick

Contact: C. I. Grimes
Phone: 492-3299

HISTORICAL BACKGROUND

- 1982 Hearing Issues**
NRC Special Inspection Team
- 1983 ASLB Order on Design QA**
- 1984 CYGNA Program**
NRC Technical Review Team
TU Comanche Peak Response Team

HISTORICAL BACKGROUND
(continued)

- 1985 Hearings Suspended**
NRC Evaluation of CYGNA and
Comanche Peak Response Team
- 1986 SSER 13 on CPRT Plan**
TU Corrective Action Program
- 1987 Office of Special Projects**

CORRECTIVE ACTION PROGRAM (CAP)

Design Validation

- Design Basis Documents**

Hardware Validation

- Field Verification Methods**

Design/Hardware Reconciliation

CAP Impact on FSAR Review

SPECIAL PROJECT ACTIVITIES

1988 Program Evaluation

CPRT Conclusions

SSERs 14 - 20

Hearings Dismissed

1989 SSER 21 on Licensing Status

ACRS Briefing

INSPECTION ACTIVITIES

CAP Implementation

Preoperational Testing

Team Inspections

Operator Licensing & Training

Staffing


PLANT STATUS

SALP Findings

Unit 1 Preoperational Testing

Operational Readiness

Unit 2 Construction Resumption



TU ELECTRIC PRINCIPLES FOR ENHANCING NUCLEAR PROFESSIONALISM

- **Integrity and compliance**
- **Goals**
- **Accountability**
- **Management involvement**
- **Training**
- **Fitness for Duty**
- **Communications**



CPSES - UNIT 1

Location:	45 Miles S.W. of Fort Worth
NSSS:	Westinghouse PWR, 4-Loop 3411 MWt 1150 MWe 2 Safety Trains
Containment:	Steel lined, reinforced concrete
Heat sink:	Squaw Creek Reservoir, safe shutdown impoundment
A/E:	Gibbs & Hill
Principal constructor:	Brown & Root
Validation engineers:	Stone & Webster EBASCO IMPELL

KEY EVENTS

December 1974	CP issued
February 1978	OL Application submitted
June 1980	Intervenors admitted
December 1983	ASLB Memorandum and order issued
July 1984	NRC Technical Review Team (TRT) began
July 1988	ASLB Hearings settled

SIGNIFICANT PROGRAMS


- **Comanche Peak Response Team**
- **Cygna Independent Assessment Program**
- **Corrective Action Program**


CORRECTIVE ACTION PROGRAM

- **Design validation**
- **Hardware validation**

CASE OVERSIGHT

- **Representative on Operation Review Committee**
- **Monitor QA Audits**
- **Receipt of NRC correspondence**
- **Opportunity to attend NRC exit meetings**






AFW CHECK VALVE CORRECTIVE ACTIONS

- **Rework and test check valves**
- **Revise Maintenance Procedures**
- **Revise Administrative Procedures**
- **Retrain personnel to procedure revisions**
- **Improve documentation and reporting of plant events**
- **Improve communication**

OPERATIONAL READINESS PROGRAM

- **Readiness to operate plant**
- **Readiness of operation support organizations**
- **Readiness of equipment, personnel, procedures, training and maintenance**





OPERATOR STATUS

Current License Holders

• Senior Reactor Operator (SRO)	32
• Reactor Operator (RO)	23
• Auxiliary Operator (Non-Licensed)	44


SHIFT STAFFING

	Tech Spec Requirement	Planned Unit 1
Shift Supervisor (SRO)	1	1
Unit Supervisor (SRO)	1	1
Reactor Operator (RO)	2	2
Auxiliary Operator (Non-Lic)	2	5
Shift Tech Advisor	1	1
Rad Protection Tech	1	3
Chemistry Tech	1	2
Rad Waste Operator		2



MAINTENANCE PROGRAM

- **Experienced personnel**
- **Proven procedures**
- **Tested work control processes**
- **Corrective maintenance**
- **Preventative maintenance**
- **Work Control Center**









OTHER READINESS ACTIVITIES

- **Trip reduction**
- **Procedures**
- **Testing**
- **Security**

FITNESS FOR DUTY PROGRAM

- **Complies with current NRC regulation**
- **Applies to all personnel with unescorted access**
- **Pre-employment, pre-access, random and for cause testing**
- **Corrective action implemented for positive test**

EMERGENCY PLAN

- **Plan tested in full participation exercise**
- **Exercise observed by NRC and FEMA**
- **Exercise demonstrated plan acceptability**

OPERATIONS PREPARATION PERIOD

- **Minimum two-week period**
- **Systems and areas under operations control**
- **Station procedures in effect**
- **Tech spec conditions simulated**
- **Practice fuel load activities**
- **Full security implemented**
- **Training and assessment**

POWER ASCENSION SELF-ASSESSMENT

- **Establish performance objectives**
- **Establish assessment criteria**
- **Evaluation at 50% power**

