

**AEC DISTRIBUTION FOR PART 50 DOCKET MATERIAL
(TEMPORARY FORM)**

CONTROL NO: 6710

FILE: _____

FROM: Duke Power Company Charlotte, North Carolina 28201 A. C. Thies			DATE OF DOC 8-29-73	DATE REC'D 9-4-73	LTR x	MEMO	RPT	OTHER
TO: A. Giambusso			ORIG 3 signed	CC 19	OTHER	SENT AEC PDR X SENT LOCAL PDR X		
CLASS	UNCLASS XXX	PROP INFO	INPUT XXX	NO CYS REC'D 22		DOCKET NO: 50-270		

DESCRIPTION:
Ltr notarized 8-29-73....Requesting extension of latest completion date for Const. Permit CPPR-34 be extended from 10-1-73 to 11-4-73..
....

ENCLOSURES:

ACKNOWLEDGED
DO NOT REMOVE

PLANT NAME: Oconee, Unit # 2

FOR ACTION/INFORMATION 9-5-73 fod

BUTLER(L) W/ Copies	✓ SCHWENCER(L) W/ 8 Copies	ZIEMANN(L) W/ Copies	REGAN(E) W/ Copies
CLARK(L) W/ Copies	STOLZ(L) W/ Copies	DICKER(E) W/ Copies	W/ Copies
GOLLER(L) W/ Copies	VASSALLO(L) W/ Copies	KNIGHTON(E) W/ Copies	W/ Copies
KNIEL(L) W/ Copies	SCHEMEL(L) W/ Copies	YOUNGBLOOD(E) W/ Copies	W/ Copies

INTERNAL DISTRIBUTION

<u>REG FILE</u> AEC PDR OGC, ROOM P-506A MUNTZING/STAFF CASE GIAMBUSO BOYD MOORE (L)(BWR) ✓ DEYOUNG(L)(PWR) SKOVHOLT (L) P. COLLINS	<u>TECH REVIEW</u> HENDRIE SCHROEDER MACCARY KNIGHT PAWLICKI SHAO STELLO HOUSTON NOVAK ROSS IPPOLITO TEDESCO LONG LAINAS BENAROYA VOLLMER	DENTON GRIMES GAMMILL KASTNER BALLARD SPANGLER <u>ENVIRO</u> MULLER DICKER KNIGHTON YOUNGBLOOD REGAN PROJECT LDR <u>HARLESS</u>	<u>LIC ASST</u> DIGGS (L) GEARIN (L) ✓ GOULBOURNE (L) LEE (L) MAIGRET (L) SERVICE (L) SHEPPARD (E) SMITH (L) TEETS (L) WADE (E) WILLIAMS (E) WILSON (L)	<u>A/T IND</u> BRAITMAN SALTZMAN <u>PLANS</u> MCDONALD DUBE <u>INFO</u> C. MILES
<u>REG OPR</u> ✓ FILE & REGION(3) MORRIS STEELE				

EXTERNAL DISTRIBUTION

✓ 1 - LOCAL PDR Walhalla, S. C.	(1)(2)(10)-NATIONAL LAB'S	1-PDR-SAN/LA/NY
1 - DTIE(ABERNATHY)	1-R.Schoonmaker, OC, GT, D-323	1-GERALD LELLOUCHE
1 - NSIC(BUCHANAN)	1-R. CATLIN, E-256-GT	BROOKHAVEN NAT. LAB
1 - ASLB(YORE/SAYRE/ WOODARD/"H" ST.	1-CONSULTANT'S NEWMARK/BLUME/AGBABIAN	1-AGMED(WALTER KOESTER RM-C-427-GT
✓ 16 - CYS ACRS HOLDING Sent 9-5-73 to E. Goulbourne for Dist.	1-GERALD ULRIKSON...ORNL	1-RD..MULLER..F-309 GT

DUKE POWER COMPANY


POWER BUILDING

422 SOUTH CHURCH STREET, CHARLOTTE, N. C. 28201

A. C. THIES
SENIOR VICE PRESIDENT
PRODUCTION AND TRANSMISSION


P. O. Box 2178

August 29, 1973



Regulatory

File Cy.



Mr. Angelo Giambusso
Deputy Director for Reactor Projects
Directorate of Licensing
U. S. Atomic Energy Commission
Washington, D. C. 20545

Re: Oconee Nuclear Station - Unit 2
Docket No. 50-270
Provisional Construction Permit CPPR-34
Application for Renewal of Construction Permit

Dear Mr. Giambusso:

We hereby apply for an extension of time for completion of Oconee Nuclear Station Unit 2, covered by Provisional Construction Permit CPPR-34.

The original construction permit for Unit 2 called for completion of that unit by February 28, 1972. This date was extended to February 28, 1973 by your order dated March 1, 1972, from February 28, 1973 to September 1, 1973 by your order dated February 28, 1973, and subsequently extended to October 1, 1973 by your order dated July 30, 1973. As mentioned in our earlier requests for extensions of time, delays have been caused by late delivery of major reactor coolant system components and diversion of construction forces from Unit 2 to Unit 1 and solving problems occasioned by the lateness of that unit. In addition to these delays, modifications to the Unit 2 reactor vessel internals have extended the anticipated construction completion date. This latest request for an extension of time is necessitated because of difficulties encountered in the completion of the preoperational test program for Unit 2.

We now realistically expect to be ready to load fuel in Unit 2 on October 4, 1973. We hereby request that the latest completion date specified in Construction Permit CPPR-34 be extended from October 1, 1973 to November 4, 1973.

As required by Section 2.101 of the Commission's regulations, a copy of this request for an extension of time for completion of Oconee Nuclear Station Unit 2 is being served on Mr. Reese A. Hubbard, County Supervisor of Oconee County, South Carolina, the county in which the facility is located.

Very truly yours,

A. C. Thies
A. C. Thies

6710

Mr. Angelo Giambusso

Page 2

August 29, 1973

A. C. THIES, being duly sworn, states that he is Senior Vice President of Duke Power Company; that he is authorized on the part of said Company to sign and file with the Atomic Energy Commission this Application for Renewal of Construction Permit CPPR-34; and that all statements and matters set forth therein are true and correct to the best of his knowledge.

A. C. Thies

A. C. Thies, Senior Vice President

ATTEST:

John C. Goodman, Jr.
John C. Goodman, Jr.
Assistant Secretary

Subscribed and sworn to before me this 29th day of August, 1973.

Edna B. Farmer
Notary Public

My Commission expires:

October 24, 1977