

MONTICELLO

APPENDIX F

CONTAINMENT VESSEL DESIGN SUMMARY DESIGN

TABLE OF CONTENTS

	<u>PAGE</u>
1.0 INTRODUCTION	F.1-1
2.0 CONTAINMENT SYSTEM CRITERIA AND DESIGN	F.2-1
2.1 General	F.2-1
2.2 Applicable Codes	F.2-1
2.3 Materials	F.2-1
2.4 Design	F.2-1
2.4.1 Pressures and Temperatures	F.2-1
2.4.2 Design Loads	F.2.2
2.4.3 Load Combinations	F.2-5
2.4.4 Stresses	F.2-8
2.4.5 Design Reconciliation	F.2-8
3.0 LEAK AND OVERLOAD TESTS	F.3-1
4.0 FIELD REPAIRS	F.4-1
4.1 Introduction	F.4-1
4.2 Summary	F.4-1
4.3 Conclusions	F.4-3
ATTACHMENT A LEAKAGE AND OVERLAND TEST PROCEDURES AND RESULTS	
Vessel Geometry	F.A-1
Introduction	F.A-2
Procedure	
General	F.A-3
Preliminary Checks	F.A-4
Overload Test	F.A-5
Leakage Rate Test	F.A-6
Measurement of Leakage by Inner Chamber Method	F.A-7
Figure A Overload Test	F.A-8
Figure B Leakage Rate Test	F.A-9
Results of Inspection and Tests	
Preliminary Checks	F.A-10
Overload Test and Soap Film Inspection	F.A-10
Leak Rate Test	F.A-11
Reference System Hold Test	F.A.A
Thermocouple Data for Shell Temperatures	F.A.B

00-481

# MONTICELLO

## APPENDIX F

### CONTAINMENT VESSEL DESIGN SUMMARY DESIGN

#### TABLE OF CONTENTS (Continued)

Overload Test Chart	F.A.C
Overload and Soap Film Tests	F.A.D
Leakage Rate Test Data	F.A.E
Initial Test Procedure	F.A.F
ATTACHMENT B CODE CERTIFICATION FORMS AND DRAWINGS	
Code Form N 1 Drywell and Suppression Chamber	F.B-1
Code Form N 2 Air Lock	F.B-3
C.B. & I. Drawing 2 7 Drywell Shell Stretch	F.B-5
C.B. & I. Drawing 2C 3, Penetration Schedule and Orientation for Suppression Chamber	F.B-6

# MONTICELLO

## CONTAINMENT VESSEL DESIGN SUMMARY REPORT

### 1.0 INTRODUCTION

This report has been prepared for the Atomic Energy Commission by the General Electric Company. Its purpose is to provide technical information on the design of the containment vessel. It describes design and leak test criteria and methods and contains code forms and leak test results.

Previously submitted material has generally not been duplicated and where possible, references to this material have been included.

The containment vessel consists of a drywell and pressure suppression chamber, with a vent system connecting them. Numerous previously submitted documents contain diagrams of the system. A reactor building encloses the containment vessel and acts as a secondary containment when the containment vessel is in service. Both the containment vessel (primary containment) and the reactor building are described in Section 5.

The drywell is a light bulb shaped vessel with the spherical portion at the bottom and with the top cylindrical portion closed by a removable, flanged head.

The top head is of a type that can be easily opened. Details are such that all bolts are removable with the head and arranged so that they may be tightened using an impact wrench. A 24 inch diameter inspection opening is provided in the head. The top head closure and the inspection opening have been made leak tight by means of double compression seals with connections to permit leak testing by pressurizing the air space between the seals.

The suppression chamber is in the general form of a torus; however, in lieu of furnishing a double curved surface, the vessel is made up of 16 mitered cylindrical sections. Baffles, catwalks with steel grating floor and two manholes with ladders to the catwalks were provided. Manholes are flanged and bolted with a double compression seal with connections to permit leak testing by pressurizing the air space between the seals. Catwalks are capable of supporting a live load of 50 psf.

The vent system interconnecting the drywell and suppression chamber consists of vents between the drywell and a common header located within the suppression chamber, and downcomer pipes from the header terminating below the normal water level in the suppression chamber.

There are 8 vents equally spaced and uniformly sloped between the drywell and suppression chamber. Joints, permanently accessible, are provided in each vent to allow for relative movement due to expansion and contraction and other differential movements which may occur between the containment vessels. The common header for the vents is also in the general form of a torus and is also made up of 16 mitered cylindrical sections.

## MONTICELLO

The downcomer pipes are arranged so that there are 4 in panels with vents and 8 in panels without vents. Each downcomer has an outside diameter of 24 inches and a wall thickness of 1/4". The downcomer pipes terminate 4.0 ft below the minimum water level in the suppression chamber.

The sizes and arrangements of the drywell, suppression chamber and vent system are shown on tables and illustrations in Section 5. The suppression chamber is centered in the basement of the Reactor Building with the vertical axes of the vessels coincident.

## MONTICELLO

### 2.0 CONTAINMENT SYSTEM CRITERIA AND DESIGN

#### 2.1 GENERAL

The containment vessel is designed, fabricated and tested to meet applicable codes or standard requirements, in a manner that guarantees without failure the leak tightness and structural integrity of the system during all modes of plant operation or during any design accident condition. Failure of a containment barrier is defined as any failure which increases leakage rates above permissible values.

#### 2.2 APPLICABLE CODES PRESSURE VESSELS

The design, fabrication, erection and testing of the vessels conformed to the requirements of the American Society of Mechanical Engineers Boiler and Pressure Vessel Code, Section III Class B, 1965 edition, and all applicable addenda and Code Case Interpretations, including Code Cases 1177 and 1330.

The completed vessels were inspected and marked by a recognized inspection agency certifying that the requirements of the applicable standards and codes had been fulfilled. The vessels were stamped with the ASME Boiler and Pressure Vessel Code stamp in a permanently visible location, in accordance with Paragraph N 1500.

Other The design, fabrication, and erection of supports and bracing and like applications not within the scope of the ASME Code conformed to the requirements of the Specifications for the Design, Fabrication, and Erection of Structural Steel for Buildings, 1963 edition, of the American Institute of Steel Construction.

#### 2.3 MATERIALS

Materials used are in accordance with applicable codes. Plate materials are A212 B FBX and A516 70 FBX to A300. Pipe materials are A333 Gr. 1 seamless, forgings are A350 LF 1, bolts are A320 L7, A194 Gr 4, and A193 B8. Miscellaneous materials are A36, A284 B, API SLX 42, and A283 C.

#### 2.4 DESIGN

##### 2.4.1 Pressures and Temperatures

###### Drywell & Vent System

Maximum Internal Pressure:	62 psig @ 281°F
Maximum External Pressure:	2 psig @ 281°F
Design Internal Pressure:	56 psig @ 281°F
Design External Pressure:	2 psig @ 281°F
Operating Internal Pressure:	0 to 1 psig @ 150°F

Operating External Pressure:

0 to 1 psig @ 150°F

F. 2 1

REV 4 12/85

## MONTICELLO

### Suppression Chamber

Maximum Internal Pressure:	62 psig @ 281°F
Maximum External Pressure:	2 psig @ 281°F
Design Internal Pressure:	56 psig @ 281°F
Design External Pressure:	2 psig @ 281°F
Operating Internal Pressure:	0 to 1 psig @ 50 to 100°F
Operating External Pressure:	0 to 1 Psig @ 50 to 100°F
Lowest Service Metal Temperature	30°F

#### 2.4.2 Design Loads Normal Operating Condition

During nuclear reactor operation the vessels are subject to the specified Operating Pressures and Temperatures. The suppression chamber also is subject to the pressure associated with the storage of 75, 900 ft<sup>3</sup> of water distributed uniformly within the vessel.

#### Accident Condition

In addition to the specified Design Pressures and Temperatures, the drywell shell and closure head are designed and constructed to withstand jet forces of the following magnitudes in the locations indicated from any direction within the drywell:

Location	Jet Force (Max)	Interior Area Subjected to Jet Force
Spherical part of drywell	664, 000 pounds	3.69 sq. ft.
Cylinder and sphere to cylinder transition	256, 000 pounds	1.42 sq. ft.
Closure Head	32, 600 pounds	0.181 sq. ft.

The spherical and cylindrical parts of the drywell are backed up by reinforced concrete with space for expansion between the outside of the drywell and the concrete.

The above listed jet forces consist of steam and/or water impinging on the vessel causing a maximum metal temperature of 300°F. The jet forces listed above do not occur simultaneously. However, a jet force was considered to occur coincident with design internal pressure and a temperature of 150°F. Where the drywell shell is backed up by concrete it was assumed that local yielding will take place but it was established that a rupture will not occur. Where the shell is not backed up by concrete, the primary stresses resulting from this combination of loads did not exceed 0.90 times the yield point of the material at 300°F.

The suppression chamber was designed for the specified Design Pressures & Temperatures coincident with the loads associated with the storage of suppression pool water increased in volume to 83,700 ft.<sup>3</sup> and a jet force on each downcomer pipe of 21 kips.

## MONTICELLO

### Equipment Loads in Drywell

The vertical loads of the primary reactor vessel and reactor support concrete and equipment within the drywell were supported directly through the concrete fill within the drywell to continuous concrete fill below the drywell.

The design of the drywell in its final support condition included provision for the seismic shear and moments on the base of the reactor vessel support pedestal.

### Gravity Loads Applied to the Drywell Vessel include:

The weight of the steel shell, jet deflectors, vents and other appurtenances.

Loads from equipment support structural members.

An allowance of 10 psf for the compressible material to be temporarily applied to the exterior of the vessel for use as concrete forms.

The live load on the equipment access opening: 20 tons.

The live load for the depth of water on the water seal at the top flange of the drywell with the drywell hemispherical head removed, or loads from refueling seals without head removed.

The weight of contained air during test.

A temporary load due to the pressure of wet concrete to be placed directly against the exterior compressible material attached to the exterior of the drywell and vents as shown on the drawings. It is intended that the concrete be placed at a rate of 18 inches in depth per hour. It is estimated that this rate of placement will result in a radial pressure on the vessel of 250 psf. Consideration was given to the residual stresses due to the unrelieved deflection of the vessel under this load, applied in successive 3 foot high horizontal bands.

### Gravity Loads Applied to the Suppression Chamber include:

The weight of the steel shell including baffles, catwalks, headers, downcomers and other shell appurtenances.

The suppression pool water stored in the vessel.

The temporary load of 200 psf on the horizontal projected areas of the vessel due to the weight of wet concrete and concrete forms to be supported from the vessel during the construction of the floor above. The ASME Code allowable stresses were increased by 33 percent for the combination of this temporary load with other concurrent loads.

The weight of contained air during test.

## MONTICELLO

### Lateral Loads Wind Load

The drywell vessel which was exposed above grade prior to construction of the Reactor Building was designed for wind loads on the projected area of the circular shape in accordance with the height zones below in combination with other loads applicable during this stage with stresses limited to 133% of the ASME Code allowable stresses.

<u>Height above grade (ft.)</u>	<u>Wind Load (psf)</u>
0 30	15
30 100	21
Over 100	27

### Earthquake Loads Drywell

A lateral force equal to the seismic coefficients indicated in Figures F.2.1 and F.2.2 applied to the drywell permanent gravity loads and a vertical force equal to 4% of the permanent gravity loads were assumed as acting simultaneously with each other and were taken concurrently with the permanent gravity loads, accident pressure conditions and other lateral loads.

### Suppression Chamber

A horizontal acceleration of 12%g was applied at the mass center of the suppression chamber and combined as stated above with a vertical acceleration of 4%g and the gravity loads, accident pressure, etc.

### Suppression Chamber Baffles Loads

- 1) Horizontal: 6 psi on full area of each member of baffle, to provide support against wave action
- 2) Vertical: Dead load of baffle members

### End Connections

Designed as slip joints so baffles do not act as ties or struts for suppression chamber shell. End connections designed for up to 50% overstress so baffle connections will fail before any damage can be done to suppression chamber shell.

### Vent Thrust

The vent pipes and their connections to the drywell, the suppression chamber and the header were designed for the following loads:

## MONTICELLO

**Normal and Refueling Operation** A force resulting from the differential horizontal and vertical movements between the drywell and suppression chamber due to changes in temperature. For this condition it was assumed that the drywell temperature is 150°F and the suppression chamber temperature is 50°F.

**Initial and Final Test Conditions** A force equal to design pressure times the net area of the connecting ring between the vent pipe and the expansion bellows plus a force equal to design pressure times the flow area of the vent pipe.

**Accident Condition** Forces similar to those above except the temperature of the drywell was taken as 281°F.

**Header Loads** - The weight of the containment cooling headers in the drywell, the spray header in the suppression chamber and the header on the outside suppression chamber were included in the gravity loads to be considered in the design of the vessels. The header outside the suppression chamber was flooded for all loading conditions. The spray headers in both vessels were considered as being empty except during the "Refueling" and "Accident" loading conditions.

### 2.4.3 Load Combinations

The vessels were designed for the loading combinations listed below.

#### 2.4.3.1 Drywell and Vent System

##### 2.4.3.1.1 Initial test condition at ambient temperature at time of test

- Dead load of vessel
- Test pressure
- The weight of contained air
- Lateral load due to wind or earthquake, whichever is more severe
- Vent thrusts
- Vertical earthquake load
- Header load

##### 2.4.3.1.2 Final test condition at ambient temperature at time of test

- Dead load of vessel and appurtenances
- Gravity loads from equipment supports
- Gravity loads of compressible material
- Dead load on welding pads
- Design pressure internal and/or external
- Loads due to earthquake in combination with internal pressure only
- Effect of unrelieved deflection under temporary concrete load
- Restraint due to compressible material
- Vent thrusts
- Weight of contained air
- Header load



## MONTICELLO

### 2.4.3.1.3 Normal operating condition at operating temperature range of 50°F to 150°F

- Dead load of vessel and appurtenances
- Gravity loads from equipment supports
- Gravity load of compressible material
- Loads due to earthquake in combination with 0 psig internal pressure only
- Vent thrusts
- Restraint due to compressible material
- Dead load on welding pads
- Effect of unrelieved deflection under temporary concrete load
- Operating pressure internal or external
- Live load on personnel air lock and equipment access opening
- Loads from refueling seal
- Header load

### 2.4.3.1.4 Refueling condition with drywell hemispherical head removed at operating temperature range of 50°F to 150°F

- Dead load of vessel and appurtenances
- Gravity loads from equipment supports
- Gravity load of compressible material
- Dead and live loads on welding pads
- Water load on water seal at top flange of drywell
- Effect of unrelieved deflection under temporary concrete
- Restraint due to compressible material
- Live load on personnel air lock
- Live load on equipment access opening

### 2.4.3.1.5 Accident condition

- Dead load of vessel and appurtenances
- Gravity loads from equipment supports
- Gravity load of compressible material
- Dead load on welding pads
- Loads due to earthquake in combination with internal pressure only
- Design pressure and temperature
- Effect of unrelieved deflection under temporary concrete load
- Restraint due to compressible material
- Vent thrusts
- Jet forces
- Header load

## MONTICELLO

### 2.4.3.2 Suppression Chamber

#### 2.4.3.2.1 Initial and final test condition at ambient temperature at time of test

Dead load of vessel and appurtenances  
Suppression pool water  
Loads due to earthquake in combination with internal pressure only  
Design pressure internal or external  
Vent thrusts  
Weight of contained air  
Header loads

#### 2.4.3.2.2 Temporary condition at ambient temperature during construction

Dead load of vessel and appurtenances  
Loads due to earthquake  
Temporary concrete construction loading  
Live load on catwalks and platforms  
Headerload

#### 2.4.3.2.3. Normal operating condition at 50°F 100°F

Dead load of vessel and appurtenances  
Suppression pool water  
Loads due to earthquake in combination with 0 psig internal pressure only  
Header loads  
Operating pressure internal or external  
Live load on catwalks and platforms  
Vent thrust

#### 2.4.3.2.4 Accident Condition

Dead load of vessel and appurtenances  
Suppression pool water  
Loads due to earthquake in combination with internal pressure only  
Design pressure  
Vent thrusts  
Jet forces on downcomer pipes  
Header loads

## MONTICELLO

### 2.4.4 Stresses - Primary Stresses

The enclosure was so designed that primary membrane stresses resulting from the above listed combinations of loads did not exceed those permitted by the Code.

#### Primary and Secondary Stresses

Secondary membrane and bending stresses in the drywell, suppression chamber and vent system resulting from distortions due to specified internal pressure, loads, and temperature were computed. In the calculation of these stresses all resistances to uniform increase in radius were considered. Combined primary and secondary stresses were within limits specified in the ASME Boiler & Pressure Vessel Code.


#### Earthquake Stresses

Stresses under seismic loading did not exceed the ASME Code or the AISC Code allowable stresses. Use of the 1/3 increase that is normally permitted when considering earthquake loads was not required.

### 2.4.5 Design Reconciliation

A design basis review of the drywell identified differences between the seismic acceleration curves shown in Figures F.2.1 and F.2.2 and those specified in Appendix A, Section A.3 and as stated in USAR Section 5.2.5.3.1. An engineering review of these differences concluded that results reported in Section 2.4 of this appendix are still valid when the seismic accelerations identified in Appendix A are considered in the analysis.

00-481



**FIGURE P.2.1 DESIGN SEISMIC COEFFICIENT (TOP SUPPORTED)**

SEP 4 1985




FIGURE F.2.2. DESIGN SEISMIC COEFFICIENT (TOP UNSUPPORTED)

REV. 1 11/85

## MONTICELLO

### 3.0 LEAK AND OVERLOAD TESTS

A complete report on the leak test and overload test is included herein as Attachment "A". This report was prepared by Chicago Bridge and Iron Company and contains the test procedure as well as the test results. All leakage rates were well within the allowable limits.

## MONTICELLO

### 4.0 FIELD REPAIRS

#### 4.1 INTRODUCTION

In January, 1968, a crack was discovered where a shop assembled nozzle penetration insert plate was welded to the drywell shell of the containment vessel. Extensive inspection, magnetic particle testing and metalurgical examinations were undertaken to determine the cause and extent of cracking. These tests revealed the cracking to be the surface type and most of the cracks were found to be in the insert plate heat affected zone on the chamfered edge. The cracks discovered were longitudinal and immediately adjacent to the weld, ranging in depth from approximately 1/32 to 3/16". No subsurface cracking was detected. The major portion of the cracking occurred on the inside surface and was not confined to a particular type or size of chamfered insert plate.

The fabricator of the containment vessel (C. B.&I.) compiled a detailed report on the cracks, evaluation of the cracks, laboratory simulation of the cracks, analysis of the cause of cracking, and laboratory and field tests of the containment vessel and vessel material. Copies of this report are on file at Chicago Bridge and Iron's Oak Brook, Illinois offices and at General Electric's San Jose, California office, as well as the applicant's office. Nineteen copies of this report were unofficially distributed to the Chief, Reactor Project Branch 1, DRL, of the USAEC in March, 1968. The cracks, evaluation of the cracks, the above report and weld repair procedures were the subject of an information meeting held with the AEC on March 20, 1968. Because of this extensive reporting, only a summary of the problem and repairs are included as part of this report.

#### 4.2 SUMMARY

- A) surface cracking, ranging in depth from 1/32" to 3/16", was initially detected on January 18, 1968, mostly confined to the inside of the chamfered insert plates. No subsurface cracks were found.
- B) An extensive field and laboratory investigation revealed that this cracking occurred as a result of the presence of hydrogen, high residual stresses, discontinuities at the surface, and high hardness. Laboratory tests simulating actual field temperature conditions resulted in similar cracks. It was concluded that such cracking could be prevented by using higher preheat and post heat temperatures which would tend to alleviate all of the above conditions, except the surface discontinuities.
- C) A magnetic particle examination was made of all field welds, both inside and outside, subsequent to discovery of this cracking and prior to pneumatic testing of the vessel.
- D) Cracks were traced out using carbon arc gouging and all cracks were repaired using 200° to 300°F preheat and 200° to 300°F post heat for one hour. Repaired areas were radiographed and magnetic particle examined after at least 24 hours delay.



## MONTICELLO

- E) All repaired and adjacent areas were again magnetic particle examined during the pneumatic test after the vessel had reached 5 psi pressure. No weld repairs were required.
- F) All repaired and adjacent areas were again magnetic particle examined after the vessel had reached 26 psi pressure. Again no weld repairs were required.
- G) Following the overload and leak rate test of the vessel, a magnetic particle examination was made of all the field welds around all insert fittings, both inside and outside, and spot checks were made of main vessel joints. No weld repairs were required.

### 4.3 CONCLUSIONS

The absence of cracking as evidenced by the extensive magnetic particle testing during and subsequent to the pneumatic testing of the vessel substantiates the adequacy of the procedures developed for examining welds and for making repairs.

MONTICELLO

APPENDIX F

Attachment "A"

C.B.&I. Report of Initial Overload Test

and

Leakage Rate Determination

of the


Pressure Suppression Containment

for the

Monticello Nuclear Generating Plant

F.A i

REV 4 12/85



P.4-

879 4 12/95

MONTICELLO  
INITIAL OVERLOAD & LEAK RATE TEST REPORT  
OF THE CONTAINMENT VESSEL  
MONTICELLO NUCLEAR PROJECT  
MONTICELLO, MINNESOTA

INTRODUCTION

The Monticello Nuclear Power Project of the Northern States Power Company incorporates a pressure suppression containment system with a drywell having interconnecting vent lines to a suppression chamber. The system is intended to provide a leak resistant enclosure for the nuclear reactor and any steam or gases that may be released. The vessel is of the shape and size as shown on Page F.A 1.

The drywell and suppression chamber were designed, erected and tested by Chicago Bridge & Iron Company under a contract with General Electric Company and in accordance with General Electric Company specifications. The containment was designed and constructed in accordance with the rules of Section III of the ASME Code as a class "B" vessel. The containment vessel, consisting of interconnected drywell and suppression chamber, was stamped after completion and testing with the ASME symbol for the design internal pressure and design temperature.

The drywell was constructed on a skirt, but the lower portion was embedded in concrete prior to the vessel test. However, a Halogen leak test was conducted on all embedded seams to insure their leak tightness prior to this embedding operation. The suppression chamber was constructed on permanent steel columns with shear ties to resist all horizontal earthquake forces. All plate seams, excluding the embedded portion, were accessible for inspection inside and outside before and after the pressure test. All permanent connections were welded in place in the shell of each vessel.



## MONTICELLO

Since outside weather conditions were severely cold at the time of test, a temporary encasement was built around the vessel. This temporary encasement was made from patented scaffolding and sheets of polyethylene, and its interior was heated to obtain an environment suitable for testing the vessel.

### GENERAL PROCEDURE

The following test was made: The procedure for the overload test fulfilled the requirements of Section III of the ASME Code including Code Cases 1177 5 and 1330 1 and the latest addenda as of July 1966. The overload test was made with the suppression chamber partially filled with water to the accident condition level (83,700 cubic feet). Both the drywell and suppression chamber were simultaneously pressurized with air to 125% of the design pressure.

The leakage rate test is performed by comparing a pressure in the containment vessel to a pressure in an inner chamber which is an integral part of the reference system. The reference system was tested with a Halogen leak detector and an absolute pressure test was conducted for 39 hours prior to the leakage rate test.

The drywell and suppression chamber were tested for leaks in accordance with General Electric Specification No. 21A5642. A general description of the reference system type of leakage test is as follows: By locating the inner chamber inside the drywell and inside the suppression chamber approximately at the center of the individual air masses, the average temperature of each air mass can be proportionately represented. Previous tests have shown that the data of successive midnight to dawn periods can be compared due to relatively uniform temperature conditions during this period.

## MONTICELLO

The negligible difference in average air temperature between the inner chamber and the containment vessel eliminates the possibility of a pressure differential being caused by temperature. With the reference system tested, any relative decrease in containment vessel pressure must be considered as external leakage. A manometer is used as the pressure differential sensing device between the reference system and the vessel. Page F.A 4 describes the relationship between the differential pressure measurements to the per cent leakage.

Interior measurements of dew point and air temperatures were made and included in the calculation of the leakage rate. The results of the test are shown in Appendix F.A.E.

### PRELIMINARY INSPECTION AND TESTING

Before the overload and leakage rate test at Monticello, preliminary inspection and testing was performed in the shop and field. All shop welded manholes and nozzles were magnetic particle inspected after stress relief. The personnel lock was shop assembled and tested for structural adequacy. A leak test of the lock was performed in the shop on gasket seals, valves, shaft penetrations, nozzles and piping.

At the Monticello site, the reference system was tested by pressurizing with Freon and using a Halogen leak detector. After installation, the dew cell elements and resistance bulbs were tested in position and found to be operating. The reference system was purged of Freon and pressurized with nitrogen for the absolute pressure test. This test was started at 5:00 P.M. February 7, 1968, and concluded at 8:00 A.M., February 9, 1968.



## MONTICELLO

The data compiled during this time, showed the reference system to be leak tight within the accuracy of the instruments. However, at the start of the leak rate test and after the final soap film test, a leak was found to have been created at Valve B. This leak was corrected and retested prior to starting the leak rate test. A discussion was held with General Electric, and it was agreed that another hold test of the reference system was not necessary.

A 2 psig soap film leak test of the inner door and a 10 psig soap film test of the exterior door of the personnel lock was made. No detectable leaks were found in either case.

The air space between the double gasketed connection of the head flange, equipment hatch, stabilizer hatches and manholes was pressurized to approximately 100 psig and soap film tested. No detectable leaks were found.

### OVERLOAD TEST

After testing of the reference system, the containment vessel was closed for the overload test. The suppression chamber had been filled with water in accordance with Step B 6 of the test instructions and at 12:00 noon on February 9, 1968, pressurizing operations were begun. The vessel was pumped to 5 psig and a complete soap film test of the vessel was made.

Pressurizing operations were resumed and at 10:47 A.M. February 10, 1968, overload pressure (70 psig) was reached. After one hour the pressure in the vessel was reduced to design pressure (56 psig) and the soap film test was started.



## MONTICELLO

### LEAKAGE RATE TEST'

The leakage rate test of the vessel in the wet condition began at Midnight, February 10, 1968, and terminated at 7:00 A.M., February 13, 1968. Internal fans were used in the drywell and suppression chamber for the circulation of air in order to obtain uniform conditions. External heaters were turned on intermittently to maintain a reasonable outside temperature.

To obtain a dew point temperature (and a water vapor pressure) three dew cells were located in the suppression chamber and three in the drywell. Ten resistance bulbs were used for temperatures, three in the suppression chamber, one in the water, one in the vent line, and five in the drywell. These locations are illustrated in Figure B. At 7:00 A.M., February 13, 1968, the leak rate test was concluded and the vessel pressure was reduced to atmospheric.



MEASUREMENT OF LEAKAGE  
BY THE INNER CHAMBER METHOD

$V$  = Geometric Volume of Containment Vessel

$P$  = Absolute Pressure of Containment Vessel


$E.A. = \text{Total Expanded Air Content} = V \times \frac{P}{14.7}$

$\text{Loss} = \text{Initial Expanded Air} - \text{Final Expanded Air}$

$\text{Per Cent Loss} = \frac{V \times \frac{\text{Int. } P}{14.7} - V \times \frac{\text{Fin. } P}{14.7}}{V \times \frac{\text{Int. } P}{14.7}} = \frac{\text{Initial } P - \text{Final } P}{\text{Initial } P} \times 100$   
(as a positive Value)

A basic preliminary step is the installation and thorough check of an Inner Chamber with connecting tubing and instruments to assure that the assembly will be an absolutely tight reference system.

The Inner Chamber Method eliminates temperature measurements from the calculations. At periods of relatively uniform temperature throughout the Containment Vessel and the Inner Chamber, usually midnight to dawn, the temperature will cause negligible differential pressure reading on the Manometer. During the uniform temperature periods, however, a leakage of air from the Vessel will be measured on the Manometer by a decrease in Vessel pressure as compared with the leaktight Inner Chamber. This decrease in pressure between the Initial and Final periods of uniform temperature is  $\text{Final } P - \text{Initial } P$ .



Hence,  $\text{Per Cent Loss} = \frac{\text{Final } \Delta P - \text{Initial } \Delta P}{\text{Int. } P} \times 100 = \text{a positive val.}$


If  $\Delta P$  and  $P$  are measured in inches of water and pounds per square inch respectively, and the leakage is to be calculated as a negative value,

Then,  $\text{Per Cent Loss} = - \frac{\text{Initial } \Delta P - \text{Final } \Delta P}{\text{Int. } P \times 13.6} \times 100$



PORTH J. 110

Fig. B. Diagram of the Test to Determine  
the Effect of the  
Temperature on the  
Rate of Reaction of  
the System



E. A. 5

HV 4 19/05

## MONTICELLO

### RESULTS OF INSPECTIONS AND TESTS

#### PRELIMINARY CHECKS

The field magnetic particle inspection of manholes and nozzles did not find any indication of cracks or defects. The leak tests of the locks in the field at 2 psig and 10 psig were satisfactory and no leaks were found. No leaks were found in pressurizing between the two gaskets of bolted covers.

The pressure temperature data for the holding test of the reference system is tabulated in Appendix F.A.A. The results seem somewhat erratic because the internal heaters were operated intermittently during this test. However, to insure tightness a second Halogen leak test was performed on the reference system just prior to overload test. This test proved satisfactory.

#### OVERLOAD TEST AND SOAP FILM INSPECTION

The overload test chart is reproduced in Appendix F.A.C. The hourly pressure ambient temperature data recorded during the pump up of the containment is tabulated in Appendix F.A.D. During the overload test one temporary plug blew out of a 1" coupling on a 10" instrument line. The plug was replaced and the test resumed without incident.

The soap film test of the containment at the design pressure found several minor leaks. Several leaks were found on the temporary caps on the control rod drive penetrations. The plugs were tightened and the leaks minimized. Small leaks were found at the connection of power leads passing through the drywell. The only correction was to cut the leads and the decision was made to leave them alone and start the leak rate. Leaks were detected in four lock penetrations

## MONTICELLO

and these were plugged with temporary caps welded on the inside of the drywell. These plugs leaked somewhat but not sufficiently to stop the test. Also several leaks were found in the stuffing box connections on the lock door operating mechanism. These were of minor nature and were repaired after the test.

### LEAK RATE TEST

The hourly data recorded during the February 11 13, 1968, wet leakage rate test is tabulated in Appendix F;A.E. The readings began at Midnight, February 10 and there was indication of large leaks. By 8:00 A.M. February 11, the test was halted in order to determine the location of leaks. The leaks were found to be at a 1" diameter coupling and also the power leads for heaters inside the drywell. The power leads were cut and the opening was capped by Bechtel and the 1" diameter plug was changed. At Midnight, February 11, test data gain began to be collected for the leakage rate test. Readings taken at 8:00 A.M. the following morning indicated no large leakage.

The circulating fans operated continuously during the test which helped provide a uniformity in the air vapor space. The data during the periods of 2:00 A.M. to 7:00 A.M. on February 12, and 13 proved to be the most stable, and this data is summarized below. The atmospheric temperatures are in °F, the containment vessel pressures are in lbs./sq. inch absolute, and the differential manometer readings are in inches of water.



# MONTICELLO

<u>FEB. 12, 1968</u>				<u>FEB. 13, 1968</u>		
	Int. Air	Cham.	Diff.	Int. Air	Cham.	Diff.
	Temp,	Press.	Mano.	Temp.	Press.	Mano.
<u>Hours</u>	<u>°F.</u>	<u>PSIA</u>	<u>In. H<sub>2</sub>O</u>	<u>°F.</u>	<u>PSIA</u>	<u>In. H<sub>2</sub>O</u>
2:00 A.M.	59.0	68.3	7.25	58.5	68.3	7.50
3:00	58.5	68.1	7.20	58.5	68.3	7.54
4:00	58.5	68.0	7.19	58.5	68.3	7.58
5:00	58.5	68.0	7.20	58.5	68.3	7.60
6:00	58.0	68.0	7.20	58.5	68.2	7.61
7:00	58.0	68.0	7.20	58.5	68.2	7.63
WEIGHTED AVERAGE				58.5	68.3	7.57

The change in water vapor pressure in the air vapor.space can be calculated from the temperature in dew point measurements. The internal air temperatures, the water temperatures, and the dew point temperatures all in °F are summarized below for the 2:00 A.M. to 7:00 A.M. time period.

# MONTICELLO

<u>LINE**</u>	<u>DRYWELL</u>		<u>SUPPRESSION CHAMBER*</u>			<u>VENT</u>
	Int. Air	Dew	Int. Air	Water	Dew	Int. Air
<u>Hours</u>	<u>Temp. °F.</u>	<u>Point °F.</u>	<u>Temp. °F.</u>	<u>Temp. °F.</u>	<u>Point °F.</u>	<u>Temp. °F.</u>
FEB. 12, 1968						
2:00 A.M.	58.0	46.7	60.0	54.0	56.9	60.0
3:00	57.6	46.2	60.0	54.0	56.2	59.0
4:00	57.6	46.7	60.0	54.0	56.0	59.0
5:00	57.6	47.2	60.0	54.0	56.0	59.0
6:00	57.2	46.9	59.6	54.0	56.0	59.0
7:00	<u>56.8</u>	<u>46.4</u>	<u>59.6</u>	<u>54.0</u>	<u>56.0</u>	<u>58.0</u>
AVERAGE	57.5	46.7	59.9	54.0	56.2	59.0
FEB. 13, 1968						
2:00 A.M.	57.6	49.1	60.0	55.0	57.4	59.0
3:00	57.4	49.1	60.0	55.0	56.5	59.0
4:00	57.6	49.1	60.3	55.0	57.2	59.0
5:00	57.5	49.3	60.3	55.0	56.7	59.0
6:00	57.6	49.1	60.0	55.0	56.9	59.0
7:00	<u>57.6</u>	<u>48.6</u>	<u>60.0</u>	<u>55.0</u>	<u>57.2</u>	<u>59.0</u>
AVERAGE	57.6	49.1	60.1	55.0	57.0	59.0

\*Header assumed to have same temperature and dew point as suppression chamber

\*\*Vent line assumed to have same dew point as drywell

ONLINE REFERENCE ONLY – REFER TO MASTER HARDCOPY



## MONTICELLO

From the above average internal air temperature and dew point temperature, the relative per cent humidity for February 12, calculates to be 68.03% and 87.91%, respectively for the drywell and suppression chamber, and 73.75% and 89.7% for February 13.

Considering that the drywell and vent lines have 68% of the total volume of the containment vessel, the average water vapor pressures are .179 psi for February 12, and .191 psi for February 13.

Correcting the above temperatures to weighted average temperatures and using the above data (without vapor pressure corrections) of the two successive 2:00 A.M. to 7:00 A.M. periods, the preliminary per cent leakage (as a negative number) per 24 hour period is as follows:

$$\begin{aligned}
 \text{Per Cent Loss} &= \left( \frac{100}{\text{Int. Pres.} \times 27.7} \right) \times [\text{Int. } \Delta P - (\text{Final } \Delta P) \times \left( \frac{\text{Int. I.A.T.}}{\text{Fin. I.A.T.}} \right)] \\
 &= \left[ \frac{100}{(68.1) (27.7)} \right] [7.21 - 7.57 \left( \frac{518.4}{518.5} \right)] \\
 &= -.0190\%/24 \text{ hrs.}
 \end{aligned}$$

Considering only the change in water vapor pressure, the apparent per cent loss (as a negative number) is as follows:

$$\begin{aligned}
 \text{Per Cent Loss} &= \left( \frac{100}{\text{Int. P} \times 27.7} \right) \times [\text{Final W.V.} \times \left( \frac{\text{Int. I.A.T.}}{\text{Fin. I.A.T.}} \right) - \text{Int. W.V.}] \\
 &= \left[ \frac{100}{68.1} \right] [.191 \left( \frac{518.4}{518.5} \right) - .179] \\
 &= .0176\%/24 \text{ hrs.}
 \end{aligned}$$



## MONTICELLO

Combining the above calculated values the corrected per cent loss (as a negative number) is as follows:

Corrected per cent loss = preliminary per cent loss minus the

apparent per cent loss

$$= .0190 - .0176 = .0366\%/24 \text{ hrs.}$$

$$= \left( \frac{100}{68.1} \right) \left[ \frac{7.21}{27.7} + .179 - \left( \frac{7.57}{27.7} + .191 \right) \left( \frac{518.4}{518.5} \right) \right]$$

$$= .0366\%/24 \text{ hrs.}$$

The corrected per cent loss of the wet test was well within the acceptable leakage rate of .2 of 1% for 24 hours. The calculated leakage from the test data was acceptable to General Electric Company and Chicago Bridge & Iron Company.

CHICAGO BRIDGE & IRON COMPANY

MONTICELLO

APPENDIX F.A.A

F.A.A i

REV 4 12/85

# MONTICELLO

## REFERENCE SYSTEM HOLD TEST

	Temperature of Ref. Sys.		Barometric Pressure		REFERENCE SYSTEM PRESSURE		
	Deg. Fahr	Deg. Abs.	In.		Measured	Absolute	Corrected
Feb. 7	°F.	°R.	Mercury	PSIA	PSIG	PSIA	PSIA
5:00 P.M.	69	529	29.43	14.4	73.0	87.4	—
6:00	73	533	29.44	14.4	74.3	88.7	—
7:00	74	534	29.45	14.4	75.0	89.4	—
8:00	69	529	29.44	14.4	74.0	88.4	—
9:00	68	528	29.43	14.4	73.8	88.2	—
Feb. 8							
9:30 A.M.	79	539	29.29	14.4	75.6	90.0	—
11:30	80	540	29.32	14.4	75.9	90.3	—
1:15 P.M.	81	541	29.25	14.3	76.0	90.3	—
2:30	81	541	29.20	14.3	75.8	90.1	—
3:30	80	540	29.19	14.3	75.8	90.1	—
4:30	79	539	29.18	14.3	75.6	89.9	—
5:30	78	538	29.19	14.3	75.3	89.6	88.7
7:15	74	534	29.20	14.3	74.4	88.7	—
8:00	72	532	29.20	14.3	74.0	88.3	—
9:00	70	530	29.20	14.3	73.7	88.0	—
10:00	69	529	29.24	14.3	73.6	87.9	—
Feb. 9							
7:00 A.M.	66	526	29.30	14.4	72.9	87.3	—
8:00	66	526	29.30	14.4	72.8	87.2	—

Initial Data Selected At 6:00 P.M. Feb. 7.

Final Data Selected At 5:30 P.M. Feb. 8

$$\text{Correct Pressure} = (\text{Final Abs. Press.}) \left( \frac{\text{Init. Abs. Temp.}}{\text{Fin. Abs. Temp.}} \right)$$

MONTICELLO

APPENDIX F.A.B

F.A.B-i

REV 4 12/85

# MONTICELLO

## THERMOCOUPLE DATA FOR SHELL TEMPERATURES

	Gage 1	Gage 2	Gage 3	Gage 4	Gage 5	Gage 6	Gage 7	Gage 8
Date	°F.	°F.	°F.	°F.	°F.	°F.	°F.	°F.
FEB. 9								
Noon	79	97	86	100	74	70	70	48
1:00 P.M.	82	88	78	94	75	76	76	49
2:00	80	94	98	94	78	80	78	53
5:00	75	81	95	78	78	78	80	55
6:00	52	61	70	49	60	60	66	40
6:15	48	57	66	48	56	58	64	38
6:30	48	54	64	44	55	58	64	38
7:05	48	54	63	44	56	63	67	44
7:32	41	43	48	36	48	48	54	30
8:20	38	43	50	40	49	52	59	33
8:40	42	45	52	42	55	57	60	34
9:00	44	47	52	44	57	57	64	37
9:30	45	48	52	45	57	59	65	37
10:00	48	49	55	51	61	61	64	39
10:30	54	56	61	60	64	66	70	44
FEB. 10								
12:30 A.M.	58	58	64	61	69	69	73	48
1:00	56	56	61	61	69	69	73	48
1:30	55	58	62	54	69	69	75	45
2:00	52	55	60	55	70	70	73	45
3:00	58	58	62	60	70	71	75	48
3:30	55	58	63	60	71	71	73	48
4:00	50	53	60	55	65	65	70	45

F.A.B 1

REV 4 12/85

# MONTICELLO

	Gage 1	Gage 2	Gage 3	Gage 4	Gage 5	Gage 6	Gage 7	Gage 8
Date	°F.	°F.	°F.	°F.	°F.	°F.	°F.	°F.
FEB. 10								
4:30 A.M.	58	58	62	60	67	61	75	48
5:00	58	58	62	60	69	70	75	49
5:30	55	57	60	59	69	70	73	48
6:00	54	56	61	58	67	72	74	48
6:30	55	56	61	57	67	72	74	48
7:45	53	58	58	53	65	69	75	48
8:00	52	57	58	55	67	70	75	48
8:30	53	58	59	61	64	65	72	48
9:00	54	62	62	65	65	68	70	48
9:30	54	64	65	73	68	68	71	48
10:00	60	71	71	74	67	69	71	48
10:30	61	73	73	76	66	69	74	48
10:47	62	73	74	81	71	71	76	48
11:30	68	81	84	90	69	69	73	48
NOON	73	89	87	94	69	70	75	48
5:30 P.M.	62	69	79	64	*	67	79	48
6:00	59	66	73	61		71	78	48
6:30	59	65	73	59		69	79	48
7:50	55	63	63	53		71	79	48
8:37	56	56	62	52		67	80	48
10:30	51	51	57	50		67	79	48
11:53	46	50	50	45		65	79	48

## FEB. 11

12:30 A.M.	56	58	59	56	—	74	82	55
1:57	53	56	59	54	—	77	85	54

\* Gage 5 was broken during the 56 PSIG soap film test

# MONTICELLO

	Gage 1	Gage 2	Gage 3	Gage 4	Gage 5	Gage 6	Gage 7	Gage 8
Date	°F.	°F.	°F.	°F.	°F.	°F.	°F.	°F.
FEB. 11								
3:15 A.M.	54	54	63	52		75	84	54
4:15	54	54	56	52		75	85	56
5:00	53	53	55	52		73	86	56
6:20	46	46	49	47		70	76	50
7:05	46	46	46	44		66	76	49
8:00	46	47	49	48		67	79	49
9:00	49	58	58	64		66	79	47
10:00	53	66	62	64		66	77	48
11:00	53	63	66	67		64	77	47
NOON	61	72	72	75	61	64	82	48
1:00 P.M.	67	72	79	74	60	64	79	47
2:00	68	75	86	76	60	66	81	47
3:00	68	73	85	75	60	65	81	48
4:15	67	76	86	76	63	79	84	49
5:00	66	70	80	69	62	62	79	49
6:00	64	65	74	60	61	65	76	49
7:00	55	62	67	55	61	65	80	48
8:00	55	58	62	53	62	65	79	49
9:00	52	55	61	54		69	81	48
10:00	53	56	58	51		64	81	48
11:00	52	53	55	52	63	66	81	47
MIDNIGHT	48	53	54	51	62	64	82	49
FEB. 12								
1:00 A.M.	49	51	53	48	60	65	79	46
2:00	48	49	53	51	62	65	79	49
3:15	58	58	61	57	68	73	85	56

REX.B 312/85

# MONTICELLO

	Gage 1	Gage 2	Gage 3	Gage 4	Gage 5	Gage 6	Gage 7	Gage 8
Date	°F.	°F.	°F.	°F.	°F.	°F.	°F.	°F.
FEB. 12								
4:00 A.M.	58	58	61	57	67	73	88	56
5:35	54	54	54	54	64	72	83	52
6:10	54	54	54	54	63	71	83	52
7:10	54	54	54	54	62	60	83	52
8:00	53	53	53	54	62	68	81	48
9:00	53	58	58	60	60	70	78	50
10:00	55	59	60	60	60	70	77	48
11:00	55	62	66	69	60	69	77	48
NOON	60	70	70	70	61	66	77	49
1:00 P.M.	61	66	70	70	61	70	83	49
2:00	64	65	70	66	64	71	84	50
3:00	63	69	75	71	66	71	79	50
4:00	65	71	75	71	66	75	84	51
5:00	64	67	74	67	66	68	83	50
6:00	56	60	67	55	64	69	81	49
7:00	56	60	63	54	64	70	83	52
8:00	56	59	60	56	64	70	80	50
9:00	56	57	58	54	66	72	83	52
10:00	54	56	57	49	64	67	81	52
11:00	54	54	56	51	64	69	79	52
MIDNIGHT	52	52	54	51	63	69	79	52
FEB. 13								
1:00 A.M.	55	55	55	55	63	70	84	53
2:00	55	55	56	55	64	71	83	55
3:00	55	55	57	57	65	71	83	54
4:00	53	53	53	53	61	66	80	50

F.A.B 4

REV 4 12/85

# MONTICELLO

	Gage 1	Gage 2	Gage 3	Gage 4	Gage 5	Gage 6	Gage 7	Gage 8
Date	°F.	°F.	°F.	°F.	°F.	°F.	°F.	°F.
FEB. 13								
5:00	53	53	53	53	61	67	80	49
6:00	56	56	56	56	63	70	84	50
7:00	56	56	56	56	64	70	86	50

F.A.B 5

REV 4 12/85

## MONTICELLO

## APPENDIX F.A.C





MONTICELLO  
APPENDIX F.A.D

V 4 12/85

F.A.D-i

RE

## MONTICELLO

## APPENDIX F.A.D

# MONTICELLO

CHICAGO BRIDGE & IRON COMPANY

## CONTAINMENT VESSEL

### OVERLOAD & SOAP FILM TESTS

#### Vessel Pressure

Outside Air

Time	Temp. °F	Gage 1	Gage 2	Rec.	Remarks
Feb. 9					
1968					
12: 00 PM		0			Cold, clear, sunny
1:15		5			M.P. – Soap tested
5:30	0	2.5	5		Cold & Clear
6:00		4	6	6	
6:15		6	10	6.5	
6:30	2	10	12	10	Colder
6:38		10.5	12	12	Stopped pumping going into tent to block up leak in tent and to turn on outside heaters.
7:04		10.5	12	12	Opened valves pumping
7:30		13	14	12.5	in tank
7:47		14	15	13	Shut comp. down to tank turned on inside heaters.
8:18		14	15	13	Tied compression into
9:00		19	19.5	19.5	chamber.
					Shut pumping down 2 min.
9: 30		21	22	22	
10:15		24	25	25	Recorder froze worked on it
10:30		26	27	26	and got it unstuck.
10:33		26	27	26	Blowing off
10:37		25	26	26	Closed Valve
					M.P. fitting and some weld seams

F.A.D 1

REV 4 12/85

# MONTICELLO

CHICAGO BRIDGE & IRON COMPANY

## CONTAINMENT VESSEL

### OVERLOAD & SOAP FILM TESTS

#### Vessel Pressure

Outside Air

Time	Temp. °F	Gage 1	Gage 2	Rec.	Remarks
Feb. 10					
1968					
1:00 AM	2	25	26	26	Pumping on chamber 1 heater
1:30		27	26	28	on in vessel 4 outside
2:00		30	26	31	4 in supp. chamber area
2:15		32		33	Stop pumping for elec.
3:00	9				Resume pumping
3:30		35	36	36	
4:00		38	39	39	
4:30		40	39	40	
4:50		42	40	42	2 min. hold
5:30		45	40	46	Recorder was frozen.
6:00	11	48	49	49	5 min hold.
6:30		51	51	51	
7:00		51			1" plug Blew Shut Down
7:30		51			Resume Pumping
8:00		54	54	54	
8:30		57	57	57	5 min. hold Shut down for last look at boiler.
9:00		58	58	59	
9:30		61	61	62	Shut Down 1 heater inside.
9:40		63	63	63	Short hold for 634 increment
10:00		64	65	65	Shut Down 2nd inside heater-- All off.
10:30		67	68	68	

F.A.D 2 REV 412/85

MONTICELLO

CHICAGO BRIDGE & IRON COMPANY

CONTAINMENT VESSEL

OVERLOAD & SOAP FILM TESTS

Vessel Pressure

Outside Air

<u>Time</u>	<u>Temp. °F</u>	<u>Gage 1</u>	<u>Gage 2</u>	<u>Rec.</u>	<u>Remarks</u>
Feb. 10					
1968					
10: 47 AM		70	70	70	Overload test pressure.
11:07		70	70	70	Transfer pressure on lock.
11:47		70	70	70	Start pressure reduction.
12:17		56	56	56	Down to W.P.

F.A.D 3

REV 4 12/85

MONTICELLO

APPENDIX F.A.E

F.A.E i

MONTICELLO

APPENDIX F.A.F



## MONTICELLO

### APPENDIX F.A.F

MONTICELLO

LEAKAGE RATE TEST DATA

Time	Ves.Ga. Press.	Barom. in.Hg	Barom. psi	Absol. Press.	Manometer		ΔP	Avg. Dew* Pt. Temp.	Avg.* Dew Pt.	%Rel Humid	W. V. Press.	I.A.T. (Rank)
					Vessel	Ref Sy.						
FEB. 11 1968												
1:45 AM	54.0	29.18	14.3	68.3	2.60	0.92	1.68	118.5	49.5	73.8	0.175	518
3:00	53.75	28.80	14.1	67.9	2.61	0.89	1.72	117.5	48.8	75	0.170	517
4:00	53.6	29.20	14.3	67.9	2.64	0.89	1.75	117.5	48.8	76.3	0.170	516.5
5:00	53.6	29.18	14.3	67.9	2.78	0.72	2.06	116.5	48.1	75	0.166	516
6:00	53.5	29.22	14.3	67.8	2.83	0.62	2.21	116.5	48.1	77.5	0.166	515
7:00	53.4	29.20	14.3	67.7	2.87	0.53	2.34	117.5	48.8	80	0.170	515
8:00	53.4	29.20	14.3	67.7	3.02	0.40	2.62	117	48.4	80	0.168	514.5
9:00	53.5	29.20	14.3	67.8	3.05	0.35	2.70	117.5	48.8	80	0.170	515
10:00	53.7	29.21	14.3	68.0	3.80	0.00	3.80	118	49.1	77.5	0.172	516
11:00	53.9	29.23	14.3	68.2	4.40	0.50	4.90	119	49.8	77.5	0.177	517
12:00	54.1	29.20	14.3	68.4	5.18	1.10	6.28	120	50.5	77.5	0.181	517.5
1:00	54.2	29.05	14.2	68.4	5.35	1.78	7.13	120.5	50.9	73.8	0.184	519.5
2:00	54.3	29.10	14.3	68.6	6.45	2.80	9.25	121	51.2	71.3	0.186	520.5
3:00	54.5	29.10	14.3	68.8	6.62	3.02	9.64	121.5	51.6	70	0.189	521.5
4:00	54.6	29.10	14.3	68.9	7.21	3.08	10.29	122.5	52.3	71.3	0.194	522
5:00	54.9	29.10	14.3	69.2	7.33	3.10	10.43	123	52.6	68.8	0.196	523
6:00	54.9	29.10	14.3	69.2	7.18	3.00	10.18	123	52.6	68.8	0.196	523
7:00	54.6	29.10	14.3	68.9	7.18	3.10	10.28	124	53.2	70	0.200	523
8:00	54.6	29.10	14.3	68.9	6.41	2.45	8.86	123.5	52.9	72.5	0.198	522
9:00	54.4	29.07	14.3	68.7	6.09	2.20	8.29	123	52.6	72.5	0.196	521.5

\*All averages shown in Appendix E are straight arithmetical and have not been weighted.

F.A.E-1

REV 4 12/85

MONTICELLO

LEAKAGE RATE TEST DATA

Time	Ves.Ga. Press.	Barom. in.Hg	Barom. psi	Absol. Press.	Manometer Vessel Ref Sy.	ΔP	Avg. Dew* Pt. Temp.	Avg.* Dew Pt.	%Rel Humid	W. V. Press.	I.A.T. (Rank)
FEB. 11 1968											
10:00 PM	54.25	29.08	14.3	68.6	5.90	2.05	7.95	123	52.6	73.8	0.196 521
11:00	54.25	29.09	14.3	68.6	5.75	1.98	7.73	122.5	52.3	75	0.194 520.5
12:00	54.2	29.10	14.3	68.5	5.62	1.88	7.50	123	52.6	76.5	0.196 520
FEB. 12 1968											
1:00 AM	54.0	29.08	14.3	68.3	5.54	1.87	7.41	122.5	52.3	78	0.194 519.5
2:00	54.0	29.10	14.3	68.3	5.48	1.77	7.25	122	51.9	78	0.191 519
3:00	53.8	29.14	14.3	68.1	5.45	1.75	7.20	121	51.2	76.5	0.186 518.5
4:00	53.7	29.13	14.3	68.0	5.45	1.74	7.19	121.5	51.6	78	0.189 518.5
5:00	53.7	29.14	14.3	68.0	5.45	1.75	7.20	121.5	51.6	78	0.189 518.5
6:00	53.7	29.13	14.3	68.0	5.45	1.75	7.20	121.5	51.6	79.5	0.189 518
7:00	53.7	29.13	14.3	68.0	5.45	1.75	7.20	121	51.2	78	0.186 518
8:00	53.8	29.16	14.3	68.1	5.43	1.75	7.18	121.5	51.6	79.5	0.189 518
9:00	53.9	29.19	14.3	68.2	5.50	1.75	7.25	122.5	52.3	81	0.194 518.5
10:00	54.0	29.19	14.3	68.3	5.55	1.90	7.45	122.5	52.3	79.5	0.194 519
11:00	54.0	29.14	14.3	68.3	5.60	2.20	7.80	122.5	52.3	76.5	0.194 520
12:00	54.0	29.20	14.3	68.3	5.90	2.42	8.32	124	53.2	76.5	0.200 520.5
1:00 PM	54.0	29.18	14.3	68.3	6.34	2.96	9.30	125	53.9	76.5	0.206 521.5
3:00	54.0	29.18	14.3	68.3	5.90	2.65	8.55	125	53.9	76.5	0.206 521.5
4:00	54.1	29.18	14.3	68.4	6.20	2.81	9.01	125.5	54.3	76.5	0.209 522
5:00	54.1	29.20	14.3	68.4	6.70	3.40	10.10	125.5	54.3	76.5	0.209 522
6:00	54.1	29.22	14.3	68.4	7.05	3.50	10.55	124	53.2	72.5	0.200 522
								F.A.E-2	REV 4 12/85		

MONTICELLO

Time	Ves.Ga. Press.	Barom. in.Hg	Barom. psi	Barom. Absol. Press.	Manometer Vessel Ref Sy.	ΔP	Pt.	Avg. Dew* Temp.	Dew Pt.	%Rel Humid	W. V. Press.	I.A.T. (Rank)
FEB. 12 1968												
7:00 PM	54.1	29.24	14.3	68.4	6.10	2.45	8.55	125.5	54.3	79.5	0.209	521
8:00	54.0	29.29	14.4	68.4	5.95	2.25	8.20	124.5	53.6	78	0.203	520.5
9:00	54.0	29.31	14.4	68.4	5.80	2.10	7.90	124.5	53.6	79.50.203	520	
10:00	54.0	29.32	14.4	68.4	5.81	1.98	7.79	124	53.2	78	0.200	520
11:00	54.0	29.34	14.4	68.4	5.69	1.93	7.62	124.5	53.6	81	0.203	519.5
FEB. 13 1968												
12:00	54.0	29.34	14.4	68.4	5.59	1.89	7.48	124	53.2	81	0.200	S.9
1:00 AM	53.9	29.137	14.4	68.3	5.68	1.86	7.54	123	52.6	81	0.196	518.1
2:00	53.9	29.40	14.4	68.3	5.68	1.82	7.50	124	53.2	82.5	0.200	518.1
3:00	53.9	29.42	14.4	68.3	5.73	1.81	7.54	123.5	52.9	82.5	0.198	518.1
4:00	53.9	29.42	14.4	68.3	5.75	1.83	7.58	124	53.2	82.5	0.200	518.1
5:00	53.9	29.46	14.4	68.3	5.80	1.80	7.60	123.5	52.9	82.5	0.198	518.
6:00	53.8	29.45	14.4	68.2	5.77	1.84	7.61	123.5	52.9	82.5	0.198	518.
7:00	53.8	29.45	14.4	68.2	5.73	1.90	7.63	123.55	2.9	82.5	0.198	518.

REV 4 12/85

F.A.E 3

# MONTICELLO

## Resistance Bulbs

## Dew Cells

Time	B-1	B-2	B-3	B-4	B-5	B-6	B-7	B-8	B-9	B-10	Avg.	D-1	D-2	D-3	D-4	D-5	D-6	Avg.
FEB. 111968																		
1:45 AM	60	59	60	56	57	57	58	57.5	58.5	52	58	126	127	126	110	109	112	118.5
3:00	59	58.5	59	55	55.5	56	56.5	56.5	57.5	52	57	126	127	126	108	108	110	117.5
4:00	59	58	59	54	54.25	55.5	56	55.5	57	52	56.5	127	127	127	107	107	110	117.5
5:00	59	58	59	53.5	53.5	54	55	55	56	52	56	126	127	126	105	107	109	116.5
6:00	58	59	58	52.5	53	53.5	54	54	55	52	55	127	127	125	106	106	109	116.5
7:00	59	58.5	59	52	52.5	53	53.5	53.5	54.5	53	55	127	127	125	109	107	110	117.5
8:00	58	57	58	52	52	53	53	53	54	53	54.5	126	126	127	108	106	110	117
9:00	58	57	58	53	53	53	54	54	54	53	55	127	127	127	108	107	110	117.5
10:00	58	57	58	55	55	56	55	56	56	53	56	126	126	128	110	108	112	118
11:00	58	58	58	57	56	57	56	57	58	52	57	127	127	126	113	109	113	119
12:00	58	58	58	60	58	57	56	55	58	52	57.5	128	127	126	113	112	115	120
1:00 PM	58	58	59	62	60	62	59	58	59	52	59.5	128	128	125	114	112	117	120.5
2:00	59	59	59	64	61	61	60	60	61	53	60.5	125	128	127	115	114	118	121
3:00	60	59	59	66	62	62	62	61	62	53	61.5	126	128	127	116	115	118	121.5
4:00	60	59	60	68	63	63	62	62	63	53	62	128	128	127	117	116	119	122.5
5:00	61	60	61	69	64	64	63	63	63	53	63	129	128	126	118	117	121	123
6:00	60	61	61	68	64	64	63	64	64	53	63	128	128	127	117	117	120	123
7:00	61	60	61	65	64	64	63	64	64	53	63	129	129	129	118	118	122	124
8:00	61	60	61	62	62	63	63	63	64	53	62	129	129	129	119	116	120	123.5

\*NOTE B 10 reads temperature of H<sub>2</sub>O not in avg.

F.A.E 4

REV 4 12/85

## Resistance Bulbs Dew Cells

F.A.E 5  
REV 4 12/85

MONTICELLO

Resistance Bulbs											Dew Cells							
Time	B-1	B-2	B-3	B-4	B-5	B-6	B-7	B-8	B-9	B-10	Avg.	D-1	D-2	D-3	D-4	D-5	D-6	Avg.
FEB. 11 1968																		
1:00 PM	60	61	61	63	62	62	61	61	62	54	61.5	130	130	130	120	118	121	125
2:00	61	60	61	62	62	62	61	62	62	54	61.5	130	130	130	120	118	122	124.5
3:00	61	60	61	62	62	63	62	62	62	54 <sup>c</sup>	61.5	130	130	130	120	118	121	125
4:00	61	61	61	64	63	63	62	62	63	54	62	130	130	128	122	119	123	125.5
5:00	61	60	61	64	63	63	62	62	63	54	62	130	130	131	121	119	122	125.5
6:00	61	60	61	63	62	63	62	62	63	54	62	130	130	128	118	118	121	124
7:00	61	60	61	61	61	62	61	61	62	54	61	130	130	130	121	119	122	125.5
8:00	61	60	61	60	60	61	60	61	62	54	60.5	130	130	130	118	118	120	124.5
9:00	61	60	61	59	59	60	60	60	61	54	60	130	129	129	118	119	123	124.5
10:00	61	60	61	58	59	59	60	60	60	55	60	130	130	128	118	118	121	124
11:00	61	60	61	58	58	59	59	59	60	55	59.5	130	130	130	119	119	119	124.5

FEB. 13 1968																		
12:00	61	60	61	57	57	58	58	58	59	55	59	130	130	129	118	117	119	124
1:00 AM	60	60	60	57	57	58	58	58	59	55	59.5	130	129	127	118	116	117	123
2:00	60	60	60	57	57	58	58	58	59	55	58.5	130	129	131	119	117	118	124
3:00	60	60	60	57	57	57	58	58	59	55	58.5	130	129	127	117	117	120	123.5
4:00	61	60	60	57	57	58	58	58	59	55	58.5	130	129	130	118	116	120	124
5:00	60.5	60	60.5	57	57	57.5	58	58	59	55	58.5	130	129	128	119	117	119	123.5
6:00	60	60	60	57	57	58	58	58	59	55	58.5	130	129	129	118	116	120	123.5
7:00	60	60	60	57	57	58	58	58	59	55	58.5	130	130	129	117	116	119	123.5

NOTE B-10 reads temp. of H<sub>2</sub>O not in avg.

# MONTICELLO

## APPENDIX F.A.F

F.A.F-i

REV 4 12/85

MONTICELLO  
CHICAGO BRICK & TILE COMPANY

INITIAL TEST PROCEDURE  
PRESSURE SUPPRESSION CONTAINMENT  
CONTRACT 9-5525  
MONTICELLO, MINNESOTA

PART 3 - PRELIMINARY

- A-1 SIQF - ALL 1/4" DIA. HOLES WITHIN THE HOLESER INCLUDING THE PART PLATE AND HOLESER PLATE ASSEMBLY AND ALL JOINTS WITHIN THE SUPPLEMENTARY PART PLATE SHALL BE INSPECTED IN ACCORDANCE WITH PARTS 1013A & B OF ASME SECTION III. AS NOTED ON THE CONSTRUCTION DRAWINGS. THE INSPECTION WILL BE MADE SUBSEQUENT TO EACH WELD BACK REPAIR OF THE JOINTED ASSEMBLY.
- A-2 SHOE - PERFORM A HYDRAULIC HYDROSTATIC TEST OF THE PARTIAL LOCK OF THE OVER-LOCK PORT AT 70 PSIG AND A FLUID TIGHTNESS TEST AT 56 PSIG DESIGN PRESSURE. TESTING TO BE PERFORMED IN ACCORDANCE WITH THE SHOE TESTING INSTRUCTIONS.
- NOTE - INSTALL TEMPORARY HOLDING DEVICES ON INNER DOOR OF LOCK BEFORE INCREASING THE PRESSURE ABOVE 2 PSIG.
- A-3 REMOVE THE INSTRUMENT ON A PANEL DRAWING OF THE LOCK RELEASE (PART C) AND CONDUCT A TIGHTNESS TEST BY PRESSURIZING WITH AN AIR/WATER Mixture TO 70 PSIG AND TESTING THE ASSEMBLY WITH A HALOGEN LEAK DETECTOR.
- A-4 PURGE THE LOCK WITH THE PANEL BOARD AIR SUPPLY USING DRY NITROGEN GAS. FOLLOWED BY THE PURGING OF THE PANEL BOARD ASSEMBLY BY PRESSURIZING TO 70 PSIG AND HOLDING THE PRESSURE FOR A MINIMUM OF 24 HOURS. ANY DISCREPANCY DETECTED IN THE 24 HOUR PERIOD NOT RELATED TO TEMPERATURE DIFFERENCE MUST BE IMMEDIATELY CORRECTED THOROUGHLY AND THE ASSEMBLY MUST BE RE-TESTED WITH THE HALOGEN LEAK DETECTOR.
- A-5 EXAMINE ALL WELDS AND HOLES ABOVE 60" IN DIAMETER, INSIDE AND OUTSIDE.
- A-6 IN ANY CASES OF DEFECTS ARE FOUND:
- (a) USE WELDING TOOL OR OTHER MEANS TO REMOVE DEFECT.
  - (b) MAINTAIN AND INSPECT DEFECTIVE AREA THOROUGHLY BEFORE REWELDING.
  - (c) REPAIR BY WELDING.
  - (d) INSPECT THE REPAIRED AREA BY MAGNIFYING, OR BY RAD OR OTHER MEANS AS IS ACCEPTABLE.
- A-7 CHECK GASKETS ON THE LEAK OF DRYWELL. EXAMINE HATCH, MANHOLES ON DRYWELL AND SECONDARY CHAMBER. CONDUCT INSPECTION MAGNIFYING AND 1 1/2" HOLESER DRAWING ON DRAWING 53, BY APPLYING A PRESSURE BETWEEN DRYWELL AND SECONDARY CHAMBER.

December 11, 1967

G.A.F-1

REV A 1/85

INITIAL TEST PROCEDURE

CONTRACT 2-5625

A-9 FILL PRESSURE IN F-4 GASKET LEAK WITH AIR TO 2 PSI AND CHECK THE TIGHTNESS OF THE INNER GASKET WITH A SOAP FILM. RELEASE THE PRESSURE TO 0 PSI.

NOTE - INSTALL TEMPORARY HOLDING DEVICES FOR INNER GASKET  
OF INNER GASKET. HOLDING DEVICES WITH STEP A-9 (DUGG)  
LEAK 2 PSI WITHIN 5 MINUTES OF START OF TEST RUN.

A-10 FILL PRESSURE IN F-4 GASKET LEAK TO 10 PSI AND CHECK FOR LEAKAGE BY APPLYING SOAP FILM TO ALL JUNCTIONS. GASKET 3 AND GASKET 4 TIGHTENED.

A-11 IF ANY LEAKS ARE FOUND, RELEASE THE PRESSURE, REPAIR AND RETEST.

A-12 AFTER SUCCESSFUL COMPLETION OF THE FOLLOWING TEST OF THE DRYWELL LEAK, RELEASE THE AIR PRESSURE FROM THE LEAK. REMOVE THE HOLDING DEVICES FROM THE INNER GASKET.

Field  
A-13 PRIOR TO INSTALLATION, CHECK FOR TIGHTNESS EACH REFERENCE CHAMBER AND ATTACHED LENGTHS OF TUBING, BY PRESSURE FILL WITH AIR TO ABOUT 10 PSI AND TESTING ALL JOINTS AND CONNECTIONS WITH A SOAP FILM LEAK DETECTOR.

A-14 CHECK LEAK RATE OF EACH REFERENCE CHAMBER, REMOVE AND REPAIR UNTIL ALL LEAKS ARE MINIMAL WITH THE HELP OF LEAK DETECTOR. THE LEAK RATE OF THE LEAK DETECTOR MUST BE  $1 \times 10^{-5}$  ATM cc/sec OR BETTER.

A-15 FILL REFERENCE CHAMBER CHAMBER CHAMBER OF DRYWELL AND IN THE 5 MINUTE TEST CHAMBER AS SHOWN BY FIG. E. HIGHEST VESSEL IN PLACE WILL NOT FACILITATE THIS INSPECTION OF DRYWELL REF. CHAMBER.

A-16 CONNECT THE TUBING FROM THE REFERENCE CHAMBERS TO THE GAUGES AND MANOMETER TUBING AS SHOWN BY FIG. E FOR THE DRYWELL REFERENCE SYSTEM. SYSTEM MUST BE TESTED FOR THE SUPPLEMENTARY CHAMBER REFERENCE SYSTEM. DO NOT ADMIT WATER TO THE DIFFERENTIAL WATER MANOMETER UNTIL AFTER STEP C-1 IN PART "C".

NOTE - THE EXTERIOR INSTRUMENTS FOR THE LEAKAGE RATE TEST SHOULD BE LOCATED ADJACENT TO NOZZLES WHERE TUBING CONNECTS TO DRYWELL. EXTERIOR TUBING SHOULD BE MINIMIZED. BOTH TUBING AND INSTRUMENTS SHOULD BE PROTECTED FROM WEATHER. INTERIOR TUBING SHOULD BE KEPT AT LEAST 12 INCHES FROM STEEL SHELL EXCEPT FOR PENETRATIONS, RESISTANCE BULBS AND TEMPERATURE RECORDER LISTED IN B-1 OF PART "B" MAY BE INSTALLED AT THIS TIME IF DESIRED, FOR TEMPERATURE READINGS AND RESULTS FOR STEPS A-20 & A-21.

October 11, 1967

K-15-2

REV 12/54

## 1

## CONTRACT 5-5625

- NOTE - AIR TEMPERATURES ADJACENT TO EACH REFERENCE CHAMBER SHOULD BE MEASURED AND A WEIGHTED AVERAGE AIR TEMPERATURE OBTAINED BY CONSIDERING THE RELATIVE SIZE OF EACH CHAMBER.  
FOR DRYWELL - CHAMBER "A" = 60%  
                      "B" = 4%  
FOR SUPPRESSION CHAMBER - "C" = 36%

NOTE - THE CONTROLLING VALVES FOR THE AIR SUPPLY AND THE GAGES ON THE GAGE LINE ARE TO BE LOCATED AT A DISTANCE NOT LESS THAN 500 FT. FROM THE OUTSIDE OF THE DRYWELL.

Q. =: 11, 1962

13. E. 2

PEU 4 12302.

MONITORING  
CHURCH & DWIGHT COMPANY

INITIAL TEST PROCEDURE

CONTRACT S-5525

PART B - HYDROSTATIC-PNEUMATIC OVERLOAD TEST OF  
THE SUPPRESSION CHAMBER AND PNEUMATIC  
OVERLOAD TEST OF THE DRYWELL.  
DRYWELL AND SUPPRESSION CHAMBER INTERCONNECTED.  
WET CONDITION  
(SEE FIG. A & B)

- B-1 INSTALL THE STAPLE BULK B-1 TO B-10 IN LOCATIONS SHOWN ON FIG. B AND CONNECT TO INSTRUMENTS BEFORE LOCATED NEAR PANEL BOARD.
- B-2 INSTALL STAPLES B-1 TO B-5 IN LOCATIONS SHOWN ON FIG. B AND CONNECT TO B-1 POINT INCLUSIVE LOCATED NEAR PANEL BOARD.
- B-3 (A) INSTALL TWO LINE IN THE DRYWELL LOCATED DIAMETRICALLY OPPOSITE EACH AND TILT UPWARD AT ABOUT 930'-0" ELEVATION.  
(B) INSTALL TWO TAPS IN THE SUPPRESSION CHAMBER ON THE PLATFORM DIAMETER ALL UPWARD TO CIRCULATE THE AIR AROUND THE SUPPRESSION CHAMBER.
- B-4 CALIBRATE RECORDING AND GAGE PRESSURE GAGE AT 70 PSI, AND INSTALL ON DRYWELL AND SUPPRESSION CHAMBER GAGE LINE. (SEE FIG. A)
- B-5 OPEN THE VACUUM BREAKER VALVES (10 TOTAL - DND, 020) LOCATING THE DRYWELL AND THE SUPPRESSION CHAMBER. FULLY THE VACUUM BREAKER VALVES AND BLOCK OFF FOR OVERLAP AND LEAKAGE RATE TESTS.
- B-6 FILL THE SUPPRESSION CHAMBER WITH WATER TO AN ELEVATION 1'-6 3/4" BELOW THE NO WATER (REFERENCE) LINE 53,700 (G.P.F.) AND CLOSE THE WATER CONNECTION.
- B-7 INSPECT THE CONNECTIONS TO THE SUPPRESSION CHAMBER FOR ANY LEAKAGE OR DISINTEGRATION WITH WATER LOADING.
- B-8 CHECK FOR MAJOR LEAKS IN SUPPRESSION CHAMBER AND LEAK CHECK BETWEEN DEVICES.
- B-9 OPEN SHUTOFF VALVES "A" AND "M" AND BLOWOFF VALVE "P".
- B-10 CLOSE BLOWOFF VALVES "H" AND "J", AND LOCK VALVE "L" (VALVE "Q" BE KEPT OPEN TO REFERENCE SYSTEM.)
- B-11 CHECK OR BLOCK ALL OTHER CONNECTIONS TO THE DRYWELL AND SUPPRESSION CHAMBER.

DECEMBER 11, 1967

FIG. 1-2

REV. 4 1/85

WENTWELL  
CHICAGO HEATING & AIRING COMPANY

INITIAL TEST PROCEDURE

CONTRACT # 5626

- B-12 CLOSE LAST END OF THE LINE ON THE DRYWELL (PRESSURE LINE, WATER LINE, GAS LINE, AND VACUUM LINE) OF THE WATER SYSTEM.

**NOTE** - IMMEDIATELY AFTER CLOSING LAST CONNECTION IN DRYWELL AND SUPPRESSION CHAMBER OPEN VALVE "K" AND START PUMPING AIR TO AVOID POSSIBILITY OF A VACUUM OCCURRING INSIDE OF VESSELS.

- B-13 OPEN AIR SUPPLY VALVE "K" AND REGULATOR SET TO 5 P.S.I.

- B-14 START PUMPING AIR TO AIR SUPPLY VALVE "K".

- B-15 ON THE DRYWELL, APPLY SOAP FILM TO ALL JOINTS OF THE SMALL PIPE NEEDLES, JOINTS OF MANIFOLD, AND BRIMS (EXCEPT OUTER JOINTS OF MANIFOLD WHICH ARE PREPRESSURED), TEST COVERS OF NEEDLES, AND VIEW PORTS.

- B-16 ON THE SUPPRESSION CHAMBER, APPLY SOAP FILM TO ALL JOINTS OF THE NEEDLES, HOLES ABOVE THE WATER LINE, ALL GASKETS OF MANIFOLD AND GASKETS OF JOINTS OF NEEDLES. ALSO MAKE A VISUAL INSPECTION OF THE SUPPRESSION CHAMBER FOR THE WATER LINE.

- B-17 IF A LEAK OR A WEAK LEAK IS FOUND DURING THE SOAP FILM TEST BY STEP B-15, AT ANY TIME, BEFORE THE OVER-LOAD PRESSURE OF 70 P.S.I. IS REACHED, THE PROCEEDURE SHALL BE AS FOLLOWS:

- (a) RELEASE THE PRESSURE BY OPENING BLEEDING VALVE "L".

**NOTE** - IMMEDIATELY AFTER PRESSURE HAS BEEN RELEASED, OPEN A LARGE ENOUGH CONNECTION TO PREVENT THE FORMATION OF A VACUUM IN THE VESSELS.

- (b) STOP WORK FOR ANY LEAK OR SOAK ANY WHERE, AND THEN REPAIR THE LEAK BY THE WELDING TECHNIQUE TO MAKE THE LEAK PROOF.

- (c) USE THE WELDING TECHNIQUE TO REMOVE THE LEAK.

- (d) MAKE THE WELDING TECHNIQUE TO REMOVE THE LEAK.

- (e) REPAIR BY WELDING.

- (f) RADIOGRAPH THE REPAIRS WELD OR INSPECT BY WELDING TECHNIQUE TO MAKE SURE THE REPAIR IS SATISFACTORY.

- (g) REPEAT, STARTING WITH STEP B-11, EXCEPT THAT ONLY THE REPAIRS ARE TO BE RECHECKED AFTER WELDING, INSPECTED BY WELDING TECHNIQUE TO MAKE SURE THE REPAIR IS SATISFACTORY.

5 JANUARY 11, 1962

11-12-5

REV 4 1155

MONTICELLO  
CHICAGO BRIDGE & IRON COMPANY

INITIAL TEST PROCEDURE

CONTRACT 8-1528

- B-18 CLOSE THE OUTLET SIDE OF THE LOCK (OUTER LOCKING AND VALVE CLAMPS) AND CLOSE VALVE "H".
- B-19 OPEN LOCK VALVE "L", ALLOWING PRESSURE TO RISE TO APPROXIMATELY 5 PSIG IN 10 MIN.
- B-20 APPLY SOAP FILM TO OUTLET COCK AND CLAMP UP LOCKS NOT PREVIOUSLY REPORTED LEAKING. SEE B-13.
- B-21 CLOSE LOCK VALVE "L" AND OPEN SHUTOFF VALVE "H" TO RELEASE PRESSURE IN THE LOCK.
- B-22 THE FOLLOWING CLEARANCE RULES ARE MANDATORY:
- (A) ALL UNAUTHORIZED PERSONS (AND ALL MOVABLE EQUIPMENT SUBJECT TO DAMAGE) MUST MAINTAIN A MINIMUM CLEARANCE IN ALL DIRECTIONS FROM THE DRYWELL OF 1200 FEET WHILE THE PRESSURE IS BEING INCREASED ABOVE 5 PSIG AND UNTIL THE OVERLOAD TEST AND FINAL SOAP FILM INSPECTION SHALL HAVE BEEN SUCCESSFULLY COMPLETED.
  - (B) PERSONS AUTHORIZED IN WRITING BY CHICAGO BRIDGE & IRON COMPANY MAY BE ADMITTED WITHIN THE AREA DEFINED IN (A) ABOVE. AUTHORIZED EMPLOYEES OF CB&I, GENERAL ELECTRIC, NORTHERN STATES POWER COMPANY AND NECESSARY OUTSIDE INSPECTION PERSONNEL HAVING WRITTEN AUTHORIZATION FROM CB&I WILL BE PERMITTED AT THE LOCATIONS OF THE CONTROLLING VALVES AND OF THE GAUGES APPROXIMATELY 800 FEET FROM THE OUTSIDE OF THE DRYWELL.
  - (C) THE PREVIOUSLY LISTED AUTHORIZED INDIVIDUALS MAY WITNESS THE FINAL CB&I SOAP FILM INSPECTION BY CB&I EMPLOYEES (STEP B-23).
  - (D) AFTER SUCCESSFUL COMPLETION OF THE FINAL SOAP FILM INSPECTION AND DURING THE LEAKAGE RATE TEST ON THE DRYWELL, ONLY AUTHORIZED PERSONNEL SHALL BE ALLOWED ON OR ADJACENT TO THE DRYWELL AND THE INSTRUMENTS. NO WORK SHALL BE PERFORMED WITHIN 25 FEET OF INSTRUMENTS, VALVES AND THE OUTSIDE OF THE DRYWELL OR SUPPRESSION CHAMBER.

December 11, 1967

7.2.1.1-6

REV 4 11/80

# CONTINGENCY

Emergency Contingency Plan

CONTINGENCY TEST PROCEDURE

CONTRACT 9-1001

**WARNING** - Before pressurizing containment vessel above 22 psig, vessel temperature must be 35°F or higher. Should vessel temperature start to drop during test, shutdown should be started in adequate time to reduce vessel pressure to 22 psig before vessel temperature drops below 35°F.

2-23 Open Valve "X" and pump air into vessels to 35 psig.

2-24 Increase pressure from 35 psig to 70 psig in 7 psig increments.

**NOTE** - AT THE PRESSURE INCREMENTS AND AT HOURLY INTERVALS, THE PRESSURE READINGS OF THE DIAL AND RECORDING GAGES SHOULD BE RECORDED ON THE TEST DATA SHEET.

2-25 Close Valve "X" and hold 70 psig test pressure approximately 40 minutes.

2-26 Close Valve "I" and open Jack Valve "J" to interconnect air lock with drywell.

2-27 Hold 70 psig test pressure for another 40 minutes, adding or releasing air to compensate for temperature variations.

2-28 Open Blowoff Valve "O" to reduce pressure in the vessels and air lock to 16 psig (design pressure).

**NOTE** - IF IT IS ACTUALLY AGREED TO START LEAKAGE RATE TESTS AT THIS TIME (COINCIDENT WITH FINAL SOAP FILM TEST) PRESSURE SHOULD BE FURTHER REDUCED AS DESCRIBED IN STEP C-1. BEFORE STARTING THE LEAKAGE RATE TEST COMPLY WITH THE FOLLOWING:

- 1) STEP 2-23(a) PERTAINING TO THE LOCK AND STEPS 2-24, 2-25, 2-27 SHOULD BE PERFORMED.
- 2) ANY HEATERS INSIDE VESSELS MUST BE TURNED OFF AND THE VESSEL ALLOWED TO REACH TEMPERATURE EQUILIBRIUM BEFORE PROCEEDING WITH LEAK TEST.

2-29 Close Valve "O".

(a) On the drywell apply a soap film to cover door and outer seams of the lock, all seams of the drywell shell and nozzle, all gaskets of manifolds, and bolted covers, all test covers or nozzles and vent pipes.

(b) On the suppression chamber apply a soap film to all seams and nozzles above the water line, all gaskets of manifolds and test covers of nozzles. Also make a visual inspection of the suppression chamber below the water line.

January 9, 1968

10.8-F-7

Rev. 4 12/65

# PARTECELLO

CHICAGO HEATING & COIN COMPANY

## INITIAL TEST PROCEDURE

CONTRACT 9-5825

- B-30 In any leak or leaks, the following procedure shall be followed:
- (\*) A leak which is considered to be of sufficient magnitude to affect the structural integrity of the vessel shall be immediately repaired and witnessed in Step B-17, including a 70 PSIG OVERLOAD TEST, BUT ONLY A REAR FILM TEST OF THE REPAIRED AREA.
  - (\*) A leak which is considered NOT to affect the structural integrity of the vessel but which might prevent a successful LEAKAGE TEST shall be temporarily sealed, if repairs, or the leakage repaired, and the test procedure, CONFINED TO, SUCH A LEAK might be a permanent closure, which could be repaired later without the necessity for a RETEST. If the air pressure within the vessel is used to force the leakage to stop, the procedure shall continue, AFTER THE REPAIR, INTO THE LEAKAGE RATE TEST OF THE DRYWELL AND SUPPRESSOR CHAMBERS (PART C) WITHOUT REPEATING THE 70 PSIG OVERLOAD TEST.
- B-31 CLOSE SHUTOFF VALVE "M" AT LOCK.
- B-32 CLOSE VALVE "L" AND OPEN BLOWOFF VALVE "H".
- B-33 CLOSE VESSEL SHUTOFF VALVE "A".
- B-34 OPEN SUPER EXHAUSTING VALVE, AND LOCK AND RECORD THE POINT OF EXHAUSTION OF AIR FROM THE LOCK, WHICH WOULD PERMIT OPENING OF THE OUTER DOOR OF THE LOCK.
- B-35 OPEN OUTER DOOR OF THE LOCK AND ADJUST LOCK WITH HANDLE TO THE LOCK TO ALL VESSEL OR DRAFT PENETRATIONS, AND TO GASKET OF INNER DOOR.
- B-36 LEAVE OUTER DOOR OF THE LOCK OPEN.
- B-37 CLOSE THE SHUTOFF VALVES "A" ON THE DRYWELL AND DISCONNECT TANK, AND A VALVE "A". CHECK VALVES WITH REAR FILM.

September 11, 1957

P.A.F-8

ENC - 12:39

INITIAL TEST PROCEDURE

CONTRACT 9-5625

**PART C - THE LEAKAGE RATE TEST OF THE  
DRYWELL AND THE SUPPRESSION CHAMBER  
(INTERCONNECTED - WET CONDITION)  
(SEE FIG. "A" & "B")**

- C-1 IF THE MAXIMUM EXPECTED TEMPERATURE DURING THE LEAKAGE RATE TEST EXCEEDS THE MAXIMUM TEMPERATURE NOTED DURING THE SOAP FILM INSPECTION (SEES B-28 TO B-37 BY PAGE "B"), ADD TO THE PRESSURE IN THE VESSEL TO THE FOLLOWING CALCULATED BASE PRESSURE TO AVOID THE POSSIBILITY OF EXCEEDING THE DESIGN PRESSURE IN SE-100 DURING THE LEAKAGE RATE TEST OF THE VESSEL:

$$+ (56 \pm 14.7) \left[ \frac{(650^{\circ}\text{F.} \pm \text{MAXIMUM TEMPERATURE DURING SOAP FILM INSPECTION}) - (450^{\circ}\text{F.} \pm \text{MAXIMUM EXPECTED TEMPERATURE DURING LEAKAGE RATE TEST})}{56,250} \right] - 14.7$$

- C-2 VALVES "B" AND "C" ARE OPENED SEPS A-12 AND B-10. THE PRESSURE IN THE VESSEL AND REFERENCE SYSTEMS WILL BE IN BALANCE.
- C-3 OPEN WATER REFERENCE VALVES "E" AND "F" IN SUCCESSION TO ALLOW THE WATER TO FLOW INTO THE DRYWELL WATER MANOMETER TO APPROXIMATELY HIGH-EIGHT OR SCALE AND CLOSE VALVES "E" AND "F".
- C-4 RELEASE AIR FROM THE VESSEL BY OPENING VALVE "A" UNTIL ABOUT 5 INCHES DIFFERENTIAL WATER DIFFERENTIAL INDICATED ON THE WATER MANOMETER. CLOSE VALVE "A" AND CHANGE TO "SOAP FILM".

**NOTE - THE WATER DIFFERENTIAL WILL VARY WITH PRESSURE AND TEMPERATURE CHANGES IN THE VESSELS. THE WATER DIFFERENTIAL AT THE START OF THE LEAKAGE RATE TEST (USUALLY MIDNIGHT) WILL PROBABLY NOT BE 6 INCHES.**

- C-5 START THE PUMP IN THE DRYWELL AND THE SUPPRESSION CHAMBER.
- C-6 RECORD AT REGULAR INTERVALS THE FOLLOWING DATA:
- ATMOSPHERIC TEMPERATURE IN DEGREES FAHRENHEIT.
  - ATMOSPHERIC BAROMETRIC PRESSURE IN INCHES "H".
  - VESSEL GAGE PRESSURE AS INDICATED ON GAGE CASE IN PSIG.
  - VESSEL ABSOLUTE PRESSURE AS DETERMINED BY SUM OF (a) AND (b) IN PSIA = P.

IF AN AIR SUPPORTED STRUCTURE IS USED TO ENCLOSE VESSEL FOR READING, BAROMETER MUST BE LOCATED INSIDE THE ENCLOSURE TO MEASURE BAROMETRIC DIFFERENCE BETWEEN VESSEL AND ENCLOSURE.

CLARENCE H. 1957

# NOTES

ATLANTIC PHILIPPS & JOHN COMPANY

## INITIAL TEST PROCEDURE

CONTRACT 9-5625

- (e) DIFFERENCE IN PRESSURE IN WHICH VOLUME AND MEASUREMENTS OF AIR MEASURED IN  
 OF DIFFERENTIAL WATER MANOMETER, IN INCHES OF WATER =  $\Delta P$ .  
 \* IT IS INTENDED THAT THE READINGS WILL BE MADE TO FIFTHS  
 OF AN INCH AND ESTIMATED TO NEAREST HUNDREDTHS OF AN INCH.

- (f) INTERNAL AIR TEMPERATURE (I. A. T.) IN DEGREES FARRINHEIT. (\*F + 459)

- (g) INTERNAL WATER TEMPERATURE (IN SEPARATION CHAMBERS ONLY) (I. W. T.) IN  
 DEGREES FAHRENHEIT.

- (h) INTERNAL DEW POINT TEMPERATURE (D. P. T.) IN DEGREES FAHRENHEIT.

- C-7 AFTER TWO CONSECUTIVE NIGHT TO DAWN PERIODS (APPROXIMATELY 30 HOURS) OF  
 APPARENTLY UNIFORM TEMPERATURE, CALCULATE THE PER CENT LOSS (AS A NEGATIVE  
 VALUE) OF TOTAL CONTAINED AIR FROM BOTH 1st & 2nd CHAMBERS BY THE  
 FOLLOWING FORMULA:

$$\text{PER CENT LOSS} = \left[ \frac{100}{\text{INITIAL F} + 27.7} \right] \left[ \frac{\text{INITIAL } \Delta P - (\text{FINAL } \Delta P) \left( \frac{\text{INITIAL I. A. T.}}{\text{FINAL I. A. T.}} \right)}{\text{INITIAL } \Delta P} \right]$$

(INITIAL VAPOR PRESSURE AT 27.7  
 DEGREES FAHRENHEIT)

- C-8 FROM THE INTERNAL DEW POINT TEMPERATURE, DETERMINE THE WATER VAPOR  
 PRESSURE - W. V. IN PSI.

NOTE - THE WATER VAPOR PRESSURE IS THE SATURATION  
 PRESSURE OF STEAM AT THE DEW POINT TEMPER-  
 ATURE (SEE STEAM TABLES)

- C-9 CALCULATE THE AIR DENSITY PER CENT LOSS (AS A NEGATIVE NUMBER) DUE TO A CHANGE  
 IN WATER VAPOR PRESSURE BY THE FOLLOWING:

$$\text{PER CENT LOSS} = \left[ \frac{100}{\text{INITIAL P}} \right] \left[ \text{FINAL W. V.} \left( \frac{\text{INITIAL I. A. T.}}{\text{FINAL I. A. T.}} \right) - \text{INITIAL W. V.} \right]$$

DECEMBER 11, 1967

P. 12-10

12 - 12/54

# NOTICE

GENERAL HARDWARE & DRYWELL COMPANY

## TEST PROCEDURE

CONTRACT S-5625

C-10. CALCULATE THE CORRECTED PER CENT LOSS (AS A NEGATIVE NUMBER) BY THE FOLLOWING:

$$\text{CORRECTED PER CENT LOSS} = \text{FRICTION PER CENT LOSS} - \text{APPROXIMATE PER CENT LOSS}$$

NOTE - COMBINING THE EXPRESSIONS IN PAR. C-7 AND C-9 INTO ONE EXPRESSION RESULTS IN THE FOLLOWING:

$$\text{PER CENT LOSS} = \left[ \frac{150}{\text{INITIAL P}} \right] \left[ \frac{\text{INITIAL } \Delta F + \text{INITIAL W.V.}}{27.7} - \frac{(\text{FINAL } \Delta F + \text{FINAL W.V.})}{27.7} \right] \left( \frac{\text{INITIAL I.A.T.}}{\text{FINAL I.A.T.}} \right)$$

C-11. THE CALCULATED PER CENT LOSS OF STEP C-10 SHALL BE PRESENTED TO GENERAL ELECTRIC AND THE TEST SHALL THEREUPON BE TERMINATED UNLESS C881 IS NOT IN CONTACT AND SIGNAL THEREOF RECEIVED. IN THE LATTER CASE, THE ADDITIONAL TESTING SHALL BE THE SUBJECT OF MUTUAL AGREEMENT BETWEEN C881 AND GENERAL ELECTRIC.

C-12. OPEN VALVE "J" TO RELEASE PRESSURE FROM SUPPRESSION CHAMBER AND FROM DRYWELL UNTIL BOTH ARE AT ATMOSPHERIC PRESSURE.

C-13. OPEN MANIFOLD IN SUPPRESSION CHAMBER AND OPEN LARGE ORIFICE CONNECTION IN DRYWELL TO PREVENT FORMATION OF A VACUUM.

C-14. REMOVE WATER FROM SUPPRESSION CHAMBER.

C-15. REMOVE ALL OVERLOAD AND LEAKAGE RATE TEST EQUIPMENT FROM DRYWELL AND SUPPRESSION CHAMBER.

GENERAL HARDWARE & DRYWELL COMPANY

DECEMBER 17, 1967

C.D.P. 1

REV. 4 1/755

# NOTES

ATLANTIC PHILIPPS & JOHN COMPANY

## INITIAL TEST PROCEDURE

CONTRACT 9-5625

- (e) DIFFERENCE IN PRESSURE IN WHICH VAPOR AND DIFFERENTIAL PRESSURE IN AIR MEASURED BY DIFFERENTIAL WATER MANOMETER, IN INCHES  $\frac{1}{2}$  OF WATER =  $\Delta P$ .  
 \* IT IS INTENDED THAT THE READINGS WILL BE MADE TO FIFTHS OF AN INCH AND ESTIMATED TO NEAREST HUNDREDTHS OF AN INCH.

- (f) INTERNAL AIR TEMPERATURE (I. A. T.) IN DEGREES FARRINHEIT. ( $^{\circ}F + 459$ )

- (g) INTERNAL WATER TEMPERATURE (IN SEPARATION CHAMBER ONLY) (L. W. T.) IN DEGREES FARRINHEIT.

- (h) INTERNAL DEW POINT TEMPERATURE (D. P. T.) IN DEGREES FARRINHEIT.

- C-7 AFTER TWO CONSECUTIVE NIGHT TO DAWN PERIODS (APPROXIMATELY 30 HOURS) OF RELATIVELY UNIFORM TEMPERATURE, CALCULATE THE PER CENT LOSS (AS A NEGATIVE VALUE) OF TOTAL CONTAINED AIR FROM BOTH 1st & 2nd PERIODS BY THE FOLLOWING FORMULA:

$$\text{PER CENT LOSS} = \left[ \frac{100}{\text{INITIAL } F + 27.7} \right] \left[ \frac{\text{INITIAL } \Delta P - (\text{FINAL } \Delta P) \left( \frac{\text{INITIAL I. A. T.}}{\text{FINAL I. A. T.}} \right)}{\text{INITIAL } \Delta P} \right]$$

- C-8 FROM THE INTERNAL DEW POINT TEMPERATURE, DETERMINE THE WATER VAPOR PRESSURE = W. V., IN PSI.

NOTE - THE WATER VAPOR PRESSURE IS THE SATURATION PRESSURE OF STEAM AT THE DEW POINT TEMPERATURE (SEE STEAM TABLES)

- C-9 CALCULATE THE AIR LOSS PER CENT LOSS (AS A NEGATIVE NUMBER) DUE TO A CHANGE IN WATER VAPOR PRESSURE BY THE FOLLOWING:

$$\text{PER CENT LOSS} = \left[ \frac{100}{\text{INITIAL } P} \right] \left[ \text{FINAL W. V.} \left( \frac{\text{INITIAL I. A. T.}}{\text{FINAL I. A. T.}} \right) - \text{INITIAL W. V.} \right]$$

DECEMBER 11, 1967

P. 12-10

12 - 12/54

# NOTICE

GENERAL HARDWARE & DRYWELL COMPANY

## TEST PROCEDURE

CONTRACT S-5625

C-10. CALCULATE THE CORRECTED PER CENT LOSS (AS A NEGATIVE NUMBER) BY THE FOLLOWING:

$$\text{CORRECTED PER CENT LOSS} = \text{FRICTION PER CENT LOSS} - \text{APPROXIMATE PER CENT LOSS}$$

NOTE - COMBINING THE EXPRESSIONS IN PAR. C-7 AND C-9 INTO ONE EXPRESSION RESULTS IN THE FOLLOWING:

$$\text{PER CENT LOSS} = \left[ \frac{150}{\text{INITIAL P}} \right] \left[ \frac{\text{INITIAL } \Delta F + \text{INITIAL W.V.}}{27.7} - \frac{(\text{FINAL } \Delta F + \text{FINAL W.V.})}{27.7} \right] \left( \frac{\text{INITIAL I.A.T.}}{\text{FINAL I.A.T.}} \right)$$

C-11. THE CALCULATED PER CENT LOSS OF STEP C-10 SHALL BE PRESENTED TO GENERAL ELECTRIC AND THE TEST SHALL THEREUPON BE TERMINATED UNLESS C881 IS NOT IN CONTACT AND SIGNAL THEREOF RECEIVED. IN THE LATTER CASE, THE ADDITIONAL TESTING SHALL BE THE SUBJECT OF MUTUAL AGREEMENT BETWEEN C881 AND GENERAL ELECTRIC.

C-12. OPEN VALVE "J" TO RELEASE PRESSURE FROM SUPPRESSION CHAMBER AND FROM DRYWELL UNTIL BOTH ARE AT ATMOSPHERIC PRESSURE.

C-13. OPEN MANIFOLD IN SUPPRESSION CHAMBER AND OPEN LARGE ORIFICE CONNECTION IN DRYWELL TO PREVENT FORMATION OF A VACUUM.

C-14. REMOVE WATER FROM SUPPRESSION CHAMBER.

C-15. REMOVE ALL OVERLOAD AND LEAKAGE RATE TEST EQUIPMENT FROM DRYWELL AND SUPPRESSION CHAMBER.

GENERAL HARDWARE & DRYWELL COMPANY

DECEMBER 17, 1967

C.D.P. 1

REV. 4 1/755

CONTENTS

APPENDIX 2

Attachment "B"

Code Certification Forms and Drawings

Code Form M-1 - Drywell and Suppression Chamber

Code Form M-2 - Air Lock

C.B.M. Drawing M-7 - Drywell Shell Sketches

C.B.M. Drawing M-8 - Penetration Schedule and Detail for  
for Suppression Chamber



John J. Mark

18. Salon Salon Dehors: Theater Barclay ME NY

**2. การดำเนินงาน**

Category	Item	Quantity	Unit	Price	Total	Notes
10	1000	1000	1000	1000	1000	1000
11	1000	1000	1000	1000	1000	1000
12	1000	1000	1000	1000	1000	1000

11. SINGER, Paul	Yale	1941	1942	1943	1944	1945	1946	1947	1948	1949	1950	1951	1952	1953	1954	1955	1956	1957	1958	1959	1960	1961	1962	1963	1964	1965	1966	1967	1968	1969	1970	1971	1972	1973	1974	1975	1976	1977	1978	1979	1980	1981	1982	1983	1984	1985	1986	1987	1988	1989	1990	1991	1992	1993	1994	1995	1996	1997	1998	1999	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009	2010	2011	2012	2013	2014	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036	2037	2038	2039	2040	2041	2042	2043	2044	2045	2046	2047	2048	2049	2050	2051	2052	2053	2054	2055	2056	2057	2058	2059	2060	2061	2062	2063	2064	2065	2066	2067	2068	2069	2070	2071	2072	2073	2074	2075	2076	2077	2078	2079	2080	2081	2082	2083	2084	2085	2086	2087	2088	2089	2090	2091	2092	2093	2094	2095	2096	2097	2098	2099	2100	2101	2102	2103	2104	2105	2106	2107	2108	2109	2110	2111	2112	2113	2114	2115	2116	2117	2118	2119	2120	2121	2122	2123	2124	2125	2126	2127	2128	2129	2130	2131	2132	2133	2134	2135	2136	2137	2138	2139	2140	2141	2142	2143	2144	2145	2146	2147	2148	2149	2150	2151	2152	2153	2154	2155	2156	2157	2158	2159	2160	2161	2162	2163	2164	2165	2166	2167	2168	2169	2170	2171	2172	2173	2174	2175	2176	2177	2178	2179	2180	2181	2182	2183	2184	2185	2186	2187	2188	2189	2190	2191	2192	2193	2194	2195	2196	2197	2198	2199	2200	2201	2202	2203	2204	2205	2206	2207	2208	2209	2210	2211	2212	2213	2214	2215	2216	2217	2218	2219	2220	2221	2222	2223	2224	2225	2226	2227	2228	2229	2230	2231	2232	2233	2234	2235	2236	2237	2238	2239	2240	2241	2242	2243	2244	2245	2246	2247	2248	2249	2250	2251	2252	2253	2254	2255	2256	2257	2258	2259	2260	2261	2262	2263	2264	2265	2266	2267	2268	2269	2270	2271	2272	2273	2274	2275	2276	2277	2278	2279	2280	2281	2282	2283	2284	2285	2286	2287	2288	2289	2290	2291	2292	2293	2294	2295	2296	2297	2298	2299	2300	2301	2302	2303	2304	2305	2306	2307	2308	2309	2310	2311	2312	2313	2314	2315	2316	2317	2318	2319	2320	2321	2322	2323	2324	2325	2326	2327	2328	2329	2330	2331	2332	2333	2334	2335	2336	2337	2338	2339	2340	2341	2342	2343	2344	2345	2346	2347
------------------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------

10. Pressure Suppression Containment System - This system is a pressure suppression system which provides for the containment of the primary system in the event of a loss of coolant accident. The system consists of a pressure suppression tank which is connected to the primary system by a line. The tank is filled with water and is maintained at a pressure slightly above the saturation pressure of the primary system. In the event of a loss of coolant accident, the pressure in the primary system will rise and the water in the tank will flash to steam, which will then condense in the primary system, thus suppressing the pressure rise.

From *Journal of the Entomological Society of America*, 1956, 49: 1066.

Shoreline monitoring was initiated in February 2004 at 26 sites along the Gulf of Mexico. The sites were selected based on the following criteria: (1) proximity to the coastline, (2) accessibility, and (3) potential for erosion. The sites were located at the following locations: 1. Gulf of Mexico, 2. Gulf of Mexico, 3. Gulf of Mexico, 4. Gulf of Mexico, 5. Gulf of Mexico, 6. Gulf of Mexico, 7. Gulf of Mexico, 8. Gulf of Mexico, 9. Gulf of Mexico, 10. Gulf of Mexico, 11. Gulf of Mexico, 12. Gulf of Mexico, 13. Gulf of Mexico, 14. Gulf of Mexico, 15. Gulf of Mexico, 16. Gulf of Mexico, 17. Gulf of Mexico, 18. Gulf of Mexico, 19. Gulf of Mexico, 20. Gulf of Mexico, 21. Gulf of Mexico, 22. Gulf of Mexico, 23. Gulf of Mexico, 24. Gulf of Mexico, 25. Gulf of Mexico, 26. Gulf of Mexico.

Order and prices verified by T. C. Brown, . . . . . Dist. Mgr. . . . . Sun-Sea, Inc., P.O. Box 1653

[illegible]

Notar: I have the following made a full and complete record of all copies of this document. Said copies are on file with the National Archives.

[illegible]

Prepared by: Shirley D. Jones & John C. Jones at Shirley D. Jones & John C. Jones

1. An *Artemisia*, bearing a yard across an acre by the Tucson Botanical Garden and University of Arizona, is a

~~ALL INFORMATION CONTAINED HEREIN IS UNCLASSIFIED~~

From the above we obtain the following theorem:

© 2004 The Authors  
Journal compilation © 2004 Blackwell Publishing Ltd

Fig. 1. Mean and standard deviation of the number of fish caught per trap per night for the 100 traps in the 100-trap series.

10. The following are the names of the persons who have been appointed to the various committees of the Board of Directors:

© 2004 Blackwell Publishing Ltd *Journal of Internal Medicine* 255: 103–110

2017/11/11 14:11:11

---بسم الله الرحمن الرحيم---

1. In accordance with the stated commission issued to the National Board of Health and Human Services, the following is submitted for the

\_\_\_\_\_

been a need for a laboratory in a low-maintenance/durable format with the limited products (GIBB, 1971; 1996). An early attempt is a

... included in the calculation of the ...

been interested in finding out if the way of my bedroom was better for me as an experienced meditator. I am now a second, a somewhat more experienced meditator. The decision was made to do a study on the way of my bedroom.

ANALYTIC-DIVERSITY-DATUM

Die meisten der aufgeführten Punkte, die zusammen mit den anderen, oben genannten, aufgeführt sind, betreffen die

On August 14, 1994, the author was contacted by a representative of the National Association of Manufacturers (NAM) who requested that the author provide a written statement for the record regarding the author's views on the proposed regulation. The author's response is provided in the appendix.

It is not proposed that we properly discuss in a formal way how attorney fees are to be paid with this exception.

Date 12/12/2014 Page 14 of 14

===== CREDIT ADVISORY ===== COMPASSION - Dr. J. L. Jones, D.D., M.D., Ph.D., F.R.S.E.  
Sole and Joint Authors of "The Mind Control Manual"

FIGURE 2.2 MANUFACTURER'S FACTORY DATA REPORT  
A Part of a Barbed Wire Fabricated by the Manufacturer for Another Manufacturer  
As required by the Provisions of the ASIS Fair Price Act


<p align="center"><b>CERTIFICATE OF SHOP INSPECTION</b></p>	
Design submitted to the firm at	<u>CHICAGO BRIDGE &amp; IRON COMPANY - GREENVILLE, PENNSYLVANIA</u>
Drawings made and issued on file at	<u>CHICAGO BRIDGE &amp; IRON COMPANY - GREENVILLE, PENNSYLVANIA</u>
Design specifications modified by	<u>Theodore O. Brown</u> Date <u>April 11, 1922</u>
Shop drawings made according to	<u>CHICAGO BRIDGE &amp; IRON COMPANY</u> Date <u>April 11, 1922</u>

## 1

—

---


FIGURE 1-1



REV. 1 17/05

F.R. 5

2010-10-13



E. 10-6

REV. 4 12/88