

North Anna

3

North Anna 3

ITAAC Program
Overview

November 18, 2015



Purpose

- Provide the NRC Staff with an overview of North Anna 3 ITAAC program development activities
- Discuss opportunities for future interaction with NRC Staff to address specific North Anna 3 ITAAC topics

North Anna 3 Project Overview



- The NA3 project is led by Dominion and supported by the EPC consortium of GEH and Fluor
- NA3 COLA was submitted in November 2007 and incorporates the ESBWR DCD by reference
- COLA is currently in Phase 4 of the NRC's six-phase review schedule
- The NA3 COL will contain approximately 1700 ITAAC

Agenda

- NA3 ITAAC Program and Organization
- ITAAC Profile
- ITAAC Planning
- Nucleus[©] ITAAC Module
- Next Steps

ITAAC Program

- Develop the procedures, processes, plans, and tools needed to efficiently and effectively complete ITAAC
 - RG 1.215, Guidance for ITAAC Closure Under 10 CFR Part 52
 - NEI 08-01, Industry Guideline for the ITAAC Closure Process Under 10 CFR Part 52
 - Industry Lessons-Learned
- Establish ITAAC related roles and responsibilities of NA3 Consortium members
- Ensure ITAAC considerations are integrated appropriately into other programs (e.g., CAP)

Completion Team Organization

- Integrated ITAAC Completion Team established
 - Dominion, GEH, and Fluor
 - Licensing, design, construction and operations experience
 - Bi-monthly meetings/frequent conference calls
- Members of NEI Construction Inspection Program (CIP) Task Force
 - Participants at NRC CIP meetings
 - Development of NEI 08-01
 - Monitoring early Uncompleted ITAAC Notification pilot

Engagement with AP1000 Construction

- ITAAC Completion Team frequently interacts with Vogtle and Summer projects to identify best practices and lessons-learned
 - Two employees embedded at Vogtle for one year
 - Supported INPO Construction Review Visit at Summer
 - Supported Vogtle QA audit of ITAAC program
 - Supported Vogtle and Summer ITAAC assessments
 - Multiple benchmarking visits

ITAAC Organization Training

- Two training modules developed
 - ITAAC introduction/orientation
 - ITAAC planning
- Initial training has been provided to key project personnel
 - New project personnel with ITAAC duties will receive introductory training
 - Additional training will be provided periodically to reinforce understanding of ITAAC program
- Future training modules will address completion process and ITAAC maintenance



Agenda

- NA3 ITAAC Program and Organization
- **ITAAC Profile**
- ITAAC Planning
- Nucleus[©] ITAAC Module
- Next Steps

ITAAC Profile

ESBWR DCD			1597
COLA			87
	Security	30	
	EP	35	
	UHS & Essential Cooling	2	
	Offsite Power	7	
	Civil/Structural	12	
	Control Rods	1	
TOTAL ITAAC			1684

ITAAC Timing

Phase	Quantity	%
◆ Design/Procurement	614	37%
◆ Construction	562	33%
◆ During Preop Testing	508	30%

- Design/procurement phase includes
 - DAC and other design confirmation (primarily DCIS)
 - Equipment qualification - type tests
 - ASME component fabrication inspections
 - Electrical and structural analyses
- Construction phase includes reconciliation of as-built SSCs
- Developing plans and strategy to minimize and manage projected surge during preop testing

Agenda

- NA3 ITAAC Program and Organization
- ITAAC Profile
- **ITAAC Planning**
- Nucleus[©] ITAAC Module
- Next Steps

ITAAC Planning

- An ITAAC Completion Plan (ICP) is being developed for each ITAAC
- Objective
 - Define completion activities
 - Minimize potential challenges to ITAAC completion
 - Assign discipline responsibilities for each ITAAC
 - Establish project ITAAC schedule
 - Estimate required project resources to perform ITAAC and prepare ITAAC Closure Notification (ICN)

ITAAC Completion Plan Content

- Activities, including schedule, necessary to execute ITA
- Responsible parties and deliverables
- Draft ITAAC determination basis
- List of principal closure documents
- Assessment of challenges and mitigation measures
- Vendor interface and document requirements

ITAAC Completion Plan (continued)

- References to NEI 08-01 ICNs
- References to similar AP1000 ITAAC
- Lessons learned from review of AP1000 vendor and licensee IRs and ICNs
 - Generic issues incorporated into ITAAC processes
 - Applicable AP1000 ICNs reviewed during ICP development
 - Applicable ITAAC findings addressed in corresponding NA3 ICPs

ITAAC Assessment

- ITAAC are reviewed to identify potential challenges
- Assessment considerations include:
 - Timing – identify ITAAC occurring late in project timeline for detailed planning
 - Complexity and Scope – multiple ITA, complex analyses, number of activities/SSCs
 - Vendor involvement identified for enhanced oversight
 - Identification of first-time evolutions
- Numerical scores are assigned to facilitate ranking and appropriate mitigation measures

ITAAC Assessment (continued)

- Initial assessment is in progress
- Mitigation options are under development
 - Specified in ICPs
 - Development of ICPs mitigates complexity, scope and vendor issues
- Additional assessments will be performed and mitigation measures developed based on industry lessons-learned

ITAAC Completion Plan Pilot

- ICP pilot initiated in late 2014
- Establish confidence in process and team
 - ICP content, level of detail
- 85 representative ITAAC
 - DAC, vendor tests, as-built inspections/tests
- Reviewed by consortium and Dominion SMEs
- Pilot completion forecast end of 2016

Agenda

- NA3 ITAAC Program and Organization
- ITAAC Profile
- ITAAC Planning
- **Nucleus[©] ITAAC Module**
- Next Steps

Nucleus[©] ITAAC Module

- EPC project management platform
 - Multiuser web interface
 - Accessible to entire project organization
 - Filter/search/sort capability
 - Schedule tracking
 - Automated progress and status reporting
- ITAAC Completion Plan Preparation
 - Centralize information needed for ITAAC planning and execution activities
 - Streamlines review and approval process

Nucleus[©] ITAAC Module (continued)

- Automates completion process
 - Identifies principal closure documents
 - Assists in compiling completion package
 - Generates draft ICN
- Future platform for ITAAC maintenance
- Planned links to other project platforms
 - CAP platform
 - Engineering Design Tools
 - Quality Assurance Records
 - Work management

NUCLEUS[®] ITAAC MODULE DEMONSTRATION

Summary

- NA3 ITAAC team mobilized
 - ITAAC program and implementing procedures drafted
 - Initial review of potential ITAAC challenges in progress
 - Pilot project underway to exercise and validate ITAAC planning processes and tools
- Initial ITAAC training performed
- Nucleus[©] development continuing

Next Steps

- Dominion plans to schedule additional meetings with the NRC to discuss specific pre-COL ITAAC related activities
 - Development of NA3 COL Appendix C
 - Identification of ITAAC families
 - DCIS DAC

Questions?

