

TVA


WALL THICKNESS  
PROFILE SHEET

REPORT NO:

R-P691

PROJECT: WBNWELD NO: SIF-B-T076-23UNIT: 2SYSTEM: SIS (063)Record Thickness Measurements As  
Indicated, Including Weld Width,  
Edge-To-Edge At 0°

Position	0°	90°	180°	270°
1	N/A			
2	.347		N	
3	.260			
4	.264		A	
5	.249			

CROWN HEIGHT: .0625DIAMETER: 1.5"CROWN WIDTH: .5"WELD LENGTH: 6.5"

FLANGE

PIPE



FLOW

EXAMINER: AT/dmyREVIEWED BY: Doreen DwyerANII: JDLEVEL: IILEVEL: IIDATE: 7-2-09DATE: 7/26/09DATE: 6/29/09PAGE 4 OF 5

**TVA**

**Office of Nuclear Power**

PROJECT: WBN SYSTEM: SIS (063)


UNIT: 2 WELD NO: SIF-B-TD76-23

REPORT NO.:

R-P0591

FLANGE

PIPE



EXAMINATION PERFORMED WITH QUALIFIED SECTOR SCAN ANGLES OF 35° TO 80° AX & 35° TO 70° CIRC

BY: Patrick Mahoney LEVEL: II DATE: 6/21/09 PAGE 5 OF 5

TVA Procedure  
N-GP-31

## Weld # SIF-B-T076-23

## Attachment 3

Item 1	Required examination Volume in sq. in. (width x height)	1	0.102	0.102 sq. in.
Item 2	Number of <b>scan directions</b>			4 directions
Item 3	Total Scan <b>volume</b> in sq. in.			0.408 sq. in.
Item 4	Total <b>length</b> of weld			6.5 inches
Item 5	Total required <b>exam volume</b> in cubic inches			2.652 cu. in.
Item 6	<b>Exam volume achieved</b> (sq. in.) in direction 1 X <b>length of weld achieved</b>	0.102	6.5	0.663 cu. In.
Item 7	<b>Exam volume achieved</b> (sq. in.) in direction 2 X <b>length of weld achieved</b>	0.102		0 cu. In.
Item 8	<b>Exam volume achieved</b> (sq. in.) in direction 3 X <b>length of weld achieved</b>	0.051	6.5	0.3315 cu. In.
Item 9	<b>Exam volume achieved</b> (sq. in.) in direction 4 X <b>length of weld achieved</b>	0.051	6.5	0.3315 cu. In.
Item 10	Determined the <b>achivied exam volume</b> add 6, 7, 8 & 9			1.326 cu. In.
Item 11	Exam <b>volume percentage</b> item 10/item 5 x 100			50 %

Directions 3 & 4 (Circ Scan directions 5 & 6) were restricted to pipe side of weld.  
This was a single sided examination

Level: IIDate: 6/29/09

INFORMATION ONLY