

TVA

WALL THICKNESS
PROFILE SHEET


REPORT NO:

R.P1328

PROJECT: WBN
UNIT: 2WELD NO: RCF-D145-03
SYSTEM: RCS

Record Thickness Measurements As Indicated, Including Weld Width, Edge-To-Edge At 0°

Position	0°	90°	180°	270°
1	N/A	N/A	N/A	N/A
2	N/A	N/A	N/A	N/A
3	.522	N/A	.484	.548
4	.453	.484	.470	.525
5	.513	.534	.525	.479

CROWN HEIGHT: Flush DIAMETER: 4"
CROWN WIDTH: .6" WELD LENGTH: 14.25"

Valve

Flow

Pipe

0°

f

EXAMINER: Brandon Calvery
LEVEL: II
DATE: 11-23-10REVIEWED BY: Darlene Duley
LEVEL: III DATE: 12-4-10ANII: B. Earnigh
DATE: 11/27/11
PAGE 6 OF 8

TVA

Office of Nuclear Power

PROJECT: WBN

SYSTEM: RCS


Unit: 2

WELD NO.: RCF-D145-03

REPORT NO.:

R.P1328

VALVE



EXAMINATION PERFORMED TO QUALIFIED SECTOR SCAN ANGLES OF 35° TO 70° AX & 25° TO 70° CIRC (SHEAR),
40° TO 70° AX (R.L.)

BY: Brandon Calvery

LEVEL: II

DATE: 11-23-10

PAGE 7 OF 8

Watts Bar Unit 2

R.P.1328

TVA Procedure N-GP-31
Attachments 3 & 4

Measured
Fields

Calculated
Fields

Worksheet Version 1.0 dated 07/01/09

WELD
NUMBER

RCF-D145-03

Item 1 Required examination Volume in sq. in.
(width x height) 1.1 0.18 0.198 sq. in.

Item 2 Number of scan directions 4 directions

Item 3 Total Scan volume in sq. in. 0.792 sq. in.

Item 4 Total length of weld 14.25 inches

Item 5 Total required exam volume in cubic inches 11.286 cu. in.

Item 6 Exam volume acheived (sq. in.) in direction 1 X length of weld achieved 0.198 14.25 2.8215 cu. In.

Item 7 Exam volume acheived (sq. in.) in direction 2 X length of weld achieved 0 14.25 0 cu. In.

Item 8 Exam volume acheived (sq. in.) in direction 3 X length of weld achieved 0.099 14.25 1.41075 cu. In.

Item 9 Exam volume acheived (sq. in.) in direction 4 X length of weld achieved 0.099 14.25 1.41075 cu. In.

Item 10 Determined the acheived exam volume add 6, 7, 8 & 9 5.643 cu. In.

Item 11 Exam volume percentage item 10/item 5 x 100 50.00 %

Scan # 4, 5 & 6 limitation due to valve configuration.

Initials
JAP

Date
11/23/2010