


TVA	WALL THICKNESS PROFILE SHEET	REPORT NO: <u>R.P1590</u>
-----	---------------------------------	------------------------------

PROJECT: <u>WBN</u> UNIT: <u>2</u>	WELD NO: <u>CVC-F-A-T122-40</u> SYSTEM: <u>CVC5</u>
---------------------------------------	--

Record Thickness Measurements As Indicated, Including Weld Width, Edge-To-Edge At 0°

Position	0°	90°	180°	270°
1	.340	.326	.342	.351
2	.364	.356	.365	.379
3	.377	.397	.375	.380
4	.384	.376	.393	.378
5	*	*	*	*



CROWN HEIGHT: <u>Flush</u>	DIAMETER: <u>2.0</u>
CROWN WIDTH: <u>.6</u>	WELD LENGTH: <u>7.75</u>

Flange 0° 90° 180° 270°	<div style="margin-bottom: 10px;">← FLOW</div>	Pipe
-------------------------------------	--	------

* No thickness Reading taken due to configuration

EXAMINER: <u>Juan Cleandro</u> LEVEL: <u>II</u> DATE: <u>05-09-11</u>	REVIEWED BY: <u>Doreen Dueseg</u> LEVEL: <u>IV</u> DATE: <u>5-23-11</u>	ANI: <u>[Signature]</u> DATE: <u>5/25/11</u> PAGE <u>5</u> OF <u>7</u>
---	--	--

TVA

Office of Nuclear Power

PROJECT: WBN **SYSTEM:** CVCS

UNIT: 2 **WELD NO:** CVCF-A-T122-40


REPORT NO.:

R. P. 1590

FLANGE

← FLOW

PIPE



BY: Joe Cepasero **LEVEL:** II **DATE:** 05-09-11 **PAGE** 6 **OF** 7

Watts Bar Unit 2

TVA Procedure N-GP-31
Attachments 3 & 4Measured
FieldsCalculated
Fields

Worksheet Version 1.0 dated 07/01/09

WELD
NUMBER

CVCF-A-T122-40

Item 1

Required examination Volume in sq. in.
(width x height)

1.1

0.12

0.132

sq. in.

Item 2

Number of scan directions

4 directions

Item 3

Total Scan volume in sq. in.

0.528

sq. in.

Item 4

Total length of weld

7.75

inches

Item 5

Total required exam volume in cubic
inches

4.092

cu. in.

Item 6

Exam volume acheived (sq. in.) in
direction 1 X length of weld achieved

0.132

7.75

1.023

cu. In.

Item 7

Exam volume acheived (sq. in.) in
direction 2 X length of weld achieved

0.044

7.75

0.341

cu. In.

Item 8

Exam volume acheived (sq. in.) in
direction 3 X length of weld achieved

0.1045

7.75

0.809875

cu. In.

Item 9

Exam volume acheived (sq. in.) in
direction 4 X length of weld achieved

0.1045

7.75

0.809875

cu. In.

Item 10

Determined the acheived exam volume
add 6, 7, 8 & 9

2.98375

cu. In.

Item 11

Exam volume percentage item 10/item 5
x 100

72.92

%

Examination was limited on scan # 4 due
to flange configuration

Initials

JA

Date

05/09/2011