

Michael J. Yox  
Regulatory Affairs Director  
Vogtle 3 & 4  
Nuclear Development

Southern Nuclear  
Operating Company, Inc.  
7825 River Road  
Waynesboro, GA 30830  
Tel: 706.848.6459



Docket No.: 52-025

**OCT 28 2016**

U.S. Nuclear Regulatory Commission  
Document Control Desk  
Washington, DC 20555-0001

ND-16-2290  
10 CFR 52.99(c)(1)

Southern Nuclear Operating Company  
Vogtle Electric Generating Plant Unit 3  
ITAAC Closure Notification on Completion of ITAAC 2.3.14.03 [Index Number 479]

Ladies and Gentlemen:

In accordance with 10 CFR 52.99(c)(1), the purpose of this letter is to notify the Nuclear Regulatory Commission (NRC) of the completion of Vogtle Electric Generating Plant (VEGP) Unit 3 Inspections, Tests, Analyses, and Acceptance Criteria (ITAAC) Item 2.3.14.03 [Index Number 479] for verifying that the volume of the Demineralized Water Transfer and Storage System (DWS) Condensate Storage Tank (CST) between the tank overflow and the startup feedwater pumps supply connection is greater than or equal to 325,000 gallons. The closure process for this ITAAC is based on the guidance described in NEI 08-01, Industry Guideline for the ITAAC Closure Process under 10 CFR Part 52, which was endorsed by the NRC in Regulatory Guide 1.215.

This letter contains no new NRC regulatory commitments. Southern Nuclear Operating Company (SNC) requests NRC staff confirmation of this determination and publication of the required notice in the Federal Register per 10 CFR 52.99.

If there are any questions, please contact David Woods at 706-848-6903.

Respectfully submitted,

  
Michael J. Yox  
Regulatory Affairs Director Vogtle 3&4

Enclosure: Vogtle Electric Generating Plant (VEGP) Unit 3  
Completion of ITAAC 2.3.14.03 [Index Number 479]

MJY/jyk/amm

**To:**

**Southern Nuclear Operating Company/Georgia Power Company**

Mr. S. E. Kuczynski (w/o enclosures)

Mr. D. A. Bost (w/o enclosures)

Mr. M. D. Meier

Mr. M. D. Rauckhorst (w/o enclosures)

Mr. D. H. Jones (w/o enclosures)

Ms. K. D. Fili

Mr. D. L. McKinney

Mr. B. H. Whitley

Mr. D. L. Fulton

Mr. C. E. Morrow

Mr. M. J. Yox

Mr. D. Woods

Ms. A. L. Pugh

Ms. K. Stacy

Mr. A. S. Parton

Mr. W. A. Sparkman

Mr. J. P. Redd

Mr. D. R. Culver

Mr. F. Willis

Document Services RTYPE: VND.LI.L06

File AR.01.02.06

**cc:**

**Nuclear Regulatory Commission**

Ms. C. Haney (w/o enclosures)

Ms. A. Bradford (w/o enclosures)

Ms. J. L. Dixon-Herrity (w/o enclosures)

Ms. J. M. Heisserer

Mr. C. P. Patel

Mr. B. M. Baval

Ms. R. C. Reyes

Ms. M. A. Sutton

Mr. M. E. Ernestes

Mr. G. J. Khouri

Mr. J. D. Fuller

Mr. T. E. Chandler

Ms. S. E. Temple

Ms. P. Braxton

Mr. T. C. Brimfield

Mr. A. J. Lerch

Mr. C. J. Even

**Oglethorpe Power Corporation**

Mr. M. W. Price  
Ms. K. T. Haynes  
Ms. A. Whaley

**Municipal Electric Authority of Georgia**

Mr. J. E. Fuller  
Mr. S. M. Jackson

**Dalton Utilities**

Mr. D. Cope

**WECTEC**

Mr. C. A. Castell

**Westinghouse Electric Company, LLC**

Mr. R. Easterling (w/o enclosures)  
Mr. J. W. Crenshaw (w/o enclosures)  
Mr. L. Woodcock (w/o enclosures)  
Mr. C. F. Landon  
Mr. A. F. Dohse  
Mr. M. Y. Shaqqo  
Ms. S. DiTommaso

**Other**

Mr. J. E. Hesler, *Bechtel Power Corporation*  
Ms. L. Matis, *Tetra Tech NUS, Inc.*  
Dr. W. R. Jacobs, Jr., Ph.D., *GDS Associates, Inc.*  
Mr. S. Roetger, *Georgia Public Service Commission*  
Ms. S. W. Kernizan, *Georgia Public Service Commission*  
Mr. K. C. Greene, *Troutman Sanders*  
Mr. S. Blanton, *Balch Bingham*

**Southern Nuclear Operating Company  
ND-16-2290  
Enclosure**

**Vogtle Electric Generating Plant (VEGP) Unit 3  
ITAAC Closure Notification on Completion of ITAAC 2.3.14.03 [Index Number 479]**

### **ITAAC Statement**

#### **Design Commitment:**

3. The DWS CST provides the nonsafety-related function of water supply to the FWS startup feedwater pumps.

#### **Inspections, Tests, Analysis:**

Inspection of the DWS CST will be performed.

#### **Acceptance Criteria:**

The volume of the CST between the tank overflow and the startup feedwater pumps supply connection is greater than or equal to 325,000 gallons.

### **ITAAC Determination Basis**

An inspection was performed to demonstrate that the volume of the Demineralized Water Transfer and Storage System (DWS) Condensate Storage Tank (CST) between the tank overflow and the startup feedwater pumps supply connection is greater than or equal to 325,000 gallons.

A calculation was performed to verify that the tank size will provide for at least 325,000 gallons of available volume. The available volume includes the volume above the top invert of the feedwater pumps supply connection nozzle and below the bottom invert of the overflow nozzle. CST DWS-MT-02 was inspected (Reference 1) to verify the as-built dimensions of the tank. In order to obtain the net working volume of the tank, which is the volume between the tank overflow and the startup feedwater pumps supply connection, the design volumes of the floating roof guide pole, floating roof pipe legs, bleeder vent pipe and the angle supports for Nozzle N-1 and N-2 internal piping were subtracted from the calculated volume of the tank and documented in Reference 1.

The inspection determined the CST volume between the tank overflow and the startup feedwater pumps supply connection is 633,452 gallons for tank DWS-MT-02 and meets the ITAAC acceptance criteria.

### **ITAAC Finding Review**

In accordance with plant procedures for ITAAC completion, Southern Nuclear Operating Company (SNC) performed a review of all ITAAC findings pertaining to the subject ITAAC and associated corrective actions. This review found that there are no relevant ITAAC findings associated with this ITAAC. The ITAAC completion review is documented in the Vogtle Unit 3 ITAAC Completion Package for ITAAC 2.3.14.03 (Reference 2) and available for NRC inspection.

**ITAAC Completion Statement**

Based on the above information, SNC hereby notifies the NRC that ITAAC 2.3.14.03 [Index Number 479] was performed for VEGP Unit 3 and that the prescribed acceptance criteria are met.

Systems, structures, and components verified as part of this ITAAC are being maintained in their as-designed, ITAAC compliant condition in accordance with approved plant programs and procedures.

**References (available for NRC inspection)**

1. SV3-DWS-ITC-800000, Condensate Storage Tank Volume Calculation, Rev. 0
2. SVP\_SV0\_004312, Attachment 1, "Submittal of Inspections, Tests, Analyses, and Acceptance Criteria (ITAAC) Completion Package for Unit 3 ITAAC 2.3.14.03 [Index Number 479] (DWS Condensate Storage Tank Volume)"