

REGULATORY INFORMATION DISTRIBUTION SYSTEM (RIDS)

ACCESSION NBR: 8301250664 DOC. DATE: 83/01/19 NOTARIZED: NO DOCKET #
 FACIL: 50-397 WPPSS Nuclear Project, Unit 2, Washington Public Powe 05000397
 STN: 50-508 WPPSS Nuclear Project, Unit 3, Washington Public 05000508
 AUTH. NAME: AUTHOR AFFILIATION
 BOUCHEY, G.D. Washington Public Power Supply System
 RECIP. NAME: RECIPIENT AFFILIATION
 HARTFIELD, R.A. Management Information Branch

SUBJECT: Forwards updated const status rept as of 821231.

DISTRIBUTION CODE: B001S COPIES RECEIVED: LTR 1 ENCL 1 SIZE: 5
 TITLE: Licensing Submittal: PSAR/FSAR Amdts & Related Correspondence

NOTES: Standardized Plant.

05000508

RECIPIENT		COPIES		RECIPIENT		COPIES	
ID CODE/NAME		LTTR	ENCL	ID CODE/NAME		LTTR	ENCL
NRR/DL/ADL		1	0	NRR LB2 BC		1	0
NRR LB3 BC		1	0	NRR LB2 LA		1	0
NRR LB3 LA		1	0	AULUCK, R.	01	1	1
VIETTI, A	01	1	1				
INTERNAL:							
ELD/HDS2		1	0	ELD/HDS1		1	0
IE FILE		1	1	IE/DEP EPDS	35	1	1
IE/DEP/EPLB	36	3	3	NRR/DE/AEAB		1	0
NRR/DE/CEB	11	1	1	NRR/DE/eqb	13	2	2
NRR/DE/GB	28	2	2	NRR/DE/HGEB	30	1	1
NRR/DE/MEB	18	1	1	NRR/DE/MTEB	17	1	1
NRR/DE/QAB	21	1	1	NRR/DE/SAB	24	1	1
NRR/DE/SEB	25	1	1	NRR/DHFS/HFEB	40	1	1
NRR/DHFS/LQB	32	1	1	NRR/DHFS/OLB	34	1	1
NRR/DL/SSPB		1	0	NRR/DSI/AEB	26	1	1
NRR/DSI/ASB		1	1	NRR/DSI/CPB	10	1	1
NRR/DSI/CSB	09	1	1	NRR/DSI/ICSB	16	1	1
NRR/DSI/METB	12	1	1	NRR/DSI/PSB	19	1	1
NRR/DSI/RAB	22	1	1	NRR/DSI/RSB	23	1	1
REG FILE	04	1	1	RGN5		3	3
RM/DDAMI/MIB		1	0				
EXTERNAL:							
ACRS	41	6	6	BNL (AMDTS ONLY)		1	1
DMB/DSS (AMDTS)		1	1	FEMA-REP DIV	39	1	1
LPDR	03	2	2	NRC PDR	02	1	1
NSIC	05	1	1	NTIS		1	1

TOTAL NUMBER OF COPIES REQUIRED: LTTR 58 ENCL 48

1. The following information was obtained from a confidential source who has provided reliable information in the past.

2. The information was obtained from a confidential source who has provided reliable information in the past.

3. The information was obtained from a confidential source who has provided reliable information in the past.

4. The information was obtained from a confidential source who has provided reliable information in the past.

5. The information was obtained from a confidential source who has provided reliable information in the past.

6. The information was obtained from a confidential source who has provided reliable information in the past.

CONFIDENTIAL		CONFIDENTIAL		CONFIDENTIAL		CONFIDENTIAL	
1	1	1	1	1	1	1	1
2	1	2	1	2	1	2	1
3	1	3	1	3	1	3	1
4	1	4	1	4	1	4	1
5	1	5	1	5	1	5	1
6	1	6	1	6	1	6	1
7	1	7	1	7	1	7	1
8	1	8	1	8	1	8	1
9	1	9	1	9	1	9	1
10	1	10	1	10	1	10	1
11	1	11	1	11	1	11	1
12	1	12	1	12	1	12	1
13	1	13	1	13	1	13	1
14	1	14	1	14	1	14	1
15	1	15	1	15	1	15	1
16	1	16	1	16	1	16	1
17	1	17	1	17	1	17	1
18	1	18	1	18	1	18	1
19	1	19	1	19	1	19	1
20	1	20	1	20	1	20	1
21	1	21	1	21	1	21	1
22	1	22	1	22	1	22	1
23	1	23	1	23	1	23	1
24	1	24	1	24	1	24	1
25	1	25	1	25	1	25	1
26	1	26	1	26	1	26	1
27	1	27	1	27	1	27	1
28	1	28	1	28	1	28	1
29	1	29	1	29	1	29	1
30	1	30	1	30	1	30	1
31	1	31	1	31	1	31	1
32	1	32	1	32	1	32	1
33	1	33	1	33	1	33	1
34	1	34	1	34	1	34	1
35	1	35	1	35	1	35	1
36	1	36	1	36	1	36	1
37	1	37	1	37	1	37	1
38	1	38	1	38	1	38	1
39	1	39	1	39	1	39	1
40	1	40	1	40	1	40	1
41	1	41	1	41	1	41	1
42	1	42	1	42	1	42	1
43	1	43	1	43	1	43	1
44	1	44	1	44	1	44	1
45	1	45	1	45	1	45	1
46	1	46	1	46	1	46	1
47	1	47	1	47	1	47	1
48	1	48	1	48	1	48	1
49	1	49	1	49	1	49	1
50	1	50	1	50	1	50	1
51	1	51	1	51	1	51	1
52	1	52	1	52	1	52	1
53	1	53	1	53	1	53	1
54	1	54	1	54	1	54	1
55	1	55	1	55	1	55	1
56	1	56	1	56	1	56	1
57	1	57	1	57	1	57	1
58	1	58	1	58	1	58	1
59	1	59	1	59	1	59	1
60	1	60	1	60	1	60	1
61	1	61	1	61	1	61	1
62	1	62	1	62	1	62	1
63	1	63	1	63	1	63	1
64	1	64	1	64	1	64	1
65	1	65	1	65	1	65	1
66	1	66	1	66	1	66	1
67	1	67	1	67	1	67	1
68	1	68	1	68	1	68	1
69	1	69	1	69	1	69	1
70	1	70	1	70	1	70	1
71	1	71	1	71	1	71	1
72	1	72	1	72	1	72	1
73	1	73	1	73	1	73	1
74	1	74	1	74	1	74	1
75	1	75	1	75	1	75	1
76	1	76	1	76	1	76	1
77	1	77	1	77	1	77	1
78	1	78	1	78	1	78	1
79	1	79	1	79	1	79	1
80	1	80	1	80	1	80	1
81	1	81	1	81	1	81	1
82	1	82	1	82	1	82	1
83	1	83	1	83	1	83	1
84	1	84	1	84	1	84	1
85	1	85	1	85	1	85	1
86	1	86	1	86	1	86	1
87	1	87	1	87	1	87	1
88	1	88	1	88	1	88	1
89	1	89	1	89	1	89	1
90	1	90	1	90	1	90	1
91	1	91	1	91	1	91	1
92	1	92	1	92	1	92	1
93	1	93	1	93	1	93	1
94	1	94	1	94	1	94	1
95	1	95	1	95	1	95	1
96	1	96	1	96	1	96	1
97	1	97	1	97	1	97	1
98	1	98	1	98	1	98	1
99	1	99	1	99	1	99	1
100	1	100	1	100	1	100	1

Washington Public Power Supply System

P.O. Box 968 3000 George Washington Way Richland, Washington 99352 (509) 372-5000

Docket No. 50-397
50-508

January 19, 1983

Mr. R. A. Hartfield, Chief
Management Information Branch
Office of Resource Management
U. S. Nuclear Regulatory Commission
Washington, D. C. 20555


Dear Mr. Hartfield:

Subject: CONSTRUCTION STATUS REPORT (NUREG-0030)

Reference: Letter, RA Hartfield to RL Ferguson,
same subject, dated October 30, 1981

Enclosed for your information are the updated construction status reports for our Nuclear Projects 2 and 3 as of December 31, 1982.

Very truly yours,



G. D. Bouchey, Manager
Nuclear Safety & Regulatory Programs

GCS/sm

Attachments

cc: R Auluck	NRC
M Tedani	NRC
WH Lovelace	NRC
NS Reynolds	D&L
A Vietti	NRC

13001

CONSTRUCTION STATUS REPORT

NUCLEAR POWER PLANTS

WASHINGTON NUCLEAR 2

PAGE NO: 2-129
STATUS AS OF: DEC. 1982

CONSTRUCTION STATUS:

APPLICANT'S CURRENT ESTIMATED FUEL LOADING DATE: 09-00-83
APPLICANT'S PREVIOUS ESTIMATED FUEL LOADING DATE: 08/00/82
APPLICANT'S ESTIMATED FUEL LOADING DATE AT CP ISSUANCE: 04-00-77
APPLICANT'S CURRENT ESTIMATED COMMERCIAL OPERATION DATE: 02-00-84

APPLICANTS CONSTRUCTION COMPLETION ESTIMATE AS
DEFINED IN CP: (EARLIEST) 12-00-82
(LATEST) 02-00-84

CURRENT ESTIMATED PERCENT CONSTRUCTION COMPLETE: 94.1%

COMMENTS REGARDING CURRENT CONSTRUCTION STATUS:

	ESTIMATED START	ACTUAL START	ESTIMATED COMPLETION	ACTUAL COMPLETION	ESTIMATED % COMPLETE
MOBILIZE AND PREPARE SITE:		08-00-72		05-00-73	100%
PLACE STRUCTURAL CONCRETE:		05-00-73		03-00-78	100%
INSTALL REACTOR PRESSURE VESSEL:				03-00-77	100%
INSTALL LARGE BORE PROCESS PIPE:		07-00-75	03/00/83		98.4%
INSTALL LARGE BORE PIPE HANGERS, RESTRAINTS AND SNUBBERS:		07-00-75	05/00/83		94.7%
INSTALL SMALL BORE PIPE:		07-00-75	03/00/83		91.8%
INSTALL CABLE TRAY:		02-00-75		11/00/79	100%
INSTALL EXPOSED METAL CONDUIT:		02-00-75	08/00/83		92.9%
INSTALL POWER, CONTROL, INSTRUMENTATION AND SECURITY CABLE:		02-00-75	08/00/83		92.6%
INSTALL ELECTRICAL TERMINATIONS:		02-00-75	08/00/83		83.1%
CONDUCT REACTOR COLD HYDROSTATIC TEST:				08/00/82	100%
CONDUCT HOT FUNCTIONAL TEST:	N/A	N/A	N/A	N/A	N/A
CONDUCT PREOP AND ACCEPTANCE TESTS NECESSARY FOR FUEL LOAD:		02/20/82	09-00-83		1.2%

100

11-11-60

41

14

100

1. 2. 3. 4. 5. 6. 7. 8. 9. 10. 11. 12. 13. 14. 15. 16. 17. 18. 19. 20. 21. 22. 23. 24. 25. 26. 27. 28. 29. 30. 31. 32. 33. 34. 35. 36. 37. 38. 39. 40. 41. 42. 43. 44. 45. 46. 47. 48. 49. 50. 51. 52. 53. 54. 55. 56. 57. 58. 59. 60. 61. 62. 63. 64. 65. 66. 67. 68. 69. 70. 71. 72. 73. 74. 75. 76. 77. 78. 79. 80. 81. 82. 83. 84. 85. 86. 87. 88. 89. 90. 91. 92. 93. 94. 95. 96. 97. 98. 99. 100. 101. 102. 103. 104. 105. 106. 107. 108. 109. 110. 111. 112. 113. 114. 115. 116. 117. 118. 119. 120. 121. 122. 123. 124. 125. 126. 127. 128. 129. 130. 131. 132. 133. 134. 135. 136. 137. 138. 139. 140. 141. 142. 143. 144. 145. 146. 147. 148. 149. 150. 151. 152. 153. 154. 155. 156. 157. 158. 159. 160. 161. 162. 163. 164. 165. 166. 167. 168. 169. 170. 171. 172. 173. 174. 175. 176. 177. 178. 179. 180. 181. 182. 183. 184. 185. 186. 187. 188. 189. 190. 191. 192. 193. 194. 195. 196. 197. 198. 199. 200. 201. 202. 203. 204. 205. 206. 207. 208. 209. 210. 211. 212. 213. 214. 215. 216. 217. 218. 219. 220. 221. 222. 223. 224. 225. 226. 227. 228. 229. 230. 231. 232. 233. 234. 235. 236. 237. 238. 239. 240. 241. 242. 243. 244. 245. 246. 247. 248. 249. 250. 251. 252. 253. 254. 255. 256. 257. 258. 259. 260. 261. 262. 263. 264. 265. 266. 267. 268. 269. 270. 271. 272. 273. 274. 275. 276. 277. 278. 279. 280. 281. 282. 283. 284. 285. 286. 287. 288. 289. 290. 291. 292. 293. 294. 295. 296. 297. 298. 299. 300. 301. 302. 303. 304. 305. 306. 307. 308. 309. 310. 311. 312. 313. 314. 315. 316. 317. 318. 319. 320. 321. 322. 323. 324. 325. 326. 327. 328. 329. 330. 331. 332. 333. 334. 335. 336. 337. 338. 339. 340. 341. 342. 343. 344. 345. 346. 347. 348. 349. 350. 351. 352. 353. 354. 355. 356. 357. 358. 359. 360. 361. 362. 363. 364. 365. 366. 367. 368. 369. 370. 371. 372. 373. 374. 375. 376. 377. 378. 379. 380. 381. 382. 383. 384. 385. 386. 387. 388. 389. 390. 391. 392. 393. 394. 395. 396. 397. 398. 399. 400. 401. 402. 403. 404. 405. 406. 407. 408. 409. 410. 411. 412. 413. 414. 415. 416. 417. 418. 419. 420. 421. 422. 423. 424. 425. 426. 427. 428. 429. 430. 431. 432. 433. 434. 435. 436. 437. 438. 439. 440. 441. 442. 443. 444. 445. 446. 447. 448. 449. 450. 451. 452. 453. 454. 455. 456. 457. 458. 459. 460. 461. 462. 463. 464. 465. 466. 467. 468. 469. 470. 471. 472. 473. 474. 475. 476. 477. 478. 479. 480. 481. 482. 483. 484. 485. 486. 487. 488. 489. 490. 491. 492. 493. 494. 495. 496. 497. 498. 499. 500. 501. 502. 503. 504. 505. 506. 507. 508. 509. 510. 511. 512. 513. 514. 515. 516. 517. 518. 519. 520. 521. 522. 523. 524. 525. 526. 527. 528. 529. 530. 531. 532. 533. 534. 535. 536. 537. 538. 539. 540. 541. 542. 543. 544. 545. 546. 547. 548. 549. 550. 551. 552. 553. 554. 555. 556. 557. 558. 559. 560. 561. 562. 563. 564. 565. 566. 567. 568. 569. 570. 571. 572. 573. 574. 575. 576. 577. 578. 579. 580. 581. 582. 583. 584. 585. 586. 587. 588. 589. 590. 591. 592. 593. 594. 595. 596. 597. 598. 599. 600. 601. 602. 603. 604. 605. 606. 607. 608. 609. 610. 611. 612. 613. 614. 615. 616. 617. 618. 619. 620. 621. 622. 623. 624. 625. 626. 627. 628. 629. 630. 631. 632. 633. 634. 635. 636. 637. 638. 639. 640. 641. 642. 643. 644. 645. 646. 647. 648. 649. 650. 651. 652. 653. 654. 655. 656. 657. 658. 659. 660. 661. 662. 663. 664. 665. 666. 667. 668. 669. 670. 671. 672. 673. 674. 675. 676. 677. 678. 679. 680. 681. 682. 683. 684. 685. 686. 687. 688. 689. 690. 691. 692. 693. 694. 695. 696. 697. 698. 699. 700. 701. 702. 703. 704. 705. 706. 707. 708. 709. 710. 711. 712. 713. 714. 715. 716. 717. 718. 719. 720. 721. 722. 723. 724. 725. 726. 727. 728. 729. 730. 731. 732. 733. 734. 735. 736. 737. 738. 739. 740. 741. 742. 743. 744. 745. 746. 747. 748. 749. 750. 751. 752. 753. 754. 755. 756. 757. 758. 759. 760. 761. 762. 763. 764. 765. 766. 767. 768. 769. 770. 771. 772. 773. 774. 775. 776. 777. 778. 779. 780. 781. 782. 783. 784. 785. 786. 787. 788. 789. 790. 791. 792. 793. 794. 795. 796. 797. 798. 799. 800. 801. 802. 803. 804. 805. 806. 807. 808. 809. 810. 811. 812. 813. 814. 815. 816. 817. 818. 819. 820. 821. 822. 823. 824. 825. 826. 827. 828. 829. 830. 831. 832. 833. 834. 835. 836. 837. 838. 839. 840. 84

.. 2000

CONSTRUCTION STATUS REPORT NUCLEAR POWER PLANTS

WASHINGTON NUCLEAR 2

PAGE NO: 2-128
STATUS AS OF: DEC. 1982~

PLANT CHARACTERISTICS:

DOCKET NO: 05000397
CP NO. & DATE ISSUED: CPPR-93 / 03-19-73
CP EXPIRATION DATE: 12-01-81
APPLICANT: WASHINGTON PUBLIC POWER SUPPLY SYSTEM
PLANT LOCATION: 12.38 MI NW OF RICHLAND, WASH
IE REGION: 5
AE: BURNS & ROE
NSSS: GENERAL ELECTRIC
CONSTRUCTOR: BECHTEL
REACTOR TYPE: BWR
DER (MWE): 1103

KEY PERSONNEL:

CORPORATE CONTACT: R. L. FERGUSON, MANAGING DIRECTOR
CORPORATE ADDRESS: P. O. BOX 968
RICHLAND, WASHINGTON 99352
CORPORATE PHONE NO: (509) 372-5000
IE PRINCIPAL INSPECTOR:
NRC LPM: R. ALUCK
IE PROJECT INSPECTOR:
IE RESIDENT INSPECTOR: R. FEIL

INSPECTION STATUS:

TIME PERIOD
Jan, 1982 - Mar, 1982

| REPORT
NUMBER | BEG DATE
OF INSP. | END DATE
OF INSP. |
|------------------|----------------------|----------------------|
| 82-01 | 01-11-82 | 01-15-82 |
| 82-02 | 01-01-82 | 01-31-82 |
| 82-03 | 02-01-82 | 02-04-82 |
| 82-04 | 02-08-82 | 02-12-82 |
| 82-05 | 02-01-82 | 02-28-82 |
| 82-06 | 03-01-82 | 03-05-82 |
| 82-07 | 03-01-82 | 03-31-82 |

Inspection Reports are available at local PDRs.

FUEL LOAD DATE CHANGES

AS REPORTED BY UTILITY:

| REPORT
DATE | NEW
SCHEDULE | REASON FOR CHANGE
REPORTED BY UTILITY |
|----------------|-----------------|--|
| 08-15-74 | 07-00-77 | NO REASON NOTED. |
| 01-10-75 | 12-00-77 | INSUFFICIENT MANPOWER BY MAJOR
CONSTRUCTOR. |
| 08-00-75 | 04-00-78 | PERSISTING CRTICAL PROBLEMS. |
| 02-00-76 | 01-00-79 | CONTINUED SLIPPAGE BY MAJOR CIVIL AND
MECHANICAL CONTRACTORS. |
| 07-31-76 | 06-15-79 | CIVIL CONTRACT DEFAULT AND EXTENDED
LABOR DISPUTE. |
| 10-12-76 | 12-00-79 | CONTINUED SLIPPAGE BY MAJOR CIVIL AND
MECHANICAL CONTRACTOR AND CONTINUING PIPE
FITTER STRIKE. |
| 01-17-77 | 03-00-80 | PIPE FITTER STRIKE. |
| 04-27-79 | 03-00-81 | SCHEDULE REEVALUATION |
| 06-00-80 | 08-00-82 | NO REASON PROVIDED. |
| 11-20-81 | 03-30-83 | QUALITY PROBLEMS, LABOR DISPUTE,
SCHEDULE RE-EVALUATION. |
| 03-31-82 | 09-00-83 | SCHEDULE RE-EVALUATION. |

LOCAL PUBLIC DOCUMENT ROOM:

RICHLAND PUBLIC LIBRARY
SWIFT AND NORTHGATE STREETS
RICHLAND, WASHINGTON 99352

CONSTRUCTION STATUS REPORT NUCLEAR POWER PLANTS

WASHINGTON NUCLEAR 3

PAGE NO: 2-130
STATUS AS OF: DEC. 1982

PLANT CHARACTERISTICS:

DOCKET NO: 05000508
CP NO. & DATE ISSUED: CPPR-154/ 04-11-78
CP EXPIRATION DATE: 01-01-83
APPLICANT: WASHINGTON PUBLIC POWER SUPPLY SYSTEM
PLANT LOCATION: 26 MI W OF OLYMPIA, WA
IE REGION: 5
AE: EBASCO
NSSS: COMBUSTION ENGINEERING
CONSTRUCTOR: EBASCO
REACTOR TYPE: PWR
DER (MWE): 1242

KEY PERSONNEL:

CORPORATE CONTACT: R. L. FERGUSON, MANAGING DIRECTOR
CORPORATE ADDRESS: P. O. BOX 968
RICHLAND, WASHINGTON 99352
CORPORATE PHONE NO: (509) 372-5000
NRC LPM: L. WHEELER
IE PROJECT INSPECTOR:
IE RESIDENT INSPECTOR: W. G. ALBERT

INSPECTION STATUS:

TIME PERIOD
Jan, 1982 - Mar, 1982

| REPORT
NUMBER | BEG DATE
OF INSP. | END DATE
OF INSP. |
|------------------|----------------------|----------------------|
| 82-01 | 01-11-82 | 01-15-82 |
| 82-02 | 01-01-82 | 01-31-82 |
| 82-03 | 02-01-82 | 02-05-82 |
| 82-04 | 03-01-82 | 03-19-82 |
| 82-05 | 02-01-82 | 02-28-82 |
| 82-06 | 03-01-82 | 03-31-82 |
| 82-07 | 03-23-82 | 03-25-82 |

Inspection Reports are available at local PDRs.

FUEL LOAD DATE CHANGES AS REPORTED BY UTILITY:

| REPORT
DATE | NEW
SCHEDULE | REASON FOR CHANGE
REPORTED BY UTILITY |
|----------------|-----------------|--|
| 05-22-79 | 06-00-84 | SCHEDULE REEVALUATION. |
| 06-00-80 | 12-00-85 | REASON FOR 18 MONTH SLIP WAS:
6 MONTHS - DUE TO LATE PIPING START
12 MONTHS - DUE TO REVISED QUANTITY
AND PRODUCTIVITY ESTIMATES. |
| 11-00-81 | 06/00/86 | FOUR MONTHS SCHEDULE RECOVERY
BASED ON REASSESSMENT OF PROJECT
CAPABILITY AND CONTRACT INCENTIVES
FOR PRIME CONTRACTORS. |

07/15/82 06/00/86 Reporting based on official fuel load date. The project target fuel load date is 12/85. Present construction progress, schedule and licensing activities support 12/85.

LOCAL PUBLIC DOCUMENT ROOM:

W. H. ABEL MEMORIAL LIBRARY
125 MAIN STREET, SOUTH
MONTESANO, WASHINGTON 98563

20-10-60

ALL INFORMATION CONTAINED
HEREIN IS UNCLASSIFIED
DATE 10-10-60 BY 1045
1045

10-10-60

CONSTRUCTION STATUS REPORT
NUCLEAR POWER PLANTS

WASHINGTON NUCLEAR 3

PAGE NO: 2-131
STATUS AS OF: DEC. 1982

CONSTRUCTION STATUS:

APPLICANT'S CURRENT ESTIMATED FUEL LOADING DATE: 6/86*
APPLICANT'S PREVIOUS ESTIMATED FUEL LOADING DATE: 6/86
APPLICANT'S ESTIMATED FUEL LOADING DATE AT CP ISSUANCE: 7/83
APPLICANT'S CURRENT ESTIMATED COMMERCIAL OPERATION DATE: 12/86

APPLICANTS CONSTRUCTION COMPLETION ESTIMATE AS
DEFINED IN CP: (EARLIEST) 01-01-83
(LATEST) 01-01-85

CURRENT ESTIMATED PERCENT CONSTRUCTION COMPLETE: 68.4%

COMMENTS REGARDING CURRENT CONSTRUCTION STATUS: *OFFICIAL PUBLISHED SCHEDULE IS JUNE 1986. DEC. 1985 REPRESENTS
PROJECT TARGET FUEL LOAD DATE. ALL ESTIMATED START AND COMPLETION
DATES ARE BASED ON THE DEC. 1985 PROJECT TARGET DATE.

| | ESTIMATED
START | ACTUAL
START | ESTIMATED
COMPLETION | ACTUAL
COMPLETION | ESTIMATED
% COMPLETE |
|---|--------------------|-----------------|-------------------------|----------------------|-------------------------|
| MOBILIZE AND PREPARE SITE: | 04-00-77 | 04-00-77 | | 04-00-78 | 100% |
| PLACE STRUCTURAL CONCRETE: | 09-00-78 | 09-00-78 | 10/00/84 | | 90.5% |
| INSTALL REACTOR PRESSURE VESSEL: | 08-00-81 | 08-00-81 | | 08-00-81 | 100% |
| INSTALL LARGE BORE PROCESS PIPE: | 03-00-80 | 03-00-80 | 02/00/85 | | 96.9% |
| INSTALL LARGE BORE PIPE HANGERS, RESTRAINTS AND SNUBBERS: | 03-00-80 | 03-00-80 | 08/00/85 | | 78.4% |
| INSTALL SMALL BORE PIPE: | 03-00-81 | 03-00-81 | 05/00/85 | | 61.8% |
| INSTALL CABLE TRAY: | 09-00-80 | 09-00-80 | 02/00/84 | | 85.9% |
| INSTALL EXPOSED METAL CONDUIT: | 04-00-81 | 04-00-81 | 04/00/85 | | 39.3% |
| INSTALL POWER CONTROL, INSTRUMENTATION AND SECURITY CABLE: | 02-00-82 | | 04/00/85 | | 23.5% |
| INSTALL ELECTRICAL TERMINATIONS: | 03-00-82 | 03/09/82 | 08/00/85 | | 3.9% |
| CONDUCT REACTOR COLD HYDROSTATIC TEST: | 10/00/84 | | 04/00/85 | | 0% |
| CONDUCT HOT FUNCTIONAL TEST: | 11/00/84 | | 06/00/85 | | 0% |
| CONDUCT PREOP AND ACCEPTANCE TESTS NECESSARY FOR FUEL LOAD: | 03/00/83 | | 12/00/85 | | 0% |

