

## Washington Public Power Supply System

P.O. Box 968 3000 George Washington Way Richland, Washington 99352 (509) 372-5000

April 12, 1984

IE FILE COPY

8405140241 840412  
PDR ADOCK 05000397  
PDR

Docket No. 50-397

Mr. J. B. Martin, Regional Administrator  
U.S. Nuclear Regulatory Commission  
Region V  
1450 Maria Lane, Suite 210  
Walnut Creek, California 94596

Dear Mr. Martin:

Subject: NUCLEAR PLANT NO. 2  
OPERATING LICENSE NPF-21  
ATTACHMENT 1 STATUS

- References:
- 1) Letter, G02-84-024, G. C. Sorensen (SS) to A. Schwencer (NRC), "Chemical Waste Processing Preoperational Test", dated January 17, 1984
  - 2) Letter, G02-84-133, G. C. Sorensen (SS) to A. Schwencer (NRC), "Completion of Construction Modifications - Piping/Pipe Supports", dated March 16, 1984

Licensing Condition (1) to the subject license states that "The Preoperational tests, startup tests and other items identified in attachment 1 to this license shall be completed as specified". The Supply System has completed those items in attachment 1 with regard to the five percent (5%) conditions and provides the following information in support of issuing an amendment authorizing full power operation.

1. The preoperational and acceptance tests listed in attachment 1 item 1.b have been completed, reviewed and approved by the Test Working Group with the following exceptions:
  - a. PT 33.0-B, Chemical Waste Processing - as reported in reference 1 (attached) the completion of the portions of the chemical waste system to be tested by PT 33.0-B have been suspended indefinitely.

1984 APR 18 PM 2:05

RECEIVED  
NRC

ayf

IE-28 1/1



J. B. Martin

Page Two


April 12, 1984

OPERATING LICENSE NPF-21, ATTACHMENT 1 STATUS

- b. PT 92.0-A, Off-Gas Vault HVAC - this system consists of one system with redundant A and B chillers. PT 92.0-A has been completed utilizing the B chiller. The results have been reviewed and approved by the Test Working Group. Upon completion of work on the A chiller, satisfactory operation of chiller A will be verified. This system is not required by the WNP-2 technical specifications for operation. Additionally, the status of the A chiller has been discussed in conversations between G. Yuhas and R. Dodds of your staff and G. K. Afflerbach (SS) and found satisfactory.
2. Reference 2 (attached) provided confirmation that item 2 of attachment 1 had been satisfied.
3. Those items identified on the Master Completion List dated December 19, 1983, associated with exceeding five percent (5%) power have been either completed or the completion category for the individual item has been extended with the concurrence by a representative of your staff.

In summary, those items in attachment 1 to the operating license requiring completion prior to exceeding five percent (5%) power have been satisfied. WNP-2 is ready to proceed with the power ascension program above five percent (5%) power.

Very truly yours,

  
J. D. Martin,  
WNP-2 Plant Manager

PLP/tmh  
Attachments

cc: WS Chin, BPA  
NS Reynolds  
R Auluck - NRC

1944

1944

STATE OF WASHINGTON)  
COUNTY OF BENTON }

SS

Subject: NUCLEAR PLANT NO. 2  
OPERATING LICENSE NPF-21  
ATTACHMENT 1 STATUS

I, J. D. MARTIN, being duly sworn, subscribe to and say that I am the WNP-2 Plant Manager for the WASHINGTON PUBLIC POWER SUPPLY SYSTEM, the applicant herein; that I have full authority to execute this oath; that I have reviewed the foregoing; and that to the best of my knowledge, information and belief, the statements made in it are true.

DATE 4/12, 1984

J. D. Martin  
J. D. MARTIN, WNP-2 Plant Manager

On this day personally appeared before me J. D. MARTIN to me known to be the individual who executed the foregoing instrument and acknowledged that he signed the same as his free act and deed for the uses and purposes therein mentioned.

GIVEN under my hand and seal this 12 day of April, 1984.



Peggy L. Ledford  
Notary Public in and for the  
State of Washington

Residing at Richland, Washington



11-11-11

