

REGULATORY INFORMATION DISTRIBUTION SYSTEM (RIDS)

ACCESSION NBR: 8405240206 DOC. DATE: 84/05/18 NOTARIZED: NO DOCKET #
 FACIL: 50-397 WPPSS Nuclear Project, Unit 2, Washington Public Powe 05000397
 AUTH. NAME AUTHOR AFFILIATION
 SORESEN, G.C. Washington Public Power Supply System
 RECIP. NAME RECIPIENT AFFILIATION
 SCHWENCER, A. Licensing Branch 2

SUBJECT: Forwards addl data re results of operability testing
 performed on purge & vent valves. Package should replace data
 in Attachment H of 831219 submittal.

DISTRIBUTION CODE: A034S COPIES RECEIVED: LTR 1 ENCL 1 SIZE: 26
 TITLE: OR Submittal: Containment Purging

NOTES:

	RECIPIENT ID CODE/NAME		COPIES LTTR ENCL		RECIPIENT ID CODE/NAME		COPIES LTTR ENCL
	NRR LB2 BC	01	7	7			
INTERNAL:	NRR FIELDS, M	12	1	1	NRR REEVES, E	14	1
	NRR/DE/eqb	09	1	1	NRR/DSI/AEB		1
	<u>REG FILE</u>	04	1	1	RGNS		1
EXTERNAL:	ACRS	13	6	6	LPDR	03	1
	NRC PDR	02	1	1	NSIC	05	1
	NTIS		1	1			

Computer printouts
 Advanced
 To: R. Asluk

Washington Public Power Supply System

P.O. Box 968 3000 George Washington Way Richland, Washington 99352 (509) 372-5000

8405240206 840518
PDR ADDCK 05000397
P PDR

May 18, 1984
G02-84-300

Docket No 50-397

Director of Nuclear Reactor Regulation
Attention: Mr. A. Schwencer, Chief
Licensing Branch No. 2
Division of Licensing
U.S. Nuclear Regulatory Commission
Washington, D.C. 20555

Dear Mr. Schwencer:

Subject: NUCLEAR PROJECT NO. 2
QUALIFICATION AND OPERATION OF WNP-2
CONTAINMENT VENT AND PURGE VALVES


Reference: Letter, G02-83-1170, G. C. Sorensen (Supply System) to
A. Schwencer (NRC), "Qualification and Operation of WNP-2
Containment Purge and Vent Valves", dated December 19, 1983

This letter transmits additional data concerning the results of operability testing performed on the WNP-2 purge and vent valves. This information was recently requested by Mr. Rudy Hodor of Brookhaven National Laboratory.

The attached package should replace data in Attachment H of our December 19, 1983, submittal. Test data on one valve had inadvertently been omitted.

Should you have any further questions, please contact Mr. P. L. Powell, Manager, WNP-2 Licensing.

Very truly yours,




G. C. Sorensen, Manager
Regulatory Programs

DAA/sms
Attachment

cc: R Auluck - NRC
WS Chin - BPA
F Eltawila - NRC
R Hodor - Brookhaven NL

D Hoffman - NRC
AD Toth - NRC Site
R Wright - NRC



A034
1/1

Computer
Printouts
Advanced
To: R. Auluck

ATTACHMENT TO LETTER G02-84-300

ATTACHMENT H - REVISED 5/2/84
QUALIFICATION OF PURGE AND VENT VALVES AT WNP-2

PACKAGE REPLACES DATA IN ATTACHMENT H OF VOLUME V
PREVIOUSLY SUBMITTED TO NRC ON LETTER
G02-83-1170, DECEMBER 19, 1983

PREPARED BY: Mila Meyer 5-11-84
Milon Meyer

REVIEWED BY: Dennis Armstrong 5/11/84
Dennis Armstrong

APPROVED BY: J.E. Rhoads 5/14/84
J.E. Rhoads

Volume V, Attachment H

In-Situ Test Results

Demonstration of valve assembly operability was exhibited by both stress analysis and the conduct of operability testing. The purpose of this attachment is to complement the discussion of operability presented in Volume I, Section 6.0, of this report with final as-built piping analysis accelerations.

Discussion of Valve Accelerations/Loading

Eleven BIF butterfly valves at WNP-2 were divided into three categories. Those similar in size and function were grouped. Eight of these (two groups) are the purge and vent valves, which are the subject of this report, and three valves (CSP-V-5, -6, and -9) are part of the vacuum relief system. One valve from each group was chosen based on accessibility and tested to envelop loads.

Initial test plans were established from as-designed piping analysis loads. Since some final as-built piping accelerations were provided after the initial test plans, the applied test loads may not be the same. A comparison of final as-built piping loads, Exhibit 1, to static test loads shows that test conditions envelop the predicted seismic/hydrodynamic loading. Supporting calculations for determination of static test loads are provided in Exhibit 2.

Test Plan/Results

As previously discussed, the test consisted of applying a static load to the outboard end of the air/spring cylinder. This static load was applied to the pneumatic cylinders by using a cable supported platform loaded with lead bricks. Measurement of total applied load was made with a load cell linked into the cable. Test plans and results are provided by Exhibit 3 and 4.

Summary of Exhibits

- o Exhibit 1 - Test Load/Acceleration Summary
- o Exhibit 2 - Supporting Calculations for Determination of Test Loads
- o Exhibit 3 - Static In-Situ Test of CSP-A0-1
- o Exhibit 4 - Static In-Situ Test of CEP-A0-4A
- o Exhibit 5 - Summary of Final As-built Piping Accelerations

EXHIBIT 1

Test Load/Acceleration Summary

30" Valve with 10" Cylinder - Fail Close Configuration

Dynamic Valve Operator Loading Using Final As-built Piping Accelerations		Static Test Conditions	
EPN	G-Level	Test "g"	Equivalent Static Load
CEP-V-1A	2.9	4.44	1110 lb.
CEP-V-2A	2.41		
CSP-V-1	4.32		
CSP-V-2	4.29		

24" Valve with 8" Cylinder - Fail Close Configuration

Dynamic Valve Operator Loading Using Final As-built Piping Accelerations		Static Test Conditions	
EPN	G-Level	Test "g"	Equivalent Static Load
CEP-V-3A	1.55	5.12	820 lb.
CEP-V-4A	2.28		
CSP-V-3	4.92		
CSP-V-4	5.08		

24" Valve with 8" Cylinder - Fail Open Configuration

Valve EPNs CSP-V-5, CSP-V-6, and CSP-V-9 are vacuum breaker valves and not considered part of the purge and vent system.

WASHINGTON PUBLIC POWER SUPPLY SYSTEM

CALCULATION COVER SHEET

SHEET 1 OF 10

PROJECT 02	DISCIPLINE EQUIPMENT QUALIFICATION	CALC. NO. EQ-02-83-018001-2
CONTRACT	SPECIFICATION	QUALITY CLASS I
SYSTEM NO.	EQUIPMENT PIECE NO. CSP-AO-3 ; CSP-AO-5 ; CSP-AO-1	
SUBJECT DETERMINATION OF OPERABILITY TEST LOAD.		

ACTION REQUIRED

☐ SAR CHANGE☐ SPEC. CHANGE☒ OTHER (IDENTIFY BELOW)

DESIGN ADEQUACY

ATTACHMENTS

☐ COMPUTER PRINTOUT☐ VERIFICATION CHECKLIST

OTHER (IDENTIFY)

VERIFICATION REQUIREMENT	YES <input type="checkbox"/>	NO <input checked="" type="checkbox"/>	REASON TDP-3.32	APPROVED/DATE
TYPE OF CALCULATION <input type="checkbox"/> PRELIMINARY <input type="checkbox"/> FINAL	REMARKS			SUPERSEDES
				SUPERSEDED BY

REV. NO.	REVISION DESCRIPTION	CALCULATION BY	DATE	CHECKED	DATE	APPROVED	DATE
0	ORIGINAL	J.M. Strlohm	11/2/83	L.C. FERNANDEZ	11/4/83	<i>[Signature]</i>	12/7/83

SHEET 2 OF 10

REVISION INDICATIONS

OPERATOR WEIGHT - 420th (ACTUAL WEIGHT - 2)

Diagram of a beam with a central load and supports. The beam is supported by two vertical supports. A horizontal force P is applied at the left end. The distance from the left support to the point of application of P is 13.5 . The distance from the left support to the center of the beam is L_2 . The distance from the center of the beam to the right support is L_1 . The total length of the beam is 51.5 . A vertical force W is applied at the center of the beam. The beam is labeled "TRUSS" and "PIN".

FIG. 1

$$\begin{aligned} \vec{F}_{CG(5)} &= g_{\text{max}} \text{ (CYLINDER WEIGHT)} \\ &= 8.74 (420) = 3671 \text{ \#} \end{aligned}$$

$$\overrightarrow{F_{TEST}} \textcircled{5} = \overrightarrow{F_{CG}} \frac{L_2}{L_1}$$

CHECKED (INITIALS/DATE)

LCF 11/4/83

CALCULATION CONTINUATION SHEET

CALC NO. EQ-02-83-018001-2SHEET 3 OF 10

FROM THE LOAD COMPARATIVE SHEETS AND THE PLANT WALKDOWNS (QID 361104 AND QID 361106), THE STRESS OF THE TWO AXES WHICH EFFECT THE OPERATOR "WEAK" AXIS ARE DETERMINED

TABLE 1

QID	EPN	q_{max}
361104 ↓	CSP-V-3	4.92
	CSP-V-4	<u>5.12</u>
	CEP-V-3A	1.55
	CEP-V-4A	2.28
	---	---
	CSP-V-5	<u>8.74</u>
	CSP-V-6	6.73
	CSP-V-9	3.18
	---	---
361106 ↓	CSP-V-1	<u>4.44</u>
	CSP-V-2	4.29
	CEP-V-1A	2.90
	CEP-V-2A	2.41

FOR CSP-A0-5

$$L_1 = 51.5 - 13.5 = 38"$$

$$L_2 = L_1 - 26.27 = 38 - 26.27 = 11.73$$

$$\Rightarrow \overrightarrow{F_{TEST}}_{(5)} = \frac{(3671 \times 11.73)}{38} \approx 1140^{\#}$$

SEE PAGE 8 OF 10 FOR POINT OF APPLICATION.

REVISION INDICATIONS

CHECKED (INITIALS/DATE)

LCP 11/4/83

CALCULATION CONTINUATION SHEET

CALC NO. EQ-02-83-018001-2SHEET 4 OF 10

REVISION INDICATIONS

B) OPERABILITY TEST CSP-AO-4

8" DIA CYLINDER AIR OPERATOR - FAIL CLOSED


OPERATOR WEIGHT - 420# (ACTUAL WEIGHT - Δ)

FIG 2

$$\begin{aligned} \overrightarrow{F_{CG(4)}} &= g_{\max} (\text{CYLINDER WEIGHT}) \\ &\quad \text{(TABLE 1)} \\ &= (5.12) (420) \approx 2150 \# \end{aligned}$$

$$L_1 = 51.5 - 13.5 = 38"$$

$$L_2 = L_1 - 23.54 = 38 - 23.54 = 14.46"$$

$$\overrightarrow{F_{TEST(4)}} = \overrightarrow{F_{CG(4)}} \frac{L_2}{L_1} = \frac{(2150)(14.46)}{38} \approx \underline{\underline{820 \#}}$$

SEE PAGE 9 OF 10 FOR POINT OF APPLICATION.

CHECKED (INITIALS/DATE)

LCF 11/4/83

CALCULATION CONTINUATION SHEET

CALC NO. EQ-02-83-018001-2SHEET 5 OF 10

REVISION INDICATIONS

C) OPERABILITY TEST CSP-A0-1

10" DIA CYLINDER AIR OPERATOR - FAIL CLOSED


OPERATOR WEIGHT - 593 # $\Delta 2$ 

FIG 3

$$\vec{F}_{CG\textcircled{1}} = g_{\max} \text{ (CYLINDER WEIGHT)}$$

(TANK 1)

$$= (4.44)(593) = 2633 \#$$

$$L_1 = 64 - 13.5 = 50.5"$$

$$L_2 = L_1 - 29.25 = 50.5 - 29.25 = 21.25$$

$$\vec{F}_{\text{TEST}\textcircled{1}} = \vec{F}_{CG\textcircled{1}} \frac{L_2}{L_1} = \frac{(2633)(21.25)}{50.5} \approx \underline{\underline{1110 \#}}$$

SEE PAGE 10 OF 10 FOR POINT OF APPLICATION

CHECKED (INITIALS/DATE)

LCF 11/4/83

CALCULATION CONTINUATION SHEET

CALC NO. EQ-02-83-018001-2SHEET 6 OF 10

REVISION INDICATIONS

IF POSSIBLE, CSP-A0-1 WILL BE
 QUALIFIED BY THE TEST ON CSP-A0-4.
 IN ORDER FOR TEST OF A0-3 TO
 ENVELOPE A0-1, THE TEST LOAD
 MUST BE INCREASED AS FOLLOWS:

$$\begin{aligned} \overline{F}_{\text{TEST} \textcircled{4}} &= F_{\text{CG} \textcircled{1}} \frac{L_1}{L_2} \\ &= \frac{(2633)(14.46)}{38} \approx \underline{\underline{1005 \#}} \end{aligned}$$

CHECKED (INITIALS/DATE)

LCF 11/4/83

CALCULATION CONTINUATION SHEET

CALC NO. EQ-02-83-018001-2SHEET 7 OF 10

REFERENCES

- ① WNP-2 FIDAL LOADS STUDY, QID-018001
AO'S AND THEIR RESPECTIVE VALVE ASSEMBLIES
- ② EQUIPMENT SEISMIC/HYDRODYNAMIC
REQUALIFICATION 8", 10", 12" BORE AIR
CYLINDER OPERATORS
QID 018001, # 1P.01/F
CYGNA ENERGY SERVICES 5/20/83
- ③ MILLER FLUID POWER DRAWING C-26096
8" BORE CYLINDER MODEL A83-B
- ④ MILLER FLUID POWER DRAWING C-26095
10" BORE CYLINDER MODEL A83-B


REVISION INDICATIONS

CHECKED (INITIALS/DATE)

LCF 11/4/83


EQ-02-83-018001-2
PAGE 8 of 10
REV 1

FUNCTIONAL TEST REQUIREMENTS




TEST LOADING SKETCH - NO SCALE

EPN CSP-AO-5 QID 018001 CONTRACT NO. 68
DESCRIPTION FAIL OPEN 8" BORE AIR OPERATOR BLDG. R ELEV 475
ACTUATOR WT. 420# MAX "g" 8.74
AIR PRESS. 100 PSIG or Volts Amps AC DC
ACTUATOR C.G. FROM PIPE C.L. N/A
OPER. TIME REQ'D. - OPEN - CLOSED
ALLOWABLE SEAT LEAKAGE N/A REVERSE N/A
SYSTEM - TEST PRESS. N/A + PSIG - DIFF. PRESS. N/A + PSID
MAX. TEST LOAD 1140 + 25 LBS.
TEST LOAD DIRECTION - AXIAL * + 4 1/2 ° LATERAL * + 4 1/2 °
Looking in Flow Direction * SEE SKETCH



AXIAL



LATERAL

11-3-83

Instruction

Prepared by

11/3/83

Date





PRELIMINARY

Rev. 0
Attachment II
Page 1 of 1

EQ-02-93-018001-2

PAGE 9 of 10

FUNCTIONAL TEST REQUIREMENTS



PLAN CSP-V-3,4 (TYP VIEW)

SECTION A-A

TEST LOADING SKETCH - NO SCALE

EPN 02-CSP-A0-3 | QID 018001 | CONTRACT NO. _____

DESCRIPTION 8" Air CYLINDER | BLDG. R | ELEV 481

ACTUATOR WT. 399# | MAX "g" 6.17

AIR PRESS. _____ or Volts _____ Amps _____ AC _____ DC _____

ACTUATOR C.G. FROM PIPE C.L. N/A

OPER. TIME REQ'D. - OPEN _____ - CLOSED _____

ALLOWABLE SEAT LEAKAGE _____ REVERSE _____


SYSTEM - TEST PRESS. _____ + _____ PSIG - DIFF. PRESS. _____ + _____ PSID

MAX. TEST LOAD 960 + 5 LBS.


TEST LOAD DIRECTION - AXIAL * + ° LATERAL * + °

Looking in Flow Direction

SEE SKETCH



AXIAL



LATERAL

J. L. Bruck
Prepared by


6/1/83
Date

PRELIMINARY

Rev. C
Attachment:
Page 1 of 1

EQ-02-83-018001-1
PAGE 10 of 10


FUNCTIONAL TEST REQUIREMENTS




PULL TO NEARBY SUPPORT

CSP-A0-1 TEST LOADING SKETCH - NO SCALE

EPN ~~CSP-A0-1~~ QID 018001 CONTRACT NO. 68
DESCRIPTION FAIR CLOSED - 10" BORE AIR OPERATOR BLDG. R ELEV 558
ACTUATOR WT. 593 # MAX "g" 4.44
AIR PRESS. 100 PSIG or Volts — Amps — AC — DC —
ACTUATOR C.G. FROM PIPE C.L. N/A
OPER. TIME REQ'D. - OPEN — - CLOSED —
ALLOWABLE SEAT LEAKAGE N/A REVERSE N/A
SYSTEM - TEST PRESS. N/A + — PSIG - DIFF. PRESS. N/A + — PSID
MAX. TEST LOAD 1110 + 25 LBS.
TEST LOAD DIRECTION - AXIAL * + 4 1/2 ° LATERAL * + 4 1/2 °
Looking in Flow Direction * SEE SKETCH




AXIAL



LATERAL

J. J. J.
Prepared by
11/3/83
Date

FUNCTIONAL TEST REQUIREMENTS




PULL TO NEARBY SUPPORT

CSP-A0-1) TEST LOADING SKETCH - NO SCALE


EPN ~~CSP-A0-1~~ QID 018001 CONTRACT NO. 68DESCRIPTION FAV CLOSED - 10" BORE AIR OPERATOR BLDG. R ELEV 558ACTUATOR WT. 593 # MAX "g" 4.44AIR PRESS. 100 PSIG or Volts — Amps — AC — DC —ACTUATOR C.G. FROM PIPE C.L. N/AOPER. TIME REQ'D. - OPEN — - CLOSED —ALLOWABLE SEAT LEAKAGE N/A REVERSE N/ASYSTEM - TEST PRESS. N/A + — PSIG - DIFF. PRESS. N/A + — PSIDMAX. TEST LOAD 1110 + 25 LBS.TEST LOAD DIRECTION - AXIAL * + 4 1/2 ° LATERAL * + 4 1/2 °

Looking in Flow Direction

* SEE SKETCH



AXIAL



LATERAL

Indstholm
Prepared by

11/3/83
Date

TEST SUMMARY

Rev. 1

Page 1 of 2

Title In-Place Valve Functional Testing

No. SLT-S304.1-3

System Engineer R. JARSTOSKI

Date 11-7-83

Project WNP-2

CSP-AO-1

REMARKS

0930 BRIEFED TEST CREW AND SHIFT SUPERVISION
OF TEST. COMMENCED SETUP OF TEST
EQUIPMENT.

1000 STROKED VALVE UNDER NO LOAD CONDITIONS
RESULTS WERE AS FOLLOWS:

OPEN

CLOSE

7.05 SEC

6.3 SEC.

1010 ADDED 200 LBS LOAD AND STROKED
VALVE.

1015 ADDED LOAD AT 100 LBS INCREMENTS
STROKED VALVE AND RECORDED RESULTS
AS FOLLOWS.

OPEN

CLOSE

300 LBS

7.6

4.8

400 LBS

9.09

4.1

500 LBS

10.6

2.8

600 LBS

13.1

3.8

700 LBS

10.4

4.5

THE VALVE WOULD NOT STROKE WITHOUT
MANUALLY LISTING THE LOAD UP AND DOWN.
WHEN THIS WAS DONE THE VALVE
DID STROKE HOWEVER THE STROKE
TIMES WERE NOT APPLICABLE AS
THE STROKE WAS DEPENDENT ON
MANUAL LISTING OF LOAD.

RECORD COPY

Title In-Place Valve Functional TestingNo. SLT-S304.1-3System Engineer R. J. GienowskiDate 11-7-83Project WNP-2REMARKS

1030 APPLIED 800, 900, 1000 AND 1100 LB LOAD AND STROKED VALVE.

RESULTS WERE SAME AS MENTIONED ABOVE. THE LOAD NEEDED TO BE MANUALLY VIBRATED.

1045 REMOVED LOAD AND STROKED VALVE. RESULTS WERE:

OPEN

CLOSE

7.1 SEC

4.9 SEC.

1100 REMOVED TEST EQUIPMENT RETURNED SYSTEM TO NORMAL.

VALVE OPERATED SATISFACTORY AS LONG AS A CYCLIC LOAD WAS APPLIED AS SIMULATED BY MANUALLY VIBRATING THE LOAD. VALVE WOULD NOT FUNCTION UNDER STATIC LOAD.

[Signature] 11-7-83

RECORD COPY

DATA SHEET

EPN CSP-AO-1

INITIALS/DATE

Prerequisites have been met and system is lined up for testing

- 6.1 Seat leakage equipment installed
- 6.2 Air pressure reduced to N/A PSIG
- 6.3 Torque switches operable
- 6.4 Reduced voltage applied N/A volts
- 6.5 Electrical and valve lineup completed
- 6.6 Pretest seat leakage N/A

PH ... 111-7-83
N/A 1
N/A 1
N/A 1
N/A 1
PH 111-7-83
N/A 1

6.7 Time (seconds) OPENING CLOSING
7.05 6.3

Volts			I.D. NO.	
Amps start			Cal. Due	
Amps run			I.D. NO.	
Amps torque			Cal. Due	
6.8 System Press. _____ PSIG				
Differential Press. _____ PSID				

6.9 50% static load 500 LBS.

I.D. NO. 41459
Cal. Due 3-30-84
PH 111-7-83

6.10, 6.11 Time (seconds) OPENING CLOSING
10.6 2.8

Volts			I.D. NO.	
Amps start			Cal. Due	
Amps run			I.D. NO.	
Amps torque			Cal. Due	

RECORD COPY

DATA SHEET

EPN. CSP-A0-1

6.12 75% static load 800 LBS.

INITIALS/DATE

I.D. NO. 41459
Cal. Due 3-30-84
RA 11-7-83

6.13, 6.14

OPENING

CLOSING

Time (seconds)

N/A

N/A

Volts

Amps start

Amps run

Amps torque

I.D. NO.

Cal. Due

I.D. NO.

6.15 100% static load 11000 LBS.

I.D. NO. 41459

Cal. Due 3-30-84
RA 11-7-83

6.16, 6.17

OPENING

CLOSING

Time (seconds)

N/A

N/A

Volts

Amps start

Amps run

Amps torque

I.D. NO.

Cal. Due

I.D. NO.

Cal. Due

6.18, 6.19

OPENING

CLOSING

Time (seconds)

N/A

N/A

Volts

Amps start

Amps run

Amps torque

I.D. NO.

Cal. Due

I.D. NO.

Cal. Due

RECORD COPY

DATA SHEET

EPN CSP-AO-1

INITIALS/DATE

6.20

Time (seconds)

OPENING

7.1

CLOSING

4.9

Volts

Amps start

Amps run

Amps torque

I.D. NO.

Cal. Due

I.D. NO.

Cal. Due

6.21 Post test seat leakage

6.22 Reverse seat leakage

6.23 Packing gland leakage

6.24 Valve normal power or air restored

6.25 Load fixture removed

6.26 Leak test equipment removed

6.27 Torque switch bypass wiring restored

N/A 1

N/A 1

N/A 1

PJ 11-7-83

PJ 11-7-83


N/A 1

N/A 1

Verified by


Date

RECORD COPY


FUNCTIONAL TEST REQUIREMENTS

TEST LOADING SKETCH - NO SCALE

EPN CEP-A0-4A QID 018001 CONTRACT NO. 68
 DESCRIPTION FAIL CLOSED- 8" Bore AIR OPERATOR BLDG. R ELEV 495
 ACTUATOR WT. 420* MAX "g" 5.12
 AIR PRESS. 100 PSIG or Volts — Amps — AC — DC —
 ACTUATOR C.G. FROM PIPE C.L. N/A
 OPER. TIME REQ'D. - OPEN — - CLOSED —
 ALLOWABLE SEAT LEAKAGE — REVERSE —
 SYSTEM - TEST PRESS. N/A + — PSIG - DIFF. PRESS. N/A + — PSID
 MAX. TEST LOAD 820 + 25 LBS.
 TEST LOAD DIRECTION - AXIAL * + 4 1/2° LATERAL * + 4 1/2°
 Looking in Flow Direction * SEE SKETCH



AXIAL



LATERAL

J. M. Johnson
 Prepared By
11/2/83
 Date

DYNAMOMETER 41459
CAL DUE DATE 3-30-84

SLT-S304.0-3
Rev. 1
Attachment III
Page 1 of 3

DATA SHEET

EPN CEP-V-4A

INITIALS/DATE

Prerequisites have been met and system is lined
up for testing

EDD 11/14/83

6.1 Seat leakage equipment installed

N/A 1

6.2 Air pressure reduced to N/A PSIG

N/A 1

6.3 Torque switches operable

EDD 11/14/83

6.4 Reduced voltage applied N/A volts

N/A 1

6.5 Electrical and valve lineup completed

N/A 1

6.6 Pretest seat leakage N/A

N/A 1

6.7

OPENING

CLOSING

Time (seconds)

Volts

Amps start

Amps run

Amps torque

SEC TEST
Summary

I.D. NO. _____

Cal. Due _____

I.D. NO. _____

Cal. Due _____

6.8 System Press. N/A PSIG

Differential Press. _____ PSIG

_____ /

6.9 50% static load _____ LBS.

I.D. NO. _____

Cal. Due _____

6.10, 6.11

OPENING

CLOSING

Time (seconds)

Volts

Amps start

Amps run

Amps torque

I.D. NO. _____

Cal. Due _____

I.D. NO. _____

Cal. Due _____

RECORD COPY

DATA SHEET

EPN _____

INITIALS/DATE

6.12 75% static load _____ LBS.

I.D. NO. _____

Cal. Due _____

6.13, 6.14

OPENING

CLOSING

Time (seconds)

Volts

Amps start

Amps run

Amps torque

I.D. NO. _____

Cal. Due _____

I.D. NO. _____

6.15 100% static load 800 LBS.

I.D. NO. 41459

Cal. Due 3-30-84

6.16, 6.17

OPENING

CLOSING

Time (seconds)

Volts

Amps start

Amps run

Amps torque

I.D. NO. _____

Cal. Due _____

I.D. NO. _____

Cal. Due _____

6.18, 6.19

OPENING

CLOSING

Time (seconds)

Volts

Amps start

Amps run

Amps torque

I.D. NO. _____

Cal. Due _____

I.D. NO. _____

Cal. Due _____

RECORD COPY

DATA SHEET

EPN _____

INITIALS/DATE

6.20	<u>OPENING</u>	<u>CLOSING</u>
Time (seconds)	_____	_____
Volts	_____	_____
Amps start	_____	_____
Amps run	_____	_____
Amps torque	_____	_____

I.D. NO. _____
Cal. Due _____
I.D. NO. _____
Cal. Due _____
/

6.21 Post test seat leakage _____

/

6.22 Reverse seat leakage _____

/

6.23 Packing gland leakage _____

/

6.24 Valve normal power or air restored

/

6.25 Load fixture removed

/

6.26 Leak test equipment removed

/

6.27 Torque switch bypass wiring restored

/

Verified by

Date

RECORD COPY

TEST SUMMARY













Page 1 of 2Title In-Place Valve Functional TestingNo. SLT-S304.1-3System Engineer E. D. DiFrancoDate Nov 4, 1983Project WNP-2CEP-V-4AREMARKS

1. Briefed crew and set-up valve operator for test.
 2. Notified Shift manager of test.
 3. Loaded 800# on operator and tried to stroke valve but it did not move.
 4. Replaced fitting on 1/2" Swagelok air inlet line due to leak.
 5. Tried to stroke with 800# on valve. Did not move.
 6. Removed 300# and stroked with 500#. Did not move.
 7. Removed 300# and stroked with 200#. Valve opened to 80%.
 8. Removed entire load and stroked valve open and held in open position. Added 400# to valve and closed. Would only close to 85%.
 9. Hooked up air to back of spring.
 10. Removed load and stroked open and held open. Put 600# on valve and closed. Valve went shut but would not trip limit switch until load was jogged.
 11. Removed load and stroked open and held open. Put 800# on valve and closed. Valve went to the 100% closed position.
 12. Repeated test 8 with the same results. Spring returned actuator to within $\approx 1"$ of full stroke. Addition of manual vibration of load allowed actuator to achieve full stroke.
- Completed test $\approx 12:45$

RECORD COPY


11/14/83

SUMMARY OF FINAL AS-BUILT
PIPING ACCELERATIONS

QID	EPN	GLOBAL				$\sqrt{y^2 + x^2}$
		X	Y	Z		
361106	CEP-V-3A	4.57	1.26	0.90		1.55
	FC = FAIL CLOSE					
24" VALVE 8" CYL	CEP-V-4A	3.71	1.34	0.89		2.28
	FC					
	CSP-V-3	2.04	3.17	3.76		4.92
	FC					
	CSP-V-4	1.87	2.81	4.19		5.08
	FC					
	CSP-V-5	1.62	3.52	2.55		4.27
	FO = FAIL OPEN					
	CSP-V-6	2.55	3.33	5.85		3.62
	FO					
	CSP-V-9	2.57	1.73	2.67		3.18
	FO					
361104	CEP-V-1A ^{SEE NOTE 1}	1.93	2.23	1.85		2.90
	FC					
30" VALVE 10" CYL	CEP-V-2A ^{SEE NOTE 1}	0.96	2.11	1.16		2.41
	FC					
	CSP-V-1	1.46	3.67	1.74		4.32
	FC					
	CSP-V-2	1.44	3.57	1.90		4.29
	FC					

NOTE 1

ORIENTATION ASSUMED;



NOTE 2:

FROM CES CALC OT.O.F, QID 361106,
P 43.8 MAX ANGLE OF MOTION $\approx 14^\circ$
 \therefore AXIAL COMPONENT TO ADD TO
WEAK AXIS = $5.85 \sin 14^\circ = 1.42$

REFERENCE: CYGNA ENERGY SERVICES,
CALC. NO. OT.O.F, REV. 4, 11/83,
VOLUME II ATTACHMENT G.

REFERENCE: CYGNA ENERGY
SERVICES, CALC. NO. OS.O.F,
REV. 2, 11/83, VOLUME III,
ATTACHMENT F

