

# REGULATORY INFORMATION DISTRIBUTION SYSTEM (RIDS)

ACCESSION NBR: 8701270534 DOC. DATE: 87/01/21 NOTARIZED: NO DOCKET #  
 FACIL: STN-50-530 Palo Verde Nuclear Station, Unit 3, Arizona Publi 05000530  
 AUTH. NAME AUTHOR AFFILIATION:  
 HAYNES, J. G. Arizona Nuclear Power Project (formerly Arizona Public Serv  
 RECIP. NAME RECIPIENT AFFILIATION  
 KNIGHTON, G. W. PWR Project Directorate 7

SUBJECT: Advises of detailed radiation monitoring sys testing  
 schedule which forecasts completion of preoperational  
 testing prior to fuel load, per project objective. As of  
 870115, testing is 70% complete.

DISTRIBUTION CODE: B001D COPIES RECEIVED: LTR 1 ENCL 0 SIZE: 1  
 TITLE: Licensing Submittal: PSAR/FSAR Amdts & Related Correspondence

NOTES: Standardized plant. M. Davis, NRR: 1Cy.

05000530

RECIPIENT		COPIES		RECIPIENT		COPIES	
ID CODE/NAME		LTTR	ENCL	ID CODE/NAME		LTTR	ENCL
PWR-B EB		1		PWR-B PEICSB		2	
PWR-B FOB		1		PWR-B PD7 LA		1	
PWR-B PD7 PD		1		LICITRA, E	01	2	
PWR-B PEICSB		1		PWR-B RSB		1	
INTERNAL: ACRS	41	6		ADM/LFMB		1	
ELD/HDS3		1		IE FILE		1	
IE/DEPER/EPB	36	1		IE/DGAVT/QAB	21	1	
NRR BWR ADTS		1		NRR PWR-B ADTS		1	
NRR-RDE, M. L.		1		NRR/DHFT/MTB		1	
REG FILE	04	1		RM/DDAMI/MIB		1	
EXTERNAL: BNL (AMDTs ONLY)		1		DMB/DSS (AMDTs)		1	
LPDR	03	1		NRC PDR	02	1	
NSIC	05	1		PNL GRUEL, R		1	

NOTES:

1

TOTAL NUMBER OF COPIES REQUIRED: LTTR 34 ENCL

0  
27

[illegible]

2004年12月 第10卷第12期

[illegible]



## Arizona Nuclear Power Project

P.O. BOX 52034 • PHOENIX, ARIZONA 85072-2034

January 21, 1987

Director of Nuclear Reactor Regulation

Attention: Mr. George W. Knighton, Project Director

PWR Project Directorate #7

Division of Pressurized Water Reactor Licensing - B

U. S. Nuclear Regulatory Commission

Washington, D. C. 20555

ANPP-39767-JGH/JKR/98.05

Subject: Palo Verde Nuclear Generating Station (PVNGS)

Unit 3

Docket No. STN 50-530

Radiation Monitoring System (RMS)

File: 87-D-056-026

Dear Mr. Knighton:

The ANPP project objective for the Unit 3 Radiation Monitoring System (RMS) is to complete all Phase I preoperational testing described in our FSAR Section 14, and Technical Specification Calibration Surveillance testing on the monitors prior to fuel load. In accordance with this objective, a detailed RMS testing schedule has been developed and is being followed which forecasts completion of the preoperational testing prior to fuel load for Unit 3. As of January 15, 1987, the Preoperational and Calibration surveillance testing is approximately 70% complete for the monitors required by the Technical Specifications. The Preoperational Testing is approximately 40% complete for the remaining monitors.


Should any unforeseen problems occur which would impact obtaining this goal, as a minimum, all of the monitors required to be operable by the Technical Specification will have completed their preoperational and calibration surveillance testing. The remaining monitors would then be preoperationally tested and placed in service prior to initial Mode 1 entry. Should this be the case, we will apprise you of this situation prior to requesting an operating license.

If you have any further questions, please contact Mr. W. F. Quinn of my staff.

Very truly yours,

*J. G. Haynes*

J. G. Haynes  
Vice President  
Nuclear Production



JGH/JKR/ls

cc: O. M. De Michele  
E. E. Van Brunt, Jr.  
A. C. Gehr  
R. P. Zimmerman  
E. A. Licitra

Boo!  
1/0

