

# ACCELERATED DISTRIBUTION DEMONSTRATION SYSTEM

REGULATORY INFORMATION DISTRIBUTION SYSTEM (RIDS)

ACCESSION NBR: 8811160307 DOC. DATE: 88/05/31 NOTARIZED: NO DOCKET #  
 FACIL: STN-50-529 Palo Verde Nuclear Station, Unit 2, Arizona Public 05000529  
 AUTH. NAME AUTHOR AFFILIATION  
 HAYNES, J.G. Arizona Nuclear Power Project (formerly Arizona Public Serv  
 RECIP. NAME RECIPIENT AFFILIATION

SUBJECT: "Reactor Containment Bldg Integrated Leak Rate Test." W/ 881109 ltr.

DISTRIBUTION CODE: A017D COPIES RECEIVED: LTR 1 ENCL 1 SIZE: 150  
 TITLE: OR Submittal: Append J Containment Leak Rate Testing

NOTES: Standardized plant.

05000529

	RECIPIENT		COPIES			RECIPIENT		COPIES	
	ID CODE/NAME		LTTR	ENCL		ID CODE/NAME		LTTR	ENCL
	PD5 LA		1	0		PD5 PD		5	0
	CHAN, T		1	1		DAVIS, M		1	1
INTERNAL:	ACRS		6	0		ARM/DAF/LFMB		1	0
	NRR/DEST/PSB 8D		1	1		NUDOCS-ABSTRACT		1	1
	OGC/HDS1		1	0		<u>REG. FILE</u> 01		1	1
	RES TELFORD, J		1	0		RES/DE/SEB		1	0
	RES/DSIR/SAIB		1	0		RES/DSR/RPSB		1	0
EXTERNAL:	LPDR		1	1		NRC PDR		1	1
	NSIC		1	1					

NOTES:

~~1~~ 1

NOTE TO ALL "RIDS" RECIPIENTS:

PLEASE HELP US TO REDUCE WASTE! CONTACT THE DOCUMENT CONTROL DESK,  
 ROOM P1-37 (EXT. 20079) TO ELIMINATE YOUR NAME FROM DISTRIBUTION  
 LISTS FOR DOCUMENTS YOU DON'T NEED!

TOTAL NUMBER OF COPIES REQUIRED: LTTR 27 ENCL 25

7

R  
I  
D  
S  
/  
A  
D  
D  
S  
  
R  
I  
D  
S  
/  
A  
D  
D  
S

m.m.  
M/A-2





## Arizona Nuclear Power Project

P.O. BOX 52034 • PHOENIX, ARIZONA 85072-2034

161-01458-JGH/ACR/KMC  
November 9, 1988

Dr. Thomas E. Murley  
Director of Nuclear Reactor Regulation  
U. S. Nuclear Regulatory Commission  
Mail Station P1-137  
Washington, DC 20555

Dear Sir:

Subject: Palo Verde Nuclear Generating Station (PVNGS)  
Unit 2  
Docket No. STN 50-529 (License NPF-51)  
Unit 2 Reactor Containment Building Integrated Leak Rate Test  
File: 88-056-026

Pursuant to 10CFR50, Appendix J, attached is the PVNGS Unit 2 Reactor Containment Building Integrated Leak Rate Test summary report. This report includes all the Type B and Type C test results performed since the last Type A test as well as the "as found" Type A test results.

If you should have any questions, please contact Mr. Carter Rogers at (602) 371-4041.

Very truly yours,

J. G. Haynes  
Vice President  
Nuclear Production

JGH/ACR/kj

Attachment

cc: D. B. Karner (all w/attachment)  
J. B. Martin  
T. J. Polich  
T. L. Chan  
M. J. Davis  
A. C. Gehr

A017  
11


8811160307 880531  
PDR ADCK 05000529  
PDR

ARIZONA PUBLIC SERVICE COMPANY  
PALO VERDE  
NUCLEAR GENERATING STATION  
UNIT 2

REACTOR CONTAINMENT BUILDING  
INTEGRATED LEAK RATE TEST

MAY 1988

*Don Kays 9/14/88*  
PREPARED BY  
*J.R. Campbell*  
REVIEWED BY  
*Thomas N. Webb*  
APPROVED BY



4017



## **TABLE OF CONTENTS**

- 1.0 INTRODUCTION**
- 2.0 SUMMARY**
- 3.0 GENERAL DATA**
- 4.0 TECHNICAL DATA**
- 5.0 TEST DATA**
- 6.0 VERIFICATION TEST DATA**
- 7.0 DATA SUMMARY AND ANALYSIS**
- 8.0 CONCLUSIONS**

### **APPENDICES**

**APPENDIX A - Containment Integrated Leakrate  
Test Report by Southwest Power  
Consultants**



11/11/11

11/11/11

11/11/11

## **1.0 INTRODUCTION**

A periodic Type "A" Integrated Leak Rate Test (ILRT) was performed on the Containment structure of the Arizona Public Service Company (APS), Palo Verde Nuclear Generating Station (PVNGS) - Unit 2 in May of 1988.

This test was performed for a period of twenty four (24) hours at a pressure equal to or greater than the calculated peak containment internal pressure (Pa) specified in the PVNGS Technical Specifications.

This report documents the test results which are reported in accordance with the requirements of 10CFR50, Appendix J, Section V.B.2, ANSI N45.4 (1972), and ANSI/ANS 56.8 (1981).



8  
9  
10  
11  
12

## **2.0 SUMMARY**

An ILRT, utilizing the Absolute Method, was performed at PVNGS Unit 2. The first order least-squares fit analysis utilizing the Total-Time leak rate yielded a leak rate of 0.0463 % per day with a 95 % upper confidence limit of 0.0599 % per day. These values are well within the allowable Technical Specification limit of 0.075 % per day.




### **3.0 GENERAL DATA**

<b>Owner:</b>	Arizona Public Service Company
<b>Docket No:</b>	STN 50-529
<b>Plant:</b>	Palo Verde Nuclear Generating Station, Unit 2
<b>Operating License:</b>	NPF-51
<b>Location:</b>	Wintersburg, Arizona
<b>Containment Description:</b>	See Appendix A, Section IIIA
<b>Date Test Completed:</b>	May 27, 1988

### **4.0 TECHNICAL DATA**

<b>Containment Net Free Volume:</b>	2,600,000 scf
<b>Design Pressure:</b>	60.0 psig
<b>Design Temperature High Mean (Operation):</b>	120 F
<b>Maximum DBA:</b>	300 F
<b>Calculated Accident Peak Pressure:</b>	49.5 psig
<b>Calculated Accident Peak Temperature:</b>	398.5 F (MSLB)



**5.0 TEST DATA**

<b>Test Method:</b>	<b>Absolute</b>
<b>Data Analysis Technique:</b>	<b>Total Time</b>
<b>Test Pressure:</b>	<b>49.5 psig</b>
<b>Maximum Allowable Leakage (La):</b>	<b>0.1 % / day</b>
<b>Test Acceptance Criteria (Tech Spec 4.6.1.2b):</b>	<b>0.075 % / day</b>
<b>Calculated Leakage Rate (UCL):</b>	<b>0.0599 % / day</b>
<b>Calculated Leakage Rate (Lam):</b>	<b>0.0463 % / day</b>

**6.0 Verification Test Data**

<b>Calibrated Leak Superimposed:</b>	<b>0.1 % / day (La) 7.6 SCFM</b>
<b>Calculated Leakrate (% / day):</b>	<b>0.132 % / day</b>
<b>Calculated Leakrate (95 % UCL):</b>	<b>0.141 % / day</b>

1. 2. 3. 4. 5. 6. 7. 8. 9. 10. 11. 12. 13. 14. 15. 16. 17. 18. 19. 20. 21. 22. 23. 24. 25. 26. 27. 28. 29. 30. 31. 32. 33. 34. 35. 36. 37. 38. 39. 40. 41. 42. 43. 44. 45. 46. 47. 48. 49. 50. 51. 52. 53. 54. 55. 56. 57. 58. 59. 60. 61. 62. 63. 64. 65. 66. 67. 68. 69. 70. 71. 72. 73. 74. 75. 76. 77. 78. 79. 80. 81. 82. 83. 84. 85. 86. 87. 88. 89. 90. 91. 92. 93. 94. 95. 96. 97. 98. 99. 100.

1. 2. 3. 4. 5. 6. 7. 8. 9. 10. 11. 12. 13. 14. 15. 16. 17. 18. 19. 20. 21. 22. 23. 24. 25. 26. 27. 28. 29. 30. 31. 32. 33. 34. 35. 36. 37. 38. 39. 40. 41. 42. 43. 44. 45. 46. 47. 48. 49. 50. 51. 52. 53. 54. 55. 56. 57. 58. 59. 60. 61. 62. 63. 64. 65. 66. 67. 68. 69. 70. 71. 72. 73. 74. 75. 76. 77. 78. 79. 80. 81. 82. 83. 84. 85. 86. 87. 88. 89. 90. 91. 92. 93. 94. 95. 96. 97. 98. 99. 100.

1. 2. 3. 4. 5. 6. 7. 8. 9. 10. 11. 12. 13. 14. 15. 16. 17. 18. 19. 20. 21. 22. 23. 24. 25. 26. 27. 28. 29. 30. 31. 32. 33. 34. 35. 36. 37. 38. 39. 40. 41. 42. 43. 44. 45. 46. 47. 48. 49. 50. 51. 52. 53. 54. 55. 56. 57. 58. 59. 60. 61. 62. 63. 64. 65. 66. 67. 68. 69. 70. 71. 72. 73. 74. 75. 76. 77. 78. 79. 80. 81. 82. 83. 84. 85. 86. 87. 88. 89. 90. 91. 92. 93. 94. 95. 96. 97. 98. 99. 100.

1. 2. 3. 4. 5. 6. 7. 8. 9. 10. 11. 12. 13. 14. 15. 16. 17. 18. 19. 20. 21. 22. 23. 24. 25. 26. 27. 28. 29. 30. 31. 32. 33. 34. 35. 36. 37. 38. 39. 40. 41. 42. 43. 44. 45. 46. 47. 48. 49. 50. 51. 52. 53. 54. 55. 56. 57. 58. 59. 60. 61. 62. 63. 64. 65. 66. 67. 68. 69. 70. 71. 72. 73. 74. 75. 76. 77. 78. 79. 80. 81. 82. 83. 84. 85. 86. 87. 88. 89. 90. 91. 92. 93. 94. 95. 96. 97. 98. 99. 100.

## **7.0 Data Summary and Analysis**

### **7.1 Local Leak Rate Test (LLRT) Results**

Testing of individual containment Penetrations is required by 10CFR50, Appendix J and ANSI N45.4 (1972). These tests are referred to as Type "B" & "C" tests. Type "B" tests are those tests conducted to measure leakage on penetrations other than valves, such as PVNGS airlock doors and electrical penetrations whose design incorporates resilient seals. Type "C" tests are those tests conducted to measure leakage of the containment isolation valves of the PVNGS containment structure.

Test results are tabulated in terms of the "As-Found" and "As-Left" leakage rates for each individual valve, door or penetration. Test results can be reported in three (3) ways, ie. 1) Summation of all test results, 2) Summation of Maximum Leakage Path through the penetration, and 3) Summation of the Minimum Leakage path through the penetration. Listed below are all three values for both "As-Found" and "As-Left". All values are listed in standard cubic centimeters per minute (sccm). Test data is found in Appendix A, Section VII.B.3.

#### **LLRT "B" & "C" TEST RESULTS**

|  | <b><u>As-Found</u></b> | <b><u>As-Left</u></b> |
|--|------------------------|-----------------------|
| <b>Summation:</b>                        | > 34,215               | 1,260.5               |
| <b>Max Path Leakage:</b>                 | > 29,336.5             | 1,229.5               |
| <b>Min Path Leakage:</b>                 | > 4,887.75             | 45.25                 |
| <b><u>Total Allowable (0.60 La):</u></b> |                        | <b><u>134.001</u></b> |



10  
 9  
 8  
 7  
 6  
 5  
 4  
 3  
 2  
 1

4  
5  
6  
7  
8  
9  
10  
11  
12  
13  
14

五

—

## **7.2 Analysis of "B" & "C" Results**

The combined leakage rate of all Type "B" & "C" tests in the As-Left condition is well below the acceptance limit. The As-Found results appear to be indeterminate since seven (7) valves had leak rates which indicated "off-scale" on the leakage instrumentation. Test results in the As-Found condition may be acceptable even if an individual valve is leaking indeterminately high provided the overall leakage of the penetration is determinate (ie. minimum path leakage is known). In short, at least one of two valves in series must be acceptable. This did not occur during the recent LLRT testing on Unit 2 Penetration 42B, consisting of valve 2JSSB0V0202 and 2JSSA0V0205 in the Nuclear Sampling system. Both valves indicated offscale > 2000 sccm. These valves are 3/8" globe solenoid valves.

An engineering analysis was performed to quantify the leakage through Penetration 42B in the As-Found condition. The analysis determined that the maximum flowrate through a single valve would not exceed 0.6 scfm (16990 sccm) for Penetration 42B. This discrete value was utilized in the minimum path leakage calculation for As-Found ILRT.

## **7.3 Integrated Leak Rate Test Results**

ILRT testing is required to be performed per 10CFR50, Appendix J and ANSI N45.4 (1972). ILRT testing is referred to as Type "A" testing. Type A test results are reported as a "measured" leakage rate (based on a least squares analysis) and as a statistically determined 95 % Upper Confidence level (UCL) Leakage for the "As-Left" condition. The UCL needs to be corrected by adding the minimum path leakage for any penetrations not vented or drained (ie. in service during the ILRT) and corrected by adding the minimum path leakage for any penetrations/equipment repaired during the ILRT.



### **7.3 Integrated Leak Rate Test Results (cont.)**

10CFR50, Appendix J and IEIN 85-71 further require that an "As-Found" ILRT result be calculated. This calculated "As-Found" ILRT is representative of the condition of the containment structure during plant operation. The "As-Found" ILRT is computed by adding to the calculated UCL value the difference between the minimum path leakage "As-found" LLRT results and the minimum path leakage "As-Left" LLRT results.

200

100

100

100

100

100

100

100

**7.3 Integrated Leak Rate Test Results (cont.)****TYPE "A" TEST RESULTS****As-Left**

Calculated (least squares): 0.0463 % / day

Calculated (UCL): 0.0599 % / day

Corrected (UCL):

Sum(UCL +  $\alpha$  +  $\beta$ ): 0.0599 % / day

where  $\alpha$  = min path leakage of  
penetration 26, 27, 40, 60, & 61  
= 0 sccm

and

where  $\beta$  = min path leakage of  
repaired penetrations  
during ILRT  
= 0 sccm

**As-Found**

As-found ILRT =

Sum (UCL +  $\gamma$  -  $\epsilon$ )

where  $\gamma$  = min path Leakage of  
As-Found LLRT  
= 19878 sccm

and

where  $\epsilon$  = min path Leakage of  
As-Left LLRT  
= 45.25 sccm

**AS-FOUND ILRT = 0.0688 % / day**



#### **7.4 Analysis of Type "A" Test Results**

The combined leakage rate of the Type A test (UCL) in the As-Left condition is well below the acceptance limit.

The As-Found Type A results are also acceptable.

Additional Type "A" test data analysis, the actual test data and calculated As-Left Type "A" leakage is contained in Appendix A, Section VII.A.


#### **7.5 Verification Test Results**

Subsequent to the conduct of the ILRT, a verification test was performed for ten and three quarter (10.75) hours. A leak rate of 7.6 scfm (0.1 % / day) was superimposed using a fixed orifice leak. The calculated Total-Time Leak Rate for the Verification Test was 0.132 % / day with a 95 % UCL of 0.141 % / day.

The Acceptance Criteria for the Verification Test is that the instrumentation is sensitive and accurate enough to detect a leak rate equal to "La" superimposed over the existing ILRT results within +/- 25 %.

The results of this verification test demonstrated the capability to accurately detect and quantify the leakrate. The expected verification test results needed to lie between 0.1349 % / day and 0.1849 % / day with an expected result at 0.1599 % / day. Actual results (UCL) were 0.141 % / day.





## **8.0 CONCLUSIONS**

### **8.1 LLRT Results**

"As-Left" test results were well within acceptable limits.

"As-Found" test results were acceptable since the leakage through penetration 42B was calculated to be no greater than 0.6 scfm.

### **8.2 ILRT Results**

"As-Left" test results were well within acceptable limits.

"As-Found" test results were acceptable.

### **8.3 Verification Test Results**

The results of the Verification Test demonstrated the capability of the ILRT Measurement system to accurately detect and quantify Containment Leakage.



**Containment Integrated Leak Rate Test Report**

**Prepared by**

**Southwest Power Consultant**

1. 2. 3. 4. 5. 6. 7. 8. 9. 10. 11. 12. 13. 14. 15. 16. 17. 18. 19. 20. 21. 22. 23. 24. 25. 26. 27. 28. 29. 30. 31. 32. 33. 34. 35. 36. 37. 38. 39. 40. 41. 42. 43. 44. 45. 46. 47. 48. 49. 50. 51. 52. 53. 54. 55. 56. 57. 58. 59. 60. 61. 62. 63. 64. 65. 66. 67. 68. 69. 70. 71. 72. 73. 74. 75. 76. 77. 78. 79. 80. 81. 82. 83. 84. 85. 86. 87. 88. 89. 90. 91. 92. 93. 94. 95. 96. 97. 98. 99. 100.

## TABLE OF CONTENTS

|      |  |     |
|------|--|-----|
| I.   | INTRODUCTION.....                        | 1   |
| II.  | SUMMARY.....                             | 2   |
| III. | TEST DISCUSSION.....                     | 3   |
|      | A. Description of Containment.....       | 3   |
|      | B. Description of Instrumentation.....   | 11  |
|      | 1. Temperature Instrumentation.....      | 11  |
|      | 2. Dewpoint Instrumentation.....         | 12  |
|      | 3. Pressure Instrumentation.....         | 12  |
|      | 4. Flow Instrumentation.....             | 12  |
|      | 5. Ancillary Instrumentation.....        | 12  |
|      | C. Description of Computer Program.....  | 13  |
|      | D. Error Analysis.....                   | 18  |
|      | E. Description of Tests.....             | 19  |
| IV.  | RESULTS AND VERIFICATION.....            | 24  |
| V.   | CONCLUSIONS.....                         | 25  |
| VI.  | FIGURES.....                             | 27  |
| VII. | APPENDICES.....                          | 39  |
|      | A. Computer Generated Report             |     |
|      | 1. Stabilization.....                    | 41  |
|      | 2. Integrated Leak Rate Test (ILRT)..... | 53  |
|      | 3. Controlled Leak Rate Test (CLRT)..... | 77  |
|      | 4. General.....                          | 93  |
|      | B. Type "B" and "C" Test Results.....    | 96  |
|      | 1. First Surveillance Test.....          | 97  |
|      | 2. Second Surveillance Test.....         | 110 |
|      | 3. Third Surveillance Test.....          | 123 |

10  
11  
12  
13  
14

15

16  
17

## I. INTRODUCTION

A periodic Type "A" Integrated Leakage Rate Test (ILRT) was performed on the containment structure of the Arizona Public Service Company, Palo Verde Nuclear Generating Station (PVNGS) - Unit No. 2 Pressurized Water Reactor in May of 1988. The results of this test were analyzed utilizing the "Absolute Method". This test was performed for a period of twenty-four (24) hours at a pressure equal to or greater than the calculated peak containment internal pressure related to the design bases accident ( $P_a$ ) and specified in the Technical Specifications. This report describes and presents the results of this periodic Type "A" Leakage Rate Test including the supplemental test method (Controlled Leakage Rate Test or CLRT) utilized for verification.

The test results are reported in accordance with the requirements of 10CFR50, Appendix J, Section V.B.2., ANSI N45.4 (1972) and ANSI/ANS 56.8 (1981).





## II. SUMMARY

Prior to performance of the ILRT, Local Leakage Rate Test (LLRTs) were performed to verify containment integrity. These Type "B" and Type "C" tests were performed on containment electrical penetrations, mechanical penetrations, containment isolation valves, fuel transfer tube, equipment hatch and air locks. The acceptance criteria for the LLRT is that the total leakage from these tests does not exceed 0.60 ( $L_a$ ) where  $L_a$  is the maximum allowable leakage rate at pressure  $P_a$  stated as a percent of containment free volume per day (24 hours). The total leakage from these tests was well within these limits and the results are presented in the official copy of surveillance test procedure 73ST-9CL01, Local Leak Rate Test, which is on file at PVNGS.

At the start of the Type "A" test, all valves were in their normal position for accident conditions. Exceptions to this valve lineup were noted and corrected prior to test start and are listed in the official copy of surveillance test procedure 73ST-9CL02, Integrated Leak Rate Test, which is also on file at PVNGS.

The first order least-squares fit analysis of the data utilizing the Total-Time leak rate yielded a leak rate of 0.0463% per day with a 95% upper confidence limit of 0.0599% per day. These values are well within the allowable limit of 0.075% per day.

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12  
13  
14  
15  
16  
17  
18  
19  
20  
21  
22  
23  
24  
25  
26  
27  
28  
29  
30  
31  
32  
33  
34  
35  
36  
37  
38  
39  
40  
41  
42  
43  
44  
45  
46  
47  
48  
49  
50  
51  
52  
53  
54  
55  
56  
57  
58  
59  
60  
61  
62  
63  
64  
65  
66  
67  
68  
69  
70  
71  
72  
73  
74  
75  
76  
77  
78  
79  
80  
81  
82  
83  
84  
85  
86  
87  
88  
89  
90  
91  
92  
93  
94  
95  
96  
97  
98  
99  
100

### III. TEST DISCUSSION


#### A. Description of Containment

The containment design basis is to limit release of radioactive materials, subsequent to postulated accidents, such that resulting calculated offsite doses are less than the guideline values of 10CFR100. In order to meet this requirement, a design (maximum) containment leakage rate has been defined in conjunction with performance requirements placed on the engineered safety features (ESF) systems.

The capability of the containment structure to maintain design leaktight integrity and to provide a predictable environment for operation of ESF systems is ensured by a comprehensive design analysis and testing program that includes consideration of:

- °The peak containment pressure and temperature associated with the severe postulated accident coincident with the operating basis earthquake (OBE) or safe shutdown earthquake (SSE).
- °Maximum external pressure loading condition to which the containment may be subjected as a result of inadvertent containment systems operations that potentially reduce containment internal pressure below outside atmospheric pressure.

The bases in determining design are containment peak pressure (and temperature) and external pressure. For the containment structure peak pressure analysis, it is assumed that each postulated accident is concurrent with the most limiting single active failure in systems required to mitigate the consequence of the accident or to shutdown the plant. No two accidents are postulated to occur simultaneously or consecutively.



A. Description of Containment (Cont'd)

The design basis accident (DBA) for each of the categories of: containment peak pressure (and temperature) and containment maximum external pressure is defined as the most severe accident postulated for each case. The difference between the design pressure (60 psig) and the calculated peak pressure of the as-constructed design (49.5 psig) results in a design margin of approximately 20%.

The containment structure is designed to house the reactor coolant system (RCS) and is referred to as the containment. The containment is part of the containment system whose functional requirements are summarized by the following criteria:

- ° The containment must withstand the peak pressure and time-varying thermal gradient resulting from a hypothetical failure of the RCS or main steam system.
- ° The containment must provide biological shielding during normal operation and following a postulated loss-of-coolant accident (LOCA) to minimize radiation exposure.
- ° The containment must be leaktight in order to minimize leakage of airborne radioactive materials.
- ° The containment must provide approximately 150 penetrations for piping and electrical cabling, as well as, personnel and equipment access, and provides rigid anchor points for piping entering or leaving.

The containment consists of three basic parts:

- ° Flat base slab with a central cavity and an instrumentation tunnel.
- ° Right circular cylinder
- ° Hemispherical dome

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12  
13  
14  
15  
16  
17  
18  
19  
20  
21  
22  
23  
24  
25  
26  
27  
28  
29  
30  
31  
32  
33  
34  
35  
36  
37  
38  
39  
40  
41  
42  
43  
44  
45  
46  
47  
48  
49  
50  
51  
52  
53  
54  
55  
56  
57  
58  
59  
60  
61  
62  
63  
64  
65  
66  
67  
68  
69  
70  
71  
72  
73  
74  
75  
76  
77  
78  
79  
80  
81  
82  
83  
84  
85  
86  
87  
88  
89  
90  
91  
92  
93  
94  
95  
96  
97  
98  
99  
100

A. Description of Containment (Cont'd)

Principal nominal dimensions of the containment are as follows:

- ° Interior diameter.....146 ft.
- ° Interior height (above filler slab).....206 ft. - 6 in.
- ° Cylindrical wall thickness.....4 ft. - 0 in.
- ° Dome thickness.....3 ft. - 6 in. at dome apex  
4 ft. - 0 in. at wall springline
- ° Base mat thickness.....10 ft. - 6 in.
- ° Liner plate thickness.....1/4 in.
- ° Internal free volume.....,2,600,000 ft<sup>3</sup> net

The containment is constructed of reinforced concrete prestressed by post-tensioned tendons in the cylinder and the dome. The base mat is designed and constructed of conventionally reinforced concrete. Special reinforcing details are provided at discontinuities and at openings in the shell.

A welded steel liner attached to the inside face of the concrete limits the release of radioactivity from the containment. The base liner is installed on the top of the base mat and is covered by a 2 ft. - 9 in. thick concrete slab. The containment building provides biological shielding during normal operation and following a LOCA. It also functions as a leaktight barrier following an accident inside the containment.

The post-tensioning or tendon system consists of high strength wires which are used with button-head anchorage techniques. There are 186 one-quarter inch diameter wires per tendon.

Each tendon assembly consists of wires together with end anchor heads and ring nuts. The tendons transfer load to the structure through shims and a bearing plate.



27  
1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12  
13  
14  
15  
16  
17  
18  
19  
20  
21  
22  
23  
24  
25  
26  
27

#### A. Description of Containment (Cont'd)

Tendons are installed in sheaths that form ducts through the concrete between anchorage points. Trumpets, which are enlarged ducts attached to the bearing plate, allow the wires to spread out at the anchorage to suit button-head spacing requirements. Further, trumpets facilitate field button-heading of wires.

Tendon sheathing provides an enclosed space surrounding each tendon. A valved vent at the highest points of curvature permits release of entrapped air during greasing operations. Drains are provided at the lowest points of curvature to remove accumulated water prior to installing tendons. After the greasing operation, the vents and drains are closed and sealed.

The prestressing tendons are protected against atmospheric corrosion during shipment and installation, and during the life of containment. Prior to shipment, the tendons are coated with a thin film of petrolatum containing rust inhibitors. The sheathing filler material used for permanent corrosion protection is a modified, refined petroleum-base product. The material is pumped into the sheathing after stressing.

Prestressing of the cylindrical wall is achieved by a post-tensioning system consisting of both vertical inverted U-shaped and circumferential (hoop) tendons. Vertical tendons are anchored at the base slab and extended up and over the dome to form an inverted U shape. Three buttresses are equally spaced at 120° around the cylinder and extend over the dome joining together at the crown. The hoop tendons are anchored at buttresses located at 240° apart. The successive hoop tendons are anchored at alternate buttresses so that two complete horizontal loops are achieved by three consecutive horizontal tendons.

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12  
13  
14  
15  
16  
17  
18  
19  
20  
21  
22  
23  
24  
25  
26  
27  
28  
29  
30  
31  
32  
33  
34  
35  
36  
37  
38  
39  
40  
41  
42  
43  
44  
45  
46  
47  
48  
49  
50  
51  
52  
53  
54  
55  
56  
57  
58  
59  
60  
61  
62  
63  
64  
65  
66  
67  
68  
69  
70  
71  
72  
73  
74  
75  
76  
77  
78  
79  
80  
81  
82  
83  
84  
85  
86  
87  
88  
89  
90  
91  
92  
93  
94  
95  
96  
97  
98  
99  
100

A. Description of Containment (Cont'd)

Prestressing of the hemispherical dome is achieved by a two-way pattern of tendons, which are in extension of the continuous vertical tendons and are anchored at the base slab. They are arranged to produce two families of tendons mutually intersecting each other at 90° on the horizontal projected plane. Hoop tendons extend into the hemispherical region to provide a two-way pattern up to the 90° solid angle of the dome.

A welded steel liner plate covers the entire inside surface of the containment (excluding penetrations) to satisfy the leaktight criteria. The liner is typically 1/4 inch thick and is thickened locally around penetration sleeves, large brackets, and attachments to the basemat and shell wall. The stability of the liner plate, including the thickened plate, is controlled by anchoring it to the concrete structure. The shell wall and dome liner plate system is also used as a form for construction.

A circular equipment hatch and two personnel airlock assemblies (100' and 140' elevations) penetrate the concrete cylinder walls. Penetration assemblies consist of steel sleeves or nozzles, reinforcing plates and anchors. They are anchored to the concrete walls and are welded to the steel liner. Hatch and airlock doors are provided with double-gasketed flanges with provisions for leak testing the flange-gasket combinations.

The 100' elevation personnel airlock is for the emergency access. Each personnel airlock has a door at each end and is an ASME Code stamped pressure vessel. A quick-acting equalizing valve connects the personnel airlock with the interior or exterior of the containment to equalize pressure in the two systems.

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12  
13  
14  
15  
16  
17  
18  
19  
20  
21  
22  
23  
24  
25  
26  
27  
28  
29  
30  
31  
32  
33  
34  
35  
36  
37  
38  
39  
40  
41  
42  
43  
44  
45  
46  
47  
48  
49  
50  
51  
52  
53  
54  
55  
56  
57  
58  
59  
60  
61  
62  
63  
64  
65  
66  
67  
68  
69  
70  
71  
72  
73  
74  
75  
76  
77  
78  
79  
80  
81  
82  
83  
84  
85  
86  
87  
88  
89  
90  
91  
92  
93  
94  
95  
96  
97  
98  
99  
100

A. Description of Containment (Cont'd)

During plant operation, the two doors of each personnel air lock are interlocked to prevent both being opened simultaneously. Remote indicating lights and annunciators in the control room indicate the operational status of the doors. Provision is made to bypass the interlock system during plant cold shutdown.

Single barrier piping penetrations are provided for all piping passing through the containment walls. The closure for process piping to the liner plate is accomplished with a special flued head welded into the piping system and to the penetration sleeve which is in turn, welded to a reinforced section of the liner plate. In the case of piping carrying hot fluid, the pipe is insulated to prevent excessive concrete temperatures and to prevent excessive heat loss from the fluid. Closures to these penetration assemblies are provided by the piping systems that are served by the penetrations.

Electrical penetration assemblies provide means for carrying one or more electric circuits through a single aperture (nozzle) in the containment pressure barrier while maintaining the integrity of the pressure barrier.

Medium voltage power penetrations are configured in the form of tubular canisters slightly shorter than the containment structure nozzle into which it will be installed. The penetration assemblies are installed in 24-inch diameter nozzles. The canister is used as a pressure chamber to monitor penetration leakage rate by pressurizing the interior space with nitrogen and measuring the leak rate with a pressure gauge. The medium voltage power penetration is flange-mounted to the outside containment wall with nuts, bolts, washers, and lock-washers. The aperture seal is formed between the header plate and the flange with two concentric Viton O-rings.

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12  
13  
14  
15  
16  
17  
18  
19  
20  
21  
22  
23  
24  
25  
26  
27  
28  
29  
30  
31  
32  
33  
34  
35  
36  
37  
38  
39  
40  
41  
42  
43  
44  
45  
46  
47  
48  
49  
50  
51  
52  
53  
54  
55  
56  
57  
58  
59  
60  
61  
62  
63  
64  
65  
66  
67  
68  
69  
70  
71  
72  
73  
74  
75  
76  
77  
78  
79  
80  
81  
82  
83  
84  
85  
86  
87  
88  
89  
90  
91  
92  
93  
94  
95  
96  
97  
98  
99  
100


#### A. Description of Containment (Cont'd)

The low voltage power, control and instrumentation penetrations are also flange-mounted to the outside containment wall in the manner described for the medium voltage power penetrations. Each penetration in this category has a stainless steel header plate at the outside containment end. Stainless steel feed-through sub-assemblies, containing electrical conductors, pass through the header plate and are secured and sealed with special stainless steel compression fittings. The interstices between the seals and feed-through sub-assemblies provide a pressure chamber which is used to monitor the leakage rate.

A fuel transfer tube penetration is provided for refueling. An inner pipe acts as the refueling tube with an outer pipe as the housing. The tube is fitted with a double-gasketed blind flange in the refueling canal and a standard gate valve in the spent fuel pool. This arrangement prevents leakage through the refueling tube. Outer sleeves permit the transfer tube to penetrate the refueling canal wall, the containment shell, and the exterior wall of the fuel handling building, while maintaining a pressure-tight boundary at each wall. The sleeves are anchored into each wall respectively and welded to each wall's liner plate. The housing is supported by the sleeves in the vertical and horizontal directions. Bellows at both the interior and exterior faces of the containment shell and of the fuel handling building permit thermal expansion of the transfer tube and of the housing. The same expansion bellows permit differential movement between structures.

The structural acceptance criteria complies with ASME Section III, Division 2, Article CC-3300. The fundamental acceptance criteria for the complete containment is successful completion of the structural integrity test with measured responses within the limits predicted by analyses.






A. Description of Containment (Cont'd)

Prediction of limits are based on test load combinations and code values for stress, strain, or gross deformation for the range of material properties and construction tolerances specified.

The structural integrity test is planned to yield information on both the overall response of the containment and the response of localized areas, such as major penetrations or buttresses, which are important to its design functions.

The design and analysis methods, as well as the type of construction and construction materials, are chosen to allow assessment of the structure's capability throughout its service life. Additionally, surveillance testing provides further assurances of the structure's continuing ability to meet its design functions.



## B. Description of Instrumentation

A "state-of-the-art" ILRT instrumentation package was utilized to allow leak rate determination by the "Absolute Method". The primary measurement variables include containment pressure, dewpoint temperature and drybulb temperature as a function of time. Ancillary measurements include outside ambient temperature and barometric pressure. During the supplemental CLRT, containment verification (fixed-orifice) flow is also measured.

Instrument readings were output at 15 minute intervals via a data acquisition system and line printer. The measurement system is shown in Figure

8. The mass of air (Q) is calculated by the Perfect Gas Law as follows:

$$Q = \frac{P_a V}{RT} = \frac{(P_t - P_{wv}) V}{RT}$$

where:  $P_a$  = air partial pressure

$V$  = free volume

$R$  = gas constant

$T$  = temperature

$P_t$  = total pressure, psia

$P_{wv}$  = water vapor pressure, psia

### 1. Temperature Instrumentation

Twenty-four (24) precision platinum Resistance Temperature Detectors (RTD's) were located throughout containment to allow measurement of the volumetrically weighted average drybulb temperature. The specified accuracy of the RTD's is  $\pm 0.1^\circ\text{F}$  ( $40^\circ\text{F}$  to  $120^\circ\text{F}$  range). The specified repeatability for each sensor is 0.025% of temperature or  $0.05^\circ\text{C}$ , whichever is greater.

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12  
13  
14  
15  
16  
17  
18  
19  
20  
21  
22  
23  
24  
25  
26  
27  
28  
29  
30  
31  
32  
33  
34  
35  
36  
37  
38  
39  
40  
41  
42  
43  
44  
45  
46  
47  
48  
49  
50  
51  
52  
53  
54  
55  
56  
57  
58  
59  
60  
61  
62  
63  
64  
65  
66  
67  
68  
69  
70  
71  
72  
73  
74  
75  
76  
77  
78  
79  
80  
81  
82  
83  
84  
85  
86  
87  
88  
89  
90  
91  
92  
93  
94  
95  
96  
97  
98  
99  
100

## B. Description of Instrumentation (Cont'd)

### 2. Dewpoint Instrumentation

Six (6) chilled-mirror Dewcells were located throughout the containment to allow measurement of volumetrically weighted dewpoint temperatures. The specified accuracy of each of the sensors is  $\pm 0.3^{\circ}\text{C}$  ( $\pm 0.54^{\circ}\text{F}$ ), nominal over a range of  $-50^{\circ}\text{C}$  to  $+100^{\circ}\text{C}$  ( $-58^{\circ}\text{F}$  to  $212^{\circ}\text{F}$ ).

### 3. Pressure Instrumentation

Two (2) precision fused quartz bourdon tube pressure indicators (0-100 psia) were provided for the determination of containment absolute pressure. One pressure indicator was utilized as a primary while the second indicator was available as a backup. The specified accuracy of the indicators is  $\pm 0.010\%$  of reading  $\pm 0.002\%$  full scale or  $\pm 0.00095$  psia. The repeatability of the indicator is  $\pm 0.0005\%$  full scale.

### 4. Flow Instrumentation

Two (2) thermal mass flowmeters with a range of 0 to 10scfm were utilized during the supplemental CLRT for verification flow. The specified accuracy of the instrument is  $\pm 1.0\%$  full scale.

### 5. Ancillary Instrumentation

The outside ambient temperature and barometric pressure as well as wind speed and wind direction were measured utilizing the site meteorological tower and portable instrumentation.



### C. Description of the Computer Program


The ILRT computer program is an APS-specified vendor-supplied program which performs the leak rate calculation utilizing a mini-computer (LSI 11/23). The computer is connected via a data link to the Data Acquisition System (DAS). The drybulb temperature, dewpoint temperature and absolute pressure data that are scanned by the DAS are fed to the computer for storage and printing. The ILRT computer system consists of the following:

- ° Volumetrics A-100 DAS
- ° DEC VT55 FE graphics terminal with hard copy unit
- ° LSI 11/23 ILRT computer system with dual double-density disk drives
- ° Parallel line printer, Data Royal 5000

After every scan by the DAS, the computer will print a "Raw Data Summary Report" (RDSR). The computer stores the data and, on demand, prints the "ILRT Program Report" (PR). From this report, temperature stabilization can be calculated from average temperature. The ILRT computer uses the Total-Time or Mass-Plot analysis technique to calculate the measured leak rate, calculated leak rate, and 95% upper confidence limit leak rate. The 95% upper confidence limit leak rate is used to determine if the test has met the acceptance criteria. During the verification test or CLRT, the computer will calculate the composite leak rate ( $L_c$ ). To aid the Test Director in data analysis, plots of the data are made. The RDSR, PR and plots are contained in Appendix A. The ILRT computer hardware consists of the following:

- ° DEC LSI 11/23 processor with KEV 11 option
- ° 128K bytes of memory
- ° two double-density disk drives (RX02 format)
- ° two serial line interfaces
  - ° one for console device
  - ° one for serial link to DAS





C. Description of the Computer Program (Cont'd)

- DEC VT55-FE graphics terminal with hard copy unit
- TCU-50D timing control unit
- Parallel line printer

The system software consists of an operating system and an application package. The operating system is supplied by DEC as the RT-11 version 4.0 Foreground/Background monitor with the appropriate RT-11 version 4.0 device handlers.

The applications package consists of the following programs (not including special maintenance and editing programs):

- LOOK
- SCAN
- EXAM
- CONWEI
- CALPRE
- CALC
- RELHUM
- INERR
- PLOT
- INLEAK

Program LOOK will read data from the A-100 DAS (Data Acquisition System).

These data are displayed on the console device. The data output from the DAS are in the same form as is output during the ILRT (i.e., 24 RTD temperatures, 6 dewpoint temperatures, 2 pressure readings, time and date).

This program is used during the initial phases of the equipment set-up.

The program is a never-ending loop and requires operator intervention to exit.



C. Description of the Computer Program (Cont'd)

Program SCAN is designed to read data from the A-100 DAS and re-format the data into a form more digestable to the other programs in the application package. The program will run continuously until a total of 257 data scans have been received or halted by operator intervention. This program will also run concurrently with the other programs in the application package; it has priority in execution if a conflict arises. The operation of the program is transparent to the user.

Program EXAM is designed to display the contents of the raw data files acquired by the program SCAN. This program will inspect the data files to determine if the raw data file needs editing before being utilized in the calculation sequence.

Program CONWEI is used to create or modify the containment weighting factors of the sensors used in the calculation program. The containment is divided into various sub-volumes. The sub-volume is represented by RTD's and Dewcells. Their readings are proportionally applied to the total volume.

Program CALPRE is designed to compute the calibration constants for pressure gauges. The program requests the true pressure and gauge readings for both pressure gauges, then derives the multiplication factor and correction constant for each gauge.

Program CALC is the main application module in the applications package. This program takes the pre-formatted data from the raw data files and performs various calculations with it to produce the various parameters required in the final report of leak rate. The results of these calculations are stored in two data files for use in the plot routines.

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12  
13  
14  
15  
16  
17  
18  
19  
20  
21  
22  
23  
24  
25  
26  
27  
28  
29  
30  
31  
32  
33  
34  
35  
36  
37  
38  
39  
40  
41  
42  
43  
44  
45  
46  
47  
48  
49  
50  
51  
52  
53  
54  
55  
56  
57  
58  
59  
60  
61  
62  
63  
64  
65  
66  
67  
68  
69  
70  
71  
72  
73  
74  
75  
76  
77  
78  
79  
80  
81  
82  
83  
84  
85  
86  
87  
88  
89  
90  
91  
92  
93  
94  
95  
96  
97  
98  
99  
100

100

### C. Description of Computer Program (Cont'd)

Upon execution, the program CALC reads the scan data files, containment weighting factors and the pressure gauge calibration constants (see Appendix A-General). The RTD and Dewcell temperatures are then multiplied by their corresponding weighting factors and summed. The program checks each sensor reading to insure that it is within the allowable deviation for that set of readings. The elapsed time from "time zero" is calculated and a true pressure is determined from the gauge readings and calibration constants. The pressure is then corrected for the effects of the water vapor pressure. The weighted average containment temperature, average weighted Dewcell temperature and containment pressure are used to compute the measured and calculated leak rate for the Point-to-Point, Total-Time and Mass-Plot methods.

From these values, a regression line is calculated by the least-squares fit method to compute a calculated leak rate for each of the methods. The upper confidence limit is calculated with the "Students T" analysis of  $n-2$  degrees of freedom where  $n$  is the number of data samples utilized at each time  $n$ .

Program RELHUM is designed to read the average containment dry-bulb and dewpoint temperatures and compute a value of the relative humidity in the containment.

Program INERR is designed to compute the instrument error as a function of average containment temperature, number of RTD sensors, average corrected containment pressure, number of Dewcell sensors, elapsed time and the accuracy of the various sensors used.

Program PLOT is designed to accept computed data from the programs: CALC, RELHUM, INERR, and display the results on the DEC VT55-FE graphics terminal.




C. Description of the Computer Program (Cont'd)

Program INLEAK is designed to calculate the value of the installed leak for the CLRT as measured by ILRT system. The program requires the operator to enter the various leak rate parameters.

This program interacts with the user to convert the leak rates obtained in weight percent per day to standard cubic feet per minute. The conversion is obtained by calculating the initial containment mass and applying the measured leak rate to this mass. The program also calculates the installed leak.





#### D. Error Analysis

The instrument system error analysis is based on the Instrument Selection Guide (ISG) formula ANSI/ANS 56.8-1981 "Containment System Leakage Testing Requirements". The formula is:

$$ISG = \pm \frac{2400}{t} \left[ 2 \left( \frac{ep}{p} \right)^2 + 2 \left( \frac{epv}{p} \right)^2 + 2 \left( \frac{et}{T} \right)^2 \right]^{\frac{1}{2}} \%/\text{day}$$

where:

ep = absolute pressure measurement repeatability error divided by the square root of the number of sensors.

$$= (0.002\%) (100 \text{ psia}) / (1)^{\frac{1}{2}}$$

$$= 0.002 \text{ psia}$$

epv = vapor pressure measurement accuracy error divided by the square root of the number of sensors.

$$= (0.54^\circ\text{F}) (0.0124 \text{ psia}/^\circ\text{F}) / (6)^{\frac{1}{2}}$$

$$= 0.00273 \text{ psia}$$

\* From steam tables at dewpoint temperature range 69-71°F

et = drybulb temperature measurement repeatability error divided by the square root of the number of sensors.

$$= (0.1^\circ\text{F}) / (24)^{\frac{1}{2}} = 0.0204^\circ\text{F}$$

P = Test pressure

$$= 64.2 \text{ psia}$$

T = Test temperature (nominal)

$$= 540^\circ \text{ R}$$

t = Test duration in hours

$$= 24 \text{ hours}$$

Therefore, the ISG is:

$$ISG = \frac{2400}{24} \left[ 2 \left( \frac{0.002}{64.2} \right)^2 + 2 \left( \frac{0.00273}{64.2} \right)^2 + 2 \left( \frac{0.0204}{540} \right)^2 \right]^{\frac{1}{2}} \%/\text{day}$$

$$ISG = \pm 0.009\% \text{ per day for 24 hour ILRT}$$

Additional error calculations are discussed in Section III.C.



### E. Description of Tests

The containment was made ready for the ILRT with final inspection, closure and exclusion areas established by 0700 hours on 05-25-88. Prior to this, various tasks were completed such as instrument sensor installation, in-situ testing, temperature survey, Type B and C testing, valve line-ups, etc. Various problems were encountered and resolved during this period. These problems primarily concerned the connecting link (ribbon cable) between the A-100 Data Acquisition System (DAS) and the PDP 11/23 computer. The details concerning these items can be found in surveillance test procedure 73ST-9CL02 (Rev. 3), Integrated Leak Rate Test and/or the corresponding Test Log on file at PVNGS. Dewcell number 3 (located at the 178' elevation) and RTD number 16 (located at the 153' elevation) exhibited erratic behavior during this period and were to be closely observed for possible future deletion if the condition continued. Additionally, containment cleanup and decontamination directly impacted actual pressurization since these evolutions prevented the closure of the equipment hatch/airlocks thus preventing the use of containment ventilation systems for temperature stabilization. As a result, the containment atmosphere just prior to pressurization was non-adiabatic with a base to dome temperature differential approaching 30°F. Consequently, the concern existed that a short duration ILRT was questionable and a 24 hour test may have to be performed.

Six (6) portable circulating fans were installed in containment to prevent stratification. These fans each utilized 1.5 HP motors to minimize heat input to containment atmosphere. A pneumatic test (nitrogen) was satisfactorily performed prior to ILRT start on the steam generators (secondary-side) up to the MSIVs at approximately 70 psig to identify and correct any resultant leakage detected. This pressure was then reduced to approximately 5-10 psig to assure no potential adverse effects on the ILRT test results. Temporary pressure gauges (located on the main steam lines external to containment) were in-place to monitor secondary-side pressure.

100-100

100-100

100-100

### E. Description of Tests (Cont'd)

The RCS was vented to containment atmosphere with shutdown cooling (penetrations 26 and 27) in-service. Both as-found and as-left Type "C" test minimum path leakages for these two (2) penetrations were zero. Just prior to containment pressurization, an additional test was performed on the containment personnel lock (140' elevation) and the emergency lock (100' elevation) seals to reverify their integrity. Both locks tested satisfactorily with no measurable seal leakage. All non-essential loads in containment were de-energized.

At 0800 hours on 05-25-88, pressurization of the containment commenced with all eight (8) mobile air compressors in-service having a total capacity of 10,200 cfm. The compressors were oil-free, diesel-driven, rotary screw-type units. These units were connected to the containment as shown in Figures 9, 10 and 11. An average rate of approximately 3.3 psi/hr was achieved with an average air inlet temperature to containment of approximately 65°F to 75°F maintained by adjusting cooling water flow to the after-cooler and chiller-dryer units. Dewcell ME-03 was deleted from the computer program during this period since further troubleshooting revealed an "open" in the cable and containment entry would be required for repair. Sensor volume fraction was set to zero with its previous value distributed amongst the remaining five (5) dewcells. Additionally, several problems were also encountered concerning loss of compressors but were ultimately resolved by repair and/or replacement. The leak survey team was deployed at pressurization start with no significant leakage observed.

Pressurization to the containment was secured at 0115 hours on 05-26-88 at 50.5 psig. A 1.0 psig "buffer" was intentionally installed to assure pressure did not fall below Pa (49.5 psig) due to temperature stabilization and/or potential leakage. At this time, the pressurization line was depressurized and vented to atmosphere. The leak survey team remained active and preparations were in progress to begin the stabilization period.

12-12-12

12-12-12

### E. Description of Tests (Cont'd)

Stabilization commenced at 0145 hours with temperature criteria satisfied at 0545 hours. However, containment mass remained unstable due to the high base to dome temperature differential (approximately 23°F) which, although improved, was a result of initial conditions. A thorough analysis of all instrumentation (sensor by sensor and elevation by elevation) was performed to assure this was not a major contributor. This analysis confirmed that mass remained unstable. The stabilization period was extended for a total duration of nine (9) hours and ended at 1045 hours.

The ILRT officially commenced immediately after stabilization or 1045 hours. All six (6) portable circulating fans were verified to be operating by measuring amperage at the electrical panels external to containment to assure this had no adverse effect on mass. The temporary pressure gauges located on the main steam lines to monitor steam generator secondary-side pressure were constantly monitored by the leak survey team and indicated no increase in pressure. All instrumentation was again analyzed in detail due to the leakage rate "coming in" very slowly. RTD-16 was deleted from the computer program during this period due to erratic behavior and exceeding its error limits. Sensor volume fraction was set to zero and its previous value divided amongst the remaining three (3) sensors at the 153' elevation. It was becoming more apparent during this period (approximately 8 hours) that a short duration test may not be possible. Pressurizer level decreased from approximately 14% to approximately 6% between 1900 hours and 2200 hours (approximately 850 gallons). This was attributed to a leak external to containment which was isolated and pressurizer level was returned to approximately 13.5%. No further changes occurred with pressurizer level which remained constant throughout the test period. Although the Total-Time UCL leakage rate was acceptable at 0300 hours on 05-27-88, the decision was made to perform a twenty-four (24) hour test. At 1045 hours, the ILRT was successfully completed for a total duration of twenty-four (24) hours. The results yielded a calculated Total-Time leak rate of 0.0463% per day by weight with a 95% upper confidence limit of 0.0599% per day by weight.



1 2 3 4 5 6 7 8 9 10 11 12 13 14 15 16 17 18 19 20 21 22 23 24 25 26 27 28 29 30 31 32 33 34 35 36 37 38 39 40 41 42 43 44 45 46 47 48 49 50 51 52 53 54 55 56 57 58 59 60 61 62 63 64 65 66 67 68 69 70 71 72 73 74 75 76 77 78 79 80 81 82 83 84 85 86 87 88 89 90 91 92 93 94 95 96 97 98 99 100

1 2 3 4 5 6 7 8 9 10 11 12 13 14 15 16 17 18 19 20 21 22 23 24 25 26 27 28 29 30 31 32 33 34 35 36 37 38 39 40 41 42 43 44 45 46 47 48 49 50 51 52 53 54 55 56 57 58 59 60 61 62 63 64 65 66 67 68 69 70 71 72 73 74 75 76 77 78 79 80 81 82 83 84 85 86 87 88 89 90 91 92 93 94 95 96 97 98 99 100

1 2 3 4 5 6 7 8 9 10 11 12 13 14 15 16 17 18 19 20 21 22 23 24 25 26 27 28 29 30 31 32 33 34 35 36 37 38 39 40 41 42 43 44 45 46 47 48 49 50 51 52 53 54 55 56 57 58 59 60 61 62 63 64 65 66 67 68 69 70 71 72 73 74 75 76 77 78 79 80 81 82 83 84 85 86 87 88 89 90 91 92 93 94 95 96 97 98 99 100

1 2 3 4 5 6 7 8 9 10 11 12 13 14 15 16 17 18 19 20 21 22 23 24 25 26 27 28 29 30 31 32 33 34 35 36 37 38 39 40 41 42 43 44 45 46 47 48 49 50 51 52 53 54 55 56 57 58 59 60 61 62 63 64 65 66 67 68 69 70 71 72 73 74 75 76 77 78 79 80 81 82 83 84 85 86 87 88 89 90 91 92 93 94 95 96 97 98 99 100

# E. Description of Tests (Cont'd)

The CLRT stabilization period commenced immediately following the successful completion of the ILRT at 1045 hours. A fixed orifice "leak" for verification of the ILRT data of approximately 7.6 scfm (corrected for actual pressure) was imposed. This flow was approximately equivalent to 0.1% per day by weight (La) at actual test pressure conditions. The CLRT discharge flow to the Auxiliary Building was checked by installation of a CAM (Constant Air Monitor). At approximately 1145 hours it was observed that the discharge air hose was inadvertently restricted (pinched) by a floor drain cover plate with a corresponding reduction in flow. As a result, the stabilization period was reinitiated with the actual CLRT commencing at 1245 hours at 7.6 scfm following a satisfactory stabilization period. Again, leak rate data was "coming in" very slowly. At 2330 hours the CLRT was satisfactorily completed with a total duration of ten and three-quarter (10.75) hours excluding the time for stabilization. The results yielded a calculated Total-Time leak rate of 0.132% per day by weight and 0.141% per day by weight at the 95% upper confidence limit. It should be noted that no data sets or individual data points were rejected for either the ILRT or CLRT.

Exclusion area control, Security and leak survey team personnel were released and upon notification from the Effluents Group that the containment atmospheric sample was satisfactory, depressurization commenced at 0012 hours on 05-28-88. A CAM was connected to the exhaust line to atmosphere and a release permit was in effect. Depressurization was maintained at a rate less than 10.0 psig per hour. At 1600 hours, 0 psig containment pressure was achieved followed by containment air sampling for entry and inspection. Due to a scheduled electrical outage and resultant loss of lighting in containment, entry was delayed

11  
12  
13  
14



E. Description of Tests (Cont'd)

until 0100 hours on 05-29-88 from a personnel safety consideration. At this time, a containment inspection was performed and all sumps were verified to be dry with no abnormalities observed. System and component restoration commenced with the ILRT Test Log closed at 1000 hours on 06-10-88.

20  
21  
22  
23

24  
25  
26  
27  
28  
29  
30

31

#### IV. RESULTS AND VERIFICATION

The Type A Integrated Leak Rate Test was conducted for a period of twenty-four (24) hours starting at 63.984 psia (49.780 psig) with a total of ninety-seven (97) samples or data sets taken and ending at 63.793 psia (49.589 psig). The results of a computed least-squares statistical fit of all data revealed a fitted Total-Time Leak Rate of 0.0463% per day with a 95% upper confidence limit of 0.0599% per day.

Following satisfactory completion of the ILRT at  $P_a$ , a ten and three quarter (10.75) hour verification flow or CLRT was performed with a total of forty-four (44) samples or data sets taken. This test was conducted by superimposing a known fixed-orifice leak approximately equivalent to  $L_a$  (0.1% per day) of 7.6 scfm. The calculated Total-Time Leak Rate for the CLRT was 0.132% per day with a 95% upper confidence limit of 0.141% per day.

No data samples were rejected in computing the results for either the ILRT or the CLRT and all data were recorded at equal fifteen (15) minute intervals.

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12  
13  
14  
15  
16  
17  
18  
19  
20  
21  
22  
23  
24  
25  
26  
27  
28  
29  
30  
31  
32  
33  
34  
35  
36  
37  
38  
39  
40  
41  
42  
43  
44  
45  
46  
47  
48  
49  
50  
51  
52  
53  
54  
55  
56  
57  
58  
59  
60  
61  
62  
63  
64  
65  
66  
67  
68  
69  
70  
71  
72  
73  
74  
75  
76  
77  
78  
79  
80  
81  
82  
83  
84  
85  
86  
87  
88  
89  
90  
91  
92  
93  
94  
95  
96  
97  
98  
99  
100

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12  
13  
14  
15  
16  
17  
18  
19  
20  
21  
22  
23  
24  
25  
26  
27  
28  
29  
30  
31  
32  
33  
34  
35  
36  
37  
38  
39  
40  
41  
42  
43  
44  
45  
46  
47  
48  
49  
50  
51  
52  
53  
54  
55  
56  
57  
58  
59  
60  
61  
62  
63  
64  
65  
66  
67  
68  
69  
70  
71  
72  
73  
74  
75  
76  
77  
78  
79  
80  
81  
82  
83  
84  
85  
86  
87  
88  
89  
90  
91  
92  
93  
94  
95  
96  
97  
98  
99  
100

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12  
13  
14  
15  
16  
17  
18  
19  
20  
21  
22  
23  
24  
25  
26  
27  
28  
29  
30  
31  
32  
33  
34  
35  
36  
37  
38  
39  
40  
41  
42  
43  
44  
45  
46  
47  
48  
49  
50  
51  
52  
53  
54  
55  
56  
57  
58  
59  
60  
61  
62  
63  
64  
65  
66  
67  
68  
69  
70  
71  
72  
73  
74  
75  
76  
77  
78  
79  
80  
81  
82  
83  
84  
85  
86  
87  
88  
89  
90  
91  
92  
93  
94  
95  
96  
97  
98  
99  
100

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12  
13  
14  
15  
16  
17  
18  
19  
20  
21  
22  
23  
24  
25  
26  
27  
28  
29  
30  
31  
32  
33  
34  
35  
36  
37  
38  
39  
40  
41  
42  
43  
44  
45  
46  
47  
48  
49  
50  
51  
52  
53  
54  
55  
56  
57  
58  
59  
60  
61  
62  
63  
64  
65  
66  
67  
68  
69  
70  
71  
72  
73  
74  
75  
76  
77  
78  
79  
80  
81  
82  
83  
84  
85  
86  
87  
88  
89  
90  
91  
92  
93  
94  
95  
96  
97  
98  
99  
100

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12  
13  
14  
15  
16  
17  
18  
19  
20  
21  
22  
23  
24  
25  
26  
27  
28  
29  
30  
31  
32  
33  
34  
35  
36  
37  
38  
39  
40  
41  
42  
43  
44  
45  
46  
47  
48  
49  
50  
51  
52  
53  
54  
55  
56  
57  
58  
59  
60  
61  
62  
63  
64  
65  
66  
67  
68  
69  
70  
71  
72  
73  
74  
75  
76  
77  
78  
79  
80  
81  
82  
83  
84  
85  
86  
87  
88  
89  
90  
91  
92  
93  
94  
95  
96  
97  
98  
99  
100




## V. CONCLUSIONS

The Integrated Leak Rate Test at  $P_a$  (49.5 psig) provided acceptable results as evidenced by the computer printouts in Appendix A of this report. The computed leak rate is well within the specified limit. The acceptance criteria for the ILRT is as follows.

- 1 - The maximum allowable operational leak rate shall not exceed 75% of  $L_a$  (0.1% per day) at a pressure of not less than  $P_a$  (49.5 psig):
  - ° 0.075% per day
- 2 - The accuracy of the ILRT is verified by a supplemental test (CLRT) where the difference between the containment leakage rate measured during the CLRT and the ILRT must be within  $0.25 (L_a)$ :
  - °  $L_c = L_o + L_{am} \pm 0.25 (L_a)$

|             |                     | Leak Rate ( $L_{am}$ )        |                |
|-------------|---------------------|-------------------------------|----------------|
|             |                     | <u>% per 24 hrs by weight</u> |                |
| <u>ILRT</u> |                     | <u>Fitted</u>                 | <u>95% UCL</u> |
| ◦           | Total-Time Analysis | 0.0463                        | 0.0599         |
| <hr/>       |                     |                               |                |
| <u>CLRT</u> |                     |                               |                |
| ◦           | Induced Flow        | 7.6 scfm ( $L_a$ or 0.1%)     |                |
| <hr/>       |                     |                               |                |
| <u>CLRT</u> |                     | <u>% per 24 hrs by weight</u> |                |
| ◦           | Total-Time Analysis | 0.132                         | 0.141          |





V. CONCLUSIONS (Cont'd)

| <u>CLRT Limits</u>                | CLRT Limits                   |
|-----------------------------------|-------------------------------|
|                                   | <u>% per 24 hrs by weight</u> |
| <u>Total-Time Fitted Analysis</u> |                               |
| ° Upper Limit                     | 0.1713                        |
| ° Lower Limit                     | 0.1213                        |
| <hr/>                             |                               |
| <u>Total-Time UCL</u>             |                               |
| ° Upper Limit                     | 0.1849                        |
| ° Lower Limit                     | 0.1349                        |

The computer generated reports based upon verified data substantiate for both the ILRT and CLRT that an acceptable test has been performed in accordance with 10CFR50, Appendix J, ANSI N45.4 (1972) and ANSI/ANS 56.8 (1981).



VI. FIGURES

100 4012


100 4012

100 4012

100 4012

100 4012

Figure 1  
RTD & ME LOCATION



NOTE:


RTDs 1-6 are elevated above the polar crane at approximately elevation 245' (suspended from containment spray headers)

● TEMPERATURE ELEMENT (RTD)

▲ DEWCELL ELEMENT (ME)





Figure 2  
RTD & ME LOCATION



TE's 020 through 024  
are located at EL.107'  
ME 005 and 006 are  
located at EL. 110'









PRE-ACCESS NORMAL AFU  
MCH-101 (TYP)

EQUIP HATCH

13'-0" EQUIP HATCH

STEAM GEN NO. 1  
MCH-101 (TYP)

STEAM GEN NO. 2  
MCH-102 (TYP)

CRANE MAST SUPPORT  
MCH-103 C  
CRANE MCH-104 A & B

REACTOR HEAD LAYDOWN &  
SEAL RING STORAGE

CRANE HEAD LIFT EC ASSEMBLY &  
CRANE LIFT DATA (ELECTRIC)  
MCH-105 (TYP)

TOG EL 145'-10"

TOG EL 145'-0"

MAIN STEAM (TYP)

EQUIPMENT LAYDOWN PLATFORM  
ABOVE AT EL 145'-0"

PURGE SUPPLY

PURGE EXHAUST

CONTAINMENT SPRAY HEADER (TYP)

SAFETY INJECTION TANK 2A

PRE-ACCESS NORMAL AFU  
MCH-101 (TYP)

SAFETY INJECTION TANK 2B

ACCESS LADDER FROM  
PLATFORM EL 145'-0" TO  
PLATFORM EL 139'-6"

POLAR CRANE  
CAB ACCESS PLATFORM  
EL 139'-6"

PLAN AT EL 140'-0"

SCALE 1"=10'-0"

TE-008

TE-007

TE-009

TE-010

TE-011

TE-012

TE's 007 through 012 are  
located at EL.191'


1. The first part of the document is a list of names and addresses of the members of the committee.

2. The second part of the document is a list of names and addresses of the members of the committee.

3. The third part of the document is a list of names and addresses of the members of the committee.


4. The fourth part of the document is a list of names and addresses of the members of the committee.

5. The fifth part of the document is a list of names and addresses of the members of the committee.



1. The first part of the document is a list of names and dates.

2. The second part of the document is a list of names and dates.







ME-003

ME-004

ME's 3 and 4 are lowered from the crane to an elevation approximately 30' below the top of the crane rail.

ME's 003 and 004 are  
located at EL.178'



Figure 8

ILRT MEASUREMENT SYSTEM  
SCHEMATIC






Figure 9  
PRESSURIZATION SYSTEM







Figure 10  
PRESSURIZATION SYSTEM











Figure 11  
PRESSURIZATION SYSTEM





VII. APPENDICES



APPENDIX A

COMPUTER - GENERATED REPORT

44

1.  
STABILIZATION





ARIZONA PUBLIC SERVICE COMPANY  
PALO VERDE NUCLEAR GENERATING STATION  
ILRT PROGRAM REPORT

STARTING DAY - 147

STARTING TIME - 1:45: 0

STARTING SCAN - SD.104

ENDING SCAN - SD.140

## POINT TO POINT

## TOTAL TIME

## MASS PLOT

| SCAN NO. | ELAPSED TIME (HR) | AVERAGE TEMP. (F) | AVERAGE PRESSURE (PSIA) | MEASURED LEAK RATE | CALCULATED LEAK RATE | MEASURED LEAK RATE | CALCULATED LEAK RATE (WEIGHT) PERCENT PER DAY | UPPER CONFIDENCE | MEASURED LEAK RATE | CALCULATED LEAK RATE | UPPER CONFIDENCE |
|----------|-------------------|-------------------|-------------------------|--------------------|----------------------|--------------------|---|------------------|--------------------|----------------------|------------------|
| SD.104   | 0.00              | 89.95             | 64.458                  |                    |                      |                    |   |                  |                    |                      |                  |
| SD.105   | 0.25              | 89.47             | 64.402                  | -0.229E-02         | -0.229E-02           | -0.229E-02         | -0.229E-02                                    | 0.000E+00        | -0.220E-02         | -0.220E-02           | 0.000E+00        |
| SD.106   | 0.50              | 89.11             | 64.359                  | -0.291E+00         | -0.291E+00           | -0.146E+00         | -0.146E+00                                    | 0.000E+00        | -0.147E+00         | -0.147E+00           | 0.000E+00        |
| SD.107   | 0.75              | 88.81             | 64.324                  | 0.150E+00          | 0.289E-01            | -0.477E-01         | -0.882E-01                                    | 0.228E+00        | -0.477E-01         | -0.704E-01           | 0.102E+01        |
| SD.108   | 1.00              | 88.57             | 64.296                  | -0.159E+00         | -0.798E-01           | -0.755E-01         | -0.861E-01                                    | -0.133E-01       | -0.758E-01         | -0.740E-01           | 0.738E-01        |
| SD.109   | 1.25              | 88.36             | 64.273                  | -0.378E+00         | -0.260E+00           | -0.136E+00         | -0.121E+00                                    | -0.740E-01       | -0.136E+00         | -0.136E+00           | -0.221E-01       |
| SD.110   | 1.50              | 88.17             | 64.251                  | -0.240E-01         | -0.166E+00           | -0.117E+00         | -0.128E+00                                    | -0.930E-01       | -0.117E+00         | -0.137E+00           | -0.692E-01       |
| SD.111   | 1.75              | 88.02             | 64.232                  | 0.174E+00          | -0.184E-01           | -0.757E-01         | -0.113E+00                                    | -0.765E-01       | -0.758E-01         | -0.104E+00           | -0.452E-01       |
| SD.112   | 2.00              | 87.89             | 64.214                  | 0.442E+00          | 0.185E+00            | -0.112E-01         | -0.756E-01                                    | -0.309E-01       | -0.111E-01         | -0.453E-01           | 0.337E-01        |
| SD.113   | 2.25              | 87.76             | 64.198                  | -0.412E-01         | 0.134E+00            | -0.144E-01         | -0.523E-01                                    | -0.104E-01       | -0.144E-01         | -0.181E-01           | 0.490E-01        |
| SD.114   | 2.50              | 87.67             | 64.184                  | 0.469E+00          | 0.274E+00            | 0.340E-01          | -0.196E-01                                    | 0.226E-01        | 0.340E-01          | 0.226E-01            | 0.912E-01        |
| SD.115   | 2.75              | 87.55             | 64.171                  | -0.286E+00         | 0.132E+00            | 0.494E-02          | -0.581E-02                                    | 0.320E-01        | 0.494E-02          | 0.310E-01            | 0.868E-01        |
| SD.116   | 3.00              | 87.45             | 64.159                  | -0.343E-01         | 0.101E+00            | 0.162E-02          | 0.310E-02                                     | 0.373E-01        | 0.159E-02          | 0.333E-01            | 0.792E-01        |
| SD.117   | 3.25              | 87.37             | 64.148                  | 0.257E+00          | 0.157E+00            | 0.213E-01          | 0.149E-01                                     | 0.461E-01        | 0.212E-01          | 0.419E-01            | 0.814E-01        |
| SD.118   | 3.50              | 87.29             | 64.137                  | 0.160E+00          | 0.175E+00            | 0.312E-01          | 0.263E-01                                     | 0.551E-01        | 0.312E-01          | 0.505E-01            | 0.893E-01        |
| SD.119   | 3.75              | 87.21             | 64.127                  | 0.251E+00          | 0.210E+00            | 0.458E-01          | 0.386E-01                                     | 0.652E-01        | 0.458E-01          | 0.615E-01            | 0.934E-01        |
| SD.120   | 4.00              | 87.15             | 64.116                  | 0.300E+00          | 0.248E+00            | 0.617E-01          | 0.517E-01                                     | 0.766E-01        | 0.617E-01          | 0.740E-01            | 0.105E+00        |
| SD.121   | 4.25              | 87.06             | 64.108                  | -0.490E+00         | 0.109E+00            | 0.293E-01          | 0.550E-01                                     | 0.789E-01        | 0.293E-01          | 0.715E-01            | 0.984E-01        |
| SD.122   | 4.50              | 87.00             | 64.099                  | 0.300E+00          | 0.156E+00            | 0.443E-01          | 0.606E-01                                     | 0.833E-01        | 0.444E-01          | 0.734E-01            | 0.973E-01        |
| SD.123   | 4.75              | 86.95             | 64.091                  | 0.422E+00          | 0.218E+00            | 0.642E-01          | 0.689E-01                                     | 0.903E-01        | 0.643E-01          | 0.813E-01            | 0.104E+00        |
| SD.124   | 5.00              | 86.88             | 64.083                  | -0.263E-01         | 0.187E+00            | 0.597E-01          | 0.748E-01                                     | 0.953E-01        | 0.597E-01          | 0.845E-01            | 0.105E+00        |
| SD.125   | 5.25              | 86.83             | 64.075                  | 0.192E+00          | 0.199E+00            | 0.660E-01          | 0.807E-01                                     | 0.100E+00        | 0.660E-01          | 0.887E-01            | 0.103E+00        |
| SD.126   | 5.50              | 86.77             | 64.067                  | 0.178E+00          | 0.206E+00            | 0.711E-01          | 0.864E-01                                     | 0.105E+00        | 0.711E-01          | 0.932E-01            | 0.111E+00        |
| SD.127   | 5.75              | 86.72             | 64.060                  | 0.973E-01          | 0.199E+00            | 0.722E-01          | 0.913E-01                                     | 0.109E+00        | 0.721E-01          | 0.961E-01            | 0.112E+00        |
| SD.128   | 6.00              | 86.68             | 64.053                  | 0.927E-01          | 0.192E+00            | 0.730E-01          | 0.955E-01                                     | 0.113E+00        | 0.730E-01          | 0.987E-01            | 0.114E+00        |
| SD.129   | 6.25              | 86.65             | 64.046                  | 0.511E+00          | 0.245E+00            | 0.905E-01          | 0.102E+00                                     | 0.119E+00        | 0.905E-01          | 0.104E+00            | 0.119E+00        |
| SD.130   | 6.50              | 86.60             | 64.039                  | 0.145E+00          | 0.245E+00            | 0.926E-01          | 0.107E+00                                     | 0.124E+00        | 0.926E-01          | 0.109E+00            | 0.124E+00        |
| SD.131   | 6.75              | 86.55             | 64.032                  | 0.148E+00          | 0.242E+00            | 0.946E-01          | 0.112E+00                                     | 0.128E+00        | 0.946E-01          | 0.113E+00            | 0.127E+00        |
| SD.132   | 7.00              | 86.52             | 64.026                  | 0.307E+00          | 0.261E+00            | 0.102E+00          | 0.117E+00                                     | 0.133E+00        | 0.102E+00          | 0.118E+00            | 0.132E+00        |
| SD.133   | 7.25              | 86.47             | 64.021                  | -0.104E+00         | 0.223E+00            | 0.951E-01          | 0.121E+00                                     | 0.136E+00        | 0.951E-01          | 0.120E+00            | 0.133E+00        |
| SD.134   | 7.50              | 86.45             | 64.015                  | 0.506E+00          | 0.267E+00            | 0.109E+00          | 0.126E+00                                     | 0.141E+00        | 0.109E+00          | 0.124E+00            | 0.137E+00        |
| SD.135   | 7.75              | 86.39             | 64.011                  | -0.339E+00         | 0.202E+00            | 0.943E-01          | 0.128E+00                                     | 0.143E+00        | 0.943E-01          | 0.125E+00            | 0.137E+00        |
| SD.136   | 8.00              | 86.35             | 64.005                  | 0.156E+00          | 0.203E+00            | 0.963E-01          | 0.131E+00                                     | 0.145E+00        | 0.962E-01          | 0.126E+00            | 0.137E+00        |
| SD.137   | 8.25              | 86.32             | 64.000                  | 0.196E+00          | 0.208E+00            | 0.993E-01          | 0.133E+00                                     | 0.148E+00        | 0.993E-01          | 0.127E+00            | 0.138E+00        |
| SD.138   | 8.50              | 86.28             | 63.995                  | 0.343E-02          | 0.191E+00            | 0.965E-01          | 0.135E+00                                     | 0.150E+00        | 0.965E-01          | 0.127E+00            | 0.137E+00        |
| SD.139   | 8.75              | 86.26             | 63.989                  | 0.381E+00          | 0.217E+00            | 0.105E+00          | 0.137E+00                                     | 0.152E+00        | 0.105E+00          | 0.129E+00            | 0.138E+00        |
| SD.140   | 9.00              | 86.22             | 63.984                  | -0.190E+00         | 0.180E+00            | 0.964E-01          | 0.138E+00                                     | 0.153E+00        | 0.964E-01          | 0.128E+00            | 0.137E+00        |



ARIZONA PUBLIC SERVICE COMPANY  
PALO VERDE NUCLEAR GENERATING STATION  
ILRT PROGRAM REPORT

STARTING DAY - 147

STARTING TIME - 1:45: 0

STARTING SCAN - SD.104

ENDING SCAN - SD.140

ILRT RESULTS AFTER 9.00 HRS.

=====

| POINT TO POINT | TOTAL TIME | MASS PLOT |
|----------------|------------|-----------|
|----------------|------------|-----------|

=====

| AVERAGE MEASURED LEAK RATES<br>(WEIGHT PERCENT PER DAY) |           |           |           |           |
|---|-----------|-----------|-----------|-----------|
| LEAK RATE   | LEAK RATE | STD.DEV.  | LEAK RATE | STD.DEV.  |
| 0.965E-01   | 0.340E-01 | 0.709E-01 | 0.340E-01 | 0.709E-01 |

=====

| CALCULATED LEAK RATES<br>(WEIGHT PERCENT PER DAY) |           |           |                  |           |           |                  |
|---|-----------|-----------|------------------|-----------|-----------|------------------|
| LEAK RATE   | LEAK RATE | STD.DEV.  | UPPER CON. LIMIT | LEAK RATE | STD.DEV.  | UPPER CON. LIMIT |
| 0.180E+00   | 0.138E+00 | 0.871E-02 | 0.153E+00        | 0.128E+00 | 0.536E-02 | 0.137E+00        |

=====

[illegible][illegible]

1. 2. 3. 4. 5. 6. 7. 8. 9. 10. 11. 12. 13. 14. 15. 16. 17. 18. 19. 20. 21. 22. 23. 24. 25. 26. 27. 28. 29. 30. 31. 32. 33. 34. 35. 36. 37. 38. 39. 40. 41. 42. 43. 44. 45. 46. 47. 48. 49. 50. 51. 52. 53. 54. 55. 56. 57. 58. 59. 60. 61. 62. 63. 64. 65. 66. 67. 68. 69. 70. 71. 72. 73. 74. 75. 76. 77. 78. 79. 80. 81. 82. 83. 84. 85. 86. 87. 88. 89. 90. 91. 92. 93. 94. 95. 96. 97. 98. 99. 100. 101. 102. 103. 104. 105. 106. 107. 108. 109. 110. 111. 112. 113. 114. 115. 116. 117. 118. 119. 120. 121. 122. 123. 124. 125. 126. 127. 128. 129. 130. 131. 132. 133. 134. 135. 136. 137. 138. 139. 140. 141. 142. 143. 144. 145. 146. 147. 148. 149. 150. 151. 152. 153. 154. 155. 156. 157. 158. 159. 160. 161. 162. 163. 164. 165. 166. 167. 168. 169. 170. 171. 172. 173. 174. 175. 176. 177. 178. 179. 180. 181. 182. 183. 184. 185. 186. 187. 188. 189. 190. 191. 192. 193. 194. 195. 196. 197. 198. 199. 200. 201. 202. 203. 204. 205. 206. 207. 208. 209. 210. 211. 212. 213. 214. 215. 216. 217. 218. 219. 220. 221. 222. 223. 224. 225. 226. 227. 228. 229. 230. 231. 232. 233. 234. 235. 236. 237. 238. 239. 240. 241. 242. 243. 244. 245. 246. 247. 248. 249. 250. 251. 252. 253. 254. 255. 256. 257. 258. 259. 260. 261. 262. 263. 264. 265. 266. 267. 268. 269. 270. 271. 272. 273. 274. 275. 276. 277. 278. 279. 280. 281. 282. 283. 284. 285. 286. 287. 288. 289. 290. 291. 292. 293. 294. 295. 296. 297. 298. 299. 300. 301. 302. 303. 304. 305. 306. 307. 308. 309. 310. 311. 312. 313. 314. 315. 316. 317. 318. 319. 320. 321. 322. 323. 324. 325. 326. 327. 328. 329. 330. 331. 332. 333. 334. 335. 336. 337. 338. 339. 340. 341. 342. 343. 344. 345. 346. 347. 348. 349. 350. 351. 352. 353. 354. 355. 356. 357. 358. 359. 360. 361. 362. 363. 364. 365. 366. 367. 368. 369. 370. 371. 372. 373. 374. 375. 376. 377. 378. 379. 380. 381. 382. 383. 384. 385. 386. 387. 388. 389. 390. 391. 392. 393. 394. 395. 396. 397. 398. 399. 400. 401. 402. 403. 404. 405. 406. 407. 408. 409. 410. 411. 412. 413. 414. 415. 416. 417. 418. 419. 420. 421. 422. 423. 424. 425. 426. 427. 428. 429. 430. 431. 432. 433. 434. 435. 436. 437. 438. 439. 440. 441. 442. 443. 444. 445. 446. 447. 448. 449. 450. 451. 452. 453. 454. 455. 456. 457. 458. 459. 460. 461. 462. 463. 464. 465. 466. 467. 468. 469. 470. 471. 472. 473. 474. 475. 476. 477. 478. 479. 480. 481. 482. 483. 484. 485. 486. 487. 488. 489. 490. 491. 492. 493. 494. 495. 496. 497. 498. 499. 500. 501. 502. 503. 504. 505. 506. 507. 508. 509. 510. 511. 512. 513. 514. 515. 516. 517. 518. 519. 520. 521. 522. 523. 524. 525. 526. 527. 528. 529. 530. 531. 532. 533. 534. 535. 536. 537. 538. 539. 540. 541. 542. 543. 544. 545. 546. 547. 548. 549. 550. 551. 552. 553. 554. 555. 556. 557. 558. 559. 560. 561. 562. 563. 564. 565. 566. 567. 568. 569. 570. 571. 572. 573. 574. 575. 576. 577. 578. 579. 580. 581. 582. 583. 584. 585. 586. 587. 588. 589. 590. 591. 592. 593. 594. 595. 596. 597. 598. 599. 600. 601. 602. 603. 604. 605. 606. 607. 608. 609. 610. 611. 612. 613. 614. 615. 616. 617. 618. 619. 620. 621. 622. 623. 624. 625. 626. 627. 628. 629. 630. 631. 632. 633. 634. 635. 636. 637. 638. 639. 640. 641. 642. 643. 644. 645. 646. 647. 648. 649. 650. 651. 652. 653. 654. 655. 656. 657. 658. 659. 660. 661. 662. 663. 664. 665. 666. 667. 668. 669. 670. 671. 672. 673. 674. 675. 676. 677. 678. 679. 680. 681. 682. 683. 684. 685. 686. 687. 688. 689. 690. 691. 692. 693. 694. 695. 696. 697. 698. 699. 700. 701. 702. 703. 704. 705. 706. 707. 708. 709. 710. 711. 712. 713. 714. 715. 716. 717. 718. 719. 720. 721. 722. 723. 724. 725. 726. 727. 728. 729. 730. 731. 732. 733. 734. 735. 736. 737. 738. 739. 740. 741. 742. 743. 744. 745. 746. 747. 748. 749. 750. 751. 752. 753. 754. 755. 756. 757. 758. 759. 760. 761. 762. 763. 764. 765. 766. 767. 768. 769. 770. 771. 772. 773. 774. 775. 776. 777. 778. 779. 780. 781. 782. 783. 784. 785. 786. 787. 788. 789. 790. 791. 792. 793. 794. 795. 796. 797. 798. 799. 800. 801. 802. 803. 804. 805. 806. 807. 808. 809. 810. 811. 812. 813. 814. 815. 816. 817. 818. 819. 820. 821. 822. 823. 824. 825. 826. 827. 828. 829. 830. 831. 832. 833. 834. 835. 836. 837. 838. 839. 840. 84

ARIZONA PUBLIC SERVICE COMPANY  
PALO VERDE NUCLEAR GENERATING STATION  
RAW DATA SUMMARY REPORT

| SCAN NO. | DATE | TIME  | PRESS 1 | PRESS 2 | RID #1 | RID #2 | RID #3 | RID #4 | RID #5 | RID #6 | RID #7 | RID #8 | RID #9 |
|----------|------|-------|---------|---------|--------|--------|--------|--------|--------|--------|--------|--------|--------|
| SD.104   | 147  | 1:45  | 63.593  | 63.678  | 98.400 | 99.180 | 99.380 | 98.660 | 99.180 | 99.700 | 95.910 | 95.560 | 96.200 |
| SD.105   | 147  | 2: 0  | 63.537  | 63.623  | 97.560 | 98.260 | 98.490 | 97.770 | 98.200 | 98.780 | 95.230 | 94.890 | 95.560 |
| SD.106   | 147  | 2:15  | 63.495  | 63.582  | 96.800 | 97.590 | 97.770 | 97.070 | 97.470 | 98.090 | 94.600 | 94.390 | 95.070 |
| SD.107   | 147  | 2:30  | 63.460  | 63.548  | 96.230 | 97.000 | 97.180 | 96.450 | 96.920 | 97.470 | 94.250 | 93.990 | 94.650 |
| SD.108   | 147  | 2:45  | 63.432  | 63.521  | 95.740 | 96.540 | 96.720 | 95.970 | 96.380 | 97.010 | 93.900 | 93.700 | 94.280 |
| SD.109   | 147  | 3: 0  | 63.409  | 63.497  | 95.350 | 96.110 | 96.310 | 95.560 | 96.020 | 96.580 | 93.650 | 93.360 | 94.020 |
| SD.110   | 147  | 3:15  | 63.387  | 63.476  | 95.000 | 95.770 | 95.960 | 95.190 | 95.650 | 96.250 | 93.360 | 93.100 | 93.700 |
| SD.111   | 147  | 3:30  | 63.369  | 63.458  | 94.710 | 95.480 | 95.650 | 94.900 | 95.390 | 95.960 | 93.130 | 92.890 | 93.520 |
| SD.112   | 147  | 3:45  | 63.351  | 63.441  | 94.460 | 95.240 | 95.380 | 94.630 | 95.160 | 95.710 | 92.940 | 92.710 | 93.290 |
| SD.113   | 147  | 4: 0  | 63.335  | 63.425  | 94.230 | 95.010 | 95.150 | 94.390 | 94.950 | 95.480 | 92.770 | 92.490 | 93.090 |
| SD.114   | 147  | 4:15  | 63.321  | 63.411  | 94.030 | 94.830 | 94.970 | 94.190 | 94.800 | 95.300 | 92.600 | 92.340 | 92.950 |
| SD.115   | 147  | 4:30  | 63.308  | 63.398  | 93.840 | 94.630 | 94.780 | 94.020 | 94.580 | 95.120 | 92.390 | 92.170 | 92.740 |
| SD.116   | 147  | 4:45  | 63.296  | 63.386  | 93.670 | 94.480 | 94.550 | 93.880 | 94.460 | 94.950 | 92.220 | 92.010 | 92.590 |
| SD.117   | 147  | 5: 0  | 63.285  | 63.374  | 93.520 | 94.310 | 94.450 | 93.700 | 94.310 | 94.810 | 92.110 | 91.870 | 92.460 |
| SD.118   | 147  | 5:15  | 63.274  | 63.363  | 93.380 | 94.160 | 94.290 | 93.580 | 94.190 | 94.660 | 91.980 | 91.700 | 92.360 |
| SD.119   | 147  | 5:30  | 63.264  | 63.353  | 93.260 | 94.020 | 94.170 | 93.460 | 94.030 | 94.540 | 91.900 | 91.610 | 92.230 |
| SD.120   | 147  | 5:45  | 63.254  | 63.343  | 93.150 | 93.910 | 94.030 | 93.350 | 93.940 | 94.430 | 91.730 | 91.530 | 92.110 |
| SD.121   | 147  | 6: 0  | 63.246  | 63.334  | 93.010 | 93.790 | 93.930 | 93.260 | 93.840 | 94.340 | 91.580 | 91.380 | 91.980 |
| SD.122   | 147  | 6:15  | 63.237  | 63.325  | 92.910 | 93.700 | 93.820 | 93.130 | 93.710 | 94.220 | 91.490 | 91.240 | 91.820 |
| SD.123   | 147  | 6:30  | 63.229  | 63.317  | 92.800 | 93.590 | 93.730 | 93.040 | 93.610 | 94.100 | 91.380 | 91.120 | 91.760 |
| SD.124   | 147  | 6:45  | 63.221  | 63.309  | 92.740 | 93.500 | 93.650 | 92.940 | 93.550 | 94.000 | 91.240 | 91.060 | 91.610 |
| SD.125   | 147  | 7: 0  | 63.213  | 63.301  | 92.630 | 93.410 | 93.560 | 92.840 | 93.460 | 93.930 | 91.170 | 90.940 | 91.520 |
| SD.126   | 147  | 7:15  | 63.205  | 63.294  | 92.550 | 93.320 | 93.490 | 92.770 | 93.380 | 93.850 | 91.040 | 90.820 | 91.430 |
| SD.127   | 147  | 7:30  | 63.198  | 63.286  | 92.480 | 93.260 | 93.380 | 92.680 | 93.290 | 93.760 | 90.980 | 90.740 | 91.270 |
| SD.128   | 147  | 7:45  | 63.191  | 63.280  | 92.420 | 93.170 | 93.320 | 92.600 | 93.240 | 93.700 | 90.910 | 90.650 | 91.240 |
| SD.129   | 147  | 8: 0  | 63.184  | 63.273  | 92.360 | 93.130 | 93.270 | 92.550 | 93.180 | 93.650 | 90.800 | 90.570 | 91.170 |
| SD.130   | 147  | 8:15  | 63.177  | 63.266  | 92.300 | 93.060 | 93.210 | 92.510 | 93.090 | 93.580 | 90.750 | 90.490 | 91.070 |
| SD.131   | 147  | 8:30  | 63.170  | 63.259  | 92.250 | 93.000 | 93.150 | 92.430 | 93.030 | 93.520 | 90.600 | 90.400 | 91.000 |
| SD.132   | 147  | 8:45  | 63.164  | 63.253  | 92.170 | 92.940 | 93.070 | 92.370 | 92.970 | 93.460 | 90.590 | 90.340 | 90.910 |
| SD.133   | 147  | 9: 0  | 63.159  | 63.247  | 92.110 | 92.880 | 93.010 | 92.310 | 92.910 | 93.380 | 90.480 | 90.220 | 90.820 |
| SD.134   | 147  | 9:15  | 63.153  | 63.241  | 92.070 | 92.830 | 92.980 | 92.260 | 92.840 | 93.330 | 90.420 | 90.170 | 90.750 |
| SD.135   | 147  | 9:30  | 63.149  | 63.236  | 91.980 | 92.750 | 92.910 | 92.190 | 92.780 | 93.270 | 90.310 | 90.080 | 90.660 |
| SD.136   | 147  | 9:45  | 63.143  | 63.231  | 91.930 | 92.690 | 92.840 | 92.110 | 92.740 | 93.200 | 90.240 | 89.990 | 90.600 |
| SD.137   | 147  | 10: 0 | 63.138  | 63.226  | 91.870 | 92.650 | 92.780 | 92.070 | 92.680 | 93.150 | 90.160 | 89.950 | 90.530 |
| SD.138   | 147  | 10:15 | 63.133  | 63.222  | 91.820 | 92.570 | 92.720 | 91.990 | 92.630 | 93.090 | 90.110 | 89.870 | 90.450 |
| SD.139   | 147  | 10:30 | 63.128  | 63.217  | 91.780 | 92.550 | 92.690 | 91.960 | 92.590 | 93.060 | 90.050 | 89.840 | 90.400 |
| SD.140   | 147  | 10:45 | 63.123  | 63.212  | 91.720 | 92.490 | 92.620 | 91.930 | 92.550 | 93.010 | 89.990 | 89.720 | 90.360 |



ARIZONA PUBLIC SERVICE COMPANY  
PALO VERDE NUCLEAR GENERATING STATION  
RAW DATA SUMMARY REPORT

| SCAN NO. | RTD #10 | RTD #11 | RTD #12 | RTD #13 | RTD #14 | RTD #15 | RTD #16 | RTD #17 | RTD #18 | RTD #19 | RTD #20 |
|----------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|
| SD.104   | 95.090  | 95.410  | 95.240  | 85.220  | 87.060  | 84.620  | 84.270  | 81.840  | 82.100  | 81.660  | 76.720  |
| SD.105   | 94.370  | 94.720  | 94.540  | 85.090  | 86.740  | 84.440  | 84.040  | 81.780  | 82.030  | 81.540  | 76.720  |
| SD.106   | 93.910  | 94.200  | 94.020  | 84.940  | 86.540  | 84.320  | 83.830  | 81.720  | 81.970  | 81.520  | 76.780  |
| SD.107   | 93.460  | 93.810  | 93.640  | 84.850  | 86.410  | 84.220  | 83.840  | 81.690  | 81.930  | 81.480  | 76.780  |
| SD.108   | 93.130  | 93.470  | 93.350  | 84.790  | 86.280  | 84.120  | 83.830  | 81.640  | 81.890  | 81.450  | 76.760  |
| SD.109   | 92.860  | 93.150  | 93.030  | 84.670  | 86.160  | 84.040  | 83.700  | 81.610  | 81.860  | 81.430  | 76.780  |
| SD.110   | 92.590  | 92.890  | 92.740  | 84.620  | 86.040  | 83.980  | 83.660  | 81.580  | 81.830  | 81.390  | 76.750  |
| SD.111   | 92.400  | 92.690  | 92.590  | 84.560  | 85.980  | 83.930  | 83.640  | 81.580  | 81.800  | 81.340  | 76.790  |
| SD.112   | 92.200  | 92.510  | 92.370  | 84.540  | 85.890  | 83.900  | 83.610  | 81.570  | 81.780  | 81.350  | 76.810  |
| SD.113   | 91.990  | 92.300  | 92.200  | 84.450  | 85.810  | 83.840  | 83.510  | 81.520  | 81.770  | 81.340  | 76.840  |
| SD.114   | 91.820  | 92.160  | 92.040  | 84.440  | 85.760  | 83.810  | 83.310  | 81.540  | 81.750  | 81.340  | 76.880  |
| SD.115   | 91.690  | 91.960  | 91.840  | 84.380  | 85.660  | 83.770  | 83.610  | 81.510  | 81.720  | 81.290  | 76.880  |
| SD.116   | 91.530  | 91.820  | 91.650  | 84.350  | 85.580  | 83.700  | 83.340  | 81.480  | 81.710  | 81.190  | 76.870  |
| SD.117   | 91.410  | 91.640  | 91.550  | 84.280  | 85.520  | 83.700  | 83.220  | 81.460  | 81.690  | 81.350  | 76.850  |
| SD.118   | 91.210  | 91.580  | 91.380  | 84.250  | 85.510  | 83.660  | 83.280  | 81.460  | 81.680  | 81.290  | 76.910  |
| SD.119   | 91.120  | 91.380  | 91.290  | 84.210  | 85.430  | 83.610  | 83.250  | 81.430  | 81.680  | 81.260  | 76.900  |
| SD.120   | 90.970  | 91.290  | 91.170  | 84.180  | 85.370  | 83.600  | 83.170  | 81.430  | 81.660  | 81.290  | 76.910  |
| SD.121   | 90.850  | 91.150  | 91.000  | 84.130  | 85.290  | 83.570  | 83.170  | 81.430  | 81.640  | 81.230  | 76.880  |
| SD.122   | 90.750  | 91.030  | 90.890  | 84.120  | 85.280  | 83.540  | 83.110  | 81.430  | 81.630  | 81.190  | 76.910  |
| SD.123   | 90.650  | 90.980  | 90.800  | 84.090  | 85.250  | 83.510  | 83.160  | 81.420  | 81.610  | 81.290  | 76.910  |
| SD.124   | 90.510  | 90.800  | 90.720  | 84.100  | 85.200  | 83.480  | 83.120  | 81.400  | 81.600  | 81.230  | 76.900  |
| SD.125   | 90.420  | 90.720  | 90.590  | 84.010  | 85.150  | 83.430  | 82.970  | 81.400  | 81.600  | 81.260  | 76.930  |
| SD.126   | 90.360  | 90.620  | 90.480  | 83.990  | 85.060  | 83.430  | 83.000  | 81.400  | 81.580  | 81.280  | 76.950  |
| SD.127   | 90.210  | 90.540  | 90.400  | 83.980  | 85.000  | 83.400  | 82.880  | 81.390  | 81.580  | 81.280  | 76.980  |
| SD.128   | 90.170  | 90.450  | 90.250  | 83.960  | 85.000  | 83.380  | 82.940  | 81.370  | 81.580  | 81.220  | 77.010  |
| SD.129   | 90.130  | 90.370  | 90.240  | 83.960  | 84.990  | 83.380  | 82.790  | 81.400  | 81.580  | 81.280  | 76.990  |
| SD.130   | 90.020  | 90.270  | 90.140  | 83.950  | 84.960  | 83.350  | 83.000  | 81.370  | 81.580  | 81.200  | 76.960  |
| SD.131   | 89.920  | 90.190  | 90.050  | 83.950  | 84.890  | 83.320  | 82.820  | 81.350  | 81.570  | 81.230  | 76.950  |
| SD.132   | 89.820  | 90.100  | 89.990  | 83.890  | 84.860  | 83.340  | 82.940  | 81.350  | 81.570  | 81.230  | 77.040  |
| SD.133   | 89.730  | 90.010  | 89.930  | 83.870  | 84.850  | 83.310  | 82.800  | 81.350  | 81.580  | 81.220  | 77.040  |
| SD.134   | 89.690  | 89.960  | 89.850  | 83.870  | 84.850  | 83.290  | 83.000  | 81.390  | 81.580  | 81.260  | 77.070  |
| SD.135   | 89.590  | 89.920  | 89.780  | 83.810  | 84.770  | 83.230  | 82.880  | 81.350  | 81.550  | 81.230  | 77.020  |
| SD.136   | 89.490  | 89.820  | 89.670  | 83.800  | 84.760  | 83.250  | 82.800  | 81.340  | 81.540  | 81.190  | 77.040  |
| SD.137   | 89.470  | 89.750  | 89.610  | 83.810  | 84.740  | 83.250  | 82.790  | 81.340  | 81.540  | 81.170  | 77.040  |
| SD.138   | 89.380  | 89.700  | 89.550  | 83.810  | 84.730  | 83.220  | 82.880  | 81.340  | 81.550  | 81.200  | 77.010  |
| SD.139   | 89.340  | 89.610  | 89.490  | 83.800  | 84.700  | 83.250  | 82.910  | 81.350  | 81.550  | 81.280  | 77.050  |
| SD.140   | 89.290  | 89.530  | 89.440  | 83.740  | 84.650  | 83.190  | 82.880  | 81.340  | 81.540  | 81.250  | 77.050  |





1. 1944-1945

2. 1946-1947

3.

4. 1948-1949

5. 1950-1951

6. 1952-1953

7. 1954-1955

8.

9.

ARIZONA PUBLIC SERVICE COMPANY  
PALO VERDE NUCLEAR GENERATING STATION  
RAW DATA SUMMARY REPORT

| SCAN NO. | RTD #21 | RTD #22 | RTD #23 | RTD #24 | DEW CELL #1 | DEW CELL #2 | DEW CELL #3 | DEW CELL #4 | DEW CELL #5 | DEW CELL #6 |
|----------|---------|---------|---------|---------|-------------|-------------|-------------|-------------|-------------|-------------|
| SD.104   | 76.460  | 76.610  | 76.750  | 76.810  | 77.200      | 75.950      | 93.200      | 75.770      | 70.630      | 71.760      |
| SD.105   | 76.460  | 76.620  | 76.730  | 76.810  | 77.070      | 75.910      | 92.710      | 75.820      | 70.580      | 71.770      |
| SD.106   | 76.460  | 76.640  | 76.700  | 76.810  | 76.960      | 75.820      | 92.190      | 75.510      | 70.580      | 71.770      |
| SD.107   | 76.470  | 76.660  | 76.690  | 76.820  | 76.880      | 75.830      | 91.750      | 75.500      | 70.580      | 71.800      |
| SD.108   | 76.470  | 76.640  | 76.670  | 76.840  | 76.840      | 75.920      | 91.330      | 75.160      | 70.600      | 71.820      |
| SD.109   | 76.490  | 76.640  | 76.660  | 76.840  | 76.780      | 75.660      | 90.970      | 75.130      | 70.580      | 71.790      |
| SD.110   | 76.500  | 76.640  | 76.670  | 76.850  | 76.720      | 75.630      | 90.620      | 75.140      | 70.580      | 71.800      |
| SD.111   | 76.500  | 76.620  | 76.670  | 76.850  | 76.690      | 75.750      | 90.330      | 75.020      | 70.580      | 71.770      |
| SD.112   | 76.520  | 76.620  | 76.700  | 76.880  | 76.690      | 75.690      | 90.080      | 74.920      | 70.610      | 71.820      |
| SD.113   | 76.520  | 76.610  | 76.670  | 76.870  | 76.590      | 75.740      | 89.840      | 74.630      | 70.580      | 71.830      |
| SD.114   | 76.550  | 76.610  | 76.670  | 76.900  | 76.550      | 75.650      | 89.660      | 74.700      | 70.600      | 71.830      |
| SD.115   | 76.550  | 76.610  | 76.670  | 76.910  | 76.490      | 75.340      | 89.460      | 74.560      | 70.610      | 71.850      |
| SD.116   | 76.560  | 76.590  | 76.690  | 76.900  | 76.470      | 75.430      | 89.270      | 74.410      | 70.630      | 71.820      |
| SD.117   | 76.560  | 76.590  | 76.690  | 76.910  | 76.410      | 75.470      | 89.120      | 74.290      | 70.640      | 71.910      |
| SD.118   | 76.560  | 76.590  | 76.690  | 76.910  | 76.410      | 75.190      | 88.970      | 74.380      | 70.610      | 71.890      |
| SD.119   | 76.590  | 76.610  | 76.700  | 76.950  | 76.440      | 75.340      | 88.830      | 74.180      | 70.700      | 71.910      |
| SD.120   | 76.580  | 76.610  | 76.730  | 76.950  | 76.380      | 75.450      | 88.710      | 74.140      | 70.610      | 71.910      |
| SD.121   | 76.590  | 76.620  | 76.690  | 76.930  | 76.240      | 75.080      | 88.590      | 74.020      | 70.600      | 71.890      |
| SD.122   | 76.610  | 76.620  | 76.730  | 76.990  | 76.290      | 75.130      | 88.450      | 73.970      | 70.570      | 71.940      |
| SD.123   | 76.620  | 76.620  | 76.730  | 76.980  | 76.460      | 75.470      | 88.360      | 73.880      | 70.610      | 71.910      |
| SD.124   | 76.610  | 76.620  | 76.700  | 76.960  | 76.400      | 75.450      | 88.240      | 73.770      | 70.600      | 71.890      |
| SD.125   | 76.640  | 76.640  | 76.720  | 76.980  | 76.410      | 75.310      | 88.150      | 73.730      | 70.580      | 71.940      |
| SD.126   | 76.620  | 76.640  | 76.730  | 76.990  | 76.400      | 75.340      | 88.020      | 73.540      | 70.580      | 71.910      |
| SD.127   | 76.640  | 76.660  | 76.730  | 76.990  | 76.330      | 75.330      | 87.930      | 73.590      | 70.550      | 71.910      |
| SD.128   | 76.660  | 76.670  | 76.700  | 77.020  | 75.970      | 75.300      | 87.840      | 73.390      | 70.570      | 71.910      |
| SD.129   | 76.670  | 76.690  | 76.750  | 77.020  | 75.860      | 75.180      | 87.750      | 73.470      | 70.510      | 71.920      |
| SD.130   | 76.690  | 76.690  | 76.780  | 77.040  | 75.710      | 75.210      | 87.690      | 73.390      | 70.520      | 71.920      |
| SD.131   | 76.670  | 76.670  | 76.780  | 77.040  | 75.690      | 75.220      | 87.580      | 73.340      | 70.460      | 71.880      |
| SD.132   | 76.690  | 76.690  | 76.780  | 77.050  | 75.790      | 75.270      | 87.500      | 73.280      | 70.460      | 71.890      |
| SD.133   | 76.700  | 76.690  | 76.790  | 77.050  | 75.720      | 75.220      | 87.430      | 73.180      | 70.490      | 71.890      |
| SD.134   | 76.720  | 76.700  | 76.790  | 77.080  | 75.830      | 75.300      | 87.370      | 73.020      | 70.480      | 71.910      |
| SD.135   | 76.700  | 76.700  | 76.790  | 77.070  | 76.080      | 75.310      | 87.280      | 73.050      | 70.440      | 71.890      |
| SD.136   | 76.730  | 76.700  | 76.790  | 77.100  | 76.030      | 75.300      | 87.200      | 73.050      | 70.410      | 71.830      |
| SD.137   | 76.720  | 76.720  | 76.780  | 77.100  | 76.120      | 75.250      | 87.120      | 72.960      | 70.410      | 71.830      |
| SD.138   | 76.730  | 76.720  | 76.810  | 77.100  | 76.000      | 75.160      | 87.060      | 72.920      | 70.380      | 71.820      |
| SD.139   | 76.750  | 76.730  | 76.820  | 77.080  | 75.980      | 75.070      | 87.000      | 72.900      | 70.380      | 71.820      |
| SD.140   | 76.750  | 76.730  | 76.810  | 77.100  | 75.970      | 74.820      | 86.940      | 72.730      | 70.320      | 71.800      |




ARIZONA PUBLIC SERVICE COMPANY  
PALO VERDE NUCLEAR GENERATING STATION  
RELATIVE HUMIDITY PROGRAM

| SCAN NO. | AVERAGE DEW POINT<br>TEMPERATURE<br>(F) | AVERAGE CONTAINMENT<br>TEMPERATURE<br>(F) | AVERAGE VAPOR<br>PRESSURE<br>(PSIA) | AVERAGE RELATIVE<br>HUMIDITY<br>(%) |
|----------|---|---|-------------------------------------|-------------------------------------|
| SD.104   | 74.245                                  | 89.954                                    | 0.418                               | 60.079                              |
| SD.105   | 74.214                                  | 89.473                                    | 0.417                               | 60.930                              |
| SD.106   | 74.111                                  | 89.105                                    | 0.416                               | 61.427                              |
| SD.107   | 74.101                                  | 88.812                                    | 0.416                               | 61.976                              |
| SD.108   | 74.049                                  | 88.567                                    | 0.415                               | 62.349                              |
| SD.109   | 73.970                                  | 88.356                                    | 0.414                               | 62.600                              |
| SD.110   | 73.957                                  | 88.166                                    | 0.414                               | 62.948                              |
| SD.111   | 73.944                                  | 88.022                                    | 0.414                               | 63.208                              |
| SD.112   | 73.927                                  | 87.893                                    | 0.413                               | 63.431                              |
| SD.113   | 73.854                                  | 87.761                                    | 0.412                               | 63.540                              |
| SD.114   | 73.847                                  | 87.668                                    | 0.412                               | 63.713                              |
| SD.115   | 73.752                                  | 87.551                                    | 0.411                               | 63.747                              |
| SD.116   | 73.733                                  | 87.447                                    | 0.411                               | 63.915                              |
| SD.117   | 73.724                                  | 87.367                                    | 0.411                               | 64.059                              |
| SD.118   | 73.678                                  | 87.287                                    | 0.410                               | 64.122                              |
| SD.119   | 73.694                                  | 87.213                                    | 0.410                               | 64.309                              |
| SD.120   | 73.678                                  | 87.145                                    | 0.410                               | 64.411                              |
| SD.121   | 73.547                                  | 87.064                                    | 0.408                               | 64.295                              |
| SD.122   | 73.560                                  | 87.001                                    | 0.408                               | 64.451                              |
| SD.123   | 73.644                                  | 86.946                                    | 0.409                               | 64.746                              |
| SD.124   | 73.600                                  | 86.881                                    | 0.409                               | 64.784                              |
| SD.125   | 73.572                                  | 86.826                                    | 0.408                               | 64.837                              |
| SD.126   | 73.531                                  | 86.772                                    | 0.408                               | 64.859                              |
| SD.127   | 73.519                                  | 86.718                                    | 0.408                               | 64.945                              |
| SD.128   | 73.406                                  | 86.676                                    | 0.406                               | 64.784                              |
| SD.129   | 73.367                                  | 86.649                                    | 0.406                               | 64.755                              |
| SD.130   | 73.329                                  | 86.601                                    | 0.405                               | 64.771                              |
| SD.131   | 73.297                                  | 86.553                                    | 0.405                               | 64.800                              |
| SD.132   | 73.316                                  | 86.516                                    | 0.405                               | 64.917                              |
| SD.133   | 73.278                                  | 86.471                                    | 0.404                               | 64.927                              |
| SD.134   | 73.284                                  | 86.447                                    | 0.405                               | 64.990                              |
| SD.135   | 73.327                                  | 86.388                                    | 0.405                               | 65.207                              |
| SD.136   | 73.299                                  | 86.349                                    | 0.405                               | 65.229                              |
| SD.137   | 73.289                                  | 86.318                                    | 0.405                               | 65.269                              |
| SD.138   | 73.231                                  | 86.282                                    | 0.404                               | 65.219                              |
| SD.139   | 73.206                                  | 86.263                                    | 0.403                               | 65.201                              |
| SD.140   | 73.104                                  | 86.221                                    | 0.402                               | 65.065                              |




STABILIZATION







## STABILIZATION










## STABILIZATION






# STABILIZATION





# STABILIZATION





2.

INTEGRATED LEAK RATE TEST

(ILRT)





ARIZONA PUBLIC SERVICE COMPANY  
PALO VERDE NUCLEAR GENERATING STATION  
ILRT PROGRAM REPORT

STARTING DAY - 147

STARTING TIME - 10:45: 0

STARTING SCAN - SD.140

ENDING SCAN - SD.236

## POINT TO POINT

## TOTAL TIME

## MASS PLOT

| SCAN NO.                 | ELAPSED TIME (HR) | AVERAGE TEMP. (F) | AVERAGE PRESSURE (PSIA) | MEASURED LEAK RATE | CALCULATED LEAK RATE | MEASURED LEAK RATE | CALCULATED LEAK RATE | UPPER CONFIDENCE | MEASURED LEAK RATE | CALCULATED LEAK RATE | UPPER CONFIDENCE |
|--------------------------|-------------------|-------------------|-------------------------|--------------------|----------------------|--------------------|----------------------|------------------|--------------------|----------------------|------------------|
| (WEIGHT PERCENT PER DAY) |                   |                   |                         |                    |                      |                    |                      |                  |                    |                      |                  |
| SD.140                   | 0.00              | 86.22             | 63.984                  | 0.453E+00          | 0.453E+00            | 0.453E+00          | 0.453E+00            | 0.000E+00        | 0.454E+00          | 0.454E+00            | 0.000E+00        |
| SD.141                   | 0.25              | 86.19             | 63.978                  | 0.453E+00          | 0.192E+00            | 0.324E+00          | 0.324E+00            | 0.000E+00        | 0.324E+00          | 0.324E+00            | 0.000E+00        |
| SD.142                   | 0.50              | 86.17             | 63.974                  | 0.128E+00          | 0.950E-01            | 0.258E+00          | 0.248E+00            | 0.331E+00        | 0.258E+00          | 0.161E+00            | 0.330E+00        |
| SD.143                   | 0.75              | 86.15             | 63.970                  | 0.498E-01          | 0.146E-01            | 0.204E+00          | 0.190E+00            | 0.224E+00        | 0.207E+00          | 0.126E+00            | 0.192E+00        |
| SD.144                   | 1.00              | 86.12             | 63.967                  | 0.203E+00          | 0.768E-01            | 0.206E+00          | 0.167E+00            | 0.213E+00        | 0.206E+00          | 0.132E+00            | 0.165E+00        |
| SD.145                   | 1.25              | 86.09             | 63.963                  | 0.887E-01          | 0.525E-01            | 0.186E+00          | 0.148E+00            | 0.192E+00        | 0.186E+00          | 0.128E+00            | 0.148E+00        |
| SD.146                   | 1.50              | 86.07             | 63.959                  | -0.260E+00         | -0.121E+00           | 0.123E+00          | 0.110E+00            | 0.146E+00        | 0.123E+00          | 0.863E-01            | 0.138E+00        |
| SD.147                   | 1.75              | 86.04             | 63.956                  | 0.145E+00          | -0.576E-01           | 0.125E+00          | 0.887E-01            | 0.124E+00        | 0.125E+00          | 0.733E-01            | 0.113E+00        |
| SD.148                   | 2.00              | 86.01             | 63.952                  | -0.309E-01         | -0.799E-01           | 0.108E+00          | 0.699E-01            | 0.105E+00        | 0.108E+00          | 0.599E-01            | 0.732E-01        |
| SD.149                   | 2.25              | 85.99             | 63.948                  | 0.304E+00          | 0.128E-01            | 0.128E+00          | 0.651E-01            | 0.104E+00        | 0.128E+00          | 0.665E-01            | 0.936E-01        |
| SD.150                   | 2.50              | 85.98             | 63.945                  | -0.565E+00         | -0.181E+00           | 0.645E-01          | 0.427E-01            | 0.783E-01        | 0.645E-01          | 0.416E-01            | 0.760E-01        |
| SD.151                   | 2.75              | 85.95             | 63.942                  | 0.134E+00          | -0.123E+00           | 0.703E-01          | 0.289E-01            | 0.636E-01        | 0.704E-01          | 0.307E-01            | 0.611E-01        |
| SD.152                   | 3.00              | 85.93             | 63.938                  | 0.126E+00          | -0.796E-01           | 0.747E-01          | 0.206E-01            | 0.557E-01        | 0.748E-01          | 0.273E-01            | 0.531E-01        |
| SD.153                   | 3.25              | 85.91             | 63.934                  | 0.220E+00          | -0.217E-01           | 0.850E-01          | 0.175E-01            | 0.543E-01        | 0.851E-01          | 0.307E-01            | 0.528E-01        |
| SD.154                   | 3.50              | 85.89             | 63.931                  | 0.580E+00          | 0.111E+00            | 0.118E+00          | 0.238E-01            | 0.647E-01        | 0.118E+00          | 0.465E-01            | 0.716E-01        |
| SD.155                   | 3.75              | 85.89             | 63.927                  | -0.286E+00         | 0.199E-01            | 0.928E-01          | 0.236E-01            | 0.647E-01        | 0.928E-01          | 0.500E-01            | 0.721E-01        |
| SD.156                   | 4.00              | 85.86             | 63.924                  | -0.137E-01         | 0.508E-02            | 0.865E-01          | 0.225E-01            | 0.633E-01        | 0.865E-01          | 0.512E-01            | 0.706E-01        |
| SD.157                   | 4.25              | 85.83             | 63.922                  | 0.549E-01          | 0.721E-02            | 0.847E-01          | 0.216E-01            | 0.619E-01        | 0.848E-01          | 0.517E-01            | 0.689E-01        |
| SD.158                   | 4.50              | 85.82             | 63.920                  | 0.208E+00          | 0.389E-01            | 0.912E-01          | 0.225E-01            | 0.626E-01        | 0.913E-01          | 0.547E-01            | 0.703E-01        |
| SD.159                   | 4.75              | 85.80             | 63.917                  | -0.109E+00         | 0.680E-02            | 0.813E-01          | 0.217E-01            | 0.611E-01        | 0.813E-01          | 0.543E-01            | 0.683E-01        |
| SD.160                   | 5.00              | 85.78             | 63.915                  | 0.264E+00          | 0.461E-01            | 0.899E-01          | 0.229E-01            | 0.619E-01        | 0.900E-01          | 0.571E-01            | 0.700E-01        |
| SD.161                   | 5.25              | 85.79             | 63.912                  | 0.315E-01          | 0.400E-01            | 0.873E-01          | 0.237E-01            | 0.621E-01        | 0.873E-01          | 0.590E-01            | 0.708E-01        |
| SD.162                   | 5.50              | 85.76             | 63.909                  | 0.301E+00          | 0.788E-01            | 0.966E-01          | 0.261E-01            | 0.642E-01        | 0.966E-01          | 0.630E-01            | 0.745E-01        |
| SD.163                   | 5.75              | 85.75             | 63.905                  | 0.113E+00          | 0.827E-01            | 0.973E-01          | 0.284E-01            | 0.662E-01        | 0.973E-01          | 0.665E-01            | 0.775E-01        |
| SD.164                   | 6.00              | 85.74             | 63.903                  | -0.744E-01         | 0.580E-01            | 0.904E-01          | 0.296E-01            | 0.668E-01        | 0.904E-01          | 0.677E-01            | 0.779E-01        |
| SD.165                   | 6.25              | 85.73             | 63.901                  | 0.486E+00          | 0.118E+00            | 0.106E+00          | 0.330E-01            | 0.699E-01        | 0.106E+00          | 0.726E-01            | 0.831E-01        |
| SD.166                   | 6.50              | 85.72             | 63.899                  | 0.509E-01          | 0.109E+00            | 0.104E+00          | 0.358E-01            | 0.724E-01        | 0.104E+00          | 0.761E-01            | 0.865E-01        |
| SD.167                   | 6.75              | 85.71             | 63.897                  | -0.406E+00         | 0.399E-01            | 0.854E-01          | 0.360E-01            | 0.717E-01        | 0.854E-01          | 0.752E-01            | 0.948E-01        |
| SD.168                   | 7.00              | 85.69             | 63.896                  | 0.264E+00          | 0.664E-01            | 0.916E-01          | 0.370E-01            | 0.720E-01        | 0.916E-01          | 0.760E-01            | 0.850E-01        |
| SD.169                   | 7.25              | 85.68             | 63.894                  | 0.238E+00          | 0.867E-01            | 0.964E-01          | 0.387E-01            | 0.731E-01        | 0.965E-01          | 0.774E-01            | 0.859E-01        |
| SD.170                   | 7.50              | 85.68             | 63.892                  | 0.996E-01          | 0.877E-01            | 0.966E-01          | 0.402E-01            | 0.741E-01        | 0.966E-01          | 0.788E-01            | 0.869E-01        |
| SD.171                   | 7.75              | 85.68             | 63.891                  | -0.142E+00         | 0.597E-01            | 0.891E-01          | 0.408E-01            | 0.740E-01        | 0.891E-01          | 0.789E-01            | 0.865E-01        |
| SD.172                   | 8.00              | 85.65             | 63.889                  | -0.133E+00         | 0.358E-01            | 0.824E-01          | 0.407E-01            | 0.731E-01        | 0.824E-01          | 0.778E-01            | 0.850E-01        |
| SD.173                   | 8.25              | 85.63             | 63.886                  | 0.472E+00          | 0.823E-01            | 0.938E-01          | 0.419E-01            | 0.737E-01        | 0.939E-01          | 0.789E-01            | 0.857E-01        |
| SD.174                   | 8.50              | 85.63             | 63.883                  | 0.238E+00          | 0.988E-01            | 0.980E-01          | 0.435E-01            | 0.749E-01        | 0.980E-01          | 0.805E-01            | 0.871E-01        |
| SD.175                   | 8.75              | 85.61             | 63.880                  | 0.101E+00          | 0.990E-01            | 0.980E-01          | 0.451E-01            | 0.759E-01        | 0.981E-01          | 0.819E-01            | 0.883E-01        |
| SD.176                   | 9.00              | 85.62             | 63.878                  | -0.276E+00         | 0.602E-01            | 0.879E-01          | 0.455E-01            | 0.757E-01        | 0.880E-01          | 0.817E-01            | 0.878E-01        |
| SD.177                   | 9.25              | 85.59             | 63.876                  | 0.215E+00          | 0.744E-01            | 0.912E-01          | 0.462E-01            | 0.759E-01        | 0.913E-01          | 0.817E-01            | 0.875E-01        |
| SD.178                   | 9.50              | 85.58             | 63.874                  | 0.222E+00          | 0.882E-01            | 0.946E-01          | 0.473E-01            | 0.765E-01        | 0.946E-01          | 0.824E-01            | 0.879E-01        |
| SD.179                   | 9.75              | 85.57             | 63.870                  | -0.106E+00         | 0.691E-01            | 0.896E-01          | 0.478E-01            | 0.765E-01        | 0.896E-01          | 0.825E-01            | 0.877E-01        |
| SD.180                   | 10.00             | 85.56             | 63.869                  | 0.364E-01          | 0.698E-01            | 0.895E-01          | 0.484E-01            | 0.765E-01        | 0.895E-01          | 0.826E-01            | 0.875E-01        |
| SD.181                   | 10.25             | 85.54             | 63.867                  | 0.163E+00          | 0.774E-01            | 0.912E-01          | 0.491E-01            | 0.767E-01        | 0.913E-01          | 0.828E-01            | 0.875E-01        |
| SD.182                   | 10.50             | 85.53             | 63.863                  | 0.837E-01          | 0.778E-01            | 0.912E-01          | 0.497E-01            | 0.769E-01        | 0.912E-01          | 0.831E-01            | 0.876E-01        |



12

13

14

15

16

17

18

19

20

21

22

23

24

25

26

27

28

29

30

31

32

33

34

35

36

37

38

39

40

41

42

43

ARIZONA PUBLIC SERVICE COMPANY  
PALO VERDE NUCLEAR GENERATING STATION  
ILRT PROGRAM REPORT

STARTING DAY - 147

STARTING TIME - 10:45: 0

STARTING SCAN - SD.140

ENDING SCAN - SD.236

## POINT TO POINT

## TOTAL TIME

## MASS PLOT

| SCAN NO. | ELAPSED TIME (HR) | AVERAGE TEMP. (F) | AVERAGE PRESSURE (PSIA) | MEASURED LEAK RATE | CALCULATED LEAK RATE | MEASURED LEAK RATE | CALCULATED LEAK RATE | UPPER CONFIDENCE (WEIGHT PERCENT PER DAY) | MEASURED LEAK RATE | CALCULATED LEAK RATE | UPPER CONFIDENCE |
|----------|-------------------|-------------------|-------------------------|--------------------|----------------------|--------------------|----------------------|---|--------------------|----------------------|------------------|
| SD.184   | 11.00             | 85.50             | 63.858                  | 0.572E-01          | 0.754E-01            | 0.904E-01          | 0.503E-01            | 0.770E-01                                 | 0.904E-01          | 0.834E-01            | 0.877E-01        |
| SD.185   | 11.25             | 85.49             | 63.856                  | 0.110E+00          | 0.778E-01            | 0.909E-01          | 0.509E-01            | 0.772E-01                                 | 0.909E-01          | 0.835E-01            | 0.876E-01        |
| SD.186   | 11.50             | 85.48             | 63.855                  | 0.136E+00          | 0.821E-01            | 0.918E-01          | 0.516E-01            | 0.775E-01                                 | 0.918E-01          | 0.837E-01            | 0.877E-01        |
| SD.187   | 11.75             | 85.48             | 63.852                  | 0.568E+00          | 0.122E+00            | 0.102E+00          | 0.531E-01            | 0.786E-01                                 | 0.102E+00          | 0.852E-01            | 0.893E-01        |
| SD.188   | 12.00             | 85.48             | 63.851                  | -0.927E-01         | 0.105E+00            | 0.979E-01          | 0.542E-01            | 0.794E-01                                 | 0.979E-01          | 0.862E-01            | 0.902E-01        |
| SD.189   | 12.25             | 85.46             | 63.849                  | -0.523E+00         | 0.558E-01            | 0.852E-01          | 0.542E-01            | 0.790E-01                                 | 0.852E-01          | 0.855E-01            | 0.894E-01        |
| SD.190   | 12.50             | 85.46             | 63.849                  | 0.330E+00          | 0.759E-01            | 0.901E-01          | 0.546E-01            | 0.790E-01                                 | 0.901E-01          | 0.855E-01            | 0.892E-01        |
| SD.191   | 12.75             | 85.45             | 63.847                  | 0.566E-01          | 0.739E-01            | 0.895E-01          | 0.550E-01            | 0.790E-01                                 | 0.895E-01          | 0.854E-01            | 0.890E-01        |
| SD.192   | 13.00             | 85.44             | 63.845                  | 0.338E+00          | 0.931E-01            | 0.942E-01          | 0.557E-01            | 0.794E-01                                 | 0.943E-01          | 0.859E-01            | 0.894E-01        |
| SD.193   | 13.25             | 85.43             | 63.844                  | 0.360E-01          | 0.889E-01            | 0.932E-01          | 0.564E-01            | 0.797E-01                                 | 0.932E-01          | 0.863E-01            | 0.897E-01        |
| SD.194   | 13.50             | 85.43             | 63.843                  | -0.469E-01         | 0.789E-01            | 0.906E-01          | 0.568E-01            | 0.797E-01                                 | 0.906E-01          | 0.863E-01            | 0.896E-01        |
| SD.195   | 13.75             | 85.43             | 63.841                  | 0.196E+00          | 0.868E-01            | 0.925E-01          | 0.573E-01            | 0.800E-01                                 | 0.925E-01          | 0.865E-01            | 0.896E-01        |
| SD.196   | 14.00             | 85.40             | 63.839                  | -0.156E+00         | 0.698E-01            | 0.880E-01          | 0.575E-01            | 0.798E-01                                 | 0.881E-01          | 0.863E-01            | 0.893E-01        |
| SD.197   | 14.25             | 85.39             | 63.838                  | -0.252E+00         | 0.472E-01            | 0.821E-01          | 0.574E-01            | 0.793E-01                                 | 0.821E-01          | 0.855E-01            | 0.885E-01        |
| SD.198   | 14.50             | 85.39             | 63.836                  | 0.159E+00          | 0.535E-01            | 0.834E-01          | 0.573E-01            | 0.789E-01                                 | 0.834E-01          | 0.848E-01            | 0.878E-01        |
| SD.199   | 14.75             | 85.38             | 63.835                  | -0.526E-01         | 0.455E-01            | 0.811E-01          | 0.571E-01            | 0.784E-01                                 | 0.811E-01          | 0.840E-01            | 0.870E-01        |
| SD.200   | 15.00             | 85.37             | 63.833                  | 0.143E+00          | 0.507E-01            | 0.821E-01          | 0.570E-01            | 0.780E-01                                 | 0.821E-01          | 0.833E-01            | 0.863E-01        |
| SD.201   | 15.25             | 85.36             | 63.832                  | -0.847E-01         | 0.411E-01            | 0.794E-01          | 0.567E-01            | 0.774E-01                                 | 0.794E-01          | 0.825E-01            | 0.855E-01        |
| SD.202   | 15.50             | 85.36             | 63.832                  | -0.168E+00         | 0.267E-01            | 0.754E-01          | 0.562E-01            | 0.766E-01                                 | 0.754E-01          | 0.814E-01            | 0.844E-01        |
| SD.203   | 15.75             | 85.35             | 63.830                  | 0.131E+00          | 0.317E-01            | 0.763E-01          | 0.558E-01            | 0.759E-01                                 | 0.763E-01          | 0.804E-01            | 0.835E-01        |
| SD.204   | 16.00             | 85.34             | 63.828                  | 0.178E+00          | 0.392E-01            | 0.779E-01          | 0.556E-01            | 0.753E-01                                 | 0.779E-01          | 0.796E-01            | 0.827E-01        |
| SD.205   | 16.25             | 85.34             | 63.827                  | 0.190E+00          | 0.472E-01            | 0.796E-01          | 0.555E-01            | 0.749E-01                                 | 0.796E-01          | 0.792E-01            | 0.822E-01        |
| SD.206   | 16.50             | 85.32             | 63.825                  | -0.343E-01         | 0.414E-01            | 0.779E-01          | 0.552E-01            | 0.745E-01                                 | 0.779E-01          | 0.786E-01            | 0.816E-01        |
| SD.207   | 16.75             | 85.32             | 63.824                  | 0.544E-01          | 0.411E-01            | 0.775E-01          | 0.550E-01            | 0.740E-01                                 | 0.775E-01          | 0.779E-01            | 0.809E-01        |
| SD.208   | 17.00             | 85.31             | 63.823                  | 0.412E-01          | 0.400E-01            | 0.770E-01          | 0.548E-01            | 0.735E-01                                 | 0.770E-01          | 0.773E-01            | 0.803E-01        |
| SD.209   | 17.25             | 85.31             | 63.821                  | 0.280E+00          | 0.526E-01            | 0.799E-01          | 0.548E-01            | 0.733E-01                                 | 0.799E-01          | 0.770E-01            | 0.799E-01        |
| SD.210   | 17.50             | 85.30             | 63.820                  | -0.216E+00         | 0.368E-01            | 0.757E-01          | 0.545E-01            | 0.728E-01                                 | 0.757E-01          | 0.765E-01            | 0.793E-01        |
| SD.211   | 17.75             | 85.30             | 63.819                  | 0.292E+00          | 0.498E-01            | 0.787E-01          | 0.545E-01            | 0.725E-01                                 | 0.787E-01          | 0.762E-01            | 0.790E-01        |
| SD.212   | 18.00             | 85.28             | 63.818                  | -0.311E+00         | 0.294E-01            | 0.733E-01          | 0.541E-01            | 0.719E-01                                 | 0.733E-01          | 0.754E-01            | 0.782E-01        |
| SD.213   | 18.25             | 85.27             | 63.817                  | -0.217E-01         | 0.255E-01            | 0.720E-01          | 0.537E-01            | 0.713E-01                                 | 0.720E-01          | 0.746E-01            | 0.774E-01        |
| SD.214   | 18.50             | 85.28             | 63.816                  | 0.270E+00          | 0.372E-01            | 0.747E-01          | 0.535E-01            | 0.708E-01                                 | 0.747E-01          | 0.741E-01            | 0.759E-01        |
| SD.215   | 18.75             | 85.27             | 63.815                  | 0.555E-01          | 0.372E-01            | 0.744E-01          | 0.533E-01            | 0.704E-01                                 | 0.744E-01          | 0.736E-01            | 0.762E-01        |
| SD.216   | 19.00             | 85.26             | 63.813                  | -0.320E-01         | 0.320E-01            | 0.730E-01          | 0.530E-01            | 0.699E-01                                 | 0.731E-01          | 0.730E-01            | 0.738E-01        |
| SD.217   | 19.25             | 85.25             | 63.813                  | -0.101E+00         | 0.249E-01            | 0.708E-01          | 0.526E-01            | 0.693E-01                                 | 0.708E-01          | 0.723E-01            | 0.750E-01        |
| SD.218   | 19.50             | 85.24             | 63.812                  | -0.458E-01         | 0.202E-01            | 0.693E-01          | 0.522E-01            | 0.687E-01                                 | 0.693E-01          | 0.715E-01            | 0.743E-01        |
| SD.219   | 19.75             | 85.23             | 63.810                  | 0.167E+00          | 0.262E-01            | 0.705E-01          | 0.519E-01            | 0.682E-01                                 | 0.705E-01          | 0.710E-01            | 0.737E-01        |
| SD.220   | 20.00             | 85.24             | 63.809                  | 0.241E+00          | 0.357E-01            | 0.726E-01          | 0.517E-01            | 0.678E-01                                 | 0.726E-01          | 0.706E-01            | 0.738E-01        |
| SD.221   | 20.25             | 85.23             | 63.808                  | 0.109E-01          | 0.336E-01            | 0.719E-01          | 0.514E-01            | 0.674E-01                                 | 0.719E-01          | 0.701E-01            | 0.728E-01        |
| SD.222   | 20.50             | 85.23             | 63.807                  | -0.240E-01         | 0.299E-01            | 0.707E-01          | 0.512E-01            | 0.670E-01                                 | 0.707E-01          | 0.697E-01            | 0.723E-01        |
| SD.223   | 20.75             | 85.22             | 63.806                  | 0.121E+00          | 0.333E-01            | 0.713E-01          | 0.510E-01            | 0.666E-01                                 | 0.714E-01          | 0.693E-01            | 0.719E-01        |
| SD.224   | 21.00             | 85.22             | 63.806                  | -0.145E+00         | 0.241E-01            | 0.688E-01          | 0.506E-01            | 0.661E-01                                 | 0.688E-01          | 0.688E-01            | 0.714E-01        |
| SD.225   | 21.25             | 85.20             | 63.805                  | -0.105E+00         | 0.171E-01            | 0.667E-01          | 0.502E-01            | 0.655E-01                                 | 0.667E-01          | 0.681E-01            | 0.707E-01        |
| SD.226   | 21.50             | 85.20             | 63.803                  | 0.161E+00          | 0.225E-01            | 0.678E-01          | 0.499E-01            | 0.650E-01                                 | 0.678E-01          | 0.676E-01            | 0.702E-01        |
| SD.227   | 21.75             | 85.19             | 63.802                  | 0.858E-02          | 0.209E-01            | 0.671E-01          | 0.496E-01            | 0.645E-01                                 | 0.671E-01          | 0.670E-01            | 0.696E-01        |



ARIZONA PUBLIC SERVICE COMPANY  
PALO VERDE NUCLEAR GENERATING STATION  
ILRT PROGRAM REPORT

STARTING DAY - 147

STARTING TIME - 10:45: 0

STARTING SCAN - SD.140


ENDING SCAN - SD.236

## POINT TO POINT

## TOTAL TIME

## MASS FLOT

| SCAN<br>NO. | ELAPSED<br>TIME<br>(HR) | AVERAGE<br>TEMP.<br>(F) | AVERAGE<br>PRESSURE<br>(PSIA) | MEASURED<br>LEAK RATE | CALCULATED<br>LEAK RATE | MEASURED<br>LEAK RATE | CALCULATED<br>LEAK RATE<br>(WEIGHT PERCENT PER DAY) | UPPER<br>CONFIDENCE | MEASURED<br>LEAK RATE | CALCULATED<br>LEAK RATE | UPPER<br>CONFIDENCE |
|-------------|-------------------------|-------------------------|-------------------------------|-----------------------|-------------------------|-----------------------|---|---------------------|-----------------------|-------------------------|---------------------|
| SD.228      | 22.00                   | 85.18                   | 63.802                        | -0.216E+00            | 0.923E-02               | 0.639E-01             | 0.491E-01   | 0.639E-01           | 0.639E-01             | 0.662E-01               | 0.689E-01           |
| SD.229      | 22.25                   | 85.20                   | 63.801                        | 0.417E+00             | 0.260E-01               | 0.679E-01             | 0.489E-01   | 0.635E-01           | 0.679E-01             | 0.658E-01               | 0.684E-01           |
| SD.230      | 22.50                   | 85.17                   | 63.799                        | -0.319E+00            | 0.100E-01               | 0.636E-01             | 0.484E-01   | 0.629E-01           | 0.636E-01             | 0.651E-01               | 0.678E-01           |
| SD.231      | 22.75                   | 85.17                   | 63.798                        | 0.113E+00             | 0.133E-01               | 0.641E-01             | 0.481E-01   | 0.624E-01           | 0.641E-01             | 0.646E-01               | 0.673E-01           |
| SD.232      | 23.00                   | 85.17                   | 63.797                        | 0.197E+00             | 0.201E-01               | 0.655E-01             | 0.477E-01   | 0.619E-01           | 0.656E-01             | 0.641E-01               | 0.667E-01           |
| SD.233      | 23.25                   | 85.16                   | 63.797                        | -0.184E+00            | 0.105E-01               | 0.629E-01             | 0.473E-01   | 0.614E-01           | 0.629E-01             | 0.634E-01               | 0.661E-01           |
| SD.234      | 23.50                   | 85.15                   | 63.796                        | -0.698E-01            | 0.606E-02               | 0.615E-01             | 0.469E-01   | 0.608E-01           | 0.615E-01             | 0.628E-01               | 0.654E-01           |
| SD.235      | 23.75                   | 85.15                   | 63.795                        | 0.247E+00             | 0.149E-01               | 0.634E-01             | 0.466E-01   | 0.603E-01           | 0.634E-01             | 0.622E-01               | 0.649E-01           |
| SD.236      | 24.00                   | 85.15                   | 63.793                        | 0.175E+00             | 0.205E-01               | 0.646E-01             | 0.463E-01   | 0.599E-01           | 0.646E-01             | 0.619E-01               | 0.645E-01           |



ARIZONA PUBLIC SERVICE COMPANY  
PALO VERDE NUCLEAR GENERATING STATION  
ILRT PROGRAM REPORT

STARTING DAY - 147

STARTING TIME - 10:45: 0

STARTING SCAN - SD.140

ENDING SCAN - SD.236

ILRT RESULTS AFTER 24.00 HRS.

| POINT TO POINT  |           | TOTAL TIME |                  | MASS PLOT |                          |
|---|-----------|------------|------------------|-----------|--------------------------|
| =====   |           |            |                  |           |                          |
| AVERAGE MEASURED LEAK RATES<br>(WEIGHT PERCENT PER DAY) |           |            |                  |           |                          |
| LEAK RATE   | LEAK RATE | STD.DEV.   | LEAK RATE        | STD.DEV.  |                          |
| 0.645E-01   | 0.958E-01 | 0.538E-01  | 0.958E-01        | 0.539E-01 |                          |
| =====   |           |            |                  |           |                          |
| CALCULATED LEAK RATES<br>(WEIGHT PERCENT PER DAY)       |           |            |                  |           |                          |
| LEAK RATE   | LEAK RATE | STD.DEV.   | UPPER CON. LIMIT | LEAK RATE | STD.DEV. UPPER CON.LIMIT |
| 0.205E-01   | 0.463E-01 | 0.819E-02  | 0.599E-01        | 0.619E-01 | 0.158E-02 0.645E-01      |
| =====   |           |            |                  |           |                          |





ARIZONA PUBLIC SERVICE COMPANY  
PALO VERDE NUCLEAR GENERATING STATION  
RAW DATA SUMMARY REPORT

| SCAN NO. | DATE | TIME  | PRESS 1 | PRESS 2 | RTD #1 | RTD #2 | RTD #3 | RTD #4 | RTD #5 | RTD #6 | RTD #7 | RTD #8 | RTD #9 |
|----------|------|-------|---------|---------|--------|--------|--------|--------|--------|--------|--------|--------|--------|
| SD.140   | 147  | 10:45 | 63.123  | 63.212  | 91.720 | 92.490 | 92.620 | 91.930 | 92.550 | 93.010 | 89.990 | 89.720 | 90.360 |
| SD.141   | 147  | 11: 0 | 63.117  | 63.207  | 91.690 | 92.450 | 92.590 | 91.910 | 92.510 | 92.970 | 89.900 | 89.660 | 90.270 |
| SD.142   | 147  | 11:15 | 63.113  | 63.202  | 91.610 | 92.400 | 92.550 | 91.850 | 92.460 | 92.920 | 89.880 | 89.610 | 90.240 |
| SD.143   | 147  | 11:30 | 63.109  | 63.198  | 91.590 | 92.370 | 92.510 | 91.780 | 92.420 | 92.880 | 89.820 | 89.590 | 90.160 |
| SD.144   | 147  | 11:45 | 63.106  | 63.194  | 91.550 | 92.310 | 92.450 | 91.750 | 92.390 | 92.830 | 89.720 | 89.530 | 90.130 |
| SD.145   | 147  | 12: 0 | 63.102  | 63.189  | 91.500 | 92.260 | 92.420 | 91.720 | 92.340 | 92.810 | 89.760 | 89.500 | 90.080 |
| SD.146   | 147  | 12:15 | 63.098  | 63.186  | 91.460 | 92.230 | 92.400 | 91.690 | 92.310 | 92.770 | 89.690 | 89.440 | 89.990 |
| SD.147   | 147  | 12:30 | 63.095  | 63.182  | 91.430 | 92.190 | 92.340 | 91.640 | 92.280 | 92.720 | 89.590 | 89.400 | 89.930 |
| SD.148   | 147  | 12:45 | 63.091  | 63.178  | 91.380 | 92.160 | 92.300 | 91.590 | 92.230 | 92.680 | 89.530 | 89.270 | 89.930 |
| SD.149   | 147  | 13: 0 | 63.087  | 63.175  | 91.330 | 92.110 | 92.250 | 91.580 | 92.200 | 92.630 | 89.490 | 89.270 | 89.820 |
| SD.150   | 147  | 13:15 | 63.084  | 63.171  | 91.320 | 92.080 | 92.230 | 91.550 | 92.170 | 92.620 | 89.460 | 89.230 | 89.810 |
| SD.151   | 147  | 13:30 | 63.081  | 63.168  | 91.290 | 92.040 | 92.190 | 91.500 | 92.110 | 92.550 | 89.380 | 89.180 | 89.720 |
| SD.152   | 147  | 13:45 | 63.077  | 63.164  | 91.270 | 92.010 | 92.170 | 91.470 | 92.100 | 92.520 | 89.300 | 89.090 | 89.670 |
| SD.153   | 147  | 14: 0 | 63.073  | 63.161  | 91.240 | 91.980 | 92.140 | 91.460 | 92.070 | 92.510 | 89.300 | 89.050 | 89.670 |
| SD.154   | 147  | 14:15 | 63.070  | 63.157  | 91.230 | 91.940 | 92.130 | 91.380 | 92.010 | 92.490 | 89.230 | 89.010 | 89.630 |
| SD.155   | 147  | 14:30 | 63.066  | 63.154  | 91.200 | 91.930 | 92.110 | 91.400 | 92.010 | 92.430 | 89.230 | 89.010 | 89.580 |
| SD.156   | 147  | 14:45 | 63.063  | 63.151  | 91.150 | 91.870 | 92.070 | 91.330 | 91.960 | 92.420 | 89.210 | 88.970 | 89.530 |
| SD.157   | 147  | 15: 0 | 63.061  | 63.148  | 91.120 | 91.850 | 92.040 | 91.290 | 91.930 | 92.400 | 89.120 | 88.890 | 89.470 |
| SD.158   | 147  | 15:15 | 63.059  | 63.146  | 91.090 | 91.820 | 91.990 | 91.270 | 91.910 | 92.360 | 89.090 | 88.880 | 89.470 |
| SD.159   | 147  | 15:30 | 63.056  | 63.143  | 91.040 | 91.790 | 91.980 | 91.240 | 91.890 | 92.300 | 89.010 | 88.830 | 89.370 |
| SD.160   | 147  | 15:45 | 63.054  | 63.141  | 91.010 | 91.750 | 91.930 | 91.200 | 91.840 | 92.300 | 89.010 | 88.800 | 89.400 |
| SD.161   | 147  | 16: 0 | 63.051  | 63.138  | 91.010 | 91.730 | 91.930 | 91.200 | 91.840 | 92.250 | 89.000 | 88.790 | 89.300 |
| SD.162   | 147  | 16:15 | 63.048  | 63.136  | 90.980 | 91.700 | 91.880 | 91.150 | 91.810 | 92.200 | 88.970 | 88.760 | 89.300 |
| SD.163   | 147  | 16:30 | 63.044  | 63.133  | 90.970 | 91.690 | 91.870 | 91.170 | 91.780 | 92.220 | 88.970 | 88.690 | 89.230 |
| SD.164   | 147  | 16:45 | 63.042  | 63.130  | 90.940 | 91.670 | 91.850 | 91.120 | 91.760 | 92.220 | 88.950 | 88.630 | 89.260 |
| SD.165   | 147  | 17: 0 | 63.040  | 63.128  | 90.920 | 91.640 | 91.840 | 91.090 | 91.750 | 92.190 | 88.890 | 88.630 | 89.210 |
| SD.166   | 147  | 17:15 | 63.038  | 63.126  | 90.910 | 91.610 | 91.820 | 91.090 | 91.720 | 92.160 | 88.830 | 88.600 | 89.200 |
| SD.167   | 147  | 17:30 | 63.036  | 63.124  | 90.860 | 91.580 | 91.810 | 91.060 | 91.700 | 92.130 | 88.800 | 88.560 | 89.170 |
| SD.168   | 147  | 17:45 | 63.035  | 63.122  | 90.830 | 91.530 | 91.760 | 91.030 | 91.670 | 92.100 | 88.760 | 88.560 | 89.120 |
| SD.169   | 147  | 18: 0 | 63.033  | 63.120  | 90.820 | 91.520 | 91.750 | 90.980 | 91.640 | 92.050 | 88.760 | 88.530 | 89.090 |
| SD.170   | 147  | 18:15 | 63.031  | 63.118  | 90.800 | 91.520 | 91.690 | 90.970 | 91.610 | 92.050 | 88.740 | 88.560 | 89.080 |
| SD.171   | 147  | 18:30 | 63.030  | 63.116  | 90.800 | 91.520 | 91.690 | 90.950 | 91.610 | 92.050 | 88.710 | 88.480 | 89.050 |
| SD.172   | 147  | 18:45 | 63.028  | 63.114  | 90.750 | 91.440 | 91.640 | 90.940 | 91.580 | 92.020 | 88.690 | 88.480 | 89.010 |
| SD.173   | 147  | 19: 0 | 63.025  | 63.112  | 90.740 | 91.440 | 91.590 | 90.890 | 91.560 | 91.990 | 88.660 | 88.430 | 89.010 |
| SD.174   | 147  | 19:15 | 63.022  | 63.109  | 90.720 | 91.410 | 91.580 | 90.880 | 91.530 | 91.980 | 88.630 | 88.400 | 89.000 |
| SD.175   | 147  | 19:30 | 63.019  | 63.106  | 90.690 | 91.410 | 91.560 | 90.850 | 91.500 | 91.980 | 88.590 | 88.360 | 89.970 |
| SD.176   | 147  | 19:45 | 63.017  | 63.105  | 90.690 | 91.380 | 91.560 | 90.850 | 91.500 | 91.940 | 88.590 | 88.370 | 89.980 |
| SD.177   | 147  | 20: 0 | 63.015  | 63.102  | 90.630 | 91.330 | 91.530 | 90.780 | 91.460 | 91.900 | 88.540 | 88.330 | 89.880 |
| SD.178   | 147  | 20:15 | 63.013  | 63.099  | 90.620 | 91.320 | 91.520 | 90.770 | 91.440 | 91.880 | 88.540 | 88.330 | 89.860 |
| SD.179   | 147  | 20:30 | 63.009  | 63.097  | 90.600 | 91.300 | 91.500 | 90.750 | 91.430 | 91.850 | 88.480 | 88.270 | 89.820 |
| SD.180   | 147  | 20:45 | 63.008  | 63.095  | 90.590 | 91.290 | 91.470 | 90.720 | 91.410 | 91.840 | 88.470 | 88.240 | 89.800 |
| SD.181   | 147  | 21: 0 | 63.006  | 63.092  | 90.570 | 91.260 | 91.440 | 90.720 | 91.400 | 91.810 | 88.470 | 88.220 | 89.760 |
| SD.182   | 147  | 21:15 | 63.003  | 63.089  | 90.540 | 91.240 | 91.440 | 90.680 | 91.350 | 91.790 | 88.420 | 88.180 | 89.720 |
| SD.183   | 147  | 21:30 | 63.000  | 63.087  | 90.530 | 91.230 | 91.410 | 90.680 | 91.350 | 91.790 | 88.390 | 88.150 | 89.680 |
| SD.184   | 147  | 21:45 | 62.998  | 63.085  | 90.510 | 91.200 | 91.360 | 90.650 | 91.320 | 91.780 | 88.330 | 88.150 | 89.720 |
| SD.185   | 147  | 22: 0 | 62.996  | 63.083  | 90.480 | 91.200 | 91.360 | 90.630 | 91.300 | 91.730 | 88.310 | 88.110 | 89.650 |
| SD.186   | 147  | 22:15 | 62.995  | 63.081  | 90.460 | 91.180 | 91.330 | 90.620 | 91.270 | 91.700 | 88.280 | 88.100 | 89.620 |
| SD.187   | 147  | 22:30 | 62.992  | 63.079  | 90.430 | 91.150 | 91.330 | 90.600 | 91.270 | 91.690 | 88.360 | 88.050 | 89.600 |
| SD.188   | 147  | 22:45 | 62.991  | 63.077  | 90.420 | 91.120 | 91.330 | 90.590 | 91.260 | 91.690 | 88.280 | 88.050 | 89.630 |



100-100000-100000

100-100000-100000

100-100000-100000

100-100000-100000

ARIZONA PUBLIC SERVICE COMPANY  
PALO VERDE NUCLEAR GENERATING STATION  
RAW DATA SUMMARY REPORT

| SCAN NO. | DATE | TIME  | PRESS 1 | PRESS 2 | RTD #1 | RTD #2 | RTD #3 | RTD #4 | RTD #5 | RTD #6 | RTD #7 | RTD #8 | RTD #9 |
|----------|------|-------|---------|---------|--------|--------|--------|--------|--------|--------|--------|--------|--------|
| SD.189   | 147  | 23: 0 | 62.989  | 63.076  | 90.390 | 91.120 | 91.300 | 90.590 | 91.240 | 91.690 | 88.280 | 88.010 | 88.540 |
| SD.190   | 147  | 23:15 | 62.989  | 63.076  | 90.400 | 91.120 | 91.300 | 90.570 | 91.260 | 91.690 | 88.250 | 87.990 | 88.570 |
| SD.191   | 147  | 23:30 | 62.987  | 63.074  | 90.400 | 91.110 | 91.290 | 90.560 | 91.230 | 91.650 | 88.190 | 88.010 | 88.510 |
| SD.192   | 147  | 23:45 | 62.985  | 63.072  | 90.370 | 91.090 | 91.260 | 90.540 | 91.210 | 91.640 | 88.150 | 87.980 | 88.520 |
| SD.193   | 148  | 0: 0  | 62.984  | 63.070  | 90.360 | 91.070 | 91.240 | 90.530 | 91.180 | 91.610 | 88.180 | 87.950 | 88.500 |
| SD.194   | 148  | 0:15  | 62.983  | 63.068  | 90.360 | 91.070 | 91.240 | 90.530 | 91.170 | 91.590 | 88.180 | 87.960 | 88.510 |
| SD.195   | 148  | 0:30  | 62.981  | 63.066  | 90.360 | 91.040 | 91.230 | 90.490 | 91.170 | 91.610 | 88.210 | 87.950 | 88.480 |
| SD.196   | 148  | 0:45  | 62.979  | 63.065  | 90.330 | 91.010 | 91.210 | 90.480 | 91.140 | 91.560 | 88.080 | 87.930 | 88.420 |
| SD.197   | 148  | 1: 0  | 62.978  | 63.063  | 90.330 | 91.010 | 91.180 | 90.460 | 91.120 | 91.560 | 88.070 | 87.860 | 88.400 |
| SD.198   | 148  | 1:15  | 62.976  | 63.062  | 90.300 | 91.000 | 91.170 | 90.430 | 91.110 | 91.530 | 88.050 | 87.890 | 88.390 |
| SD.199   | 148  | 1:30  | 62.975  | 63.060  | 90.300 | 90.980 | 91.170 | 90.450 | 91.110 | 91.520 | 88.040 | 87.810 | 88.370 |
| SD.200   | 148  | 1:45  | 62.973  | 63.059  | 90.270 | 90.970 | 91.140 | 90.430 | 91.070 | 91.490 | 88.040 | 87.790 | 88.330 |
| SD.201   | 148  | 2: 0  | 62.972  | 63.058  | 90.250 | 90.940 | 91.140 | 90.420 | 91.070 | 91.470 | 88.010 | 87.760 | 88.330 |
| SD.202   | 148  | 2:15  | 62.972  | 63.058  | 90.250 | 90.940 | 91.120 | 90.390 | 91.060 | 91.470 | 88.020 | 87.790 | 88.310 |
| SD.203   | 148  | 2:30  | 62.970  | 63.056  | 90.240 | 90.920 | 91.110 | 90.390 | 91.060 | 91.460 | 88.010 | 87.760 | 88.300 |
| SD.204   | 148  | 2:45  | 62.968  | 63.055  | 90.210 | 90.910 | 91.090 | 90.360 | 91.030 | 91.460 | 87.930 | 87.760 | 88.300 |
| SD.205   | 148  | 3: 0  | 62.967  | 63.053  | 90.220 | 90.880 | 91.060 | 90.340 | 91.010 | 91.430 | 87.990 | 87.720 | 88.280 |
| SD.206   | 148  | 3:15  | 62.965  | 63.052  | 90.190 | 90.890 | 91.060 | 90.360 | 91.010 | 91.430 | 87.890 | 87.660 | 88.250 |
| SD.207   | 148  | 3:30  | 62.964  | 63.050  | 90.160 | 90.860 | 91.040 | 90.330 | 91.000 | 91.410 | 87.890 | 87.700 | 88.220 |
| SD.208   | 148  | 3:45  | 62.963  | 63.049  | 90.160 | 90.850 | 91.030 | 90.310 | 90.970 | 91.400 | 87.930 | 87.690 | 88.190 |
| SD.209   | 148  | 4: 0  | 62.961  | 63.048  | 90.160 | 90.850 | 91.030 | 90.310 | 90.980 | 91.360 | 87.930 | 87.660 | 88.210 |
| SD.210   | 148  | 4:15  | 62.960  | 63.046  | 90.140 | 90.850 | 91.000 | 90.280 | 90.950 | 91.360 | 87.870 | 87.670 | 88.160 |
| SD.211   | 148  | 4:30  | 62.959  | 63.045  | 90.130 | 90.820 | 91.000 | 90.280 | 90.940 | 91.360 | 87.930 | 87.630 | 88.210 |
| SD.212   | 148  | 4:45  | 62.958  | 63.043  | 90.110 | 90.820 | 90.980 | 90.270 | 90.920 | 91.360 | 87.820 | 87.580 | 88.130 |
| SD.213   | 148  | 5: 0  | 62.957  | 63.042  | 90.110 | 90.820 | 90.970 | 90.240 | 90.890 | 91.350 | 87.810 | 87.570 | 88.070 |
| SD.214   | 148  | 5:15  | 62.956  | 63.041  | 90.080 | 90.780 | 90.970 | 90.240 | 90.890 | 91.330 | 87.810 | 87.580 | 88.150 |
| SD.215   | 148  | 5:30  | 62.955  | 63.040  | 90.080 | 90.770 | 90.940 | 90.250 | 90.890 | 91.320 | 87.840 | 87.570 | 88.110 |
| SD.216   | 148  | 5:45  | 62.953  | 63.039  | 90.080 | 90.750 | 90.920 | 90.210 | 90.860 | 91.300 | 87.810 | 87.570 | 88.080 |
| SD.217   | 148  | 6: 0  | 62.953  | 63.038  | 90.050 | 90.740 | 90.920 | 90.190 | 90.850 | 91.290 | 87.730 | 87.530 | 88.080 |
| SD.218   | 148  | 6:15  | 62.952  | 63.037  | 90.020 | 90.720 | 90.910 | 90.190 | 90.850 | 91.260 | 87.720 | 87.490 | 88.040 |
| SD.219   | 148  | 6:30  | 62.950  | 63.036  | 90.020 | 90.710 | 90.880 | 90.130 | 90.830 | 91.240 | 87.720 | 87.490 | 88.020 |
| SD.220   | 148  | 6:45  | 62.949  | 63.034  | 89.990 | 90.710 | 90.910 | 90.160 | 90.830 | 91.260 | 87.780 | 87.500 | 88.010 |
| SD.221   | 148  | 7: 0  | 62.948  | 63.033  | 89.990 | 90.710 | 90.880 | 90.160 | 90.830 | 91.260 | 87.690 | 87.500 | 88.020 |
| SD.222   | 148  | 7:15  | 62.947  | 63.032  | 90.010 | 90.690 | 90.860 | 90.140 | 90.820 | 91.230 | 87.690 | 87.440 | 87.990 |
| SD.223   | 148  | 7:30  | 62.946  | 63.031  | 89.980 | 90.690 | 90.860 | 90.140 | 90.800 | 91.230 | 87.720 | 87.440 | 87.990 |
| SD.224   | 148  | 7:45  | 62.946  | 63.030  | 89.960 | 90.680 | 90.850 | 90.110 | 90.800 | 91.210 | 87.690 | 87.440 | 87.920 |
| SD.225   | 148  | 8: 0  | 62.945  | 63.029  | 89.950 | 90.660 | 90.830 | 90.100 | 90.770 | 91.200 | 87.660 | 87.430 | 87.960 |
| SD.226   | 148  | 8:15  | 62.943  | 63.028  | 89.920 | 90.630 | 90.820 | 90.080 | 90.750 | 91.170 | 87.610 | 87.430 | 87.960 |
| SD.227   | 148  | 8:30  | 62.942  | 63.027  | 89.900 | 90.620 | 90.780 | 90.070 | 90.750 | 91.170 | 87.610 | 87.400 | 87.950 |
| SD.228   | 148  | 8:45  | 62.942  | 63.027  | 89.900 | 90.620 | 90.770 | 90.080 | 90.720 | 91.140 | 87.630 | 87.370 | 87.920 |
| SD.229   | 148  | 9: 0  | 62.941  | 63.026  | 89.900 | 90.600 | 90.780 | 90.080 | 90.740 | 91.120 | 87.610 | 87.440 | 87.950 |
| SD.230   | 148  | 9:15  | 62.939  | 63.024  | 89.870 | 90.600 | 90.770 | 90.050 | 90.690 | 91.090 | 87.580 | 87.350 | 87.960 |
| SD.231   | 148  | 9:30  | 62.938  | 63.024  | 89.870 | 90.590 | 90.740 | 90.040 | 90.710 | 91.090 | 87.570 | 87.350 | 87.900 |
| SD.232   | 148  | 9:45  | 62.937  | 63.023  | 89.850 | 90.560 | 90.720 | 90.010 | 90.690 | 91.070 | 87.610 | 87.350 | 87.900 |
| SD.233   | 148  | 10: 0 | 62.937  | 63.022  | 89.850 | 90.560 | 90.720 | 90.010 | 90.690 | 91.070 | 87.530 | 87.320 | 87.890 |
| SD.234   | 148  | 10:15 | 62.936  | 63.021  | 89.870 | 90.540 | 90.710 | 89.980 | 90.690 | 91.070 | 87.500 | 87.340 | 87.810 |
| SD.235   | 148  | 10:30 | 62.935  | 63.020  | 89.840 | 90.540 | 90.710 | 89.990 | 90.680 | 91.070 | 87.500 | 87.290 | 87.790 |
| SD.236   | 148  | 10:45 | 62.933  | 63.019  | 89.820 | 90.540 | 90.720 | 89.980 | 90.680 | 91.060 | 87.470 | 87.310 | 87.810 |



100-443

ARIZONA PUBLIC SERVICE COMPANY  
PALO VERDE NUCLEAR GENERATING STATION  
RAW DATA SUMMARY REPORT

| SCAN NO# | RTD #10 | RTD #11 | RTD #12 | RTD #13 | RTD #14 | RTD #15 | RTD #16 | RTD #17 | RTD #18 | RTD #19 | RTD #20 |
|----------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|
| SD.140   | 89.290  | 89.530  | 89.440  | 83.740  | 84.650  | 83.190  | 82.880  | 81.340  | 81.540  | 81.250  | 77.050  |
| SD.141   | 89.230  | 89.460  | 89.380  | 83.720  | 84.610  | 83.200  | 82.870  | 81.340  | 81.550  | 81.250  | 77.040  |
| SD.142   | 89.140  | 89.440  | 89.300  | 83.720  | 84.640  | 83.190  | 82.800  | 81.320  | 81.550  | 81.200  | 77.110  |
| SD.143   | 89.120  | 89.410  | 89.210  | 83.740  | 84.620  | 83.200  | 82.880  | 81.340  | 81.550  | 81.200  | 77.110  |
| SD.144   | 88.980  | 89.350  | 89.210  | 83.690  | 84.620  | 83.190  | 82.840  | 81.340  | 81.570  | 81.220  | 77.100  |
| SD.145   | 88.970  | 89.240  | 89.150  | 83.690  | 84.570  | 83.160  | 82.760  | 81.340  | 81.550  | 81.200  | 77.100  |
| SD.146   | 88.910  | 89.200  | 89.090  | 83.740  | 84.560  | 83.160  | 82.880  | 81.340  | 81.540  | 81.230  | 77.130  |
| SD.147   | 88.880  | 89.140  | 89.050  | 83.700  | 84.510  | 83.160  | 82.770  | 81.350  | 81.550  | 81.230  | 77.140  |
| SD.148   | 88.820  | 89.090  | 89.000  | 83.660  | 84.500  | 83.140  | 82.820  | 81.350  | 81.550  | 81.230  | 77.140  |
| SD.149   | 88.770  | 89.050  | 88.940  | 83.630  | 84.510  | 83.140  | 82.820  | 81.340  | 81.540  | 81.170  | 77.140  |
| SD.150   | 88.740  | 89.030  | 88.890  | 83.660  | 84.510  | 83.160  | 82.680  | 81.370  | 81.570  | 81.220  | 77.160  |
| SD.151   | 88.680  | 88.980  | 88.850  | 83.640  | 84.500  | 83.140  | 82.880  | 81.370  | 81.540  | 81.260  | 77.190  |
| SD.152   | 88.630  | 88.910  | 88.800  | 83.660  | 84.470  | 83.160  | 82.650  | 81.350  | 81.550  | 81.260  | 77.170  |
| SD.153   | 88.590  | 88.890  | 88.770  | 83.660  | 84.470  | 83.110  | 82.610  | 81.350  | 81.550  | 81.220  | 77.200  |
| SD.154   | 88.530  | 88.800  | 88.690  | 83.640  | 84.450  | 83.140  | 82.800  | 81.350  | 81.550  | 81.220  | 77.220  |
| SD.155   | 88.530  | 88.740  | 88.650  | 83.640  | 84.500  | 83.140  | 82.770  | 81.390  | 81.580  | 81.230  | 77.270  |
| SD.156   | 88.450  | 88.720  | 88.620  | 83.630  | 84.390  | 83.110  | 82.770  | 81.370  | 81.570  | 81.230  | 77.240  |
| SD.157   | 88.420  | 88.680  | 88.570  | 83.610  | 84.420  | 83.080  | 82.740  | 81.370  | 81.570  | 81.220  | 77.240  |
| SD.158   | 88.340  | 88.660  | 88.540  | 83.610  | 84.410  | 83.110  | 82.760  | 81.390  | 81.570  | 81.250  | 77.270  |
| SD.159   | 88.340  | 88.620  | 88.530  | 83.610  | 84.420  | 83.110  | 82.730  | 81.370  | 81.570  | 81.220  | 77.270  |
| SD.160   | 88.310  | 88.570  | 88.480  | 83.610  | 84.390  | 83.110  | 82.770  | 81.390  | 81.570  | 81.230  | 77.300  |
| SD.161   | 88.280  | 88.590  | 88.430  | 83.630  | 84.450  | 83.140  | 82.800  | 81.400  | 81.580  | 81.250  | 77.310  |
| SD.162   | 88.210  | 88.500  | 88.420  | 83.600  | 84.440  | 83.090  | 82.910  | 81.390  | 81.580  | 81.280  | 77.300  |
| SD.163   | 88.220  | 88.480  | 88.390  | 83.600  | 84.420  | 83.120  | 82.840  | 81.400  | 81.580  | 81.230  | 77.330  |
| SD.164   | 88.180  | 88.450  | 88.310  | 83.630  | 84.420  | 83.110  | 82.710  | 81.400  | 81.600  | 81.290  | 77.360  |
| SD.165   | 88.150  | 88.400  | 88.280  | 83.610  | 84.420  | 83.090  | 82.680  | 81.400  | 81.580  | 81.280  | 77.360  |
| SD.166   | 88.130  | 88.390  | 88.300  | 83.580  | 84.410  | 83.110  | 82.790  | 81.420  | 81.600  | 81.290  | 77.370  |
| SD.167   | 88.110  | 88.370  | 88.270  | 83.600  | 84.450  | 83.110  | 82.760  | 81.420  | 81.630  | 81.340  | 77.420  |
| SD.168   | 88.070  | 88.370  | 88.240  | 83.570  | 84.470  | 83.110  | 83.020  | 81.420  | 81.630  | 81.250  | 77.370  |
| SD.169   | 88.050  | 88.280  | 88.210  | 83.600  | 84.420  | 83.140  | 82.940  | 81.420  | 81.630  | 81.280  | 77.430  |
| SD.170   | 88.050  | 88.300  | 88.160  | 83.640  | 84.450  | 83.140  | 83.060  | 81.430  | 81.630  | 81.290  | 77.400  |
| SD.171   | 88.020  | 88.280  | 88.160  | 83.670  | 84.480  | 83.140  | 83.050  | 81.450  | 81.640  | 81.320  | 77.450  |
| SD.172   | 87.980  | 88.270  | 88.130  | 83.580  | 84.440  | 83.140  | 83.020  | 81.450  | 81.640  | 81.290  | 77.450  |
| SD.173   | 87.950  | 88.210  | 88.110  | 83.580  | 84.390  | 83.140  | 83.000  | 81.450  | 81.640  | 81.290  | 77.430  |
| SD.174   | 87.950  | 88.190  | 88.080  | 83.610  | 84.450  | 83.120  | 82.770  | 81.460  | 81.640  | 81.320  | 77.480  |
| SD.175   | 87.900  | 88.150  | 88.040  | 83.580  | 84.420  | 83.120  | 82.740  | 81.460  | 81.640  | 81.310  | 77.450  |
| SD.176   | 87.870  | 88.160  | 88.050  | 83.580  | 84.390  | 83.140  | 82.850  | 81.480  | 81.680  | 81.310  | 77.460  |
| SD.177   | 87.860  | 88.100  | 87.960  | 83.580  | 84.360  | 83.140  | 82.770  | 81.460  | 81.640  | 81.320  | 77.490  |
| SD.178   | 87.820  | 88.050  | 87.920  | 83.570  | 84.350  | 83.110  | 82.850  | 81.460  | 81.640  | 81.350  | 77.520  |
| SD.179   | 87.760  | 88.040  | 87.930  | 83.600  | 84.330  | 83.140  | 82.760  | 81.460  | 81.640  | 81.310  | 77.540  |
| SD.180   | 87.780  | 88.020  | 87.950  | 83.550  | 84.330  | 83.120  | 82.820  | 81.460  | 81.660  | 81.340  | 77.560  |
| SD.181   | 87.720  | 88.020  | 87.920  | 83.550  | 84.300  | 83.110  | 82.880  | 81.480  | 81.680  | 81.320  | 77.540  |
| SD.182   | 87.670  | 88.010  | 87.890  | 83.540  | 84.300  | 83.120  | 83.030  | 81.490  | 81.660  | 81.390  | 77.520  |
| SD.183   | 87.660  | 87.960  | 87.820  | 83.570  | 84.300  | 83.110  | 82.940  | 81.480  | 81.660  | 81.320  | 77.560  |
| SD.184   | 87.640  | 87.900  | 87.810  | 83.540  | 84.270  | 83.080  | 82.790  | 81.490  | 81.680  | 81.390  | 77.560  |
| SD.185   | 87.640  | 87.900  | 87.790  | 83.570  | 84.250  | 83.090  | 82.800  | 81.480  | 81.680  | 81.320  | 77.540  |
| SD.186   | 87.600  | 87.890  | 87.780  | 83.550  | 84.250  | 83.090  | 82.790  | 81.490  | 81.680  | 81.320  | 77.590  |
| SD.187   | 87.570  | 87.840  | 87.730  | 83.550  | 84.240  | 83.110  | 82.900  | 81.510  | 81.690  | 81.400  | 77.570  |
| SD.188   | 87.600  | 87.820  | 87.730  | 83.550  | 84.270  | 83.120  | 82.710  | 81.510  | 81.690  | 81.320  | 77.620  |



6.1

142

21

21 22 23 24 25 26 27 28 29 30 31 32 33 34 35 36 37 38 39 40 41 42 43 44 45 46 47 48 49 50 51 52 53 54 55 56 57 58 59 60 61 62 63 64 65 66 67 68 69 70 71 72 73 74 75 76 77 78 79 80 81 82 83 84 85 86 87 88 89 90 91 92 93 94 95 96 97 98 99 100

ARIZONA PUBLIC SERVICE COMPANY  
PALO VERDE NUCLEAR GENERATING STATION  
RAW DATA SUMMARY REPORT


| SCAN NO. | RTD #10 | RTD #11 | RTD #12 | RTD #13 | RTD #14 | RTD #15 | RTD #16 | RTD #17 | RTD #18 | RTD #19 | RTD #20 |
|----------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|
| SD.189   | 87.520  | 87.810  | 87.730  | 83.540  | 84.190  | 83.060  | 82.880  | 81.490  | 81.680  | 81.350  | 77.620  |
| SD.190   | 87.520  | 87.780  | 87.690  | 83.550  | 84.220  | 83.090  | 82.960  | 81.510  | 81.690  | 81.400  | 77.620  |
| SD.191   | 87.490  | 87.760  | 87.670  | 83.550  | 84.190  | 83.060  | 82.840  | 81.520  | 81.710  | 81.350  | 77.630  |
| SD.192   | 87.460  | 87.730  | 87.610  | 83.550  | 84.190  | 83.090  | 82.770  | 81.520  | 81.710  | 81.400  | 77.660  |
| SD.193   | 87.470  | 87.700  | 87.610  | 83.550  | 84.180  | 83.090  | 82.790  | 81.520  | 81.710  | 81.450  | 77.630  |
| SD.194   | 87.460  | 87.690  | 87.600  | 83.550  | 84.190  | 83.080  | 82.700  | 81.520  | 81.710  | 81.420  | 77.630  |
| SD.195   | 87.430  | 87.720  | 87.610  | 83.550  | 84.160  | 83.110  | 82.800  | 81.540  | 81.720  | 81.340  | 77.690  |
| SD.196   | 87.380  | 87.640  | 87.550  | 83.540  | 84.160  | 83.060  | 82.820  | 81.540  | 81.720  | 81.350  | 77.680  |
| SD.197   | 87.350  | 87.640  | 87.500  | 83.520  | 84.150  | 83.050  | 82.820  | 81.520  | 81.720  | 81.320  | 77.660  |
| SD.198   | 87.350  | 87.600  | 87.500  | 83.520  | 84.160  | 83.090  | 82.880  | 81.520  | 81.720  | 81.420  | 77.680  |
| SD.199   | 87.320  | 87.570  | 87.460  | 83.540  | 84.100  | 83.080  | 82.800  | 81.540  | 81.720  | 81.400  | 77.680  |
| SD.200   | 87.280  | 87.570  | 87.500  | 83.540  | 84.130  | 83.060  | 82.910  | 81.540  | 81.740  | 81.430  | 77.690  |
| SD.201   | 87.310  | 87.550  | 87.460  | 83.550  | 84.130  | 83.050  | 82.800  | 81.540  | 81.720  | 81.400  | 77.680  |
| SD.202   | 87.260  | 87.530  | 87.460  | 83.540  | 84.120  | 83.050  | 82.760  | 81.540  | 81.720  | 81.420  | 77.650  |
| SD.203   | 87.290  | 87.500  | 87.410  | 83.520  | 84.100  | 83.060  | 82.880  | 81.540  | 81.720  | 81.370  | 77.690  |
| SD.204   | 87.240  | 87.520  | 87.410  | 83.520  | 84.070  | 83.060  | 82.710  | 81.550  | 81.740  | 81.420  | 77.710  |
| SD.205   | 87.200  | 87.460  | 87.410  | 83.520  | 84.100  | 83.060  | 82.730  | 81.550  | 81.740  | 81.420  | 77.720  |
| SD.206   | 87.230  | 87.470  | 87.350  | 83.520  | 84.060  | 83.060  | 82.680  | 81.550  | 81.740  | 81.430  | 77.720  |
| SD.207   | 87.180  | 87.460  | 87.380  | 83.510  | 84.070  | 83.080  | 82.730  | 81.550  | 81.750  | 81.430  | 77.740  |
| SD.208   | 87.180  | 87.440  | 87.320  | 83.520  | 84.070  | 83.050  | 82.740  | 81.550  | 81.750  | 81.420  | 77.720  |
| SD.209   | 87.150  | 87.400  | 87.340  | 83.520  | 84.100  | 83.060  | 82.790  | 81.550  | 81.750  | 81.450  | 77.750  |
| SD.210   | 87.150  | 87.400  | 87.280  | 83.520  | 84.060  | 83.050  | 82.770  | 81.550  | 81.750  | 81.480  | 77.740  |
| SD.211   | 87.140  | 87.400  | 87.310  | 83.520  | 84.090  | 83.030  | 82.730  | 81.570  | 81.770  | 81.460  | 77.770  |
| SD.212   | 87.090  | 87.380  | 87.290  | 83.510  | 84.060  | 83.060  | 82.730  | 81.570  | 81.770  | 81.430  | 77.770  |
| SD.213   | 87.090  | 87.320  | 87.280  | 83.490  | 84.040  | 83.050  | 82.710  | 81.570  | 81.770  | 81.450  | 77.770  |
| SD.214   | 87.060  | 87.320  | 87.260  | 83.520  | 84.040  | 83.060  | 82.680  | 81.570  | 81.770  | 81.490  | 77.810  |
| SD.215   | 87.060  | 87.340  | 87.240  | 83.490  | 84.040  | 83.060  | 82.700  | 81.580  | 81.770  | 81.480  | 77.780  |
| SD.216   | 87.050  | 87.320  | 87.200  | 83.480  | 84.040  | 83.050  | 82.840  | 81.580  | 81.770  | 81.430  | 77.810  |
| SD.217   | 87.050  | 87.290  | 87.210  | 83.510  | 84.010  | 83.030  | 82.710  | 81.580  | 81.780  | 81.480  | 77.800  |
| SD.218   | 87.030  | 87.290  | 87.200  | 83.480  | 83.990  | 83.030  | 82.870  | 81.580  | 81.770  | 81.480  | 77.810  |
| SD.219   | 86.990  | 87.290  | 87.170  | 83.480  | 83.980  | 83.030  | 82.760  | 81.580  | 81.780  | 81.480  | 77.810  |
| SD.220   | 86.990  | 87.240  | 87.140  | 83.490  | 84.030  | 83.030  | 82.790  | 81.580  | 81.780  | 81.510  | 77.810  |
| SD.221   | 86.990  | 87.240  | 87.170  | 83.490  | 83.990  | 83.020  | 82.820  | 81.580  | 81.780  | 81.490  | 77.830  |
| SD.222   | 86.950  | 87.230  | 87.150  | 83.480  | 84.030  | 83.030  | 82.840  | 81.600  | 81.780  | 81.520  | 77.810  |
| SD.223   | 86.920  | 87.210  | 87.120  | 83.510  | 83.990  | 83.050  | 82.770  | 81.600  | 81.800  | 81.490  | 77.810  |
| SD.224   | 86.920  | 87.210  | 87.150  | 83.480  | 84.010  | 83.080  | 82.680  | 81.600  | 81.780  | 81.460  | 77.850  |
| SD.225   | 86.920  | 87.180  | 87.060  | 83.460  | 84.010  | 83.030  | 82.850  | 81.600  | 81.800  | 81.490  | 77.830  |
| SD.226   | 86.910  | 87.180  | 87.080  | 83.460  | 83.950  | 83.030  | 82.790  | 81.610  | 81.800  | 81.490  | 77.860  |
| SD.227   | 86.890  | 87.150  | 87.050  | 83.490  | 83.980  | 83.030  | 82.870  | 81.610  | 81.780  | 81.510  | 77.850  |
| SD.228   | 86.890  | 87.120  | 87.050  | 83.460  | 83.960  | 83.030  | 82.900  | 81.610  | 81.800  | 81.520  | 77.830  |
| SD.229   | 86.860  | 87.140  | 87.030  | 83.510  | 84.010  | 83.030  | 82.910  | 81.630  | 81.800  | 81.550  | 77.890  |
| SD.230   | 86.860  | 87.110  | 87.030  | 83.480  | 83.980  | 83.000  | 82.840  | 81.610  | 81.780  | 81.490  | 77.890  |
| SD.231   | 86.880  | 87.140  | 87.020  | 83.480  | 83.960  | 83.030  | 82.820  | 81.630  | 81.800  | 81.490  | 77.880  |
| SD.232   | 86.830  | 87.140  | 87.000  | 83.480  | 83.960  | 83.050  | 82.790  | 81.630  | 81.800  | 81.510  | 77.890  |
| SD.233   | 86.850  | 87.080  | 87.000  | 83.460  | 83.980  | 83.030  | 82.680  | 81.630  | 81.810  | 81.510  | 77.890  |
| SD.234   | 86.830  | 87.080  | 86.990  | 83.480  | 83.950  | 83.030  | 82.700  | 81.630  | 81.800  | 81.490  | 77.890  |
| SD.235   | 86.790  | 87.060  | 86.990  | 83.480  | 83.990  | 83.050  | 82.840  | 81.640  | 81.810  | 81.540  | 77.890  |
| SD.236   | 86.820  | 87.050  | 86.950  | 83.480  | 83.930  | 83.020  | 82.840  | 81.640  | 81.810  | 81.540  | 77.920  |





ARIZONA PUBLIC SERVICE COMPANY  
PALO VERDE NUCLEAR GENERATING STATION  
RAW DATA SUMMARY REPORT

| SCAN NO. | RTD #21 | RTD #22 | RTD #23 | RTD #24 | DEW CELL #1 | DEW CELL #2 | DEW CELL #3 | DEW CELL #4 | DEW CELL #5 | DEW CELL #6 |
|----------|---------|---------|---------|---------|-------------|-------------|-------------|-------------|-------------|-------------|
| SD.140   | 76.750  | 76.730  | 76.810  | 77.100  | 75.970      | 74.820      | 86.940      | 72.730      | 70.320      | 71.800      |
| SD.141   | 76.760  | 76.730  | 76.840  | 77.100  | 76.010      | 74.820      | 86.880      | 72.780      | 70.340      | 71.820      |
| SD.142   | 76.780  | 76.760  | 76.810  | 77.160  | 76.080      | 74.890      | 86.820      | 72.730      | 70.290      | 71.800      |
| SD.143   | 76.780  | 76.780  | 76.870  | 77.140  | 75.940      | 74.890      | 86.770      | 72.630      | 70.290      | 71.770      |
| SD.144   | 76.790  | 76.780  | 76.850  | 77.170  | 76.200      | 74.960      | 86.710      | 72.670      | 70.250      | 71.790      |
| SD.145   | 76.790  | 76.790  | 76.880  | 77.200  | 76.140      | 75.070      | 86.660      | 72.630      | 70.250      | 71.790      |
| SD.146   | 76.810  | 76.790  | 76.880  | 77.190  | 75.860      | 75.040      | 86.600      | 72.580      | 70.250      | 71.790      |
| SD.147   | 76.810  | 76.790  | 76.900  | 77.190  | 75.950      | 74.660      | 86.540      | 72.440      | 70.250      | 71.740      |
| SD.148   | 76.820  | 76.810  | 76.910  | 77.220  | 76.170      | 74.550      | 86.480      | 72.460      | 70.220      | 71.730      |
| SD.149   | 76.840  | 76.810  | 76.910  | 77.220  | 75.830      | 74.500      | 86.440      | 72.500      | 70.200      | 71.710      |
| SD.150   | 76.850  | 76.840  | 76.910  | 77.220  | 75.800      | 74.460      | 86.410      | 72.440      | 70.200      | 71.700      |
| SD.151   | 76.850  | 76.840  | 76.910  | 77.220  | 74.810      | 74.410      | 86.340      | 72.370      | 70.120      | 71.700      |
| SD.152   | 76.870  | 76.840  | 76.950  | 77.240  | 74.690      | 74.290      | 86.300      | 72.380      | 70.120      | 71.670      |
| SD.153   | 76.880  | 76.840  | 76.950  | 77.270  | 74.230      | 74.320      | 86.250      | 72.260      | 70.090      | 71.640      |
| SD.154   | 76.880  | 76.870  | 76.950  | 77.280  | 74.700      | 74.380      | 86.210      | 72.280      | 70.080      | 71.620      |
| SD.155   | 76.910  | 76.900  | 76.980  | 77.300  | 74.550      | 74.530      | 86.180      | 72.250      | 70.050      | 71.600      |
| SD.156   | 76.910  | 76.880  | 76.990  | 77.300  | 74.240      | 74.580      | 86.120      | 72.200      | 70.030      | 71.570      |
| SD.157   | 76.910  | 76.900  | 76.990  | 77.300  | 74.530      | 74.600      | 86.090      | 72.170      | 70.020      | 71.560      |
| SD.158   | 76.930  | 76.900  | 76.980  | 77.310  | 74.460      | 74.580      | 86.040      | 72.140      | 70.000      | 71.560      |
| SD.159   | 76.930  | 76.910  | 77.010  | 77.330  | 75.070      | 74.460      | 86.010      | 72.050      | 69.970      | 71.540      |
| SD.160   | 76.930  | 76.910  | 77.010  | 77.340  | 74.750      | 74.400      | 85.960      | 72.080      | 69.940      | 71.510      |
| SD.161   | 76.980  | 76.950  | 77.020  | 77.360  | 74.400      | 74.180      | 85.950      | 72.090      | 69.970      | 71.510      |
| SD.162   | 76.960  | 76.930  | 77.020  | 77.370  | 74.500      | 74.340      | 85.890      | 72.050      | 69.910      | 71.480      |
| SD.163   | 76.990  | 76.950  | 77.050  | 77.390  | 74.180      | 74.150      | 85.860      | 72.030      | 69.870      | 71.470      |
| SD.164   | 76.990  | 76.960  | 77.050  | 77.400  | 73.910      | 74.380      | 85.830      | 71.990      | 69.900      | 71.470      |
| SD.165   | 77.020  | 76.990  | 77.070  | 77.400  | 73.940      | 74.210      | 85.800      | 71.960      | 69.830      | 71.450      |
| SD.166   | 77.020  | 76.990  | 77.100  | 77.420  | 74.730      | 74.340      | 85.760      | 71.880      | 69.800      | 71.440      |
| SD.167   | 77.040  | 77.010  | 77.080  | 77.450  | 74.320      | 74.410      | 85.730      | 71.850      | 69.820      | 71.410      |
| SD.168   | 77.050  | 77.020  | 77.080  | 77.450  | 74.140      | 74.240      | 85.700      | 71.850      | 69.770      | 71.390      |
| SD.169   | 77.050  | 77.040  | 77.110  | 77.430  | 74.370      | 74.520      | 85.690      | 71.800      | 69.730      | 71.380      |
| SD.170   | 77.050  | 77.040  | 77.100  | 77.480  | 74.520      | 74.370      | 85.660      | 71.760      | 69.730      | 71.360      |
| SD.171   | 77.070  | 77.070  | 77.140  | 77.520  | 74.140      | 74.410      | 85.640      | 71.850      | 69.740      | 71.330      |
| SD.172   | 77.070  | 77.050  | 77.140  | 77.510  | 74.240      | 74.440      | 85.610      | 71.820      | 69.710      | 71.330      |
| SD.173   | 77.080  | 77.050  | 77.130  | 77.480  | 73.980      | 74.270      | 85.580      | 71.710      | 69.700      | 71.300      |
| SD.174   | 77.100  | 77.070  | 77.140  | 77.490  | 74.110      | 74.340      | 85.570      | 71.650      | 69.680      | 71.280      |
| SD.175   | 77.100  | 77.080  | 77.160  | 77.510  | 74.340      | 74.320      | 85.550      | 71.730      | 69.650      | 71.280      |
| SD.176   | 77.110  | 77.100  | 77.190  | 77.560  | 73.800      | 74.270      | 85.520      | 71.650      | 69.650      | 71.280      |
| SD.177   | 77.130  | 77.100  | 77.160  | 77.560  | 73.800      | 74.240      | 85.470      | 71.680      | 69.620      | 71.250      |
| SD.178   | 77.160  | 77.100  | 77.160  | 77.560  | 74.050      | 74.210      | 85.460      | 71.600      | 69.590      | 71.220      |
| SD.179   | 77.140  | 77.110  | 77.190  | 77.560  | 73.770      | 74.140      | 85.440      | 71.560      | 69.610      | 71.210      |
| SD.180   | 77.160  | 77.130  | 77.200  | 77.600  | 73.540      | 74.060      | 85.400      | 71.560      | 69.560      | 71.210      |
| SD.181   | 77.160  | 77.140  | 77.190  | 77.570  | 73.740      | 73.970      | 85.380      | 71.570      | 69.580      | 71.210      |
| SD.182   | 77.170  | 77.140  | 77.200  | 77.590  | 73.500      | 74.200      | 85.350      | 71.530      | 69.560      | 71.190      |
| SD.183   | 77.170  | 77.160  | 77.220  | 77.590  | 73.250      | 74.050      | 85.320      | 71.530      | 69.510      | 71.180      |
| SD.184   | 77.170  | 77.170  | 77.200  | 77.590  | 73.340      | 74.020      | 85.310      | 71.510      | 69.510      | 71.160      |
| SD.185   | 77.190  | 77.160  | 77.240  | 77.630  | 73.330      | 74.030      | 85.260      | 71.510      | 69.510      | 71.150      |
| SD.186   | 77.220  | 77.170  | 77.240  | 77.650  | 73.800      | 73.970      | 85.250      | 71.500      | 69.500      | 71.130      |
| SD.187   | 77.240  | 77.200  | 77.270  | 77.660  | 74.350      | 73.890      | 85.230      | 71.420      | 69.480      | 71.160      |
| SD.188   | 77.240  | 77.220  | 77.300  | 77.680  | 73.860      | 73.770      | 85.220      | 71.440      | 69.500      | 71.130      |



ARIZONA PUBLIC SERVICE COMPANY  
PALO VERDE NUCLEAR GENERATING STATION  
RAW DATA SUMMARY REPORT

| SCAN NO. | RTD #21 | RTD #22 | RTD #23 | RTD #24 | DEW CELL #1 | DEW CELL #2 | DEW CELL #3 | DEW CELL #4 | DEW CELL #5 | DEW CELL #6 |
|----------|---------|---------|---------|---------|-------------|-------------|-------------|-------------|-------------|-------------|
| SD.189   | 77.240  | 77.200  | 77.280  | 77.680  | 73.150      | 73.480      | 85.170      | 71.310      | 69.500      | 71.150      |
| SD.190   | 77.270  | 77.220  | 77.280  | 77.660  | 73.470      | 73.730      | 85.150      | 71.410      | 69.450      | 71.160      |
| SD.191   | 77.270  | 77.240  | 77.310  | 77.690  | 73.410      | 73.790      | 85.140      | 71.360      | 69.470      | 71.150      |
| SD.192   | 77.270  | 77.240  | 77.300  | 77.710  | 73.730      | 74.020      | 85.110      | 71.310      | 69.450      | 71.160      |
| SD.193   | 77.270  | 77.250  | 77.300  | 77.710  | 74.000      | 73.830      | 85.090      | 71.310      | 69.420      | 71.150      |
| SD.194   | 77.280  | 77.250  | 77.310  | 77.720  | 73.530      | 73.880      | 85.080      | 71.330      | 69.410      | 71.130      |
| SD.195   | 77.300  | 77.280  | 77.330  | 77.740  | 73.270      | 73.820      | 85.060      | 71.270      | 69.420      | 71.160      |
| SD.196   | 77.280  | 77.280  | 77.330  | 77.710  | 73.600      | 73.700      | 85.030      | 71.300      | 69.410      | 71.130      |
| SD.197   | 77.300  | 77.280  | 77.340  | 77.740  | 73.370      | 73.650      | 85.000      | 71.150      | 69.390      | 71.150      |
| SD.198   | 77.310  | 77.280  | 77.340  | 77.740  | 73.120      | 73.600      | 84.990      | 71.150      | 69.380      | 71.100      |
| SD.199   | 77.300  | 77.300  | 77.360  | 77.720  | 73.390      | 73.410      | 84.970      | 71.100      | 69.350      | 71.100      |
| SD.200   | 77.310  | 77.280  | 77.340  | 77.740  | 73.300      | 73.390      | 84.960      | 71.180      | 69.330      | 71.100      |
| SD.201   | 77.300  | 77.300  | 77.360  | 77.720  | 73.100      | 73.450      | 84.930      | 71.150      | 69.330      | 71.090      |
| SD.202   | 77.330  | 77.310  | 77.340  | 77.740  | 72.960      | 73.370      | 84.910      | 71.090      | 69.330      | 71.090      |
| SD.203   | 77.340  | 77.310  | 77.330  | 77.750  | 72.990      | 73.370      | 84.890      | 71.120      | 69.290      | 71.050      |
| SD.204   | 77.340  | 77.310  | 77.370  | 77.740  | 73.040      | 73.450      | 84.860      | 71.040      | 69.250      | 71.060      |
| SD.205   | 77.360  | 77.330  | 77.400  | 77.770  | 73.240      | 73.480      | 84.850      | 71.100      | 69.270      | 71.040      |
| SD.206   | 77.340  | 77.340  | 77.390  | 77.770  | 72.960      | 73.440      | 84.820      | 71.090      | 69.250      | 71.010      |
| SD.207   | 77.370  | 77.340  | 77.370  | 77.750  | 73.070      | 73.360      | 84.820      | 70.960      | 69.270      | 71.020      |
| SD.208   | 77.390  | 77.340  | 77.420  | 77.780  | 73.120      | 73.340      | 84.790      | 71.060      | 69.220      | 71.020      |
| SD.209   | 77.390  | 77.340  | 77.420  | 77.800  | 73.080      | 73.340      | 84.790      | 71.010      | 69.210      | 71.010      |
| SD.210   | 77.390  | 77.370  | 77.420  | 77.780  | 72.860      | 73.250      | 84.760      | 70.990      | 69.240      | 70.980      |
| SD.211   | 77.390  | 77.370  | 77.420  | 77.800  | 72.950      | 73.340      | 84.740      | 70.990      | 69.210      | 70.980      |
| SD.212   | 77.390  | 77.370  | 77.420  | 77.770  | 72.730      | 73.340      | 84.740      | 70.960      | 69.190      | 70.980      |
| SD.213   | 77.400  | 77.370  | 77.420  | 77.780  | 72.870      | 73.330      | 84.730      | 70.960      | 69.180      | 70.930      |
| SD.214   | 77.430  | 77.390  | 77.430  | 77.800  | 73.050      | 73.310      | 84.710      | 70.870      | 69.150      | 70.950      |
| SD.215   | 77.420  | 77.400  | 77.450  | 77.830  | 72.960      | 73.330      | 84.680      | 70.870      | 69.150      | 70.930      |
| SD.216   | 77.420  | 77.400  | 77.430  | 77.830  | 72.700      | 73.310      | 84.650      | 70.900      | 69.150      | 70.930      |
| SD.217   | 77.420  | 77.390  | 77.430  | 77.810  | 73.020      | 73.300      | 84.650      | 70.920      | 69.070      | 70.920      |
| SD.218   | 77.430  | 77.400  | 77.460  | 77.850  | 72.900      | 73.280      | 84.640      | 70.900      | 69.120      | 70.900      |
| SD.219   | 77.430  | 77.420  | 77.480  | 77.830  | 73.020      | 73.300      | 84.620      | 70.890      | 69.100      | 70.890      |
| SD.220   | 77.450  | 77.430  | 77.450  | 77.850  | 73.020      | 73.240      | 84.610      | 70.890      | 69.100      | 70.890      |
| SD.221   | 77.460  | 77.430  | 77.480  | 77.860  | 72.950      | 73.210      | 84.590      | 70.840      | 69.090      | 70.870      |
| SD.222   | 77.480  | 77.450  | 77.490  | 77.850  | 72.890      | 73.150      | 84.570      | 70.830      | 69.060      | 70.860      |
| SD.223   | 77.460  | 77.450  | 77.490  | 77.880  | 73.020      | 73.190      | 84.560      | 70.800      | 69.030      | 70.860      |
| SD.224   | 77.480  | 77.450  | 77.520  | 77.890  | 72.960      | 73.160      | 84.540      | 70.720      | 69.040      | 70.830      |
| SD.225   | 77.480  | 77.460  | 77.460  | 77.860  | 73.040      | 73.050      | 84.540      | 70.830      | 69.010      | 70.830      |
| SD.226   | 77.490  | 77.460  | 77.490  | 77.880  | 73.120      | 73.050      | 84.510      | 70.720      | 69.040      | 70.810      |
| SD.227   | 77.480  | 77.460  | 77.510  | 77.880  | 73.100      | 72.930      | 84.500      | 70.780      | 69.030      | 70.800      |
| SD.228   | 77.490  | 77.460  | 77.510  | 77.880  | 73.080      | 72.890      | 84.480      | 70.730      | 68.960      | 70.780      |
| SD.229   | 77.520  | 77.480  | 77.510  | 77.920  | 73.070      | 72.900      | 84.480      | 70.690      | 69.010      | 70.800      |
| SD.230   | 77.510  | 77.480  | 77.510  | 77.910  | 72.860      | 72.780      | 84.470      | 70.670      | 68.960      | 70.780      |
| SD.231   | 77.510  | 77.490  | 77.510  | 77.910  | 72.660      | 72.810      | 84.440      | 70.670      | 68.920      | 70.730      |
| SD.232   | 77.510  | 77.490  | 77.520  | 77.920  | 72.960      | 72.900      | 84.440      | 70.610      | 68.930      | 70.750      |
| SD.233   | 77.520  | 77.490  | 77.540  | 77.920  | 72.640      | 73.020      | 84.420      | 70.670      | 68.900      | 70.730      |
| SD.234   | 77.520  | 77.510  | 77.520  | 77.940  | 72.600      | 72.860      | 84.410      | 70.630      | 68.930      | 70.720      |
| SD.235   | 77.540  | 77.510  | 77.560  | 77.940  | 72.950      | 72.790      | 84.410      | 70.600      | 68.920      | 70.700      |
| SD.236   | 77.560  | 77.520  | 77.560  | 77.920  | 72.890      | 72.700      | 84.390      | 70.630      | 68.900      | 70.720      |



2015

, 03.22.

22-22

ARIZONA PUBLIC SERVICE COMPANY  
PALO VERDE NUCLEAR GENERATING STATION  
RELATIVE HUMIDITY PROGRAM

| SCAN NO. | AVERAGE DEW POINT<br>TEMPERATURE<br>(F) | AVERAGE CONTAINMENT<br>TEMPERATURE<br>(F) | AVERAGE VAPOR<br>PRESSURE<br>(PSIA) | AVERAGE RELATIVE<br>HUMIDITY<br>(%) |
|----------|---|---|-------------------------------------|-------------------------------------|
| SD.140   | 73.104                                  | 86.221                                    | 0.402                               | 65.065                              |
| SD.141   | 73.130                                  | 86.192                                    | 0.402                               | 65.183                              |
| SD.142   | 73.133                                  | 86.168                                    | 0.402                               | 65.239                              |
| SD.143   | 73.079                                  | 86.147                                    | 0.402                               | 65.165                              |
| SD.144   | 73.148                                  | 86.115                                    | 0.403                               | 65.381                              |
| SD.145   | 73.150                                  | 86.092                                    | 0.403                               | 65.433                              |
| SD.146   | 73.078                                  | 86.071                                    | 0.402                               | 65.321                              |
| SD.147   | 72.983                                  | 86.041                                    | 0.400                               | 65.172                              |
| SD.148   | 73.000                                  | 86.013                                    | 0.401                               | 65.270                              |
| SD.149   | 72.924                                  | 85.985                                    | 0.400                               | 65.159                              |
| SD.150   | 72.896                                  | 85.980                                    | 0.399                               | 65.109                              |
| SD.151   | 72.661                                  | 85.949                                    | 0.396                               | 64.660                              |
| SD.152   | 72.610                                  | 85.928                                    | 0.395                               | 64.592                              |
| SD.153   | 72.489                                  | 85.914                                    | 0.394                               | 64.356                              |
| SD.154   | 72.591                                  | 85.889                                    | 0.395                               | 64.630                              |
| SD.155   | 72.575                                  | 85.889                                    | 0.395                               | 64.595                              |
| SD.156   | 72.504                                  | 85.855                                    | 0.394                               | 64.509                              |
| SD.157   | 72.554                                  | 85.831                                    | 0.395                               | 64.669                              |
| SD.158   | 72.527                                  | 85.820                                    | 0.394                               | 64.631                              |
| SD.159   | 72.594                                  | 85.799                                    | 0.395                               | 64.824                              |
| SD.160   | 72.514                                  | 85.784                                    | 0.394                               | 64.678                              |
| SD.161   | 72.410                                  | 85.785                                    | 0.393                               | 64.450                              |
| SD.162   | 72.435                                  | 85.758                                    | 0.393                               | 64.559                              |
| SD.163   | 72.321                                  | 85.754                                    | 0.392                               | 64.319                              |
| SD.164   | 72.310                                  | 85.744                                    | 0.391                               | 64.318                              |
| SD.165   | 72.259                                  | 85.728                                    | 0.391                               | 64.237                              |
| SD.166   | 72.415                                  | 85.721                                    | 0.393                               | 64.592                              |
| SD.167   | 72.340                                  | 85.715                                    | 0.392                               | 64.441                              |
| SD.168   | 72.257                                  | 85.693                                    | 0.391                               | 64.307                              |
| SD.169   | 72.337                                  | 85.681                                    | 0.392                               | 64.504                              |
| SD.170   | 72.325                                  | 85.679                                    | 0.392                               | 64.483                              |
| SD.171   | 72.272                                  | 85.682                                    | 0.391                               | 64.363                              |
| SD.172   | 72.286                                  | 85.655                                    | 0.391                               | 64.447                              |
| SD.173   | 72.171                                  | 85.635                                    | 0.390                               | 64.239                              |
| SD.174   | 72.190                                  | 85.633                                    | 0.390                               | 64.282                              |
| SD.175   | 72.241                                  | 85.615                                    | 0.391                               | 64.432                              |
| SD.176   | 72.109                                  | 85.618                                    | 0.389                               | 64.138                              |
| SD.177   | 72.097                                  | 85.587                                    | 0.389                               | 64.177                              |
| SD.178   | 72.112                                  | 85.580                                    | 0.389                               | 64.223                              |
| SD.179   | 72.037                                  | 85.566                                    | 0.388                               | 64.088                              |
| SD.180   | 71.966                                  | 85.560                                    | 0.387                               | 63.948                              |
| SD.181   | 71.994                                  | 85.544                                    | 0.387                               | 64.040                              |
| SD.182   | 71.974                                  | 85.530                                    | 0.387                               | 64.026                              |
| SD.183   | 71.885                                  | 85.519                                    | 0.386                               | 63.856                              |
| SD.184   | 71.889                                  | 85.504                                    | 0.386                               | 63.894                              |
| SD.185   | 71.887                                  | 85.493                                    | 0.386                               | 63.912                              |



iii

ARIZONA PUBLIC SERVICE COMPANY  
PALO VERDE NUCLEAR GENERATING STATION  
RELATIVE HUMIDITY PROGRAM


| SCAN NO. | AVERAGE DEW POINT<br>TEMPERATURE<br>(F) | AVERAGE CONTAINMENT<br>TEMPERATURE<br>(F) | AVERAGE VAPOR<br>PRESSURE<br>(PSIA) | AVERAGE RELATIVE<br>HUMIDITY<br>(%) |
|----------|---|---|-------------------------------------|-------------------------------------|
| SD.186   | 71.959                                  | 85.484                                    | 0.387                               | 64.087                              |
| SD.187   | 72.037                                  | 85.482                                    | 0.388                               | 64.261                              |
| SD.188   | 71.919                                  | 85.481                                    | 0.386                               | 64.007                              |
| SD.189   | 71.700                                  | 85.459                                    | 0.383                               | 63.580                              |
| SD.190   | 71.825                                  | 85.464                                    | 0.385                               | 63.839                              |
| SD.191   | 71.816                                  | 85.450                                    | 0.385                               | 63.848                              |
| SD.192   | 71.912                                  | 85.442                                    | 0.386                               | 64.073                              |
| SD.193   | 71.920                                  | 85.434                                    | 0.386                               | 64.105                              |
| SD.194   | 71.835                                  | 85.432                                    | 0.385                               | 63.926                              |
| SD.195   | 71.768                                  | 85.434                                    | 0.384                               | 63.778                              |
| SD.196   | 71.808                                  | 85.403                                    | 0.385                               | 63.925                              |
| SD.197   | 71.722                                  | 85.390                                    | 0.384                               | 63.767                              |
| SD.198   | 71.651                                  | 85.389                                    | 0.383                               | 63.615                              |
| SD.199   | 71.650                                  | 85.378                                    | 0.383                               | 63.637                              |
| SD.200   | 71.641                                  | 85.369                                    | 0.383                               | 63.634                              |
| SD.201   | 71.606                                  | 85.360                                    | 0.382                               | 63.577                              |
| SD.202   | 71.550                                  | 85.357                                    | 0.382                               | 63.464                              |
| SD.203   | 71.548                                  | 85.347                                    | 0.381                               | 63.479                              |
| SD.204   | 71.549                                  | 85.340                                    | 0.381                               | 63.496                              |
| SD.205   | 71.607                                  | 85.335                                    | 0.382                               | 63.629                              |
| SD.206   | 71.538                                  | 85.324                                    | 0.381                               | 63.504                              |
| SD.207   | 71.517                                  | 85.321                                    | 0.381                               | 63.466                              |
| SD.208   | 71.533                                  | 85.312                                    | 0.381                               | 63.517                              |
| SD.209   | 71.511                                  | 85.313                                    | 0.381                               | 63.468                              |
| SD.210   | 71.446                                  | 85.300                                    | 0.380                               | 63.356                              |
| SD.211   | 71.475                                  | 85.304                                    | 0.381                               | 63.410                              |
| SD.212   | 71.422                                  | 85.284                                    | 0.380                               | 63.336                              |
| SD.213   | 71.436                                  | 85.273                                    | 0.380                               | 63.388                              |
| SD.214   | 71.446                                  | 85.278                                    | 0.380                               | 63.401                              |
| SD.215   | 71.429                                  | 85.275                                    | 0.380                               | 63.369                              |
| SD.216   | 71.384                                  | 85.260                                    | 0.379                               | 63.302                              |
| SD.217   | 71.427                                  | 85.250                                    | 0.380                               | 63.416                              |
| SD.218   | 71.401                                  | 85.241                                    | 0.380                               | 63.378                              |
| SD.219   | 71.421                                  | 85.231                                    | 0.380                               | 63.440                              |
| SD.220   | 71.409                                  | 85.238                                    | 0.380                               | 63.401                              |
| SD.221   | 71.373                                  | 85.234                                    | 0.379                               | 63.332                              |
| SD.222   | 71.339                                  | 85.227                                    | 0.379                               | 63.273                              |
| SD.223   | 71.360                                  | 85.223                                    | 0.379                               | 63.326                              |
| SD.224   | 71.322                                  | 85.219                                    | 0.379                               | 63.253                              |
| SD.225   | 71.333                                  | 85.204                                    | 0.379                               | 63.308                              |
| SD.226   | 71.328                                  | 85.196                                    | 0.379                               | 63.313                              |
| SD.227   | 71.309                                  | 85.190                                    | 0.378                               | 63.284                              |
| SD.228   | 71.269                                  | 85.182                                    | 0.378                               | 63.213                              |
| SD.229   | 71.275                                  | 85.196                                    | 0.378                               | 63.197                              |
| SD.230   | 71.192                                  | 85.170                                    | 0.377                               | 63.072                              |
| SD.231   | 71.140                                  | 85.174                                    | 0.376                               | 62.955                              |






ARIZONA PUBLIC SERVICE COMPANY  
PALO VERDE NUCLEAR GENERATING STATION  
RELATIVE HUMIDITY PROGRAM

| SCAN NO. | AVERAGE DEW POINT<br>TEMPERATURE<br>(F) | AVERAGE CONTAINMENT<br>TEMPERATURE<br>(F) | AVERAGE VAPOR<br>PRESSURE<br>(PSIA) | AVERAGE RELATIVE<br>HUMIDITY<br>(%) |
|----------|---|---|-------------------------------------|-------------------------------------|
| SD.232   | 71.211                                  | 85.168                                    | 0.377                               | 63.116                              |
| SD.233   | 71.174                                  | 85.162                                    | 0.377                               | 63.050                              |
| SD.234   | 71.130                                  | 85.154                                    | 0.376                               | 62.973                              |
| SD.235   | 71.173                                  | 85.155                                    | 0.377                               | 63.063                              |
| SD.236   | 71.150                                  | 85.150                                    | 0.376                               | 63.023                              |





ILRT






## ILRT






ILRT








ILRT






ILRT




1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12  
13  
14  
15  
16  
17  
18  
19  
20  
21  
22  
23  
24  
25  
26  
27  
28  
29  
30  
31  
32  
33  
34  
35  
36  
37  
38  
39  
40  
41  
42  
43  
44  
45  
46  
47  
48  
49  
50  
51  
52  
53  
54  
55  
56  
57  
58  
59  
60  
61  
62  
63  
64  
65  
66  
67  
68  
69  
70  
71  
72  
73  
74  
75  
76  
77  
78  
79  
80  
81  
82  
83  
84  
85  
86  
87  
88  
89  
90  
91  
92  
93  
94  
95  
96  
97  
98  
99  
100

## ILRT





ILRT








1  
2  
3  
4  
5  
6

ILRT




1945

1946

1947

ILRT



11

12

13

14

15

16

17

18


19

20

21

22

ILRT





3.

CONTROLLED LEAK RATE TEST

(CLRT)





1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12  
13  
14  
15  
16  
17  
18  
19  
20  
21  
22  
23  
24  
25  
26  
27  
28  
29  
30  
31  
32  
33  
34  
35  
36  
37  
38  
39  
40  
41  
42  
43  
44  
45  
46  
47  
48  
49  
50  
51  
52  
53  
54  
55  
56  
57  
58  
59  
60  
61  
62  
63  
64  
65  
66  
67  
68  
69  
70  
71  
72  
73  
74  
75  
76  
77  
78  
79  
80  
81  
82  
83  
84  
85  
86  
87  
88  
89  
90  
91  
92  
93  
94  
95  
96  
97  
98  
99  
100

101  
102  
103  
104  
105  
106  
107  
108  
109  
110  
111  
112  
113  
114  
115  
116  
117  
118  
119  
120  
121  
122  
123  
124  
125  
126  
127  
128  
129  
130  
131  
132  
133  
134  
135  
136  
137  
138  
139  
140  
141  
142  
143  
144  
145  
146  
147  
148  
149  
150  
151  
152  
153  
154  
155  
156  
157  
158  
159  
160  
161  
162  
163  
164  
165  
166  
167  
168  
169  
170  
171  
172  
173  
174  
175  
176  
177  
178  
179  
180  
181  
182  
183  
184  
185  
186  
187  
188  
189  
190  
191  
192  
193  
194  
195  
196  
197  
198  
199  
200

ARIZONA PUBLIC SERVICE COMPANY  
PALO VERDE NUCLEAR GENERATING STATION  
ILRT PROGRAM REPORT

STARTING DAY - 148

STARTING TIME - 12:45: 0

STARTING SCAN - SD.244

ENDING SCAN - SD.287

## POINT TO POINT

## TOTAL TIME

## MASS PLOT

| SCAN NO.                 | ELAPSED TIME (HR) | AVERAGE TEMP. (F) | AVERAGE PRESSURE (PSIA) | MEASURED LEAK RATE | CALCULATED LEAK RATE | MEASURED LEAK RATE | CALCULATED LEAK RATE | UPPER CONFIDENCE | MEASURED LEAK RATE | CALCULATED LEAK RATE | UPPER CONFIDENCE |
|--------------------------|-------------------|-------------------|-------------------------|--------------------|----------------------|--------------------|----------------------|------------------|--------------------|----------------------|------------------|
| (WEIGHT PERCENT PER DAY) |                   |                   |                         |                    |                      |                    |                      |                  |                    |                      |                  |
| SD.244                   | 0.00              | 85.15             | 63.782                  |                    |                      |                    |                      |                  |                    |                      |                  |
| SD.245                   | 0.25              | 85.14             | 63.780                  | 0.195E+00          | 0.195E+00            | 0.195E+00          | 0.195E+00            | 0.000E+00        | 0.194E+00          | 0.194E+00            | 0.000E+00        |
| SD.246                   | 0.50              | 85.13             | 63.780                  | -0.212E+00         | -0.212E+00           | -0.801E-02         | -0.801E-02           | 0.000E+00        | -0.808E-02         | -0.808E-02           | 0.000E+00        |
| SD.247                   | 0.75              | 85.12             | 63.778                  | 0.149E+00          | 0.210E-01            | 0.441E-01          | 0.162E-02            | 0.333E+00        | 0.443E-01          | -0.333E-01           | 0.853E+00        |
| SD.248                   | 1.00              | 85.12             | 63.777                  | 0.801E-01          | 0.535E-01            | 0.532E-01          | 0.152E-01            | 0.114E+00        | 0.534E-01          | 0.188E-01            | 0.181E+00        |
| SD.249                   | 1.25              | 85.12             | 63.775                  | 0.330E+00          | 0.221E+00            | 0.109E+00          | 0.564E-01            | 0.138E+00        | 0.109E+00          | 0.922E-01            | 0.216E+00        |
| SD.250                   | 1.50              | 85.12             | 63.773                  | 0.978E-01          | 0.183E+00            | 0.107E+00          | 0.776E-01            | 0.141E+00        | 0.107E+00          | 0.115E+00            | 0.192E+00        |
| SD.251                   | 1.75              | 85.13             | 63.772                  | 0.431E+00          | 0.315E+00            | 0.153E+00          | 0.111E+00            | 0.168E+00        | 0.153E+00          | 0.156E+00            | 0.227E+00        |
| SD.252                   | 2.00              | 85.12             | 63.772                  | -0.315E+00         | 0.839E-01            | 0.948E-01          | 0.108E+00            | 0.156E+00        | 0.950E-01          | 0.134E+00            | 0.191E+00        |
| SD.253                   | 2.25              | 85.12             | 63.771                  | 0.154E+00          | 0.108E+00            | 0.101E+00          | 0.108E+00            | 0.149E+00        | 0.101E+00          | 0.125E+00            | 0.169E+00        |
| SD.254                   | 2.50              | 85.11             | 63.770                  | -0.355E-01         | 0.599E-01            | 0.877E-01          | 0.103E+00            | 0.140E+00        | 0.876E-01          | 0.112E+00            | 0.149E+00        |
| SD.255                   | 2.75              | 85.10             | 63.770                  | 0.469E-01          | 0.516E-01            | 0.840E-01          | 0.987E-01            | 0.132E+00        | 0.840E-01          | 0.102E+00            | 0.134E+00        |
| SD.256                   | 3.00              | 85.10             | 63.768                  | 0.146E+00          | 0.751E-01            | 0.891E-01          | 0.967E-01            | 0.127E+00        | 0.891E-01          | 0.978E-01            | 0.124E+00        |
| SD.257                   | 3.25              | 85.10             | 63.768                  | -0.137E+00         | 0.149E-01            | 0.717E-01          | 0.904E-01            | 0.118E+00        | 0.717E-01          | 0.874E-01            | 0.112E+00        |
| SD.258                   | 3.50              | 85.10             | 63.766                  | 0.277E+00          | 0.753E-01            | 0.864E-01          | 0.893E-01            | 0.115E+00        | 0.864E-01          | 0.864E-01            | 0.107E+00        |
| SD.259                   | 3.75              | 85.12             | 63.766                  | 0.449E+00          | 0.164E+00            | 0.111E+00          | 0.943E-01            | 0.118E+00        | 0.111E+00          | 0.946E-01            | 0.115E+00        |
| SD.260                   | 4.00              | 85.12             | 63.765                  | 0.160E-01          | 0.136E+00            | 0.105E+00          | 0.969E-01            | 0.119E+00        | 0.105E+00          | 0.987E-01            | 0.117E+00        |
| SD.261                   | 4.25              | 85.12             | 63.765                  | 0.110E+00          | 0.134E+00            | 0.105E+00          | 0.991E-01            | 0.120E+00        | 0.105E+00          | 0.102E+00            | 0.117E+00        |
| SD.262                   | 4.50              | 85.12             | 63.764                  | 0.486E-01          | 0.119E+00            | 0.102E+00          | 0.100E+00            | 0.120E+00        | 0.102E+00          | 0.102E+00            | 0.117E+00        |
| SD.263                   | 4.75              | 85.12             | 63.764                  | 0.155E+00          | 0.128E+00            | 0.105E+00          | 0.102E+00            | 0.120E+00        | 0.105E+00          | 0.104E+00            | 0.117E+00        |
| SD.264                   | 5.00              | 85.13             | 63.763                  | 0.154E+00          | 0.135E+00            | 0.107E+00          | 0.103E+00            | 0.121E+00        | 0.107E+00          | 0.106E+00            | 0.118E+00        |
| SD.265                   | 5.25              | 85.13             | 63.762                  | 0.138E+00          | 0.138E+00            | 0.109E+00          | 0.105E+00            | 0.122E+00        | 0.109E+00          | 0.108E+00            | 0.118E+00        |
| SD.266                   | 5.50              | 85.13             | 63.762                  | 0.292E-01          | 0.122E+00            | 0.105E+00          | 0.106E+00            | 0.122E+00        | 0.105E+00          | 0.108E+00            | 0.118E+00        |
| SD.267                   | 5.75              | 85.13             | 63.760                  | 0.342E+00          | 0.159E+00            | 0.115E+00          | 0.108E+00            | 0.123E+00        | 0.115E+00          | 0.111E+00            | 0.121E+00        |
| SD.268                   | 6.00              | 85.14             | 63.759                  | 0.221E+00          | 0.172E+00            | 0.120E+00          | 0.111E+00            | 0.125E+00        | 0.120E+00          | 0.115E+00            | 0.124E+00        |
| SD.269                   | 6.25              | 85.14             | 63.758                  | 0.196E+00          | 0.180E+00            | 0.123E+00          | 0.114E+00            | 0.128E+00        | 0.123E+00          | 0.118E+00            | 0.127E+00        |
| SD.270                   | 6.50              | 85.13             | 63.758                  | -0.152E+00         | 0.136E+00            | 0.112E+00          | 0.114E+00            | 0.128E+00        | 0.112E+00          | 0.118E+00            | 0.127E+00        |
| SD.271                   | 6.75              | 85.13             | 63.757                  | 0.641E-01          | 0.127E+00            | 0.110E+00          | 0.115E+00            | 0.128E+00        | 0.110E+00          | 0.118E+00            | 0.126E+00        |
| SD.272                   | 7.00              | 85.13             | 63.755                  | 0.207E+00          | 0.139E+00            | 0.114E+00          | 0.116E+00            | 0.128E+00        | 0.114E+00          | 0.119E+00            | 0.126E+00        |
| SD.273                   | 7.25              | 85.13             | 63.754                  | 0.142E+00          | 0.141E+00            | 0.115E+00          | 0.117E+00            | 0.129E+00        | 0.115E+00          | 0.119E+00            | 0.126E+00        |
| SD.274                   | 7.50              | 85.12             | 63.752                  | 0.175E+00          | 0.147E+00            | 0.117E+00          | 0.118E+00            | 0.129E+00        | 0.117E+00          | 0.120E+00            | 0.126E+00        |
| SD.275                   | 7.75              | 85.12             | 63.751                  | 0.664E-01          | 0.139E+00            | 0.115E+00          | 0.118E+00            | 0.130E+00        | 0.115E+00          | 0.120E+00            | 0.126E+00        |
| SD.276                   | 8.00              | 85.12             | 63.750                  | 0.102E+00          | 0.136E+00            | 0.115E+00          | 0.119E+00            | 0.130E+00        | 0.115E+00          | 0.121E+00            | 0.126E+00        |
| SD.277                   | 8.25              | 85.11             | 63.748                  | 0.275E+00          | 0.153E+00            | 0.120E+00          | 0.120E+00            | 0.130E+00        | 0.120E+00          | 0.122E+00            | 0.127E+00        |
| SD.278                   | 8.50              | 85.12             | 63.746                  | 0.355E+00          | 0.178E+00            | 0.127E+00          | 0.122E+00            | 0.132E+00        | 0.127E+00          | 0.124E+00            | 0.129E+00        |
| SD.279                   | 8.75              | 85.12             | 63.746                  | -0.767E-01         | 0.153E+00            | 0.121E+00          | 0.122E+00            | 0.132E+00        | 0.121E+00          | 0.124E+00            | 0.129E+00        |
| SD.280                   | 9.00              | 85.12             | 63.744                  | 0.282E+00          | 0.168E+00            | 0.125E+00          | 0.124E+00            | 0.133E+00        | 0.125E+00          | 0.125E+00            | 0.130E+00        |
| SD.281                   | 9.25              | 85.12             | 63.742                  | 0.255E+00          | 0.180E+00            | 0.129E+00          | 0.125E+00            | 0.135E+00        | 0.129E+00          | 0.127E+00            | 0.132E+00        |
| SD.282                   | 9.50              | 85.11             | 63.741                  | 0.847E-01          | 0.172E+00            | 0.128E+00          | 0.126E+00            | 0.136E+00        | 0.128E+00          | 0.129E+00            | 0.133E+00        |
| SD.283                   | 9.75              | 85.11             | 63.739                  | 0.331E+00          | 0.190E+00            | 0.133E+00          | 0.128E+00            | 0.137E+00        | 0.133E+00          | 0.130E+00            | 0.135E+00        |
| SD.284                   | 10.00             | 85.12             | 63.738                  | 0.486E-01          | 0.179E+00            | 0.131E+00          | 0.129E+00            | 0.138E+00        | 0.131E+00          | 0.132E+00            | 0.136E+00        |
| SD.285                   | 10.25             | 85.12             | 63.736                  | 0.236E+00          | 0.187E+00            | 0.133E+00          | 0.131E+00            | 0.139E+00        | 0.133E+00          | 0.133E+00            | 0.138E+00        |
| SD.286                   | 10.50             | 85.11             | 63.734                  | 0.303E-01          | 0.175E+00            | 0.131E+00          | 0.132E+00            | 0.140E+00        | 0.131E+00          | 0.134E+00            | 0.139E+00        |
| SD.287                   | 10.75             | 85.10             | 63.733                  | -0.172E-01         | 0.160E+00            | 0.127E+00          | 0.132E+00            | 0.141E+00        | 0.127E+00          | 0.134E+00            | 0.139E+00        |

From 4 to 8

9

ARIZONA PUBLIC SERVICE COMPANY  
PALO VERDE NUCLEAR GENERATING STATION  
ILRT PROGRAM REPORT

STARTING DAY - 148

STARTING TIME - 12:45: 0

STARTING SCAN - SD.244

ENDING SCAN - SD.287

ILRT RESULTS AFTER 10.75 HRS.

=====

| POINT TO POINT | TOTAL TIME | MASS FLOT |
|----------------|------------|-----------|
|----------------|------------|-----------|

=====

=====

| LEAK RATE | AVERAGE MEASURED LEAK RATES<br>(WEIGHT PERCENT PER DAY) |           | LEAK RATE | STD.DEV.  |
|-----------|---|-----------|-----------|-----------|
|           | LEAK RATE   | STD.DEV.  |           |           |
| 0.127E+00 | 0.109E+00   | 0.342E-01 | 0.109E+00 | 0.342E-01 |

=====

=====

| LEAK RATE | CALCULATED LEAK RATES<br>(WEIGHT PERCENT PER DAY) |           |                  | LEAK RATE | STD.DEV.  | UPPER CON.LIMIT |
|-----------|---|-----------|------------------|-----------|-----------|-----------------|
|           | LEAK RATE   | STD.DEV.  | UPPER CON. LIMIT |           |           |                 |
| 0.160E+00 | 0.132E+00   | 0.477E-02 | 0.141E+00        | 0.134E+00 | 0.264E-02 | 0.139E+00       |

=====



ARIZONA PUBLIC SERVICE COMPANY  
PALO VERDE NUCLEAR GENERATING STATION  
RAW DATA SUMMARY REPORT

| SCAN NO. | DATE | TIME  | PRESS 1 | PRESS 2 | RTD #1 | RTD #2 | RTD #3 | RTD #4 | RTD #5 | RTD #6 | RTD #7 | RTD #8 | RTD #9 |
|----------|------|-------|---------|---------|--------|--------|--------|--------|--------|--------|--------|--------|--------|
| SD.244   | 148  | 12:45 | 62.922  | 63.007  | 89.760 | 90.480 | 90.630 | 89.950 | 90.620 | 91.040 | 87.430 | 87.240 | 87.780 |
| SD.245   | 148  | 13: 0 | 62.920  | 63.006  | 89.750 | 90.460 | 90.620 | 89.900 | 90.600 | 91.010 | 87.460 | 87.210 | 87.780 |
| SD.246   | 148  | 13:15 | 62.920  | 63.005  | 89.750 | 90.450 | 90.590 | 89.880 | 90.590 | 90.980 | 87.410 | 87.180 | 87.750 |
| SD.247   | 148  | 13:30 | 62.918  | 63.004  | 89.720 | 90.450 | 90.590 | 89.870 | 90.560 | 90.970 | 87.430 | 87.200 | 87.670 |
| SD.248   | 148  | 13:45 | 62.917  | 63.002  | 89.700 | 90.450 | 90.570 | 89.870 | 90.570 | 90.940 | 87.400 | 87.200 | 87.670 |
| SD.249   | 148  | 14: 0 | 62.915  | 63.001  | 89.700 | 90.400 | 90.590 | 89.870 | 90.570 | 90.950 | 87.380 | 87.180 | 87.690 |
| SD.250   | 148  | 14:15 | 62.913  | 62.999  | 89.720 | 90.430 | 90.570 | 89.850 | 90.560 | 90.940 | 87.370 | 87.180 | 87.670 |
| SD.251   | 148  | 14:30 | 62.912  | 62.998  | 89.720 | 90.430 | 90.560 | 89.850 | 90.530 | 90.940 | 87.440 | 87.180 | 87.670 |
| SD.252   | 148  | 14:45 | 62.912  | 62.998  | 89.690 | 90.390 | 90.560 | 89.820 | 90.530 | 90.920 | 87.410 | 87.150 | 87.670 |
| SD.253   | 148  | 15: 0 | 62.911  | 62.997  | 89.670 | 90.370 | 90.560 | 89.850 | 90.510 | 90.910 | 87.380 | 87.170 | 87.700 |
| SD.254   | 148  | 15:15 | 62.910  | 62.996  | 89.640 | 90.370 | 90.540 | 89.820 | 90.490 | 90.860 | 87.350 | 87.120 | 87.640 |
| SD.255   | 148  | 15:30 | 62.910  | 62.995  | 89.640 | 90.360 | 90.510 | 89.790 | 90.480 | 90.880 | 87.350 | 87.150 | 87.660 |
| SD.256   | 148  | 15:45 | 62.908  | 62.995  | 89.630 | 90.340 | 90.510 | 89.790 | 90.480 | 90.860 | 87.410 | 87.140 | 87.660 |
| SD.257   | 148  | 16: 0 | 62.908  | 62.993  | 89.630 | 90.330 | 90.490 | 89.790 | 90.480 | 90.850 | 87.320 | 87.150 | 87.660 |
| SD.258   | 148  | 16:15 | 62.906  | 62.993  | 89.630 | 90.340 | 90.490 | 89.780 | 90.460 | 90.830 | 87.320 | 87.080 | 87.580 |
| SD.259   | 148  | 16:30 | 62.906  | 62.992  | 89.640 | 90.360 | 90.530 | 89.810 | 90.490 | 90.860 | 87.310 | 87.120 | 87.670 |
| SD.260   | 148  | 16:45 | 62.905  | 62.990  | 89.630 | 90.340 | 90.490 | 89.790 | 90.450 | 90.850 | 87.310 | 87.150 | 87.670 |
| SD.261   | 148  | 17: 0 | 62.905  | 62.990  | 89.630 | 90.340 | 90.490 | 89.780 | 90.450 | 90.860 | 87.320 | 87.140 | 87.670 |
| SD.262   | 148  | 17:15 | 62.904  | 62.989  | 89.610 | 90.340 | 90.490 | 89.760 | 90.430 | 90.860 | 87.310 | 87.090 | 87.640 |
| SD.263   | 148  | 17:30 | 62.904  | 62.988  | 89.590 | 90.330 | 90.490 | 89.780 | 90.450 | 90.850 | 87.290 | 87.140 | 87.630 |
| SD.264   | 148  | 17:45 | 62.903  | 62.988  | 89.610 | 90.330 | 90.490 | 89.760 | 90.430 | 90.850 | 87.380 | 87.090 | 87.630 |
| SD.265   | 148  | 18: 0 | 62.902  | 62.986  | 89.590 | 90.310 | 90.490 | 89.750 | 90.420 | 90.850 | 87.320 | 87.110 | 87.660 |
| SD.266   | 148  | 18:15 | 62.902  | 62.985  | 89.590 | 90.300 | 90.480 | 89.750 | 90.420 | 90.830 | 87.320 | 87.120 | 87.670 |
| SD.267   | 148  | 18:30 | 62.900  | 62.984  | 89.590 | 90.280 | 90.460 | 89.760 | 90.430 | 90.830 | 87.320 | 87.120 | 87.630 |
| SD.268   | 148  | 18:45 | 62.899  | 62.983  | 89.580 | 90.280 | 90.480 | 89.730 | 90.400 | 90.830 | 87.340 | 87.120 | 87.700 |
| SD.269   | 148  | 19: 0 | 62.898  | 62.982  | 89.580 | 90.280 | 90.480 | 89.760 | 90.420 | 90.830 | 87.340 | 87.150 | 87.660 |
| SD.270   | 148  | 19:15 | 62.898  | 62.981  | 89.560 | 90.280 | 90.460 | 89.750 | 90.390 | 90.830 | 87.340 | 87.110 | 87.660 |
| SD.271   | 148  | 19:30 | 62.897  | 62.980  | 89.550 | 90.250 | 90.430 | 89.720 | 90.400 | 90.830 | 87.320 | 87.140 | 87.610 |
| SD.272   | 148  | 19:45 | 62.895  | 62.978  | 89.530 | 90.280 | 90.420 | 89.700 | 90.390 | 90.820 | 87.310 | 87.120 | 87.610 |
| SD.273   | 148  | 20: 0 | 62.894  | 62.977  | 89.550 | 90.280 | 90.400 | 89.700 | 90.400 | 90.800 | 87.320 | 87.110 | 87.600 |
| SD.274   | 148  | 20:15 | 62.892  | 62.976  | 89.530 | 90.280 | 90.400 | 89.690 | 90.370 | 90.780 | 87.290 | 87.110 | 87.500 |
| SD.275   | 148  | 20:30 | 62.891  | 62.975  | 89.530 | 90.240 | 90.400 | 89.690 | 90.390 | 90.770 | 87.320 | 87.090 | 87.630 |
| SD.276   | 148  | 20:45 | 62.890  | 62.973  | 89.520 | 90.250 | 90.400 | 89.700 | 90.370 | 90.770 | 87.320 | 87.110 | 87.570 |
| SD.277   | 148  | 21: 0 | 62.888  | 62.971  | 89.530 | 90.240 | 90.420 | 89.690 | 90.370 | 90.780 | 87.240 | 87.110 | 87.530 |
| SD.278   | 148  | 21:15 | 62.886  | 62.970  | 89.500 | 90.240 | 90.390 | 89.670 | 90.370 | 90.780 | 87.290 | 87.080 | 87.610 |
| SD.279   | 148  | 21:30 | 62.886  | 62.969  | 89.500 | 90.240 | 90.390 | 89.690 | 90.370 | 90.750 | 87.280 | 87.080 | 87.570 |
| SD.280   | 148  | 21:45 | 62.884  | 62.968  | 89.500 | 90.240 | 90.400 | 89.660 | 90.370 | 90.750 | 87.280 | 87.050 | 87.580 |
| SD.281   | 148  | 22: 0 | 62.882  | 62.966  | 89.520 | 90.220 | 90.390 | 89.670 | 90.360 | 90.770 | 87.280 | 87.050 | 87.550 |
| SD.282   | 148  | 22:15 | 62.881  | 62.964  | 89.500 | 90.220 | 90.390 | 89.660 | 90.360 | 90.780 | 87.230 | 87.020 | 87.570 |
| SD.283   | 148  | 22:30 | 62.879  | 62.963  | 89.490 | 90.210 | 90.390 | 89.670 | 90.340 | 90.770 | 87.280 | 87.000 | 87.570 |
| SD.284   | 148  | 22:45 | 62.878  | 62.961  | 89.470 | 90.190 | 90.360 | 89.660 | 90.330 | 90.750 | 87.310 | 87.050 | 87.550 |
| SD.285   | 148  | 23: 0 | 62.876  | 62.960  | 89.490 | 90.210 | 90.360 | 89.670 | 90.340 | 90.750 | 87.310 | 87.030 | 87.550 |
| SD.286   | 148  | 23:15 | 62.875  | 62.959  | 89.470 | 90.190 | 90.370 | 89.670 | 90.330 | 90.750 | 87.240 | 87.030 | 87.570 |
| SD.287   | 148  | 23:30 | 62.874  | 62.958  | 89.460 | 90.170 | 90.360 | 89.660 | 90.310 | 90.710 | 87.260 | 87.000 | 87.500 |



ARIZONA PUBLIC SERVICE COMPANY  
PALO VERDE NUCLEAR GENERATING STATION  
RAW DATA SUMMARY REPORT

| SCAN NO. | RTD #10 | RTD #11 | RTD #12 | RTD #13 | RTD #14 | RTD #15 | RTD #16 | RTD #17 | RTD #18 | RTD #19 | RTD #20 |
|----------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|
| SD.244   | 86.730  | 86.990  | 86.910  | 83.520  | 83.980  | 83.060  | 82.820  | 81.680  | 81.870  | 81.580  | 77.970  |
| SD.245   | 86.710  | 86.990  | 86.880  | 83.490  | 83.960  | 83.070  | 82.880  | 81.680  | 81.870  | 81.580  | 78.000  |
| SD.246   | 86.710  | 86.940  | 86.880  | 83.510  | 83.990  | 83.060  | 82.770  | 81.680  | 81.860  | 81.580  | 78.010  |
| SD.247   | 86.700  | 86.970  | 86.830  | 83.490  | 83.950  | 83.060  | 82.840  | 81.690  | 81.860  | 81.610  | 78.000  |
| SD.248   | 86.680  | 86.950  | 86.850  | 83.520  | 83.980  | 83.070  | 82.710  | 81.690  | 81.860  | 81.570  | 78.000  |
| SD.249   | 86.650  | 86.940  | 86.860  | 83.540  | 83.950  | 83.080  | 82.870  | 81.710  | 81.870  | 81.610  | 78.030  |
| SD.250   | 86.700  | 86.950  | 86.850  | 83.520  | 83.980  | 83.110  | 82.790  | 81.710  | 81.900  | 81.600  | 78.030  |
| SD.251   | 86.680  | 86.940  | 86.850  | 83.520  | 84.030  | 83.110  | 82.990  | 81.710  | 81.900  | 81.610  | 78.040  |
| SD.252   | 86.660  | 86.950  | 86.850  | 83.520  | 84.010  | 83.090  | 82.900  | 81.710  | 81.900  | 81.600  | 78.060  |
| SD.253   | 86.650  | 86.920  | 86.850  | 83.550  | 84.010  | 83.090  | 82.760  | 81.720  | 81.900  | 81.610  | 78.070  |
| SD.254   | 86.650  | 86.940  | 86.820  | 83.550  | 84.030  | 83.090  | 82.930  | 81.740  | 81.900  | 81.580  | 78.060  |
| SD.255   | 86.630  | 86.920  | 86.790  | 83.540  | 84.010  | 83.110  | 82.940  | 81.740  | 81.900  | 81.580  | 78.090  |
| SD.256   | 86.630  | 86.910  | 86.800  | 83.520  | 84.040  | 83.110  | 82.840  | 81.740  | 81.920  | 81.600  | 78.040  |
| SD.257   | 86.620  | 86.860  | 86.820  | 83.540  | 84.010  | 83.090  | 82.910  | 81.740  | 81.920  | 81.610  | 78.070  |
| SD.258   | 86.630  | 86.910  | 86.790  | 83.570  | 84.030  | 83.090  | 82.910  | 81.750  | 81.920  | 81.640  | 78.100  |
| SD.259   | 86.630  | 86.910  | 86.790  | 83.570  | 84.090  | 83.160  | 82.900  | 81.770  | 81.950  | 81.640  | 78.100  |
| SD.260   | 86.620  | 86.860  | 86.820  | 83.570  | 84.090  | 83.140  | 82.840  | 81.770  | 81.950  | 81.640  | 78.140  |
| SD.261   | 86.600  | 86.890  | 86.800  | 83.580  | 84.070  | 83.140  | 83.060  | 81.770  | 81.950  | 81.660  | 78.140  |
| SD.262   | 86.660  | 86.880  | 86.790  | 83.570  | 84.100  | 83.140  | 83.050  | 81.780  | 81.970  | 81.640  | 78.150  |
| SD.263   | 86.650  | 86.890  | 86.800  | 83.610  | 84.150  | 83.160  | 82.900  | 81.780  | 81.970  | 81.680  | 78.150  |
| SD.264   | 86.600  | 86.920  | 86.790  | 83.630  | 84.150  | 83.170  | 82.990  | 81.800  | 81.970  | 81.680  | 78.170  |
| SD.265   | 86.630  | 86.890  | 86.800  | 83.630  | 84.150  | 83.160  | 83.050  | 81.800  | 82.000  | 81.690  | 78.180  |
| SD.266   | 86.660  | 86.910  | 86.790  | 83.630  | 84.160  | 83.160  | 83.020  | 81.800  | 82.000  | 81.710  | 78.200  |
| SD.267   | 86.600  | 86.910  | 86.820  | 83.640  | 84.180  | 83.190  | 83.170  | 81.810  | 82.010  | 81.710  | 78.200  |
| SD.268   | 86.620  | 86.910  | 86.820  | 83.660  | 84.180  | 83.170  | 83.110  | 81.810  | 82.030  | 81.740  | 78.210  |
| SD.269   | 86.590  | 86.880  | 86.790  | 83.640  | 84.210  | 83.200  | 83.030  | 81.830  | 82.040  | 81.680  | 78.210  |
| SD.270   | 86.650  | 86.880  | 86.790  | 83.640  | 84.160  | 83.190  | 83.080  | 81.830  | 82.030  | 81.690  | 78.200  |
| SD.271   | 86.570  | 86.890  | 86.770  | 83.670  | 84.150  | 83.140  | 82.970  | 81.840  | 82.030  | 81.740  | 78.230  |
| SD.272   | 86.620  | 86.890  | 86.790  | 83.640  | 84.150  | 83.190  | 83.050  | 81.840  | 82.040  | 81.750  | 78.230  |
| SD.273   | 86.630  | 86.890  | 86.790  | 83.640  | 84.130  | 83.190  | 83.050  | 81.840  | 82.040  | 81.710  | 78.240  |
| SD.274   | 86.590  | 86.850  | 86.790  | 83.610  | 84.120  | 83.230  | 83.110  | 81.840  | 82.060  | 81.740  | 78.240  |
| SD.275   | 86.560  | 86.850  | 86.760  | 83.600  | 84.120  | 83.200  | 83.160  | 81.840  | 82.060  | 81.800  | 78.260  |
| SD.276   | 86.560  | 86.850  | 86.760  | 83.610  | 84.120  | 83.170  | 83.050  | 81.860  | 82.040  | 81.780  | 78.210  |
| SD.277   | 86.540  | 86.830  | 86.740  | 83.600  | 84.120  | 83.200  | 83.000  | 81.870  | 82.060  | 81.740  | 78.240  |
| SD.278   | 86.600  | 86.820  | 86.740  | 83.610  | 84.100  | 83.190  | 82.930  | 81.870  | 82.060  | 81.710  | 78.240  |
| SD.279   | 86.570  | 86.820  | 86.760  | 83.610  | 84.070  | 83.200  | 82.990  | 81.890  | 82.070  | 81.750  | 78.290  |
| SD.280   | 86.570  | 86.830  | 86.760  | 83.630  | 84.090  | 83.220  | 82.840  | 81.890  | 82.090  | 81.750  | 78.270  |
| SD.281   | 86.510  | 86.850  | 86.760  | 83.610  | 84.130  | 83.190  | 82.960  | 81.890  | 82.090  | 81.780  | 78.290  |
| SD.282   | 86.500  | 86.800  | 86.730  | 83.640  | 84.070  | 83.190  | 83.140  | 81.890  | 82.070  | 81.740  | 78.290  |
| SD.283   | 86.530  | 86.800  | 86.730  | 83.640  | 84.070  | 83.220  | 83.030  | 81.890  | 82.090  | 81.770  | 78.270  |
| SD.284   | 86.540  | 86.770  | 86.740  | 83.640  | 84.120  | 83.190  | 82.910  | 81.890  | 82.090  | 81.800  | 78.290  |
| SD.285   | 86.530  | 86.800  | 86.710  | 83.660  | 84.070  | 83.190  | 83.090  | 81.890  | 82.100  | 81.800  | 78.300  |
| SD.286   | 86.530  | 86.790  | 86.680  | 83.630  | 84.060  | 83.190  | 82.840  | 81.900  | 82.100  | 81.830  | 78.330  |
| SD.287   | 86.540  | 86.760  | 86.700  | 83.660  | 84.040  | 83.190  | 83.060  | 81.900  | 82.100  | 81.800  | 78.320  |





7.

1. 1. 1.

2. 2. 2.

3. 3. 3.

4. 4. 4.

5. 5. 5.

6. 6. 6.

7. 7. 7.

ARIZONA PUBLIC SERVICE COMPANY  
PALO VERDE NUCLEAR GENERATING STATION  
RAW DATA SUMMARY REPORT

| SCAN NO. | RTD #21 | RTD #22 | RTD #23 | RTD #24 | DEW CELL #1 | DEW CELL #2 | DEW CELL #3 | DEW CELL #4 | DEW CELL #5 | DEW CELL #6 |
|----------|---------|---------|---------|---------|-------------|-------------|-------------|-------------|-------------|-------------|
| SD.244   | 77.620  | 77.600  | 77.650  | 78.030  | 72.580      | 72.380      | 84.300      | 70.490      | 68.810      | 70.540      |
| SD.245   | 77.630  | 77.600  | 77.630  | 78.010  | 72.630      | 72.540      | 84.300      | 70.490      | 68.800      | 70.610      |
| SD.246   | 77.630  | 77.600  | 77.630  | 78.010  | 72.490      | 72.630      | 84.300      | 70.480      | 68.800      | 70.610      |
| SD.247   | 77.630  | 77.600  | 77.650  | 78.030  | 72.540      | 72.540      | 84.280      | 70.480      | 68.780      | 70.600      |
| SD.248   | 77.630  | 77.620  | 77.650  | 78.040  | 72.570      | 72.490      | 84.250      | 70.400      | 68.750      | 70.580      |
| SD.249   | 77.630  | 77.630  | 77.650  | 78.030  | 72.540      | 72.540      | 84.250      | 70.460      | 68.770      | 70.570      |
| SD.250   | 77.660  | 77.630  | 77.660  | 78.060  | 71.860      | 72.470      | 84.250      | 70.400      | 68.750      | 70.580      |
| SD.251   | 77.660  | 77.630  | 77.680  | 78.060  | 72.550      | 72.350      | 84.250      | 70.400      | 68.750      | 70.570      |
| SD.252   | 77.680  | 77.660  | 77.680  | 78.070  | 72.180      | 72.260      | 84.250      | 70.430      | 68.720      | 70.570      |
| SD.253   | 77.680  | 77.650  | 77.690  | 78.090  | 72.380      | 72.150      | 84.240      | 70.370      | 68.720      | 70.520      |
| SD.254   | 77.690  | 77.660  | 77.690  | 78.070  | 72.540      | 72.140      | 84.220      | 70.380      | 68.720      | 70.470      |
| SD.255   | 77.680  | 77.660  | 77.680  | 78.100  | 72.670      | 72.250      | 84.220      | 70.350      | 68.740      | 70.510      |
| SD.256   | 77.690  | 77.660  | 77.690  | 78.100  | 72.400      | 72.120      | 84.210      | 70.380      | 68.690      | 70.470      |
| SD.257   | 77.710  | 77.680  | 77.690  | 78.120  | 72.370      | 72.120      | 84.210      | 70.290      | 68.670      | 70.470      |
| SD.258   | 77.720  | 77.690  | 77.690  | 78.100  | 72.340      | 72.170      | 84.210      | 70.310      | 68.660      | 70.480      |
| SD.259   | 77.740  | 77.710  | 77.720  | 78.140  | 72.310      | 72.210      | 84.210      | 70.290      | 68.690      | 70.440      |
| SD.260   | 77.750  | 77.710  | 77.720  | 78.140  | 72.310      | 72.170      | 84.190      | 70.260      | 68.670      | 70.440      |
| SD.261   | 77.740  | 77.720  | 77.750  | 78.150  | 72.340      | 72.280      | 84.210      | 70.290      | 68.630      | 70.440      |
| SD.262   | 77.770  | 77.740  | 77.750  | 78.150  | 72.260      | 72.280      | 84.190      | 70.280      | 68.630      | 70.440      |
| SD.263   | 77.750  | 77.740  | 77.750  | 78.150  | 72.230      | 72.410      | 84.190      | 70.280      | 68.610      | 70.430      |
| SD.264   | 77.770  | 77.740  | 77.770  | 78.170  | 72.150      | 72.320      | 84.210      | 70.230      | 68.630      | 70.410      |
| SD.265   | 77.780  | 77.750  | 77.750  | 78.180  | 72.170      | 72.380      | 84.190      | 70.230      | 68.610      | 70.370      |
| SD.266   | 77.780  | 77.770  | 77.770  | 78.180  | 72.180      | 72.280      | 84.190      | 70.200      | 68.610      | 70.370      |
| SD.267   | 77.800  | 77.780  | 77.780  | 78.180  | 72.280      | 72.200      | 84.190      | 70.220      | 68.600      | 70.380      |
| SD.268   | 77.800  | 77.780  | 77.780  | 78.210  | 72.250      | 72.230      | 84.190      | 70.230      | 68.570      | 70.320      |
| SD.269   | 77.810  | 77.780  | 77.800  | 78.210  | 72.310      | 72.280      | 84.210      | 70.190      | 68.570      | 70.350      |
| SD.270   | 77.810  | 77.800  | 77.810  | 78.210  | 72.150      | 72.280      | 84.190      | 70.220      | 68.570      | 70.320      |
| SD.271   | 77.810  | 77.810  | 77.810  | 78.230  | 72.380      | 72.250      | 84.190      | 70.170      | 68.550      | 70.290      |
| SD.272   | 77.810  | 77.810  | 77.800  | 78.230  | 72.120      | 72.260      | 84.190      | 70.110      | 68.550      | 70.290      |
| SD.273   | 77.830  | 77.810  | 77.800  | 78.240  | 72.110      | 72.210      | 84.190      | 70.200      | 68.550      | 70.290      |
| SD.274   | 77.860  | 77.830  | 77.830  | 78.260  | 72.050      | 72.120      | 84.180      | 70.170      | 68.550      | 70.260      |
| SD.275   | 77.860  | 77.810  | 77.810  | 78.260  | 72.080      | 72.140      | 84.180      | 70.120      | 68.510      | 70.220      |
| SD.276   | 77.860  | 77.830  | 77.850  | 78.260  | 72.200      | 72.030      | 84.160      | 70.110      | 68.510      | 70.250      |
| SD.277   | 77.880  | 77.850  | 77.850  | 78.270  | 72.340      | 71.970      | 84.160      | 70.110      | 68.520      | 70.220      |
| SD.278   | 77.860  | 77.850  | 77.880  | 78.270  | 72.580      | 71.890      | 84.150      | 70.060      | 68.490      | 70.230      |
| SD.279   | 77.910  | 77.860  | 77.880  | 78.270  | 72.280      | 71.850      | 84.150      | 70.110      | 68.490      | 70.190      |
| SD.280   | 77.910  | 77.890  | 77.910  | 78.300  | 71.940      | 71.910      | 84.150      | 70.090      | 68.490      | 70.190      |
| SD.281   | 77.890  | 77.890  | 77.890  | 78.300  | 72.030      | 71.910      | 84.130      | 70.060      | 68.480      | 70.140      |
| SD.282   | 77.910  | 77.880  | 77.890  | 78.300  | 72.340      | 71.920      | 84.130      | 70.080      | 68.480      | 70.120      |
| SD.283   | 77.910  | 77.880  | 77.910  | 78.290  | 72.350      | 71.910      | 84.120      | 70.050      | 68.430      | 70.110      |
| SD.284   | 77.920  | 77.910  | 77.920  | 78.330  | 72.110      | 71.710      | 84.120      | 70.050      | 68.430      | 70.120      |
| SD.285   | 77.920  | 77.890  | 77.910  | 78.330  | 71.970      | 71.730      | 84.120      | 70.080      | 68.380      | 70.090      |
| SD.286   | 77.920  | 77.910  | 77.920  | 78.320  | 71.880      | 71.790      | 84.100      | 69.990      | 68.430      | 70.050      |
| SD.287   | 77.950  | 77.920  | 77.920  | 78.320  | 71.940      | 71.740      | 84.090      | 69.960      | 68.380      | 70.050      |



227

228

229


ARIZONA PUBLIC SERVICE COMPANY  
PALO VERDE NUCLEAR GENERATING STATION  
RELATIVE HUMIDITY PROGRAM

| SCAN NO. | AVERAGE DRY POINT<br>TEMPERATURE<br>(F) | AVERAGE CONTAINMENT<br>TEMPERATURE<br>(F) | AVERAGE VAPOR<br>PRESSURE<br>(PSIA) | AVERAGE RELATIVE<br>HUMIDITY<br>(%) |
|----------|---|---|-------------------------------------|-------------------------------------|
| SD.244   | 70.963                                  | 85.147                                    | 0.374                               | 62.631                              |
| SD.245   | 70.996                                  | 85.137                                    | 0.374                               | 62.721                              |
| SD.246   | 70.984                                  | 85.126                                    | 0.374                               | 62.717                              |
| SD.247   | 70.970                                  | 85.119                                    | 0.374                               | 62.703                              |
| SD.248   | 70.940                                  | 85.118                                    | 0.374                               | 62.639                              |
| SD.249   | 70.958                                  | 85.118                                    | 0.374                               | 62.679                              |
| SD.250   | 70.797                                  | 85.123                                    | 0.372                               | 62.324                              |
| SD.251   | 70.907                                  | 85.127                                    | 0.373                               | 62.550                              |
| SD.252   | 70.817                                  | 85.119                                    | 0.372                               | 62.374                              |
| SD.253   | 70.812                                  | 85.120                                    | 0.372                               | 62.363                              |
| SD.254   | 70.837                                  | 85.106                                    | 0.372                               | 62.444                              |
| SD.255   | 70.886                                  | 85.104                                    | 0.373                               | 62.554                              |
| SD.256   | 70.800                                  | 85.104                                    | 0.372                               | 62.369                              |
| SD.257   | 70.771                                  | 85.099                                    | 0.372                               | 62.318                              |
| SD.258   | 70.775                                  | 85.097                                    | 0.372                               | 62.331                              |
| SD.259   | 70.775                                  | 85.123                                    | 0.372                               | 62.280                              |
| SD.260   | 70.757                                  | 85.117                                    | 0.371                               | 62.253                              |
| SD.261   | 70.779                                  | 85.121                                    | 0.372                               | 62.291                              |
| SD.262   | 70.761                                  | 85.117                                    | 0.371                               | 62.261                              |
| SD.263   | 70.775                                  | 85.124                                    | 0.372                               | 62.276                              |
| SD.264   | 70.731                                  | 85.129                                    | 0.371                               | 62.174                              |
| SD.265   | 70.735                                  | 85.128                                    | 0.371                               | 62.184                              |
| SD.266   | 70.711                                  | 85.132                                    | 0.371                               | 62.125                              |
| SD.267   | 70.719                                  | 85.134                                    | 0.371                               | 62.139                              |
| SD.268   | 70.703                                  | 85.139                                    | 0.371                               | 62.094                              |
| SD.269   | 70.722                                  | 85.139                                    | 0.371                               | 62.135                              |
| SD.270   | 70.691                                  | 85.134                                    | 0.371                               | 62.079                              |
| SD.271   | 70.710                                  | 85.127                                    | 0.371                               | 62.133                              |
| SD.272   | 70.649                                  | 85.128                                    | 0.370                               | 62.001                              |
| SD.273   | 70.655                                  | 85.127                                    | 0.370                               | 62.018                              |
| SD.274   | 70.614                                  | 85.124                                    | 0.370                               | 61.936                              |
| SD.275   | 70.597                                  | 85.121                                    | 0.369                               | 61.907                              |
| SD.276   | 70.603                                  | 85.117                                    | 0.369                               | 61.927                              |
| SD.277   | 70.615                                  | 85.114                                    | 0.370                               | 61.957                              |
| SD.278   | 70.632                                  | 85.115                                    | 0.370                               | 61.991                              |
| SD.279   | 70.567                                  | 85.118                                    | 0.369                               | 61.850                              |
| SD.280   | 70.508                                  | 85.123                                    | 0.368                               | 61.716                              |
| SD.281   | 70.508                                  | 85.120                                    | 0.368                               | 61.720                              |
| SD.282   | 70.571                                  | 85.110                                    | 0.369                               | 61.874                              |
| SD.283   | 70.552                                  | 85.113                                    | 0.369                               | 61.828                              |
| SD.284   | 70.468                                  | 85.116                                    | 0.368                               | 61.645                              |
| SD.285   | 70.435                                  | 85.116                                    | 0.367                               | 61.575                              |
| SD.286   | 70.412                                  | 85.112                                    | 0.367                               | 61.537                              |
| SD.287   | 70.398                                  | 85.103                                    | 0.367                               | 61.523                              |



\_\_\_\_\_

CLRT




五、

4.

4

6-10-1944.


CLRT







1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12  
13  
14  
15  
16  
17  
18  
19  
20  
21  
22  
23  
24  
25  
26  
27  
28  
29  
30  
31  
32  
33  
34  
35  
36  
37  
38  
39  
40  
41  
42  
43  
44  
45  
46  
47  
48  
49  
50  
51  
52  
53  
54  
55  
56  
57  
58  
59  
60  
61  
62  
63  
64  
65  
66  
67  
68  
69  
70  
71  
72  
73  
74  
75  
76  
77  
78  
79  
80  
81  
82  
83  
84  
85  
86  
87  
88  
89  
90  
91  
92  
93  
94  
95  
96  
97  
98  
99  
100

CLRT






CLRT






CLRT






CLRT






[illegible]


CLRT




1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12  
13  
14  
15  
16  
17  
18  
19  
20  
21  
22  
23  
24  
25  
26  
27  
28  
29  
30  
31  
32  
33  
34  
35  
36  
37  
38  
39  
40  
41  
42  
43  
44  
45  
46  
47  
48  
49  
50  
51  
52  
53  
54  
55  
56  
57  
58  
59  
60  
61  
62  
63  
64  
65  
66  
67  
68  
69  
70  
71  
72  
73  
74  
75  
76  
77  
78  
79  
80  
81  
82  
83  
84  
85  
86  
87  
88  
89  
90  
91  
92  
93  
94  
95  
96  
97  
98  
99  
100

CLRT





CLRT






4.

GENERAL






ARIZONA PUBLIC SERVICE COMPANY  
PALO VERDE NUCLEAR GENERATING STATION  
PRESSURE GAUGE CALIBRATION PROGRAM

| CALIBRATION POINT | TRUE PRESSURE | PRESSURE GAUGE 1 |                       |                     | PRESSURE GAUGE 2 |                       |                     |
|-------------------|---------------|------------------|-----------------------|---------------------|------------------|-----------------------|---------------------|
|                   |               | GAUGE READING    | MULTIPLICATION FACTOR | CORRECTION CONSTANT | GAUGE READING    | MULTIPLICATION FACTOR | CORRECTION CONSTANT |
| 1                 | 0.000         | 0.000            |                       |                     | 0.000            |                       |                     |
| 2                 | 5.000         | 4.905            | 1.01937               | 0.000               | 4.951            | 1.00990               | 0.000               |
| 3                 | 10.000        | 9.811            | 1.01916               | 0.001               | 9.905            | 1.00929               | 0.003               |
| 4                 | 14.984        | 14.718           | 1.01569               | 0.035               | 14.834           | 1.01116               | -0.016              |
| 5                 | 19.973        | 19.622           | 1.01733               | 0.011               | 19.751           | 1.01464               | -0.067              |
| 6                 | 24.972        | 24.550           | 1.01441               | 0.068               | 24.692           | 1.01174               | -0.010              |
| 7                 | 29.972        | 29.471           | 1.01543               | 0.043               | 29.626           | 1.01338               | -0.050              |
| 8                 | 34.989        | 34.430           | 1.01231               | 0.135               | 34.580           | 1.01272               | -0.031              |
| 9                 | 39.983        | 39.360           | 1.01298               | 0.112               | 39.515           | 1.01196               | -0.004              |
| 10                | 44.977        | 44.300           | 1.01093               | 0.193               | 44.444           | 1.01319               | -0.053              |
| 11                | 49.971        | 49.240           | 1.01093               | 0.193               | 49.356           | 1.01669               | -0.209              |
| 12                | 54.965        | 54.177           | 1.01155               | 0.162               | 54.279           | 1.01442               | -0.097              |
| 13                | 59.959        | 59.129           | 1.00848               | 0.329               | 59.232           | 1.00828               | 0.237               |
| 14                | 64.951        | 64.082           | 1.00787               | 0.364               | 64.159           | 1.01319               | -0.054              |
| 15                | 69.945        | 69.041           | 1.00706               | 0.417               | 69.102           | 1.01032               | 0.130               |
| 16                | 74.990        | 74.067           | 1.00378               | 0.643               | 74.106           | 1.00819               | 0.277               |
| 17                | 79.984        | 79.041           | 1.00402               | 0.625               | 79.059           | 1.00820               | 0.270               |
| 18                | 84.978        | 84.014           | 1.00422               | 0.609               | 84.040           | 1.00261               | 0.719               |
| 19                | 89.972        | 88.994           | 1.00281               | 0.728               | 89.053           | 0.99621               | 1.256               |
| 20                | 94.963        | 93.987           | 0.99960               | 1.014               | 94.053           | 0.99820               | 1.079               |
| 21                | 100.007       | 99.036           | 0.99901               | 1.069               | 99.122           | 0.99507               | 1.374               |

[illegible]



ARIZONA PUBLIC SERVICE COMPANY  
PALO VERDE NUCLEAR GENERATING STATION  
ILRT SUB-VOLUME WEIGHTING PROGRAM

| DAS<br>CHANNEL NO. | TYPE OF<br>SENSOR | CONTAINMENT<br>WEIGHTING FACTOR(%) | DAS<br>CHANNEL NO. | TYPE OF<br>SENSOR | CONTAINMENT<br>WEIGHTING FACTOR(%) |
|--------------------|-------------------|------------------------------------|--------------------|-------------------|------------------------------------|
| 1                  | RTDH 1            | 4.83                               | 2                  | RTDH 2            | 4.83                               |
| 3                  | RTDH 3            | 4.83                               | 4                  | RTDH 4            | 4.83                               |
| 5                  | RTDH 5            | 4.83                               | 6                  | RTDH 6            | 4.83                               |
| 7                  | RTDH 7            | 4.33                               | 8                  | RTDH 8            | 4.33                               |
| 9                  | RTDH 9            | 4.33                               | 10                 | RTDH10            | 4.33                               |
| 11                 | RTDH11            | 4.33                               | 12                 | RTDH12            | 4.33                               |
| 13                 | RTDH13            | 5.02                               | 14                 | RTDH14            | 5.02                               |
| 15                 | RTDH15            | 5.02                               | 16                 | RTDH16            | 00.00                              |
| 17                 | RTDH17            | 3.41                               | 18                 | RTDH18            | 3.41                               |
| 19                 | RTDH19            | 3.41                               | 20                 | RTDH20            | 3.95                               |
| 21                 | RTDH21            | 3.95                               | 22                 | RTDH22            | 3.95                               |
| 23                 | RTDH23            | 3.95                               | 24                 | RTDH24            | 3.95                               |
| 25                 | DEW CELL# 1       | 19.62                              | 26                 | DEW CELL# 2       | 19.62                              |
| 27                 | DEW CELL# 3       | 00.00                              | 28                 | DEW CELL# 4       | 20.52                              |
| 29                 | DEW CELL# 5       | 20.12                              | 30                 | DEW CELL# 6       | 20.12                              |

FAULTY PRESSURE GAUGE-- 2.  
THE CONTAINMENT VOLUME IS 0.2600E+07 CUBIC FEET  
THE NUMBER OF RTDS IN USE ARE 23.  
THE TOTAL PERCENT FOR RTDS IS 100.000 %  
THE NUMBER OF DEW CELLS IN USE IS 5.  
THE TOTAL PERCENT FOR DEW CELLS IS 100.000 %



APPENDIX B

Type "B" and "C" Test Results



1.

FIRST SURVEILLANCE TEST



100

100

100

100

100

100

100

100

100

100

## FIRST SURVEILLANCE TEST

MECHANICAL PENETRATIONS

| PENETRATION<br>NUMBER | COMPONENT<br>ID. NO | AS FOUND        |                | AS LEFT         |                |
|-----------------------|---------------------|-----------------|----------------|-----------------|----------------|
|                       |                     | LEAKAGE<br>SCCM | DATE<br>TESTED | LEAKAGE<br>SCCM | DATE<br>TESTED |
| 6                     | PDWEV061            | 200             | 10-16-85       | 0               | 10-25-85       |
| 6                     | PDWEV062            | 0               | 10-25-85       | 0               | 10-25-85       |
| 7                     | PFPEV089            | 660             | 12-5-85        | 0               | 12-6-85        |
| 7                     | PFPEV090            | 120             | 12-5-85        | 24.5            | 2-15-86        |
| 9                     | JRDAUV0023          | 0               | 10-25-85       | 0               | 10-25-85       |
| 9                     | JRDBUV0024          | 0               | 10-25-85       | 0               | 10-25-85       |
| 9                     | JRDBUV0407          | 0               | 10-25-85       | 0               | 10-25-85       |
| 21                    | PSIAV164            | 0               | 9-25-85        | 0               | 9-25-85        |
| 21                    | JSIAUV0672          | 0               | 9-27-85        | 0               | 9-27-85        |
| 22                    | PSIBV165            | 100             | 9-26-85        | 24.5            | 1-8-86         |
| 22                    | JSIBUV0671          | 0               | 9-26-85        | 0               | 9-26-85        |
| 25A                   | JHCBUV0044          | 0               | 10-17-85       | 0               | 10-17-85       |
| 25A                   | JHCAUV0045          | 0               | 10-17-85       | 0               | 10-17-85       |
| 25B                   | JHCAUV0046          | 0               | 10-17-85       | 0               | 10-17-85       |
| 25B                   | JHCBUV0047          | 0               | 10-17-85       | 0               | 10-17-85       |
| 26                    | JSIDUV0654          | 0               | 10-3-85        | 0               | 10-3-85        |
| 26                    | JSIBUV0656          | 0               | 10-3-85        | 0               | 10-3-85        |
| 26                    | JSIBHV0690          | 0               | 10-3-85        | 0               | 10-3-85        |
| 26                    | JSIBPSV0189         | 0               | 10-1-85        | 0               | 10-1-85        |
| 27                    | JSICUV0653          | 0               | 10-8-85        | 0               | 10-8-85        |

1. The first part of the report is a general introduction to the subject of the study. It discusses the importance of the study and the objectives of the research. It also provides a brief overview of the methodology used in the study.

## FIRST SURVEILLANCE TEST

MECHANICAL PENETRATIONS


| PENETRATION<br>NUMBER | COMPONENT<br>ID. NO | AS FOUND        |                | AS LEFT         |                |
|-----------------------|---------------------|-----------------|----------------|-----------------|----------------|
|                       |                     | LEAKAGE<br>SCCM | DATE<br>TESTED | LEAKAGE<br>SCCM | DATE<br>TESTED |
| 27                    | JSIAUV0655          | 0               | 02-09-86       | 0               | 02-09-86       |
| 27                    | JSIAHV0691          | 0               | 10-02-85       | 0               | 10-02-85       |
| 27                    | JSIAPSV0179         | 0               | 10-02-85       | 0               | 10-02-85       |
| 28                    | JSIAUV0682          | 0               | 10-9-85        | 0               | 10-09-85       |
| 28                    | PSIEV463            | 0               | 10-09-85       | 0               | 10-09-85       |
| 28                    | JSIEPSV0474         | 0               | 10-09-85       | 0               | 10-09-85       |
| 29                    | PGAEV015            | 0               | 10-21-85       | 0               | 10-21-85       |
| 29                    | JGAAUV0002          | 0               | 10-21-85       | 0               | 10-21-85       |
| 30                    | PGAEV011            | 70              | 10-11-85       | 3               | 11-05-85       |
| 30                    | JGAAUV0001          | 3.5             | 10-11-85       | 3.5             | 10-11-85       |
| 31                    | PIAEV021            | 40              | 11-06-85       | 0               | 12-30-85       |
| 31                    | JIAAUV0002          | 0               | 11-06-85       | 0               | 11-06-85       |
| 33                    | PNCEV118            | 0               | 10-04-85       | 0               | 02-15-86       |
| 33                    | JNCBUV0401          | 0               | 10-04-85       | 0               | 10-04-85       |
| 34                    | JNCAUV0402          | 0               | 10-07-85       | 0               | 10-07-85       |
| 34                    | JNCBUV0403          | >6600           | 10-04-85       | 0               | 03-05-86       |
| 35                    | JHPAUV0001          | 0               | 10-18-85       | 0               | 10-18-85       |
| 35                    | JHPAUV0003          | 0               | 10-18-85       | 0               | 10-18-85       |
| 35                    | JHPAUV0007A         | 0               | 10-18-85       | 0               | 10-18-85       |
| 35                    | JHPAUV0024          | 0               | 02-11-86       | 0               | 02-11-86       |

1. The first part of the report is a general introduction to the subject of the study. It discusses the importance of the study and the objectives of the research. It also provides a brief overview of the methodology used in the study.

## FIRST SURVEILLANCE TEST

MECHANICAL PENETRATIONS

| PENETRATION<br>NUMBER | COMPONENT<br>ID. NO | AS FOUND        |                | AS LEFT         |                |
|-----------------------|---------------------|-----------------|----------------|-----------------|----------------|
|                       |                     | LEAKAGE<br>SCCM | DATE<br>TESTED | LEAKAGE<br>SCCM | DATE<br>TESTED |
| 36                    | JHPBUV0002          | 700             | 10-16-85       | 0               | 11-26-85       |
| 36                    | JHPBUV0004          | 0               | 10-16-85       | 0               | 10-16-85       |
| 36                    | JHPBHVO008A         | 0               | 10-16-85       | 0               | 10-16-85       |
| 38                    | PHPAV002            | 660             | 10-18-85       | 0               | 11-26-85       |
| 38                    | JHPAUV0005          | 120             | 10-18-85       | 0               | 11-26-85       |
| 38                    | JHPAHV0007B         | 0               | 10-18-85       | 0               | 10-18-85       |
| 38                    | JHPAUV0023          | 0               | 02-11-86       | 0               | 02-11-86       |
| 39                    | PHPBV004            | 45              | 10-17-85       | 0               | 11-26-85       |
| 39                    | JHPBUV0006          | 30              | 10-17-85       | 0               | 11-26-85       |
| 39                    | JHPBHVO008B         | 0               | 10-17-85       | 0               | 10-17-85       |
| 40                    | JHCHAUVO516         | 0               | 10-09-85       | 0               | 10-09-85       |
| 40                    | JCHBUVO523          | 0               | 10-10-85       | 0               | 10-10-85       |
| 40                    | JCHBUVO924          | 0               | 10-10-85       | 0               | 10-10-85       |
| 41                    | PCHEVM70            | 0               | 10-07-85       | 0               | 10-07-85       |
| 41                    | JCHAHVO524          | 0               | 10-07-85       | 0               | 10-07-85       |
| 41                    | PCHEV854            | 0               | 10-07-85       | 0               | 10-07-85       |
| 42A                   | JSSBUVO201          | 0               | 10-11-85       | 0               | 10-11-85       |
| 42A                   | JSSAUV0204          | 0               | 10-10-85       | 0               | 10-10-85       |
| 42B                   | JSSBUVO202          | 0               | 10-11-85       | 0               | 10-11-85       |
| 42B                   | JSSAUV0205          | 0               | 10-10-85       | 0               | 10-10-85       |



## FIRST SURVEILLANCE TEST

MECHANICAL PENETRATIONS

| PENETRATION<br>NUMBER | COMPONENT<br>ID. NO | AS FOUND        |                   | AS LEFT         |                |
|-----------------------|---------------------|-----------------|-------------------|-----------------|----------------|
|                       |                     | LEAKAGE<br>SCCM | DATE<br>TESTED    | LEAKAGE<br>SCCM | DATE<br>TESTED |
| 42C                   | JSSBUV0200          | 0               | 10-11-85          | 0               | 10-11-85       |
| 42C                   | JSSAUV0203          | 0               | 10-11-85          | 0               | 10-11-85       |
| 43                    | JCHBUV0505          | 0               | 10-8-85           | 0               | 10-8-85        |
| 43                    | JCHAUUV0506         | 0               | 10-8-85           | 0               | 10-8-85        |
| 44                    | JCHAUUV0560         | 0               | 9-30-85           | 0               | 9-30-85        |
| 44                    | JCHBUV0561          | 0               | 10-1-85           | 0               | 10-1-85        |
| 45                    | PCHNV494            | 0               | 9-30-85           | 0               | 9-30-85        |
| 45                    | JCHAUUV0580         | 0               | 9-30-85           | 0               | 9-30-85        |
| 45                    | JCHAUUV0715         | 0               | 9-30-85           | 0               | 9-30-85        |
| 50                    | PPCEV070            | 0               | 10-15-85          | 0               | 10-15-85       |
| 50                    | PPCEV071            | 0               | 10-15-85          | 0               | 10-15-85       |
| 51                    | PPCEV075            | 0               | 1-16-86           | 0               | 1-16-86        |
| 51                    | PPCEV076            | 0               | 1-16-86           | 0               | 1-16-86        |
| 52                    | JGRAUV0001          | 0               | 10-14-85          | 0               | 10-14-85       |
| 52                    | JGRBUV0002          | 0               | 10-14-85          | 0               | 10-14-85       |
| 53 (1)                | MPCEU53             | 0               | 1-29-86           | 0               | 1-29-86        |
| 56                    | JCPAUV0002A         | 0(a)            | every<br>6 months | 0               | N/A            |
| 56                    | JCPBUV0003A         | 0(a)            | every<br>6 months | 0               | N/A            |
| 57                    | JCPAUV0003B         | 0(a)            | every<br>6 months | 0               | N/A            |
| 57                    | JCPBUV0003B         | 0(a)            | every<br>6 months | 0               | N/A            |



1. 2. 3. 4. 5. 6. 7. 8. 9. 10. 11. 12. 13. 14. 15. 16. 17. 18. 19. 20. 21. 22. 23. 24. 25. 26. 27. 28. 29. 30. 31. 32. 33. 34. 35. 36. 37. 38. 39. 40. 41. 42. 43. 44. 45. 46. 47. 48. 49. 50. 51. 52. 53. 54. 55. 56. 57. 58. 59. 60. 61. 62. 63. 64. 65. 66. 67. 68. 69. 70. 71. 72. 73. 74. 75. 76. 77. 78. 79. 80. 81. 82. 83. 84. 85. 86. 87. 88. 89. 90. 91. 92. 93. 94. 95. 96. 97. 98. 99. 100.

101. 102. 103. 104. 105. 106. 107. 108. 109. 110. 111. 112. 113. 114. 115. 116. 117. 118. 119. 120. 121. 122. 123. 124. 125. 126. 127. 128. 129. 130. 131. 132. 133. 134. 135. 136. 137. 138. 139. 140. 141. 142. 143. 144. 145. 146. 147. 148. 149. 150. 151. 152. 153. 154. 155. 156. 157. 158. 159. 160. 161. 162. 163. 164. 165. 166. 167. 168. 169. 170. 171. 172. 173. 174. 175. 176. 177. 178. 179. 180. 181. 182. 183. 184. 185. 186. 187. 188. 189. 190. 191. 192. 193. 194. 195. 196. 197. 198. 199. 200.

201. 202. 203. 204. 205. 206. 207. 208. 209. 210. 211. 212. 213. 214. 215. 216. 217. 218. 219. 220. 221. 222. 223. 224. 225. 226. 227. 228. 229. 230. 231. 232. 233. 234. 235. 236. 237. 238. 239. 240. 241. 242. 243. 244. 245. 246. 247. 248. 249. 250. 251. 252. 253. 254. 255. 256. 257. 258. 259. 260. 261. 262. 263. 264. 265. 266. 267. 268. 269. 270. 271. 272. 273. 274. 275. 276. 277. 278. 279. 280. 281. 282. 283. 284. 285. 286. 287. 288. 289. 290. 291. 292. 293. 294. 295. 296. 297. 298. 299. 300.

## FIRST SURVEILLANCE TEST

MECHANICAL PENETRATIONS

| PENETRATION<br>NUMBER | COMPONENT<br>ID. NO | AS FOUND        |                   | AS LEFT         |                |
|-----------------------|---------------------|-----------------|-------------------|-----------------|----------------|
|                       |                     | LEAKAGE<br>SCCM | DATE<br>TESTED    | LEAKAGE<br>SCCM | DATE<br>TESTED |
| 58 (2)                | MCLEU58             | 0               | 12-26-85          | 0               | 12-26-85       |
| 59                    | PIAEV072            | 0               | 10-22-85          | 0               | 10-22-85       |
| 59                    | PIAEV073            | 1600            | 10-22-85          | 0               | 2-15-86        |
| 60                    | PWCEV039            | 660             | 10-15-85          | 0               | 2-15-86        |
| 60                    | JWCBUV0063          | 200             | 10-15-85          | 0               | 11-6-85        |
| 61                    | JWCBUV0061          | 0               | 10-16-85          | 0               | 10-16-85       |
| 61                    | JWCAUV0062          | >6600           | 10-16-85          | 24.5            | 2-12-86        |
| 62B (3)               | MCLEU62B            | 0               | 10-22-85          | 0               | 10-22-85       |
| 62C (4)               | MCLEU62C            | 0               | 10-22-85          | 0               | 10-22-85       |
| 67                    | PSIBV533            | 0               | 9-24-85           | 0               | 9-24-85        |
| 67                    | JSIDHV0331          | 0               | 9-24-85           | 0               | 9-24-85        |
| 72                    | PCHNV835            | 0               | 10-2-85           | 0               | 10-2-85        |
| 72                    | JCHBHV0255          | 0               | 10-8-85           | 0               | 10-8-85        |
| 77                    | PSIAV523            | >6600           | 9-24-85           | 8               | 12-10-85       |
| 77                    | JSICHV0321          | 0               | 9-27-85           | 0               | 9-27-85        |
| 78                    | JCPAUV0004A         | 0(a)            | every 92d         | 0               | N/A            |
| 78                    | JCPBUV0005A         | 0(a)            | every 92d         | 0               | N/A            |
| 79                    | JCPAUV0004B         | 0(a)            | every 92d         | 0               | N/A            |
| 79                    | JCPBUV0005B         | 0(a)            | every 92d         | 0               | N/A            |
| L-1 (5)               | CZCNM02             | 0(a)            | every<br>6 months | 0               | N/A            |

11  
12  
13  
14  
15  
16  
17  
18  
19  
20  
21  
22  
23  
24  
25  
26  
27  
28  
29  
30  
31  
32  
33  
34  
35  
36  
37  
38  
39  
40  
41  
42  
43  
44  
45  
46  
47  
48  
49  
50  
51  
52  
53  
54  
55  
56  
57  
58  
59  
60  
61  
62  
63  
64  
65  
66  
67  
68  
69  
70  
71  
72  
73  
74  
75  
76  
77  
78  
79  
80  
81  
82  
83  
84  
85  
86  
87  
88  
89  
90  
91  
92  
93  
94  
95  
96  
97  
98  
99  
100

101  
102  
103  
104  
105  
106  
107  
108  
109  
110  
111  
112  
113  
114  
115  
116  
117  
118  
119  
120  
121  
122  
123  
124  
125  
126  
127  
128  
129  
130  
131  
132  
133  
134  
135  
136  
137  
138  
139  
140  
141  
142  
143  
144  
145  
146  
147  
148  
149  
150  
151  
152  
153  
154  
155  
156  
157  
158  
159  
160  
161  
162  
163  
164  
165  
166  
167  
168  
169  
170  
171  
172  
173  
174  
175  
176  
177  
178  
179  
180  
181  
182  
183  
184  
185  
186  
187  
188  
189  
190  
191  
192  
193  
194  
195  
196  
197  
198  
199  
200

## FIRST SURVEILLANCE TEST

MECHANICAL PENETRATIONS

| PENETRATION<br>NUMBER | COMPONENT<br>ID. NO | AS FOUND        |                   | AS LEFT         |                |
|-----------------------|---------------------|-----------------|-------------------|-----------------|----------------|
|                       |                     | LEAKAGE<br>SCCM | DATE<br>TESTED    | LEAKAGE<br>SCCM | DATE<br>TESTED |
| 1-2 (6)               | CZCNM03             | 0               | 2-10-86           | 0               | 2-10-86        |
| 1-3 (7)               | CZCNM01             | 0(a)            | every<br>6 months | 0               | N/A            |
|                       |                     |                 |                   |                 |                |

## NOTES:

- (1) Fuel Transfer Tube flange.
- (2) ILRT Test Connection (pressurization/depressurization) flange.
- (3) ILRT Pressure Sensing Line flange.
- (4) ILRT Flow Test Verification (CLRT) flange.
- (5) Personnel Lock (140' elevation).
- (6) Equipment Hatch.
- (7) Emergency Lock (100' elevation).

- (a) All as-found/as-left surveillance tests leakage results were 0 SCCM.

40

[illegible]

## FIRST SURVEILLANCE TEST

ELECTRICAL PENETRATIONS

| PENETRATION<br>NUMBER | AS FOUND        |                | AS LEFT         |                |
|-----------------------|-----------------|----------------|-----------------|----------------|
|                       | LEAKAGE<br>SCCM | DATE<br>TESTED | LEAKAGE<br>SCCM | DATE<br>TESTED |
| ENGZ010               | 0               | 9-18-85        | 0               | 9-18-85        |
| ESFNZ020              | 0               | 9-18-85        | 0               | 9-18-85        |
| ENGZ030               | 0               | 9-18-85        | 0               | 9-18-85        |
| ESFNZ040              | 0               | 9-18-85        | 0               | 9-18-85        |
| ENGZ050               | 0               | 9-18-85        | 0               | 9-18-85        |
| ENHNZ060              | 0               | 9-18-85        | 0               | 9-18-85        |
| ENGZ070               | 0               | 9-18-85        | 0               | 9-18-85        |
| ENHNZ080              | 0               | 9-18-85        | 0               | 9-18-85        |
| ENHNZ090              | 0               | 9-18-85        | 0               | 9-18-85        |
| ENHNZ100              | 0               | 9-18-85        | 0               | 9-18-85        |
| ENGZ110               | 0               | 9-18-85        | 0               | 9-18-85        |
| ENHNZ120              | 0               | 9-18-85        | 0               | 9-18-85        |
| ENGZ130               | 0               | 9-19-85        | 0               | 9-19-85        |
| EOFNZ140              | 0               | 9-19-85        | 0               | 9-19-85        |
| ENHNZ150              | 0               | 9-19-85        | 0               | 9-19-85        |
| ENHNZ160              | 0               | 9-19-85        | 0               | 9-19-85        |
| ENHNZ170              | 0               | 9-19-85        | 0               | 9-19-85        |
| ESFNZ180              | 0               | 9-19-85        | 0               | 9-19-85        |
| ENHNZ190              | 0               | 9-20-85        | 0               | 9-20-85        |
| ENHNZ200              | 0               | 9-20-85        | 0               | 9-20-85        |



## FIRST SURVEILLANCE TEST

ELECTRICAL PENETRATIONS

| PENETRATION<br>NUMBER | AS FOUND        |                | AS LEFT         |                |
|-----------------------|-----------------|----------------|-----------------|----------------|
|                       | LEAKAGE<br>SCCM | DATE<br>TESTED | LEAKAGE<br>SCCM | DATE<br>TESTED |
| ENHNZ210              | 0               | 9-20-85        | 0               | 9-20-85        |
| ESFCZ220              | 0               | 9-20-85        | 0               | 9-20-85        |
| EPHCZ230              | 0               | 9-20-85        | 0               | 9-20-85        |
| EPHCZ240              | 0               | 9-20-85        | 0               | 9-20-85        |
| ESFCZ250              | 0               | 9-20-85        | 0               | 9-20-85        |
| ESFCZ260              | 0               | 9-23-85        | 0               | 9-23-85        |
| ESFCZ270              | 0               | 9-23-85        | 0               | 9-23-85        |
| ESACZ280              | 0               | 9-23-85        | 0               | 9-23-85        |
| EPHCZ290              | 0               | 9-23-85        | 0               | 9-23-85        |
| ERICZ300              | 0               | 9-23-85        | 0               | 9-23-85        |
| ENANZ310              | 0               | 9-23-85        | 0               | 9-23-85        |
| ENGNZ320              | 0               | 9-23-85        | 0               | 9-23-85        |
| ENANZ330              | 0               | 9-23-85        | 0               | 9-23-85        |
| EPHBZ340              | 0               | 9-23-85        | 0               | 9-23-85        |
| ERIBZ350              | 0               | 9-23-85        | 0               | 9-23-85        |
| ESEBZ360              | 0               | 9-23-85        | 0               | 9-23-85        |
| ESABZ370              | 0               | 9-23-85        | 0               | 9-23-85        |
| ESFBZ380              | 0               | 9-24-85        | 0               | 9-24-85        |
| EPHBZ390              | 0               | 9-24-85        | 0               | 9-24-85        |
| EPHBZ400              | 0               | 9-24-85        | 0               | 9-24-85        |



1. The first part of the document is a list of names and addresses of the members of the committee.

1

2. The second part of the document is a list of names and addresses of the members of the committee.

## FIRST SURVEILLANCE TEST

ELECTRICAL PENETRATIONS

| PENETRATION<br>NUMBER | AS FOUND        |                | AS LEFT         |                |
|-----------------------|-----------------|----------------|-----------------|----------------|
|                       | LEAKAGE<br>SCCM | DATE<br>TESTED | LEAKAGE<br>SCCM | DATE<br>TESTED |
| EPHBZ410              | 0               | 9-24-85        | 0               | 9-24-85        |
| ESFBZ420              | 0               | 9-24-85        | 0               | 9-24-85        |
| EPHNZ430              | 0               | 9-24-85        | 0               | 9-24-85        |
| ENANZ440              | 0               | 9-24-85        | 0               | 9-24-85        |
| ENANZ450              | 0               | 9-24-85        | 0               | 9-24-85        |
| EPHAZ460              | 0               | 9-26-85        | 0               | 9-26-85        |
| ESAAZ470              | 0               | 9-26-85        | 0               | 9-26-85        |
| EPHAZ480              | 0               | 9-26-85        | 0               | 9-26-85        |
| ERIAZ490              | 0               | 9-26-85        | 0               | 9-26-85        |
| ESFAZ500              | 0               | 9-26-85        | 0               | 9-26-85        |
| ESEAZ510              | 0               | 9-27-85        | 0               | 9-27-85        |
| EPHAZ520              | 0               | 9-27-85        | 0               | 9-27-85        |
| EHCNZ530              | 0               | 9-27-85        | 0               | 9-27-85        |
| ENGNZ540              | 0               | 9-27-85        | 0               | 9-27-85        |
| ENHNZ550              | 0               | 9-27-85        | 0               | 9-27-85        |
| ESFNZ560              | 0               | 9-27-85        | 0               | 9-27-85        |
| EOFNZ570              | 0               | 9-27-85        | 0               | 9-27-85        |
| ESFNZ580              | 0               | 9-27-85        | 0               | 9-27-85        |
| ENHNZ590              | 0               | 9-27-85        | 0               | 9-27-85        |
| ENGNZ600              | 0               | 9-27-85        | 0               | 9-27-85        |



## FIRST SURVEILLANCE TEST

ELECTRICAL PENETRATIONS

| PENETRATION<br>NUMBER | AS FOUND        |                | AS LEFT         |                |
|-----------------------|-----------------|----------------|-----------------|----------------|
|                       | LEAKAGE<br>SCCM | DATE<br>TESTED | LEAKAGE<br>SCCM | DATE<br>TESTED |
| ENHNZ610              | 0               | 9-27-85        | 0               | 9-27-85        |
| ENGNZ620              | 0               | 9-27-85        | 0               | 9-27-85        |
| ENHNZ630              | 0               | 9-27-85        | 0               | 9-27-85        |
| ESFNZ640              | 0               | 10-1-85        | 0               | 10-1-85        |
| ENHNZ650              | 0               | 10-1-85        | 0               | 10-1-85        |
| ESFNZ660              | 0               | 10-1-85        | 0               | 10-1-85        |
| ENHNZ670              | 0               | 10-1-85        | 0               | 10-1-85        |
| ENGNZ680              | 0               | 10-1-85        | 0               | 10-1-85        |
| ENGNZ690              | 0               | 10-1-85        | 0               | 10-1-85        |
| ENANZ700              | 0               | 10-1-85        | 0               | 10-1-85        |
| ENGNZ710              | 0               | 10-1-85        | 0               | 10-1-85        |
| ESFNZ720              | 0               | 10-1-85        | 0               | 10-1-85        |
| ENHNZ730              | 0               | 10-1-85        | 0               | 10-1-85        |
| ESFNZ740              | 0               | 10-1-85        | 0               | 10-1-85        |
| ESENZ750              | 0               | 10-1-85        | 0               | 10-1-85        |
| ESFNZ740              | 0               | 10-1-85        | 0               | 10-1-85        |
| ESFDZ770              | 0               | 10-1-85        | 0               | 10-1-85        |
| EFSDZ780              | 0               | 10-1-85        | 0               | 10-1-85        |
| ERIDZ790              | 0               | 10-1-85        | 0               | 10-1-85        |
| ESFNZ800              | 0               | 10-2-85        | 0               | 10-2-85        |

1. The first part of the document is a list of names and dates, arranged in a vertical column on the left side of the page. The names are written in a cursive script, and the dates are written in a simple, printed font. The list appears to be a record of some kind, possibly a list of births or deaths, as the names are followed by dates.



1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12  
13  
14  
15  
16  
17  
18  
19  
20  
21  
22  
23  
24  
25  
26  
27  
28  
29  
30  
31  
32  
33  
34  
35  
36  
37  
38  
39  
40  
41  
42  
43  
44  
45  
46  
47  
48  
49  
50  
51  
52  
53  
54  
55  
56  
57  
58  
59  
60  
61  
62  
63  
64  
65  
66  
67  
68  
69  
70  
71  
72  
73  
74  
75  
76  
77  
78  
79  
80  
81  
82  
83  
84  
85  
86  
87  
88  
89  
90  
91  
92  
93  
94  
95  
96  
97  
98  
99  
100

FIRST SURVEILLANCE TEST  
TYPE "B" AND "C" TEST RESULTS

SUMMARY:

All tests were performed utilizing air or nitrogen as the test media at a minimum pressure of 49.2 psig ( $P_a$ ) for a minimum duration of 15 minutes after stabilization.

DATA SUMMARY:

- ° total allowable (0.60 La) .....133,373 SCCM
- ° total "as-found" .....>25,008.5 SCCM
- ° total "as-left" .....88 SCCM

ACCEPTANCE CRITERIA:

The combined leakage rate of all Type B and C tests shall be less than 0.60 La or < 133,373 SCCM.

CONCLUSIONS:

The combined leakage rate of all Type B or C tests was 88 SCCM which is well within the acceptance limit. The data substantiates that an acceptable test was performed in accordance with the requirements of 10CFR50, Appendix J.





2.

SECOND SURVEILLANCE TEST

1. The first part of the document is a list of names and addresses of the members of the committee.

## SECOND SURVEILLANCE TEST

MECHANICAL PENETRATIONS

| PENETRATION<br>NUMBER | COMPONENT<br>ID. NO | AS FOUND        |                | AS LEFT         |                |
|-----------------------|---------------------|-----------------|----------------|-----------------|----------------|
|                       |                     | LEAKAGE<br>SCCM | DATE<br>TESTED | LEAKAGE<br>SCCM | DATE<br>TESTED |
| 6                     | PDWEVO61            | 0               | 1-21-87        | 0               | 1-21-87        |
| 6                     | PDWEVO62            | 0               | 1-21-87        | 0               | 1-21-87        |
| 7                     | PFPEVO89            | 210             | 1-11-87        | 0               | 2-03-87        |
| 7                     | PFPEVO90            | 1600            | 1-11-87        | 0               | 2-06-87        |
| 9                     | JRDAUV0023          | 0               | 1-23-87        | 0               | 1-23-87        |
| 9                     | JRDBUV0024          | 0               | 1-23-87        | 0               | 1-23-87        |
| 9                     | JRDBUV0407          | 3900            | 1-23-87        | 0               | 1-28-87        |
| 21                    | PSIAV164            | 0               | 1-14-87        | 660             | 3-04-87        |
| 21                    | JSIAUV0672          | 0               | 1-14-87        | 0               | 3-04-87        |
| 22                    | PSIBV165            | 0               | 1-20-87        | 0               | 1-20-87        |
| 22                    | JSIBUV0671          | 0               | 1-20-87        | 0               | 1-20-87        |
| 25A                   | JHCBUV0044          | 0               | 1-22-87        | 0               | 1-22-87        |
| 25A                   | JHCAUV0045          | 0               | 1-22-87        | 0               | 1-22-87        |
| 25B                   | JHCAUV0046          | 0               | 1-22-87        | 0               | 1-22-87        |
| 25B                   | JHCBUV0047          | 0               | 1-22-87        | 0               | 1-22-87        |
| 26                    | JSIDUV0654          | 0               | 1-23-87        | 0               | 1-23-87        |
| 26                    | JSIBUV0656          | 0               | 1-23-87        | 0               | 1-23-87        |
| 26                    | JSIBHV0690          | 0               | 1-24-87        | 0               | 1-24-87        |
| 26                    | JSIBPSV0189         | 0               | 1-23-87        | 0               | 1-23-87        |
| 27                    | JSICUV0653          | 0               | 1-13-87        | 0               | 1-13-87        |

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12  
13  
14  
15  
16  
17  
18  
19  
20  
21  
22  
23  
24  
25  
26  
27  
28  
29  
30  
31  
32  
33  
34  
35  
36  
37  
38  
39  
40  
41  
42  
43  
44  
45  
46  
47  
48  
49  
50  
51  
52  
53  
54  
55  
56  
57  
58  
59  
60  
61  
62  
63  
64  
65  
66  
67  
68  
69  
70  
71  
72  
73  
74  
75  
76  
77  
78  
79  
80  
81  
82  
83  
84  
85  
86  
87  
88  
89  
90  
91  
92  
93  
94  
95  
96  
97  
98  
99  
100

10

1

1

1

1

1

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12  
13  
14  
15  
16  
17  
18  
19  
20  
21  
22  
23  
24  
25  
26  
27  
28  
29  
30  
31  
32  
33  
34  
35  
36  
37  
38  
39  
40  
41  
42  
43  
44  
45  
46  
47  
48  
49  
50  
51  
52  
53  
54  
55  
56  
57  
58  
59  
60  
61  
62  
63  
64  
65  
66  
67  
68  
69  
70  
71  
72  
73  
74  
75  
76  
77  
78  
79  
80  
81  
82  
83  
84  
85  
86  
87  
88  
89  
90  
91  
92  
93  
94  
95  
96  
97  
98  
99  
100

10 11 12 13 14 15 16 17 18 19 20 21 22 23 24 25 26 27 28 29 30 31 32 33 34 35 36 37 38 39 40 41 42 43 44 45 46 47 48 49 50 51 52 53 54 55 56 57 58 59 60 61 62 63 64 65 66 67 68 69 70 71 72 73 74 75 76 77 78 79 80 81 82 83 84 85 86 87 88 89 90 91 92 93 94 95 96 97 98 99 100

## SECOND SURVEILLANCE TEST

MECHANICAL PENETRATIONS

| PENETRATION<br>NUMBER | COMPONENT<br>ID. NO | AS FOUND        |                | AS LEFT         |                |
|-----------------------|---------------------|-----------------|----------------|-----------------|----------------|
|                       |                     | LEAKAGE<br>SCCM | DATE<br>TESTED | LEAKAGE<br>SCCM | DATE<br>TESTED |
| 27                    | JSIAUV0655          | 0               | 1-15-87        | 0               | 1-15-87        |
| 27                    | JSIAHV0691          | 0               | 1-15-87        | 0               | 1-15-87        |
| 27                    | JSIAPSV0179         | 2300            | 1-13-87        | 0               | 1-14-87        |
| 28                    | JSIAUV0682          | 0               | 1-21-87        | 0               | 1-21-87        |
| 28                    | PSIEV463            | 0               | 1-21-87        | 0               | 1-21-87        |
| 28                    | JSIEPSV0474         | 0               | 1-21-87        | 0               | 1-21-87        |
| 29                    | PGAEV015            | 0               | 1-17-87        | 0               | 1-17-87        |
| 29                    | JGAAUV0002          | 0               | 1-17-87        | 0               | 1-17-87        |
| 30                    | PGAEV011            | 210             | 1-17-87        | 0               | 1-21-87        |
| 30                    | JGAAUV0001          | 0               | 1-17-87        | 0               | 1-17-87        |
| 31                    | PIAEV021            | 0               | 1-17-87        | 0               | 1-17-87        |
| 31                    | JIAAUV0002          | 0               | 1-17-87        | 0               | 1-17-87        |
| 33                    | PNCEV118            | 0               | 1-17-87        | 0               | 1-17-87        |
| 33                    | JNCBUV0401          | 0               | 1-17-87        | 0               | 1-17-87        |
| 34                    | JNCAUV0402          | 0               | 1-17-87        | 0               | 1-17-87        |
| 34                    | JNCBUV0403          | 0               | 1-17-87        | 0               | 1-17-87        |
| 35                    | JHPAUV0001          | 24.5            | 1-19-87        | 24.5            | 1-19-87        |
| 35                    | JHPAUV0003          | 0               | 12-10-86       | 0               | 12-10-86       |
| 35                    | JHPAUV0007A         | 0               | 12-10-86       | 0               | 12-10-86       |
| 35                    | JHPAUV0024          | 20              | 12-10-86       | 20              | 12-10-86       |

[illegible]

## SECOND SURVEILLANCE TEST

MECHANICAL PENETRATIONS

| PENETRATION<br>NUMBER | COMPONENT<br>ID. NO | AS FOUND        |                | AS LEFT         |                |
|-----------------------|---------------------|-----------------|----------------|-----------------|----------------|
|                       |                     | LEAKAGE<br>SCCM | DATE<br>TESTED | LEAKAGE<br>SCCM | DATE<br>TESTED |
| 36                    | JHPBUV0002          | 0               | 1-21-87        | 0               | 1-21-87        |
| 36                    | JHPBUV0004          | 0               | 12-11-86       | 0               | 12-11-86       |
| 36                    | JHPBHVO008A         | 0               | 12-11-86       | 0               | 12-11-86       |
| 38                    | PHPAV002            | 10              | 1-19-87        | 10              | 1-19-87        |
| 38                    | JHPAUV0005          | 24.5            | 1-19-87        | 24.5            | 1-19-87        |
| 38                    | JHPAHV0007B         | 0               | 1-19-87        | 0               | 1-19-87        |
| 38                    | JHPAUV0023          | 0               | 1-19-87        | 0               | 1-19-87        |
| 39                    | PHPBV004            | 210             | 1-20-87        | 210             | 1-20-87        |
| 39                    | JHPBUV0006          | 0               | 1-21-87        | 0               | 1-21-87        |
| 39                    | JHPBHVO008B         | 0               | 1-21-87        | 0               | 1-21-87        |
| 40                    | JCHAUV0516          | 0               | 1-17-87        | 0               | 1-17-87        |
| 40                    | JCHBUV0523          | 0               | 1-18-87        | 0               | 1-18-87        |
| 40                    | JCHBUV0924          | 0               | 1-18-87        | 0               | 1-18-87        |
| 41                    | PCHEVM70            | 0               | 1-18-87        | 0               | 1-18-87        |
| 41                    | JCHAHV0524          | 0               | 1-18-87        | 0               | 1-18-87        |
| 41                    | PCHEV854            | 0               | 1-18-87        | 0               | 1-18-87        |
| 42A                   | JSSBUV0201          | 60              | 1-15-87        | 60              | 1-15-87        |
| 42A                   | JSSAUV0204          | 240             | 1-15-87        | 240             | 1-15-87        |
| 42B                   | JSSBUV0202          | 60              | 1-15-87        | 60              | 1-15-87        |
| 42B                   | JSSAUV0205          | 40              | 1-15-87        | 40              | 1-15-87        |



1. The first part of the document is a list of names and addresses of the members of the committee.

2. The second part of the document is a list of names and addresses of the members of the committee.

34


35

36

## SECOND SURVEILLANCE TEST

MECHANICAL PENETRATIONS

| PENETRATION<br>NUMBER | COMPONENT<br>ID. NO | AS FOUND        |                   | AS LEFT         |                |
|-----------------------|---------------------|-----------------|-------------------|-----------------|----------------|
|                       |                     | LEAKAGE<br>SCCM | DATE<br>TESTED    | LEAKAGE<br>SCCM | DATE<br>TESTED |
| 42C                   | JSSBUV0200          | 0               | 1-15-87           | 0               | 1-15-87        |
| 42C                   | JSSAUV0203          | 0               | 1-15-87           | 0               | 1-15-87        |
| 43                    | JCHBUV0505          | 0               | 1-16-87           | 0               | 1-16-87        |
| 43                    | JCHAUV0506          | 0               | 1-16-87           | 0               | 1-16-87        |
| 44                    | JCHAUV0560          | 0               | 1-16-87           | 0               | 1-16-87        |
| 44                    | JCHBUV0561          | 0               | 1-16-87           | 0               | 1-16-87        |
| 45                    | PCHNV494            | 24.5            | 1-16-87           | 24.5            | 1-16-87        |
| 45                    | JCHAUV0580          | 0               | 1-16-87           | 0               | 1-16-87        |
| 45                    | JCHAUV0715          | 0               | 1-16-87           | 0               | 1-16-87        |
| 50                    | PPCEV070            | 1000            | 12-10-86          | 0               | 12-16-86       |
| 50                    | PPCEV071            | 2400            | 1-19-87           | 0               | 1-21-87        |
| 51                    | PPCEV075            | 0               | 1-19-87           | 0               | 1-19-87        |
| 51                    | PPCEV076            | 0               | 12-10-86          | 0               | 12-10-86       |
| 52                    | JGRAUV0001          | 65              | 1-21-87           | 65              | 1-21-87        |
| 52                    | JGRBUV0002          | 0               | 1-21-87           | 0               | 1-21-87        |
| 53 (1)                | MPCEU53             | 0               | 1-14-87           | 0               | 1-14-87        |
| 56                    | JCPAUV0002A         | 0 (a)           | every<br>6 months | 0               | N/A            |
| 56                    | JCPBUV0003A         | 0 (a)           | every<br>6 months | 0               | N/A            |
| 57                    | JCPAUV0003B         | 0 (a)           | every<br>6 months | 0               | N/A            |
| 57                    | JCPBUV0003B         | 0 (a)           | every<br>6 months | 0               | N/A            |



## SECOND SURVEILLANCE TEST

MECHANICAL PENETRATIONS

| PENETRATION<br>NUMBER | COMPONENT<br>ID. NO | AS FOUND        |                   | AS LEFT         |                |
|-----------------------|---------------------|-----------------|-------------------|-----------------|----------------|
|                       |                     | LEAKAGE<br>SCCM | DATE<br>TESTED    | LEAKAGE<br>SCCM | DATE<br>TESTED |
| 58 (2)                | MCLEU58             | 0               | 1-11-87           | 0               | 2-23-87        |
| 59                    | PIAEV072            | 0               | 1-12-87           | 0               | 1-12-87        |
| 59                    | PIAEV073            | 660             | 1-12-87           | 0               | 1-10-87        |
| 60                    | PWCEV039            | 0               | 1-20-87           | 0               | 1-20-87        |
| 60                    | JWCBUV0063          | 0               | 1-20-87           | 0               | 1-20-87        |
| 61                    | JWCBUV0061          | 0               | 1-20-87           | 0               | 1-20-87        |
| 61                    | JWCAUV0062          | 0               | 1-20-87           | 0               | 1-20-87        |
| 62B (3)               | MCLEU62B            | 0               | 1-11-87           | 0               | 1-11-87        |
| 62C (4)               | MCLEU62C            | 0               | 1-11-87           | 0               | 1-11-87        |
| 67                    | PSIBV533            | 0               | 1-22-87           | 0               | 1-22-87        |
| 67                    | JSIDHV0331          | 0               | 1-22-87           | 0               | 2-10-87        |
| 72                    | PCHNV835            | 0               | 1-18-87           | 0               | 1-18-87        |
| 72                    | JCHBHV0255          | 0               | 1-18-87           | 0               | 1-18-87        |
| 77                    | PSIAV523            | 80              | 1-13-87           | 80              | 1-13-87        |
| 77                    | JSICHV0321          | 0               | 1-13-87           | 0               | 2-19-87        |
| 78                    | JCPAUV0004A         | 0 (a)           | every 92d         | 0               | N/A            |
| 78                    | JCPBUV0005A         | 0 (a)           | every 92d         | 0               | N/A            |
| 79                    | JCPAUV0004B         | 0 (a)           | every 92d         | 0               | N/A            |
| 79                    | JCPBUV0005B         | 0 (a)           | every 92d         | 0               | N/A            |
| L-1 (5)               | CZCNM02             | 0 (a)           | every<br>6 months | 0               | N/A            |

1. 2. 3. 4. 5. 6. 7. 8. 9. 10. 11. 12. 13. 14. 15. 16. 17. 18. 19. 20. 21. 22. 23. 24. 25. 26. 27. 28. 29. 30. 31. 32. 33. 34. 35. 36. 37. 38. 39. 40. 41. 42. 43. 44. 45. 46. 47. 48. 49. 50. 51. 52. 53. 54. 55. 56. 57. 58. 59. 60. 61. 62. 63. 64. 65. 66. 67. 68. 69. 70. 71. 72. 73. 74. 75. 76. 77. 78. 79. 80. 81. 82. 83. 84. 85. 86. 87. 88. 89. 90. 91. 92. 93. 94. 95. 96. 97. 98. 99. 100.

1. 2. 3. 4. 5. 6. 7. 8. 9. 10. 11. 12. 13. 14. 15. 16. 17. 18. 19. 20. 21. 22. 23. 24. 25. 26. 27. 28. 29. 30. 31. 32. 33. 34. 35. 36. 37. 38. 39. 40. 41. 42. 43. 44. 45. 46. 47. 48. 49. 50. 51. 52. 53. 54. 55. 56. 57. 58. 59. 60. 61. 62. 63. 64. 65. 66. 67. 68. 69. 70. 71. 72. 73. 74. 75. 76. 77. 78. 79. 80. 81. 82. 83. 84. 85. 86. 87. 88. 89. 90. 91. 92. 93. 94. 95. 96. 97. 98. 99. 100.

1. 2. 3. 4. 5. 6. 7. 8. 9. 10. 11. 12. 13. 14. 15. 16. 17. 18. 19. 20. 21. 22. 23. 24. 25. 26. 27. 28. 29. 30. 31. 32. 33. 34. 35. 36. 37. 38. 39. 40. 41. 42. 43. 44. 45. 46. 47. 48. 49. 50. 51. 52. 53. 54. 55. 56. 57. 58. 59. 60. 61. 62. 63. 64. 65. 66. 67. 68. 69. 70. 71. 72. 73. 74. 75. 76. 77. 78. 79. 80. 81. 82. 83. 84. 85. 86. 87. 88. 89. 90. 91. 92. 93. 94. 95. 96. 97. 98. 99. 100.

## SECOND SURVEILLANCE TEST

MECHANICAL PENETRATIONS

| PENETRATION<br>NUMBER | COMPONENT<br>ID. NO | AS FOUND        |                   | AS LEFT         |                |
|-----------------------|---------------------|-----------------|-------------------|-----------------|----------------|
|                       |                     | LEAKAGE<br>SCCM | DATE<br>TESTED    | LEAKAGE<br>SCCM | DATE<br>TESTED |
| L-2 (6)               | CZCNM03             | 0               | 1-12-87           | 4               | 2-23-87        |
| L-3 (7)               | CZCNM01             | 0 (a)           | every<br>6 months | 0               | N/A            |

## NOTES:

- (1) Fuel Transfer Tube flange.
- (2) ILRT Test Connection (pressurization/depressurization) flange.
- (3) ILRT Pressure Sensing Line flange.
- (4) ILRT Flow Test Verification (CLRT) flange.
- (5) Personnel Lock (140' elevation).
- (6) Equipment Hatch.
- (7) Emergency Lock (100' elevation).

- (a) All as-found/as-left surveillance tests leakage results were 0 SCCM.



## SECOND SURVEILLANCE TEST

ELECTRICAL PENETRATIONS

| PENETRATION<br>NUMBER | AS FOUND        |                | AS LEFT         |                |
|-----------------------|-----------------|----------------|-----------------|----------------|
|                       | LEAKAGE<br>SCCM | DATE<br>TESTED | LEAKAGE<br>SCCM | DATE<br>TESTED |
| ENGNZ010              | 0               | 2-11-87        | 0               | 2-11-87        |
| ESFNZ020              | 0               | 2-11-87        | 0               | 2-11-87        |
| ENGNZ030              | 0               | 2-11-87        | 0               | 2-11-87        |
| ESFNZ040              | 0               | 2-11-87        | 0               | 2-11-87        |
| ENGNZ050              | 0               | 2-11-87        | 0               | 2-11-87        |
| ENHNZ060              | 0               | 2-11-87        | 0               | 2-11-87        |
| ENGNZ070              | 0               | 2-11-87        | 0               | 2-11-87        |
| ENHNZ080              | 0               | 2-11-87        | 0               | 2-11-87        |
| ENHNZ090              | 0               | 2-11-87        | 0               | 2-11-87        |
| ENHNZ100              | 0               | 2-11-87        | 0               | 2-11-87        |
| ENGNZ110              | 0               | 2-11-87        | 0               | 2-11-87        |
| ENHNZ120              | 0               | 2-11-87        | 0               | 2-11-87        |
| ENGNZ130              | 0               | 2-11-87        | 0               | 2-11-87        |
| EOFNZ140              | 0               | 2-11-87        | 0               | 2-11-87        |
| ENHNZ150              | 0               | 2-11-87        | 0               | 2-11-87        |
| ENHNZ160              | 0               | 2-11-87        | 0               | 2-11-87        |
| ENHNZ170              | 0               | 2-11-87        | 0               | 2-11-87        |
| ESFNZ180              | 0               | 2-11-87        | 0               | 2-11-87        |
| ENHNZ190              | 0               | 2-11-87        | 0               | 2-11-87        |
| ENHNZ200              | 0               | 2-11-87        | 0               | 2-11-87        |



1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12  
13  
14  
15  
16  
17  
18  
19  
20  
21  
22  
23  
24  
25  
26  
27  
28  
29  
30  
31  
32  
33  
34  
35  
36  
37  
38  
39  
40  
41  
42  
43  
44  
45  
46  
47  
48  
49  
50  
51  
52  
53  
54  
55  
56  
57  
58  
59  
60  
61  
62  
63  
64  
65  
66  
67  
68  
69  
70  
71  
72  
73  
74  
75  
76  
77  
78  
79  
80  
81  
82  
83  
84  
85  
86  
87  
88  
89  
90  
91  
92  
93  
94  
95  
96  
97  
98  
99  
100

## SECOND SURVEILLANCE TEST

ELECTRICAL PENETRATIONS

| PENETRATION<br>NUMBER | AS FOUND        |                | AS LEFT         |                |
|-----------------------|-----------------|----------------|-----------------|----------------|
|                       | LEAKAGE<br>SCCM | DATE<br>TESTED | LEAKAGE<br>SCCM | DATE<br>TESTED |
| ENHNZ210              | 0               | 2-12-87        | 0               | 2-12-87        |
| ESFCZ220              | 0               | 2-12-87        | 0               | 2-12-87        |
| EPHCZ230              | 0               | 2-12-87        | 0               | 2-12-87        |
| EPHCZ240              | 0               | 2-12-87        | 0               | 2-12-87        |
| ESFCZ250              | 0               | 2-12-87        | 0               | 2-12-87        |
| ESFCZ260              | 0               | 2-12-87        | 0               | 2-12-87        |
| ESFCZ270              | 0               | 2-12-87        | 0               | 2-12-87        |
| ESACZ280              | 0               | 2-12-87        | 0               | 2-12-87        |
| EPHCZ290              | 0               | 2-12-87        | 0               | 2-12-87        |
| ERICZ300              | 0               | 2-12-87        | 0               | 2-12-87        |
| ENANZ310              | 0               | 2-12-87        | 0               | 2-12-87        |
| ENGNZ320              | 0               | 2-12-87        | 0               | 2-12-87        |
| ENANZ330              | 0               | 2-12-87        | 0               | 2-12-87        |
| EPHBZ340              | 0               | 2-12-87        | 0               | 2-12-87        |
| ERIBZ350              | 0               | 2-12-87        | 0               | 2-12-87        |
| ESEBZ360              | 0               | 2-12-87        | 0               | 2-12-87        |
| ESABZ370              | 0               | 2-12-87        | 0               | 2-12-87        |
| ESFBZ380              | 0               | 2-12-87        | 0               | 2-12-87        |
| EPHBZ390              | 0               | 2-12-87        | 0               | 2-12-87        |
| EPHBZ400              | 0               | 2-12-87        | 0               | 2-12-87        |

11  
12  
13  
14  
15  
16  
17  
18  
19  
20  
21  
22  
23  
24  
25  
26  
27  
28  
29  
30  
31  
32  
33  
34  
35  
36  
37  
38  
39  
40  
41  
42  
43  
44  
45  
46  
47  
48  
49  
50  
51  
52  
53  
54  
55  
56  
57  
58  
59  
60  
61  
62  
63  
64  
65  
66  
67  
68  
69  
70  
71  
72  
73  
74  
75  
76  
77  
78  
79  
80  
81  
82  
83  
84  
85  
86  
87  
88  
89  
90  
91  
92  
93  
94  
95  
96  
97  
98  
99  
100

101

## SECOND SURVEILLANCE TEST

ELECTRICAL PENETRATIONS

| PENETRATION<br>NUMBER | AS FOUND        |                | AS LEFT         |                |
|-----------------------|-----------------|----------------|-----------------|----------------|
|                       | LEAKAGE<br>SCCM | DATE<br>TESTED | LEAKAGE<br>SCCM | DATE<br>TESTED |
| EPHBZ410              | 0               | 2-12-87        | 0               | 2-12-87        |
| ESFBZ420              | 0               | 2-12-87        | 0               | 2-12-87        |
| EPHNZ430              | 0               | 2-12-87        | 0               | 2-12-87        |
| ENANZ440              | 0               | 2-12-87        | 0               | 2-12-87        |
| ENANZ450              | 0               | 2-13-87        | 0               | 2-13-87        |
| EPHAZ460              | 0               | 2-13-87        | 0               | 2-13-87        |
| ESAAZ470              | 0               | 2-13-87        | 0               | 2-13-87        |
| EPHAZ480              | 0               | 2-13-87        | 0               | 2-13-87        |
| ERIAZ490              | 0               | 2-13-87        | 0               | 2-13-87        |
| ESFAZ500              | 0               | 2-13-87        | 0               | 2-13-87        |
| ESBAZ510              | 0               | 2-13-87        | 0               | 2-13-87        |
| EPHAZ520              | 0               | 2-13-87        | 0               | 2-13-87        |
| EHCNZ530              | 0               | 2-13-87        | 0               | 2-13-87        |
| ENGZ540               | 0               | 2-13-87        | 0               | 2-13-87        |
| ENHNZ550              | 0               | 2-13-87        | 0               | 2-13-87        |
| ESFNZ560              | 0               | 2-13-87        | 0               | 2-13-87        |
| EOFNZ570              | 0               | 2-13-87        | 0               | 2-13-87        |
| ESFNZ580              | 0               | 2-13-87        | 0               | 2-13-87        |
| ENHNZ590              | 0               | 2-13-87        | 0               | 2-13-87        |
| ENGZ600               | 0               | 2-13-87        | 0               | 2-13-87        |



SECOND SURVEILLANCE TEST  
ELECTRICAL PENETRATIONS

| PENETRATION<br>NUMBER | AS FOUND        |                | AS LEFT         |                |
|-----------------------|-----------------|----------------|-----------------|----------------|
|                       | LEAKAGE<br>SCCM | DATE<br>TESTED | LEAKAGE<br>SCCM | DATE<br>TESTED |
| ENHNZ610              | 0               | 2-13-87        | 0               | 2-13-87        |
| ENGNZ620              | 0               | 2-13-87        | 0               | 2-13-87        |
| ENHNZ630              | 0               | 2-13-87        | 0               | 2-13-87        |
| ESFNZ640              | 0               | 2-13-87        | 0               | 2-13-87        |
| ENHNZ650              | 0               | 2-13-87        | 0               | 2-13-87        |
| ESFNZ660              | 0               | 2-13-87        | 0               | 2-13-87        |
| ENHNZ670              | 0               | 2-13-87        | 0               | 2-13-87        |
| ENGNZ680              | 0               | 2-13-87        | 0               | 2-13-87        |
| ENGNZ690              | 0               | 2-13-87        | 0               | 2-13-87        |
| ENANZ700              | 0               | 2-17-87        | 0               | 2-17-87        |
| ENGNZ710              | 0               | 2-17-87        | 0               | 2-17-87        |
| ESFNZ720              | 0               | 2-17-87        | 0               | 2-17-87        |
| ENHNZ730              | 0               | 2-17-87        | 0               | 2-17-87        |
| ESFNZ740              | 0               | 2-17-87        | 0               | 2-17-87        |
| ESENZ750              | 0               | 2-17-87        | 0               | 2-17-87        |
| ESFNZ740              | 0               | 2-17-87        | 0               | 2-17-87        |
| ESFDZ770              | 0               | 2-17-87        | 0               | 2-17-87        |
| ESFDZ780              | 0               | 2-17-87        | 0               | 2-17-87        |
| ERIDZ790              | 0               | 2-17-87        | 0               | 2-17-87        |
| ESFNZ800              | 0               | 2-17-87        | 0               | 2-17-87        |

1. The first part of the document is a list of names and dates, arranged in a column. The names are: John, Mary, Peter, Paul, James, and David. The dates are: 1870, 1875, 1880, 1885, 1890, and 1895. The list is as follows:

| Name  | Date |
|-------|------|
| John  | 1870 |
| Mary  | 1875 |
| Peter | 1880 |
| Paul  | 1885 |
| James | 1890 |
| David | 1895 |

## ELECTRICAL PENETRATIONS





10

11

12

13

14

15

16

17

18

19

20

21

# SECOND SURVEILLANCE TEST TYPE "B" AND "C" TEST RESULTS

## SUMMARY:

All tests were performed utilizing air or nitrogen as the test media at a minimum pressure of 49.5 psig ( $P_a$ ) for a minimum duration of 15 minutes after stabilization.

## DATA SUMMARY:

- ° total allowable (0.60 La) .....134,001 SCCM
- ° total "as-found" .....13,138.5 SCCM
- ° total "as-left" .....1,522.5 SCCM

## ACCEPTANCE CRITERIA:

The combined leakage rate of all Type B and C tests shall be less than 0.60 La or < 134,001 SCCM.

## CONCLUSIONS:

The combined leakage rate of all Type B or C tests was 1,522.5 SCCM which is well within the acceptance limit. The data substantiates that an acceptable test was performed in accordance with the requirements of 10CFR50, Appendix J.



3.

THIRD SURVEILLANCE TEST



## THIRD SURVEILLANCE TEST

MECHANICAL PENETRATIONS

| PENETRATION<br>NUMBER | COMPONENT<br>ID. NO | AS FOUND        |                | AS LEFT         |                |
|-----------------------|---------------------|-----------------|----------------|-----------------|----------------|
|                       |                     | LEAKAGE<br>SCCM | DATE<br>TESTED | LEAKAGE<br>SCCM | DATE<br>TESTED |
| 6                     | PDWEV061            | 0               | 3-16-88        | 0               | 3-16-88        |
| 6                     | PDWEV062            | 0               | 3-16-88        | 0               | 3-16-88        |
| 7                     | PFPEV089            | 0               | 2-25-88        | 0               | 2-25-88        |
| 7                     | PFPEV090            | 0               | 2-25-88        | 0               | 2-25-88        |
| 9                     | JRDAUV0023          | 0               | 3-06-88        | 0               | 3-06-88        |
| 9                     | JRDBUV0024          | 40              | 3-06-88        | 40              | 3-06-88        |
| 9                     | JRDBUV0407          | 0               | 3-06-88        | 0               | 3-06-88        |
| 21                    | PSIAV164            | 1500            | 2-26-88        | 0               | 3-19-88        |
| 21                    | JSIAUV0672          | 0               | 2-26-88        | 0               | 2-26-88        |
| 22                    | PSIBV165            | 900             | 3-12-88        | 6               | 3-24-88        |
| 22                    | JSIBUV0671          | 0               | 3-12-88        | 0               | 3-12-88        |
| 25A                   | JHCBUV0044          | 0               | 3-08-88        | 0               | 3-08-88        |
| 25A                   | JHCAUV0045          | 0               | 3-08-88        | 0               | 3-08-88        |
| 25B                   | JHCAUV0046          | 0               | 3-08-88        | 0               | 3-08-88        |
| 25B                   | JHCBUV0047          | 0               | 3-08-88        | 0               | 3-08-88        |
| 26                    | JSIDUV0654          | 0               | 3-24-88        | 0               | 3-24-88        |
| 26                    | JSIBUV0656          | 700             | 3-25-88        | 700             | 3-25-88        |
| 26                    | JSIBHV0690          | 0               | 3-25-88        | 0               | 3-25-88        |
| 26                    | JSIBPSV0189         | 0               | 3-27-88        | 0               | 3-27-88        |
| 27                    | JSICUV0653          | 40              | 4-05-88        | 40              | 4-05-88        |



## THIRD SURVEILLANCE TEST

MECHANICAL PENETRATIONS

| PENETRATION<br>NUMBER | COMPONENT<br>ID. NO | AS FOUND        |                | AS LEFT         |                |
|-----------------------|---------------------|-----------------|----------------|-----------------|----------------|
|                       |                     | LEAKAGE<br>SCCM | DATE<br>TESTED | LEAKAGE<br>SCCM | DATE<br>TESTED |
| 27                    | JSIAUV0655          | 0               | 4-04-88        | 0               | 4-12-88        |
| 27                    | JSIAHV0691          | 0               | 4-04-88        | 0               | 4-04-88        |
| 27                    | JSIAPSV0179         | 0               | 4-07-88        | 0               | 4-07-88        |
| 28                    | JSIAUV0682          | 0               | 3-09-88        | 0               | 4-05-88        |
| 28                    | PSIEV463            | 0               | 3-09-88        | 0               | 3-09-88        |
| 28                    | JSIEPSV0474         | 0               | 3-10-88        | 0               | 3-10-88        |
| 29                    | PGAEV015            | 0               | 2-29-88        | 0               | 2-29-88        |
| 29                    | JGAAUV0002          | 0               | 2-29-88        | 0               | 2-29-88        |
| 30                    | PGAEV011            | 1500            | 2-29-88        | 0               | 3-10-88        |
| 30                    | JGAAUV0001          | 6.5             | 2-29-88        | 6.5             | 2-29-88        |
| 31                    | PIAEV021            | 12              | 2-29-88        | 12              | 2-29-88        |
| 31                    | JIAAUV0002          | 0               | 2-29-88        | 0               | 2-29-88        |
| 33                    | PNCEV118            | 4500            | 3-09-88        | 60              | 3-21-88        |
| 33                    | JNCBUV0401          | 0               | 3-09-88        | 0               | 3-09-88        |
| 34                    | JNCAUV0402          | 0               | 3-09-88        | 0               | 3-09-88        |
| 34                    | JNCBUV0403          | 0               | 3-09-88        | 0               | 3-09-88        |
| 35                    | JHPAUV0001          | 24.5            | 3-03-88        | 24.5            | 3-03-88        |
| 35                    | JHPAUV0003          | 0               | 3-03-88        | 0               | 3-03-88        |
| 35                    | JHPAUV0007A         | 0               | 3-03-88        | 0               | 3-03-88        |
| 35                    | JHPAUV0024          | 40              | 3-03-88        | 40              | 3-03-88        |



11-11-11

11-11-11

11-11-11

11-11-11

11-11-11

11-11-11

11-11-11

11-11-11

11-11-11

11-11-11

11-11-11

11-11-11

11-11-11

11-11-11

11-11-11

11-11-11

11-11-11

11-11-11

11-11-11

11-11-11

11-11-11

11-11-11

11-11-11

11-11-11

11-11-11



## THIRD SURVEILLANCE TEST

MECHANICAL PENETRATIONS

| PENETRATION<br>NUMBER | COMPONENT<br>ID. NO | AS FOUND        |                | AS LEFT         |                |
|-----------------------|---------------------|-----------------|----------------|-----------------|----------------|
|                       |                     | LEAKAGE<br>SCCM | DATE<br>TESTED | LEAKAGE<br>SCCM | DATE<br>TESTED |
| 36                    | JHPBUV0002          | 18              | 3-07-88        | 0               | 6-11-88        |
| 36                    | JHPBUV0004          | 0               | 3-06-88        | 0               | 3-06-88        |
| 36                    | JHPBHV0008A         | 0               | 3-06-88        | 0               | 3-06-88        |
| 38                    | PHPAV002            | 180             | 3-02-88        | 0               | 3-27-88        |
| 38                    | JHPAUV0005          | 220             | 3-02-88        | 0               | 3-27-88        |
| 38                    | JHPAHV0007B         | 0               | 3-02-88        | 0               | 3-02-88        |
| 38                    | JHPAUV0023          | 3               | 3-02-88        | 3               | 3-02-88        |
| 39                    | PHPBV004            | 660             | 3-07-88        | 6.5             | 3-12-88        |
| 39                    | JHPBUV0006          | 24.5            | 3-07-88        | 24.5            | 3-07-88        |
| 39                    | JHPBHV0008B         | 0               | 3-07-88        | 0               | 3-07-88        |
| 40                    | JCHAUV0516          | 0               | 3-04-88        | 0               | 3-04-88        |
| 40                    | JCHBUV0523          | 0               | 3-04-88        | 0               | 3-04-88        |
| 40                    | JCHBUV0924          | 0               | 3-04-88        | 0               | 3-04-88        |
| 41                    | PCHEVM70            | 0               | 3-15-88        | 0               | 3-15-88        |
| 41                    | JCHAHV0524          | 0               | 3-15-88        | 0               | 3-15-88        |
| 41                    | PCHEV854            | 0               | 3-15-88        | 0               | 3-15-88        |
| 42A                   | JSSBUV0201          | >2000           | 2-27-88        | 0               | 4-02-88        |
| 42A                   | JSSAUV0204          | 1200            | 2-27-88        | 0               | 4-02-88        |
| 42B                   | JSSBUV0202          | >2000           | 2-27-88        | 0               | 4-02-88        |
| 42B                   | JSSAUV0205          | >2000           | 2-27-88        | 24.5            | 4-02-88        |

[illegible]

## THIRD SURVEILLANCE TEST

MECHANICAL PENETRATIONS

| PENETRATION<br>NUMBER | COMPONENT<br>ID. NO | AS FOUND        |                   | AS LEFT         |                |
|-----------------------|---------------------|-----------------|-------------------|-----------------|----------------|
|                       |                     | LEAKAGE<br>SCCM | DATE<br>TESTED    | LEAKAGE<br>SCCM | DATE<br>TESTED |
| 42C                   | JSSBUV0200          | >2000           | 02-27-88          | 0               | 05-21-88       |
| 42C                   | JSSAUV0203          | 800             | 02-27-88          | 0               | 05-21-88       |
| 43                    | JCHBUV0505          | 0               | 03-01-88          | 0               | 03-01-88       |
| 43                    | JCHAUV0506          | 0               | 03-01-88          | 0               | 03-01-88       |
| 44                    | JCHAUV0560          | 0               | 02-29-88          | 0               | 02-29-88       |
| 44                    | JCHBUV0561          | 0               | 02-29-88          | 0               | 02-29-88       |
| 45                    | PCHNV494            | 500             | 02-28-88          | 0               | 03-30-88       |
| 45                    | JCHAUV0580          | 0               | 02-28-88          | 0               | 02-28-88       |
| 45                    | JCHAUV0715          | >2000           | 02-28-88          | 0               | 03-28-88       |
| 50                    | PPCEV070            | 0               | 02-28-88          | 0               | 02-28-88       |
| 50                    | PPCEV071            | 60              | 02-28-88          | 0               | 03-10-88       |
| 51                    | PPCEV075            | 0               | 02-28-88          | 0               | 02-28-88       |
| 51                    | PPCEV076            | >2000           | 02-28-88          | 0               | 03-06-88       |
| 52                    | JGRAUV0001          | 0               | 03-05-88          | 0               | 03-05-88       |
| 52                    | JGRBUV0002          | 120             | 03-05-88          | 120             | 03-05-88       |
| 53 (1)                | MPCEU53             | 0               | 02-23-88          | 0               | 06-03-88       |
| 56                    | JCPAUV0002A         | 12.25 (b)       | every<br>6 months | 12.25 (b)       | N/A            |
| 56                    | JCPBUV0003A         | 12.25 (b)       | every<br>6 months | 12.25 (b)       | N/A            |
| 57                    | JCPAUV0003B         | 0 (a)           | every<br>6 months | 0 (a)           | N/A            |
| 57                    | JCPBUV0003B         | 0 (a)           | every<br>6 months | 0 (a)           | N/A            |



## THIRD SURVEILLANCE TEST

MECHANICAL PENETRATIONS

| PENETRATION<br>NUMBER | COMPONENT<br>ID. NO | AS FOUND        |                   | AS LEFT         |                |
|-----------------------|---------------------|-----------------|-------------------|-----------------|----------------|
|                       |                     | LEAKAGE<br>SCCM | DATE<br>TESTED    | LEAKAGE<br>SCCM | DATE<br>TESTED |
| 58 (2)                | MCLEU58             | 0               | 2-23-88           | 0               | 5-30-88        |
| 59                    | PIAEV072            | 1400            | 2-24-88           | 0               | 5-21-88        |
| 59                    | PIAEV073            | 140             | 2-24-88           | 0               | 5-21-88        |
| 60                    | PWCEV039            | 0               | 3-10-88           | 0               | 3-10-88        |
| 60                    | JWCBUV0063          | 0               | 3-10-88           | 0               | 3-10-88        |
| 61                    | JWCBUV0061          | 0               | 3-11-88           | 0               | 3-11-88        |
| 61                    | JWCAUV0062          | 1000            | 3-11-88           | 95              | 4-16-88        |
| 62B (3)               | MCLEU62B            | 0               | 2-24-88           | 0               | 5-30-88        |
| 62C (4)               | MCLEU62C            | 0               | 2-24-88           | 0               | 5-30-88        |
| 67                    | PSIBV533            | 0               | 3-18-88           | 0               | 3-18-88        |
| 67                    | JSIDHV0331          | 0               | 3-18-88           | 0               | 5-06-88        |
| 72                    | PCHNV835            | 0               | 3-03-88           | 0               | 3-03-88        |
| 72                    | JCHBHV0255          | 0               | 3-03-88           | 1.5             | 4-12-88        |
| 77                    | PSIAV523            | >6600           | 3-01-88           | 30              | 3-12-88        |
| 77                    | JSICHV0321          | 0               | 3-01-88           | 0               | 3-01-88        |
| 78                    | JCPAUV0004A         | 0               | every 92d         | 0               | N/A            |
| 78                    | JCPBUV0005A         | 0               | every 92d         | 0               | N/A            |
| 79                    | JCPAUV0004B         | 0               | every 92d         | 0               | N/A            |
| 79                    | JCPBUV0005B         | 0               | every 92d         | 0               | N/A            |
| L-1 (5)               | CZCNM02             | 0               | every<br>6 months | 0               | N/A            |

1. 2. 3. 4. 5. 6. 7. 8. 9. 10.

11. 12. 13. 14. 15. 16. 17. 18. 19. 20.

21.



## THIRD SURVEILLANCE TEST

MECHANICAL PENETRATIONS

| PENETRATION<br>NUMBER | COMPONENT<br>ID. NO | AS FOUND        |                   | AS LEFT         |                |
|-----------------------|---------------------|-----------------|-------------------|-----------------|----------------|
|                       |                     | LEAKAGE<br>SCCM | DATE<br>TESTED    | LEAKAGE<br>SCCM | DATE<br>TESTED |
| L-2 (6)               | CZCNM03             | 0               | 2-22-88           | 0               | 6-06-88        |
| L-3 (7)               | CZCNM01             | 0 (a)           | every<br>6 months | 0               | N/A            |

## NOTES:

- (1) Fuel Transfer Tube flange.
- (2) ILRT Test Connection (pressurization/depressurization) flange.
- (3) ILRT Pressure Sensing Line flange.
- (4) ILRT Flow Test Verification (CLRT) flange.
- (5) Personnel Lock (140' elevation).
- (6) Equipment Hatch.
- (7) Emergency Lock (100' elevation).

- (a) All as-found/as-left surveillance tests leakage results were 0 SCCM.
- (b) All other as-found/as-left surveillance tests leakage results were 0 SCCM.



11-11-11

11-11-11

## THIRD SURVEILLANCE TEST

ELECTRICAL PENETRATIONS

| PENETRATION<br>NUMBER | AS FOUND        |                | AS LEFT         |                |
|-----------------------|-----------------|----------------|-----------------|----------------|
|                       | LEAKAGE<br>SCCM | DATE<br>TESTED | LEAKAGE<br>SCCM | DATE<br>TESTED |
| ENGZ010               | 0               | 2-21-88        | 0               | 2-21-88        |
| ESFNZ020              | 0               | 2-21-88        | 0               | 2-21-88        |
| ENGZ030               | 0               | 2-22-88        | 0               | 2-22-88        |
| ESFNZ040              | 0               | 2-22-88        | 0               | 2-22-88        |
| ENGZ050               | 0               | 2-22-88        | 0               | 2-22-88        |
| ENHNZ060              | 0               | 2-21-88        | 0               | 2-21-88        |
| ENGZ070               | 0               | 2-22-88        | 0               | 2-22-88        |
| ENHNZ080              | 0               | 2-22-88        | 0               | 2-22-88        |
| ENHNZ090              | 0               | 2-22-88        | 0               | 2-22-88        |
| ENHNZ100              | 0               | 2-22-88        | 0               | 2-22-88        |
| ENGZ110               | 0               | 2-22-88        | 0               | 2-22-88        |
| ENHNZ120              | 0               | 2-22-88        | 0               | 2-22-88        |
| ENGZ130               | 0               | 2-22-88        | 0               | 2-22-88        |
| EQFNZ140              | 0               | 2-22-88        | 0               | 2-22-88        |
| ENHNZ150              | 0               | 2-22-88        | 0               | 2-22-88        |
| ENHNZ160              | 0               | 2-22-88        | 0               | 2-22-88        |
| ENHNZ170              | 0               | 2-22-88        | 0               | 2-22-88        |
| ESFNZ180              | 0               | 2-22-88        | 0               | 2-22-88        |
| ENHNZ190              | 0               | 2-23-88        | 0               | 2-23-88        |
| ENHNZ200              | 0               | 2-23-88        | 0               | 2-23-88        |



## THIRD SURVEILLANCE TEST

ELECTRICAL PENETRATIONS


| PENETRATION<br>NUMBER | AS FOUND        |                | AS LEFT         |                |
|-----------------------|-----------------|----------------|-----------------|----------------|
|                       | LEAKAGE<br>SCCM | DATE<br>TESTED | LEAKAGE<br>SCCM | DATE<br>TESTED |
| ENHNZ210              | 0               | 2-23-88        | 0               | 2-23-88        |
| ESFCZ220              | 0               | 2-23-88        | 0               | 2-23-88        |
| EPHCZ230              | 0               | 2-23-88        | 0               | 2-23-88        |
| EPHCZ240              | 0               | 2-23-88        | 0               | 2-23-88        |
| ESFCZ250              | 0               | 2-23-88        | 0               | 2-23-88        |
| ESFCZ260              | 0               | 2-23-88        | 0               | 2-23-88        |
| ESFCZ270              | 0               | 2-23-88        | 0               | 2-23-88        |
| ESACZ280              | 0               | 2-23-88        | 0               | 2-23-88        |
| EPHCZ290              | 0               | 2-23-88        | 0               | 2-23-88        |
| ERICZ300              | 0               | 2-23-88        | 0               | 2-23-88        |
| ENANZ310              | 0               | 3-06-88        | 0               | 3-06-88        |
| ENGNZ320              | 2               | 3-06-88        | 2               | 3-06-88        |
| ENANZ330              | 0               | 3-06-88        | 0               | 3-06-88        |
| EPHBZ340              | 0               | 3-06-88        | 0               | 3-06-88        |
| ERIBZ350              | 0               | 3-06-88        | 0               | 3-06-88        |
| ESEBZ360              | 0               | 3-06-88        | 0               | 3-06-88        |
| ESABZ370              | 0               | 3-07-88        | 0               | 3-07-88        |
| ESFBZ380              | 0               | 3-07-88        | 0               | 3-07-88        |
| EPHBZ390              | 0               | 3-07-88        | 0               | 3-07-88        |
| EPHBZ400              | 0               | 3-07-88        | 0               | 3-07-88        |



## THIRD SURVEILLANCE TEST

ELECTRICAL PENETRATIONS

| PENETRATION<br>NUMBER | AS FOUND        |                | AS LEFT         |                |
|-----------------------|-----------------|----------------|-----------------|----------------|
|                       | LEAKAGE<br>SCCM | DATE<br>TESTED | LEAKAGE<br>SCCM | DATE<br>TESTED |
| EPHBZ410              | 0               | 3-07-88        | 0               | 3-07-88        |
| ESFBZ420              | 0               | 3-07-88        | 0               | 3-07-88        |
| EPHNZ430              | 0               | 3-07-88        | 0               | 3-07-88        |
| ENANZ440              | 0               | 3-07-88        | 0               | 3-07-88        |
| ENANZ450              | 0               | 3-13-88        | 0               | 3-13-88        |
| EPHAZ460              | 0               | 3-13-88        | 0               | 3-13-88        |
| ESAAZ470              | 0               | 3-13-88        | 0               | 3-13-88        |
| EPHAZ480              | 0               | 3-13-88        | 0               | 3-13-88        |
| ERIAZ490              | 0               | 3-13-88        | 0               | 3-13-88        |
| ESFAZ500              | 0               | 3-13-88        | 0               | 3-13-88        |
| ESEAZ510              | 0               | 3-13-88        | 0               | 3-13-88        |
| EPHAZ520              | 0               | 3-13-88        | 0               | 3-13-88        |
| EHCNZ530              | 0               | 3-13-88        | 0               | 3-13-88        |
| ENGNZ540              | 0               | 3-14-88        | 0               | 3-14-88        |
| ENHNZ550              | 0               | 3-14-88        | 0               | 3-14-88        |
| ESFNZ560              | 0               | 3-14-88        | 0               | 3-14-88        |
| EQFNZ570              | 0               | 3-14-88        | 0               | 3-14-88        |
| ESFNZ580              | 0               | 3-14-88        | 0               | 3-14-88        |
| ENHNZ590              | 0               | 3-14-88        | 0               | 3-14-88        |
| ENGNZ600              | 0               | 3-14-88        | 0               | 3-14-88        |



THIRD SURVEILLANCE TEST  
ELECTRICAL PENETRATIONS

| PENETRATION<br>NUMBER | AS FOUND        |                | AS LEFT         |                |
|-----------------------|-----------------|----------------|-----------------|----------------|
|                       | LEAKAGE<br>SCCM | DATE<br>TESTED | LEAKAGE<br>SCCM | DATE<br>TESTED |
| ENHNZ610              | 0               | 3-14-88        | 0               | 3-14-88        |
| ENGNZ620              | 0               | 3-14-88        | 0               | 3-14-88        |
| ENHNZ630              | 0               | 3-14-88        | 0               | 3-14-88        |
| ESFNZ640              | 0               | 3-14-88        | 0               | 3-14-88        |
| ENHNZ650              | 0               | 3-14-88        | 0               | 3-14-88        |
| ESFNZ660              | 0               | 3-14-88        | 0               | 3-14-88        |
| ENHNZ670              | 0               | 3-14-88        | 0               | 3-14-88        |
| ENGNZ680              | 0               | 3-14-88        | 0               | 3-14-88        |
| ENGNZ690              | 0               | 3-14-88        | 0               | 3-14-88        |
| ENANZ700              | 0               | 3-15-88        | 0               | 3-15-88        |
| ENGNZ710              | 0               | 3-15-88        | 0               | 3-15-88        |
| ESFNZ720              | 0               | 3-15-88        | 0               | 3-15-88        |
| ENHNZ730              | 0               | 3-15-88        | 0               | 3-15-88        |
| ESFNZ740              | 0               | 3-15-88        | 0               | 3-15-88        |
| ESENZ750              | 0               | 3-15-88        | 0               | 3-15-88        |
| ESFNZ740              | 0               | 3-15-88        | 0               | 3-15-88        |
| ESFDZ770              | 0               | 3-15-88        | 0               | 3-15-88        |
| EFSDZ780              | 0               | 3-15-88        | 0               | 3-15-88        |
| ERIDZ790              | 0               | 3-16-88        | 0               | 3-16-88        |
| ESFNZ800              | 0               | 3-16-88        | 0               | 3-16-88        |



[illegible]

### THIRD SURVEILLANCE TEST

## ELECTRICAL PENETRATIONS

[illegible]



# THIRD SURVEILLANCE TEST TYPE "B" AND "C" TEST RESULTS

## SUMMARY:

All tests were performed utilizing air or nitrogen as the test media at a minimum pressure of 49.5 psig ( $P_a$ ) for a minimum duration of 15 minutes after stabilization.

## DATA SUMMARY:

- ° total allowable (0.60 La) .....134,001 SCCM
- ° total "as-found" .....>34,215 SCCM
- ° total "as-left" .....1,260.5 SCCM

## ACCEPTANCE CRITERIA:

The combined leakage rate of all Type B and C tests shall be less than 0.60 La or < 134,001 SCCM.

## CONCLUSIONS:

Mechanical penetration 42B - Pressurizer Steam Line Sample (3/8") had excessive leakage (>2000 SCCM, limit of rotameter utilized) past each containment isolation valve upon initial Type C testing of UV-202 and UV-205. This specific as-found condition is presently being evaluated. The as-left combined leakage rate of all Type B and C tests was 1,260.5 SCCM which is well within the acceptance limit. The data substantiates that an acceptable as-left test was performed in accordance with the requirements of 10CFR50, Appendix J.

