

REGULATOR INFORMATION DISTRIBUTION SYSTEM (RIDS)

ACCESSION NBR: 8406260148 DOC. DATE: 84/06/20 NOTARIZED: NO DOCKET #
 FACIL: 50-315 Donald C. Cook Nuclear Power Plant, Unit 1, Indiana & 05000315
 50-316 Donald C. Cook Nuclear Power Plant, Unit 2, Indiana & 05000316
 AUTH. NAME AUTHOR AFFILIATION
 SMITH, W. G. Indiana & Michigan Electric Co.
 RECIP. NAME RECIPIENT AFFILIATION
 DENTON, H. R. Office of Nuclear Reactor Regulation, Director

SUBJECT: Submits request for scheduler exemption from 10CFR50, App R
 mods for listed items. Matl delivery problems will cause
 completion of several App R design changes beyond 840620.

DISTRIBUTION CODE: A006S COPIES RECEIVED: LTR 1 ENCL 0 SIZE: 2
 TITLE: OR Submittal: Fire Protection

NOTES:

	RECIPIENT ID CODE/NAME		COPIES LTTR ENCL		RECIPIENT ID CODE/NAME		COPIES LTTR ENCL
	NRR ORB1 BC 01		3				
INTERNAL:	ELD/HDS3		1		IE FILE 06		1
	IE/WHITNEY, L		1		NRR FIORAVANT07		2
	NRR WAMBACH		1		NRR/DE/CEB 09		2
	NRR/DL DIR		1		REG FILE 04		1
	RGN3		1				
EXTERNAL:	ACRS 11		3		LPDR 03		2
	NRC PDR 02		1		NSIC 05		1
	NTIS		1				

TOTAL NUMBER OF COPIES REQUIRED: LTTR 22 ENCL 0

[illegible]



INDIANA & MICHIGAN ELECTRIC COMPANY

DONALD C. COOK NUCLEAR PLANT
P.O. Box 458, Bridgman, Michigan 49106
(616) 465-5901

June 20, 1984

AEP:NRC:0692S

Donal C. Cook Nuclear Plant Unit Nos. 1 and 2
Docket Nos. 50-315 and 50-316
License Nos. DPR-58 and DPR-74
REQUEST FOR SCHEDULAR EXEMPTION, APPENDIX R MODIFICATIONS

Mr. Harold R. Denton, Director
Office of Nuclear Reactor Regulation
U. S. Nuclear Regulatory Commission
Washington, D. C. 20555

Reference: I&MECO Letter No. AEP:NRC:0692Q dated June 8, 1984

Dear Mr. Denton:

This letter is in reference to the modifications being performed at the Donald C. Cook Nuclear Plant relative to the requirements of Appendix R of 10 CFR 50.

The Donald C. Cook Nuclear Plant is nearing the completion of the Appendix R work which is required to be finished 6 months after the SER was issued. AEPSC letter serial AEP:NRC:0692Q dated June 8, 1984 reported to the NRC material delivery problems which will cause the completion of several Appendix R design changes to be delayed beyond June 20, 1984. There are some additional items which should be brought to your attention:

- ° The installation of the fire doors to the Unit #1 and Unit #2 charging pump rooms, the installation of fire seals and stops, and the installation of cable and conduit cable tray fire wraps (where material is available) are scheduled to complete June 20, 1984. The review of the documentation and release of the new installations for unrestricted operation will be completed on or about June 23, 1984.
- ° The operational (final) test of the fire sprinkler system is scheduled to start June 20, 1984. The review of the documentation and release of the new system for unrestricted operation will be completed on or about June 25, 1984.
- ° The production work and the testing for two other projects have been completed and the review of the associated documentation is in progress. The projects are (1) the installation of additional fire detectors (pyroalarms) and (2) the installation of fire dampers in the East RHR Pump Room, the West RHR Pump Room, and the West Centrifugal Charging Pump Room. Release of the new installations for unrestricted operation will be completed on or about June 25, 1984 and June 23, 1984, respectively.

All other Appendix R work due no later than June 20, 1984 has been completed.

8406260148 840620
PDR ADOCK 05000315
F PDR

A006
1/0


Mr. Harold D. Denton

-2-

AEP:NRC:0692S

Due to unusual circumstances and the need to submit this letter immediately, normal corporate procedures have been bypassed. This letter will be subjected to a corporate review at a later date.

Very truly yours,



W. G. Smith, Jr.
Plant Manager

WGS:bbf

cc: John E. Dolan
M. P. Alexich
W. G. Smith, Jr.
R. C. Callon
G. Charnoff
E. R. Swanson, NRC Resident Inspector - Bridgman

10-1-72

MEMORANDUM FOR THE RECORD

SUBJECT: [Illegible]

[Illegible]

1

[Illegible]

[Illegible]