

CATEGORY 1

REGULATORY INFORMATION DISTRIBUTION SYSTEM (RIDS)

ACCESSION NBR: 9703170230 DOC. DATE: 97/03/10 NOTARIZED: YES DOCKET #
 FACIL: 50-315 Donald C. Cook Nuclear Power Plant, Unit 1, Indiana M 05000315
 50-316 Donald C. Cook Nuclear Power Plant, Unit 2, Indiana M 05000316
 AUTH. NAME AUTHOR AFFILIATION
 FITZPATRICK, E. Indiana Michigan Power Co. (formerly Indiana & Michigan Ele
 RECIP. NAME RECIPIENT AFFILIATION
 Document Control Branch (Document Control Desk) *See Report*

SUBJECT: Forwards response to RAI re GL 87-02, including responses to
 nine items from NRC staff & seismic evaluation work sheets.

DISTRIBUTION CODE: A025D COPIES RECEIVED: LTR 1 ENCL 1 SIZE: 600
 TITLE: Seismic Qualification of Equipment in Operating Plants - A-46 - GL-87

NOTES:

RECIPIENT ID CODE/NAME	COPIES LTTR ENCL	RECIPIENT ID CODE/NAME	COPIES LTTR ENCL
OGC/HDS2	1 1	PD3-3 PD	1 1
HICKMAN, J	1 1		
INTERNAL: <u>FILE CENTER 01</u>	1 1	NRR/DE	1 1
NRR/DE/ECGB	1 1	NRR/DE/EMEB	2 2
NRR/DRCH/HHFB	1 1	NRR/DRCH/HICB	1 1
NRR/DRPE/PD1-3	1 1	NRR/DSSA/SRXB	1 1
EXTERNAL: NRC PDR	1 1		

NOTE TO ALL "RIDS" RECIPIENTS:
 PLEASE HELP US TO REDUCE WASTE! CONTACT THE DOCUMENT CONTROL DESK,
 ROOM OWFN 5D-5 (EXT. 415-2083) TO ELIMINATE YOUR NAME FROM
 DISTRIBUTION LISTS FOR DOCUMENTS YOU DON'T NEED!

TOTAL NUMBER OF COPIES REQUIRED: LTTR 13 ENCL 13

C
A
T
E
G
O
R
Y

1

D
O
C
U
M
E
N
T



INDIANA
MICHIGAN
POWER

March 10, 1997

AEP:NRC:1040E

Docket Nos.: 50-315
50-316

U.S. Nuclear Regulatory Commission
Attn: Document Control Desk
Washington, D.C. 20555

Gentlemen:

Donald C. Cook Nuclear Plant, Units 1 and 2
RESPONSE TO NRC LETTER REQUEST FOR ADDITIONAL
INFORMATION RELATED TO COOK NUCLEAR PLANT'S RESPONSE
TO GENERIC LETTER 87-02 (TAC NO. M69437)

By letter dated October 21, 1996, the NRC requested additional information regarding our January 30, 1996, response to generic letter 87-02. The following attachments contain the requested information.

- Attachment No. 1 - contains the responses to the nine items from the NRC staff.
- Attachment No. 2 - contains the sample seismic evaluation work sheets (SEWS) and anchorage calculations as requested in item 2.
- Attachment No. 3 - contains the sample SEWS and anchorage calculations for tanks and heat exchangers as requested in item 5.
- Attachment No. 4 - contains the seismic adequacy calculations for tanks 1-TK-33 and 2-TK-32 as requested in item 6.
- Attachment No. 5 - contains the SEWS and anchorage calculations for horizontal tanks and heat exchangers as requested in item 7.
- Attachment No. 6 - contains the calculations for limited analytical reviews (LARs) of the cable and conduit raceways as requested in item 8.

Sincerely,

E. E. Fitzpatrick
E. E. Fitzpatrick
Vice President

vlb

Attachments

9703170230 970310
PDR ADDCK 05000315
P 100045 PDR

SWORN TO AND SUBSCRIBED BEFORE ME

THIS 10th DAY OF March 1997

Jan Watson
Notary Public

My Commission Expires: _____

JAN WATSON
NOTARY PUBLIC, BERRIEN COUNTY, MI
MY COMMISSION EXPIRES FEB. 10, 1999

A025 1/1





U.S. Nuclear Regulatory Commission
Page 2

AEP:NRC:1040E

cc: A. A. Blind
A. B. Beach
MDEQ - DW & RPD
NRC Resident Inspector
J. R. Padgett

ATTACHMENT 1 TO AEP:NRC:1040E

RESPONSES TO NRC REQUEST FOR
ADDITIONAL INFORMATION (RAI)
RELATED TO COOK NUCLEAR PLANT'S RESPONSE
TO GENERIC LETTER 87-02 (TAC NO M69437)

.9703170230

2



RESPONSE TO THE USNRC REQUEST FOR ADDITIONAL INFORMATION
UNRESOLVED SAFETY ISSUE USI A-46 REVIEW FOR
DONALD C. COOK NUCLEAR PLANT, UNITS 1 & 2

- 1) With respect to Section 2.2, page 2-2, discuss the engineering basis for using the In-Structure Response Spectra (ISRS) developed for the Diesel Generator Building to determine loads in the Auxiliary Building at Elevation 609 feet, and provide the Diesel Generator Building and Auxiliary Building ISRS.

The basis for using the ISRS developed for the diesel generator building to determine loads in the auxiliary building at elevation 609 feet is provided in the third full paragraph of page 2-2 of the final Seismic Evaluation and Walkdown Summary Report submittal. This paragraph states: "The ISRS are not available at some of the floor elevations where safe shutdown equipment is located. When this is the case, either the ISRS for a higher elevation or the ISRS developed by a linear interpolation between existing ISRS may be used in the evaluation. In the case of the auxiliary building elevation 609 feet, since the interpolated ISRS are very close to the corresponding ISRS for the diesel generator building, the ISRS for the diesel generator building were used."

To further illustrate this basis, figure 1 shows a plot of four ISRS (SSE, 5% equipment damping) for the elevations in question. These spectra include the auxiliary building 587' and 633' elevations which are the elevations where developed spectra exist directly above and below the 609' elevation, and the spectra at 609' in the diesel generator building. In addition to these spectra, a 609' auxiliary building spectra is provided that was generated by interpolating the spectral acceleration values at 587' and 609'. The auxiliary building and diesel generator building share a common foundation mat. As shown in figure 1, there is essentially no difference between the diesel generator spectra at 609' and the interpolated auxiliary building spectra at 609', and, therefore, there is no engineering significance with regard to the load determination if either of these are used.

With regard to the diesel generator building and auxiliary building ISRS, the ISRS for all elevations of all buildings at Cook Nuclear Plant included in the USI A-46 evaluation for 2% and 5% equipment damping have been provided in appendix B of the final Seismic Evaluation and Walkdown Summary Report submittal.




Figure 1 ISRS for D.G. Building El 609' Compared to ISRS for Auxiliary Building El. 587', 609' & 633' - 5% Damping

- 2) Discuss key examples of designated "rigorously analyzed anchorages," (page 4-6) using hand calculations and ANCHOR4 software package and provide copies of their engineering calculations. Also discuss a few cases of anchorage verification based on the results of tug tests conducted and provide a description of the tests and applicable engineering justification for such an approach.

Table 1 provides a list of key examples of equipment items with varying levels of anchorage evaluations. These examples include "rigorously analyzed anchorages," comparisons to analyzed equipment items and judgments based on the anchorage inspection and in some cases judgments supplemented by tug tests. Copies of the completed seismic evaluation work sheets (SEWS), the analysis (if applicable) and the corresponding anchorage inspection sheets are included in attachment 2 of this response to the RAI for those items marked with a * in table 1. When comparison or judgment was used to satisfy the GIP anchorage criteria an appropriate description of the evaluation is documented in the notes of the SEWS. The anchorage inspections and installation testing performed for the Cook Nuclear Plant USI A-46 evaluations, discussed in greater detail in the response to RAI question 4, greatly exceed the requirements of the GIP. This provides greater confidence in the judgments made by the seismic review team (SRT) that capacity greatly exceeded demand when a formal anchorage calculation was not made.

A review of notes within the data base for each equipment item in the Cook Nuclear Plant USI A-46 effort was conducted in order to respond to this request for additional information (RAI). Anchorage evaluations performed can be categorized as follows: a) a detailed ANCHOR4 evaluation was performed; b) a detailed hand calculation was performed; c) the anchorage was screened based on an anchorage evaluation on an identical item of equipment and anchorage or a worst case evaluation of a similar equipment item; or d) the SRT judged, based on the weight and anchorage of the equipment, that the anchorage obviously met the GIP screening criteria.

In some cases when method (d) was used, a tug test was performed. This was performed by an SRT member that would tug on the assembly in the weakest direction to a level of about two times the estimated weight of the item. The tug test from a practical standpoint was unnecessary due to the relative light weight and robust anchorage of the equipment. Each anchorage evaluation whether detailed or by judgment was based on a detailed anchorage inspection and the SRT inspection. Items tug tested were in general light weight components.

Samples of detailed analysis performed by ANCHOR4 and by hand calculations are included with the sample SEWS in attachment 2. When judgment was used the basis for the judgment is included in the notes section of the SEWS. The detailed anchor inspection documentation is also included with each SEWS provided.

The engineering justification for the approach used for performing the anchorage evaluations is described in section 4.4, page 4-26 second paragraph of the Rev. 2 GIP. This paragraph states: "There are various combinations of inspections, analyses, and engineering judgment which can be used to verify the adequacy of equipment anchorage. The Seismic Capability Engineers should select the appropriate combination of elements for each anchorage

installation based on the information available. For example, a simple hand calculation may be sufficient for a pump which has only a few, very rugged, anchor bolts in a symmetrical pattern. On the other hand, at times it may be advisable to use one of the computer codes to determine the loads applied to a multi-cabinet motor control center if its anchorage is not symmetrically located." The anchorage evaluations used the appropriate combinations of elements necessary to determine that any screened equipment met the GIP criteria.

Table 1 provides a brief description of the anchorage evaluation performed. There is a good cross section of examples that include all equipment classes on the Cook Nuclear Plant safe shutdown equipment list (SSEL) (1 to 20) and categories of anchorage evaluations performed. Examples of class 0 and 21 anchorage evaluations are provided in response to RAI questions 5 and 7.

Table 1
Examples of Anchorage Evaluations

Class	Equipment ID	Anchorage Evaluation Performed
1	1-AB-N	Three section MCC. Detailed ANCHOR4 evaluation performed.
1	1-ABD-A*	Six section MCC. Detailed ANCHOR4 evaluation performed.
1	2-ABV-A	Six section MCC. Detailed ANCHOR4 evaluation performed.
1	2-AM-D	Eight section MCC. Detailed ANCHOR4 evaluation performed.
1	2-EZC-D	Eleven section MCC (including attached EZC-BS). Detailed ANCHOR4 evaluation performed.
2	1-11A	Large Multisection 600V Switchgear. Detailed ANCHOR4 evaluation performed.
2	1-52-RTB	Reactor Trip Breaker Units composed of 4 breaker vertical sections. Detailed ANCHOR4 evaluation performed.
2	2-21B	Large Multisection 600V Switchgear. Detailed ANCHOR4 evaluation performed.
3	2-T21B	Large Multisection 4KV Switchgear. Detailed ANCHOR4 evaluation performed.
3	1-T11A	Large Multisection 4KV Switchgear. Detailed ANCHOR4 evaluation performed.
4	1-CRID-III-CVT	Small Transformer 4'-6" x 2'-6" x 2'-4". Weight estimated at 1180 lbs. Detailed ANCHOR4 evaluation performed.
4	1-TR11B	Large supply transformer. Detailed ANCHOR4 evaluation performed.
4	2-CRID-I-CVT*	Small Transformer 4'-6" x 2'-6" x 2'-4". Weight estimated at 1180 lbs. Detailed ANCHOR4 evaluation performed.

Table 1 (Continued)
Examples of Anchorage Evaluations

Class	Equipment ID	Anchorage Evaluation Performed
4	2-TR-ELSC	Small Transformer 20" D x 30" W x 36" H. Detailed ANCHOR4 evaluation performed.
5	1-PP-10W*	900 GPM pump. Detailed ANCHOR4 evaluation performed including nozzle loadings on the suction and discharge piping.
5	1-PP-4	440 GPM pump. Detailed ANCHOR4 evaluation performed including nozzle loadings on the suction and discharge piping.
5	1-PP-50W	Large Pacific Pump with a weight of 20,000 lbs. Detailed ANCHOR4 evaluation performed.
5	1-QT-111-AB	Small 90 GPM Pump - weight about 800 lbs. Detailed ANCHOR4 evaluation performed.
5	12-PP-31S	100 GPM pump - 2076 lbs. Detailed ANCHOR4 evaluation performed. Item was designated an outlier until nozzle loads are defined.
5	2-PP-26N	Pacific Pump - total weight 5500 lbs. Detailed ANCHOR4 evaluation performed including nozzle loadings on the suction and discharge piping.
5	2-PP-3E	Large Ingersoll Rand Pump - 7935 lbs. Detailed ANCHOR4 evaluation performed.
5	2-PP-46-4*	Small Goulds Pump - 511 lbs. Nozzle loads judged to be small by SRT. Anchorage screened by judgment after review of the anchorage inspection documentation (four 5/8" anchors) and the walkdown.
5	2-PP-82S	Small Goulds Pump - 214 lbs. Nozzle loads judged to be small by SRT. Anchorage screened by judgment after review of the anchorage inspection documentation (four 5/8" anchors) and the walkdown.
5	2-QT-106-CD1	Small Worthington Pump - 135 lbs. Detailed ANCHOR4 evaluation performed including nozzle loadings on the suction and discharge piping.
6	1-PP-7W	Large vertical pump with a 45' long vertical casing. Screening of anchorage based on a review of existing qualification that included an anchorage evaluation.
6	2-PP-9W	Vertical pump. Detailed ANCHOR4 evaluation performed including nozzle loadings on the suction and discharge piping.
9	1-HV-AFP-BRE-2	Small light weight fan - 154 lbs. Anchorage accepted by judgment after a review of the anchorage drawings.



Table 1 (Continued)
Examples of Anchorage Evaluations

Class	Equipment ID	Anchorage Evaluation Performed
9	1-HV-AFP-M1*	Medium size fan - 500 lbs, mounted with 16 1/2" steel to steel bolts. Anchorage accepted by judgment after a review of the anchorage drawings.
9	1-HV-AFP-X1	Small light weight fan - 287 lbs, mounted with 12 3/8" steel to steel bolts. Anchorage accepted by judgment after a review of the anchorage drawings.
9	1-HV-CEQ-1	Large fan unit. Detailed ANCHOR4 evaluation performed.
9	12-HV-ESW-7*	Large fan unit. Detailed ANCHOR4 evaluation performed.
9	12-HV-ESW-1	Large fan unit similar to 12-HV-ESW-7. Anchorage screened based on comparison to ANCHOR4 evaluation for 12-HV-ESW-7.
9	2-HV-AFP-BRE-1	Small light weight fan - 154 lbs. Anchorage accepted by judgment after a review of the anchorage drawings.
9	2-HV-DGS-1	Large fan - 1531 lbs. Detailed ANCHOR4 evaluation performed.
9	2-HV-DGX-1	Large fan - 1100 lbs. Detailed ANCHOR4 evaluation performed.
10	1-HV-ACRA-1	Cooler unit with a weight estimate of 3000 lbs. Detailed ANCHOR4 evaluation performed.
10	1-HV-AES-1 (FLT)	Large filter unit - 24,000 lbs. Detailed ANCHOR4 evaluation performed.
14	1-AFW*	Small wall mounted panel (36" H x 20" W x 6" D). Panel estimated to weigh 50 lbs. Anchorage screened by judgment after a review of the anchorage description and a 100 lb. tug test.
14	1-BCTC-AB	Panel 38" W x 60" H x 9" D. Weight estimated at 300 lbs. Detailed ANCHOR4 evaluation performed.
14	1-CRCD	Rack 38" W x 84" H x 9" D - Weight estimated at 400 lbs. Detailed ANCHOR4 evaluation performed.
14	1-ELSC	Small wall mounted panel (36" H x 20" W x 6" D). Panel estimated to weight 50 lbs. Anchorage screened by judgment after a review of the anchorage description and a 100 lb. tug test.
14	1-ELSCX	Small distribution panel 57" H x 22" W x 6" D. Weight estimated at 370 lbs. Detailed ANCHOR4 evaluation performed.

Table 1 (Continued)
Examples of Anchorage Evaluations

Class	Equipment ID	Anchorage Evaluation Performed
14	1-MDAB	Wall mounted switchboard 38" W x 84" H x 9" D. Anchorage accepted by comparison to the ANCHOR4 evaluation performed for 1-MCAB.
14	1-TDAB	Wall mounted switchboard 38" W x 84" H x 9" D. Anchorage accepted by comparison to the ANCHOR4 evaluation performed for 1-MCAB.
14	1-VDAB-1 & 2	Pair of 22" W x 38" H x 7" D distribution panels. Anchorage accepted by comparison to the ANCHOR4 evaluation performed for 1-VDAB-1 (Identical Construction).
14	2-AFWX	Wall mounted panel - 57" H x 22" W x 6" D. Weight estimated at 100 to 150 lbs. Anchorage screened by judgment after a review of the anchorage description and a tug test.
14	2-BATT-N-SH	Wall mounted Battery Shunt. Weight estimated at 100 lbs. Anchorage screened by judgment after a review of the anchorage description, the ANCHOR4 evaluation performed for 1-BATT-N-SH and a tug test.
14	2-DCN	Switchboard bolted to a steel rack. Anchorage screened based on comparison to the ANCHOR4 analysis for similar panel 1-DCN.
14	2-VDAB-1 & 2	Pair of 22" W x 38" H x 7" D distribution panels. Anchorage screened based on comparison to the detailed ANCHOR4 evaluation performed for similar panel 1-VDAB-1.
15	2-BATT-AB*	Substantial 2 - step battery rack. Anchorage evaluation based on a review of existing anchorage and recent modifications made to the racks.
16	1-BC-AB1	Battery Charger 3025 lbs. Detailed ANCHOR4 evaluation performed.
16	1-CRID-I-INV	Inverter 2'-5" x 3' x 6'-3" - 2100 lbs. Detailed ANCHOR4 evaluation performed.
16	2-BC-A	Battery Charger 32" L x 24" W x 46" H. Detailed ANCHOR4 evaluation performed.
16	2-DGAB-INV	Inverter 28" x 28" x 57". Detailed ANCHOR4 evaluation performed.
17	1-OME-150-AB*	Large Diesel Generator. Anchorage capacity for 2-OME-150-CD indicated an additional margin of 36. Anchorage screened based on comparison to that evaluation.

Table 1 (Continued)
Examples of Anchorage Evaluations

Class	Equipment ID	Anchorage Evaluation Performed
18	1-CLI-113	Small transmitter - 27 lbs. Anchorage screened by judgment after review of the anchorage inspection documentation and the walkdown.
18	1-CPS-317	Small 9" x 9" panel. Anchorage screened by judgment after review of the anchorage inspection documentation and the walkdown.
18	1-CPS-410	Rack supported device. One detailed ANCHOR4 analysis was performed to encompass 1-CPS-410, & 420 and 2-CPS-410 & 420.
18	1-MPP-232	Small pressure transmitter - 35 lbs. Anchorage screened by judgment after review of the anchorage inspection documentation and the walkdown.
18	1-NPP-151	Small pressure transmitter - 24 lbs. including bracket. Anchorage screened by judgment after review of the anchorage inspection documentation and the walkdown.
18	2-BLI-110	Instrument on small, stiff bracket. Assembly weighs less than 100 lbs. Anchorage screened by judgment after review of the anchorage inspection documentation and the walkdown.
18	2-CLI-113	Transmitter bolted to support composed of a small diameter pipe. Anchorage screened by judgment after review of the anchorage inspection documentation and the walkdown.
18	2-CPS-410	Small device on a rack. Detailed ANCHOR4 evaluation performed.
18	2-FFI-210	Transmitter bolted to support composed of a small diameter pipe. Anchorage screened by judgment after review of the anchorage inspection documentation and the walkdown.
18	2-IFI-311	Transmitter bolted to support composed of a small diameter pipe. Anchorage screened by judgment after review of the anchorage inspection documentation and the walkdown.
18	2-IFI-51	Transmitter bolted to support composed of a small diameter pipe. Anchorage screened by judgment after review of the anchorage inspection documentation and the walkdown.

Table 1 (Continued)
Examples of Anchorage Evaluations

Class	Equipment ID	Anchorage Evaluation Performed
18	2-XRV-153	Small rack consisting of a small panel bolted to P1000 unistruts. Anchorage screened by judgment after review of the anchorage inspection documentation and the walkdown.
19	1-VTS-356	Light weight component - 5 lbs. Anchorage screened by judgment after review of the anchorage inspection documentation, the walkdown and a tug test.
20	2-A11*	Relay panel included in a section of panel from A6 to A15. Weight estimate of entire panel 3000 lbs. Detailed ANCHOR4 evaluation performed.
20	1-ACRA-2	Stand alone panel 24" L x 24" D x 84" H. Weight estimated @ 700 lbs. Detailed ANCHOR4 evaluation performed.
20	1-CAS	Large Control Panel 24'-6" L x 6'-3" D x 7' H. Hand calculation performed on the weak link in the anchorage system and found to be more than adequate.
20	1-DGAB	Large Control Panel in Diesel Generator Room. Detailed ANCHOR4 evaluation performed.
20	1-GR-1	Relay Rack 6'-6" L x 8' H. Weight estimated @ 300 lbs./lineal foot of rack. Hand calculation performed on the weak link in the anchorage system and found to be more than adequate.
20	1-HSD1	Walkthrough cabinet 12' W x 6' D x 8' H. Detailed ANCHOR4 evaluation performed.
20	1-NRI-23-ISO	Heavy duty rack. Anchorage judged adequate based on review of the anchorage inspection documentation, the walkdown and the obvious ruggedness and installation of this new design.
20	2-CG2	Control cabinet 5'-6" L x 2'-6" W x 7'-7" H. Anchorage screened based on comparison to the ANCHOR4 evaluation performed for similar panel 1-RPC-1.
20	2-PRZ	Item is included in a Control Panel with two other items. Total panel is 12'-3" L x 8' H. Weight estimated at 300 lbs/lineal ft. Anchorage screened based on comparison to the ANCHOR4 evaluation performed for 1-SG.
20	2-RPS-A	Relay cabinet 90" W x 30" D x 90" H, welded to embedded steel. Detailed ANCHOR4 evaluation performed.
20	2-SWRR	Cabinet 16' L x 8' H x 18" D. Weight estimated at 300 lbs/lineal ft. Detailed ANCHOR4 evaluation performed.



- 3) Table 4.5 shows that the 1.5 x Bounding Spectrum and the GERS with an amplification factor of 7 do not envelope the floor response spectra. Provide copies of the seismic demand versus capacity spectral comparison.

The location of the devices that are documented as outliers in table 4.5 are at elevation 687' in the containment building. Figure 2 shows a comparison of the ISRS at elevation 687' in the containment building to 1.5 times the bounding spectrum. The GERS must be compared to 1.5 times the demand spectra for median centered spectra because Cook Nuclear Plant response spectra was designated as median centered spectra by the NRC. An amplification factor through the piping and support of the piping system must also be considered when comparing GERS to the demand spectra. The GIP defines the upper bound amplification factor as 7. Therefore, the total ISRS was multiplied by 1.5×7 (10.5) to define the demand that is compared to the GERS. Figure 3 shows a comparison of the GERS for air operated valves (AOVs) to $10.5 \times$ the ISRS at containment building elevation 687'. Figure 4 shows a comparison of the GERS for solenoid operated valves (SOVs) to $10.5 \times$ the ISRS at containment building elevation 687'. Figure 5 shows a comparison of the GERS for motor operators to $10.5 \times$ the ISRS at containment building elevation 687'. As shown in figures 2, 3, 4, and 5, the demand exceeds the capacity.

The outlier resolution for these items is to review the existing piping analyses and compare the demand acceleration from the analysis to the capacity acceleration. It is believed that the actual amplification factor is less than 7 and the capacity will be shown to be greater than the demand once the outlier resolution has been completed.

Donald C. Cook Nuclear Plant

Cont. Bldg. Elev. 687.5 feet vs 1.5xBS

5% Damping




Figure 2 ISRS for Containment El. 687.5' Vs. 1.5 x Bounding Spectrum - 5% Damping

Donald C. Cook Nuclear Plant Amplified Containment Building El. 687.5 feet vs AOV GERS 5% Damping




Figure 3 Amplified ISRS for Containment El. 687.5' Vs. AOV GERS - 5% Damping

Donald C. Cook Nuclear Plant

Amplified Containment Building El. 687.5 feet vs Solenoid Valve GERS
- 5% Damping




Figure 4 Amplified ISRS for Containment El. 687.5' Vs. Solenoid Valve GERS - 5% Damping

Donald C. Cook Nuclear Plant
Amplified Containment Building El. 687.5 feet vs MOV GERS
5% Damping




Figure 5 Amplified ISRS for Containment El. 687.5' Vs. Motor Operator GERS - 5% Damping

4) Regarding the tightness check of expansion anchors performed on a representative number of mechanical and electrical components, state whether the representative number meets the sample size for expansion anchor tightness check as listed on table C.2-4 of the GIP.

The number of expansion bolts tightness tested for the Cook Nuclear Plant USI A-46 effort exceeded the sample size for expansion anchor tightness check as listed on table C.2-4 of the GIP. Bolt tightness checks were conducted on every accessible expansion bolt in the scope of USI A-46 equipment on the SSEL. In addition all accessible steel to steel and cast-in-place bolts/nuts were visually inspected and loose nuts were tightened as needed. This was done to ensure that the bolts were snug and therefore active in the event of vertical reaction loadings on the anchorage during an earthquake. Other tests using ultrasonic techniques to determine embedment length and weld quality were also performed as an enhancement to the program. Anchorage inspection documentation is included with the SEWS in attachment 2 of this RAI.

When the type of expansion anchor used could not be positively determined, a 0.6 reduction factor for unknown expansion bolts was used in the anchorage evaluations performed in accordance with the GIP.

Inaccessible anchor bolts were not tightness tested. The GIP excludes inaccessible anchors from the sample and states in the second paragraph of section 4.4.1 that "all accessible anchorages should be visually inspected. All practicable means should be tried to inspect inaccessible anchorages or those obstructed from view if they are needed for strength to secure the item of equipment or if they secure equipment housing essential relays (to avoid impact or excessive cabinet motion). For example, it is not considered practicable to resort to equipment disassembly, removal, etc., to inspect inaccessible anchorages. The basis for the engineering judgment for not performing these inspections should be documented." The majority of anchorages for SSEL equipment were accessible. These anchorages were tightness tested, had their embedment length verified and were visually inspected by the anchorage inspection team and were again visually inspected by the SRT.

There were some fans that had inaccessible anchorages that would have required removal of fire protection material to inspect and disposal of material that could possibly be contaminated. This would not have been consistent with the ALARA goals at the site (dust and exposure). These fans had calculated or judgmental anchorage margins of 10 or greater and therefore were not inspected. Anchorages for these were primarily cast in place or steel to steel bolts and the tightness check was not required to be performed. The regenerative heat exchanger anchorages were also not visually inspected due to the time required to remove insulation and to perform the anchorage inspection in a high radiation area. There were also a number of wall mounted panels (class 14 and 20) that were not tightness checked. Tightness checking of these bolts would have required complete equipment disassembly and removal of the equipment. This activity would be contrary to section 4.4.1 of the GIP. These panels also had very high margins even when considering a 0.6 reduction factor for unknown expansion anchors. In the cases mentioned above, the engineering judgment for not performing the inspections were documented on the SEWS for the equipment item. There were also some cases when isolated bolts were not tested on a given assembly because they could not be reached without disassembly. These cases are documented in the anchorage inspection documentation.

5)

Table 5.1 shows only four (4) vertical tanks for GIP review. Provide the engineering criteria for selecting only four vertical tanks and the justification of the structural integrity of the other smaller vertical tanks for Safe Shutdown Earthquake (SSE). Indicate the number of vertical tanks supported on skirts and structural legs at Cook Nuclear Plant, Units 1 & 2.

Table 5.1 of the final Seismic Evaluation and Walkdown Summary Report submittal includes only the flat bottom vertical tanks that may be evaluated using the GIP methodology in section 7 of the GIP. These tanks are described in the first paragraph of section 7.3.1 of the GIP which states: "The type of vertical tanks covered by the screening guidelines are large, cylindrical tanks whose axis of symmetry is vertical and are supported, on their flat bottoms, directly on a concrete pad or a floor."

The evaluation of the remaining tanks are documented in table 4-7 of the final Seismic Evaluation and Walkdown Summary Report submittal. Items 1 and 2 of table 4-7 "Commentary on Equipment Items Meeting the Intent of the GIP Caveats" discuss this evaluation. Item 1 includes class 0 equipment items and states "There are 50 and 51 equipment items identified as class 0 in unit 1 and unit 2 respectively. These items were primarily passive and were similar to items considered as components of the class 21 equipment. For these equipment items the SRT assessed the potential for seismic damage and made the necessary evaluations. All these items were at locations in the plant where 1.5 times the bounding spectrum is greater than the floor response spectra where they are located. Anchorage was evaluated using the GIP criteria." Item 2 includes class 21 tanks and heat exchangers not covered by the GIP criteria (section 7 of the GIP). This item states: "There are 63 and 58 equipment items identified as class 21 in unit 1 and unit 2 respectively. Of these tanks and heat exchangers, there were only 20 where the GIP criteria was applicable. The remaining 98 were evaluated by meeting the intent of the GIP criteria. Anchorage was evaluated using the GIP criteria."

The class 0 and 21 equipment items on the SSEL that may be categorized as tanks and heat exchangers for unit 1 and 2 are listed in tables 2 & 3, respectively. The table includes a description of the tank or heat exchangers configuration and anchorage evaluation. Included in that list are all tanks supported on skirts and structural legs that are on the Cook Nuclear Plant SSEL. Tanks on legs include 1,2-QT-113-AB1, AB2, CD1, CD2 (eight diesel oil filters); 1,2-QT-144-AB, CD (four diesel oil filters); 1,2-TK-10 (two reactor coolant letdown volume control tanks); 1,2-TK-11 (two boron injection tanks); 1-TK-12-N, 12-TK-12-M and 2-TK-12S (three boric acid storage tanks). Tanks on skirts include 1,2-TK-37 (two component cooling water surge tanks); and 1,2-QT-141, AB1, AB2, CD1, CD2 (eight diesel starting air receivers).

Sample SEWS (including the calculations and anchorage inspection documentation) are provided in attachment 3 for the tanks that have an * after the equipment ID in tables 2 and 3.

Table 2
Description of Configuration and Anchorage Evaluation for Tanks and Heat Exchangers (Unit 1)

Class	ID	Description	Building	El.	Description of Configuration and Anchorage Evaluation
0	1-QT-112-AB & CD (2 filters)	AB & CD EMERG DIESEL FULL FLOW LUBE OIL FILTERS	AUXILIARY	579	<p>Small tank-like component containing oil, with a height of about 5', and a diameter of 3'. Weight full = 2707 lbs. Anchored by three 3/8" diameter J-bolts and three 5/8" wedge anchors at 60 degree intervals (i.e., evenly spaced).</p> <p>The anchorage was screened based on a review of an existing vendor calculation that indicated a high anchorage margin.</p>
0	1-QT-113-AB1*, 113-AB2, 113-CD1, 113-CD2 (4 strainers)	AB & CD EMERG DIESEL FULL FLOW LUBE OIL STRAINERS	AUXILIARY	579	<p>Strainer supported on 4 angle legs. Each leg is anchored by one 1/2" J-bolt anchor. The total weight is 1730 lbs. The ANCHOR4 analysis performed for 1-QT-113-AB1 and 1-QT-113-AB2 together, since they are connected by a relatively rigid piping segment, indicated that the anchorage was adequate.</p>
0	1-QT-116-AB & CD (2 heater tanks)	AB & CD EMERG DIESEL LUBE OIL HEATER (TANK)	AUXILIARY	579	<p>Heaters anchored by three 3/8" J-bolts at 120 degrees apart, on a 5" high concrete pad. The weight of the tank is approximately 152.5 lbs.</p> <p>Anchorage screened by an ANCHOR4 evaluation.</p>
0	1-QT-118-AB & CD (2 filters)	AB EMERG DIESEL BYPASS LUBE OIL FILTER	AUXILIARY	579	<p>Filter anchored by three 3/8" J-bolts with a minimum embedment of 10.25", at 120 degrees.</p> <p>The approximate weight of the tank is estimated to be the same as 1-QT-112-CD (Wt = 2707 lbs.), because the tanks are of the same manufacturer, and size, and both hold oil.</p> <p>Anchorage screened by an ANCHOR4 evaluation.</p>

Table 2 (Continued)
Description of Configuration and Anchorage Evaluation for Tanks and Heat Exchangers (Unit 1)

Class	ID	Description	Building	El.	Description of Configuration and Anchorage Evaluation
0	1-QT-143-AB1, AB2, CD1 & CD2 (4 dryers)	AB EMERG DIESEL CONTROL AIR DRYER 1	AUXILIARY	58 7	<p>Air dryer mounted on 2-1/2" x 2-1/2" x 1/4" angle steel frame with other air dryer tanks. Angle frame on 1-3/4" Grout Pad. Frame anchored by eight 1/2" non-shell type expansion anchors, four per base plate. Tanks hold air and are the size of fire extinguishers.</p> <p>Anchorage judged adequate based on the walkdown and review of the anchorage inspection documentation.</p>
0	1-QT-144-AB & CD (2 filters)	AB EMERG DIESEL FUEL OIL TRANSFER FILTERS	AUXILIARY	58 7	<p>Small filter 10" in diameter, 44" high, mounted on three angle legs anchored by three 5/8" Phillips Red Head Wedge/coupling anchors</p> <p>Anchorage screened based on an ANCHOR4 evaluation for 1-QT-144-AB.</p>
0	1-TK-253-1, 2, 3 & 4 (4 tanks)	PRESSURIZER TR "B" PRESSURE RELIEF VALVE NRV-152 RESERVE CONTROL AIR TANKS	CONTAINMENT	61 2	<p>This horizontal tank contains air and is supported by other than standard saddles:</p> <p>Tank is well welded to building steel, and judged adequate by the SRT.</p>
0	12-TK-207	REACTOR PLANT NITROGEN BULK STORAGE TANKS #3,4,5,6,7,8	GROUND	60 9	<p>Similar to a horizontal heat exchanger; each tank is approximately 2' in diameter and 20' long (about 15' between supports). Tank weight is about 4800 lbs. Anchorage consists of four cast-in-place (in buried concrete pedestals) 3/4" diameter J-Bolts.</p> <p>Anchorage screened based on an ANCHOR4 evaluation.</p>

Table 2 (Continued)
Description of Configuration and Anchorage Evaluation for Tanks and Heat Exchangers (Unit 1)

Class	ID	Description	Building	El.	Description of Configuration and Anchorage Evaluation
21	1-HE-11	REACTOR COOLANT PUMP SEAL WATER HEAT EXCHANGER	AUXILIARY	609	Vertical Heat Exchanger is identical to 2-HE-11. The anchorage was screened by comparison to the calculation for 2-HE-11.
21	1-HE-13*	EXCESS LET DOWN HEAT EXCHANGER	CONTAINMENT	612	<p>Relatively small exchanger (1600 lbs) on two saddles in extremely high rad area.</p> <p>Anchorage includes four 3/4" diameter J-bolts, embedded at least 2 feet into piers. Could not inspect the anchorage due to ALARA considerations.</p> <p>Due to large anchorage (four 3/4" bolts) and small exchanger, the anchorage was judged adequate by the SRT.</p>
21	1-HE-14	LETDOWN HEAT EXCHANGER	AUXILIARY	633	<p>Exchanger anchored with two 7/8" diameter J-bolts on 11-3/8" spacing. Vertical distance from the base of exchanger to the C.G. of exchanger is 13". Vertical distance from the base of the exchanger to the top nozzle is 29". Anchorage adequacy was accepted based on a short hand calculation..</p>
21	1-HE-15E & W (2 exchangers)	EAST AND WEST CCW HEAT EXCHANGERS	AUXILIARY	609	<p>Component Cooling Water Heat Exchanger on two reinforced saddles. Anchorage is two 7/8" diameter J bolts. There are four 1" wedge expansion anchors in one pedestal in the horizontal direction.</p> <p>C.G. of exchanger from the top of the saddle pedestal about 3'.</p> <p>A hand calculation was performed for the heat exchanger and the results show that the anchor bolts and saddles are adequate.</p>

Table 2 (Continued)
Description of Configuration and Anchorage Evaluation for Tanks and Heat Exchangers (Unit 1)

Class	ID	Description	Building	El.	Description of Configuration and Anchorage Evaluation
21	1-HE-17E & W (2 exchangers)	EAST & WEST RHR HEAT EXCHANGERS	AUXILIARY	609	Anchorage more than adequate based on previous analysis of exchanger without top braces. Braces had since been installed.
21	1-HE-18E* & W (2 exchangers)	EAST & WEST CONTAINMENT SPRAY HEAT EXCHANGERS	AUXILIARY	609	<p>Very well engineered support structure.</p> <p>There is a ring support at top of the exchanger bracketed to the wall in each of the four quadrants. This takes the overturning loads on the exchanger.</p> <p>Bottom support (at about the 1/4 point of the exchanger, with the remainder of the exchanger hanging below) is a heavy duty ring with gussets at the bolt locations. These are bolted to a steel support structure that is obviously well engineered.</p> <p>Qualification data indicates an analysis to the design basis. Based on the review of this analysis and anchorage inspection documentation the Heat Exchanger is adequate.</p>
21	1-HE-32E & 32W (2 exchangers)	EAST RHR PUMP PP-35E MECHANICAL SEAL HEAT EXCHANGERS	AUXILIARY	573	<p>8" diameter by 2" wide exchanger, attached to East Residual Heat Removal Pump with two 1/2" bolts. Could have been considered with the pump using the rule of the box, however the exchanger was listed separately on the SSEL.</p> <p>Anchorage to the pumps was judged adequate by the SRT.</p>



Table 2 (Continued)
Description of Configuration and Anchorage Evaluation for Tanks and Heat Exchangers (Unit 1)

Class	ID	Description	Building	El.	Description of Configuration and Anchorage Evaluation
21	1-HE-33E & W (2 exchangers)	EAST AND WEST CONTAINMENT SPRAY PUMP PP-9E MECHANICAL SEAL HEAT EXCHANGER	AUXILIARY	573	<p>6" diameter by 8-3/4" high exchanger, attached to East Containment Spray Pump with two 1/2" bolts. Could have screened with the pump using the rule of the box, however the exchanger was listed separately on the SSEL.</p> <p>Anchorage to the pumps was judged adequate by the SRT.</p>
21	1-HE-34-NE*, 34-NW, 34-SE, & 34-SW (4 exchangers)	NORTH SAFETY INJECTION PUMP PP-26N INBOARD MECHANICAL SEAL HEAT EXCHANGERS	AUXILIARY	587	<p>6" diameter by 8-3/4" high exchanger, attached to North Safety Injection Pump with two 1/2" bolts. Could have screened with the pump using the rule of the box, however the exchanger was listed separately on the SSEL.</p> <p>Anchorage to the pumps was judged adequate by the SRT.</p>
21	1-HE-35N, 35S (2 coolers)	NORTH SAFETY INJECTION PUMP PP-26N LUBE OIL COOLERS	AUXILIARY	587	<p>Small exchangers 1'-5" long and 4" in diameter attached to North Safety Injection Pump with four 1/4" bolts. Could have screened with the pump using the rule of the box, however the exchanger was listed separately on the SSEL.</p> <p>Anchorage to the pumps was judged adequate by the SRT.</p>



Table 2 (Continued)
Description of Configuration and Anchorage Evaluation for Tanks and Heat Exchangers (Unit 1)

Class	ID	Description	Building	El.	Description of Configuration and Anchorage Evaluation
21	1-HE-36-EN, 36-ES, 36-WN, 36-WS (4 exchangers)	EAST & WEST CENTRIFUGAL CHARGING PUMP PP-50E INBOARD MECHANICAL SEAL HEAT EXCHANGERS	AUXILIARY	587	6" in diameter 8-3/4" high heat exchanger, attached to East Centrifugal Charging Pump with two 1/2" bolts. Could have screened with the pump using the rule of the box, however the exchanger was listed separately on the SSEL. Anchorage to the pumps was judged adequate by the SRT.
21	1-HE-37E, 37W (2 coolers)	EAST & WEST CENTRIFUGAL CHARGING PUMP PP-50E, & 50W GEAR OIL COOLERS	AUXILIARY	587	Small exchanger 1'-6" long and 5" in diameter attached to reinforced plate support with four 1/2" bolts. Plate support bolted to East Centrifugal Charging Pump with three 1/2" bolts. Could have screened with the pump using the rule of the box, however the exchanger was listed separately on the SSEL. Anchorage to the pumps was judged adequate by the SRT.
21	1-HE-38E & 38W (2 coolers)	EAST & WEST CENTRIFUGAL CHARGING PUMP BEARING LUBE OIL COOLERS	AUXILIARY	587	Small exchangers 1'-6" long and 5" in diameter bolted to two 1' long channel columns that are welded to the skid of the East Centrifugal Charging Pump. Could have screened with the pump using the rule of the box, however the exchanger was listed separately on the SSEL. Anchorage to the pumps was judged adequate by the SRT.

Table 2 (Continued)
Description of Configuration and Anchorage Evaluation for Tanks and Heat Exchangers (Unit 1)

Class	ID	Description	Building	El.	Description of Configuration and Anchorage Evaluation
21	1-HE-47-ABN & 47-ABS, 47-CDN & 47-CDS (4 aftercoolers)	AB & CD EMERG DIESEL NORTH COMBUSTION AIR AFTERCOOLERS	AUXILIARY	587	<p>Aftercooler on Diesel Generator skid transfers its lateral load to the inlet manifolds. Gravity loads are carried by a post on a spring hanger base, so the post is incapable of carrying lateral or longitudinal load.</p> <p>The Diesel Generator Turbochargers in Unit 1 were replaced in a recent outage. As part of the modification, an analysis was performed for the associated piping and the aftercoolers. All supports met D.C. Cook acceptance criteria.</p>
21	1-QP-21	NORTH BORIC ACID BLENDER (MIXING TEE)	AUXILIARY	587	<p>Boric Acid Blender supported by piping. It is in-line with the pipe between two pipe supports off the floor. Blender very small (6" in diameter and 11" long).</p> <p>Screened based on drawings (insulation precluded inspection of the blender connection to the piping system) and inspection for interactions.</p>
21	1-QT-107- AB & CD (2 tanks)	CD EMERG DIESEL FUEL OIL DAY TANKS	AUXILIARY	587	<p>Horizontal tanks which sits on two saddles. Each saddle has two, 1/4" thick plates, forming a "U", with no gussets. There are two 5/8" anchors per saddle.</p> <p>A Horizontal Tank Analysis was performed to show that the tank anchorage is adequate.</p>
21	1-QT-110-AB & CD (2 Coolers)	AB & CD EMERG DIESEL LUBE OIL COOLERS	AUXILIARY	587	<p>Lube Oil Coolers mounted to wall with fourteen 3/4" wedge type expansion anchors.</p> <p>External Anchor Analysis was performed on the Unit 2 Jacket Water Heater 2-QT-131-CD which has the same configuration as 1-QT-110-AB. Based on this analysis, both supports are adequate.</p>

Table 2 (Continued)
Description of Configuration and Anchorage Evaluation for Tanks and Heat Exchangers (Unit 1)

Class	ID	Description	Building	El.	Description of Configuration and Anchorage Evaluation
21	1-QT-131-AB & CD (2 Coolers)	AB & CD EMERG DIESEL JACKET WATER COOLERS	AUXILIARY	587	<p>Jacket Water Cooler mounted to wall by fourteen 3/4" wedge type expansion anchors. External Anchor Analysis was performed on the Unit 2 Jacket Water Heater 2-QT-131-CD.</p> <p>Based on this analysis both supports are adequate.</p>
21	1-QT-133-AB & CD (2 Tanks)	AB & CD EMERG DIESEL JACKET WATER SURGE TANKS	AUXILIARY	587	<p>100 Gal. Tanks, 2'-6" D x 3' H.</p> <p>Notes and the ANCHOR4 analysis for 1-QT-133-CD also apply to 1-QT-133-AB since they are essentially identical.</p> <p>The surge tanks are supported (bolted) to a shelf. The shelf is bolted to the wall by four J-bolts. In addition, two 3/4" wedge anchors attach the top channel to the wall. The wedge anchors were conservatively left out of the ANCHOR4 analysis.</p> <p>The anchorage was screened based on an ANCHOR4 analysis for the anchorage to the shelf.</p>
21	1-QT-134-AB & 134-CD (2 Tanks)	AB & CD EMERG DIESEL AUX JACKET WATER HEATERS (TANKS)	AUXILIARY	587	<p>The AB tank is the same as the CD tank except that 3/8" bolts were measured in the field instead of the 1/4" bolts on the drawings for AB.</p> <p>The ANCHOR4 analysis for 1-QT-134-CD (using 1/4" diameter Phillips Redhead Wedge Anchors) demonstrated adequacy. The base plates were also shown to be adequate.</p>

Table 2 (Continued)
Description of Configuration and Anchorage Evaluation for Tanks and Heat Exchangers (Unit 1)

Class	ID	Description	Building	El.	Description of Configuration and Anchorage Evaluation
21	1-QT-141-AB1, 141-AB2, 141-CD1, 141-CD2 (4 air receivers)	AB & CD EMERG DIESEL STARTING AIR RECEIVERS 1 & 2	AUXILIARY	587	<p>Air tanks anchored by four 5/8" J-bolts (Ref. 1, 4). Total weight for each tank is 6000 lb.</p> <p>Tank anchorage was verified by an ANCHOR4 analysis. Nozzle loads were included.</p>
21	1-TK-10	REACTOR COOLANT LETDOWN VOLUME CONTROL TANK	AUXILIARY	609	<p>Tank on 4 wide flange legs, 90 inches in diameter and 120 inches in height.</p> <p>Tank 1-TK-10 is similar to the 2-TK-10. Tank anchorage and wide flange legs were evaluated in a hand calculation for 2-TK-10 and found to be adequate.</p>
21	1-TK-11*	BORON INJECTION TANK	AUXILIARY	612	<p>Tank is 5' diameter by 10' in height supported by 4 Wide Flange Leg supports (10" WF w/ 5/8" flange) 4'-4" in height..</p> <p>Each leg is bolted to the pedestal w/ two embedded 1 3/4" bolts.</p> <p>The Seismic Evaluation of the Boric Acid Tank (2-TK-12S) is seismically adequate. The Boron Injection Tank (1-TK-11) is much smaller but has about the same support. Therefore, Tank 1-TK-11 is judged adequate based on comparison.</p>
21	1-TK-200	MAIN STEAM LEADS CONDENSATION DRAIN TANK (POT)	AUXILIARY	621	<p>Small tank supported from floor.</p> <p>Anchorage judged acceptable based on the walkdown and the anchorage inspection documentation.</p>



Table 2 (Continued)
Description of Configuration and Anchorage Evaluation for Tanks and Heat Exchangers (Unit 1)

Class	ID	Description	Building	El.	Description of Configuration and Anchorage Evaluation
21	1-TK-32	CONDENSATE STORAGE TANK	GROUND	609	<p>Large flat bottom tank 52'-0" inside diameter 34'-5 1/2" height (31'-7" liquid tank). 500,000 gallons and weighs 128,700 lbs. Anchored with thirty 3/8" th x 5" w x 4' - 4" long strap that is embedded in the concrete at a 2' depth with a 2" radius hook at the end.</p> <p>The strap detail is identical to the strap for the Unit 1 and 2 Refueling Water Storage Tanks (RWST) 1-TK-33 and 2-TK-33. The calculation for the RWST resulted in the conclusion that the weld to the tank and embedment in the concrete was sufficient to develop the full yield strength of the strap.</p> <p>The RWST has a very similar configuration as this CST. The calculation for the RWST using the GIP methodology indicated an overall safety factor of 2.57 for overturning and 1.72 for shear.</p> <p>The CST was screened based on a comparison of the significant attributes to the RWST.</p>
21	1-TK-33	REFUELING WATER STORAGE TANK	GROUND	609	<p>Large flat bottom tank 48'-0" inside diameter 32'-3" height (31' liquid tank). 420,000 gallons, weight 94,000 lbs. The tank is founded on a concrete pad and anchored with twenty-five 3/8" th x 5" W x 4' - 4" L strap, embedded in concrete a 2' depth with a 2" radius hook at the end.</p> <p>A detailed calculation was performed to the SQUG GIP criteria. The calculation resulted in the conclusion that the weld to the tank and embedment in the concrete was sufficient to develop the full yield strength of the strap. The calculation for the RWST using GIP methodology indicated an overall safety factor of 2.57 for overturning and 1.72 for shear.</p>

Table 2 (Continued)
Description of Configuration and Anchorage Evaluation for Tanks and Heat Exchangers (Unit 1)

Class	ID	Description	Building	El.	Description of Configuration and Anchorage Evaluation
21	1-TK-37*	COMPONENT COOLING WATER SURGE TANK	AUXILIARY	650	<p>Skirted tank 11'-10 1/4" diameter and 17' in height. Skirt is 4'-6" high from the top of the pad to skirt connection to tank. Skirt has 1/2" thickness. There are 8 bolts evenly spaced around tank, with a solid steel washer 3-3/4" high x 4" length x 2" width. Bolts supported from 3" x 3" x 1/2" angle.</p> <p>The anchorage was screened based on a hand calculation performed for the bolt stresses.</p>
21	1-TK-76N, 76S	CONTROL ROOM A/C NORTH AND SOUTH CHILL WATER EXPANSION TANKS	AUXILIARY	650	<p>Small tank 2' in length x 9" in diameter on a 1" diameter piping system. Tank in-line with pipe, supported by a U-bolt on a cantilevered angle (2 1/2" x 2 1/2" x 3/8") about 1' - 6" long. Angle welded to a plate that is bolted to the wall with 2 1/2" expansion anchors.</p> <p>Anchorage and support for these small tanks were accepted by SRT judgment after the walkdown and a review of the anchorage inspection documentation.</p>
21	1-TK12-N	NORTH BORIC ACID STORAGE TANK	AUXILIARY	587	<p>Boric Acid Tank on 4 Wide Flange Beam Legs.</p> <p>This Tank is identical to tank 2-TK-12S which was evaluated by means of a calculation. The calculation indicated that the legs and anchorage are adequate.</p>
21	12-HE-16N	NORTH SPENT FUEL PIT HEAT EXCHANGER	AUXILIARY	609	<p>3' - 2" diameter horizontal heat exchanger about 22' long on two saddles supported by piers. Total weight full given as 26,200 lbs. Exchanger bolted into pier with four 7/8" diameter bolts per saddle. Piers are doweled into floor. The results of tank analysis show that the tank anchorage and saddles are adequate.</p>

Table 2 (Continued)
Description of Configuration and Anchorage Evaluation for Tanks and Heat Exchangers (Unit 1)

Class	ID	Description	Building	El.	Description of Configuration and Anchorage Evaluation
21	12-OME-44N-2 & 44S-2	NORTH & SOUTH RADIOACTIVE WASTE GAS COMPRESSOR OME-44N-2 SEAL WATER HEAT EXCHANGERS	AUXILIARY	609	<p>Small Heat Exchanger 3'-2" long by 10" in diameter attached to South Radioactive Waste Gas Compressor OME-44S-1 with 4 - 1/2" bolts.</p> <p>Compressor anchored to ground with 4 3/4" bolts. The SRT reviewed the anchorage drawings for the compressor and judged the anchorage to be adequate (4 J-bolts). The compressor is not on the SSEL and only anchorage adequacy is required.</p> <p>The anchorage of the compressor was judged acceptable after a review of the anchorage during the walkdown.</p>
21	12-TK-47-AB* & 47-CD	AB & CD EMERG DIESEL FUEL OIL STORAGE TANKS	GROUND	609	<p>Underground tanks. SRT evaluated this tank based on the available documentation in the equipment package.</p> <p>A tank calculation was performed by hand. The tank was modeled as a beam on elastic foundation. The overall tank stresses were very low (on the order of 3.6 ksi).</p>
21	12-TK12-M	MIDDLE BORIC ACID STORAGE TANK	AUXILIARY	587	<p>Boric Acid Tank on 4 Wide Flange Beam Legs. All dimensions for the tank, legs, connections and anchorage given in the anchorage package for the tank.</p> <p>This Tank is identical to tank 2-TK-12S which was evaluated by means of a hand calculation. The calculation indicated that the legs and anchorage are adequate. This tank was screened based on comparison to the Unit 2 calculation.</p>



Table 3
Description of Anchorage Evaluation for Tanks and Heat Exchangers (Unit 2)

Class	ID	Description	Building	El.	Description of Configuration and Anchorage Evaluation
0	12-HE-25A	15GPM RADIOACTIVE WASTE EVAPORATOR HE-25 CONDENSER	AUXILIARY	600	Component is supported off shell of much larger (about 4.0') diameter tank 12-TK-148 which is not on the SSEL. This component is designated an outlier due to concerns related to the anchorage for 12-TK-148 and nozzle loads.
0	12-HE-25B & C (2 Coolers)	15 GPM RADIOACTIVE WASTE EVAPORATOR HE-25 DISTILLATE COOLERS	AUXILIARY	587	The Heat Exchanger is about 14" in diameter and 10 feet long, supported by stiffened saddles with two 3/4" diameter anchor bolts in each saddle, supported off of a steel platform. Weight of HX < 2000 lbs. Capacity exceeds demand for saddles, support frame and platform by inspection.
0	2-QT-112-AB & CD (2 filters)	AB & CD EMERGENCY DIESEL FULL FLOW LUBE OIL FILTER	AUXILIARY	579	Small tank, with a ht of about 5' and a diameter of 3', anchored by six 1/2" expansion anchors at 60 degree intervals. Tank contains oil, total maximum approximate weight = 2707 lbs. ANCHOR analysis shows high margins and includes inlet and outlet nozzle loads.

Table 3 (Continued)
Description of Anchorage Evaluation for Tanks and Heat Exchangers (Unit 2)

Class	ID	Description	Building	El.	Description of Configuration and Anchorage Evaluation
0	2-QT-113-AB1, AB2, CD1 & CD2 (4 Strainers)	AB EMERGENCY DIESEL FULL FLOW LUBE OIL STRAINER #1	AUXILIARY	579	<p>Supported on four angle legs. Each leg is anchored by one 1/2" J-bolt anchor. Weight = 1730#, c.g. at approx. mid-height = 33".</p> <p>The ANCHOR analysis performed for CD1 & CD2 including nozzle loads showed a high margin. The inlet and outlet nozzle loads were assumed equally distributed between the two strainers. Anchorage for AB1 and AB2 was acceptable by comparison.</p>
0	2-QT-116-AB & CD	AB & CD EMERGENCY DIESEL LUBE OIL HEATER TANK	AUXILIARY	579	<p>Small heater 9.5" Dia. x 3'-9.5" Ht.</p> <p>Anchorage screened based on the ANCHOR4 analysis for 116-CD.</p>
0	2-QT-118-AB & CD	AB EMERGENCY DIESEL BYPASS LUBE OIL FILTER	AUXILIARY	579	<p>Filter anchored by nine anchors in three groups of three, so each group is 120 degrees for the next (i.e., evenly space).</p> <p>The approx. weight of the tank is estimated to be the same as that of 2-QT-112-CD (Wt = 2707#), because the tanks are of the same manufacturer, size, and both hold oil.</p> <p>Anchorage screened based on an ANCHOR4 evaluation.</p>
0	2-QT-143-AB1, AB2 and CD1, CD2 (4 dryers)	AB EMERGENCY DIESEL CONTROL AIR DRYER #1	AUXILIARY	587	<p>Small tank mounted together on steel frame with the other air dryer tank (AB1 with AB2 and CD1 with CD2). Frame anchored by eight 3/8" non-shell type expansion anchors, four per base plate. Tanks hold air and are the size of fire extinguishers, (approx. 8.9 lbs. filled weight each). The nozzle loads are not a concern.</p> <p>Anchorage screened based on judgment after walkdown and review of anchorage inspection documentation.</p>

Table 3 (Continued)
Description of Anchorage Evaluation for Tanks and Heat Exchangers (Unit 2)

Class	ID	Description	Building	El.	Description of Configuration and Anchorage Evaluation
0	2-QT-144-AB & CD (2 filters)	AB & CD EMERGENCY DIESEL FUEL OIL TRANSFER FILTER	AUXILIARY	587	<p>Small filter on three angle legs anchored by three 5/8" Phillips Red Head Wedge anchors. No interactions.</p> <p>Anchorage screened by judgment after walkdown and review of anchorage inspection documentation.</p>
0	2-TK-253-1 & 2	PRESSURIZER TRAIN 'A' PRESSURE RELIEF VLV NRV-153 RESERVE CONTROL AIR BOTTLE RACK	CONTAINMENT	612	<p>This component is a small (about 4.5' long x 16" diameter) air tank horizontally mounted (welded) on a short length of I beam which in turn is welded to building steel. Tank weight was assumed to be 250 lbs.</p> <p>An ANCHOR4 analysis showed a very high margin.</p>
0	2-TK-253-3 & 4	PRESSURIZER TRAIN 'B' PRESSURE RELIEF VLV NRV-152 EMERGENCY AIR BOTTLE RACK	CONTAINMENT	650	<p>This component is a cylindrical compressed air "bottle" about 12" in diameter and 60" tall, secured to the crane wall with steel straps that are attached to a very stout steel bracket arrangement, secured to the wall with a number of expansion anchors.</p> <p>AEPSC Structural & Analytical Design Nuclear Section reviewed the as-found condition of the support for this tank, and found it to be adequate for design loads.</p>
21	12-HE-16S	SOUTH SPENT FUEL PIT HEAT EXCHANGER	AUXILIARY	609	<p>Horizontal heat exchanger 3' - 2" diameter, and about 22' long on two saddles supported by piers. Total weight full given as 26,200 lbs.</p> <p>Exchanger bolted into pier with four 7/8" diameter bolts per saddle. Piers are doweled into floor. The tank anchorage and saddles were adequate based on the analysis for 12-HE-16N as noted in Table 2.</p>

Table 3 (Continued)
Description of Anchorage Evaluation for Tanks and Heat Exchangers (Unit 2)

Class	ID	Description	Building	El.	Description of Configuration and Anchorage Evaluation
21	2-HE-11*	REACTOR COOLANT PUMP SEAL WATER HEAT EXCHANGER	AUXILIARY	609	<p>Vertical Heat Exchanger on a Gusseted steel pedestal. Each Pedestal is anchored to the floor with eight 3/4" J-Bolts embedded 20" into floor. Exchanger is 16" in diameter and 14' in height.</p> <p>Exchanger is bolted to the steel pedestal with two 1" diameter steel bolts on 6" centers in weak direction and 2'-8" in strong direction. This connection is more limiting than the anchorage to the floor.</p> <p>A hand calculation was performed to demonstrate the adequacy of these four bolts.</p>
21	2-HE-13	EXCESS LETDOWN HEAT EXCHANGER	CONTAINMENT	612	<p>Heat exchanger (1600 lbs) on two saddles in extremely high rad area.</p> <p>Anchorage includes four 3/4" diameter J-bolts, embedded at least 2 feet into piers. Due to large anchorage (four 3/4" bolts) and small exchanger, the anchorage is acceptable by SRT judgment.</p>
21	2-HE-14	LETDOWN HEAT EXCHANGER	AUXILIARY	633	<p>Exchanger anchored with two 7/8" diameter J-bolts on 11-3/8" spacing. Vertical distance from the base of exchanger to the C.G. of exchanger is 13". Vertical distance from the base of the exchanger to the top nozzle is 29". Anchorage adequacy was accepted based on a short hand calculation.</p>
21	2-HE-15E & 15W (2 exchangers)	EAST & WEST COMPONENT COOLING WATER HEAT EXCHANGER	AUXILIARY	609	<p>Component Cooling Water Heat Exchanger on two reinforced saddles. Anchorage is two 7/8" diameter J bolts. There are four 1" wedge expansion anchors in one pedestal in the horizontal direction.</p> <p>C.G. of exchanger from the top of the saddle pedestal about 3'.</p> <p>Anchorage screened based on a hand calculation for 1-HE-15E.</p>

Table 3 (Continued)
Description of Anchorage Evaluation for Tanks and Heat Exchangers (Unit 2)

Class	ID	Description	Building	El.	Description of Configuration and Anchorage Evaluation
21	2-HE-17E & 17W	EAST & WEST RESIDUAL HEAT REMOVAL HEAT EXCHANGER	AUXILIARY	609	<p>Very well engineered support structure. There is a ring support at top of the exchanger bracketed to the wall in each of the four quadrants. This takes the overturning loads on the exchanger. Bottom support is a heavy duty steel gusset structure supported by two peers. There are two bolts in each peer. The support structure for the exchanger is obviously well engineered.</p> <p>Qualification data indicates an analysis to the design basis. Based on the inspection and anchorage data collected, the Heat Exchangers are adequate.</p>
21	2-HE-18E & 18 W	EAST & WEST CONTAINMENT SPRAY HEAT EXCHANGER	AUXILIARY	609	<p>Very well engineered support structure. There is a ring support at top of the exchanger bracketed to the wall in each of the four quadrants. This takes the overturning loads on the exchanger. Bottom support (at about the quarter point of the exchanger, with the remainder of the exchanger hanging below) is a heavy duty ring with gussets at the bolt locations. These are bolted to a steel support structure that is obviously well engineered.</p> <p>Qualification data indicates an analysis to the design basis. Based on the inspection and anchorage data collected the Heat Exchanger is adequate.</p>
21	2-HE-32E & 32W	EAST & WEST RESIDUAL HEAT REMOVAL PUMP PP-35E MECHANICAL SEAL HEAT EXCHANGERS	AUXILIARY	573	<p>8" in diameter by 2" long exchanger, attached to East Residual Heat Removal Pump with two 5/8" bolts. Could have screened with the pump using the rule of the box, however the exchanger was listed separately on the SSEL.</p> <p>Anchorage to the pumps was judged adequate by SRT judgment.</p>

Table 3 (Continued)
Description of Anchorage Evaluation for Tanks and Heat Exchangers (Unit 2)

Class	ID	Description	Building	El.	Description of Configuration and Anchorage Evaluation
21	2-HE-33E & 33W (2 exchangers)	EAST & WEST CONTAINMENT SPRAY PUMP PP-9E MECHANICAL SEAL HEAT EXCHANGERS	AUXILIARY	573	<p>6" diameter by 8-3/4" high exchanger, is not attached to the East Containment Spray Pump as shown on the anchorage sketch, however piping can support the small exchanger. Could have screened with the pump using the rule of the box, however the exchanger was listed separately on the SSEL.</p> <p>Anchorage to the pumps was judged adequate by the SRT.</p>
21	2-HE-34-NE, 34-NW, 34-SE, & 34-SW (4 exchangers)	NORTH & SOUTH SAFETY INJECTION PUMP PP-26N OUTBOARD MECHANICAL SEAL HEAT EXCHANGERS	AUXILIARY	587	<p>6" diameter by 8-3/4" high exchanger, attached to North Safety Injection Pump with two 1/2" bolts. Could have screened with the pump using the rule of the box, however the exchanger was listed separately on the SSEL.</p> <p>Anchorage to the pumps was judged adequate by the SRT.</p>
21	2-HE-35N & 35S (2 Coolers)	NORTH & SOUTH SAFETY INJECTION PUMP PP-26N LUBE OIL COOLERS	AUXILIARY	587	<p>Small exchanger 1'-5" long by 4" in diameter by 8-3/4", attached to North Safety Injection Pump with four 1/4" bolts. Could have screened with the pump using the rule of the box, however the exchanger was listed separately on the SSEL.</p> <p>Anchorage to the pumps was judged adequate by the SRT.</p>

Table 3 (Continued)
Description of Anchorage Evaluation for Tanks and Heat Exchangers (Unit 2)

Class	ID	Description	Building	El.	Description of Configuration and Anchorage Evaluation
21	2-HE-36-EN, 36-ES, 36-WN, 36-WS (4 exchangers)	EAST & WEST CENTRIFUGAL CHARGING PUMP PP-50E INBOARD MECHANICAL SEAL HEAT EXCHANGERS	AUXILIARY	587	<p>6" in diameter 8-3/4" high heat exchanger, attached to East Centrifugal Charging Pump with two 1/2" bolts. Could have screened with the pump using the rule of the box, however the exchanger was listed separately on the SSEL.</p> <p>Anchorage to the pumps was judged adequate by the SRT.</p>
21	2-HE-37E, 37W	EAST & WEST CENTRIFUGAL CHARGING PUMP PP-50E GEAR OIL COOLER	AUXILIARY	587	<p>Exchanger 1'-6" long and 5" in diameter attached to reinforced plate support with four 1/2" bolts. Plate support bolted to East Centrifugal Charging Pump with three 1/2" bolts. Could have screened using the rule of the box, however the exchanger has a separate SSEL listing.</p> <p>Anchorage to the pumps was judged adequate by the SRT.</p>
21	2-HE-38E* & 38W	EAST & WEST CENTRIFUGAL CHARGING PUMP PP-50E LUBE OIL COOLER	AUXILIARY	587	<p>Small exchanger 1'-6" long and 5" in diameter bolted to 2 1' long channel columns that are welded to the skid of the East Centrifugal Charging Pump. Could have screened with the pump using the rule of the box, however the exchanger was listed separately on the SSEL.</p> <p>Anchorage to the pumps was judged adequate by the SRT.</p>
21	2-HE-47-ABN & 47-ABS, 47-CDN & 47-CDS (4 aftercoolers)	AB & CD EMERGENCY DIESEL NORTH COMBUSTION AIR AFTER-COOLERS	AUXILIARY	587	<p>Aftercooler transfers its lateral load to the inlet manifolds. Gravity loads are carried by a post on a spring hanger base, so the post is incapable of carrying lateral or longitudinal load.</p> <p>The Diesel Generator Turbochargers in Unit 2 were replaced in a recent outage. As part of the modification an analysis was performed for the associated piping and the aftercoolers. All supports met the D.C. Cook acceptance criteria.</p>

Table 3 (Continued)
Description of Anchorage Evaluation for Tanks and Heat Exchangers (Unit 2)

Class	ID	Description	Building	El.	Description of Configuration and Anchorage Evaluation
21	2-QP-21	SOUTH BORIC ACID BLENDER	AUXILIARY	587	<p>Boric Acid Blender supported by piping. It is in-line with the pipe between two pipe supports off the floor. Blender very small (6" in diameter and 11" long).</p> <p>Screened based on drawings (insulation precluded inspection of the blender connection to the piping system) and inspection for interactions.</p>
21	2-QT-107- AB & CD (2 tanks)	AB & CD EMERGENCY DIESEL FUEL OIL DAY TANKS	AUXILIARY	587	<p>Horizontal tanks which sits on two saddles. Each saddle has two 1/4" thick plates, forming a "U", with no gussets. There are two 5/8" anchors per saddle.</p> <p>A Horizontal Tank Analysis was performed to show that the tank anchorage is adequate.</p>
21	2-QT-110-AB & CD (2 Coolers)	AB & CD EMERGENCY DIESEL LUBE OIL COOLER	AUXILIARY	587	<p>Lube Oil Coolers, mounted to wall by fourteen 3/4" Wedge type anchors.</p> <p>External ANCHOR4 analysis for 2-QT-110-CD was performed. Based on the results of this evaluation both coolers were screened.</p>
21	2-QT-115-AB & CD (2 Tanks)	AB & CD EMERGENCY DIESEL LUBE OIL SUMP TANKS	AUXILIARY	579	<p>The tank sits on two saddles, two plates per saddle, 1/4" thick. There are two 3/4" anchors per saddle. There are four anchors in total for the tank.</p> <p>Anchorage screened based on review of the anchorage inspection documentation and the vendor qualification of the tanks.</p>
21	2-QT-131-AB & CD (2 Coolers)	AB & CD EMERGENCY DIESEL JACKET WATER COOLER	AUXILIARY	587	<p>Jacket Water Cooler mounted to wall by fourteen 3/4" wedge type expansion anchors.</p> <p>An ANCHOR4 was performed on 2-QT-131-CD. Based on that analysis both coolers were screened.</p>

Table 3 (Continued)
Description of Anchorage Evaluation for Tanks and Heat Exchangers (Unit 2)

Class	ID	Description	Building	El.	Description of Configuration and Anchorage Evaluation
21	2-QT-133-AB & CD (2 tanks)	AB & CD EMERGENCY DIESEL JACKET WATER SURGE TANK	AUXILIARY	587	<p>100 GAL. TANK, 2'-6" D x 3' H.</p> <p>The surge tanks are supported (bolted) to a shelf. The shelf is bolted to the wall by four 7/8" anchors.</p> <p>An ANCHOR4 was performed on 2-QT-133-CD. Based on that analysis both coolers were screened.</p>
21	2-QT-134-AB & CD* (2 tanks)	AB & CD EMERGENCY DIESEL AUXILIARY JACKET WATER HEATER (TANK)	AUXILIARY	587	<p>Heater tanks separately mounted by three 1/2" coupling rods and Phillips Redhead wedge type anchors.</p> <p>An ANCHOR4 was performed on 2-QT-134-CD. Based on that analysis both coolers were screened.</p>
21	2-QT-141- AB1, AB2, CD1, & CD2 (4 Air Receivers)	AB EMERGENCY DIESEL STARTING AIR RECEIVER #1	AUXILIARY	587	<p>Air tanks anchored by four 5/8" J-bolts. Total weight for the tank is 6000 lbs.</p> <p>The tank anchorage was verified by an ANCHOR4 analysis. Nozzle loads were included.</p>
21	2-TK-10	REACTOR COOLANT LETDOWN VOLUME CONTROL TANK	AUXILIARY	609	<p>Tank on four wide flange legs, 90 inches in diameter and 120 inches in height.</p> <p>The tank leg support and anchorage was screened based on a hand calculation.</p>

Table 3 (Continued)
Description of Anchorage Evaluation for Tanks and Heat Exchangers (Unit 2)

Class	ID	Description	Building	El.	Description of Configuration and Anchorage Evaluation
21	2-TK-11	BORON INJECTION TANK	AUXILIARY	612	<p>Tank is about 5' in diameter by 10' in height supported by 4 Wide Flange Leg supports (10" WF w/ 5/8" flange) 4'-4" in height..</p> <p>Each leg is bolted to the pedestal w/ two embedded 1 3/4" bolts.</p> <p>Weld of leg to tank about 14" in length and 1/4" thickness on each side of the wide flange and 10" at the top of the wide flange.</p> <p>The seismic evaluation of the Boric Acid Tank (2-TK-12S) indicates that it is seismically adequate. The Boron Injection Tank is much smaller but has about the same support. Therefore, Tank 2-TK-11 is judged adequate based on comparison</p>
21	2-TK-12S	SOUTH BORIC ACID STORAGE TANK	AUXILIARY	587	<p>Boric Acid Tank on four Wide Flange Beam Legs.</p> <p>Tank anchorage and wide flange legs were evaluated using a hand calculation. The calculation indicated that the legs and anchorage are adequate.</p>
21	2-TK-150	MAIN STEAM LEADS CONDENSATE DRAIN TANK	AUXILIARY	600	<p>Small horizontal tank bolted to wall in-line with the piping system.</p> <p>Anchorage was judged acceptable based on the walkdown and a review of the anchorage inspection documentation.</p>

Table 3 (Continued)
Description of Anchorage Evaluation for Tanks and Heat Exchangers (Unit 2)

Class	ID	Description	Building	El.	Description of Configuration and Anchorage Evaluation
21	2-TK-32	CONDENSATE STORAGE TANK	GROUND	609	<p>Large flat bottom tank 52'-0" inside diameter 34'-5 1/2" height, 500,000 gallons and weighs 128,700 lbs. Anchored with thirty 3/8" th x 5" w x 4' - 4" long strap that is embedded in the concrete 2' depth with a 2" radius hook at the end.</p> <p>The strap detail is identical to the strap for the Unit 1 and 2 RWST 1-TK-33 and 2-TK-33. The calculation for the RWST resulted in the conclusion that the weld to the tank and embedment in the concrete was sufficient to develop the full yield strength of the strap.</p> <p>The RWST has a very similar configuration as this CST. The calculation for the RWST using GIP methodology indicated an overall safety factor of 2.57 for overturning and 1.72 for shear.</p> <p>The CST was screened based on a comparison of the significant attributes to the RWST.</p>
21	2-TK-33	REFUELING WATER STORAGE TANK	GROUND	609	<p>Large flat bottom tank 48'-0" inside diameter 32'-3" height (31'-0" liquid tank 420,000 gallons and weighs 94,000 lbs. Anchored with twenty-five 3/8" th x 5" w x 4' - 4" long strap that is embedded in the concrete 2' depth with a 2" radius hook at the end.</p> <p>A detailed calculation was performed to the SQUG GIP criteria. The calculation resulted in the conclusion that the weld to the tank and embedment in the concrete was sufficient to develop the full yield strength of the strap. The calculation for the RWST using the GIP methodology indicated an overall safety factor of 2.57 for overturning and 1.72 for shear.</p>

Table 3 (Continued)
Description of Anchorage Evaluation for Tanks and Heat Exchangers (Unit 2)

Class	ID	Description	Building	El.	Description of Configuration and Anchorage Evaluation
21	2-TK-37	COMPONENT COOLING WATER SURGE TANK	AUXILIARY	650	<p>Skirted tank 11'-10 1/4" diameter and 17' in height. Skirt is 4'-6" high from the top of the pad to skirt connection to tank. Skirt has 1/2" thickness. There are eight bolts evenly spaced around tank, with a solid steel washer 3-3/4" high x 4" length x 2" width. Bolts supported from 3" x 3" x 1/2" angle.</p> <p>2-TK-37 is similar to 1-TK-37. The support for 2-TK-37 was screened based on the hand calculation for 1-TK-37.</p>
21	2-TK-76N*, 76S	CONTROL ROOM AIR CONDITIONING NORTH AND SOUTH CHILL WATER EXPANSION TANKS	AUXILIARY	650	<p>Small tank 2' in length x 9" in diameter on a 1" diameter piping system. Tank in-line with pipe, supported by a U-bolt on a cantilevered angle (2 1/2" x 2 1/2" x 3/8") about 1' - 6" long. Angle welded to a plate that is bolted to the reinforced block wall with three 5/8" diameter through bolts (other side of wall inspected and bolts came through).</p> <p>Anchorage and support for these small tanks were accepted by SRT judgment after the walkdown and a review of the anchorage inspection documentation.</p>

11



6) Section 5.1.2 states that all four tanks reviewed met the intent of the GIP. Indicate that the GIP-2 guidelines and methodology are fully met or identify any deviations from the guidelines and the methodology. Provide calculations for determining the seismic adequacy of the tanks (ID 1-TK-33 and 2-TK-32) using the methodology described in section 7 of the GIP-2. The evaluation of the anchors which restrain the tank movement should also be provided.

The flat bottom tanks were screened based on calculations performed on August 25, 1989, prior to the publication of the rev. 2 GIP. The evaluation performed followed the procedure available at the time in the rev. 1 GIP. There are only minor differences between the two revisions that do not affect the results due to the resulting high margins.

There are two differences in the configuration of the RWST (1-TK-33) that are not in conformance with the GIP procedure: a) the $t_e/R = .0007351$ which is less than the limits of the GIP screening table of .001; and b) the tank was not anchored with bolts but rather with twenty-five 3/8" x 5" x 4' - 4" long straps that are embedded in the concrete at a two foot depth with a two inch radius hook at the end.

The t_e/R issue was accounted for by making an appropriate adjustment in the calculated natural frequency for the tank. The anchorage was considered by replacing the strap in the calculation with bolts of equivalent area and strength. Both of these modifications meet the intent of the GIP guidelines. The calculation resulted in the conclusion that the weld to the tank and embedment in the concrete was sufficient to develop the full yield strength of the strap. The calculation for the RWST using the Rev. 1 GIP methodology indicated an overall safety factor of 2.57 for overturning and 1.72 for shear. In order to obtain further assurance that the RWST is seismically adequate a calculation that conformed to ASCE Standard 4-86 was performed and yielded similar results.

The strap detail for the CST (2-TK-32) is identical to the strap for the RWST (1-TK-33). The calculation for the RWST resulted in the conclusion that the weld to the tank and embedment in the concrete was sufficient to develop the full yield strength of the strap. The CST also has a very similar configuration as this RWST. The CST was therefore screened based on a comparison of the significant attributes to the RWST.

The SEWS for 1-TK-33 and 2-TK-32 including the calculations are included as attachment 4.

- 7) Section 5.1.5 states that horizontal tanks and heat exchangers reviewed met the intent of the GIP. Indicate that the GIP-2 guidelines and methodology are fully met or identify any deviations from them. Provide calculations using the methodology described in section 7 of the GIP-2 for the following tanks and exchangers: 1-HE-14, 2-HE-15E, 12-HE-16N, 1-QT-107-AB and 2-QT-115-CD. The evaluation of the anchors which restrain the tank movement should also be provided.

As previously discussed in response to questions 2 and 5, anchorage and support evaluations took several different forms consistent with the GIP. These forms included for tanks and heat exchangers: a) detailed evaluations using the step by step procedure in section 7.4 of the GIP; b) detailed hand calculations; c) screening based on an anchorage evaluation for an identical item of equipment and anchorage or a worst case evaluation of a similar item; or d) the SRT judged, based on the weight and anchorage of the equipment, that the anchorage obviously met the GIP screening criteria. The GIP-2 guidelines for adequate strength of the tanks or exchangers, saddles and anchorage are met for all horizontal tanks and heat exchangers that were identified in the final report as screened. The step by step procedure in section 7.4 was not used for supports that were obviously rugged based on the inspection. Exchangers that did not meet the applicable ranges of parameters and assumptions contained in table 7-6 of the GIP could not be evaluated with the section 7.4 procedure. These tanks were evaluated as described in tables 2 and 3 of this response to item 5 of the RAI.

SEWS that include the calculations and the anchorage inspection documentation for 1-HE-14, 2-HE-15E, 12-HE-16N, 1-QT-107-AB and 2-QT-115-CD are contained in attachment 5 of this submittal. The evaluations for 1-HE-15E and 1-QT-107-CD are also provided since the screening for 2-HE-15E and 1-QT-107-AB are based on these evaluations, respectively. These SEWS and calculations provide a good cross section of the evaluations performed. The calculation for 1-HE-14 was a short hand calculation that indicated the anchorage had a safety margin of eight. A hand calculation was performed for 1-HE-15E that was also used to screen 2-HE-15E. These had a calculated safety margin of four. Heat exchanger 12-HE-16N and tanks 1-QT-107-CD and 2-QT-115-CD included a calculation using the step by step methodology in section 7.4 of the GIP.

- 8) Tables 6-1 and 6-2 provide a summary of the limited analytical reviews (LARS) for the selected cable and conduit raceways. Provide copies of the calculations of the analyses for resolution of the outliers listed as LAR Numbers 005, 011, 022 and 023. Also provide typical sample calculations for the raceways that are not selected as outliers (i.e., LAR Numbers 001, 010, 027 and 030).

The requested information is contained in attachment 6 to this RAI.

10-10-10



- 9) Discuss the issue described in the Information Notice 95-49 regarding Thermo-Lag panels, in particular, the issue regarding seismic resistance capability of the cable tray and its support when appropriate weight and modulus of the Thermo-Lag are included in the analysis.

The fire-wrapped raceways were walked-down as part of the USI A-46 raceway evaluations, along with all of the other raceways in the plant. The weight of the Thermo-Lag material was considered in choosing LARS for the USI A-46 effort. None of the hangers supporting fire-wrapped raceways were selected for LAR because: (1) the SRT did not find them to be an enveloping case, i.e., other hangers of similar construction were more heavily loaded; and (2) the SRT was aware that the hangers supporting the fire-wrapped raceways had been evaluated and, unlike most other rod hangers in the plant, had been laterally braced.

In addition, in response to NRC bulletin 92-01 and generic letter 92-08, we performed a walk down of all Thermo-Lag installations in the plant to determine whether seismically induced failure of the Thermo-Lag could result in the Thermo-Lag falling and damaging nearby equipment. This walk down covered all Thermo-Lag installations, including conduits and cable trays, wall pilasters, and electrical equipment. The walkdown team concluded that the Thermo-Lag was well secured, so that large sections could not fall, but smaller pieces (golf ball size and smaller) could fall if local sections of the Thermo-Lag fractured. As a result of the walkdown Thermo-Lag material was removed from some of the conduits to address the safety interface condition.

In the mid 1980s, a minimum number (<10 %) of the cable tray and conduit raceways were fire-wrapped with Thermo-Lag material as part of our 10 CFR 50 Appendix R efforts. Some of the Thermo-Lag material in the plant is being removed and will be replaced with DARMATT material. In some instances, the Thermo-Lag was removed and was not replaced by any other type of material.

ATTACHMENT 2 TO AEP:NRC:1040E

SAMPLE SEWS, ANCHORAGE CALCULATIONS, AND
ANCHORAGE INSPECTION DOCUMENTATION
FOR CLASS 1 THROUGH 20 EQUIPMENT
RAI ITEM 2



01/16/92
PG. NO. 3

SAFE SHUTDOWN EQUIPMENT LIST (SSELWP)

FUNCTION: 600 VAC SYSTEM

Equipment Class: 1 Train: 1

Equipment ID: 1-ABD-A

Drawing Number: 1-12001 1-12010

System: ELECTRICAL DISTRIBUTION 600VAC

Equip Description: 600VAC MCC ABD-A

Building: AUXILIARY Room: AB EMERG DIESEL GENERATOR ROOM Elevation: 587

Normal state: Desired state: Power Required: Sort: W, Notes:

Supporting System Drawing Number:

Required Interconnections and Supporting Components:

Safety Related Status: NUCLEAR SR Min/Opt: MIN

ADDITIONAL INFORMATION

Alias Number: Power Train: B

Component Served: 600V MCC ABD-A

Manufacturer: CUTLER-HAMMER Model:

Panel:

Elem Drawing: Wiring Drawing: 1-94205 1-94206

Power Source: 1-11A5

Walkdown: F Relay Only: N

Component Type: MCC


ISO Drawings:

Detailed Location: IN THE MW REGION OF THE ROOM, NEAR THE NORTH WALL

D.C. COOK Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 1 of 12
ID : 1-ABD-A (Rev. 0)		Class : 1. Motor Control Centers
Description : 600VAC MCC ABD-A		
Building : AUXILIARY	Floor El. : 587.00	Room, Row/Col : AB EDG RM, IN THE NW REGN OF THE RM, NEAR THE N WALL
Manufacturer, Model, Etc. : CUTLER-HAMMER		

SEISMIC CAPACITY VS DEMAND

1.	Elevation where equipment receives seismic input	587.00
2.	Elevation of seismic input below about 40' from grade (grade = 608.00)	N/A
3.	Equipment has fundamental frequency above about 8 Hz (est. frequency =)	N/A
4.	Capacity based on:	1.50 * Bounding Spectrum
5.	Demand based on:	1.00 * Realistic Median-Centered Floor Response Spectra



	File	Record
Capacity	C:\GIP\GIP\spectra.des	Label Bounding Spectrum
Demand 1	C:\GIP\PROJ0035\spectra.des	BUILDING[Auxiliary]ELEVATION[587]BROADEN[N
Demand 2	C:\GIP\PROJ0035\spectra.des	BUILDING[Auxiliary]ELEVATION[587]BROADEN[N

Does capacity exceed demand?

Yes

D.C. COOK Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 2 of 12
ID : 1-ABD-A (Rev. 0)	Class : 1. Motor Control Centers	
Description : 600VAC MCC ABD-A		
Building : AUXILIARY	Floor El. : 587.00	Room, Row/Col : AB EDG RM, IN THE NW REGN OF THE RM, NEAR THE N WALL
Manufacturer, Model, Etc. : CUTLER-HAMMER		

CAVEATS - BOUNDING SPECTRUM

MCC/BS Caveat 1 - Earthquake Experience Data Base.	Yes
MCC/BS Caveat 2 - Rating of 600 V or Less.	Yes
MCC/BS Caveat 3 - Adjacent Cabinets Bolted Together.	Yes
MCC/BS Caveat 4 - Attached Weight of 100 Pounds or Less.	N/A
MCC/BS Caveat 5 - Externally Attached Items Rigidly Anchored.	Yes
MCC/BS Caveat 6 - General Configuration Similar to NEMA Standards.	Yes
MCC/BS Caveat 7 - Cutouts Not Large.	Yes
MCC/BS Caveat 8 - Doors/Buckets Secured.	Yes
MCC/BS Caveat 9 - Natural Frequency Relative to 8 Hz Limit Considered.	N/A
MCC/BS Caveat 10 - Adequate Anchorage.	Yes
MCC/BS Caveat 11 - Potential Chatter of Essential Relays Evaluated.	Yes
MCC/BS Caveat 12 - No Other Concerns	Yes

Is the intent of all the caveats met for Bounding Spectrum?

Yes

ANCHORAGE

1. The sizes and locations of anchors have been determined.	Yes
2. Appropriate equipment characteristics have been determined (mass, CG, natural freq., damping, center of rotation).	Yes
3. The type of anchorage is covered by the GIP.	Yes
4. The adequacy of the anchorage installation has been evaluated (weld quality and length, nuts and washers, expansion anchor tightness, etc.)	Yes
5. Factors affecting anchorage capacity or margin of safety have been considered: embedment length, anchor spacing, free-edge distance, concrete strength/condition, and concrete cracking.	Yes
6. For bolted anchorages, any gaps under the base are less than 1/4 .	Yes
7. Factors affecting essential relays have been considered: gaps under the base, capacity reduction for expansion anchors.	Yes
8. The base has adequate stiffness and the effect of prying action on anchors has been considered.	Yes
9. The strength of the equipment base and the load path to the CG is adequate.	Yes
10. The adequacy of embedded steel, grout pads or large concrete pads have been evaluated.	Yes
11. The anchorage capacity exceeds the demand.	Yes

Are anchorage requirements met?

Yes

D.C. COOK Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 3 of 12
ID : 1-ABD-A (Rev. 0)	Class : 1. Motor Control Centers	
Description : 600VAC MCC ABD-A		
Building : AUXILIARY	Floor El. : 587.00	Room, Row/Col : AB EDG RM, IN THE NW REGN OF THE RM, NEAR THE N WALL
Manufacturer, Model, Etc. : CUTLER-HAMMER		

INTERACTION EFFECTS

1. Soft targets are free from impact by nearby equipment or structures.	Yes
2. If the equipment contains sensitive relays, it is free from all impact by nearby equipment or structures.	Yes
3. Attached lines have adequate flexibility.	Yes
4. Overhead equipment or distribution systems are not likely to collapse.	Yes
5. No other adverse concerns were found.	Yes

Is equipment free of interaction effects?

Yes

IS EQUIPMENT SEISMICALLY ADEQUATE?

Yes

COMMENTS

1-ABD-A & 1-ABD-B in the same box.

5 vertical panels on 4" concrete pad.

Anchorage by bolts in front 4 1/2" J-bolts and 2 1/2" expansion anchors. Anchorage by welds in back 6 2" long 3/16" fillet.

Anchor Pattern:

[x][x][x][x][x][x]

Weight of MCC is a maximum of 800 lbs/cabinet x 5 = 4000 lbs, which was used in the anchor analysis.

The AEPSC Rev. 0 report " Fundamental Resonant Frequencies of Cook Nuclear Plant Cabinets, Panels, and Racks in Auxiliary Building Complex (Determined By In-Situ Modal Testing; Year 1985 and 1986)" dated August 10, 1994 documents the testing of four MCC assemblies. The minimum fundamental frequency from these tests was 9.6 Hz for MCC assembly 2-ABD-B/ABD-A. The SRT based on this report judged that the frequency for MCC assembly 1-ABD-A/ABD-B was above 8 Hz. However, for conservatism credit for MCC Assembly 1-ABD-A/ABD-B being above 8 Hz. was not taken, and therefore the caveats on this SEWs related to the 8 Hz issue were answered N/A. This enabled the conservative use of the 1.5 x Bounding Spectrum vs. floor spectrum comparison for capacity vs. demand and the use of the peak of the 5% damped floor spectrum for the anchorage calculations.

No interaction concern.

Zap 3-45 MCC ABD-A&B

Zap 3-46 Typ. Opening @ bottom.

Anchor Evaluation Performed by Bahaa Mahmoud - S&A
Checked by George Gary Thomas.

D.C. COOK Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 4 of 12
ID : 1-ABD-A (Rev. 0)	Class : 1. Motor Control Centers	
Description : 600VAC MCC ABD-A		
Building : AUXILIARY	Floor El. : 587.00	Room, Row/Col : AB EDG RM, IN THE NW REGN OF THE RM, NEAR THE N WALL
Manufacturer, Model, Etc. : CUTLER-HAMMER		

Anchor calculation additional margin = 1.634

Evaluated by Gary Thomas and Satyan Sharma on 7/17/92.

Evaluated by:

Date:

Henry B. DeJ

11/22/94

Satyan Sharma

11/22/94

Attachment: Pictures

Attachment: ANCHOR Report

D.C. COOK Unit 1
SCREENING EVALUATION WORK SHEET (SEWS)

GIP Rev 2, Corrected, 2/14/92
Status: Yes
Sheet 5 of 12

ID : 1-ABD-A (Rev. 0)

Class : 1. Motor Control Centers

Description : 600VAC MCC ABD-A


Building : AUXILIARY

Floor El. : 587.00

Room, Row/Col : AB EDG RM, IN
THE NW REGN OF THE RM, NEAR
THE N WALL

Manufacturer, Model, Etc. : CUTLER-HAMMER

PICTURES



MCC ABD-A&B



TYP. OPENING AT BOTTOM.

D.C. COOK Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 6 of 12
ID : 1-ABD-A (Rev. 0)		Class : 1. Motor Control Centers
Description : 600VAC MCC ABD-A		
Building : AUXILIARY	Floor El. : 587.00	Room, Row/Col : AB EDG RM, IN THE NW REGN OF THE RM, NEAR THE N WALL
Manufacturer, Model, Etc. : CUTLER-HAMMER		

ANCHOR Report

Earthquake :

Response Spectrum : Instructure Realistic

Frequency : GIP - Flexible

Percent Damping : GIP - 5.00

Spectral Values :

Direction	Acceleration (g's)
North - South	1.04
East - West	1.04
Vertical	0.17

Angle (N-S Direction makes with the X Axis) : 0.00

Combination Criteria : SRSS

Weights :

Number of Weights : 1

No	Weight	X	Y	Z
1	4000.00	50.000	10.000	45.000

Forces :

Number of External Forces : 0

Moments :

Number of External Moments : 0

Allowables :

Anchor :

Number of Anchor types : 2

				Ultimate	Ultimate	Tension Inter	Shear Inter	Saf
--	--	--	--	----------	----------	------------------	----------------	-----

D.C. COOK Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 7 of 12
ID : 1-ABD-A (Rev. 0)	Class : 1. Motor Control Centers	
Description : 600VAC MCC ABD-A		
Building : AUXILIARY	Floor El. : 587.00	Room, Row/Col : AB EDG RM, IN THE NW REGN OF THE RM, NEAR THE N WALL
Manufacturer, Model, Etc. : CUTLER-HAMMER		

No.	Dia	Manufact	Product	Tension	Shear	Coeff	Coeff	Fact
1	1/2	Other	J-Bolt (90 deg)	6660.00	3330.00	1.00	0.30	1.00
2	1/2	Other	Unknown Expansion Anchor	2290.00	2380.00	1.00	0.30	1.00

Concrete :

Ultimate Stress : 3500.00 psi.

Reduction Factor : 0.85

Weld :

Allowable Stress : 30600 psi.

Surfaces :

Number of Surfaces : 1

Surface Orientation

	Direction	Direction	Direction
	Comp	Comp	Comp
No	Nx	Ny	Nz
1	0.000	0.000	1.000

Anchor Pattern for Surface # 1

**D.C. COOK Unit 1
SCREENING EVALUATION WORK SHEET (SEWS)**

GIP Rev 2, Corrected, 2/14/92
Status: Yes
Sheet 8 of 12

ID : 1-ABD-A (Rev. 0)

Class : 1. Motor Control Centers


Description : 600VAC MCC ABD-A

Building : AUXILIARY

Floor El. : 587.00

Room, Row/Col : AB EDG RM, IN
THE NW REGN OF THE RM, NEAR
THE N WALL

Manufacturer, Model, Etc. : CUTLER-HAMMER



Y
Z-X

Legend for Anchor Patterns

Anchor Bolts :



Concrete Lines :



Concrete Points :



Weld Lines :



Geometry :

Anchor :

Number of Anchors : 6

	Anch	X	Y	Z	Surf
No.	Id	Coord	Coord	Coord	Id
1	1	3.750	1.500	0.000	1
2	1	36.500	1.500	0.000	1
3	1	43.800	1.500	0.000	1
4	2	76.600	1.500	0.000	1
5	2	83.900	1.500	0.000	1
6	1	96.300	1.500	0.000	1

D.C. COOK Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 9 of 12
ID : 1-ABD-A (Rev. 0)	Class : 1. Motor Control Centers	
Description : 600VAC MCC ABD-A		
Building : AUXILIARY	Floor El. : 587.00	Room, Row/Col : AB EDG RM, IN THE NW REGN OF THE RM, NEAR THE N WALL
Manufacturer, Model, Etc. : CUTLER-HAMMER		

Concrete Lines :

of elements per line : 1

Number of Concrete Lines : 4

	Start	Start	Start	End	End	End	Sf	Line
No	X-Coord	Y-Coord	Z-Coord	X-Coord	Y-Coord	Z-Coord	Id	Width
1	0.000	1.500	0.000	100.000	1.500	0.000	1	2.000
2	100.000	1.500	0.000	100.000	17.000	0.000	1	2.000
3	100.000	17.000	0.000	0.000	17.000	0.000	1	2.000
4	0.000	17.000	0.000	0.000	0.000	0.000	1	2.000

Concrete Points :

Number of Concrete Points : 0

Weld Lines :

of elements per line : 1

Number of Weld Lines : 6

	Start	Start	Start	End	End	End	Sf	Line
No	X-Coord	Y-Coord	Z-Coord	X-Coord	Y-Coord	Z-Coord	Id	Width
1	0.000	18.500	0.000	2.250	18.500	0.000	1	0.125
2	15.400	18.500	0.000	17.600	18.500	0.000	1	0.125
3	19.400	18.500	0.000	21.600	18.500	0.000	1	0.125
4	56.500	18.500	0.000	58.600	18.500	0.000	1	0.187
5	59.900	18.500	0.000	62.100	18.500	0.000	1	0.187
6	96.100	18.500	0.000	98.400	18.500	0.000	1	0.187

Determination of Reduction Factors :

Reduction Factor Input for Anchor # 1

Embedment Length : (13.60 in. Min Req'd. to achieve full capacity) :=27.25 in.

Essential Relays in Cabinet : Yes

Reduction Factor Input for Anchor # 2

Embedment Length : (13.40 in. Min Req'd. to achieve full capacity) :=27.25 in.

Essential Relays in Cabinet : Yes

D.C. COOK Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 10 of 12
ID : 1-ABD-A (Rev. 0)		Class : 1. Motor Control Centers
Description : 600VAC MCC ABD-A		
Building : AUXILIARY	Floor El. : 587.00	Room, Row/Col : AB EDG RM, IN THE NW REGN OF THE RM, NEAR THE N WALL
Manufacturer, Model, Etc. : CUTLER-HAMMER		

Reduction Factor Input for Anchor # 3

Embedment Length : (13.60 in. Min Req'd. to achieve full capacity) :=27.25 in.
Essential Relays in Cabinet : Yes

Reduction Factor Input for Anchor # 4

Essential Relays in Cabinet : Yes

Reduction Factor Input for Anchor # 5

Essential Relays in Cabinet : Yes

Reduction Factor Input for Anchor # 6

Embedment Length : (13.50 in. Min Req'd. to achieve full capacity) :=27.25 in.
Essential Relays in Cabinet : Yes

Reduction Factors Data Current : Yes

No	Anc Id	Pall/ Vall	Pallr/ Vallr	RT	RN	RL	RG	RS	RE	RF	RC	RR	RP	RB	RM
1	1	3750.91	N/A	X	X	0.56	X	X	X	X	X	1.00	X	X	X
		3330.00	N/A	X	X	1.00	X	X	X	X	X	1.00	X	X	X
2	1	3708.29	N/A	X	X	0.56	X	X	X	X	X	1.00	X	X	X
		3330.00	N/A	X	X	1.00	X	X	X	X	X	1.00	X	X	X
3	1	3750.91	N/A	X	X	0.56	X	X	X	X	X	1.00	X	X	X
		3330.00	N/A	X	X	1.00	X	X	X	X	X	1.00	X	X	X
4	2	1717.50	N/A	X	X	X	X	X	X	X	X	0.75	X	X	X
		1785.00	N/A	X	X	X	X	X	X	X	X	0.75	X	X	X
5	2	1717.50	N/A	X	X	X	X	X	X	X	X	0.75	X	X	X
		1785.00	N/A	X	X	X	X	X	X	X	X	0.75	X	X	X
6	1	3729.60	N/A	X	X	0.56	X	X	X	X	X	1.00	X	X	X
		3330.00	N/A	X	X	1.00	X	X	X	X	X	1.00	X	X	X

Legend :

N/A	= Not Applicable
Pall	= Allowable Pull without Reduced Inspection
Vall	= Allowable Shear without Reduced Inspection
Pallr	= Allowable Pull with Reduced Inspection
Vallr	= Allowable Shear with Reduced Inspection
*	= Outlier
X	= Reduction Factor Not Used
RT	= Reduction Factor for Type of Anchorage
RN	= Reduction Factor for Installation Adequacy

D.C. COOK Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 11 of 12
ID : 1-ABD-A (Rev. 0)		Class : 1. Motor Control Centers
Description : 600VAC MCC ABD-A		
Building : AUXILIARY	Floor El. : 587.00	Room, Row/Col : AB EDG RM, IN THE NW REGN OF THE RM, NEAR THE N WALL
Manufacturer, Model, Etc. : CUTLER-HAMMER		

RL	= Reduction Factor for Embedment
RG	= Reduction Factor for Gap at Anchors
RS	= Reduction Factor for Spacing
RE	= Reduction Factor for Edge Distance
RF	= Reduction Factor for Concrete Strength
RC	= Reduction Factor for Concrete Cracks
RR	= Reduction Factor for Essential Relays
RP	= Reduction Factor for Base Stiffness and Prying Action
RB	= Reduction Factor for Base Strength and Load Path
RM	= Reduction Factor for Embed. Steel and Pads

Analysis Results :

Analysis Performed : Yes

Type of Analysis : Regular

No	Spectral Accelerations (G's)			Safety Factor
	N-S	E-W	Vertical	
1	1.038	0.415	0.067	3.653
2	-1.038	-0.415	-0.067	7.048
3	-1.038	0.415	0.067	3.526
4	1.038	-0.415	-0.067	7.085
5	1.038	-0.415	0.067	6.863
6	-1.038	0.415	-0.067	3.652
7	1.038	0.415	-0.067	3.787
8	-1.038	-0.415	0.067	6.819
9	0.415	1.038	0.067	1.634
10	-0.415	-1.038	-0.067	3.990
11	0.415	-1.038	0.067	3.976
12	-0.415	1.038	-0.067	1.676
13	-0.415	1.038	0.067	1.643
14	0.415	-1.038	-0.067	4.055
15	0.415	1.038	-0.067	1.666
16	-0.415	-1.038	0.067	3.912
17	0.415	0.415	0.167	3.816
18	-0.415	-0.415	-0.167	9.487
19	0.415	0.415	-0.167	4.302
20	-0.415	-0.415	0.167	8.494
21	-0.415	0.415	0.167	3.838
22	0.415	-0.415	-0.167	9.573
23	0.415	-0.415	0.167	8.579

D.C. COOK Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 12 of 12
ID : 1-ABD-A (Rev. 0)	Class : 1. Motor Control Centers	
Description : 600VAC MCC ABD-A		
Building : AUXILIARY	Floor El. : 587.00	Room, Row/Col : AB EDG RM, IN THE NW REGN OF THE RM, NEAR THE N WALL
Manufacturer, Model, Etc. : CUTLER-HAMMER		

24	-0.415	0.415	-0.167	4.333
----	--------	-------	--------	-------


Minimum Safety Factor : 1.634.

The Anchorage Capacity is 1.634 times greater than the Demand

ANCHOR INSPECTION DATA SHEET

Unit # 1 Bldg. Aux Location AB EMERG. DIE. GEN. RM
Installation dwg. / Rev. 12-3462-32 Equipment No. 1-ABD-A

Anchorage Arrangement Sketch



Drawn by:

James Wisniewski

Date:

7/22/92

Verified by:

Tom Ruck

Date:

7-22-92

Qual./Cert. Inspector

Reviewed by:

James Wisniewski

Date:


7/22/92

Construction Anchor Review Engineer

ANCHOR INSPECTION DATA SHEET

Unit # 1 Aux Bldg. AB Emerg. Dis. Gen Rm Location
18-3462-32 Installation dwg. / Rev. 1-ABD-A Equipment No.

Anchorage Arrangement Sketch




Drawn by: [signature] Date: 7/22/92
Verified by: [signature] Date: 7.22.92
Qual./Cert. Inspector
Reviewed by: [signature] Date: 7/22/92
Construction Anchor Review Engineer

ANCHOR INSPECTION DATA SHEET

Unit # 1 Aux Bldg. Aux AB Emerg. Die. Gen Rm
Location

Installation dwg. / Rev. 12-3462-32 Equipment No. 1-ABD-A

Anchorage Arrangement Sketch



Drawn by: James Whisenand Date: 7/22/92
Verified by: Jim Rich Date: 7-22-92
Qual./Cert. Inspector
Reviewed by: James Whisenand Date: 7/22/92
Construction Anchor Review Engineer

ANCHOR INSPECTION DATA SHEET

Equipment No.: 1-ABO-A Dwg No.: 12-3462-32
 Anchor type: Anchor A, B, C, F Type 2 J-Bolt Dia: 1/2" Dwg No.: 12-3305-2P
 Tightness established by: ☒ "Snug Fit" ☐ Torque
 Torque Wrench No.: N/A Cal. Due Date: N/A
 Tightness verified? ☒ Yes ☐ No James W. Wainwright Date: 7/17/92
Construction ARE
 Equipment base flexible? ☐ Yes ☒ No James W. Wainwright Date: 7/22/92
Construction ARE


PHYSICAL CHARACTERISTICS

Bolt ID	A	B	C	D	E	F			Comments
Gaps	0"	0"	0"	0"	0"	0"			
Anchor length	1'-7"	1'-7"	1'-7"	10 1/2"	10 1/2"	1'-7"			
Protruding length	5 3/8"	5 5/8"	5 3/8"	5 1/2"	5 1/4"	5 1/2"			
Embedment	1'-1 5/8"	1'-1 3/8"	1'-1 5/8"	5"	5 1/4"	1'-8 1/2"			
Bolt grip	4 3/4"	4 7/8"	4 3/4"	4 7/8"	4 3/4"	4 5/8"			
Concrete condition	OK	OK	OK	OK	OK	OK			
Edge distance	N/A	N/A	N/A	N/A	N/A	N/A			
Anchor spacing	2'-8 3/4"	7 5/16"	7 5/16"	7 5/16"	7 5/16"	12 3/4"			
Anchor angularity	0°	0°	0°	0°	0°	0°			
Thread engagement	OK	OK	OK	OK	OK	OK			

Comments: ANCHORS A thru F were tightened during the tightness verification per 7/22/92
Anchor A, B, C, E: Anchor length taken from drawings 12-3462-32 and 12-30730-2 per 8/4/92
Anchor A, B, C, E do not meet the requirements for embedment. Anchor A thru F exceed the requirements for
pull grip. per 8/4/92 THE DISCREPANCIES MENTIONED ABOVE DO NOT DICTATE ANY OPERABILITY
CONCERN. T. O. Wainwright 8-11-92

Verified by: Tom Kirk Date: 8.5.92
 Qual./Cert. Inspector

Reviewed by: James W. Wainwright Date: 8/4/92
Construction ARE



ANCHOR INSPECTION DATA SHEET

Equipment No.: 1-ABD-A

Dwg No.: 12-3462-32

Embedded Steel Dwg. No.: 12-3463-16

PHYSICAL CHARACTERISTICS


Weld ID	A	B	C	D	E	F		
Type	1	1	1	1	1	1		
Size	1/8"	1/8"	1/8"	3/16"	3/16"	3/16"		
Length	2 1/4"	2 1/4"	2 1/4"	2"	2 1/4"	1 1/2"		
Cracks	Yes NO	Yes NO	Yes NO	Yes NO	Yes NO	Yes NO	Yes No	Yes No
Lack of Penetration	Yes NO	Yes NO	Yes NO	Yes NO	Yes NO	Yes NO	Yes No	Yes No
Porosity	Yes NO	Yes NO	Yes NO	Yes NO	Yes NO	Yes NO	Yes No	Yes No

Weld Type Codes

1 = Fillet

2 = Plug/Slot

3 = Groove



WELDS A thru F anchor the cabinet to an embedded plate.

WELD DETAIL

Equipment base flexible: ☐ Yes ☒ No

James W. Wainwright
Construction Area

Date: 7/22/92

Reviewed by: James W. Wainwright
Construction Anchor Review Engineer

Date: 7/22/92

Verified by: Jim Kirk
Qual./Cert. Inspector

Date: 7-22-92

INDIANA MICHIGAN POWER CONSTRUCTION CONTROLLED WORKING COPY JUL 24 1992 CLOSED BY: <u>James W. Wainwright</u>

Equipment No.: 1-ADD-A

Tightness established by "Snug Fit"

Tightness verified by: *Don R. L.* Date: 7-22-77
Qual./Cert. Inspector

Comments: Anchors A thru F were tightened during the tightness
verification pass 7/22/77



ULTRASONIC TEST REPORT

JOB ORDER NO.: NA REPORT DATE: 8/1/92 REQUEST NO. NA

IDENTIFICATION

Unit ONE
Component I-ABD-A/B
Item ANCHOR BOLTS
Material CARBON STEEL
Other 504G PROGRAM

TECHNIQUE

Test Unit/ S/N MAGNAFLUX Fx5/PC-1
 Freq./Diameter 5 MHz / 1.250
 Reference Standard PC-6, PC-10, PC-60
 Couplant/Batch No. ULTRAGEL II #908

TEST DATA/REMARKS

ULTRASONIC READINGS TAKE TO DETERMINE LENGTH OF ANCHOR BOLTS. SEE BELOW FOR RESULTS.

ANCHOR #	LENGTH
A	NO BACK REFLECTION
B	NO BACK REFLECTION
C	NO BACK REFLECTION
D	10 1/2"
E	10 1/2"
F	NO BACK REFLECTION

PERFORMED BY: Heide K. Vase

LEVEL: II DATE: 8/1/92

REVIEWED BY: JWW

LEVEL: III DATE: 8/3/92

Equip Id: 2-CRID-I-CVT Train: 2 Equip Class: 4

Drawing No.: 2-12050

Description: 120 VAC SYSTEM

System: 120V CONTROL ROOM INSTRUMENTATION DISTRIBUTION

Equip Desc: 10KVA TRANSFORMER - CONSTANT VOLTAGE

Building: AUXILIARY Room: 4KV ROOM - 600 VOLTS SWITCHGEAR AREA

Elev: 609 Sort: S,R Notes:

Normal State: Desired State: Power Req'd:

Support System Drawing: 2-98077, 2-12050

Req'd Support Comp:

Safety Related Status: STANDARD Min/Opt: MIN

Alias No: Power Train: A

Comp Served:

MFR: SOLIDSTATE CONTROLS INC.

Model: ISL12100

Label:

Elem. Drawing: 2-98077

Wiring Drawing: 2-91332

Power Source: 2-EZC-C-5AR

Walkdown: F Relay Eval: Y

Comp Type: TRANSFORMER


Iso Drawing:

Location: IN THE MIDDLE EAST REGION OF THE ROOM, 7 FEET SOUTH OF
600VAC BUS 21B SUPPLY TRAIN

DC Cook Unit 2 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 1 of 11
ID : 2-CRID-I-CVT (Rev. 0)	Class : 4. Transformers	
Description : 10KVA TRANSFORMER - CONSTANT VOLTAGE		
Building : AUXILIARY	Floor El. : 609.00	Room, Row/Col : 4KV RM - 600V SWGR AREA - IN THE MIDDLE EAST REGION OF THE ROOM, 7 FEET SOUTH OF 600VAC BUS 21B SUPPLY TRAIN
Manufacturer, Model, Etc. : SOLIDSTATE CONTROLS INC. ISL12100		

SEISMIC CAPACITY VS DEMAND

1.	Elevation where equipment receives seismic input	633.00
2.	Elevation of seismic input below about 40' from grade (grade = 608.00)	N/A
3.	Equipment has fundamental frequency above about 8 Hz (est. frequency = 8.00)	N/A
4.	Capacity based on:	1.50 * Bounding Spectrum
5.	Demand based on:	1.00 * Realistic Mean-Centered Floor Response Spectra



	File	Record
Capacity	C:\GIP\GIP\spectra.des	Label\Bounding Spectrum
Demand 1	C:\GIP\PROJ0032\spectra.des	BUILDING\Auxiliary\ELEVATION\633\BROADEN\N
Demand 2	C:\GIP\PROJ0032\spectra.des	BUILDING\Auxiliary\ELEVATION\633\BROADEN\N

Does capacity exceed demand?

Yes

DC Cook Unit 2 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 2 of 11
ID : 2-CRID-I-CVT (Rev. 0)	Class : 4. Transformers	
Description : 10KVA TRANSFORMER - CONSTANT VOLTAGE		
Building : AUXILIARY	Floor El. : 609.00	Room, Row/Col : 4KV RM - 600V SWGR AREA - IN THE MIDDLE EAST REGION OF THE ROOM, 7 FEET SOUTH OF 600VAC BUS 21B SUPPLY TRAIN
Manufacturer, Model, Etc. : SOLIDSTATE CONTROLS INC. ISL12100		

CAVEATS - BOUNDING SPECTRUM

TRN/BS Caveat 1 - Earthquake Experience Equipment Class.	Yes
TRN/BS Caveat 2 - Rating of 4.16 KV or Less.	Yes
TRN/BS Caveat 3 - Transformer Coils Postively Restrained Within Cabinet.	Yes
TRN/BS Caveat 4 - Coils Top Braced or Analyzed for Large Transformers.	N/A
TRN/BS Caveat 5 - Clearance Between Energized Component and Cabinet.	Yes
TRN/BS Caveat 6 - Adequate Slack in High Voltage Leads.	Yes
TRN/BS Caveat 7 - Wall-Mounted Units Anchored Close to Enclosure Structure.	N/A
TRN/BS Caveat 8 - Weak-Way Bending of Thin Webs Evaluated.	Yes
TRN/BS Caveat 9 - Adjacent Cabinets Bolted Together.	N/A
TRN/BS Caveat 10 - Doors Secured.	Yes
TRN/BS Caveat 11 - Adequate Anchorage.	Yes
TRN/BS Caveat 12 - Potential Chatter of Essential Relays Evaluated.	N/A
TRN/BS Caveat 13 - No Other Concerns.	Yes

Is the intent of all the caveats met for Bounding Spectrum?

Yes

ANCHORAGE

1. The sizes and locations of anchors have been determined.	Yes
2. Appropriate equipment characteristics have been determined (mass, CG, natural freq., damping, center of rotation).	Yes
3. The type of anchorage is covered by the GIP.	Yes
4. The adequacy of the anchorage installation has been evaluated (weld quality and length, nuts and washers, expansion anchor tightness, etc.)	Yes
5. Factors affecting anchorage capacity or margin of safety have been considered: embedment length, anchor spacing, free-edge distance, concrete strength/condition, and concrete cracking.	Yes
6. For bolted anchorages, any gaps under the base are less than 1/4 .	Yes
7. Factors affecting essential relays have been considered: gaps under the base, capacity reduction for expansion anchors.	N/A
8. The base has adequate stiffness and the effect of prying action on anchors has been considered.	Yes
9. The strength of the equipment base and the load path to the CG is adequate.	Yes
10. The adequacy of embedded steel, grout pads or large concrete pads have been evaluated.	Yes
11. The anchorage capacity exceeds the demand.	Yes

Are anchorage requirements met?

Yes



DC Cook Unit 2 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 3 of 11
ID : 2-CRID-I-CVT (Rev. 0)	Class : 4. Transformers	
Description : 10KVA TRANSFORMER - CONSTANT VOLTAGE		
Building : AUXILIARY	Floor El. : 609.00	Room, Row/Col : 4KV RM - 600V SWGR AREA - IN THE MIDDLE EAST REGION OF THE ROOM, 7 FEET SOUTH OF 600VAC BUS 21B SUPPLY TRAIN
Manufacturer, Model, Etc. : SOLIDSTATE CONTROLS INC. ISL12100		

INTERACTION EFFECTS

1. Soft targets are free from impact by nearby equipment or structures.	Yes
2. If the equipment contains sensitive relays, it is free from all impact by nearby equipment or structures.	N/A
3. Attached lines have adequate flexibility.	Yes
4. Overhead equipment or distribution systems are not likely to collapse.	Yes
5. No other adverse concerns were found.	Yes

Is equipment free of interaction effects? Yes

IS EQUIPMENT SEISMICALLY ADEQUATE? Yes

COMMENTS

SRT: George G. Thomas (S&A) and Satyan Sharma -- 10/29/92

Anchorage: Anchorage is 1/2" diameter wedge expansion bolts. Most likely they are Phillips anchors based on the Unit 1 CRID-CVT's. Used unknown expansion anchor in ANCHOR analysis for conservatism. Minimum embedment is 2-13/16" above GIP minimum embedment for all types of 1/2" expansion anchors.

Weight estimate based on maximum weight for an inverter in Table C.1-1 of the GIP (configuration similar to an inverter). Weight estimate is 45 lbs/ft³.

Weight = (4.5' x 2.5' x 2.33') x 45 lbs/ft³ = 1180 lb

Fluorescent light above unit could come out. However interaction judged non-damaging.

Thin 3/16" thick angles at base of transformer that is bolted to the base channel is gusseted in two locations. (No weak way bending).

Frequency judged by the SRT to be at least 8 Hz.

ANCHOR analysis indicates an additional factor of safety of 1.97.

Pictures: Zap shot 2629 --Inside Cabinet
Zap shot 2630 -- Outside of Transformer
Zap shot 2631 -- Braced Base Channels

DC Cook Unit 2 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 4 of 11
ID : 2-CRID-I-CVT (Rev. 0)	Class : 4. Transformers	
Description : 10KVA TRANSFORMER - CONSTANT VOLTAGE		
Building : AUXILIARY	Floor El. : 609.00	Room, Row/Col : 4KV RM - 600V SWGR AREA - IN THE MIDDLE EAST REGION OF THE ROOM, 7 FEET SOUTH OF 600VAC BUS 21B SUPPLY TRAIN
Manufacturer, Model, Etc. : SOLIDSTATE CONTROLS INC. ISL12100		

Evaluated by:

Date:

George H. [Signature]
[Signature] / Satyan Sharma

11/10/95
11/16/95


Attachment: Pictures

Attachment: ANCHOR Report



DC Cook Unit 2 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 5 of 11
ID : 2-CRID-I-CVT (Rev. 0)	Class : 4. Transformers	
Description : 10KVA TRANSFORMER - CONSTANT VOLTAGE		
Building : AUXILIARY	Floor El. : 609.00	Room, Row/Col : 4KV RM - 600V SWGR AREA - IN THE MIDDLE EAST REGION OF THE ROOM, 7 FEET SOUTH OF 600VAC BUS 21B SUPPLY TRAIN
Manufacturer, Model, Etc. : SOLIDSTATE CONTROLS INC. ISL12100		


PICTURES



Braced Base Channels



Inside Cabinet



Outside of Transformer

DC Cook Unit 2 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 6 of 11
ID : 2-CRID-I-CVT (Rev. 0)	Class : 4. Transformers	
Description : 10KVA TRANSFORMER - CONSTANT VOLTAGE		
Building : AUXILIARY	Floor El. : 609.00	Room, Row/Col : 4KV RM - 600V SWGR AREA - IN THE MIDDLE EAST REGION OF THE ROOM, 7 FEET SOUTH OF 600VAC BUS 21B SUPPLY TRAIN
Manufacturer, Model, Etc. : SOLIDSTATE CONTROLS INC. ISL12100		

ANCHOR Report

Earthquake :

Response Spectrum : Instructure Realistic

Frequency : User - 8.00

Percent Damping : User - 5.00

Spectral Values :

Direction	Acceleration (g's)
North - South	0.36
East - West	0.36
Vertical	0.18

Angle (N-S Direction makes with the X Axis) : 0.00

Combination Criteria : SRSS

Weights :

Number of Weights : 1

No	Weight	X	Y	Z
1	1180.00	14.000	14.250	35.375

Forces :

Number of External Forces : 0

Moments :

Number of External Moments : 0

Allowables :

Anchor :

Number of Anchor types : 1

				Ultimate	Ultimate	Tension	Shear	
No.	Dia	Manufact	Product	Tension	Shear	Inter	Inter	Saf
1	1/2	Other	Unknown Expansion Anchor	2290.00	2380.00	Coeff 1.00	Coeff 0.30	Fact 1.00

Concrete :

Ultimate Stress : 3500.00 psi.



DC Cook Unit 2 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 7 of 11
ID : 2-CRID-I-CVT (Rev. 0)	Class : 4. Transformers	
Description : 10KVA TRANSFORMER - CONSTANT VOLTAGE		
Building : AUXILIARY	Floor El. : 609.00	Room, Row/Col : 4KV RM - 600V SWGR AREA - IN THE MIDDLE EAST REGION OF THE ROOM, 7 FEET SOUTH OF 600VAC BUS 21B SUPPLY TRAIN
Manufacturer, Model, Etc. : SOLIDSTATE CONTROLS INC. ISL12100		

Reduction Factor : 0.85

Weld :

Allowable Stress : 0 psi.

Surfaces :

Number of Surfaces : 1

Surface Orientation

	Direction	Direction	Direction
	Comp	Comp	Comp
No	Nx	Ny	Nz
1	0.000	0.000	1.000

Anchor Pattern for Surface # 1



Legend for Anchor Patterns

DC Cook Unit 2 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 8 of 11
ID : 2-CRID-I-CVT (Rev. 0)	Class : 4. Transformers	
Description : 10KVA TRANSFORMER - CONSTANT VOLTAGE		
Building : AUXILIARY	Floor El. : 609.00	Room, Row/Col : 4KV RM - 600V SWGR AREA - IN THE MIDDLE EAST REGION OF THE ROOM, 7 FEET SOUTH OF 600VAC BUS 21B SUPPLY TRAIN
Manufacturer, Model, Etc. : SOLIDSTATE CONTROLS INC. ISL12100		

Anchor Bolts :



Concrete Lines :



Concrete Points :



Weld Lines :



Geometry :

Anchor:

Number of Anchors : 4

No.	Anch Id	X Coord	Y Coord	Z Coord	Surf Id
1	1	1.500	0.750	0.000	1
2	1	26.438	0.750	0.000	1
3	1	1.750	27.750	0.000	1
4	1	26.875	27.750	0.000	1

Concrete Lines :

of elements per line : 1

Number of Concrete Lines : 2

No	Start X-Coord	Start Y-Coord	Start Z-Coord	End X-Coord	End Y-Coord	End Z-Coord	Sf Id	Line Width
1	0.000	0.891	0.000	28.063	0.891	0.000	1	1.781
2	0.000	27.609	0.000	28.000	27.609	0.000	1	1.781

Concrete Points :

Number of Concrete Points : 0

Weld Lines :

of elements per line : 5

Number of Weld Lines : 0

Determination of Reduction Factors :

Reduction Factor Input for Anchor # 1



DC Cook Unit 2 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 9 of 11
ID : 2-CRID-I-CVT (Rev. 0)	Class : 4. Transformers	
Description : 10KVA TRANSFORMER - CONSTANT VOLTAGE		
Building : AUXILIARY	Floor El. : 609.00	Room, Row/Col : 4KV RM - 600V SWGR AREA - IN THE MIDDLE EAST REGION OF THE ROOM, 7 FEET SOUTH OF 600VAC BUS 21B SUPPLY TRAIN
Manufacturer, Model, Etc. : SOLIDSTATE CONTROLS INC. ISL12100		

Adequately Installed : Yes
 Gap at Threaded Anchor : 0.00 in.
 Edge Distance - Edge 1 : 5.00 in.
 Crack Size : 0.000 in. - Cracks Affect <= 50% Bolts
 Essential Relays in Cabinet : No
 Adequate Equipment Base Strength and Structural Load Path : Yes
 Embedment Steel and Pads Adequately Installed : Yes

Reduction Factor Input for Anchor # 2

Adequately Installed : Yes
 Gap at Threaded Anchor : 0.00 in.
 Edge Distance - Edge 1 : 5.00 in.
 Crack Size : 0.000 in. - Cracks Affect <= 50% Bolts
 Essential Relays in Cabinet : No
 Adequate Equipment Base Strength and Structural Load Path : Yes
 Embedment Steel and Pads Adequately Installed : Yes

Reduction Factor Input for Anchor # 3

Adequately Installed : Yes
 Gap at Threaded Anchor : 0.00 in.
 Edge Distance - Edge 1 : 5.00 in.
 Crack Size : 0.000 in. - Cracks Affect <= 50% Bolts
 Essential Relays in Cabinet : No
 Adequate Equipment Base Strength and Structural Load Path : Yes
 Embedment Steel and Pads Adequately Installed : Yes

Reduction Factor Input for Anchor # 4

Adequately Installed : Yes
 Gap at Threaded Anchor : 0.00 in.
 Edge Distance - Edge 1 : 5.00 in.
 Crack Size : 0.000 in. - Cracks Affect <= 50% Bolts
 Essential Relays in Cabinet : No
 Adequate Equipment Base Strength and Structural Load Path : Yes
 Embedment Steel and Pads Adequately Installed : Yes

Reduction Factors Data Current : Yes

No	Anc Id	Pal/ Val	Pal/ Valr	RT	RN	RL	RG	RS	RE	RF	RC	RR	RP	RB	RM
1	1	1202.25	N/A	0.60	1.00	X	1.00	1.00	1.00	0.88	1.00	1.00	1.00	1.00	1.00
		1428.00	N/A	0.60	1.00	X	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
2	1	1202.25	N/A	0.60	1.00	X	1.00	1.00	1.00	0.88	1.00	1.00	1.00	1.00	1.00



DC Cook Unit 2 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 10 of 11
ID : 2-CRID-I-CVT (Rev. 0)	Class : 4. Transformers	
Description : 10KVA TRANSFORMER - CONSTANT VOLTAGE		
Building : AUXILIARY	Floor El. : 609.00	Room, Row/Col : 4KV RM - 600V SWGR AREA - IN THE MIDDLE EAST REGION OF THE ROOM, 7 FEET SOUTH OF 600VAC BUS 21B SUPPLY TRAIN
Manufacturer, Model, Etc. : SOLIDSTATE CONTROLS INC. ISL12100		

		1428.00	N/A	0.60	1.00	X	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
3	1	1202.25	N/A	0.60	1.00	X	1.00	1.00	1.00	0.88	1.00	1.00	1.00	1.00	1.00
		1428.00	N/A	0.60	1.00	X	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
4	1	1202.25	N/A	0.60	1.00	X	1.00	1.00	1.00	0.88	1.00	1.00	1.00	1.00	1.00
		1428.00	N/A	0.60	1.00	X	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00

Legend :

N/A	= Not Applicable
Pall	= Allowable Pull without Reduced Inspection
Vall	= Allowable Shear without Reduced Inspection
Pallr	= Allowable Pull with Reduced Inspection
Vallr	= Allowable Shear with Reduced Inspection
*	= Outlier
X	= Reduction Factor Not Used
RT	= Reduction Factor for Type of Anchorage
RN	= Reduction Factor for Installation Adequacy
RL	= Reduction Factor for Embedment
RG	= Reduction Factor for Gap at Anchors
RS	= Reduction Factor for Spacing
RE	= Reduction Factor for Edge Distance
RF	= Reduction Factor for Concrete Strength
RC	= Reduction Factor for Concrete Cracks
RR	= Reduction Factor for Essential Relays
RP	= Reduction Factor for Base Stiffness and Prying Action
RB	= Reduction Factor for Base Strength and Load Path
RM	= Reduction Factor for Embed. Steel and Pads

Analysis Results :

Analysis Performed : Yes

Type of Analysis : Regular

No	Spectral Accelerations (G's)			Safety Factor
	N-S	E-W	Vertical	
1	0.362	0.145	0.073	1.969
2	-0.362	-0.145	-0.073	2.006
3	-0.362	0.145	0.073	2.009
4	0.362	-0.145	-0.073	1.971
5	0.362	-0.145	0.073	1.971
6	-0.362	0.145	-0.073	2.008
7	0.362	0.145	-0.073	1.969
8	-0.362	-0.145	0.073	2.007
9	0.145	0.362	0.073	3.820

DC Cook Unit 2 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 11 of 11
ID : 2-CRID-I-CVT (Rev. 0)	Class : 4. Transformers	
Description : 10KVA TRANSFORMER - CONSTANT VOLTAGE		
Building : AUXILIARY	Floor El. : 609.00	Room, Row/Col : 4KV RM - 600V SWGR AREA - IN THE MIDDLE EAST REGION OF THE ROOM, 7 FEET SOUTH OF 600VAC BUS 21B SUPPLY TRAIN
Manufacturer, Model, Etc. : SOLIDSTATE CONTROLS INC. ISL12100		

10	-0.145	-0.362	-0.073	4.196
11	0.145	-0.362	0.073	3.811
12	-0.145	0.362	-0.073	4.198
13	-0.145	0.362	0.073	3.867
14	0.145	-0.362	-0.073	4.144
15	0.145	0.362	-0.073	4.146
16	-0.145	-0.362	0.073	3.869
17	0.145	0.145	0.183	4.917
18	-0.145	-0.145	-0.183	5.010
19	0.145	0.145	-0.183	4.922
20	-0.145	-0.145	0.183	5.016
21	-0.145	0.145	0.183	5.027
22	0.145	-0.145	-0.183	4.934
23	0.145	-0.145	0.183	4.928
24	-0.145	0.145	-0.183	5.022

Minimum Safety Factor : 1.969

The Anchorage Capacity is 1.969 times greater than the Demand

Cook Nuclear Plant
SOUG Pre-Walkdown Anchor Inspection Summary Sheet

Component No. 2-CRID-I-CVT Class 4

SOUG Discrepancy

Any particular area the Seismic Review Team should pay extra attention to?
Yes ☒ No ☐ (If yes, check items that apply.)

	<u>Remarks</u>
Anchor Type	
Anchor Diameter	
Anchor Spacing	
Anchor Number	
Anchor Embedment <input checked="" type="checkbox"/>	
Anchor Edge Distance	
Anchor Gap	
Anchor Thread Engagement	
Anchor Grip	
Anchor Angularity	
Concrete Crack	

Others (describe briefly)

Design Basis Discrepancy

If there is concern for Design Basis Discrepancy, circle the applicable item and explain.

1. Hardware Maintenance Type Discrepancy
2. Drawing Update Type Discrepancy
3. Significant Operability/Design Basis Discrepancy
4. Others

Condition:

NONE

Actions Taken:


NONE

Prepared By T. Angelam Date 3-10-93

ANCHOR INSPECTION DATA SHEET

Unit # 2 Aux Aux 4 kv Rm 609'-6" EL
3476 18 TJ Bldg. Location
12-3474 27 12-11-92 2 CRIO-I-CVT
Installation dwg. / Rev. Equipment No.

Anchorage Arrangement Sketch



Drawn by:

John B. [Signature]

Date:

11/24/91

Verified by:

STC [Signature]

Date:

12-7-92

Qual./Cert. Inspector

Reviewed by:

T. O'Malley

Date:


12-11-92

Construction Anchor Review Engineer

ANCHOR INSPECTION DATA SHEET

Unit # 12-3476-18 12-3474-27	TJ 12-11-92	Aux. Bldg.	4Kv Room 609' El Location
Installation dwg. / Rev.			2-CRID-I-CVT Equipment No.

Anchorage Arrangement Sketch



Drawn by:

Verified by:

Qual./Cert. Inspector

Reviewed by:

Construction Anchor Review Engineer

Date: 12/07/91

Date: 12-7-92.


Date: 12-11-92



ANCHOR INSPECTION DATA SHEET

Unit # 2 Bldg. Aut Location 4KV Room 609'6"EL
12-3476-18 TJ 12-11-92 Equipment No. 2-CRID-I-CVT
12-3474-27
Installation dwg. / Rev.

Anchorage Arrangement Sketch




Drawn by: John B. [Signature] Date: 11/24/92
Verified by: ST Cadell Date: 12-7-92
Qual./Cert. Inspector
Reviewed by: T. Omarelany Date: 12-11-92
Construction Anchor Review Engineer

ANCHOR INSPECTION DATA SHEET

2 Aux 4KV-Rm. 609'-6" FL
Unit # Bldg. Location
12-3476-18 TJ 12-11-92 2-CRID-I-CVT
12-3474-27 Installation dwg. / Rev. Equipment No.

Anchorage Arrangement Sketch



Drawn by: Jack B. B. B. Date: 11/24/92
Verified by: STC B. B. Date: 12-7-92
Qual./Cert. Inspector
Reviewed by: T. Omalhaam Date: 12-11-92
Construction Anchor Review Engineer

ANCHOR INSPECTION DATA SHEET

Equipment No.: 2-CRID-I-CVT Dwg No.: 12-3476-18
Anchor type: Wedge Anchor Dia: 1/2" Dwg No.: TJ 12-11-92
Tightness established by: ☒ "Snug Fit" ☐ Torque
Torque Wrench No.: N/A Cal. Due Date: N/A
Tightness verified? ☒ Yes ☐ No JOB T. Omulawany Date: N/A
Construction ARE
Equipment base flexible? ☐ Yes ☒ No T. Omulawany Date: 12-11-92
Construction ARE

PHYSICAL CHARACTERISTICS

Bolt ID	A	B	C	D					Comments
Gaps	0"	0"	0"	0"					
Anchor length	6 ³ / ₈ "	6"	6"	6"					
Protruding length	3"	3 ³ / ₁₆ "	3"	3 ¹ / ₄ "					
Embedment	3 ³ / ₈ "	2 ¹³ / ₁₆ "	3"	2 ³ / ₄ "					
Bolt grip	1 ⁷ / ₈ "	2"	1 ³ / ₄ "	1 ⁷ / ₈ "					
Concrete condition	ok	ok	ok	ok					
Edge distance	N/A	N/A	N/A	N/A					
Anchor spacing	2'-0 ⁵ / ₁₆ "	2'-0 ⁵ / ₁₆ "	2'-0 ⁵ / ₁₆ "	2'-0 ⁵ / ₁₆ "					
Anchor angularity	0°	0°	0°	0°					
Thread engagement	ok	ok	ok	ok					

RECEIVED
SITE DESIGN CONTROLLED
WORKING COPY

MAR 10 1993

By: T. Omulawany

Comments: _____

Verified by: ST Cadh Date: 12-7-92
Qual./Cert. Inspector
Reviewed by: T. Omulawany Date: 12-11-92
Construction ARE



ANCHOR INSPECTION DATA SHEET

Equipment No.: 2-CriO-I-CVT
Embedded Steel Dwg. No.: NA

Dwg No.: 12-3474-27
12-3476-18
TJ 12-11-9

PHYSICAL CHARACTERISTICS

Weld ID	W ₁	W ₂	W ₃	W ₄				
Type	1	1	1	1				
Size	1/4"	1/4"	1/4"	1/4"				
Length	8 3/4"	8 3/4"	8 3/4"	8 3/4"				
Cracks	Yes <u>NO</u>	Yes <u>NO</u>	Yes <u>NO</u>	Yes <u>NO</u>	Yes <u>NO</u>	Yes <u>NO</u>	Yes <u>NO</u>	Yes <u>NO</u>
Lack of Penetration	Yes <u>NO</u>	Yes <u>NO</u>	Yes <u>NO</u>	Yes <u>NO</u>	Yes <u>NO</u>	Yes <u>NO</u>	Yes <u>NO</u>	Yes <u>NO</u>
Porosity	Yes <u>NO</u>	Yes <u>NO</u>	Yes <u>NO</u>	Yes <u>NO</u>	Yes <u>NO</u>	Yes <u>NO</u>	Yes <u>NO</u>	Yes <u>NO</u>

Weld Type Codes

- 1 = Fillet
2 = Plug/Slot
3 = Groove

PIRAMA HORGAN POWER
SITE DESIGN CONTROLLED
WORKING COPY

MAR 10 1993

CLERK T. Ormawansy

Equipment base flexible: ☐ Yes ☒ No T. Ormawansy
Construction A/E
Reviewed by: T. Ormawansy
Construction Anchor Review Engineer
Verified by: STCath
Qual./Cert. Inspector

Date: 12-11-92
Date: 12-11-92
Date: 12-7-92



ULTRASONIC TEST REPORT

JOB ORDER NO.: N/A REPORT DATE: 11/30/92 REQUEST NO. N/A

IDENTIFICATION

Unit TWO
Component 2-CRID-I-CUT
Item 1/2" Ø NEXIE ANCHORS
Material CS
Other SOING PROGRAM

TECHNIQUE

Test Unit/ S/N KRANTZNER 1157/QC-4
Freq./Diameter 5MHz / 1.250
Reference Standard QC-30 & QC-60
Couplant/Batch No. ULTRAGEL II #9288

TEST DATA/REMARKS

[illegible]

PERFORMED BY: Spk R. Vayo LEVEL: II DATE: 11/30/92
REVIEWED BY: W. W. S. S. LEVEL: II DATE: 11/30/92

Equipment No.: 2-CRID-I-CVT

Tightness established by "Snug Fit"

Tightness verified by: SJ Cadell. Date: 12-7-92
Qual./Cert. Inspector

Comments: _____

SAFE SHUTDOWN EQUIPMENT LIST (SSELWP)
.....

FUNCTION: CCW

Equipment Class: 5 Train: 1

Equipment ID: 1-PP-10W Drawing Number: 1-5135A

System: CCW

Equip Description: WEST CCW PUMP

Building: AUXILIARY Room: 609 HALLWAY Elevation: 609

Normal state: R/NR Desired state: R Power Required: Y Sort: W,R Notes:

Supporting System Drawing Number: 1-12001 1-12060 1-98405

Required Interconnections and Supporting Components: 1-T11A7 1-MCAB-3

Safety Related Status: NUCLEAR SR Min/Opt: MIN

ADDITIONAL INFORMATION

Alias Number: Power Train: 8

Component Served: WEST CCW PUMP

Manufacturer: INGERSOLL-RAND CO Model: 9000GPH

Panel: 1-CCW 1-HSD1

Elem Drawing: 1-98405 Wiring Drawing: 1-93011

Power Source: 1-T11A7, 1-MCAB-3

Walkdown: F Relay Only: Y

Component Type: PUMP

ISO Drawings:

Detailed Location:


D.C. COOK Unit 1
SCREENING EVALUATION WORK SHEET (SEWS)

GIP Rev 2, Corrected, 2/14/92
 Status: Yes
 Sheet 1 of 11

ID : 1-PP-10W (Rev. 0)		Class : 5. Horizontal Pumps	
Description : WEST CCW PUMP			
Building : AUXILIARY		Floor El. : 609.00	Room, Row/Col : HALLWAY,
Manufacturer, Model, Etc. : INGERSOLL-RAND CO 9000GPM			

SEISMIC CAPACITY VS DEMAND

1.	Elevation where equipment receives seismic input	609.00
2.	Elevation of seismic input below about 40' from grade (grade = 608.00)	Yes
3.	Equipment has fundamental frequency above about 8 Hz (est. frequency = 20.00)	Yes
4.	Capacity based on:	1.00 * Bounding Spectrum
5.	Demand based on:	1.00 * Design Basis Ground Response Spectrum



	File	Record
Capacity	C:\GIP\GIP\spectra.des	Label\Bounding Spectrum
Demand 1	C:\GIP\PROJ0035\spectra.des	BUILDING\Ground\ELEVATION\608\BROADEN\N
Demand 2	C:\GIP\PROJ0035\spectra.des	BUILDING\Ground\ELEVATION\608\BROADEN\N

Does capacity exceed demand?

Yes

D.C. COOK Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 2 of 11
ID : 1-PP-10W (Rev. 0)	Class : 5. Horizontal Pumps	
Description : WEST CCW PUMP		
Building : AUXILIARY	Floor El. : 609.00	Room, Row/Col : HALLWAY,
Manufacturer, Model, Etc. : INGERSOLL-RAND CO 9000GPM		

CAVEATS - BOUNDING SPECTRUM

HP/BS Caveat 1 - Earthquake Experience Equipment Class.	Yes
HP/BS Caveat 2 - Driver and Pump on Rigid Skid.	Yes
HP/BS Caveat 3 - Thrust Bearings in Both Axial Directions.	Yes
HP/BS Caveat 4 - Check of Long Unsupported Piping.	Yes
HP/BS Caveat 5 - Base Vibration Isolation System Checked.	Yes
HP/BS Caveat 6 - Sufficient Slack and Flexibility of Attached Lines.	Yes
HP/BS Caveat 7 - Adequate Anchorage.	Yes
HP/BS Caveat 8 - Potential Chatter of Essential Relays Evaluated.	N/A
HP/BS Caveat 9 - No Other Concerns.	Yes

Is the intent of all the caveats met for Bounding Spectrum?

Yes

ANCHORAGE

1. The sizes and locations of anchors have been determined.	Yes
2. Appropriate equipment characteristics have been determined (mass, CG, natural freq., damping, center of rotation).	Yes
3. The type of anchorage is covered by the GIP.	Yes
4. The adequacy of the anchorage installation has been evaluated (weld quality and length, nuts and washers, expansion anchor tightness, etc.)	Yes
5. Factors affecting anchorage capacity or margin of safety have been considered: embedment length, anchor spacing, free-edge distance, concrete strength/condition, and concrete cracking.	Yes
6. For bolted anchorages, any gaps under the base are less than 1/4 .	Yes
7. Factors affecting essential relays have been considered: gaps under the base, capacity reduction for expansion anchors.	N/A
8. The base has adequate stiffness and the effect of prying action on anchors has been considered.	Yes
9. The strength of the equipment base and the load path to the CG is adequate.	Yes
10. The adequacy of embedded steel, grout pads or large concrete pads have been evaluated.	Yes
11. The anchorage capacity exceeds the demand.	Yes*

Are anchorage requirements met?

Yes

INTERACTION EFFECTS

1. Soft targets are free from impact by nearby equipment or structures.	Yes
2. If the equipment contains sensitive relays, it is free from all impact by nearby equipment or structures.	N/A
3. Attached lines have adequate flexibility.	Yes
4. Overhead equipment or distribution systems are not likely to collapse.	Yes
5. No other adverse concerns were found.	Yes

Is equipment free of interaction effects?

Yes

D.C. COOK Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 3 of 11
ID : 1-PP-10W (Rev. 0)	Class : 5. Horizontal Pumps	
Description : WEST CCW PUMP		
Building : AUXILIARY	Floor El. : 609.00	Room, Row/Col : HALLWAY,
Manufacturer, Model, Etc. : INGERSOLL-RAND CO 9000GPM		

IS EQUIPMENT SEISMICALLY ADEQUATE?

Yes

COMMENTS

SRT: John D. Stevenson, Paul Wilson, Rick Leonard, and Kailash Mahajan on 10/5/93.

MFG: INGERSOLL-RAND PUMP, 9000 G.P.M.

Anchorage: 6-3/4" J-Bolts.

Total WT=9580 lbs. C.G.=35" above base.

*Minor cracks in non-Struct. pad judged insignificant.

Nozzle loads were applied in the ANCHOR analysis. Nozzle loads were obtained from AEP "SUMMARY OF LOAD ON EQUIPMENT" 11/2/71, Summary of Loads on Pumps for CCW #1W PUMP, (microfilm page 00100020022) and included deadweight, thermal, thermal anchor movements, and seismic loads.

Ref. Drwgs.: Ingersoll-Rand C-14ALV86X51, W-16ALV500X17, AEPSC 12-3286-9, 12-3073B-2, 12-3073A-3, 12-3285-23, Livsey & Co. 1-CCW-37, Rev. 5, Sh. 2 of 2.

Picture # 12, Wk1, Tm1, Disk2

Evaluated by:

Date:

John D. Stevenson
Paul R. Wilson


8/29/95
8-25-95

Attachment: Pictures

Attachment: ANCHOR Report

D.C. COOK Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 4 of 11
ID : 1-PP-10W (Rev. 0)		Class : 5. Horizontal Pumps
Description : WEST CCW PUMP		
Building : AUXILIARY	Floor El. : 609.00	Room, Row/Col : HALLWAY,
Manufacturer, Model, Etc. : INGERSOLL-RAND CO 9000GPM		

PICTURES



1-PP-10W West CCW Pump--Anchorage

**D.C. COOK Unit 1
SCREENING EVALUATION WORK SHEET (SEWS)**

GIP Rev 2, Corrected, 2/14/92
Status: Yes
Sheet 5 of 11

ID : 1-PP-10W (Rev. 0)

Class : 5. Horizontal Pumps

Description : WEST CCW PUMP

Building : AUXILIARY

Floor El. : 609.00

Room, Row/Col : HALLWAY,

Manufacturer, Model, Etc. : INGERSOLL-RAND CO 9000GPM

ANCHOR Report

Earthquake :

Response Spectrum : SSE

Frequency : GIP - Rigid

Percent Damping : GIP - 5.00

Spectral Values :

Direction	Acceleration (g's)
North - South	0.38
East - West	0.38
Vertical	0.25

Angle (N-S Direction makes with the X Axis) : 0.00

Combination Criteria : SRSS

Weights :

Number of Weights : 1

No	Weight	X	Y	Z
1	9580.00	105.400	20.750	35.000

Forces :

Number of External Forces : 2

No	Fx	Fy	Fz	X	Y	Z
1	2.86E+003	1.24E+003	-3.24E+003	26.870	-5.250	17.000
2	-2.36E+003	2.24E+003	-4.85E+003	26.870	47.750	19.000

Moments :

Number of External Moments : 2

No	Mx	My	Mz
1	4.88E+004	1.68E+005	3.34E+004
2	6.32E+004	8.76E+004	-1.60E+004



D.C. COOK Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 6 of 11
ID : 1-PP-10W (Rev. 0)	Class : 5. Horizontal Pumps	
Description : WEST CCW PUMP		
Building : AUXILIARY	Floor El. : 609.00	Room, Row/Col : HALLWAY,
Manufacturer, Model, Etc. : INGERSOLL-RAND CO 9000GPM		

Allowables :

Anchor :

Number of Anchor types : 1

				Ultimate	Ultimate	Tension	Shear	
No.	Dia	Manufact	Product	Tension	Shear	Inter	Inter	Saf
1	3/4	Other	J-Bolt (90 deg)	15030.00	7510.00	Coeff 1.00	Coeff 0.30	Fact 1.00

Concrete :

Ultimate Stress : 3500.00 psi.

Reduction Factor : 0.85

Weld :

Allowable Stress : 30600 psi.

Surfaces :

Number of Surfaces : 1

Surface Orientation

	Direction	Direction	Direction
	Comp	Comp	Comp
No	Nx	Ny	Nz
1	0.000	0.000	1.000

Anchor Pattern for Surface # 1

D.C. COOK Unit 1
SCREENING EVALUATION WORK SHEET (SEWS)

GIP Rev 2, Corrected, 2/14/92
 Status: Yes
 Sheet 7 of 11

ID : 1-PP-10W (Rev. 0)

Class : 5. Horizontal Pumps


Description : WEST CCW PUMP

Building : AUXILIARY

Floor El. : 609.00

Room, Row/Col : HALLWAY,

Manufacturer, Model, Etc. : INGERSOLL-RAND CO 9000GPM



Legend for Anchor Patterns

Anchor Bolts :



Concrete Lines :



Concrete Points :



Weld Lines :



Geometry :

Anchor :

Number of Anchors : 6

	Anch	X	Y	Z	Surf
No.	Id	Coord	Coord	Coord	Id
1	1	10.000	4.250	0.000	1
2	1	59.750	4.250	0.000	1
3	1	109.500	4.250	0.000	1
4	1	10.000	37.250	0.000	1
5	1	59.750	37.250	0.000	1
6	1	109.500	37.250	0.000	1

Concrete Lines :

**D.C. COOK Unit 1
SCREENING EVALUATION WORK SHEET (SEWS)**

GIP Rev 2, Corrected, 2/14/92
Status: Yes
Sheet 8 of 11

ID : 1-PP-10W (Rev. 0)

Class : 5. Horizontal Pumps

Description : WEST CCW PUMP

Building : AUXILIARY

Floor El. : 609.00

Room, Row/Col : HALLWAY,

Manufacturer, Model, Etc. : INGERSOLL-RAND CO 9000GPM

of elements per line : 1

Number of Concrete Lines : 4

	Start	Start	Start	End	End	End	Sf	Line
No	X-Coord	Y-Coord	Z-Coord	X-Coord	Y-Coord	Z-Coord	Id	Width
1	8.250	2.625	0.000	129.000	2.625	0.000	1	1.000
2	8.250	2.625	0.000	8.250	37.250	0.000	1	1.000
3	8.250	37.250	0.000	129.000	37.250	0.000	1	1.000
4	129.000	2.625	0.000	129.000	37.250	0.000	1	1.000

Concrete Points :

Number of Concrete Points : 0

Weld Lines :

of elements per line : 5

Number of Weld Lines : 0

Determination of Reduction Factors :

Reduction Factor Input for Anchor # 1

Adequately Installed : Yes

Embedment Length : (19.50 in. Min Req'd. to achieve full capacity) :=40.88 in.

Gap at Threaded Anchor : 0.00 in.

Edge Distance - Edge 1 : 4.00 in.

Crack Size : 0.016 in. - Cracks traverses thru Installation

Essential Relays in Cabinet : No

Adequate Equipment Base Strength and Structural Load Path : Yes

Embedment Steel and Pads Adequately Installed : Yes

Reduction Factor Input for Anchor # 2

Adequately Installed : Yes

Embedment Length : (19.50 in. Min Req'd. to achieve full capacity) :=40.88 in.

Gap at Threaded Anchor : 0.00 in.

Edge Distance - Edge 1 : 4.63 in.

Crack Size : 0.016 in. - Cracks traverses thru Installation

Essential Relays in Cabinet : No

Adequate Equipment Base Strength and Structural Load Path : Yes

Embedment Steel and Pads Adequately Installed : Yes

Reduction Factor Input for Anchor # 3



D.C. COOK Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 9 of 11
ID : 1-PP-10W (Rev. 0)	Class : 5. Horizontal Pumps	
Description : WEST CCW PUMP		
Building : AUXILIARY	Floor El. : 609.00	Room, Row/Col : HALLWAY,
Manufacturer, Model, Etc. : INGERSOLL-RAND CO 9000GPM		

Adequately Installed : Yes
 Embedment Length : (19.50 in. Min Req'd. to achieve full capacity) :=40.88 in.
 Gap at Threaded Anchor : 0.00 in.
 Edge Distance - Edge 1 : 4.00 in.
 Crack Size : 0.016 in. - Cracks traverses thru Installation
 Essential Relays in Cabinet : No
 Adequate Equipment Base Strength and Structural Load Path : Yes
 Embedment Steel and Pads Adequately Installed : Yes

Reduction Factor Input for Anchor # 4

Adequately Installed : Yes
 Embedment Length : (20.06 in. Min Req'd. to achieve full capacity) :=40.88 in.
 Gap at Threaded Anchor : 0.00 in.
 Edge Distance - Edge 1 : 4.50 in.
 Crack Size : 0.016 in. - Cracks traverses thru Installation
 Essential Relays in Cabinet : No
 Adequate Equipment Base Strength and Structural Load Path : Yes
 Embedment Steel and Pads Adequately Installed : Yes

Reduction Factor Input for Anchor # 5

Adequately Installed : Yes
 Embedment Length : (20.00 in. Min Req'd. to achieve full capacity) :=40.88 in.
 Gap at Threaded Anchor : 0.00 in.
 Edge Distance - Edge 1 : 4.63 in.
 Crack Size : 0.016 in. - Cracks traverses thru Installation
 Essential Relays in Cabinet : No
 Adequate Equipment Base Strength and Structural Load Path : Yes
 Embedment Steel and Pads Adequately Installed : Yes

Reduction Factor Input for Anchor # 6

Adequately Installed : Yes
 Embedment Length : (19.25 in. Min Req'd. to achieve full capacity) :=40.88 in.
 Gap at Threaded Anchor : 0.00 in.
 Edge Distance - Edge 1 : 4.38 in.
 Crack Size : 0.016 in. - Cracks traverses thru Installation
 Essential Relays in Cabinet : No
 Adequate Equipment Base Strength and Structural Load Path : Yes
 Embedment Steel and Pads Adequately Installed : Yes

Reduction Factors Data Current : Yes

	Anc	Pall/	Pallr/													
No	Id	Vall	Vallr	RT	RN	RL	RG	RS	RE	RF	RC	RR	RP	RB	RM	
1	1	5342.33	N/A	1.00	1.00	0.54	1.00	1.00	0.65	1.00	1.00	1.00	1.00	1.00	1.00	
		2798.39	N/A	1.00	1.00	1.00	1.00	1.00	0.37	1.00	1.00	1.00	1.00	1.00	1.00	



**D.C. COOK Unit 1
SCREENING EVALUATION WORK SHEET (SEWS)**

GIP Rev 2, Corrected, 2/14/92
Status: Yes
Sheet 10 of 11

ID : 1-PP-10W (Rev. 0)

Class : 5. Horizontal Pumps

Description : WEST CCW PUMP

Building : AUXILIARY

Floor El. : 609.00

Room, Row/Col : HALLWAY,

Manufacturer, Model, Etc. : INGERSOLL-RAND CO 9000GPM

2	1	5508.76	N/A	1.00	1.00	0.54	1.00	1.00	0.67	1.00	1.00	1.00	1.00	1.00	1.00
		3741.21	N/A	1.00	1.00	1.00	1.00	1.00	0.50	1.00	1.00	1.00	1.00	1.00	1.00
3	1	5342.33	N/A	1.00	1.00	0.54	1.00	1.00	0.65	1.00	1.00	1.00	1.00	1.00	1.00
		2798.39	N/A	1.00	1.00	1.00	1.00	1.00	0.37	1.00	1.00	1.00	1.00	1.00	1.00
4	1	5562.31	N/A	1.00	1.00	0.56	1.00	1.00	0.67	1.00	1.00	1.00	1.00	1.00	1.00
		3541.72	N/A	1.00	1.00	1.00	1.00	1.00	0.47	1.00	1.00	1.00	1.00	1.00	1.00
5	1	5586.05	N/A	1.00	1.00	0.55	1.00	1.00	0.67	1.00	1.00	1.00	1.00	1.00	1.00
		3741.21	N/A	1.00	1.00	1.00	1.00	1.00	0.50	1.00	1.00	1.00	1.00	1.00	1.00
6	1	5403.66	N/A	1.00	1.00	0.54	1.00	1.00	0.67	1.00	1.00	1.00	1.00	1.00	1.00
		3347.69	N/A	1.00	1.00	1.00	1.00	1.00	0.45	1.00	1.00	1.00	1.00	1.00	1.00

Legend :

N/A	= Not Applicable
Pall	= Allowable Pull without Reduced Inspection
Vall	= Allowable Shear without Reduced Inspection
Pallr	= Allowable Pull with Reduced Inspection
Vallr	= Allowable Shear with Reduced Inspection
*	= Outlier
X	= Reduction Factor Not Used
RT	= Reduction Factor for Type of Anchorage
RN	= Reduction Factor for Installation Adequacy
RL	= Reduction Factor for Embedment
RG	= Reduction Factor for Gap at Anchors
RS	= Reduction Factor for Spacing
RE	= Reduction Factor for Edge Distance
RF	= Reduction Factor for Concrete Strength
RC	= Reduction Factor for Concrete Cracks
RR	= Reduction Factor for Essential Relays
RP	= Reduction Factor for Base Stiffness and Prying Action
RB	= Reduction Factor for Base Strength and Load Path
RM	= Reduction Factor for Embed. Steel and Pads

Analysis Results :

Analysis Performed : Yes

Type of Analysis : Regular

No	Spectral Accelerations (G's)			Safety Factor
	N-S	E-W	Vertical	
1	0.375	0.150	0.100	3.680
2	-0.375	-0.150	-0.100	4.948
3	-0.375	0.150	0.100	4.002
4	0.375	-0.150	-0.100	4.555

**D.C. COOK Unit 1
SCREENING EVALUATION WORK SHEET (SEWS)**

GIP Rev 2, Corrected, 2/14/92
Status: Yes
Sheet 11 of 11

ID : 1-PP-10W (Rev. 0)

Class : 5. Horizontal Pumps

Description : WEST CCW PUMP

Building : AUXILIARY

Floor El. : 609.00

Room, Row/Col : HALLWAY,

Manufacturer, Model, Etc. : INGERSOLL-RAND CO 9000GPM

5	0.375	-0.150	0.100	4.428
6	-0.375	0.150	-0.100	4.181
7	0.375	0.150	-0.100	3.741
8	-0.375	-0.150	0.100	4.641
9	0.150	0.375	0.100	2.376
10	-0.150	-0.375	-0.100	3.601
11	0.150	-0.375	0.100	3.403
12	-0.150	0.375	-0.100	2.503
13	-0.150	0.375	0.100	2.479
14	0.150	-0.375	-0.100	3.448
15	0.150	0.375	-0.100	2.400
16	-0.150	-0.375	0.100	3.418
17	0.150	0.150	0.250	4.907
18	-0.150	-0.150	-0.250	7.950
19	0.150	0.150	-0.250	5.450
20	-0.150	-0.150	0.250	6.260
21	-0.150	0.150	0.250	4.909
22	0.150	-0.150	-0.250	7.606
23	0.150	-0.150	0.250	6.417
24	-0.150	0.150	-0.250	5.768


Minimum Safety Factor : 2.376

The Anchorage Capacity is 2.376 times greater than the Demand

ANCHOR INSPECTION DATA SHEET

Unit # 1 AUX Bldg. 609 HALLWAY Location
Installation dwg. / Rev. 12-3286-9 Equipment No. 1-PP-10W

Anchorage Arrangement Sketch




Drawn by: E. J. Tan Date: 6/29/92
Verified by: R. Whelan Date: 7-14-93
Qual./Cert. Inspector
Reviewed by: T. O'Malley Date: 7-19-93
Construction Anchor Review Engineer

ANCHOR INSPECTION DATA SHEET

1 AUX. 609 HALLWAY
Unit # Bldg. Location
12-3286-9 1-PP-10W
Installation dwg. / Rev. Equipment No.

Anchorage Arrangement Sketch




Drawn by: E. J. Tam Date: 6/22/92
Verified by: R. W. H. H. H. H. Date: 7-14-93
Qual./Cert. Inspector
Reviewed by: T. Omwansing Date: 7-19-93
Construction Anchor Review Engineer

ANCHOR INSPECTION DATA SHEET

Unit # 1 AUX Bldg. 609 HALLWAY Location
12-3286-9 Installation dwg. / Rev. 1-PP-10W Equipment No.

Anchorage Arrangement Sketch



Drawn by: Ed J. Tan Date: 6/22/92
Verified by: Ch. T. Tan Date: 7-14-93
Qual./Cert. Inspector
Reviewed by: T. Omawany Date: 7-19-93
Construction Anchor Review Engineer



ANCHOR INSPECTION DATA SHEET

Equipment No.: 1-PP-10W

Dwg No.: 12-3286-9

Anchor type: J-BOLT - TYPE 2 Dia: 3/4"

Dwg No.: 12-3073B-2

Tightness established by: ☐ "Snug Fit" ☐ Torque

Torque Wrench No.: NA Cal. Due Date:

Tightness verified? ☐ Yes ☐ No NA. T. Oganian Date: 7-9-93
Construction ARE

Equipment base flexible? ☐ Yes ☒ No T. Omandson Date: 7-9-93
Construction ARE

PHYSICAL CHARACTERISTICS

[illegible]

Comments: ANCHOR LENGTHS ARE TAKEN FROM DRAWINGS 12-3286-9 AND 12-30
*- DENOTES SOME CRACKS IN NON-STRUCT. PDR AND ON FL. CRACKS ARE LESS THAN
1/4" THICK. T. Thompson 7-19-93

Verified by: R. W. Thala
Qual./Cert. Inspector

Date: 7-14-92

Reviewed by: T. Gnanasekaran
Construction ARE

Date: _____

INDIANA MICHIGAN POWER
SITE DESIGN CONTROLLED
WORKING COPY

JUL 20 1993

CLERK T. Omandson

Page 2 of 3
Section 3



ULTRASONIC TEST REPORT

JOB ORDER NO.: N/A REPORT DATE: 4-20-93 REQUEST NO. N/A

IDENTIFICATION

Unit One
Component 1-PP-10W
Item Anchors
Material C/S
Other Sprung

TECHNIQUE

Test Unit/ S/N RBUSK-75 CQC-405
Freq./Diameter 5MHz 1.250"
Reference Standard QC-8
Couplant/Batch No. Ultragel II #9082

TEST DATA/REMARKS

Anchors B, C, D, E, F
A back reflection indicating anchor bolt length
was not obtained during this exam. This would
be indicative of a 5-bolt type anchor.

Anchor (A) could not be done due to a 1"
drain pipe above the bolt.

PERFORMED BY: [Signature]

LEVEL: II

DATE: 4-20-93

REVIEWED BY: [Signature]

LEVEL: II

DATE: 4/21/93

Equip Id: 2-PP-46-4 Train: 1 Equip Class: 5

Drawing No.: 12-5131 12-5131A

Section: RI

System: BORON MAKEUP (CVCS)

Equip Desc: BORIC ACID STORAGE TANKS TRANSFER PUMP #4

Building: AUXILIARY Room: BORIC ACID STORAGE TANK AREA

Elev: 587 Sort: S,R Notes:

Normal State: NR Desired State: R Power Req'd: Y

Support System Drawing: 2-12010 2-98272

Req'd Support Comp: 2-AB-A-1D

Safety Related Status: NUCLEAR SR Min/Opt: MIN

Alias No: Power Train: B

Comp Served: BAST

MFR: GOULDS PUMPS INC.

Model: 3196

Cl: 2-BA 2-HSD2

Elem. Drawing: 2-98272

Wiring Drawing: 2-94217

Power Source: 2-AB-A-1D

Walkdown: F Relay Eval: Y

Comp Type: PUMP


Iso Drawing: 0-DR-724

Location: IN THE MIDDLE EAST REGION OF THE ROOM, 15 FEET
SOUTHEAST OF MIDDLE BORIC ACID STORAGE TANK
#12-TK-12M, NEAR THE FLOOR

D.C. COOK Unit 2 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 1 of 4
ID : 2-PP-46-4 (Rev. 0)	Class : 5. Horizontal Pumps	
Description : BORIC ACID STORAGE TANKS TRANSFER PUMP #4		
Building : AUXILIARY	Floor El. : 587.00	Room, Row/Col : BORIC ACID STOR TANK AREA - IN THE MIDDLE EAST REGION OF THE ROOM, 15 FEET SOUTHEAST OF MIDDLE BORIC ACID STORAGE TANK #12-TK-12M, NEAR THE FLOOR
Manufacturer, Model, Etc. : GOULDS PUMPS INC. 3196		

SEISMIC CAPACITY VS DEMAND

1.	Elevation where equipment receives seismic input	587.00
2.	Elevation of seismic input below about 40' from grade (grade = 608.00)	N/A
3.	Equipment has fundamental frequency above about 8 Hz (est. frequency = 20.00)	N/A
4.	Capacity based on:	1.50 * Bounding Spectrum
5.	Demand based on:	1.00 * Realistic Median-Centered Floor Response Spectra



	File	Record
Capacity	C:\GIP\GIP\spectra.des	Label\Bounding Spectrum
Demand 1	C:\GIP\PROJ0034\spectra.des	BUILDING\Auxiliary\ELEVATION\587\BROADEN\N
Demand 2	C:\GIP\PROJ0034\spectra.des	BUILDING\Auxiliary\ELEVATION\587\BROADEN\N

Does capacity exceed demand?

Yes



D.C. COOK Unit 2 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 2 of 4
ID : 2-PP-46-4 (Rev. 0)	Class : 5. Horizontal Pumps	
Description : BORIC ACID STORAGE TANKS TRANSFER PUMP #4		
Building : AUXILIARY	Floor El. : 587.00	Room, Row/Col : BORIC ACID STOR TANK AREA - IN THE MIDDLE EAST REGION OF THE ROOM, 15 FEET SOUTHEAST OF MIDDLE BORIC ACID STORAGE TANK #12-TK-12M, NEAR THE FLOOR
Manufacturer, Model, Etc. : GOULDS PUMPS INC. 3196		

CAVEATS - BOUNDING SPECTRUM

HP/BS Caveat 1 - Earthquake Experience Equipment Class.	Yes
HP/BS Caveat 2 - Driver and Pump on Rigid Skid.	Yes
HP/BS Caveat 3 - Thrust Bearings in Both Axial Directions.	Yes
HP/BS Caveat 4 - Check of Long Unsupported Piping.	Yes
HP/BS Caveat 5 - Base Vibration Isolation System Checked.	Yes
HP/BS Caveat 6 - Sufficient Slack and Flexibility of Attached Lines.	Yes
HP/BS Caveat 7 - Adequate Anchorage.	Yes
HP/BS Caveat 8 - Potential Chatter of Essential Relays Evaluated.	N/A
HP/BS Caveat 9 - No Other Concerns.	Yes

Is the intent of all the caveats met for Bounding Spectrum?

Yes

ANCHORAGE

1. The sizes and locations of anchors have been determined.	Yes
2. Appropriate equipment characteristics have been determined (mass, CG, natural freq., damping, center of rotation).	Yes
3. The type of anchorage is covered by the GIP.	Yes
4. The adequacy of the anchorage installation has been evaluated (weld quality and length, nuts and washers, expansion anchor tightness, etc.)	Yes
5. Factors affecting anchorage capacity or margin of safety have been considered: embedment length, anchor spacing, free-edge distance, concrete strength/condition, and concrete cracking.	Yes.
6. For bolted anchorages, any gaps under the base are less than 1/4 .	Yes
7. Factors affecting essential relays have been considered: gaps under the base, capacity reduction for expansion anchors.	N/A
8. The base has adequate stiffness and the effect of prying action on anchors has been considered.	Yes
9. The strength of the equipment base and the load path to the CG is adequate.	Yes
10. The adequacy of embedded steel, grout pads or large concrete pads have been evaluated.	Yes
11. The anchorage capacity exceeds the demand.	Yes

Are anchorage requirements met?

Yes

D.C. COOK Unit 2 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 3 of 4
ID : 2-PP-46-4 (Rev. 0)	Class : 5. Horizontal Pumps	
Description : BORIC ACID STORAGE TANKS TRANSFER PUMP #4		
Building : AUXILIARY	Floor El. : 587.00	Room, Row/Col : BORIC ACID STOR TANK AREA - IN THE MIDDLE EAST REGION OF THE ROOM, 15 FEET SOUTHEAST OF MIDDLE BORIC ACID STORAGE TANK #12-TK-12M, NEAR THE FLOOR
Manufacturer, Model, Etc. : GOULDS PUMPS INC. 3196		

INTERACTION EFFECTS

1. Soft targets are free from impact by nearby equipment or structures.	Yes
2. If the equipment contains sensitive relays, it is free from all impact by nearby equipment or structures.	N/A
3. Attached lines have adequate flexibility.	Yes
4. Overhead equipment or distribution systems are not likely to collapse.	Yes
5. No other adverse concerns were found.	Yes

Is equipment free of interaction effects?

Yes

IS EQUIPMENT SEISMICALLY ADEQUATE?

Yes

COMMENTS

SRT: John D. Stevenson, Paul Wilson, Rick Leonard, and kailash Mahajan on 10/05/93.

GOULDS PUMP.

Anchorage Four 5/8" diameter Ram anchor expansion bolts.

Pump WT 511lbs, C.G.=12 3/8" above base.

The 5/8" diameter expansion anchors have 4" embedment into the base concrete below the 8" pad, per the anchorage inspection.

This judged adequate by the SRT for the light (511 lbs) pump.

Attached piping is 2" or less. Nozzle loads judged not to be a problem by the SRT.

Picture # 49, Wk1, Tm1, Disk1.

Evaluated by:

Date:

John D. Stevenson
Paul R. Wilson


8/29/95
8-25-95

Attachment: Pictures



D.C. COOK Unit 2 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 4 of 4
ID : 2-PP-46-4 (Rev. 0)		Class : 5. Horizontal Pumps
Description : BORIC ACID STORAGE TANKS TRANSFER PUMP #4		
Building : AUXILIARY	Floor El. : 587.00	Room, Row/Col : BORIC ACID STOR TANK AREA - IN THE MIDDLE EAST REGION OF THE ROOM, 15 FEET SOUTHEAST OF MIDDLE BORIC ACID STORAGE TANK #12-TK-12M, NEAR THE FLOOR
Manufacturer, Model, Etc. : GOULDS PUMPS INC. 3196		

PICTURES



Boric Acid Storage Tank Transfer Pump 2-PP-46-4--
Anchors

Cook Nuclear Plant
SQUG Pre-Walkdown Anchor Inspection Summary Sheet

Component No. 2-PP-46-4

Class 5

SQUG Discrepancy

Any particular area the Seismic Review Team should pay extra attention to?
Yes ☒ No ☒ (If yes, check items that apply.)

Anchor Type
Anchor Diameter
Anchor Spacing
Anchor Number
Anchor Embedment
Anchor Edge Distance
Anchor Gap
Anchor Thread Engagement
Anchor Grip ☒
Anchor Angularity
Concrete Crack

Remarks

Others (describe briefly)

Design Basis Discrepancy

If there is concern for Design Basis Discrepancy, circle the applicable item and explain.

1. Hardware Maintenance Type Discrepancy
2. Drawing Update Type Discrepancy
3. Significant Operability/Design Basis Discrepancy
4. Others

Condition:

~~NO WASHERS~~ by 7-16-93

Actions Taken:

Prepared By T. Omanlang Date 7-13-93

ANCHOR INSPECTION DATA SHEET

TWO
Unit #


AUX
Bldg.

Boric Acid STORAGE TANK AREA
Location

12-3237-23
Installation dwg. / Rev.

2-PP-46-4
Equipment No.

Anchor Arrangement Sketch



Drawn by: Jack Buehl

Date: 5-10-93

Verified by: RW Tolan
Qual./Cert. Inspector

Date: 6-2-93

Reviewed by: T. Omanlasy
Construction Anchor Review Engineer

Date: 7-13-93

ANCHOR INSPECTION DATA SHEET

Equipment No.: 2-PP-46-4 Dwg No.: 12-3237-23
Anchor type: RAM ANCHOR Dia: 5/8" Ø Dwg No.: 12-3238-7
Tightness established by: ☐ "Snug Fit" ☐ Torque
Torque Wrench No.: CPM 647 Cal. Due Date: OCT 20, 1993
Tightness verified? ☒ Yes ☐ No S. Thakur Date: 5-18-93
Construction ARE
Equipment base flexible? ☐ Yes ☒ No S. Thakur Date: 5-18-93
Construction ARE

PHYSICAL CHARACTERISTICS

Bolt ID	A	B	C	D					Comments
Gaps	0"	0"	*	*					
Anchor length	1'-3"	1'-3"	*	*					
Protruding length	10 5/16"	10 1/2"	*	*					
Embedment	4 1/16"	4 1/2"	*	*					
Bolt grip	9 1/2"	9 1/16"	*	*					
Concrete condition	OK	OK	*	*					
Edge distance	4 1/10"	4 1/10"	*	*					
Anchor spacing	12"	12"	*	*					
Anchor angularity	0°	0°	*	*					
Thread engagement	OK	OK	*	*					

Comments: NO WASHER USED WITH ANCHORS. (R2 1/2 X 2 1/2 X 3/4" PLATE WASHER)
* ANCHORS C.E.D ARE INACCESSIBLE FOR VERIFICATION.

Verified by: R. W. Bral / TIGHTNESS Date: 6-2-93
Qual./Cert. Inspector Bral

Reviewed by: T. Anandam Date: 7-13-93
Construction ARE

SITE DESIGN CONTROL
WORKING COPY

JUL 13 1993

J. Anandam

ULTRASONIC TEST REPORT

JOB ORDER NO.: N/A REPORT DATE: 3-23-93 REQUEST NO. N/A

IDENTIFICATION

Unit Two
Component 2-PP-46-4
Item Anchor Bolts
Material 4/s
Other Sq. ft.

TECHNIQUE

TEST UNIT

Test Unit/ S/N USK-75 CQC-405

Freq./Diameter 5mhz .250"

Reference Standard QC-8

Couplant/Batch No. Ultrasol TL #708

TEST DATA/REMARKS

[illegible]

PERFORMED BY: 

LEVEL: II DATE: 3-23-93

REVIEWED BY: *Stephen R. Vargo*

LEVEL: II DATE: 3/23/73

FORM NO. 12 SHP 5050 NDE.008-1

Page 1 of 1
Revision 0

(Database: K:SSEL1B.DBF (

Equip ID: 1-HV-AFP-M1 Train: 2 Equip Class:9

Tagging No.: 12-5148B

Function: HVAC

System: TURBINE BUILDING VENTILATION

Equip Desc:..EAST MOTOR DRIV AUX FEEDWATER PUMP ROOM EXHAUST FAN

Building: TURBINE Room: EAST MOTOR DRIV. AUX FEEDWATER PUMP ROOM

Elev: 591 Sort: S,R Notes:

Normal State: Desired State: Power Req'd: Y

Support System Drawing: 1-12030 1-98214

Req'd Support Comp: 1-AB-D-R2D

Safety Related Status: NUCLEAR SR Min/Opt: MIN

Alias No: Power Train: A

Comp Served: EAST MOTOR DRIV AUX FEED PUMP

MFR:

Flow: 10000 FT³/MIN

Panel:

Elem. Drawing: 1-98214

Wiring Drawing: 1-94228

Power Source: 1-AB-D-R2D

Walkdown: F Relay Eval : Y

Comp Type: VENT FAN


Iso Drawing:

Location: IN THE SW CORNER OF THE ROOM, 10' SW OF EAST MDAFWP, ON
THE WEST WALL, 12' ABOVE THE FLOOR.

D.C. COOK Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 1 of 3
ID : 1-HV-AFP-M1 (Rev. 0)	Class : 9. Fans	
Description : EAST MOTOR DRIV AUX FEEDWATER PUMP ROOM EXHAUST FAN		
Building : TURBINE	Floor El. : 591.00	Room, Row/Col : E MOTOR DRIV AUX FDWTR PUMP RM, IN THE SW CORNER OF THE RM, 10' SW OF E MDAFWP, ON THE W WALL, 12' ABOVE THE FLR.
Manufacturer, Model, Etc. : JOY MANUFACTURING CO., 10000 FT^3/MIN		

SEISMIC CAPACITY VS DEMAND

1.	Elevation where equipment receives seismic input	591.00
2.	Elevation of seismic input below about 40' from grade (grade = 608.00)	Yes
3.	Equipment has fundamental frequency above about 8 Hz (est. frequency = 10.00)	Yes
4.	Capacity based on:	1.00 * Bounding Spectrum
5.	Demand based on:	1.00 * Design Basis Ground Response Spectrum



	File	Record
Capacity	C:\GIP\GIP\spectra.des	Label Bounding Spectrum
Demand 1	C:\GIP\PROJ0035\spectra.des	BUILDING Ground ELEVATION 608 BROADEN N
Demand 2	C:\GIP\PROJ0035\spectra.des	BUILDING Ground ELEVATION 608 BROADEN N

Does capacity exceed demand?

Yes

D.C. COOK Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 2 of 3
ID : 1-HV-AFP-M1 (Rev. 0)		Class : 9. Fans
Description : EAST MOTOR DRIV AUX FEEDWATER PUMP ROOM EXHAUST FAN		
Building : TURBINE	Floor El. : 591.00	Room, Row/Col : E MOTOR DRIV AUX FDWTR PUMP RM, IN THE SW CORNER OF THE RM, 10' SW OF E MDAFWP, ON THE W WALL, 12' ABOVE THE FLR.
Manufacturer, Model, Etc. : JOY MANUFACTURING CO., 10000 FT^3/MIN		

CAVEATS - BOUNDING SPECTRUM

FAN/BS Caveat 1 - Earthquake Experience Equipment Class.	Yes
FAN/BS Caveat 2 - Drive Motor and Fan Mounted on Common Base.	Yes
FAN/BS Caveat 3 - Long Shafts Supported at Fan and at Motor.	Yes
FAN/BS Caveat 4 - No Possibility of Excessive Duct Distortion Causing Binding or Misalignment of Fan.	Yes
FAN/BS Caveat 5 - Base Vibration Isolation System Checked.	N/A
FAN/BS Caveat 6 - Sufficient Slack and Flexibility of Attached Lines.	Yes
FAN/BS Caveat 7 - Adequate Anchorage.	Yes
FAN/BS Caveat 8 - No Other Concerns	Yes

Is the intent of all the caveats met for Bounding Spectrum?

Yes

ANCHORAGE

1. The sizes and locations of anchors have been determined.	Yes
2. Appropriate equipment characteristics have been determined (mass, CG, natural freq., damping, center of rotation).	Yes
3. The type of anchorage is covered by the GIP.	Yes
4. The adequacy of the anchorage installation has been evaluated (weld quality and length, nuts and washers, expansion anchor tightness, etc.)	Yes
5. Factors affecting anchorage capacity or margin of safety have been considered: embedment length, anchor spacing, free-edge distance, concrete strength/condition, and concrete cracking.	Yes
6. For bolted anchorages, any gaps under the base are less than 1/4 .	Yes
7. Factors affecting essential relays have been considered: gaps under the base, capacity reduction for expansion anchors.	N/A
8. The base has adequate stiffness and the effect of prying action on anchors has been considered.	Yes
9. The strength of the equipment base and the load path to the CG is adequate.	Yes
10. The adequacy of embedded steel, grout pads or large concrete pads have been evaluated.	Yes
11. The anchorage capacity exceeds the demand.	Yes

Are anchorage requirements met?

Yes

D.C. COOK Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 3 of 3
ID : 1-HV-AFP-M1 (Rev. 0)	Class : 9. Fans	
Description : EAST MOTOR DRIV AUX FEEDWATER PUMP ROOM EXHAUST FAN		
Building : TURBINE	Floor El. : 591.00	Room, Row/Col : E MOTOR DRIV AUX FDWTR PUMP RM, IN THE SW CORNER OF THE RM, 10' SW OF E MDAFWP, ON THE W WALL, 12' ABOVE THE FLR.
Manufacturer, Model, Etc. : JOY MANUFACTURING CO., 10000 FT ³ /MIN		

INTERACTION EFFECTS

1. Soft targets are free from impact by nearby equipment or structures.	Yes
2. If the equipment contains sensitive relays, it is free from all impact by nearby equipment or structures.	N/A
3. Attached lines have adequate flexibility.	Yes
4. Overhead equipment or distribution systems are not likely to collapse.	Yes
5. No other adverse concerns were found.	Yes

Is equipment free of interaction effects?

Yes

IS EQUIPMENT SEISMICALLY ADEQUATE?

Yes

COMMENTS

SRT: Gary Thomas, Gunnar Harstead and Harry Young on 10/20/93.

Anchorage:

Fan mounted to embedded plate structure with at least 16 steel to steel bolts at least 1/2" in diameter.

Weight of fan 500 lbs.

No anchorage calculation required for a fan of this size with this robust anchorage. Therefore anchorage is OK based on SRT judgement and inspection.

Interaction:

Insulated pipe running outside the room the fan services could impact the outside screen of the fan. Pipe well insulated and will cushion the impact, therefore the SRT judged this as non-damaging.

Photo: Fan mounted outside the room with the damper on the inside, therefore could not get a good picture of fan.

Evaluated by:

Date:

Gary S. Thomas
Gunnar H. Harstead

6/8/95
6/22/95



ANCHOR INSPECTION DATA SHEET

1
Unit # TURBINE DRIVEN AX WEST WALL, 12' ABOVE FLOOR
FEED WATER PUMP ROOM SOUTHWEST CORNER
Bldg. Location
12-5684-5 1-HV-AFP-M1
Installation dwg. / Rev. Equipment No.

Anchorage Arrangement Sketch

UNABLE TO TAKE ANY DIMENSIONS BECAUSE OF THE 24" ϕ
PIPE IN FRONT OF THE FAN MOUNTING PL. BY ENGINEERING
REVIEW THE FAN APPEARS TO BE ADEQUATELY SUPPORTED.

Drawn by: T. O'Meara Date: 3-8-93
Verified by: NA Date:
Qual./Cert. Inspector
Reviewed by: T. O'Meara Date: 3-8-93
Construction Anchor Review Engineer



Equip ID: 12-HV-ESW-7 Train: 2 Equip Class:9

Drawing No.: 12-5148B

Function: HVAC

System: SCREENHOUSE VENTILATION

Equip Desc: UNIT #1 EAST ESW PUMP ROOM SUPPLY VENTILATION FAN

Building: SCREENHOUSE Room: EAST ESW PUMP ROOM

Elev: 591 Sort: S,R Notes:

Normal State: Desired State: Power Req'd: Y

Support System Drawing: 1-12033 1-98415

Req'd Support Comp: 1-PS-D-2B

Safety Related Status: NUCLEAR SR Min/Opt: MIN

Alias No: Power Train: A

Comp Served: EAST ESW PUMP

MFR: BUFFALO FORGE CO

Flow: 5000 FT³/MIN

Panel:

Elem. Drawing: 1-98415 1-98721

Wiring Drawing: 1-95103

Power Source: 1-PS-D-2B

Walkdown: F Relay Eval : Y

Comp Type: VENT FAN


Iso Drawing:

Location: IN THE SW CORNER OF THE ROOM, 15' SE OF EAST ESW PP, 13'
ABOVE THE FLOOR.

D.C. COOK Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 1 of 11
ID : 12-HV-ESW-7 (Rev. 0)	Class : 9. Fans	
Description : UNIT #1 EAST ESW PUMP ROOM SUPPLY VENTILATION FAN		
Building : SCREENHOUSE	Floor El. : 591.00	Room, Row/Col : E ESW PUMP RM, IN THE SW CORNER OF THE RM, 15' SE OF E ESW PP, 13' ABOVE THE FLR.
Manufacturer, Model, Etc. : BUFFALO FORGE CO., 5000 FT ³ /MIN		

SEISMIC CAPACITY VS DEMAND

1.	Elevation where equipment receives seismic input	587.00
2.	Elevation of seismic input below about 40' from grade (grade = 608.00)	N/A
3.	Equipment has fundamental frequency above about 8 Hz (est. frequency = 10.00)	N/A
4.	Capacity based on:	1.50 * Bounding Spectrum
5.	Demand based on:	1.00 * Realistic Median-Centered Floor Response Spectra



	File	Record
Capacity	C:\GIP\GIP\spectra.des	Label\Bounding Spectrum
Demand 1	C:\GIP\PROJ0035\spectra.des	BUILDING\Auxiliary\ELEVATION\587\BROADEN\N
Demand 2	C:\GIP\PROJ0035\spectra.des	BUILDING\Auxiliary\ELEVATION\587\BROADEN\N

Does capacity exceed demand?

Yes

D.C. COOK Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 2 of 11
ID : 12-HV-ESW-7 (Rev. 0)	Class : 9. Fans	
Description : UNIT #1 EAST ESW PUMP ROOM SUPPLY VENTILATION FAN		
Building : SCREENHOUSE	Floor El. : 591.00	Room, Row/Col : E ESW PUMP RM, IN THE SW CORNER OF THE RM, 15' SE OF E ESW PP, 13' ABOVE THE FLR.
Manufacturer, Model, Etc. : BUFFALO FORGE CO., 5000 FT ³ /MIN		

CAVEATS - BOUNDING SPECTRUM

FAN/BS Caveat 1 - Earthquake Experience Equipment Class.	Yes
FAN/BS Caveat 2 - Drive Motor and Fan Mounted on Common Base.	Yes
FAN/BS Caveat 3 - Long Shafts Supported at Fan and at Motor.	Yes
FAN/BS Caveat 4 - No Possibility of Excessive Duct Distortion Causing Binding or Misalignment of Fan.	Yes
FAN/BS Caveat 5 - Base Vibration Isolation System Checked.	N/A
FAN/BS Caveat 6 - Sufficient Slack and Flexibility of Attached Lines.	Yes
FAN/BS Caveat 7 - Adequate Anchorage.	Yes
FAN/BS Caveat 8 - No Other Concerns	Yes

Is the intent of all the caveats met for Bounding Spectrum?

Yes

ANCHORAGE

1. The sizes and locations of anchors have been determined.	Yes
2. Appropriate equipment characteristics have been determined (mass, CG, natural freq., damping, center of rotation).	Yes
3. The type of anchorage is covered by the GIP.	Yes
4. The adequacy of the anchorage installation has been evaluated (weld quality and length, nuts and washers, expansion anchor tightness, etc.)	Yes
5. Factors affecting anchorage capacity or margin of safety have been considered: embedment length, anchor spacing, free-edge distance, concrete strength/condition, and concrete cracking.	Yes
6. For bolted anchorages, any gaps under the base are less than 1/4 .	Yes
7. Factors affecting essential relays have been considered: gaps under the base, capacity reduction for expansion anchors.	N/A
8. The base has adequate stiffness and the effect of prying action on anchors has been considered.	Yes
9. The strength of the equipment base and the load path to the CG is adequate.	Yes
10. The adequacy of embedded steel, grout pads or large concrete pads have been evaluated.	Yes
11. The anchorage capacity exceeds the demand.	Yes

Are anchorage requirements met?

Yes

INTERACTION EFFECTS

1. Soft targets are free from impact by nearby equipment or structures.	Yes
2. If the equipment contains sensitive relays, it is free from all impact by nearby equipment or structures.	N/A
3. Attached lines have adequate flexibility.	Yes
4. Overhead equipment or distribution systems are not likely to collapse.	Yes
5. No other adverse concerns were found.	Yes

Is equipment free of interaction effects?

Yes

D.C. COOK Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 3 of 11
ID : 12-HV-ESW-7 (Rev. 0)	Class : 9. Fans	
Description : UNIT #1 EAST ESW PUMP ROOM SUPPLY VENTILATION FAN		
Building : SCREENHOUSE	Floor El. : 591.00	Room, Row/Col : E ESW PUMP RM, IN THE SW CORNER OF THE RM, 15' SE OF E ESW PP, 13' ABOVE THE FLR.
Manufacturer, Model, Etc. : BUFFALO FORGE CO., 5000 FT ³ /MIN		

IS EQUIPMENT SEISMICALLY ADEQUATE?

Yes

COMMENTS

SRT: Gary Thomas, Gunnar Harstead and Harry Young on 10/19/93.

Capacity vs Demand:

Component is in Screenhouse building using Auxiliary building Response Spectra for calculation.

Anchorage:

Fan sits on steel platform, bolted to the wall on two sides with 2 - 3/4" through bolts on each side, and hung at opposite corner by a 4x4x3/8" angle.

Calculation should be rerun. This fan is the limiting analysis fo 12-HV-ESW-1,2,3,4,5,6,7,&8.

Anchorage is adequate. The calculated anchorage safety factor is 32.8.

Photo: Wk. 2, Tm. 2, Disk 1, Picture 29 Fan; 30 Underside of frame showing two bolts to wall; 31 Top of angle hanger support for platform.

Evaluated by:

Gunnar Harstead
George D. Deitz

Date:

6/22/95
7/13/95

Attachment: Pictures

Attachment: ANCHOR Report

D.C. COOK Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 4 of 11
ID : 12-HV-ESW-7 (Rev. 0)	Class : 9. Fans	
Description : UNIT #1 EAST ESW PUMP ROOM SUPPLY VENTILATION FAN		
Building : SCREENHOUSE	Floor El. : 591.00	Room, Row/Col : E ESW PUMP RM, IN THE SW CORNER OF THE RM, 15' SE OF E ESW PP, 13' ABOVE THE FLR.
Manufacturer, Model, Etc. : BUFFALO FORGE CO., 5000 FT^3/MIN		

PICTURES




Figure 1: Fan 12-HV-ESW-7



Figure 2: Underside of frame showing two bolts to wall




Figure 3: Top of angle hanger support for platform

D.C. COOK Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 5 of 11
ID : 12-HV-ESW-7 (Rev. 0)	Class : 9. Fans	
Description : UNIT #1 EAST ESW PUMP ROOM SUPPLY VENTILATION FAN		
Building : SCREENHOUSE	Floor El. : 591.00	Room, Row/Col : E ESW PUMP RM, IN THE SW CORNER OF THE RM, 15' SE OF E ESW PP, 13' ABOVE THE FLR.
Manufacturer, Model, Etc. : BUFFALO FORGE CO., 5000 FT ³ /MIN		

ANCHOR Report

Earthquake :

Response Spectrum : SSE

Frequency : GIP - Flexible

Percent Damping : GIP - 5.00

Spectral Values :

Direction	Acceleration (g's)
North - South	0.60
East - West	0.60
Vertical	0.25

Angle (N-S Direction makes with the X Axis) : 0.00

Combination Criteria : SRSS

Weights :

Number of Weights : 1

No	Weight	X	Y	Z
1	500.00	35.000	23.000	18.000

Forces :

Number of External Forces : 0

Moments :

Number of External Moments : 0

Allowables :

Anchor :

Number of Anchor types : 1

				Ultimate	Ultimate	Tension	Shear	
No.	Dia	Manufact	Product	Tension	Shear	Inter	Inter	Saf
						Coeff	Coeff	Fact

[illegible]





Anchor Pattern for Surface # 2

D.C. COOK Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 7 of 11
ID : 12-HV-ESW-7 (Rev. 0)	Class : 9. Fans	
Description : UNIT #1 EAST ESW PUMP ROOM SUPPLY VENTILATION FAN		
Building : SCREENHOUSE	Floor El. : 591.00	Room, Row/Col : E ESW PUMP RM, IN THE SW CORNER OF THE RM, 15' SE OF E ESW PP, 13' ABOVE THE FLR.
Manufacturer, Model, Etc. : BUFFALO FORGE CO., 5000 FT^3/MIN		



Z
X-Y

Legend for Anchor Patterns

- Anchor Bolts : 
- Concrete Lines : 
- Concrete Points : 
- Weld Lines : 

Geometry :

Anchor :

Number of Anchors : 4

	Anch	X	Y	Z	Surf
No.	Id	Coord	Coord	Coord	Id
1	1	16.100	46.000	4.000	1
2	1	52.600	46.000	4.000	1
3	1	70.000	41.300	4.000	2
4	1	70.000	4.800	4.000	2

Concrete Lines :

D.C. COOK Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 8 of 11
ID : 12-HV-ESW-7 (Rev. 0)	Class : 9. Fans	
Description : UNIT #1 EAST ESW PUMP ROOM SUPPLY VENTILATION FAN		
Building : SCREENHOUSE	Floor El. : 591.00	Room, Row/Col : E ESW PUMP RM, IN THE SW CORNER OF THE RM, 15' SE OF E ESW PP, 13' ABOVE THE FLR.
Manufacturer, Model, Etc. : BUFFALO FORGE CO., 5000 FT ³ /MIN		

of elements per line : 1

Number of Concrete Lines : 2

	Start	Start	Start	End	End	End	Sf	Line
No	X-Coord	Y-Coord	Z-Coord	X-Coord	Y-Coord	Z-Coord	Id	Width
1	0.000	46.000	4.000	70.000	46.000	4.000	1	3.000
2	70.000	0.000	4.000	70.000	46.000	4.000	2	3.000

Concrete Points :

Number of Concrete Points : 0

Weld Lines :

of elements per line : 5

Number of Weld Lines : 0

Determination of Reduction Factors :

Reduction Factor Input for Anchor # 1

Adequately Installed : Yes

Embedment Length : (7.50 in. Min Req'd. to achieve full capacity) := 7.50 in.

Gap at Threaded Anchor : 0.00 in.

Edge Distance - Edge 1 : 6.63 in.

Crack Size : 0.000 in.

Essential Relays in Cabinet : No

Adequate Equipment Base Strength and Structural Load Path : Yes

Embedment Steel and Pads Adequately Installed : Yes

Reduction Factor Input for Anchor # 2

Adequately Installed : Yes

Embedment Length : (7.50 in. Min Req'd. to achieve full capacity) := 7.50 in.

Gap at Threaded Anchor : 0.06 in.

Edge Distance - Edge 1 : 6.63 in.

Crack Size : 0.000 in.

Essential Relays in Cabinet : No

Adequate Equipment Base Strength and Structural Load Path : Yes

Embedment Steel and Pads Adequately Installed : Yes

Reduction Factor Input for Anchor # 3

Adequately Installed : Yes

D.C. COOK Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 9 of 11
ID : 12-HV-ESW-7 (Rev. 0)		Class : 9. Fans
Description : UNIT #1 EAST ESW PUMP ROOM SUPPLY VENTILATION FAN		
Building : SCREENHOUSE	Floor El. : 591.00	Room, Row/Col : E ESW PUMP RM, IN THE SW CORNER OF THE RM, 15' SE OF E ESW PP, 13' ABOVE THE FLR.
Manufacturer, Model, Etc. : BUFFALO FORGE CO., 5000 FT ³ /MIN		

Embedment Length : (7.50 in. Min Reqd. to achieve full capacity) := 7.50 in.

Gap at Threaded Anchor : 0.13 in.

Edge Distance - Edge 1 : 6.63 in.

Crack Size : 0.000 in.

Essential Relays in Cabinet : No

Adequate Equipment Base Strength and Structural Load Path : Yes

Embedment Steel and Pads Adequately Installed : Yes

Reduction Factor Input for Anchor # 4

Adequately Installed : Yes

Embedment Length : (7.50 in. Min Reqd. to achieve full capacity) := 7.50 in.

Gap at Threaded Anchor : 0.13 in.

Edge Distance - Edge 1 : 6.63 in.

Crack Size : 0.000 in.

Essential Relays in Cabinet : No

Adequate Equipment Base Strength and Structural Load Path : Yes

Embedment Steel and Pads Adequately Installed : Yes

Reduction Factors Data Current : Yes

	Anc	Pall/	Pallr/												
No	Id	Vall	Vallr	RT	RN	RL	RG	RS	RE	RF	RC	RR	RP	RB	RM
1	1	1500.00	N/A	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
		7510.00	N/A	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
2	1	1500.00	N/A	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
		7510.00	N/A	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
3	1	1500.00	N/A	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
		7510.00	N/A	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
4	1	1500.00	N/A	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
		7510.00	N/A	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00

Legend :

N/A	= Not Applicable
Pall	= Allowable Pull without Reduced Inspection
Vall	= Allowable Shear without Reduced Inspection
Pallr	= Allowable Pull with Reduced Inspection
Vallr	= Allowable Shear with Reduced Inspection
*	= Outlier
X	= Reduction Factor Not Used
RT	= Reduction Factor for Type of Anchorage
RN	= Reduction Factor for Installation Adequacy
RL	= Reduction Factor for Embedment
RG	= Reduction Factor for Gap at Anchors
RS	= Reduction Factor for Spacing

D.C. COOK Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 10 of 11
ID : 12-HV-ESW-7 (Rev. 0)	Class : 9. Fans	
Description : UNIT #1 EAST ESW PUMP ROOM SUPPLY VENTILATION FAN		
Building : SCREENHOUSE	Floor El. : 591.00	Room, Row/Col : E ESW PUMP RM, IN THE SW CORNER OF THE RM, 15' SE OF E ESW PP, 13' ABOVE THE FLR.
Manufacturer, Model, Etc. : BUFFALO FORGE CO., 5000 FT^3/MIN		

RE	= Reduction Factor for Edge Distance
RF	= Reduction Factor for Concrete Strength
RC	= Reduction Factor for Concrete Cracks
RR	= Reduction Factor for Essential Relays
RP	= Reduction Factor for Base Stiffness and Prying Action
RB	= Reduction Factor for Base Strength and Load Path
RM	= Reduction Factor for Embed. Steel and Pads

Analysis Results :

Analysis Performed : Yes

Type of Analysis : Regular

No	Spectral Accelerations (G's)			Safety Factor
	N-S	E-W	Vertical	
1	0.600	0.240	0.100	44.553
2	-0.600	-0.240	-0.100	59.948
3	-0.600	0.240	0.100	77.054
4	0.600	-0.240	-0.100	50.897
5	0.600	-0.240	0.100	48.716
6	-0.600	0.240	-0.100	59.565
7	0.600	0.240	-0.100	49.641
8	-0.600	-0.240	0.100	106.184
9	0.240	0.600	0.100	31.796
10	-0.240	-0.600	-0.100	53.068
11	0.240	-0.600	0.100	91.151
12	-0.240	0.600	-0.100	32.444
13	-0.240	0.600	0.100	33.585
14	0.240	-0.600	-0.100	56.103
15	0.240	0.600	-0.100	33.321
16	-0.240	-0.600	0.100	87.648
17	0.240	0.240	0.250	56.453
18	-0.240	-0.240	-0.250	59.642
19	0.240	0.240	-0.250	76.162
20	-0.240	-0.240	0.250	205.015
21	-0.240	0.240	0.250	67.138
22	0.240	-0.240	-0.250	67.333
23	0.240	-0.240	0.250	76.365
24	-0.240	0.240	-0.250	59.986

Minimum Safety Factor : 31.796

D.C. COOK Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 11 of 11
ID : 12-HV-ESW-7 (Rev. 0)	Class : 9. Fans	
Description : UNIT #1 EAST ESW PUMP ROOM SUPPLY VENTILATION FAN		
Building : SCREENHOUSE	Floor El. : 591.00	Room, Row/Col : E ESW PUMP RM, IN THE SW CORNER OF THE RM, 15' SE OF E ESW PP, 13' ABOVE THE FLR.
Manufacturer, Model, Etc. : BUFFALO FORGE CO., 5000 FT^3/MIN		

The Anchorage Capacity is 31.796 times greater than the Demand

Cook Nuclear Plant
SQUG Pre-Walkdown Anchor Inspection Summary Sheet

Component No. 12-HV-ESW-7

Class 9

SQUG Discrepancy

Any particular area the Seismic Review Team should pay extra attention to?
Yes No ✓ (If yes, check items that apply.)

Anchor Type
Anchor Diameter
Anchor Spacing
Anchor Number
Anchor Embedment
Anchor Edge Distance
Anchor Gap
Anchor Thread Engagement
Anchor Grip
Anchor Angularity
Concrete Crack

Remarks

Others (describe briefly)

Design Basis Discrepancy

If there is concern for Design Basis Discrepancy, circle the applicable item and explain.

1. Hardware Maintenance Type Discrepancy
2. Drawing Update Type Discrepancy
3. Significant Operability/Design Basis Discrepancy
4. Others

Condition:

Actions Taken:

NONE


Prepared By T. O'Malley Date 5-21-93



ANCHOR INSPECTION DATA SHEET

ONE Unit # SCREEN HOUSE Bldg. E.ESW Pmp Room Location
12-5682-7 Installation dwg. / Rev. 12-HV-ESW-7 Equipment No.

Anchorage Arrangement Sketch




Drawn by: [Signature] Date: 4/12/93
Verified by: [Signature] Date: 4/19/93
Qual./Cert. Inspector
Reviewed by: T. Omansky Date: 5-21-93
Construction Anchor Review Engineer

ANCHOR INSPECTION DATA SHEET

ONE Screen House E. ESW Pump Room
Unit # Bldg. Location
12-5682-7 12-HV-ESW-7
Installation dwg. / Rev. Equipment No.

Anchorage Arrangement Sketch




Drawn by: Jack Bandy Date: 4/12/93
Verified by: James Peter Date: 4/19/93
Qual./Cert. Inspector
Reviewed by: T. O'Malley Date: 5-21-93
Construction Anchor Review Engineer

ANCHOR INSPECTION DATA SHEET

ONE Unit # Screen House Bldg. E ESW Pmp Room Location

12-5682-7 Installation dwg. / Rev. 12-HV-ESW-7 Equipment No.

Anchorage Arrangement Sketch



Drawn by: Jack B. [Signature]

Date: 4/12/93

Verified by: Brian [Signature]
Qual./Cert. Inspector

Date: 4/19/93

Reviewed by: T. Omwanya
Construction Anchor Review Engineer

Date: 5-21-93

ANCHOR INSPECTION DATA SHEET

ONE
Unit #


Screen House
Bldg.

E. ESW Pump Room
Location

12-5682-7
Installation dwg. / Rev.

12-HV-ESW-7
Equipment No.

Anchorage Arrangement Sketch



Drawn by: [Signature] Date: 4/12/93

Verified by: [Signature] Date: 4/19/93
Qual./Cert. Inspector

Reviewed by: T. Omandam Date: 5-21-93
Construction Anchor Review Engineer

ANCHOR INSPECTION DATA SHEET

Equipment No.: 12-HV-ESW-7 Dwg No.: 12-5682-7
Anchor type: THRU-BOLT Dia: 3/4" ϕ Dwg No.: _____
Tightness established by: ☐ "Snug Fit" ☐ Torque
Torque Wrench No.: NA Cal. Due Date: NA
Tightness verified? ☐ Yes ☐ No NA Date: NA
Equipment base flexible? ☐ Yes ☒ No T. Omaniam Date: 4-21-93
Construction ARE

PHYSICAL CHARACTERISTICS

Bolt ID	A	B	C	D					Comments
Gaps	0"	1/16"	1/8"	1/8"					
Anchor length	22.5"	22.5"	22.5"	22.5"					
Protruding length	1 5/8"	1 9/16"	2 1/16"	2 1/2"					
Embedment	*	*	*	*					
Bolt grip	3/8"	7/16"	1/2"	1/2"					
Concrete condition	OK	OK	OK	OK					
Edge distance	NA	NA	NA	NA					
Anchor spacing	3'-0 1/2"	3'-0 1/2"	3'-0"	3'-0"					WHITE DESIGN CONTROLLED WORKING COPY
Anchor angularity	0°	2°	0°	0°					JUL 13 1993
Thread engagement	OK	OK	OK	OK					CLERK T. Omaniam

Comments: * NOT ABLE TO VERIFY NOT APPLICABLE. T. Omaniam 5-21-93
ANCHORS "C & D" GAP IS BETWEEN THE 8" CHANNEL AND WALL
ANCHOR "B" THE GAP IS BETWEEN THE WASHER AND THE 8" CHANNEL

Verified by: Brian R. [Signature] Date: 4-26-93
Qual./Cert. Inspector
Reviewed by: T. Omaniam Date: 5-21-93
Construction ARE

ANCHOR INSPECTION DATA SHEET

Equipment No.: 12-HV-ESW-7

Dwg No.: 12-5682-7

Embedded Steel Dwg. No.: NA

PHYSICAL CHARACTERISTICS

Weld ID	W ₁	W ₂	W ₃	W ₄	W ₅	W ₆	W ₇	W ₈
Type	1	1	1	1	1	1	1	1
Size	3/16"	3/16"	3/16"	3/16"	3/16"	3/16"	3/16"	3/16"
Length	1 3/8"	1 1/8"	1 3/8"	1 1/4"	1"	1 3/8"	1 1/4"	1 1/4"
Cracks	Yes NO	Yes NO	Yes NO	Yes NO	Yes NO	Yes NO	Yes NO	Yes NO
Lack of Penetration	Yes NO	Yes NO	Yes NO	Yes NO	Yes NO	Yes NO	Yes NO	Yes NO
Porosity	Yes NO	Yes NO	Yes NO	Yes NO	Yes NO	Yes NO	Yes NO	Yes NO

Weld Type Codes

- 1 = Fillet
- 2 = Plug/Slot
- 3 = Groove

INDIANA MICHIGAN POWER
SITE DESIGN CONTROLLED
WORKING COPY

JUL 13 1993

CLERK T. Omanwamy

Equipment base flexible: ☐ Yes ☒ No T. Omanwamy
Construction Area

Date: 4-21-93

Reviewed by: T. Omanwamy
Construction Anchor Review Engineer

Date: 5-21-93

Verified by: Brian P. [Signature]
Qual./Cert. Inspector

Date: 4-26-93

ANCHOR INSPECTION DATA SHEET

Equipment No.: 12-HV-ESW7

Dwg No.: 12-5682-7

Embedded Steel Dwg. No.: NA

PHYSICAL CHARACTERISTICS

Weld ID	W9	W10	W11	W12	W13	W14	W15	W16
Type	1	1	1	1	1	1	1	1
Size	3/16"	3/16"	3/16"	3/16"	3/16"	3/16"	3/16"	3/16"
Length	1 1/8"	1"	1"	1 1/2"	1 1/2"	1 1/2"	1 1/2"	1 3/4"
Cracks	Yes NO	Yes NO	Yes NO	Yes NO	Yes NO	Yes NO	Yes NO	Yes NO
Lack of Penetration	Yes NO	Yes NO	Yes NO	Yes NO	Yes NO	Yes NO	Yes NO	Yes NO
Porosity	Yes NO	Yes NO	Yes NO	Yes NO	Yes NO	Yes NO	Yes NO	Yes NO

Weld Type Codes

- 1 = Fillet
- 2 = Plug/Slot
- 3 = Groove

INDIANA MICHIGAN POWER
SITE DESIGN CONTROLLED
WORKING COPY

JUL 13 1993

CLFRK T. Oganian

Equipment base flexible: ☐ Yes ☒ No T. Oganian
Construction Are

Date: 4-21-93

Reviewed by: T. Oganian
Construction Anchor Review Engineer

Date: 5-21-93

Verified by: Brian [Signature]
Qual./Cert. Inspector

Date: 4-26-93

ANCHOR INSPECTION DATA SHEET

Equipment No.: 12-HV-ESW-7

Dwg No.: 12-5682-7

Embedded Steel Dwg. No.: NA

PHYSICAL CHARACTERISTICS

Weld ID	W17	W18	W19	W20	W21	W22	W23	W24
Type	3	1	3	3	1	3	3	1
Size		3/16			3/16			3/16
Length	3"	6 3/4"	3"	3"	6 3/4"	3"	3"	6 3/4"
Cracks	Yes NO	Yes NO	Yes NO	Yes NO	Yes NO	Yes NO	Yes NO	Yes NO
Lack of Penetration	Yes NO	Yes NO	Yes NO	Yes NO	Yes NO	Yes NO	Yes NO	Yes NO
Porosity	Yes NO	Yes NO	Yes NO	Yes NO	Yes NO	Yes NO	Yes NO	Yes NO

Weld Type Codes

- 1 = Fillet
- 2 = Plug/Slot
- 3 = Groove

INDIANA MICHIGAN POWER
SITE DESIGN CONTROLLED
WORKING COPY

JUL 13 1993

CLERK T. Omandam

Equipment base flexible: ☐ Yes ☒ No T. Omandam
Construction Are

Date: 4-21-93

Reviewed by: T. Omandam
Construction Anchor Review Engineer

Date: 5-21-93

Verified by: Brian Foster
Qual./Cert. Inspector

Date: 4-26-93



ANCHOR INSPECTION DATA SHEET

Equipment No.: 12-HV-FSW-7

Dwg No.: 12-5682-7

Embedded Steel Dwg. No.: HA 12-3689

PHYSICAL CHARACTERISTICS

Weld ID	W25	W26	W27	W28	W29	W30	W31	
Type	3	3	1	3	1	1	1	
Size			3/16"		5/16"	5/16"	1/4"	
Length	3"	3"	6 3/4"	3"	7 3/4"	7 3/4"	*	
Cracks	Yes NO	Yes NO	Yes NO	Yes NO	Yes NO	Yes NO	Yes NO	Yes No
Lack of Penetration	Yes NO	Yes NO	Yes NO	Yes NO	Yes NO	Yes NO	Yes NO	Yes No
Porosity	Yes NO	Yes NO	Yes NO	Yes NO	Yes NO	Yes NO	Yes NO	Yes No

Weld Type Codes

- 1 = Fillet
- 2 = Plug/Slot
- 3 = Groove

* DENOTES AN ALL AROUND WELD.

INDIANA MICHIGAN POWER
SITE DESIGN CONTROLLED
WORKING COPY

JUL 13 1993

CLERK T. Omawany

Equipment base flexible: ☐ Yes ☒ No T. Omawany
Construction Area


Date: 4-21-93

Reviewed by: T. Omawany
Construction Anchor Review Engineer

Date: 5-21-93

Verified by: Brian [Signature]
Qual./Cert. Inspector

Date: 4-26-93



ULTRASONIC TEST REPORT

JOB ORDER NO.: N/A REPORT DATE: 4-1-53 REQUEST NO. N/A

IDENTIFICATION

Unit One
Component 12-ESW-ESW-7
Item Anchors
Material C/S
Other Sgt. M. J.

TECHNIQUE

Test Unit/ S/N RB USK-75 CQC-405
Freq./Diameter 5mhz 250"
Reference Standard QC-30
Couplant/Batch No. W/Tagal II #9083

TEST DATA/REMARKS

Anchor	Length	Plate
A	22.5"	1"
B	22.5"	
C	22.5"	
D	22.5"	

PERFORMED BY: 

LEVEL: II DATE: 4-1-93

REVIEWED BY: *Herb R. Varney*

LEVEL: II DATE: 4/1/93

FORM NO. 12 SHP 5050 NDE.008-1

Page 1 of 1
Revision 0

Equip ID: 1-AFW Train: 2 Equip Class: 14

Drawing No.: 1-12035

Function: 120 VAC SYSTEM

System: 120/208V MISC. SAFETY RELATED POWER DISTRIBUTION

Equip Desc: POWER PANEL

Building: AUXILIARY Room: CD EMERGENCY DIESEL GENERATOR ROOM

Elev: 587 Sort: S, _ Notes:

Normal State: Desired State: Power Req'd:

Support System Drawing:

Req'd Support Comp:

Safety Related Status: NUCLEAR SR Min/Opt: MIN

Alias No: Power Train: A

Comp Served:

Mfr: POWER ELECTRIC INC.

Model:

Del:

Elem. Drawing: 1-98215

Wiring Drawing: 1-95022

Power Source: 1-ABD-C-2A

Walkdown: F Relay Eval : N

Comp Type: DISTRIBUTION PANEL


ISO Drawing: .

Location: 10 FEET NW OF CD EMERGENCY DIESEL GENERATOR
#1-OME-150-CD, ON THE NORTH WALL

DC Cook Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 1 of 3
ID : 1-AFW (Rev. 0)		Class : 14. Distribution Panels
Description : POWER PANEL		
Building : AUXILIARY	Floor El. : 587.00	Room, Row/Col : CD EDG RM, 10 FEET NW OF CD EMERGENCY DIESEL GENERATOR #1-OME- 150-CD, ON THE N WALL
Manufacturer, Model, Etc. : POWELL ELECTRIC INC.		

SEISMIC CAPACITY VS DEMAND

1.	Elevation where equipment receives seismic input	587.00
2.	Elevation of seismic input below about 40' from grade (grade = 608.00)	Yes
3.	Equipment has fundamental frequency above about 8 Hz (est. frequency =)	SRT
4.	Capacity based on:	1.00 * Bounding Spectrum
5.	Demand based on:	1.00 * Design Basis Ground Response Spectrum



	File	Record
Capacity	C:\GIP\GIP\spectra.des	Label\Bounding Spectrum
Demand 1	C:\GIP\PROJ0031\spectra.des	BUILDING\Ground\ELEVATION\608\BROADEN\N
Demand 2	C:\GIP\PROJ0031\spectra.des	BUILDING\Ground\ELEVATION\608\BROADEN\N

Does capacity exceed demand?

Yes

DC Cook Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 2 of 3
ID : 1-AFW (Rev. 0)	Class : 14. Distribution Panels	
Description : POWER PANEL		
Building : AUXILIARY	Floor El. : 587.00	Room, Row/Col : CD EDG RM, 10 FEET NW OF CD EMERGENCY DIESEL GENERATOR #1-OME- 150-CD, ON THE N WALL
Manufacturer, Model, Etc. : POWELL ELECTRIC INC.		

CAVEATS - BOUNDING SPECTRUM

DP/BS Caveat 1 - Earthquake Experience Equipment Class.	Yes
DP/BS Caveat 2 - Contains only Circuit Breakers and Switches.	Yes
DP/BS Caveat 3 - Doors Secured.	Yes
DP/BS Caveat 4 - Adjacent Cabinets Bolted Together.	N/A
DP/BS Caveat 5 - General Configuration Similar to NEMA Standards.	Yes
DP/BS Caveat 6 - Adequate Anchorage.	Yes
DP/BS Caveat 7 - Potential Chatter of Essential Relays Evaluated.	N/A
DP/BS Caveat 8 - No Other Concerns.	Yes

Is the intent of all the caveats met for Bounding Spectrum?

Yes

ANCHORAGE

1. The sizes and locations of anchors have been determined.	Yes
2. Appropriate equipment characteristics have been determined (mass, CG, natural freq., damping, center of rotation).	Yes
3. The type of anchorage is covered by the GIP.	Yes
4. The adequacy of the anchorage installation has been evaluated (weld quality and length, nuts and washers, expansion anchor tightness, etc.)	Yes
5. Factors affecting anchorage capacity or margin of safety have been considered: embedment length, anchor spacing, free-edge distance, concrete strength/condition, and concrete cracking.	Yes
6. For bolted anchorages, any gaps under the base are less than 1/4 .	Yes
7. Factors affecting essential relays have been considered: gaps under the base, capacity reduction for expansion anchors.	N/A
8. The base has adequate stiffness and the effect of prying action on anchors has been considered.	Yes
9. The strength of the equipment base and the load path to the CG is adequate.	Yes
10. The adequacy of embedded steel, grout pads or large concrete pads have been evaluated.	N/A
11. The anchorage capacity exceeds the demand.	Yes

Are anchorage requirements met?

Yes

DC Cook Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 3 of 3
ID : 1-AFW (Rev. 0)		Class : 14. Distribution Panels
Description : POWER PANEL		
Building : AUXILIARY	Floor El. : 587.00	Room, Row/Col : CD EDG RM, 10 FEET NW OF CD EMERGENCY DIESEL GENERATOR #1-OME- 150-CD, ON THE N WALL
Manufacturer, Model, Etc. : POWELL ELECTRIC INC.		

INTERACTION EFFECTS

1. Soft targets are free from impact by nearby equipment or structures.	Yes
2. If the equipment contains sensitive relays, it is free from all impact by nearby equipment or structures.	N/A
3. Attached lines have adequate flexibility.	Yes
4. Overhead equipment or distribution systems are not likely to collapse.	Yes
5. No other adverse concerns were found.	Yes

Is equipment free of interaction effects? Yes

IS EQUIPMENT SEISMICALLY ADEQUATE? Yes

COMMENTS

SRT: George Gary Thomas (S&A) and Tom Huang (AEP) on 10/7/1993

Ref. 1: Anchor Inspection Data Sheet: Anchorage Arrangement Sheet, 1/21/93.

Ref. 2: Dwg # 1-12035-12 (internal components dwg).

Capacity:

BSCav.2: Verified by walkdown and Ref. 2.

Anchorage:

Wall mounted panel with dimensions: 36"Hx20"Wx6"Deep. Anchorage was not accessible.

Panel estimated to weigh less than 50 lbs. Tug tested by G. Thomas to at least 100 lbs, OK; therefore, no explicit anchorage evaluation necessary.

Evaluated by:

Date:

George G. Thomas
Tom Chen Huang

11/20/95
11-29-95

ANCHOR INSPECTION DATA SHEET

Unit #

Aux
Bldg.

CD EMERG. DIESEL GEN ROOM
Location


NA

Installation dwg. / Rev.

1-AFW
Equipment No.

Anchorage Arrangement Sketch

1-AFW



Screws w/washers WHICH
CONNECT. unitstrut to wall.
(4 TYP)

INDIANA MICHIGAN POWER
SITE DESIGN CONTROLLED
WORKING COPY

APR 08 1993

ELEV. VIEW Looking NORTH

CLERK T. Omand

Drawn by:

Date: 1-17-93

Verified by/

Date: 1-21-93

Qual./Cert. Inspector

Reviewed by:

Date: 1-21-93

Construction Anchor Review Engineer

ANCHOR INSPECTION DATA SHEET


Equipment No.: 1-AFW Dwg No.: NA
 Anchor type: SHELL TYPE Dia: 1/2" Screws Dwg No.:
 Tightness established by: ☒ "Snug Fit" ☐ Torque
 Torque Wrench No.: N/A Cal. Due Date: N/A
 Tightness verified? ☒ Yes ☐ No Date: N/A
 Equipment base flexible? ☐ Yes ☒ No Date: 01-21-93
 Construction ARE

PHYSICAL CHARACTERISTICS

Bolt ID	A	B	C	D					Comments
Gaps	1/32"	0"	0"	0"					
Anchor length	*	*	*	*					
Protruding length	5/8"	5/8"	5/8"	5/8"					
Embedment	*	*	*	*					
Bolt grip	1/4"	1/4"	1/4"	1/4"					
Concrete condition	OK	OK	OK	OK					
Edge distance	N/A	N/A	N/A	N/A					
Anchor spacing	1'-5"	1'-5"	1'-5"	1'-5"					
Anchor angularity	0°	0°	0°	0°					
Thread engagement	**	**	**	**					

Comments: * Anchors are screw and are unable to be U.T.
 Anchor "A" has 1/32" gap between lockwasher and screw head.
 ** unable to check thread engagement.
 SNUG FIT COULD NOT BE DONE DUE TO INACCESSABILITY

Verified by: R. V. Graham Date: 1-21-93
 Qual./Cert. Inspector
 Reviewed by: T. O'Malley Date: 1-21-93
 Construction ARE



Equip ID: 2-BATT-AB Train: 1 Equip Class:15

Drawing No.: 2-12003

Function: 250 VDC SYSTEM

System: 250VDC DISTRIBUTION

Equip Desc: PLANT BATTERY AB

Building: AUXILIARY Room: AB BATTERY EQUIPMENT AREA

Elev: 609 Sort: S,R Notes:

Normal State: Desired State: Power Req'd:

Support System Drawing: 2-98055, 2-12003

Req'd Support Comp:

Safety Related Status: NUCLEAR SR Min/Opt: MIN

Alias No: Power Train: B

Comp Served:

MFR: C & D BATTERIES

Cl: LC-25

Panel: 2-BC-AB

Elem. Drawing: 2-98055

Wiring Drawing: 2-91012, 2-91301

Power Source: 2-TDAB-5

Walkdown: C Relay Eval : Y

Comp Type: BATTERY, *RHR WALKDOWN COMPONENT


Iso. Drawing:

Location: IN THE CENTER OF THE ROOM, 3 FEET NORTH OF THE ENTRANCE
DOOR

D. C. Cook Unit 2 Screening Evaluation Worksheet (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: No Sheet 1 of 6
ID: 2-BATT-AB (Rev. 0)		Class : 15. Batteries on Racks
Description : PLANT BATTERY AB		
Building : AUXILIARY	Floor El. : 609.00	Room, Row/Col : AB BATTERY EQUIP AREA - IN THE CENTER OF THE ROOM, 3 FEET NORTH OF THE ENTRANCE DOOR
Manufacturer, Model, Etc.: C&D Power Systems LC-25 Cells		

SEISMIC CAPACITY VS DEMAND

1.	Elevation where equipment receives seismic input	609.00
2.	Elevation of seismic input below about 40' from grade (grade = 608.00)	Yes
3.	Equipment has fundamental frequency above about 8 Hz (est. frequency = 8.00)	SRT
4.	Capacity based on:	1.00 * Bounding Spectrum
5.	Demand based on:	1.00 * Design Basis Ground Response Spectrum



	File	Record
Capacity	H:\GIP\GIP\spectra.des	Label\Bounding Spectrum
Demand 1	H:\GIP\PROJ0058\spectra.des	BUILDING\Ground Spectrum\ELEVATION\BROADEN
Demand 2	H:\GIP\PROJ0058\spectra.des	BUILDING\Ground Spectrum\ELEVATION\BROADEN

Does capacity exceed demand?

Yes

D. C. Cook Unit 2 Screening Evaluation Worksheet (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: No Sheet 2 of 6
ID: 2-BATT-AB (Rev. 0)	Class : 15. Batteries on Racks	
Description : PLANT BATTERY AB		
Building : AUXILIARY	Floor El. : 609.00	Room, Row/Col : AB BATTERY EQUIP AREA - IN THE CENTER OF THE ROOM, 3 FEET NORTH OF THE ENTRANCE DOOR
Manufacturer, Model, Etc.: C&D Power Systems LC-25 Cells		

CAVEATS - BOUNDING SPECTRUM

BAT/BS Caveat 1 - Earthquake Experience Equipment Class.	Yes
BAT/BS Caveat 2 - Battery Cell Plates are Lead-Calcium Flat-Plate, Plante, or Manchex Design.	Yes
BAT/BS Caveat 3 - Each Individual Battery Weighs Less Than 450 Pounds.	Yes
BAT/BS Caveat 4 - Close-Fitting Spacers between Cells..	Yes
BAT/BS Caveat 5 - Batteries Restrained by Side and End Rails.	Yes
BAT/BS Caveat 6 - Battery Racks Have Longitudinal Cross Bracing.	Yes
BAT/BS Caveat 7 - Racks Constructed of Wood Evaluated.	N/A
BAT/BS Caveat 8 - Batteries Greater Than 10 Years Old Evaluated.	No
BAT/BS Caveat 9 - Adequate Anchorage.	Yes
BAT/BS Caveat 10 - No Other Concerns.	Yes

Is the intent of all the caveats met for Bounding Spectrum?

No

ANCHORAGE

1. The sizes and locations of anchors have been determined.	Yes
2. Appropriate equipment characteristics have been determined (mass, CG, natural freq., damping, center of rotation).	Yes
3. The type of anchorage is covered by the GIP.	Yes
4. The adequacy of the anchorage installation has been evaluated (weld quality and length, nuts and washers, expansion anchor tightness, etc.)	Yes
5. Factors affecting anchorage capacity or margin of safety have been considered: embedment length, anchor spacing, free-edge distance, concrete strength/condition, and concrete cracking.	Yes
6. For bolted anchorages, any gaps under the base are less than 1/4 .	Yes
7. Factors affecting essential relays have been considered: gaps under the base, capacity reduction for expansion anchors.	N/A
8. The base has adequate stiffness and the effect of prying action on anchors has been considered.	Yes
9. The strength of the equipment base and the load path to the CG is adequate.	Yes
10. The adequacy of embedded steel, grout pads or large concrete pads have been evaluated.	N/A
11. The anchorage capacity exceeds the demand.	Yes

Are anchorage requirements met?

Yes

D. C. Cook Unit 2 Screening Evaluation Worksheet (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: No Sheet 3 of 6
ID: 2-BATT-AB (Rev. 0)	Class : 15. Batteries on Racks	
Description : PLANT BATTERY AB		
Building : AUXILIARY	Floor El. : 609.00	Room, Row/Col : AB BATTERY EQUIP AREA - IN THE CENTER OF THE ROOM, 3 FEET NORTH OF THE ENTRANCE DOOR
Manufacturer, Model, Etc.: C&D Power Systems LC-25 Cells		

INTERACTION EFFECTS

1. Soft targets are free from impact by nearby equipment or structures.	Yes
2. If the equipment contains sensitive relays, it is free from all impact by nearby equipment or structures.	N/A
3. Attached lines have adequate flexibility.	Yes
4. Overhead equipment or distribution systems are not likely to collapse.	Yes
5. No other adverse concerns were found.	Yes

Is equipment free of interaction effects?

Yes

IS EQUIPMENT SEISMICALLY ADEQUATE?

No

COMMENTS

Date: 10/18/93

SRT: Tom Huang (AEP), Steve Anagnostis (S&A), Paul Krugh (AEP), Randy Steele (AEP)

References:

1. Cook Dwgs 12-3476-18, 12-3073A-3, 12-3073D
2. C&D Power Systems Inc Dwgs K-5629-3, M-8654-C, M-8655-C, M-8665-D
3. Anchorage Package

Four substantial welded steel 2-step battery racks well braced in both directions. Two racks house 28 cells each, and two racks house 30 cells each. Each cell is a C&D Power Systems LC-25. The cells are well secured. Each rack is anchored with twelve (12) 3/8" anchors.- see references for details.

Frequency > 8 Hz by inspection.

BS Caveat 2: Batteries are C&D lead -calcium flat plate (per label on battery).

BS Caveat 3: Each cell weighs 325 lbs (Reference 2)

BS Caveat 8: Batteries were installed in 1985. SQUG Action Item 002 was written to address the aging issue.

ANCH Caveat 1: The anchorage package specifies the anchors as unknown 3/8" non-shell type expansion anchors. The original plant drawings (Ref 1) specify 3/8" J-bolts (90 degrees, 9" embedment), but when the current battery rack was replaced in 1985, a note was added to the plant drawing that, where necessary due to bolt hole misalignment in the rack, the original J bolts were to be cut off and replaced with 3/8" Kwik bolts. The current bolts are exactly where the original plant drawings locate the J bolts, and they look like J-bolts (cut-off threaded end).

ANCH Caveat 2: Per Ref 2, the 28 cell racks weigh 10231 lbs and the 30 cell racks weigh 10920 lbs. The cells are about 90% of the weight and the rack is about 10% of the weight. The attached "Battery Rack Weight Distribution" shows the geometry.

ANCH Caveat 4, 6: Installation checked per Ref 3.

D. C. Cook Unit 2 Screening Evaluation Worksheet (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: No Sheet 4 of 6
ID: 2-BATT-AB (Rev. 0)	Class : 15. Batteries on Racks	
Description : PLANT BATTERY AB		
Building : AUXILIARY	Floor El. : 609.00	Room, Row/Col : AB BATTERY EQUIP AREA - IN THE CENTER OF THE ROOM, 3 FEET NORTH OF THE ENTRANCE DOOR
Manufacturer, Model, Etc.: C&D Power Systems LC-25 Cells		

ANCH Caveat 5: In the SRT's judgement, the anchors are the original J bolts. Per GIP Table C.4-1, these have nominal capacities of 3.74k pullout and and 1.87 kip shear. The pullout capacity is reduced by 0.51 to 1.91 kips due to the 9" embedment length. No other reductions are required.

Note that if the anchors were 3/8" Kwik bolts (the replacements specified in Ref 1), the nominal capacities would be 1.46 k pullout and 1.42 kip shear. The pullout capacity would be reduced by 0.88 to 1.28 kips due to 3.5 ksi concrete. No other reductions would be required.



ANCH Caveat 8: The racks are anchored through a pair of 3/4" thick plates that run along the front and back of the racks (see references and photos). This configuration may produce some prying on the anchors, although the plate may be stiff enough relative to the anchors to keep this to a minimum. Per the discussion for ANCH Caveat 11, the pullout load would have to increase by a factor of 6.2 for J-bolts (3.6 for Kwik bolts) to reach the allowable limits.

ANCH Caveat 11: The attached "Battery Rack Weight Distribution" shows that the front-to-back overturning moment for one rack is 55648 in-lbs. That moment is resisted by six anchors with a moment arm of 30", which produces a per bolt pullout load of $55648 / 6 / 30 = 309$ lbs. The side-to-side seismic loads will not produce any significant pullout loads. The shear load is 4586 lbs for one horizontal direction of input. SRSS'ing the two horizontal directions and dividing by the number of bolts produces a per bolt shear load of $1.41 \times 4586 / 12 = 539$ lbs.

Using the bi-linear shear-tension interaction in GIP Figure C.3-2, the interaction for a J bolt anchor is $309/1910 = 0.16$ (Note that the shear is less than 0.3 of the shear allowable). If a 3/8" Kwik bolt were assumed, the interaction would be $0.7 \times (309 / 1280) + (539 / 1420) = 0.55$.

Photos: W2T1.11, 12

Evaluated by:

Date:

10/30/95
11-19-95


Attachment: Pictures

Attachment: Battery Rack Weight Distribution




D. C. Cook Unit 2 Screening Evaluation Worksheet (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: No Sheet 5 of 6
ID: 2-BATT-AB (Rev. 0)		Class : 15. Batteries on Racks
Description : PLANT BATTERY AB		
Building : AUXILIARY	Floor El. : 609.00	Room, Row/Col : AB BATTERY EQUIP AREA - IN THE CENTER OF THE ROOM, 3 FEET NORTH OF THE ENTRANCE DOOR
Manufacturer, Model, Etc.: C&D Power Systems LC-25 Cells		

PICTURES



0.11




0.12



D. C. Cook Unit 2 Screening Evaluation Worksheet (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: No Sheet 6 of 6
ID: 2-BATT-AB (Rev. 0)	Class : 15. Batteries on Racks	
Description : PLANT BATTERY AB		
Building : AUXILIARY	Floor El. : 609.00	Room, Row/Col : AB BATTERY EQUIP AREA - IN THE CENTER OF THE ROOM, 3 FEET NORTH OF THE ENTRANCE DOOR
Manufacturer, Model, Etc.: C&D Power Systems LC-25 Cells		

Battery Rack Weight Distribution



D. C. Cook Unit 2 Outlier Seismic Verification Sheet (OSVS)		GIP Rev 2, Corrected 2/14/92 Sheet 1 of 4
ID : 2-BATT-AB (Rev. 0)	Class : 15. Batteries on Racks	
Description : PLANT BATTERY AB		
Building : AUXILIARY	Floor El. : 609.00	Room, Row/Col : AB BATTERY EQUIP AREA - IN THE CENTER OF THE ROOM, 3 FEET NORTH OF THE ENTRANCE DOOR

1. OUTLIER ISSUE DEFINITION - Mechanical and Electrical Equipment

- a. Identify all the screening guidelines which are not met. (Check more than one if several guidelines could not be satisfied.)

Capacity vs. Demand	
Caveats	X
Anchorage	
Seismic Interaction	
Other	

- b. Describe all the reasons for the outlier (i.e., if all the listed outlier issues were resolved, then the signatories would consider this item of equipment to be verified for seismic adequacy).

The battery rack is an outlier due to BAT/BS Caveat 8 - Batteries Greater Than 10 Years Old.

2. PROPOSED METHOD OF OUTLIER RESOLUTION (Optional)

- a. Defined proposed method(s) for resolving outlier.

The attached "Position Paper on the Replacement of the Safety Related Batteries at the Donald C. Cook Nuclear Plant" (R. J. Roman May 10, 1993) states that AEPSC has committed to adopting the replacement criteria stated in ANSI/IEEE Std 450-1987. AEPSC's position is that this commitment resolves the outlier.

- b. Provide information needed to implement proposed method(s) for resolving outlier (e.g., estimate of fundamental frequency).


--

3. COMMENTS

4. CERTIFICATION:

The information on this OSVS is, to the best of our knowledge and belief, correct and accurate, and resolution of the outlier issues listed on the previous page will satisfy the requirements for this item of equipment to be verified for seismic adequacy:

Approved by:



Date:

10/30/95
11-19-95

Attachment: Position Paper on the Replacement of Safety Related Batteries

**SQUG VERIFICATION AND WALKDOWN
ACTION ITEM FORM**

SQUG Action Item # 002		Page 1 of 1	
SQUG System: 250v DC		Unit 12	
Equipment Identifier No.: 1/2-Batt-AB, CD and N Trn		Equipment Description:	
Equipment Class: 15		250v Batteries	
<p>SQUG Action Item Description: Since there is no commitment to replace batteries every 10 years and some of the battery cells will be greater than 10 years old by the time of the SQUG submittal (oldest cells are from June '84), batteries will be made outliers.</p>			
References:		Initiated by: L. Huang/ S. Anagnostis/ P. Krugh	
		Date: 10/21/93	
SQUG Action Item Classification		Priority	
<input checked="" type="checkbox"/> SQUG Outlier <input type="checkbox"/> Potential Problem <input type="checkbox"/> Completion Item <input type="checkbox"/> Recommendation		<input type="checkbox"/> Condition Report <input checked="" type="checkbox"/> 45 days <input type="checkbox"/> Action Request <input type="checkbox"/> No Action	
Action Request #: (if applicable)		Condition Report #: (if applicable)	
<p>SQUG Action Item Evaluation/Resolution: Batteries are qualified for a 20 year life based on IEEE 344-1975 seismic testing of artificially aged batteries which are equivalent in configuration, design and materials to the installed batteries. The LC-25 and LC-33 batteries are qualified based on testing of aged LC-25 batteries. The 3DCU-9 batteries are qualified based on testing of aged 3DCU-5, 3DCU-7 and DCU-17 batteries.</p>			
<p>Closure References: C&D Test Reports QR2-28441-1 and QR2-45352-1 Memo from Graham Walker to Ron Roman dated 2-26-94</p>			
Classified/ Prioritized By: G. P. Arant			Date: 01/14/94
Assigned To: J. Jeffrey <i>RC Vol 2-17-94</i>			Date: 03/18/94
Reviewed By: _____	Date: _____	Reviewed By: _____	Date: _____
SRT Member		SRT Member	



CHARTER POWER SYSTEMS, INC.

Memorandum

Plymouth Meeting, Pennsylvania

DATE: 16 February 1984

TO: Ron Roman
American Electric Power Service Corp.

FROM: Graham Walker
C&D Charter Power Systems, Inc.

SUBJECT: D.C. Cook Nuclear Plant
Train N, 250 Volt Safety Related Battery
Seismic and Life Qualification

In response to your 18 Feb 84 memo, our files indicate the following:

1. The Train N batteries were originally purchased in May 1979 under P.O. No. 09978-821-9, as the Train C Auxiliary Feedwater System batteries.
2. The original Technical Specification, DCCEE-183-QCN, Rev. 2, 1 May 1978, required only seismic qualification.
3. The C&D Seismic Qualification Report submitted for these batteries and racks is No. VL7610-02, Rev. 2, dated 18 July 1979. All documentation at that time was submitted to the AEPSC offices in New York City.
4. The 3DCU-9 has a 20 qualified life at a 77F annual average operating temperature. Qualification is by equivalence of configuration, design and materials to previously tested 3DCU-5, 3DCU-7 and DCU-17 models which were 20 years artificially aged in accordance with IEEE-535 prior to seismic testing. The IEEE-344 seismic qualification testing these cells experienced envelopes the D.C. Cook floor response spectrum. The reports for these qualification tests are located at C&D Headquarters in Plymouth Meeting, PA, and are available for review.

If you have any questions, please call me.

Sincerely,

Graham Walker
Manager, Applications Engineering

Post-It Fax Note	7671	Date	9/12/93	Pages	3
To	Steve Anagnostis	From	Satan		
Co./Dept.	SSA	Co.	AEP		
Phone #		Phone #			
Fax #	612-933-4428	Fax #			



Date May 10, 1993

Subject Position Paper on the Replacement of the Safety Related Batteries at the Donald C. Cook Nuclear Plant

From R.J. Roman/D.R. Smith

To: 1) J.A. Lobyra (A) W.G. Smith 5/11/93
 2) E.E. Fitzpatrick EEF CL 5/11/93
 3) W.G. Smith - as rec'd 5/11/93

4/10/93 J
Age and cell voltages are the key parameters for battery life determination.
JAC

Based on a review of the surveillance reports, history, and maintenance records/trend charts for the 2AB battery, the decision has been made to replace this battery during the 1994 Unit 2 refueling outage. The results of similar reviews for the five other safety-related batteries has led to the decision to not replace any of these batteries during the upcoming refueling outages. The following discussion addresses the details of the reviews that led to this decision.

AEPSC's plan had been to replace the safety-related batteries at the Donald C. Cook Nuclear Plant every 10 years even though they are purchased as 20 year batteries. This plan, which was never translated into a written commitment, was developed based on previous premature failures of the batteries and high temperatures experienced in the battery rooms. Before the decision was made to adopt this plan, a study was conducted by HVAC showing that it would be less expensive to replace the batteries every ten years than to air condition the battery rooms. Based on this plan alone, the 1AB battery should be replaced in 1995 (since it was manufactured in 1985), the 1CD battery in 1995, the 1N battery in 1999, the 2AB battery in 1994, the 2CD battery in 1996, and the 2N in 1998.

During the EDSFI, the 10 year replacement plan came into question during a review of the original battery sizing calculations. After lengthy discussions between the inspector and Mr. Roman, AEPSC committed to adopting the replacement criteria stated in ANSI/IEEE Std 450-1987, IEEE Recommended Practice for Maintenance, Testing, and Replacement of Large Lead Storage Batteries for Generating Stations and Substations.

Specifically, IEEE 450 recommends replacing a battery when its capacity, as determined by the 60 month performance test, is below 80% of the manufacturer's rating. Under ideal conditions,¹ a battery would reach

¹ A rule of thumb regarding high temperature is that, for every 15°F above a 77°F average temperature, a battery's life is shortened by 50%. The average temperatures in the battery rooms at the DCCNP are less than 92°F (77°F + 15°F) however other factors, as discussed in the body of this report, lead to accelerated aging and/or early replacement of large lead-acid storage batteries.

² 77°F average temperature, thorough maintenance throughout battery life, etc.

Position Paper on the Replacement of the Safety Related Batteries at the
Donald C. Cook Nuclear Plant

May 10, 1993

Page 2

19
this point somewhere around 20 years. Under current DCCNP conditions, a battery could reach this point sooner (due to the high battery room temperatures mentioned previously). As implied in the previous two statements however, factors other than age affect the viability of the battery. Physical characteristics, such as plate condition together with age, are often determinants for complete battery replacement. Failure to hold a charge, as shown by cell voltage and specific gravity readings, is a good indicator for further investigation into the need for replacement. It is a combination of these factors, and not simply the age or capacity alone, that has led to the decision to replace the 2AB battery during the 1994 Unit 2 refueling outage. Neither these factors, nor the age or capacity alone, indicate the need to replace any of the other safety-related batteries at this time.

In support of the decision to not replace any of the other safety-related batteries during 1994 refueling outages, the following information is provided.

CELL VOLTAGE

- 1) March/April voltage trends of these batteries indicate that all of the cells have voltages in the normal range of 2.20 - 2.24 volts (on a float charge). For comparison purposes, thirteen (13) of the 2AB cell voltages were less than (or equal to) 2.20 volts.
- 2) A cursory review of the past ten year's worth of these safety-related battery files reveals few occurrences, if any, involving cell low voltages, electrolyte/specific gravity concerns, and overall less than desirable physical conditions. As a contrast, there were many instances of these same concerns regarding the 2AB battery.
- 3) The files do not indicate that an issue was made regarding the temperatures of the 1AB, 1CD, 1N, 2CD, & 2N battery rooms. The files do show, however, that, upon procurement & installation of the 2AB battery, the manufacture's representative stated that the battery life would be shortened due to the high ambient temperatures in the battery room. While this is a recognized attribute for all of the batteries/rooms, it appeared to be more severe at the time for the 2AB battery room.
- 4) Routine preventive and corrective maintenance is a part of any battery's life. This maintenance should be fairly consistent from one safety-related battery to another, as they are all large, lead-acid stationary batteries. For the most part, this maintenance has been consistent for the majority of the Class 1E batteries. As expected then, these Class 1E batteries are experiencing a normal, predictable decrease in their service life. The 2AB battery, however, has demanded considerable additional maintenance and engineering time in the past couple of years

³ Nine (9) cells had voltages less than 2.20 VDC and four (4) cells had voltages equal to 2.20 VDC.

⁴ The aforementioned study comparing the cost of more frequent battery replacement versus air conditioning the battery rooms supports this statement. The ambient temperatures are generally higher in the AB battery rooms, when compared to the CD and N Train rooms, due to their physical location in the plant and their ventilation systems.

Position Paper on the Replacement of the Safety Related Batteries at the
Donald C. Cook Nuclear Plant

May 10, 1993

Page 3

resolving issues concerning low voltages, specific gravities, etc. As the additional time spent maintaining this battery is significant, it is believed that this is signaling the end of this battery's useful life and that it will most probably not stay within the Tech Spec range for individual cell voltages beyond the upcoming refueling outage.

Lead acid storage batteries are dynamic electrochemical devices. As such, the ability to predict their future performance and/or capacity represents a near formidable task. The decision to not replace any of the other safety-related batteries outside of 2AB during the upcoming refueling outages was arrived at after careful consideration of all the factors involved. The information available simply does not support their replacement at this time. Therefore, it is recommended that these batteries continue to be maintained and tested in accordance with the IEEE standards and the recommendation to replace them come when the maintenance/testing data supports it.

Prepared By/Date: Rj Roman / 05/09/93

Concurrence By/Date: Rj Roman for DR Smith per phone conversation of
050793.

Concurrence Statement:

DR Smith has been the Battery Maintenance Engineer at DCNP for the past several years and is extremely knowledgeable about all battery issues. He stated his concurrence over the phone while reviewing a fax copy of this memo.

c: J.C. Jaffray/J.R. Anderson/R.J. Roman
R.L. Shoberg
J.A. Kobyra
D.R. Smith/J. Murtha - Bridgman
T.A. Kratt - Bridgman
AEPSC/NEEP Safety Related Battery File

(c:\rjr\battery\sefmemo.wp)



ANCHOR INSPECTION DATA SHEET

Equipment No.: 2-BATT-AB

Dwg No.: 12-3289-9

Anchor type: EXPANSION NON-SHELL Dia: 3/8"

Dwg No.: 12-3476-18.

Tightness established by: ☐ "Snug Fit" ☒ Torque

Torque Wrench No.: CPM 481 Cal. Due Date: 26 Oct 93

Tightness verified? ☒ Yes ☐ No T. O. Williams Date: 1-24-93
Construction ARE

Equipment base flexible? ☐ Yes ☒ No T. O. Williams Date: 9-24-93
Construction ARE

PHYSICAL CHARACTERISTICS

[illegible]

Comments: ALL GAPS ARE BETWEEN THE BASE PLATE & THE STRUCTURAL CONCRETE. ALL ANCHORS HAVE FLAT & LOCK WASHERS.

GAPS DID NOT CLOSE DURING TIGHTNESS.

Tightness
 Verified by: Chandrasekhar 9-28-93 / Dims. R. V. Prasad 9-28-93 Date: _____
 Qual./Cert. Inspector _____

Reviewed by: T. Amerson Date: 10-5-93
Construction ARE INDIANA MICHIGAN POWER

INDIANA MICHIGAN POWER
SITE DESIGN CONTROLLED
WORKING COPY

OCT 05 1993


CLERK T. Mansoury.

Page 2 of 3
Revision 3

ANCHOR INSPECTION DATA SHEET

TWO AUX 4 KV AB BATTERY ROOM
Unit # Bldg. Location
12-3476-18 12-3289-9 2-BATT-AB
Installation dwg. / Rev. Equipment No.

Anchorage Arrangement Sketch



Drawn by: Garry Malin Date: 9/24/93
Verified by: ST Cathin Date: 9-28-93
Qual./Cert. Inspector
Reviewed by: T. Omawarn Date: 10-5-93
Construction Anchor Review Engineer

ANCHOR INSPECTION DATA SHEET

Two
Unit #


Aux 609'
Bldg.

AB BATTERY
EQUIPMENT ROOM
Location

12-3227-9
Installation dwg. / Rev.

2-BATT-AB
Equipment No.

Anchorage Arrangement Sketch



Drawn by: Garry Malib

Date: 9/24/93

Verified by: R. W. Nolan
Qual./Cert. Inspector

Date: 9-28-93


Reviewed by: T. O. M. Nolan
Construction Anchor Review Engineer

Date: 10-5-93

ANCHOR INSPECTION DATA SHEET

<u>Two</u>	<u>AUX 609'</u>	<u>AB BATTERY</u>
Unit #	Bldg.	Location
<u>12-3289-9</u>		<u>2-BATT-AB</u>
Installation dwg. / Rev.	Equipment No.	

Anchorage Arrangement Sketch




Drawn by:	<u>Garry Malish</u>	Date:	<u>9/24/93</u>
Verified by:	<u>K. [Signature]</u>	Date:	<u>9-28-93</u>
	Qual./Cert. Inspector		
Reviewed by:	<u>T. G. [Signature]</u>	Date:	<u>10-5-93</u>
	Construction Anchor Review Engineer		

ANCHOR INSPECTION DATA SHEET

Two AUX 609' AB BATTERY
Unit # Bldg. Equipment Room
12-3289-9 2-BATT-AB
Installation dwg. / Rev. Equipment No.

Anchorage Arrangement Sketch



Drawn by: Haring Malich Date: 9/24/93
Verified by: P. Omsworn Date: 9-28-93
Qual./Cert. Inspector
Reviewed by: T. Omsworn Date: 10-5-93
Construction Anchor Review Engineer

ANCHOR INSPECTION DATA SHEET

Equipment No.: 2 - BATT - AB
Embedded Steel Dwg. No.: _____

Dwg No.: 12-3289-7

PHYSICAL CHARACTERISTICS

Weld ID	W1	W2	W3	W4				
Type	1	1	1	1				
Size	3/16"	1/8"	3/16"	1/8"				
Length	6"	6"	6"	6"				
Cracks	Yes (No)	Yes (No)	Yes (No)	Yes (No)	Yes No	Yes No	Yes No	Yes No
Lack of Penetration	Yes (No)	Yes (No)	Yes (No)	Yes (No)	Yes No	Yes No	Yes No	Yes No
Porosity	Yes (No)	Yes (No)	Yes (No)	Yes (No)	Yes No	Yes No	Yes No	Yes No

Weld Type Codes

- 1 = Fillet
- 2 = Plug/Slot
- 3 = Groove



Equipment base flexible: ☐ Yes ☒ No T. Amantary
Construction Area

Date: 9-24-93

Reviewed by: T. Amantary
Construction Anchor Review Engineer

Date: 10-5-93

Verified by: RW Galarr
Qual./Cert. Inspector

Date: 9-28-93

ANCHOR INSPECTION DATA SHEET

Equipment No.: 2-BATT-AB Dwg No.: 12-3289-7
Anchor type: EXPANSION NON-SHELL Dia: 3/8" Dwg No.: 12-3476-18
Tightness established by: ☐ "Snug Fit" ☒ Torque
Torque Wrench No.: CPM 481 Cal. Due Date: 26 OCT 93
Tightness verified? ☒ Yes ☐ No T. Omwulami Date: 9-24-93
Construction ARE
Equipment base flexible? ☐ Yes ☒ No T. Omwulami Date: 9-24-93
Construction ARE

PHYSICAL CHARACTERISTICS

Bolt ID	I	J	K	L	M	N	P	Q	Comments
Gaps	1/4"	3/16"	1/4"	1/8"	1/8"	1/8"	1/16"	OK	GAP IS BETWEEN BASE PLATE & CONCRETE
Anchor length	5 1/2"	5 1/2"	5 1/2"	5 1/2"	5 1/2"	5 1/2"	5 1/2"	5 1/2"	
Protruding length	2 3/8"	1 1/16"	1 13/16"	3"	2 1/4"	2"	2 1/8"	2 1/4"	
Embedment	3 1/8"	3 13/16"	3 1/16"	2 1/2"	3 1/4"	3 1/2"	3 3/8"	3 1/4"	
Bolt grip	1 9/16"	1 1/8"	1 1/4"	1 1/2"	1 1/16"	1 1/16"	1"	1 5/16"	
Concrete condition	OK	OK	OK	OK	OK	OK	OK	OK	
Edge distance	> 12"	> 12"	> 12"	> 12"	> 12"	> 12"	> 12"	> 12"	
Anchor spacing	2'-3 15/16"	2'-3 15/16"	2'-3 5/16"	1'-4"	1'-1"	2'-4 1/2"	2'-4"	2'-4"	
Anchor angularity	OK	OK	OK	OK	OK	OK	OK	OK	
Thread engagement	OK	OK	OK	OK	OK	OK	OK	OK	

Comments: ALL GAPS ARE BETWEEN THE BASE PLATE AND THE STRUCTURAL CONCRETE.
ANCHOR I HAS (5) FLAT & (1) LOCK WASHER.
ANCHOR L HAS (6) FLAT & (1) LOCK WASHER.
ALL OTHERS HAVE (1) FLAT & (1) LOCK WASHER.
GAPS DID NOT CLOSE DURING TIGHTNESS.

Verified by: Tightness 9-28-93 / Dims. 9-28-93
Qual./Cert. Inspector T. Omwulami Date: 9-28-93

Reviewed by: T. Omwulami Date: 10-5-93
Construction ARE

INDIANA MICHIGAN POWER
SITE DESIGN CONSULTING
WORKING COPY

OCT 05 1993

T. Omwulami

ANCHOR INSPECTION DATA SHEET

Equipment No.: 2-BATT-AB Dwg No.: 12-3289-9
Anchor type: EXPANSION NON-SHELL Dia: 3/8" Dwg No.: 12-3476-18
Tightness established by: ☐ "Snug Fit" ☒ Torque
Torque Wrench No.: CPM 481 Cal. Due Date: 26 OCT 93
Tightness verified? ☒ Yes ☐ No T. Omwam Date: 9-24-93
Construction ARE
Equipment base flexible? ☐ Yes ☒ No T. Omwam Date: 9-24-93
Construction ARE

PHYSICAL CHARACTERISTICS

Bolt ID	R	S	T	U	V	W	X	Y	Comments
Gaps	$\frac{3}{16}"$	$\frac{1}{16}"$	OK	$\frac{1}{8}"$	$\frac{1}{16}"$	$\frac{1}{8}"$	$\frac{1}{16}"$	$\frac{1}{16}"$	GAP IS BETWEEN BASE PLATE & CONCRETE
Anchor length	$5\frac{1}{2}"$	$5\frac{1}{2}"$	$5\frac{1}{2}"$	$5\frac{1}{2}"$	$5\frac{1}{2}"$	$5\frac{1}{2}"$	$5\frac{1}{2}"$	$5\frac{1}{2}"$	
Protruding length	$2\frac{7}{16}"$	2"	$2\frac{3}{16}"$	$1\frac{3}{4}"$	$1\frac{3}{4}"$	$2\frac{1}{4}"$	$2\frac{1}{8}"$	$2\frac{1}{4}"$	
Embedment	$3\frac{1}{16}"$	$3\frac{1}{2}"$	$3\frac{5}{16}"$	$3\frac{3}{4}"$	$3\frac{3}{4}"$	$3\frac{1}{4}"$	$3\frac{3}{8}"$	$3\frac{1}{4}"$	
Bolt grip	$1\frac{1}{8}"$	1"	$1\frac{5}{16}"$	$1\frac{1}{16}"$	1"	$1\frac{1}{16}"$	1"	1"	
Concrete condition	OK	OK	OK	OK	OK	OK	OK	OK	
Edge distance	>12"	>12"	>12"	>12"	>12"	>12"	>12"	>12"	
Anchor spacing	1'-2"	2'-3 $\frac{3}{16}"$	2'-2 $\frac{3}{16}"$	1'-1 $\frac{1}{2}"$	1'-1 $\frac{3}{8}"$	1'-1 $\frac{1}{2}"$	1'-1 $\frac{1}{4}"$	1'-1 $\frac{3}{8}"$	
Anchor angularity	5°	OK	OK	OK	OK	OK	OK	OK	
Thread engagement	OK	OK	OK	OK	OK	OK	OK	OK	

Comments: ALL GAPS ARE BETWEEN THE BASE PLATE & THE STRUCTURAL CONCRETE. ANGULARITY FOR ANCHOR R OCCURS ABOVE THE NUT, THE WASHER & NUT ARE FLUSH WITH THE BASE PLATE, ALL ANCHORS HAVE (1) FLAT & (1) LOCK WASHER.

GAPS DID NOT CLOSE DURING TIGHTNESS.

Verified by: T. Omwam / Qual./Cert. Inspector Tightness: 9-28-93 Date: 9-28-93

Reviewed by: T. Omwam Date: 10-5-93
Construction ARE

INDIANA MICHIGAN POWER
SITE DESIGN CONTROLLED
WORKING COPY

OCT 05 1993

T. Omwam

ANCHOR INSPECTION DATA SHEET

Equipment No.: 2-BATT-AB Dwg No.: 12-3289-9
Anchor type: EXPANSION NON-SHELD Dia: 3/8" Dwg No.: 12-3476-18
Tightness established by: ☐ "Snug Fit" ☒ Torque
Torque Wrench No.: CPM 401 Cal. Due Date: 26 OCT 93
Tightness verified? ☒ Yes ☐ No T. O'Malley Date: 9-24-93
Construction ARE
Equipment base flexible? ☐ Yes ☒ No T. O'Malley Date: 9-24-93
Construction ARE

PHYSICAL CHARACTERISTICS

Bolt ID	A1	B1	C1	D1	E1	F1	G1	H1	Comments
Gaps	$\frac{3}{16}"$	$\frac{1}{16}"$	$\frac{1}{8}"$	$\frac{3}{16}"$	$\frac{1}{8}"$	$\frac{1}{8}"$	$\frac{1}{8}"$	$\frac{3}{16}"$	GAP IS BETWEEN BASE PLATE & CONCRETE
Anchor length	$5\frac{1}{2}"$	$5\frac{1}{2}"$	$5\frac{1}{2}"$	$5\frac{1}{2}"$	$5\frac{1}{2}"$	$5\frac{1}{2}"$	$5\frac{1}{2}"$	$5\frac{1}{2}"$	
Protruding length	$2\frac{3}{8}"$	$2\frac{1}{4}"$	$2\frac{1}{16}"$	$2\frac{3}{16}"$	2"	$1\frac{15}{16}"$	$1\frac{13}{16}"$	$2\frac{1}{16}"$	
Embedment	$3\frac{1}{8}"$	$3\frac{1}{4}"$	$3\frac{7}{16}"$	$3\frac{5}{16}"$	$3\frac{1}{2}"$	$3\frac{9}{16}"$	$3\frac{11}{16}"$	$3\frac{7}{16}"$	
Bolt grip	$1\frac{3}{16}"$	$1\frac{1}{16}"$	$1\frac{1}{8}"$	$1\frac{1}{8}"$	$1\frac{11}{16}"$	$1\frac{1}{16}"$	$1\frac{1}{16}"$	$1\frac{1}{16}"$	
Concrete condition	OK	OK	OK	OK	OK	OK	OK	OK	
Edge distance	> 12"	> 12"	> 12"	> 12"	> 12"	> 12"	> 12"	> 12"	
Anchor spacing	$1'-4\frac{3}{4}"$	$1'-4\frac{1}{4}"$	$1'-4\frac{1}{2}"$	$1'-4\frac{1}{2}"$	$1'-4\frac{1}{2}"$	$1'-4\frac{1}{4}"$	$1'-4\frac{1}{2}"$	$1'-4\frac{1}{4}"$	
Anchor angularity	OK	OK	OK	OK	OK	OK	OK	OK	
Thread engagement	OK	OK	OK	OK	OK	OK	OK	OK	

Comments: ALL GAPS ARE BETWEEN THE BASE PLATE & THE STRUCTURAL CONCRETE. ANCHOR E1 HAS (9) FLAT WASHERS. ALL OTHERS HAVE (1) FLAT & (1) LOCK WASHER.

GAPS DID NOT CLOSE DURING TIGHTNESS.

Verified by: Dims 9-28-93 / Tightness Quant Date: 9-28-93
Qual./Cert. Inspector

Reviewed by: T. O'Malley Date: 10-5-93
Construction ARE

INDIANA MICHIGAN POWER
SITE DESIGN CONTROLLED
WORKING COPY

OCT 05 1993

T. O'Malley



Equipment No.: 2-BATT-AB Dwg No.: 12-3289-9
Anchor type: EXPANSION NONSHELL Dia: 3/8" Dwg No.: 12-3476-18
Tightness established by: ☐ "Snug Fit" ☒ Torque
Torque Wrench No.: CPM 481 Cal. Due Date: 26 OCT 93
Tightness verified? ☒ Yes ☐ No T. D. M. Wagon Date: 9-24-93
Construction ARE
Equipment base flexible? ☐ Yes ☒ No T. D. M. Wagon Date: 9-24-93
Construction ARE

$\frac{1}{2}$ " dia.

[illegible]

Comments: ALL GAPS ARE BETWEEN THE BASE PLATE & THE STRUCTURAL CONCRETE. *BOLT U1 BROKE DURING TIGHTNESS VERIFICATION, NO INDEPENDENT MOVEMENT OBSERVED, NUT & STUD TURNED TOGETHER FROM INITIAL TORQUE APPLICATION & BROKE INSTANTLY. U1 WAS REPLACED WITH 1/2" Ø ANCHOR PER CONDITION REPORT 91-1048. ANCHOR U1 & W1 MISSING LOCK WASHER HAS FLAT WASHER. ANCHOR R1 S1 T1 V1 HAVE (1) FLAT & (1) LOCK WASHER. ANCHOR X1 HAS (2) FLAT WASHERS & NO LOCK WASHER. ANCHOR Y1 HAS (1) LOCK WASHER.

Verified by: Tightness Brian P. 9-28-93 Oims Re: 9-28-93 Date: 9-28-93

Verified by: Tightness Brian P. 9-28-93 Oims Restoration 9-28-93 Date: _____
Qual./Cert. Inspector

Reviewed by: T. Ombudsman Date: 10-5-93
Construction ARE

(2) FLAT WASHERS, ANCHOR SI & YI HAS CHIPPED & CRACKED COATINGS, GAPS DID NOT CLOSE DURING TIGHTNESS.

ANCHOR U1 WAS TORQUED TO 150 IN./LB.

ULTRASONIC TEST REPORT

JOB ORDER NO.: N/A

REPORT DATE: 6/24/93

REQUEST NO. N/A

IDENTIFICATION

Unit TWO
Component 2-BATT-AB
Item ANCHORS
Material C/S
Other Sgug

TECHNIQUE

Test Unit/ S/N KB USK-TS CQC-405
Freq./Diameter 5mhz / 2.50
Reference Standard QC-30
Couplant/Batch No. ULTRAGEL #9088

TEST DATA/REMARKS

Anchor Length	Anchor Length	Anchor Length	Anchor Length
A 5 1/2	U 5 1/2	AI 5 1/2"	UI 7"
B	V	BI	VI 5 1/2
C	W	CI	WI
D	X	DI	XI
E	Y	EI	YI
F		FI	
G		GI	
H		HI	
I		II	
J		JI	
K		KI	
L		LI	
M		MI	
N		NI	
O		PI	
Q		QI	
R		RI	
S		SI	
T		TI	

PERFORMED BY: [Signature]

LEVEL: II

DATE: 6-24-93

REVIEWED BY: Stephen R. Vargo

LEVEL: II

DATE: 6/25/93

SAFE SHUTDOWN EQUIPMENT LIST (SSELWP)

FUNCTION: DIESEL GENERATION

Equipment Class: 17 Train: 1

Equipment ID: 1-ONE-150-AB

Drawing Number: 1-12001 1-5151A 1-5151B

System: DIESEL GENERATOR CONTROL AND INSTRUMENTATION

Equip Description: AB EHERG DIESEL GENERATOR

Building: AUXILIARY

Room: AB EHERG DIESEL GENERATOR ROOM

Elevation: 587

Normal state:

Desired state:

Power Required:

Sort: W,R

Notes:

Supporting System Drawing Number:

Required Interconnections and Supporting Components:

ty Related Status: NUCLEAR SR

Min/Opt: MIN

ADDITIONAL INFORMATION

Aling Number:

Power Train: B

Component Served: AB EHERG DIESEL GENERATOR

Manufacturer: GENERAL ELECTRIC CO

Model:

Panel: 1-DGAB 1-DGABX

Elem Drawing: 1-98032 1-98051 1-98052

Wiring Drawing: 1-95301

Power Source: 1-T11A11 1-T11B4 1-TDAB-2

Walkdown: F

Relay Only: Y

Component Type: ENG. GEN 3500KW,4KV
ISO Drawings:


Detailed Location: IN THE CENTER OF THE ROOM



DC Cook Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 1 of 4
ID : 1-OME-150-AB (Rev. 0)	Class : 17. Engine-Generators	
Description : AB EMERG DIESEL GENERATOR		
Building : AUXILIARY	Floor El. : 587.00	Room, Row/Col : AB EDG RM, IN THE CENTER OF THE RM
Manufacturer, Model, Etc. : GENERAL ELECTRIC CO		

SEISMIC CAPACITY VS DEMAND

1.	Elevation where equipment receives seismic input	587.00
2.	Elevation of seismic input below about 40' from grade (grade = 608.00)	Yes
3.	Equipment has fundamental frequency above about 8 Hz (est. frequency = 20.00)	Yes
4.	Capacity based on:	1.00 * Bounding Spectrum
5.	Demand based on:	1.00 * Design Basis Ground Response Spectrum



	File	Record
Capacity	C:\GIP\GIP\spectra.des	Label\Bounding Spectrum
Demand 1	C:\GIP\PROJ0031\spectra.des	BUILDING\Ground\ELEVATION\608\BROADEN\N
Demand 2	C:\GIP\PROJ0031\spectra.des	BUILDING\Ground\ELEVATION\608\BROADEN\N

Does capacity exceed demand?

Yes

CAVEATS - BOUNDING SPECTRUM

EG/BS Caveat 1 - Earthquake Experience Equipment Class.	Yes
EG/BS Caveat 2 - Driver and Driven Component on Rigid Skid.	Yes
EG/BS Caveat 3 - Base Vibration Isolation System Checked.	N/A
EG/BS Caveat 4 - Sufficient Slack and Flexibility of Attached Lines.	Yes
EG/BS Caveat 5 - Adequate Anchorage.	Yes
EG/BS Caveat 6 - Potential Chatter of Essential Relays Evaluated.	N/A
EG/BS Caveat 7- No Other Concerns.	Yes

Is the intent of all the caveats met for Bounding Spectrum?

Yes

DC Cook Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 2 of 4
ID : 1-OME-150-AB (Rev. 0)	Class : 17. Engine-Generators	
Description : AB EMERG DIESEL GENERATOR		
Building : AUXILIARY	Floor El. : 587.00	Room, Row/Col : AB EDG RM, IN THE CENTER OF THE RM
Manufacturer, Model, Etc. : GENERAL ELECTRIC CO		

ANCHORAGE

1. The sizes and locations of anchors have been determined.	Yes
2. Appropriate equipment characteristics have been determined (mass, CG, natural freq., damping, center of rotation).	Yes
3. The type of anchorage is covered by the GIP.	Yes
4. The adequacy of the anchorage installation has been evaluated (weld quality and length, nuts and washers, expansion anchor tightness, etc.)	Yes
5. Factors affecting anchorage capacity or margin of safety have been considered: embedment length, anchor spacing, free-edge distance, concrete strength/condition, and concrete cracking.	Yes
6. For bolted anchorages, any gaps under the base are less than 1/4 .	Yes
7. Factors affecting essential relays have been considered: gaps under the base, capacity reduction for expansion anchors.	N/A
8. The base has adequate stiffness and the effect of prying action on anchors has been considered.	Yes
9. The strength of the equipment base and the load path to the CG is adequate.	Yes
10. The adequacy of embedded steel, grout pads or large concrete pads have been evaluated.	Yes
11. The anchorage capacity exceeds the demand.	Yes

Are anchorage requirements met?

Yes

INTERACTION EFFECTS

1. Soft targets are free from impact by nearby equipment or structures.	Yes
2. If the equipment contains sensitive relays, it is free from all impact by nearby equipment or structures.	N/A
3. Attached lines have adequate flexibility.	Yes
4. Overhead equipment or distribution systems are not likely to collapse.	Yes
5. No other adverse concerns were found.	Yes

Is equipment free of interaction effects?

Yes

IS EQUIPMENT SEISMICALLY ADEQUATE?

Yes

COMMENTS

SRT: George Gary Thomas (S&A) and Tom Huang (AEP) on 10/16/93.

Diesel Generator and driver not on same skid, however large concrete foundations originate from common floor, differential motion not a concern.

DC Cook Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 3 of 4
ID : 1-OME-150-AB (Rev. 0)	Class : 17. Engine-Generators	
Description : AB EMERG DIESEL GENERATOR		
Building : AUXILIARY	Floor El. : 587.00	Room, Row/Col : AB EDG RM, IN THE CENTER OF THE RM
Manufacturer, Model, Etc. : GENERAL ELECTRIC CO		

No iterations. See AEP anchorage data for seismic qualification. Engine anchored by fourteen 2" or larger anchors. Generator anchored by eight 1" anchors. Generator shaft end anchored by four 1.75" anchors. the ANCHOR analysis gives a large safety margin (36) as shown by that done for 2-OME-150-CD.

Concern noted with regard to support of air manifold that supports aftercooler. Aftercooler supported by spring mounted column. This concern was tracked and reconciled with items 1-HE-47-ABS & ABN.

Zap shot Wk. 2, Team 2, Disk 2, Picture 20 & 21.

Evaluated by:

Date:

George D. Dwyer
Ch. Dwyer

11/20/95
11-29-95

Attachment: Pictures

DC Cook Unit 1
SCREENING EVALUATION WORK SHEET (SEWS)

GIP Rev 2, Corrected, 2/14/92
Status: Yes
Sheet 4 of 4

ID : 1-OME-150-AB (Rev. 0)

Class : 17. Engine-Generators

Description : AB EMERG DIESEL GENERATOR


Building : AUXILIARY

Floor El. : 587.00


Room, Row/Col : AB EDG RM, IN
THE CENTER OF THE RM

Manufacturer, Model, Etc. : GENERAL ELECTRIC CO


PICTURES




AB Emerg Diesel Generator 1-AB-150-AB



AB Emerg Diesel Generator, 1-OME-150-AB



AB Emerg. Diesel Generator 1-OME-150-AB




AB Emerg. Diesel Generator, 1-OME-150-AB

ANCHOR INSPECTION DATA SHEET

ONE Unit # AUX Bldg. WEST END OF DIESEL ENGINE. GENERATOR ROOM Location
12-3468-13 Installation dwg. / Rev. 1-OME-150-AB Equipment No.

Anchorage Arrangement Sketch



Drawn by: Jack Bragg Date: 9-24-93
Verified by: Denny Morris Date: 9-24-93
Reviewed by: T. Omsworn Date: 9-24-93
Construction Anchor Review Engineer

Anchorage Arrangement Sketch



Page 1 of 3
Revision .3

Equipment No.: 1-OME-150-ARB Dwg No.: 12-3468-13
Anchor type: STUD ANCHOR TYPE 12 Dia: 1" DIA Dwg No.: 12-3073A-1
Tightness established by: ☐ "Snug Fit" ☐ Torque
Torque Wrench No.: NA Cal. Due Date: NA
Tightness verified? ☐ Yes ☒ No S. Thawman Date: 9-24-93
Construction ARE
Equipment base flexible? ☐ Yes ☒ No S. Thawman Date: 9-24-93
Construction ARE

Bolt ID	A	B	C	D	E	F	G	H	Comments
Gaps	"INACCESSIBLE NUT"				RECESSED		INCSORE.	"	
Anchor length	5'-6"	5'-6"	5'-6"	5'-6"	5'-6"	5'-6"	5'-6"	5'-6"	
Protruding length	3 1/2"	3 1/2"	3 1/2"	3 3/4"	3 1/2"	3 1/2"	3 3/8"	3 3/8"	
Embedment	5'-2 1/2"	5'-2 1/2"	5'-2 1/2"	5'-2 1/4"	5'-2 1/2"	5'-2 1/2"	5'-2 5/8"	5'-2 5/8"	
Bolt grip	"INACCESSIBLE"								
Concrete condition	OK	OK	OK	OK	OK	CRACK IN GROUT	CRACK IN GROUT	CRACK IN GROUT	
Edge distance	9 7/8"	4"	9 3/4"	4 1/8"	3 1/2"	9 5/16"	3"	9"	
Anchor spacing	5 3/4"	5 3/4"	5 3/4"	5 3/4"	5 3/4"	5 3/4"	5 7/8"	5 7/8"	
Anchor angularity	0°	0°	0°	0°	0°	0°	0°	0°	
Thread engagement	RECESSED 1/4"	RECESSED 1/4"	RECESSED 1/4"	RECESSED 1/4"	RECESSED 1/4"	RECESSED 3/16"	RECESSED 1/2"	RECESSED 1/2"	

Comments: _____

Verified by: Jerry Morris Date: 9-24-93
Qual. Cert. Inspector

Reviewed by: T. Gmbaron Date: 9-27-93
Construction ARE INDIANA MICHIGAN POWER
SITE DESIGN CENTER

INDIANA MICHIGAN POWER
SITE DESIGN CONTROLLED
WORKING COPY

SEP 27 1993

CLERK T. Omandayan

Page 2 of 3
Revision 3

ULTRASONIC TEST REPORT

JOB ORDER NO.: NA REPORT DATE: 1/18/93 REQUEST NO. NA

IDENTIFICATION

Unit ONE
Component 1-OME-150-AB
Item ANCHORS
Material C.S.
Other SPALL PROGRAM

TECHNIQUE

Test Unit/ S/N KB USK 7/CQC-405
Freq./Diameter 5MHz/.250
Reference Standard QC-32491-573
Couplant/Batch No. ULTRAGEL TO 9088

TEST DATA/REMARKS

<u>ANCHOR</u>	<u>LENGTH</u>	<u>IR THICKNESS</u>
A	*	2.375
B	*	
C	*	
D	*	
E	4.5"	
F	4.5"	
G	4.5"	
H	4.5"	
I	*	
J	*	
K	NOT OBTAINABLE **	
L	NOT OBTAINABLE **	

*NOTE: A BACK REFLECTION INDICATING ANCHOR LENGTH WAS NOT OBTAINED DURING THIS EXAM. THIS WOULD BE INDICATIVE OF A J-BOLT TYPE ANCHOR.

**NOTE: NOT OBTAINABLE DUE TO THE ANCHOR/NOT THREAD ENGAGEMENT.

PERFORMED BY: Stephen R. Kyo LEVEL: II DATE: 1/18/93
REVIEWED BY: W. Woodard LEVEL: II DATE: 1/18/93

Equip Id: 2-OME-150-CD Train: 2 Equip Class: 17

Drawing No.: 2-12002, 2-5151C, 2-5151D

Option: DIESEL GENERATION

System: DIESEL GENERATION, CONTROL & INSTRUMENTATION

Equip Desc: CD EMERGENCY DIESEL GENERATOR

Building: AUXILIARY Room: CD EMERGENCY DIESEL GENERATOR ROOM

Elev: 587 Sort: S,R Notes:

Normal State: Desired State: Power Req'd:

Support System Drawing: 2-98033, 2-98051, 2-98052, 2-12002

Req'd Support Comp:

Safety Related Status: NUCLEAR SR Min/Opt: MIN

Alias No: Power Train: A

Comp Served: CD EMERGENCY DIESEL GENERATOR

MFR: GENERAL ELECTRIC CO.

Model:

Part: 2-SA, 2-DGCD 2-DGCDX

Elem. Drawing: 2-98033, 2-98051, 2-98052

Wiring Drawing: 2-95302

Power Source: 2-T21C3, 2-T21D8, 2-TDCD-2

Walkdown: F Relay Eval: Y

Comp Type: ENG. GEN-3500KW, 4KV


Iso Drawing:

Location: IN THE CENTER OF THE ROOM, 10 FEET NORTH OF THE MAIN
ENTRANCE DOOR

D.C. COOK Unit 2 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 1 of 14
ID : 2-OME-150-CD (Rev. 0)		Class : 17. Engine-Generators
Description : CD EMERGENCY DIESEL GENERATOR		
Building : AUXILIARY	Floor El. : 587.00	Room, Row/Col : CD EMER DSL GEN RM - IN THE CENTER OF THE ROOM, 10 FEET NORTH OF THE MAIN ENTRANCE DOOR
Manufacturer, Model, Etc. :		

SEISMIC CAPACITY VS DEMAND

1.	Elevation where equipment receives seismic input	587.00
2.	Elevation of seismic input below about 40' from grade (grade = 608.00)	Yes
3.	Equipment has fundamental frequency above about 8 Hz (est. frequency =)	SRT
4.	Capacity based on:	1.00 * Bounding Spectrum
5.	Demand based on:	1.00 * Design Basis Ground Response Spectrum



	File	Record
Capacity	C:\GIP\GIP\spectra.des	Label\Bounding Spectrum
Demand 1	C:\GIP\PROJ0034\spectra.des	BUILDING\Ground\ELEVATION\608\BROADEN\N
Demand 2	C:\GIP\PROJ0034\spectra.des	BUILDING\Ground\ELEVATION\608\BROADEN\N

Does capacity exceed demand?

Yes

1. The first part of the document is a list of names and addresses of the members of the committee. The names are listed in alphabetical order, and the addresses are given in full. The list is as follows:

2. The second part of the document is a list of the names and addresses of the members of the committee who have been elected to the office of the Secretary. The names are listed in alphabetical order, and the addresses are given in full. The list is as follows:

3. The third part of the document is a list of the names and addresses of the members of the committee who have been elected to the office of the Treasurer. The names are listed in alphabetical order, and the addresses are given in full. The list is as follows:

4. The fourth part of the document is a list of the names and addresses of the members of the committee who have been elected to the office of the Chairman. The names are listed in alphabetical order, and the addresses are given in full. The list is as follows:

5. The fifth part of the document is a list of the names and addresses of the members of the committee who have been elected to the office of the Vice-Chairman. The names are listed in alphabetical order, and the addresses are given in full. The list is as follows:

D.C. COOK Unit 2 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 2 of 14
ID : 2-OME-150-CD (Rev. 0)	Class : 17. Engine-Generators	
Description : CD EMERGENCY DIESEL GENERATOR		
Building : AUXILIARY	Floor El. : 587.00	Room, Row/Col : CD EMER DSL GEN RM - IN THE CENTER OF THE ROOM, 10 FEET NORTH OF THE MAIN ENTRANCE DOOR
Manufacturer, Model, Etc. :		

CAVEATS - BOUNDING SPECTRUM

EG/BS Caveat 1 - Earthquake Experience Equipment Class.	Yes
EG/BS Caveat 2 - Driver and Driven Component on Rigid Skid.	Yes
EG/BS Caveat 3 - Base Vibration Isolation System Checked.	N/A
EG/BS Caveat 4 - Sufficient Slack and Flexibility of Attached Lines.	Yes
EG/BS Caveat 5 - Adequate Anchorage.	Yes
EG/BS Caveat 6 - Potential Chatter of Essential Relays Evaluated.	N/A
EG/BS Caveat 7 - No Other Concerns.	Yes

Is the intent of all the caveats met for Bounding Spectrum?

Yes

ANCHORAGE

1. The sizes and locations of anchors have been determined.	Yes
2. Appropriate equipment characteristics have been determined (mass, CG, natural freq., damping, center of rotation).	Yes
3. The type of anchorage is covered by the GIP.	Yes
4. The adequacy of the anchorage installation has been evaluated (weld quality and length, nuts and washers, expansion anchor tightness, etc.)	Yes
5. Factors affecting anchorage capacity or margin of safety have been considered: embedment length, anchor spacing, free-edge distance, concrete strength/condition, and concrete cracking.	Yes
6. For bolted anchorages, any gaps under the base are less than 1/4 .	Yes
7. Factors affecting essential relays have been considered: gaps under the base, capacity reduction for expansion anchors.	N/A
8. The base has adequate stiffness and the effect of prying action on anchors has been considered.	Yes
9. The strength of the equipment base and the load path to the CG is adequate.	Yes
10. The adequacy of embedded steel, grout pads or large concrete pads have been evaluated.	Yes
11. The anchorage capacity exceeds the demand.	Yes

Are anchorage requirements met?

Yes

INTERACTION EFFECTS

1. Soft targets are free from impact by nearby equipment or structures.	Yes
2. If the equipment contains sensitive relays, it is free from all impact by nearby equipment or structures.	N/A
3. Attached lines have adequate flexibility.	Yes
4. Overhead equipment or distribution systems are not likely to collapse.	Yes
5. No other adverse concerns were found.	Yes

Is equipment free of interaction effects?

Yes

D.C. COOK Unit 2 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 3 of 14
ID : 2-OME-150-CD (Rev. 0)	Class : 17. Engine-Generators	
Description : CD EMERGENCY DIESEL GENERATOR		
Building : AUXILIARY	Floor El. : 587.00	Room, Row/Col : CD EMER DSL GEN RM - IN THE CENTER OF THE ROOM, 10 FEET NORTH OF THE MAIN ENTRANCE DOOR
Manufacturer, Model, Etc. :		

IS EQUIPMENT SEISMICALLY ADEQUATE?

Yes

COMMENTS

SRTs are TR Satyan-Sharma, W. Djordjevic, J. Nieto, and R. Steele. -, 10/5/93

- REF: 1. Anchorage Inspection Data Sheet, Anchorage Arrangement Sketches of generator anchorage, 9/8/93.
 2. Report on Seismic Analysis of Equipment Supplied by Worthington Compressors Inc. for the D. C. Cook Nuclear Plant, Report EG-37017, 9/20/74 - Engine on Foundation calculation.
 3..Dwgs 12-3241-12, 12-3468-13.
 4. Anchor Bolt Schedule, Dwg 12-3073A-3.
 5. General Arrangement Dwg W501812AT.

Anchorage:

See Reference # 2 for seismic qualification of Engine. Engine is anchored by 14 - 2" anchors.

Generator anchored by 8-1" CIP anchors. An edge distance reduction factor is taken for the 4 inside anchors (they are located approx. 3.7" from the pit's edge). Generator shaft end anchored by 4-1.75" CIP anchors (modeled as 1.375" anchors ANCHOR because this is the largest size anchor covered in the GIP). See ANCHOR analysis.

Photo: DG21-34&35, 36 and 37 (-34 of bolt, -35 from SW corner, -36 from NW corner, and -37 from NE corner).

Evaluated by:

Date:

W. Djordjevic
R/Satyan/Sharma

9/9/95
8/21/95

Attachment: Pictures

Attachment: ANCHOR Report

D.C. COOK Unit 2
SCREENING EVALUATION WORK SHEET (SEWS)

GIP Rev 2, Corrected, 2/14/92
Status: Yes
Sheet 4 of 14

ID : 2-OME-150-CD (Rev. 0)

Class : 17. Engine-Generators

Description : CD EMERGENCY DIESEL GENERATOR

Building : AUXILIARY

Floor El. : 587.00

Room, Row/Col : CD EMER DSL
GEN RM - IN THE CENTER OF
THE ROOM, 10 FEET NORTH OF
THE MAIN ENTRANCE DOOR

Manufacturer, Model, Etc. :

PICTURES




Figure 2: 2-OME-150-CD (Photo DG21.35)




Figure 3: 2-OME-150-CD (Photo DG21.36)




Figure 4: 2-OME-150-CD (Photo DG21.37)




Figure1: 2-OME-150-CD (Photo DG21.34)

D.C. COOK Unit 2 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 5 of 14
ID : 2-OME-150-CD (Rev. 0)		Class : 17. Engine-Generators
Description : CD EMERGENCY DIESEL GENERATOR		
Building : AUXILIARY	Floor El. : 587.00	Room, Row/Col : CD EMER DSL GEN RM - IN THE CENTER OF THE ROOM, 10 FEET NORTH OF THE MAIN ENTRANCE DOOR
Manufacturer, Model, Etc. :		

ANCHOR Report

Earthquake :

Response Spectrum : SSE

Frequency : GIP - Rigid

Percent Damping : GIP - 5.00

Spectral Values :

Direction.	Acceleration (g's)
North - South	0.38
East - West	0.38
Vertical	0.25

Angle (N-S Direction makes with the X Axis) : 0.00

Combination Criteria : SRSS

Weights :

Number of Weights : 1

No	Weight	X	Y	Z
1	10000.00	50.500	85.400	51.250

Forces :

Number of External Forces : 0

Moments :

Number of External Moments : 0

Allowables :

Anchor :

Number of Anchor types : 2

						Tension	Shear	
--	--	--	--	--	--	---------	-------	--

D.C. COOK Unit 2 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 6 of 14
ID : 2-OME-150-CD (Rev. 0)	Class : 17. Engine-Generators	
Description : CD EMERGENCY DIESEL GENERATOR		
Building : AUXILIARY	Floor El. : 587.00	Room, Row/Col : CD EMER DSL GEN RM - IN THE CENTER OF THE ROOM, 10 FEET NORTH OF THE MAIN ENTRANCE DOOR
Manufacturer, Model, Etc. :		

No.	Dia	Manufact	Product	Ultimate Tension	Ultimate Shear	Inter Coeff	Inter Coeff	Saf Fact
1	1	Other	Cast In Place (A- 307)	26690.00	13350.00	1.00	0.30	1.00
2	1-3/8	Other	Cast In Place (A- 307)	50400.00	25250.00	1.00	0.30	1.00

Concrete :

Ultimate Stress : 3500.00 psi.

Reduction Factor : 0.85

Weld :

Allowable Stress : 30600 psi.

Surfaces :

Number of Surfaces : 2

Surface Orientation

	Direction	Direction	Direction
	Comp	Comp	Comp
No	Nx	Ny	Nz
1	0.000	0.000	1.000
2	0.000	0.000	1.000

Anchor Pattern for Surface # 1


D.C. COOK Unit 2 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 7 of 14
ID : 2-OME-150-CD (Rev. 0)	Class : 17. Engine-Generators	
Description : CD EMERGENCY DIESEL GENERATOR		
Building : AUXILIARY	Floor El. : 587.00	Room, Row/Col : CD EMER DSL GEN RM - IN THE CENTER OF THE ROOM, 10 FEET NORTH OF THE MAIN ENTRANCE DOOR
Manufacturer, Model, Etc. :		

Y
Z-X



Anchor Pattern for Surface # 2

Y
Z-X



Legend for Anchor Patterns

**D.C. COOK Unit 2
SCREENING EVALUATION WORK SHEET (SEWS)**

GIP Rev 2, Corrected, 2/14/92
Status: Yes
Sheet 8 of 14

ID : 2-OME-150-CD (Rev. 0)

Class : 17. Engine-Generators

Description : CD EMERGENCY DIESEL GENERATOR

Building : AUXILIARY

Floor El. : 587.00

Room, Row/Col : CD EMER DSL
GEN RM - IN THE CENTER OF
THE ROOM, 10 FEET NORTH OF
THE MAIN ENTRANCE DOOR

Manufacturer, Model, Etc. :

Anchor Bolts :



Concrete Lines :



Concrete Points :



Weld Lines :



Geometry :

Anchor :

Number of Anchors : 12

	Anch	X	Y	Z	Surf
No.	Id	Coord	Coord	Coord	Id
1	1	98.700	76.750	0.000	1
2	1	93.200	76.750	0.000	1
3	1	93.200	129.250	0.000	1
4	1	98.700	129.250	0.000	1
5	1	2.300	129.250	0.000	1
6	1	8.060	129.250	0.000	1
7	1	8.060	76.750	0.000	1
8	1	2.300	76.750	0.000	1
9	2	30.750	10.000	8.500	2
10	2	30.750	22.000	8.500	2
11	2	70.250	10.000	8.500	2
12	2	70.250	22.000	8.500	2

Concrete Lines :

of elements per line : 5

Number of Concrete Lines : 4

	Start	Start	Start	End	End	End	Sf	Line
No	X-Coord	Y-Coord	Z-Coord	X-Coord	Y-Coord	Z-Coord	Id	Width
1	5.000	39.360	0.000	5.000	131.360	0.000	1	10.000
2	96.000	39.360	0.000	96.000	131.360	0.000	1	10.000
3	35.500	0.000	8.500	35.500	32.000	8.500	2	30.000

D.C. COOK Unit 2 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 9 of 14
ID : 2-OME-150-CD (Rev. 0)	Class : 17. Engine-Generators	
Description : CD EMERGENCY DIESEL GENERATOR		
Building : AUXILIARY	Floor El. : 587.00	Room, Row/Col : CD EMER DSL GEN RM - IN THE CENTER OF THE ROOM, 10 FEET NORTH OF THE MAIN ENTRANCE DOOR
Manufacturer, Model, Etc. :		

4	65.500	0.000	8.500	65.500	32.000	8.500	2	30.000
---	--------	-------	-------	--------	--------	-------	---	--------

Concrete Points :

Number of Concrete Points : 0

Weld Lines :

of elements per line : 5

Number of Weld Lines : 0

Determination of Reduction Factors :

Reduction Factor Input for Anchor # 1

Adequately Installed : Yes

Embedment Length : (61.38 in. Min Req'd. to achieve full capacity) :=10.00 in.

Gap at Threaded Anchor : 0.00 in.

Edge Distance - Edge 1 : 8.75 in.

Crack Size : 0.000 in.

Essential Relays in Cabinet : No

Adequate Equipment Base Strength and Structural Load Path : Yes

Embedment Steel and Pads Adequately Installed : Yes

Reduction Factor Input for Anchor # 2

Adequately Installed : Yes

Embedment Length : (61.38 in. Min Req'd. to achieve full capacity) :=10.00 in.

Gap at Threaded Anchor : 0.00 in.

Edge Distance - Edge 1 : 3.70 in.

Crack Size : 0.000 in.

Essential Relays in Cabinet : No

Adequate Equipment Base Strength and Structural Load Path : Yes

Embedment Steel and Pads Adequately Installed : Yes

Reduction Factor Input for Anchor # 3

Adequately Installed : Yes

Embedment Length : (61.38 in. Min Req'd. to achieve full capacity) :=10.00 in.

Gap at Threaded Anchor : 0.00 in.

Edge Distance - Edge 1 : 3.70 in.

Crack Size : 0.000 in.

Essential Relays in Cabinet : No

D.C. COOK Unit 2 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 10 of 14
ID : 2-OME-150-CD (Rev. 0)		Class : 17. Engine-Generators
Description : CD EMERGENCY DIESEL GENERATOR		
Building : AUXILIARY	Floor El. : 587.00	Room, Row/Col : CD EMER DSL GEN RM - IN THE CENTER OF THE ROOM, 10 FEET NORTH OF THE MAIN ENTRANCE DOOR
Manufacturer, Model, Etc. :		

Adequate Equipment Base Strength and Structural Load Path : Yes
Embedment Steel and Pads Adequately Installed : Yes

Reduction Factor Input for Anchor # 4

Adequately Installed : Yes
Embedment Length : (61.38 in. Min Req'd. to achieve full capacity) :=10.00 in.
Gap at Threaded Anchor : 0.00 in.
Edge Distance - Edge 1 : 8.75 in.
Crack Size : 0.000 in.
Essential Relays in Cabinet : No
Adequate Equipment Base Strength and Structural Load Path : Yes
Embedment Steel and Pads Adequately Installed : Yes

Reduction Factor Input for Anchor # 5

Adequately Installed : Yes
Embedment Length : (61.38 in. Min Req'd. to achieve full capacity) :=10.00 in.
Gap at Threaded Anchor : 0.00 in.
Edge Distance - Edge 1 : 8.75 in.
Crack Size : 0.000 in.
Essential Relays in Cabinet : No
Adequate Equipment Base Strength and Structural Load Path : Yes
Embedment Steel and Pads Adequately Installed : Yes

Reduction Factor Input for Anchor # 6

Adequately Installed : Yes
Embedment Length : (61.38 in. Min Req'd. to achieve full capacity) :=10.00 in.
Gap at Threaded Anchor : 0.00 in.
Edge Distance - Edge 1 : 3.70 in.
Crack Size : 0.000 in.
Essential Relays in Cabinet : No
Adequate Equipment Base Strength and Structural Load Path : Yes
Embedment Steel and Pads Adequately Installed : Yes

Reduction Factor Input for Anchor # 7

Adequately Installed : Yes
Embedment Length : (61.38 in. Min Req'd. to achieve full capacity) :=10.00 in.
Gap at Threaded Anchor : 0.00 in.
Edge Distance - Edge 1 : 3.70 in.
Crack Size : 0.000 in.
Essential Relays in Cabinet : No
Adequate Equipment Base Strength and Structural Load Path : Yes



D.C. COOK Unit 2 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 11 of 14
ID : 2-OME-150-CD (Rev. 0)	Class : 17. Engine-Generators	
Description : CD EMERGENCY DIESEL GENERATOR		
Building : AUXILIARY	Floor El. : 587.00	Room, Row/Col : CD EMER DSL GEN RM - IN THE CENTER OF THE ROOM, 10 FEET NORTH OF THE MAIN ENTRANCE DOOR
Manufacturer, Model, Etc. :		

Embedment Steel and Pads Adequately Installed : Yes

Reduction Factor Input for Anchor # 8

Adequately Installed : Yes

Embedment Length : (61.38 in. Min Req'd. to achieve full capacity) :=10.00 in.

Gap at Threaded Anchor : 0.00 in.

Edge Distance - Edge 1 : 8.75 in.

Crack Size : 0.000 in.

Essential Relays in Cabinet : No

Adequate Equipment Base Strength and Structural Load Path : Yes

Embedment Steel and Pads Adequately Installed : Yes

Reduction Factor Input for Anchor # 9

Adequately Installed : Yes

Embedment Length : (54.50 in. Min Req'd. to achieve full capacity) :=13.75 in.

Gap at Threaded Anchor : 0.00 in.

Edge Distance - Edge 1 : 8.75 in.

Crack Size : 0.000 in.

Essential Relays in Cabinet : No

Adequate Equipment Base Strength and Structural Load Path : Yes

Embedment Steel and Pads Adequately Installed : Yes

Reduction Factor Input for Anchor # 10

Adequately Installed : Yes

Embedment Length : (54.50 in. Min Req'd. to achieve full capacity) :=13.75 in.

Gap at Threaded Anchor : 0.00 in.

Edge Distance - Edge 1 : 8.75 in.

Crack Size : 0.000 in.

Essential Relays in Cabinet : No

Adequate Equipment Base Strength and Structural Load Path : Yes

Embedment Steel and Pads Adequately Installed : Yes

Reduction Factor Input for Anchor # 11

Adequately Installed : Yes

Embedment Length : (54.50 in. Min Req'd. to achieve full capacity) :=13.75 in.

Gap at Threaded Anchor : 0.00 in.

Edge Distance - Edge 1 : 8.75 in.

Crack Size : 0.000 in.

Essential Relays in Cabinet : No

Adequate Equipment Base Strength and Structural Load Path : Yes

Embedment Steel and Pads Adequately Installed : Yes

D.C. COOK Unit 2 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 12 of 14
ID : 2-OME-150-CD (Rev. 0)	Class : 17. Engine-Generators	
Description : CD EMERGENCY DIESEL GENERATOR		
Building : AUXILIARY	Floor El. : 587.00	Room, Row/Col : CD EMER DSL GEN RM - IN THE CENTER OF THE ROOM, 10 FEET NORTH OF THE MAIN ENTRANCE DOOR
Manufacturer, Model, Etc. :		

Reduction Factor Input for Anchor # 12

Adequately Installed : Yes

Embedment Length : (54.50 in. Min Req'd. to achieve full capacity) :=13.75 in.

Gap at Threaded Anchor : 0.00 in.

Edge Distance - Edge 1 : 8.75 in.

Crack Size : 0.000 in.

Essential Relays in Cabinet : No

Adequate Equipment Base Strength and Structural Load Path : Yes

Embedment Steel and Pads Adequately Installed : Yes

Reduction Factors Data Current : Yes

No	Anc Id	Pall/ Vall	Pallr/ Vallr	RT	RN	RL	RG	RS	RE	RF	RC	RR	RP	RB	RM
1	1	20671.79	N/A	1.00	1.00	1.00	1.00	0.77	1.00	1.00	1.00	1.00	1.00	1.00	1.00
		13350.00	N/A	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
2	1	0.00	N/A	1.00	1.00	1.00	1.00	0.77	*	1.00	1.00	1.00	1.00	1.00	1.00
		0.00	N/A	1.00	1.00	1.00	1.00	1.00	*	1.00	1.00	1.00	1.00	1.00	1.00
3	1	0.00	N/A	1.00	1.00	1.00	1.00	0.77	*	1.00	1.00	1.00	1.00	1.00	1.00
		0.00	N/A	1.00	1.00	1.00	1.00	1.00	*	1.00	1.00	1.00	1.00	1.00	1.00
4	1	20671.79	N/A	1.00	1.00	1.00	1.00	0.77	1.00	1.00	1.00	1.00	1.00	1.00	1.00
		13350.00	N/A	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
5	1	20907.90	N/A	1.00	1.00	1.00	1.00	0.78	1.00	1.00	1.00	1.00	1.00	1.00	1.00
		13350.00	N/A	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
6	1	0.00	N/A	1.00	1.00	1.00	1.00	0.78	*	1.00	1.00	1.00	1.00	1.00	1.00
		0.00	N/A	1.00	1.00	1.00	1.00	1.00	*	1.00	1.00	1.00	1.00	1.00	1.00
7	1	0.00	N/A	1.00	1.00	1.00	1.00	0.78	*	1.00	1.00	1.00	1.00	1.00	1.00
		0.00	N/A	1.00	1.00	1.00	1.00	1.00	*	1.00	1.00	1.00	1.00	1.00	1.00
8	1	20907.90	N/A	1.00	1.00	1.00	1.00	0.78	1.00	1.00	1.00	1.00	1.00	1.00	1.00
		13350.00	N/A	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
9	2	39829.26	N/A	1.00	1.00	1.00	1.00	0.88	0.90	1.00	1.00	1.00	1.00	1.00	1.00
		13395.02	N/A	1.00	1.00	1.00	1.00	1.00	0.53	1.00	1.00	1.00	1.00	1.00	1.00
10	2	39829.26	N/A	1.00	1.00	1.00	1.00	0.88	0.90	1.00	1.00	1.00	1.00	1.00	1.00
		13395.02	N/A	1.00	1.00	1.00	1.00	1.00	0.53	1.00	1.00	1.00	1.00	1.00	1.00
11	2	39829.26	N/A	1.00	1.00	1.00	1.00	0.88	0.90	1.00	1.00	1.00	1.00	1.00	1.00
		13395.02	N/A	1.00	1.00	1.00	1.00	1.00	0.53	1.00	1.00	1.00	1.00	1.00	1.00
12	2	39829.26	N/A	1.00	1.00	1.00	1.00	0.88	0.90	1.00	1.00	1.00	1.00	1.00	1.00
		13395.02	N/A	1.00	1.00	1.00	1.00	1.00	0.53	1.00	1.00	1.00	1.00	1.00	1.00

Legend :

N/A	= Not Applicable
Pall	= Allowable Pull without Reduced Inspection
Vall	= Allowable Shear without Reduced Inspection
Pallr	= Allowable Pull with Reduced Inspection

**D.C. COOK Unit 2
SCREENING EVALUATION WORK SHEET (SEWS)**

GIP Rev 2, Corrected, 2/14/92
Status: Yes
Sheet 13 of 14

ID : 2-OME-150-CD (Rev. 0)

Class : 17. Engine-Generators

Description : CD EMERGENCY DIESEL GENERATOR

Building : AUXILIARY

Floor El. : 587.00

Room, Row/Col : CD EMER DSL
GEN RM - IN THE CENTER OF
THE ROOM, 10 FEET NORTH OF
THE MAIN ENTRANCE DOOR

Manufacturer, Model, Etc. :

Vallr	= Allowable Shear with Reduced Inspection
*	= Outlier
X	= Reduction Factor Not Used
RT	= Reduction Factor for Type of Anchorage
RN	= Reduction Factor for Installation Adequacy
RL	= Reduction Factor for Embedment
RG	= Reduction Factor for Gap at Anchors
RS	= Reduction Factor for Spacing
RE	= Reduction Factor for Edge Distance
RF	= Reduction Factor for Concrete Strength
RC	= Reduction Factor for Concrete Cracks
RR	= Reduction Factor for Essential Relays
RP	= Reduction Factor for Base Stiffness and Prying Action
RB	= Reduction Factor for Base Strength and Load Path
RM	= Reduction Factor for Embed. Steel and Pads

Analysis Results :

Analysis Performed : Yes

Type of Analysis : Regular

No	Spectral Accelerations (G's)			Safety Factor
	N-S	E-W	Vertical	
1	0.375	0.150	0.100	49.387
2	-0.375	-0.150	-0.100	66.437
3	-0.375	0.150	0.100	49.196
4	0.375	-0.150	-0.100	66.700
5	0.375	-0.150	0.100	36.848
6	-0.375	0.150	-0.100	79.872
7	0.375	0.150	-0.100	80.174
8	-0.375	-0.150	0.100	36.703
9	0.150	0.375	0.100	84.089
10	-0.150	-0.375	-0.100	84.919
11	0.150	-0.375	0.100	41.166
12	-0.150	0.375	-0.100	124.223
13	-0.150	0.375	0.100	84.082
14	0.150	-0.375	-0.100	85.254
15	0.150	0.375	-0.100	124.223
16	-0.150	-0.375	0.100	41.142
17	0.150	0.150	0.250	57.447



D.C. COOK Unit 2 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 14 of 14
ID : 2-OME-150-CD (Rev. 0)	Class : 17. Engine-Generators	
Description : CD EMERGENCY DIESEL GENERATOR		
Building : AUXILIARY	Floor El. : 587.00	Room, Row/Col : CD EMER DSL GEN RM - IN THE CENTER OF THE ROOM, 10 FEET NORTH OF THE MAIN ENTRANCE DOOR
Manufacturer, Model, Etc. :		

18	-0.150	-0.150	-0.250	2091.746
19	0.150	0.150	-0.250	735.385
20	-0.150	-0.150	0.250	37.892
21	-0.150	0.150	0.250	57.220
22	0.150	-0.150	-0.250	2091.804
23	0.150	-0.150	0.250	38.041
24	-0.150	0.150	-0.250	735.242

Minimum Safety Factor : 36.703

The Anchorage Capacity is 36.703 times greater than the Demand

REPORT ON SEISMIC ANALYSIS
OF EQUIPMENT SUPPLIED BY
WORTHINGTON COMPRESSORS INC.
FOR
THE D. C. COOK NUCLEAR PLANT

OF

AMERICAN ELECTRIC POWER
SERVICE CORPORATION

REPORT EG-37017, Edition C
September 20, 1974

CALCU.

SUBJECT ENGINE ON FOUNDATION

GROUP C-1

TYPE _____ DRG. No. _____

Sheet 0 of 17 Sheets

CAL BY RLB


CK BY MJP

Date 4/2/74

Page	Comment No.	DESCRIPTION
1	(1 A.1 &	Engine Specifications
2	1A.2)	Foundation Bolt Specifications
4		Engine Flange Specifications
5		Foundation Bolts - Tension - Rocking, Operating, Tightening, Seismic, Stresses & F.S.
9		Foundation Bolts - Bending
14	1A.3	Foundation Bolts - Shear & Combined Stresses & F.S.
15	1A.4	Flange - Bending - Rocking, Torque, Stress & F. S.
17		Conclusions

WORTHINGTON CORPORATION

CALCU.

SUBJECT ENGINE ON FOUNDATIONGROUP C-1TYPE _____ DRG. No. W-501812AMSheet 1 of 17 Shts.CAL. BY RLB APP. _____Date 3/5/74

ENGINE:

a) $Wt = 161,650^{**}$ (PER WORTH. SK-4799A)

b) C.G. - AS SHOWN (PER WORTH. DATA)

c) OVERALL DIM. - AS SHOWN

d) HORSEPOWER = 4900 (PER SPECS.)

e) R.P.M. = 514 (PER WORTH SK-4799A)

f) FOUNDATION BOLT STRESS AREA = $\frac{\pi D^2}{4} = \frac{\pi (1.815)^2}{4} = 2.587 \text{ in}^2/\text{bolt}$
 (AS PER SKETCH)

WORTHINGTON CORPORATION


SUBJECT ENGINE ON FOUNDATION

TYPE _____

DRG. No. Y-500009HWCAL. BY RAB

APP. _____

CALCU.

GROUP CE-1Sheet 2 of 17 Shts.Date 3/5/74

FOUNDATION BOLTS (14) AS PER WORTH. #500009HW8

$$L_1 = 8.41 \text{ IN.}$$

$$D_1 = 1.815 \text{ IN.}$$

$$A_1 = 2.587 \text{ IN}^2$$

$$L_2 = 6.0 \text{ IN.}$$

$$D_2 = 3.5 \text{ HEX.}$$

$$A_2 = 10.609 \text{ IN}^2$$

$$L_3 = 42.0 \text{ IN.}$$

$$D_3 = 2.25 \text{ IN.}$$

$$A_3 = 3.976 \text{ IN}^2$$

$$\text{ELONGATION} / \text{Lb}_f = S = \frac{L}{AE}$$

$$S_1 = \frac{8.41 \text{ IN.}}{(2.587 \text{ IN}^2)(30 \times 10^6 \text{ PSI})} = .108 \times 10^{-6} \text{ IN./Lb}_f$$

$$S_2 = \frac{6.0 \text{ IN.}}{(10.609 \text{ IN}^2)(30 \times 10^6 \text{ PSI})} = .019 \times 10^{-6} \text{ IN./Lb}_f$$

$$S_3 = \frac{42.0 \text{ IN.}}{(3.976 \text{ IN}^2)(30 \times 10^6 \text{ PSI})} = .352 \times 10^{-6} \text{ IN./Lb}_f$$

$$S_{\text{TOTAL}} = S_1 + S_2 + S_3 = .479 \times 10^{-6} \text{ IN./Lb}_f$$

CONSIDER ROTATION ABOUT POINT "A" — \therefore 7 BOLTS IN TENSION:

$$S = \frac{.479 \times 10^{-6}}{7} = .064 \times 10^{-6} \text{ IN./Lb}_f$$

ANGULAR DISPLACEMENT:

$$\phi = \frac{S}{r} = \frac{.064 \times 10^{-6}}{66} = 9.7 \times 10^{-10} \text{ RAD./Lb}_f$$

SUBJECT ENGINE ON FOUNDATIONTYPE _____ DRG. No. W-5018/2 AMCAL BY RLB APP. _____

CALCU.

GROUP C-12Sheet 3 of 12 Shts.Date 3/5/74

$$M = F \cdot Y = (1 \text{ Lbf})(55.5 \text{ IN}) = 55.5 \text{ Lbf-IN}$$

$$K_{\phi} = \text{SPRING CONSTANT} = \frac{M}{\phi} = \frac{55.5}{9.7 \times 10^{-10}} = 5.7 \times 10^{10} \frac{\text{Lbf-IN}}{\text{RAD}}$$


$$A_s = \text{MIN. STRESS AREA OF FOUNDATION BOLTS} = 7 \left(\frac{\pi (1.815)^2}{4} \right) = 18.104 \text{ IN}^2$$

SUMMING MOMENTS ABOUT POINT "A" (CONSIDERING HORIZONTAL FORCE EQUAL TO Wt OF ENGINE AT C.G.)

$$Wt(y) = F(x)$$

$$F_H = \frac{Wt(y)}{x} = \frac{161,650 (55.5)}{66} = 135,933 \text{ #}$$

$$\sigma_t = \text{TENSILE STRESS PER BOLT DUE TO ROCKING} = \frac{F_H}{A_s} = \frac{135,933}{18.104} = 7,508 \frac{\text{Lbf}}{\text{IN}^2}$$



$$\bar{AO} = \left\{ (55.5)^2 + (33)^2 \right\}^{1/2} = 64.2 \text{ IN}$$

$$Wt = 161,650 \text{ #}$$

$$J_{M_{O-O}} = \frac{M}{12} (h^2 + b^2) = \frac{161,650}{(12)(12)(32.2)} \left\{ (66)^2 + (33)^2 \right\} = 581,365 \text{ Lbf-IN-sec}^2$$

$$J_{M_{A-A}} = J_{M_{O-O}} + M (\bar{AO})^2 = 581,365 + \frac{161,650}{(12)(32.2)} (64.2)^2 = 2.32 \times 10^6$$

$$W_{cr} = \sqrt{\frac{K_{\phi}}{J_{M_{A-A}}}} = \sqrt{\frac{5.7 \times 10^{10} \frac{\text{Lbf-IN}}{\text{RAD}}}{2.32 \times 10^6}} = 15.7 \frac{\text{RAD}}{\text{SEC}}$$

$$T = \frac{1}{f_{cr}} = \frac{1}{W_{cr}/2\pi} = \frac{2\pi}{W_{cr}} = \frac{2\pi}{15.7} = 0.200 \text{ SEC}$$

SUBJECT ENGINE ON FOUNDATIONGROUP C-1

TYPE



DRG. No. W-510465MSheet 4 of 17 Sfts.

CAL. BY

APP.

Date 3-6-74

BASE FLANGE BENDING



$$I = \frac{bh^3}{12} = \frac{(6-2)(6.375)^3}{12} = 86.4 \text{ IN}^4$$

$$\delta_{FLG} = \frac{WL^3}{3EI} = \frac{1(4.5)^3}{3(30 \times 10^6)(605)} = .00167 \times 10^{-6} \text{ IN/LB}_f$$

$$\phi = \frac{\delta}{L} = \frac{.00167 \times 10^{-6}}{66} = .253 \times 10^{-10} \text{ RAD/LB}_f$$

$$K_{\phi_{FLG}} = \frac{M}{\phi} = \frac{55.5}{.253 \times 10^{-10}} = 219.37 \times 10^{10} \text{ IN-LB}_f/\text{RAD}$$

SPRING CONST. IN SERIES WITH BOLTS:

$$K_{\phi} = \frac{1}{\frac{1}{K_{\phi_{FLG}}} + \frac{1}{K_{\phi_{BOLTS}}}} = \frac{1}{\frac{1}{219.37 \times 10^{10}} + \frac{1}{5.7 \times 10^{10}}}$$

$$K_{\phi} = 5.556 \times 10^{10} \frac{\text{IN-LB}_f}{\text{rad}}$$

$$\omega_{cn} = \sqrt{\frac{K_{\phi}}{J_{MA-A}}} = \sqrt{\frac{5.556 \times 10^{10}}{2.325 \times 10^6}} = 154.6 \text{ rad/sec}$$

SUBJECT ENGINE ON FOUNDATION

CALCU.

TYPE DRG. No. W-510465 M

GROUP: C-1..

CAL BY RAB APP.

Sheet 5 of 17 Shts.

Date 3/6/74

$$f_{cr} = \frac{W_{cr}}{2\pi} = \frac{154.6}{2\pi} = 24.6 \text{ c.p.s.}$$

$$T = .0405 \text{ sec.}$$

ENGINE ON FOUNDATION:

I. MODE OF FAILURE - ROCKING - FOUNDATION BOLTS ON ONE SIDE IN TENSION.

a) FROM RESPONSE SPECTRA CHART: ELEV = 587'

DES. BASIS EARTHQUAKE

$T = .0405 \text{ SEC. (Pg. 5)}$

.5% DAMPING

$M = \text{MAGNIFIER} = .22$

COOK AUX. BLOG

$\sigma_t = 7508 \text{ PSI (PAGE 3)}$

$$\therefore \sigma_{T_{\text{BOLTS}_1}} = 7508(.22)_i = 1651.8 \text{ Lbf/in}^2$$

b) OPERATING STRESS - REACTION TO ENGINE TORQUE

$$T = \frac{63,000 \text{ HP}}{N} = \frac{63,000(4900)}{514} = 600,000 \text{ Lbf-IN}$$

$$F = \frac{T}{r/2} = \frac{600,000}{33''} = 18181.8 \text{ Lbf}$$

$$\sigma_{t_2} = \frac{F}{A} = \frac{18181.8}{18.104} = 1004.3 \text{ Lbf/in}^2$$

(STRESS ON SMALLEST CROSS SECTION OF COMPOSITE FOUNDATION BOLT)

WORTHINGTON CORPORATION

SUBJECT ENGINE ON FOUNDATION

TYPE _____

DRG. No. W-510465 MCAL BY KAP

APP. _____

CALCU. _____

GROUP C-1...Sheet 6 of 17 Shts.Date 3/6/74

c) INITIAL TENSION IN BOLTS DUE TO TIGHTENING:

Using A Torque Coefficient Of $C = 0.2$

(FROM "PREDICTING BOLT TENSIONS" - MANEY G.A.)

(FASTENERS DATA BOOK)

 $D = \text{Nom. Bolt Dia} = 2 \text{ IN.}$ $T = \text{INITIAL TORQUE} = 2000 \text{ Lbs-Ft. (MATH. SPEC.)}$ $T = C D F$

$$F = \frac{T}{C D} = \frac{2000 \text{ Lbs-Ft. (12 in/ft)}}{(0.2)(2 \text{ IN})} = 60,000 \text{ Lbs}$$

$$\sigma_{t3} = \frac{F}{A} = \frac{60,000 \text{ Lbs}}{2.587 \text{ IN}^2} = 23,193 \text{ Lbs/IN}^2$$

d) VERTICAL SEISMIC FORCE ON BOLTS:

$$F = 161,650 \text{ Lbs}$$

$$S = \frac{S_{\text{TOTAL}}}{14} = \frac{479 \times 10^{-6}}{14} = .034 \times 10^{-6} \text{ IN/Lbs} \quad (\text{SEE Pg 2})$$

$$F = Kx, \quad K = \frac{F}{x} = \frac{1 \text{ Lbs}}{S} = \frac{1}{.034 \times 10^{-6}} = 31.25 \times 10^6 \frac{\text{Lbs}}{\text{IN}}$$

$$\text{Mass} = \frac{W_t}{12(32.2)} = \frac{161,650}{(12)(32.2)} = 408.2 \text{ Lbs sec}^2/\text{in}$$

$$W_{cr} = \sqrt{\frac{K}{m}} = \sqrt{\frac{31.25 \times 10^6}{408.2}} = \sqrt{7.66 \times 10^4} = 277 \text{ rad/sec}$$

SUBJECT ENGINE ON FOUNDATIONTYPE _____ DRG. No. W-51046514CAL BY KAB APP. _____

CALCU. _____

GROUP Cont.Sheet 7 of 17 Shts.Date 3/6/74

$$f_c = \frac{W_c}{2\pi} = .44 \text{ cps}$$

$$T = \frac{1}{f_c} = .0225 \text{ sec.}$$

FROM RESPONSE SPECTRA CHART ELEV. 587'
DBE

M = MAGNIFIER = 2.0 .5% DAMPING

$$A_s = 1.4 (\text{Area/Bolt}) = 14(2.587) = 36.208 \text{ in}^2$$

$$F = \frac{2}{3}(W_t) = \frac{2}{3}(161650) = 107766 \#$$

$$\sigma_{t+} = \frac{F(M)}{A_s} = \frac{107766(.2)}{36.208} = 595.3 \text{ Lbs/in}^2$$

e) TOTAL LOADS: (TENSION ON BOLTS)

$$\sigma_c, \text{ HORIZONTAL SEISMIC} = 1651.8 \text{ PSI}$$

$$\sigma_c, \text{ OPERATING STRESS} = 1004.3 \text{ PSI}$$

$$\sigma_{t+} \text{ VERTICAL SEISMIC} = \underline{595.3 \text{ PSI}}$$

$$\sigma_t \text{ MAX} = 3251.4 \text{ PSI}$$

f) FACTOR OF SAFETY:

SINCE THERE ARE THREE DIFFERENT MATERIALS INVOLVED IN THE FOUNDATION BOLTS, A PROPORTIONAL RELATIONSHIP WILL BE SET UP WITH RESPECT TO EACH OF THE DIFFERENT MATERIALS & DIFFERENT CROSS SECTIONS.

SUBJECT ENGINE ON FOUNDATIONGROUP C-1TYPE _____ DRG. No. W-510465 MSheet 8 of 17 Shts.CAL. BY RHB

APP. _____

Date 3/6/74

SINCE $F.S. = \frac{Y.S.}{\sigma_{MAX}}$ & USING THE SMALLEST CROSS SECTIONAL AREA AS A REF.

$$F.S._1 = \frac{Y.S._1}{\sigma_1}$$

$$F.S._2 = \frac{Y.S._2}{\sigma_2} = \frac{Y.S._1}{\sigma_1} \left(\frac{Y.S._2}{\sigma_2} \times \frac{\sigma_1}{Y.S._1} \right) = \frac{Y.S._1}{\sigma_1} \left(\frac{Y.S._2 A_2}{Y.S._1 A_1} \right)$$

$$F.S._3 = \frac{Y.S._1}{\sigma_1} \left(\frac{Y.S._3 A_3}{Y.S._1 A_1} \right)$$

FROM WORTHINGTON MATERIAL SPECIFICATIONS.

$$Y.S._1 = 105,000 \text{ PSI} \quad (\text{WORTH S-6})$$

$$Y.S._2 = 50,000 \text{ PSI} \quad (\text{WORTH S-1})$$

$$Y.S._3 = 40,000 \text{ PSI} \quad (\text{WORTH S-2})$$

$$C_2 = \frac{Y.S._2 A_2}{Y.S._1 A_1} = \frac{(50,000)(10.609)}{(105,000)(2.587)} = 1.97$$

$$C_3 = \frac{Y.S._3 A_3}{Y.S._1 A_1} = \frac{(40,000)(3.976)}{(105,000)(2.587)} = .59$$

$$F.S._1 = \frac{Y.S._1}{\sigma_1} = \frac{105,000}{3251.4 \text{ (P.7)}} = 32.3$$

$$F.S._2 = F.S._1 (C_2) = 63.6$$

$$F.S._3 = F.S._1 (C_3) = 19.1$$


SUBJECT ENGINE ON FOUNDATION

TYPE

DRG. No. Y-500009HWCAL. BY RAB

APP.

CALCU.

GROUP 1.271.1.Sheet 9 of 17 Shts.Date 3/7/74

II MODE OF FAILURE - BENDING - FOUNDATION BOLTS DUE TO HORIZONTAL SEISMIC LOAD

$$L_1 = 8.41 \text{ IN}$$

$$L = 56.41 \text{ IN.}$$

$$a = L_1$$

$$L_2 = 6.0 \text{ IN}$$

$$b = L_1 + L_2$$

$$L_3 = 42.0 \text{ IN}$$

$$I_1 = \frac{\pi D_1^4}{64} = .049 D_1^4 = .049 (1.815)^4 = 0.532 \text{ IN}^4$$

$$I_2 = .06 d_2^4 = .06 (3.5)^4 = 9.004 \text{ IN}^4$$

$$I_3 = .049 D_3^4 = .049 (2.25)^4 = 1.256 \text{ IN}^4$$

$$Z_1 = \frac{I}{y} = .098 D_1^3 = .098 (1.815)^3 = .586 \text{ IN}^3$$

$$Z_2 = .104 D_2^3 = .104 (3.5)^3 = 4.459 \text{ IN}^3$$

$$Z_3 = .098 D_3^3 = .098 (2.25)^3 = 1.116 \text{ IN}^3$$

$$F = \frac{N_t}{N_{\text{Bolts}}} = \frac{161,650}{14} = 11546 \text{ \#}$$

SUBJECT ENGINE ON FOUNDATIONGROUP C-1

TYPE

DRG. No. Y-500009NWSheet 10 of 17 Shts.CAL. BY PLB

APP.

Date 5/7/74

a) USING THEORY EXPLAINED IN "MECHANICS OF DEFORMABLE SOLIDS" by I. SHAMES (P. 267): (VARIABLE CROSS-SECTION)

$$\textcircled{1} \quad \frac{d^2 Y}{dx^2} = \frac{1}{EI} [-x P[u(x)]]$$

$$\textcircled{2} \quad \frac{1}{I} = \frac{1}{I_1} [u(x)] - \frac{1}{I_1} [u(x-a)] + \frac{1}{I_2} [u(x-a)] \\ - \frac{1}{I_2} [u(x-b)] + \frac{1}{I_3} [u(x-b)]$$

BY SUBSTITUTING $\textcircled{2}$ INTO $\textcircled{1}$; ADDING & SUBTRACTING THE FOLLOWING:

$$\frac{Pa}{I_1} [u(x-a)]$$

$$\frac{Pa}{I_2} [u(x-a)]$$

$$\frac{Pb}{I_2} [u(x-b)]$$

$$\frac{Pb}{I_3} [u(x-b)]$$

& COLLECTING ALL TERMS COMMON:

$$\textcircled{3} \quad \frac{d^2 Y}{dx^2} = \frac{1}{E} \left\{ \frac{-Px}{I_1} [u(x)] + \left[\frac{1}{I_1} - \frac{1}{I_2} \right] [P(x-a) + Pa] [u(x-a)] \right. \\ \left. + \left[\frac{1}{I_2} - \frac{1}{I_3} \right] [P(x-b) + Pb] [u(x-b)] \right\}$$

SUBJECT ENGINE ON FOUNDATIONTYPE _____ DRG. No. Y-500009HWCAL. BY ELB APP. _____

CALCU. _____

GROUP I.A.C-1Sheet 11 of 17 Shts.Date 3/7/74

INTEGRATING TWICE:

$$\textcircled{4} \frac{dY}{dx} = \frac{1}{E} \left\{ \frac{-Px^2}{2I_1} [u(x)] + \left[\frac{1}{I_1} - \frac{1}{I_2} \right] \left[\frac{P(x-a)^2}{2} + Pa(x-a) \right] [u(x-a)] \right. \\ \left. + \left[\frac{1}{I_2} - \frac{1}{I_3} \right] \left[\frac{P(x-b)^2}{2} + Pb(x-b) \right] [u(x-b)] \right\} + C_3$$

$$\textcircled{5} Y = \frac{1}{E} \left\{ \frac{-Px^3}{6I_1} [u(x)] + \left[\frac{1}{I_1} - \frac{1}{I_2} \right] \left[\frac{P(x-a)^3}{6} + \frac{Pa(x-a)^2}{2} \right] [u(x-a)] \right. \\ \left. + \left[\frac{1}{I_2} - \frac{1}{I_3} \right] \left[\frac{P(x-b)^3}{6} + \frac{Pb(x-b)^2}{2} \right] [u(x-b)] \right\} + C_3x + C_4$$

$$\text{at } x = L^- \quad \frac{dY}{dx} = 0 \quad \& \quad Y = 0$$

 \therefore SOLVING FOR C_3 & C_4

$$C_3 = +.4846$$

$$C_4 = -18.23$$

TO FIND MAX DEFLECTION: $x=0$

$$Y = C_4 = -18.23 \text{ IN.}$$

$$K = \frac{F}{Y} = \frac{11546}{78.23} = 633.4 \text{ Lbs./IN.} \quad [\text{SPRING CONSTANT IN BENDING}]$$

$$M_{\text{ASS}} = \frac{11546}{(12)(32.2)} = 29.88 \frac{\text{Lbs} \cdot \text{sec}^2}{\text{IN}}$$

SUBJECT ENGINE ON FOUNDATION:

CALCU.

TYPE

DRG. No.

Y-500009HW

GROUP

C-1

CAL. BY

NAB

APP.

Sheet 12 of 17 Shts.

Date

9/2/74

$$W_{cr} = \sqrt{\frac{K}{M}} = \sqrt{\frac{633.4}{29.88}} = 4.604$$

$$f_{cr} = \frac{W_{cr}}{2\pi} = 0.733 \text{ cps}$$

$$T = \frac{1}{f_{cr}} = 1.36 \text{ sec}$$

b) FROM RESPONSE SPECTRA CHART

Elev = 587'

Cook Aux Bldg.

.5% DAMPING

D.B.E

MAGNIFIER = 0.14

$$F_H = F(MAG) = 11546 \text{ (P. 9)} (.14) = 1616 \text{ Lbf}$$

c) FRICTIONAL FORCE BETWEEN ENGINE & FOUNDATION:

$$N = \text{NORMAL FORCE} = (W_E) + (\text{FORCE DUE TO TIGHTENING})$$

BOLTS

- (VERTICAL SEISMIC FORCE)

$$= 161,650 + (.14)(60,000) - (595.3) = 100105.5 \text{ Lbf}$$

$$\mu = \text{COEF. OF FRICTION} = 0.4 \text{ [STEEL VS C.I.]}$$

$$F = \mu N$$

$$= (0.4)(100105.5) = 40042.2 \text{ Lbf}$$



SUBJECT ENGINE ON FOUNDATION

TYPE.

DRG. No. Y-500009HW

CAL BY.

APP.

GROUP C-1

Sheet 13 of 17 Shrs.

Date 4/27/99

d) $F_{\text{FRICTION}} > F_{\text{HORIZ SEES}} \rightarrow 400422 > 1616$

$$F.S. = \frac{400422}{1616} = 248$$

\therefore No FOUNDATION BOLT BENDING Will Occur
DUE TO THE FRICTIONAL FORCE RESISTING ANY
HORIZONTAL MOVEMENT.

THIS FACT ALSO HINDERS ANY SHEAR.
IN THE FOUNDATION BOLTS DUE TO HORIZONTAL
SEISMIC LOADS.

$$\therefore \text{F.S.}_{\text{Lower}} = \frac{40000}{19947} = 2.0; \quad \text{F.S.}_{\text{r}} = \frac{(1.6)(40000)}{9973} = 2.4.$$



SUBJECT ENGINE ON FOUNDATION

TYPE _____

DRG. No. W-510465 MCAL. BY PLD

APP. _____

CALCU. _____

GROUP C-1Sheet 15 of 18 Shts.Date 3/8/74IV MODE OF FAILURE - ROCKING - FLANGE BENDINGFROM PG. 5 : $T = .0405 \text{ sec.}$

FROM RESPONSE SPECTRA CHART : ELEV = 587'

DBE

.5% Damping.

COOK AUX BLDG.

MAGNIFIER = 0.22

 $I = 86.4 \text{ in}^4$ (Pg. 4) $C = 3.19 \text{ in}$ (Pg. 4) $L = 4.5 \text{ in}$ (PAGE 4)

a) FROM ROCKING :

(P. 3)

$$F = \frac{F_H}{7} (\text{MAGNIFIER}) = \frac{135933(1.22)}{7} = 4272 \text{ Lbs}$$

$$M = F(L) = (4272)(4.5) = 19224 \text{ Lbs-in.}$$

$$\sigma_t = \frac{MC}{I} = \frac{(19224)(3.19)}{86.4} = 710 \text{ Lbs/in}^2$$

b) OPERATING STRESS - RELATION TO ENGINE TORQUE.

$$F = 18181.8 \text{ Lbs (PAGE 5)}$$

$$M = \frac{F(L)}{7} = \frac{18181.8(4.5)}{7} = 11688 \text{ Lbs-in.}$$

$$\sigma_t = \frac{MC}{I} = \frac{(11688)(3.19)}{86.4} = 432 \text{ Lbs/in}^2$$

c) REFERRING TO THE FIGURE ON PAGE 4 (C-1), SINCE WE ARE CONSIDERING FLANGE BENDING, IE, FLANGE IN TENSION AT THE POINT "P," THE FORCES

SUBJECT ENGINE ON FOUNDATION

CALCU. _____

GROUP C-1TYPE _____ DRG. No. W-510 465 MSheet 16 of 17 Shts.CAL. BY RHD APP. _____Date 9/2/74

CONTRIBUTING ARE:

- 1) ROCKING FROM HORIZONTAL SEISMIC LOADS
- 2) ENGINE TORQUE.

THE INITIAL BOLT TIGHTENING LOADS ARE COMPRESSIVE AND ONLY CONTRIBUTE IN CAUSING A STRESS CONCENTRATION.

FROM "DESIGN OF MACHINE ELEMENTS" - FAIRCLES

$$d/h = \frac{2}{6} = .33$$

$$K_t = 2.34 \text{ (THIS IS OVERLY CONSERVATIVE DUE TO THE DIRECTION OF LOADING)}$$

d) STRESS ON FLANGE: (BENDING)

$$\sigma_t = K_t [\sigma_{\text{ROCKING}} + \sigma_{\text{OPERATING}}]$$

$$= 2.34 [710 + 432]$$

$$= 2672 \text{ LBS/IN}^2$$

e) SAFETY FACTOR:

$$Y.S. = 30,000 \text{ LBS/IN}^2 \text{ [WORTH. SPEC]} \\ C-1$$

$$F.S. = \frac{Y.S.}{\sigma_t} = \frac{30,000}{2672} = 11.23$$

CALCU.

SUBJECT ENGINE ON FOUNDATION -

GROUP

C-1

TYPE

DRG. No.

Sheet 17 of 17 Shts.

CAL BY RLB

APP.

Date 6/11/74

CONCLUSIONS:

I FOUNDATION BOLT: $F.S._T = 2.4$ (P.14) ; $F.S._\sigma = 2.0$ (P.14)

THIS SAFETY FACTOR IS DUE TO THE PRELOAD ON THE FOUNDATION BOLT AND OCCURS ON THE LOWER PART OF THE 3-PIECE BOLT. FRICTION BETWEEN THE ENGINE AND FOUNDATION ALLOW NO SHEAR OR BENDING IN THE BOLTS, SO THE PRETENSION, BEING CONSIDERABLY GREATER THAN TENSILE LOADS CAUSED BY ENGINE ROCKING, IS THE GOVERNING FACTOR.

II ENGINE MOUNTING FLANGES: $F.S. = 11.23$ (P.16)

III FREQUENCIES:

A) ENGINE ROCKING: $F_{cr} = 24.6$ CPS (P.5)

THIS IS VERY CONSERVATIVE BECAUSE IT IS BASED ON FOUNDATION BOLT ELONGATION AND THE PRETENSION SHOULD ALLOW NONE.

B) VERTICAL: $F_{cr} = 44$ CPS (P.7)

WORTHINGTON CORPORATION

Cook Nuclear Plant
SOUG Pre-Walkdown Anchor Inspection Summary Sheet

Component No. 2-OME-150-CD

Class 17

SOUG Discrepancy

Any particular area the Seismic Review Team should pay extra attention to?
Yes ☒ No ☐ (If yes, check items that apply.)

Anchor Type
Anchor Diameter
Anchor Spacing ☒
Anchor Number
Anchor Embedment
Anchor Edge Distance ☒
Anchor Gap
Anchor Thread Engagement
Anchor Grip
Anchor Angularity
Concrete Crack

Remarks

Concrete crack noted
was reviewed/accepted
as insignificant.
Washington report
will be reviewed by S&A.
RF

Others (describe briefly)

Design Basis Discrepancy

If there is concern for Design Basis Discrepancy, circle the applicable item and explain.

1. Hardware Maintenance Type Discrepancy
2. Drawing Update Type Discrepancy
3. Significant Operability/Design Basis Discrepancy
4. Others

Condition:

NONE

Actions Taken:


Prepared By T. Omura

Date 9-8-93

ANCHOR INSPECTION DATA SHEET

TWO Unit # AUX Bldg. WEST END OF DIESEL ENGINE CD GENERATOR ROOM Location
12-3468-13 Installation dwg. / Rev. 2-OME-150-CD Equipment No.

Anchorage Arrangement Sketch




Drawn by: Harry Malick Date: 9/3/93
Verified by: W. H. H. H. Date: 9-7-93
Reviewed by: T. Q. Mawla Date: 9-8-93
Qual./Cert. Inspector
Construction Anchor Review Engineer

ANCHOR INSPECTION DATA SHEET

Unit, # TWO Bldg. AUX Location WEST END OF DIESEL ENGINE CD GENERATOR ROOM

Installation dwg. / Rev. 12-3468-13 Equipment No. 2-OME-150-CD

Anchorage Arrangement Sketch

Drawn by: Larry MalickDate: 9/3/93Verified by: [Signature]Date: 9-7-93Reviewed by: T. OmenclaryDate: 9-8-93

Construction Anchor Review Engineer



ULTRASONIC TEST REPORT

JOB ORDER NO.: N/A REPORT DATE: 8/30/93 REQUEST NO. N/A

IDENTIFICATION

Unit Two
Component 2-OME-150-CD
Item Anchors
Material C/S
Other Squig

TECHNIQUE

Test Unit/ S/N KB USK-7S CQC-405
Freq./Diameter 5 mhz / .250
Reference Standard QC-30
Couplant/Batch No. ULTRAGEL II 9088

TEST DATA/REMARKS

Anchors: A, B, C, D, E, F, G, H -
A BACK REFLECTION INDICATING ANCHOR BOLT LENGTH
WAS NOT OBTAINED DURING THIS EXAM. THIS
WOULD BE INDICATIVE OF A J-BOLT TYPE.
Anchor

<u>Anchor</u>	<u>Length</u>
<u>I</u>	<u>4 1/2"</u>
<u>J</u>	<u>4 1/2"</u>
<u>K</u>	<u>4 1/2"</u>
<u>L</u>	<u>4 1/2"</u>

PERFORMED BY: [Signature]

LEVEL: II

DATE: 8-30-93

REVIEWED BY: [Signature]

LEVEL: III

DATE: 8/30/93

Equip Id: 2-A11 Train: NA Equip Class: 20

Drawing No.: NONE

Function:

System: EQUIPMENT CONTROL AND INDICATION STATIONS

Equip Desc: AUXILIARY RELAY PANEL A11

Building: AUXILIARY Room: CONTROL ROOM

Elev: 633 Sort: S, _ Notes:

Normal State: Desired State: Power Req'd:

Support System Drawing:

Req'd Support Comp:

Safety Related Status: NUCLEAR SR Min/Opt: MIN

Alias No: Power Train:

Comp Served:

MFR:

Model:

Chel:

Elem. Drawing:

Wiring Drawing: 2-92071

Power Source:

Walkdown: F Relay Eval: N

Comp Type: INSTRUMENT/RELAY RACK

Iso Drawing:


Location: IN THE NORTHEAST CORNER OF THE ROOM



D. C. Cook Unit 2 Screening Evaluation Worksheet (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 1 of 8
ID: 2-A11 (Rev. 0)	Class : 20. Instrumentation and Control Panels and Cabinets	
Description : AUXILIARY RELAY PANEL A11		
Building : AUXILIARY	Floor El. : 633.00	Room, Row/Col : CONTROL ROOM - IN THE NORTHEAST CORNER OF THE ROOM
Manufacturer, Model, Etc.:		

SEISMIC CAPACITY VS DEMAND

1.	Elevation where equipment receives seismic input	633.00
2.	Elevation of seismic input below about 40' from grade (grade = 608.00)	Yes
3.	Equipment has fundamental frequency above about 8 Hz (est. frequency = 11.00)	Yes
4.	Capacity based on:	1.00 * Bounding Spectrum
5.	Demand based on:	1.00 * Design Basis Ground Response Spectrum



Does capacity exceed demand?

Yes

D. C. Cook Unit 2 Screening Evaluation Worksheet (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 2 of 8
ID: 2-A11 (Rev. 0)	Class : 20. Instrumentation and Control Panels and Cabinets	
Description : AUXILIARY RELAY PANEL A11		
Building : AUXILIARY	Floor El. : 633.00	Room, Row/Col : CONTROL ROOM - IN THE NORTHEAST CORNER OF THE ROOM
Manufacturer, Model, Etc.:		

CAVEATS - BOUNDING SPECTRUM

I&C/BS Caveat 1 - Earthquake Experience Equipment Class.	Yes
I&C/BS Caveat 2 - Computers and Programmable Controllers Evaluated Separately.	N/A
I&C/BS Caveat 3 - Strip Chart Recorders Evaluated.	N/A
I&C/BS Caveat 4 - Structural Adequate.	Yes
I&C/BS Caveat 5 - Adjacent Cabinets or Panels Bolted Together.	Yes
I&C/BS Caveat 6 - Drawers or Equipment on Slides Restrained.	N/A
I&C/BS Caveat 7 - Doors Secured.	Yes
I&C/BS Caveat 8 - Sufficient Slack and Flexibility of Attached Lines.	Yes
I&C/BS Caveat 9 - Adequate Anchorage.	Yes
I&C/BS Caveat 10 - Potential Chatter of Essential Relays Evaluated.	Yes
I&C/BS Caveat 11 - No Other Concerns.	Yes

Is the intent of all the caveats met for Bounding Spectrum?

Yes

ANCHORAGE

1. The sizes and locations of anchors have been determined.	Yes
2. Appropriate equipment characteristics have been determined (mass, CG, natural freq., damping, center of rotation).	Yes
3. The type of anchorage is covered by the GIP.	Yes
4. The adequacy of the anchorage installation has been evaluated (weld quality and length, nuts and washers, expansion anchor tightness, etc.)	Yes
5. Factors affecting anchorage capacity or margin of safety have been considered: embedment length, anchor spacing, free-edge distance, concrete strength/condition, and concrete cracking.	Yes
6. For bolted anchorages, any gaps under the base are less than 1/4 .	N/A
7. Factors affecting essential relays have been considered: gaps under the base, capacity reduction for expansion anchors.	Yes
8. The base has adequate stiffness and the effect of prying action on anchors has been considered.	Yes
9. The strength of the equipment base and the load path to the CG is adequate.	Yes
10. The adequacy of embedded steel, grout pads or large concrete pads have been evaluated.	Yes
11. The anchorage capacity exceeds the demand.	Yes

Are anchorage requirements met?

Yes

INTERACTION EFFECTS

1. Soft targets are free from impact by nearby equipment or structures.	Yes
2. If the equipment contains sensitive relays, it is free from all impact by nearby equipment or structures.	Yes
3. Attached lines have adequate flexibility.	Yes
4. Overhead equipment or distribution systems are not likely to collapse.	Yes
5. No other adverse concerns were found.	Yes

Is equipment free of interaction effects?

Yes

D. C. Cook Unit 2 Screening Evaluation Worksheet (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 3 of 8
ID: 2-A11 (Rev. 0)	Class : 20. Instrumentation and Control Panels and Cabinets	
Description : AUXILIARY RELAY PANEL A11		
Building : AUXILIARY	Floor El. : 633.00	Room, Row/Col : CONTROL ROOM - IN THE NORTHEAST CORNER OF THE ROOM
Manufacturer, Model, Etc.:		

IS EQUIPMENT SEISMICALLY ADEQUATE?

Yes

COMMENTS

Date: 11/1/93

SRT: Satyan Sharma (AEP), Paul Krugh (AEP), Steve Anagnostis (S&A), Randy Steele (AEP - Relay Engineer)

References:

1. Anchorage Package
2. AEPSC USI A-46 Project Report No MT2, Rev 0, "Summary Report of Fundamental Frequencies Determined by In-Situ Transfer Function Modal Testing at Cook Nuclear Plant", Aug 1994.
3. Drawing No 12-3388-3

A11 - 15 form an 10'-2" long x 8' tall x 2' deep control panel. The panel is constructed of welded steel plate, angles, and channels. The panel is welded along the front to embedded steel at 4 points, and along the back at two points. A11 and A13 contain essential relays.

Based on modal test data of similar panels in the control room (Ref 2), the SRT estimates the lower bound fundamental frequency at 11 Hz.

The overhead control room ceiling and raceways have been evaluated as part of the raceway walkdown and judged acceptable - see the control room PASS form for details.

There is a door at the far end of the A6-A15 bank that is commonly left open. The door could strike the panel, but the SRT judges the impact is far enough away from the essential relays not to be significant.

There is a ladder secured against the wall in front of the panel - it is secured so it will not strike the panel - judged acceptable.

There is a fire extinguisher hung on the end of A6 that will bang against the cabinet. The SRT judges that it will not affect the essential relays in A11 and A13.

Anchorage:

1. The anchorage package shows details for 1 of the four front edge weldments - the others are similar.
2. The back edge weldments were not detailed - the SRT added these details to the anchorage package.
3. The SRT conservatively estimates the weight at 300 lbs/ lineal foot.
4. The strength of the weldments is equivalent to at least a 1.5" x 1/8" fillet weld (4 kips per GIP Table C.6-1). The embedded steel is a 5/16" steel plate anchored with a 1/2" x 4" Nelson stud every 12" (4.4 kips per GIP Table C.3-1 including a .65 knockdown for embedment length). The weldment controls. The attached ANCHOR analysis shows a margin of 3.3.

D. C. Cook Unit 2 Screening Evaluation Worksheet (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 4 of 8
ID: 2-A11 (Rev. 0)	Class : 20. Instrumentation and Control Panels and Cabinets	
Description : AUXILIARY RELAY PANEL A11		
Building : AUXILIARY	Floor El. : 633.00	Room, Row/Col : CONTROL ROOM - IN THE NORTHEAST CORNER OF THE ROOM
Manufacturer, Model, Etc.:		

Evaluated by:

[Signature]
B. S. Tanisharma

Date:

8/21/95
8/30/95

Attachment: ANCHOR Report



D. C. Cook Unit 2 Screening Evaluation Worksheet (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 5 of 8
ID: 2-A11 (Rev. 0)	Class : 20. Instrumentation and Control Panels and Cabinets	
Description : AUXILIARY RELAY PANEL A11		
Building : AUXILIARY	Floor El. : 633.00	Room, Row/Col : CONTROL ROOM - IN THE NORTHEAST CORNER OF THE ROOM
Manufacturer, Model, Etc.:		

ANCHOR Report

Earthquake :

Response Spectrum : Instructure Realistic

Frequency : User - 11.00

Percent Damping : User - 5.00

Spectral Values :

Direction	Acceleration (g's)
North - South	0.314
East - West	0.314
Vertical	0.183

Angle (N-S Direction makes with the X Axis) : 0.00

Combination Criteria : SRSS

Weights :

Number of Weights : 1

No	Weight	X	Y	Z
1	3000.00	60.000	0.000	50.000

Forces :

Number of External Forces : 0

Moments :

Number of External Moments : 0

Allowables :

Anchor :

Number of Anchor types : 1

				Ultimate	Ultimate	Tension	Shear	
No.	Dia	Manufact	Product	Tension	Shear	Inter	Inter	Saf
1	3/8	Hilti	Kwik-Bolt (N)	1460.00	1420.00	Coeff	Coeff	Fact
						1.00	0.30	1.00

Concrete :

Ultimate Stress : 3500.00 psi.

Reduction Factor : 0.85

Weld :

Allowable Stress : 30600 psi.

D. C. Cook Unit 2 Screening Evaluation Worksheet (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 6 of 8
ID: 2-A11 (Rev. 0)		Class : 20. Instrumentation and Control Panels and Cabinets
Description : AUXILIARY RELAY PANEL A11		
Building : AUXILIARY	Floor El. : 633.00	Room, Row/Col : CONTROL ROOM - IN THE NORTHEAST CORNER OF THE ROOM
Manufacturer, Model, Etc.:		

Surfaces :

Number of Surfaces : 1


Surface Orientation


	Direction	Direction	Direction
	Comp	Comp	Comp
No	Nx	Ny	Nz
1	0.000	0.000	1.000

Anchor Pattern for Surface # 1

Y
Z-X

Legend for Anchor Patterns

Anchor Bolts : 

Concrete Lines : 

Concrete Points : 

Weld Lines : 

Geometry :

Anchor :

Number of Anchors : 0

Concrete Lines :

of elements per line : 1

D. C. Cook Unit 2 Screening Evaluation Worksheet (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 7 of 8
ID: 2-A11 (Rev. 0)	Class : 20. Instrumentation and Control Panels and Cabinets	
Description : AUXILIARY RELAY PANEL A11		
Building : AUXILIARY	Floor El. : 633.00	Room, Row/Col : CONTROL ROOM - IN THE NORTHEAST CORNER OF THE ROOM
Manufacturer, Model, Etc.:		

Number of Concrete Lines : 0

Concrete Points :

Number of Concrete Points : 6

	X	Y	Z	Surf	Conc-Pt
No.	Coord	Coord	Coord	Id	Area
1	19.000	2.000	0.000	1	9.000
2	47.000	2.000	0.000	1	9.000
3	75.000	2.000	0.000	1	9.000
4	103.000	2.000	0.000	1	9.000
5	2.000	22.000	0.000	1	9.000
6	118.000	22.000	0.000	1	9.000

Weld Lines :

of elements per line : 1

Number of Weld Lines : 6

	Start	Start	Start	End	End	End	Sf	Line
No	X-Coord	Y-Coord	Z-Coord	X-Coord	Y-Coord	Z-Coord	Id	Width
1	19.000	2.000	0.000	20.500	2.000	0.000	1	0.125
2	47.000	2.000	0.000	48.500	2.000	0.000	1	0.125
3	75.000	2.000	0.000	76.500	2.000	0.000	1	0.125
4	103.000	2.000	0.000	104.500	2.000	0.000	1	0.125
5	2.000	22.000	0.000	3.500	22.000	0.000	1	0.125
6	118.000	22.000	0.000	119.500	22.000	0.000	1	0.125

Determination of Reduction Factors :

Reduction Factors Data Current : Yes

Analysis Results :

Analysis Performed : Yes

Type of Analysis : Regular

	Spectral Accelerations (G's)			
No	N-S	E-W	Vertical	Safety Factor
1	0.314	0.125	0.073	13.973
2	-0.314	-0.125	-0.073	8.111
3	-0.314	0.125	0.073	13.973
4	0.314	-0.125	-0.073	8.111
5	0.314	-0.125	0.073	8.500
6	-0.314	0.125	-0.073	18.535
7	0.314	0.125	-0.073	18.535
8	-0.314	-0.125	0.073	8.500



D. C. Cook Unit 2 Screening Evaluation Worksheet (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 8 of 8
ID: 2-A11 (Rev. 0)	Class : 20. Instrumentation and Control Panels and Cabinets	
Description : AUXILIARY RELAY PANEL A11		
Building : AUXILIARY	Floor El. : 633.00	Room, Row/Col : CONTROL ROOM - IN THE NORTHEAST CORNER OF THE ROOM
Manufacturer, Model, Etc.:		

9	0.125	0.314	0.073	7.505
10	-0.125	-0.314	-0.073	3.290
11	0.125	-0.314	0.073	3.352
12	-0.125	0.314	-0.073	8.921
13	-0.125	0.314	0.073	7.505
14	0.125	-0.314	-0.073	3.290
15	0.125	0.314	-0.073	8.921
16	-0.125	-0.314	0.073	3.352
17	0.125	0.125	0.183	12.626
18	-0.125	-0.125	-0.183	7.842
19	0.125	0.125	-0.183	37.028
20	-0.125	-0.125	0.183	8.816
21	-0.125	0.125	0.183	12.626
22	0.125	-0.125	-0.183	7.842
23	0.125	-0.125	0.183	8.816
24	-0.125	0.125	-0.183	36.553


Minimum Safety Factor : 3.290

The anchorage can withstand 3.290 times greater seismic demand

ANCHOR INSPECTION DATA SHEET

Two Unit # Aux 633' Bldg. NORTHEAST CORNER OF THE ROOM Location
2-5549-10 Installation dwg. / Rev. 2-A11 AND 2-A13 Equipment No.

Anchorage Arrangement Sketch



Drawn by: Garry Malick Date: 9/17/93
Verified by: C. Whelan Date: 9.20.93
Qual./Cert. Inspector
Reviewed by: T. O'malley Date: 9-21-93
Construction Anchor Review Engineer

ANCHOR INSPECTION DATA SHEET

TWO
Unit #


AUX 633'
Bldg.

NORTH EAST CORNER
OF THE ROOM
Location

2-5549-10
Installation dwg. / Rev.

2-A11 AND 2-A13
Equipment No.

Anchorage Arrangement Sketch



Drawn by: Garry Melich

Date: 9/17/93

Verified by: R. W. S. S.
Qual./Cert. Inspector

Date: 9-20-93

Reviewed by: T. S. S. S.
Construction Anchor Review Engineer

Date: 9-21-93



ANCHOR INSPECTION DATA SHEET

Equipment No.: 2-A11 AND 2-A13

Dwg No.: 2-5549-10

Embedded Steel Dwg. No.: 12-3388

PHYSICAL CHARACTERISTICS


Weld ID	W1	W2	W3	W4	W5	W6	W7	
Type	1	1	1	TACK	1	1	1	
Size	1/8"	1/8"	1/8"	1/8"	1/8"	1/8"	1/8"	
Length	9"	3"	3/4"	3/4"	3"	3/4"	1/2"	
Cracks	Yes <u>NO</u>	Yes <u>NO</u>	Yes <u>NO</u>	Yes <u>NO</u>	Yes <u>NO</u>	Yes <u>NO</u>	Yes <u>NO</u>	Yes <u>NO</u>
Lack of Penetration	Yes <u>NO</u>	Yes <u>NO</u>	Yes <u>NO</u>	Yes <u>NO</u>	Yes <u>NO</u>	Yes <u>NO</u>	Yes <u>NO</u>	Yes <u>NO</u>
Porosity	Yes <u>NO</u>	Yes <u>NO</u>	Yes <u>NO</u>	Yes <u>NO</u>	Yes <u>NO</u>	Yes <u>NO</u>	Yes <u>NO</u>	Yes <u>NO</u>

Weld Type Codes


- 1 = Fillet
2 = Plug/Slot
3 = Groove

W1 IS WELDED ON FOUR SIDES.


W2 1/8" UNDERCUT
W3 1/8" UNDERCUT
W4 1/4" UNDERCUT
W5 1/4" UNDERCUT
W6 1/4" UNDERCUT
W8 1/4" UNDERCUT



SECTION "BB"



DETAIL 1



SECTION "CC"

Equipment base flexible: ☐ Yes ☒ No T. Gmawron
Construction Area

Date: 9-17-93

Reviewed by: T. Gmawron
Construction Anchor Review Engineer

Date: 9-21-93

Verified by: R. N. Rafan
Qual./Cert. Inspector

Date: 9-20-93

INDIANA MICHIGAN POWER
SITE DESIGN CONTROLLED
WORKING COPY

SEP 21 1993

By: T. Gmawron

Page 3 of 3
Revision 3



ATTACHMENT 3 TO AEP:NRC:1040E

SAMPLE SEWS, ANCHORAGE CALCULATIONS, AND
ANCHORAGE INSPECTION DOCUMENTATION
FOR TANKS & HEAT EXCHANGERS EVALUATED
FOR USI A-46 THAT ARE NOT COVERED BY THE
PROCEDURES IN SECTION 7 OF THE GIP
RAI ITEM 5



Equip ID: 1-QT-113-AB1 Train: 1 Equip Class:0

Drawing No.: 1-5151A

Function: EMERG DIESEL

System: DIESEL LUBE OIL

Equip Desc: AB EMERG DIESEL FULL FLOW LUBE OIL STRAINER 1

Building: AUXILIARY Room: AB EMERG DIESEL LUBE OIL PIT

Elev: 579 Sort: S,_ Notes:

Normal State: Desired State: Power Req'd: N

Support System Drawing:

Req'd Support Comp:

Safety Related Status: NUCLEAR SR Min/Opt: MIN

Alias No: Power Train: NA

Comp Served: LUBE OIL STRAINER 1

MFR: NUGENT

Model: 1554-4L3B

Panel:

Elem. Drawing: N/A

Wiring Drawing: N/A

Power Source: N/A

Walkdown: A Relay Eval : N

Comp Type: STRAINER

Iso Drawing:

Location:



DC Cook Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 1 of 11
ID : 1-QT-113-AB1 (Rev. 0)	Class : 0. Other	
Description : AB EMERG DIESEL FULL FLOW LUBE OIL STRAINER 1		
Building : AUXILIARY	Floor El. : 579.00	Room, Row/Col : AB EDG LUBE OIL PIT,
Manufacturer, Model, Etc. : NUGENT 1554-4L3B		

SEISMIC CAPACITY VS DEMAND

1.	Elevation where equipment receives seismic input	587.00
2.	Elevation of seismic input below about 40' from grade (grade = 608.00)	N/A
3.	Equipment has fundamental frequency above about 8 Hz (est. frequency = 8.00)	N/A
4.	Capacity based on:	Judgment
5.	Demand based on:	1.00 * Realistic Mean-Centered Floor Response Spectra
	File	Record
Capacity		
Demand 1	C:\GIP\PROJ0031\spectra.des	BUILDING\Auxiliary\ELEVATION\587\BROADEN\N
Demand 2	C:\GIP\PROJ0031\spectra.des	BUILDING\Auxiliary\ELEVATION\587\BROADEN\N

Does capacity exceed demand?

Yes

ANCHORAGE

1. The sizes and locations of anchors have been determined.	Yes
2. Appropriate equipment characteristics have been determined (mass, CG, natural freq., damping, center of rotation).	Yes
3. The type of anchorage is covered by the GIP.	Yes
4. The adequacy of the anchorage installation has been evaluated (weld quality and length, nuts and washers, expansion anchor tightness, etc.)	Yes
5. Factors affecting anchorage capacity or margin of safety have been considered: embedment length, anchor spacing, free-edge distance, concrete strength/condition, and concrete cracking.	Yes
6. For bolted anchorages, any gaps under the base are less than 1/4 .	Yes
7. Factors affecting essential relays have been considered: gaps under the base, capacity reduction for expansion anchors.	N/A
8. The base has adequate stiffness and the effect of prying action on anchors has been considered.	Yes
9. The strength of the equipment base and the load path to the CG is adequate.	Yes
10. The adequacy of embedded steel, grout pads or large concrete pads have been evaluated.	Yes
11. The anchorage capacity exceeds the demand.	Yes

Are anchorage requirements met?

Yes

DC Cook Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 2 of 11
ID : 1-QT-113-AB1 (Rev. 0)	Class : 0. Other	
Description : AB EMERG DIESEL FULL FLOW LUBE OIL STRAINER 1		
Building : AUXILIARY	Floor El. : 579.00	Room, Row/Col : AB EDG LUBE OIL PIT.
Manufacturer, Model, Etc. : NUGENT 1554-4L3B		

INTERACTION EFFECTS

1. Soft targets are free from impact by nearby equipment or structures.	Yes
2. If the equipment contains sensitive relays, it is free from all impact by nearby equipment or structures.	N/A
3. Attached lines have adequate flexibility.	Yes
4. Overhead equipment or distribution systems are not likely to collapse.	Yes
5. No other adverse concerns were found.	Yes

Is equipment free of interaction effects? Yes

IS EQUIPMENT SEISMICALLY ADEQUATE? Yes

COMMENTS

SRT: Tom Huang (AEP) and George Gary Thomas (S&A) on 10/6/93

REF: 1. Anchor Inspection Data Sheets: Anchorage Arrangement Sketches and Physical Characteristics Data Sheet, Certified 6/16/92 for both 1-QT-113-AB1 and 1-QT-113-AB2.

2. Dwg # 10-089

3. Worthington Co. Full Flow Oil Lube Strainer Calculation, 8/26/74.

MFG: NUGENT, WM W&Co - 1554-4-L3B-DN-100

Seismic Capacity vs Demand: The Bounding Spectrum does not apply for Class 0 items. This component is seismically rugged based on SRT judgement and inspection, and anchor analysis.

Anchorage:

Supported on 4 angle legs. Each leg is anchored by one 1/2" J-bolt anchor. The ANCHOR analysis was performed for 1-QT-113-AB1 and 1-QT-113-AB2 together, since they are connected by a relatively rigid piping segment.

Frequency was judged to be greater than 8 Hz.

The total weight is 1730#, with the CG located at an approx. mid-height = 33" (Ref. 2).

The minimum embedment of the 1/2" J-bolts for 1-QT-113-AB1 and 1-QT-113-AB2 is 9.125" and was used for the embedment reduction factor for the J-bolts.

The SRT also judged the bolts may be subject to prying. therefore a very conservative .5 reduction factor was applied for prying.

ANCHOR analysis includes nozzle loads as specified in Ref. 3, Sheet 15. Conservatively assume that the inlet and outlet nozzle loads are distributed between the two strainers, 1-QT-113-AB1 and AB2, because of the way they are joined (see Ref. 2). Therefore the nozzle loads modeled in the ANCHOR analysis are the absolute values of

DC Cook Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 3 of 11
ID : 1-QT-113-AB1 (Rev. 0)	Class : 0. Other	
Description : AB EMERG DIESEL FULL FLOW LUBE OIL STRAINER 1		
Building : AUXILIARY	Floor El. : 579.00	Room, Row/Col : AB EDG LUBE OIL PIT,
Manufacturer, Model, Etc. : NUGENT 1554-4L3B		

the larger of the two loads specified in Ref. 3, Sheet 15. The way the loads are defined in Ref. 3, they correspond to the x,y,z coordinate system as follows: c=x, a=y, and b=z.

The ANCHOR analysis even with the highest nozzle loads and anchorage reduction factors, shows a high margin of safety (2.5).

Zap Shot, Wk 1, Tm 2, Disk 1, Picture 45

Evaluated by:

Date:

George D. D. D.
Al Che Hing

11/21/95
12-8-95


Attachment: Pictures

Attachment: ANCHOR Report



DC Cook Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 4 of 11
ID : 1-QT-113-AB1 (Rev. 0)	Class : 0. Other	
Description : AB EMERG DIESEL FULL FLOW LUBE OIL STRAINER 1		
Building : AUXILIARY	Floor El. : 579.00	Room, Row/Col : AB EDG LUBE OIL PIT,
Manufacturer, Model, Etc. : NUGENT 1554-4L3B		

PICTURES



AB Emerg Diesel Full Flow Lube Oil Strainer 1, 1-QT-113-AB1

DC Cook Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 5 of 11
ID : 1-QT-113-AB1 (Rev. 0)	Class : 0. Other	
Description : AB EMERG DIESEL FULL FLOW LUBE OIL STRAINER 1		
Building : AUXILIARY	Floor El. : 579.00	Room, Row/Col : AB EDG LUBE OIL PIT,
Manufacturer, Model, Etc. : NUGENT 1554-4L3B		

ANCHOR Report

Earthquake :

Response Spectrum : Instructure Realistic

Frequency : User - 8.00

Percent Damping : User - 5.00

Spectral Values :

Direction	Acceleration (g's)
North - South	0.32
East - West	0.32
Vertical	0.17

Angle (N-S Direction makes with the X Axis) : 0.00

Combination Criteria : SRSS

Weights :

Number of Weights : 2

No	Weight	X	Y	Z
1	1730.00	22.875	0.000	33.000
2	1730.00	-22.875	1.000	33.000

Forces :

Number of External Forces : 2

No	Fx	Fy	Fz	X	Y	Z
1	1.23E+002	1.23E+002	7.03E+002	0.000	12.000	24.000
2	3.31E+002	4.02E+002	6.24E+002	0.000	-12.000	24.000

Moments :

Number of External Moments : 2

No	Mx	My	Mz
1	8.64E+003	-1.86E+004	6.86E+003
2	3.98E+003	-8.52E+002	2.54E+003

Allowables :

Anchor :

Number of Anchor types : 1

DC Cook Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 6 of 11
ID : 1-QT-113-AB1 (Rev. 0)		Class : 0. Other
Description : AB EMERG DIESEL FULL FLOW LUBE OIL STRAINER 1		
Building : AUXILIARY	Floor El. : 579.00	Room, Row/Col : AB EDG LUBE OIL PIT,
Manufacturer, Model, Etc. : NUGENT 1554-4L3B		

				Ultimate	Ultimate	Tension	Shear	
No.	Dia	Manufact	Product	Tension	Shear	Inter	Inter	Saf
1	1/2	Other	J-Bolt (90 deg)	6660.00	3330.00	Coeff	Coeff	Fact
						1.00	0.30	1.00

Concrete :

Ultimate Stress : 3500.00 psi.

Reduction Factor : 0.85

Weld :

Allowable Stress : 30600 psi.

Surfaces :

Number of Surfaces : 1

Surface Orientation

	Direction	Direction	Direction
	Comp	Comp	Comp
No	Nx	Ny	Nz
1	0.000	0.000	1.000

Anchor Pattern for Surface # 1



Legend for Anchor Patterns

DC Cook Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 7 of 11
ID : 1-QT-113-AB1 (Rev. 0)	Class : 0. Other	
Description : AB EMERG DIESEL FULL FLOW LUBE OIL STRAINER 1		
Building : AUXILIARY	Floor El. : 579.00	Room, Row/Col : AB EDG LUBE OIL PIT,
Manufacturer, Model, Etc. : NUGENT 1554-4L3B		

Anchor Bolts :



Concrete Lines :



Concrete Points :



Weld Lines :



Geometry :

Anchor :

Number of Anchors : 8

	Anch	X	Y	Z	Surf
No.	Id	Coord	Coord	Coord	Id
1	1	-30.719	-7.250	0.000	1
2	1	-16.531	-7.250	0.000	1
3	1	-30.719	7.250	0.000	1
4	1	-16.531	7.250	0.000	1
5	1	30.719	-7.250	0.000	1
6	1	16.531	-7.250	0.000	1
7	1	30.719	7.250	0.000	1
8	1	16.531	7.250	0.000	1

Concrete Lines :

of elements per line : 4

Number of Concrete Lines : 0

Concrete Points :

Number of Concrete Points : 8

	X	Y	Z	Surf	Conc-Pt
No.	Coord	Coord	Coord	Id	Area
1	-30.719	-7.250	0.000	1	4.000
2	-16.531	-7.250	0.000	1	4.000
3	-30.719	7.250	0.000	1	4.000
4	-16.531	7.250	0.000	1	4.000
5	30.719	-7.250	0.000	1	4.000
6	16.531	-7.250	0.000	1	4.000
7	30.719	7.250	0.000	1	4.000
8	16.531	7.250	0.000	1	4.000

DC Cook Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 8 of 11
ID : 1-QT-113-AB1 (Rev. 0)	Class : 0. Other	
Description : AB EMERG DIESEL FULL FLOW LUBE OIL STRAINER 1		
Building : AUXILIARY	Floor El. : 579.00	Room, Row/Col : AB EDG LUBE OIL PIT,
Manufacturer, Model, Etc. : NUGENT 1554-4L3B		

Weld Lines :

of elements per line : 4

Number of Weld Lines : 0

Determination of Reduction Factors :

Reduction Factor Input for Anchor # 1

Adequately Installed : Yes

Embedment Length : (27.25 in. Min Req'd. to achieve full capacity) := 9.13 in.

Gap at Threaded Anchor : 0.00 in.

Edge Distance - Edge 1 : 4.38 in.

Crack Size : 0.000 in. - Cracks traverses thru Installation

Essential Relays in Cabinet : No

Adequate Equipment Base Strength and Structural Load Path : Yes

Embedment Steel and Pads Adequately Installed : Yes

Reduction Factor Input for Anchor # 2

Adequately Installed : Yes

Embedment Length : (27.25 in. Min Req'd. to achieve full capacity) := 9.13 in.

Gap at Threaded Anchor : 0.00 in.

Edge Distance - Edge 1 : 4.38 in.

Crack Size : 0.000 in. - Cracks traverses thru Installation

Essential Relays in Cabinet : No

Adequate Equipment Base Strength and Structural Load Path : Yes

Embedment Steel and Pads Adequately Installed : Yes

Reduction Factor Input for Anchor # 3

Adequately Installed : Yes

Embedment Length : (27.25 in. Min Req'd. to achieve full capacity) := 9.13 in.

Gap at Threaded Anchor : 0.00 in.

Edge Distance - Edge 1 : 4.38 in.

Crack Size : 0.000 in. - Cracks traverses thru Installation

Essential Relays in Cabinet : No

Adequate Equipment Base Strength and Structural Load Path : Yes

Embedment Steel and Pads Adequately Installed : Yes

Reduction Factor Input for Anchor # 4

Adequately Installed : Yes

Embedment Length : (27.25 in. Min Req'd. to achieve full capacity) := 9.13 in.

Gap at Threaded Anchor : 0.00 in.

Edge Distance - Edge 1 : 4.38 in.

Crack Size : 0.000 in. - Cracks traverses thru Installation

Essential Relays in Cabinet : No

DC Cook Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 9 of 11
ID : 1-QT-113-AB1 (Rev. 0)	Class : 0. Other	
Description : AB EMERG DIESEL FULL FLOW LUBE OIL STRAINER 1		
Building : AUXILIARY	Floor El. : 579.00	Room, Row/Col : AB EDG LUBE OIL PIT,
Manufacturer, Model, Etc. : NUGENT 1554-4L3B		

Adequate Equipment Base Strength and Structural Load Path : Yes
Embedment Steel and Pads Adequately Installed : Yes

Reduction Factor Input for Anchor # 5

Adequately Installed : Yes
Embedment Length : (27.25 in. Min Reqd. to achieve full capacity) := 9.13 in.
Gap at Threaded Anchor : 0.00 in.
Edge Distance - Edge 1 : 4.38 in.
Crack Size : 0.000 in. - Cracks traverses thru Installation
Essential Relays in Cabinet : No
Adequate Equipment Base Strength and Structural Load Path : Yes
Embedment Steel and Pads Adequately Installed : Yes

Reduction Factor Input for Anchor # 6

Adequately Installed : Yes
Embedment Length : (27.25 in. Min Reqd. to achieve full capacity) := 9.13 in.
Gap at Threaded Anchor : 0.00 in.
Edge Distance - Edge 1 : 4.38 in.
Crack Size : 0.000 in. - Cracks traverses thru Installation
Essential Relays in Cabinet : No
Adequate Equipment Base Strength and Structural Load Path : Yes
Embedment Steel and Pads Adequately Installed : Yes

Reduction Factor Input for Anchor # 7

Adequately Installed : Yes
Embedment Length : (27.25 in. Min Reqd. to achieve full capacity) := 9.13 in.
Gap at Threaded Anchor : 0.00 in.
Edge Distance - Edge 1 : 4.38 in.
Crack Size : 0.000 in. - Cracks traverses thru Installation
Essential Relays in Cabinet : No
Adequate Equipment Base Strength and Structural Load Path : Yes
Embedment Steel and Pads Adequately Installed : Yes

Reduction Factor Input for Anchor # 8

Adequately Installed : Yes
Embedment Length : (27.25 in. Min Reqd. to achieve full capacity) := 9.13 in.
Gap at Threaded Anchor : 0.00 in.
Edge Distance - Edge 1 : 4.38 in.
Crack Size : 0.000 in. - Cracks traverses thru Installation
Essential Relays in Cabinet : No
Adequate Equipment Base Strength and Structural Load Path : Yes
Embedment Steel and Pads Adequately Installed : Yes

DC Cook Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 10 of 11
ID : 1-QT-113-AB1 (Rev. 0)	Class : 0. Other	
Description : AB EMERG DIESEL FULL FLOW LUBE OIL STRAINER. 1		
Building : AUXILIARY	Floor El. : 579.00	Room, Row/Col : AB EDG LUBE OIL PIT,
Manufacturer, Model, Etc. : NUGENT 1554-4L3B		

Reduction Factors Data Current : Yes

No	Anc Id	Pall/ Vall	Pallr/ Vallr	RT	RN	RL	RG	RS	RE	RF	RC	RR	RP	RB	RM
1	1	1398.60	N/A	1.00	1.00	0.42	1.00	1.00	1.00	1.00	1.00	1.00	0.50	1.00	1.00
		3330.00	N/A	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
2	1	1398.60	N/A	1.00	1.00	0.42	1.00	1.00	1.00	1.00	1.00	1.00	0.50	1.00	1.00
		3330.00	N/A	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
3	1	1398.60	N/A	1.00	1.00	0.42	1.00	1.00	1.00	1.00	1.00	1.00	0.50	1.00	1.00
		3330.00	N/A	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
4	1	1398.60	N/A	1.00	1.00	0.42	1.00	1.00	1.00	1.00	1.00	1.00	0.50	1.00	1.00
		3330.00	N/A	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
5	1	1398.60	N/A	1.00	1.00	0.42	1.00	1.00	1.00	1.00	1.00	1.00	0.50	1.00	1.00
		3330.00	N/A	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
6	1	1398.60	N/A	1.00	1.00	0.42	1.00	1.00	1.00	1.00	1.00	1.00	0.50	1.00	1.00
		3330.00	N/A	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
7	1	1398.60	N/A	1.00	1.00	0.42	1.00	1.00	1.00	1.00	1.00	1.00	0.50	1.00	1.00
		3330.00	N/A	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
8	1	1398.60	N/A	1.00	1.00	0.42	1.00	1.00	1.00	1.00	1.00	1.00	0.50	1.00	1.00
		3330.00	N/A	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00

Legend :

N/A	= Not Applicable
Pall	= Allowable Pull without Reduced Inspection
Vall	= Allowable Shear without Reduced Inspection
Pallr	= Allowable Pull with Reduced Inspection
Vallr	= Allowable Shear with Reduced Inspection
*	= Outlier
X	= Reduction Factor Not Used
RT	= Reduction Factor for Type of Anchorage
RN	= Reduction Factor for Installation Adequacy
RL	= Reduction Factor for Embedment
RG	= Reduction Factor for Gap at Anchors
RS	= Reduction Factor for Spacing
RE	= Reduction Factor for Edge Distance
RF	= Reduction Factor for Concrete Strength
RC	= Reduction Factor for Concrete Cracks
RR	= Reduction Factor for Essential Relays
RP	= Reduction Factor for Base Stiffness and Prying Action
RB	= Reduction Factor for Base Strength and Load Path
RM	= Reduction Factor for Embed. Steel and Pads

Analysis Results :

Analysis Performed : Yes

Type of Analysis : Regular

Spectral Accelerations (G's)



DC Cook Unit 1
SCREENING EVALUATION WORK SHEET (SEWS)

GIP Rev 2, Corrected, 2/14/92
 Status: Yes
 Sheet 11 of 11

ID : 1-QT-113-AB1 (Rev. 0)

Class : 0. Other

Description : AB EMERG DIESEL FULL FLOW LUBE OIL STRAINER 1

Building : AUXILIARY

Floor El. : 579.00

Room, Row/Col : AB EDG LUBE
 OIL PIT,

Manufacturer, Model, Etc. : NUGENT 1554-4L3B

No	N-S	E-W	Vertical	Safety Factor
1	0.325	0.130	0.067	5.843
2	-0.325	-0.130	-0.067	7.456
3	-0.325	0.130	0.067	5.843
4	0.325	-0.130	-0.067	7.456
5	0.325	-0.130	0.067	5.853
6	-0.325	0.130	-0.067	7.213
7	0.325	0.130	-0.067	7.213
8	-0.325	-0.130	0.067	5.853
9	0.130	0.325	0.067	2.478
10	-0.130	-0.325	-0.067	2.756
11	0.130	-0.325	0.067	2.503
12	-0.130	0.325	-0.067	2.695
13	-0.130	0.325	0.067	2.478
14	0.130	-0.325	-0.067	2.756
15	0.130	0.325	-0.067	2.695
16	-0.130	-0.325	0.067	2.503
17	0.130	0.130	0.167	5.114
18	-0.130	-0.130	-0.167	9.385
19	0.130	0.130	-0.167	8.752
20	-0.130	-0.130	0.167	5.040
21	-0.130	0.130	0.167	5.114
22	0.130	-0.130	-0.167	9.385
23	0.130	-0.130	0.167	5.040
24	-0.130	0.130	-0.167	8.752

Minimum Safety Factor : 2.478

The Anchorage Capacity is 2.478 times greater than the Demand



CALCU.

SUBJECT FULL FLOW L.O. STRAINERGROUP C-10

TYPE _____ DRG. No. _____

Sheet 0 of _____ Sfts.CAL BY A.L.M. ^{OK}
~~APP~~ D.O. _____Date 9/13/74

PAGE

DESCRIPTION

1	Fig. 1
2-5	Frequency of System
5	Seismic leg forces
6	Nozzle loads
7-9	Leg forces due to nozzle loads
10-11	Leg stresses
12	Base Plate
13	Holding down bolt
14	Weld of leg to tank
15	Local Shell Stresses
29	Recommendation sketch (SK-7940)
30	Summary





Calculations

SUBJECT: Full Flow Lock Oil
Strainers

JOB NUMBER P-2517-01
FILE NUMBER C-10
SHEET 1 OF 1
BY A. L. McE DATE 22/5/70
APP DATE







Fig 1




Calculations

SUBJECT:

JOB NUMBER P2519-01
FILE NUMBER C-10
SHEET 2 OF
BY ACM DATE 22/8/74
APP DATE

The pipe system connecting the two tanks provides increased stiffness against longitudinal motion as compared with lateral motion. The frequency of vibration in the longitudinal direction will consequently be greater resulting in lesser seismic stresses in the present instance. Hence motion in the lateral direction will be considered critical.

A preliminary analysis showed that the frequency of vibration is as greater than 33 Hz (the value that leads to max. response). Therefore any assumptions which tend to decrease the calculated value of the frequency to a value not less than 33 Hz will be conservative.



Consider a force P applied at the assumed c.g. of the tank system. (c.g. assumed 34" above base which is conservative.)

Supporting legs are assumed fixed to the tank and pinned to the base plates. Allowance will be made for the base plates

lifting off the foundation.

The deflection and slope at the c.g. is made up of the following component

- (i) Bending of the tank
- (ii) axial deformation of the legs
- (iii) Bending deformation of the legs
- (iv) uplift of the leg base plates



Calculations

SUBJECT:

JOB NUMBER P2519.01
 FILE NUMBER C-10
 SHEET 3 OF
 BY ALM DATE 2/2/79
 APP DATE

Section properties

(i) Tank


$$V = \frac{\pi}{4} \cdot 16^2 \cdot 15.625 = 291 \text{ m}^3$$

Vendor's information
 Tank full
 $M = \frac{1}{2} \text{ mass of 2 tanks + valve} = \frac{1}{2} \left(\frac{1730}{g} \right) = \frac{865}{g}$

$$I_u = \text{mass moment of inertia} = M \left[\frac{L^2}{12} + \frac{h^2}{16} \right] = \frac{865}{g} \left[\frac{39^2}{12} + \frac{16^2}{16} \right]$$

$$= 306 \cdot \frac{865}{g}$$

(ii) Legs




$$\begin{aligned} 3 \times \frac{1}{4} &= \frac{3}{8} \times \frac{3}{4} = \frac{9}{32} \times \frac{3}{4} = \frac{27}{128} = \frac{3}{128} \\ 3 \times \frac{1}{4} &= \frac{3}{16} \times \frac{1}{8} = \frac{3}{128} \times \frac{1}{4} = \frac{3}{512} = \frac{5}{1024} \end{aligned}$$

$$A = .6875 \text{ in}^2$$

$$\bar{y} = \frac{\frac{3}{128} + \frac{3}{512}}{\frac{3}{128} + \frac{3}{512}} = .466''$$

$$I_u = .1385 \text{ in}^4$$



actually 12.06" between centroids of legs
 but call it 12" for easy calculation

$$I_{\text{group}} = 4 \left(.1385 + .6875 \times 6^2 \right) = 99.6 \text{ in}^4$$





Calculations

SUBJECT: NORTHINGTON
LUBE OIL STRAINER

JOB NUMBER P2519.01
FILE NUMBER _____
SHEET 3a OF _____
BY L. N. N. DATE Sept 1964
APP _____ DATE _____


GOING TO P3 OF ALM CALCULATIONS

SECTION PROPERTIES

(i) TANK $I = 291 \text{ in}^4$ $J_M = 306 \times 6.5$
 $\frac{9}{9}$

(ii) LEGS $A = .6875$ $I = .1265$
 $I_{\text{group}} = 99.6 \text{ in}^4$

(iii) BASE PLATES $I_{\text{ap}} = \frac{1}{12} \times 2.25 \times .5^3 = .02344 \text{ in}^4$
(was .00293)



The knee plate is taken $\frac{1}{2}$ " thick.



Calculations

SUBJECT: WORTHINGTON
LUBE OIL STRAINER

JOB NUMBER P 2519.01
FILE NUMBER _____
SHEET 4 OF _____
BY L. Nanton DATE Sept 11/74
APP _____ DATE _____

NATURAL FREQUENCY OF TANK

DEFLECTION

$$\begin{aligned} \Delta &= \frac{P}{E} \left[\frac{22.5^3}{3 \times 291} \right. && \text{TANK} \\ &+ \frac{1}{99.6} \left(\frac{11.5^3}{3} + 11.5^2 \times 22.5 + 11.5 \times 22.5^2 \right) && \text{LEGS AXIAL} \\ &+ \frac{1}{.1385 \times 4} \times \frac{11.5^3}{3} && \text{LEGS BENDING} \\ &\left. + \frac{34}{2 \times 12} \times \frac{1.619^3}{3 \times .02344} \times \frac{34}{12} \right] && \text{BASE UPLIFT} \\ &= \frac{P}{E} [13.1 + 93.4 + 916 + 242] \\ \Delta &= \frac{P}{E} 1264 \end{aligned}$$

SLOPE:

$$\begin{aligned} \theta &= \frac{P}{E} \left[\frac{22.5^2}{2 \times 291} \right. && \text{TANK} \\ &+ \frac{1}{99.6} \left(\frac{11.5^2}{2} + 11.5 \times 22.5 \right) && \text{LEGS AXIAL} \\ &+ \frac{34}{2 \times 12} \times \frac{1.619^3}{3 \times .02344} \times \frac{1}{12} \left. \right] && \text{BASE UPLIFT} \\ &= \frac{P}{E} [-87 + 326 + 7.12] \\ &= \frac{P}{E} 11.25 \end{aligned}$$

$$\text{POTENTIAL ENERGY OF DEFORMATION} = \frac{1}{2} \frac{P^2}{E} \times 1264$$

$$\text{KINETIC ENERGY OF MASSES} = \frac{1}{2} \omega^2 \left[\frac{W}{g} \frac{P^2}{E} \times 1264^2 + 306 \frac{W}{g} \times \frac{P^2}{E} \times 11.25^2 \right]$$

$$\omega^2 = \frac{g E}{W} \frac{1264}{(1264^2 + 306 \times 11.25^2)} = \frac{386 \times 30 \times 10^6}{865} \times \frac{1}{1294.6}$$

$$\omega^2 = 10340$$

$$\omega = 101.7$$

$$f = \underline{\underline{16.2 \text{ Hz}}}$$



Calculations.

SUBJECT:

JOB NUMBER P2519.01
FILE NUMBER C-10
SHEET 5 OF
BY ALM DATE 22/8/64
APP DATE

from response spectra curve look Diesel Generator
Building, floor at 601 design basis earthquake

acceleration = 0.3g for $\frac{1}{2}$ damping

Horiz. seismic force on whole tank system = $1730 \times 0.3 = 519 \text{ #}$

$$\begin{aligned} \text{Overturning moment at base} &= (519 \times 34 + 206 \times 519 \times \frac{15.23}{1400}) \frac{1}{12} \\ &= M_u + M_o = 1471 + 144 = 1615 \text{ #ft} \end{aligned}$$

$$\text{Vertical seismic force} = \frac{2}{3} \times 519 = 346 \text{ #}$$

Individual leg forces seismic force in lateral direction

longitudinal direction.

0

Lateral direction.

$$\therefore \frac{519}{4} = 129.75 \text{ #}$$

vertical direction

$$= \frac{1}{4} \left(\frac{346}{5} + \frac{1615}{4 \times 11} \right) = 44.7 \text{ #}$$




Calculations

SUBJECT:

JOB NUMBER P2519.01
FILE NUMBER C-10
SHEET 6 OF
BY ALM DATE 24/9/74
APP DATE

Nozzle Loads

where values extracted from data supplied
by EDS as of 14/8/74



	<u>Inlet</u>		<u>Outlet</u>		
	+	-	+	-	
F_x	123	376	331	25	#
F_y	123	129	402	13	#
F_z	410	703	0	624	#
M_x	441	720	210	332	# #
M_y	527	1547	770	71	# #
M_z	572	262	212	2	# #




Calculations

SUBJECT:

JOB NUMBER P2519-01
 FILE NUMBER C-10
 SHEET 7 OF
 BY ALM DATE 24/6/74
 APP DATE

leg forces due to nozzle loads



$$\begin{aligned} a &= 2.47' \\ b &= 1.47' \\ p &= 1' \\ d &= 1' \end{aligned}$$

$$\begin{aligned} h &= \text{ht of nozzle above base} = 23 \frac{15}{16}'' \\ &= 2' \text{ say} \\ \bar{h} &= \text{ht of legs} = 11.5'' = .96' \end{aligned}$$

when calculating leg forces due to nozzle loads, the nozzle loads are first transferred to the system of axes ABC.

$$\begin{aligned} F_A &= F_z \\ F_B &= F_y \\ F_C &= F_z \\ M_A &= M_z - F_y d \\ M_B &= M_y \\ M_C &= M_z + F_y d \end{aligned}$$

Similar expressions may be written for the other nozzle loads.

The leg forces arising due to moments about the A, B, C axes are considered to be in proportion to their distances from the origin of axes (this is the conventional bending assumption). This causes the largest forces to occur in the



Calculations

SUBJECT:

JOB NUMBER P2519.01
 FILE NUMBER C-10
 SHEET 9 OF
 BY ALM DATE 24/8/84
 APP DATE

legs marked ①, ②, ③ & ④ and only these legs will be examined for critical stresses. The assumption that leg forces are proportional to distance from the origin is conservative since any flexibility in the pipe system between the tanks will tend to even out the forces amongst the legs.

For moment about the c axis it is assumed that the pipe has no torsional stiffness. This is a conservative assumption as any stiffness in the pipe will tend to reduce the vertical force in the legs.

forces at leg ①

$$x \text{ - direction} \quad -\frac{F_x}{8} - \frac{1}{u} (M_x + F_x d) = -F_x \left(\frac{1}{8} + \frac{d}{u} \right) - \frac{M_x}{u}$$

$$y \text{ - direction} \quad -\frac{F_y}{8} - \frac{1}{v} (M_y + F_y d) = -\frac{F_y}{8} - \frac{F_y d}{v} - \frac{M_y}{v}$$

$$z \text{ - direction} \quad +\frac{F_z h}{8} - \frac{F_z d}{T} - \frac{F_z h}{4p} - \frac{F_z}{8} - \frac{F_z d}{4p} \\ + \frac{M_z}{4p} + \frac{M_y}{8} - \frac{M_x}{T}$$

$$\text{where } \frac{1}{u} = \frac{F_x}{8(a^2 + b^2 + p_z^2)} = .0143 \text{ ft}^{-1} \quad L=1'$$

$$\frac{1}{v} = \frac{a}{4(a^2 + b^2 + p_z^2)} = .0705 \text{ ft}^{-1}$$

$$\frac{1}{8} = \frac{a}{4(a^2 + b^2)} = .07475 \text{ ft}^{-1}$$

$$\frac{1}{T} = \frac{a}{2(a^2 + b^2 + p_z^2)} \frac{I}{p} = .1353 \text{ ft}^{-1}$$

the forces on legs ②, ③ & ④ are made up of similar terms but with different signs.

The following table indicates the leg forces due to the applied nozzle loads.





Calculations

SUBJECT: NORTHINGTON

FORCES AT BASE OF LEGS

JOB NUMBER P0619.01

FILE NUMBER _____

SHEET 9A OF _____

BY L. Nator DATE 5/1/84

APP _____ DATE _____

LEG No 1

Load At	X DIRECTION				Y DIRECTION				Z DIRECTION			
	INLET		OUTLET		INLET		OUTLET		INLET		OUTLET	
	+	-	+	-	+	-	+	-	+	-	+	-
F _A	13.6	-41.6	-46.1	3.5	-8.7	26.5	-23.4	1.8	-35.0	107.0	4.7	-0.3
F _B					15.4	-16.1	-54.3	1.6	30.8	-32.2	-100.5	3.2
F _C									51.2	-87.9	0.0	234.0
H _A									-110.2	180.0	52.5	-83.0
H _B									-39.4	115.5	57.5	-5.3
M _C	-8.2	3.7	-3.0	0.0	-40.3	18.5	-14.9	0.1	-77.5	35.4	-28.6	0.3

STRESS COMBINATIONS

	X	Y	Z
MAX X	-98.9	-118.5	-452.9
	(max)		
MAX Y	-42.7	-153.7	-594.9
		(max)	
MAX Z	-84.0	38.7	+872.1
			(max)



Calculations

SUBJECT: WORTHINGTON

STRESS AT BASE OF LEGS

JOB NUMBER P2519.01
FILE NUMBER _____
SHEET 9B OF _____
BY L. Norton DATE _____
APP _____ DATE _____

LEG 1

Stress for values giving max. X :-
forces in u & v direction are:-

$$u = \frac{x+y}{\sqrt{2}} \quad v = \frac{y-x}{\sqrt{2}} \quad (\text{SEE SHEET 10})$$

$$x = -98.9 \quad y = -118.5 - 65 = -183.5 \quad z = -452.9 - 447 = -899.9$$

$$\therefore u = -199.7 \quad v = -59.8$$

$$\therefore \sigma = -199.7 \times 11.5 \times 4.94 - 59.8 \times 11.5 \times 6.5 = \frac{-899.9}{-6875} \quad (\text{SEE SHEET 10})$$

$$= -11.34 - 4.47 - 1.3$$

$$\sigma = -17.12 \text{ KSI} \quad (\text{TENSION})$$

Stress for values giving max Y :-

$$x = -42.7 \quad y = -153.7 - 65 = -218.7 \quad z = -514.9 - 447 = -961.9$$

$$u = -185 \quad v = -124.5$$

$$\sigma = -185 \times 11.5 \times 4.94 - 124.5 \times 11.5 \times 6.5 = \frac{-1042}{-6875}$$

$$= -10.5 - 2.3 - 1.5$$

$$\sigma = -21.3 \text{ KSI} \quad (\text{TENSION})$$

Similarly it may be shown that for legs 2, 3 & 4 the values that maximize Y -directional forces will give the greatest stress



Calculations

SUBJECT: WORTHINGTON

FORCES AT BASE OF LEGS

JOB NUMBER P2512.01

FILE NUMBER _____

SHEET 9C OF _____

BY L. N. N. N. DATE 5/8/74

APP _____ DATE _____

LEG No 2

	X					Y					Z			
	INLET		OUTLET			INLET		OUTLET			INLET		OUTLET	
	+	-	+	-		+	-	+	-		+	-	+	-
F _A	17.2	-52.4	-36.7	2.7		-8.7	26.5	-23.4	1.8		-1.8	5.4	94.3	-7.1
F _B						15.4	-16.1	-50.3	1.6		-30.8	32.2	100.5	-3.2
F _C											-15.8	263.7	0.0	-78.0
H _A											110.2	-180.0	-52.5	83.0
H _B											-32.4	115.5	37.5	-5.3
H _C	8.2	-3.7	3.0	0.0		-40.3	18.5	-14.9	0.1		77.5	-35.4	28.6	-0.3

STRESS COMBINATIONS

	X			Y			Z	
MAX X	-92.8			-44.7			806.6	
	(max)							
MAX Y	-8.4			-153.7			941.2	
				(max)				
MAX Z	-77.9			-118.5			948.4	
							(max)	



Calculations

SUBJECT: WORTHINGTON

FORCES AT BASE OF LEGS

JOB NUMBER P2519.01
FILE NUMBER _____
SHEET 9D OF _____
BY L. Nator DATE Sept 11/84
APP _____ DATE _____

LEG No 3

	X					Y					Z			
	INLET		OUTLET			INLET		OUTLET			INLET		OUTLET	
	+	-	+	-		+	-	+	-		+	-	+	-
F ₁	17.2	-52.4	-36.7	2.7		8.7	-26.5	23.4	-1.8		1.8	-5.4	-94.3	7.1
F ₂						15.4	-16.1	-50.3	1.6		-30.8	32.2	100.5	-3.2
F ₃											-153.8	263.7	0.0	-78.7
H ₁											110.2	-180.0	-52.5	83.0
H ₂											39.4	-115.5	-57.5	5.3
H ₃	8.2	-3.7	3.0	0		40.3	-18.5	14.9	-0.1		-76.5	35.4	-22.6	0.3

STRESS COMBINATIONS:

	X	Y	Z
MAX X	-92.8 (max)	-88.1	570.3
MAX Y	-53.4	-113.3 (max)	671.7
MAX Z	-77.9	+69.2	-877.1 (max)



Calculations

SUBJECT: WORTHINGTON

FORCES AT BASE OF LEGS

JOB NUMBER P2519.01
FILE NUMBER _____
SHEET 9E OF _____
BY L. Newton DATE 5/24/74
APP _____ DATE _____

LEG No 4

	X					Y					Z			
	INLET		OUTLET			INLET		OUTLET			INLET		OUTLET	
	+	-	+	-		+	-	+	-		+	-	+	-
F_A	13.6	-41.6	-46.1	3.5		8.7	-26.5	23.4	-1.8		35.0	-107.0	-4.7	0.3
F_B						15.4	-16.1	-50.3	1.6		30.8	-32.2	-100.5	3.2
F_C											51.2	-87.9	0.0	234.0
M_A											-110.2	180.0	52.5	-83.0
M_B											39.4	-115.8	-57.5	5.3
M_C	-8.2	3.7	-3.0	0.0		40.3	-18.5	14.9	-0.1		77.5	-35.4	28.6	-0.3

STRESS COMBINATIONS

	X		Y		Z
MAX X (max)	-98.9		+ 69.1		+ 590.8
MAX Y (max)	-34.4		-113.3		-729.2
MAX Z (max)	+ 5.9		+ 79.1		+ 737.8




Calculations

SUBJECT:

JOB NUMBER P2517-01
 FILE NUMBER C-10
 SHEET 10 OF
 BY A.C.M. DATE 24/5/74
 APP DATE

To decide which combination cause the greatest stresses in the legs it should be noted that the loads in x & y directions are the most important since they cause bending of the legs. (bending stresses are approximately 80% of total in critical case). Maximum stresses occur at the junction of the legs and tank i.e. 11.5" above the base.



$$I_x = I_y = .1385 \text{ in}^4 \quad A = .6875 \text{ in}^2$$

$$I_{xy} = \frac{7}{2} \times \frac{1}{4} \times \frac{7}{4} \times \frac{1}{8} + \frac{7}{4} \times \frac{1}{4} \times \frac{7}{8} \times \frac{1}{8} - \frac{11}{16} \times \frac{71}{88} \times \frac{41}{88}$$

$$= .0694 - .1146$$

$$= -.0452 \text{ in}^4$$

$$I_{uu} = .1385 + .0716 = .2101 \text{ in}^4$$

$$I_{vv} = .1385 - .0716 = .0669 \text{ in}^4$$

at pt A

$$\frac{1}{S_{uu}} = \frac{1.5}{\sqrt{2} \times .2101} = 4.94 \text{ in}^3$$

$$\frac{1}{S_{vv}} = \frac{.402}{.0669} = 6.00 \text{ in}^3$$


(u and v are at 45° to x & y)
 For leg ① forces in u & v directions are

$$u = \frac{x+y}{\sqrt{2}} \quad v = \frac{y-x}{\sqrt{2}}$$

$$x = -42.7 \quad y = -153.7 - 65 = -218.7 \text{ #}$$

$$Z = -594.9 - 42.7 = -637.6 \text{ #}$$

$$u = -\frac{261.4}{\sqrt{2}} = -185.7 \text{ #} \quad v = -\frac{176.0}{\sqrt{2}} = -124.5 \text{ #}$$



at base of leg

Max stress at pt 11.5" above base
 bending stress

$$\sigma = -185 \times 11.5 \times 4.94 - 124.5 \times 11.5 \times 6.00 - \frac{1032}{0.6875}$$





Calculations

SUBJECT:

JOB NUMBER P2519-01

FILE NUMBER C-10

SHEET 11 OF

BY ALM DATE 2/28/74

APP DATE

$$= -10,500 - 9300 - 1500$$

$$= 21,300 \text{ #/in}^2$$

tension

4) For leg ②



$$x = -8.4 \text{ " } y = -153.7 - 65 = -218.7 \text{ #}$$

$$z = 961.2 + 437 = 1398 \text{ #}$$

$$u = -\frac{227.1}{57} = -161.0 \text{ " } v = -\frac{210.3}{57} = -149 \text{ #}$$

$$C = (161 \times 6.56 + 149 \times 4.94) 11.5 + \frac{1398}{.6875}$$

$$= (1045 + 736) 11.5 + 2030$$

$$= 20400 + 2030 = 22430 \text{ #/in}^2$$

compression

4) For leg ③



$$x = -92.8 \text{ # } y = -88.1 - 65.0 = -153.1 \text{ #}$$

$$u = 174.0 \text{ #}$$

$$v = 42.6 \text{ #}$$

will give lesser stresses than for leg ①

4) For leg ④

$$x = -93.7$$

$$y = 104.8 + 65.0 = 169.3$$



$$u = 99.9 \text{ #}$$

$$v = 150.5 \text{ #}$$

will give lesser stresses than for leg ②

∴ where longitudinal stress is in leg no. ②

$\epsilon = 0$ when $\sigma = 22430 \text{ #/in}^2$ max since at edge of angle

$$\frac{F.S.}{2} = \frac{26000}{22430} = 1.16 > 1.6 \therefore \text{OK}$$

will steel

$$\epsilon_{max at A} = \frac{V_{max}}{E} = V \frac{t \times 18 \times (18 \times \frac{1}{2})}{\frac{3}{4} K \cdot 2151} = 3.1V$$



Calculations

SUBJECT:

JOB NUMBER P2512.01
FILE NUMBER _____
SHEET 12 OF _____
BY L. Hunter DATE Sept 4/84
APP _____ DATE _____

max values of $u + v$ for all 4 legs

$$\tau_{MAX} = (185 + 150.5) \times 3.1 = 1020 \text{ lb}$$

Bending stress is min where τ is max.

$$\therefore f_s = \frac{6 \times 36,000}{1020} = 21.2 > 1.6 \text{ OK}$$

Welding Tension Bolt

Combine max f_t with max shears
in x & y directions (unsymmetric)

$$tension = 1374 \text{ lb}$$

$$shear = \left[\underset{x \text{ direction}}{98.9^2} + \underset{y \text{ direction}}{(1537.65)^2} \right]^{1/2}$$

$$= 240 \text{ lb}$$





Calculations

SUBJECT:

JOB NUMBER P2519.01

FILE NUMBER C-10

SHEET 13 OF

BY ALP DATE 2/4/77

APP DATE

$$\text{Tensile stress} = \frac{1564}{.142} = 9600 \text{ #/in}^2$$

$$\text{Shear stress} = \frac{240}{.142} = 1690 \text{ #/in}^2$$


$$\text{Resultant} = \left[1690^2 + \left(\frac{9600}{2} \right)^2 \right]^{\frac{1}{2}} = 5089 \text{ #/in}^2$$

$$\text{Resultant} = \frac{9600}{2} + 5089 = 9889 \text{ #/in}^2$$



$$\text{F.S.} = \frac{.6 + 36500}{9889} = \underline{\underline{4.24}} \quad 7.1.6 \quad \text{OK}$$

$$\text{F.S.} = \frac{36000}{9889} = \underline{\underline{3.64}} \quad 7.1.6 \quad \text{OK}$$

Weld of Leg to Tank



4" weld to each leg of angle




max force at base of leg



Calculations

SUBJECT:

JOB NUMBER P2519.01
 FILE NUMBER C-10
 SHEET 14 OF
 BY Acas DATE 24/9/88
 APP DATE



See "Design of Welded Structures" by O.W. Blodgett for stress formulas

$$\begin{aligned} F_p &= 65 \text{ k} \\ F_R &= 225 \text{ k} \\ F_Q &= 1405 \text{ k} \end{aligned}$$

when stress in weld

$$= \left[\left\{ \frac{F_Q}{2L} \left(\frac{3A}{3k^2+1} + \frac{1}{2} \right) \right\}^2 + \left\{ \frac{F_R}{L} \left(3A + \frac{1}{2} \right) \right\}^2 + \left\{ \frac{F_p}{2L} + \frac{F_Q}{L} \frac{3Ak}{3k^2+1} \right\}^2 \right]^{\frac{1}{2}}$$

$$3k^2+1 = 1.543 \quad \frac{3A}{3k^2+1} = \frac{10425}{1.543} = 5.50 \quad \frac{3Ak}{3k^2+1} = 2.91$$

$$= \frac{1405}{4} \left[\left\{ 0.065 \times 4.0 \right\}^2 + \left\{ 16 \times 10.625 \right\}^2 + \left\{ 0.5 + 0.065 \times 2.91 \right\}^2 \right]^{\frac{1}{2}}$$

$$= 351 \left[0.065 + 2.390 + 0.474 \right]^{\frac{1}{2}} = 351 \times 1.85$$

$$= 650 \text{ #/in}$$

With 260 kx electrode allowable shear/unit length,
 $\frac{1}{4}$ " weld size = 1000 #/in (From AISC hand book)
 (see note below)

Assuming only $\frac{1}{8}$ " weld

$$\underline{F.S.} = \frac{2 \times 1000}{650} = \underline{3.08} > 1.6 \therefore \text{OK.}$$

[AISC actually gives 600 #/in as a working stress condition this implies a F.S. of 1.67 at least & therefore the allowable load was taken as 600 x 1.67 = 1000 #/in]





Calculations

SUBJECT:

JOB NUMBER P251201

FILE NUMBER _____

SHEET 14A OF _____

BY J. H. Hutton DATE Sept 14/84

APP _____ DATE _____


SLICE PLATE (J. large Part)

It is uplift will occur at by 1/3 (max. combination of forces in 2 directions with neg. sign)

UPLIFT = -877.1 from sheet 9.D

NOTED SIGNED

With CRACKING FORCE = $877 - 417 = 1324$



$$M_{MAX} = 1324 \times 1.619 = 2.144 \text{ in. K}$$

$$\sigma = \frac{2.144 \text{ in. K}}{\frac{1}{6} \times 2.25 \times 1.5^2} = 22.87 \text{ KSI}$$

$$FS = \frac{36.000}{22.87} = 1.57 > 1.1 \quad \text{DBE OK.}$$

DBE, according to AISC, must meet a F.S. of 1.1, whereas CBE must meet a F.S. of 1.6.

Checking: compute for DBE & F.S. of 1.6:-

combination = 5153

$$\text{TOTAL FORCE} = 877 + \frac{447}{2} = 1100$$

$$M_{MAX} = 1.10 \times 1.619 = 1.782 \text{ K}$$

$$\sigma = \frac{1.782}{\frac{1}{6} \times 2.25 \times 1.5^2} = 19.00 \text{ KSI}$$

$$F.S. = \frac{36.00}{19.00} = 1.89 > 1.6 \quad \text{OK DBE}$$



① SUBJECT FULL FLOW LUBE OIL STRAINER

TYPE _____

DRG. No. 10-089

CAL BY RLB

APP. _____

CALCU. _____

GROUP C-10

Sheet 15 of _____ Shls.

Date 8/26/74

LOCAL SHELL STRESSES:

I NOZZLE LOADS: (AS PER EDS 8/14/74)

INLET:

$$F_a + 123 \text{ Lbf}, -129 \text{ Lbf}$$

$$F_b + 410 \text{ Lbf}, -703 \text{ Lbf}$$

$$F_c + 123 \text{ Lbf}, -376 \text{ Lbf}$$

$$M_a + 527(12) \text{ IN-Lbf}, -1547(12) \text{ IN-Lbf}$$

$$M_b + 572(12) \text{ IN-Lbf}, -262(12) \text{ IN-Lbf}$$

$$M_c + 441(12) \text{ IN-Lbf}, -720(12) \text{ IN-Lbf}$$

OUTLET:

$$+ 402 \text{ Lbf}, -13 \text{ Lbf}$$

$$+ 0 \text{ Lbf}, -624 \text{ Lbf}$$


$$+ 331 \text{ Lbf}, -25 \text{ Lbf}$$

$$+ 770(12) \text{ IN-Lbf}, -71(12) \text{ IN-Lbf}$$

$$+ 212(12) \text{ IN-Lbf}, -2(12) \text{ IN-Lbf}$$

$$+ 210(12) \text{ IN-Lbf}, -332(12) \text{ IN-Lbf}$$

WORTHINGTON CORPORATION



② SUBJECT FULL FLOW LUBE OIL STRAINER

TYPE _____ DRG. No. 10-089

CAL BY R.L.B

APP. _____

CALCU.

GROUP C-10

Sheet 16 of _____ Shts.

Date 8/26/79

II TRANSFER OF LOADS FROM INLET & OUTLET NOZZLES TO TANK SHELL NOZZLES: (SKETCH P.15)


ASSUME ONLY ONE NOZZLE PER TANK SEES THE LOADS FROM THE INLET & OUTLET NOZZLES!

A] From F_a :

1] $F_{a_{IN}}^+, F_{a_{OUT}}^-$:

$$a) F_{Y_1}^- = \frac{F_{a_{IN}}^+ + F_{a_{OUT}}^-}{\# \text{ NOZZLES}} = \frac{123 + 13}{2} = 68 \text{ Lbf}$$

b) $M_{Z_1}^+$:



SINCE $\sigma = \frac{W(2L)}{8Z} = \frac{M}{Z}$

$$M_{Z_1}^+ = \frac{W(2L)}{8} = \frac{(F_{a_{IN}}^+ + F_{a_{OUT}}^-)(2)(15.625)}{8} \\ = \frac{(123 + 13)(2)(15.625)}{8} = 531.25 \text{ IN-Lbf}$$

2] $F_{a_{IN}}^-, F_{a_{OUT}}^+$:

$$a) F_{Y_1}^+ = \frac{F_{a_{IN}}^- + F_{a_{OUT}}^+}{\# \text{ NOZZLES}} = \frac{129 + 402}{2} = 265.5 \text{ Lbf}$$

$$b) M_{Z_1}^- = \frac{(F_{a_{IN}}^- + F_{a_{OUT}}^+)(2)(15.625)}{8} = \frac{(129 + 402)(2)(15.625)}{8} \\ = 2074.2 \text{ IN-Lbf}$$

B] From F_b :

1] $F_{b_{IN}}^+, F_{b_{OUT}}^+$:

$$a) F_{Z_1}^+ = \frac{F_{b_{IN}}^+ + F_{b_{OUT}}^+}{\# \text{ NOZZLES}} = \frac{410 + 0}{2} = 205 \text{ Lbf}$$

$$b) M_{Y_1}^+ = \frac{(F_{b_{IN}}^+ + F_{b_{OUT}}^+)(2)(15.625)}{8} = \frac{(410 + 0)(2)(15.625)}{8} \\ = 1601.6 \text{ IN-Lbf}$$

$$c) M_{Z_1}^+ = \frac{12(F_{b_{IN}}^+ - F_{b_{OUT}}^-)}{\# \text{ NOZZLES}} = \frac{12(410 + 0)}{2} = 2460 \text{ IN-Lbf}$$

③

SUBJECT FULL FLOW LUBE OIL STRAINER

TYPE _____

DRG. No. 10-089CAL BY R.L.B.

APP. _____

CALCU.

GROUP C-10Sheet 17 of _____ Shrs.Date 8/26/742] $Fb_{IN}^{-}, Fb_{OUT}^{-}$:

$$a) F_{z_1}^{-} = \frac{Fb_{IN}^{-} + Fb_{OUT}^{-}}{\# \text{ NOZZLES}} = \frac{703 + 624}{2} = 663.5 \text{ Lbf}$$

$$b) M_{Y_1}^{-} = \frac{(Fb_{IN}^{-} + Fb_{OUT}^{-})(2)(15.625)}{8} = \frac{(703 + 624)(2)(15.625)}{8} = 5183.6 \text{ IN-Lbf}$$

$$c) M_{X_1}^{-} = \frac{(Fb_{IN}^{-} - Fb_{OUT}^{-})(12)}{\# \text{ NOZZLES}} = \frac{(703 - 624)(12)}{2} = 474 \text{ IN-Lbf}$$

3] $Fb_{IN}^{+}, Fb_{OUT}^{-}$:

$$a) F_{z_2}^{-} = \frac{(Fb_{OUT}^{-} - Fb_{IN}^{+})}{\# \text{ NOZZLES}} = \frac{624 - 410}{2} = 107 \text{ Lbf}$$

$$b) M_{Y_2}^{-} = \frac{(Fb_{OUT}^{-} - Fb_{IN}^{+})(2)(15.625)}{8} = \frac{(624 - 410)(2)(15.625)}{8} = 835.9 \text{ IN-Lbf}$$

$$c) M_{X_2}^{+} = \frac{(Fb_{OUT}^{-} + Fb_{IN}^{+})(12)}{\# \text{ NOZZLES}} = \frac{(624 + 410)(12)}{2} = 6204 \text{ IN-Lbf}$$

4] $Fb_{IN}^{-}, Fb_{OUT}^{+}$:

$$a) F_{z_3}^{-} = \frac{Fb_{IN}^{-} - Fb_{OUT}^{+}}{\# \text{ NOZZLES}} = \frac{703 - 0}{2} = 351.5 \text{ Lbf}$$

$$b) M_{Y_3}^{-} = \frac{(Fb_{IN}^{-} - Fb_{OUT}^{+})(2)(15.625)}{8} = \frac{(703 - 0)(2)(15.625)}{8} = 2746.1 \text{ IN-Lbf}$$

$$c) M_{X_2}^{-} = \frac{(Fb_{IN}^{-} + Fb_{OUT}^{+})(12)}{\# \text{ NOZZLES}} = \frac{(703 + 0)(12)}{2} = 4218 \text{ IN-Lbf}$$

WORTHINGTON CORPORATION

SUBJECT FULL FLOW LUBE OIL STRAINER

TYPE _____ DRG. No. 10-089

CAL BY R L B

APP. _____

CALCU.

GROUP C-10

Sheet 18 of _____ Shts.

Date 8/27/74

c) FROM F_C :

1) $F_{C_{IN}}^+, F_{C_{OUT}}^+$:

$$a) F_{X_1}^+ = \frac{F_{C_{OUT}}^+ - F_{C_{IN}}^+}{\# \text{ NOZZLES}} = \frac{331 - 123}{2} = 104 \text{ Lbf}$$

b) FROM ROARK, CASE 37, P. 113:

$$F_{Y_2}^+ = R = 6 \frac{M}{L^3} (2L - a^2) \quad L = 2a \quad a = 15.625$$

$$= \frac{.75(12)(F_{C_{IN}}^+ + F_{C_{OUT}}^+)}{15.625} = \frac{.75(12)(331 + 123)}{15.625} = 261.5 \text{ Lbf}$$

$$c) M_{Z_2}^- = \frac{M}{L^2} (2La - 3a^2) = \frac{M}{4}$$

$$= \frac{12(F_{C_{IN}}^+ + F_{C_{OUT}}^+)}{4} = \frac{12(331 + 123)}{4} = 1362 \text{ IN-Lbf}$$

2) $F_{C_{IN}}^-, F_{C_{OUT}}^-$:

$$a) F_{X_2}^+ = \frac{F_{C_{IN}}^- - F_{C_{OUT}}^-}{\# \text{ NOZZLES}} = \frac{376 - 25}{2} = 175.5 \text{ Lbf}$$

$$b) F_{Y_2}^- = R = \frac{.75(12)(F_{C_{IN}}^- + F_{C_{OUT}}^-)}{15.625} = \frac{.75(12)(376 + 25)}{15.625} = 231 \text{ Lbf}$$

$$c) M_{Z_2}^+ = \frac{12(F_{C_{IN}}^- + F_{C_{OUT}}^-)}{4} = \frac{(12)(376 + 25)}{4} = 1203 \text{ IN-Lbf}$$

3) $F_{C_{IN}}^+, F_{C_{OUT}}^-$:

$$a) F_{X_1}^- = \frac{F_{C_{IN}}^+ + F_{C_{OUT}}^-}{\# \text{ NOZZLES}} = \frac{123 + 25}{2} = 74 \text{ Lbf}$$

$$b) F_{Y_3}^+ = \frac{.75(12)(F_{C_{IN}}^+ - F_{C_{OUT}}^-)}{15.625} = \frac{.75(12)(123 - 25)}{15.625} = 56.5 \text{ Lbf}$$

$$c) M_{Z_3}^- = \frac{12(F_{C_{IN}}^+ - F_{C_{OUT}}^-)}{4} = \frac{12(123 - 25)}{4} = 294 \text{ IN-Lbf}$$

4) $F_{C_{IN}}^-, F_{C_{OUT}}^+$:

$$a) F_{X_3}^+ = \frac{F_{C_{IN}}^- + F_{C_{OUT}}^+}{\# \text{ NOZZLES}} = \frac{376 + 331}{2} = 353.5 \text{ Lbf}$$

$$b) F_{Y_3}^- = \frac{(F_{C_{IN}}^- - F_{C_{OUT}}^+)(12)(.75)}{15.625} = \frac{(376 - 331)(12)(.75)}{15.625} = 26 \text{ Lbf}$$

$$c) M_{Z_3}^+ = \frac{12(F_{C_{IN}}^- - F_{C_{OUT}}^+)}{4} = \frac{12(376 - 331)}{4} = 135 \text{ IN-Lbf}$$

WORTHINGTON CORPORATION

SUBJECT Full Flow Lube Oil STRAINER

TYPE _____

DRG. No. 10-089

CAL BY RLB

APP. _____

CALCU. _____

GROUP C-10

Sheet 19 of _____ Shts.

Date 8/26/74

D] From Ma:

1] Ma_{IN}^+, Ma_{OUT}^- : FROM ZUBER, CASE 37, P. 113

$$\begin{aligned} a) F_{z_2}^+ &= R = 6 \frac{M}{e^3} (al - a^2) \quad l = 2a \\ &= .75 \frac{M}{a} = .75 \frac{(Ma_{IN}^+ + Ma_{OUT}^-)}{15.625} \\ &= .75 \frac{(12)(527 + 71)}{15.625} = 344 \text{ Lbf} \end{aligned}$$

$$\begin{aligned} b) M_{Y_2}^+ &= \frac{M}{e^2} (2la - 3a^2) = \frac{M}{4} \\ &= \frac{Ma_{IN}^+ + Ma_{OUT}^-}{4} = \frac{12(527 + 71)}{4} = 1794 \text{ IN-Lbf} \end{aligned}$$

2] Ma_{IN}^-, Ma_{OUT}^+ :

$$a) F_{z_4}^- = .75 \frac{Ma_{IN}^- + Ma_{OUT}^+}{15.625} = .75 \frac{(12)(1547 + 770)}{15.625} = 1373.5 \text{ Lbf}$$

$$b) M_{Y_4}^- = \frac{Ma_{IN}^- + Ma_{OUT}^+}{4} = \frac{12(1547 + 770)}{4} = 6951 \text{ IN-Lbf}$$

3] Ma_{IN}^+, Ma_{OUT}^+ :

$$a) F_{z_5}^- = .75 \frac{Ma_{OUT}^+ - Ma_{IN}^+}{15.625} = .75 \frac{(12)(770 - 527)}{15.625} = 140 \text{ Lbf}$$

$$b) M_{Y_5}^- = \frac{Ma_{OUT}^+ - Ma_{IN}^+}{4} = \frac{12(770 - 527)}{4} = 729 \text{ IN-Lbf}$$

4] Ma_{IN}^-, Ma_{OUT}^- :

$$a) F_{z_6}^- = (.75) \frac{Ma_{IN}^- - Ma_{OUT}^-}{15.625} = \frac{.75(12)(1547 - 71)}{15.625} = 850 \text{ Lbf}$$

$$b) M_{Y_6}^- = \frac{Ma_{IN}^- - Ma_{OUT}^-}{4} = \frac{12(1547 - 71)}{4} = 4428 \text{ IN-Lbf}$$

⑥

SUBJECT FULL FLOW LUBE OIL STRAINER

TYPE

DRG. No. 10-089

CAL BY RLB

APP.

CALCU.

GROUP C-10

Sheet 20 of Shts.

Date 8/26/78

E] FROM M_b : TRANSLATE M_b TO "0":1] $M_{b_{IN}}^+$, $M_{b_{OUT}}^+$:

$$a) F_{X_4}^+ = \frac{M_{b_{IN}}^+ + M_{b_{OUT}}^+}{12(2)} = \frac{(572+212)(12)}{12(2)} = 180 \text{ Lbf}$$

b) FROM ROARK, CASE 37, P.113:

$$F_{Y_4}^+ = R = 6 \frac{(M)}{L^3} (2L - a^2) \quad L = 2a$$

$$= .75 \frac{M}{a} = .75 \frac{(572+212)(12)}{15.625} = 451.6 \text{ Lbf}$$

c) FROM ROARK, CASE 37, P.113:

$$M_{Z_4}^- = \frac{M_0}{L^2} (2La - 3a^2) = \frac{M}{4}$$

$$= \frac{M_{b_{IN}}^+ + M_{b_{OUT}}^+}{4} = \frac{(572+212)(12)}{4} = 2352 \text{ IN-Lbf}$$

2] $M_{b_{IN}}^-$, $M_{b_{OUT}}^-$:

$$a) F_{X_2}^- = \frac{M_{b_{IN}}^- - M_{b_{OUT}}^-}{12(2)} = \frac{(12)(262-12)}{12(2)} = 125 \text{ Lbf}$$

$$b) F_{Y_4}^- = \frac{.75 (M_{b_{IN}}^- + M_{b_{OUT}}^-)}{15.625} = \frac{.75 (262+12)(12)}{15.625} = 157.8 \text{ Lbf}$$

$$c) M_{Z_4}^+ = \frac{(M_{b_{IN}}^- + M_{b_{OUT}}^-)}{4} = \frac{(262+12)(12)}{4} = 822 \text{ IN-Lbf}$$

3] $M_{b_{IN}}^+$, $M_{b_{OUT}}^-$:

$$a) F_{X_5}^+ = \frac{M_{b_{IN}}^+ + M_{b_{OUT}}^-}{12(2)} = \frac{12(572+12)}{12(2)} = 292 \text{ Lbf}$$

$$b) F_{Y_5}^+ = \frac{.75 (M_{b_{IN}}^+ - M_{b_{OUT}}^-)}{15.625} = \frac{.75 (12)(572-12)}{15.625} = 322.6 \text{ Lbf}$$

$$c) M_{Z_5}^- = \frac{M_{b_{IN}}^+ - M_{b_{OUT}}^-}{4} = \frac{12(572-12)}{4} = 1680 \text{ IN-Lbf}$$

WORTHINGTON CORPORATION

⑦

SUBJECT FULL FLOW LUBE OIL STRAINERTYPE _____ DRG. No. 10-089CAL BY RLB APP. _____

CALCU.

GROUP C-10Sheet 2/ of _____ Shrs.Date 8/27/74

WORTHINGTON CORPORATION

4] $Mb_{in}^{-}, Mb_{out}^{+}$:

$$a) F\bar{X}_3 = \frac{Mb_{in}^{-} + Mb_{out}^{+}}{2(12)} = \frac{(262+12)(12)}{(2)(12)} = 137 \text{ Lbf}$$

$$b) F\bar{Y}_5 = \frac{(0.75)(12)(Mb_{in}^{-} - Mb_{out}^{+})}{15.625} = \frac{(0.75)(12)(262-12)}{15.625} = 144 \text{ Lbf}$$

$$c) M_{Z_5}^{+} = \frac{Mb_{in}^{-} - Mb_{out}^{+}}{4} \cdot \frac{(12)(262-12)}{4} = 750 \text{ IN-Lbf}$$

F] FROM M_c : TRANSLATE TO "O",1] $Mc_{in}^{+}, Mc_{out}^{+}$:

$$a) F_{Z_3}^{+} = \frac{Mc_{in}^{+} + Mc_{out}^{+}}{2(12)} = \frac{(12)(441+210)}{2(12)} = 325.5 \text{ Lbf}$$

$$b) M_{Y_3}^{+} = \frac{(2)F_{Z_3}^{+}(15.625)}{8} = \frac{2(325.5)(15.625)}{8} = 1271.5 \text{ IN-Lbf}$$

$$c) M_{X_3}^{-} = \frac{Mc_{in}^{+} - Mc_{out}^{+}}{\# \text{ NOTICES}} = \frac{12(441-210)}{2} = 1374 \text{ IN-Lbf}$$

2] $Mc_{in}^{-}, Mc_{out}^{-}$:

$$a) F\bar{Z}_7 = \frac{Mc_{in}^{-} + Mc_{out}^{-}}{2(12)} = \frac{12(720+332)}{2(12)} = 526 \text{ Lbf}$$

$$b) M\bar{Y}_7 = \frac{(2)F\bar{Z}_7(15.625)}{8} = \frac{2(526)(15.625)}{8} = 2054.7 \text{ IN-Lbf}$$

$$c) M_{X_3}^{+} = \frac{Mc_{in}^{-} - Mc_{out}^{-}}{\# \text{ NOTICES}} = \frac{12(720-332)}{2} = 2328 \text{ IN-Lbf}$$

3] $Mc_{in}^{+}, Mc_{out}^{-}$:

$$a) F_{Z_3}^{+} = \frac{Mc_{in}^{+} - Mc_{out}^{-}}{2(12)} = \frac{12(441-332)}{2(12)} = 54.5 \text{ Lbf}$$

$$b) M_{Y_3}^{+} = \frac{(2)(F_{Z_3}^{+})(15.625)}{8} = \frac{(2)(54.5)(15.625)}{8} = 212.9 \text{ IN-Lbf}$$

$$c) M_{X_3}^{-} = \frac{Mc_{in}^{+} + Mc_{out}^{-}}{2} = \frac{12(441+332)}{2} = 4638 \text{ IN-Lbf}$$

8)

SUBJECT FULL FLOW LUBE OIL STRAINER

TYPE _____

DRG. No. 10-089CAL BY RLB

APP. _____

CALCU.

GROUP C-10Sheet 22 of _____ Shts.Date 8/27/74

4] $M_{C_{IN}}^{-}, M_{C_{OUT}}^{+}$:

a) $F_z^{-} = \frac{M_{C_{IN}}^{-} - M_{C_{OUT}}^{+}}{2(12)} = \frac{12(720 - 210)}{2(12)} = 255 \text{ Lbf}$

b) $M_y^{-} = \frac{2(F_z^{-})(15.625)}{8} = \frac{2(255)(15.625)}{8} = 996 \text{ in-Lbf}$

c) $M_x^{+} = \frac{M_{C_{IN}}^{-} + M_{C_{OUT}}^{+}}{\# \text{ NOZZLES}} = \frac{12(720 + 210)}{2} = 5580 \text{ in-Lbf}$

G] COMPILATION OF TRANSFERRED NOZZLE LOADS:

1] F_x :

a) $F_x^{+} = F_{x_3}^{+} + F_{x_5}^{+} = 353.5 + 292 = 645.5 \text{ Lbf}$

b) $F_x^{-} = F_{x_1}^{-} + F_{x_3}^{-} = 74 + 137 = 211 \text{ Lbf}$

2] F_y :

a) $F_y^{+} = F_{y_1}^{+} + F_{y_2}^{+} + F_{y_4}^{+} = 265.5 + 261.5 + 451.6 = 978.6 \text{ Lbf}$

b) $F_y^{-} = F_{y_1}^{-} + F_{y_2}^{-} + F_{y_4}^{-} = 68 + 231 + 157.8 = 456.8 \text{ Lbf}$

3] F_z :

a) $F_z^{+} = F_{z_1}^{+} + F_{z_2}^{+} + F_{z_3}^{+} = 205 + 344 + 325.5 = 874.5 \text{ Lbf}$

b) $F_z^{-} = F_{z_1}^{-} + F_{z_4}^{-} + F_{z_7}^{-} = 663.5 + 1335 + 526 = 2524.5 \text{ Lbf}$

4] M_x :

a) $M_x^{+} = M_{x_2}^{+} + M_{x_4}^{+} = 6204 + 5580 = 11784 \text{ in-Lbf}$

b) $M_x^{-} = M_{x_2}^{-} + M_{x_4}^{-} = 4218 + 4638 = 8856 \text{ in-Lbf}$

5] M_y :

a) $M_y^{+} = M_{y_1}^{+} + M_{y_2}^{+} + M_{y_3}^{+} = 1601.6 + 1794 + 1271.5 = 4667.1 \text{ in-Lbf}$

b) $M_y^{-} = M_{y_1}^{-} + M_{y_4}^{-} + M_{y_7}^{-} = 5183.6 + 6951 + 2054.7 = 14189.3 \text{ in-Lbf}$

6] M_z :

a) $M_z^{+} = M_{z_1}^{+} + M_{z_2}^{+} + M_{z_4}^{+} = 531.3 + 1203 + 822 = 2556.3 \text{ in-Lbf}$

b) $M_z^{-} = M_{z_1}^{-} + M_{z_2}^{-} + M_{z_4}^{-} = 2074.2 + 1362 + 2352 = 5788.2 \text{ in-Lbf}$

WORTHINGTON CORPORATION

SUBJECT FULL FLOW LUBE OIL STRAINER

TYPE _____ DRG. No. 10-089

CAL BY RLB APP. _____


CALCU. _____

GROUP C-10

Sheet 23 of _____ Shrs.

Date 8/27/78

H] DOCUMENTATION OF TRANSFERRED NOZZLE LOADS:



$$F_x = +645.5 \text{ Lbf} ; -211 \text{ Lbf}$$


$$F_y = +978.6 \text{ Lbf} ; -456.8 \text{ Lbf}$$

$$F_z = +874.5 \text{ Lbf} ; -2524.5 \text{ Lbf}$$

$$M_x = +11784 \text{ IN-Lbf} ; -8856 \text{ IN-Lbf}$$

$$M_y = +4667.1 \text{ IN-Lbf} ; -14189.3 \text{ IN-Lbf}$$

$$M_z = +2556.3 \text{ IN-Lbf} ; -5788.2 \text{ IN-Lbf}$$



WORTHINGTON CORPORATION



10 SUBJECT FULL FLOW LUBE OIL STRAINER

TYPE _____ DRG. No. 10-089

CAL BY ELB APP. _____

CALCU.

GROUP C-10

Sheet 24 of _____ Shts.

Date 8/29/30

TANK SHELL INTEGRITY:

I HORIZONTAL SEISMIC BENDING STRESS:

σ_1 = LONGITUDINAL STRESS DUE TO HORIZONTAL SEISMIC LOAD. (BENDING)

$$\sigma_1 = \frac{(M_{\theta}/Z)}{Z} + \frac{[(MAG)(WT)][L]}{2Z}$$

$$Z = \frac{\pi}{32} \left[\frac{D^4 - d^4}{0} \right] = \frac{\pi}{32} \left[\frac{16^4 - 15.625^4}{16} \right] = 36.4 \text{ IN}^3$$

$$\sigma_1 = \frac{(P.S.) (144/2)(12)}{36.4} + \frac{[(P.S.) (1.3)(\frac{1730}{2})][L(2)(34-11.5)]}{(2)(36.4)}$$

$$= \pm 184.1 \text{ LB}_F/\text{IN}^2$$

II VERTICAL SEISMIC STRESS:

$$\sigma_2 = \frac{\frac{2}{3}(MAG)(WT)}{\text{AREA}} = \frac{(\frac{2}{3})(1.3)(\frac{1730}{2})}{\frac{\pi}{4}(16^2 - 15.625^2)} = +18.6 \text{ LB}_F/\text{IN}^2 - 80.5 \text{ LB}_F/\text{IN}^2 \text{ (GRAVITY INCLUDED)}$$

III STRESS DUE TO INTERNAL PRESSURE:*

$$\sigma_{\text{TANG}} = \frac{PR}{t} = \frac{(100)(8)}{.1875} = +4266.7 \text{ LB}_F/\text{IN}^2$$

$$\sigma_3 = \sigma_{\text{LONG}} = \frac{PR}{2t} = \frac{(100)(8)}{2(.1875)} = +2133.3 \text{ LB}_F/\text{IN}^2$$

*

(Operating pressure is less than 75 psi)

WORTHINGTON CORPORATION

SUBJECT FULL FLOW LUBE OIL STRAINER

TYPE DRG. No. 10-089

CAL BY RLB

APP.

CALCU.

GROUP C-10

Sheet 25 of Shts.

Date 8/29/74

WORTHINGTON CORPORATION

IV GENERAL BENDING STRESSES DUE TO NOZZLE LOADS:

IT IS FOUND THAT THE FOLLOWING LOADS CONTRIBUTE THE MAXIMUM CONSERVATIVE BENDING LOADS TO THE TANK;
(SKETCH P.23)

$$A] M_{\bar{x}} = 12.5(F_{\bar{y}}) + M_{\bar{x}} \\ = 12.5(978.6) + 8856 = 21088.6 \text{ IN-Lbf}$$

$$B] M_{\bar{y}} = 12.5(F_{\bar{x}}) + \left(\frac{16}{2}\right)(F_{\bar{z}}) + M_{\bar{y}} \\ = 12.5(211) + (8)(2524.5) + 14189.3 = 37022.8 \text{ IN-Lbf}$$

$$C] M_{\text{NOZ}} = \left[M_{\bar{x}}^2 + M_{\bar{y}}^2 \right]^{1/2} = \left[21088.6^2 + 37022.8^2 \right]^{1/2} = 42607.7 \text{ IN-Lbf}$$

$$D] \sigma_4 = \frac{M_{\text{NOZ}}}{Z} = \frac{42607.7}{36.4} = \pm 1170.5 \text{ Lbf/IN}^2$$

V VERTICAL STRESS DUE TO NOZZLE LOADS:

$$1) \sigma_5 = \frac{F_{\bar{z}}}{\text{AREA}} = \frac{2524.5}{\frac{\pi}{4}(16^2 - 15.625^2)} = -271 \text{ Lbf/IN}^2$$

$$2) \sigma_5 = \frac{F_{\bar{z}}}{\text{AREA}} = \frac{874.5}{\frac{\pi}{4}(16^2 - 15.625^2)} = +73.7 \text{ Lbf/IN}^2$$

VI COMBINED GENERAL STRESSES:

$$A] \sigma_L^+ = \sigma_1^+ + \sigma_2^+ + \sigma_3^+ + \sigma_4^+ + \sigma_5^+ \\ = 184.1 + 18.6 + 2133.3 + 1170.5 + 73.7 = 3580.2 \text{ Lbf/IN}^2$$

$$B] \sigma_L^- = \sigma_1^- + \sigma_2^- + \sigma_4^- + \sigma_5^- \\ = 184.1 + 80.5 + 1170.5 + 271 = -1706.1 \text{ Lbf/IN}^2$$

$$C] \sigma_{TG} = \sigma_{\text{TANG}} = +4266.7 \text{ Lbf/IN}^2$$

SUBJECT Full Flow Lube Oil StrainerTYPE _____ DRG. No. 10-089CAL BY R.L.B.

APP. _____

CALCU.

GROUP C-10Sheet 26 of _____ Shts.Date 8/30/74

VII USING WRC BULLETIN #107, THE LOCAL PRIMARY STRESSES IN THE TANK SHELL, DUE TO THE VERY CONSERVATIVE TRANSFERRED NOZZLE LOADS ON P.23, ARE SHOWN ON DATA SHEET, P.27, FROM PRINT OUT, P.28.

SINCE THE SHEAR INTENSITY IS SMALL, EQUATION #2 FOR THE COMBINE STRESS INTENSITY ON DATA SHEET, P.27, WILL BE USED.

	A_U	A_L	B_U	B_L	C_U	C_L	D_U	D_L
$\sigma_\phi = SP(I) + \sigma_{T0}$	-4185.3	-4185.3	11284.7	11284.7	1779.7	1779.7	5229.7	5229.7
$\sigma_{x_1} = S_x(I) + \sigma_L^+$	-2572.8	-2572.8	6337.2	6337.2	-3771.8	-3771.8	7536.2	7536.2
$\sigma_{x_1} = S_x(I) + \sigma_L^-$	-7859.1	-7859.1	1050.9	1050.9	-9058.1	-9058.1	2249.9	2249.9
$\sigma_{EQ} = S =$	-7859.1	-7859.1	11284.7	11284.7	10837.8	10837.8	7536.2	7536.2

VIII SAFETY FACTOR : Y.S. = 30000 PSI (ASTM A-285 G.R.C.)

$$F.S. = \frac{Y.S.}{\sigma_{EQ}} = \frac{30000}{11284.7} = 2.66$$

WORTHINGTON CORPORATION

FULL FLOW LUBE OIL STRAINER

R.L.B.

L = 3777.5 (P. 25)
TG = 4266.7 (P. 25)

8/27/74

ODC = 16.00
IDC = 15.625
ODN = 6.63


1. Applied Loads

Radial load, P 645.5 lb.
Circ. Moment, Mc 5282.3 in. lb.
Long. Moments, ML 14182.3 in. lb.
Torsion Moment, Mt 11784 in. lb.
Shear Load, Vc 2784 lb.
Shear Load, VL 3524 lb.

2. Geometric Parameters

$\gamma = \frac{R_m}{T} = 41.7$
 $\beta = (0.875) \frac{V_c}{R_m} = .37$

Stress Concentration due to:
a) membrane load, $K_n = 1.0$
b) bending load, $K_b = 1.0$
NOTE: Enter all force values in accordance with sign convention



CYLINDRICAL SHELL

From Fig.	Read curves for	Compute absolute values of stress and enter result	STRESSES - if load is opposite that shown, reverse signs shown							
			Au	AL	Bu	BL	Cu	CL	Du	DL
1.6	3C $\frac{H\psi}{P/R_m}$	$K_n \left(\frac{H\psi}{P/R_m} \right) \cdot \frac{P}{R_m T}$ AAP	-697	-697	-697	-697	-697	-697	-697	-697
.025	1C $\frac{H\psi}{P}$	$K_b \left(\frac{H\psi}{P} \right) \cdot \frac{6P}{T^2}$	-	+	-	+	-	+	-	+
1.3	3A $\frac{H\psi}{M_c/R_m \beta}$	$K_n \left(\frac{H\psi}{M_c/R_m \beta} \right) \cdot \frac{M_c}{R_m \beta T}$ CCP					-1750	-1750	+1750	+1750
.064	1A $\frac{H\psi}{M_c/R_m \beta}$	$K_b \left(\frac{H\psi}{M_c/R_m \beta} \right) \cdot \frac{6M_c}{R_m \beta T^2}$					-	+	+	-
2.35	3B $\frac{H\psi}{M_L/R_m \beta}$	$K_n \left(\frac{H\psi}{M_L/R_m \beta} \right) \cdot \frac{M_L}{R_m \beta T}$ EEP	-7755	-7755	+7755	+7755				
.0086	1B or 1B-1 $\frac{H\psi}{M_L/R_m \beta}$	$K_b \left(\frac{H\psi}{M_L/R_m \beta} \right) \cdot \frac{6M_L}{R_m \beta T^2}$	-	+	+	-				
Add algebraically for summation of ψ stresses, $\psi\psi$										
3.9	4C $\frac{H\psi}{P/R_m}$	$K_n \left(\frac{H\psi}{P/R_m} \right) \cdot \frac{P}{R_m T}$ AAX	7698	7698	7698	-7698	7698	7698	-7698	-7698
.01	2C $\frac{H\psi}{P}$	$K_b \left(\frac{H\psi}{P} \right) \cdot \frac{6P}{T^2}$	-	+	-	+	-	+	-	+
4.2	4A $\frac{H\psi}{M_c/R_m \beta}$	$K_n \left(\frac{H\psi}{M_c/R_m \beta} \right) \cdot \frac{M_c}{R_m \beta T}$ CCX					-5654	-5654	+5654	+5654
.025	2A $\frac{H\psi}{M_c/R_m \beta}$	$K_b \left(\frac{H\psi}{M_c/R_m \beta} \right) \cdot \frac{6M_c}{R_m \beta T^2}$					-	+	+	-
1.35	4B $\frac{H\psi}{M_L/R_m \beta}$	$K_n \left(\frac{H\psi}{M_L/R_m \beta} \right) \cdot \frac{M_L}{R_m \beta T}$ EEX	-4455	-4455	+4455	+4455				
.014	2B or 2B-1 $\frac{H\psi}{M_L/R_m \beta}$	$K_b \left(\frac{H\psi}{M_L/R_m \beta} \right) \cdot \frac{6M_L}{R_m \beta T^2}$	-	+	+	-				
Add algebraically for summation of ψ stresses, $\psi\psi$										
$S_X(I) = S_X(I) + L$ SXI			6153	6153	2757	2757	7352	7352	3956	3956
Shear stress due to torsion, M_t			+	+	+	+	+	+	+	+
Shear stress due to load, V_c			+	+	-	-				
Shear stress due to load, V_L							-	-	+	+
Add algebraically for summation of shear stresses, τ			0	0	0	0	0	0	0	0
COMBINED STRESS INTENSITY, S										
1) When σ_ψ & σ_n have like signs			$S = \sqrt{\sigma_\psi^2 + \sigma_n^2 + \sqrt{(\sigma_\psi - \sigma_n)^2 + 4\tau^2}}$							
2) When $\tau = 0$			$S = \text{largest of } \sigma_\psi, \sigma_n \text{ or } \sigma_\psi - \sigma_n $							
3) When σ_ψ & σ_n have unlike signs			$S = \sqrt{(\sigma_\psi - \sigma_n)^2 + 4\tau^2}$							


RLB

run
 ? F. F. L. O. strainer
 JDC, IDC, ODH, KH, KB
 ? 15., 15.525, 6.03, 1., 1.
 ? MC, ML, MT, VC, VL
 ? 245.5, 3738.2, 14130.3, 11734, 978.6, 2524.4
 F3C, F1C, F3A, F1A, F3B, F1B
 ? 1.0, .025, 1.3, .004, 2.35, .0036
 F4C, F2C, F4A, F2A, F4B, F2B
 ? 3.0, .01, 4.2, .025, 1.35, .014

AAP=	927	AAX=	1698
BBP=	2754	BBX=	1102
CCP=	1750	CCX=	5654
DDP=	21795	DDX=	3514
EEP=	7755	EEY=	4455
FFP=	7130	FFX=	11683


LOCAL PRIMARY STRESSES TO BE COMBINED WITH GENERAL BENDING
 AND MEMBRANE STRESSES. NOZZLE LOAD VALUES USED ARE THOSE
 HAVING BEEN TRANSFERRED FROM ACTUAL PIPING CONNECTIONS TO
 SHELL WALL.

0767940 Y SK7940



EXISTING
LEG
1.5 x 1.5 x .25 L

TYP 1/4



VIEW 'A-A'
SCALE: 1/2

REF. 1 COMPL.

REF.	AMT.	PART NO.	NAME OF PART	MATERIAL	PART. NO.
1	1	SK-2401	MODIF.	WELD COMPL REF 2-3	
2	8	SK-2402	FOOT	PL1	A285
3	1	REF ONLY	STRAINER	PUR	12

- 1 ONLY ONE SIDE OF STRAINER SHOWN
- 2 NUGENT 1554-4L38-ON-100 FULL FLOW L.O. DUPLEX STRAINER PER NUGENT DWG 10-089
- 3 ORIGINAL EQUIPMENT 1/4" THK FEET MUST BE REMOVED ALONG WITH 1/4" OF EXISTING LEGS TO ACCOMMODATE THE NEW 1/2" THK. FEET WITHOUT ALTERING STRAINER POSITION
- 4 WELDING CODE: ASME-SECTION II
- 5 USE EXISTING 1/2" BOLTING ON EXISTING BOLT CIRCLE

UNLESS OTHERWISE SPEC. DIMENSIONS IN INCHES	TOLER. ±	GEOMETRIC SYMBOLS USASI-VIS-1966
1 PLACE DEC. (X.X)	.06	FLATNESS
2 PLACE DEC. (X.XX)	.02	STRAIGHTNESS
3 PLACE DEC. (X.XXX)	.010	ROUGHNESS
ANGLES	8° 30'	PARALLELISM
THREADS: UN-2A-28		PERPENDICULAR
FILLETS: .039 IN DIA		ANGULARITY
BREAK CORNERS: .02 x 45° MAX		RUNOUT
REMOVE BURRS		TRADE POSITION
		CONCENTRICITY
		SYMMETRY

* SEISMIC STUDY

SIMILAR TO DWD. NO. 12-15 EXCEPT:

REPOSITORY	DATE	REPOSITORY	DATE
WORNINGTON CANADA		WORNINGTON CANADA	
WORNINGTON LOCOMOTIVE		WORNINGTON LOCOMOTIVE	
WORNINGTON ARGENTINA		WORNINGTON ARGENTINA	
WORNINGTON BRAZIL		WORNINGTON BRAZIL	
WORNINGTON DE MEXICO		WORNINGTON DE MEXICO	

STRAINER MOUNTING MODIF. *

WORNINGTON CORPORATION
COMPRESSOR & ENGINE DIV. BUFFALO, N. Y.

DATE: 3/15/66 CHK: KLB APPD: [Signature] 4/1/66
BY: [Signature] 3/15/66 Y SK7940



Calculations

SUBJECT: WORTHINGTON
LUBE OIL STRAINER
SUMMARY

JOB NUMBER FR519.01
FILE NUMBER C-10
SHEET 30 OF
BY L. Natch DATE Sept 11, 1977
APP DATE

1. Longitudinal stress in legs $FS = 1.61$ P 11.
2. Shear stress in legs $FS = 21.2$ P 12
3. Safety factor for bending of baseplate $\frac{1}{4}$ " thick was found to be much less than 1.6. Changing the thickness to $\frac{1}{2}$ " was proposed in Worthington DNG No SK 7940. Based on $\frac{1}{2}$ " base plate thickness :-
 $FS = 1.89$ FOR O.B.E. & $FS = 1.57$ FOR D.B.E. (SHEET 11A)
4. Holding down bolts
Tension $FS = 4.24$ P 13
Shear $FS = 3.64$ P 13
5. Leg to tank weld $FS = 3.08$ P 14
6. Shell Integrity $FS = 2.66$ P 16

ANCHOR INSPECTION DATA SHEET

1
Unit #


AUX
Bldg.

AB EMERG. DIESEL LOSE OIL PT
Location

12-3229 11
Installation dwg. / Rev.

1-QT-113-AB1
Equipment No.

Anchorage Arrangement Sketch



Drawn by: James Wisniewski

Date: 2-24-92

Verified by: Jim Cook
Qual./Cert. Inspector

Date: 2-25-92

Reviewed by: James Wisniewski
Construction Anchor Review Engineer

Date: 6/16/92




ANCHOR INSPECTION DATA SHEET

1
Unit #
12-3229
Installation dwg. / Rev. 11

Aux.
Bldg.
1-QT-113-AB1
Equipment No.

AB DIESEL LUBE OIL PIT
Location

Anchorage Arrangement Sketch



Drawn by: James Wigniewski Date: 2-25-92

Verified by: Jim Kelly Date: 2-26-92
Qual./Cert. Inspector

Reviewed by: James Wigniewski Date: 6/16/92
Construction Anchor Review Engineer

ANCHOR INSPECTION DATA SHEET

Equipment No.: 1-QT-113-AB1 Dwg No.: 12-3229-11
Anchor type: Type 2 J-Bolt Dia: 1/2" Dwg No.: 12-3073A-3
Tightness established by: ☒ "Snug Fit" ☐ Torque
Torque Wrench No.: N/A Cal. Due Date: N/A
Tightness verified? ☒ Yes ☐ No James W. Wainwright Date: 6/16/92
Construction ARE
Equipment base flexible? ☐ Yes ☒ No James W. Wainwright Date: 6/16/92
Construction ARE

PHYSICAL CHARACTERISTICS

Bolt ID	A	B	C	D					Comments
Gaps	0"	0"	0"	0"					
Anchor length	1'-4"	1'-4"	1'-4"	1'-4"					
Protruding length	6 3/4"	6 5/8"	6 7/8"	6 3/8"					
Embedment	9 1/4"	9 3/8"	9 1/8"	9 5/8"					
Bolt grip	5 1/2"	5 3/8"	5 1/4"	4 1/16"					
Concrete condition	OK	OK	OK	OK					
Edge distance	1'-10"	1'-0"	0'-5"	1'-7 1/2"					
Anchor spacing	1'-2 3/16"	1'-2 3/16"	1'-2 1/2"	1'-2 7/16"					
Anchor angularity	0°	0°	0°	0°					
Thread engagement	OK	OK	OK	OK					

Comments: No Anchor lengths are taken from drawings 12-3229-11 and 12-3073A-3.
Also no washers are used. Edge distance is due to slump in the area. Anchors A, B, C
and D do not meet the minimum requirements for Embedment & Bolt Grip. This will require
the review of AEPSC ARE. JAW 2/24/92. Anchor "A" & "D" were tightened during the
tightness verification. JAW 6/16/92. ADD WASHER & RETORQUE THE BOLTS PER SPS 82. OTHER
DISCREPANCIES DO NOT DICTATE ANY OPERABILITY CONCERN. T. O'Connell 8-10-92.

Verified by: Jon Leck Date: 6-16-92
Qual./Cert. Inspector
Reviewed by: James W. Wainwright Date: 6/16/92
Construction ARE



ANCHOR INSPECTION DATA SHEET

Equipment No.: 1-QT-113-AB1
Embedded Steel Dwg. No.: N/A

Dwg No.: 12-3229-11

PHYSICAL CHARACTERISTICS


Weld ID	A	B	C	D	E			
Type	1	1	1	1	1			
Size	3/16"	3/16"	3/16"	3/16"	3/16"			
Length	3 7/16"	3 1/2"	1 7/16"	1 7/8"	2 3/4"			
Cracks	Yes NO	Yes NO	Yes NO	Yes NO	Yes NO	Yes No	Yes No	Yes No
Lack of Penetration	Yes NO	Yes NO	Yes NO	Yes NO	Yes NO	Yes No	Yes No	Yes No
Porosity	Yes NO	Yes NO	Yes NO	Yes NO	Yes NO	Yes No	Yes No	Yes No

Weld Type Codes

- 1 = Fillet
2 = Plug/Slot
3 = Groove

SUPPORT BRACKET DETAILS

BRACKET A



BRACKET THICKNESS:
1/4"

Equipment base flexible: ☐ Yes ☒ No James Wisniewski
Construction Are

Date: 2-24-92

Reviewed by: James Wisniewski
Construction Anchor Review Engineer

Date: 2-24-92

Verified by: Jim Kirk
Qual./Cert. Inspector

Date: 2-25-92

ANCHOR INSPECTION DATA SHEET

Equipment No.: 1-QT-113-AB1
Embedded Steel Dwg. No.: N/A

Dwg No.: 12-3229-11

PHYSICAL CHARACTERISTICS


Weld ID	A	B	C	D	E			
Type	1	1	1	1	1			
Size	3/16"	3/16"	3/16"	3/16"	3/16"			
Length	3 9/16"	3 7/16"	1 7/8"	1 1/16"	2 3/4"			
Cracks	Yes (NO)	Yes (NO)	Yes (NO)	Yes (NO)	Yes (NO)	Yes No	Yes No	Yes No
Lack of Penetration	Yes (NO)	Yes (NO)	Yes (NO)	Yes (NO)	Yes (NO)	Yes No	Yes No	Yes No
Porosity	Yes (NO)	Yes (NO)	Yes (NO)	Yes (NO)	Yes (NO)	Yes No	Yes No	Yes No

Weld Type Codes

- 1 = Fillet
2 = Plug/Slot
3 = Groove

SUPPORT BRACKET DETAILS

BRACKET B



BRACKET THICKNESS:
1/4"

Equipment base flexible: ☐ Yes ☒ No James Wisniewski
Construction Area

Date: 2-24-92

Reviewed by: James Wisniewski
Construction Anchor Review Engineer

Date: 2-24-92

Verified by: Jim Rich
Qual./Cert. Inspector

Date: 2-25-92

ANCHOR INSPECTION DATA SHEET

Equipment No.: 1-QT-113-AB1

Dwg No.: 12-3229-11

Embedded Steel Dwg. No.: N/A

PHYSICAL CHARACTERISTICS

Weld ID	A	B	C	D	E			
Type	1	1	1	1	1			
Size	3/16"	3/16"	3/16"	3/16"	3/16"			
Length	3 3/8"	3 7/16"	1 1/16"	1 3/16"	2 7/8"			
Cracks	Yes NO	Yes NO	Yes NO	Yes NO	Yes NO	Yes No	Yes No	Yes No
Lack of Penetration	Yes NO	Yes NO	Yes NO	Yes NO	Yes NO	Yes No	Yes No	Yes No
Porosity	Yes NO	Yes NO	Yes NO	Yes NO	Yes NO	Yes No	Yes No	Yes No

Weld Type Codes


1 = Fillet

2 = Plug/Slot

3 = Groove

SUPPORT BRACKET DETAILS

BRACKET C



BRACKET THICKNESS:
1/4"

Equipment base flexible: ☐ Yes ☒ No

James Wisniewski
Construction Arc

Date: 2-24-92

Reviewed by: James Wisniewski
Construction Anchor Review Engineer

Date: 2-24-92

ified by: Joe Rich
Qual./Cert. Inspector

Date: 2-25-92

ANCHOR INSPECTION DATA SHEET

Equipment No.: 1-QT-113-AB1
Embedded Steel Dwg. No.: N/A

Dwg No.: 12-3229-11

PHYSICAL CHARACTERISTICS


Weld ID	A	B	C	D	E			
Type	1	1	1	1	1			
Size	3/16"	3/16"	3/16"	3/16"	3/16"			
Length	3 1/2"	3 1/2"	1 1/2"	1 7/16"	2 3/4"			
Cracks	Yes <u>NO</u>	Yes <u>NO</u>	Yes <u>NO</u>	Yes <u>NO</u>	Yes <u>NO</u>	Yes No	Yes No	Yes No
Lack of Penetration	Yes <u>NO</u>	Yes <u>NO</u>	Yes <u>NO</u>	Yes <u>NO</u>	Yes <u>NO</u>	Yes No	Yes No	Yes No
Porosity	Yes <u>NO</u>	Yes <u>NO</u>	Yes <u>NO</u>	Yes <u>NO</u>	Yes <u>NO</u>	Yes No	Yes No	Yes No

Weld Type Codes

- 1 = Fillet
2 = Plug/Slot
3 = Groove

SUPPORT BRACKET DETAILS

BRACKET D



BRACKET THICKNESS:
1/4"

Equipment base flexible: ☐ Yes ☒ No James W. Wainwright
Construction Area

Date: 2-24-92

Reviewed by: James W. Wainwright
Construction Anchor Review Engineer

Date: 2-24-92

Verified by: Don Loh
Qual. Cert. Inspector

Date: 2-25-92

Equipment No.: 1-QT-113-AB1

Tightness established by "Snug Fit"

Tightness verified by: Jan Rish Date: 6-16-92
Qual./Cert. Inspector

Comments: Anchor A & D ^{16"} were tightened during the tightness
verification check. JRS 6/16/92

Equip ID: 1-HE-13 Train: 12 Equip Class: 21

Drawing No.: 1-5129A 1-5135

Location: RI

System: CVCS

Equip Desc: EXCESS LETDOWN HEAT EXCHANGER

Building: CONTAINMENT Room: REGENERATIVE HEAT EXCHANGER ROOM, AZ 295

Elev: 612 Sort: S, _ Notes:

Normal State: Desired State: Power Req'd: N

Support System Drawing:

Req'd Support Comp:

Safety Related Status: NUCLEAR SR Min/Opt: MIN

Alias No: Power Train: NA

Comp Served: EXCESS LETDOWN HEAT EXCHANGER

Mfr: ATLAS INDUSTRIAL MANUFACTURING CO

Model:

Label:

Elem. Drawing:

Wiring Drawing:

Power Source:

Walkdown: F, C Relay Eval : N

Comp Type: HEAT EXCHANGER

ISO Drawing:

Location: ON THE CONTAINMENT WALL SIDE OF THE RM

DC Cook Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 1 of 1
ID : 1-HE-13 (Rev. 0)	Class : 21 - Tanks and Heat Exchangers	
Description : EXCESS LETDOWN HEAT EXCHANGER		
Building : CONTAINMENT	Floor El. : 612.00	Room, Row/Col : REGENERATIVE HEAT EXCHANGER RM, ON THE CONT WALL SIDE OF THE RM
Manufacturer, Model, Etc. : ATLAS INDUSTRIAL MANUFACTURING CO		

BASIS : External analysis

1. The buckling capacity of the shell of a large, flat-bottom, vertical tank is equal to or greater than the demand.	N/A
2. The capacity of the anchor bolts and their embedments is equal to or greater than the demand.	Yes
3. The capacity of connections between the anchor bolts and the tank shell is equal to or greater than the demand.	Yes
4. Attached piping has adequate flexibility to accommodate the motion of a large, flat-bottom, vertical tank.	Yes
5. A ring-type foundation is not used to support a large, flat-bottom, vertical tank.	N/A

IS EQUIPMENT SEISMICALLY ADEQUATE?

Yes

COMMENTS

SRT: George G. Thomas (S&A) and Tom Huang (AEP), April 13, 1995.

Ref: Unit 1 and 2 Anchor Bolt Schedule (Drwg. # 3073A-3 and 3073D), and Unit 1 & 2 Containment Building Concrete Floor (Drwg. # 1-2-3207-23)

Relatively small exchanger (1600 lbs) on two saddles in extremely high rad area.

Could not inspect anchorage due to it being hidden from view with insulation. Removal of insulation was not performed because of ALARA considerations.

Anchorage includes four 3/4" diameter J-bolts, embedded at least 2 feet into piers. Due to large anchorage (four 3/4" bolts) and small exchanger, the anchorage is acceptable by SRT judgment,

Evaluated by:

Date:

George G. Thomas
✓ Chen Huang

12/9/95
12/18/95

01/16/92
PG. NO.539

SAFE SHUTDOWN EQUIPMENT LIST (SSELWP)

FUNCTION: ESW

Equipment Class: 21 Train: 2

Equipment ID: 1-HE-18E

Drawing Number: 1-5113 1-5144

System: CONTAINMENT SPRAY

Equip Description: EAST CONTAINMENT SPRAY HEAT EXCHANGER

Building: AUXILIARY Room: E CONTAINMENT SPRAY HEAT EXCHANGER ROOM Elevation: 609

Normal state: Desired state: Power Required: N Sort: W, Notes:

Supporting System Drawing Number:

Required Interconnections and Supporting Components:

Isotv Related Status: NUCLEAR SR

Min/Opt: MIN

ADDITIONAL INFORMATION

Alias Number:

Power Train: NA

Component Served: EAST CONTAINMENT SPRAY HEAT EXCHANGER

Manufacturer: YUBA

Model:

Panel:

Elem Drawing: N/A

Wiring Drawing: N/A

Power Source: N/A

Walkdown: F

Relay Only: NO

Component Type: HE

ISO Drawings:

Detailed Location:

DC COOK Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 1 of 2
ID : 1-HE-18E (Rev. 0)	Class : 21 - Tanks and Heat Exchangers	
Description : EAST CONTAINMENT SPRAY HEAT EXCHANGER		
Building : AUXILIARY	Floor El. : 609.00	Room, Row/Col : E CONT SPRAY HEAT EXCHANGER RM,
Manufacturer, Model, Etc. : YUBA (VERTICAL)		

BASIS : External analysis

1. The buckling capacity of the shell of a large, flat-bottom, vertical tank is equal to or greater than the demand.	N/A
2. The capacity of the anchor bolts and their embedments is equal to or greater than the demand.	Yes
3. The capacity of connections between the anchor bolts and the tank shell is equal to or greater than the demand.	Yes
4. Attached piping has adequate flexibility to accommodate the motion of a large, flat-bottom, vertical tank.	Yes
5. A ring-type foundation is not used to support a large, flat-bottom, vertical tank.	N/A

IS EQUIPMENT SEISMICALLY ADEQUATE?

Yes

COMMENTS

SRT: Gary Thomas, Tom Huang and Kailash Mahajan on 11/3/93.

Very well engineered support structure.

There is a ring support at top of the exchanger bracketed to the wall in each of the 4 quadrants. This takes the overturning loads on the exchanger.

Bottom support (at about the 1/4 point of the exchanger, with the remainder of the exchanger hanging below) is a heavy duty ring with gussets at the bolt locations. These are bolted to a steel support structure that is obviously well engineered.

Qualification data (Yuba Heat Transfer Division Calculation 69-G-226) indicates an analysis to the design basis. Based on the inspection and anchorage data collected the Heat Exchanger is adequate.

Evaluated by:

Date:

Gary H. Thomas
Tom Chen Huang

9/15/95
10-19-95

Attachment: Pictures

DC COOK Unit 1
SCREENING EVALUATION WORK SHEET (SEWS)

GIP Rev 2, Corrected, 2/14/92
Status: Yes
Sheet 2 of 2

ID : 1-HE-18E (Rev. 0)

Class : 21 - Tanks and Heat Exchangers

Description : EAST CONTAINMENT SPRAY HEAT EXCHANGER


Building : AUXILIARY

Floor El. : 609.00


Room, Row/Col : E CONT SPRAY
HEAT EXCHANGER RM,

Manufacturer, Model, Etc. : YUBA (VERTICAL)

PICTURES



BASE GUSSETED SUPPORT



TOP SUPPORT



File

~~CTE HQ 0 1600~~
6.2.2

YUBA HEAT TRANSFER DIVISION

P.O. BOX 3158 • TULSA, OKLAHOMA 74101 • (918) 939-2201
December 7, 1971

YUBA INDUSTRIES, INC.

American Electric Power
Two Broadway
New York, New York 10004

Attention: Mr. R. A. Kadlec
Mechanical Engineering Division

Subject: Indiana & Michigan Electric Company
Donald C. Cook Nuclear Plant
Contract 1241
Containment Spray Heat Exchangers
Yuba Job Number 69-G-226

COOK PLANT	
MED RECORD - MED COPY	
SECTION	NE&P
ENGINEER	B.F.F.
DATE	12/15/71
<input checked="" type="checkbox"/> PLANT LIFETIME	
DATE TO PLANT	
<input type="checkbox"/> NON PERMANENT	
MINIMUM RETENTION	YRS.

Gentlemen:

We are enclosing six (6) copies of our Seismic Stress Analysis for the subject job.

We refer to a letter of November 9, 1971, written by your Mr. A. Sherman, requesting additional clarification. As a result, we have completely rewritten this analysis as Rev. 2.

Please return one (1) copy indicating your approval and/or comments at your earliest convenience.

Very truly yours,

YUBA HEAT TRANSFER CORPORATION

B. F. Forman

B. F. Forman
Design Engineer

BFF:dc

cc: Mr. A. Sherman
Main File
Eng. File

2 cc to Allen 12/9

6.2.2.

Seismic Stress Analysis
Indiana & Michigan Electric Company
Donald C. Cook Nuclear Plant
Contract 1241
Containment Spray Heat Exchangers
Yuba Reference 69-G-226

Stresses in the support ring structure resulting from the operating load on supports, the forces due to seismic acceleration and operating pressure will be investigated using the references listed below.

The support structure consists of two 4" x 2" rings encircling the exchanger together with a 1" thick wear plate and $\frac{1}{2}$ " shell plate. Refer to Page 5 for vertical support details.

The following stresses will be calculated:

1. Longitudinal bending stress due to shell acting as a cantilever beam and loaded with horizontal seismic force.
2. Bending stress in ring structure loaded with operating wt. and vertical seismic and horizontal seismic force acting at center of gravity of exchanger.
3. Circumferential and longitudinal stress in shell due to pressure in shell.

The period of vibration is determined using References 1 and 2 below:

1. "Introduction to Matrix Method of Structural Analysis", by Harold C. Martin, McGraw-Hill Book Company, 1966.
2. Yuba Computer Program to determine loads and reactions in structures by the direct stiffness method per reference 1 above. The program also calculates the natural frequencies of structures. See discussion on Pages 10 and 11.

$$W = 94.4^k \text{ Total Operating Wt.}$$

$$* \text{Vertical Acceleration } A_V = .17$$

$$* \text{Horizontal Acceleration } A_H = .3$$

$$A = 10/12 \text{ Ft.}$$

$$B = 18/12 \text{ Ft.}$$

$$C = 9.42 \text{ Ft.}$$

$$D = 3.46 \text{ Ft.}$$

$$E = 6.92 \text{ Ft.}$$

$$\theta = 45^\circ$$

(See Fig. 2 Page 5)

$$H_F = W \times A_H = 94.4^k \times .3 = 28.3^k$$

$$V_F = W \times (1 + A_V) = 94.4^k \times 1.17 = 110.4^k$$

$$2 \cdot PE \sin \theta = V_F D \sin \theta + CH_F$$

$$2 P \times 6.92 \times .707 = 110.4^k \times 3.46' \times .707 + 9.42' \times 28.3^k$$

$$P = 54.9^k \text{ (Vertical reaction at one support)}$$

The following forces are horizontal components acting normal to the rings. Two forces act at each support - See Fig. 2 Page 5.

$$R_1 = \frac{A \times P}{2/3B \times 2} = \frac{10/12' \times 54.9^k}{2/3 (18/12') \times 2} = 22.8^k \text{ (Force due to moment caused by vertical reaction)}$$

$$h_1 = \frac{H_F/2 \sin \theta}{4 \times 2} = \frac{28.3^k/2 \times .707}{4 \times 2} = 1.25^k \text{ (Horizontal shear in each ring)}$$

$$h_2 = \frac{H_F \sin \theta}{4 \times 2} = \frac{28.3^k \times .707}{4 \times 2} = 2.5^k \text{ (Force due to moment caused by horizontal reaction)}$$

$$R = R_1 \pm h_1 + h_2 = 22.8 \text{ k} \pm 1.25 \text{ k} + 2.5 \text{ k}$$

$$= 26.55 \text{ k}, 24.05 \text{ k} \quad (\text{Total horizontal force acting normal to the ring})$$

See Fig. 2 Page 4)

Using 4' x 2" Rings and the loading "R" shown in Figure 2, calculations were made to determine stresses.

For stress in rings see Page 6.

Stress in Shell
(Due to H_F Acting at CG)

$$M = H_F \times C = 28.3^k \times 9.42' \times 12 = 3200 \text{ in k (Moment in Shell)}$$

Section Modulus

Where d = outside diameter of shell, in.

$$= .049087 \frac{(d^4 - d_i^4)}{R}$$

d_i = inside diameter of shell, in.

$$= .049087 \frac{(61^4 - 60^4)}{30.5} \frac{43500}{30.5} = 1426 \text{ in}^3$$

$$\text{Stress} = \frac{M}{S} = \frac{3,200,000 \text{ in lb}}{1426 \text{ in}^3} = 2245 \text{ psi Shell Stress}$$

* The above calculations were based on the horizontal & vertical acceleration given in your specification 42373-NHX.

The accelerations used to obtain stresses correspond closely to those obtained by calculating the natural frequency of the exchanger see Page 9 for values plotted on the response spectra curve at Floor EL.633.

The natural period of the exchanger as obtained from our computer program and based on loadings shown on Figure 1. Page 4 is 1.275 Second (maximum).

f. 18 cps
T. 035

0 0 2 0 0 0 7 0 0 0 0





FIGURE 2

- A = $\frac{10}{12}$ '
- B = $\frac{18}{12}$ '
- C = 9.42'
- D = 3.46'
- E = 6.92'
- $\theta = 45^\circ$



STRESS IN RINGS

Reference "Formulas For Stress & Strain" by Roark (See Page 7)

Moments in Ring

$\alpha = 17^\circ$ $\cos \alpha = .9563$
 $\theta - \alpha = 28^\circ$ $\cos \theta - \alpha = .8830$

$R = 26.55 \text{ k}$ $r = 31.5''$

$\frac{1}{2} R r = \frac{26.55 \text{ k} \times 31.5''}{2}$
 $= 418 \text{ in k}$

$M_R = -\frac{1}{2} R r \left(\frac{1}{\theta} - \cot \theta \right)$

$M_{R'} = \frac{1}{2} R r \left(\frac{\cos(\theta - \alpha)}{\sin \theta} - \frac{1}{\theta} \right)$

$M_O = \frac{1}{2} R r \left(\frac{1}{\sin \theta} - \frac{1}{\theta} \right)$

$M_{O'} = \frac{1}{2} R r \left(\frac{\cos \alpha}{\sin \theta} - \frac{1}{\theta} \right)$

$M_R = -418 \left(\frac{1}{.7853} - 1 \right) = -113.8 \text{ in k (Moment at load due to load)}$

$M_{R'} = 418 \left(\frac{.8830}{.707} - \frac{1}{.7853} \right) = -10.45 \text{ in k (Moment at R' due to load at R)}$

$M_O = 418 \left(\frac{1}{.707} - \frac{1}{.7853} \right) = 59.4 \text{ in k (Moment at O due to load at R)}$

$M_{O'} = 418 \left(\frac{.9563}{.707} - \frac{1}{.7853} \right) = 33.4 \text{ in k (Moment at O' due to load at R)}$

$M_R (\text{Total}) = (113.8 + 10.45) = -124.25 \text{ in k}$

$M_O (\text{Total}) = (59.4 + 33.4) = 92.8 \text{ in k}$

Moment of Inertia of Ring



$I = \frac{2 \times 4^3}{12} + \frac{15 \times 1.5^3}{12} + \left[8 \times 2^2 + 22.5 \times .75^2 \right]$

$I = 59.51 \text{ in}^4$ $S = \frac{I}{C} = \frac{59.51}{4} = 14.9 \text{ in}^3$

Max. Stress (at load) = $\frac{M}{S}$ or $\frac{Mc}{I}$

$= \frac{-124250 \text{ in. lbs.}}{14.9 \text{ in}^3} = 8,350 \text{ psi (in } 4'' \times 2'' \text{ ring)}$

$= \frac{-124250 \text{ in. lbs.} \times 1.5''}{59.51 \text{ in}^4} = 3,140 \text{ psi (in shell)}$



$CG = \frac{22.5 \times .75 + 8 \times 3.5}{2 \times 4 + 15 \times 1.5}$

$= 1.5''$

Copy Taken From
"Formulas For Stress and Strain" by Roark

TABLE VIII.—FORMULAS FOR CIRCULAR RINGS AND ARCHES

M , T , V , M , T , and V are positive when as shown, negative when reversed. All applied forces and couples are positive when as shown, negative when reversed. The following notation is employed: E = modulus of elasticity (lb. per sq. in.); I = moment of inertia of ring cross section (in.⁴); W or F as shown = applied load or reaction (lb.); w = applied load (lb. per lin. in.); k = weight of contained liquid (lb. per cu. in.); $z = \sin x$, $u = \cos x$; $s = \sin \theta$, $c = \cos \theta$; $n = \sin \phi$, $c = \cos \phi$; $p = \sin \beta$, $q = \cos \beta$. All angles in radians, distances in inches, forces in pounds, moments in inch-pounds. $+D_x$ or $+D_y$ means increase, $-D_x$ or $-D_y$ means decrease in diameters. $+\Delta R$ means increase, $-\Delta R$ means decrease, in upper half of vertical diameter.





TABLE VIII.—FORMULAS FOR CIRCULAR RINGS AND ARCHES.—(Continued)

Loading, support and case number	Formulas for bending moment M , circumferential tension T , radial shear V at angular distance x from bottom of ring and for D_x , change in horizontal diameter, and D_y , change in vertical diameter
1. Ring under any number of equal radial forces equally spaced	$(x = 0 \text{ to } x = \theta) M = \frac{1}{2}WR\left(\frac{x}{r} - \frac{1}{\theta}\right)$; Max $+M = \frac{1}{2}WR\left(\frac{1}{\theta} - \frac{1}{\theta}\right)$ at $x = 0, 2\theta, 4\theta$, etc. Max $-M = -\frac{1}{2}WR\left(\frac{1}{\theta} - \cot \theta\right)$ at each load Max $T = \frac{1}{2}WR\left(\frac{1}{\theta}\right)$ at $x = 0, 2\theta$, etc. $T = \frac{1}{2}WR \cot \theta$ at loads. Radial displacement of each load point = $\frac{WR^3}{2EI} \left[\frac{1}{\theta} \left(\frac{1}{2} - \frac{1}{\theta} \right) - \frac{1}{\theta} \right]$ outward Radial displacement at $x = 0, 2\theta, 4\theta$, etc. = $\frac{WR^3}{4EI} \left(\frac{2}{\theta} - \frac{1}{\theta} - \frac{\theta}{4} \right)$ inward



156
FOR
155
FORMUL

SUMMARY OF STRESSES

Combined Longitudinal Stress

$$\text{Longitudinal stress due to pressure} = \frac{r \times p}{2t} - .2 p$$

Where r = inside radius of shell, t = shell thickness & p = design pressure

$$= \frac{30'' \times 150 \text{ psi}}{2 \times .5''} - .2 \times 150 \text{ psi} = 4,470 \text{ psi}$$

Combines stress = pressure stress + bending stress (Page 3)

$$= 4,470 + 2,245 = 6,715 \text{ psi}$$

Combined Circumferential Stress

$$\text{Circumferential stress due to pressure} = \frac{r \times p}{t} - .6 p$$

$$= \frac{30'' \times 150 \text{ psi}}{.5''} - .6 \times 150 \text{ psi} = 8,910 \text{ psi}$$

Combined stress = pressure stress + bending stress (Page 6)

$$= 8,910 + 3,140 = 12,050 \text{ psi}$$


Shear Stress

The shear stress in the shell can be ignored since the ring structure takes the load in bending.

RESPONSE SPECTRA
 COOK AUXILIARY BUILDING
 FLOOR EL. 633

(1/2" Equal. acceleration)


Acceleration




Computer Program for Determining Loads and Reactions in a Structure

This program uses the direct stiffness method as shown by H. C. Martin in 'Matrix Methods of Structural Analysis'.

In the case of a beam with a distributed load, the load is divided into many point loads spaced along the beam.




The problem would be approximated as



Where $F = WL/(N-1)$ Where $N = \text{No. of Load Points}$

From here the program calculates the moments at each load point and the reactions at each load point and the reactions at each support. Also, with the input, the natural frequencies may be calculated.

To find the natural frequency the stiffness matrix found above is used in much the same way as a spring constant in a vibrating spring and mass system. For a spring



$$F = -KX$$

$$F = -\frac{W}{g} \ddot{X}$$

$$\frac{W}{g} \ddot{X} = -KX \text{ but for an oscillating system } \ddot{X} = W^2 X$$

W is in radians/sec

$$\text{or } (W^2 - \frac{Kg}{W})X = 0$$

$$W = \sqrt{Kg/W}$$

$$\text{freq.} = W/2 \pi \text{ cycles/sec}$$

NOTE--This drawing is the property of Yuda Heat Transfer Division, and is not to be reproduced in whole, or in part, nor used for any purpose other than that for which it is specifically furnished, without the approval of Yuda Heat Transfer Division.

DATE

CHKD.

APP.

REV.

YUDA HEAT TRANSFER DIVISION

YUDA INDUSTRIES, INC.

PO BOX 5108

PHILA, PENNSYLVANIA 19104

TITLE

DATE



For our case $F = K$,

where K is the stiffness Matrix, $F =$

$$\begin{bmatrix} F_1 \\ F_2 \\ \vdots \\ F_N \end{bmatrix}$$

are the

point loads and $X =$

$$\begin{bmatrix} X_1 \\ X_2 \\ \vdots \\ X_N \end{bmatrix}$$

are the displacements at the point loads.

$$F = -MW^2 X,$$

$$\text{where } M = \frac{W}{g}$$

$$\text{or } -M \lambda X = KX,$$

$$\text{where } \lambda = W^2$$

or $(K + M \lambda) X = 0$, since the displacements are not all equal to Zero the determinate of the Matrix $(K + M \lambda)$ must equal Zero. Then $W = \sqrt{\lambda}$ and $F = \frac{W}{2\pi}$ cycles/sec.

NOTE--This drawing is the property of Yuba Heat Transfer Division, and is not to be reproduced in whole, or in part, nor used for any purpose other than that for which it is specifically furnished, without the approval of Yuba Heat Transfer Division.

DATE

BY

APP

DATE

YUBA HEAT TRANSFER DIVISION
YUBA INDUSTRIES, INC.

PO BOX 3156 TULSA, OKLAHOMA 74101

TITLE

DATE

CONTAINMENT Spray Heat Exchangers
HE-018

INSTRUCTIONS
FOR
INSTALLATION, OPERATION AND MAINTENANCE
OF
SHELL AND TUBE HEAT EXCHANGERS
FOR
AMERICAN ELECTRIC POWER SERVICE CORPORATION
INDIANA & MICHIGAN ELECTRIC COMPANY
DONALD C. COOK NUCLEAR PLANT
UNIT 1 AND 2

CUSTOMER'S PURCHASE ORDER NUMBER

Contract 1241

YUBA HEAT TRANSFER DIVISION JOB NUMBER


69-G-226

DESIGNED AND BUILT
BY
YUBA HEAT TRANSFER DIVISION
TULSA, OKLAHOMA

YUBA HEAT TRANSFER DIVISION

P. O. BOX 3158 • TULSA, OKLAHOMA 74101 • (918) 939-2201

EXCHANGER SPECIFICATION SHEET



69-G-226

YUBA INDUSTRIES, INC.

CUSTOMER	American Electric Power Corp.		DATE	9-18-70	
			CUST. NO.	42373-NHX	
PLANT LOCATION	Donald C. Cook Nuclear Plant		PROPOSAL NO.	QG-898-69	
SERVICE OF UNIT	Containment Spray Cooler		ITEM NO.	EA-1	
SIZE	60-355	TYPE	CFU	POSITION	Vertical
SURF/UNITS (EFF.)	11,200	SHELLS PER UNIT	Four	SURF./SHELL XXXX	12,000 Gross
NO. OF UNITS	One	SHELL ARRANGEMENT	PARALLEL	XXXX	ENGRS. JEB
ALTERNATE PERFORMANCE OF ONE UNIT					
		SHELL SIDE		TUBE SIDE	
FLUID CIRCULATED			Lake Michigan Water		Borated NaOH Water
TOTAL FLUID ENTERING	≠ /HR.	1,650,000 - 3300 GPM		1,600,000 - 3200 GPM	
VAPOR	≠ /HR.				
LIQUID	≠ /HR.	1,650,000		1,600,000	
STEAM	≠ /HR.				
*NON-CONDENSABLES	= /HR.				
FLUID VAPORIZED OR CONDENSED	= /HR.				
STEAM CONDENSED	= /HR.				
GRAVITY-LIQUID	°API				
VISCOSITY-LIQUID	CP.				
MOLECULAR-WEIGHT-VAPORS					
SP. HEAT-BTU/°F	ENTHALPY-BTU/≠				
TEMPERATURE IN	°F.	76		167.5	
TEMPERATURE OUT	°F.	141.5		100	
OPERATING PRESSURE	P.S.I.A. P.S.I.G.				
NUMBER OF PASSES	PER SHELL	TWO		TWO	
VELOCITY	FT/SEC.			3.7	
PRESSURE DROP	P.S.I.	10	ALLOWED 14	CALC.	10 ALLOWED 4.0 CALC.
FOULING RESISTANCE		.001		.0005	
HEAT EXCHANGED-B.T.U./HR.		107,850,000		M.T.D. UNKNOWN	°F. 25.6
TRANSFER RATE-SERVICE		375			
CONSTRUCTION-EACH SHELL					
DESIGN PRESSURE	P.S.I.	150		300	
TEST PRESSURE	P.S.I.	225		450	
DESIGN TEMPERATURE	°F.	200		200	
TUBES	A249 TP316	NO. 1150 U	O.D. 5/8"	IN 20"	SWG.AVG. XXXX WALL
			LENGTH 29'-7"	PITCH 13/16"	XXXX
SHELL	Steel	NOM. I. D.	60"	O. D.	
SHELL COVER (INTEGRAL XXXXXX)	Steel	FLTG. HD. COVER	--		
CHANNEL	304 Stainless Steel	CHANNEL COVER	304 S.Steel Clad		
TUBE SHEETS-STATIONARY	Steel & Overlay	FLOATING	--		
BAFFLES-SEGMENTAL	Steel	PITCH	% CUT	FLOW	
BAFFLE-LONG	Steel	IMP'T.	Stainless Steel		
TYPE JOINTS-SHELL	Bolted	TUBES	Bolted		
GASKETS-SHELL	S.Steel Clad	FLTG. HD.	--	CHANNEL	S.Steel Clad
CONNECTIONS-SHELL-IN	18"	OUT	18"	SERIES	WE
CHANNEL-IN	12"	OUT	12"	SERIES	WE
CORROSION ALLOWANCE-SHELL SIDE	1/8"	TUBE SIDE	--		
CODE REQUIREMENTS-ASME	1968 Sect.IIIC Tube Sect.8	STAMP (YES) XXXX	TEMA CLASS		
WEIGHTS-EACH SHELL AND BUNOLE	60,000	BUNOLE ONLY	FULL OF WATER 94,400		
REMARKS:-	Eddy current test tubes.				
	Seal weld tubes.				
	Full support plate a U bends.				

JUL 11 1975

MH/MWC
7/18



YUBA HEAT TRANSFER CORPORATION

P. O. BOX 3158 • TULSA, OKLAHOMA 74101 • (918) 939-2201

July 9, 1975

American Electric Power Service Corporation
Two Broadway
New York, New York 10004

Attention: Mr. Cherry

Subject: Indiana & Michigan Electric Co.
Donald C. Cook Nuclear Plant
Contract 1241
Containment Spray Heat Exchanger
Yuba Job Number 69-G-226

Reference: Seismic Report for American Electric Power

Gentlemen:

Confirming our recent telephone conversations regarding our Seismic Analysis, our 69-G-226 vertical containment spray heat exchanger for the Donald C. Cook Nuclear Power Plant, the natural period of vibration is .108 sec. rather than .787 sec. as stated in the report.

Please note that the .108 sec. period will result in lower accelerations and stresses than those in the Seismic Report.

If we may be of further assistance, please contact us.


Very truly yours,

YUBA HEAT TRANSFER CORPORATION

William C. Newland, Jr.
William C. Newland, Jr.
Design Engineer

WCN/et

cc: Mr. R. H. Shaw
Mr. T. R. Harrington
Mr. Bill Newland
Main File
Engineering File



U-TUBE EXCHANGER
REMOVABLE CHANNEL AND COVER
TWO PASS SHELL
EVEN PASS TUBE SIDE
TEMA CLASS "R" CONSTRUCTION

YUBA HEAT TRANSFER DIVISION

YUBA INDUSTRIES' INC.


TITLE

TYPICAL CONSTRUCTION
FEATURES OF YUBA TYPE
CFU EXCHANGER





ONE

ONE









Information To Be Furnished By Customer

Purchase Order No. COMPONENT #1881

SECTION C-C

ITEM	DESCRIPTION	QUANTITY	UNIT	REMARKS
1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50
51
52
53
54
55
56
57
58
59
60
61
62
63
64
65
66
67
68
69
70
71
72
73
74
75
76
77
78
79
80
81
82
83
84
85
86
87
88
89
90
91
92
93
94
95
96
97
98
99
100

YUBA HEAT TRANSFER DIVISION

YUBA ENGINEERING, INC.

1000 10th Street, Yuba, California 95991

Phone: (916) 923-1111

Telex: 950000 YUBA

YUBA HEAT TRANSFER DIVISION

YUBA ENGINEERING, INC.

1000 10th Street, Yuba, California 95991

Phone: (916) 923-1111

Telex: 950000 YUBA

Cook Nuclear Plant
SQUG Pre-Walkdown Anchor Inspection Summary Sheet

Component No. 1-HE-18E

Class 21

SQUG Discrepancy

Any particular area the Seismic Review Team should pay extra attention to?
Yes ☒ No ☐ (If yes, check items that apply.)

Anchor Type
Anchor Diameter
Anchor Spacing ☒
Anchor Number
Anchor Embedment
Anchor Edge Distance
Anchor Gap
Anchor Thread Engagement
Anchor Grip
Anchor Angularity
Concrete Crack

Remarks

→ NOT A CONCERN, LOADS
ON THE ANCHOR BOLTS
ARE NEGLIGIBLE.

I. Hwang 11-3-93

D. Dwyer 11-3-93

Others (describe briefly)

Design Basis Discrepancy

If there is concern for Design Basis Discrepancy, circle the applicable item and explain.

1. Hardware Maintenance Type Discrepancy
2. Drawing Update Type Discrepancy
3. Significant Operability/Design Basis Discrepancy
4. Others

Condition:

NONE

Actions Taken:

NONE


Prepared By T. Omahaom

Date 3-23-93

ANCHOR INSPECTION DATA SHEET

1 Unit # AUX EL. 609'-0" Bldg. CONT. SPRAY H.E. ROOM Location
12-3915 A-0.12-3915-1 Installation dwg. / Rev. 1-HE-18E Equipment No.

Anchorage Arrangement Sketch




Drawn by: T. Omuraoym Date: 3-19-93
Verified by: [Signature] Date: 3-22-93
Qual./Cert. Inspector
Reviewed by: T. Omuraoym Date: 3-23-93
Construction Anchor Review Engineer

ANCHOR INSPECTION DATA SHEET.

1 Unit # Aux EL. 609'-0" Bldg. CONT. SPRAY H-E. ROOM Location
12-3915-1, 12-3915A-0 Installation dwg. / Rev. 1-HE-18E Equipment No.

Anchorage Arrangement Sketch




Drawn by: T. O'Malley Date: 3-19-93
Verified by: Ch. H. H. H. Date: 3-22-93
Qual./Cert. Inspector
Reviewed by: T. O'Malley Date: 3-23-93
Construction Anchor Review Engineer

ANCHOR INSPECTION DATA SHEET

<u>1</u> Unit #	<u>AUX. EL. 609'-0"</u> Bldg.	<u>CONT SPRAY H-E-ROOM</u> Location
<u>12-3915A</u> Installation dwg. / Rev.	<u>0</u>	<u>1-4E-18E</u> Equipment No.

Anchorage Arrangement Sketch




Drawn by:	<u>T. Omenham</u>	Date:	<u>3-19-93</u>
Verified by:	<u>R. W. Trahan</u> Qual./Cert. Inspector	Date:	<u>3-22-93</u>
Reviewed by:	<u>T. Omenham</u> Construction Anchor Review Engineer	Date:	<u>3-23-93</u>

ANCHOR INSPECTION DATA SHEET

<u>Unit #</u>	<u>AUX EL. 609' 0" Bldg.</u>	<u>CONT. SPRAY H.E. ROOM</u> <u>Location</u>
<u>12-3915A</u>		
<u>Installation dwg. / Rev.</u>	<u>1-HE-18E</u>	<u>Equipment No.</u>

Anchorage Arrangement Sketch




Drawn by: T. Omagharany Date: 3-19-93
Verified by: [Signature] Date: 3-22-93
Qual./Cert. Inspector
Reviewed by: T. Omagharany Date: 3-23-93
Construction Anchor Review Engineer


ANCHOR INSPECTION DATA SHEET

<u>1</u>	<u>AUX</u>	<u>CONT. SPRAY H.E. ROOM</u>
<u>Unit #</u>	<u>Bldg.</u>	<u>Location</u>
<u>12-3915A</u>	<u>0</u>	<u>1-HE-18E</u>
<u>Installation dwg. / Rev.</u>	<u>Equipment No.</u>	


Anchorage Arrangement Sketch



SECT. 'E-E'



SECT. 'F-F'



Drawn by:	<u>T. O'Malley</u>	Date:	<u>3-19-93</u>
Verified by:	<u>R. M. Tolan</u>	Date:	<u>3-22-93</u>
	Qual./Cert. Inspector		
Reviewed by:	<u>T. O'Malley</u>	Date:	<u>3-23-93</u>
	Construction Anchor Review Engineer		



ANCHOR INSPECTION DATA SHEET

Equipment No.: 1-HE-18E Dwg No.: 12-3915A-0
Anchor type: WEDGE ANCHOR Dia: 3/4" Dwg No.:
Tightness established by: ☐ "Snug Fit" ☒ Torque
Torque Wrench No.: CPM-519 Cal. Due Date: Aug. 04, 93
Tightness verified? ☒ Yes ☐ No T. Omahum Date: 3-19-93
Construction ARE
Equipment base flexible? ☐ Yes ☒ No T. Omahum Date: 3-19-93
Construction ARE


PHYSICAL CHARACTERISTICS

Bolt ID	1	2	3	4	5	6	7	8	Comments
Gaps	0	0	0	0	1/32"	0	0	0	
Anchor length	8.4"	8.4"	8.4"	8.4"	8.4"	8.4"	8.4"	8.4"	
Protruding length	1 15/16"	1 1/16"	2"	2 1/4"	1 1/2"	1 15/16"	2"	2 3/16"	
Embedment	6.46"	6.71"	6.4"	6.15"	6.9"	6.46"	6.4"	6.21"	
Bolt grip	1/2"	1/2"	1/2"	1/2"	9/16"	9/16"	9/16"	5/8"	
Concrete condition	GOOD	GOOD	GOOD	GOOD	GOOD	GOOD	GOOD	GOOD	
Edge distance	NA	NA	NA	NA	NA	NA	NA	NA	
Anchor spacing	6"	6"	6"	6"	6"	6"	6"	6"	
Anchor angularity	0°	0°	0°	0°	0°	0°	0°	0°	
Thread engagement	OK	OK	OK	OK	OK	OK	OK	OK	

Comments: _____

Verified by: *[Signature]* Date: 3-22-93
Qual./Cert. Inspector

Reviewed by: T. Omahum Date: 3-23-93
Construction ARE





ANCHOR INSPECTION DATA SHEET

Equipment No.: 1-4E-18E Dwg No.: 12-391SA-0
Anchor type: WEDGE ANCHOR Dia: 3/4" Dwg No.: _____
Tightness established by: ☐ "Snug Fit" ☒ Torque
Torque Wrench No.: CPM-519 Cal. Due Date: AUG 04, 93
Tightness verified? ☒ Yes ☐ No T. Smallegange Date: 3-19-93
Construction ARE
Equipment base flexible? ☐ Yes ☒ No T. Smallegange Date: 3-19-93
Construction ARE

PHYSICAL CHARACTERISTICS

Bolt ID	9	10	11	12	13	14	15	16	Comments
Gaps	1/16"	1/16"	1/16"	1/16"	3/16"	0	1/8"	0	BETWEEN CONC & RL
Anchor length	8.4"	8.4"	8.4"	8.4"	8.4"	8.4"	8.4"	8.4"	
Protruding length	1 1/8"	1 5/8"	1 7/8"	2"	2"	2"	2 1/16"	1 7/8"	
Embedment	* 7.28'	* 6.78"	* 6.53"	* 6.4"	6.4"	6.4"	* 6.34"	* 6.53"	
Bolt grip	5/8"	5/8"	5/8"	5/8"	3/4"	5/8"	3/4"	5/8"	
Concrete condition	GOOD	GOOD	GOOD	GOOD	GOOD	GOOD	GOOD	GOOD	
Edge distance	NA	NA	NA	NA	NA	NA	NA	NA	
Anchor spacing	6"	6"	6"	6"	5 9/16"	5 9/16"	6"	6"	
Anchor angularity									
Thread engagement	1/8" RECESS	OK	OK	OK	OK	OK	OK	OK	NUT IS 5/8" THICK.
	*								

Comments: _____

Verified by: * subtraction not accurate
Qual./Cert. Inspector Date: 3-22-93

Reviewed by: T. Amundson
Construction ARE

INDIANA MICHIGAN POWER
SITE DESIGN CONTROLLED
WORKING COPY
1 MAR 23 1993

Date: 3-23-93

ANCHOR INSPECTION DATA SHEET

Equipment No.: 1-HE-18E
Embedded Steel Dwg. No.: NA

Dwg No.: 1-3915A-0

PHYSICAL CHARACTERISTICS

Weld ID	W1	W2						
Type	1	1						
Size	3/16	3/16	N					
Length	2 3/4"	5"		A				
Cracks	Yes (NO)	Yes (NO)	Yes No	Yes No	Yes No	Yes No	Yes No	Yes No
Lack of Penetration	Yes (NO)	Yes (NO)	Yes No	Yes No	Yes No	Yes No	Yes No	Yes No
Porosity	Yes (NO)	Yes (NO)	Yes No	Yes No	Yes No	Yes No	Yes No	Yes No

Weld Type Codes

- 1 = Fillet
- 2 = Plug/Slot
- 3 = Groove

WELDS @ TYPICAL LOCATIONS ARE SAME OR STRONGER THAN W1 & W2.
T. Omgulhaan 3-19-93

INDIANA MI: SITE DES. VC	ER 50
MAR - 1993	
CLERK T. Omgulhaan	

Equipment base flexible: ☐ Yes ☒ No T. Omgulhaan Date: 3-19-93
Construction Are
Reviewed by: T. Omgulhaan Date: 3-23-93
Construction Anchor Review Engineer
Verified by: Verified welds w1 + w2 only. Date: 3-22-93
Qual./Cert. Inspector



ULTRASONIC TEST REPORT

JOB ORDER NO.: N/A REPORT DATE: 3/3/93 REQUEST NO. N/A

IDENTIFICATION

Unit ONE
Component 1-HE-13E
Item ANCHORS
Material C/S
Other SQUA PROGRAM

TECHNIQUE

Test Unit/ S/N K'B USK7/CQC 405
Freq./Diameter 5MHZ / 250
Reference Standard QC# 30
Couplant/Batch No. ALTRAGEL^{II} 9038

TEST DATA/REMARKS

<u>ANCHOR</u>	<u>LENGTH</u>
1	8.4"
2	8.4"
3	8.4"
4	8.4"
5	8.4"
6	8.4"
7	8.4"
8	8.4"
9	8.4"
10	8.4"
11	8.4"
12	8.4"
13	8.4"
14	8.4"
15	8.4"
16	8.4"

PERFORMED BY: William D. Jones Jr.

LEVEL: II DATE: 3/3/93

REVIEWED BY: Stephen R. Vargo

LEVEL: II DATE: 3/3/93



01/16/92
PG. NO.545

SAFE SHUTDOWN EQUIPMENT LIST (SSELWP)

FUNCTION: CCW

Equipment Class: 21 Train: 2

Equipment ID: 1-HE-34-NE

Drawing Number: 1-5135A

System: CCW

Equip Description: NORTH SAFETY INJECTION PUMP PP-26N OUTBOARD MECHANICAL SEAL HEAT EXCHANGER

Building: AUXILIARY Room: NORTH SAFETY INJECTION PUMP ROOM Elevation: 587

Normal state: Desired state: Power Required: N Sort: W, Notes:

Supporting System Drawing Number:

Required Interconnections and Supporting Components:

Safety Related Status: NUCLEAR SR

Min/Opt: MIN

ADDITIONAL INFORMATION

Alias Number:

Power Train: NA

Component Served: NORTH SAFETY INJECTION PUMP PP-26N

Manufacturer: BORG-WARNER

Model: NX-0500-FW

Panel:

Elem Drawing: N/A

Wiring Drawing: N/A

Power Source: N/A

Walkdown: F

Relay Only: H

Component Type: HE

ISO Drawings:

Detailed Location:

DC COOK Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 1 of 2
ID : 1-HE-34-NE (Rev. 0)	Class : 21 - Tanks and Heat Exchangers	
Description : NORTH SAFETY INJECTION PUMP PP-26N INBOARD MECHANICAL SEAL HEAT EXCHANGER		
Building : AUXILIARY	Floor El. : 587.00	Room, Row/Col : N SAFETY INJECTION PUMP RM,
Manufacturer, Model, Etc. : BORG-WARNER, NX-0500-FW		

BASIS : External analysis

1. The buckling capacity of the shell of a large, flat-bottom, vertical tank is equal to or greater than the demand.	N/A
2. The capacity of the anchor bolts and their embedments is equal to or greater than the demand.	Yes
3. The capacity of connections between the anchor bolts and the tank shell is equal to or greater than the demand.	Yes
4. Attached piping has adequate flexibility to accommodate the motion of a large, flat-bottom, vertical tank.	Yes
5. A ring-type foundation is not used to support a large, flat-bottom, vertical tank.	N/A

IS EQUIPMENT SEISMICALLY ADEQUATE?

Yes

COMMENTS

SRT: Gary Thomas, Tom Huang and Kailash Mahajan on 11/1/93.

ANCHORAGE ACCEPTABLE BY ENGINEERING JUDGMENT OF THE SRT.

6" diameter by 8-3/4" high exchanger, attached to North Safety Injection Pump with 2 1/2" bolts. Could have screened with the pump using the rule of the box, however the exchanger was listed seperately on the SSEL.

Crane above in a parked and locked position.

Evaluated by:

Date:


George D. Dwyer
Chen Huey

9/15/95
10-19-95

Attachment: Pictures

DC COOK Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 2 of 2
ID : 1-HE-34-NE (Rev. 0)	Class : 21 - Tanks and Heat Exchangers	
Description : NORTH SAFETY INJECTION PUMP PP-26N INBOARD MECHANICAL SEAL HEAT EXCHANGER		
Building : AUXILIARY	Floor El. : 587.00	Room, Row/Col : N SAFETY INJECTION PL MP RM,
Manufacturer, Model, Etc. : BORG-WARNER, NX-0500-FW		

PICTURES




NORTH SAFETY INJECTION PUMP PP-26N

ANCHOR INSPECTION DATA SHEET

Unit # 1 Aux. Bldg. Aux. N. Safety Injection Pump Rm
Location
Installation dwg. / Rev. N/A Equipment No. 1-HE-34-NE

Anchorage Arrangement Sketch



Drawn by: James Wisniewski Date: 10-15-91
Verified by: ST Cadell Date: 1-2-92
Qual./Cert. Inspector
Reviewed by: James Wisniewski Date: 1-3-92
Construction Anchor Review Engineer

Equipment No.: 1-HE-34-NE

Tightness established by "Snug Fit"

Tightness verified by: Jim Kuf Date: 5-27-92
Qual./Cert. Inspector

Tightness Verified by: James Wisniewski Date: 5/27/92
Construction ARE

Comments: _____

Equip ID: 1-TK-11 Train: 12 Equip Class: 21

Drawing No.: 1-5142

Location: RI

System: BORON INJECTION

Equip Desc: BORON INJECTION TANK

Building: AUXILIARY Room: BORON INJECTION TANK ROOM

Elev: 612 Sort: S, _ Notes:

Normal State: . Desired State: Power Req'd:

Support System Drawing:

Req'd Support Comp:

Safety Related Status: NUCLEAR SR Min/Opt: MIN

Alias No: Power Train:

Comp Served: BORON INJECTION TANK

Mfr: STRUTHERS-WELL-CORP.

Model: 900 GALS, 4' DI

1:

Elem. Drawing: 1-98282

Wiring Drawing: 1-95222

Power Source: 1-AM-D-5A 1-AM-A-2A

Walkdown: F Relay Eval : N

Comp Type: TANK

ISO Drawing:

Location: IN THE MIDDLE OF ROOM, 15' SW OF THE ROOM'S ENTRANCE
DOORWAY.

DC COOK Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 1 of 3
ID : 1-TK-11 (Rev. 0)	Class : 21 - Tanks and Heat Exchangers	
Description : BORON INJECTION TANK		
Building : AUXILIARY	Floor El. : 612.00	Room, Row/Col : BORON INJECTION TANK RM, IN THE MIDDLE OF RM, 15' SW OF THE RM'S ENTRANCE DOORWAY.
Manufacturer, Model, Etc. : STRUTHERS-WELL-CORP. 900 GALS, 4' DI		

BASIS : External analysis

1. The buckling capacity of the shell of a large, flat-bottom, vertical tank is equal to or greater than the demand.	N/A
2. The capacity of the anchor bolts and their embedments is equal to or greater than the demand.	Yes
3. The capacity of connections between the anchor bolts and the tank shell is equal to or greater than the demand.	Yes
4. Attached piping has adequate flexibility to accommodate the motion of a large, flat-bottom, vertical tank.	Yes
5. A ring-type foundation is not used to support a large, flat-bottom, vertical tank.	N/A

IS EQUIPMENT SEISMICALLY ADEQUATE?

Yes

COMMENTS

SRT: Gary Thomas, Tom Huang and Kailash Mahajan on 11/3/93.

ADEQUACY OF ANCHORAGE AND TANK TO SUPPORT CONNECTION BASED ON JUDGMENT BY THE SRT AND COMPARISON TO THE BORIC ACID TANK EVALUATION.

Tank is 5' diameter by 10' in height supported by 4 Wide Flange Leg supports (10" WF w/ 5/8" flange) 4'-4" in height..

Each leg is bolted to the pedestal w/ two embedded 1 3/4" bolts with 2'-11" embedment.

Weld of leg to tank about 14" in length and 1/4" thickness on each side of the wide flange and 10" at the top of the wide flange.

Adjacent Block wall reinforced with column supports and it is not an interaction concern.

The Seismic Evaluation of the Boric Acid Tank (2-TK-12S) is seismically adequate. The Boron Injection Tank (1-TK-11) is much smaller but has about the same support. Therefore, Tank 1-TK-11 is judged adequate.

DC COOK Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 2 of 3
ID : 1-TK-11 (Rev. 0)	Class : 21 - Tanks and Heat Exchangers	
Description : BORON INJECTION TANK		
Building : AUXILIARY	Floor El. : 612.00	Room, Row/Col : BORON INJECTION TANK RM, IN THE MIDDLE OF RM, 15' SW OF THE RM'S ENTRANCE DOORWAY.
Manufacturer, Model, Etc. : STRUTHERS-WELL-CORP. 900 GALS, 4' DI		

Evaluated by:

Date:


James J. Kelly
Chen Sheng

9/15/95
10-19-95

Attachment: Pictures

DC COOK Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 3 of 3
ID : 1-TK-11 (Rev. 0)	Class : 21 - Tanks and Heat Exchangers	
Description : BORON INJECTION TANK		
Building : AUXILIARY	Floor El. : 612.00	Room, Row/Col : BORON INJECTION TANK RM, IN THE MIDDLE OF RM, 15' SW OF THE RM'S ENTRANCE DOORWAY.
Manufacturer, Model, Etc. : STRUTHERS-WELL-CORP. 900 GALS, 4' DI		

PICTURES



BASE ANCHORAGE PEDESTAL



SUPPORT COLUMN TO TANK CONNECTION



Cook Nuclear Plant
SOUG Pre-Walkdown Anchor Inspection Summary Sheet

Component No. 1-TK-11

Class 21

SOUG Discrepancy

Any particular area the Seismic Review Team should pay extra attention to?
Yes ☒ No ☐ (If yes, check items that apply.)

Anchor Type
Anchor Diameter
Anchor Spacing
Anchor Number
Anchor Embedment ☒
Anchor Edge Distance
Anchor Gap
Anchor Thread Engagement ☒
Anchor Grip
Anchor Angularity
Concrete Crack

Remarks

→ NOT A PROBLEM SINCE THE
BOLTS HAVE A COMMON BEARING
PLATE AT THE BOTTOM.

→ THREAD ENGAGEMENT JUDGED
TO BE ADEQUATE.

Others (describe briefly)

I. Huey 11-3-93
B. Jones 1-3-93

Design Basis Discrepancy

If there is concern for Design Basis Discrepancy, circle the applicable item and explain.

1. Hardware Maintenance Type Discrepancy
2. Drawing Update Type Discrepancy
3. Significant Operability/Design Basis Discrepancy
4. Others

Condition:


Actions Taken:

Prepared By T. Omenyung Date 7-9-93



ANCHOR INSPECTION DATA SHEET

<u>ONE</u>	<u>AUX</u>	<u>612'-0" EL</u>	<u>BORON INJECTION TANK ROOM</u>
Unit #	Bldg.		Location
<u>12-3314-17</u>	<u>1-TK-11</u>	<u>No Equipment # on</u>	
Installation dwg. / Rev.	Equipment No.	Tank, Location taken	
<u>Anchorage Arrangement Sketch</u>		<u>from Dwg. 12-3314-17</u>	




Drawn by:	<u>Judy Rose</u>	Date:	<u>4-16-93</u>
Verified by:	<u>R. Graham</u>	Date:	<u>6-1-93</u>
	Qual. Cert. Inspector		
Reviewed by:	<u>T. Omwam</u>	Date:	<u>7-9-93</u>
	Construction Anchor Review Engineer		

ANCHOR INSPECTION DATA SHEET

ONE AUX 612'-0" EL. BORON INJECTION TANK ROOM
Unit # Bldg. Location
12-3314-17 I-TK-II
Installation dwg. / Rev. Equipment No.

Anchorage Arrangement Sketch



Drawn by: Judy Rose Date: 7-16-93
Verified by: T. Oman Date: 6-1-93
Qual./Cert. Inspector
Reviewed by: T. Oman Date: 7-9-93
Construction Anchor Review Engineer



ANCHOR INSPECTION DATA SHEET

Equipment No.: 1-TK-11 (No Label on Tank) Dwg No.: 12-3311-17
 Anchor type: STUD TYPE (#12) Dia: 1 3/4" Dwg No.: 12-3379-20
 Tightness established by: ☐ "Snug Fit" ☐ Torque
 Torque Wrench No.: NA Cal. Due Date:
 Tightness verified? ☐ Yes ☐ No NA Date:
 Equipment base flexible? ☐ Yes ☒ No T. Omwam Date: 4-16-93
 Construction ARE

PHYSICAL CHARACTERISTICS

Bolt ID	①	②	③	④	⑤	⑥	⑦	⑧	Comments
Gaps	1/16" GAP BETWEEN NUT & WASHER	1/32" GAP BETWEEN NUT & WASHER	N/A	N/A	N/A	N/A	▲	▲	
Anchor length	2'-11"	2'-11"	2'-11"	2'-11"	2'-11"	2'-11"	2'-11"	2'-11"	ANCHOR LENGTH PER DRAWING 12-3311-17
Protruding length	CAN'T VERIFY DUE TO GROUT	4 3/8"	RECESSED 3/8"	RECESSED 1/8"	4 3/8"	RECESSED 1/8"	▲	▲	NUT THICKNESS IS 1 1/16"
Embedment	—	2'-8 1/8"	—	—	2'-8 1/8"	—	—	—	
Bolt grip	2 1/16"	2 3/4"	2 3/4"	2 3/4"	2 3/4"	2 1/8"	▲	▲	
Concrete condition	CONCRETE IS	CRACKED							1 1/2" GROUT PER DRAWING 12-3315-16
Edge distance	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	EDGE DIST. 7 1/8" IN SLAB IT 7-9-92
Anchor spacing	8 1/2"	8 1/2"	8"	8"	8"	8"	8"	8"	
Anchor angularity	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	ANCHOR ANGULARITY (S) IT 7-9-92
Thread engagement	RECESSED	OK	3/8" RECESS	1/8" RECESS	OK	1/8" RECESS	OK	OK	NUT THICKNESS IS 1 1/16"

Comments: ▲ DATA NOT OBTAINED DUE TO CONTAMINATION.

■ INACCESSABLE

● UNOBTAINABLE DUE TO BOLT RECESSED.

Verified by: [Signature] Date: 6-3-93
 Qual./Cert. Inspector
 Reviewed by: T. Omwam Date: 7-9-93
 Construction ARE

INDIANA MICH. STATE
 SITE DESIGN CONTROLLED
 WORKING COPY

JUL 13 1993

CLERK T. Omwam

Page 2 of 3
 Revision 1

concrete condition found to be OK. 2.44 11/13/93 D. B. D. 11/13/93

2 SHP 5050 NDE.008
ATTACHMENT NO. 1

ULTRASONIC TEST REPORT

JOB ORDER NO.: 677A REPORT DATE: 3-23-93 REQUEST NO. 5/A
18, 23, 93

IDENTIFICATION

Unit One
Component 1-TK-11
Item Anchors
Material C/S
Other Spring Program

TECHNIQUE

Test Unit/ S/N ^{KB} USK-75 CAC-405
 Freq./Diameter 5mhz .250"
 Reference Standard QC-8
 Couplant/Batch No. Ultimate II 90833

TEST DATA/REMARKS

Anchor	Length
1	Inaccessible
2	35"
3	(Recessed) unobtainable
4	" "
5	35"
6	(Recessed) unobtainable
7	Inaccessible due to contamination
8	35"

PERFORMED BY: *[Signature]*

LEVEL: 72

DATE: 3-23-53

REVIEWED BY: *Steph. R. Price*

LEVEL: π

DATE: 3/23/93

Equip ID: 1-TK-37 Train: 12 Equip Class:21

Drawing No.: 1-5135A

Function: CCW

System: CCW

Equip Desc: COMPONENT COOLING WATER SURGE TANK

Building: AUXILIARY Room: ⁶⁵⁰~~609~~ HALLWAY

Elev: ⁶⁵⁰~~609~~ Sort: S, _ Notes:

Normal State: Desired State: Power Req'd: N

Support System Drawing:

Req'd Support Comp:

Safety Related Status: NUCLEAR SR Min/Opt: MIN

Alias No: Power Train: NA

Comp Served: CONDENSATE COOLING TANK

MFR: SPEAR AND WOOD

Model: 10000GAL, 2' D x 12' H

1:

Elem. Drawing: N/A

Wiring Drawing: N/A

Power Source: N/A

Walkdown: F Relay Eval : N

Comp Type: TANK (COMMON DIVIDED BY BAFFLE)

Iso Drawing:

Location:

DC Cook Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 1 of 5
ID : 1-TK-37 (Rev. 0)	Class : 21 - Tanks and Heat Exchangers	
Description : COMPONENT COOLING WATER SURGE TANK		
Building : AUXILIARY	Floor El. : 650.00	Room, Row/Col : HALLWAY,
Manufacturer, Model, Etc. : SPEAR AND WOOD, 10000GAL, 2' D x 12' H		

BASIS : External analysis

1. The buckling capacity of the shell of a large, flat-bottom, vertical tank is equal to or greater than the demand.	N/A
2. The capacity of the anchor bolts and their embedments is equal to or greater than the demand.	Yes
3. The capacity of connections between the anchor bolts and the tank shell is equal to or greater than the demand.	Yes
4. Attached piping has adequate flexibility to accommodate the motion of a large, flat-bottom, vertical tank.	Yes
5. A ring-type foundation is not used to support a large, flat-bottom, vertical tank.	N/A

IS EQUIPMENT SEISMICALLY ADEQUATE?

Yes

COMMENTS

SRT: Gary Thomas and Tom Huang on 11/3/93.

Skirted tank 11'-10 1/4" diameter and 17' in height. Skirt is 4'-6" high from the top of the pad to skirt connection to tank. Skirt has 1/2" thickness. There are 8 bolts evenly spaced around tank, with a solid steel washer 3-3/4" high x 4" length x 2" width.

Bolts supported from 3" x 3" x 1/2" angle.

Crane above tank has been evaluated by AEPSC for seismic loads.

The results gave a safety factor of 1.06 for the anchor bolts using the GIP penalty for J-bolt embedment.

A hand calculation that included in the package was performed for the bolt stresses.

Evaluated by:

Date:

Gary D. [Signature]
Tom Che Huang

12/19/95


12-27-95

Attachment: Pictures

Attachment: External Anchorage Analysis for 1-TK-37

DC Cook Unit 1		GIP Rev 2, Corrected, 2/14/92
SCREENING EVALUATION WORK SHEET (SEWS)		Status: Yes
		Sheet 2 of 5
ID : 1-TK-37 (Rev. 0)	Class : 21 - Tanks and Heat Exchangers	
Description : COMPONENT COOLING WATER SURGE TANK		
Building : AUXILIARY	Floor El. : 650.00	Room, Row/Col : HALLWAY,
Manufacturer, Model, Etc. : SPEAR AND WOOD, 10000GAL, 2' D x 12' H		

PICTURES



BOLT TO TANK DETAIL



Stovenson and Associates

A Structural-Mechanical
Consulting Engineering Firm

CLIENT AEPSC JOB No. 89L1570 SHEET 1 OF 3

SUBJECT Component Cooling water
Surge Tank (1-TK-37)

D.C. COOK

REVISIONS

B335 8/30/95
DUG 9/15/95

Equip. ID : 1-TK-37

Building : Auxiliary Elev. 650

8 bolts of 1 1/8" diameter


C.5



11/24

Total weight : 126,468 lbs

TANK PROPERTIES



Tank shell is modeled as a beam Element

TANK SHELL R = 70" MIN t = 5" MIN
FROM SPEAR WOOD DRAWING # TK-37 (IN PACKAGE)

$$I_x = \pi (70)^3 (0.5) = 538,780 \text{ in}^4$$

$$I_y = 538,780 \text{ in}^4$$

$$A_{TOT} = 220 \text{ in}^2$$

FREQUENCY

FROM "FORMULAS FOR NATURAL FREQUENCY
AND MODE SHAPE" BY ROBERT D. BLAUWS, 1979

TABLE 3.1 FREQUENCY FOR A BEAM
UNCLAMPED END AND FREE AT
THE OTHER

$$f = \frac{(1.875)^2}{2\pi L^2} \left(\frac{EI}{m} \right)^{1/2}$$

$$m = \frac{W}{L} = \frac{126,468 \text{ lb}}{258 \text{ in}} = 490.186 \text{ lb/in}$$

$$E = 29,000,000 \text{ lb/in}^2$$

$$f = \frac{(1.875)^2}{2\pi (258)^2} \left(\frac{29,000,000 (538,780)}{490.186} \right)^{1/2} = 2.35 \text{ Hz}$$



Stevenson and Associates

A Structural-Mechanical
Consulting Engineering Firm

CLIENT AEPSC JOB No. 89L1570 SHEET 2 OF 3
SUBJECT COMPONENT COOLING WATER
SUBSEA TANK (1-TF-37)

D. C. Cook

REVISIONS

0 DESIGN 8/30/95
DMC 9/15/95

HORIZONTAL ACCELERATION FROM 7.42
AND ABOVE FROM FLOOR SPECTRA IS
0.32 g, Bolt Circle Radius = 51.43"


CHECK OF BOLT STRESS (WEAR LINE)

EQUIV. THICKNESS OF 8 BOLTS

$$A_{TOTAL} = 8 \times .994 \frac{in^2}{BOLT} = 7.952 in^2$$

$$t_{EQUIV} = \frac{7.952 in^2}{\pi \cdot (129.5)^2} = 0.0155 in$$

$$T_{EQUIV \text{ Bolt Circle}} = \pi (64.75)^3 \cdot 0.0155 = 16,630 in^4$$



FOR AN STRESS COMBINATION THE
MOST HEAVILY LOADED BOLT
IN A CIRCULAR SECTION

IS DUE TO EARTHQUAKE LOAD

IN ONE DIRECTION (LOAD

ON BOLT FROM OTHER DIRECTION

IS 0

Factor for
Median Spectra

$$\frac{1.25 \cdot (32.125) \cdot 1.26 \cdot 468}{15.6 \cdot (64.75)^2}$$

EQUIV. EARTH FORCE

$$= 16,630$$

FROM STRESS COMBINATION

$$\frac{1}{2} \cdot \frac{1.25 \cdot (32.125) \cdot 1.26 \cdot 468}{7.952 in^2} = 310118$$



Stevenson and Associates

A Structural-Mechanical
Consulting Engineering Firm

CLIENT AEF JOB No. SD-1570 SHEET 3 OF 3
SUBJECT COMPONENT (Coastal Water)
SURGE TANK (1-TK-37)
D. C. Cook

REVISIONS

5555 8/30/95
DUG 9/15/95

SUBTRACT OUT DEAD WT.

$$\frac{WT}{MAX/BOLT} = 31,018 \text{ PSI} - \frac{126,468 \text{ LB}}{7.952 \text{ IN}^2} = 15,114 \text{ PSI} \quad \text{AD-T}$$

$$\frac{T \text{ LOAD}}{BOLT \text{ MAX}} = 15,114 \frac{\text{PSI}}{\text{IN}^2} \times (.994) = 15,023 \text{ PSI} \quad \text{AD-T}$$

$$\frac{V \text{ LOAD}}{BOLT \text{ MAX}} = \sqrt{1.414 (32)(1.25)} \cdot \frac{126,468 \text{ LB}}{7.952 \text{ IN}^2} = 7,513 \text{ PSI} \quad \text{AD-T}$$

BOLT ALLOW T FROM (SIP 42) = 33.8 K For 1 1/2" Ø 1 Bolt

$$\text{MIN EMBEDMENT} = 2' - 3\frac{1}{2}" = 27.5"$$

REDUCTION FOR EMBEDMENT FROM GIP FOR 90° HOOD

$$\frac{27.5 + 3(1.125)}{62.5(1.125)} = .52$$

$$T_{ALL} = .52 (33.8 \text{ K}) = 17.6 \text{ K} > 5.19 \text{ K} \quad \text{OK}$$

$$V_{ALL} \text{ FROM GIP} = 16.9 \text{ K} > 7.52 \text{ K} \quad \text{OK}$$

$$F.S. \text{ TENSION} = \frac{17.6}{15.1} = 1.16$$

$$F.S. \text{ V} = \frac{16.9}{7.52} = 2.25$$

INTERPRETATION OF AISC 360S GRT. TO SELECT METHOD WITHIN USED


$$\left(\frac{L}{d}\right)^2 = \left(\frac{27.5}{1.125}\right)^2 = 594 < 1100$$

SF = 1.16 (BECAUSE OF THE SEVERE PENALTY FOR TENSION IN THE GIP FOR 1-BOLT EMBEDMENT)

ANCHOR INSPECTION DATA SHEET

1 Unit # Aux Bldg. 650 HALLWAY Location
12-3327 Installation dwg. / Rev. 18 1-TK-37 Equipment No.

Anchorage Arrangement Sketch




INDIANA MICHIGAN POWER
CONSTRUCTION CONTROLLED
WORKING COPY
AUG 13 1992
CLERK James Wisniewski

Drawn by: James Wisniewski Date: 10-11-91
Verified by: Tom Ruck Date: 2-21-92
Qual./Cert. Inspector
Reviewed by: James Wisniewski Date: 5/27/92
Construction Anchor Review Engineer

ANCHOR INSPECTION DATA SHEET

1 Unit # Aux. 650 Highway Location
12-3327 18 1-TK-37
Installation dwg. / Rev. Equipment No.

Anchorage Arrangement Sketch



Drawn by: James Wisniewski Date: 10-11-91
Verified by: Joe Rich Date: 2-21-92
Qual./Cert. Inspector
Reviewed by: James Wisniewski Date: 5/27/92
Construction Anchor Review Engineer

ANCHOR INSPECTION DATA SHEET

Unit # 1 Aux Bldg. 65D HALLWAY Location
Installation dwg. / Rev. 12-3327 / 18 Equipment No. 1-TK-37

Anchorage Arrangement Sketch


1-TK-37

ANCHORAGE DETAILS

INDIANA MICHIGAN POWER
CONSTRUCTION CONTROLLED
WORKING COPY

AUG 13 1992


CLERK J. Wisniewski



Block Washer
(Dimensions Vary SEE TABLE BELOW)

← 1 1/8" Type 2
J-Bolt

	A	B	C	D	E	F	G	H
Length	4"	4"	4"	4"	4"	4"	4"	4"
Height	4"	4 1/2"	3 3/8"	4"	3'	4'	3 3/4"	3 3/4"
Width	2 1/4"	2 1/4"	2 1/4"	2 1/4"	2 1/4"	2 1/4"	2 1/4"	2 1/4"



ELEV. VIEW

Drawn by: James Wisniewski Date: 10-11-91
Verified by: John Ricks Date: 2-21-92
Qual./Cert. Inspector
Reviewed by: James Wisniewski Date: 5/27/92
Construction Anchor Review Engineer

ANCHOR INSPECTION DATA SHEET

Equipment No.: 1-Tk-37 Dwg No.: 12-3327-18
Anchor type: Type 2 J-BOLT Dia: 1 1/8" Dwg No.: 12-5414-6
Tightness established by: ☒ "Snug Fit" ☐ Torque
Torque Wrench No.: N/A Cal. Due Date: N/A
Tightness verified? ☒ Yes ☐ No James Wisniewski Date: 5/27/92
Construction ARE
Equipment base flexible? ☐ Yes ☒ No James Wisniewski Date: 5/27/92
Construction ARE

PHYSICAL CHARACTERISTICS


Bolt ID	A	B	C	D	E	F	G	H	Comments
Gaps	0"	0"	0"	0"	0"	0"	0"	0"	
Anchor length	3'-5"	3'-5"	3'-5"	3'-5"	3'-5"	3'-5"	3'-5"	3'-5"	
Protruding length	1'-0 7/8"	1'-1 1/2"	1'-1 7/8"	1'-2 1/2"	1'-0 3/8"	1'-0 3/4"	1 3/8"	1'-1 1/2"	
Embedment	2'-4 1/8"	2'-3 1/2"	2'-3 7/8"	2'-2 1/2"	2'-4 5/8"	2'-4 1/4"	2'-5 3/8"	2'-3 1/2"	
Bolt grip	10 5/8"	10 3/4"	10 1/2"	11 3/4"	9 3/4"	9 3/4"	9 7/8"	10 7/8"	
Concrete condition	ok	ok	ok	ok	ok	ok	ok	ok	
Edge distance	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Anchor spacing	4'-2"	4'-2"	4'-2"	4'-2"	4'-2"	4'-2"	4'-2"	4'-2"	
Anchor angularity	0°	0°	0°	0°	0°	0°	0°	0°	
Thread engagement	ok	ok	ok	ok	ok	ok	ok	ok	

Comments: Anchor Length is taken from Drawing 12-3327-20. Anchors A,B,C,D,E,F,G,H
do not meet the requirements for Embedment and Bolt Grip. This Package will have to
be reviewed by the ASPE ARE. JWS 5/12/92

THE ABOVE NOTED DISCREPANCY DOES NOT CONSTITUTE/DICTATE ANY OPERABILITY CONCERNS.
J.F. LEPY 7-24-92

Verified by: Jim Kirk Date: 5-27-92
Qual./Cert. Inspector

Reviewed by: James Wisniewski Date: 5/27/92
Construction ARE



EMBEDMENT WILL BE PROPERLY CONSIDERED IN THE ANCHOR CAPACITY CALC. I. they 4-3-93, 11-3-93

Equipment No.: 1-7K-3

Tightness established by "Snug Fit"

Tightness verified by: Don Rob Date: 5-22-61
Qual./Cert. Inspector

Comments: _____

Equip ID: 12-TK-47-AB Train: 1 Equip Class:21

Drawing No.: 2-5151C

Function: EMERG DIESEL

System: DIESEL FUEL OIL

Equip Desc: AB EMERG DIESEL FUEL OIL STORAGE TANK (BURIED IN THE
YARD)

Building: GROUNDS Room: INNER PLANT GROUNDS

Elev: 609 Sort: S,_ Notes:

Normal State: Desired State: Power Req'd: N

Support System Drawing:

Req'd Support Comp:

Safety Related Status: NUCLEAR SR Min/Opt: MIN

Alias No: Power Train: NA

Comp Served: AB FUEL OIL STORAGE TANK

MFR:

Capacity: 60,000 GALS (12' DIA X 72' LONG)

Panel:

Elem. Drawing: N/A

Wiring Drawing: N/A

Power Source: N/A

Walkdown: F Relay Eval : N

Comp Type: TANK (COMMON FOR UNIT 1 AND UNIT 2)
240 HRS FULL LOAD.

Iso Drawing: 7

Location: BEING REPLACED UNDER RFC 12-4113,, CI NOT APPROVED AS OF
9-15-92.



DC Cook Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 1 of 11
ID : 12-TK-47-AB (Rev. 0)	Class : 21 - Tanks and Heat Exchangers	
Description : AB EMERG DIESEL FUEL OIL STORAGE TANK		
Building : GROUNDS	Floor El. : 609.00	Room, Row/Col : INNER PLANT GROUNDS UNIT # 2 BURIED SOUTH OF TURBINE BUILDING
Manufacturer, Model, Etc. : 12' DIA X 69'-10" LONG, 60000 GALS		

BASIS : External analysis

1. The buckling capacity of the shell of a large, flat-bottom, vertical tank is equal to or greater than the demand.	N/A
2. The capacity of the anchor bolts and their embedments is equal to or greater than the demand.	Yes
3. The capacity of connections between the anchor bolts and the tank shell is equal to or greater than the demand.	Yes
4. Attached piping has adequate flexibility to accommodate the motion of a large, flat-bottom, vertical tank.	N/A
5. A ring-type foundation is not used to support a large, flat-bottom, vertical tank.	N/A

IS EQUIPMENT SEISMICALLY ADEQUATE?

Yes

COMMENTS

SRT: George G. Thomas (S&A) and Tom Huang (AEP)

Underground tank. SRT evaluated this tank based on the available documentation in the equipment package.

A tank calculation was performed (included in the tank package) based on the reference drawings. The tank was modeled as a beam on elastic foundation. The overall tank stresses were very low (on the order of 3.6 ksi).

Evaluated by:

Date:

George G. Thomas
Tom Huang

11/20/95
11-29-95

Attachment: EVALUATION OF STRESSES IN THE TANK



Stevenson and Associates


A Structural-Mechanical
Consulting Engineering Firm

CLIENT AEPSL JOB No. 89C1570 SHEET 1 OF 10

SUBJECT AB - Emergency Diesel Fuel
oil storage Tank
12-TK-47-AB
buried Tank
D. C. Cook

REVISIONS	0	B. Mahmoud 9/10/95
	1	8/30/96

Introduction



Dimensions: as shown above

The capacity of the Tank is 60,000 gallon

Diameter : 144"

Thickness : 3/8"

The Tank is anchored by 9 straps $1\frac{1}{2} \times 4$ " to
concrete block at each end.

This analysis was made to evaluate the seismic
design adequacy of the underground tank for
the ground response spectrum.

The Tank is modeled as a finite Beam on elastic
foundation



Stevenson and Associates

A Structural-Mechanical
Consulting Engineering Firm

CLIENT AEPSC JOB No. BSC 1570 SHEET 2 OF 10

SUBJECT _____

12 TK-47-AB

D. C. Cook

REVISIONS

B. Mahmoud 7/10/95


125 8/30/95

Properties of Area

$$A = \frac{\pi}{4} (144^2 - 143.25^2) = 169.2 \text{ sq. in.}$$

$$I = \frac{\pi}{64} (144^4 - 143.25^4) = 436,300 \text{ in}^4$$

$$E = 30 \text{ EB psi}$$



Weights & Masses


$$m_{\text{tank}} = \mu \cdot A \cdot 1$$

$$= 0.7339 \times 10^3 \times 169.2 \times 1 = \boxed{0.1242} \frac{\text{lb} \cdot \text{in}}{\text{in}^2 \cdot \text{sec}^2}$$

$$m_{\text{fluid}} = \frac{60,000 \times 7.1}{838 \times 386.4} = 1.32 \frac{\text{lb} \cdot \text{in}}{\text{in}^2 \cdot \text{sec}^2}$$

$$m_{\text{shell}} = \left(159 \times 1.44 - \frac{\pi}{2} (7.2)^2 \right) \times 1 \times \frac{\rho}{386.4}$$

$$= 14,753 \times \frac{0.06}{386.4} = 2.29 \frac{\text{lb} \cdot \text{in}}{\text{in}^2 \cdot \text{sec}^2}$$



$$m_{\text{total}} = 0.1242 + 1.32 + 2.29$$

$$= \boxed{3.73} \frac{\text{lb} \cdot \text{in}}{\text{in}^2 \cdot \text{sec}^2}$$



Stevenson and Associates

A Structural-Mechanical
Consulting Engineering FirmCLIENT AEPSC JOB No. B9C1570 SHEET 3 OF 10

SUBJECT _____


12-TK-47-ABD.C. Cook

REVISIONS

B. Mahmoud 3/10/85

5/25 8/30/85

• Model



Simply supported finite beam on elastic foundation

$$C_u = \frac{2.26 G}{(1-\nu) \sqrt{A}} \quad (\text{ref. B. soil dynamics, Shamsur Prakash})$$

p. 115

where C_u is the coefficient of elastic uniform compression of soil, G is shear modulus, ν is poisson ratio and A is contact area.

$$\text{assume } G = 5400 \text{ psi}$$

$$\nu = 0.4$$

$$\text{and we have } A = 114 \times 83.8 = 12,067 \text{ in}^2$$

$$C_u = \frac{2.26 \times 5400}{(1-0.4) \sqrt{12,067}} = 115$$

$$K_u = C_u \cdot A = 115 \times 12,067 = 1.4 \times 10^6 \text{ lb/inch}$$

$$K = \frac{1.4 \times 10^6}{83.8} = 16,000 \text{ lb/inch}^2$$



Stevenson and Associates

A Structural-Mechanical
Consulting Engineering Firm

CLIENT AEP SC JOB No. 89C1570 SHEET 4 OF 10

SUBJECT

12-TK-47-AB

D.C. Cook

REVISIONS

B. Mahmoud 3/10/75
BSS 3/30/65

From (ref. (2)) formulas for natural frequency and mode shape,
Robert D. Blevins)

We can calculate the natural frequency from eqn (8-11)
(p. 106)

$$f_i = \left(\frac{1}{4\pi^2 L^4} \left(\frac{EI}{m} + \frac{E_A}{4\pi^2 m} \right) \right)^{1/2} ; i=1,2,3$$

where, $E_f = K = 16,000 \text{ Ib/in}^2$

for the first mode $i=1$

$$f_1 = \left[\frac{\pi^2}{4 (838)^4} \left(\frac{30 \times 10^6 \times 436,300}{3.93} + \frac{16,000}{\pi^2 (3.73)} \right) \right]^{1/2} = 11.2 \text{ Hz}$$

So, The Tank is rigid.

From The Ground Response spectra we find;

$$S_a = 0.2g$$

So, The horizontal acceleration is $0.2g$

and The vertical acceleration $\frac{2}{3} \times 0.2g \approx 0.14g$



Stevenson and Associates

A Structural Mechanical
Consulting Engineering Firm

CLIENT AEPSC JOB No. 8921570 SHEET 5 OF 10

SUBJECT _____

12-TK-47-AB

D. C. Cook

REVISIONS

B. Mahmoud 5/10/15
9/25 9/30/15

Streamline Actions

For the beam on elastic foundation we can calculate the Bending Moment and shear force from ref. (1)

"formulas for stress and strain, R. J. Roark & Young" (pp. 132 - 136)

$$\beta = \sqrt[4]{\frac{K}{4EI_z}}$$

$$I_z = 436,300 \text{ in}^4, E = 30 \times 10^6 \text{ psi}, K = 16,000 \text{ PSI}$$

$$\beta = \sqrt[4]{\frac{16,000}{4 \times 30 \times 10^6 \times 436,300}} = 0.004$$


$$a = \frac{24}{\beta} = 506 \text{ in}$$

$\beta L = 3.35 \rightarrow$ beams of medium length $0.6 < \beta L \leq 5$

$$M_A = 0, \quad y_A = 0$$

$$R_A = \frac{w}{2\beta} \left(\frac{C_2 C_4 + C_4 C_8}{C_{11}} \right)$$

$$\theta_A = \frac{w}{4EI\beta^3} \left(\frac{C_2 C_4 - C_4 C_8}{C_{11}} \right)$$







Stevenson and Associates

A Structural-Mechanical
Consulting Engineering Firm

CLIENT AEPSC JOB No. 89C1570 SHEET 6 OF 10

SUBJECT _____

12 - TK - 4.7 - AB

D.C. Cook

REVISIONS

B. Mahmoud 5/10/95
8.8.8 8/30/95

$$C_2 = \cosh \beta L \sinh \beta L + \sinh \beta L \cosh \beta L = F_2 = -18.3$$

$$C_4 = \cosh \beta L \sinh \beta L - \sinh \beta L \cosh \beta L = F_4 = 10.64$$

$$C_{14} = \sinh^2 \beta L + \cosh^2 \beta L = 22.1$$

$$C_{23} = \sinh \beta (L - \frac{x}{2}) \cdot \sinh \beta (L - \frac{x}{2}) = F_3 = -3.82$$

$$C_{25} = 1 - [\cosh \beta (L - \frac{x}{2}) \cosh \beta (L - \frac{x}{2})] = 1 + 14.5 = 5.5$$

$$\text{Transverse shear} = V = R_A \cdot F - \frac{0}{2\beta} \cdot 2EI\beta^2 F_3 = \frac{0}{2\beta} \cdot F_2$$

$$\text{Bending moment} = M = \frac{R_A}{2\beta} \cdot F_2 - \frac{0}{2\beta} \cdot EI \cdot \beta \cdot F_4 = \frac{0}{2\beta^2} \cdot F_3$$

vertical direction

$$\text{Total weight} = (1 + 0.14)g \cdot m$$

$$= 1.14 \times 386.4 \times 3.73 = 1643 \text{ lb/in}$$

$$R_A = \frac{1643}{2(0.004)} \left(\frac{(-18.3) \times (-3.82) + (10.64) \times (15.5)}{22.1} \right)$$

$$= 205,381 \times 1.06 = \boxed{217,705} \text{ lb}$$

$$\theta_A = \frac{1643}{4 \times 30 \times 10^6 \times 436,320 \times (0.004)^3} \left(\frac{-18.3 \times 15.5 - 10.64 \times (-3.82)}{22.1} \right)$$

$$= -5.36 \times 10^{-4} \text{ rad}$$



Stevenson and Associates

A Structural-Mechanical
Consulting Engineering Firm

CLIENT AEPSC JOB No. 89C1570 SHEET 7 OF 10

SUBJECT

12 - TK - 47 - AB

D. C. Cook

REVISIONS

B. Mahmoud 3/10/95
3355 8/30/95

δ_{max} occurs at the midspan at $X = L/2$

$$\beta X \approx 1.6$$

$$F_2 = 2.51, F_4 = 2.65, F_3 = 2.37$$

$$M_{max} = 27.2 \times 10^6 (2.51) + 28.04 \times 10^6 (2.65) + 51.3 \times 10^6 (2.37) = 121.40 \times 10^6 \text{ lb.in}$$

$$V_{max} = R_A = 217,705 \text{ lb}$$

horizontal direction (Y-direction)

$$S_2 = 0.29$$

$$\text{load} = 0.29 \text{ in}$$

$$= 0.2 \times 386.4 \times 3.73$$

$$= 288 \text{ lb/in}$$

$$R_A = 38,194 \text{ lb}$$

$$\theta_A = -0.94 \times 10^{-4} \text{ rad}$$

$$M_{max} = 3.675 \times 10^6 \text{ lb.in}$$

$$V_{max} = 38,194 \text{ lb.in}$$



Stevenson and Associates

A Structural-Mechanical
Consulting Engineering Firm

CLIENT AEPSC

JOB No. 89C1570 SHEET 8 OF 10

SUBJECT

12 - TK - 4.7 - 1-B

D.C. Cook

REVISIONS

B. Mahmoud 3/10/95

8/30/95

horizontal direction (x-direction)

$$X_A = 0.28 \text{ m} \times \frac{L}{2}$$

$$= 288 \times \frac{838}{2} = 120,672 \text{ lbs}$$

$$N_{\max} = X_A = 120,672 \text{ lbs}$$

* check the stresses on the Tank shell:


$$M_y = 21.0 \times 10^6 \text{ lb} \cdot \text{in}$$

$$M_z = 3.675 \times 10^6 \text{ lb} \cdot \text{in}$$

$$N_x = 120,672 \text{ lb}$$

$$Q_z = 217,705 \text{ lbs}$$

$$Q_y = 38,194 \text{ lbs}$$



$$I_y = 436,300 \text{ in}^4$$

$$A = 16972 \text{ in}^2$$

$$\sigma_1 = \frac{M_y}{I_y} \times 72 = \frac{21 \times 10^6}{436,300} (72) = 3,466 \text{ psi}$$

$$\sigma_2 = \frac{M_z}{I_z} \times 72 = \frac{3.675 \times 10^6}{436,300} (72) = 606 \text{ psi}$$

$$\sigma_3 = \frac{N}{A} = \frac{120,672}{16972} = 713 \text{ psi}$$





Stevenson and Associates

A Structural-Mechanical
Consulting Engineering Firm

CLIENT

AEPSC

JOB No.

89C1570

SHEET

9

OF 10

SUBJECT

12-TK-47-AB

D. C. Cook

REVISIONS

B. Mahmoud 5/10/95
SSS 8/30/95

using S-RSS

$$\sigma_{max} = \sqrt{(3,466)^2 + (606)^2 + (713)^2} = 3,590 \text{ psi}$$

$$= 3.59 \text{ ksi} < 36 \text{ ksi} \quad (10.1K)$$

$$F.S. = \frac{36}{3,590} = 10$$

$$\sigma_1 = \frac{P}{A} = \frac{217,705}{169.2} = 1,281 \text{ ksi}$$

$$\sigma_2 = \frac{P}{A} = \frac{38,194}{169.2} = 0.226 \text{ ksi}$$

$$\sigma_{max} = \sqrt{\sigma_1^2 + \sigma_2^2}$$

$$= \sqrt{(1.28)^2 + (0.226)^2} = 1.32 \text{ ksi (very safe)}$$



Stevenson and Associates

A Structural-Mechanical
Consulting Engineering Firm

CLIENT AEPSC JOB No. B9C1570 SHEET 10 OF 10


SUBJECT _____

12-TK-47-AB

D.C. Cook

REVISIONS	B. Mahmoud
	9/25 9/30/95

* Check the stresses on the strap



The weight of the Tank transfers to the ground by contacting with the soil

and the strap prevent the relative movement of the tank and the concrete block and it acts like a link

WILL ASSUME ONLY THE TWO END STRAPS ARE ACTIVE.

$$F_y = \frac{P(72)}{144} = \frac{P}{2} = \frac{38.194}{2} = 19.1 \text{ kips}$$

$$\sigma = \frac{19.1}{0.5 \times 4} = 9.6 \text{ ksi} \quad (0.5)$$

$$\tau = \frac{P/2}{A} = 9.6 \text{ ksi} \quad (0.5)$$

* Conclusion:

The results of this analysis show that this Tank will maintain its structural and leak tight integrity during the prescribed ground response spectra

Equip ID: 2-HE-11 Train: 12 Equip Class: 21

Drawing No.: 2-5129A 2-5135

Location: _RI_

System: REACTOR COOLANT PUMP SEAL WATER INJ/LEAKOFF

Equip Desc: REACTOR COOLANT PUMP SEAL WATER HEAT
EXCHANGER

Building: AUXILIARY Room: SEAL WATER HEAT EXCHANGER ROOM

Elev: 609 Sort: S,_ Notes:

Normal State: Desired State: Power Req'd: N

Support System Drawing:

Req'd Support Comp:

Safety Related Status: NUCLEAR SR Min/Opt: MIN

Alias No: Power Train: NA

Comp Served: REACTOR COOLANT PUMP

Mfr: ATLAS INDUSTRIAL MANUFACTURING CO.

Rel:

Panel:

Elem. Drawing: N/A

Wiring Drawing: N/A

Power Source:

Walkdown: F Relay Eval : N

Comp Type: HEAT EXCHANGER

ISO Drawing: 2-CS-91 2-CS-100

Location: IN WEST AREA OF ROOM

DC COOK Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 1 of 7
ID : 2-HE-11 (Rev. 0)	Class : 21 - Tanks and Heat Exchangers	
Description : REACTOR COOLANT PUMP SEAL WATER HEAT EXCHANGER		
Building : AUXILIARY	Floor El. : 609.00	Room, Row/Col : SEAL WTR HEAT XCHGR RM - IN WEST AREA OF ROOM
Manufacturer, Model, Etc. : ATLAS INDUSTRIAL MANUFACTURING CO.		

BASIS : External analysis

1. The buckling capacity of the shell of a large, flat-bottom, vertical tank is equal to or greater than the demand.	N/A
2. The capacity of the anchor bolts and their embedments is equal to or greater than the demand.	Yes
3. The capacity of connections between the anchor bolts and the tank shell is equal to or greater than the demand.	Yes
4. Attached piping has adequate flexibility to accommodate the motion of a large, flat-bottom, vertical tank.	Yes
5. A ring-type foundation is not used to support a large, flat-bottom, vertical tank.	N/A

IS EQUIPMENT SEISMICALLY ADEQUATE?

Yes

COMMENTS

SRT: Gary Thomas and Tom Huang on 11/3/93.

Vertical Heat Exchanger on a Gusseted steel pedestal. Each Pedestal is anchored to the floor with 8 - 3/4" J-Bolts embedded 20" into floor.

Exchanger is 16" in diameter and 14' in height.

Exchanger is bolted to the steel pedestal with 2 1" diameter steel bolts on 6" centers in weak direction and 2'-8" in strong direction. This connection is more limiting than the anchorage to the floor.

Attached calculation was to judge adequacy of these for bolts.

The exchanger has a frequency of 10.6 Hz and the bolts had a safety factor in tension of 3.54.

Evaluated by:

Date:

George S. Davis
Chen Huang

10/4/95
10-25-95


Attachment: Pictures

Attachment: Verification of Bolt Connection




DC COOK Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 2 of 7
ID : 2-HE-11 (Rev. 0)	Class : 21 - Tanks and Heat Exchangers	
Description : REACTOR COOLANT PUMP SEAL WATER HEAT EXCHANGER		
Building : AUXILIARY	Floor El. : 609.00	Room, Row/Col : SEAL WTR HEAT XCHGR RM - IN WEST AREA OF ROOM
Manufacturer, Model, Etc. : ATLAS INDUSTRIAL MANUFACTURING CO.		

PICTURES



SUPPORT PEDESTAL



TOP OF THE EXCHANGER



Stevenson and Associates

A Structural-Mechanical
Consulting Engineering Firm

CLIENT AEP JOB No. 89C1570 SHEET 1 OF Y
SUBJECT REACTOR COOLANT PUMP
SEAL WATER HEAT
EXCHANGER 1, 2-HE-11
De Cook NPP

REVISIONS

0 DWG 9/20/95
SSS S 9/25/95

I. Description
The 1-HE-11 Tank Anchorage is described in the Figures shown below.
Obviously, the weakest link of the Tank is the failure of the steel-steel bolts at the top of the legs.
The anchorage at the base including 16 bolts is oversized, thus presents no concern.

Anchorage Arrangement Sketch




Figure 1

Anchorage Arrangement Sketch




Figure 2

Anchorage Arrangement Sketch




Figure 3



Stovenson and Associates

A Structural-Mechanical
Consulting Engineering Firm

CLIENT AEP

JOB No. 89C1570

SHEET 2 OF 4

SUBJECT REACTOR COOLANT PUMP


SEAL WATER HEAT
EXCHANGER 1,2-HE-11

DC Cook

REVISIONS

DMG 9/20/95
DDJ 9/24/95

II Verification of bolts at the top of legs



The Tank is anchored to its legs by 4 bolts, $\phi = 1"$

The weight of the Tank is $W' = 3350 \text{ lb}$
An additional weight is coming from the attached pipe. SR judged an additional weight of $20 \text{ lb} \times 3.5 \text{ ft} = 680 \text{ lb}$ (1/2 SWS)

The total weight is $W = 3350 + 680 = 3980 \text{ lb}$



Tank Shell Frequency



$$M = \frac{W}{g} = \frac{3980}{386.1 \times 168}$$

$$M = 0.0015 = 0.8 \times 10^{-3} \frac{\text{lb}}{\text{in}^2}$$

$$A = \pi d t = 18.85 \text{ in}^2$$

$$I_x = \frac{\pi d^3 t}{8} = 608.2 \text{ in}^4$$

Using Formulas for Natural Frequency and Mode Shapes by R. Stovenson, 1979, Table 8-1 for beams w/ clamped end and free at the other end.





Stevenson and Associates

A Structural-Mechanical
Consulting Engineering Firm

CLIENT

AEP

JOB No.

890570

SHEET

3

OF

7

SUBJECT

REACTOR COOLANT PUMP
SEAL WATER HEAT
EXCHANGER 1, 2-HE-11

REVISIONS

DWG 9/20/95
3220 9/24/95

JC Crok

$$f = \frac{1.875^2}{2\pi L^2} \left(\frac{EI_k}{m} \right)^{1/2}$$

$$f = \frac{1.875^2}{2\pi \times 168^2} \sqrt{\frac{2956 \times 603.2}{61.3 \times 10^3}} = 10.6 \text{ Hz}$$

The Spectral Acceleration for 10.6 Hz is 0.25g.
Including 1.25 (conservative) factor the floor
acceleration is 0.31g in horizontal direction
and 0.2g in vertical direction.

A. Tension in bolts

$$N = \frac{W}{4} \sqrt{\left(\frac{S_v}{4} \right)^2 + \left(\frac{S_H + H_{shear}}{2 \times 2 \times l_1} \right)^2 + \left(\frac{S_H + H_{shear}}{2 \times 2 \times l_2} \right)^2}$$

$$N_{bolt} = \frac{3980}{4} \sqrt{\left(\frac{1836}{4} \right)^2 + \left(\frac{103,656}{2 \times 6} \right)^2 + \left(\frac{103,656}{2 \times 30} \right)^2} = 995 + 8812$$

$$N_{bolt} = 9807$$

$$S_v = 0.24 \times 3980 = 936 \text{ lb} \quad ; \quad S_H = 0.31 \times 3980 = 1234 \text{ lb}$$

$$H_{shear}/2 = 84' \quad , \quad l_1 = 6' \quad ; \quad l_2 = 30'$$

$$\phi = 1 \quad \Rightarrow \quad A = 0.785 \text{ in}^2$$

Nominal stress in bolts

Safety factors

$$S_{bolt} = \frac{9807}{0.785} = 12500 \text{ psi} \quad ; \quad FS = \frac{82000}{12500} = 6.56 \text{ OK}$$



Stevenson and Associates

A Structural-Mechanical
Consulting Engineering Firm

CLIENT AEP JOB No. 89C1570 SHEET 4 OF 4
SUBJECT REACTOR COOLANT PUMP
SEAL WATER HEAT
EXCHANGER 1, 2HE-4
DeCook NPP

REVISIONS

0

DATE 9/20/95
BY SSS 9/25/95

Bolt shear in lap

$$V_{bolt} = \frac{SH}{4} = \frac{1237}{4} = 308.5 \text{ lb.}$$

$$A_{th} = 0.785 \text{ in}^2$$

$$T_{bolt} = 393 \text{ lb}$$

For two horizontal directions of earthquake

$$T_{bolt} = F_2 \times 393 = 554 \text{ psi}$$

Safety factor is

$$F_s = \frac{(32700)}{2 \times 554} = 29.3 \quad \text{OK}$$

Cook Nuclear Plant
SQUG Pre-Walkdown Anchor Inspection Summary Sheet

Component No. 2-HE-11

Class 21

SQUG Discrepancy

Any particular area the Seismic Review Team should pay extra attention to?
Yes ☒ No ☐ (If yes, check items that apply.)

Anchor Type
Anchor Diameter
Anchor Spacing
Anchor Number
Anchor Embedment ☒
Anchor Edge Distance
Anchor Gap
Anchor Thread Engagement
Anchor Grip
Anchor Angularity
Concrete Crack

Remarks

THE 'J' BOLTS ARE NOT
THE GOVERNING ONE (THERE
ARE 8 OF THEM AT EACH
PEDESTAL) THEREFORE :

Others (describe briefly)

I. dhg 11-3-93
D. Sam 11-3-93

Design Basis Discrepancy

If there is concern for Design Basis Discrepancy, circle the applicable item and explain.

1. Hardware Maintenance Type Discrepancy
2. Drawing Update Type Discrepancy
3. Significant Operability/Design Basis Discrepancy
4. Others

Condition:

NONE

Actions Taken:


NONE

Prepared By T. Oman Date 9-13-93

ANCHOR INSPECTION DATA SHEET

<u>2</u> Unit #	<u>AUX. EL. 609'-0"</u> Bldg.	<u>SEAL WATER HEAT EXCHANGER ROOM</u> Location
<u>12-3285</u> Installation dwg. / Rev.	<u>2-HE-11</u> Equipment No.	

Anchorage Arrangement Sketch




Drawn by: <u>T. Gmawm</u>	Date: <u>9-7-93</u>
Verified by: <u>Jerry Marini</u> Qual. Cert. Inspector	Date: <u>9-8-93</u>
Reviewed by: <u>T. Gmawm</u>	Date: <u>9-13-93</u>

Construction Anchor Review Engineer

Date: 9-13-93

ANCHOR INSPECTION DATA SHEET

Unit # 12-3285 AUX EL. 609'-0" SEAL WATER HEAT EXCHANGER ROOM
Installation dwg. / Rev. 2-HE-11 Bldg. Location Equipment No.
Anchorage Arrangement Sketch



Drawn by: T. Amman Date: 7-7-93
Verified by: Jerry Morris Date: 9-8-93
Reviewed by: T. Amman Date: 9-13-93
Construction Anchor Review Engineer

ANCHOR INSPECTION DATA SHEET

Equipment No.: 2-4E-11

Dwg No.: _____

Embedded Steel Dwg. No.: NA

PHYSICAL CHARACTERISTICS

Weld ID	W1	W2	W3	W4	W5	W6		
Type	1	1	1	1	1	1		
Size	1/8	1/8	3/16	3/16	3/16	3/16		
Length	2 1/4"	11 1/4"	26"	26"	18 1/2"	3 1/2"		
Cracks	Yes <u>NO</u>	Yes <u>NO</u>	Yes <u>NO</u>	Yes <u>NO</u>	Yes <u>NO</u>	Yes <u>NO</u>	Yes No	Yes No
Lack of Penetration	<u>Yes</u> No	Yes <u>NO</u>	Yes <u>NO</u>	Yes <u>NO</u>	<u>Yes</u> No	<u>Yes</u> No	Yes No	Yes No
Porosity	Yes <u>NO</u>	Yes <u>NO</u>	Yes <u>NO</u>	Yes <u>NO</u>	Yes <u>NO</u>	Yes <u>NO</u>	Yes No	Yes No

Weld Type Codes

- 1 = Fillet
2 = Plug/Slot
3 = Groove

W1 - 9" LG. UNDERCUT

W5 - 5 1/2" LG. UNDERCUT OVERLAP @ VARIOUS SPOTS (1")

W6 - OVERLAP 1/2"

INDIANA MICHIGAN POWER
SITE DESIGN CONTROLLED
WORKING COPY

SEP 13 1993

CLERK T. MawsonEquipment base flexible: ☐ Yes ☒ No T. Mawson
Construction AreaDate: 9-7-93Reviewed by: T. Mawson
Construction Anchor Review EngineerDate: 9-13-93Verified by: Dennis Mawson
Qual. Cert. InspectorDate: 9-9-93

ANCHOR INSPECTION DATA SHEET

Equipment No.: 2-HE-11 Dwg No.: 12-3286
Anchor type: J BOLT Dia: 3/4" Dwg No.: 12-3285
Tightness established by: ☐ "Shug Fit" ☐ Torque
Torque Wrench No.: NA Cal. Due Date: _____
Tightness verified? ☐ Yes ☒ No T. Manawong Date: 9-7-93
Construction ARE
Equipment base flexible? ☐ Yes ☒ No T. Manawong Date: 9-7-93
Construction ARE

PHYSICAL CHARACTERISTICS

Bolt ID	A	B	C	D	E	F	G	H	Comments
Gaps	0	0	1/8" BET WASHER NUT	1/32" BET WASHER NUT	0	1/32" BET WASHER NUT	0	0	
Anchor length	2'-0"	2'-0"	2'-0"	2'-0"	2'-0"	2'-0"	2'-0"	2'-0"	FROM Dwg 12-3073B
Protruding length	2 15/16"	3"	3"	3"	2 3/4"	2 7/8"	2 3/4"	2 5/8"	
Embedment	1'-9 1/16"	1'-9"	1'-9"	1'-9"	1'-9 1/4"	1'-9 1/8"	1'-9 1/4"		
Bolt grip	1 7/8"	1 7/8"	1 3/4"	1 5/8"	1 5/8"	1 5/8"	1 3/4"	1 5/8"	
Concrete condition	OK	OK	OK	OK	OK	OK	OK	OK	
Edge distance	>12"	>12"	>12"	>12"	>12"	>12"	>12"	>12"	
Anchor spacing	6"	6"	6"	6"	6"	6"	6"	6"	
Anchor angularity	0°	0°	15°	0°	0°	0°	0°	0°	
Thread engagement	OK	OK	OK	OK	OK	OK	OK	OK	

Comments: _____

Verified by: Jerry Manawong Date: 9-9-93
Qual./Cert. Inspector

Reviewed by: _____ Date: _____
Construction ARE

INDIANA MICHIGAN POWER SITE DESIGN CONTROLLED WORKING COPY SEP 13 1993 CLERK <u>T. Manawong</u>



ANCHOR INSPECTION DATA SHEET

Equipment No.: 2-HE-11 Dwg No.: 12-3286
Anchor type: 'J' Bolt Dia: 3/4" Dwg No.: 12-3285
Tightness established by: ☐ "Snug Fit" ☐ Torque
Torque Wrench No.: NA Cal. Due Date: _____
Tightness verified? ☐ Yes ☒ No T. Ammann Date: 9-7-93
Construction ARE
Equipment base flexible? ☐ Yes ☒ No T. Ammann Date: 9-7-93
Construction ARE


PHYSICAL CHARACTERISTICS

Bolt ID	I	J	K	L	M	N	O	P	Comments
Gaps	0	0	0	0	0	0	1/16" BET NUT & WASHER	0	
Anchor length	2'-0"	2'-0"	2'-0"	2'-0"	2'-0"	2'-0"	2'-0"	2'-0"	FROM DWG 12-3073B
Protruding length	3 1/16"	3 1/8"	3 5/16"	3 1/4"	3 3/16"	3 3/8"	3 1/2"	3 1/8"	
Embedment	1'-8 15/16"	1'-8 7/8"	1'-8 1/16"	1'-8 3/4"	1'-8 13/16"	1'-8 5/8"	1'-8 1/2"	1'-8 7/8"	
Bolt grip	1 1/2"	1 5/8"	1 1/2"	1 3/4"	1 3/4"	1 3/4"	1 3/4"	1 1/16"	
Concrete condition	OK	OK	OK	OK	OK	OK	OK	OK	
Edge distance	>12"	>12"	>12"	>12"	>12"	>12"	>12"	>12"	
Anchor spacing	6"	6"	6"	6"	6"	6"	6"	6"	
Anchor angularity	0°	0°	0°	0°	0°	0°	0°	12°	
Thread engagement	OK	OK	OK	OK	OK	OK	OK	OK	

Comments: _____

Verified by: James M. Miller Date: 9-9-93
Qual. Cert. Inspector

Reviewed by: T. Ammann Date: 9-13-93
Construction ARE



ULTRASONIC TEST REPORT

JOB ORDER NO.: N/A REPORT DATE: 4/20/93 REQUEST NO. N/A

IDENTIFICATION

Unit TWO
Component 2-HE-11
Item ANCHORS
Material C/S
Other Sgug

TECHNIQUE

KBUSK-7S
Test Unit/ S/N KBUSK-7S ^{7/25 4/20/93} CQC-405
Freq./Diameter 5MHz / .250
Reference Standard QC-8
Couplant/Batch No. ULTRAGEL II #9088

TEST DATA/REMARKS

<u>ANCHORS</u>	<u>LENGTH</u>	<u>ANCHORS</u>	<u>LENGTH</u>
A	*	I	*
B	*	J	*
C	*	K	*
D	*	L	*
E	*	M	*
F	*	N	*
G	*	O	*
H	*	P	*

NOTE: A BACK REFLECTION INDICATING ANCHOR LENGTH
WAS NOT OBTAINED DURING THIS EXAM. THIS WOULD
BE INDICATIVE OF A J-BOLT TYPE ANCHOR.

PERFORMED BY: [Signature]

LEVEL: II DATE: 4-20-93

REVIEWED BY: [Signature]

LEVEL: II DATE: 4/21/93

Equip ID: 2-HE-38E Train: 2 Equip Class:21

Drawing No.: 2-5135A

Function: CCW

System: MISCELLANEOUS SEALING AND COOLING

Equip Desc: EAST CENTRIFUGAL CHARGING PUMP PP-50E LUBE OIL COOLER

Building: AUXILIARY Room: EAST CENTRIFUGAL CHARGING PUMP ROOM

Elev: 587 Sort: S,_ Notes:

Normal State: Desired State: Power Req'd: N

Support System Drawing:

Req'd Support Comp:

Safety Related Status: NUCLEAR SR Min/Opt: MIN

Alias No: Power Train: NA

Comp Served: EAST CENTRIFUGAL CHARGING PUMP

MFR: AMERICAN PRECISION INDUSTRIES (BASCO)

Model:

Panel:

Elem. Drawing: N/A

Wiring Drawing: N/A

Power Source: N/A

Walkdown: F Relay Eval : N

Comp Type: HE

Iso Drawing: 2-CCW-515, 2-CCW-508

Location: IN THE NORTHEAST PART OF THE ROOM, 2 FEET NORTHEAST OF
EAST CENTRIFUGAL CHARGING PUMP #2-PP-50E

DC COOK Unit 2 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 1 of 2
ID : 2-HE-38E (Rev. 0)	Class : 21 - Tanks and Heat Exchangers	
Description : EAST CENTRIFUGAL CHARGING PUMP PP-50E LUBE OIL COOLER		
Building : AUXILIARY	Floor El. : 587.00	Room, Row/Col : E CENTRIFUGAL CHARG PMP ROOM - IN THE NORTHEAST PART OF THE ROOM, 2 FEET NORTHEAST OF EAST CENTRIFUGAL CHARGING PUMP #2-PP-50E
Manufacturer, Model, Etc. : MIDLAND-ROSS/ROSS-OPERATING VALVE CO.		

BASIS : External analysis

1. The buckling capacity of the shell of a large, flat-bottom, vertical tank is equal to or greater than the demand.	N/A
2. The capacity of the anchor bolts and their embedments is equal to or greater than the demand.	Yes
3. The capacity of connections between the anchor bolts and the tank shell is equal to or greater than the demand.	Yes
4. Attached piping has adequate flexibility to accommodate the motion of a large, flat-bottom, vertical tank.	Yes
5. A ring-type foundation is not used to support a large, flat-bottom, vertical tank.	N/A

IS EQUIPMENT SEISMICALLY ADEQUATE?

Yes

COMMENTS

SRT: Gary Thomas, Tom Huang and Kailash Mahajan on 11/2/93.

ANCHORAGE TO PUMP ACCEPTABLE BY ENGINEERING JUDGMENT OF THE SRT.

Small exchanger 1'-6" long and 5" in diameter bolted to 2 1' long channel columns that are welded to the skid of the East Centrifugal Charging Pump. Could have screened with the pump using the rule of the box, however the exchanger was listed separately on the SSEL.

Crane above in a parked and locked position.

Evaluated by:

Date:


George S. J. J. J.
21 Che Huang

9/15/95
10-19-95

Attachment: Pictures

DC COOK Unit 2 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 2 of 2
ID : 2-HE-38E (Rev. 0)	Class : 21 - Tanks and Heat Exchangers	
Description : EAST CENTRIFUGAL CHARGING PUMP PP-50E LUBE OIL COOLER		
Building : AUXILIARY	Floor El. : 587.00	Room, Row/Col : E CENTRIFUGAL CHARG PMP ROOM - IN THE NORTHEAST PART OF THE ROOM, 2 FEET NORTHEAST OF EAST CENTRIFUGAL CHARGING PUMP #2-PP-50E
Manufacturer, Model, Etc. : MIDLAND-ROSS/ROSS-OPERATING VALVE CO.		

PICTURES




EAST CENTRIFUGAL CHARGING PUMP PP-50E
LUBE OIL COOLER

ANCHOR INSPECTION DATA SHEET

2 Unit # AUX-EL. 587'-0" Bldg. EAST CENTRIFUGAL CHARGING PUMP ROOM Location
NA Installation dwg. / Rev. 2-HE-38E Equipment No.

Anchorage Arrangement Sketch




Drawn by: T. Omwamany Date: 5-20-93
Verified by: R. W. Tralman Date: 6-2-93
Qual./Cert. Inspector
Reviewed by: T. Omwamany Date: 8-25-93
Construction Anchor Review Engineer

ANCHOR INSPECTION DATA SHEET

2 Unit # AUX-EL. 587'-0" Bldg. EAST CENTRIFUGAL CHARGING PUMP ROOM Location
NA Installation dwg. / Rev. 2-HE-38E Equipment No.

Anchorage Arrangement Sketch



Drawn by: T. Ormawany Date: 5-20-93
Verified by: R. W. Tralala Date: 6-2-93
Qual./Cert. Inspector
Reviewed by: T. Ormawany Date: 8-25-93
Construction Anchor Review Engineer

Equip ID: 2-QT-134-CD Train: 2 Equip Class:21

Drawing No.: 2-5151D

Function: EDG

System: DIESEL JACKET WATER

Equip Desc: CD EMERGENCY DIESEL AUXILIARY JACKET WATER HEATER
(TANK)

Building: AUXILIARY Room: CD EMERGENCY DIESEL GENERATOR ROOM

Elev: 587 Sort: S, _ Notes: B

Normal State: Desired State: Power Req'd: Y

Support System Drawing: 2-12030 2-98014

Req'd Support Comp: 2-ABD-C-1D

Safety Related Status: STANDARD Min/Opt: MIN

Alias No: Power Train: A

Comp Served: CD AUXILIARY JACKET WATER HEATER

MFR: INDEECO

Capacity: 75KW HEATER

Panel: 2-DGCD

Elem. Drawing: 2-98014

Wiring Drawing: 2-95302

Power Source: 2-ABD-C-1D

Walkdown: F Relay Eval : N

Comp Type: TANK

Iso Drawing:

Location: IN THE NORTHEAST PART OF THE ROOM, 5 FEET NORTH OF CD
EMERGENCY DIESEL JACKET WATER PUMP #2-QT-130-CD2,

DC Cook Unit 2 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 1 of 14
ID : 2-QT-134-CD (Rev. 0)	Class : 21 - Tanks and Heat Exchangers	
Description : CD EMERGENCY DIESEL AUXILIARY JACKET WATER HEATER (TANK)		
Building : AUXILIARY	Floor El. : 587.00	Room, Row/Col : CD EMER DSL GEN RM - IN THE NORTHEAST PART OF THE ROOM, 5 FEET NORTH OF CD EMERGENCY DIESEL JACKET WATER PUMP #2-QT-130-CD2,
Manufacturer, Model, Etc. : 75KW HEATER		

BASIS : External analysis

1. The buckling capacity of the shell of a large, flat-bottom, vertical tank is equal to or greater than the demand.	N/A
2. The capacity of the anchor bolts and their embedments is equal to or greater than the demand.	Yes
3. The capacity of connections between the anchor bolts and the tank shell is equal to or greater than the demand.	Yes
4. Attached piping has adequate flexibility to accommodate the motion of a large, flat-bottom, vertical tank.	Yes
5. A ring-type foundation is not used to support a large, flat-bottom, vertical tank.	N/A

IS EQUIPMENT SEISMICALLY ADEQUATE?

Yes

COMMENTS

SRT: W. Djordjevic and TR Satyan Sharma. 10/6/93.

REF: 1. Anchor Inspection Data Sheets: Anchorage Arrangement Sketches and Physical Characteristics Data Sheet, Certified 8/31/93.

2. Dwg # 12-3468-13.

3. Worthington Corp. Dwg. SK7938, 8-23-74

Anchorage: 2-QT-134-CD is the J.W. Heater, separately mounted by three 1/2" coupling configuration of rod and Phillips Redhead wedge type anchors. Tightness was verified by torque, 6/28/93.

For anchorage evaluation, see External ANCHOR analysis, File: 2QT134CD.ANC. Weight of full water tank is estimated as 550 lb (assumed with 12.75" OD, .375" Wall thickness, flat .375" thick end plates, 64" height, and 4.18 cu. ft volume of water). Considered as a cantilever with distributed load, the fundamental frequency is estimated to be 82.5 Hz. Actual response is governed by fixity of the base; anchorage system consists of three 5/16" x 2" x 6.25" plates welded to the bottom of the tank at 120 degree intervals. Considering the base flexibility and configuration, the frequency was estimated to be 8.96 Hz. as indicated on the attached calculation. The ANCHOR analysis indicates a factor of safety of 3.74, however, the capacity of the anchorage is controlled by the base plates with a factor of safety of 1.84 as shown in the attached calculation.

DC Cook Unit 2 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 2 of 14
ID : 2-QT-134-CD (Rev. 0)	Class : 21 - Tanks and Heat Exchangers	
Description : CD EMERGENCY DIESEL AUXILIARY JACKET WATER HEATER (TANK)		
Building : AUXILIARY	Floor El. : 587.00	Room, Row/Col : CD EMER DSL GEN RM - IN THE NORTHEAST PART OF THE ROOM, 5 FEET NORTH OF CD EMERGENCY DIESEL JACKET WATER PUMP #2-QT-130-CD2,
Manufacturer, Model, Etc. : 75KW HEATER		

Evaluated by:

Date:

W. H. H.
R. Satish Sharma


12/13/95
12/14/95

Attachment: Pictures

Attachment: Anchor Plate Seismic Capacity Evaluation for 2-QT-134-CD

DC Cook Unit 2 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 3 of 14
ID : 2-QT-134-CD (Rev. 0)	Class : 21 - Tanks and Heat Exchangers	
Description : CD EMERGENCY DIESEL AUXILIARY JACKET WATER HEATER (TANK)		
Building : AUXILIARY	Floor El. : 587.00	Room, Row/Col : CD EMER DSL GEN RM - IN THE NORTHEAST PART OF THE ROOM, 5 FEET NORTH OF CD EMERGENCY DIESEL JACKET WATER PUMP #2-QT-130-CD2,
Manufacturer, Model, Etc. : 75KW HEATER		

PICTURES



2-QT-134-CD

Stevenson and Associates

**A Structural-Mechanical
Consulting Engineering Firm**

CLIENT AEI JOB No. 89C1570 SHEET 1 OF 9
SUBJECT ismic Evaluation
DC Cool Unit: 2
Auxiliary Bldg. - CD Emergency
Diesel Auxiliary Jacket
2-QT-134 CD

REVISIONS


JMG-12/8/95
PRW 12/9/95

Verification of the Tank base plate thickness
The main concern for the tank base is the transfer of the axial belt load through the base plate.
The tank base is described in the figure.

Y	SK 7938
---	---------

5 TORQUE EXISTING 3/8"
FOUNDATION BOLTS TO
W.F.LBS. (72 IN-LBS.)

4 THE GROUT BELOW THE MOUNTING FEET MUST BE REMOVED TO ALLOW FOR THE ADDITIONAL 13" FOOT THICKNESS



DAI/2-MMT-OHE-150-033-000

**AMERICAN ELECTRIC POWER
SERVICE CORPORATION**

☒ APPROVED IN GENERAL
☐ APPROVED EXCEPT AS NOTED
☐ NOT APPROVED

FOR REFERENCE ONLY

re Githwa. : pari ibidem

REF 1 COMPL.

#551
LINCOLN
EXCEPT

REPORT	DATE	NAME
WORTHINGTON CANADA		MICHAEL W.
MONTREAL LOCOMOTIVE		DEUTON
WORTHINGTON ARGENTINA		WORTHINGTON
WORTHINGTON (BRAZIL)		WORTHINGTON
WORTHINGTON OF MEXICO		WORTHINGTON





Stevenson and Associates

A Structural-Mechanical
Consulting Engineering Firm

CLIENT AEP

JOB No. 87C1570

SHEET 2 OF 5

SUBJECT Seismic Evaluation

DC Cook Unit 2

Aux. Bldg - CD Emergency

Diesel Auxiliary Jacket

2-QT-BY-CD


REVISIONS

Aug 12/9/95

PRW 12/9/95

The ANCHOR analysis shown in the SEWS of item 2-QT-BY-CD indicates a minimum anchor capacity to axial load of $2003 \text{ lb} = 2.1 \text{ K}$. The axial anchor capacity is 3.4% larger than the demand. (Safety Factor = 3.4%) being equal to 536 lb (conservative assumption due to nonlinearity).

Herein the base plate is verified to the transfer of anchor axial capacity load using yield line



modeling. For this, the "Analysis and Design of Structural Connections of reinforced concrete and steel" by Holmes and Martin, Ellis Harwood Engineering Science, 1983, was used.

$$l_p = 1''$$

$$b_p = 3''$$

$$h_c = 2''$$

The work equation is:

$$F_{u,p} \frac{A}{A_p} = \left(4 l_p \cdot \frac{A}{A_p} + 2 l_p \cdot \frac{A}{A_p} \right) \frac{F_u}{A_p}$$

But, for our case $\alpha = 1$ does not the orientation of the yield line is arbitrary.






Stevenson and Associates

A Structural-Mechanical
Consulting Engineering Firm

CLIENT	AEP		JOB No.	89C1570	SHEET	3	OF	5
SUBJECT	Seismic Evaluation							
	DC Cook Unit 2							
	Aux. Bldg. - CD Emergency							
	Diesel Auxiliary Jacket							
	2-QT-134-CD							
REVISIONS	1. buca 12/9/95 PRW 12/9/95							



The yield lines oriented arbitrarily with an angle α the work equation is

$$\#b \cdot b_p \cdot \frac{\Delta}{x_p} = \left(4 \Delta \frac{b_p (d_c/2)}{x^2} + 2 \frac{d_c/2}{x_p} \Delta \right) M_{pl}$$

The derivation is

$$\frac{d\#b}{dx} = \frac{2}{x^3} 4 b_p \frac{d_c}{2} = 0$$

therefore the critical yield line for $n = \infty$, i.e. the yield line parallel to the edge ($\alpha = 0$). The maximum bolt force is

$$\#b \cdot b_p \cdot \frac{\Delta}{x_p} = M_{pl} \cdot d_c \cdot \frac{1}{x_p}$$

$$\#b \cdot b_p = M_{pl} \cdot d_c \quad M_{pl} = 864.9 \text{ lb-in}$$

$$\#b = \frac{1}{3} \cdot \frac{0.91^2}{4} \cdot 36000 \cdot 2 = 876 \text{ bolts} > 536 \text{ bolts demand}$$

This value is lower than the demand. The load in the bolt is showing that base plate has a safety factor of only 1.2. We check

the base plate web bending failure (but not state) the safety factor will be larger as shown on next page



Stevenson and Associates


A Structural-Mechanical
Consulting Engineering Firm

CLIENT AEP JOB No. 89C1570 SHEET 4 OF 5
 SUBJECT Dynamic Evaluation
DC Cook Unit 2
Aux. Bldg - CD Emergency
Diesel Auxiliary Jacket
2-QT- (34-CD)

REVISIONS

Aug 12/9/95
PRW 12/9/95

The ultimate bending capacity may
 conservatively be assumed as:



$$M_{pl} = \sigma_y \frac{b h^2}{4} + (\sigma_u - \sigma_y) \frac{b h^2}{6} = \frac{b h^2}{4} \left[\sigma_y + \frac{(\sigma_u - \sigma_y)^2}{3} \right]$$

$$= \frac{0.131^2}{4} \left(36,000 + \frac{(58,000 - 36,000)^2}{3} \right) = 1217 \text{ lb-in}$$

$$F_b = \frac{Q_u}{\phi} M_{pl} = \frac{2}{3} 1217 = 987.4 \text{ lb} > 536 \text{ lb demand}$$

OK

Therefore, the base plate does not fail
 in bending at the demand load. However,
 the base plate capacity is considerably
 lower than the bolt axial capacity, i.e.
 base plate is the weakest link of the tank.

The safety factor is for the base plate

$$F_s = \frac{987.4}{536} = 1.84$$

which is lower than that of 3.44 assumed
 for the bolt by the AISC analysis.





Stevenson and Associates

A Structural-Mechanical
Consulting Engineering Firm

CLIENT AEP JOB No. 89C.1570 SHEET 5 OF 5
SUBJECT Seismic Evaluation
DC Cook Unit 2
Aux. Bldg - CD Emergencies
Diesel Auxiliary Jacket
L-QT-134-CB

REVISIONS
1 DMC 12/9/95
PRW 12/9/95

Frequency evaluation (for seismic load computation)
Consider a rotation of the tank under lateral load.

Vertical constraint at edge:

$$K_V = \frac{3EI}{L^3} = \frac{3 \times 29 \times 10^6 \times 4.97 \times 10^{-3}}{33^3} = 16,000 \frac{\text{lb}}{\text{in}}$$

$H = 64"$ Horizontal translation of CG using kinematic displacements:

$$K_H = \frac{1}{H^3} \cdot d \cdot K_V = \frac{1}{32^3} \cdot 3 \cdot 16,000 = 7504 \frac{\text{lb}}{\text{in}}$$

$$S_V = \frac{S_H}{H/2}$$

curvature estimation

$$M = \frac{550 \text{ lb}}{386.4 \text{ in/s}^2} = 1.42$$

$$I = \frac{0.31^3 \times 20}{12} = 0.00497 \text{ in}^4 = 4.97 \times 10^{-3} \text{ in}^4$$

$$E = 29 \times 10^6 \text{ psi}$$

$$f = \frac{1}{2\pi} \sqrt{\frac{K_H}{M}} = \frac{1}{2\pi} \sqrt{\frac{7504}{1.42}} = 8.96 \text{ Hz}$$

Thus, the seismic load was evaluated for this calculation at a frequency of $\pm 8.96 \text{ Hz}$, and is $0.38g$ in horizontal direction and $0.25g$ in vertical direction.



DC Cook Unit 2 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 9 of 14
ID : 2-QT-134-CD (Rev. 0)		Class : 21 - Tanks and Heat Exchangers
Description : CD EMERGENCY DIESEL AUXILIARY JACKET WATER HEATER (TANK)		
Building : AUXILIARY	Floor El. : 587.00	Room, Row/Col : CD EMER DSL GEN RM - IN THE NORTHEAST PART OF THE ROOM, 5 FEET NORTH OF CD EMERGENCY DIESEL JACKET WATER PUMP #2-QT-130-CD2,
Manufacturer, Model, Etc. : 75KW HEATER		

Earthquake :

Response Spectrum : User

Frequency : User - 8.96

Percent Damping : User - 0.00

Spectral Values :

Direction	Acceleration (g's)
North - South	0.38
East - West	0.38
Vertical	0.23

Angle (N-S Direction makes with the X Axis) : 0.00

Combination Criteria : SRSS

Weights :

Number of Weights : 1

No	Weight	X	Y	Z
1	550.00	6.875	0.000	32.000

Forces :

Number of External Forces : 0

Moments :

Number of External Moments : 0

Allowables :

Anchor :

Number of Anchor types : 1

				Ultimate	Ultimate	Tension	Shear	
No.	Dia	Manufact	Product	Tension	Shear	Inter	Inter	Saf
						Coeff	Coeff	Fact
1	1/2	Phillips	Wedge (N)	2290.00	2380.00	1.00	0.30	1.00

Concrete :

Ultimate Stress : 3500.00 psi..

Reduction Factor : 0.85



DC Cook Unit 2 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 10 of 14
ID : 2-QT-134-CD (Rev. 0)		Class : 21 - Tanks and Heat Exchangers
Description : CD EMERGENCY DIESEL AUXILIARY JACKET WATER HEATER (TANK)		
Building : AUXILIARY	Floor El. : 587.00	Room, Row/Col : CD EMER DSL GEN RM - IN THE NORTHEAST PART OF THE ROOM, 5 FEET NORTH OF CD EMERGENCY DIESEL JACKET WATER PUMP #2-QT-130-CD2,
Manufacturer, Model, Etc. : 75KW HEATER		

Weld :

Allowable Stress : 30600 psi.


Surfaces :

Number of Surfaces : 1





Surface Orientation

	Direction	Direction	Direction
	Comp	Comp	Comp
No	Nx	Ny	Nz
1	0.000	0.000	1.000

Anchor Pattern for Surface # 1



Legend for Anchor Patterns

- Anchor Bolts : 
- Concrete Lines : 
- Concrete Points : 
- Weld Lines : 



DC Cook Unit 2 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 11 of 14
ID : 2-QT-134-CD (Rev. 0)	Class : 21 - Tanks and Heat Exchangers	
Description : CD EMERGENCY DIESEL AUXILIARY JACKET WATER HEATER (TANK)		
Building : AUXILIARY	Floor El. : 587.00	Room, Row/Col : CD EMER DSL GEN RM - IN THE NORTHEAST PART OF THE ROOM, 5 FEET NORTH OF CD EMERGENCY DIESEL JACKET WATER PUMP #2-QT-130-CD2,
Manufacturer, Model, Etc. : 75KW HEATER		

Geometry :

Anchor :

Number of Anchors : 3

	Anch	X	Y	Z	Surf
No.	Id	Coord	Coord	Coord	Id
1	1	0.000	0.000	0.000	1
2	1	14.063	-8.119	0.000	1
3	1	14.063	8.119	0.000	1

Concrete Lines :

of elements per line : 1

Number of Concrete Lines : 3

	Start	Start	Start	End	End	End	Sf	Line
No	X-Coord	Y-Coord	Z-Coord	X-Coord	Y-Coord	Z-Coord	Id	Width
1	-1.000	0.000	0.000	6.250	0.000	0.000	1	2.000
2	11.438	-3.572	0.000	14.563	-8.985	0.000	1	2.000
3	11.438	3.572	0.000	14.563	8.985	0.000	1	2.000

Concrete Points :

Number of Concrete Points : 0

Weld Lines :

of elements per line : 4

Number of Weld Lines : 0

Determination of Reduction Factors :

Reduction Factor Input for Anchor # 1

Adequately Installed : Yes

Embedment Length : (2.13 in. Min Req'd. to achieve full capacity) := 2.13 in.

Gap at Threaded Anchor : 0.00 in.

Edge Distance - Edge 1 : 5.00 in.

Crack Size : 0.000 in. - Cracks Affect <= 50% Bolts

Essential Relays in Cabinet : No

Adequate Equipment Base Strength and Structural Load Path : Yes

Embedment Steel and Pads Adequately Installed : Yes

DC Cook Unit 2 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 12 of 14
ID : 2-QT-134-CD (Rev. 0)		Class : 21 - Tanks and Heat Exchangers
Description : CD EMERGENCY DIESEL AUXILIARY JACKET WATER HEATER (TANK)		
Building : AUXILIARY	Floor El. : 587.00	Room, Row/Col : CD EMER DSL GEN RM - IN THE NORTHEAST PART OF THE ROOM, 5 FEET NORTH OF CD EMERGENCY DIESEL JACKET WATER PUMP #2-QT-130-CD2,
Manufacturer, Model, Etc. : 75KW HEATER		

Reduction Factor Input for Anchor # 2

Adequately Installed : Yes

Embedment Length : (2.13 in. Min Req'd. to achieve full capacity) := 2.13 in.

Gap at Threaded Anchor : 0.00 in.

Edge Distance - Edge 1 : 5.00 in.

Crack Size : 0.000 in. - Cracks Affect <= 50% Bolts

Essential Relays in Cabinet : No

Adequate Equipment Base Strength and Structural Load Path : Yes

Embedment Steel and Pads Adequately Installed : Yes

Reduction Factor Input for Anchor # 3

Adequately Installed : Yes

Embedment Length : (2.13 in. Min Req'd. to achieve full capacity) := 2.13 in.

Gap at Threaded Anchor : 0.00 in.

Edge Distance - Edge 1 : 5.00 in.

Crack Size : 0.000 in. - Cracks Affect <= 50% Bolts

Essential Relays in Cabinet : No

Adequate Equipment Base Strength and Structural Load Path : Yes

Embedment Steel and Pads Adequately Installed : Yes

Reduction Factors Data Current : Yes

No	Anc Id	Pall/ Vall	Pallr/ Vallr	RT	RN	RL	RG	RS	RE	RF	RC	RR	RP	RB	RM
1	1	2003.75	N/A	1.00	1.00	1.00	1.00	1.00	1.00	0.88	1.00	1.00	1.00	1.00	1.00
		2380.00	N/A	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
2	1	2003.75	N/A	1.00	1.00	1.00	1.00	1.00	1.00	0.88	1.00	1.00	1.00	1.00	1.00
		2380.00	N/A	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
3	1	2003.75	N/A	1.00	1.00	1.00	1.00	1.00	1.00	0.88	1.00	1.00	1.00	1.00	1.00
		2380.00	N/A	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00

Legend :

N/A	= Not Applicable
Pall	= Allowable Pull without Reduced Inspection
Vall	= Allowable Shear without Reduced Inspection
Pallr	= Allowable Pull with Reduced Inspection
Vallr	= Allowable Shear with Reduced Inspection
*	= Outlier
X	= Reduction Factor Not Used
RT	= Reduction Factor for Type of Anchorage
RN	= Reduction Factor for Installation Adequacy
RL	= Reduction Factor for Embedment



DC Cook Unit 2 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 13 of 14
ID : 2-QT-134-CD (Rev. 0)	Class : 21 - Tanks and Heat Exchangers	
Description : CD EMERGENCY DIESEL AUXILIARY JACKET WATER HEATER (TANK)		
Building : AUXILIARY	Floor El. : 587.00	Room, Row/Col : CD EMER DSL GEN RM - IN THE NORTHEAST PART OF THE ROOM, 5 FEET NORTH OF CD EMERGENCY DIESEL JACKET WATER PUMP #2-QT-130-CD2,
Manufacturer, Model, Etc. : 75KW HEATER		

RG	= Reduction Factor for Gap at Anchors
RS	= Reduction Factor for Spacing
RE	= Reduction Factor for Edge Distance
RF	= Reduction Factor for Concrete Strength
RC	= Reduction Factor for Concrete Cracks
RR	= Reduction Factor for Essential Relays
RP	= Reduction Factor for Base Stiffness and Prying Action
RB	= Reduction Factor for Base Strength and Load Path
RM	= Reduction Factor for Embed. Steel and Pads

Analysis Results :

Analysis Performed : Yes

Type of Analysis : Regular

No	Spectral Accelerations (G's)			Safety Factor
	N-S	E-W	Vertical	
1	0.380	0.152	0.092	4.204
2	-0.380	-0.152	-0.092	4.704
3	-0.380	0.152	0.092	4.514
4	0.380	-0.152	-0.092	4.612
5	0.380	-0.152	0.092	4.204
6	-0.380	0.152	-0.092	4.704
7	0.380	0.152	-0.092	4.612
8	-0.380	-0.152	0.092	4.514
9	0.152	0.380	0.092	5.698
10	-0.152	-0.380	-0.092	3.659
11	0.152	-0.380	0.092	5.698
12	-0.152	0.380	-0.092	3.859
13	-0.152	0.380	0.092	3.740
14	0.152	-0.380	-0.092	6.064
15	0.152	0.380	-0.092	6.064
16	-0.152	-0.380	0.092	3.740
17	0.152	0.152	0.230	8.257
18	-0.152	-0.152	-0.230	7.950
19	0.152	0.152	-0.230	15.006
20	-0.152	-0.152	0.230	6.830
21	-0.152	0.152	0.230	6.830
22	0.152	-0.152	-0.230	15.006
23	0.152	-0.152	0.230	8.257
24	-0.152	0.152	-0.230	7.950



DC Cook Unit 2 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 14 of 14
ID : 2-QT-134-CD (Rev. 0)	Class : 21 - Tanks and Heat Exchangers	
Description : CD EMERGENCY DIESEL AUXILIARY JACKET WATER HEATER (TANK)		
Building : AUXILIARY	Floor El. : 587.00	Room, Row/Col : CD EMER DSL GEN RM - IN THE NORTHEAST PART OF THE ROOM, 5 FEET NORTH OF CD EMERGENCY DIESEL JACKET WATER PUMP #2-QT-130-CD2,
Manufacturer, Model, Etc. : 75KW HEATER		

Minimum Safety Factor : 3.740

The Anchorage Capacity is 3.740 times greater than the Demand

Cook Nuclear Plant
SQUG Pre-Walkdown Anchor Inspection Summary Sheet

Component No. 2-RT-134-CD

Class 21

SQUG Discrepancy

Any particular area the Seismic Review Team should pay extra attention to?
Yes ☒ No ☐ (If yes, check items that apply.)

Anchor Type
Anchor Diameter
Anchor Spacing
Anchor Number
Anchor Embedment ☒
Anchor Edge Distance
Anchor Gap
Anchor Thread Engagement ☒
Anchor Grip
Anchor Angularity
Concrete Crack ☒

Remarks

Crack is acceptable
Anchor analysis rec'd
OK

Others (describe briefly)

Design Basis Discrepancy

If there is concern for Design Basis Discrepancy, circle the applicable item and explain.

1. Hardware Maintenance Type Discrepancy
2. Drawing Update Type Discrepancy
3. Significant Operability/Design Basis Discrepancy
4. Others

Condition:

DIA OF ANCHOR IS BIGGER THAN THE DIA OF ANCHOR
SHOWN IN DWG. 12-3468-13


Actions Taken:

Prepared By T. Dymond Date 8-31-93

ANCHOR INSPECTION DATA SHEET

TWO Unit # 12-3468-13 Installation dwg. / Rev. 2-QT-134-CD Equipment No.
AUX "CD" DIESEL GEN. ROOM. 587'-0" EL. Bldg. NORTH EAST PORTION OF ROOM BY EAST WALL Location

Anchorage Arrangement Sketch




Drawn by: C. R... Date: 6-1-93
Verified by: K. W. ... Date: 8-30-93
Reviewed by: T. Om... Date: 8-31-93
Construction Anchor Review Engineer

ANCHOR INSPECTION DATA SHEET

TWO Unit # 12-3468-13 Installation dwg. / Rev.
AUX "CD" DG RM. 587'-0" EL. Bldg. 2-QT-134-CD Equipment No.
NORTHEAST PORTION OF "CD" DG. RM. Location BY EAST WALL

Anchorage Arrangement Sketch



Drawn by: J. Rose Date: 4-7-93
Verified by: R. W. Trahan Date: 6-29-93
Qual./Cert. Inspector
Reviewed by: T. Omenkany Date: 8-31-93
Construction Anchor Review Engineer

ANCHOR INSPECTION DATA SHEET

Equipment No.: 2-AT-134-CD Dwg No.: 12-3468-13
 Anchor type: COUPLING CONFIGURATION Dia: 1/2" ▲ Dwg No.:
 Tightness established by: ☐ "Snug Fit" ☒ Torque
 Torque Wrench No.: CPM-438 Cal. Due Date: 22 AUG 1993
 Tightness verified? ☒ Yes ☐ No S. Thakkar Date: 6-28-93
Construction ARE
 Equipment base flexible? ☐ Yes ☒ No T. Omaraman Date: 6-28-93
Construction ARE

PHYSICAL CHARACTERISTICS

Bolt ID	(A)	(B)	(C)						Comments
Gaps	0"	0"	0"						
Anchor length	5 1/2"	INACCESSIBLE	5 1/2"						
Protruding length	5 5/16"	5 3/16"	4 3/4"						
Embedment	3/16" + ANCHOR ●	INACCESSIBLE ●	3/8" + ANCHOR ●						
Bolt grip	4 7/8"	4 3/4"	4 3/8"						
Concrete condition	OK	CRACK 8 1/2" AWAY	ROUGH/CRACK 2 1/2" AWAY						
Edge distance	11 1/2"	> 1'-0"	2 3/4"						
Anchor spacing	1'-4"	1'-4"	1'-4"						
Anchor angularity	OK	OK	OK						
Thread engagement	RECESSED 1/32"	RECESSED 1/16"	RECESSED 1/32"						7/16" THICK NUT

Comments: ▲ ACTUAL ROD DIAMETER OF 1/2" DOES NOT AGREE WITH 3/4" DIMENSION ON DWG 12-3468-13.
 (S) NO WASHER. R ATTACHING GROUND WIRE IS BETWEEN MOUNTING PLATE AND NUT.
 ● ANCHOR LENGTH REFLECTS TOP PORTION OF THE COUPLING. PER DWG. 12-3468-13 AND PER SDS 88, THE BOTTOM PORTION (PHILLIPS REDHEAD WEDGE ANCHOR) ADDS AN ADDITIONAL 2" MIN. TO DEPTH OF EMBEDMENT.

Verified by: Brian Peter 8-30-93 / Diins. 8-30-93 Date:
Qual./Cert. Inspector
 Reviewed by: T. Omaraman Date: 8-31-93
Construction ARE

INDIANA MICHIGAN POWER
SITE DESIGN CONTROLLED
WORKING COPY

AUG 31 1993

Page 2 of 3
Revision 1

FOR T. Omaraman

ULTRASONIC TEST REPORT

JOB ORDER NO.: N/A REPORT DATE: 6-1-93 REQUEST NO. N/A

IDENTIFICATION

Unit Two
Component 2-RT-134-CD
Item Anchors
Material C/S
Other Sq. in.

TECHNIQUE

Test Unit/ S/N K'BUSK-7S CQC-405
 Freq./Diameter 5mbz .250"
 Reference Standard QC-30
 Couplant/Batch No. Ultimate II #R8S

TEST DATA/REMARKS

Anchor-	length
A	5.5"
B	Immeasurable
C	5.5"

PERFORMED BY: Adrian LEVEL: II DATE: 6-1-93

REVIEWED BY: Stephen R. Vance LEVEL: IV DATE: 6/1/93

Equip ID: 2-TK-76N Train: 2 Equip Class:21

Drawing No.: 2-5149

Function: HVAC

System: CONTROL ROOM AIR CONDITIONING CHILL WATER

Equip Desc: CONTROL ROOM AIR CONDITIONING NORTH CHILL WATER
EXPANSION TANK

Building: AUXILIARY Room: CONTROL ROOM AIR CONDITIONER ROOM

Elev: 650 Sort: S,_ Notes:

Normal State: Desired State: Power Req'd: N

Support System Drawing:

Req'd Support Comp:

Safety Related Status: STANDARD Min/Opt: MIN

Alias No: Power Train:

Comp Served:

MFR:

Cap: 3 GAL.

Panel:

Elem. Drawing: NOT APPL

Wiring Drawing: NOT APPL

Power Source:

Walkdown: F Relay Eval : N

Comp Type: TANK.

Iso Drawing: 2-VW-529

Location: 4 FEET EAST OF THE ROOM'S ENTRANCE GATE, AT THE NORTH
WALL, 7 FEET ABOVE THE FLOOR

DC COOK Unit 2 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 1 of 2
ID : 2-TK-76N (Rev. 0)	Class : 21 - Tanks and Heat Exchangers	
Description : CONTROL ROOM AIR CONDITIONING NORTH CHILL WATER EXPANSION TANK		
Building : AUXILIARY	Floor El. : 650.00	Room, Row/Col : CTRL RM AIR CONDIT RM - 4 FEET EAST OF THE ROOM'S ENTRANCE GATE, AT THE NORTH WALL, 7 FEET ABOVE THE FLOOR
Manufacturer, Model, Etc. :		

BASIS : External analysis

1. The buckling capacity of the shell of a large, flat-bottom, vertical tank is equal to or greater than the demand.	N/A
2. The capacity of the anchor bolts and their embedments is equal to or greater than the demand.	Yes
3. The capacity of connections between the anchor bolts and the tank shell is equal to or greater than the demand.	Yes
4. Attached piping has adequate flexibility to accommodate the motion of a large, flat-bottom vertical tank.	Yes
5. A ring-type foundation is not used to support a large, flat-bottom, vertical tank.	N/A

IS EQUIPMENT SEISMICALLY ADEQUATE?

Yes

COMMENTS

SRT: Gary Thomas, Tom Huang and Kailash Mahajan on 11/3/93.

ANCHORAGE AND SUPPORT OF TANK ACCEPTABLE BY JUDGMENT BY THE SRT FOR THIS SMALL TANK.

Small tank 2' in length x 9" in diameter on a 1" diameter piping system. Tank in-line with pipe, supported by a U-bolt on a cantilevered angle (2 1/2" x 2 1/2" x 3/8") about 1' - 6" long. Angle welded to a plate that is bolted to the reinforced block wall with 3 5/8" diameter through bolts (other side of wall inspected and bolts came through).

Glass site tube judged acceptable (no interactions).

Evaluated by:

Date:


Thomas, G. J. J.
~ Che Huang

9/15/95
10-19-95

Attachment: Pictures

DC COOK Unit 2 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 2 of 2
ID : 2-TK-76N (Rev. 0)	Class : 21 - Tanks and Heat Exchangers	
Description : CONTROL ROOM AIR CONDITIONING NORTH CHILL WATER EXPANSION TANK		
Building : AUXILIARY	Floor El. : 650.00	Room, Row/Col : CTRL RM AIR CONDIT RM - 4 FEET EAST OF THE ROOM'S ENTRANCE GATE, AT THE NORTH WALL, 7 FEET ABOVE THE FLOOR
Manufacturer, Model, Etc. :		

PICTURES



CONTROL ROOM AIR CONDITIONING NORTH
CHILL WATER EXPANSION TANK

Cook Nuclear Plant
SOUG Pre-Walkdown Anchor Inspection Summary Sheet

Component No. 2-TK-76N

Class 21

SOUG Discrepancy

Any particular area the Seismic Review Team should pay extra attention to?
Yes ☒ No ☐ (If yes, check items that apply.)

Anchor Type
Anchor Diameter
Anchor Spacing
Anchor Number
Anchor Embedment
Anchor Edge Distance
Anchor Gap
Anchor Thread Engagement
Anchor Grip
Anchor Angularity
Concrete Crack ☒

Remarks

• crack in the block wall
JUDGED TO BE INSIGNIFICANT.
I. Aug 14-93
D. Dec 11-93

Others (describe briefly)

Design Basis Discrepancy

If there is concern for Design Basis Discrepancy, circle the applicable item and explain.

1. Hardware Maintenance Type Discrepancy
2. Drawing Update Type Discrepancy
3. Significant Operability/Design Basis Discrepancy
4. Others

Condition:

NONE

Actions Taken:

NONE

Prepared By T. Conaway Date 8-18-93

ANCHOR-INSPECTION DATA SHEET

TWO
Unit #


AUX 650'-0"
Bldg.

NORTHWEST CORNER OF CONTROL ROOM AIR CONDITIONING ROOM ON BLOCK WALL 7'-0" ABOVE FLOOR.
Location

Installation dwg. / Rev.

2-TK-76N
Equipment No.

Anchorage Arrangement Sketch



Drawn by: J. Reed

Date: 6-1-93

Verified by: T. Ogan
Qual./Cert. Inspector

Date: 6-1-93

Reviewed by: T. Ogan
Construction Anchor Review Engineer

Date: 8-16-93

AUG 18 1993

CLERK T. Ogan

ANCHOR INSPECTION DATA SHEET

Equipment No.: Z-TK-76N

Dwg No.: _____

Embedded Steel Dwg. No.: NA

PHYSICAL CHARACTERISTICS

Weld ID	W ₁							
Type	1						A	
Size	3/16"	N						
Length	●							
Cracks	Yes <u>No</u>	Yes No	Yes No	Yes No	Yes No	Yes No	Yes No	Yes No
Lack of Penetration	Yes <u>No</u>	Yes No	Yes No	Yes No	Yes No	Yes No	Yes No	Yes No
Porosity	Yes <u>No</u>	Yes No	Yes No	Yes No	Yes No	Yes No	Yes No	Yes No

Weld Type Codes

1 = Fillet


2 = Plug/Slot

3 = Groove

- INDICATES ALL AROUND WELD.
WELD IS UNDERCUT AND ENDS OF ANGLE HAS 1/8" WELDS.
1" OF THE TOP HORIZONTAL WELD IS COVERED BY OVERSIZED WASHER

WELD EXAMINED BY SRT AND FOUND
TO BE MUCH MORE THAN ADEQUATE

I. Huey 11-3-93
D. Jones 11-3-93

Equipment base flexible: ☐ Yes ☒ No S. Thakur
Construction AreaDate: 5-7-93Reviewed by: T. Omandam
Construction Anchor Review EngineerDate: 8-16-93Verified by: R. Thakur
Qual. Cert. InspectorDate: 6-1-93

ATTACHMENT 4 TO AEP:NRC:1040E

SAMPLE SEWS, ANCHORAGE CALCULATIONS, AND
ANCHORAGE INSPECTION DOCUMENTATION
FOR LARGE FLAT BOTTOM TANKS
RAI ITEM 6

This attachment includes sample SEWS, anchorage calculations and anchorage inspection documentation for the large flat bottom tank evaluations requested in RAI Question 6. Included in this attachment are the evaluations for 1-TK-33 (RWST) and 2-TK-32 (CST).

Equip ID: 1-TK-33 Train: 12 Equip Class: 21

Drawing No.: 1-5144

Location: DRI

System: REFUELING WATER STORAGE TANK SUPPLY

Equip Desc: REFUELING WATER STORAGE TANK

Building: GROUNDS Room: RWST AREA

Elev: 609 Sort: S, _ Notes:

Normal State: Desired State: Power Req'd:

Support System Drawing:

Req'd Support Comp:

Safety Related Status: NUCLEAR SR Min/Opt: MIN

Alias No: Power Train:

Comp Served: RWST

Mfr: GRAVER TANK AND MANUFACTURING CO

Model: 420,000 GALS

El:

Elem. Drawing:

Wiring Drawing:

Power Source:

Walkdown: F Relay Eval : N

Comp Type: TANK

ISO Drawing:

Location: 25' NORTH OF UNIT 1 CONTAINMENT BUILDING.

ANCHOR INSPECTION DATA SHEET

1 Unit # 1-2-3048 1 Grounds 1-TK-33 25' NORTH OF CONTAINMENT.
Installation dwg. / Rev. Equipment No.

Anchorage Arrangement Sketch

RWST

TANK DIMENSION : 48' DIA x 32'-3" HIGH

25 ANCHOR STRAPS @ EQUAL SPACING $\pm 6"$
(SEE NEXT PAGE FOR STRAP DETAILS)

ONE STRAP IS BENT AROUND THE RE NEAR THE DOOR
@ THE BOTTOM OF THE TANK. Also 9th one to left of
Door is bent in.

ONE OF THE $3/8"$ CIRCULAR PLATES NEAR THE ENTRY
DOOR IS TRIMED AS SHOWN IN NEXT PAGE.

WELDS ARE GROUND SMOOTH AND THEY VARY FROM
 $3/16"$ TO $1/4"$. (PART OF THE WELDS ARE INACCESSIBLE TO
VERIFY BECAUSE OF THE HEATING STRIP AND INSULATION).

INDIANA MICHIGAN POWER
SITE DESIGN CONTROLLED
WORKING COPY

OCT 13 1993


CLERK T. O'malley

Drawn by: T. O'malley Date: 10-7-93
Verified by: R. W. H. H. H. Date: 10-12-93
Qual./Cert. Inspector
Reviewed by: T. O'malley Date: 10-13-93
Construction Anchor Review Engineer

ANCHOR INSPECTION DATA SHEET

<u>1</u> Unit #	<u>GROUNDS</u> Bldg.	<u>25' NORTH OF CONTAINMENT</u> Location
<u>1-2-3048</u> Installation dwg. / Rev.	<u>1-TK-33</u> Equipment No.	

Anchorage Arrangement Sketch



Drawn by:	<u>T. Emmons</u>	Date:	<u>10-7-93</u>
Verified by:	<u>Chet</u>	Date:	<u>10-12-93</u>
	Qual./Cert. Inspector		
Reviewed by:	<u>T. Emmons</u>	Date:	<u>10-13-93</u>
	Construction Anchor Review Engineer		

DC Cook Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 1 of 26
ID : 1-TK-33 (Rev. 0)	Class : 21 - Tanks and Heat Exchangers	
Description : REFUELING WATER STORAGE TANK		
Building : GROUNDS	Floor El. : 609.00	Room, Row/Col : RWST AREA, 25' N OF UNIT 1 CONT BUILDING.
Manufacturer, Model, Etc. : GRAVER TANK AND MANUFACTURING CO. 420,000 GALS		

BASIS : External analysis

1. The buckling capacity of the shell of a large, flat-bottom, vertical tank is equal to or greater than the demand.	Yes
2. The capacity of the anchor bolts and their embedments is equal to or greater than the demand.	Yes
3. The capacity of connections between the anchor bolts and the tank shell is equal to or greater than the demand.	Yes
4. Attached piping has adequate flexibility to accommodate the motion of a large, flat-bottom, vertical tank.	Yes
5. A ring-type foundation is not used to support a large, flat-bottom, vertical tank.	Yes

IS EQUIPMENT SEISMICALLY ADEQUATE?

Yes

COMMENTS

SRT : George G. Thomas and Tom Huang on 10/5/93

Large flat bottom tank 48'-0" inside diameter 32'-3" height (31'-0" liquid tank). Tank manufactured by Graver Tank, made of ASTM A240 Type 304 Steel, 420,000 gallons and weighs 94,000 lbs. Anchored with 25 3/8" th x 5" w x 4' - 4" long strap that is embedded in the concrete 2' depth with a 2" radius hook at the end.

A detailed calculation was performed to the SQUG GIP criteria as part of the Stevenson & Associates report "Earthquake Analysis of D.C. Cook NPP Refueling Water Storage Tank Subjected to Nozzle Loadings to Original and Current Design Criteria", September 12, 1989.

The calculation for the RWST resulted in the conclusion that the weld to the tank and embedment in the concrete was sufficient to develop the full yield strength of the strap.

The calculation for the RWST using GIP methodology indicated an overall safety factor of 2.57 for overturning and 1.72 for shear. The calculation is included as a document of this SEWS.

The tank is founded on a concrete pad per drawing # 1-2-3048.

Although ^{Wk}anchorage the straps were not rusted to the degree that the SRT judged there should be reduction in capacity. A finding of the walkdown was that these straps should be cleaned and painted to maintain their integrity.

Picture 2, Wk. 1, Tm 2, Disk 1 - Pipe at the Bottom of the RWST

Picture 1, Wk. 1, Tm 2, Disk 1 - Typical Rusted Strap

Picture 3, Wk. 1, Tm 2, Disk 1 - Buckled out Anchor Strap

DC Cook Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 2 of 26
ID : 1-TK-33 (Rev. 0)	Class : 21 - Tanks and Heat Exchangers	
Description : REFUELING WATER STORAGE TANK		
Building : GROUNDS	Floor El. : 609.00	Room, Row/Col : RWST AREA, 25' N OF UNIT 1 CONT BUILDING.
Manufacturer, Model, Etc. : GRAVER TANK AND MANUFACTURING CO. 420,000 GALS		

Evaluated by:

Date:

George S. Jant
Chen Huang

10/4/95
10-26-95

Attachment: Pictures


Attachment: Seismic Evaluation of The RWST

DC Cook Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 3 of 26
ID : 1-TK-33 (Rev. 0)	Class : 21 - Tanks and Heat Exchangers	
Description : REFUELING WATER STORAGE TANK		
Building : GROUNDS	Floor El. : 609.00	Room, Row/Col : RWST AREA, 25' N OF UNIT 1 CONT BUILDING.
Manufacturer, Model, Etc. : GRAVER TANK AND MANUFACTURING CO. 420,000 GALS		


PICTURES



Buckled out Anchor Strap



Pipe at the Bottom of the RWST



Rusted Anchor Strap



STEVENSON
& ASSOCIATES
a structural-mechanical
consulting engineering firm

SUBJECT SEISMIC RE- JOB NO. 89C1557 SHEET B1 OF B22
ANALYSIS OF REFUELING
WATER STORAGE TANK
ATTACHMENT B
AEPSC-D.C. CODE W.P.P
CURRENT CRITERIA EVALUATION

REVISIONS	0	8/25/84
		PRW 9-5-89

I. EVALUATION OF REFUELING WATER STORAGE TANK TO SQUIG UST-A46 CRITERIA

THE FOLLOWING EVALUATION IS IN ACCORDANCE WITH CHAPTER 7 OF THE GENERIC IMPLIMENTATION PROCEDURE BY SQUIG (GIP)

CHAPTER 7 INCLUDES A STEP BY STEP PROCEDURE FOR EVALUATING FLAT BOTTOM VERTICAL TANKS.

1) STEP 1 (pg 7-14 IN GIP) DETERMINE INPUT DATA

TANK: R ~ TANK NOMINAL RADIUS ~ 288" 20' 0"

t_{av} ~ AVE WALL THICKNESS OVER HEIGHT OF WALL CONTAINING WATER

$$= \left[(.3125") (96") + (.25") (96") + (.1875") (180") \right] / 372"$$

$$= 2359"$$

t_{min} ~ MIN THICKNESS ANYWHERE = .1875"

t_s ~ MIN WALL THICKNESS IN LOWEST 10% OF HEIGHT = .3125"

S_y ~ YIELD STRENGTH OF TANK ~ 30,000 psi

h_c ~ HEIGHT OF COMPRESSION ZONE (ASSUMED TO TOP OF PLATE CONNECTING ANCHOR STRAP) ~ 30"

FLUID: γ_f ~ WEIGHT OF FLUID = $62.4 \frac{\text{LB}}{\text{FT}^3} \times \frac{1 \text{ FT}^3}{(12)^3 \text{ IN}^3} = .036111 \frac{\text{LB}}{\text{IN}^3}$

H ~ MAX EXPECTED HEIGHT OF WATER ~ 372"

h_f ~ HEIGHT OF FLUID FREEBOARD ~ 24"

BOLTS: N ~ NUMBER OF ANCHOR BOLTS ~ 25 STRAPS

d ~ DIAMETER OF BOLT ~ A OF STRAP = $5" \times (\frac{3}{8})$
= 1.875 IN ~ d = $\sqrt{\frac{4A}{\pi}} = \sqrt{\frac{4(1.875)}{\pi}} = 1.545"$
EFFECTIVE DIAMETER



STEVENSON
& ASSOCIATES
a structural-mechanical
consulting engineering firm

SUBJECT SEISMIC RE- JOB No. 89C1552 SHEET B2 OF B22

ANALYSIS OF REFUELING
WATER STORAGE TANK

AEPSI - D.C. Loop NPP

REVISIONS	0	ADD 3/25/89
		PRW 9-5-89

F_u - ALLOWABLE TENSILE STRENGTH ($1.7 \times AISC ALLOW$)
= 34,000 PSI FOR A36 MATERIAL

h_e - EFFECTIVE LENGTH OF BOLT THAT CAN BE
STRETCHED (ASSUMED DOWN TO BOTTOM OF HOOK)
= $1 - 8 \frac{5}{8}'' + 2' - 0'' = 44.625''$

LOADING: GROUND SPECTRA @ 4% DAMPING
WILL BE DEVELOPED FROM 5% DAMPED SPECTRA
PROGRAM EDASP WILL BE USED FOR TRANSFORMATION

DESIGN BASIS: F @ SPECTRA GIVEN IN FIG. 1.
FOR 5% DAMPING

5% DAMPED CURVE

FREQ (HZ)	ACCEL (G)	FREQ (HZ)	ACCEL (G)	FREQ (HZ)	ACCEL (G)
.1	.01	2.0	.26	2.5	.20
.2	.036	3.0	.30	3.0	.20
.3	.058	4.0	.33	3.5	.20
.4	.075	5.0	.33	5.0	.20
.5	.09	6.0	.30	10.0	.20
.6	.12	7.0	.26		
.7	.132	8.0	.25		
.8	.143	9.0	.24		
.9	.152	10.0	.22		
1.0	.7	12.0	.21		
1.5	.23	15.0	.20		
		20.0	.20		

DIGITIZED VERSIONS OF THE RESPONSE SPECTRA
ARE SHOWN ON PAGE 3 OF THIS CALCULATION
AS SHOWN BECAUSE OF THE CONSERVATION OF
EDASP IN CONVERTING A RESPONSE SPECTRA TO
A POWER SPECTRAL DENSITY & BACK TO A RESPONSE
SPECTRA THE HIGH FREQUENCY PORTION OF THE RESPONSE
SPECTRA RIDES UP THESE WERE ADJUSTED AS SHOWN
BACK TO THE ZPGA LEVEL OF .2 G

Response Spectra

EDASP 1.0
08-03-19899999 2/25/89
PRW 7-5-89

	FREQ	DAMP .050	DAMP .040
1.	0.10	9.872E-03	1.008E-02
2.	0.13	1.790E-02	1.846E-02
3.	0.16	2.700E-02	2.794E-02
4.	0.20	3.660E-02	3.798E-02
5.	0.25	4.832E-02	5.043E-02
6.	0.32	6.133E-02	6.432E-02
7.	0.40	7.518E-02	7.920E-02
8.	0.50	9.276E-02	9.817E-02
9.	0.63	1.219E-01	1.306E-01
10.	0.79	1.434E-01	1.540E-01
11.	1.00	1.702E-01	1.838E-01
12.	1.26	2.040E-01	2.217E-01
13.	1.58	2.357E-01	2.572E-01
14.	2.00	2.604E-01	2.849E-01
15.	2.51	2.834E-01	3.108E-01

1 / 3

	FREQ	DAMP .050	DAMP .040
16.	3.16	3.066E-01	3.371E-01
17.	3.98	3.290E-01	3.629E-01
18.	5.01	3.292E-01	3.630E-01
19.	6.31	2.937E-01	3.208E-01
20.	7.94	2.591E-01	2.809E-01
21.	10.00	2.337E-01	2.514E-01
22.	12.59	2.207E-01	2.367E-01
23.	15.85	2.142E-01	2.292E-01
24.	19.95	2.138E-01	2.288E-01
25.	25.12	2.144E-01	2.292E-01
26.	31.62	2.151E-01	2.298E-01
27.	39.81	2.160E-01	2.305E-01
28.	50.12	2.170E-01	2.312E-01
29.	63.10	2.180E-01	2.320E-01
30.	79.43	2.200E-01	2.341E-01

6.22 Hz

20
↓

2 / 3



STEVENSON
& ASSOCIATES
a structural-mechanical
consulting engineering firm

SUBJECT SEISMIC RE-EVALUATION OF REFUELING JOB No. 80C1557 SHEET BA OF 822

WATER STORAGE TANK

AEPSL - D. C. COOK N. P. P.

REVISIONS

0

8/25/89
PRW 9-5-89

2) STEP 2 ~ (pg. 7-14 IN GIP) CALCULATE THE FOLLOWING RATIOS.

$$H/R = 372/288 = 1.2917$$

$$t_s/R = 3125/288 = 0.01085$$

$$t_{ef} = (t_w + t_{min})/2 = (.2359 + .1875)/2 = .2117$$

$$t_{ef}/R = .2117/288 = 0.007351 < .001$$

OUTSIDE THE CHARTS FOR THE METHOD GIVEN IN THE GIP. THEREFORE, THE METHODOLOGY GIVEN IN ASCE STANDARD A-B-G, WILL ALSO BE USED FOR THE TANK ANALYSIS. WILL CONTINUE W/ SQUIG METHODOLOGY BY EXTRAPOLATING CURVES.

$$A_b = 5' \cdot 3/8" = 1.875 \text{ in}^2$$

$$t' = N A_b / 27R = 25 (1.875) \text{ in}^2 / (27(288)) = .0259041$$

$$C' = (t'/t_s) (h_c/h_b) = (.0259041 / 3125) \cdot 30 / 44.625 = .05573$$

$$W = \pi R^2 H \gamma_r = \pi (288)^2 \text{ in}^2 \cdot 372" \cdot (.03611) \text{ lb/in}^2 = 3,500,400 \text{ LB}$$

3) STEP 3 ~ CALCULATE F_f FROM TABLE

$$\text{For } \frac{t_{ef}}{R} = .001 \quad H/R = 1.0 \quad R = 240 \quad F_f = 11.7 H_2$$

$$\frac{t_{ef}}{R} = .001 \quad H/R = 1.0 \quad R = 300 \quad F_f = 9.3 H_2$$

$$\frac{t_{ef}}{R} = .001 \quad H/R = 1.5 \quad R = 240 \quad F_f = 8.0 H_2$$

$$\frac{t_{ef}}{R} = .001 \quad H/R = 1.5 \quad R = 300 \quad F_f = 6.4 H_2$$



STEVENSON
& ASSOCIATES
a structural-mechanical
consulting engineering firm

SUBJECT SEISMIC RE-EVALUATION OF REFUELING JOB No. 89C1557 SHEET B5 OF B22

WATER STORAGE TANK

AFPS - D.C. Cook N.P.A.

REVISIONS

5555 8/25/89
PRW 7-5-89

INTERPOLATED

For $\frac{t_{eff}}{R} = .001$ $\frac{H}{R} = 1.0$ $R = 288"$ $F_p = 9.78 \text{ Hz}$ ✓

$\frac{t_{eff}}{R} = .001$ $\frac{H}{R} = 1.5$ $R = 289"$ $F_p = 6.72 \text{ Hz}$ ✓

For $\frac{t_{eff}}{R} = .001$ $\frac{H}{R} = 1.2917$ $R = 288"$ $F_p = 7.99 \text{ Hz}$ ✓

IN ORDER TO ADJUST FOR THE REDUCTION IN THICKNESS $\frac{t_{eff}}{R} = .0007351$, IT IS ASSUMED THAT THE FREQUENCY WILL CHANGE BY A FACTOR OF $\sqrt{\frac{.0007351}{.001}}$

$F_{p, EST} = \sqrt{\frac{.0007351}{.001}} (7.99) = 6.85 \text{ Hz}$

4) STEP 4 - MAXIMUM SPECTRAL ACCEL. FOR 4% DAMPING FOR:

$.8 F_p < F < 1.2 F_p$

$5.48 \text{ Hz} < F < 8.22 \text{ Hz}$

MAX ACCEL = $.347 g$ ✓

5) DETERMINE BASE SHEAR LOAD Q FROM FIG 7-2 (STEP 5)

USE $\frac{t_{eff}}{R} = .001$ $Q' = .675 = Q / (W S_{af})$ CONSERVATIVELY ✓

$Q = .675 (3,500,400) (.347) = 819,881 \text{ LB}$ ✓

6) STEP 6 - DETERMINE BASE OVERTURNING MOMENT FROM FIG 7-3

USE $\frac{t_{eff}}{R} = .001$ $M' = .325 = M / (W H S_{af})$ CONSERVATIVELY ✓

$M = M' \cdot W \cdot H \cdot S_{af}$

$M = .325 (3,500,400) (3.72') (.347) = 1,468,541 \text{ LB-FT}$ ✓



STEVENSON
& ASSOCIATES
a structural-mechanical
consulting engineering firm

SUBJECT SEISMIC RE- JOB NO. 89C1557 SHEET B6 OF B22

EVALUATION OF REFUELING
WATER STORAGE TANK

AEPS C - D. C. COOK N.P.P

REVISIONS	0	DSS 8/25/89
		PRW 9-5-89

7) STEP 7 ~ DETERMINE THE FLUID PRESSURE FOR
ELEPHANT FOOT BUCKLING OF TANK (Fig 7-4)

$$P_1' \text{ FOR } H/R = 1.0 \quad P_1' = 1.36$$

$$H/R = 1.5 \quad P_1' = 1.91$$

$$\text{FOR } H/R = 1.29 \quad P_1' = 1.68$$

$$P = P_1' \gamma R = 1.68 (.036111)(28.8") = 17.472 \text{ psi}$$

8) STEP 8 ~ DETERMINE ELEPHANT-FOOT BUCKLING
STRESS CAPACITY FACTOR (Fig 7-6)

$$\text{FROM FIG 7-6} \quad t_s/R = .001085 \quad P_1 = 17.472$$

$$\text{FOR } t_s/R = .001 \quad \sigma_{P1}/34000 = .275$$

$$t_s/R = .002 \quad \sigma_{P1}/34000 = .50$$

$$t_s/R = .001085 \quad \sigma_{P1}/34000 = .294$$

CAN USE GRAPHS DIRECTLY SINCE $F_b = 34,000 \text{ psi}$

9) STEP 9 ~ DETERMINE FLUID PRESSURE FOR
DIAMOND-SHAPE BUCKLING (Fig 7-7)

$$P_2' \text{ FOR } H/R = 1.0 \quad P_2' = 1.17$$

$$H/R = 1.5 \quad P_2' = 1.63$$

$$H/R = 1.29 \quad P_2' = 1.44$$

$$P_2 = P_2' \gamma R = 1.44 (.036111)(28.8") = 14.975 \text{ psi}$$

10) STEP 10 ~ DETERMINE DIAMOND-SHAPE BUCKLING
STRESS CAPACITY FACTOR (Fig 7-8)

$$\text{FOR } t_s/R = .001 \quad \sigma_{P2}/34,000 \text{ psi} = .325$$

$$.002 \quad \sigma_{P2}/34,000 \text{ psi} = .585$$



STEVENSON
& ASSOCIATES
a structural-mechanical
consulting engineering firm

SUBJECT SEISMIC RE- JOB NO. 89C1557 SHEET B7 OF B22

EVALUATION OF REFUELING
WATER STORAGE TANK

AEPSC - D.C. COOK N.P.P.

REVISIONS	1	ADD	8/25/89
	2	PRN	9-5-89

$$F_{OR} = \frac{1}{2} = .001085 \quad \sigma_{P2}/\sigma_{P1} = .347$$

11) STEP 11 (LOWER VALUE FROM STEP 8 OR 10)

$$\sigma_P/F_b = .294 \quad (\text{STEP 8 GOVERNS})$$

$$\left(\frac{\sigma_P}{F_b}\right) \cdot \left(\frac{h_c}{h_b}\right) = .294 \cdot \left(\frac{30}{44.625}\right) = .1976$$

12) STEP 12 DETERMINE OVERTURNING MOMENT CAPACITY OF TANK (Fig. 7-9)

$$\sigma_P/F_b \cdot h_c/h_b = .1976 \quad C' = .05573$$

$$\text{FOR } C' = .05 \quad M'_{CAP} = .125$$

$$C' = .10 \quad M'_{CAP} = .18$$

$$C' = .05573 \quad M'_{CAP} = .131$$

$$M_{CAP} = (M'_{CAP}) (2F_b) (R^2 + t_s) \left(\frac{h_b}{h_c}\right)$$

$$= (.131) \cdot 2 \cdot (34,000) \cdot (288)^2 \cdot 3.125 \cdot \left(\frac{44.625}{30}\right) =$$

$$3.4346 \times 10^8 \text{ LB-IN}$$

13) STEP 13 COMPARISON OF CAPACITY TO DEMAND

$$M_{CAP} = 3.4346 \times 10^8 \text{ LB-IN (STEP 12)}$$

$$M = 1.4685 \times 10^8 \text{ LB-IN (STEP 6)}$$

$$\text{SINCE } 3.4346 \times 10^8 > 1.4685 \times 10^8 \quad \text{OK}$$

14) STEP 14 - COMPUTE THE BASE SHEAR LOAD CAPACITY OF THE TANK

$$Q_{CAP} = .55 (1 - 2.1 S_{af}) W$$



STEVENSON
& ASSOCIATES
a structural-mechanical
consulting engineering firm

SUBJECT SEISMIC RE-EVALUATION OF REFUELING JOB No. B9C1557 SHEET B8 OF B22

WATER STORAGE TANK

AEPSL - D. C. COOK - N. P. P.

REVISIONS

0 8/25/89
PRW 9-5-89

$$Q_{CAP} = .55(1 - .21(.347)) \cdot 3,500,400 = 1,789,929 \text{ LB}$$

15) STEP 15 - COMPARE Q (SHEAR) CAPACITY
TO DEMAND

$$1,789,929 > 819,881 \text{ LB} \quad \text{STEP 6} \quad \text{OK} \checkmark$$

16) STEP 16 - DETERMINE SLOSH HEIGHT
(TABLE 7-4)

$$H/R = 1.2917 \quad R = 288"$$

FOR 1g 2PGA $h'_s = 109.1$ IN. (FROM INTERPOLATION)

$$h_s = 2(109.1) = 21.8"$$

$$h_p = 24" \quad \text{STEP 1} \quad 7 \cdot 21.8" \quad \text{OK} \checkmark$$

17) STEP 17 - 21 IN THE GIP ARE A CHECK
OF WHETHER THE ANCHORAGE SYSTEM'S DETAILS
ARE SUFFICIENT TO ENSURE THAT THE ANCHORAGE
ULTIMATE CAPACITY WILL BE DEVELOPED. THE
FOLLOWING CALCULATION IS TO SATISFY THIS
CHECK:

ANCHORAGE DETAIL


$3/8" \phi \times 12" \phi$

$2 1/2" R$

$4 3/4"$

$3/8" \times 5" R$

known



DRAWING #

L-24561 REV. 1



STEVENSON
& ASSOCIATES
a structural-mechanical
consulting engineering firm

SUBJECT SEISMIC RE- JOB No. 89C1557 SHEET B9 OF B22

EVALUATION OF REFUELING
WATER STORAGE TANK

AEPSI - DC COOK N. P. P

REVISIONS	1	DD5 8/25/89
	2	PRW 9-5-89

a) CHECK DEVELOPMENT OF PLATE IN CONCRETE

$$CAPACITY OF P = 5" \times \frac{3}{8}" \times 34,000 \text{ psi} = 63,750 \text{ LB}$$

BOND CAPACITY FOR PLAIN BARS FROM
ACT 318 - 63 JUNE 1963

CHAPTER 18 FOR BARS OTHER THAN TOP BARS
& PLAIN BARS

$$\sigma_b = .5 \cdot 9 \cdot \sqrt{f_c'} \quad f_c' = 3500 \text{ psi} \quad \text{DE 1-2-3048-A}$$

BUT NOT > 250 psi

$$\sigma_b = .5 \cdot (9.5) \sqrt{3500} = 281.0 \text{ psi USE } 250 \text{ psi}$$

$$SURFACE AREA FOR P = (5" + \frac{3}{8}") \cdot 2 = 10.75 \frac{\text{IN}^2}{\text{IN. DEPTH}}$$

EMBEDMENT LENGTH REQUIRED TO DEVELOP
STRENGTH OF PLATE

$$l_e = \frac{63,750 \text{ LB}}{\left(\frac{250 \text{ LB}}{\text{IN}^2} \cdot 10.75 \frac{\text{IN}^2}{\text{IN}} \right)} = 23.7"$$

LENGTH OF BAR INCLUDING HOOK

$$1'-7" + \pi (2") = 25.3" > 23.7" \therefore \text{OK}$$

HOOK WILL ACTUALLY DEVELOP MORE THAN
JUST IT'S LENGTH & THEREFOR EVALUATION
ABOVE IS SOMEWHAT CONSERVATIVE.

ALSO HOOK GOES AROUND A #8 DEFORMED
BAR INCREASING IT'S CAPACITY.

b) CHECK OF WELD OF PLATE TO 12" ϕ PAD

FOR E-70 ELECTRODE

$$WELD LENGTH = 2(4.75) + \pi(2.5") = 17.35"$$

1/4" WELD THROAT E70 ELECTRODE

$$WELD CAP = .25(.707) \cdot 3(.70 \text{ ksi}) \cdot 1.7(17.35") = 109.5 \text{ K}$$

< FOR ULTIMATE LOAD



STEVENSON
& ASSOCIATES
a structural-mechanical
consulting engineering firm

SUBJECT SEISMIC RE-EVALUATION OF REFUELING
WATER STORAGE TANK
JOB No. BDC1557 SHEET B10 OF B22
AEP SC D.C. CODE N.P.P.

REVISIONS

0 595 8/25/89
PRW 9-5-89

$$109.5K > 63.75K \quad OK \checkmark$$

C) WELD OF 12" PAD

$$LENGTH OF WELD = \pi(12) = 37.7" \checkmark$$

FOR $\frac{1}{4}"$ FILLET OK BY INSPECTION \checkmark

SYSTEM'S ANCHORAGE DETAILS ARE SUFFICIENT TO DEVELOP THE FULL STRENGTH OF THE BOLTS AND TO JUSTIFY ASSUMPTIONS MADE IN THE PROCEDURE.

1B. CONCLUSIONS

D.C. CODE REFUELING WATER STORAGE TANK MEETS ALL OF THE SQUG USI-A46 REQUIREMENTS OF THE GIP. THE TANK WILL STILL HAVE TO BE INSPECTED DURING THE WALKDOWN TO DETERMINE IF ALL ANCHORAGE IS PRESENT, CONDITION OF THE CONCRETE AND INTERACTION ISSUES.



STEVENSON
& ASSOCIATES
a structural-mechanical
consulting engineering firm

SUBJECT SEISMIC RE- JOB No. 89C1557 SHEET 811 OF 822

EVALUATION OF REFUELING
WATER STORAGE TANK

AEPSC - D.C. CODE N.P.P.

REVISIONS

8/25/89
ORW 9-5-89

II EVALUATION OF REFUELING WATER STORAGE TANK TO ASCE STANDARD 4-86

ABOVE GROUND TANKS ARE DISCUSSED ON PGS
85 TO 88 OF THE STANDARD IN SECTION 3.5.4.

1) SECTION 3.5.4.2.1 DEFINE TERMS

$$W_t \sim \text{TOTAL FLUID WT} = \pi \left(\overset{\sim \text{DIAMETER}}{48'} \right) \left(\overset{\sim \text{HEIGHT}}{31'} \right) (62.4 \frac{\text{LB}}{\text{FT}^3})$$

$$= 3.5004 \times 10^6 \text{ LBS}$$

$$D \sim \text{TANK DIAMETER} = 48'$$

$$H \sim \text{HEIGHT OF FLUID} = 31'$$

$$\frac{D}{H} = \frac{48}{31} = 1.548 \quad \text{EQNS C3500-1 \& C3500-2 APPLICABLE}$$

$$\frac{W_1}{W_t} = \frac{\tanh(0.866) (1.548)}{(0.866) (1.548)} = \frac{\tanh 1.340568}{1.340568}$$

$$= \frac{0.8172}{1.340568} = 0.650$$

$$\frac{X_1}{H} = 0.375$$

$$W_1 = 0.650 (3.5004 \times 10^6) = 2.2753 \times 10^6 \text{ LBS}$$

$$X_1 = 0.375 (31') = 11.625 \text{ FT}$$

2) CALCULATION OF FUNDAMENTAL NATURAL FREQUENCY OF TANK

ASCE STANDARD 4-86 REFERS TO THE FOLLOWING
PAPER FOR CALCULATION OF TANK HORIZONTAL
FUNDAMENTAL FREQUENCY: "DYNAMICS OF FIXED-BASE
LIQUID-STORAGE TANKS" BY VELETSOS & YANG ©
US-JAPAN SEMINAR FOR EARTHQUAKE ENGINEERING, TOKYO, 1976.





STEVENSON
& ASSOCIATES
a structural-mechanical
consulting engineering firm

SUBJECT SEISMIC RE-JOB No. B9 C1557 SHEET 812 OF 822

EVALUATION OF REFUELING
WATER STORAGE TANK

AEPS C - D.C. COOK N.P.D.

REVISIONS

0	3925	8/25/89
	PRW	9-5-89

FROM THIS PARAGRAPH THE FOLLOWING EQUATION IS
GIVEN FOR NATURAL FREQUENCY

$$(w_f^*) = \frac{2.486}{\sqrt{1 + \frac{1}{2} \frac{\rho}{\rho_s} \frac{a}{h}}} \frac{a}{H^2} \sqrt{\frac{E}{\rho_s}}$$

WHERE (w_f^*) FUNDAMENTAL CIRCULAR NATURAL FREQUENCY
OF TANK FILLED W/ LIQUID COMPUTED
ON THE BASIS THAT THE TANK BEHAVES AS A
CANTILEVER FLEXURAL BEAM

ρ ~ MASS DENSITY OF WATER

ρ_s ~ MASS DENSITY OF SHELL

a ~ RADIUS OF TANK

h ~ THICKNESS OF TANK WALL

H ~ HEIGHT OF LIQUID IN TANK

E ~ ELASTIC MODULUS OF TANK

$$\rho = 62.4 \frac{\text{LB}}{\text{FT}^3} \times \frac{1 \text{ FT}^3}{(12)^3 \text{ IN}^3} \times \frac{1}{32.2 \frac{\text{FT}}{\text{S}^2} \cdot 12 \frac{\text{IN}}{\text{FT}}} = 9.3955 \times 10^{-5} \frac{\text{LB-S}^2}{\text{IN}^4}$$

$$\rho_s = \frac{490 \frac{\text{LB}}{\text{FT}^3}}{62.4 \frac{\text{LB}}{\text{FT}^3}} \cdot 9.3955 \times 10^{-5} = 7.3386 \times 10^{-4} \frac{\text{LB-S}^2}{\text{IN}^4}$$

$$a = 24' \times 12" = 288 \text{ IN}$$

h = THICKNESS OF TANK WALL (GOING TO USE
WEIGHTED AVE. OVER HEIGHT CONTAINING WATER)

$$\left[\frac{1.3125(96")}{37.2"} + \frac{.25(96")}{37.2"} + \frac{.975(180")}{37.2"} \right] / 37.2"$$

$$= .2359 \text{ IN}$$

$$H = 37.2 \text{ FT} \quad E = 28 \times 10^6 \frac{\text{LB}}{\text{IN}^2} \text{ (STAINLESS STEEL)}$$



**STEVENSON
& ASSOCIATES**
a structural-mechanical
consulting engineering firm

SUBJECT SEISMIC RE-EVALUATION OF REFUELING JOB No. 89C1557 SHEET B13 OF 822

WATER STORAGE TANK

AEPSC - D. L. CODE N. P. P.

REVISIONS

1	8/25/89
2	PRW 9-5-89
3	
4	
5	

$$(W_1^*) = 2.486 \cdot \frac{288}{(3.72)^2 \text{ IN}} \cdot \sqrt{\frac{28 \times 10^6 \text{ LB}}{7.3386 \times 10^{-4} \text{ IN}^2}} \cdot \frac{1}{.2359}$$

$$(W_1^*)_0 = 113.89 \text{ rads/s}$$

$$\frac{W_A}{(W_1^*)_0} = \frac{.4023}{\sqrt{1 - \gamma^2}} \cdot \frac{H^2}{a^2} \quad \gamma = .3 \quad (\text{EQN 42})$$

$$\frac{W_A}{(W_1^*)_0} = \frac{.4023}{\sqrt{1 - (.3)^2}} \cdot \left(\frac{3.72}{288} \right)^2 = .703607 \quad (\text{EQN 42})$$

$$\frac{(W_1)_S}{(W_1^*)_0} = \frac{.3159}{\sqrt{1 + \gamma}} \cdot \left(\frac{H}{a} \right) \quad (\text{EQN 43})$$

$$\frac{(W_1)_S}{(W_1^*)_0} = \frac{.3159}{\sqrt{1.3}} \cdot \left(\frac{3.72}{288} \right) = .357873 \quad \text{EQN 43}$$

W_1^* IS FUNDAMENTAL FREQUENCY COMPUTED ON ASSUMPTION THAT TANK BEHAVES AS A CANTILEVER FLEXURAL BEAM.

W_A IS FREQUENCY OF OVALING MOTION OF A RING OF UNIT WIDTH WHICH HAS THE CROSS SECTIONAL DIMENSIONS OF THE TANK.

W_S IS FREQUENCY VALUE COMPUTED BY ASSUMING THE TANK BEHAVES AS A CANTILEVER SHEAR BEAM.

$$W_A = .703607 (113.89) = 80.134 \text{ rads/s}$$

$$W_S = .357873 (113.89) = 40.758 \text{ rads/s}$$

USING DUNKERLEY'S APPROXIMATION FOR THE FIRST NATURAL FREQUENCY OF THE TANK



STEVENSON
& ASSOCIATES
a structural-mechanical
consulting engineering firm

SUBJECT SEISMIC RE-JOB No. B01552 SHEET B19 OF B22

EVALUATION OF REFUELING
WATER STORAGE TANK

AEPSC-D.C. CODE N.P.F.

REVISIONS	1	B955 8/25/89
	2	PRW 9-5-89

$$\frac{1}{W_1^2} = \frac{1}{(W_1)^2} + \frac{1}{(W_2)^2} + \frac{1}{(W_3)^2} \quad (\text{Eqn 44})$$

$$\frac{1}{W_1^2} = \frac{1}{(113.89)^2} + \frac{1}{(80.134)^2} + \frac{1}{(40.758)^2}$$

$$W_1 = 34.6111 \frac{\text{rads}}{s} \quad \therefore f = \frac{34.6111}{2\pi} = 5.5085 \text{ Hz}$$

3) CALCULATE S_u - GOING TO USE 4% DAMPING
SPECTRA IN ACCORDANCE
W/GTD (PG 3 OF THIS CALC.)

TO ACCOUNT FOR UNCERTAINTIES IN THIS CALCULATION
GOING TO SHIFT FREQUENCY = 15%

$$W_1 = 5.5085 - (15)(5.5085) = 4.68 \text{ Hz}$$

S_u - SPECTRAL ACCEL 4.68 Hz, 4% DAMPING = 3.63 g (PEAK OF RESPONSE SPECTRA)

4) ① VELOCITY MOMENT ② BASE IMPULSIVE MODE
(3, 5, 4, 2, 3 IN STANDARD, PG 8.6)

$$M_1 = [W_1 X_1 + W_2 X_2] S_u$$

W₁ & X₁ ARE WEIGHT & HEIGHT OF
SHELL.

A SKETCH OF THE SHELL IS GIVEN ON PG 15
OF THIS CALCULATION

$$M_1 = [(2.2764 \times 10^6)(11.625')(12"/ft) + (48.026')\pi \cdot 8' \cdot (.026042) \\ \cdot 490 \frac{\text{LB}}{ft^3} \cdot 48" + (48.020833)\pi \cdot 8' \cdot (.020833) \cdot 490 \cdot (144)" \\ + 48.15625\pi \cdot (16.25') \cdot (.015625) 490 \cdot (289.5") \\ + \pi (2.6)^2 \cdot (.020833) \cdot 490 \cdot (435")] \cdot 3.63$$

$$M_1 = (3.1756 \times 10^8 + 1.7393 \times 10^7) \cdot 3.63 = 1.2159 \times 10^8 \text{ LB-IN.}$$

$$V = [2.2753 \times 10^6 + 68.724] \cdot 3.63 = 8.507 \times 10^5 \text{ LB}$$

WATER TANK






EVALUATION OF REJILING WATER STORAGE TANK

AEPSL - D. L. Cook: N: P: P:

NS 955
PRW 9-5-89



SKETCH OF D.C. COOL REFUELING WATER STORAGE TANK.



STEVENSON
& ASSOCIATES
a structural-mechanical
consulting engineering firm

SUBJECT SEISMIC RE- JOB NO. 89L1557

SHEET B1'6 OF B2'2

EVALUATION OF REFUELING
WATER STORAGE TANK

AEPSC - D. C. COOK N.P.P


REVISIONS

0 HDS 8/25/89
PRW 9-5-89

- 5) HYDRODYNAMIC PRESSURE ON TANK SHELL DUE TO IMPULSE MODE
(3.5.4.2.4 IN STANDARD PG 86) E.N. (C3500-6)

$$P_1 = \frac{W_1 \cdot X_1 \cdot S_a}{.68 \cdot D \cdot H^2} = \frac{2,2753 \times 10^6 \text{ LB} \cdot (11.625)^4 \cdot 12 \frac{\text{in}}{\text{ft}}}{.68 (48 \text{ in} \times 12 \text{ in}) \cdot (372)^2}$$

$$= 2,121.57 \frac{\text{LB}}{\text{in}^2} @ y \geq 15 \text{ H}$$



- 6) (3.5.4.3 PG 86 OF STANDARD) SLOSHING MODE

RIGID TANK MODEL DOES NOT INTRODUCE UNACCEPTABLE ERROR, TTD-7074 PROCEDURE IS USED

$$\frac{W_2}{W_1} = \frac{2.30}{H} \tanh \left(\frac{3.67}{D/H} \right) \quad (C3500-7)$$

$$\frac{X_2}{H} = 1.0 - \frac{\cosh \left(\frac{3.67}{D/H} \right)}{\frac{3.67}{D/H} \sinh \left(\frac{3.67}{D/H} \right)} = 1 \quad (C3500-8)$$

WHERE: W_2 ~ EFFECTIVE FLUID WEIGHT

X_2 ~ HEIGHT FROM BOTTOM OF CYLINDRICAL SHELL





STEVENSON
& ASSOCIATES
a structural-mechanical
consulting engineering firm

SUBJECT SEISMIC REF- JOB No. B961557 SHEET 817 OF B22

EVALUATION OF REFUELING
WATER STORAGE TANK

AEPSC - D. C. COOK N.P.D

REVISIONS

0	DDJ 8/25/80
	PRU 9-5-89

$$\frac{W_2}{W_T} = 230 (1.548) \tanh \left(\frac{3.67}{1.548} \right) = .350$$

$$\frac{X_2}{H} = 1.0 - \frac{\left[\cosh \left(\frac{3.67}{1.548} \right) - 1 \right]}{\frac{3.67}{1.548} \sinh \left(\frac{3.67}{1.548} \right)} = .650$$

$$W_2 = .350 (3.5004 \times 10^6) = 1.224205 \times 10^6 \text{ LB}$$

$$X_2 = .65 (372") = 241.8"$$

0) SLOSHING MODE NATURAL FREQUENCY

(3.5.4.3.2 OF STANDARD PG 87)

$$W_2^2 = \frac{3.6719}{D} \tanh \left(\frac{3.67 H}{D} \right) \quad (\text{Eqn C3500-9})$$

$$W_2^2 = \frac{3.67 (32.2 \text{ ft/s}^2)}{48 \text{ FT}} \tanh \left(\frac{3.67 (31')}{48'} \right) = 2.419$$

$$W = 1.555 \text{ rad/s} \quad f = \frac{1.555}{2\pi} = 248 \text{ Hz}$$

S_{u2} FOR 5% DAMPING FOR SLOSHING MODE

ASSUME 15% SHIFT IN FREQ.

$$f = 248 (1.15) = 285 \text{ Hz}$$

$$S_{u2} @ 285 \text{ Hz} = .087 g$$

1) OVERTURNING MOMENT @ BASE OF TANK -
SLOSHING MODE (3.5.4.3.3)

$$M_2 = (1.224205 \times 10^6) \text{ LB} (241.8") \cdot .087 = 2.57531 \times 10^7 \text{ LB}$$

$$V_2 = (1.224205 \times 10^6) \text{ LB} \cdot .087 = 1.0651 \times 10^5 \text{ LB}$$



1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50
51
52
53
54
55
56
57
58
59
60
61
62
63
64
65
66
67
68
69
70
71
72
73
74
75
76
77
78
79
80
81
82
83
84
85
86
87
88
89
90
91
92
93
94
95
96
97
98
99
100

101

102

103

104
105
106
107
108
109
110
111
112
113
114
115
116
117
118
119
120
121
122
123
124
125
126
127
128
129
130
131
132
133
134
135
136
137
138
139
140
141
142
143
144
145
146
147
148
149
150
151
152
153
154
155
156
157
158
159
160
161
162
163
164
165
166
167
168
169
170
171
172
173
174
175
176
177
178
179
180
181
182
183
184
185
186
187
188
189
190
191
192
193
194
195
196
197
198
199
200



201

202

203





STEVENSON
& ASSOCIATES
a structural-mechanical
consulting engineering firm

SUBJECT SEISMIC RE-EVALUATION OF REFUELING JOB No. B9C1557 SHEET B1B OF B22

WATER STORAGE TANK

AEPSC - D.C. COOK N.P.P.

REVISIONS

0 SSS 8/25/89
PRW 9-5-89

- 12) FLUID SLOSH HEIGHT (SLOSHING MADE)
(3.5.4.3.5 OF STANDARD PG. 87)

$$d = .42 \cdot D \left(\frac{S_{u2}}{g} \right) \quad \text{Eqn C3500-12}$$

$$d = .42 (1576") (.087) = 21.047" < 24" \text{ FREEBOARD}$$

SO OK

- 13) HYDRODYNAMIC PRESSURE ON TANK SHELL - SLOSHING MADE
(3.5.4.3.4 OF STANDARD PG. 87)

$$P_2 = \frac{.533 W T S_{u2} \cosh(3.68 \frac{H-y}{D})}{D H \cosh(3.68 \frac{H}{D})}$$

WHERE y IS DEPTH FROM THE TOP

$$P_2 = \frac{.533 (3.5004 \times 10^6)^{LB} (.087) \cosh(3.68 \frac{(372-y)}{576})}{576" (372") \cosh(3.68 \frac{372}{576})}$$

$$P_2 = \frac{.758 \cosh(3.68 \frac{(372-y)}{576})}{5.431}$$

P_2	$y = 0"$	7.58 psf	$y = 21.6"$	2.15 psf
	$y = 1.2"$	7.03 psf	$y = 24.0"$	1.92 psf
	$y = 2.4"$	6.52 psf	$y = 26.4"$	1.74 psf
	$y = 3.6"$	6.05 psf	$y = 28.8"$	1.60 psf
	$y = 4.8"$	5.62 psf	$y = 31.2"$	1.50 psf
	$y = 6.0"$	5.22 psf	$y = 33.6"$	1.43 psf
	$y = 7.2"$	4.85 psf	$y = 36.0"$	1.40 psf
	$y = 8.4"$	4.50 psf	$y = 37.2"$	1.40 psf
	$y = 9.6"$	4.19 psf		
	$y = 10.8"$	3.90 psf		
	$y = 12.0"$	3.63 psf		
	$y = 13.2"$	3.38 psf		
	$y = 14.4"$	3.16 psf		
	$y = 15.6"$	2.95 psf		
	$y = 16.8"$	2.76 psf		
	$y = 18.0"$	2.42 psf		



STEVENSON
& ASSOCIATES
a structural-mechanical
consulting engineering firm

SUBJECT SEISMIC RE- JOB No. 89C1557 SHEET B19 OF B22

ANALYSIS OF REFUELING
WATER STORAGE TANK

AE PSC - D.C. CODE N.P.

REVISIONS

3355 8/25/89
PRW 9-5-89

14) VERTICAL FLUID RESPONSE MODR
(3.5.4.4 IN STD. P. 87)

VERTICAL NATURAL FREQUENCY

$$W_v = \frac{\pi}{24} \left[\sqrt{P \left(\frac{D}{tE} + \frac{1}{K} \right)} \right]^{-1/2}$$

WHERE P IS FLUID MASS DENSITY = $9.3455 \times 10^{-5} \frac{LB-S^2}{IN^4}$

K IS FLUID BULK MODULUS

t IS THICKNESS & WILL TAKE AVE.
OVER HEIGHT OF WATER = .2359"

$E = 320,000$ PSI FOR WATER @ $70^\circ F$
ATMOSPHERIC PRESSURE
FROM ESHBACH'S "HANDBOOK OF ENGINEERING
FUNDAMENTALS" THIRD EDITION

$$E = 28 \times 10^6 \frac{LB}{IN^2}$$

$$W_v = \frac{\pi}{2(372'')} \left[\frac{9.3455 \times 10^{-5} \frac{LB-S^2}{IN^4} \left(\frac{576'}{28 \times 10^6 \frac{LB}{IN^2} (.2359')} \right) + \frac{1}{320,000 \frac{LB}{IN^2}} \right]^{-1/2}$$

$$W_v = \frac{\pi}{2(372'')} \left[8.442 \times 10^{-9} \frac{S^2}{IN^2} \right]^{-1/2}$$

$$W_v = 45.954 \frac{RADS}{S} \quad F = 7.314 \text{ HZ}$$

15) CHECK OF V CAPACITY OF TANK

ASSUME TANK V LOAD RESISTED BY FRICTION

MAX VERTICAL ACCEL. $\frac{2}{3}$ HOR. @ NATURAL FREQ.
(15% PEAK SHIFT)

$$ACCEL @ .85 (7.314 \text{ HZ}) = 6.2169 \text{ HZ}$$



STEVENSON
& ASSOCIATES
a structural-mechanical
consulting engineering firm

SUBJECT SEISMIC RC- JOB No. 89C1557 SHEET 220 OF 222

ANALYSIS OF REFUELING
WATER STORAGE TANK

AEPSC - D.C. COOK NPP

REVISIONS	0	8/25/89
		PRW 9-5-89

$$S_L = \frac{2}{3} (.35)g = .233g \quad \text{FOR 4\% DAMPING}$$

Assume .55 FRICTION COEF. VERY CONSERVATIVE
NEGLCT WT OF SHELL

$$V_{CAP} = .55 \cdot (1 - .233) \cdot 3,500,400 \text{ LB} = 1,476,644 \text{ LB}$$

TOTAL V SRSIS OF IMPULSIVE & SLOSHING
MODES

$$V = \sqrt{(8,507 \times 10^5)^2 + (1,0651 \times 10^5)^2} = 8,573,40 \text{ LB}$$

$$1,476,644 > 857,340 \quad \text{OK}$$

1.6) CALCULATE COMPRESSION FORCE IN TANK WALL
3.5.4.5 IN ASCE STANDARD 4-B6 PG 87

$$C = \sqrt{(F_v)^2 + \left(\frac{1.273 M_B}{D^2} \right)^2} \quad (C 500-14)$$

F_v MAXIMUM VERTICAL RESPONSE FOR EMPTY TANK
SHELL

$$F_v = .233g \cdot \frac{68,224 \text{ LB}}{\pi (576)^2} = 8,785 \text{ LB}$$

M_B TOTAL IMPULSIVE + SLOSHING

$$M_B = \sqrt{(1.2159 \times 10^8)^2 + (2.57531 \times 10^7)^2} = 1.2429 \times 10^8 \text{ LB-IN}$$

$$C = \sqrt{(8,785)^2 + \left(\frac{(1.2429 \times 10^8)(1.273)}{(576)^2} \right)^2} = 4,770 \text{ LB/IN}$$

$$\sigma = \frac{C}{t} = \frac{4,770}{.3125} = 15,264 \text{ PSI}$$

FROM SIXTH EDITION OF R-RALS FORMULAS FOR STEELS
STRAIN BY WARREN C. YOUNG

$$\text{FROM TESTS } \sigma \approx .3 F_t / p = .3 (28 \times 10^6) \frac{.3125}{288} = 9,115$$





SUBJECT SEISMIC RC JOB No. B9C1557 SHEET B21 OF B22

ANALYSIS OF REFUELING

WATER STORAGE TANK

AEPS C - P.C. Cook: N.P.D


REVISIONS

995 8/25/39

PRW 9-5-89

9115 psi > 1578 psi OK ✓

17) CALCULATION OF FOUNDATION IMMEDIATE CAPACITY BASED ON CONCRETE BEAM THEORY



FOR A NEUTRAL AXIS OF 28.3" THERE ARE 22 STRAPS IN TENSION. GOING TO LIMIT THE FURTHEST STRAP TO YIELD & ASSUME A RIGID BASE. TENSION IN STRAP IS PROPORTIONAL TO IT'S DISTANCE FROM NEUTRAL AXIS. FURTHEST STRAP

DISTANCE FROM NEUTRAL AXIS OF FURTHEST STRAP

$$288'' + (\cos 7.2^\circ) \cdot 288'' - 28.8'' = 544.93'' \sim 2.5 \text{ RAPS}$$

SUBSEQUENT STRAP DISTANCE FROM N.A.

$$1288'' + \cos(21.6^\circ) \cdot 288'' - 28.8'' = 526.98'' \sim 2 \text{ STADS}$$

$$28.8'' + \cos(36.0^\circ) \cdot 288'' - 28.8'' = 492.20'' \approx ''$$

$$288'' + \cos(50.4^\circ) \cdot 288'' - 28.9'' = 442.78'' \sim \checkmark$$

$$283'' + \cos(64.8^\circ) \cdot 289'' - 28.8'' = 381.92'' \sim 31.8'$$

$$1.298^{\text{h}} + \text{Cos}(79.2^{\circ}) = 298^{\text{h}} - 28.8^{\text{h}} = 313.17^{\text{h}} \sim$$





STEVENSON
& ASSOCIATES
a structural-mechanical
consulting engineering firm

SUBJECT SEISMIC RE- JOB No. 89C1557 SHEET B22 OF B22

ANALYSIS OF REFUELING
WATER STORAGE TANK

AEPSC - D.C. CODE N.P.A.

REVISIONS	0	8/25/89
	1	ORW 9-5-89

$$288'' - \cos(86.4^\circ) \cdot 288'' - 28.8'' = 241.12'' \quad \sim 2 \text{ STRAPS}$$

$$288'' - \cos(72^\circ) \cdot 288'' - 28.8'' = 170.20'' \quad \sim 2 \text{ STRAPS}$$

$$288'' - \cos(57.6^\circ) \cdot 288'' - 28.8'' = 104.83'' \quad \sim 1$$

$$288'' - \cos(43.2^\circ) \cdot 288'' - 28.8'' = 49.26'' \quad \sim 1$$

$$288'' - \cos(28.8^\circ) \cdot 288'' - 28.8'' = 6.82'' \quad \sim 1$$

MAXIMUM STRESS = ALLOWABLE $\sim 1.7 \times$ NORMAL AISC ALLOW.
= 34,000 psi

$$I = 2(34,000 \text{ psi}) \left[1 + \frac{526.98 + 492.2 + 442.73 + 381.82 + 313.17 + 241.12}{544.93} \right. \\ \left. + \frac{170.20 + 104.83 + 49.26 + 6.82}{544.93} \right] 1.875 \text{ in}^2 = 766,071.6 \text{ LB}$$

$$\cos \theta = \frac{(288 - 28.8)}{288} \Rightarrow \theta = \cos^{-1} .9 = 25.942^\circ$$

$$\text{COMPRESSION AREA} = \pi (288'')^2 \left(\frac{57.6^\circ}{360^\circ} - .9 (288'') \cdot \sin 28.9^\circ \right) \\ \cdot 288'' = 4,1692.2'' - 35,962.7 = 5729.5 \text{ in}^2$$

C = T EXTREME FIBER STRESS FOR CONCRETE
COMPRESSION

$$\sigma_c = 2 \cdot \frac{766,071.6 \text{ LB}}{5729.5} = 227.4 \text{ psi} \quad \text{OK}$$

$$M_{CAP} = 2(34,000) 1.875 \text{ in}^2 \left[\frac{544.93 + (526.98)^2 + 492.2^2 + (442.73)^2 + (381.82)^2}{544.93} \right. \\ \left. + \frac{(313.17)^2 + (241.12)^2 + (170.20)^2 + (104.83)^2 + (49.26)^2 + (6.82)^2}{544.93} \right]$$

$$+ 766,071.6 (14.4'') = 3.2863 \times 10^8 > 1.285 \times 10^8 \quad \text{OK} \quad SF = 2.557$$

Equip Id: 2-TK-32 Train: 12 Equip Class: 21

Tagging No.: 2-5106A

Function: D__

System: CONDENSATE STORAGE TANK SUPPLY

Equip Desc: CONDENSATE STORAGE TANK

Building: GROUNDS Room: INNER PLANT GROUNDS

Elev: 609 Sort: S,_ Notes:

Normal State: Desired State: Power Req'd: N

Support System Drawing:

Req'd Support Comp:

Safety Related Status: STANDARD Min/Opt: MIN

Alias No: Power Train: NA

Comp Served: CONDENSATE STORAGE TANK

MFR: GRAVER TANK & MFG. CO., INC.

Capacity: 500,000 GALS.

Panel:

Elem. Drawing: NOT APPL

Wiring Drawing: NOT APPL

Power Source:

Walkdown: F Relay Eval: N

Comp Type: TANK

Iso Drawing:

Location: 50 FEET SOUTH OF THE UNIT 2 CONTAINMENT DOME

DC Cook Unit 2 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 1 of 3
ID : 2-TK-32 (Rev. 0)	Class : 21 - Tanks and Heat Exchangers	
Description : CONDENSATE STORAGE TANK		
Building : GROUNDS	Floor El. : 609.00	Room, Row/Col : INNER PLANT GROUNDS - 50 FEET SOUTH OF THE UNIT 2 CONTAINMENT DOME
Manufacturer, Model, Etc. : GRAVER TANK & MFG. CO., INC. 500,000 GALS.		

BASIS : External analysis

1. The buckling capacity of the shell of a large, flat-bottom, vertical tank is equal to or greater than the demand.	Yes
2. The capacity of the anchor bolts and their embedments is equal to or greater than the demand.	Yes
3. The capacity of connections between the anchor bolts and the tank shell is equal to or greater than the demand.	Yes
4. Attached piping has adequate flexibility to accommodate the motion of a large, flat-bottom, vertical tank.	Yes
5. A ring-type foundation is not used to support a large, flat-bottom, vertical tank.	Yes

IS EQUIPMENT SEISMICALLY ADEQUATE?

Yes

COMMENTS

SRT : George G. Thomas and Tom Huang on 10/5/93

Large flat bottom tank 52'-0" inside diameter 34'-5 1/2" height. Tank manufactured by Graver Tank , made of ASTM A240 Type 304 Steel, 500,000 gallons and weighs 128,700 lbs. Anchored with 30 3/8" th x 5" w x 4' - 4" long strap that is embedded in the concrete 2' depth with a 2" radius hook at the end.

The strap detail is identical to the strap for the Unit 1 and 2 refueling Water Storage Tanks (RWST) 1-TK-33 and 2-TK-33. The calculation for the RWST resulted in the conclusion that the weld to the tank and embedment in the concrete was sufficient to develop the full yield strength of the strap.

The RWST has a very similar configuration as this CST. The calculation for the RWST using GIP methodology indicated an overall safety factor of 2.57 for overturning and 1.72 for shear. Calculation is attached to the SEWS of 1-TK-33.

Comparison of significant attributes of the tanks is shown below:

RWST	CST
48' Diameter	52' Diameter
31' Liquid Height	31'-7" Liquid Height
25' Strap Anchors	30' Strap Anchors

For shear the tanks are essentially identical since the demand and capacity are both proportional to the area under the base.



DC Cook Unit 2
SCREENING EVALUATION WORK SHEET (SEWS)

GIP Rev 2, Corrected, 2/14/92
Status: Yes
Sheet 3 of 3

ID : 2-TK-32 (Rev. 0)

Class : 21 - Tanks and Heat Exchangers

Description : CONDENSATE STORAGE TANK

Building : GROUNDS

Floor El. : 609.00


Room, Row/Col : INNER PLANT
GROUNDS - 50 FEET SOUTH OF
THE UNIT 2 CONTAINMENT
DOME

Manufacturer, Model, Etc. : GRAVER TANK & MFG. CO., INC. 500,000 GALS.

PICTURES



Buckled Out Anchor Strap



Pipes at the Bottom of the RWST

ANCHOR INSPECTION DATA SHEET

<u>2</u> Unit #	<u> </u> Grounds Bldg.	<u>CONDENSATE STORAGE TANK</u> <u>AREA</u> Location
<u>1-2-3048</u> Installation dwg. / Rev.	<u>2-TK-32</u> Equipment No.	

Anchorage Arrangement Sketch

CONDENSATE STORAGE TANK

DIMENSION:- 52' DIA X 34'-5 1/2" HIGH

30 ANCHOR STRAPS. (ONE STRAP IS INACCESSIBLE)

SIZE OF THE WELDS VARY BETWEEN 3/16" TO 1/4". PART
OF THE WELDS WERE INACCESSIBLE BECAUSE OF THE
INSULATION.

MOST OF THE STRAPS HAVE RUST.

INDIANA MICHIGAN POWER
SITE DESIGN CONTROLLED
WORKING COPY

OCT 13 1993


CLERK T. Embury

Drawn by:	<u>T. Embury</u>	Date:	<u>10-7-93</u>
Verified by:	<u>RW Graham</u>	Date:	<u>10-12-93</u>
	Qual./Cert. Inspector		
Reviewed by:	<u>T. Embury</u>	Date:	<u>10-13-93</u>
	Construction Anchor Review Engineer		

ANCHOR INSPECTION DATA SHEET

<u>2</u> Unit #	<u>GROUNDS</u> Bldg.	<u>CONDENSATE STORAGE TANK AREA.</u> Location
<u>1-2-3048</u> Installation dwg. / Rev.	<u>2-TK-32</u> Equipment No.	

Anchorage Arrangement Sketch



Drawn by:	<u>T. Amundson</u>	Date:	<u>10-7-93</u>
Verified by:	<u>Qual./Cert. Inspector</u>	Date:	<u>10-12-93</u>
Reviewed by:	<u>T. Amundson</u>	Date:	<u>10-13-93</u>
Construction Anchor Review Engineer			

ATTACHMENT 5 TO AEP:NRC:1040E

SAMPLE SEWS, ANCHORAGE CALCULATIONS, AND
ANCHORAGE INSPECTION DOCUMENTATION
FOR HORIZONTAL TANKS AND HEAT EXCHANGERS
RAI ITEM 7

10 This attachment includes sample SEWS, anchorage calculations and anchorage inspection documentation for the horizontal tank and heat exchanger evaluations requested in RAI Question 7. Included in this attachment are the evaluations for 1-HE-14, 2-HE-15E, 12-HE-16N, 1-QT-107-AB, 2-QT-115-CD, 1-HE-15E and 1-QT-107-CD.

SAFE SHUTDOWN EQUIPMENT LIST (SSELWP)

FUNCTION: CCW

Equipment Class: 21 Train: 12

Equipment ID: 1-HE-14

Drawing Number: 1-5135

System: CVCS

Equip Description: LETDOWN HEAT EXCHANGER

Building: AUXILIARY

Room: LETDOWN HEAT EXCHANGER ROOM

Elevation: 633

Normal state:

Desired state:

Power Required: N

Sort: W, _

Notes:

Supporting System Drawing Number:

Required Interconnections and Supporting Components:

Safety Related Status: NUCLEAR SR

Min/Opt: MIN

ADDITIONAL INFORMATION

Alias Number:

Power Train: NA

Component Served: LETDOWN HEAT EXCHANGER

Manufacturer: ATLAS INDUSTRIAL MANUFACTURING CO

Model: 1000 GPM

Panel:

Elem Drawing: N/A

Wiring Drawing: N/A

Power Source: N/A

Walkdown: F

Relay Only: N

Component Type: HE (ONE PER UNIT)

ISO Drawings:

Detailed Location:

DC Cook Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 1 of 3
ID : 1-HE-14 (Rev. 0)	Class : 21 - Tanks and Heat Exchangers	
Description : LETDOWN HEAT EXCHANGER		
Building : AUXILIARY	Floor El. : 633.00	Room, Row/Col : LETDOWN HEAT EXCHANG,
Manufacturer, Model, Etc. : ATLAS INDUSTRIAL MANUFACTURING CO, 1000 GPM		

BASIS : External analysis

1. The buckling capacity of the shell of a large, flat-bottom, vertical tank is equal to or greater than the demand.	N/A
2. The capacity of the anchor bolts and their embedments is equal to or greater than the demand.	Yes
3. The capacity of connections between the anchor bolts and the tank shell is equal to or greater than the demand.	Yes
4. Attached piping has adequate flexibility to accommodate the motion of a large, flat-bottom, vertical tank.	Yes
5. A ring-type foundation is not used to support a large, flat-bottom, vertical tank.	N/A

IS EQUIPMENT SEISMICALLY ADEQUATE?

Yes

COMMENTS

SRT: Gary Thomas, and Tom Huang on 11/3/93.

ANCHORAGE ADEQUACY ACCEPTABLE TO SRT BASED ON BACK OF ENVELOPE CALCULATION SHOWN BELOW.

Nozzle loads on heat exchanger are small (on the order of 600 lbs. and 600 ft.-lbs.).

Anchored with 2 - 7/8" diameter J-bolts on 11-3/8" spacing. Vertical distance from the base of exchanger to the C.G. of exchanger is 13". Vertical distance from the base of the exchanger to the top nozzle is 29".

Supports for saddle dowed into base concrete. Saddle supports are adequately reinforced to transfer loads to bolts.

SRT judged that the Heat Exchanger is rigid.

Back of the envelope calculation:

$0.24g$ (DBE ZPA at floor) $\times 1.25$ (for realistic spectra) $\times 3320$ lbs. (wt. of HX) $\times 13$ " (to C.G.) / $[2$ (bolts) $\times (11.375")]$ $+ 700$ lbs $\times 29$ " (Nozzle loads) / $[2 \times 11.375"] + 700$ (ft. -lbs.) $\times 12$ in./ft / $(2 \times 11.375") = 1830$ lbs. tension / bolt - $3320 (.76g) / 4$ (dead wt. - vertical earthquake) $= 1199$ lbs. tension/bolt

$.24 \times 1.25 \times 3320 / 4$ (bolts) $+ 700/4 = 424$ lbs. shear/ bolt

Embedment for the 7/8" diameter J-bolts is 19.5" or $19.5/.875 = 22.3$ bolt diameters into concrete. RLp for embedment (90 degree hook) $= [19.5+8(7/8)]/(62.5 \times .875)=0.49$. Allowable for tension $= 20.44 \times 0.49 = 9.8$ k > 1.2 k. For shear $= 10.22$ k > 0.424 k. OK.

DC COOK Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 2 of 3
ID : 1-HE-14 (Rev. 0)	Class : 21 - Tanks and Heat Exchangers	
Description : LETDOWN HEAT EXCHANGER		
Building : AUXILIARY	Floor El. : 633.00	Room, Row/Col : LETDOWN HEAT EXCHANG,
Manufacturer, Model, Etc. : ATLAS INDUSTRIAL MANUFACTURING CO, 1000 GPM		

Evaluated by:

Date:

Henry D. Dault
J. Chen Huang

9/15/95
12-15-95


Attachment: Pictures

DC COOK Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 3 of 3
ID : 1-HE-14 (Rev. 0)		Class : 21 - Tanks and Heat Exchangers
Description : LETDOWN HEAT EXCHANGER		
Building : AUXILIARY	Floor El. : 633.00	Room, Row/Col : LETDOWN HEAT EXCHANG,
Manufacturer, Model, Etc. : ATLAS INDUSTRIAL MANUFACTURING CO, 1000 GPM		

PICTURES



Overall Exchanger



Saddle Support

Cook Nuclear Plant
SQUG Pre-Walkdown Anchor Inspection Summary Sheet

Component No. 1-HE-14

Class 12

SQUG Discrepancy

Any particular area the Seismic Review Team should pay extra attention to?
Yes ☒ No ☐ (If yes, check items that apply.)

Anchor Type
Anchor Diameter
Anchor Spacing
Anchor Number
Anchor Embedment ☒
Anchor Edge Distance
Anchor Gap ☒
Anchor Thread Engagement
Anchor Grip
Anchor Angularity
Concrete Crack

Remarks

Will be accounted for per GIP.

18" gap, not a concern.

Others (describe briefly)

NO WASHERS.

WASHER NOT
NECESSARY

I. Quay 11-3-93
D. Senz 11-3-93

Design Basis Discrepancy

If there is concern for Design Basis Discrepancy, circle the applicable item and explain.

1. Hardware Maintenance Type Discrepancy
2. Drawing Update Type Discrepancy
3. Significant Operability/Design Basis Discrepancy
4. Others

Condition:

Actions Taken:

NONE (HIGH RADIATION AREA)


Prepared By T. Ogunlana Date 6-29-93.



ANCHOR INSPECTION DATA SHEET

ONE AUX 633'-0" EL. LETDOWN HEAT EXCHANGER ROOM
Unit # Bldg. Location
12-3321-22
12-3323-9 1-HE-14
Installation dwg. / Rev. Equipment No.

Anchorage Arrangement Sketch



Drawn by: Judy Rose Date: 4-20-93
Verified by: [Signature] Date: 6-1-93
 Qual./Cert. Inspector
Reviewed by: T. Omawany Date: 6-29-93
 Construction Anchor Review Engineer



ANCHOR INSPECTION DATA SHEET

Equipment No.: 1-HE-14 Dwg No.: 12-3321-ZZ & 12-3323
Anchor type: J-BOLT TYPE Z Dia: 7/8"φ Dwg No.: 12-3079-20
Tightness established by: ☐ "Snug Fit" ☐ Torque
Torque Wrench No.: NA Cal. Due Date:
Tightness verified? ☐ Yes ☐ No NA Date:
Construction ARE
Equipment base flexible? ☐ Yes ☒ No T. Omwam Date: 4-21-93
Construction ARE

PHYSICAL CHARACTERISTICS

Bolt ID	(1)	(2)	(3)	(4)					Comments
Gaps	1/8" GAP BETWEEN R & NUT	1/8" GAP BETWEEN R & NUT	0"	0"					
Anchor length	2'-1 1/2"	2'-1 1/2"	2'-1 1/2"	2'-1 1/2"					
Protruding length	4 1/2" - 3 5/2" = 6"	4 1/4" - 3 5/2" = 5 3/4"	4 1/4" - 3 5/2" = 6"	4 1/2" - 3 5/2" = 6"					
Embedment	1'-7 1/2"	1'-7 3/4"	1'-7 1/2"	1'-7 1/2"					
Bolt grip	38 1/4" - 3 5/2" = 2 3/4"	38" - 3 5/2" = 2 1/2"	37 3/8" - 3 5/2" = 2 3/8"	37 1/2" - 3 5/2" = 2"					
Concrete condition	▲	▲	OK	CRACK IN CONCRETE ON BOTH SIDES					
Edge distance	▲	▲	4 1/4"	4 1/4"					
Anchor spacing	▲	▲	11 3/8"	11 3/8"					
Anchor angularity	< 10°	< 10°	< 10°	< 10°					
Thread engagement	OK	OK	OK	OK					

Comments: ▲ DUE TO HIGH RADIATION AREA (80 m/hr) BOLT LOCATIONS WERE NOT OBTAINED ON THE EAST PEDESTAL BUT WERE DETERMINED SIMILAR TO THE WEST PEDESTAL BY ENGINEERING VISUAL INSPECTION.
● DIMENSIONS WERE TAKEN FROM FLOOR SLAB. REINFORCED PEDESTAL IS 2'-11 1/2" ABOVE FL. FL. PER DRAWING 12-3364-9.
BOLTS DID NOT HAVE WASHERS.

Verified by: R. W. Graham Date: 6-1-93
Qual./Cert. Inspector
Reviewed by: T. Omwam Date: 6-29-93
Construction ARE

ANCHOR INSPECTION DATA SHEET

Equipment No.: 1-HE-14

Dwg No.: NA

Embedded Steel Dwg. No.: NA

PHYSICAL CHARACTERISTICS

Weld ID		W2	W3	W4	W5	W6	W7	W8
Type		1	1	1	1	1	1	1
Size		1/8"	1/8"	1/8"	1/8"	1/8"	1/8"	1/8"
Length		3 1/2" ± 1/4"	6 3/4" ± 1/4"	3 1/2" ± 1/4"	6 3/4" ± 1/4"	6 3/4" ± 1/4"	3 1/2" ± 1/4"	6 3/4" ± 1/4"
Cracks	Yes No	Yes <u>No</u>	Yes <u>No</u>	Yes <u>No</u>	Yes <u>No</u>	Yes <u>No</u>	Yes <u>No</u>	Yes <u>No</u>
Lack of Penetration	Yes No	Yes <u>No</u>	Yes <u>No</u>	Yes <u>No</u>	Yes <u>No</u>	Yes <u>No</u>	Yes <u>No</u>	Yes <u>No</u>
Porosity	Yes No	Yes <u>No</u>	Yes <u>No</u>	Yes <u>No</u>	Yes <u>No</u>	Yes <u>No</u>	Yes <u>No</u>	Yes <u>No</u>

Weld Type Codes

1 = Fillet

2 = Plug/Slot

3 = Groove

Equipment base flexible: ☐ Yes ☒ No

T. Omaniam
Construction Area

Date: 4-21-93

Reviewed by: T. Omaniam
Construction Anchor Review Engineer

Date: 6-29-93

Verified by: Tolerances are not per procedure
Qual./Cert. Inspector

Date: 6-1-93



ANCHOR INSPECTION DATA SHEET

Equipment No.: 1-HE-14

Dwg No.: NA

Embedded Steel Dwg. No.: NA

PHYSICAL CHARACTERISTICS

Weld ID	W ₉							
Type	1							
Size	1/8"							
Length	3 1/4" ± 1/4"							
Cracks	Yes (No)	Yes No	Yes No	Yes No	Yes No	Yes No	Yes No	Yes No
Lack of Penetration	Yes (No)	Yes No	Yes No	Yes No	Yes No	Yes No	Yes No	Yes No
Porosity	Yes (No)	Yes No	Yes No	Yes No	Yes No	Yes No	Yes No	Yes No

Weld Type Codes

- 1 = Fillet
- 2 = Plug/Slot
- 3 = Groove

Equipment base flexible: ☐ Yes ☒ No T. Omulom
Construction Are

Date: 4-21-93

Reviewed by: T. Omulom
Construction Anchor Review Engineer

Date: 6-29-93

Verified by: Tolerance not per procedure
Qual./Cart. Inspector

Date: 6-1-93

ULTRASONIC TEST REPORT

JOB ORDER NO.: N/A REPORT DATE: 3/3/93 REQUEST NO. N/A

IDENTIFICATION

Unit ONE
Component 1. HE. 14
Item ANCHORS
Material C/S
Other SQUIG PROGRAM

TECHNIQUE

Test Unit/ S/N KB USK7/CQC 405
Freq./Diameter 5MHz/.250
Reference Standard QC# 30
Couplant/Batch No. ULTRAGE!# 9088

TEST DATA/REMARKS

<u>ANCHOR</u>	<u>LENGTH</u>
<u>1</u>	<u>*</u>
<u>2</u>	<u>*</u>
<u>3</u>	<u>*</u>
<u>4</u>	<u>*</u>

* NOTE: A BACK REFLECTION INDICATING ANCHOR LENGTH WAS
NOT OBTAINED DURING THIS EXAM. THIS WOULD BE
INDICATIVE OF A J-BOLT TYPE ANCHOR.

PERFORMED BY: Jim Wadsworth

LEVEL: II DATE: 3/3/93

REVIEWED BY: Stephen R. Vargo

LEVEL: II DATE: 3/3/93

Equip ID: 2-HE-15E Train: 2 Equip Class:21

Drawing No.: 2-5135A 2-5113

Location: CCW

System: COMPONENT COOLING WATER

Equip Desc: EAST COMPONENT COOLING WATER HEAT EXCHANGER

Building: AUXILIARY Room: 609 HALLWAY

Elev: 609 Sort: S,_ Notes:

Normal State: Desired State: Power Req'd: N

Support System Drawing:

Req'd Support Comp:

Safety Related Status: NUCLEAR SR Min/Opt: MIN

Alias No: Power Train: NA

Comp Served: EAST COMPONENT COOLING WATER HEAT EXCHANGER

MFR: M.L.W. INDUSTRIES

Model:

Panel:

Elem. Drawing: NOT APPL

Wiring Drawing: NOT APPL

Power Source: NOT APPL

Walkdown: F Relay Eval : N

Comp Type: HE

Iso Drawing: 2-CCW-41, 2-CCW-42

Location: 30 FEET EAST OF THE #2 MONITOR TANK



DC COOK Unit 2 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 1 of 2
ID : 2-HE-15E (Rev. 0)	Class : 21 - Tanks and Heat Exchangers	
Description : EAST COMPONENT COOLING WATER HEAT EXCHANGER		
Building : AUXILIARY	Floor El. : 609.00	Room, Row/Col : 609 HALLWAY - 30 FEET EAST OF THE #2 MONITOR TANK
Manufacturer, Model, Etc. : M.L.W. INDUSTRIES (HORIZONTAL)		

BASIS : External analysis

1. The buckling capacity of the shell of a large, flat-bottom, vertical tank is equal to or greater than the demand.	N/A
2. The capacity of the anchor bolts and their embedments is equal to or greater than the demand.	Yes
3. The capacity of connections between the anchor bolts and the tank shell is equal to or greater than the demand.	Yes
4. Attached piping has adequate flexibility to accommodate the motion of a large, flat-bottom, vertical tank.	Yes
5. A ring-type foundation is not used to support a large, flat-bottom, vertical tank.	N/A

IS EQUIPMENT SEISMICALLY ADEQUATE?

Yes

COMMENTS

SRT: Gary Thomas, Tom Huang, and Kailash Mahajan on 11/2/93.

Component Cooling Water Heat Exchanger on two reinforced saddles. Anchorage is two 7/8" diameter J bolts. There are 4 1" wedge expansion anchors in one pedestal in the horizontal direction.

C.G. of exchanger from the top of the saddle pedestal about 3'.

Pedestal concrete is cracked. AEPSC tracking the problem through a condition report. SRT has reviewed the resolution of this problem and determined that it is resolved.

This unit is the same as 1-HE-15E except there are no horizontal anchors on 1-HE-15E. The anchorage for this exchanger is more robust. The calculations of 1-HE-15E show that the anchors are adequate and the saddles are safe.

Evaluated by:

Date:


George S. J. J.
Chen Huang

9/15/95
10-19-95


Attachment: Pictures

DC COCK Unit 2 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 2 of 2
ID : 2-HE-15E (Rev. 0)	Class : 21 - Tanks and Heat Exchangers	
Description : EAST COMPONENT COOLING WATER HEAT EXCHANGER		
Building : AUXILIARY	Floor El. : 609.00	Room, Row/Col : 609 HALLWAY - 30 FEET EAST OF THE #2 MONITOR TANK
Manufacturer, Model, Etc. : M.L.W. INDUSTRIES (HORIZONTAL)		

PICTURES



ONE SADDLE WITH 4 HORIZONTAL BOLTS



OTHER SADDLE SUPPORT

Cook Nuclear Plant
SOUG Pre-Walkdown Anchor Inspection Summary Sheet

Component No. 2-HE-15E

Class 21

SOUG Discrepancy

Any particular area the Seismic Review Team should pay extra attention to?
Yes No (If yes, check items that apply.)

Anchor Type
Anchor Diameter
Anchor Spacing
Anchor Number
Anchor Embedment ✓
Anchor Edge Distance ✓
Anchor Gap ✓
Anchor Thread Engagement
Anchor Grip
Anchor Angularity
Concrete Crack ✓

Remarks

Others (describe briefly)

Design Basis Discrepancy

If there is concern for Design Basis Discrepancy, circle the applicable item and explain.

1. Hardware Maintenance Type Discrepancy
2. Drawing Update Type Discrepancy
3. Significant Operability/Design Basis Discrepancy
4. Others

Condition: NONE


Actions Taken:
NONE

Prepared By T. Omaniam Date 8-24-93

ANCHOR INSPECTION DATA SHEET

2 Unit # Aux. El. 609'-0" Bldg. NORTH SOUTH HALLWAY Location
12-3285-23, 12-3288-4 Installation dwg. / Rev. 2-HE-15E Equipment No.

Anchorage Arrangement Sketch




Drawn by: T. Omaniam Date: 4-23-93
Verified by: R. W. [Signature] Date: 6-1-93
Qual./Cert. Inspector
Reviewed by: T. Omaniam Date: 8-24-93
Construction Anchor Review Engineer

ANCHOR INSPECTION DATA SHEET

2 Aux El. 609'-0" NORTH SOUTH HALLWAY
Unit # Bldg. Location
12-3285-23, 12-3288-4 2-HE-15E
Installation dwg. / Rev. Equipment No.

Anchorage Arrangement Sketch




Drawn by: T. Omgulson Date: 4-23-93
Verified by: Rubra Date: 6-1-93
Qual./Cert. Inspector
Reviewed by: T. Omgulson Date: 8-24-93
Construction Anchor Review Engineer



ANCHOR INSPECTION DATA SHEET

2 AUX EL. 609'-0" NORTH SOUTH HALLOWAY
Unit # Bldg. Location
12-3285-23, 12-3288-4 2-HE-15E
Installation dwg. / Rev. Equipment No.

Anchorage Arrangement Sketch




Drawn by: T. Oganian Date: 4-23-93
Verified by: R. Whelan Date: 6-1-93
Qual./Cert. Inspector
Reviewed by: T. Oganian Date: 8-24-93
Construction Anchor Review Engineer



ANCHOR INSPECTION DATA SHEET

2 AUX EL. 609'-0" NORTH SOUTH HIGHWAY
Unit # Bldg. Location
12-3285-23, 12-3288-4 2-HE-15E
Installation dwg. / Rev. Equipment No.

Anchorage Arrangement Sketch



Drawn by: T. Omeny Date: 4-23-93
Verified by: Patricia Date: 6-1-93
Qual./Cert. Inspector
Reviewed by: T. Omeny Date: 8-24-93
Construction Anchor Review Engineer

ANCHOR INSPECTION DATA SHEET

Equipment No.: 2-HE-15E Dwg No.: 12-3288-4
Anchor type: J BOLT Dia: 7/8"φ Dwg No.: _____
Tightness established by: ☐ "Snug Fit" ☐ Torque
Torque Wrench No.: NA Cal. Due Date: _____
Tightness verified? ☐ Yes ☒ No NA Date: _____
Construction ARE
Equipment base flexible? ☐ Yes ☒ No T. Omanham Date: 4-23-93
Construction ARE

PHYSICAL CHARACTERISTICS

Bolt ID	1	2	3	4					Comments
Gaps	*	0	0	0					
Anchor length	2'-6 ³ / ₄ "	2'-6 ³ / ₄ "	2'-6 ³ / ₄ "	2'-6 ³ / ₄ "					FROM DWG 12-3073B-2
Protruding length	4 ³ / ₄ "	4 ¹⁵ / ₁₆ "	3 ³ / ₄ " <i>not</i>	3 ⁷ / ₈ " <i>not</i>	3 ⁷ / ₈ "				TOLERANCE ±3/8" SEE BELOW
Embedment	2'-2"	2'-1 ¹³ / ₁₆ "	2'-3 ¹¹ / ₁₆ " <i>not</i>	2'-2 ¹ / ₈ "					
Bolt grip	3 ³ / ₈ "	3 ⁹ / ₁₆ "	2 ¹ / ₂ "	2 ⁹ / ₁₆ "					TOLERANCE ±3/8" SEE NOTE BELOW
Concrete condition	CRACK	CRACK	CRACK	CRACK		N	A		SEE SKETCH
Edge distance	6"	6"	6"	6"					TOLERANCE ±1/2"
Anchor spacing	2'-2 ¹ / ₂ "	2'-2 ¹ / ₂ "	2'-2 ¹ / ₂ "	2'-2 ¹ / ₂ "					TOLERANCE ±1/4"
Anchor angularity	0	0	0	0					
Thread engagement	OK	OK	OK	OK					

Comments: * 1/16" GAP BETWEEN NUT & WASHER, 1/16" GAP BETWEEN WASHER & STEEL.

ALL ANCHORS HAVE A WASHER. PROTRUDING LENGTH & BOLT GRIP ARE MEASURED FROM THE JOINT OF GROUT & CONCRETE PAD. DEPTH OF GROUT VARIES FROM 1 3/4" TO 3". HENCE PROTRUDING LENGTH & BOLT GRIP CANNOT BE MEASURED ACCURATELY. EDGE DISTANCE IS APPLICABLE ONLY TO THE PEDESTAL.

Verified by: R. W. Hagan Date: 4-27-93
Qual./Cert. Inspector

Reviewed by: T. Omanham Date: 8-24-93
Construction ARE

INDIANA MICHIGAN POWER
SITE DESIGN CONTROLLED
WORKING COPY
AUG 24 1993
CLERK T. Omanham

ANCHOR INSPECTION DATA SHEET

Equipment No.: 2-HF-15E Dwg No.: 12-3288-4
 Anchor type: WEDGE ANCHOR Dia: 1" ϕ Dwg No.: 12-3073A
 Tightness established by: ☐ "Snug Fit" ☒ Torque 12-3073B
 Torque Wrench No.: CPM 511 Cal. Due Date: 4 Sept. '93
 Tightness verified? ☒ Yes ☐ No S. Thakur Date: 4-23-93
Construction ARE
 Equipment base flexible? ☐ Yes ☒ No T. Gnanapavan Date: 4-23-93
Construction ARE

PHYSICAL CHARACTERISTICS

Bolt ID	5	6	7	8					Comments
Gaps	0	0	0	0					
Anchor length	7 ³ / ₄ "	9"	9"	9"					
Protruding length	2 ¹ / ₂ "	2"	1 ⁵ / ₁₆ "	1 ⁷ / ₈ "					
Embedment	5 ¹ / ₄ "	7"	7 ¹ / ₁₆ "	7 ¹ / ₈ "					
Bolt grip	1 ³ / ₁₆ "	7/8	1 ³ / ₁₆ "	7/8"	N				
Concrete condition	CRACK	CRACK	CRACK	CRACK					
Edge distance	4 ³ / ₁₆ "	4 ³ / ₁₆ "	4"	4"					To TOP OF CURBUT
	1 ³ / ₄ "	1 ³ / ₄ "	2"	2"					To TOP OF CONCRETE
Anchor spacing	5 ⁵ / ₁₆ "	5 ³ / ₈ "	5 ⁵ / ₁₆ "	5 ⁵ / ₁₆ "					
Anchor angularity	0	0	0	0					
Thread engagement	OK	OK	OK	OK					

Comments: _____

Tightness Verified by: Brian [Signature] 6-1-93 / Dims. [Signature] Date: 6-1-93
 Qual./Cert. Inspector

Reviewed by: T. Gnanapavan Date: 8-24-93
Construction ARE

INDIANA MICHIGAN POWER
SITE DESIGN CONTROLLED
WORKING COPY

AUG 24 1993

Page 2 of 3
Revision 1

CLERK _____

ANCHOR INSPECTION DATA SHEET

Equipment No.: 1-HE-18E-15E

Dwg No.: 12-3288-4


Embedded Steel Dwg. No.: NA

PHYSICAL CHARACTERISTICS

Weld ID	W1	W2	W3	W4				
Type	1	1	1	1				
Size	3/16	3/16	-	1/4				
Length	5"	28"	5"	5"				
Cracks	Yes <u>NO</u>	Yes <u>NO</u>	Yes No	Yes <u>NO</u>	Yes No	Yes No	Yes No	Yes No
Lack of Penetration	Yes <u>NO</u>	Yes <u>NO</u>	Yes No	Yes <u>NO</u>	Yes No	Yes No	Yes No	Yes No
Porosity	Yes <u>NO</u>	Yes <u>NO</u>	Yes No	Yes <u>NO</u>	Yes No	Yes No	Yes No	Yes No

Weld Type Codes

- 1 = Fillet
- 2 = Plug/Slot
- 3 = Groove



INDIANA MICHIGAN POWER
SITE DESIGN CONTROLLED
WORKING COPY
AUG 24 1993
CLERK T. O'Malley

SECT. 'A-A'

WELD W3 - TOO MUCH SLAG. CANNOT VERIFY ANYTHING EXCEPT THE LENGTH

Equipment base flexible: ☐ Yes ☒ No T. O'Malley
Construction Area

Date: 4-23-93

Reviewed by: T. O'Malley
Construction Anchor Review Engineer

Date: 8-24-93

Verified by: R. W. B. B.
Qual./Cert. Inspector

Date: 6-1-93

ULTRASONIC TEST REPORT

JOB ORDER NO.: N/A REPORT DATE: 4-13-93 REQUEST NO. N/A

IDENTIFICATION

Unit Two
Component 2-HE-15E
Item Anchors
Material C/S
Other Sgug

TECHNIQUE

Test Unit/ S/N KBUSK-7S CQC-4DS
Freq./Diameter 5mhz .250"
Reference Standard QC-8
Couplant/Batch No. Ultracal II #7088

TEST DATA/REMARKS

Anchors 1 thru 4
A back reflection indicating anchor bolt
length was not obtained during this exam. This
would be indicative of a 5-bolt type Anchor.

* Anchors 5, 6, 7, 8

<u>Anchor</u>	<u>Length</u>
<u>5</u>	<u>7 3/4"</u>
<u>6</u>	<u>9"</u>
<u>7</u>	<u>9"</u>
<u>8</u>	<u>9"</u>

PERFORMED BY: [Signature] LEVEL: II DATE: 4-13-93

REVIEWED BY: Stephen R. Vay LEVEL: II DATE: 4/14/93

Equip ID: 12-HE-16N Train: 12 Equip Class:21

Tagging No.: 12-5136, 1-5135

Function: SFP COOLING AND CCW

System: SPENT FUEL PIT COOLING & CCW

Equip Desc: NORTH SPENT FUEL PIT HEAT EXCHANGER

Building: U-1 AUXILIARY Room: SPENT FUEL PIT HE ROOM

Elev: 609 Sort: S,_ Notes:

Normal State: Desired State: Power Req'd: N

Support System Drawing:

Req'd Support Comp:

Safety Related Status: STANDARD Min/Opt: MIN

Alias No: Power Train: NA

Comp Served: OAT, JOSEPH, CORP

MFR:

M:

Panel:

Elem. Drawing:

Wiring Drawing:

Power Source:

Walkdown: F Relay Eval : N

Comp Type: HE

Iso Drawing: 12-SF-5, 7, 1-CCW-1, 7

Location: NW AREA OF RM

DC COOK Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 1 of 9
ID : 12-HE-16N (Rev. 0)	Class : 21 - Tanks and Heat Exchangers	
Description : NORTH SPENT FUEL PIT HEAT EXCHANGER		
Building : AUXILIARY	Floor El. : 609.00	Room, Row/Col : SPENT FUEL PIT HEAT XCHGR RM, NW AREA OF RM
Manufacturer, Model, Etc. : OAT, JOSEPH, CORP.		

BASIS : Horizontal TANK analysis

1. The buckling capacity of the shell of a large, flat-bottom, vertical tank is equal to or greater than the demand.	N/A
2. The capacity of the anchor bolts and their embedments is equal to or greater than the demand.	Yes
3. The capacity of connections between the anchor bolts and the tank shell is equal to or greater than the demand.	Yes
4. Attached piping has adequate flexibility to accommodate the motion of a large, flat-bottom, vertical tank.	Yes
5. A ring-type foundation is not used to support a large, flat-bottom, vertical tank.	N/A

IS EQUIPMENT SEISMICALLY ADEQUATE?

Yes

COMMENTS

SRT: Gary Thomas, Tom Huang and Kailash Mahajan on 11/3/93.

3' - 2" diameter horizontal heat exchanger about 22' long on two saddles supported by piers. Total weight full given as 26,200 lbs.

Exchanger bolted into pier with 4 7/8" diameter bolts per saddle. Piers are dowled into floor.

The results of tank analysis show that the tank anchorage is adequate and also the saddles are safe.

Evaluated by:

Date:

George H. [Signature]
J. Che [Signature]

10/4/95
10-26-95


Attachment: Pictures

Attachment: TANK Analysis Results

Attachment: Check of Stresses in Saddles

DC COOK Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 2 of 9
ID : 12-HE-16N (Rev. 0)	Class : 21 - Tanks and Heat Exchangers	
Description : NORTH SPENT FUEL PIT HEAT EXCHANGER		
Building : AUXILIARY	Floor El. : 609.00	Room, Row/Col : SPENT FUEL PIT HEAT XCHGR RM, NW AREA OF RM
Manufacturer, Model, Etc. : OAT, JOSEPH, CORP.		

PICTURES



NORTH SPENT FUEL PIT HEAT EXCHANGER



DC COOK Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 3 of 9
ID : 12-HE-16N (Rev. 0)	Class : 21 - Tanks and Heat Exchangers	
Description : NORTH SPENT FUEL PIT HEAT EXCHANGER		
Building : AUXILIARY	Floor El. : 609.00	Room, Row/Col : SPENT FUEL PIT HEAT XCHGR RM, NW AREA OF RM
Manufacturer, Model, Etc. : OAT, JOSEPH, CORP.		

TANK Analysis Results

Step 1 -- Input Data

a) Assumptions

1. Tank is cylindrical, horizontally oriented and supported on saddles.	Yes
2. Tank and saddles are made of carbon steel.	Yes
3. Saddles are uniformly spaced.	Yes
4. Saddles overhang is less than spacing / 2.	Yes
5. Base plates have slotted anchor bolt holes for thermal growth except for the base plate under the fixed saddle.	Yes
6. Imposed nozzle loads are not significant.	Yes
7. The tank foundation is adequate.	Yes
8. Anchor bolts are cast in place or expansion type.	Yes

b) Materials

Weight of Tank + Fluid	26.2 kips
Weight Density of Tank + Fluid	151 lbs/ft ³
Saddle Elastic Modulus	30000.0 ksi
Saddle Shear Modulus	11500.0 ksi
Base Plate Yield Strength	30000.0 ksi
Anchor Type	7/8 in 90 deg. J-Bolts

c) Dimensions

Tank Diameter, D	3.17 ft
Tank Length, L	22.0 ft
Tank Thickness, t	0.44 in
Height of Tank + Fluid C.G., Hcg	2.16 ft
Number of Saddles	2
Saddle Spacing, S	13.0 ft
Saddle Height, h	4.9 in
Saddle Shear cross-sectional area	23.63 in ²
Saddle Weak Axis Moment of Inertia	24.36 in ⁴
Number of Bolt Locations / Saddle	2
Number of Bolts / Bolting Location	2
Extreme Bolt Spacing, D'	1.83 ft
Anchor Bolt Eccentricity, e	3.0 in
Weld Thickness	0.188 in
Base Plate Thickness	0.5 in



DC COOK Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 4 of 9
ID : 12-HE-16N (Rev. 0)	Class : 21 - Tanks and Heat Exchangers	
Description : NORTH SPENT FUEL PIT HEAT EXCHANGER		
Building : AUXILIARY	Floor El. : 609.00	Room, Row/Col : SPENT FUEL PIT HEAT XCHGR RM, NW AREA OF RM
Manufacturer, Model, Etc. : OAT, JOSEPH, CORP.		

d) Anchor Bolts

Type = 90 Deg J-Bolt	Diameter = 7/8 in
Manufacturer =	Product Name =

	Pullout	Shear
Nominal Capacity	20.44 kips	10.22 kips

Concrete Compression Strength, $f_c' = 3500.0$ psi

Reduction Parameters

Label	Check	Condition	Capacity Reduction Factor	
			Pullout	Shear
1. Type of Anchorage	Yes		1.0	1.0
2. Installation Adequacy	Yes	Installation is adequate	1.0	1.0
3. Embedment Length	Yes	Embedment Length = 18.75 in	0.47	1.0
4. Gap at Threaded Anchors	Yes	Gap size = 0.0 in	1.0	1.0
5. Spacing between Anchorages	Yes		1.0	1.0
6. Edge Distance	Yes	Edge Distance = 6.75 in	0.75	0.78
7. Concrete Strength and Condition	Yes		1.0	1.0
8. Concrete Crack Location and Size	Yes	Crack Size = 0.0 in	1.0	1.0
9. Essential Relays in Cabinets	No			
10. Base Stiffness and Prying Action	Yes		1.0	1.0
11. Equipment Base Strength and Structural Load Path	Yes	Base strength and load path are O.K.	1.0	1.0
12. Embedment Steel and Pads	Yes	Installation is O.K.	1.0	1.0

Does the tank satisfy all the assumptions and is within the applicable range of parameters? Yes

Step 2 -- The allowable bolt loads

Allowable Tension Load, P_u'	7.211 kips
Allowable Shear Load, V_u'	7.967 kips

Step 3 -- Determine base plate bending strength reduction factor

RB	346.7068
----	----------

DC COOK Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 5 of 9
ID : 12-HE-16N (Rev. 0)	Class : 21 - Tanks and Heat Exchangers	
Description : NORTH SPENT FUEL PIT HEAT EXCHANGER		
Building : AUXILIARY	Floor El. : 609.00	Room, Row/Col : SPENT FUEL PIT HEAT XCHGR RM, NW AREA OF RM
Manufacturer, Model, Etc. : OAT, JOSEPH, CORP.		

Step 4 -- Determine base plate weld strength reduction factor

RW	3.3848
----	--------

Step 5 -- Determine the anchorage tension and shear allowable loads

Allowable Anchorage Tension Load, Pu	7.211 kips
Allowable Anchorage Shear Load, Vu	7.967 kips

Step 6 -- Calculate the ratios and values

alpha (Pu/Vu)	0.91
Wb	3.28 kips/bolt
Vu / Wb	2.43
Hcg / D'	1.18
Hcg / S	0.166
F1	2.236
F2	2.475

Step 7 -- Determine the acceleration capacity of the tank anchorage

lambda_1	1.088 G
lambda_u	0.772 G
Anchor Acceleration capacity, lambda	0.772 G

Step 8 -- Determine the maximum saddle spacing for transverse and vertical rigid frequency response

Maximum Saddle Spacing, Sc	13.45 ft
----------------------------	----------

Step 9 -- Compute the resonant frequency of the tank in the longitudinal direction

Saddle Stiffness, Ks	13948.206 kips/in
Resonant Frequency of Tank in Longitudinal Direction	72.15 Hz

DC COOK Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 6 of 9
ID : 12-HE-16N (Rev. 0)	Class : 21 - Tanks and Heat Exchangers	
Description : NORTH SPENT FUEL PIT HEAT EXCHANGER		
Building : AUXILIARY	Floor El. : 609.00	Room, Row/Col : SPENT FUEL PIT HEAT XCHGR RM, NW AREA OF RM
Manufacturer, Model, Etc. : OAT, JOSEPH, CORP.		

Step 10 -- Determine the seismic demand acceleration

ZPA	0.275 G
-----	---------

Tank is rigid in all three directions.

Tank anchorage is adequate because anchorage acceleration capacity is greater than ZPA

Step 11 -- Check the saddle stresses

The program does not check the saddle stresses

Check the saddle stresses by an independent calculation



Stevenson and Associates

A Structural-Mechanical
Consulting Engineering Firm

CLIENT AEP

JOB No. 20110

SHEET 1 OF 2




SUBJECT NORTH SP-7 FIVE TIT
Heat Exchanger
(12-HE-16N)

JC Cook

REVISIONS

B. Mahmoud 5/2/95
DAG 5/2/95

check saddle stresses



Weight/Support (W) = 13.1 kips

Anch. Acc. capacity $\lambda = 0.60 g$ (from girder)

Z.P.A. = 0.275 g horizontal

Prop. of Area

$$A = 27.01 \text{ in}^2$$

$$I_{xx} = 27.85 \text{ in}^4, I_{yy} = 3888.0 \text{ in}^4$$

Compression + Bending

$$N = W \pm \lambda W = 13.1 \pm \frac{2}{3} (0.60)(13.1) = 13.10 \pm 5.24 \text{ kips}$$


$$M_x = (0.60)(13.1)(26.2) = 243.7 \text{ kip.in}$$

$$M_y = M_x$$

ANCHOR INSPECTION DATA SHEET

ONE AUX 609'-0" EL. SPENT FUEL PIT HEAT EXCHANGER
Unit # Bldg. Location Room
12-3297A-14 12-HE-16N
Installation dwg. / Rev. Equipment No.

Anchorage Arrangement Sketch



Drawn by: J. Kore Date: 8-10-93
Verified by: RM [Signature] Date: 8-16-93
Qual./Cert. Inspector
Reviewed by: T. Omaniam Date: 8-23-93
Construction Anchor Review Engineer

ANCHOR INSPECTION DATA SHEET

Equipment No.: 12-HE-16N

Dwg No.: 12-3297A-14

Anchor type: "2" J. BOLT

Dia: 7/8th

Dwg No.: 12-3073B-2

Tightness established by: ☐ "Snug Fit" ☐ Torque

Torque Wrench No.: NA

Cal. Due Date:

Tightness verified? ☐ Yes ☒ No

T. Omaniam
Construction ARE

Date: 8-10-93

Equipment base flexible? ☐ Yes ☒ No

T. Smanlasny Da
Construction ARE

Date: 8-10-93

PHYSICAL CHARACTERISTICS

[illegible]

Comments: ▲ SURFACE CONTAMINATION AREA SO NO MEASUREMENTS WERE TAKEN. BY VISUAL INSPECTION, ALL OF THE WELDS AND ANCHOR BOLTS APPEAR TO BE OK AND ARE SIMILAR TO THE DETAIL ON THE WEST SIDE.
● DIMENSION INCLUDES 1 1/2" GROUT PER DRAWING 12-329BA-7.

Verified by:

R. W. Graham
Qual./Cert. Inspector

. Date: 7-16-93

Reviewed by:

Construction ARE

Date: 8-25-93

INDIA IA MICHIGAN POWER
SITE DESIGN CONTROLLED
WORKING COPY

AUG 24 1993

CLERK T. O'Connell



ANCHOR INSPECTION DATA SHEET

Equipment No.: 12-HE-16N

Dwg No.: _____

Embedded Steel Dwg. No.: NA

PHYSICAL CHARACTERISTICS


Weld ID	W ₁	W ₂	W ₃	W ₄	W ₅	W ₆	W ₇	W ₈
Type	3	1	1	1	1	1	1	1
Size	3/16	3/16	3/16	1/4"	1/8	3/16	3/16	3/16
Length	5 3/16"	44 1/2"	2 3/8"	5 1/8"	2"	2 3/8"	2 3/8"	2 1/4"
Cracks	Yes No	Yes No	Yes No	Yes No	Yes No	Yes No	Yes No	Yes No
Lack of Penetration	Yes No	Yes No	Yes No	Yes No	Yes No	Yes No	Yes No	Yes No
Porosity	Yes No	Yes No	Yes No	Yes No	Yes No	Yes No	Yes No	Yes No

Weld Type Codes

- 1 = Fillet
2 = Plug/Slot
3 = Groove

QUALITY CONTROL TECHNICIAN ONLY VERIFIED WELDS W₃, W₄, W₉, & W₁₀
PER CONSTRUCTION ANCHOR REVIEW ENGINEER'S REQUEST.

W₄ HAS SLAG AND 1/8" PORTION
IS UNDER CUT.

ELEV. LKG. WEST

INDIANA MICHIGAN POWER
SITE DESIGN CONTROLLED
WORKING COPY
AUG 24 1993
CLERK T. Omgawa

PAGE 1 OF 3

Equipment base flexible: ☐ Yes ☒ No T. Omgawa
Construction Area

Date: 8-10-93

Reviewed by: T. Omgawa
Construction Anchor Review Engineer

Date: 8-23-93

Verified by: R. W. H. H. H.
Qual./Cert. Inspector

Date: 8-16-93

ANCHOR INSPECTION DATA SHEET

Equipment No.: 12-HE-16N

Dwg No.: _____

Embedded Steel Dwg. No.: NA

PHYSICAL CHARACTERISTICS

Weld ID	W ₉	W ₁₀	W ₁₁	W ₁₂				
Type	1	1	1	3				
Size	3/16	3/16	3/16	3/16				
Length	5 3/4"	2 3/8"	4 1/2"	5 1/4"				
Cracks	Yes No	Yes No	Yes No	Yes No	Yes No	Yes No	Yes No	Yes No
Lack of Penetration	Yes No	Yes No	Yes No	Yes No	Yes No	Yes No	Yes No	Yes No
Porosity	Yes No	Yes No	Yes No	Yes No	Yes No	Yes No	Yes No	Yes No

Weld Type Codes

1 = Fillet

2 = Plug/Slot

3 = Groove

W₉ 3/8" PORTION OF WELD IS UNDERCUT.INDIANA MICHIGAN POWER
SITE DESIGN CONTROLLED
WORKING COPY

AUG 24 1993

CLERK T. Ombaum

PAGE 2 OF 3

Equipment base flexible: ☐ Yes ☒ No T. Ombaum
Construction Area

Date: 8-10-93

Reviewed by: T. Ombaum
Construction Anchor Review Engineer

Date: 8-23-93

Verified by: [Signature]
Qual./Cert. Inspector

Date: 8-16-93

ANCHOR INSPECTION DATA SHEETEquipment No.: 12-HE-16N

Dwg No.: _____

Embedded Steel Dwg. No.: NA**PHYSICAL CHARACTERISTICS**

Weld ID	W ₁₃	W ₁₄	W ₁₅	W ₁₆	W ₁₇	W ₁₈	W ₁₉	W ₂₀
Type	1	1	1	1	1	1	1	1
Size	3/16	3/16	1/8	3/16	3/16	1/8	3/16	3/16
Length	44 1/2"	2 1/8"	2 1/2"	2 1/8"	2 1/8"	2 1/2"	2 1/8"	44 1/2"
Cracks	Yes No	Yes No	Yes No	Yes No	Yes No	Yes No	Yes No	Yes No
Lack of Penetration	Yes No	Yes No	Yes No	Yes No	Yes No	Yes No	Yes No	Yes No
Porosity	Yes No	Yes No	Yes No	Yes No	Yes No	Yes No	Yes No	Yes No


Weld Type Codes

1 = Fillet

2 = Plug/Slot

3 = Groove

WELDS ON THIS PAGE WERE NOT VERIFIED BY Q.C. TECHNICIAN.

INDIANA MICHIGAN POWER
SITE DESIGN CONTROLLED
WORKING COPY

AUG 24 1993

CLERK T. Omwam

PAGE 3 OF 3

Equipment base flexible: ☐ Yes ☒ No T. Omwam
Construction AreaDate: 8-10-93Reviewed by: T. Omwam
Construction Anchor Review EngineerDate: 8-23-93Verified by: NA
Qual./Cert. Inspector

Date: _____

ULTRASONIC TEST REPORT

JOB ORDER NO.: N/A REPORT DATE: 2/24/93 REQUEST NO. N/A

IDENTIFICATION

Unit ONE/two
Component 12-HE-16N
Item ANCHORS
Material C/S
Other SQUIG PROGRAM

TECHNIQUE

Test Unit/ S/N KB USK7/CQC 405
Freq./Diameter 5MHz / .250
Reference Standard QC 30
Couplant/Batch No. ULTRAGEL^{II} 9083

TEST DATA/REMARKS

<u>ANCHOR</u>	<u>LENGTH</u>
A	NOT OBTAINABLE (SURFACE CUT)
B	NOT OBTAINABLE (SURFACE CUT)
C	NOT OBTAINABLE (SURFACE CUT)
D	NOT OBTAINABLE (SURFACE CUT)

A BACK REFLECTION INDICATING ANCHOR LENGTH WAS NOT
OBTAINED DURING THIS EXAM. THE ANCHOR SURFACE HAS
BEEN CUT

PERFORMED BY: J. W. D. [Signature]

LEVEL: II DATE: 2/24/93

REVIEWED BY: J. P. [Signature]

LEVEL: II DATE: 2/24/93

Equip ID: 1-QT-107-AB Train: 1 Equip Class:21

Drawing No.: 1-5151A

Function: EMERG DIESEL

System: DIESEL FUEL OIL

Equip Desc: AB EMERG DIESEL FUEL OIL DAY TANK

Building: AUXILIARY Room: AB EMERG DIESEL GENERATOR ROOM

Elev: 587 Sort: S,_ Notes:

Normal State: Desired State: Power Req'd: N

Support System Drawing:

Req'd Support Comp:

Safety Related Status: NUCLEAR SR Min/Opt: MIN

Alias No: Power Train: NA

Comp Served: AB FUEL OIL DAY TANK

MFR:

Model: 36" D x 108" L, 465 GAL.

Label:

Elem. Drawing: N/A

Wiring Drawing: N/A

Power Source: N/A

Walkdown: F Relay Eval : N

Comp Type: TANK (CAPACITY- 2HRS FULL LOAD
OPERATION)

Iso Drawing:

Location: IN THE SW REGION OF THE ROOM INSIDE THE AB EMERGENCY
DIESEL FUEL OIL DAY TANK ENCLOSURE, AT 599 EL.

DC Cook Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 1 of 2
ID : 1-QT-107-AB (Rev. 0)	Class : 21 - Tanks and Heat Exchangers	
Description : AB EMERG DIESEL FUEL OIL DAY TANK		
Building : AUXILIARY	Floor El. : 587.00	Room, Row/Col : AB EDG RM,
Manufacturer, Model, Etc. : 36 D x 108 L, 465 GAL.		

BASIS : External analysis

1. The buckling capacity of the shell of a large, flat-bottom, vertical tank is equal to or greater than the demand.	N/A
2. The capacity of the anchor bolts and their embedments is equal to or greater than the demand.	Yes
3. The capacity of connections between the anchor bolts and the tank shell is equal to or greater than the demand.	Yes
4. Attached piping has adequate flexibility to accommodate the motion of a large, flat-bottom, vertical tank.	Yes
5. A ring-type foundation is not used to support a large, flat-bottom, vertical tank.	N/A

IS EQUIPMENT SEISMICALLY ADEQUATE?

Yes

COMMENTS

SRT: George G. Thomas (S&A) and Tom Huang (AEP), 10/7/93.

Same as 1-QT-107-CD, except that the grout is in much better condition for 1-QT-107-AB.

Evaluated by:

Date:

George G. Thomas
Tom Huang

11/19/95
11-27-95

Attachment: Pictures

DC Cook Unit 1
SCREENING EVALUATION WORK SHEET (SEWS)

GIP Rev 2, Corrected, 2/14/92
Status: Yes
Sheet 2 of 2

ID : 1-QT-107-AB (Rev. 0)

Class : 21 - Tanks and Heat Exchangers

Description : AB EMERG DIESEL FUEL OIL DAY TANK


Building : AUXILIARY

Floor El. : 587.00

Room, Row/Col : AB EDG RM,

Manufacturer, Model, Etc. : 36 D x 108 L, 465 GAL.

PICTURES



AB Emerg. Diesel Fuel Oil Day Tank 1-QT-107-AB

ANCHOR INSPECTION DATA SHEET

ONE
Unit #


AUX 599'-0"
Bldg.

SOUTHWEST SIDE OF AB DG RM UP INSIDE
AB EMERGENCY DIESEL FUEL OIL DAY TANK FL
Location

12-3890-2
Installation dwg. / Rev.

1-QT-107-AB
Equipment No.

Anchorage Arrangement Sketch



Drawn by: J. ROSE

Date: 1-27-93

Verified by: *Brian Allen*
Qual./Cert. Inspector

Date: 2-19-93

Reviewed by: *T. Omachony*
Construction Anchor Review Engineer

Date: 2-26-93



ANCHOR INSPECTION DATA SHEET

Equipment No.: 1-QT-107-AB Dwg No.: 12-3890
Anchor type: STUD Dia: 5/8"ø Dwg No.: _____
Tightness established by: ☐ "Snug Fit" ☐ Torque
Torque Wrench No.: NA Cal. Due Date: NA
Tightness verified? ☐ Yes ☐ No NA Date: _____
Construction ARE
Equipment base flexible? ☐ Yes ☒ No T. Omgulason Date: 2-17-93
Construction ARE

PHYSICAL CHARACTERISTICS

Bolt ID	A	B	C	D					Comments
Gaps	SEE COMMENTS	○	SEE COMMENTS	SEE COMMENTS					
Anchor length	11 3/4"	11 3/4"	11 3/4"	11 3/4"					SEE DWG. 12-3073C & 12-3073A
Protruding length	3 1/4"	2 5/16"	3 3/16"	2 3/4"					
Embedment	8 1/2"	8 13/16"	8 3/4"	9 3/16"					
Bolt grip	7/16"	3/8"	7/16"	1/2"					
Concrete condition	GOOD	GOOD	GOOD	GOOD					
Edge distance	N/A	N/A	N/A	N/A					
Anchor spacing	2'-1 5/16"	2'-2"	2'-2"	2'-1 5/16"					
Anchor angularity	0°	0°	0°	0°					
Thread engagement	OK	OK	OK	OK					

Comments: BOLT "A" $\frac{1}{16}$ " GAP BETWEEN WASHER & COMPONENT. $\frac{1}{16}$ " GAP BETWEEN NUT & WASHER
 $\frac{1}{8}$ " GAP BETWEEN BRACKET & PAD.
 BOLT "C" $\frac{1}{8}$ " GAP BETWEEN COMPONENT AND CONCRETE. FLAME CUT HOLE EXTENDS
 OUT PAST WASHER.
 BOLT "D" OVERSIZED BOLT HOLE IN COMPONENT BASE STICKS OUT $\frac{1}{8}$ " PAST
 WASHER. NUT IS BOTTOMED OUT ON BOLT SHANK. $\frac{1}{16}$ " GAP BETWEEN
 NUT AND WASHER.

Verified by: Brian Peters Date: 2-19-93
Qual./Cert. Inspector
Reviewed by: T. Omda Date: 2-26-93
Construction ARE



ULTRASONIC TEST REPORT

JOB ORDER NO.: N/A REPORT DATE: 1/29/93 REQUEST NO. N/A

IDENTIFICATION

Unit ONE
Component 1-QT-107-AB
Item ANCHORS
Material C.S.
Other SPILL PROGRAM

TECHNIQUE

Test Unit/ S/N KB USK7/CX-405
Freq./Diameter 5 MHz/.250
Reference Standard PC-30
Couplant/Batch No. ULTRAGEL II 9088

TEST DATA/REMARKS

ANCHOR	LENGTH
A	11.75"
B	11.75"
C	11.75"
D	11.75"

PERFORMED BY: Stephen R. Vargo LEVEL: II DATE: 1/29/93
REVIEWED BY: J.W. Wadsworth, Jr. LEVEL: II DATE: 2/1/93

IN	2
CLASS	21
CD	2-QT-115-CD
SYSTEM	DIESEL LUBE OIL
DESCRIPT	CD EMERGENCY DIESEL LUBE OIL SUMP TANK
DRAWINGNO	2-5151C
BUILDING	AUXILIARY
NORMSTATE	
DESIRSTATE	
POWERREQD	N
ALIASNO	
POWERTRAIN	NA
COMPSERVED	CD LUBE OIL SUMP TANK
MANUFACTUR	
MODEL	775GALS
PANEL	
ELEMDWG	NOT APPL
WIRINGDWG	NOT APPL
PWRSOURCE	NOT APPL
QUALIF	NUCLEAR SR
WALKDOWN	F
PFDOPT	MIN
SUPPSYSDWG	
REQSUPP	
EVAL TYPE	Seismic Only
NOTES	
FUNCTION.	EDG
ELEVATION	579.00
LOCATION	CD EMER DSL LUBE OIL PIT
LAY	N
COMP TYPE	TANK
ISO DWGS	
DETAIL_LOC	IN THE WEST PART OF THE PIT, NEAR THE WEST WALL, 3 FEET ABOVE THE
FLOOR	
FLOW_PATH	S
REV	0
REV_LOCK	N
LOCK_DATE	/ /
SHOW_INDEX	Y
TAG	N
SIGNATURES	
REV_NOTES	

Donald C. Cook Nuclear Plant, Unit 2 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 1 of 7
ID : 2-QT-115-CD (Rev. 0)	Class : 21 - Tanks and Heat Exchangers	
Description : CD EMERGENCY DIESEL LUBE OIL SUMP TANK		
Building : AUXILIARY	Floor El. : 579.00	Room, Row/Col : CD EMER DSL LUBE OIL PIT - IN THE WEST PART OF THE PIT, NEAR THE WEST WALL, 3 FEET ABOVE THE FLOOR
Manufacturer, Model, Etc. : 775GALS		

BASIS : Horizontal TANK analysis

1. The buckling capacity of the shell of a large, flat-bottom, vertical tank is equal to or greater than the demand.	N/A
2. The capacity of the anchor bolts and their embedments is equal to or greater than the demand.	Yes
3. The capacity of connections between the anchor bolts and the tank shell is equal to or greater than the demand.	Yes
4. Attached piping has adequate flexibility to accommodate the motion of a large, flat-bottom, vertical tank.	N/A
5. A ring-type foundation is not used to support a large, flat-bottom, vertical tank.	N/A

IS EQUIPMENT SEISMICALLY ADEQUATE?

Yes

COMMENTS

SRT: W. Djordjevic and TR Satyan Sharma. 10/6/93.

REF: 1. Anchor Inspection Data Sheets: Anchorage Arrangement Sketches and Physical Characteristics Data Sheet, Certified 10/1/93.

2. Worthington Dwg # 700003BY.

3. Worthington Co. Lube Oil Sump Tank Calculation, 8/22/74.

Anchorage:

The tank sits on 3 saddles, 2 plates per saddle, 1/4" thick. There are two 3/4" anchors per saddle. There are 4 anchors in total for the tank because the middle saddle has no anchorage on it.

Horizontal Tank Analysis:


Saddle Weak Axis Moment of Inertia = $2I + 2(ad^2) = 2((36" \times 0.25in^3)/12) + 2(18in^2 \times (5^2)in^2) = 900in^4$.

Saddle stresses analyzed in Ref. 3.

Nozzle loads judged not significant by SRT.

Evaluated by:

Date:



Satyan Sharma

9/20/95
9/30/95




Donald C. Cook Nuclear Plant, Unit 2 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 2 of 7
ID : 2-QT-115-CD (Rev. 0)	Class : 21 - Tanks and Heat Exchangers	
Description : CD EMERGENCY DIESEL LUBE OIL SUMP TANK		
Building : AUXILIARY	Floor El. : 579.00	Room, Row/Col : CD EMER DSL LUBE OIL PIT - IN THE WEST PART OF THE PIT, NEAR THE WEST WALL, 3 FEET ABOVE THE FLOOR
Manufacturer, Model, Etc. : 775GALS		

Attachment: Pictures

Attachment: TANK Analysis Results

Donald C. Cook Nuclear Plant, Unit 2 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 3 of 7
ID : 2-QT-115-CD (Rev. 0)	Class : 21 - Tanks and Heat Exchangers	
Description : CD EMERGENCY DIESEL LUBE OIL SUMP TANK		
Building : AUXILIARY	Floor El. : 579.00	Room, Row/Col : CD EMER DSL LUBE OIL PIT - IN THE WEST PART OF THE PIT, NEAR THE WEST WALL, 3 FEET ABOVE THE FLOOR
Manufacturer, Model, Etc. : 775GALS		

PICTURES



2-QT-115-CD

Donald C. Cook Nuclear Plant, Unit 2 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 4 of 7
ID : 2-QT-115-CD (Rev. 0)	Class : 21 - Tanks and Heat Exchangers	
Description : CD EMERGENCY DIESEL LUBE OIL SUMP TANK		
Building : AUXILIARY	Floor El. : 579.00	Room, Row/Col : CD EMER DSL LUBE OIL PIT - IN THE WEST PART OF THE PIT, NEAR THE WEST WALL, 3 FEET ABOVE THE FLOOR
Manufacturer, Model, Etc. : 775GALS		

TANK Analysis Results

Step 1 – Input Data

a) Assumptions

1. Tank is cylindrical, horizontally oriented and supported on saddles.	Yes
2. Tank and saddles are made of carbon steel.	Yes
3. Saddles are uniformly spaced.	Yes
4. Saddles overhang is less than spacing / 2.	Yes
5. Base plates have slotted anchor bolt holes for thermal growth except for the base plate under the fixed saddle.	Yes
6. Imposed nozzle loads are not significant.	Yes
7. The tank foundation is adequate.	Yes
8. Anchor bolts are cast in place or expansion type.	Yes

b) Materials

Weight of Tank + Fluid	6.83 kips
Weight Density of Tank + Fluid	60 lbs/ft ³
Saddle Elastic Modulus	29000.0 ksi
Saddle Shear Modulus	1150.0 ksi
Base Plate Yield Strength	36.0 ksi
Anchor Type	3/4 in 90 deg. J-Bolts

c) Dimensions

Tank Diameter, D	3.8 ft
Tank Length, L	10.0 ft
Tank Thickness, t	0.19 in
Height of Tank + Fluid C.G., Hcg	2.08 ft
Number of Saddles	2
Saddle Spacing, S	7.67 ft
Saddle Height, h	2.0 in
Saddle Shear cross-sectional area	18.0 in ²
Saddle Weak Axis Moment of Inertia	900.0 in ⁴
Number of Bolt Locations / Saddle	2
Number of Bolts / Bolting Location	1
Extreme Bolt Spacing, D'	2.67 ft
Anchor Bolt Eccentricity, e	0.02 in
Weld Thickness	0.19 in
Base Plate Thickness	0.25 in



Donald C. Cook Nuclear Plant, Unit 2 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 5 of 7
ID : 2-QT-115-CD (Rev. 0)	Class : 21 - Tanks and Heat Exchangers	
Description : CD EMERGENCY DIESEL LUBE OIL SUMP TANK		
Building : AUXILIARY	Floor El. : 579.00	Room, Row/Col : CD EMER DSL LUBE OIL PI. - IN THE WEST PART OF THE PIT, NEAR THE WEST WALL, 3 FEET ABOVE THE FLOOR
Manufacturer, Model, Etc. : 775GALS		

d) Anchor Bolts

Type = 90 Deg J-Bolt	Diameter = 3/4 in
Manufacturer =	Product Name =

	Pullout	Shear
Nominal Capacity	15.03 kips	7.51 kips

Concrete Compression Strength, $f_c' = 4000.0$ psi

Reduction Parameters

Label	Check	Condition	Capacity Reduction Factor	
			Pullout	Shear
1. Type of Anchorage	Yes		1.0	1.0
2. Installation Adequacy	Yes	Installation is adequate	1.0	1.0
3. Embedment Length	Yes	Embedment Length = 27.0 in	0.7	1.0
4. Gap at Threaded Anchors	Yes	Gap size = 0.0 in	1.0	1.0
5. Spacing between Anchorages	Yes		1.0	1.0
6. Edge Distance	Yes	Edge Distance = 6.0 in Another Edge Distance = 4 in	0.41	0.31
7. Concrete Strength and Condition	Yes		1.0	1.0
8. Concrete Crack Location and Size	Yes	Crack Size = 0.0 in	1.0	1.0
9. Essential Relays in Cabinets	Yes	Essential relays are not present	1.0	1.0
10. Base Stiffness and Prying Action	Yes		1.0	1.0
11. Equipment Base Strength and Structural Load Path	Yes	Base strength and load path are O.K.	1.0	1.0
12. Embedment Steel and Pads	Yes	Installation is O.K.	1.0	1.0

Does the tank satisfy all the assumptions and is within the applicable range of parameters? Yes

Step 2 – The allowable bolt loads

Allowable Tension Load, P_u'	4.344 kips
Allowable Shear Load, V_u'	2.346 kips

Step 3 – Determine base plate bending strength reduction factor

RB	0.1726
----	--------

Donald C. Cook Nuclear Plant, Unit 2 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 6 of 7
ID : 2-QT-115-CD (Rev. 0)	Class : 21 - Tanks and Heat Exchangers	
Description : CD EMERGENCY DIESEL LUBE OIL SUMP TANK		
Building : AUXILIARY	Floor El. : 579.00	Room, Row/Col : CD EMER DSL LUBE OIL PIT - IN THE WEST PART OF THE PIT, NEAR THE WEST WALL, 3 FEET ABOVE THE FLOOR
Manufacturer, Model, Etc. : 775GALS		

Step 4 – Determine base plate weld strength reduction factor

RW	0.0379
----	--------

Step 5 – Determine the anchorage tension and shear allowable loads

Allowable Anchorage Tension Load, Pu	0.164 kips
Allowable Anchorage Shear Load, Vu	2.346 kips

Step 6 – Calculate the ratios and values

alpha (Pu/Vu)	0.07
Wb	1.71 kips/bolt
Vu / Wb	1.37
Hcg / D'	0.779
Hcg / S	0.271
F1	2.236
F2	1.779

Step 7 – Determine the acceleration capacity of the tank anchorage

lambda 1	0.614 G
lambda u	0.568 G
Anchor Acceleration capacity, lambda	0.568 G

Step 8 – Determine the maximum saddle spacing for transverse and vertical rigid frequency response

Maximum Saddle Spacing, Sc	14.2 ft
----------------------------	---------

Step 9 – Compute the resonant frequency of the tank in the longitudinal direction

Donald C. Cook Nuclear Plant, Unit 2 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 7 of 7
ID : 2-QT-115-CD (Rev. 0)	Class : 21 - Tanks and Heat Exchangers	
Description : CD EMERGENCY DIESEL LUBE OIL SUMP TANK		
Building : AUXILIARY	Floor El. : 579.00	Room, Row/Col : CD EMER DSL LUBE OIL PIT - IN THE WEST PART OF THE PIT, NEAR THE WEST WALL, 3 FEET ABOVE THE FLOOR
Manufacturer, Model, Etc. : 775GALS		

Saddle Stiffness, Ks	10339.067 kips/in
Resonant Frequency of Tank in Longitudinal Direction	121.66 Hz

Step 10 – Determine the seismic demand acceleration

ZPA	0.25 G
-----	--------

Tank is rigid in all three directions.

Tank anchorage is adequate because anchorage acceleration capacity is greater than ZPA

Step 11 – Check the saddle stresses

The program does not check the saddle stresses

Check the saddle stresses by an independent calculation

Summary

IS EQUIPMENT SEISMICALLY ADEQUATE?


The tank anchorage is adequate.



ANCHOR INSPECTION DATA SHEET

<u>2</u> Unit #	<u>AUX/D.G.CD</u> Bldg.	<u>PIT</u> Location
<u>12-3241</u> Installation dwg. / Rev.	<u>12</u>	<u>2-QT-115-CD</u> Equipment No.

Anchorage Arrangement Sketch




Drawn by:	<u>T. O'Malley</u>	Date:	<u>8-10-93</u>
Verified by:	<u>R. W. Hoffman</u> Qual./Cert. Inspector	Date:	<u>8-16-93</u>
Reviewed by:	<u>T. O'Malley</u> Construction Anchor Review Engineer	Date:	<u>8-27-93</u>

ANCHOR INSPECTION DATA SHEET

Unit # 2 Bldg. AJX/O.G CD Location PIT
Installation dwg. / Rev. 12-3241 12 Equipment No. 2-QT-115-CD

Anchorage Arrangement Sketch



Drawn by: T. Omanwani Date: 8-10-93
Verified by: [Signature] Date: 8-16-93
Qual./Cert. Inspector
Reviewed by: T. Omanwani Date: 8-27-93
Construction Anchor Review Engineer

ANCHOR INSPECTION DATA SHEET


Equipment No.: 2-QT-115-CD Dwg No.: 12-3241
Anchor type: J' BOLT Dia: 3/4" Dwg No.: 12-3073B
Tightness established by: ☐ "Snug Fit" ☐ Torque
Torque Wrench No.: NA Cal. Due Date:
Tightness verified? ☐ Yes ☐ No NA T. Omenyany Date: 8-10-93
Construction ARE
Equipment base flexible? ☐ Yes ☒ No T. Omenyany Date: 8-10-93
Construction ARE

PHYSICAL CHARACTERISTICS

Bolt ID	A	B	C	D					Comments
Gaps	—	*	*	—					
Anchor length	2'-8"	2'-8"	2'-8"	2'-8"					12-3073B
Protruding length	3/4"+1 1/2"	*	*	3 7/16"+1 1/2"					SEE NOTES
Embedment	2'-3 1/4"	*	*	2'-3 1/16"					
Bolt grip	1 1/16"+1 1/2"	*	*	7/8"+1 1/2"					SEE NOTES
Concrete condition	Good	CRACK IN GROUT	CRACK IN GROUT	Good					
Edge distance	4 7/16" 6 1/2"	4 1/2" 6 1/2"	6 1/2" 4 1/2"	4 1/4" 6 1/2"					
Anchor spacing	2'-8"	2'-8"	2'-8"	2'-8"					
Anchor angularity	0°	0°	0°	0°					
Thread engagement	OK	OK	OK	OK					

Comments: CANNOT MEASURE GROUT THICKNESS. PER DWG 12-3241 GROUT THICKNESS IS 1 1/2". BOLT GRIP & PROTRUDING LENGTH WERE OBTAINED BY ADDING 1 1/2" TO THE DIMENSIONS MEASURED FROM TOP OF GROUT. * INACCESSIBLE / OVERSIZE HOLES @ A & D. @ A & D HOLE EXTENDS 3/32" & 3/16" PAST THE 12 WASHER RESPECTIVELY.

Verified by: *[Signature]* Date: 8-16-93
Qual./Cert. Inspector
Reviewed by: T. Omenyany Date: 8-27-93
Construction ARE



S & A DEPARTMENT
CONTROLLED DOCUMENT
COPY NO. 3-1

12 SHP 5050 NDE.008
ATTACHMENT NO. 1

ULTRASONIC TEST REPORT

JOB ORDER NO.: N/A REPORT DATE: 6/17/93 REQUEST NO. N/A

IDENTIFICATION

Unit Two
Component 2-QT-115-CD
Item Anchors
Material C/S
Other Sgug

TECHNIQUE

Test Unit/ S/N KB USK-7S CQC-405
Freq./Diameter 5 mhz / .250
Reference Standard QC-30
Couplant/Batch No. Ultracal II #9088

TEST DATA/REMARKS

Anchors A, B, C, D
A Back Reflection indicating Anchor Bolt Length
was not obtained During This Exam This would
Be Indicative of a J-Bolt Type Anchor.

PERFORMED BY: [Signature]

LEVEL: II

DATE: 6-17-93

REVIEWED BY: [Signature]

LEVEL: II

DATE: 6/17/93

SAFE SHUTDOWN EQUIPMENT LIST (SSELWP)

FUNCTION: CCW

Equipment Class: 21 Train: 2

Equipment ID: 1-HE-15E

Drawing Number: 1-5135A 1-5113

System: CCW

Equip Description: EAST CCW HEAT EXCHANGER

Building: AUXILIARY Room: 609 HALLWAY

Elevation: 609

Normal state: Desired state: Power Required: N, Sort: U, Notes:

Supporting System Drawing Number:

Required Interconnections and Supporting Components:

afety Related Status: NUCLEAR SR

Min/Opt: MIN

ADDITIONAL INFORMATION

Alias Number:

Power Train: NA

Component Served: EAST CCW HEAT EXCHANGER

Manufacturer: MLW INDUSTRIES

Model:

Panel:

Elem Drawing: N/A

Wiring Drawing: N/A

Power Source: N/A

Walkdown: F

Relay Only: N

Component Type: HE

ISO Drawings:

Detailed Location:

DC COOK Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 1 of 6
ID : 1-HE-15E (Rev. 0)	Class : 21 - Tanks and Heat Exchangers	
Description : EAST CCW HEAT EXCHANGER		
Building : AUXILIARY	Floor El. : 609.00	Room, Row/Col : HALLWAY,
Manufacturer, Model, Etc. : MLW INDUSTRIES (HORIZONTAL)		

BASIS : External analysis

1. The buckling capacity of the shell of a large, flat-bottom, vertical tank is equal to or greater than the demand.	N/A
2. The capacity of the anchor bolts and their embedments is equal to or greater than the demand.	Yes
3. The capacity of connections between the anchor bolts and the tank shell is equal to or greater than the demand.	Yes
4. Attached piping has adequate flexibility to accommodate the motion of a large, flat-bottom, vertical tank.	Yes
5. A ring-type foundation is not used to support a large, flat-bottom, vertical tank.	N/A

IS EQUIPMENT SEISMICALLY ADEQUATE?

Yes

COMMENTS

SRT: Gary Thomas, Tom Huang, and Kailash Mahajan on 11/2/93.

Component Cooling Water Heat Exchanger on two reinforced saddles. Anchorage is two 7/8" diameter J bolts. There are 4 1" wedge expansion anchors in one pedestal in the horizontal direction.

C.G. of exchanger from the top of the saddle pedestal about 3'.

Pedestal concrete in good condition, but can see the grout to concrete interface.

Hand calculation was performed for the heat exchanger and the results show that the anchor bolts are adequate and the saddles are safe.

Evaluated by:

Date:

George J. Chen
Chen Huang

9/18/95
10-19-95

Attachment: Pictures

Attachment: ANCHORAGE ANALYSIS FOR THE TANK

DC COOK Unit 1
SCREENING EVALUATION WORK SHEET (SEWS)

GIP Rev 2, Corrected, 2/14/92
Status: Yes
Sheet 2 of 6

ID : 1-HE-15E (Rev. 0)

Class : 21 - Tanks and Heat Exchangers

Description : EAST CCW HEAT EXCHANGER


Building : AUXILIARY

Floor El. : 609.00


Room, Row/Col : HALLWAY,

Manufacturer, Model, Etc. : MLW INDUSTRIES (HORIZONTAL)

PICTURES



ONE SADDLE WITH 4 HORIZONTAL BOLTS



OTHER SADDLE SUPPORT




Stevenson and Associates

A Structural-Mechanical
Consulting Engineering Firm

CLIENT	11	JOB No.	1111	SHEET	1	OF	2
SUBJECT	(1-HE-15E)						
<div style="float: right; border: 1px solid black; padding: 5px;"> REVISIONS 2. Modified 2/10/00 </div>							

Horizontal Heat Exchanger:

$$\frac{L}{D} = \frac{414}{50} = 8.3$$



It can be considered as
a beam on two supports

$$\text{Total weight (W)} = 47,000 \text{ lbs}$$

from "formulas for natural frequency
and mode shape, Blevins" Fig. 3-5(d)

page (138) we find:

$$\lambda_1 = 3.8$$

$$f_i = \frac{\lambda_i^2}{2\pi L^2} \left(\frac{EI}{m} \right)^{1/2}$$

$$f_1 = \frac{(3.8)^2}{2\pi (199.5)^2} \left(\frac{30 \times 10^6 \times 49,037}{0.30} \right)^{1/2}$$

$$f_1 = 1.25 \text{ Hz}$$

$$I = \frac{\pi}{8} D^4 t = \frac{\pi}{8} (50)^3 \times 1$$

$$I = 49,037 \text{ in}^4$$

$$m = \frac{M}{L} = \frac{47,000}{414 \times 386.4}$$

$$m = 0.3 \frac{\text{lb}}{\text{in}^2}$$

So, The tank is Rigid.

From the floor Response spectrum for Auxiliary Building
at elevator (633) we find $S_a = 0.22g$
FOR MEDIAN-CENTERED $\Rightarrow S_a' = 1.25 S_a = 1.25 (0.22g) = 0.275g$



Stevenson and Associates

A Structural-Mechanical
Consulting Engineering Firm


CLIENT JOB No. SHEET 2 OF 4

SUBJECT D.E. Case

(1-HE-15E)

REVISIONS	1	B. Mahmoud
	2	
	3	
	4	

check the safety of the anchor bolts:



Total weight = 47,000 lb

Total mass = $\frac{47,000}{386.4} = 122 \text{ lb/in/sec}^2$

Normal force/Anchor (f_N)

$$f_N = \left[\left(\frac{M \times a \times \bar{x}}{20.58(2)} \right)^2 + \left(\frac{M \times S_x \times \bar{x}}{2.26(2)} \right)^2 + \left(\frac{2 S_a \cdot M}{3(4 \text{ bolts})} \right)^2 \right]^{1/2} - \frac{47,000}{4}$$

$$= \left[\left(\frac{.275(47,000) \times 3}{20.58(2)} \right)^2 + \left(\frac{.275 \times (47,000) \times 3}{2.26(2)} \right)^2 + \left(\frac{2(.275)47,000}{3(4)} \right)^2 \right]^{1/2} - 11,700$$

Dead wt

$$= 8.895 - 11,700 \therefore 0 \text{ TENSION IN BOLT}$$

Shear force/Anchor (f_v)

$$f_v = \left(\frac{122 \times .275 \times 386.4}{4} \right) \sqrt{2} = 4583 \text{ lb}$$



Stevenson and Associates

A Structural Mechanical
Consulting Engineering Firm

CLIENT _____ JOB No. _____ SHEET 3 OF 4

SUBJECT _____

(1-HE-15E)




REVISIONS	3. Maxmou

Allowable load for $7/8"$ anchor bolts is:

Shear = 10,220 lbs

$$F.S. \text{ (in shear)} = \frac{10,220}{4583} = 2.23$$

* check the saddle stresses



$$Y = \frac{3 \times 6 \times 0.5 \times 3}{0.5 \times 37.5 + 9} = 0.97$$

$$A = [28] \text{ in}^2$$

$$I_y = \frac{3 \times 6 \times 0.5 \times 6^3}{12} = 108 \text{ in}^4$$

$$I_x = \frac{0.5 \times 37.5^3}{12} + 2 \times 3(15)^2 = 2,197$$



Stevenson and Associates

A Structural Mechanical
Consulting Engineering Firm

CLIENT _____ JOB No. _____ SHEET 4 of 4

SUBJECT _____

(1-HE-15E)

REVISIONS	B. Mahmoud
	8/15/2011

$$S_x' = 0.2759$$

$$W_{\text{saddle}} = \frac{47,500}{2} = 23,500 \text{ lbs}$$

$$N = (0.275(\frac{2}{3}) + 1) 23,500 = 27,808 \text{ lbs}$$

$$M_x = 0.275 \times 23,500 \cdot (36'') = 232.65 \text{ kip.in}$$

$$M_y = M_x$$

$$f_N = \frac{N}{A} + \frac{M_y}{I_y} x + \frac{M_x}{I_x} y$$

$$= \frac{27,808}{28} + \sqrt{\left(\frac{232.65(3)}{108}\right)^2 + \left(\frac{232.65(17.5)}{2199}\right)^2}$$

$$= 0.99 + \sqrt{(6.46)^2 + (1.85)^2}$$

S.F. > 0

$$f_N = 7.72^k < 0.9(36) \text{ ksi} \rightarrow 0.9k$$

$$F_{\text{b}} = \frac{32.4}{7.72} = 4.2$$


$$f_v = \frac{Q_x(f_2)}{A} = \left(\frac{0.275 \times 23,500}{28}\right) \sqrt{2} = 0.326 \text{ ksi}$$

very safe.

ANCHOR INSPECTION DATA SHEET

1 Unit # Aux. Bldg. 609 HALLWAY Location
12-3281 21 1-HE-15E
Installation dwg. / Rev. Equipment No.

Anchorage Arrangement Sketch



INDIANA MICHIGAN POWER
CONSTRUCTION CONTROLLED
WORKING COPY

AUG 17 1992

CLERK James Wisniewski

Drawn by:

James Wisniewski

Date: 10-7-91

Verified by:

Joe Rich
Qual./Cert. Inspector

Date: 2-21-92

Reviewed by:

James Wisniewski
Construction Anchor Review Engineer


Date: 5/27/92



ANCHOR INSPECTION DATA SHEET

1 Unit # Aux. Bldg. 609 Hallway Location
12-3281 Installation dwg. / Rev. 21 1-HE-15E Equipment No.

Anchorage Arrangement Sketch




Drawn by: James Wisniewski Date: 10-7-91
Verified by: Tom Loh Date: 2-21-92
Qual./Cert. Inspector
Reviewed by: James Wisniewski Date: 5/27/92
Construction Anchor Review Engineer



ANCHOR INSPECTION DATA SHEET

Unit # 1 Aux. Bldg. 609 Hallway Location
Installation dwg. / Rev. 12-3281 / 21 Equipment No. 1-HE-15E

Anchorage Arrangement Sketch




Drawn by: James Wisniewski Date: 10-7-91
Verified by: John Kuh Date: 2-21-92
Qual./Cert. Inspector
Reviewed by: James Wisniewski Date: 5/27/92
Construction Anchor Review Engineer



ANCHOR INSPECTION DATA SHEET

Unit # 1 Aux. Bldg. 609 HALLWAY Location
Installation dwg. / Rev. 12-3281 21 Equipment No. 1-HE-15E

Anchorage Arrangement Sketch



Drawn by: James Wisniewski Date: 10-7-91
Verified by: Tom Koch Date: 2-21-92
Reviewed by: James Wisniewski Date: 5/27/92
Qual./Cert. Inspector
Construction Anchor Review Engineer

ANCHOR INSPECTION DATA SHEET

Equipment No.: 1-HE-15E Dwg No.: 12-3281-21
Anchor type: Type 2 T-bar Dia: 1/8" Dwg No.: 12-3285-23
Tightness established by: ☒ "Snug Fit" ☐ Torque
Torque Wrench No.: N/A Cal. Due Date: N/A
Tightness verified? ☒ Yes ☐ No James Wisniewski Date: 5/27/92
Construction ARE
Equipment base flexible? ☐ Yes ☒ No James Wisniewski Date: 5/27/92
Construction ARE


PHYSICAL CHARACTERISTICS

Bolt ID	A	B	C	D					Comments
Gaps	0"	0"	0"	0"					
Anchor length	2'-6 3/4"	2'-6 3/4"	2'-6 3/4"	2'-6 3/4"					
Protruding length	11 1/8"	10 1/2"	10 3/4"	11 1/8"					
Embedment	1'-7 1/8"	1'-8 1/4"	1'-8"	1'-7 5/8"					
Bolt grip	9 3/4"	9"	9 3/8"	9 11/16"					
Concrete condition	OK	OK	OK	OK					
Edge distance	N/A	N/A	N/A	N/A					
Anchor spacing	2'-2 1/16"	2'-2 1/16"	2'-3 1/8"	2'-3 1/8"					
Anchor angularity	0°	0°	0°	0°					
Thread engagement	OK	OK	OK	OK					

Comments: ANCHOR LENGTHS TAKEN FROM DRAWING 12-3281-21 AND 12-3073B-2. ANCHORS A, B, C & D DO NOT MEET THE REQUIREMENTS FOR EMBEDMENT AND BOLT GRIP. THIS PACKAGE REQUIRES THE EVALUATION OF THE AREAS ARE. JWS 3/14/92.
DISCREPANCIES MENTIONED ABOVE DO NOT DICTATE ANY OPERABLE CONCERN. T. Omigla 8-8-92.

Verified by: Jim Kirk Date: 5-27-92
Qual./Cert. Inspector

Reviewed by: James Wisniewski Date: 5/27/92
Construction ARE



ANCHOR INSPECTION DATA SHEET

Equipment No.: 1-HE-15E Dwg No.: 12-3281-21
 Anchor type: WEDGE ANCHOR Dia: 1" Dwg No.: 12-3285-23
 Tightness established by: ☒ "Snug Fit" ☐ Torque
 Torque Wrench No.: N/A Cal. Due Date: N/A
 Tightness verified? ☒ Yes ☐ No James Wisniewski Date: 5/27/92
Construction ARE
 Equipment base flexible? ☐ Yes ☒ No James Wisniewski Date: 5/27/92
Construction ARE

PHYSICAL CHARACTERISTICS

Bolt ID	E	F	G	H					Comments
Gaps	0"	0"	0"	0"					
Anchor length	8 ³ / ₈ "	8 ³ / ₈ "	8 ³ / ₈ "	8 ³ / ₈ "					
Protruding length	2 ¹ / ₄ "	2 ¹ / ₄ "	2 ¹ / ₄ "	2 ¹ / ₄ "					
Embedment	5 ¹ / ₄ "	6 ¹ / ₈ "	6 ¹ / ₈ "	6 ¹ / ₈ "					
Bolt grip	7 ⁷ / ₈ "	1"	7 ⁷ / ₈ "	1"					
Concrete condition	OK	OK	OK	OK					
Edge distance	4"	4 ¹ / ₂ "	4 ¹ / ₂ "	4 ¹ / ₂ "					
	6 ¹ / ₂ "	11 ¹ / ₂ "	11 ¹ / ₂ "	6 ¹ / ₂ "					
Anchor spacing	5"	5"	5"	5"					
Anchor angularity	0°	0°	0°	0°					
Thread engagement	OK	OK	OK	OK					

Comments: ANCHORS E, F, G & H do not meet the requirements for Edge Distance and anchor spacing. This package requires the Review of the AREPC ARE, Jan 3/2/92 BY ENG. REVIEW THE DISCREPANCIES MENTIONED ABOVE DO NOT DICTATE ANY OPERABILITY CONCERN. T. Ompelano 8-8-92

Verified by: Jim Loh Date: 6-8-92
 Qual./Cert. Inspector

Reviewed by: James Wisniewski Date: 6-8-92
Construction ARE

INDIANA MICHIGAN POWER CONSTRUCTION CONTROLLED WORKING COPY
AUG 17 1992
CLERK <u>D. Wisniewski</u>

Equipment No.: 1-HE-15E

Tightness established by "Snug Fit"

Tightness verified by: Jim Kelly Date: 5-22-92
Qual./Cert. Inspector

Comments: _____

ULTRASONIC TEST REPORT

JOB ORDER NO.: A-22358 REPORT DATE: 2/17/92 REQUEST NO. N/A

IDENTIFICATION

Unit ONE
Component 1-HE-15E
Item 1" ϕ WEDGE ANCHORS
Material C.S.
Other S.O.U.G. PROGRAM

TECHNIQUE

Test Unit/ S/N MAGNAFLUX Fx-5/CQ-13
Freq./Diameter 5MHz/1.250
Reference Standard QC-30
Couplant/Batch No. UTRAGEL II #9088

TEST DATA/REMARKS

ANCHOR	LENGTH
"E" →	8.4"
"F" →	8.4"
"G" →	8.4"
"H" →	8.4"

PERFORMED BY: Stephen B. Vargo

LEVEL: II

DATE: 2/17/92

REVIEWED BY: LW Wodarski

LEVEL: II

DATE: 2/18/92

Equip ID: 1-QT-107-CD Train: 2 Equip Class:21

Drawing No.: 1-5151C

Function: EMERG DIESEL

System: DIESEL FUEL OIL

Equip Desc: CD EMERG DIESEL FUEL OIL DAY TANK

Building: AUXILIARY Room: CD EMERG DIESEL GENERATOR ROOM

Elev: 587 Sort: S, _ Notes:

Normal State: Desired State: Power Req'd: N

Support System Drawing:

Req'd Support Comp:

Safety Related Status: NUCLEAR SR Min/Opt: MIN

Alias No: Power Train: NA

Comp Served: CD FUEL OIL DAY TANK

MFR:

Model: 36" D x 108" L, 465 GAL.

Label:

Elem. Drawing: N/A

Wiring Drawing: N/A

Power Source: N/A

Walkdown: F Relay Eval : N

Comp Type: TANK (CAPACITY - 2 HRS FULL LOAD
OPERATION)

Iso Drawing:

Location: IN THE NW REGION OF THE ROOM, 10 FEET NW OF THE GEN END
OF DGCD INSIDE THE FUEL OIL DAY TANK ENCLOSURE, AT THE
599 EL.

DC Cook Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 1 of 6
ID : 1-QT-107-CD (Rev. 0)	Class : 21 - Tanks and Heat Exchangers	
Description : CD EMERG DIESEL FUEL OIL DAY TANK		
Building : AUXILIARY	Floor El. : 587.00	Room, Row/Col : CD EDG RM,
Manufacturer, Model, Etc. : 36 D x 108 L, 465 GAL.		

BASIS : Horizontal TANK analysis

1. The buckling capacity of the shell of a large, flat-bottom, vertical tank is equal to or greater than the demand.	N/A
2. The capacity of the anchor bolts and their embedments is equal to or greater than the demand.	Yes
3. The capacity of connections between the anchor bolts and the tank shell is equal to or greater than the demand.	Yes
4. Attached piping has adequate flexibility to accommodate the motion of a large, flat-bottom, vertical tank.	Yes
5. A ring-type foundation is not used to support a large, flat-bottom, vertical tank.	N/A

IS EQUIPMENT SEISMICALLY ADEQUATE?

Yes

COMMENTS

SRT: George G. Thomas (S&A) and Tom Huang (AEP) -- 10/7/93.

REF: 1. Anchor Inspection Data Sheets: Anchorage Arrangement Sketches and Physical Characteristics Data Sheet, Certified 4/5/93.

2. Worthington Dwg # 700006BU

3. Worthington Co. Fuel Oil Day Tank Calculation, 8/17/74.

Anchorage: 1-QT-107-CD is a horizontal tank which sits on 2 saddles. Each saddle has 2, 1/4" thick plates, forming a "U", with no gussets. There are 2 - 5/8" anchors per saddle.

Cracks in the leveling grout on the concrete pad were identified. The SRT judged this acceptable since the structural concrete pads are intact.

Horizontal Tank Analysis:

Saddle Weak Axis Moment of Inertia = $2I + 2(ad^2) = 2((30"x0.25in^3)/12) + 2(15in^2 \times (4^2)in^2) = 480in^4$.

Results of Horizontal Tank Analysis show tank anchorage is adequate (conservatively using expansion bolts for the 5/8" diameter Nelson Stud anchors), and Ref. 3 calculation contains saddle stresses check.

Interactions: Block wall has been confirmed by AESPC to have been evaluated in the IE 80-11 program.

Evaluated by:

Date:

George G. Thomas
Tom Huang

11/20/95
11-29-95

DC Cook Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 2 of 6
ID : 1-QT-107-CD (Rev. 0)	Class : 21 - Tanks and Heat Exchangers	
Description : CD EMERG DIESEL FUEL OIL DAY TANK		
Building : AUXILIARY	Floor El. : 587.00	Room, Row/Col : CD EDG RM,
Manufacturer, Model, Etc. : 36 D x 108 L, 465 GAL.		

Attachment: TANK Analysis Results

DC Cook Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 3 of 6
ID : 1-QT-107-CD (Rev. 0)	Class : 21 - Tanks and Heat Exchangers	
Description : CD EMERG DIESEL FUEL OIL DAY TANK		
Building : AUXILIARY	Floor El. : 587.00	Room, Row/Col : CD EDG RM,
Manufacturer, Model, Etc. : 36 D x 108 L, 465 GAL.		

TANK Analysis Results

Step 1 -- Input Data

a) Assumptions

1. Tank is cylindrical, horizontally oriented and supported on saddles.	Yes
2. Tank and saddles are made of carbon steel.	Yes
3. Saddles are uniformly spaced.	Yes
4. Saddles overhang is less than spacing / 2.	Yes
5. Base plates have slotted anchor bolt holes for thermal growth except for the base plate under the fixed saddle.	Yes
6. Imposed nozzle loads are not significant.	Yes
7. The tank foundation is adequate.	Yes
8. Anchor bolts are cast in place or expansion type.	Yes

b) Materials

Weight of Tank + Fluid	4.5 kips
Weight Density of Tank + Fluid	70.7 lbs/ft ³
Saddle Elastic Modulus	29000.0 ksi
Saddle Shear Modulus	1150.0 ksi
Base Plate Yield Strength	36.0 ksi
Anchor Type	5/8 in Expansion Bolts

c) Dimensions

Tank Diameter, D	3.03 ft
Tank Length, L	9.0 ft
Tank Thickness, t	0.19 in
Height of Tank + Fluid C.G., Hcg	1.71 ft
Number of Saddles	2
Saddle Spacing, S	6.0 ft
Saddle Height, h	2.38 in
Saddle Shear cross-sectional area	15.0 in ²
Saddle Weak Axis Moment of Inertia	480.0 in ⁴
Number of Bolt Locations / Saddle	2
Number of Bolts / Bolting Location	1
Extreme Bolt Spacing, D'	2.17 ft
Anchor Bolt Eccentricity, e	6.0 in
Weld Thickness	0.19 in
Base Plate Thickness	0.19 in

DC Cook Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 4 of 6
ID : 1-QT-107-CD (Rev. 0)	Class : 21 - Tanks and Heat Exchangers	
Description : CD EMERG DIESEL FUEL OIL DAY TANK		
Building : AUXILIARY	Floor El. : 587.00	Room, Row/Col : CD EDG RM,
Manufacturer, Model, Etc. : 36 D x 108 L, 465 GAL.		

d) Anchor Bolts

Type = Expansion Anchor	Diameter = 5/8 in
Manufacturer = Phillips Stud (S)	Product Name =

	Pullout	Shear
Nominal Capacity	3.17 kips	3.79 kips

Concrete Compression Strength, $f_c' = 3500.0$ psi

Reduction Parameters

Label	Check	Condition	Capacity Reduction Factor	
			Pullout	Shear
1. Type of Anchorage	Yes		1.0	1.0
2. Installation Adequacy	Yes	Installation is adequate	1.0	1.0
3. Embedment Length	Yes	Embedment Length = 2.38 in	1.0	1.0
4. Gap at Threaded Anchors	Yes	Gap size = 0.0 in	1.0	1.0
5. Spacing between Anchorages	Yes		1.0	1.0
6. Edge Distance	Yes	Edge Distance = 6.25 in	1.0	1.0
7. Concrete Strength and Condition	Yes		0.88	1.0
8. Concrete Crack Location and Size	Yes	Crack Size = 0.0 in	1.0	1.0
9. Essential Relays in Cabinets	Yes	Essential relays are not present	1.0	1.0
10. Base Stiffness and Prying Action	Yes		1.0	1.0
11. Equipment Base Strength and Structural Load Path	Yes	Base strength and load path are O.K.	1.0	1.0
12. Embedment Steel and Pads	Yes	Installation is O.K.	1.0	1.0

Does the tank satisfy all the assumptions and is within the applicable range of parameters? Yes

Step 2 -- The allowable bolt loads

Allowable Tension Load, P_u'	2.774 kips
Allowable Shear Load, V_u'	3.79 kips

Step 3 -- Determine base plate bending strength reduction factor

RB	0.1562
----	--------

DC Cook Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 5 of 6
ID : 1-QT-107-CD (Rev. 0)	Class : 21 - Tanks and Heat Exchangers	
Description : CD EMERG DIESEL FUEL OIL DAY TANK		
Building : AUXILIARY	Floor El. : 587.00	Room, Row/Col : CD EDG RM,
Manufacturer, Model, Etc. : 36 D x 108 L, 465 GAL.		

Step 4 -- Determine base plate weld strength reduction factor

RW	17.7858
----	---------

Step 5 -- Determine the anchorage tension and shear allowable loads

Allowable Anchorage Tension Load, Pu	0.433 kips
Allowable Anchorage Shear Load, Vu	3.79 kips

Step 6 -- Calculate the ratios and values

alpha (Pu/Vu)	0.11
Wb	1.13 kips/bolt
Vu / Wb	3.37
Hcg / D'	0.788
Hcg / S	0.285
F1	2.236
F2	1.804

Step 7 -- Determine the acceleration capacity of the tank anchorage

lambda_1	1.507 G
lambda_u	0.715 G
Anchor Acceleration capacity, lambda	0.715 G

Step 8 -- Determine the maximum saddle spacing for transverse and vertical rigid frequency response

Maximum Saddle Spacing, Sc	13.42 ft
----------------------------	----------

Step 9 -- Compute the resonant frequency of the tank in the longitudinal direction

Saddle Stiffness, Ks	7230.98 kips/in
Resonant Frequency of Tank in Longitudinal Direction	125.34 Hz

DC Cook Unit 1 SCREENING EVALUATION WORK SHEET (SEWS)		GIP Rev 2, Corrected, 2/14/92 Status: Yes Sheet 6 of 6
ID : 1-QT-107-CD (Rev. 0)	Class : 21 - Tanks and Heat Exchangers	
Description : CD EMERG DIESEL FUEL OIL DAY TANK		
Building : AUXILIARY	Floor El. : 587.00	Room, Row/Col : CD EDG RM,
Manufacturer, Model, Etc. : 36 D x 108 L, 465 GAL.		

Step 10 -- Determine the seismic demand acceleration

ZPA	0.25 G
-----	--------

Tank is rigid in all three directions.

Tank anchorage is adequate because anchorage acceleration capacity is greater than ZPA

Step 11 -- Check the saddle stresses

The program does not check the saddle stresses

Check the saddle stresses by an independent calculation

Summary

IS EQUIPMENT SEISMICALLY ADEQUATE?

The tank anchorage is adequate.

Cook Nuclear Plant
SQUG Pre-Walkdown Anchor Inspection Summary Sheet

Component No. 1-QT-107-CD

Class 21

SQUG Discrepancy

Any particular area the Seismic Review Team should pay extra attention to?
Yes No ✓ (If yes, check items that apply.)

Anchor Type
Anchor Diameter
Anchor Spacing
Anchor Number
Anchor Embedment
Anchor Edge Distance
Anchor Gap
Anchor Thread Engagement
Anchor Grip
Anchor Angularity
Concrete Crack

Remarks

Others (describe briefly)

Design Basis Discrepancy

If there is concern for Design Basis Discrepancy, circle the applicable item and explain.

1. Hardware Maintenance Type Discrepancy
2. Drawing Update Type Discrepancy
3. Significant Operability/Design Basis Discrepancy
4. Others

Condition:

NONE

Actions Taken:

NONE

Prepared By T. M. M. M. M. M. Date 4-12-93

ANCHOR INSPECTION DATA SHEET

ONE
Unit #


AUX 599'-0"
Bldg.

ON THE NORTH SIDE OF "CD" DG ROOM
UP INSIDE THE FUEL OIL DAY TANK ENCLOSURE
Location

12-3890
Installation dwg. / Rev.

1-QT-107-CD
Equipment No.

Anchorage Arrangement Sketch



Drawn by: J. ROSE

Date: 1-27-93

Verified by: CM Graham
Qual./Cert. Inspector

Date: 4-2-93

Reviewed by: T Oman
Construction Anchor Review Engineer

Date: 4-5-93

ANCHOR INSPECTION DATA SHEET

Equipment No.: 1-QT-107-CD Dwg No.: 12-3890
Anchor type: NELSON STUD TYPE Dia: 5/8"φ Dwg No.: _____
Tightness established by: ☐ "Snug Fit" ☐ Torque
Torque Wrench No.: NA Cal. Due Date: _____
Tightness verified? ☐ Yes ☒ No NA Date: _____
Construction ARE
Equipment base flexible? ☐ Yes ☒ No T. Omanuam Date: 3-12-93
Construction ARE

PHYSICAL CHARACTERISTICS

Bolt ID	A	B	C	D					Comments
Gaps	○	○	○	○					
Anchor length	11 3/4"	11 3/4"	11 3/4"	11 3/4"					
Protruding length	2 1/2"	3 1/4"	3 9/16"	2 3/4"					
Embedment	9 1/4"	8 1/2"	8 3/16"	9"					
Bolt grip	1 1/2"	1 3/16"	1 1/16"	1 3/8"					
Concrete condition	■	■	■	■					
Edge distance	N/A	N/A	N/A	N/A					
Anchor spacing	2'-1 3/4"	2'-2"	2'-2"	2'-1 3/4"					
Anchor angularity	0°	0°	0°	0°					
Thread engagement	OK	OK	OK	OK					

ILLINOIS MICHIGAN POWER
WORKING COPY
APR 05 1993
T. Omanuam

Comments: ① THIS END OF THE MOUNTING PLATE IS EMB. IN THE SLAB GROUT.
② CANNOT VERIFY CONCRETE CONDITION BECAUSE OF GROUT. GROUT IS CRACKED.

CRACKS IN THE GROUT ONLY, STRUCTURAL CONCRETE PADS ARE OK

Verified by: R. W. Tatham Date: 4-2-93
Qual./Cert. Inspector
Reviewed by: T. Omanuam Date: 4-5-93
Construction ARE

10/7/93
10/7/93

ULTRASONIC TEST REPORT

JOB ORDER NO.: N/A REPORT DATE: 1/29/93 REQUEST NO. N/A

IDENTIFICATION

Unit ONE
Component 1-QT-107-CD
Item ANCHORS
Material C.S.
Other SPRUE PROGRAM

TECHNIQUE

Test Unit/ S/N KB 16SK 7 / CQC-405
 Freq./Diameter 5 MHz / .250
 Reference Standard QC-30
 Couplant/Batch No. ULTRAGEL II 9088

TEST DATA/REMARKS

ANCHOR	LENGTH
A	11.75"
B	11.75"
C	11.75"
D	11.75"

PERFORMED BY: *Flora R. Mayo*

LEVEL: II

DATE: 1/29/93

REVIEWED BY: JWW, dave

LEVEL: II

DATE: 2/1/93

ATTACHMENT 6 TO AEP:NRC:1040E

SAMPLE LARS CALCULATIONS
001, 005, 010, 011, 022, 023, 027 AND 030
RAI ITEM 8

This attachment contains the following:

1. A 16 page document containing the procedures, input data, and references used in the Limited Analytical Reviews.
2. The requested Limited Analytical Reviews: LAR #s 001,005,010,011,022,023,027 and 030.
3. The calculation used to resolve the outlier generated by LAR 022.
4. The procedure used to address the outlier generated by LAR 005.



10

1r

**PROCEDURES, INPUT DATA, AND REFERENCES
USED IN THE LIMITED ANALYSIS REVIEWS**

3. LIMITED ANALYTICAL REVIEWS

3.1 Problem Statement

This Limited Analytical Review (LAR), performed within the scope of Unresolved Safety Issue (USI) A46, evaluates the structural integrity of cable tray and conduit supports which have been chosen as representative, worst case examples of the major different types of raceway support configurations within D.C.Cook Nuclear Power Plants 1 and 2. Twenty nine sample supports have been chosen from the plant raceway support systems for evaluation.

3.2 Summary of Results

Interaction Values

The critical interaction value and related comments for each of the raceway support evaluations in this LAR are summarized in Table 3.1 below. Refer to the Attachments to this section for details of each of the evaluations.

Table 3.1 Critical Interaction Values


LAR No.	Interaction Value					
	Members/Connections		Anchorage		Maximum	
001	0.18	DL	0.68	3DL	0.68	3DL
002	***					
003	0.50	DL	0.48	DL	0.50	DL
004	0.29	DL	(LOW)	DL	0.29	DL
005	0.74	DL	5.6	3DL	5.6	3DL
006	0.50	DL	0.76	3DL	0.76	3DL
007	0.81	DL	0.56	3DL	0.81	DL
008	0.94	DL	0.33	DL	0.94	DL
009	0.85	LL	0.39	LL	0.85	LL
010	1.05	DL	0.43	DL	1.05	DL
011	0.28	LL	1.02	LL	1.02	LL
012	0.15	DL	0.45	DL	0.45	DL
013	0.72	DL	0.58	LL	0.72	DL
014	0.38	DL	0.93	3DL	0.93	3DL
015	0.84	DL	0.32	LL	0.84	DL
016	0.79	LL	0.40	LL	0.79	LL
017	0.70	DL	0.31	3DL	0.70	DL
018	0.72	DL	1.04	3DL	1.04	3DL
019	0.33	DL	0.27	DL	0.33	DL
020	0.18	DL	0.67	DL	0.67	DL
021	low	DL	0.22	DL	0.22	DL
022	1.7	DL	---	---	1.7	DL
023	0.77	DL	0.90	DL	0.90	DL
024	0.25	DL	0.10	DL	0.25	DL
025	0.55	LL	0.23	LL	0.55	LL
026	***					
027	0.75	DL	0.96	3DL	0.96	3DL
028	0.14	DL	low	---	0.14	DL
029	***					
030	low	DL	low	DL	low	DL
031	0.12	DL	0.20	DL	0.19	DL
032	0.68	DL	0.24	DL	0.68	DL

DL Dead Load
 3DL 3x Dead Load (Vertical Load Check)
 LL Lateral Load Check
 RF Rod Fatigue Check
 [Shaded Box] Outlier
 *** Not used.


Logic Diagrams for Cable Tray and Conduit Support Evaluations

Logic diagrams indicating the evaluation path taken to demonstrate the acceptance of each of the raceway supports are shown below. Note that the particular evaluation path taken for the support in question is defined in heavy outline.


LAR Nos. 003, 004, 008, 010, 012, 019, 020, 021, 023, 024, 030, 031, 032




(Rigid Mount)




(Any support failing DL)




(Floor Mounted Support)



(Trapeze Frames)



(Rod Hanger Trapezes)



(Floor to Ceiling Supports)

3.3 Method of Solution

Hand calculations are performed employing the methodology outlined in Section 8 of Reference 3.6.4, "Generic Implementation Procedure (GIP) for Seismic Verification of Nuclear Plant Equipment." Support structures are broken down, where applicable, into subsections which lend themselves to common, closed form solutions for structures subjected to static loading.

3.4 Allowables and Assumptions

The following is a compilation of allowable stress and load criteria used throughout the raceway support evaluations.

Structural Steel: All structural steel support members are assumed to be ASTM A36 with a minimum yield strength of 36 ksi. AISC Specification allowables for Allowable Stress Design (Ref. 3.6.1) are used for the dead load analysis. For other analyses, the allowable stress is increased to $0.9 F_y = 32.4$ ksi.

Weld Filler Metal: All welds are assumed to be E60xx. The allowable weld shear stress, based on Table J2.5 of Ref. 3.6.1, is $0.3 \times 60 = 18$ ksi for dead load analysis. For all other analyses, $1.7 \times 0.3 \times 60 = 30.6$ ksi is used.

Unistrut Channels and Accessories: Dimensions, properties, and allowables used to analyze various Unistrut support system components are based on the Manufacturer's Catalog Data provided in Refs. 3.6.2 and 3.6.3. These values are used for the dead load analysis and all other analyses. Values for Unistrut components commonly used at D.C.Cook are summarized below:

Unistrut bending moment:

Ref. 3.6.3, p.23

P1000: 5080 in-lb (allowable bending stress of 25 ksi)

Channel nuts/bolts:

Ref. 3.6.3, p.69

5/8" : pullout in P1000 or P3000 :	2500 lb
5/8" : slip in P1000 or P3000 :	1500 lb
1/2" : pullout in P1000 or P3000 :	2000 lb
1/2" : slip in P1000 or P3000 :	1500 lb
3/8" : pullout in P1000 or P3000 :	1000 lb
3/8" : slip in P1000 or P3000 :	800 lb

Bolts are assumed tightened to manufacturer's recommended values.

Embedded Unistrut Channels: D.C. Cook embedded channels are Unistrut P1000 (or equivalent) galvanized, 12 ga. channels with a material yield strength = 33 ksi, modified by the addition of 3/8" ϕ x 4"L Nelson Studs at 12" o.c. Results of tests of modified channels (Ref 3.6.20) indicate a minimum pullout capacity of 6400 lb/ft. The mode of failure was ripping of strut material around the stud; stud remaining in concrete. Using the AISC Allowable Stress Design allowable shear stress of $0.4 \times F_y = 13.2$ ksi on a 45° cone shaped slip surface results in an allowable pullout of $13.2 \text{ ksi} \times \pi \times (D + t) \times t = 13.2 \times 3.14 \times (0.375 + 0.105) \times 0.105 = 2090$ lb, therefore use the standard catalog value of 2000 lb, but not more than the allowable value for pullout of Unistrut channel nuts/bolts as listed above. For all other load cases, use an allowable stress of $1.7 \times 0.4 \times F_y$ resulting in an allowable pullout of 3550 lb, but not more than the catalog allowable value for the pullout of Unistrut channel nuts/bolts as listed above.

To summarize:

Pullout of embedded strut: (dead load analysis)	2000 lb	5/8" channel nut/bolt
	2000 lb	1/2" channel nut/bolt
	1000 lb	3/8" channel nut/bolt
Pullout of embedded strut: (all other analyses)	2500 lb	5/8" channel nut/bolt
	2000 lb	1/2" channel nut/bolt
	1000 lb	3/8" channel nut/bolt

Concentrated loads may not be spaced closer than 12" apart unless the sum total of concentrated loads on any 12" of Unistrut length does not exceed the single load allowable.

Conduit Weights: The following estimated weights per foot for rigid steel conduit, as provided by Reference 3.6.14, will be used unless noted otherwise within the individual LAR's.

1/2"	1.1 lb/ft
3/4"	1.3 lb/ft
1"	2.0 lb/ft
1-1/2"	3.5 lb/ft
2"	4.9 lb/ft
3"	11.1 lb/ft
4"	16.6 lb/ft

Cable Tray Weights: The weight per foot used in these LARs for the standard D.C.Cook cable tray (12" wide by 6" high) is 25 pounds per linear foot, unless noted otherwise within the individual LAR's.

Concrete Anchor Bolts: Concrete anchor bolt allowables used in all analyses are based on Tables C.2-1 and C.2-2 of the GIP, Ref. 3.6.4. The anchor bolt type must be known to use the maximum values.

If anchor bolts are identified as "non-shell" type anchors on the PASS, then, per Ref. 3.6.12, the anchors are either 5/8" Hilti "Kwik-Bolts" or 5/8" Phillips wedge-type anchors. All other anchors must be identified on the PASS or they will be considered "unknown." Unknown anchors require a reduction factor of 0.6 on the allowable loads provided in Ref. 3.6.4, Tables C.2-1 and C.2-2.

All concrete anchors, known or unknown, shell or non-shell type, which are not loaded in tension by dead weight, require an additional reduction factor of 0.75 for the "Reduced Inspection Alternative", and, because one third of the anchor bolts (there must be a minimum of six) must be assumed to be "not available", another reduction factor of 0.67 must be taken.

The design concrete strength at D. C. Cook is 3500 psi. This requires a reduction factor of 0.875 to be applied to the pullout capacity of all anchors. No reduction is required for the shear capacity.

If a tightness check has been performed, it will be so stated on the PASS and the "Reduced Inspection Alternative" reduction factors may be waived.

Concrete Anchor Bolts (cont'd)

To summarize:

"Known" concrete anchors such as 5/8" Hilti "Kwik-Bolts", 5/8" Phillips Wedge-type, or 5/8" Phillips Red Head "self drills":

$$\begin{aligned} \text{Pall} &= 3.17 \text{ kips} \times 0.875 \times 0.75 \times 0.67 = 1.39 \text{ kips} & (\text{not in tension by deadweight}) \\ \text{Vall} &= 3.79 \text{ kips} \times 0.75 \times 0.67 = 1.90 \text{ kips} \end{aligned}$$

$$\begin{aligned} \text{Pall} &= 3.17 \text{ kips} \times 0.875 = 2.77 \text{ kips} & (\text{in tension by deadweight}) \\ \text{Vall} &= 3.79 \text{ kips} \end{aligned}$$

All other 5/8" concrete anchors:

$$\begin{aligned} \text{Pall} &= 3.17 \text{ kips} \times 0.875 \times 0.6 \times 0.75 \times 0.67 = 0.83 \text{ kips} & (\text{not in tension by deadweight}) \\ \text{Vall} &= 3.79 \text{ kips} \times 0.6 \times 0.75 \times 0.67 = 1.14 \text{ kips} \end{aligned}$$

$$\begin{aligned} \text{Pall} &= 3.17 \text{ kips} \times 0.875 \times 0.6 = 1.66 \text{ kips} & (\text{in tension by deadweight}) \\ \text{Vall} &= 3.79 \text{ kips} \times 0.6 = 2.28 \text{ kips} \end{aligned}$$

All 3/4" concrete anchors:

$$\begin{aligned} \text{Pall} &= 4.69 \times 0.875 \times 0.6 \times 0.75 \times 0.67 = 1.23 \text{ kips} & (\text{not in tension by deadweight}) \\ \text{Vall} &= 5.48 \times 0.6 \times 0.75 \times 0.67 = 1.65 \text{ kips} \end{aligned}$$

$$\begin{aligned} \text{Pall} &= 4.69 \times 0.875 \times 0.6 = 2.46 \text{ kips} & (\text{in tension by deadweight}) \\ \text{Vall} &= 5.48 \times 0.6 = 3.29 \text{ kips} \end{aligned}$$

All 1/2" concrete anchors:

$$\begin{aligned} \text{Pall} &= 2.29 \times 0.875 \times 0.6 \times 0.75 \times 0.67 = 0.60 \text{ kips} & (\text{not in tension by deadweight}) \\ \text{Vall} &= 2.38 \times 0.6 \times 0.75 \times 0.67 = 0.72 \text{ kips} \end{aligned}$$

$$\begin{aligned} \text{Pall} &= 2.29 \times 0.875 \times 0.6 = 1.20 \text{ kips} & (\text{in tension by deadweight}) \\ \text{Vall} &= 2.38 \times 0.6 = 1.43 \text{ kips} \end{aligned}$$

All 3/8" concrete anchors:

$$\begin{aligned} \text{Pall} &= 1.46 \times 0.875 \times 0.6 \times 0.75 \times 0.67 = 0.39 \text{ kips} & (\text{not in tension by deadweight}) \\ \text{Vall} &= 1.42 \times 0.6 \times 0.75 \times 0.67 = 0.43 \text{ kips} \end{aligned}$$

$$\begin{aligned} \text{Pall} &= 1.46 \times 0.875 \times 0.6 = 0.77 \text{ kips} & (\text{in tension by deadweight}) \\ \text{Vall} &= 1.42 \times 0.6 = 0.85 \text{ kips} \end{aligned}$$

Shear-tension interaction limitations per the GIP, Ref. 3.6.4, Section C.2.11 will be used to evaluate the effect of combined anchor bolt loading.

3.5 Input Data

Plant Area Summary Sheets

The hangers evaluated in this calculation were selected by the Seismic Review Team (SRT) that performed the raceway walkdown. The selections are documented in the Plant Area Summary Sheets (PASS), which are part of the project documentation.

Plant Seismic Response Spectra

Horizontal seismic accelerations are required for the Lateral Load Evaluation and the Rod Hanger Fatigue Evaluations as defined in the GIP, Ref. 3.6.4.

Lateral Load Evaluations:

Three options are presented in the GIP, Ref. 3.6.4, Section 8.3.4 for determining the horizontal seismic acceleration to be used in lateral load evaluations. Acceleration values for D.C.Cook corresponding to each of the options are summarized below.

Elevation	ZPA	Building	Option 1	Option 2	Option 3
587	0.20	Aux	1.21	0.63	0.94
633	0.22	Aux	1.21	0.69	0.94
650	0.22	Aux	1.21	0.69	0.94
609	0.22	DGB	1.21	0.69	0.94
598	0.32	Cont	1.21	1.00	0.94
612	0.37	Cont	1.21	1.16	0.94
625	0.42	Cont	1.21	1.31	0.94
651	0.52	Cont	1.21	1.63	0.94
699	0.80	Cont	1.21	2.50	2.50

Option 1: 2g scaled by the maximum of SSE/Bounding Spectrum (ZPA value controls)

Option 2: $2.5 \times 1.25 \times \text{Floor ZPA}$ (1.25 is for 'realistic' floor spectra)



Option 3: $2.5 \times 1.25 \times 1.5 \times \text{SSE ZPA}$ (within 40' of grade)

Conclusion: Option 2 for Aux and DGB, Option 3 for Containment




Rod Hanger Fatigue Evaluations:

The rod fatigue bounding spectra provided in the GIP, Ref. 3.6.4, Figure 8-9, are plotted below vs. the envelope of the D.C. Cook 5% damping spectra for the Auxiliary Building and the envelope for Containment at El. 650' and below. These curves are used to determine the applicable bounding curve in the Fatigue Evaluation Screening Charts, Figure 8-10 to 8-14 of the GIP.




Fatigue Evaluation Screening Charts and Procedures

All threaded rods used in raceway supports at D.C. Cook are manufactured all-thread rods. Some rods, however, are anchored using the welded rod coupler detail shown to the right. The SRT was concerned that the coupler material is not as ductile as the rod material, particularly after being welded.



Fatigue tests were performed on D.C. Cook threaded rods with the welded rod coupler detail (Ref. 3.6.23). These tests show that for the same ductility demand, the number of cycles to failure using the welded coupler detail is approximately half the number of cycles to failure using typical "nutted" rod connection details at D.C. Cook (Ref. 3.6.6, Table 8-2).

The test data points for the welded coupler detail are plotted below on Figure 8-5 from Reference 3.6.6 (this figure was used to develop the fatigue evaluation screening charts in the GIP). Each test data point represents 3 tests (6 tests total) on 5/8" rods with an applied axial tensile preload (σ_T) of 2.2 ksi (500 lb.) The test data points lie above the "2/3 Strain Acceptance Line", which represents the ductility demand vs. cycles to failure acceptance criteria for field-threaded rods. Therefore, in these LAR's, in order to cover rod-hung raceway supports that have not been selected as LAR candidates because of lower weight or longer length, but which may have welded coupler anchorage details, Rod Hanger Fatigue Evaluations will conservatively include the procedures specified in the GIP for field-threaded rods.



3.6 References

- 3.6.1 "Manual of Steel Construction, Allowable Stress Design", 9th Edition, American Institute of Steel Construction, Inc. Chicago, IL, 1989.
- 3.6.2 "General Engineering Catalog", No. 10, Unistrut Building Systems, GTE Products Corporation, Wayne, MI, 1983.
- 3.6.3 "General Engineering Catalog", No. 12, North American Edition, Unistrut Corporation, Wayne, MI, 1992.
- 3.6.4 "Generic Implementation Procedure (GIP), for Seismic Verification of Nuclear Plant Equipment", Revision 2A, March, 1993, Seismic Qualification Utility Group.
- 3.6.5 "Design of Welded Structures", Omer W. Blodgett, James F. Lincoln Arc Welding Foundation, July 1976.
- 3.6.6 "Seismic Evaluation of Rod Hanger Supports for Electrical Raceway Systems", EPRI NP-7152-D, March, 1991.
- 3.6.7 "Cable Tray and Conduit System Seismic Evaluation Guidelines", EPRI NP-7151-D, March, 1991.
- 3.6.8 "The Performance of Raceway Systems in Strong-Motion Earthquakes", EPRI NP-7150-D, March, 1991.
- 3.6.9 "Seismic Verification of Nuclear Plant Equipment Anchorage" EPRI NP 5228-SL, Revision 1, Volume 1, June, 1991.
- 3.6.10 AEP Guideline No. 18.3, Rev. 4, 4/9/86: "Guide for Cable Tray Loading"
- 3.6.11 Test Report 91C1681-02, Testing of D.C. Cook typical Unistrut attachment brackets for rod hung cable trays.
- 3.6.12 AEP Drawing No. 1-2-EDS-633-14, Sheet 1 of 2, 5/31/91.
- 3.6.13 "Longitudinal Load Resistance in Seismic Experience Database Raceway Systems", EPRI NP-7153-D, March 1991.
- 3.6.14 AEP Document No. 02-0120-1097, Revision 0, Page 3 (Rigid Conduit Weights)
- 3.6.15 Letter from I.C. Huang of AEP Service Corporation to Steve Anagnostis of Stevenson and Associates, 1/10/94, re: as-installed conduit weights for raceway supports LAR011 and LAR017.
- 3.6.16 "Rigid Frame Formulas", A. Kleinlogel, Frederick Ungar Publishing Co., New York, 1952.

3.6.17 Donald C. Cook Nuclear Plant Drawings:

1-1594-4
1-1460-75
1-1528-51
1-1525-57
1-1464-83

3.6.18 AEP Guideline No. 18.2A, Rev. 0, 6/27/86: "Guide for Cable Tray System Design".

3.6.19 Telecopy dated 4/29/94 from I. Huang of AEP to Steve Anagnostis of Stevenson and Associates regarding as-installed cable tray and conduit weights for LAR's 1,3,5,9,10,16,18, and 22.

3.6.20 Letter from I.C.Huang/AEP to Steve Anagnostis/Stevenson and Associates, April 7, 1994--results of testing of D C Cook modified embedded Unistrut.

3.6.21 Stevenson & Associates Design Report, AEP Raceways 82C200-02, Cable Tray Testing--Analysis and Report, 9/30/83.

3.6.22 Telecopy from I.C.Huang/AEP to Steve Anagnostis/Stevenson and Associates, May 6, 1994--Field information concerning LAR011 (bolt spacing and conduit spans).

3.6.23 "Low Cycle Fatigue Tests on 5/8 inch Threaded Rod" by Dario A. Gasparini, P.E./Ph.D., Dept. of Civil Engineering, Case Western Reserve University for Stevenson & Associates, March 25, 1992.

REQUESTED SAMPLE LAR CALCULATIONS
001,005,010,011,022,023,027,030





Stevenson and Associates

A Structural-Mechanical
Consulting Engineering Firm

CLIENT AEP JOB No. 89C1570 SHEET 1 OF 6

SUBJECT A46 LAR'S

DC COOK, LAR-001

(PASS 1D# RACE-125, LAR#1)

AUX BLDG. EL. 609'-0"

REVISIONS

0 POE 4/26/94
AT. 5/25/94

REE LOAD CALCULATIONS

P.A.S.S. TRIBUTARY LENGTH = $(5'-9\frac{3}{4}" + 5'-9\frac{3}{4}") / 2 = 5.8'$

6.14 CONDUIT WEIGHTS = USE DC COOK GENERIC
CONDUIT WEIGHTS PER REFERENCE 6.14:

$$4" = 16.6 \# / \text{FT} \times 5.8' = 96 \#$$

$$2" = 4.9 \# / \text{FT} \times 5.8' = 28 \#$$


$$3/4" = 1.3 \# / \text{FT} \times 5.8' = 8 \#$$

6.19 CABLE TRAY WEIGHTS = USE SPECIFIC CABLE TRAY
WEIGHTS AS PROVIDED BY REE 6.19, SEE
FINAL PAGE OF THIS LAR

6.14 DEAD LOAD CHECK SECT. 8, 3, 1

CHECK BENDING IN CROSS-MEMBERS:

CENTER PIVOT:



$$F_2 = 84(6\frac{3}{8}) + 32(17\frac{3}{4}) + 28(23\frac{1}{4}) + 8(25.5) / 38.5$$

$$F_2 = 51 \# \quad F_3 = 101 \#$$

$$M_{MAX} = 842 \text{ IN-LB} < 5080 \text{ IN-LB} \therefore \text{OK (INT} = 0.17)$$

CENTER 4 2x2x1/4

$$F_2 = 25 \# \quad F_3 = 71 \# \quad M_{MAX} = 710 \text{ IN-LB}$$

$$M/S = 710 / 0.247 = 2.9 \text{ KSL} < 21.6 \therefore \text{OK (INT} = 0.13)$$



Stevenson and Associates

A Structural-Mechanical
Consulting Engineering Firm

CLIENT AEP

JOB No. 89C1570

SHEET 2 OF 6

SUBJECT A46 LAR'S

DC COOK, LAR-001

(PASS ID# RACE 125, LAR #1)

AUX BLDG EL. 609'-0"

REVISIONS

0

CCF 4/26/94
A.K. 5/25/94

REF. DEAD LOAD CHECK (CONT'D)

RIGHT $\frac{3}{4} \times 2 \times 2 \times \frac{1}{4}$ WITH 2 TRAYS, "BOTTOM TIER":

154#

62#

$\frac{1}{2}$ "

12"

$\frac{1}{2}$ "

F_3

F_4

LEFT TRAY = $24.6 \text{ \#/FT} \times 5.8' = 154\#$

RIGHT TRAY = $10.7 \text{ \#/FT} \times 5.8' = 62\#$

$F_3 = 128\#, F_4 = 88\#$

$M_{MAX} = 128(7.5) = 960 \text{ IN-LB}$

$M/S = 960/0.247 = 3.9 \text{ KSI} < 21.6 \text{ OK}$
(INT = 0.18)

CHECK ANCHORAGE

TOTAL F_1 (ROD 1, LEFT-MOST ROD)

$F_1 = \frac{1}{2}(3.9 + 30.8 + 12.6 + 9.2 + 9.1 + 11.5)(5.8')$

$F_1 = 238\#$

TOTAL F_2 (ROD 2)

$F_2 = 238\# + 51\# + 25\# = 314\#$

TOTAL F_3 (ROD 3)

$F_3 = 101\# + 71\# + 128\#$

$+ 5.8' \left(\frac{19.5}{27} \right) (18.2 + 12.6 + 22.8) \} (= 225\#)$

$+ 5.8' \left(\frac{7.5}{27} \right) (10.5 + 12.6) \} (= 32\#)$

$F_3 = 562\#$



Stevenson and Associates

A Structural-Mechanical
Consulting Engineering Firm

CLIENT AEP JOB No. 89C1570 SHEET 3 OF 6

SUBJECT A46 LAR'S
DC COOK, LAR-001
(PASS ID # RACE 125, LAR #1)
AUX BLDG 82. 609'-0"

REVISIONS
0 CCE 4/24/94
A.K. 5/25/94

REF DEAD LOAD CHECK (CONT'D)

TOTAL F_4 (ROD 4, RIGHT-MOST ROD)

$$F_4 = 5.8' \left(\frac{19.5''}{27''} \right) (10.7 + 10.5 + 12.6) \left\{ (-142\#) \right.$$

$$+ 5.8' \left(\frac{7.5''}{27''} \right) (26.6 + 18.2 + 12.6 + 22.8) \left\{ (-129\#) \right.$$

$$F_4 = 271\#$$

FOR $5/8"$ Φ ROD:

ALLOWABLE PULLOUT LOAD ON EMBEDDED
UNSTRUT FOR DEAD LOAD CASE = 2000#

WORST-CASE REACTION = 562# < 2000# \therefore OK

(INT. = 0.28)

6.4
SECT.
8.3.2

VERTICAL CAPACITY CHECK (3 x DL)

CHECK ANCHORAGE FOR 3 x DL:

ALLOW. PULLOUT ON EMBEDDED STRUT FOR
3 x DL CASE = 2500# FOR $5/8"$ Φ ROD:

$$3 \times 562\# = 1690\# < 2500\# \therefore \text{OK}$$

(INT. = 0.68)

6.4
SECT.
8.3.3

DUCTILITY CHECK

FIXED-END ROD HANGER SUPPORT SYSTEMS
ARE INHERENTLY DUCTILE. PROCEED TO
ROD HANGER FATIGUE EVALUATION.



Stevenson and Associates

A Structural-Mechanical
Consulting Engineering Firm

CLIENT AEP JOB No. 89C 1570 SHEET 4 OF 6
SUBJECT A46 LAR'S
DC COOK, LAR-001
(PASS ID # RACE 125, LAR #1)
AUX BLDG. EL. 609'-0"

REVISIONS
0 CCE 4/26/94
A.K. 5/25/94

6.4 ROD HANGER FATIGUE EVALUATION

6.4
SECT
8.3.5

RIGHT-MOST RODS (3 + 4) ARE WORST-CASE.

TOTAL WEIGHT: $F_3 + F_4 = 562 + 271 = 833 \#$

ROD LENGTH: $4' - 0 \frac{3}{4}"$

APPLICABLE ROD FATIGUE BOUNDING
SPECTRUM = 0.50g (SEE SECTION 5.2
TO THIS CALL)

THE ABOVE WEIGHT/ROD LENGTH
COMBINATION FALLS WITHIN THE
ACCEPTABLE REGION OF THE FATIGUE
EVALUATION SCREENING CHART FOR
5/8" DIAMETER MANUFACTURED ALL-
THREAD RODS (FIG. 8-13 OF REF. 6.4)

1. OK

PERFORM FATIGUE EVALUATION ASSUMING
WELDED ROD COUPLER ANCHORAGE DETAIL
(FOLLOW PROCEDURE FOR FIELD-THREADED
RODS - SEE SECTION 5.3 TO THIS CALL):

$$\left. \begin{array}{l} W = 2 \times 833 = 1666 \# \\ L = \frac{2}{3} \times 48 = 32" \end{array} \right\} \Rightarrow \text{COMBINATION OK}$$

CONCLUSION

THIS SUPPORT SATISFIES THE LIMITED
ANALYTICAL REVIEW REQUIREMENTS SET
FORTH IN REF. 6.4 AND IS THEREFORE
CONSIDERED TO BE SEISMICALLY ADEQUATE

ORIGINAL SUPPORT

EMBEDDED
WIRETRUT

SECT "A-A"

ATTACHMENT

NGGLBCT

12" x 6" x 1/2"
PULL BOX
4 1/2" DIA. / WTS

12" x 6" x 1/2"
PULL BOX
4 1/2" DIA. / WTS

12" x 6" x 1/2"
PULL BOX
4 1/2" DIA. / WTS

12" x 6" x 1/2"
PULL BOX
4 1/2" DIA. / WTS

12" x 6" x 1/2"
PULL BOX
4 1/2" DIA. / WTS

12" x 6" x 1/2"
PULL BOX
4 1/2" DIA. / WTS

12" x 6" x 1/2"
PULL BOX
4 1/2" DIA. / WTS

12" x 6" x 1/2"
PULL BOX
4 1/2" DIA. / WTS

12" x 6" x 1/2"
PULL BOX
4 1/2" DIA. / WTS

12" x 6" x 1/2"
PULL BOX
4 1/2" DIA. / WTS

12" x 6" x 1/2"
PULL BOX
4 1/2" DIA. / WTS

12" x 6" x 1/2"
PULL BOX
4 1/2" DIA. / WTS

12" x 6" x 1/2"
PULL BOX
4 1/2" DIA. / WTS

12" x 6" x 1/2"
PULL BOX
4 1/2" DIA. / WTS

12" x 6" x 1/2"
PULL BOX
4 1/2" DIA. / WTS

12" x 6" x 1/2"
PULL BOX
4 1/2" DIA. / WTS

12" x 6" x 1/2"
PULL BOX
4 1/2" DIA. / WTS

12" x 6" x 1/2"
PULL BOX
4 1/2" DIA. / WTS

12" x 6" x 1/2"
PULL BOX
4 1/2" DIA. / WTS

12" x 6" x 1/2"
PULL BOX
4 1/2" DIA. / WTS

12" x 6" x 1/2"
PULL BOX
4 1/2" DIA. / WTS

12" x 6" x 1/2"
PULL BOX
4 1/2" DIA. / WTS

12" x 6" x 1/2"
PULL BOX
4 1/2" DIA. / WTS

12" x 6" x 1/2"
PULL BOX
4 1/2" DIA. / WTS

12" x 6" x 1/2"
PULL BOX
4 1/2" DIA. / WTS

12" x 6" x 1/2"
PULL BOX
4 1/2" DIA. / WTS

12" x 6" x 1/2"
PULL BOX
4 1/2" DIA. / WTS

12" x 6" x 1/2"
PULL BOX
4 1/2" DIA. / WTS

12" x 6" x 1/2"
PULL BOX
4 1/2" DIA. / WTS

12" x 6" x 1/2"
PULL BOX
4 1/2" DIA. / WTS

12" x 6" x 1/2"
PULL BOX
4 1/2" DIA. / WTS

12" x 6" x 1/2"
PULL BOX
4 1/2" DIA. / WTS

12" x 6" x 1/2"
PULL BOX
4 1/2" DIA. / WTS

12" x 6" x 1/2"
PULL BOX
4 1/2" DIA. / WTS

SUPPORT No 1


ABOVE FL. EL 609'-0"

LOCATION TO NEXT SUPPORT

THIS SUPPORT ONE NEXT TO
ELEVATOR.

LNR001

3/6





Stevenson and Associates

A Structural-Mechanical
Consulting Engineering Firm

CLIENT AGP JOB No. 89C1570 SHEET 1 OF 6

SUBJECT A46 LAR'S
DC COOK UNIT 1
LAR-005
(PASS ID# RACE103, LAR#1)
AUX. BLDG. FL. 625'

REVISIONS
0 CCE 5/5/94
H.K. 5/25/94

REF LOAD CALCULATIONS

PASS TRIBUTARY LENGTH = $\left[\frac{(3'-5" + 6'-7")}{2} + \frac{(7'-5\frac{1}{2}" + 4'-8")}{2} \right] / 2$
 $= 5.5'$


6.19 CONDUIT AND CABLE TRAY WEIGHTS: USE
ACTUAL CONDUIT AND CABLE TRAY WEIGHTS
AS PROVIDED BY REF 6.19, SEE FINAL PAGE
OF THIS LAR.

6.4 DEAD LOAD CHECK

SECT.
2.3.1

CHECK MEMBER BENDING STRESS:

BOTTOM TIER GOVERNS:



$$F_2 = \left[231(9.25) + 188(21.25) + 180(33.25) \right] / 42.625$$

$$F_2 = 284 \#$$

$$F_1 = 315 \#$$

$$M_{MAX} = 315(21.25) - 231(12) = 3922 \text{ IN-LB}$$

$$M_{MAX} / S_{2-2-11} = 3922 / 0.247 = 15,916 \text{ PSI} < 26,6 \text{ KSI}$$

OK (INT = 0.29)





Stevenson and Associates

A Structural-Mechanical
Consulting Engineering Firm

CLIENT AEP

JOB No. 89C1570

SHEET 2 OF 6

SUBJECT A46 LAR'S

DC COOK UNIT 1

LAR-005

(PASS ID # RACE 103, LAR # 1)

AUX BLDG BL 625'

REVISIONS

0 CCE 5/5/94


A.K. 5/25/94

REF

DEAD LOAD CHECK (CONT'D)

CHECK ANCHORAGE DETAIL @ EMBEDDED STRUT

REACTIONS @ TOP TIE:




$$F_2 = \frac{[16(3\frac{3}{4}) + 18(6 + 8.5) + 10(10\frac{3}{4} + 13) + 161(21.1) + 60(33.1)]}{42\frac{5}{8}}$$

$$F_2 = 139 \text{ LB}$$

$$F_1 = 154 \text{ LB}$$

REACTIONS @ MIDDLE TIE:



$$F_2 = \frac{[59(4.5 + 10.5) + 59(21.1) + 143(33.1)]}{42\frac{5}{8}}$$

$$F_2 = 171 \text{ #}$$

$$F_1 = 169 \text{ #}$$



Stevenson and Associates

A Structural-Mechanical
Consulting Engineering Firm

CLIENT AEP JOB No. 89C1570 SHEET 3 OF 6

SUBJECT A46 LAR'S

DC COOK UNIT 1

LAR-005

(PASS ID# RACE 103, LAR #1)

AUX BLDE EL 625'

REVISIONS
0 CCF 5/5/94
A.K. 5/25/94

DEAD LOAD CHECK (CONT'D)

LOADS @ ANCHORAGE =

$$F_{1\text{TOTAL}} = 315 + 154 + 169 = 638 \#$$

$$F_{2\text{TOTAL}} = 284 + 139 + 171 = 594 \#$$

LOOK @ ANCHORAGE @ F_1 - WORST LOAD
AND LARGEST ECCENTRICITY:

F_{C1} F_{B1}
1/2" UNISTRUT
- 1" BOLT @ 10" SPAC.
- 4 2x2x1/4 @ 14" L

2 1/4" 10 3/8" 638#

$$F_{B1} = 638 (10 3/8) / 2 1/4 = 3650 \#$$

ALLOWABLE PULLOUT LOAD ON THE
ON THE EMBEDDED = ALLOWABLE PULLOUT
LOAD ON 1/2" UNISTRUT BOLT = 2000#

$$3650 > 2000 \# \quad \therefore \text{FAILS}$$

(INT = 1.8)

SUPPORT IS AN OUTLIER



Stevenson and Associates

A Structural-Mechanical
Consulting Engineering FirmCLIENT AEP JOB No. 89C1570 SHEET 4 OF 6SUBJECT A46 LAR'SDC COOK UNIT 1LAR-005(PASS ID # RWS103, LAR #1)AUX BLDG EL 625'

REVISIONS

CCF 5/5/94
A.K. 5/25/94REV.DEAD LOAD CHECK (CONT'D)CHECK $\& 2 \times 2 \times \frac{1}{4}$ IN BRANDING:

$$M = 638 \# (10.625') = 6780 \text{ IN-LB}$$


$$M/S = 6780 / 0.247 = f_b = 27.8 \text{ KSI}$$

6.1
p. 5-311

$$1.25 f_b < F_p = 0.66 F_y = 23.8 \text{ KSI}$$

$$1.25 (27.8) = 34.8 > 23.8 \therefore \text{FAILS}$$

(INT = 1.15)

CHECK OTHER ANCHORAGE @ F_2 :

$$F_{B2} = 594 (6.25) / 1.35 = 2120 \#$$

ALLOWABLE PULLOUT ON STRUT = ALLOWABLE
PULLOUT ON $\frac{1}{2}$ " UNF STRUT BOLT = 2000 #

$$2120 > 2000 \therefore \text{FAILS (INT = 1.06)} \rightarrow \text{SAY OK}$$

CHECK BENDING IN $\& 2 \times 2 \times \frac{1}{4}$:

$$M = 594 (4.5) = 2670 \text{ IN-LB}$$

$$f_b = 1.25 (2670) / 0.247 \leq 0.66 F_y$$
$$13.5 \text{ KSI} < 23.8 \therefore \text{OK}$$

6.1
p. 5-311

(INT = 0.57)



Stevenson and Associates

A Structural-Mechanical
Consulting Engineering FirmCLIENT AEP JOB No. 89C1570 SHEET 5 OF 6SUBJECT A46 LAR'S
DC COOK UNIT 1
LAR-005(PASS ID # RACE 103, LAR #1)
AUX. BLDG. EL. 625'

REVISIONS	0	CCF 5/5/94
		A.K. 5/25/94

REF.VERTICAL CAPACITY CHECK (3x DL)6/4
Sect.
8.3.2

AT ANCHORAGE #1:

COMPARE 3x PULLOUT LOAD ON 1/2"
UNISTRUT BOLT TO 2000 LB ALLOWABLE:

$$3F_{B1} = 3(3650) = 10,950 \text{ LB}$$

$$10,950 > 2000 \therefore \text{FAILS (INT. = 5.6)}$$

COMPARE 3x BENDING STRESS IN 2x2x1/4
TO 0.9 F_y:

$$3(125 f_{B1}) = 3(34.8) = 104 \text{ KSI}$$

$$104 \text{ KSI} > 0.9(36) = 32.4 \text{ KSI} \therefore \text{FAILS (INT. = 3.2)}$$

AT ANCHORAGE #2:

COMPARE 3x PULLOUT LOAD ON 1/2"
UNISTRUT BOLT TO 2000 LB ALLOWABLE:

$$3F_{B2} = 3(2120) = 6360 \text{ LB}$$

$$6360 > 2000 \therefore \text{FAILS (INT. = 3.2)}$$

COMPARE 3x BENDING STRESS IN 2x2x1/4
TO 0.9 F_y:

$$3(125 f_{B2}) = 3(13.5) = 40.5 \text{ KSI}$$

$$40.5 \text{ KSI} > 32.4 \text{ KSI} \therefore \text{FAILS (INT. = 1.3)}$$



Stevenson and Associates

A Structural-Mechanical
Consulting Engineering Firm

CLIENT AEP JOB No. 89C1570 SHEET 6 OF 6
SUBJECT A46 LAR'S
DC COOK UNIT 1
LAR-005
(PASS ID # RACE 103, LAR # 1)
AUX. BLDG. EL. 625'

REVISIONS

0 CCF 5/5/94
A.K. 5/25/94

REF. DUCTILITY CHECK

6.4
SECT.
8.3.3

WITH ADEQUATE ANCHORAGE, THIS ROD HANGER
TRAPPEZ SUPPORT WOULD BEHAVE IN A
DUCTILE MANNER UNDER HORIZONTAL
MOTION. A ROD HANGER FATIGUE EVALUATION
WILL BE PERFORMED.

6.4
SECT.
8.3.5
FIG.
8-9
8-13

ROD HANGER FATIGUE EVALUATION

$$L = 2' - 10"$$

$$W = 599 + 293 + 340 = 1232 \#$$

USE 0.5g ROD FATIGUE BOUNDING SPECTRUM
(ENVELOPES AUX BLDG ENVELOPE SPECTRUM:
SEE SECTION 5.2 TO THIS CALCULATION).

THIS ROD HANGER SUPPORT HAS THE
WELDED ROD COUPLER ANCHORAGE DETAIL.
THEREFORE FOLLOW PROCEEDURE FOR
FIELD-THREADED RODS (SEE SECTION 5.3 TO
THIS CALCULATION):


$$2 \times W = 1232 \times 2 = 2460 \#$$

$$2/3 L = 2/3 (34") = 23"$$




THE MODIFIED WEIGHT AND ROD LENGTH
COMBINATION ABOVE FALLS WITHIN THE
ACCEPTABLE REGION OF THE FATIGUE
EVALUATION SCREENING CHART FOR 5/8"
DIAMETER MANUFACTURED ALL-THREADED ROD, OK

CONCLUSION

THIS SUPPORT FAILS TO SATISFY THE
ACCEPTANCE CRITERIA OF REF. 6.4 FOR
DEAD LOAD (ONE OF 2 ANCHORAGE LOCATIONS
FAILS) AND VERTICAL CAPACITY (BOTH
ANCHORAGE LOCATIONS FAIL) AND IS
THEREFORE AN OUTLIER.



SECT "A-A"



THIS SUPPORT ONE
IN 625'-0 VESTIBULE
UP THE LADDER.

LEFT TO RIGHT

1 1/2" - 28406-1, 2.98 LBS/FT

1 1/2" - 80112R-1, 3.22 LBS/FT

1 1/2" - 80103R-1, 3.22 LBS/FT

1" - 9957R-1, 1.73 LBS/FT

1" - 20513-1, 1.8168 LBS/FT

ACTUAL WEIGHTS FOR LAR # 5

THREADED ROD
TO ROD COUPLING
TO L 1/4" ALL AROUND
WELD (TYP.)
SEE DETAIL "C-C"

CEILING
EL. 631'-5 3/4"

THREADED 5/8"
ROD

5/8" THREADED
ROD

2'-10"

"U"-CLAMPS
(TYP.)

10.95 LBS/FT

1/2" 29.2568 LBS/FT

IAMC8

IAMP3

1'-3"

"U"-CLAMPS
(TYP.)

LEFT TO RIGHT

4" - 9262P0-1, 10.75 LBS/FT

4" - 9258P0-1 10.667 LBS/FT

IAM110

IAM19

SEE
DETAIL B-

LEFT TO RIGHT

14.296 LBS/FT

25.9334 LBS/FT

1'-3"

1/2"

12" (TYP.)

IAM-C80

IAM-C81

IAM-C82

LEFT TO RIGHT

41.95 LBS/FT

34.27 LBS/FT

32.77 LBS/FT

L2"x2"x3'-8 5/8" (TYP.)

SECT "A-A"





Stevenson and Associates

A Structural-Mechanical
Consulting Engineering Firm

CLIENT AGP JOB No. 89C1570 SHEET 1 OF 17

SUBJECT DC COOK LAR'S

DC COOK UNIT 1

LAR-010

(PASS 1D# RACE 109, LAR #2)

AUX. BLDG. EL. 596

REVISIONS

CCF 5/18/94

A.K. 5/26/94

REF

THIS LAR EVALUATES A SYSTEM OF CABLE TRAY
AND CONDUIT SUPPORTS IN THE UNIT 1
AUX BLDG WHICH SUPPORT APPROXIMATELY
36 FEET OF CABLE TRAY AND CONDUIT RUN.
THE SUPPORT SYSTEM INCLUDES ONE
CONDUIT TRAPEZE, ONE CABLE TRAY TRAPEZE,
3 WALL BRACKETS AND ONE COMBINATION
WALL/FLOOR BRACKET.

THE CABLE TRAY AND CONDUIT SPANS TO
EACH SUPPORT ARE AS FOLLOWS:

PASS $\frac{1}{2} \times 5'-0"$ = 3'-6" FROM PREVIOUS CONDUIT
AND CABLE TRAY TRAPEZE
SUPPORTS

+ ~2'-0" TO DIRECTIONAL CHANGES
FROM HORIZONTAL TO
VERTICAL RUN.

+ ~3'-0" TO FIRST CONDUIT TIE
(TIES ARE NOT ATTACHED
TO BUILDING)

+ 5'- $\frac{3}{4}"$ TO SECOND CONDUIT TIE

+ 5'- $\frac{15}{16}"$ TO FIRST WALL BRACKET

+ 5'- $\frac{11}{16}"$ TO SECOND WALL BRACKET

+ 5'- $\frac{11}{16}"$ TO THIRD WALL BRACKET

+ 3'-6" TO COMBINATION WALL/
FLOOR BRACKET

+ $\frac{1}{2} \times 4'-0"$ = 2'-0" TO NEXT FLOOR SUPPORT

THE TOTAL LENGTH OF RUN = 36.7'



Stevenson and Associates

A Structural-Mechanical
Consulting Engineering Firm

CLIENT AEP JOB No. 89C1570 SHEET 2 OF 17
SUBJECT DCCOOK LAR.'S
DCCOOK UNIT 1
LAR-010
(PASS 10# RACE 109, LAR #2)
AUX. BLDG. ELEV. 596'

REVISIONS

0/ CCE 5/18/94
H.E. 5/26/94

REF. THE CABLE TRAY AND CONDUIT WEIGHTS LISTED
IN THE EVALUATION ARE ACTUAL WEIGHTS AS
6.19 PROVIDED BY RMC G.P., SEE FINAL PAGE
OF THIS LAR.

"OUTBOARD" CABLE TRAYS:

(1) @ 27.07 #/FT
(1) @ 19.35 \Rightarrow 71 #/FT
(1) @ 24.06

"INBOARD" CABLE TRAYS +
TWO 4" CONDUITS:

(1) @ 12.91
(1) @ 14.80 \Rightarrow 46 #/FT
(1) @ 10.67
(1) @ 10.5

CONDUIT:

(4) @ 1" = 1.69
1.69
1.73 \Rightarrow 17 #/FT
1.77
(1) @ 1 1/2" = 1.95
(1) @ 3" = 2.20

TOTAL WGT/FT = 134 #/FT

(4900)



Stevenson and Associates

A Structural-Mechanical
Consulting Engineering Firm

CLIENT AEP JOB No. 89C1570 SHEET 3 OF 17
SUBJECT DC COOK LAR'S
DC COOK UNIT 1
LAR-010
(PASS ID # RACE 109, LAR #2
AUX BLDG BL 596

REVISIONS

CCE 5/18/94
A.K. 5/26/94

REF


EXCEPT FOR THE CONDUIT TRAPEZE, THIS SYSTEM IS TOO CONSTRAINED TO ALLOW SIGNIFICANT MOTION DURING AN EARTHQUAKE. THE FIVE CABLE TRAYS AND TWO 4"Ø CONDUITS IN COMBINATION WITH THE FOUR BRACKETS PRODUCE A SYSTEM THAT IS TOO STIFF TO ALLOW THE CABLE TRAY TRAPEZE TO SWING FREELY. STATIC LOAD TESTS PERFORMED ON DC COOK SOLID BOTTOM CABLE TRAYS (SEE REF. 6.21) ESTABLISHED A TRANSVERSE CROSS-SECTIONAL RIGIDITY, ET, OF $2.7E8 \text{ LB-IN}^2$ AND AN ALLOWABLE TRANSVERSE MOMENT OF 50,000 IN-LB. THE TWO 4"Ø RIGID STEEL CONDUITS HAVE AN ET OF $2 \times 2986 \text{ PSI} \times 2.23 \text{ IN}^4 = 4.2E8 \text{ LB-IN}^2$. THE AGGREGATE ET IS THEREFORE $5 \times 2.7E8 + 4.2E8 = 1.8E9 \text{ LB-IN}^2$.

LOOKING AT THE SYSTEM:

CABLE
TRAY
TRAPEZE

WALL
MOUNTED
BRACKETS

EL. 596







Stevenson and Associates

A Structural-Mechanical
Consulting Engineering Firm


CLIENT AEP JOB No. 89C1570 SHEET 4 OF 17
 SUBJECT DC COOK LAR'S
DC COOK UNIT 1
LAR-010
(PASS 1 D# RCB 109, LAR #2)
AVY. BLDG. EL. 596'

REVISIONS

CCF 5/18/94
A.K. 5/16/94

Rec

LOOK AT THE STATIC DISPLACEMENT AT
THE CANTILEVER TIP DUE TO 0.69g:



WGT/FT OF OUTBOARD
3 TRAYS PLUS INBOARD
2 TRAYS AND (2) 4" Ø
CONDUITS = 91 + 46 =
137 LF

$$P = (3'-6" + 2'-0") \times 117 \#/\text{FT} \times 0.69g = 444 \#$$

$$w = 117 \#/\text{FT} / 12 \times 0.69g = 6.7 \#/\text{IN}$$

6.1
p. 2-302

$$\Delta = \frac{PL^3}{3EI} + \frac{wL^4}{8EI} = \frac{444(156)^3}{3(1.869)} + \frac{6.7(156)^4}{8(1.869)}$$

$$\Delta = 0.31 + 0.27 = 0.58"$$

CHECK THAT THE TRAYS CAN CARRY THE
MOMENT:

$$M = 444 \# \times 156" + 6.7(156)^2/2 = 151 \text{ IN-KIPS}$$

$$\text{ALLOW FOR 5 TRAYS (NARROWEST 4" CONDUITS)} \\ = 5 \times 50,000 = 250 \text{ IN-KIPS} \Rightarrow \text{O.K.}$$

THE ABOVE CALCULATIONS SHOW THAT THE
CANTILEVERED PORTION OF THE TRAYS IS
CAPABLE OF SUPPORTING ITSELF WHILE
IMPOSING SMALL DISPLACEMENT AT THE
CABLE TRAY TRAPEZOID SUPPORT. NOTE
THAT THE ABOVE CALCULATIONS TREAT



Stevenson and Associates

A Structural-Mechanical
Consulting Engineering Firm

CLIENT AEP JOB No. 89CL570 SHEET 5 OF 17
SUBJECT DC COOK LAR'S
DC COOK UNIT 1
LAR-010
(PASS ID# RACE 109, LAR#2)
AUX. BLDG., EL. 596'

REVISIONS

0 CCF 5/18/94
A.K. 5/26/94

REF

THE TRAYS AS INDEPENDENT OF EACH OTHER
ACTUALLY, FOR THE PASS, THESE TRAYS
ARE BOLTED TOGETHER INTERNALLY. THE
RESULTING COMPOSITE ACTION, WHICH HAS
BEEN NEGLECTED, WOULD SUBSTANTIALLY
REDUCE BOTH THE DISPLACEMENT AT THE
TRAPEZE AND THE BENDING STRESSES.

BASED ON THE PRECEDING ANALYSIS,
THE SUPPORT SYSTEM WILL BE
EVALUATED AS FOLLOWS:

- THE CONDUIT TRAPEZE, WHICH CAN
SWING FREELY, WILL BE EVALUATED
FOR DL, VERTICAL CAPACITY,
AND ROD HANGER FATIGUE.
- THE CABLE TRAY TRAPEZE, WHICH
IS CONSTRAINED BY THE TRAYS AND
WALL MOUNTED BRACKETS, WILL BE
CHECKED FOR DEAD LOAD ONLY.
- THE SUPPORT BRACKETS WILL BE
CHECKED FOR DEAD LOAD AND
LATERAL LOAD.



Stevenson and Associates

A Structural-Mechanical
Consulting Engineering Firm

CLIENT AEP JOB No. 89C1570 SHEET 6 OF 17
 SUBJECT DC COOK LAR'S
DC COOK UNIT 1
LAR-010
(PASS 10# RACE 109, LAR #2)
AUX. BLDG. EL. 596'

REVISIONS

0 CE 5/18/94
A.E. 5/26/94

RefCONDUIT TRAPPEZ: DEAD LOAD CHECK

6.4
 9.05.1
 9.23.1

THE CONDUIT TRAPPEZ SUPPORTS FOUR 1" ϕ
 CONDUITS AND ONE 3" ϕ CONDUIT AS FOLLOWS:

1" @ 1.69 #/FT
 1" @ 1.69
 1" @ 1.73
 1" @ 1.72
 3" @ 7.70
 14.6 #/FT

TRIBUTARY LENGTH = $3'-6" + 2' + 3' + 5'-4\frac{3}{4}"$
 $+ \frac{1}{2}(5'-1\frac{5}{8}') = 16.5'$

TOTAL LOAD ON CONDUIT TRAPPEZ:

$$14.6 \text{ \#/FT} \times 16.5' = 241 \text{ \#}$$

MAX. MOMENT IN CROSS-MEMBER - ASSUME
 POINT LOAD @ MID-SPAN:

$$M_{max} = PL/4 = 241(13.25'')/4 = 800 \text{ IN-LB}$$

USING PIPOD PROPERTIES ONLY:

$$M_{allow} = 5080 \text{ IN-LB} > 800 \text{ IN-LB}$$

$\therefore \text{OK (INT} = 0.16)$

FOR ANCHORAGE CHECK = USE 2/3 - 1/3 DISTRIBUTION:

$$F_{max} = \frac{2}{3}(241) = 161 \text{ \# ON EMBEDDED STRUT}$$

$F_{max} = 161 \text{ \#}$ MUST BE COMBINED WITH THE
 REACTION FROM THE CABLE TRAY TRAPPEZ,
 WHICH IS $3\frac{3}{4}"$ AWAY, BEFORE COMPARISON
 TO THE ALLOWABLE LOAD OF 2000#. THIS
 WILL BE DONE WITH THE CABLE TRAY
 TRAPPEZ EVALUATION.



Stevenson and Associates

A Structural-Mechanical
Consulting Engineering Firm

CLIENT ACP JOB No. 89C1570 SHEET 7 OF 17

SUBJECT DC COOK LAR'S

DC COOK UNIT 1

LAR-010

(PASS ID# RACE 109, LAR #2)

AUX. BLDG. FL. 596'

REVISIONS

CCF 5/18/94

A.E. 5/26/94

REF. CONDUIT TRAPPEZES: VERTICAL CAPACITY CHECK (3x DL)

6.4
SECT.
8.3.3

3x MAX. ANCHORAGE REACTION:

$$= 3 \times 161\# = 483\#$$

THE 483# ANCHORAGE LOAD MUST FIRST BE COMBINED WITH THE REACTION FROM THE CABLE TRAY TRAPPEZES, WHICH IS 334" AWAY, BEFORE COMPARISON TO THE 2500# ALLOWABLE LOAD. THIS WILL BE DONE WITH THE CABLE TRAY TRAPPEZES EVALUATION.

CONDUIT TRAPPEZES: DUCTILITY CHECK

6.4
SECT.
8.3.3

FIXED-END ROD HANGERS ARE INHERENTLY DUCTILE UNDER HORIZONTAL SEISMIC MOTION. PROCEED TO ROD HANGER FATIGUE EVALUATION.

CONDUIT TRAPPEZES: ROD HANGER FATIGUE EVALUATION

6.4
SECT.
8.3.5
FIG 8-9
FIG 8-13

USE 0.5g ROD FATIGUE BOUNDING SPECTRUM (ENVELOPES AUX. BLDG. ENVELOPE SPECTRUM, SEE SECTION 5.2 TO THIS CALCULATION.)

PER FIG. 8-13, SCREENING CHART FOR 5/8" RODS, $I = 19'$, $W = 241\#$ IS AN ACCEPTABLE COMBINATION.





Stevenson and Associates

A Structural-Mechanical
Consulting Engineering Firm

CLIENT ABP JOB No. 89C1570 SHEET 8 OF 17
 SUBJECT DC COOK LAR'S
DC COOK UNIT 1
LAR-010
(PASS 10A RAC8109, LAR #2)
AUX. BLDG. EL 596'

REVISIONS

0 CCE 5/18/99
 A.K. 5/26/99


REF. CABLE TRAY TRAPEZE SUPPORT: DEAD LOAD CHECK

THE "INBOARD" RUN OF TWO CABLE TRAYS AND TWO 4" Ø CONDUITS IS ASSUMED TO BE SUPPORTED BY THE FOUR DIRECT-MOUNT RIGIDS THAT COMPRISE THE INBOARD PORTION OF THE WALL BRACKETS.

THE "OUTBOARD" RUN OF THREE CABLE TRAYS IS SUPPORTED BY THE CABLE TRAY TRAPEZE AND THE FLOOR SUPPORT AT THE LOWEST WALL BRACKET. THE OUTBOARD PORTIONS OF THE OTHER THREE WALL BRACKETS ARE NOT CAPABLE OF CARRYING VERTICAL LOAD.

IT IS ASSUMED THAT THE TRAPEZE AND FLOOR SUPPORT SHARE THE LOAD FROM THE OUTBOARD TRAYS APPROXIMATELY EQUALLY.

CHECK TRAPEZE CROSS MEMBER:



TOTAL WEIGHT:

$$\text{CABLE TRAYS: } 71 \text{ \#/FT} \times 1/2 (39.4') = 1300 \text{ \#}$$

$$\text{CONDUIT: SAY } 5' \times 17 \text{ \#/FT} = 85 \text{ \#}$$

$$\text{TOTAL} = 1385 \Rightarrow W = 1385/39 = 35.5 \text{ \#/IN}$$



Stevenson and Associates

A Structural-Mechanical
Consulting Engineering Firm

CLIENT AEP JOB No. 89C1570 SHEET 9 OF 17
 SUBJECT DC COOK LAR'S
DC COOK UNIT 1
LAR-010
(PASS ID# RACB-109, LAR#2)
AUX. BLDF. EL 596'

REVISIONS
 0 CCF 5/15/94
 A.K. 5/26/94

REF. CABLE TRAY TRAPAZZ = DL CHECK (CONT'D)

$$M_{MAX} = WL^2/8 = 35.5(39)^2/8 = 6750 \text{ IN-LB}$$

$$M/SF = 6750 / 0.247 = 27.3 \text{ KSI}$$

(24.2' / 48")

$$\text{ALLOW. BENDING STRESS} = 0.66 F_y = 23.8 \text{ KSI}$$

$$27.3 > 23.8 \rightarrow \text{INT.} \leq 1.15, \text{ SEE BELOW}$$

ALTHOUGH THESE CALCULATIONS INDICATE A MINOR OVERSTRESS IN BENDING THIS IS JUDGED TO BE OK BECAUSE THE STRENGTHENING EFFECT OF THE TRAYS IS NEGLECTED. ALSO, EXCESS LOAD WOULD BE SUPPORTED BY THE "FLOOR FRAME" - SEE "FLOOR SUPPORT" DL CHECK

CHECK ANCHORAGE:

$$\text{REACTION, EACH ROD} = 1/2(39)(35.5) = 692 \#$$

PASS

ALLOW. LOAD @ STEEL ANCHOR, 5/8" ϕ ,
 PHILLIPS "RED HEAD" SELF DRILL
 CONCRETE ANCHOR, IN TENSION
 BY DEADWEIGHT: 3.17 KIPS

$$692 < 2770 \therefore \text{OK (INT} = 0.25)$$

AT EMBEDDED START - ADD D.L. REACTION
 FROM CONDUIT TRAPAZZ = 161#:

$$692 + 161 = 853 \# < 2000 \# \therefore \text{OK}$$

(INT = 0.43)

AS PREVIOUSLY DISCUSSED, A 3xDL
 CHECK IS NOT REQUIRED FOR THE
 CABLE TRAY TRAPAZZ BECAUSE



Stevenson and Associates

A Structural-Mechanical
Consulting Engineering Firm

CLIENT ABP JOB No. 89C1570 SHEET 10 OF 17
SUBJECT DC COOK LAR'S
DC COOK UNIT 1
LAR-010
(PASS ID# RACE 109, LAR# 2)
AUX BLDG EL. 596'

REVISIONS

0 CCE 5/18/94
A.K. 5/26/94

REF. CABLE TRAY TRAPPEZ + DL CHECK (CONT'D)

THE TRAYS AND WALL BRACKETS CONSTRAIN
INTERNAL MOTION OF THE TRAPPEZ
SUPPORT. TO COMPLETE THE 3X DL
EVALUATION FOR THE CONDUIT TRAPPEZ,
REDUCT THE CABLE TRAY TRAPPEZ DL
REACTION FROM THE ALLOWABLE:

$$2500 \# \text{ ALLOWABLE DILLOUT} - 692 \# = 1800 \#$$

1800# REPRESENTS THE REMAINING
CAPACITY AT THE EMBEDDED STRUT
WHICH IS AVAILABLE FOR THE
CONDUIT TRAPPEZ 3X DL CHECK:

$$3 \times 161 \# = 483 \# < 1800 \# \therefore \text{OK}$$

(INT = 0.27)

FLOOR SUPPORT = DL CHECK

THE FLOOR SUPPORT CARRIES THE
REMAINING DL:

$$\text{CABLE TRAYS} : 51 \#/\text{FT} \times 1/2 (36.4') = 1300 \#$$

$$\text{CONDUIT} : \text{SAY } 5' @ 17 \#/\text{FT} = 85 \#$$

$$\text{TOTAL} = 1385 \#$$



Stevenson and Associates

A Structural-Mechanical
Consulting Engineering Firm


CLIENT ABP JOB No. 89C1570 SHEET 11 OF 17
SUBJECT DC COOK LAR'S
DC COOK UNIT 1
LAR-010
(PASS ID# RACE 109, LAR #2)
AUX BLDG EL. 596'

REVISIONS

CCF 5/18/94
A.K. 5/16/94

REF FLOOR SUPPORT: DC CHSTK (CONT'D.)

PER THE PASS, THE TRAYS ARE INTERNALLY
BOLTED TOGETHER; THIS THE WEIGHT
IS DISTRIBUTED TO THE OUTER TWO
3/4" ϕ BOLTS:



CHECK BENDING IN 2x2x1/4:

$$P = 1385/2 = 693 \#$$

$$M = 8P = 8(693) = 5540 \text{ IN-LB}$$

$$M/S = 5540/0.247 = 22.4 \text{ KSI}$$

$$f_{\text{ALLOW}} = 22.4 \text{ KSI} < 0.66 F_y = 23.8 \text{ KSI}$$

$$\therefore \text{OK, INT} = 0.94$$

CHECK THAT EXCESS LOAD FROM THE
CABLE TRAY TRAPEZE SUPPORT CROSS
MEMBER CAN BE CARRIED BY THE
FLOOR SUPPORT CROSS MEMBER. COMBINE
INTERACTIONS:

$$\frac{1}{2} (1.15 + 0.94) = 1.045 \therefore \text{OK}$$

Cal
p. 5.3N



Stevenson and Associates

A Structural-Mechanical
Consulting Engineering Firm

CLIENT AEP JOB No. 89C1570 SHEET 12 OF 17

SUBJECT DC COOK LAR'S

DC COOK UNIT 1

LAR-010

(PASS ID# RAC5109, LAR#2)

AUX BLDG BL 596'

REVISIONS

0 CCE 5/18/94
A.E. 5/26/94

REF FLOOR SUPPORT: DL CHECK (CONT'D)

CHECK BEARING @ CABLE TRAY AND $\frac{3}{4}$ " Φ
BOLT INTERFACE:

618

THE CABLE TRAYS ARE 16 GA
GALVANIZED SHEET METAL. MATERIAL
THICKNESSES = 0.064" ($\frac{1}{16}$ " THICK)

61
p.4-6

PER AISC TABLE 1-E THE ALLOWABLE
LOAD FOR A $\frac{3}{4}$ " FASTENER BEARING
ON $\frac{1}{8}$ " THICK MATERIAL IS 6.5 KIPS
FOR $F_u = 58$ KSI. USING $\frac{1}{2}$ THE
ALLOWABLE = $\frac{1}{2} \times 6.5 = 3.2$ KIPS
FOR $\frac{1}{16}$ " THICK MATERIAL:

692 # < 3200 # \therefore OK
(INT = 0.22)

WELD AT CROSS MEMBER TO VERTICAL
2 \times 2 \times $\frac{1}{4}$ "S OK BY INSPECTION.

CHECK VERTICAL 2'S 2 \times 2 \times $\frac{1}{4}$ " :

$$L = 3'-8" = 44"$$

$K = 1.0$ (TRAYS ARE LATERALLY RESTRAINED)

$$r = 0.391 \text{ IN}$$

$$KL/r = 113 \Rightarrow F_a = 11.3 \text{ KSI}$$

$$P/A = 693 \text{ #} / 0.391 \text{ IN}^2 = 0.74 \text{ KSI} < 11.3 \text{ KSI} - \text{LOW}$$



Stevenson and Associates

A Structural-Mechanical
Consulting Engineering FirmCLIENT ABP JOB No. 89C1570 SHEET 13 OF 17SUBJECT DC COOK LAR'SDC COOK UNIT 1LAR-010PASS 1D# RACK 109, LAR#2AUX BLDG EL 596'


REVISIONS	0	CCF 5/18/94
		D.K. 5/26/94

NOTEWALL BRACKETS = DL CHECK

THE INBOARD PORTIONS OF THE WALL BRACKETS,
THE P1000'S ATTACHED DIRECTLY TO THE
CONCRETE WALL, SUPPORT THE INBOARD RUN OF
TWO CABLE TRAYS AND TWO 4" ϕ CONDUITS

$$\text{TOTAL WEIGHT} = 36.4' \times 46 \#/\text{FT} = \underline{1670 \#}$$

THERE ARE FOUR P1000'S - EACH WILL
SUPPORT $\frac{1}{4}$ OF THE TOTAL WEIGHT:



$$M_{\text{ALLOW}} = S_{x-x} \times 25 \text{ KSI} = 0.29 \times 25 = \underline{7.25 \text{ IN-LB}}$$

$$2 - \frac{0}{5} - 2 \quad S_{x-x} = 0.29 \text{ IN}^3$$

$$M_{\text{MAX}} = 260(9) - 200(12) = 3060 \text{ IN-LB}$$

$$3060 < 7250 \therefore \text{OK} \quad (\text{INT} = 0.42)$$

UNSTUCK BOLTS OK BY INSPECTION.





Stevenson and Associates

A Structural-Mechanical
Consulting Engineering Firm


CLIENT ABP JOB No. 89C1570 SHEET 14 OF 17
SUBJECT DC COOK LAR'S
DC COOK UNIT 1
LAR-010
(PASS 1D# RACE 109, LAR#2)
AUX. BLDG. EL. 596'

REVISIONS
0 CCF 5/18/94
A.E. 5/26/94

REF WALL BRACKETS: LATERAL LOAD CHECK

CHECK THE OUTBOARD ANGLE FRAMES OF
THE WALL BRACKETS FOR LATERAL LOAD:

5' 0" 0' 0" 0' 0"



THE STIFFNESS OF THE UPPER 3 BRACKETS
IS THE SAME. ASSUME THE SUPPORT
REACTIONS F_1 , F_2 , & F_3 TO BE PROPORTIONAL
TO THE DISTANCE FROM THE PINNED END:

$$\text{THEN } F_2 = \frac{9.5}{3.5} F_1 = 2.7 F_1$$

$$F_3 = \frac{15.5}{3.5} F_1 = 4.4 F_1$$



Stevenson and Associates

A Structural-Mechanical
Consulting Engineering Firm

CLIENT ABP JOB No. 89C1570 SHEET 15 OF 17

SUBJECT DC COOK LAR'S

DC COOK UNIT 1


LAR-010

(PASS ID# RACE109, LAR#2)

AUX. BLDG. EL. 596'

REVISIONS
0 CCF 5/18/94
A.K. 5/26/94

REF. WALL BRACKETS: LATERAL LOAD CHECK (CONT'D)



$$P = 0.69g(71 \text{ \#/FT}) \times (3.5' + 2') = 269 \text{ \#}$$

$$W = 0.69g(71 \text{ \#/FT}) = 49.0 \text{ \#/FT}$$

$$\Sigma M_{PIN} = 0 = F_1(3.5) + 2.7F_1(9.5) + 4.4F_1(15.5) - 269(28.5) - 49.0(28.5)(25.5/2)$$

$$97.4 F_1 = 7670 + 19,900$$

$$97.4 F_1 = 27,570$$

$$F_1 = 283 \text{ \#}$$

$$\text{@ UPPERMOST SUPPORT } F = 4.4F_1 = 1250 \text{ \#}$$

Stevenson and Associates

**A Structural-Mechanical
Consulting Engineering Firm**

CLIENT ABP JOB No. 89C1570 SHEET 16 OF 17

SUBJECT DC COOK LAR'S

DC COOK UNIT 1

4AR-010

(PASS ID# RACE 109, LAR #2)

Aug. Bldg. Est. 596'

REVISIONS

CCF 5/18/94

A.K. 5/26/94

Рек. Школі Власкунтс: Лариса Ігорівна Сивак (світло)

Look @ 2x2 = 1/4 FRAME

1-120#

420-#

∇ 6.25

▽ 625

13"

→ ALL \times 's $2 \times 2 \times \frac{1}{4}$

$$2.125 \text{ 亩}$$

39"

$$M_{max} = 625 \text{ lb} \times 13 \text{ ft} = 8125 \text{ lb-ft}$$


$$M/s = 8125 / (0.245) = 32.9 \text{ KS/}$$

$$32.9 \text{ kN} \sim 0.9 F_y = 32.9$$

710

$$(WT = 10.2)$$

THE ANGLE TO ANGLE WIELDS DEVELOP
THE FULL SECTION OF THE ANGLES
AND ARE OK BY INSPECTION:





Stevenson and Associates

A Structural-Mechanical
Consulting Engineering Firm

CLIENT AEP JOB No. 89C1570 SHEET 17 OF 17

SUBJECT DC COOK LAR'S

DC COOK UNIT 1

LAR-010

(PASS 1D# RAC 109, LAR #2)

AUX. BLDG. EL. 596'

REVISIONS

0 CCF 5/18/94
A.K. 5/26/94


REF




CONCLUSION

THIS SYSTEM OF CABLE TRAYS, CONDUITS, AND
SUPPORTS SATISFIES THE LIMITED ANALYTICAL
REVIEW CRITERIA OF REF. 6.4 AND IS
CONSIDERED TO BE SEISMICALLY
ADEQUATE.

ACTUAL WEIGHT
FOR LAR #10

SUPPORT № 10







Stevenson and Associates

A Structural-Mechanical
Consulting Engineering Firm

CLIENT AEP

JOB No. 89C1570

SHEET 1 OF 9

SUBJECT A46 LAR'S

DC COOK UNIT 1

LAR-011

(PASS ID# RACE-101, LAR #1)

AUX. BLDG. EL. 586'

REVISIONS

0 CCF 5/10/94


D.E. 5/26/94

REF. LOAD CALCULATIONS

6.22 THIS LAR EVALUATES A NUMBER OF FLOOR MOUNTED
AND CANTILEVER SUPPORTS OF THE SAME BASIC GEOMETRY
PASS BUT WHICH HAVE VARYING CONDUIT SPANS AND ANCHOR
BOLT POSITIONS - SEE PP 12 & 11 OF THIS LAR. THE
REPRESENTATIVE CASE FOR ANALYSIS IS SELECTED BELOW.

THE BASIC GEOMETRY OF THESE SUPPORTS
IS AS FOLLOWS:

$g W_c l_s$



W_c = CONDUIT WEIGHT

l_s = SPAN BETWEEN
SUPPORTS

F_c = BEARING FORCE
ON CONCRETE
FLOOR

F_b = TENSION IN CONC
ANCHOR BOLT

l_o = DISTANCE FROM
CONCRETE BEARING
POINT TO C

g = CONCRETE ANCHOR
SEISMIC ACCELERATION
FOR LATERAL LOAD
CHECK

A LATERAL LOAD CHECK IS REQUIRED FOR FLOOR
MOUNTED SUPPORTS. THE ANCHOR BOLT
WILL BE THE CRITICAL SUPPORT ELEMENT.

$$F_b = \underbrace{g W_c l_s}_{\text{CONSTANT, ALL CASES}} \underbrace{\left(\frac{l_s}{l_o} \right)}_{\text{VARIES}} \Rightarrow F_b \propto \frac{l_s}{l_o}$$

E-W DIRECTION: USE $l_s = 5'-1"$ AND $l_o = 3"$
AS COMPOSITE VALUES

N-S DIRECTION: USE $l_s = 6'$ AND $l_o = 4\frac{1}{4}"$
AS COMPOSITE VALUES





STEVENSON
& ASSOCIATES
a structural/mechanical
consulting engineering firm

SUBJECT AEP/ JOB No. 89C1570 SHEET 2 OF 4
A46 LAR'S
DC COOK, UNIT 1
LAR-011
(PASS ID# RACE-101, LAR #1)
Aux Bldg. EL. 586'

REVISIONS
 0 CCF 5/10/94
 A.K. 5/26/94

REF.

LOAD CALCULATIONS

E-W DIRECTION: $L_s/L_b = 5.08' / 3" = 1.69' / 11"$

N-S DIRECTION: $L_s/L_b = 6' / 4.25" = 1.41' / 11"$

THE CRITICAL COMBINATION OF CONDUIT SPAN AND DISTANCE FROM BOLT TO CONCRETE BEARING POINT OCCURS FOR THE E-W SUPPORTS. THEREFORE USE $L_s = 5.08'$ AND $L_b = 3"$ IN THE EVALUATIONS.

6.15

CONDUIT WEIGHTS: USE ACTUAL CONDUIT WEIGHTS AS PROVIDED IN REF. 6.15. SEE LAST TWO PAGES OF THIS LAR.

6.4
SECT.
8.3.1

DEAD LOAD CHECK

* $5/8"$ DEPTH OF #3300 = $7/8"$, REF 6.2

F_1

* $1.5"$

F_2

* $3 \times 3 \times 1/4"$

* ECCENTRICITIES OF F_1 & F_2 ARE CONSERVATIVELY TAKEN AS $1/2$ THE NOMINAL OD OF THE LARGEST CONDUIT IN THE GROUP

$F_1 = 1 @ 0.97$
 $1 @ 0.73$
 $1 @ 0.49$
 $3 @ 2.87$

$F_1 = 56 \#$

$\times 5.08'$

$2.84"$

F_3

F_4

$3"$

$F_2 = 1 @ 3.81$
 $1 @ 3.72$
 $2 @ 7.91$
 $1 @ 3.92$
 $1 @ 3.72$
 $1 @ 5.39$

$F_2 = 220 \#$

$\times 5.08'$



STEVENSON
& ASSOCIATES
a structural-mechanical
consulting engineering firm

SUBJECT AEP/ JOB No. 89C1570 SHEET 3 OF 4
A46 LAR'S
DC COOK UNIT 1
LAR-011
(PASS ID# RACE101, LAR#1)
AUX. BLDG. BL. 586'

REVISIONS
0 CCF 5/10/94
A.K. 5/26/94

REF. DEAD LOAD CHECK (CONT'D)

REACTIONS:

$$F_4 (3.0) = F_1 (1.5) + F_2 (1.5)$$

$$F_4 = [56 (1.5) + 200 (1.5)] / 3.0$$

$$F_4 = 128 \#$$

$$F_3 = F_1 + F_2 + F_4 = 384 \#$$

MAX MOMENT IN $\angle 3 \times 3 \times 1/4$:

$$M_{max} = (56 + 200)(1.5 + 84) = 59.9 \text{ IN-LB}$$

CHECK (2) $3/16"$ HEX BOLTS

CONNECTING P3300 TO $\angle 3 \times 3 \times 1/4$:

$$A_B (\text{BASED ON NOMINAL DIAMETER}) = 0.0276 \text{ IN}^2$$

6.1

USING ALLOWABLE STRESS $F_u = 10 \text{ KSI}$
FOR A307 BOLTS: $N_{ALL} = 276 \#/\text{BOLT}$

$$\text{APPLIED D.L./BOLT} = 56/2 = 28 \# \therefore \text{OK}$$

BOLT BEARING STRESS ON P3300
AND $\angle 3 \times 3 \times 1/4$ OK BY INSPECTION

CHECK COMPRESSIVE BEARING STRESS ON $\angle 3 \times 3 \times 1/4$

$$\text{FLANGE AREA @ } F_3 = 3" \times 1/4" = 0.75 \text{ IN}^2$$

$$F_3/A = 384/0.75 = 0.51 \text{ KSI LOW}$$



STEVENSON
& ASSOCIATES
a structural/mechanical
consulting engineering firm

SUBJECT AEP1 JOB NO. 89C1570 SHEET 4 OF 9

A46 LAR'S

DC COOK UNIT 1

LAR-011

(PASS ID# RACE 101, LAR#1)

AUX BLDG BL 586'

REVISIONS

0 CCF 5/10/94
A.K. 5/26/94

REF.

DEAD LOAD CHECK (CONT'D)

CHECK MAX. BENDING STRESS: $M \leq 3 \times 3 \times \frac{1}{4}$

6.1 $M_{max}/S = 599 \text{ in-lb} / 0.577 = 1.0 \text{ KSI}$
LOW 1.0K

CHECK ANCHOR BOLT:

6.4
APP. C MAXIMUM ALLOWABLE TENSILE LOAD ON
AN UNSPECIFIED $\frac{5}{8}$ " Ø CONCRETE ANCHOR BOLT.
TIGHTNESS CHECK PERFORMED PER THE PASS,
IS 1900#

$F_y = 128 \# < 1260 \#$ " OK

DUE TO THE LIGHT LOADING CONDITION
AS EVIDENCED BY THE PRECEDING
CALCULATIONS, THE WELDS AT THE
BASE OF THE $3 \times 3 \times \frac{1}{4}$ ARE
ADEQUATE BY INSPECTION.

THIS SUPPORT CONFIGURATION SATISFIES
THE DEAD LOAD CHECK WITH
SIGNIFICANT MARGIN.





STEVENSON
& ASSOCIATES
a structural-mechanical
consulting engineering firm

SUBJECT DEP1 JOB No. 89C1570 SHEET 5 OF 9

446 LAR'S
DC COOK UNIT
LAR-011
(PASS ID# RACB101, LAR#1)
AUX BLDG EL 586'

REVISIONS
0 CCF 5/10/94
A.K. 5/26/94

REF

VERTICAL CAPACITY CHECK

6.4
SECT.
8.3.2

THIS CHECK IS N/A FOR FLOOR MOUNTED
SUPPORTS.

6.4
SECT.
8.3.3

DUCTILITY CHECK

BASE MOUNTED SUPPORTS ARE CONSIDERED
NON-DUCTILE. A LATERAL LOAD CHECK
IS REQUIRED.

6.4
SECT.
8.3.4

LATERAL LOAD CHECK

UNDER HORIZONTAL SEISMIC LOADING, THE
ANCHOR BOLT IS THE WEAKEST SUPPORT ELEMENT
FOR LOADING IN THE SIDE-TO-SIDE
DIRECTION (PERPENDICULAR TO THE CONDUIT RUN);
THERE IS A MOMENT ARM OF 3"
FROM THE EDGE OF THE BASE ANGLE TO
THE CENTERLINE OF THE ANCHOR BOLT. FOR
LOADING IN THE FRONT-TO-BACK DIRECTION
(PARALLEL TO THE CONDUIT RUN), THE MOMENT ARM
IS ONLY 1.5"

IF THE LOADS MUST BE RESISTED SOLELY BY
CANTILEVER BENDING OF THE VERTICAL MEMBER,
THEN THE FRONT-TO-BACK CASE WOULD GOVERN.
HOWEVER, THE SEISMIC REVIEW TEAM JUDGED THAT
EVEN ASSUMING NO MOMENT CAPACITY AT THE
FLOOR CONNECTION, THE CONDUIT/SUPPORT
CONNECTIONS (U-BOLTS AND CONDUIT CLAMPS) WILL
ALLOW THE SERIES OF SUPPORTS TO ACT AS
A MULT-BAY FRAME RATHER THAN AS A SERIES
OF INDEPENDENT CANTILEVERS. THEREFORE,
ONLY SIDE-TO-SIDE MOTION NEED BE
EVALUATED FOR THE LATERAL LOAD CHECK.



STEVENSON
& ASSOCIATES
a structural-mechanical
consulting engineering firm

SUBJECT AEP1 JOB No. 89C1570 SHEET 6 OF 9
A46 LAR'S
DC COOK UNIT 1
LAR-011
(PASS ID# RACE 101, LAR#1)
AUX BLDG BL 586'

REVISIONS
① CCF 5/10/94
A.K. 5/26/94

RSE

LATERAL LOAD CHECK (CONT'D)

NOTE: LOADS SHOWN ARE
@ 10.9

55.2"	4.9 # (1) @ 3/4"	0.92 x 5.08'
53.1"	7.2 # (2) @ 1"	0.937 x 5.08'
47.6"	44 # (3) @ 1 1/2"	0.698 x 5.08'
38.4"	38 # (2) @ 2"	30.277 x 5.08'
29.1"	80 # (2) @ 3"	3.817 x 5.08'
15.1"	39 # (2) @ 2"	3.927 x 5.08'
8.4"	43 # (1) @ 3"	3.927 x 5.08'
		8.39 x 5.08'

REACTIONS @ 10.9:

$$F_v = 256 \#$$

$$3 F_x = 4.9 (55.2) \\ + 7.2 (53.1) \\ + 44 (47.6) \\ + 38 (38.4) \\ + 80 (29.1) \\ + 39 (15.1) \\ + 43 (8.4)$$

$$= 2495 \text{ W-LB}_{19} = M_{19}$$

$$F_T = F_C = 2500 \#$$





Stevenson and Associates

A Structural-Mechanical
Consulting Engineering FirmCLIENT ABP JOB No. 89C1570 SHEET 7 OF 9SUBJECT A46 LAR'SDC COOK UNIT 1LAR-011(PASS ID# RAB101, LAR #1)AUX BLDG BL. 586'

REVISIONS

0

CCF 5/10/94

A.E. 5/26/94

Rev.LATERAL LOAD CHECK (CONT'D)IMPOSING A HORIZONTAL SEISMIC ACCELERATION
OF 0.63g: (SEE SECTION 5.2 OF THIS CALCULATION)

$$F_v = 161 \text{ \#}$$

$$F_T = F_C = 1575 \text{ \#}$$

$$M_{max} = 4722 \text{ IN-K}$$

COMBINE DEAD LOAD AND LATERAL LOAD:

$$F_v = 161 \text{ \#}$$

$$F_T = 128 \text{ \#}_{DL} + 1575 \text{ \#}_{LL} = 1.70 \text{ K}$$

$$F_C = 384 \text{ \#}_{DL} + 1575 \text{ \#}_{LL} = 1.96 \text{ K}$$

$$M_{max} = 599 \text{ IN-K}_{DL} + 4722 \text{ IN-K}_{LL} = 5.32 \text{ IN-K}$$

CHECK ANCHOR BOLT:FOR 5/8" CONCRETE ANCHOR, TIGHTNESS CHECK OK:

$$V_{ALL} = 2.28 \text{ K} \quad P_{ALL} = 1.66 \text{ K}$$

6/4
APPC
C.2.11USING BI-LINEAR FORMULATION FOR SHEAR/
TENSION INTERACTION:

$$V/V_{ALL} = 161/2280 \leq 0.3$$

$$\therefore P/P_{ALL} \leq 1.0 \Rightarrow 1700/1660 \leq 1.0$$

\therefore OK(INT = 1.02)

←



STEVENSON
& ASSOCIATES
a structural-mechanical
consulting engineering firm

SUBJECT REF/ JOB No. 89C1570 SHEET 8 OF 9
A46 LAR'S
DC COOK UNIT 1
LAR-011
(PASS ID# RAC5101, LAR#1)
AUX BLDG EL. 586'

REVISIONS
 0 CCF 5/10/94
A.E. 5/26/94

REF LATERAL LOAD CHECK (CONT'D)

CHECK $\frac{1}{4}$ IN BENDING:

$$S_b = M_{max} / S = 5.32 / 0.577$$

$$= 9.22 \text{ KSI} < 0.9 F_y = 32.4 \text{ KSI}$$


(INT = 0.28) OK

CHECK BEARING ON EDGE OF $\frac{1}{4}$ IN:

$$F_c / A = 1.96 / (.25 \times 3) = 2.6 \text{ KSI LOW}$$

OK


CHECK WELD @ BASE OF $\frac{1}{4}$ IN:



SHEAR CAPACITY OF ONE LEG OF $\frac{1}{4}$ IN FILLET = $70.7 (.25 \times 2.75) (30.6 \text{ KSI})$

$$= 14.9 \text{ KIPS.}$$

12 x 15 KSI



BY INSPECTION,
 LEG ① OF THE $\frac{1}{4}$ IN
 FILLET WELD IN
 COMBINATION
 WITH THE BUTT
 WELD IS
 SUFFICIENT TO TRANSFER
 LOADS TO THE ANCHORAGES



Stevenson and Associates

A Structural-Mechanical
Consulting Engineering Firm

CLIENT AEP JOB No. 89C1570 SHEET 9 OF 9

SUBJECT A46 LAR'S

DC COOK UNIT

LAR-OII

(PASS ID# RACE 101, LAR #1)

AUX BLDG. EG. 586'

REVISIONS

C.F. 5/10/94


A.K. 5/26/94

REF.

CONCLUSION

THIS SUPPORT SATISFIES THE LIMITED
ANALYTICAL REVIEW REQUIREMENTS OF
RUE 6.4 AND IS THEREFORE CONSIDERED
TO BE SEISMICALLY ADEQUATE.






SUPPORT TO
SUPPORT
DIMENSIONS
(TYP)


FOR THIS SUPPORT
(SEE LAR N° 1)

SUPPORT N° 5
(TYP)

SUPPORT ANCHOR DIMENSIONS
(TYP)




SECTION A-A (TYP.)
SUPPORT ANCHOR DIM.




FOR THIS SUPPORT
(SEE LAR N° 2)

ATTACHMENT NO.3



LOCATION TO NEXT SUPPORT

THIS SUPPORT ONE IN RUST PIPE TUNNEL UNIT # 1





ATTACHMENT NO. 1
COOK NUCLEAR PLANT
A-46 RACEWAY EVALUATIONS
LAR011

CONDUIT NO. (SEE ATTACH.3)	CONDUIT SIZE AND TYPE	CABLE TYPE AND SIZE IN CONDUIT	POUNDS PER FOOT OF CONDUIT AND CABLE	BASIS FOR WEIGHT CALCULATION (SEE LISTED ATTACH. NOS.)
1	3/4" EMT	1-12/C #12 XLA	0.97	5 & 7C
2	1" EMT	2-2T/C #16	0.73	5 & 8B
3	1" EMT	1-STP #16	0.69	5 & 13B
4	1 1/2" RIGID STEEL	1-4/C #7/18	2.87	6 & 7C
5	1 1/2" RIGID STEEL	1-4/C #7/18	2.87	6 & 7C
6	1 1/2" RIGID STEEL	1-4/C #7/18	2.87	6 & 7C
7	2" RIGID STEEL	1-3TC #4 1-1/C #4	3.81	6, 9, & 10
8	2" RIGID STEEL	1-4/C #12	3.72	6 & 7C
9	3" RIGID STEEL	1-3TC #2/0 1-1/C #2	7.91	6, 9, & 10
10	3" RIGID STEEL	1-3TC #2/0 1-1/C #2	7.91	6, 9, & 10
11	2" RIGID STEEL	1-3TC #2 1-1/C #4	3.92	6, 9, & 10
12	2" RIGID STEEL	1-4/C #12	3.72	6 & 7C
13	3" RIGID STEEL	1-3TC #4/0 1-1/C #2/0	8.39	6, 9, & 10



LOCATION TO NEXT SUPPORT

THIS SUPPORT ONE IN RWST PIPE TUNNEL UNIT # 1





Stevenson and Associates

A Structural-Mechanical
Consulting Engineering Firm

CLIENT AEP JOB No. 89C1570 SHEET. 1 OF 3
SUBJECT A46 LAR'S
DC COOK UNIT 2
LAR-022
(PASS 1D# RACE-003, LAR # 2)
CONTAINMENT EL. 612'


REVISIONS

CCP 5/5/94
A.K. 5/26/94REF LOAD CALCULATIONS

PASS TRIBUTARY LENGTH IS BASED ON DISTANCE BETWEEN COLS 21 AND 22 OF 15'-6" AS THIS IS THE LENGTH OF THE TWO COLUMN SPANS WHERE THIS SUPPORT CONFIGURATION APPEARS.

$$\text{TRIBUTARY LENGTH} = 15'-6" / 2 = 7'-9"$$

6.19 CONDUIT AND CABLE TRAY WEIGHTS: USE
5 ACTUAL CONDUIT AND CABLE TRAY WEIGHTS
6.14 AS PROVIDED BY REF. 6.19, SEE FINAL PAGE
OF THIS LAR. WHERE ACTUAL WEIGHTS ARE
NOT PROVIDED, USE GENERIC VALUES PER
REF. 6.14.

6.14 DEAD LOAD CHECKSECT.
8.3.11





Stevenson and Associates

A Structural-Mechanical
Consulting Engineering Firm


CLIENT AEP JOB No. 89C1570 SHEET 2 OF 3
SUBJECT A46 LAR'S
DC COOK UNIT 2
LAR-022
(PASS ID# RACE-003, LAR #2)
CONTAINMENT EL. 612'

REVISIONS

0 CCF 5/5/94
A.E. 5/26/94

Rebar Dead Load Check (CONT'D)

LOOK AT $4 \times 3 \times 3 \times \frac{1}{4}$ 'S:



$$M_{MAX} = 7/8 (7.75) (12) / 4 = 16.7 \text{ K-IN}$$

$$M/S = 16.7 / 0.577 = 28.9 \text{ KSI} = F_b$$

6/1
pp. 5-309
to 5-313

FOR $4 \times 3 \times 3 \times \frac{1}{4}$, ALLOWABLE COMP. BENDING STRESS
IS THE SMALLER OF:

$$F_b = 0.60 F_y = 21.6 \text{ KSI}$$

OR

$$F_b = [0.95 - 0.50 \sqrt{F_y / F_{ob}}] F_y$$

$$F_{ob} = \frac{85,900}{\left(\frac{L}{b}\right)^2} C_b \left[\sqrt{1 + 0.78 \left(\frac{L^2}{E^2}\right)} - 1 \right]$$

$$L = 15.5' \times 12 = 186"$$

$$t = 0.25"$$

$$b = 3"$$

$$C_b = 1.0$$

$$F_{ob} = \frac{85,900}{\left(\frac{186}{3}\right)^2} 1.0 \left[\sqrt{1 + 0.78 \left(\frac{186 \times 0.25}{3}\right)^2} - 1 \right]$$

$$F_{ob} = 22.3 (3.07) = 68.2$$

$$F_b = [0.95 - 0.5 \sqrt{36/68.2}] F_y = 0.62 F_y$$



Stevenson and Associates

A Structural-Mechanical
Consulting Engineering Firm

CLIENT AEP JOB No. 89C1570 SHEET 3 OF 3
SUBJECT A46 LAR'S
DC COOK UNIT 2
LAR-022
(PASS ID# RACE-003, LAR #2)
CONTAINMENT EL. 612'

REVISIONS

CCF 5/5/94
A.K. 5/24/94

REF

DEAD LOAD CHECK (CONT'D)

THEFORE USE $F_b = 21.6$ KSI, AND PER
SECTION 5.2.2a, INCREASING F_b BY 1.25:

$$1.25(28.1) = 36.1 > 21.6 \quad \therefore \text{FAILS}$$

(INT = 1.7)

THIS SUPPORT IS AN OUTLIER

NO FURTHER ANALYSIS WILL BE PERFORMED.
THIS SUPPORT, BY INSPECTION, WILL NOT
SATISFY THE VERTICAL CAPACITY CHECK
OR THE LATERAL LOAD CHECK.

CONCLUSION

THIS SUPPORT FAILS TO SATISFY THE
EVALUATION CRITERIA OF REF 64 FOR
THE DEAD LOAD CASE DUE TO
EXCESSIVE BENDING STRESS IN THE $7'S$ $3 \times 3 \times 1/4$
AND IS THEREFORE AN OUTLIER

USE THIS SPAN FOR CALLS

THIS SUPPORT
WAS DRAWN

2/15/03 - XL

ACC
№ 2

42 2591

TOP TRAY BUPT'S PLAN VIEW

NOT ON CRITICAL
A3C-2 SPRAY

- SEE WELD DETAIL A
END

BOTTOM TRAY SUPT'S PLAN VIEW

ACTUAL WEIGHTS FOR LAR#22



IDENTIFICATION OF 1" & 1 1/2" Ø C.D.'S UNKNOWN

HANNA & ALLEN LITTEL CO.
 DONALD C. COOK
 BUREAU PLANT
 LITTLE ROCK, ARK.
 75. NO. 6
 DE. HANNA
 CH. HANNA
 DATE 10-6-32

*** TOTAL PAGE.008 ***

PAGE. 003

ACC.
№ 2



INDIANA & MICHIGAN ELECTRIC CO.	
DONALD C. COOK	
WEDMAN	MOBILE
CONTAINMENT UNIT NO. 2	
QUAD 8	
P.L.C. "12"0"	
P.L. NO. 2	
DR. M. MARSH	
CH. R. HASSINMAN	
DATE 11-16-92.	



STEVENSON
& ASSOCIATES
a structural-mechanical
consulting engineering firm

SUBJECT ABP JOB No. 89C1570 SHEET 1 OF 3

A46 LAR'S
DC COOK UNIT 2
LAR-023
(PASS ID# RACE003, LAR#3)
CONTAINMENT BL. 612'

REVISIONS

CCF 5/6/94
A.K. 5/25/94

REF LOAD CALCULATIONS

PASS TOTAL LENGTH OF CABLE TRAY AND CONDUIT
SUPPORTED BY THREE BRACKETS IN UNISON =
DISTANCE BETWEEN EACH BRACKET PLUS
5' UNSUPPORTED LENGTH TOP AND BOTTOM
(MAX UNSUPPORTED SPAN IS 10') =

$$L = 5' + 2' - 6\frac{1}{2}" + 3' - 0" + 5' \approx 16 \text{ FT}$$

CONDUIT WEIGHTS:

$$3/4" = 1.3 \#/\text{FT} \times 16' = 21 \#$$

$$1\frac{1}{2}" = 3.5 \#/\text{FT} \times 16' = 56 \#$$

CABLE TRAY WEIGHTS:

$$25 \text{ PLF} \times 16 \text{ FT} = 400 \#$$


6.4

SUBT.

9.3.1

DEAD WEIGHT CHECK

THE THREE BRACKETS WILL RESIST THE
APPLIED LOAD NEARLY EQUALLY, SO ONE
THIRD OF THE LOAD WILL BE APPLIED TO
ONE BRACKET TREATED AS A
CANTILEVER. NOTE THAT TREATING THE
BRACKET AS A CANTILEVER IS CONSERVATIVE
AS THERE IS LIKELY TO BE SIGNIFICANT
FRAME ACTION BETWEEN THE SUPPORTS.





STEVENSON
& ASSOCIATES
a structural-mechanical
consulting engineering firm

SUBJECT AEP

JOB No. 89C1570 SHEET 2 OF 3

A46 LAR'S

DC COOK UNIT 2

LAR - 023

(PASS ID# RACE 003, LAR#3)

CONTAINMENT EL. 612'

REVISIONS

0 CCE 5/6/94
A.E. 5/25/94

REF

DEAD WEIGHT CHECK (CONT'D)

CHECK BENDING IN L2x2x1/4"

6.1

P.5-311

SECT 5.1

P.5-312


SECT 5.2.1

$$M/S = 451.3 / 0.247 = 18.3 \text{ KSI} < 23.8 \text{ KSI}$$

1.0K
(INT. = 0.77)

CHECK WELD @ BUILDING STREET

SIMPLIFY WELD AS FOLLOWS:



6.5

SECT. 7.4

TABLE 5

PROPERTIES OF WELD AS LINE:

$$S_{W_{top}} = \frac{2b + d^2}{3} = \frac{2 \cdot 2\frac{3}{4} + 2^2}{3} = 3.17 \text{ in}^2$$

$$S_{W_{bot}} = \frac{d^2(2b + d)}{3(b + d)} = \frac{2^2(2 \cdot 2\frac{3}{4} + 2)}{3(2\frac{3}{4} + 2)} = 2.11 \text{ in}^2$$

$$\text{FOR } \frac{3}{16}" \text{ FILLET: } S = 2.11 (0.021) (\frac{3}{16}) = 0.28 \text{ in}^3$$

$$M/S = 451.3 / 0.28 = 16.1 \text{ KSI} < 18 \text{ KSI}$$

1.0K

$$(INT = 0.90)$$



STEVENSON
& ASSOCIATES
a structural-mechanical
consulting engineering firm

SUBJECT AEP JOB No. 89C1570 SHEET 3 OF 3

A46 LAR'S
DC COOK UNIT 2
LAR-023
(PASS ID# RACE 003, LAR#3)
CONTAINMENT EL. 612'

REVISIONS
0 CCF 5/6/94
A.K. 5/25/94

REF

DEAD WEIGHT CHECK (CONT'D)



614
SECT.
8.3.1

THE DEAD WEIGHT CHECK IS THE ONLY
CHECK REQUIRED FOR CABLE TRAY AND
CONDUIT SUPPORTS DIRECTLY MOUNTED TO
AN ADJACENT STRUCTURAL WALL. BUILDING
COLUMNS ALSO PROVIDE RIGID SUPPORT.
NO FURTHER ANALYSIS IS REQUIRED.


CONCLUSION

THIS SUPPORT MEETS THE LIMITED ANALYTICAL
REVIEW REQUIREMENTS OF REF. 614
AND IS CONSIDERED TO BE SEISMICALLY
ADEQUATE.





SECTION "A-A"



INDIANA & MICHIGAN ELECTRIC CO.	MICHIGAN
DONALD C. COOK	
NUCLEAR PLANT	
ERIGMAN	
CONTAINMENT UNIT N° 2	
QUAD. 2	
EL. 601'-0" 612'-0"	
DR. N° 5	
DR. M. MARSH	
CH. R. HANNAHS	
DATE 11-16-92	

COL. 24

ACCUMULATOR. N° 2. ROOM



STEVENSON
& ASSOCIATES
a structural-mechanical
consulting engineering firm

SUBJECT AGP JOB No. 89C1570 SHEET 1 OF 12

A46 LAR'S
DL COOK UNIT 2
LAR-027
(PASS 10# RACE 004, LAR#3)
CONTAINMENT EL 598'

0 CCF 5/11/94
A.E. 5/25/94

REF DEAD LOAD CHECK

PASS TRIBUTARY LENGTHS:

LOWER TRAYS = 6' (SPANS ARE 5'-6" THIS AREA)

MIDDLE TRAYS:

1ST SUPPORT FROM RIGHT = $(6' + 5'-4") / 2 = 5.7'$

2ND " " " = $(5'-4" + 3'-9") / 2 = 4.5'$

3RD " " " = $(3'-9" + 5'-9") / 2 = 4.8'$

4TH " " " = $(5'-9" + 6') / 2 = 5.9'$

UPPER TRAYS:

1ST SUPPORT FROM RIGHT = $(6' + 5'-4") / 2 = 5.7'$

2ND " " " = $(5'-4" + 9'-6") / 2 = 7.4'$

4TH " " " = $(9'-6" + 6') / 2 = 7.8'$

(UPPER TRAYS NOT ATTACHED TO 3RD
SUPPORT FROM RIGHT BUT AS-BUILT)

CABLE TRAY WEIGHTS:

LOWER TRAYS = 25 PLF \times 6' = 150 #

MIDDLE TRAYS:

1ST SUPP (1M) 25 PLF \times 5.7' = 143 #

2ND SUPP (2M) " 4.5' = 113 #

3RD SUPP (3M) " 4.8' = 120 #

4TH SUPP (4M) " 5.9' = 148 #

UPPER TRAYS:

1ST SUPP (1M) 25 PLF \times 5.7' = 143 #

2ND SUPP (2M) " 7.4' = 185 #

4TH SUPP (4M) " 7.8' = 195 #



SUBJECT ABP

JOB No. 89C1570

SHEET 2 OF 12

A46 LAR'S

DC Cook Unit 2

LAR-027

(PASS ID# RACE 004, LAR#3

CONTAINMENT BL. 598

CCF 5/11/94

A.k. 5/25/94

Ref.

DEAD LOAD CHECK :

6.5


Sept

8.3.

LOWER TRAY SUPPORTS:

WORST-CASE TRAPEZOID MEMBERS

HAS 2'-5" SIMPLY SUPPORTED SPAN =



$$M_{\max} = 150(8.5) = 1280 \text{ N-L}$$

$$M_{\max}/S = 1280/0.247 = 5.2 \text{ ksi} < 23.8 \text{ ksi}$$

but

p. 5-311


Set 5.1

12.5-312

5x5	5.2%
-----	------

AT THIS LEVEL, MEMBER STRESSES ARE TRIVIAL AND, BY INSPECTION, SO ARE THE WELDED ROD COLLAR ATTACHMENTS TO THE TRANSVERSE $4.3 \times 3 \times 1/4$.

TRANSVERSE $4.3 \times 3 \times \frac{1}{4} =$





STEVENSON
& ASSOCIATES
a structural-mechanical
consulting engineering firm

SUBJECT AEP JOB No. 89C1570 SHEET 3 OF 12

AH6 LAR'S
DC COOK UNIT 2
LAR-027

(PASS 1D# RACE COY, LAR#3)
CONTAINMENT EL. 598'

REVISIONS
0 CCF 5/11/94
A.K. 5/25/94

REF. DEAD LOAD CHECK (CONT'D)

TRANSFER SHEAR ONLY TO SUPPORTS
#1M, 2M, 3M, 4M:

$$V_{1M} = \frac{150(37 + 66)}{67} = 224 \#$$

$$V_{2M} = (150 \times 2 - 224) + \frac{150(12 + 18 + 45)}{45} = 326 \#$$


$$V_{3M} = (150 \times 3 - 250) + \frac{150(47)}{64} + \frac{75(20 + 35)}{64} = 375 \#$$

$$V_{4M} = 150 + 2 \times 75 - 175 = 125 \#$$

LENGTH OF $3/16"$ FILLET REQUIRED @
TRANSVERSE & TO SUPPORT 1M-4M &
CONNECTIONS:

$$L_{\text{Fillet}} = \frac{375 \#}{207(3/16)(18,000)} = 0.16"$$

ALL WELDS SUFFICIENT WITH WIDE
MARGINS:



$$A_s = 3 \times 3 \times 1/4$$



STEVENSON
& ASSOCIATES
a structural-mechanical
consulting engineering firm

SUBJECT AEP

JOB NO. 89C1570

SHEET 4 OF 12


A46 LAR'S
DC COOK UNIT 2
LAR-027

(PASS 1D # RACE 004, LAR #3)
CONTAINMENT EL. 598'


REVISIONS
0 CCF 5/11/94
A.K. 5/25/94

REF. DEAD LOAD CHECK (CONT'D)


LOOK AT MOMENTS IN TRANSVERSE 4 =
(3x3x1/4)



$$M_{MAX} = 76(37) = 2810 \text{ IN-LB}$$



$$M_{MAX} = 200(18) - 150(6) = 2700 \text{ IN-LB}$$



$$M_{MAX} = 175(29) - 150(12) = 3280 \text{ IN-LB}$$

$$M/S = 3280 / 0.577 = 5.7 \text{ KSI} \leq 21.6 \text{ KSI}$$

OK





STEVENSON
& ASSOCIATES
a structural-mechanical
consulting engineering firm

SUBJECT AEP JOB No. 89C1570 SHEET 5 OF 12

A46 LAR'S
DC COOK UNIT 2
LAR-027

(PASS 10# RACE 004, LAR #3)
CONTAINMENT BL 598'

CCF 5/11/94
A.K. 5/25/94

REVISIONS


REF. DEAD LOAD CHECK (CONT'D)

MIDDLE TRAY SUPPORTS (SUPPORT
MEMBERS #1M, 2M, 3M, 4M)

THESE MEMBERS SUPPORT THE
TWO MIDDLE CABLE TRAYS AS
WELL AS THE TRANSVERSE &
REACTIONS FROM THE LOWER
TRAYS. SUPPORTS 1M, 2M, AND 4M
TRAPEZOID-TYPE SUPPORTS. #3M IS
A CANTILEVER BRACKET ATTACHED TO
CONTAINMENT COL 18.

ALL SUPPORTS ARE $3 \times 3 \times 1/4$.
SUPPORTS 1, 2, AND 4 HAVE 3'-10" SPANS
SUPPORT # 3 IS 3'-3" LONG.

SUPPORT # 4M (LOOKING AWAY FROM SUCT #3)



$$F_{4ML} = (148(N+23) + 224(23)) / 46$$

$$F_{4ML} = 221 \text{ LB}$$

$$F_{4MR} = 299 \text{ LB}$$

$$M_{MAX} = 5080 \text{ IN-LB}$$





STEVENSON
& ASSOCIATES
a structural-mechanical
consulting engineering firm


SUBJECT AEP JOB No. 89C1570 SHEET 6 OF 12

A46 LAR'S
DC COOK UNIT 2
LAR-027
(PASS ID# RACE 004, LAR #3)
CONTAINMENT EL. 598'

REVISIONS
0 CCF 5/11/94
A.K. 5/25/94

REF DEAD LOAD CHECK (CONT'D)

SUPPORT #3M' (LOOKING AWAY FROM SUEY #2)



$$F_{3ML} = (120(21+32) + 326(32)) / 14$$

$$F_{3ML} = 1200 \#$$

$$F_{3MR} = 634 \#$$

$$M_{MAX} = 9310 \text{ IN-LB}$$

$$M/S = 9310 / 0.577 = 16.1 \text{ KSI} < 21.6$$

(INT = 0.75)

$$\text{WELD CAPACITY} = (1.507) (3/16) (3') (18 \text{ KSI})$$

$$= 7.2 \text{ K} > 1200 \text{ LB}$$

(INT = 0.17)

6.4
SECT.
8.3.1

THE DEAD LOAD CHECK IS THE ONLY
CHECK REQUIRED FOR RIGIDLY SUPPORTED
CANTILEVER BRACKETS. NO FURTHER
ANALYSIS IS REQUIRED FOR THIS
SUPPORT BRACKET.





STEVENSON
& ASSOCIATES
a structural-mechanical
consulting engineering firm

SUBJECT AEP JOB No. 89C1570 SHEET 7 OF 12


A46 LAR'S
DC COOK UNIT 2
LAR-027
(PASS 1D# RACE 004, LAR#3)
CONTAINMENT EL. 598'

REVISIONS
0 CCF 5/11/94
A.K. 5/25/94

REF.

DEAD LOAD CHECK (CONT'D.)

SUPPORT #2M (LOOKING AWAY FROM SUPRT #1)



$$F_{2ML} = (113(11+23) + 375(23))/46$$

$$F_{2ML} = 271 \#$$

$$F_{2MR} = 330 \#$$

$$M_{max} = 6230 \text{ IN-LB}$$




STEVENSON
& ASSOCIATES
a structural-mechanical
consulting engineering firm

SUBJECT AEP JOB No. 89C1570 SHEET 8 OF 12
A46 LAR'S
DC COOK UNIT 2
LAR-027
(PASS 1D# RACE 004, LAR#3)
CONTAINMENT EL. 598'

REVISIONS
0 CCF 5/11/94
A.K. 5/25/94

REF DEAD LOAD CHECK (CONT'D)

SUPPORT #1M (LOOKING TOWARDS SUPPORT #2)



$$F_{1M2} = (143(11+23) + 125(23)) / 46$$

$$F_{1M2} = 168 \#$$

$$F_{1MR} = 243 \#$$

$$M_{MAX} = 3860 \text{ IN-LB}$$

WORST CASE MOMENT, SUPPORTS #1M, 2M, 4M:

$$M = 6230 \text{ IN-LB (SUPPORT #2M)}$$

$$M/S = 6230 / 0.577 = 10.8 \text{ KSI} < 21.6 \text{ KSI}$$

OK
(INT = 2.50)



STEVENSON
& ASSOCIATES
a structural-mechanical
consulting engineering firm

SUBJECT AEP JOB No. 89C1570 SHEET 9 OF 12

A46 LAR'S
DC COOK UNIT 2
LAR-027

(PASS ID# RACH 004, LAR #3)
CONTAINMENT EL. 598'

0 CCF 5/11/94
A.K. 5/25/94

REF.

DEAD LOAD CHECK (CONT'D)

UPPER TRAY SUPPORTS (SUPPORT
MEMBERS 1U, 2U, AND 4U)

THESE MEMBERS SUPPORT THE THREE
UPPER CABLE TRAYS. ALL SUPPORTS
ARE $4 \times 2 \times 2 \times 1/4$ WITH 3'-10" SPANS.

THE $5/8"$ THREADED RODS CARRY
THE UPPER CABLE TRAY LOADS
AND THE LOADS IMPOSED BY
SUPPORT MEMBERS 1U, 2U AND 4U.

SUPPORT #4U.

$A_{F4UL} = 221 \#$

195#

11"

12"

195#

12"

195#

11"

$4 \times 2 \times 2 \times 1/4$

46"

$F_{4UR} = 299 \#$

$F_{4UL} = 293 \# = F_{4UR}$

$M_{MAX} = 293(23) - 195(12) = 4400 \text{ IN-LB}$

$M/S = 4400/0.247 = 12.8 \leq 23.8 \text{ KSI}$
(UNIT = 0.75)

- NOTE - SUPPORT MEMBER 4U HAS
THE GOVERNING BENDING MOMENT.

ANCHORAGE LOADS: $F_{4L} = 514 \#$

$F_{4R} = 592 \#$

6.11
P. 5-3.11
SECT 5.1
P. 5-3.12
SECT 5.2.1a



STEVENSON
& ASSOCIATES
a structural-mechanical
consulting engineering firm

SUBJECT AEP JOB No. 89C1570 SHEET 10 OF 12

446 LAR'S
DC COOK UNIT 2
LAR-027
(PASS 1D# RACE004, LAR#3)
CONTAINMENT EL. 598'

REVISIONS	0	CCF 5/11/94
		A.K. 5/25/94

REF. DEAD LOAD CHECK (CONT'D)

SUPPORT # 2U

CABLE TRAY WGT = 3 @ 185 #

ANCHORAGE LOADS =

$$F_{2L} = 1.5(185) + \overbrace{F_{2ML}}^{271} = 549 \text{ #}$$

$$F_{2R} = 1.5(185) + \overbrace{F_{2MR}}^{330} = 608 \text{ #}$$

SUPPORT # 1U

CABLE TRAY WGT = 3 @ 143 #

ANCHORAGE LOADS =

$$F_{1L} = 1.5(143) + \overbrace{F_{1ML}}^{168} = 383 \text{ #}$$

$$F_{1R} = 1.5(143) + \overbrace{F_{1MR}}^{243} = 458 \text{ #}$$

ANCHORAGE EVALUATION

ANCHOR POINTS 4L, 4R, 2L, 1L
ARE 5/8" THREADED ROD INTO
EMBEDDED UNISTRUT, ALLOWABLE
PULLOUT = 2000 LB. MAX REACTION
= 592 LB. (INT = 592/2000 = 0.30)

ANCHOR POINTS 1R AND 2R ARE THREADED
ROD TO UNSPECIFIED CONCRETE ANCHORS. USE
INTENSION BY DEADWGT ALLOWABLE OF 1.9 KIPS;
MAX REACTION = 608 LB. (INT = 608/1900 = 0.32)

ii. ANCHORAGE OK.



STEVENSON
& ASSOCIATES
a structural-mechanical
consulting engineering firm

SUBJECT AEP JOB No. 8901570 SHEET 11 OF 12

A46 LAR'S
DC COOK UNIT 2
LAR-027
(PASS ID# RACE 004, LAR #3)
CONTAINMENT EL. 598'

REVISIONS	0	CCF 5/11/94
		A.K. 5/25/94

REF

VERTICAL CAPACITY CHECK

6.4
SECT.
8.3.2

CHECK ANCHORAGE LOADS FOR 3X DL:

MAX LOAD ON EMBEDDED UNISTRUT = 592 LB

$592 \times 3 = 1780 < 2500^{\#}$ " OK
(INT. = 0.71)

MAX LOAD ON CONCRETE ANCHOR = 608 LB

$608 \times 3 = 1820 < 1900^{\#}$ " OK
(INT. = 0.96)

6.4
SECT.
8.3.3

DUCTILITY CHECK

ROD HANGER TRAPEZE SUPPORTS BEHAVE IN
A DUCTILE MANNER UNDER HORIZONTAL
EARTHQUAKE MOTION. PROCEED TO
ROD HANGER FATIGUE EVALUATION.





STEVENSON
& ASSOCIATES
a structural-mechanical
consulting engineering firm

SUBJECT AEP JOB No. 89C1570 SHEET 12 OF 12
A46 LAR'S
DC COOK UNIT 2
LAR-027
(PASS ID # RACE004, LAR#3)
CONTAINMENT EL. 598'

REVISIONS
0 CCF 5/11/94
A.I. 5/25/94

REF.

ROD HANGER FATIGUE EVALUATION

6.4
SECT.
8.3.5

L = LENGTH OF ROD ABOVE TOP TIER = 24"

W = TOTAL DEAD LOAD ON BOTH RODS - USE
SUPPORT #2 = 549 + 608 = 1157 #



USE FIGURE 8-13 OF REF 6.4 (5/8" ROD)
AND 0.75% ROD FATIGUE BOUNDING
SPECTRUM (SEE SECTION 5.2 TO THIS
CALCULATION).

RESULT - THE ROD LENGTH / SUPPORT
WEIGHT COMBINATION FALLS WITHIN THE
ACCEPTABLE REGION OF THE FATIGUE
EVALUATION SCREENING CHART.


FOR THE PASS, THIS TIERED SUPPORT
ARRANGEMENT IS UNIQUE. ALL THE
CEILING THREADED ROD ATTACHMENTS
ARE INTO EMBEDDED STRUT; I.E., NO
WELDED CONNECTION DETAIL. THEREFORE
THERE IS NO NEED TO PERFORM THE
"FIELD-THREADED" ROD EVALUATION (SEE
SECTION 5.3 TO THIS CALCULATION) FOR
THIS SUPPORT.

CONCLUSION


THIS SUPPORT SATISFIES THE LIMITED
ANALYTICAL REVIEW CRITERIA OF
REF. 6.4 AND IS THEREFORE CONSIDERED
TO BE SEISMICALLY ADEQUATE.



INDIANA & HOVING ELECTRIC CO.	
DONALD C. COOK	
NUCLEAR PLANT	
PROGRAM	W0004
CONTAINMENT UNIT NO 2	
QUAD 3, NUCLEUS	
D. 134147	
DC NO. 1	
DR. PLMARSH	
CH E. HANNAH	
DATE 11-16-52	



NEGLECT
THIS
CONDUIT



ANGLES: 3x3x1/4



STEVENSON
& ASSOCIATES
a structural-mechanical
consulting engineering firm

SUBJECT AEP JOB No. 89C1570 SHEET 1 OF 4
A46 LAR'S
DC COOK UNIT
LAR-030
(PASS 1D# RACE-13), LAR #2)
CONTAINMENT EL 603'-10"

REVISIONS
0 CCF 5/11/94
A.K. 5/26/94

REF LOAD CALCULATIONS

6.17 CONDUIT 1A1 IS A 10" SCHED 40 PIPE.
6.1 WGT/FOOT = 40.48 LB.

6.14 BASED ON REF. 6.14, A CABLE FULL OF
40% BY VOLUME IS ASSUMED TO BE THE
MAXIMUM FULL THAT WOULD BE USED.

THE ID OF A 10" SCHED 40 PIPE = 10.02 IN

$$A_c = (10.02)^2 \pi / 4 = 78.8 \text{ IN}^2$$

THE CABLE DENSITY USED FOR THIS
ANALYSIS IS BASED ON DATA PROVIDED
IN REF. 6.14 FOR 4" RIGID CONDUIT:

$$\text{CABLE DENSITY} = \frac{\text{CABLE WGT}}{0.4 \times \frac{\pi D_i^2}{4}} = \frac{5.72 \text{ \#/FT}}{\frac{\pi (4.026)^2 (4)}{4}}$$

$$\text{DENSITY} = 1.12 \text{ \#/FT / IN}^2$$

$$\begin{aligned} 40\% \text{ OF INTERIOR VOLUME OF 10" SCHED 40} \\ = 0.4 (78.8) = 31.5 \text{ IN}^2 \end{aligned}$$

$$\begin{aligned} \therefore \text{WGT/FT OF 1A1 CONDUIT - CABLE ONLY} \\ = 1.12 (31.5) \\ = 35.3 \text{ \#/FT} \end{aligned}$$

TOTAL WEIGHT OF CONDUIT AND CABLE
USED FOR THIS ANALYSIS:

$$40.48 + 35.3 = \underline{\underline{76 \text{ \#/FT}}}$$



STEVENSON
& ASSOCIATES
a structural-mechanical
consulting engineering firm

SUBJECT AEP JOB No. 89C1570 SHEET 2 OF 4

A46 LAR'S
DC COOK UNIT 1
LAR-030

(PASS ID# RACE 131, LAR #2)


CONTAINMENT EL. 603'-10"

REVISIONS

0 CCE 5/11/94
A.K. 5/25/94

REF. DEAD LOAD CHECK

PASS THE GEOMETRY OF THE 10" CONDUIT UNDER REVIEW IS AS FOLLOWS:



PER THE GUIDELINES SET FORTH IN REF. 1.4, THIS SUPPORT NEED ONLY BE CHECKED FOR DEAD LOAD BECAUSE THE SUPPORT IS RIGIDLY ATTACHED TO A STRUCTURAL WALL.

VERTICAL FORCES DUE TO DEAD WEIGHT WILL BE RESISTED BY THE CONDUIT ITSELF. THE SUPPORT UNDER REVIEW WILL PROVIDE THE LATERAL SUPPORT NECESSARY TO HOLD THE CONDUIT IN PLACE.



3





STEVENS
& ASSOCIATES
a structural-mechanical
consulting engineering firm

SUBJECT AEP

JOB No. 89C1570

SHEET 3 OF 4

AH6 LAR'S

DC COOK UNIT 1

LAR-030

(PASS ID# RACE 131, LAR#2)

CONTAINMENT EL. 603'-10"

REVISIONS

0 CCF 5/11/94
A.K. 5/26/94

REF

DEAD LOAD CHECK (CONT'D)

TOTAL WEIGHT OF CONDUIT TO JUNCTION
BOX = $(186" + 74" + 20")/12 \times 76 \#/FT \sim 1800 \#$
1800#

186"

74"

1800#

20"

CONDUIT TERMINATES
@ JUNCTION BOX WHICH
IS ITSELF SUPPORTED,
BUT IS ASSUMED TO
PROVIDE NO SUPPORT
TO THIS CONDUIT

CONDUIT
FIXED @
PENETRATION

TREAT AS
RIGID
CORNER

G.16
p. 23

USING THE SOLUTION FOR FRAMES 5 FROM
REF G.16:

$$h = 20" \quad L = 74" \quad k = h/L = 0.270$$

$$P = 1800 \# \quad N = 3k + 1 = 1.81$$

$$M = Ph - \frac{3Phk}{2N} = 1800(20) - \frac{3(1800)(20)(0.270)}{2(1.81)}$$

$$M = 36,000 - 8060 = 27,940 \text{ IN-LB}$$

$$F = \frac{3Phk}{2NL} = \frac{8060}{74} = \underline{\underline{109 \#}}$$



STEVENSON
& ASSOCIATES
a structural-mechanical
consulting engineering firm

SUBJECT AEP JOB No. 89C1570 SHEET 4 OF 4
A46 LAR'S
DC COOK UNIT 1
LAR-030
(PASS ID# RACB 131, LAR#2)
CONTAINMENT EL. 603'-10"

REVISIONS
0 CCF 5/11/94
A.K. 5/26/94

REF. DEAD LOAD CHECK (CONT'D)

CHECK BENDING IN 10" SCHED. 40 PIPE


6.1
$$\frac{M}{S} = \frac{27940 \text{ IN-#}}{29.9 \text{ IN}^3} = 93 \text{ KSI}$$
VERY LOW

THE 109# FORCE AT THE LATERAL
RESTRAINT IS SMALL, AND THE SUPPORT IS
OK BY INSPECTION.

6.4
SECT.
8.3.1 THE DEAD LOAD CHECK IS THE ONLY
CHECK REQUIRED FOR CABLE TRAY AND
CONDUIT SUPPORTS DIRECTLY MOUNTED
TO A STRUCTURAL WALL. NO FURTHER
ANALYSIS IS REQUIRED.

CONCLUSION

THIS SUPPORT SATISFIES THE LIMITED
ANALYTICAL REVIEW CRITERIA OF REF 6.4
AND IS THEREFORE CONSIDERED TO BE
ADEQUATE FOR SEISMIC LOADING.



- o ALL ANGLES ARE 3X3X1/4
- o PIPE PENETRATES CRANE WALL AT EL. 603'-10" AND RUNS UP INSIDE CRANE WALL TO A JUNCTION BOX AT EL. 625'-6". THERE IS A LATERAL SUPPORT AT EL. 610'. NO OTHER SUPPORTS EXCEPT PENETRATION AND JUNCTION BOX.
- o PIPE LAYOUT SHOWN IN DRAWING 1-1460 (SEE SECTION 1X-1X AND DRAWING 1-1525).

UNIT 1, LOWER CONTAINMENT
CONDUIT 1A1: 10" PIPE

D. C. COOK
A-46 RACEWAY WALKDOWN
PASS ID#: RACE-131, LAR #2

**CALCULATION USED TO RESOLVE
THE OUTLIER GENERATED BY
LAR #022**



Stevenson and Associates

A Structural-Mechanical
Consulting Engineering FirmCLIENT AEP JOB No. 89C1570 SHEET 1 OF 9

SUBJECT

OSVS - RACE 003
- LAR 022

REVISIONS

SA 8/29/94
A.K. 9/6/940. OVERVIEW

LAR 022 EVALUATED A SUPPORT MID-WAY BETWEEN TWO RIGID SUPPORTS (WELDS TO BUILDING STEEL). THE EVALUATION SHOWED THAT THE MID-WAY SUPPORT COULD NOT MEET DEAD LOAD. THE TWO RIGID SUPPORTS ARE 15'-6" APART. WITHOUT THE MID-WAY SUPPORT THE GIP SPACING REQUIREMENT OF 10' IS NOT SATISFIED.

THIS CALCULATION RESOLVES THE OUTLIER BY DEMONSTRATING THAT COMBINED SYSTEM OF THE RACEWAYS (TRAYS + CONDUIT) AND THE MID-WAY SUPPORT ARE CAPABLE OF SPANNING THE DISTANCE BETWEEN THE TWO RIGID SUPPORTS.

CONCLUSION

THE FOLLOWING CALCULATION SHOWS THAT SYSTEM IS CAPABLE OF SPANNING THE 15'-6" BETWEEN RIGID SUPPORTS.

THE CHART ON P. 7 SHOWS THAT UNDER DEAD WEIGHT, THE BULK OF THE LOAD IS CARRIED BY THE STIFFEST ELEMENT - THE CONTROL TRAY, WHICH IS WITHIN ABOUT 20% OF ALLOWABLES. THE CHART ALSO SHOWS THAT THERE IS SIGNIFICANT RESERVE STRENGTH IN THE OTHER ELEMENTS - IF YIELDING IS ALLOWED TO OCCUR, THE SYSTEM CAN PROBABLY TAKE SEVERAL MULTIPLES OF THE DEAD WEIGHT BEFORE "FAILURE" OCCURS.

NOTE THAT PER THE GIP, NO CONSIDERATION OF SEISMIC LOADS WOULD BE NECESSARY IF THE SPAN BETWEEN RIGID SUPPORTS WAS $\leq 10'$. THIS IS BECAUSE DUE TO THE INHERENT HIGH DAMPING IN THESE SYSTEMS, LITTLE DYNAMIC RESPONSE OCCURS. AS THIS SYSTEM HAS A URBAN





Stevenson and Associates

A Structural-Mechanical
Consulting Engineering Firm

CLIENT

AEP

JOB NO.

89C1570

SHEET

2

OF

9

SUBJECT

OSVS - RARE $\phi\phi 3$
- LAR $\phi 22$

REVISIONS

SA 8/29/94

A.K. 9/6/94

BTWN RIGID SUPPORTS
OF ABOUT 15' "AND 15' "LOW IN ELEVATION
(THE TRAY SUPPORTS ARE WITHIN ABOUT
20' OF GRADE). THE SAME LOW LEVEL
OF SEISMIC RESPONSE CAN BE ASSUMED
AS THERE IS SIGNIFICANT MARGIN ABOVE
DEAD LOAD (AS DISCUSSED ABOVE), THIS
CONFIGURATION IS ACCEPTABLE

REFERENCES

1. T.C. COOK LAR EVALUATIONS
2. AISC, "MANUAL OF STEEL CONSTRUCTION",
8TH EDITION
3. S;A CALL # 82C200-01, REV 0, 9/30/83
"CABLE TRAY TESTING - ANALYSIS - REPORT"
4. AISC, "MANUAL OF STEEL CONSTRUCTION -
ALLOWABLE STRESS DESIGN"
8TH EDITION





Stevenson and Associates

A Structural-Mechanical
Consulting Engineering Firm

CLIENT AFP JOB No. 89C1570 SHEET 3 OF 9
SUBJECT _____


OSYS - RACE Ø Ø 3
LAR Ø 22

REVISIONS

SA 8/29/94
H.K. 9/6/94

ANALYSIS

THE CONFIGURATION AT THE MID-WAY
SUPPORT IS AS SHOWN BELOW:



SEE REF 1,
LAR #22
FOR THE
DETAILS OF
THE
GEOMETRY

$$F_1 = 96 \# \text{ (TOP TRAY)}$$

$$142 \# \text{ (BOTTOM TRAY)}$$

$$108 \# \text{ (CONDUIT)}$$

$$25 \# \text{ (~8' OF 2x2x1/4 FRAMING)}$$

$$371 \#$$

REF 2

$$F_2 = 36 \# \text{ (1/2 THE WEIGHT OF A 3x3x1/4 \# SPANNING 14.5')}$$

K_1 = MID-SPAN STIFFNESS OF A 3x3x1/4 \#,
SIMPLY SUPPORTED, SPANNING 14.5'

REF 2

$$= \frac{48EI}{L^3} = \frac{48(29EB)(1.24)}{(14.5 \times 12)^3} = 328$$

K_2 = MIDSPAN STIFFNESS OF 55, 15.5' POWER TRAY
I.C. TRAY
2" CONDUIT
1.5" CONDUIT
3" CONDUIT





Stevenson and Associates

A Structural-Mechanical
Consulting Engineering Firm

CLIENT AEP JOB No. 89C1570 SHEET 4 OF 9

SUBJECT

OSVS - RACEWAYS
LARØ22

REVISIONS

SA 8/29/94
A.K. 9/6/94

SEE
NOTE
BELOW

$$K_2 = \frac{48}{(15.5 \times 12)^3} \left[1.3 \times 10^3 \cdot 16 \text{ in}^2 \text{ (EI OF POWER TRAY)} + 1.4 \times 10^8 \cdot 16 \text{ in}^2 \text{ (EI OF I/C TRAY)} + 1.9 \times 10^7 \cdot 16 \text{ in}^2 \text{ (EI OF 2" SCH 40 PIPE)} + 0.9 \times 10^7 \cdot 16 \text{ in}^2 \text{ (" 1.5" ")} + 0.8 \times 10^7 \cdot 16 \text{ in}^2 \text{ (" 3/4" ")} \right]$$

$$= 1410 \text{ 16/in}$$

NOTE: THE STIFFNESSES OF TRAYS (2C-P2 IS A POWER (MESH) TRAY, 2C-O8 IS A CONTROL (SOLID) TRAY) IS FROM S;A CALC 82C200-02 (REF). THE STIFFNESSES ARE BASED ON STATIC TESTS OF TRAYS DONE AS PART OF AN EFFORT TO DEVELOP AN EVALUATION CRITERIA FOR RACEWAYS DUE TO APPENDIX R MODS.

THE PROPERTIES OF SCH 40 PIPE ARE FROM REF 2...



Stevenson and Associates

A Structural-Mechanical
Consulting Engineering Firm

CLIENT

AEP

JOB No.

89C1570

SHEET

5 OF 9


SUBJECT

OSYS - RAREOOS
LAR 022

REVISIONS

SA 8/29/94
A.K. 9/6/94

UNDER THE APPLIED LOADS (F_1, F_2), THE MID-WAY SUPPORT WILL DISPLACE AND ROTATE AS A RIGID BODY. THE DISPLACEMENT & ROTATION CAN BE DEFINED BY THE DISPLACEMENT AND ROTATION OF THE LOWER LEFT CORNER, RESULTING IN THE FOLLOWING:



Δ & Θ CAN BE FOUND BY SUMMING FORCES & MOMENTS:

$\sum F$:

$$K_2(\Delta - 9\Theta) + K_1(\Delta - 19\Theta) + K(\Delta - 31\Theta) = F_1 + 2F_2$$

$$(2K_1 + K_2)\Delta - (50K_1 + 9K_2)\Theta = F_1 + 2F_2$$

$\sum M$ (ABOUT F_1):

$$10K_1(\Delta - 19\Theta) + 22K_1(\Delta - 31\Theta) = 10F_2 + 22F_2$$

$$32K_1\Delta - 872K_1\Theta = 32F_2$$

$$K_1\Delta - 27.3K_1\Theta = F_2$$





Stevenson and Associates

A Structural-Mechanical
Consulting Engineering FirmCLIENT AEP JOB No. 89C1570 SHEET 6 OF 9

SUBJECT

OSVS - RACEØØ3
- LARØ22

REVISIONS

SA 8/29/94
A.K. 9/6/94

PLUG IN VALUED SOLVE:

$$\begin{array}{rcl} 2065 \Delta & - & 29090 \Theta = 443 \\ 328 \Delta & - & 8954 \Theta = 36 \end{array}$$

$$\Delta = \frac{\begin{array}{r} 443 \\ 36 \end{array} - \frac{\begin{array}{r} 29090 \\ 8954 \end{array}}{\begin{array}{r} 36 \\ 8954 \end{array}} = 0.326$$

$$\Theta = \frac{\begin{array}{r} 2065 \\ 328 \end{array} - \frac{\begin{array}{r} 443 \\ 36 \end{array}}{\begin{array}{r} 328 \\ 36 \end{array}} = 0.00293$$

/ (same) /

2.2#
↑12#
↓9#
↓

THIS MEANS THAT THE LEFT 3X3 CARRIES
2.2# IN ADDITION TO ITS DEAD WEIGHT. THE
OTHER 3X3 AND THE TRAY/CONDUIT ARE
"LIGHTENED" BY 9# 12# RESPECTIVELY.

LEFT 3X3 Δ \downarrow 4.9 18/FE
(14.5' SPAN)
 \downarrow 2.2#

RIGHT 3X3 Δ \downarrow 4.9 18/FE
(14.5' SPAN)
 \downarrow 9#

TRAY/CONDUIT Δ \downarrow 25# (2X2 12/11)
 \downarrow 12# 4.4 16/FE
(15.5' SPAN)



Stevenson and Associates

A Structural Mechanical
Consulting Engineering Firm

CLIENT

AEP

JOB No.

89C1570

SHEET

7

OF 9

SUBJECT

OSYS - RACEOOD
- LAR022

REVISIONS

SA 8/29/94
A.K. 9/6/94

CHECK ELEMENT LOADS :

ELEMENT	MAXIMUM MOMENT	ALLOWABLE MOMENT	F.S.
3x3x1/4	2510 (1)	9800 (6)	3.9
ICE TRAY	12400 (2)	15000 (7)	1.2
POWER TRAY	1150 (11)	9800 (14)	8.6
2" CONDUIT	1280 (3)	13000 (8)	7.1
1.5" CONDUIT	800 (17)	7000 (9)	8.8
1" CONDUIT	240 (5)	2900 (10)	12.1

$$(1) \frac{(4.9)(14.5)^2}{8} + \frac{(22)(14.5)}{1} = 209 \text{ lbf} = 2510 \text{ lbf}$$

(2) TOTAL MID-SPAN MOMENT :

$$\frac{(44.6)(15.5)^2}{8} + \frac{(25-12)(15.5)}{1} = 1390 \text{ lbf}$$

$$= 16700 \text{ lbf}$$

APPORTION BY RELATIVE STIFFNESS :

$$\frac{1.4}{13+1.4+19+.09+.08} \times 16700 = 12400 \text{ lbf}$$

$$(3) \frac{19}{(1.99)} \times 16700 = 1680 \text{ lbf}$$

$$(4) \frac{.09}{1.89} \times 16700 = 800 \text{ lbf}$$

$$(5) \frac{.08/3}{1.89} \times 16700 = 240 \text{ lbf}$$





Stevenson and Associates

A Structural-Mechanical
Consulting Engineering Firm

CLIENT

AEP

JOB No.

89C1570

SHEET

8 OF 9

SUBJECT

OSVS - RACE ØØ3
- LAR Ø22

REVISIONS

SA 8/29/94

A.K. 9/6/94

REF 1

LAR 22, P213

(6) ALLOWABLE STRESS: $21.6 / 1.25 = 17 \text{ KSI}$ SECTION MODULUS: 5.77 IN^3

REF 2

P1-15

ALLOWABLE MOMENT: $(17)(5.77) = 9800 \text{ IN} \cdot \text{LB}$

(7) FROM REF 3, P6/39, THIS IS A FAIRLY CONSERVATIVE VALUE AS THE TRAY WAS LOADED BEYOND THIS POINT, WHILE IT "SOFTENED" (DUE TO CROSS-SECTION DISTORTION), IT DID NOT FAIL OR SHOW SIGNIFICANT DISTRESS.

REF 2

P1-89

(8) ALLOWABLE STRESS: $0.6(36 \text{ KSI}) = 21.6 \text{ KSI}$ SECTION MODULUS: 0.561 ALLOWABLE MOMENT: $(21.6)(.561) = 12000 \text{ IN} \cdot \text{LB}$

REF 2

P1-89

(9) ALLOWABLE STRESS: 21.6 KSI SECTION MODULUS: 0.326 ALLOWABLE MOMENT: $(21.6)(.326) = 7000 \text{ IN} \cdot \text{LB}$

REF 2

P1-89

(10) ALLOWABLE STRESS: 21.6 KSI SECTION MODULUS: 0.133 ALLOWABLE MOMENT: $(21.6)(.133) = 2900 \text{ IN} \cdot \text{LB}$ (11) $\frac{.13}{1.89} \times 12700 = 1150 \text{ IN} \cdot \text{LB}$ (12) FROM REF 3, P28/39, THE TRAY FAILS AT THE POINT OF MAXIMUM SHEAR; SHEAR ALLOWABLE IS 210 LBS. FOR THE CASE OF UNIFORM LOAD, THE RATIO OF M_{max} TO V_{max} IS:

$$\frac{wL^2/8}{wL/2} = L/4$$

$$\text{ALLOWABLE MOMENT} = 210 \frac{(15.5 \times 12)}{4} = 9800 \text{ IN} \cdot \text{LB}$$



Stevenson and Associates

A Structural-Mechanical
Consulting Engineering FirmCLIENT AEP JOB No. 89C1570 SHEET 9 OF 9

SUBJECT

OSVS - DARE Ø Ø 3
- LAR Ø 22

REVISIONS

SA- 8/29/94
A.K. 9/6/94CHECK THE LOAD @ THE RIGID SUPPORTS

$$\bullet \text{ TRIBUTARY LENGTH} = \frac{15'-6" + 12'-1"}{2} = 13.8'$$

$$\text{TOTAL LOAD} = 13.8 \times 44.6 + 25 + 12$$

$$= 629 \#$$

LOAD ON BOTTOM ANGLE

$$= 629 \left(1 - \frac{13'}{13.8'} \right) = 585 \#$$

$$M_{\max} = 585 \times 9" = 5265 \text{ in} \cdot \#$$

$$F_b = 5270 / 1.247 = 21.3 \text{ KSI}$$

REF 4, SECTION 5.1.1

$$b/t = 2/1.25 = 8 \leq 65 / \sqrt{F_y} = 65 / \sqrt{36} = 10.8$$

$$\therefore F_b = 0.66 F_y = 0.66 (36) = 23.8 \text{ KSI}$$

REF 4, SECTION 5.2

TRAY/CONDUIT PROVIDE RESTRAINT AGAINST
LAT-TOR BUCKLING \therefore 5.2.1a APPLIES

$$\frac{F_b}{F_y} = \frac{23.8}{27.3} = 1.12 \geq 1.0 \text{ (OK)}$$

PROCEDURE USED TO ADDRESS
THE OUTLIER GENERATED BY
LAR #005



1. Introduction and Summary

The prying-action detail documented in Plant Area Summary Sheet RACE103 and analyzed in Limited Analytical Review LAR005 resulted in an outlier. Per the Outlier Seismic Verification Sheet, the recommended resolution to this outlier is to walk-down the plant and document all occurrences of this detail, screen the specific configuration of each detail using an acceptance criteria based on the LAR requirements, and modify those occurrences that do not meet the criteria. This document addresses the first part of this resolution - the walkdown and screening. The screening criteria is described in Section 2, the screening walkdown documentation is contained in Section 3.

This walkdown was performed by the Seismic Review Team members that did the bulk of the original raceway walkdown: I. C. Huang (AEPSC) and Stephen Anagnostis (S&A). The walkdown included all the areas of the plant covered in the raceway walkdown except for the Unit 1 containment above EI 650 and inside the crane wall below EI 650, as the unit was operating (the Unit 1 containment annulus was included). Based on the original raceway walkdown and that this walkdown of the Unit 2 containment did not find any significant occurrences of the prying-action detail, the SRT concluded that the Unit 1 containment does not contain any significant occurrences of the prying-action detail.

The results of this walkdown is summarized in Table 1. The first column contains the walkdown worksheet number (the worksheets are in Section 3), the second column describes the location of the hangers with the prying-action detail, and the third column states whether the hangers passed or failed the screening criteria. About 50 hangers with the prying-action detail were found (note that some worksheets cover more than one hanger). Twelve of those hangers failed the screening criteria. All of the hangers that failed are located in one area of the plant - the Unit 1 Vestibule and the adjacent section of the Unit 1 Reactor Cable Tunnel.

Table 1. Summary of the Prying Action Detail screening walkdown.

Worksheet #	Hanger Location	Pass/Fail
1-092694-1	Aux1, EI 596, RCT Quad 3 North Hangers 9, 10, 11 along the right wall counting from door 1-DR-AUX323.	Pass
1-092694-2	Aux1, EI 596, RCT Quad 4 Hangers 5, 6, 7, 8, 9 on the left wall counting from door 1-DR-AUX329.	Pass
1-092694-3	Aux1, EI 596, RCT Quad 4 Directly across the hall from penetration 1-CEP-4P5	Fail [1]
1-092694-4	Aux1, EI 596, RCT Quad 4 Adjacent to penetration 1-CEP-4P5.	P3ass
1-092694-5	Aux1, EI 596, RCT Quad 1 Two hangers across the hallway from penetration 1-CEP-1P5 One hanger near MCC 1-CT-BN	Pass
1-092694-6	Aux1, EI 596, RCT Quad 1 Upper platform, 1st hanger on right facing door 1-DR-AUX467	Pass [2]
1-092694-7	Aux1, EI 596, RCT Quad 1 Upper platform, first 3 hangers on left facing door 1-DR-AUX467	Pass [3]
1-092694-8	Aux1, EI 596, RCT Quad 1 Upper platform, first hanger on right off the edge of the platform.	Fail
2-092794-1	Aux2, EI 596, RCT Quad 3 South Near 2-VRS-2200 (Upper Cntmt RMS "B" Data Acq Module)	Pass
2-092794-2	Aux2, EI 596, RCT Quad 1 Upper platform, two hangers about 3 hangers away from Door 2-DR-AUX468.	Pass

1-092794-3	Aux1, EI 609, 4kV Area Above 600V Bus IIA	Pass
1-092794-4	Aux1, EI 609, Transformer Room One hanger above 1-DGTAB and one hanger at the right side of the entrance.	Pass
1-092794-5	Aux1, Auxiliary Cable Vault 15' south of the hatch	Pass [4]
2-092894-1	Aux2, EI 573 6' south of gate 2-GT-AUX1013 (U2 Rx Coolant Drain Pump Room)	Pass
2-092894-2	Aux2, EI 573 South end of the hallway common to both units.	Pass
1-092894-3	Aux1, EI 609, elevated area adjacent to the control room cable vault Above 12HV-ACA-FLT-3	Pass
2-092894-4	Aux2, EI 609 Near Miscellaneous Rack 2-H-H	Pass
2-092894-5	Aux2, EI 609 Above cabinet 2-BITH2	Pass
1-092894-6	Aux1, EI 612, Vestibule, upper platform leading to RCT Next to 1-DR-AUX467	Pass [5]
1-092894-7	Aux1, EI 612, Vestibule, upper platform leading to RCT 3rd hanger on left from the edge of the platform	Pass
1-092894-8	Aux1, EI 612, Vestibule, upper platform leading to RCT 4th hanger on left from the edge of the platform	Pass
1-092894-9	Aux1, EI 612, Vestibule, upper platform leading to RCT 2nd hanger on right from the edge of the platform	Fail [6]
1-092894-10	Aux1, EI 612, Vestibule 4 hangers along the containment wall just before the upper platform leading to the RCT.	Fail
1-092894-11	Aux1, EI 612, Vestibule The hanger above the west end of 1-HE-22 and the next hanger west. The two or three hangers south of these running along the block wall.	Fail [7]
2-092894-12	Aux2, EI 612, Vestibule, upper platform leading to RCT 4th hanger on right from the edge of the platform	Pass
2-092894-13	Aux2, EI 633 Hangers between the Containment Auxiliaries Panel and 2-MSI-1.	Pass
2-092994-1	Cont2, EI 598, Annulus Several hangers near Column 1, Az 63, Quad 1	Pass

[1] The angle is "clipped" to the embedded channel with the edge of a washer bolted into the embedded channel. Repair by drilling a hole through the angle and rebolting.

[2] This case doesn't meet the screening criteria, but was judged acceptable as the span between the two adjacent supports is $\leq 10'$, so GIP requirements would be met even if this support was removed. Note that the adjacent hanger would then have a tributary length of 8' (5' on one side and 3' on the other) and a load per rod of 640#. This load satisfies the allowables of 2000# for DL and 2500# for 3DL as specified in the LAR calculation.

[3] This case doesn't meet the screening criteria for 3DL, but was judged acceptable as the r/c wall on one side and a large pipe, and platform steel and handrail on the other side will prevent any significant lateral motion.

[4] This case doesn't meet the screening criteria, but was judged acceptable as the span between the two adjacent supports is $\leq 10'$, so GIP requirements would be met even if this support was removed. Note that the adjacent hanger would then have a tributary length of 7' (4.5' on one side and 3.5' on the other) and a load per rod of 440#. This load satisfies the allowables of 2000# for DL and 2500# for 3DL as specified in the LAR calculation.

[5] This case doesn't meet the screening criteria, but was judged acceptable as the span between the two adjacent supports is 9' ($\leq 10'$), so GIP requirements would be met even if this support was removed. Note that the adjacent hanger would then have a tributary length of 7.5' (4.5' on one side and 3' on the other) and a load per rod of 600#. This load satisfies the allowables of 2000# for DL and 2500# for 3DL as specified in the LAR calculation.

[6] Both rods on this hanger do not meet the screening criteria (this hanger was the subject of LAR #5, which initiated this effort).


[7] The two hangers above 1-HE-22 probably need both rod anchorages to be modified - these two hangers are on either side of a removable concrete hatch. The rods furthest from the corners of the hatch were clearly visible (and do not meet the criteria), the rods nearest the corner were not easily visible but look like they will also require modification.

The rods immediately adjacent to the block wall of two or three hangers running along the block wall were not clearly visible, but do not look like they will meet the screening criteria.

2. Screening Criteria

2.1 Criteria Development

This criteria is for evaluating the D. C. Cook cable tray hanger anchorage detail shown below for seismic adequacy in accordance with GIP procedures (Ref. 1).



F_C = Bearing force on concrete

F_R = Tensile load in threaded rod

F_B = Tensile load on Unistrut bolt

Force in Unistrut bolt: $F_B = F_R(1 + L_2/L_1) \Rightarrow F_R = F_B/(1 + L_2/L_1)$

Maximum moment in angle: $M_{MAX} = F_R L_2 \Rightarrow F_R = M_{MAX}/L_2$

In this detail, bending stresses in the angle and pullout force on the Unistrut bolt will each limit the capacity of the anchorage. The equations above show that the bending moment in the angle is related to L_2 , while the force in the Unistrut bolt is related to the ratio of L_2 to L_1 . As the ratio L_2/L_1 increases, the lever action on the Unistrut bolt increases for a given rod load F_R .

Load Cases and Hanger Applicability:

The anchorage detail above is used on rod-hung trapeze hangers. For trapeze-type supports, which may swing laterally during an earthquake, the GIP requires both a Dead Load Check and a Vertical Capacity Check ($3 \times DL$) of the anchorage. The vertical capacity check ensures that there is extra design margin in the anchorage to account for additional loads due to support displacement.

This detail is also used on wall-mounted brackets to provide vertical support at the cantilevered end. These supports are directly attached to building structure and are not free to move during an earthquake. Per GIP procedures, only a Dead Load Check is necessary for these supports.

Allowable angle bending stresses:

Bending stresses in angles are calculated in accordance with the AISC specification for single-angle members, Ref. 2. Per Section 5.2.1b of the specification, the calculated bending stress, f_B , is:

$$f_B = 1.25M/S = 1.25F_R L_2 / S$$

where S is the geometric section modulus of the angle section.

For the Dead Load Check, the working stress allowables given in Ref. 2 are used. Per Sections 5.1 and 5.2 of Ref. 2, the allowable bending stress is $0.66 F_Y$ for $2 \times 2 \times 1/4$ L's, and $0.6 F_Y$ for $3 \times 3 \times 1/4$ L's. For the 3 x DL Check, an allowable bending stress of $0.9 F_Y$ is used for both angle sections. The bending stress, f_B , and the stress limits are summarized as follows:

f_B	=	$1.25 F_R L_2 / (0.247)$	$\leq 0.66 F_Y$	for $L_2 \times 2 \times 1/4$, DL Case
	=	$1.25 F_R L_2 / (0.577)$	$\leq 0.60 F_Y$	for $L_3 \times 3 \times 1/4$, DL Case
	=	$1.25 F_R L_2 / (0.247)$	$\leq 0.90 F_Y$	for $L_2 \times 2 \times 1/4$, 3DL Case
	=	$1.25 F_R L_2 / (0.577)$	$\leq 0.90 F_Y$	for $L_3 \times 3 \times 1/4$, 3DL Case

Allowable Unistrut bolt pullout load:

Allowable pullout loads for the Unistrut bolt are summarized below (see Ref 3 for discussion):

1/2" bolt	2000 lb,	DL Case
5/8" bolt	2000 lb,	DL Case
1/2" bolt	2000 lb,	3DL Case
5/8" bolt	2500 lb,	3DL Case

Criteria Summary:

Limits for L_2 and L_2/L_1 for a given F_R are listed below for all combinations of angle size, Unistrut bolt size, and load case.

DL case, bending in $L_2 \times 2 \times 1/4$:

$$1.25 F_R L_2 / S \leq 0.66 F_Y \Rightarrow L_2 \leq 0.66 (36,000)(0.247) / (1.25 F_R) \Rightarrow L_2 \leq 4690 / F_R$$

DL case, bending in $L_3 \times 3 \times 1/4$:

$$1.25 F_R L_2 / S \leq 0.60 F_Y \Rightarrow L_2 \leq 0.60 (36,000)(0.577) / (1.25 F_R) \Rightarrow L_2 \leq 9970 / F_R$$

3DL case, bending in $L_2 \times 2 \times 1/4$:

$$3 \times 1.25 F_R L_2 / S \leq 0.9 F_Y \Rightarrow L_2 \leq 0.90 (36,000)(0.247) / (1.25 \times 3 F_R) \Rightarrow L_2 \leq 2130 / F_R$$

3DL case, bending in $L_3 \times 3 \times 1/4$:

$$3 \times 1.25 F_R L_2 / S \leq 0.9 F_Y \Rightarrow L_2 \leq 0.90 (36,000)(0.577) / (1.25 \times 3 F_R) \Rightarrow L_2 \leq 4990 / F_R$$

DL case, pullout of 1/2" Unistrut bolt:

$$F_R(1+L_2/L_1) \leq 2000 \text{ lb} \Rightarrow L_2/L_1 \leq (2000/F_R)-1$$

DL case, pullout of 5/8" Unistrut bolt:

$$F_R(1+L_2/L_1) \leq 2000 \text{ lb} \Rightarrow L_2/L_1 \leq (2000/F_R)-1$$

3DL case, pullout of 1/2" Unistrut bolt:

$$3F_R(1+L_2/L_1) \leq 2000 \text{ lb} \Rightarrow L_2/L_1 \leq (667/F_R)-1$$

3DL case, pullout of 5/8" Unistrut bolt:

$$3F_R(1+L_2/L_1) \leq 2500 \text{ lb} \Rightarrow L_2/L_1 \leq (833/F_R)-1$$

The equations above are summarized in table form below:

			LOAD CASE			
F_R (LB)	ANGLE SIZE	UNISTRUT BOLT SIZE	DL		3DL	
			L_2 (IN., MAX)	L_2/L_1 (MAX)	L_2 (IN., MAX)	L_2/L_1 (MAX)
F_R	2x2x1/4	1/2"	4690/ F_R	$(2000/F_R)-1$	2130/ F_R	$(667/F_R)-1$
		5/8"	4690/ F_R	$(2000/F_R)-1$	2130/ F_R	$(833/F_R)-1$
	3x3x1/4	1/2"	9970/ F_R	$(2000/F_R)-1$	4990/ F_R	$(667/F_R)-1$
		5/8"	9970/ F_R	$(2000/F_R)-1$	4990/ F_R	$(833/F_R)-1$

2.2 References

1. "Generic Implementation Plan Procedure (GIP), for Seismic Verification of Nuclear Plant Equipment", Revision 2A, March, 1993, Seismic Qualification Utility Group.
2. "Specification for Allowable Stress Design of Single-Angle Members," from Section 5 of the AISC Manual of Steel Construction, Allowable Stress Design, Ninth Edition, American Institute of Steel Construction, Inc. Chicago, IL, 1989.
3. LAR criteria document

2.3 Screening Charts

Screening charts for F_R in increments of 25 lb up to 800 lb. appear on the following pages.

SCREENING CHART FOR $F_R \leq 100$ LB

F_R (LB)	ANGLE SIZE	UNISTRUT BOLT SIZE	LOAD CASE			
			DL		3DL	
			L_2 (IN., MAX)	L_2/L_1 (MAX)	L_2 (IN., MAX)	L_2/L_1 (MAX)
25	2x2x1/4	1/2"	188	79.0	85.2	25.7
		5/8"	188	79.0	85.2	32.3
	3x3x1/4	1/2"	399	79.0	200	25.7
		5/8"	399	79.0	200	32.3
	2x2x1/4	1/2"	93.8	39.0	42.6	12.3
		5/8"	93.8	39.0	42.6	15.7
50	3x3x1/4	1/2"	199	39.0	99.8	12.3
		5/8"	199	39.0	99.8	15.7
	2x2x1/4	1/2"	62.5	25.7	28.4	7.9
		5/8"	62.5	25.7	28.4	10.1
	3x3x1/4	1/2"	133	25.7	66.5	7.9
		5/8"	133	25.7	66.5	10.1
75	2x2x1/4	1/2"	46.9	19.0	21.3	5.7
		5/8"	46.9	19.0	21.3	7.3
	3x3x1/4	1/2"	99.7	19.0	49.9	5.7
		5/8"	99.7	19.0	49.9	7.3
	2x2x1/4	1/2"	46.9	19.0	21.3	5.7
		5/8"	46.9	19.0	21.3	7.3
100	3x3x1/4	1/2"	99.7	19.0	49.9	5.7
		5/8"	99.7	19.0	49.9	7.3
	2x2x1/4	1/2"	46.9	19.0	21.3	5.7
		5/8"	46.9	19.0	21.3	7.3
	3x3x1/4	1/2"	99.7	19.0	49.9	5.7
		5/8"	99.7	19.0	49.9	7.3

SCREENING CHART FOR $F_R \leq 200$ LB

F_R (LB)	ANGLE SIZE	UNISTRUT BOLT SIZE	LOAD CASE			
			DL		3DL	
			L_2 (IN., MAX)	L_2/L_1 (MAX)	L_2 (IN., MAX)	L_2/L_1 (MAX)
125	2x2x1/4	1/2"	37.5	15.0	17.0	4.3
		5/8"	37.5	15.0	17.0	5.7
	3x3x1/4	1/2"	79.8	15.0	39.9	4.3
		5/8"	79.8	15.0	39.9	5.7
	2x2x1/4	1/2"	31.3	12.3	14.2	3.4
		5/8"	31.3	12.3	14.2	4.6
150	2x2x1/4	1/2"	31.3	12.3	14.2	3.4
		5/8"	31.3	12.3	14.2	4.6
	3x3x1/4	1/2"	66.5	12.3	33.3	3.4
		5/8"	66.5	12.3	33.3	4.6
	2x2x1/4	1/2"	26.8	10.4	12.2	2.8
		5/8"	26.8	10.4	12.2	3.8
175	2x2x1/4	1/2"	26.8	10.4	12.2	2.8
		5/8"	26.8	10.4	12.2	3.8
	3x3x1/4	1/2"	57.0	10.4	28.5	2.8
		5/8"	57.0	10.4	28.5	3.8
	2x2x1/4	1/2"	23.5	9.0	10.7	2.3
		5/8"	23.5	9.0	10.7	3.2
200	2x2x1/4	1/2"	23.5	9.0	10.7	2.3
		5/8"	23.5	9.0	10.7	3.2
	3x3x1/4	1/2"	49.9	9.0	25.0	2.3
		5/8"	49.9	9.0	25.0	3.2
	2x2x1/4	1/2"	23.5	9.0	10.7	2.3
		5/8"	23.5	9.0	10.7	3.2

SCREENING CHART FOR $F_R \leq 300$ LB

F_R (LB)	ANGLE SIZE	UNISTRUT BOLT SIZE	LOAD CASE			
			DL		3DL	
			L_2 (IN., MAX)	L_2/L_1 (MAX)	L_2 (IN., MAX)	L_2/L_1 (MAX)
225	2x2x1/4	1/2"	20.8	7.9	9.5	2.0
		5/8"	20.8	7.9	9.5	2.7
	3x3x1/4	1/2"	44.3	7.9	22.2	2.0
		5/8"	44.3	7.9	22.2	2.7
	2x2x1/4	1/2"	18.8	7.0	8.5	1.7
		5/8"	18.8	7.0	8.5	2.3
250	2x2x1/4	1/2"	17.1	6.3	7.7	1.4
		5/8"	17.1	6.3	7.7	2.0
	3x3x1/4	1/2"	36.3	6.3	18.1	1.4
		5/8"	36.3	6.3	18.1	2.0
	2x2x1/4	1/2"	15.6	5.7	7.1	1.2
		5/8"	15.6	5.7	7.1	1.8
275	2x2x1/4	1/2"	15.6	5.7	7.1	1.2
		5/8"	15.6	5.7	7.1	1.8
	3x3x1/4	1/2"	33.2	5.7	16.6	1.2
		5/8"	33.2	5.7	16.6	1.8
	2x2x1/4	1/2"	15.6	5.7	7.1	1.2
		5/8"	15.6	5.7	7.1	1.8
300	2x2x1/4	1/2"	15.6	5.7	7.1	1.2
		5/8"	15.6	5.7	7.1	1.8
	3x3x1/4	1/2"	33.2	5.7	16.6	1.2
		5/8"	33.2	5.7	16.6	1.8
	2x2x1/4	1/2"	15.6	5.7	7.1	1.2
		5/8"	15.6	5.7	7.1	1.8

SCREENING CHART FOR $F_R \leq 400$ LB

F_R (LB)	ANGLE SIZE	UNISTRUT BOLT SIZE	LOAD CASE			
			DL		3DL	
			L_2 (IN., MAX)	L_2/L_1 (MAX)	L_2 (IN., MAX)	L_2/L_1 (MAX)
325	2x2x1/4	1/2"	14.4	5.2	6.6	1.1
		5/8"	14.4	5.2	6.6	1.6
	3x3x1/4	1/2"	30.7	5.2	15.4	1.1
		5/8"	30.7	5.2	15.4	1.6
	2x2x1/4	1/2"	13.4	4.7	6.1	0.9
		5/8"	13.4	4.7	6.1	1.4
350	2x2x1/4	1/2"	13.4	4.7	6.1	0.9
		5/8"	13.4	4.7	6.1	1.4
	3x3x1/4	1/2"	28.5	4.7	14.3	0.9
		5/8"	28.5	4.7	14.3	1.4
	2x2x1/4	1/2"	12.5	4.3	5.7	0.8
		5/8"	12.5	4.3	5.7	1.2
375	2x2x1/4	1/2"	12.5	4.3	5.7	0.8
		5/8"	12.5	4.3	5.7	1.2
	3x3x1/4	1/2"	26.6	4.3	13.3	0.8
		5/8"	26.6	4.3	13.3	1.2
	2x2x1/4	1/2"	11.7	4.0	5.3	0.7
		5/8"	11.7	4.0	5.3	1.1
400	2x2x1/4	1/2"	11.7	4.0	5.3	0.7
		5/8"	11.7	4.0	5.3	1.1
	3x3x1/4	1/2"	24.9	4.0	12.5	0.7
		5/8"	24.9	4.0	12.5	1.1
	2x2x1/4	1/2"	11.7	4.0	5.3	0.7
		5/8"	11.7	4.0	5.3	1.1

SCREENING CHART FOR $F_R \leq 500$ LB

F_R (LB)	ANGLE SIZE	UNISTRUT BOLT SIZE	LOAD CASE			
			DL		3DL	
			L_2 (IN., MAX)	L_2/L_1 (MAX)	L_2 (IN., MAX)	L_2/L_1 (MAX)
425	2x2x1/4	1/2"	11.0	3.7	5.0	0.6
		5/8"	11.0	3.7	5.0	1.0
	3x3x1/4	1/2"	23.5	3.7	11.7	0.6
		5/8"	23.5	3.7	11.7	1.0
	2x2x1/4	1/2"	10.4	3.4	4.7	0.5
		5/8"	10.4	3.4	4.7	0.9
450	2x2x1/4	1/2"	10.4	3.4	4.7	0.5
		5/8"	10.4	3.4	4.7	0.9
	3x3x1/4	1/2"	22.2	3.4	11.1	0.5
		5/8"	22.2	3.4	11.1	0.9
	2x2x1/4	1/2"	9.9	3.2	4.5	0.4
		5/8"	9.9	3.2	4.5	0.8
475	2x2x1/4	1/2"	9.9	3.2	4.5	0.4
		5/8"	9.9	3.2	4.5	0.8
	3x3x1/4	1/2"	21.0	3.2	10.5	0.4
		5/8"	21.0	3.2	10.5	0.8
	2x2x1/4	1/2"	9.4	3.0	4.3	0.3
		5/8"	9.4	3.0	4.3	0.7
500	2x2x1/4	1/2"	9.4	3.0	4.3	0.3
		5/8"	9.4	3.0	4.3	0.7
	3x3x1/4	1/2"	19.9	3.0	10.0	0.3
		5/8"	19.9	3.0	10.0	0.7
	2x2x1/4	1/2"	9.4	3.0	4.3	0.3
		5/8"	9.4	3.0	4.3	0.7



SCREENING CHART FOR $F_R \leq 600$ LB

F_R (LB)	ANGLE SIZE	UNISTRUT BOLT SIZE	LOAD CASE			
			DL		3DL	
			L_2 (IN., MAX)	L_2/L_1 (MAX)	L_2 (IN., MAX)	L_2/L_1 (MAX)
525	2x2x1/4	1/2"	8.9	2.8	4.1	0.3
		5/8"	8.9	2.8	4.1	0.6
	3x3x1/4	1/2"	19.0	2.8	9.5	0.3
		5/8"	19.0	2.8	9.5	0.6
	2x2x1/4	1/2"	8.5	2.6	3.9	0.2
		5/8"	8.5	2.6	3.9	0.5
550	2x2x1/4	1/2"	8.5	2.6	3.9	0.2
		5/8"	8.5	2.6	3.9	0.5
	3x3x1/4	1/2"	18.1	2.6	9.1	0.2
		5/8"	18.1	2.6	9.1	0.5
	2x2x1/4	1/2"	8.2	2.5	3.7	0.2
		5/8"	8.2	2.5	3.7	0.4
575	2x2x1/4	1/2"	8.2	2.5	3.7	0.2
		5/8"	8.2	2.5	3.7	0.4
	3x3x1/4	1/2"	17.3	2.5	8.7	0.2
		5/8"	17.3	2.5	8.7	0.4
	2x2x1/4	1/2"	7.8	2.3	3.6	0.1
		5/8"	7.8	2.3	3.6	0.4
600	2x2x1/4	1/2"	7.8	2.3	3.6	0.1
		5/8"	7.8	2.3	3.6	0.4
	3x3x1/4	1/2"	16.6	2.3	8.3	0.1
		5/8"	16.6	2.3	8.3	0.4
	2x2x1/4	1/2"	7.8	2.3	3.6	0.1
		5/8"	7.8	2.3	3.6	0.4

SCREENING CHART FOR $F_R \leq 700$ LB


F_R (LB)	ANGLE SIZE	UNISTRUT BOLT SIZE	LOAD CASE			
			DL		3DL	
			L_2 (IN., MAX)	L_2/L_1 (MAX)	L_2 (IN., MAX)	L_2/L_1 (MAX)
625	2x2x1/4	1/2"	7.5	2.2	3.4	0.0
		5/8"	7.5	2.2	3.4	0.3
	3x3x1/4	1/2"	16.0	2.2	8.0	0.0
		5/8"	16.0	2.2	8.0	0.3
650	2x2x1/4	1/2"	7.2	2.1	3.3	0.0
		5/8"	7.2	2.1	3.3	0.3
	3x3x1/4	1/2"	15.3	2.1	7.7	0.0
		5/8"	15.3	2.1	7.7	0.3
675	2x2x1/4	1/2"	6.9	2.0	3.2	-0.0
		5/8"	6.9	2.0	3.2	0.2
	3x3x1/4	1/2"	14.8	2.0	7.4	-0.0
		5/8"	14.8	2.0	7.4	0.2
700	2x2x1/4	1/2"	6.7	1.9	3.0	-0.0
		5/8"	6.7	1.9	3.0	0.2
	3x3x1/4	1/2"	14.2	1.9	7.1	-0.0
		5/8"	14.2	1.9	7.1	0.2

SCREENING CHART FOR $F_R \leq 800$ LB

F_R LB)	ANGLE SIZE	UNISTRUT BOLT SIZE	LOAD CASE			
			DL		3DL	
			L_2 (IN., MAX)	L_2/L_1 (MAX)	L_2 (IN., MAX)	L_2/L_1 (MAX)
725	3x3x1/4	5/8"	6.5	1.8	2.9	0.1
		1/2"	13.8	1.8	6.9	N/A
		5/8"	13.8	1.8	6.9	0.1
750	2x2x1/4	1/2"	6.3	1.7	2.8	N/A
		5/8"	6.3	1.7	2.8	0.1
	3x3x1/4	1/2"	13.3	1.7	6.7	N/A
		5/8"	13.3	1.7	6.7	0.1
775	2x2x1/4	1/2"	6.1	1.6	2.7	N/A
		5/8"	6.1	1.6	2.7	0.0
	3x3x1/4	1/2"	12.9	1.6	6.4	N/A
		5/8"	12.9	1.6	6.4	0.0
800	2x2x1/4	1/2"	5.9	1.5	2.7	N/A
		5/8"	5.9	1.5	2.7	0.0
	3x3x1/4	1/2"	12.5	1.5	6.2	N/A
		5/8"	12.5	1.5	6.2	0.0



2.4 Anchorage Evaluation Worksheet



Hanger Identification and Location:

Span: _____

Estimated load on threaded rod, F_R : _____

ESTIMATED CABLE TRAY AND CONDUIT WEIGHTS, PLF	
ITEM	PLF
CABLE TRAYS	25
1/2" CONDUIT	1.1
3/4" CONDUIT	1.3
1" CONDUIT	2.0
1.5" CONDUIT	3.5
2" CONDUIT	4.9
3" CONDUIT	11.1
4" CONDUIT	16.6

Calculations: _____

FIELD DATA:

Angle size: _____ Unistrut Bolt Size: _____

Lengths: L_1 _____ L_2 _____ L_2/L_1 _____

LIMITING VALUES FROM SCREENING CHART FOR F_R = _____ LB:

DL CASE		3 X DL CASE (IF APPLICABLE)*	
Max L_2 _____	Max L_2/L_1 _____	Max L_2 _____	Max L_2/L_1 _____
Actual L_2 _____	Actual L_2/L_1 _____	Actual L_2 _____	Actual L_2/L_1 _____
PASS: YES _____ NO _____	PASS: YES _____ NO _____	PASS: YES _____ NO _____	PASS: YES _____ NO _____

*3xDL case N/A for wall mounted brackets.

3. Screening Walkdown Worksheets

Worksheet #	Hanger Location
1-092694-1	Aux1, EI 596, RCT Quad 3 North Hangers 9, 10, 11 along the right wall counting from door 1-DR-AUX323.
1-092694-2	Aux1, EI 596, RCT Quad 4 Hangers 5, 6, 7, 8, 9 on the left wall counting from door 1-DR-AUX329.
1-092694-3	Aux1, EI 596, RCT Quad 4 Directly across the hall from penetration 1-CEP-4P5
1-092694-4	Aux1, EI 596, RCT Quad 4 Adjacent to penetration 1-CEP-4P5.
1-092694-5	Aux1, EI 596, RCT Quad 1 Two hangers across the hallway from penetration 1-CEP-1P5 One hanger near MCC 1-CT-BN
1-092694-6	Aux1, EI 596, RCT Quad 1 Upper platform, 1st hanger on right facing door 1-DR-AUX467
1-092694-7	Aux1, EI 596, RCT Quad 1 Upper platform, first 3 hangers on left facing door 1-DR-AUX467
1-092694-8	Aux1, EI 596, RCT Quad 1 Upper platform, first hanger on right off the edge of the platform.
2-092794-1	Aux2, EI 596, RCT Quad 3 South Near 2-VRS-2200 (Upper Contmt RMS "B" Data Acq Module)
2-092794-2	Aux2, EI 596, RCT Quad 1 Upper platform, two hangers about 3 hangers away from Door 2-DR-AUX468.
1-092794-3	Aux1, EI 609, 4kV Area Above 600V Bus IIA
1-092794-4	Aux1, EI 609, Transformer Room One hanger above 1-DGTAB and one hanger at the right side of the entrance.
1-092794-5	Aux1, Auxiliary Cable Vault 15' south of the hatch
2-092894-1	Aux2, EI 573 6' south of gate 2-GT-AUX1013 (U2 Rx Coolant Drain Pump Room)
2-092894-2	Aux2, EI 573 South end of the hallway common to both units.
1-092894-3	Aux1, EI 609, elevated area adjacent to the control room cable vault Above 12HV-ACA-FLT-3
2-092894-4	Aux2, EI 609 Near Miscellaneous Rack 2-H-H
2-092894-5	Aux2, EI 609 Above cabinet 2-BITH2
1-092894-6	Aux1, EI 612, Vestibule, upper platform leading to RCT Next to 1-DR-AUX467
1-092894-7	Aux1, EI 612, Vestibule, upper platform leading to RCT 3rd hanger on left from the edge of the platform
1-092894-8	Aux1, EI 612, Vestibule, upper platform leading to RCT 4th hanger on left from the edge of the platform
1-092894-9	Aux1, EI 612, Vestibule, upper platform leading to RCT 2nd hanger on right from the edge of the platform
1-092894-10	Aux1, EI 612, Vestibule 4 hangers along the containment wall just before the upper platform leading to the RCT.
1-092894-11	Aux1, EI 612, Vestibule The hanger above the west end of 1-HE-22 and the next hanger west. The two or three hangers south of these running along the block wall.
2-092894-12	Aux2, EI 612, Vestibule, upper platform leading to RCT 4th hanger on right from the edge of the platform
2-092894-13	Aux2, EI 633 Hangers between the Containment Auxiliaries Panel and 2-MSI-1.
2-092994-1	Cont2, EI 598, Annulus Several hangers near Column 1, Az 63, Quad 1

