

STEAM GENERATOR REPAIR PROGRAM

FOR

TURKEY POINT UNIT 3

RADIOLOGICAL PROGRESS REPORT - NO. 4

FOR THE PERIOD

DECEMBER 31, 1981 THROUGH MARCH 3, 1982

DOCKET NO. 50-250

LICENSE NO. DPR-31

FLORIDA POWER AND LIGHT COMPANY

8204120220 820405
PDR ADDCK 05000250
PDR



THE UNITED STATES OF AMERICA

DEPARTMENT OF JUSTICE

OFFICE OF THE ATTORNEY GENERAL

WASHINGTON, D. C.

IN RE: [illegible]

[illegible]

[illegible]

[illegible]

TABLE OF CONTENTS

PAGE NO.

1.0	INTRODUCTION	1
2.0	OCCUPATIONAL RADIATION EXPOSURE	1
2.1	General	1
2.2	Description and Format of Exposure Data	2
2.3	Discussion of Exposure Results	3
3.0	APPLICATION OF DOSE REDUCTION TECHNIQUES (ALARA PRINCIPLES)	4
3.1	General	4
3.2	Contamination Control Envelopes and Ventilation	
3.3	Welding of Steam Generator Divider Plates	4
3.4	Reactor Head Preparation for Hot Functional Testing	5
3.5	General Techniques and Practices	5
4.0	RADIOACTIVE EFFLUENTS AND SOLID WASTE	6
4.1	General	6
4.2	Liquid Releases	6
4.3	Airborne Releases	6
4.4	Solid Radioactive Waste	6
5.0	CONCLUSIONS AND OBSERVATIONS	7

TABLES

TABLE 1	Description of Major Tasks	9
TABLE 2	Personnel Exposure Summary - Per Task	11
TABLE 3A	Summary of Preparatory Activity Exposures	13
TABLE 3B	Summary of Removal Activity Exposures	15
TABLE 3C	Summary of Installation Activity Exposures	17
TABLE 3D	Summary of Post-Installation Activity Exposures	19
TABLE 4	Personnel Exposure Summary - Per Phase	21
TABLE 5	Summary of Radioactive Effluent Releases	22
TABLE 6	Summary of Solid Low Level Radioactive Waste Shipments	25

1. The first part of the report is a general statement of the purpose and scope of the study.

2. The second part of the report is a detailed description of the methods used in the study.

3. The third part of the report is a presentation of the results of the study.

4. The fourth part of the report is a discussion of the results and their implications.

5. The fifth part of the report is a conclusion and a list of references.

6. The sixth part of the report is a list of appendices.

7. The seventh part of the report is a list of figures and tables.

1.0 INTRODUCTION

Radiological Progress Report No. 4 contains information pertaining to the radiological aspects of the Unit 3 Steam Generator Repair Program (SGRP) for the period December 31 through March 3. This information includes the following:

- a. An assessment and summary of the occupational exposure and labor expended for each reporting period (throughout the project).
- b. An evaluation of the effectiveness of dose reduction techniques (ALARA principles).
- c. An estimate of the radioactivity released in liquid and airborne effluents.
- d. An estimate of the solid radioactive waste generated including volume and radioactive content.

Significant project tasks performed during this reporting period included:

1. Inspection and close-out of steam generators in preparation for testing.
2. Installation of miscellaneous steel.
3. Installation of reactor coolant pump motors.
4. Installation of emergency containment coolers, control rod drive mechanism, coolers and fans.
5. Installation of insulation on steam generators.
6. Reactor preparation for hot functional testing.
7. Cleanup activities (removal of scaffolding and support equipment, removal of temporary shielding, etc.).
8. Welding of S/G divider plates.
9. Installation of miscellaneous piping in S/G cubicles.

Several on-going activities also performed during this period included: maintenance of temporary scaffolding, cleanup and decontamination, maintenance of temporary electrical power and lighting services, health physics support and project supervision.

2.0 OCCUPATIONAL RADIATION EXPOSURE

2.1 General

As indicated in previous progress reports, occupational exposure to radiation may be considered the major radiological impact of the SGRP. The program developed to collect exposure information and provide accurate assessments of tasks performed is discussed in detail in Section 2.1 - 2.3 of Radiological Progress Report No. 1. This program was utilized throughout this reporting period. A description of the thirteen (13) major tasks is indicated in Table 1.

Memorandum

1. The following information was obtained from the records of the Department of the Interior, Bureau of Land Management, regarding the land owned by the United States in the State of California.

2. The total area of land owned by the United States in the State of California is approximately 100,000,000 acres.

3. The land is owned by the United States in several different capacities, including as trustee for the public, as owner of the public domain, and as owner of the land of the several States.

4. The land is owned by the United States in several different capacities, including as trustee for the public, as owner of the public domain, and as owner of the land of the several States.

5. The land is owned by the United States in several different capacities, including as trustee for the public, as owner of the public domain, and as owner of the land of the several States.

6. The land is owned by the United States in several different capacities, including as trustee for the public, as owner of the public domain, and as owner of the land of the several States.

7. The land is owned by the United States in several different capacities, including as trustee for the public, as owner of the public domain, and as owner of the land of the several States.

8. The land is owned by the United States in several different capacities, including as trustee for the public, as owner of the public domain, and as owner of the land of the several States.

9. The land is owned by the United States in several different capacities, including as trustee for the public, as owner of the public domain, and as owner of the land of the several States.

10. The land is owned by the United States in several different capacities, including as trustee for the public, as owner of the public domain, and as owner of the land of the several States.

11. The land is owned by the United States in several different capacities, including as trustee for the public, as owner of the public domain, and as owner of the land of the several States.

12. The land is owned by the United States in several different capacities, including as trustee for the public, as owner of the public domain, and as owner of the land of the several States.

13. The land is owned by the United States in several different capacities, including as trustee for the public, as owner of the public domain, and as owner of the land of the several States.

14. The land is owned by the United States in several different capacities, including as trustee for the public, as owner of the public domain, and as owner of the land of the several States.

15. The land is owned by the United States in several different capacities, including as trustee for the public, as owner of the public domain, and as owner of the land of the several States.

16. The land is owned by the United States in several different capacities, including as trustee for the public, as owner of the public domain, and as owner of the land of the several States.

Very truly yours,

Director

17. The land is owned by the United States in several different capacities, including as trustee for the public, as owner of the public domain, and as owner of the land of the several States.

2.2 Description and Format of Exposure Data

Table 2 presents a summary of the occupational radiation exposure expended in person-rem and the labor expended in the radiation field in person-hours through this reporting period (i.e., from project commencement on 24 June 1981 to 3 March, 1982).^{*} Also included are the original estimated expenditures. The following comments are provided for clarification and should be considered when reviewing the data presented in Table 2.

- a. Several activities performed during the repair effort which were not described in Table 1 have been appropriately placed into one of the major task categories in Table 2 and accordingly accounted for.
- b. Exposures received by certain pre-identified personnel (e.g., health-physics, QC/QA, etc.) performing functions not directly attributable to any one task are listed separately in Item 7.
- c. Information detailing exposures reported for specific activities within a major task is contained in the data base. This information is utilized to "track" exposure for the time period of interest.

A detailed summary of the personnel exposure expended through this reporting period for preparatory, removal, installation and post-installation activities are presented in Tables 3A, 3B, 3C and 3D respectively. This summary includes both the labor and exposure expenditures and the original estimated expenditures. These tables list a more detailed breakdown of specific job activities which have been incorporated into the appropriate major task descriptions listed in table 2. Table 4 presents a general summary of both labor and personnel exposure expended for each phase of the repair project with the original estimated expenditures. The following comments are provided for clarification and should be considered when reviewing the data presented in Tables 3A, 3B, 3C, 3D and 4.

- a. Activity status indications are given to allow comparison of actual versus estimated person-rem expenditures.
- b. Activities indicated as in progress may require additional exposure prior to completion of the activity; therefore a valid comparison at this time is not justified.
- c. For completed activities it should be noted that small amounts of additional exposure and labor may appear sometime after completion is indicated, as a result of such factors as: field changes to procedures, work involving activity related to support equipment, localized work area cleanup, etc.

^{*}Self-reading pocket dosimeter (SRPD) results are used to report person-rem since exposure information is immediately available upon exit from the RCA and accordingly recorded in the computer data base. Since thermoluminescent dosimeters (TLD's) are processed primarily on a monthly basis this information could not be readily incorporated into the exposure expended for each specific activity. Historically, SRPD results are higher than TLD results primarily due to drift (caused by factors such as heat and humidity, and initial charging). Therefore, the accumulated dose reported may be considered as conservative.

CONFIDENTIAL

The following information was obtained from a confidential source who has provided reliable information in the past. The source has provided information that is of a confidential nature and is being provided to you for your information only. This information is being provided to you on a confidential basis and is not to be disseminated to any other person without the express written consent of the source.

The source has provided information that is of a confidential nature and is being provided to you for your information only. This information is being provided to you on a confidential basis and is not to be disseminated to any other person without the express written consent of the source.

The source has provided information that is of a confidential nature and is being provided to you for your information only. This information is being provided to you on a confidential basis and is not to be disseminated to any other person without the express written consent of the source.

The source has provided information that is of a confidential nature and is being provided to you for your information only. This information is being provided to you on a confidential basis and is not to be disseminated to any other person without the express written consent of the source.

The source has provided information that is of a confidential nature and is being provided to you for your information only. This information is being provided to you on a confidential basis and is not to be disseminated to any other person without the express written consent of the source.

The source has provided information that is of a confidential nature and is being provided to you for your information only. This information is being provided to you on a confidential basis and is not to be disseminated to any other person without the express written consent of the source.

The source has provided information that is of a confidential nature and is being provided to you for your information only. This information is being provided to you on a confidential basis and is not to be disseminated to any other person without the express written consent of the source.

The source has provided information that is of a confidential nature and is being provided to you for your information only. This information is being provided to you on a confidential basis and is not to be disseminated to any other person without the express written consent of the source.

The source has provided information that is of a confidential nature and is being provided to you for your information only. This information is being provided to you on a confidential basis and is not to be disseminated to any other person without the express written consent of the source.

2.3 Discussion of Exposure Results

A review of the data presented in Table 2 shows that the total occupational radiation exposure recorded for all major tasks is approximately 98% of the original total estimate. These exposures are recorded by computer acquisition as discussed in Progress Report No. 1. Table 2 includes all exposure expended through March 3, 1982 and will continue to be used for accumulation of all personnel exposures through project completion. The exposure expended to date for activities performed during the preparatory, removal, installation and post-installation phases is summarized in tables 3A, 3B, 3C and 3D respectively.

As discussed in Progress Report No. 3, tables 3A and 3B show that the total actual exposure expended for preparatory and removal phase activities was approximately 40% less than the total estimated exposure for those activities.

Table 3C shows that the total occupational exposure accumulated for installation phase activities was approximately 865 person-rem as compared to the original exposure estimate of 644 person-rem. The exposure attributed to steam generator lower assembly installation (approximately 451 person-rem) was significantly higher than the estimate of 190 person-rem (items 2 and 3 of table 3C). The exposure attributed to welding the steam generator divider plates (approximately 120 person-rem) was also significantly higher than the estimate of 15 person-rem (item 6 of table 3C).

Table 3D shows that the total occupational exposure accumulated for post-installation phase activities in progress is approximately 375 person-rem as compared to the original exposure estimate of 141 person-rem.

Table 3D indicates that several post-installation activities resulted in significant exposure above the estimated exposure for those activities. These activities included:

1. Installation of miscellaneous piping and steel (items 2 and 4)
2. Removal of scaffolding and contaminated materials (items 10 and 11).
3. Miscellaneous activities - Q.C. inspections, project supervision, etc. (item 14).

The above activities resulted in an expended exposure of approximately 277 person-rem as compared to the total estimate of 95 person-rem for those activities. Table 3D also indicates that a few activities resulted in significant exposure that were not included in the original estimate. These activities included:

1. Installation of reactor coolant pump motors (item 5).
2. Reactor preparation for hot functional testing (item 12).
3. S/G tube cleaning/inspection A, B & C S/G's (item 13).

These activities resulted in an expended exposure of approximately 66 person-rem.

The information for all phase activities in progress or completed (as detailed in Tables 3A, 3B, 3C and 3D) is summarized in Table 4. The total exposure expended during this reporting period was approximately 592 person-rem.

3.0 APPLICATION OF DOSE REDUCTION TECHNIQUES (ALARA PRINCIPLES)

3.1 General

This section discusses the techniques and practices which have been effective in providing dose reductions to personnel during the reporting period. Where available data permits, the following evaluations include a quantitative assessment of the person-rem savings which can be attributed to the techniques used.

3.2 Contamination Control Envelopes and Ventilation

Enclosures for contamination control and a filtered ventilation system were utilized during installation of the steam generator divider plates. Welding and divider plate preparation operations resulted in low-level airborne radioactivity which was effectively controlled with the filtered ventilation system. At times, during divider plate installation, it was necessary to install the filtered exhaust ductwork in the channel head with the work crews to assure adequate ventilation in the work area. Contamination control enclosures were modified as needed to maximize channel head accessibility. These modifications assured positive personnel access control as well as controlling the spread of relatively higher levels of contamination to surrounding areas.

3.3 Welding of Steam Generator Divider Plates

Exposure reduction techniques similar to those techniques utilized for steam generator channel head remnant weld preparation and steam generator lower assembly (SGLA) installation (discussed in previous reports) were employed during welding of the steam generator divider plates. These techniques included:

- a) Controlling access/egress to S/G work platforms from outside the biological shield wall where dose rates are typically ten times less than dose rates inside the shield wall.
- b) Using contamination enclosures on the work platforms to minimize airborne radioactivity and the spread of contamination to adjacent areas.
- c) Utilizing filtered ventilation ducting to exhaust low level airborne radioactivity from the work area.
- d) Utilizing channel head shielding whenever practical to reduce exposure rates during divider plate welding and repair operations.

The exposure expended for installation of the steam generator divider plates was approximately 120 person-rem. Dose rates in the channel head without any shielding were approximately 1,000 mR/hr. With channel head shielding installed, area dose rates were on the order of 200-400 mR/hr. Without the benefit of channel head shielding, the exposure expended would be approximately 400 person-rem. Thus, a conservative savings of approximately 280 person-rem was realized.

[illegible]

.....

1. 74 1. 75

1. The first step in the process is to identify the problem or issue that needs to be addressed. This involves gathering information and understanding the context of the problem.

11. 12. 13. 14. 15. 16. 17. 18. 19. 20. 21. 22. 23. 24. 25. 26. 27. 28. 29. 30. 31. 32. 33. 34. 35. 36. 37. 38. 39. 40. 41. 42. 43. 44. 45. 46. 47. 48. 49. 50. 51. 52. 53. 54. 55. 56. 57. 58. 59. 60. 61. 62. 63. 64. 65. 66. 67. 68. 69. 70. 71. 72. 73. 74. 75. 76. 77. 78. 79. 80. 81. 82. 83. 84. 85. 86. 87. 88. 89. 90. 91. 92. 93. 94. 95. 96. 97. 98. 99. 100. 101. 102. 103. 104. 105. 106. 107. 108. 109. 110. 111. 112. 113. 114. 115. 116. 117. 118. 119. 120. 121. 122. 123. 124. 125. 126. 127. 128. 129. 130. 131. 132. 133. 134. 135. 136. 137. 138. 139. 140. 141. 142. 143. 144. 145. 146. 147. 148. 149. 150. 151. 152. 153. 154. 155. 156. 157. 158. 159. 160. 161. 162. 163. 164. 165. 166. 167. 168. 169. 170. 171. 172. 173. 174. 175. 176. 177. 178. 179. 180. 181. 182. 183. 184. 185. 186. 187. 188. 189. 190. 191. 192. 193. 194. 195. 196. 197. 198. 199. 200. 201. 202. 203. 204. 205. 206. 207. 208. 209. 210. 211. 212. 213. 214. 215. 216. 217. 218. 219. 220. 221. 222. 223. 224. 225. 226. 227. 228. 229. 230. 231. 232. 233. 234. 235. 236. 237. 238. 239. 240. 241. 242. 243. 244. 245. 246. 247. 248. 249. 250. 251. 252. 253. 254. 255. 256. 257. 258. 259. 260. 261. 262. 263. 264. 265. 266. 267. 268. 269. 270. 271. 272. 273. 274. 275. 276. 277. 278. 279. 280. 281. 282. 283. 284. 285. 286. 287. 288. 289. 290. 291. 292. 293. 294. 295. 296. 297. 298. 299. 300. 301. 302. 303. 304. 305. 306. 307. 308. 309. 310. 311. 312. 313. 314. 315. 316. 317. 318. 319. 320. 321. 322. 323. 324. 325. 326. 327. 328. 329. 330. 331. 332. 333. 334. 335. 336. 337. 338. 339. 340. 341. 342. 343. 344. 345. 346. 347. 348. 349. 350. 351. 352. 353. 354. 355. 356. 357. 358. 359. 360. 361. 362. 363. 364. 365. 366. 367. 368. 369. 370. 371. 372. 373. 374. 375. 376. 377. 378. 379. 380. 381. 382. 383. 384. 385. 386. 387. 388. 389. 390. 391. 392. 393. 394. 395. 396. 397. 398. 399. 400. 401. 402. 403. 404. 405. 406. 407. 408. 409. 410. 411. 412. 413. 414. 415. 416. 417. 418. 419. 420. 421. 422. 423. 424. 425. 426. 427. 428. 429. 430. 431. 432. 433. 434. 435. 436. 437. 438. 439. 440. 441. 442. 443. 444. 445. 446. 447. 448. 449. 450. 451. 452. 453. 454. 455. 456. 457. 458. 459. 460. 461. 462. 463. 464. 465. 466. 467. 468. 469. 470. 471. 472. 473. 474. 475. 476. 477. 478. 479. 480. 481. 482. 483. 484. 485. 486. 487. 488. 489. 490. 491. 492. 493. 494. 495. 496. 497. 498. 499. 500. 501. 502. 503. 504. 505. 506. 507. 508. 509. 510. 511. 512. 513. 514. 515. 516. 517. 518. 519. 520. 521. 522. 523. 524. 525. 526. 527. 528. 529. 530. 531. 532. 533. 534. 535. 536. 537. 538. 539. 540. 541. 542. 543. 544. 545. 546. 547. 548. 549. 550. 551. 552. 553. 554. 555. 556. 557. 558. 559. 560. 561. 562. 563. 564. 565. 566. 567. 568. 569. 570. 571. 572. 573. 574. 575. 576. 577. 578. 579. 580. 581. 582. 583. 584. 585. 586. 587. 588. 589. 590. 591. 592. 593. 594. 595. 596. 597. 598. 599. 600. 601. 602. 603. 604. 605. 606. 607. 608. 609. 610. 611. 612. 613. 614. 615. 616. 617. 618. 619. 620. 621. 622. 623. 624. 625. 626. 627. 628. 629. 630. 631. 632. 633. 634. 635. 636. 637. 638. 639. 640. 641. 642. 643. 644. 645. 646. 647. 648. 649. 650. 651. 652. 653. 654. 655. 656. 657. 658. 659. 660. 661. 662. 663. 664. 665. 666. 667. 668. 669. 670. 671. 672. 673. 674. 675. 676. 677. 678. 679. 680. 681. 682. 683. 684. 685. 686. 687. 688. 689. 690. 691. 692. 693. 694. 695. 696. 697. 698. 699. 700. 701. 702. 703. 704. 705. 706. 707. 708. 709. 710. 711. 712. 713. 714. 715. 716. 717. 718. 719. 720. 721. 722. 723. 724. 725. 726. 727. 728. 729. 730. 731. 732. 733. 734. 735. 736. 737. 738. 739. 740. 741. 742. 743. 744. 745. 746. 747. 748. 749. 750. 751. 752. 753. 754. 755. 756. 757. 758. 759. 760. 761. 762. 763. 764. 765. 766. 767. 768. 769. 770. 771. 772. 773. 774. 775. 776. 777. 778. 779. 780. 781. 782. 783. 784. 785. 786. 787. 788. 789. 790. 791. 792. 793. 794. 795. 796. 797. 798. 799. 800. 801. 802. 803. 804. 805. 806. 807. 808. 809. 810. 811. 812. 813. 814. 815. 816. 817. 818. 819. 820. 821. 822. 823. 824. 825. 826. 827. 828. 829. 830. 831. 832. 833. 834. 835. 836. 837. 838. 839. 840. 841. 842. 843. 844. 845. 846. 847

1. The first of these is the fact that the Commission has not yet received any information from the Government of the Democratic Republic of the Congo regarding the situation in the country. The Commission is therefore unable to provide any information on the situation in the country.

Journal of Management Education 30(6)p. 789-804

1. The first step in the process is to identify the problem. This involves gathering information about the situation and the people involved.

1. The first of these is the fact that the majority of the population of the United States is now living in urban areas. This is a result of the process of urbanization, which has been going on since the beginning of the 20th century. The population of the United States has increased from about 100 million in 1900 to over 200 million in 1950. At the same time, the population of rural areas has decreased from about 100 million in 1900 to about 50 million in 1950. This has led to a concentration of the population in urban areas, which has had a profound effect on the economy and society.

Figure 1. The effect of the concentration of the *Agrobacterium* suspension on the transformation efficiency of *Agrobacterium* strains. The number of cells in the suspension was 100 million cells per ml. The concentration of the suspension was 100, 200, 300, 400, 500, 600, 700, 800, 900, and 1000 cells per ml. The number of cells in the suspension was 100 million cells per ml. The concentration of the suspension was 100, 200, 300, 400, 500, 600, 700, 800, 900, and 1000 cells per ml.

...the fact that the it

1. 1990年12月，在《中国环境报》上刊登了“中国环境报”的创刊号，这是中国环境报创刊以来的第一份报纸。

[illegible]

The exposure expended for all SGLA installation activities was approximately 600 person-rem. Without the benefit of head shielding and decontamination of the S/G channel heads, the exposure expended would have been approximately 5,000 person-rem. Thus a conservative exposure savings of approximately 4,400 person-rem was realized. A discussion of exposure expended for SGLA installation activities is discussed in sections 3.6, 3.4 and 3.3 of Radiological Progress Reports No.'s 2, 3 and 4 respectively.

3.4 Reactor Head Preparation for Hot Functional Testing

Lead shielding was installed on the reactor head to reduce exposure rates for those activities performed to prepare for hot functional testing and removal of the reactor head after hot functional testing. The following activities will have the benefit of reactor head shielding:

1. Installation and removal of instrument port conoseals.
2. Detensioning and tensioning of the reactor head.
3. Installation and removal of reactor head studs.

The exposure expended to date for the above activities is approximately 30 person-rem. Without the benefit of head shielding, the exposure expended would have been approximately 60 person-rem. An update on the exposure savings realized as a result of reactor head shielding will be discussed in a future report since all activities associated with the hot functional testing were not completed during this report period.

3.5 General Techniques and Practices

In addition to the assessment of dose reduction techniques described above, it is important to note some of the more general techniques and practices employed to maintain adequate control of personnel radiation exposure. These practices include the following:

- a) A comprehensive health physics program which includes an extensive training and radiological surveillance program.
- b) Use of repair project process sheets.
- c) Utilization of "in-containment" low-level radiation waiting areas.
- d) Use of portable area radiation monitors to provide workers on the spot continuous exposure rate information.
- e) Ongoing decontamination and periodic work clean-up program.
- f) Use of continuous air samplers in addition to periodic grab samples.
- g) Use of in-containment tool cribs and weld rod rooms. A detailed description of these techniques and practices are discussed in Progress Report No. 1.

1. The first step in the process is to identify the problem or issue that needs to be addressed. This involves gathering information and understanding the context of the problem.

1. The first group of people who are likely to be affected by the proposed project are the local residents who live in the vicinity of the project site. These residents may be affected by the project in a number of ways, including increased traffic, noise, and air pollution. The project may also affect the local economy by creating jobs and increasing the demand for goods and services. The project may also affect the local environment by increasing the demand for water and electricity and by increasing the amount of waste generated.

1000

• 1 2 3 4 5 6 7 8 9 10 11 12 13 14 15 16 17 18 19 20 21 22 23 24 25 26 27 28 29 30 31 32 33 34 35 36 37 38 39 40 41 42 43 44 45 46 47 48 49 50 51 52 53 54 55 56 57 58 59 60 61 62 63 64 65 66 67 68 69 70 71 72 73 74 75 76 77 78 79 80 81 82 83 84 85 86 87 88 89 90 91 92 93 94 95 96 97 98 99 100 101 102 103 104 105 106 107 108 109 110 111 112 113 114 115 116 117 118 119 120 121 122 123 124 125 126 127 128 129 130 131 132 133 134 135 136 137 138 139 140 141 142 143 144 145 146 147 148 149 150 151 152 153 154 155 156 157 158 159 160 161 162 163 164 165 166 167 168 169 170 171 172 173 174 175 176 177 178 179 180 181 182 183 184 185 186 187 188 189 190 191 192 193 194 195 196 197 198 199 200 201 202 203 204 205 206 207 208 209 210 211 212 213 214 215 216 217 218 219 220 221 222 223 224 225 226 227 228 229 230 231 232 233 234 235 236 237 238 239 240 241 242 243 244 245 246 247 248 249 250 251 252 253 254 255 256 257 258 259 260 261 262 263 264 265 266 267 268 269 270 271 272 273 274 275 276 277 278 279 280 281 282 283 284 285 286 287 288 289 290 291 292 293 294 295 296 297 298 299 300 301 302 303 304 305 306 307 308 309 310 311 312 313 314 315 316 317 318 319 320 321 322 323 324 325 326 327 328 329 330 331 332 333 334 335 336 337 338 339 340 341 342 343 344 345 346 347 348 349 350 351 352 353 354 355 356 357 358 359 360 361 362 363 364 365 366 367 368 369 370 371 372 373 374 375 376 377 378 379 380 381 382 383 384 385 386 387 388 389 390 391 392 393 394 395 396 397 398 399 400 401 402 403 404 405 406 407 408 409 410 411 412 413 414 415 416 417 418 419 420 421 422 423 424 425 426 427 428 429 430 431 432 433 434 435 436 437 438 439 440 441 442 443 444 445 446 447 448 449 450 451 452 453 454 455 456 457 458 459 460 461 462 463 464 465 466 467 468 469 470 471 472 473 474 475 476 477 478 479 480 481 482 483 484 485 486 487 488 489 490 491 492 493 494 495 496 497 498 499 500 501 502 503 504 505 506 507 508 509 510 511 512 513 514 515 516 517 518 519 520 521 522 523 524 525 526 527 528 529 530 531 532 533 534 535 536 537 538 539 540 541 542 543 544 545 546 547 548 549 550 551 552 553 554 555 556 557 558 559 560 561 562 563 564 565 566 567 568 569 570 571 572 573 574 575 576 577 578 579 580 581 582 583 584 585 586 587 588 589 590 591 592 593 594 595 596 597 598 599 600 601 602 603 604 605 606 607 608 609 610 611 612 613 614 615 616 617 618 619 620 621 622 623 624 625 626 627 628 629 630 631 632 633 634 635 636 637 638 639 640 641 642 643 644 645 646 647 648 649 650 651 652 653 654 655 656 657 658 659 660 661 662 663 664 665 666 667 668 669 670 671 672 673 674 675 676 677 678 679 680 681 682 683 684 685 686 687 688 689 690 691 692 693 694 695 696 697 698 699 700 701 702 703 704 705 706 707 708 709 710 711 712 713 714 715 716 717 718 719 720 721 722 723 724 725 726 727 728 729 730 731 732 733 734 735 736 737 738 739 740 741 742 743 744 745 746 747 748 749 750 751 752 753 754 755 756 757 758 759 760 761 762 763 764 765 766 767 768 769 770 771 772 773 774 775 776 777 778 779 780 781 782 783 784 785 786 787 788 789 790 791 792 793 794 795 796 797 798 799 800 801 802 803 804 805 806 807 808 809 810 811 812 813 814 815 816 817 818 819 820 821 822 823 824 825 826 827 828 829 830 831 832 833 834 835 836 837 838 839 840 841 842 843 844 845 846 847 848 849 850 851 852 853 854 855 856 857 858 859 860 861 862 863 864 865 866 867 868 869 870 871 872 873 874 875 876 877 878 879 880 881 882 883 884 885 886 887 888 889 890 891 892 893 894 895 896 897 898 899 900 901 902 903 904 905 906 907 908 909 910 911 912 913 914 915 916 917 918 919 920 921 922 923 924 925 926 927 928 929 930 931 932 933 934 935 936 937 938 939 940 941 942 943 944 945 946 947 948 949 950 951 952 953 954 955 956 957 958 959 960 961 962 963 964 965 966 967 968 969 970 971 972 973 974 975 976 977 978 979 980 981 982 983 984 985 986 987 988 989 990 991 992 993 994 995 996 997 998 999 1000 1001 1002 1003 1004 1005 1006 1007 1008 1009 1010 1011 1012 1013 1014 1015 1016 1017 1018 1019 1020 1021 1022 1023 1024 1025 1026 1027 1028 1029 1030 1031 1032 1033 1034 1035 1036 1037 1038 1039 1040

1. The first of these is the fact that the "new" party is not a new party at all. It is a party which has been in existence for many years, and which has been known by many names. It is a party which has been known as the "People's Party", the "Proletarian Party", the "Communist Party", and the "Socialist Party". It is a party which has been known by many names, and which has been known by many names.

1. 2. 3. 4. 5. 6. 7. 8. 9. 10. 11. 12. 13. 14. 15. 16. 17. 18. 19. 20. 21. 22. 23. 24. 25. 26. 27. 28. 29. 30. 31. 32. 33. 34. 35. 36. 37. 38. 39. 40. 41. 42. 43. 44. 45. 46. 47. 48. 49. 50. 51. 52. 53. 54. 55. 56. 57. 58. 59. 60. 61. 62. 63. 64. 65. 66. 67. 68. 69. 70. 71. 72. 73. 74. 75. 76. 77. 78. 79. 80. 81. 82. 83. 84. 85. 86. 87. 88. 89. 90. 91. 92. 93. 94. 95. 96. 97. 98. 99. 100. 101. 102. 103. 104. 105. 106. 107. 108. 109. 110. 111. 112. 113. 114. 115. 116. 117. 118. 119. 120. 121. 122. 123. 124. 125. 126. 127. 128. 129. 130. 131. 132. 133. 134. 135. 136. 137. 138. 139. 140. 141. 142. 143. 144. 145. 146. 147. 148. 149. 150. 151. 152. 153. 154. 155. 156. 157. 158. 159. 160. 161. 162. 163. 164. 165. 166. 167. 168. 169. 170. 171. 172. 173. 174. 175. 176. 177. 178. 179. 180. 181. 182. 183. 184. 185. 186. 187. 188. 189. 190. 191. 192. 193. 194. 195. 196. 197. 198. 199. 200. 201. 202. 203. 204. 205. 206. 207. 208. 209. 210. 211. 212. 213. 214. 215. 216. 217. 218. 219. 220. 221. 222. 223. 224. 225. 226. 227. 228. 229. 230. 231. 232. 233. 234. 235. 236. 237. 238. 239. 240. 241. 242. 243. 244. 245. 246. 247. 248. 249. 250. 251. 252. 253. 254. 255. 256. 257. 258. 259. 260. 261. 262. 263. 264. 265. 266. 267. 268. 269. 270. 271. 272. 273. 274. 275. 276. 277. 278. 279. 280. 281. 282. 283. 284. 285. 286. 287. 288. 289. 290. 291. 292. 293. 294. 295. 296. 297. 298. 299. 300. 301. 302. 303. 304. 305. 306. 307. 308. 309. 310. 311. 312. 313. 314. 315. 316. 317. 318. 319. 320. 321. 322. 323. 324. 325. 326. 327. 328. 329. 330. 331. 332. 333. 334. 335. 336. 337. 338. 339. 340. 341. 342. 343. 344. 345. 346. 347. 348. 349. 350. 351. 352. 353. 354. 355. 356. 357. 358. 359. 360. 361. 362. 363. 364. 365. 366. 367. 368. 369. 370. 371. 372. 373. 374. 375. 376. 377. 378. 379. 380. 381. 382. 383. 384. 385. 386. 387. 388. 389. 390. 391. 392. 393. 394. 395. 396. 397. 398. 399. 400. 401. 402. 403. 404. 405. 406. 407. 408. 409. 410. 411. 412. 413. 414. 415. 416. 417. 418. 419. 420. 421. 422. 423. 424. 425. 426. 427. 428. 429. 430. 431. 432. 433. 434. 435. 436. 437. 438. 439. 440. 441. 442. 443. 444. 445. 446. 447. 448. 449. 450. 451. 452. 453. 454. 455. 456. 457. 458. 459. 460. 461. 462. 463. 464. 465. 466. 467. 468. 469. 470. 471. 472. 473. 474. 475. 476. 477. 478. 479. 480. 481. 482. 483. 484. 485. 486. 487. 488. 489. 490. 491. 492. 493. 494. 495. 496. 497. 498. 499. 500. 501. 502. 503. 504. 505. 506. 507. 508. 509. 510. 511. 512. 513. 514. 515. 516. 517. 518. 519. 520. 521. 522. 523. 524. 525. 526. 527. 528. 529. 530. 531. 532. 533. 534. 535. 536. 537. 538. 539. 540. 541. 542. 543. 544. 545. 546. 547. 548. 549. 550. 551. 552. 553. 554. 555. 556. 557. 558. 559. 560. 561. 562. 563. 564. 565. 566. 567. 568. 569. 570. 571. 572. 573. 574. 575. 576. 577. 578. 579. 580. 581. 582. 583. 584. 585. 586. 587. 588. 589. 590. 591. 592. 593. 594. 595. 596. 597. 598. 599. 600. 601. 602. 603. 604. 605. 606. 607. 608. 609. 610. 611. 612. 613. 614. 615. 616. 617. 618. 619. 620. 621. 622. 623. 624. 625. 626. 627. 628. 629. 630. 631. 632. 633. 634. 635. 636. 637. 638. 639. 640. 641. 642. 643. 644. 645. 646. 647. 648. 649. 650. 651. 652. 653. 654. 655. 656. 657. 658. 659. 660. 661. 662. 663. 664. 665. 666. 667. 668. 669. 670. 671. 672. 673. 674. 675. 676. 677. 678. 679. 680. 681. 682. 683. 684. 685. 686. 687. 688. 689. 690. 691. 692. 693. 694. 695. 696. 697. 698. 699. 700. 701. 702. 703. 704. 705. 706. 707. 708. 709. 710. 711. 712. 713. 714. 715. 716. 717. 718. 719. 720. 721. 722. 723. 724. 725. 726. 727. 728. 729. 730. 731. 732. 733. 734. 735. 736. 737. 738. 739. 740. 741. 742. 743. 744. 745. 746. 747. 748. 749. 750. 751. 752. 753. 754. 755. 756. 757. 758. 759. 760. 761. 762. 763. 764. 765. 766. 767. 768. 769. 770. 771. 772. 773. 774. 775. 776. 777. 778. 779. 780. 781. 782. 783. 784. 785. 786. 787. 788. 789. 790. 791. 792. 793. 794. 795. 796. 797. 798. 799. 800. 801. 802. 803. 804. 805. 806. 807. 808. 809. 810. 811. 812. 813. 814. 815. 816. 817. 818. 819. 820. 821. 822. 823. 824. 825. 826. 827. 828. 829. 830. 831. 832. 833. 834. 835. 836. 837. 838. 839. 840. 84

[illegible]

1. The first step in the process is to identify the problem. This involves gathering information about the situation and understanding the needs of the stakeholders involved.

... ..

[illegible]

\bullet $f : \mathbb{R}^n \rightarrow \mathbb{R}$, $f(x) = \frac{1}{2}x^T A x + b^T x + c$, $A \in \mathbb{R}^{n \times n}$, $b \in \mathbb{R}^n$, $c \in \mathbb{R}$

[illegible]

1950年12月1日

- h) Use of a cooler system in the Reactor Containment Building (RCB) to improve worker comfort. Although this system was not designed to cool the entire RCB, it should significantly improve worker comfort especially on the 58' elevation where a large majority of the work is scheduled.
- i) A communications system used by health physics and located in the vicinity of each S/G enclosure to allow direct communication with the Health Physics Shift Supervisor. This system enables the health physics technician to maintain continuous communication with the shift supervisor thereby minimizing delays (and person-rem expended) on the job.
- j) Multi-badging for evaluation of personnel exposure for those tasks performed in relatively complex radiation fields.
- k) Use of temporary lead shielding in high occupancy/traffic areas.

Experience has shown that the practices and techniques discussed in this section have contributed significantly to an effective overall dose reduction (ALARA) program for the repair project.

4.0 RADIOACTIVE EFFLUENTS AND SOLID WASTE

4.1 General

Radioactive effluents, comprised of liquid and airborne releases, and low-level solid radioactive waste produced during this reporting period and throughout the repair project to date are summarized in Tables 5 and 6 respectively.

4.2 Liquid Releases

Laundry operations continue to be the major source of liquid releases for the Unit 3 repair project. As shown in Table 5 the composition of radioactive isotopes detected remain relatively unchanged from those detected during the previous period. Approximately 80% of the total activity released to date was in the form of relatively long-lived corrosion products. The remaining 20% was in the form of fission products (which include Cs-134 and Cs-137) and activation products. The total activity released to date is approximately 21% of the total estimated activity to be released during the repair project on Unit 3.

4.3 Airborne Releases

Airborne releases for this reporting period originated primarily from continuous ventilation of the containment during repair activities. A summary of airborne releases is shown in Table 5 as well. As indicated in previous progress reports the particulates detected were typical of radionuclides expected as a result of an extended shutdown. The total activity released through this reporting period is less than 1%(a) of the total estimated activity projected to be released.

4.4 Solid Radioactive Waste

A summary of solid low-level radioactive waste generated and shipped to date as a result of Unit 3 steam generator repair activities is provided in Table 6. The low-level waste shipments during this reporting period were made to both the

(a) This value was incorrectly reported in Radiological Progress Report No. 3 as 26%. The correct value should have been 1%.

of the... it is... of the...
... the... the... the...
... the... the... the...

... the... the... the...
... the... the... the...
... the... the... the...

... the... the... the...
... the... the... the...

... the... the... the...

... the... the... the...
... the... the... the...
... the... the... the...

... the... the... the...

... the...

... the... the... the...
... the... the... the...
... the... the... the...

... the...

... the... the... the...
... the... the... the...
... the... the... the...
... the... the... the...
... the... the... the...
... the... the... the...
... the... the... the...

... the...

... the... the... the...
... the... the... the...
... the... the... the...
... the... the... the...
... the... the... the...

... the...

... the... the... the...
... the... the... the...
... the... the... the...

... the... the... the...
... the... the... the...

Barnwell, South Carolina and Richland, Washington Low-Level Waste Disposal Facilities. The total volume of solid low-level radioactive waste generated due to repair project activities through this reporting period (excluding the steam generator lower assemblies) is approximately 28% greater than the volume estimated in the Gould Affidavit dated June 12, 1981. It should be noted that the final volume of waste shipped may be less than the accumulated volume of waste generated. This can be primarily attributed to additional volume reduction techniques used prior to shipment, which are not accounted for when initially generated. The total quantity of radioactivity shipped to date (for the volume of repair project waste generated) is approximately 15% of the activity estimated in the SGRR.

5.0 CONCLUSIONS AND OBSERVATIONS

The following general conclusions and observations are based upon information contained in this report:

- a) The actual exposure expended for installation phase activities is approximately 865 person-rem as compared to the original estimate of 644 person-rem. Approximately 65% (570 person-rem) of the actual exposure expended for the installation phase was attributed to steam generator channel head interior weld repairs, lower assembly installation activities and welding of S/G divider plates. The estimated exposure for these activities was approximately 204 person-rem. As discussed in Radiological Progress Report No.3, this higher expended exposure is attributed to personnel working in radiation fields higher than originally estimated and performing repairs that required more time in the higher radiation fields.

The actual exposure expended for post-installation phase activities through this reporting period is approximately 375 person-rem as compared to the estimate of 141 person-rem. As discussed in section 2.3 of this report, several post-installation activities resulted in the actual exposure exceeding that estimated for the activity or significant exposure accumulated for an activity that was not included in the original estimate. For those post-installation activities estimated, the increased exposure can be attributed to the fact that more time was required in radiation fields to complete the work than originally estimated. The exposure expended for post-installation activities not included in the original estimate are a result of uncertainties in predicting the entire scope of work for the repair project - channel head cut method.

Table 4 shows that the actual labor expended to date for the installation and post-installation phase (approximately 128,000 person-hours and 82,000 person-hours respectively) is considerably higher than the estimated labor for those phases (approximately 82,000 person-hours and 21,000 person-hours respectively). Table 4 also indicates that the actual labor (approximately 303,000 person-hours) expended for the entire project to date is significantly greater than the entire project estimate of approximately 208,000 person-hours. The significant increase in actual person-hours expended versus estimated person-hours demonstrate the uncertainties in predicting the total labor expenditure for the repair project. A discussion of the uncertainties in predicting labor expenditures for the repair project is included in section 3.3.7.2 of the Steam Generator Repair Report (SGRR).

With the repair project nearing completion, the total exposure projected for the entire project has been re-estimated at 2,200 person-rem. This value is well within the range predicted for the repair project (i.e. between 1730 and 2480 person-rem).

- b) Radioactive liquid effluents continue to remain within the total release estimate presented in Table 5.2-7 of the repair report. The calculated activity is less than 21% of the estimated total activity in the Steam Generator Repair Report (SGRR).
- c) Airborne releases of radioactivity remain below the estimate indicated in the SGRR. No radioiodine or gaseous activity was detected. Airborne activity discharged throughout the Unit 3 repair project is not expected to exceed the estimate indicated in the SGRR.
- d) Solid low-level radioactive waste generated to date (excluding the steam generator lower assemblies) is approximately 28% greater than the estimate provided in the Gould Affidavit dated June 12, 1981. The total quantity of radioactivity for repair project waste shipped to date remains significantly below the activity estimated in the SGRR.

Progress Report Number 5 will contain information from March 4, 1982 through project completion (early April, 1982). This final report will also contain a summary for those tasks where the actual person-rem expended is significantly greater than the estimated values. This summary will include a discussion for the higher expended exposure and the additional ALARA techniques planned for utilization in the Unit 4 SGRP as a result of the experience gained from the Unit 3 SGRP.

...the ... of ...
...the ... of ...
...the ... of ...

...the ... of ...
...the ... of ...
...the ... of ...

...the ... of ...
...the ... of ...
...the ... of ...

...the ... of ...
...the ... of ...
...the ... of ...

...the ... of ...
...the ... of ...
...the ... of ...
...the ... of ...
...the ... of ...

TABLE 1
DESCRIPTION OF MAJOR TASKS

| TASK | TASK DESCRIPTION |
|--|---|
| 1. Concrete and structural steel removal and placement. | 1. This task includes all work associated with removal/replacement of concrete and structural steel. Removal items include: Erection of scaffolding to remove piping and electrical components, cut/removal of the concrete shield wall above EL 58' and the floor slab at EL 58', the concrete shield wall below EL 58', and removal of structural steel. Replacement items include: Installation of rebar and cadweld splices, erection of form work and shoring, concrete placement, and installation of structural steel. |
| 2. Construction of pedestal cranes, preparation of polar crane, miscellaneous cribbing platforms, S/G transfer bridge. | 2. This task includes installation/removal of the pedestal crane foundations, assembly and erection of cranes and the polar crane trolley, and disassembly and removal of cranes and the polar crane trolley. |
| 3. Removal, modification and reinstallation of S/G upper assemblies and major piping. | 3. Items included in this task are: Erection/removal of scaffolding from El 58' to El 93', removal/installation of insulation and piping, upper assembly girth cut, cutting internal pipe and structural members inside the S/G, upper assembly modifications, and the upper assembly girth weld. |
| 4. Construction of temporary facilities and support services. | 4. The major exposure items in this task are: Routing of welding leads, installation of temporary power for small tools and lighting in the area near the S/G (most will be inside the secondary shield wall between El 14' and El 30'6"), and maintenance of temporary power and lighting for the entire outage. |
| 5. General decontamination and disposal of contaminated materials/cleanup. | 5. This task includes general area decontamination of the containment prior to commencement of major work, continuous containment decontamination for the entire outage, and removal and disposal of contaminated material for the entire outage. |

... ..
... ..
... ..
... ..
... ..
... ..
... ..
... ..
... ..
... ..

... ..
... ..

... ..
... ..
... ..
... ..
... ..

... ..
... ..
... ..
... ..
... ..

... ..
... ..
... ..
... ..
... ..
... ..
... ..
... ..

... ..
... ..
... ..
... ..

... ..
... ..
... ..
... ..
... ..
... ..
... ..
... ..

... ..
... ..
... ..
... ..

... ..
... ..
... ..
... ..
... ..
... ..
... ..
... ..

... ..
... ..
... ..
... ..

TABLE 1 (continued)
DESCRIPTION OF MAJOR TASKS

| TASK | TASK DESCRIPTION |
|--|--|
| 6. Removal and reinstallation of miscellaneous piping, equipment and insulation. | 6. This task includes removal of insulation from the steam generator and main steam and feedwater piping, installation of insulation on the new steam generators, and removal/installation of miscellaneous items. |
| 7. Non-manuals (e.g., QC, Engineers, HPs). | 7. The non-manual category includes health physics, quality control, and engineering personnel, visitors, and Bechtel personnel required for the entire outage. |
| 8. Decontamination of the channel head. | 8. Included in this task are mechanical grit blast decontamination of the channel head, and installation of inflatable plugs in the reactor coolant piping. |
| 9. Cut channel head and remove old S/G lower assembly. | 9. This task includes installation of tenting and temporary shielding, cutting the transition cone, and channel head, and rigging and removal of the lower assembly to the containment equipment hatch. |
| 10. Weld shield cover on lower assembly;
a. At channel head
b. At transition end | 10. The only item in this task is welding of steel plates at each end of the steam generator to provide shielding and to prevent leakage. |
| 11. Cut and remove old divider plate, weld new divider plate. | 11. The divider plate was detached from the tubesheet as part of Task 9. Removal and placement of the divider plate to the channel head is included in this task. |
| 12. Install new S/G, weld channel head. | 12. This task includes erection/removal of scaffolding, rigging and moving the new steam generator, installation/removal of hydroplugs, channel head welding and grinding, and removal of the inflatable plugs in the reactor coolant pipes. |
| 13. Placement of steam generator in storage. | 13. This task includes transporting of the S/G from the containment equipment hatch into the storage compound and construction of a roof once the S/G's are in the compound. |

UNITED STATES OF AMERICA

IN SENATE

REPORT OF THE
COMMISSIONER OF THE GENERAL LAND OFFICE
IN RESPONSE TO A RESOLUTION PASSED BY THE SENATE
MAY 10, 1890

THE LAND OFFICE HAS THE HONOR TO ACKNOWLEDGE THE RECEIPT OF THE
REPORT OF THE COMMISSIONER OF THE GENERAL LAND OFFICE
IN RESPONSE TO A RESOLUTION PASSED BY THE SENATE
MAY 10, 1890

THE LAND OFFICE HAS THE HONOR TO ACKNOWLEDGE THE RECEIPT OF THE
REPORT OF THE COMMISSIONER OF THE GENERAL LAND OFFICE
IN RESPONSE TO A RESOLUTION PASSED BY THE SENATE
MAY 10, 1890

THE LAND OFFICE HAS THE HONOR TO ACKNOWLEDGE THE RECEIPT OF THE
REPORT OF THE COMMISSIONER OF THE GENERAL LAND OFFICE
IN RESPONSE TO A RESOLUTION PASSED BY THE SENATE
MAY 10, 1890

THE LAND OFFICE HAS THE HONOR TO ACKNOWLEDGE THE RECEIPT OF THE
REPORT OF THE COMMISSIONER OF THE GENERAL LAND OFFICE
IN RESPONSE TO A RESOLUTION PASSED BY THE SENATE
MAY 10, 1890

THE LAND OFFICE HAS THE HONOR TO ACKNOWLEDGE THE RECEIPT OF THE
REPORT OF THE COMMISSIONER OF THE GENERAL LAND OFFICE
IN RESPONSE TO A RESOLUTION PASSED BY THE SENATE
MAY 10, 1890

THE LAND OFFICE HAS THE HONOR TO ACKNOWLEDGE THE RECEIPT OF THE
REPORT OF THE COMMISSIONER OF THE GENERAL LAND OFFICE
IN RESPONSE TO A RESOLUTION PASSED BY THE SENATE
MAY 10, 1890

THE LAND OFFICE HAS THE HONOR TO ACKNOWLEDGE THE RECEIPT OF THE
REPORT OF THE COMMISSIONER OF THE GENERAL LAND OFFICE
IN RESPONSE TO A RESOLUTION PASSED BY THE SENATE
MAY 10, 1890

TABLE 2
PERSONNEL EXPOSURE SUMMARY - PER TASK
REPORTING PERIOD 24 JUNE 1981 TO 3 MARCH 1982
TURKEY POINT - UNIT 3

| TASK DESCRIPTION | LABOR EXPENDED IN
RADIATION FIELD
(PERSON HOURS) | | PERSONNEL EXPOSURE ^a
(PERSON-REM) | |
|--|--|--------|---|--------|
| | ESTIMATED | ACTUAL | ESTIMATED | ACTUAL |
| 1. Concrete and structural steel removal and replacement. | 13,660 | 21,767 | 88 | 86.76 |
| 2. Construction of pedestal cranes, preparation of polar crane, miscellaneous cribbing platforms, and steam generator transfer bridge. | 10,280 | 10,024 | 32 | 31.60 |
| 3. Removal, modification and reinstallation of steam generator upper assemblies and major piping. | 24,600 | 71,820 | 256 | 289.71 |
| 4. Construction of temporary facilities and support services | 19,120 | 18,925 | 215 | 96.29 |
| 5. General decontamination and disposal of contaminated materials/cleanup. | 42,310 | 23,165 | 201 | 165.96 |
| 6. Removal and reinstallation of miscellaneous piping equipment and insulation. | 8,850 | 39,854 | 125 | 181.68 |
| 7. Non-manuals (e.g. QC, Engineers, Health Physics). | 68,540 | 54,500 | 436 | 274.29 |
| 8. Decontamination of the channel head. | 1,840 | 6,503 | 214 | 155.12 |
| 9. Cut channel head and remove old steam generator lower assembly. | 3,240 | 9,714 | 166 | 109.74 |
| 10. Weld shield cover on lower assembly: | | | | |
| a. at channel head | 760 | 526 | 40 | 10.10 |
| b. at transition end | 530 | 978 | 53 | 16.49 |

THE UNITED STATES OF AMERICA
DO hereby certify that
[Name] is a [Title]
of the [Department]

IN WITNESS WHEREOF, I have hereunto set my hand and the seal of the Department of the Interior at Washington, D.C., this [Date] day of [Month], 19[Year].

| | | | |
|---|--------|---------|--------|
| • | [Name] | [Title] | [Text] |
| • | [Name] | [Title] | [Text] |
| • | [Name] | [Title] | [Text] |
| • | [Name] | [Title] | [Text] |
| • | [Name] | [Title] | [Text] |
| • | [Name] | [Title] | [Text] |
| • | [Name] | [Title] | [Text] |
| • | [Name] | [Title] | [Text] |
| • | [Name] | [Title] | [Text] |
| • | [Name] | [Title] | [Text] |
| • | [Name] | [Title] | [Text] |
| • | [Name] | [Title] | [Text] |
| • | [Name] | [Title] | [Text] |

TABLE 2 (continued)PERSONNEL EXPOSURE SUMMARY - PER TASKREPORTING PERIOD 24 JUNE 1981 TO 3 MARCH 1982TURKEY POINT - UNIT 3

| TASK DESCRIPTION | LABOR EXPENDED IN
RADIATION FIELD
(PERSON HOURS) | | PERSONNEL EXPOSURE ^a
(PERSON-REM) | |
|---|--|---------|---|----------|
| | ESTIMATED | ACTUAL | ESTIMATED | ACTUAL |
| 11. Cut and remove old divider plate, weld new divider plate. | 2,640 | 6,079 | 29 | 141.86 |
| 12. Install new steam generator weld channel head. | 11,000 | 39,011 | 204 | 450.82 |
| 13. Placement of steam generator in storage. | 225 | 331 | 25 | 30.18 |
| TOTAL | 207,595 | 303,197 | 2,084 | 2,040.60 |
| Estimated Range | | | 1730-2480 | |

^a Actual exposures are estimated by self-reading pocket dosimeter totals.

PROCESSED

CONFIDENTIAL

SECRET

TABLE 3A
SUMMARY OF PREPARATORY ACTIVITY EXPOSURES
REPORTING PERIOD 31 DECEMBER 1981 TO 3 MARCH 1982
TURKEY POINT - UNIT 3

| ACTIVITY DESCRIPTION | ESTIMATED
LABOR
(PERSON-HOURS) | ACTUAL
LABOR EXPENDED
TO DATE
(PERSON-HOURS) | ESTIMATED
EXPOSURE
(PERSON-REM) | ACTUAL EXPOSURE
FOR REPORTING
PERIOD
(PERSON-REM) | ACTUAL EXPOSURE
EXPENDED
TO-DATE
(PERSON-REM) | ACTIVITY
STATUS
(C-COMplete)
(I-IN PROGRESS) |
|--|--------------------------------------|---|---------------------------------------|--|--|---|
| 1. Initial Containment Decontamination | 6,020 | 2,108 | 45.00 | 0.00 | 27.07 | C |
| 2. Reactor Cavity Decontamination and Inspection | 0 | 373 | 0 | 0.00 | 5.58 | C |
| 3. Install Steam Generator Transfer Bridge | 960 | 1,473 | 1.21 | 0.00 | 7.80 | C |
| 4. Remove Emergency Containment Coolers, Control Rod Drive Mechanism Coolers and Fans, Manipulator Crane, and Rerate Polar Crane and Load Test | 6,860 | 5,157 | 11.83 | 0.00 | 7.80 | C |
| 5. Install Cherry Pickers | 2,430 | 2,990 | 7.15 | 0.00 | 17.88 | C |
| 6. Remove Reactor Coolant Pump Motors | 0 | 386 | 0 | 0.00 | 2.43 | C |
| 7. Disconnect/ Remove Permanent Electrical Equipment and Cables | 430 | 281 | 3.31 | 0.00 | 2.50 | C |
| 8. Install Temporary Power, Lighting and Electrical Cables | 1,148 | 2,962 | 49.48 | 0.00 | 11.68 | C |
| 9. Remove Miscellaneous Steel | 580 | 1,702 | 1.25 | 0.00 | 7.05 | C |
| 10. Install Temporary Containments and/or Ventilation Systems | 245 | 1,740 | 4.29 | 0.00 | 12.62 | C |



TABLE 3A (Continued)
SUMMARY OF PREPARATORY ACTIVITY EXPOSURES
REPORTING PERIOD 31 DECEMBER 1981 TO 3 MARCH 1982
TURKEY POINT UNIT 3

| ACTIVITY DESCRIPTION | ESTIMATED
LABOR
(PERSON-HOURS) | ACTUAL
LABOR EXPENDED
TO DATE
(PERSON-HOURS) | ESTIMATED
EXPOSURE
(PERSON-REM) | ACTUAL EXPOSURE
FOR REPORTING
PERIOD
(PERSON-REM) | ACTUAL EXPOSURE
EXPENDED
TO-DATE
(PERSON-REM) | ACTIVITY
STATUS
(C-COMPLETE)
(I-IN PROGRESS) |
|------------------------------------|--------------------------------------|---|---------------------------------------|--|--|---|
| 11. Install Temporary Shielding | 120 | 1,388 | 2.58 | 0.00 | 31.05 | C |
| 12. Install Scaffolding All Levels | 1,440 | 1,895 | 13.27 | 0.00 | 9.95 | C |
| 13. Cut and Remove Concrete | 5,334 | 3,913 | 58.00 | 0.00 | 45.49 | C |
| 14. Miscellaneous Activities | 9,425 | 5,419 | 85.63 | 0.00 | 59.04 | C |
| TOTAL - PHASE I | 34,992 | 31,787 | 283.00 | 0.00 | 247.94 | C |

TABLE 3B
SUMMARY OF REMOVAL ACTIVITY EXPOSURES
REPORTING PERIOD 31 DECEMBER 1981 TO 3 MARCH 1982
TURKEY POINT - UNIT 3

| ACTIVITY DESCRIPTION | ESTIMATED
LABOR
(PERSON-HOURS) | ACTUAL
LABOR EXPENDED
TO DATE
(PERSON-HOURS) | ESTIMATED
EXPOSURE
(PERSON-REM) | ACTUAL EXPOSURE
FOR REPORTING
PERIOD
(PERSON-REM) | ACTUAL EXPOSURE
EXPENDED
TO-DATE
(PERSON-REM) | ACTIVITY
STATUS
(C-COMplete)
(I-IN PROGRESS) |
|--|--------------------------------------|---|---------------------------------------|--|--|---|
| 1. Remove insulation from A, B & C steam generator | 3,850 | 7,669 | 77.00 | 0.00 | 70.80 | C |
| 2. Remove Feedwater Piping A, B & C steam generator | 147 | 2,473 | 1.50 | 0.00 | 9.95 | C |
| 3. Cut A, B & C S/G Upper Assembly (U.A.) and remove and modify U.A. internals | 6,318 | 13,379 | 126.40 | 0.00 | 60.02 | C |
| 4. Install tube bundle shield covers A, B & C S/G | 530 | 978 | 53.00 | 0.00 | 16.49 | C |
| 5. Cut divider plate & channel head A, B & C S/G - Rig to 58' elevation | 1,722 | 5,087 | 97.14 | 0.00 | 72.07 | C |
| 6. Rig/lift A, B & C S/G Lower Assembly (L.A.) to cut/remove seismic ring | 84 | 142 | 6.60 | 0.00 | 0.72 | C |
| 7. Install tube sheet shield cover A, B & C S/G | 760 | 527 | 40.00 | 0.00 | 10.10 | C |
| 8. Lift A, B & C S/G U.A., invert and place in rack | 525 | 2,143 | 6.75 | 0.00 | 11.79 | C |
| 9. Remove main steam piping A, B & C S/G | 126 | 499 | 0.61 | 0.00 | 2.84 | C |
| 10. Install laydown cribbing for A, B & C S/G 58' elevation | 252 | 199 | 2.65 | 0.00 | 0.49 | C |

TABLE 3B (Continued)
SUMMARY OF REMOVAL ACTIVITY EXPOSURES
REPORTING PERIOD 31 DECEMBER 1981 TO 3 MARCH 1982
TURKEY POINT - UNIT 3

| ACTIVITY DESCRIPTION | ESTIMATED
LABOR
(PERSON-HOURS) | ACTUAL
LABOR EXPENDED
TO DATE
(PERSON-HOURS) | ESTIMATED
EXPOSURE
(PERSON-REM) | ACTUAL EXPOSURE
FOR REPORTING
PERIOD
(PERSON-REM) | ACTUAL EXPOSURE
EXPENDED
TO-DATE
(PERSON-REM) | ACTIVITY
STATUS
(C-COMplete)
(I-IN PROGRESS) |
|---|--------------------------------------|---|---------------------------------------|--|--|---|
| 11. Conduct channel head decontamination
A, B & C S/G | 1,840 | 6,503 | 214.00 | 0.00 | 155.12 | C |
| 12. Remove miscellaneous piping from
A, B & C S/G cubicles | 1,410 | 6,050 | 17.62 | 0.00 | 29.79 | C |
| 13. Remove A, B & C S/G L.A. from RCB
and transfer to storage compound | 225 | 322 | 25.00 | 0.00 | 30.18 | C |
| 14. Maintain temporary power lighting
and electrical cables | 2,100 | 1,578 | 55.00 | 0.00 | 4.70 | C |
| 15. Maintain/erect/remove scaffolding | 840 | 5,686 | 8.40 | 0.00 | 29.85 | C |
| 16. Ongoing decon activities/remove and
dispose contaminated materials | 14,500 | 2,914 | 62.40 | 0.00 | 16.57 | C |
| 17. Miscellaneous Activities | 33,900 | 5,103 | 221.93 | 0.00 | 31.00 | C |
| TOTAL PHASE II | 69,129 | 61,252 | 1016.00 | 0.00 | 552.48 | C |

TABLE 3C
SUMMARY OF INSTALLATION ACTIVITY EXPOSURES
REPORTING PERIOD 31 DECEMBER 1981 TO 3 MARCH 1982
TURKEY POINT - UNIT 3

| ACTIVITY DESCRIPTION | ESTIMATED
LABOR
(PERSON-HOURS) | ACTUAL
LABOR EXPENDED
TO DATE
(PERSON-HOURS) | ESTIMATED
EXPOSURE
(PERSON-REM) | ACTUAL EXPOSURE
FOR REPORTING
PERIOD
(PERSON-REM) | ACTUAL EXPOSURE
EXPENDED
TO-DATE
(PERSON-REM) | ACTIVITY
STATUS
(C-COMplete)
(I-IN PROGRESS) |
|---|--------------------------------------|---|---------------------------------------|--|--|---|
| | | | | | | |
| 1. Installation of A, B & C S/G Upper Assemblies | 17,540 | 6,534 | 73.70 | 0.12 | 9.81 | C |
| 2. Weld Preparation of A, B & C S/G Channel Head Remnants | 840 | 4,552 | 7.71 | 0.00 | 69.09 | C |
| 3. Installation and Welding of A, B & C S/G Lower Assemblies | 8,360 | 35,359 | 182.00 | 11.13 | 381.74 | C |
| 4. Installation of A, B & C S/G Main Steam Piping | 1,250 | 2,065 | 5.50 | 3.47 | 4.16 | C |
| 5. Installation of A, B & C S/G Feedwater Piping | 1,680 | 4,884 | 6.80 | 8.68 | 15.71 | C |
| 6. Welding of A, B & C S/G Divider Plates | 1,554 | 5,478 | 15.10 | 118.57 | 119.86 | C |
| 7. Install Insulation A, B & C Steam Generators | 3,486 | 18,427 | 29.40 | 52.05 | 52.05 | C |
| 8. Maintain Temporary Power, Lighting and Electrical Cables | 2,850 | 6,301 | 65.00 | 0.00 | 13.99 | C |
| 9. Maintain/Erect/Remove Scaffolding | 2,840 | 9,794 | 21.80 | 0.00 | 31.81 | C |
| 10. Ongoing Decon Activities/ Remove/Dispose Contaminated Materials | 14,500 | 12,280 | 62.40 | 25.18 | 66.19 | C |

TABLE 3C (Continued)
 SUMMARY OF INSTALLATION ACTIVITY EXPOSURES
 REPORTING PERIOD 31 DECEMBER 1981 TO 3 MARCH 1982
 TURKEY POINT - UNIT 3

| ACTIVITY DESCRIPTION | ESTIMATED
LABOR
(PERSON-HOURS) | ACTUAL
LABOR EXPENDED
TO DATE
(PERSON-HOURS) | ESTIMATED
EXPOSURE
(PERSON-REM) | ACTUAL EXPOSURE
FOR REPORTING
PERIOD
(PERSON-REM) | ACTUAL EXPOSURE
EXPENDED
TO-DATE
(PERSON-REM) | ACTIVITY
STATUS
(C-COMPLETE)
(I-IN PROGRESS) |
|------------------------------|--------------------------------------|---|---------------------------------------|--|--|---|
| 11. Miscellaneous Activities | 27,190 | 22,699 | 174.59 | 34.24 | 100.60 | C |
| TOTAL PHASE III | 82,000 | 128,373 | 644.00 | 253.44 | 865.01 | C |




TABLE 3D
SUMMARY OF POST-INSTALLATION ACTIVITY EXPOSURES
REPORTING PERIOD 31 DECEMBER 1981 TO 3 MARCH 1982
TURKEY POINT - UNIT 3

| ACTIVITY DESCRIPTION | ESTIMATED
LABOR
(PERSON-HOURS) | ACTUAL
LABOR EXPENDED
TO DATE
(PERSON-HOURS) | ESTIMATED
EXPOSURE
(PERSON-REM) | ACTUAL EXPOSURE
FOR REPORTING
PERIOD
(PERSON-REM) | ACTUAL EXPOSURE
EXPENDED
TO-DATE
(PERSON-REM) | ACTIVITY
STATUS
(C-COMplete)
(I-IN PROGRESS) |
|--|--------------------------------------|---|---------------------------------------|--|--|---|
| 1. Installation of concrete stop logs, concrete forms, rebar and pouring of new concrete 30'6" and 58' elevation | 5,490 | 3,190 | 22.00 | 4.11 | 7.36 | C |
| 2. Installation of miscellaneous piping in S/G cubicles | 350 | 11,100 | 8.00 | 31.05 | 52.35 | C |
| 3. Installation of emergency containment coolers, control rod drive mechanism cooler and fans | 310 | 57 | 3.00 | 0.22 | 0.22 | C |
| 4. Installation of miscellaneous steel | 600 | 12,962 | 2.00 | 26.20 | 26.87 | I |
| 5. Installation of A, B & C reactor coolant pump motors | 0 | 864 | 0.00 | 3.17 | 3.17 | C |
| 6. Removal of steam generator transfer bridge | 500 | 663 | 1.00 | 0.00 | 1.19 | C |
| 7. Installation of permanent electrical cables, equipment. | 580 | 2,020 | 6.00 | 7.51 | 7.51 | I |
| 8. Removal of temporary containments and ventilation systems | 970 | 2,707 | 12.00 | 5.17 | 5.17 | C |
| 9. Removal of temporary shielding | 84 | 782 | 2.00 | 11.12 | 11.12 | C |



TABLE 3D (Continued)
SUMMARY OF POST-INSTALLATION ACTIVITY EXPOSURES
REPORTING PERIOD 31 DECEMBER 1981 TO 3 MARCH 1982
TURKEY POINT - UNIT 3

| ACTIVITY DESCRIPTION | ESTIMATED
LABOR
(PERSON-HOURS) | ACTUAL
LABOR EXPENDED
TO DATE
(PERSON-HOURS) | ESTIMATED
EXPOSURE
(PERSON-REM) | ACTUAL EXPOSURE
FOR REPORTING
PERIOD
(PERSON-REM) | ACTUAL EXPOSURE
EXPENDED
TO-DATE
(PERSON-REM) | ACTIVITY
STATUS
(C-COMplete)
(I-IN PROGRESS) |
|--|--------------------------------------|---|---------------------------------------|--|--|---|
| 10. Removal of scaffolding all levels | 830 | 9,537 | 8.00 | 35.17 | 35.17 | I |
| 11. Ongoing decon activities/removal/
disposal contaminated materials | 3,630 | 11,242 | 15.00 | 60.68 | 60.68 | I |
| 12. Reactor preparation/hot functional
testing | 0 | 952 | 0.00 | 38.89 | 38.89 | I |
| 13. Tube cleaning/inspection A, B & C
S/Gs | 0 | 1,283 | 0.00 | 23.83 | 23.83 | C |
| 14. Miscellaneous Activities | 8,130 | 24,426 | 62.00 | 91.28 | 101.64 | I |
| PHASE ACTIVITY TOTALS | 21,474 | 81,785 | 141.00 | 338.40 | 375.17 | |
| TOTAL PHASE IV
(Completed Tasks Only) | 7,704 | 20,646 | 48.00 | 78.67 | 104.41 | |



TABLE 4
PERSONNEL EXPOSURE SUMMARY PER PHASE
REPORTING PERIOD 31 DECEMBER 1981 TO 3 MARCH 1982
TURKEY POINT - UNIT 3

| PHASE DESCRIPTION | ESTIMATED LABOR EXPENDED TO-DATE (PERSON-HOURS) | ACTUAL LABOR EXPENDED TO-DATE (PERSON-HOURS) | TOTAL ESTIMATED EXPOSURE (PERSON-REM) | ESTIMATED EXPOSURE EXPENDED TO-DATE (PERSON-REM) | ACTUAL EXPOSURE FOR REPORTING PERIOD (PERSON-REM) | ACTUAL EXPOSURE EXPENDED TO-DATE (PERSON-REM) | PHASE STATUS (C-COMplete) (I-IN PROGRESS) (NS-NOT STARTED) |
|-------------------------------|---|--|---------------------------------------|--|---|---|--|
| Preparation | 34,992 | 31,787 | 283 | 283 | 0.00 | 247.94 | C |
| Removal | 69,129 | 61,252 | 1,016 | 1,016 | 0.00 | 552.48 | C |
| Installation | 82,000 | 128,373 | 644 | 644 | 253.44 | 865.01 | C |
| 21 Miscellaneous ^a | 21,474 | 81,785 | 141 | 141 | 338.40 | 375.17 | I |
| Project totals | 207,595 | 303,197 | 2,084 | 2,084 | 591.84 | 2,040.60 | NA |
| (Completed Phases Only) | 186,121 | 221,412 | 1,943 | 1,943 | N/A | 1,665.43 | NA |

^aMiscellaneous (post-installation) - includes cleanup, storage and miscellaneous preparations prior to start-up.

^bNA - not applicable at this time.

TABLE 5
SUMMARY OF RADIOACTIVE EFFLUENT RELEASES
REPORTING PERIOD 31 DECEMBER 1981 TO 3 MARCH 1982
TURKEY POINT - UNIT 3

1982

| I. LIQUID EFFLUENT RELEASES | | RADIOACTIVITY RELEASED IN LIQUID EFFLUENTS (CURIES) | | |
|---|----------------------|---|---|---|
| ISOTOPE | JANUARY
12/31-2/3 | FEBRUARY
2/4-3/3 | TOTAL ACTIVITY
RELEASED THIS
REPORTING
PERIOD | TOTAL
RELEASED DURING
S/G REPAIR
TO DATE |
| Co-57 | 9.30E-05 | 3.20E-05 | 1.25E-04 | 1.33E-04 |
| Co-58 | 2.32E-02 | 5.96E-03 | 2.92E-02 | 5.06E-02 |
| Co-60 | 1.98E-02 | 8.74E-03 | 2.85E-02 | 3.93E-02 |
| Cs-134 | 1.40E-05 | * | 1.40E-05 | 1.85E-03 |
| Cs-137 | 2.36E-04 | 1.14E-04 | 3.50E-04 | 3.61E-03 |
| Fe-59 | * | * | * | 4.33E-04 |
| Mn-54 | 1.20E-03 | 1.79E-04 | 1.38E-03 | 2.14E-03 |
| Zn-65 | * | * | * | * |
| I-131 | * | * | * | * |
| Nb-95 | * | * | * | 3.50E-04 |
| Sb-124 | 2.40E-04 | 2.15E-03 | 2.39E-03 | 3.93E-03 |
| Sb-125 | 6.68E-04 | 3.49E-03 | 4.16E-03 | 7.72E-03 |
| Ag-110m | 2.13E-03 | 3.08E-04 | 2.44E-03 | 3.08E-03 |
| Zr-95 | 3.68E-04 | * | 3.68E-04 | 8.33E-04 |
| TOTAL | 4.79E-02 | 2.10E-02 | 6.89E-02 | 1.14E-01 |
| Liquid Effluent Volume
Released (Liters) | 1.39E+06 | 6.90E+05 | VOLUME RELEASED
THIS REPORTING
PERIOD
2.08E+06 | VOLUME RELEASED
DURING S/G REPAIR
TO DATE
9.21E+06 |

*Not detectable



TABLE 5 (Continued)
SUMMARY OF RADIOACTIVE EFFLUENT RELEASES
REPORTING PERIOD 31 DECEMBER 1981 TO 3 MARCH 1982
TURKEY POINT - UNIT 3

1982

| I. AIRBORNE RELEASES | | RADIOACTIVITY RELEASED IN AIRBORNE EFFLUENTS (CURIES) | | | |
|----------------------|-------------------|---|--|---|--|
| A. NOBLE GASES | | | | TOTAL ACTIVITY RELEASED THIS REPORTING PERIOD | TOTAL RELEASED DURING S/G REPAIR TO DATE |
| ISOTOPE | JANUARY 12/31-2/3 | FEBRUARY 2/4-3/3 | | | |
| Kr-87 | * | * | | * | * |
| Kr-88 | * | * | | * | * |
| Xe-133 | * | * | | * | * |
| Xe-133m | * | * | | * | * |
| Xe-135 | * | * | | * | * |
| Xe-138 | * | * | | * | * |
| TOTAL | * | * | | * | * |
| B. HALOGENS | | | | | |
| I-131 | * | * | | * | * |
| I-133 | * | * | | * | * |
| TOTAL | * | * | | * | * |

*Not Detectable

TABLE 5 (Continued)
SUMMARY OF RADIOACTIVE EFFLUENT RELEASES
REPORTING PERIOD 31 DECEMBER 1981 TO 3 MARCH 1982
TURKEY POINT - UNIT 3

1982

| I. AIRBORNE RELEASES | | RADIOACTIVITY RELEASED IN AIRBORNE EFFLUENTS (CURIES) | | TOTAL ACTIVITY RELEASED THIS REPORTING PERIOD | TOTAL RELEASED DURING S/G REPAIR TO DATE |
|----------------------|---------|---|------------------|---|--|
| C. PARTICULATES | ISOTOPE | JANUARY 12/31-2/3 | FEBRUARY 2/4-3/3 | | |
| | Ce-141 | * | * | * | * |
| | Ce-144 | * | * | * | * |
| | Co-58 | 1.2E-07 | 8.0E-08 | 2.00E-07 | 2.34E-05 |
| | Co-60 | 8.1E-06 | 3.7E-06 | 1.18E-05 | 1.79E-04 |
| | Cs-134 | * | 3.3E-08 | 3.30E-08 | 1.87E-06 |
| | Cs-137 | 3.7E-07 | 1.8E-07 | 5.50E-07 | 8.38E-06 |
| | Fe-59 | * | * | * | * |
| | Mn-54 | 2.6E-08 | * | 2.60E-08 | 7.63E-07 |
| | Zn-65 | * | * | * | * |
| | Nb-95 | * | * | * | 1.15E-07 |
| TOTAL | | 8.62E-06 | 3.99E-06 | 1.26E-05 | 2.14E-04 |

*Not Detectable



TABLE 6
SUMMARY OF SOLID LOW-LEVEL RADIOACTIVE WASTE
REPORTING PERIOD 31 DECEMBER 1981 TO 3 MARCH 1982
TURKEY POINT - UNIT 3

I. SOLID LOW-LEVEL RADIOACTIVE WASTE GENERATED FROM U-3 S/G REPAIR

| WASTE FORM | VOLUME LLW ^a IN CU-FT
FOR REPORTING PERIOD | VOLUME LLW IN CU-FT
TO DATE |
|------------------------------------|--|--------------------------------|
| Compacted Dry Active Waste | 7,980 | 18,585 |
| Non-Compacted Dry Active Waste | 825 | 4,855 |
| Resin and Filter Media | 595 | 1,615 |
| Channel Head Decontamination Waste | 0 | 717.5 |
| Miscellaneous | 0 | 2,775 |
| Totals | 9,400 | 28,547.5 |

II. SOLID LOW-LEVEL REPAIR ACTIVITY WASTE SHIPPED

| REPORTING PERIOD
DATES | VOLUME LLW ^a SHIPPED
IN CU-FT | ESTIMATED ACTIVITY ^b
CURIES |
|--------------------------------|---|---|
| 24 June 81 - 22 August 81 | 3,945 | 1.48 |
| 23 August 81 - 3 November 81 | 6,700 | 22.62 |
| 4 November 81 - 30 December 81 | 6,430 | 5.43 |
| 31 December 81 - 3 March 82 | 9,450 | 10.00 |
| Totals | 26,525 | 39.53 |

^a LLW Low-level (radioactive) waste.

^b Predominant isotopes ¹³⁷Cs, ⁶⁰Co, ⁵⁸Co.

1. The first part of the document is a list of the names of the persons who have been appointed to the various positions of the Board of Directors of the Corporation. The names are as follows:

2. The second part of the document is a list of the names of the persons who have been appointed to the various positions of the Board of Directors of the Corporation. The names are as follows:

3. The third part of the document is a list of the names of the persons who have been appointed to the various positions of the Board of Directors of the Corporation. The names are as follows:

4. The fourth part of the document is a list of the names of the persons who have been appointed to the various positions of the Board of Directors of the Corporation. The names are as follows:

5. The fifth part of the document is a list of the names of the persons who have been appointed to the various positions of the Board of Directors of the Corporation. The names are as follows:

6. The sixth part of the document is a list of the names of the persons who have been appointed to the various positions of the Board of Directors of the Corporation. The names are as follows:

7. The seventh part of the document is a list of the names of the persons who have been appointed to the various positions of the Board of Directors of the Corporation. The names are as follows:

8. The eighth part of the document is a list of the names of the persons who have been appointed to the various positions of the Board of Directors of the Corporation. The names are as follows:

9. The ninth part of the document is a list of the names of the persons who have been appointed to the various positions of the Board of Directors of the Corporation. The names are as follows:

10. The tenth part of the document is a list of the names of the persons who have been appointed to the various positions of the Board of Directors of the Corporation. The names are as follows:

11. The eleventh part of the document is a list of the names of the persons who have been appointed to the various positions of the Board of Directors of the Corporation. The names are as follows:

12. The twelfth part of the document is a list of the names of the persons who have been appointed to the various positions of the Board of Directors of the Corporation. The names are as follows: