

ACCELERATED DISTRIBUTION DEMONSTRATION SYSTEM

REGULATORY INFORMATION DISTRIBUTION SYSTEM (RIDS)

ACCESSION NBR: 8906070053 DOC. DATE: 89/06/01 NOTARIZED: NO DOCKET #
 FACIL: 50-250 Turkey Point Plant, Unit 3, Florida Power and Light C 05000250
 50-251 Turkey Point Plant, Unit 4, Florida Power and Light C 05000251

AUTH. NAME: WOODY, C.O. AUTHOR AFFILIATION: Florida Power & Light Co.
 RECIP. NAME: RECIPIENT AFFILIATION: Document Control Branch (Document Control Desk)

SUBJECT: Forwards Apr 1989 progress summary of select sys assessment.

DISTRIBUTION CODE: A001D COPIES RECEIVED: LTR 1 ENCL 1 SIZE: 3
 TITLE: OR Submittal: General Distribution

NOTES:

	RECIPIENT		COPIES			RECIPIENT		COPIES		
	ID CODE/NAME		LTTR	ENCL		ID CODE/NAME		LTTR	ENCL	
	PD2-2 LA		1	1		PD2-2 PD		1	1	
	EDISON, G		5	5						
INTERNAL:	NRR/DEST/ADS 7E		1	1		NRR/DEST/CEB 8H		1	1	
	NRR/DEST/ESB 8D		1	1		NRR/DEST/ICSB		1	1	
	NRR/DEST/MTB 9H		1	1		NRR/DEST/RSB 8E		1	1	
	NRR/DOEA/TSB 11		1	1		NUDOCS-ABSTRACT		1	1	
	OC/LFMB		1	0		OGC/HDS2		1	0	
	REG FILE 01		1	1		RES/DSIR/EIB		1	1	
EXTERNAL:	LPDR		1	1		NRC PDR		1	1	
	NSIC		1	1						

NOTE TO ALL "RIDS" RECIPIENTS:

PLEASE HELP US TO REDUCE WASTE! CONTACT THE DOCUMENT CONTROL DESK, ROOM P1-37 (EXT. 20079) TO ELIMINATE YOUR NAME FROM DISTRIBUTION LISTS FOR DOCUMENTS YOU DON'T NEED!

TOTAL NUMBER OF COPIES REQUIRED: LTTR 22 ENCL 20

m/A-4
 et



JUNE 1 1989

L-89-189

U. S. Nuclear Regulatory Commission
Attn: Document Control Desk
Washington, D. C. 20555

Gentlemen:

Re: Turkey Point Units 3 and 4
Docket Nos. 50-250 and 50-251
Select System Assessment Progress Summary

Pursuant to the Nuclear Regulatory Commission Order dated August 12, 1986, the attachment to this letter provides the April 1989 progress summary of the Select System Assessment.

Should there be any questions regarding this information, please contact us.

Very truly yours,


for C. O. Woody
Acting Senior Vice President - Nuclear

COW/TCG/cm

Attachment

cc: Stewart D. Ebnetter, Regional Administrator, Region II, USNRC
Senior Resident Inspector, USNRC, Turkey Point Plant

8906070053 890601
PDR ADOCK 05000250
R PDC

Adol
11

SELECT SYSTEM REVIEW
April 1989 Progress Summary

ORIGINAL 15 SYSTEMS

DESIGN BASIS RECONSTITUTION

Design Basis Verification activities for the original fifteen select systems continued in accordance with the Integrated Schedule.

WALKDOWN AS BUILT RECORDS

Breaker List (IS Mod 1265) - Scheduled to be completed January 1991

P&ID's (IS Mod 1098) - Schedule extension requested May 18, 1989 (L-89-187). Scheduled for completion by December 29, 1989. Verbal approval to extend the schedule was granted by the NRC on May 19, 1989.

COMPREHENSIVE REVIEW BY SEG

Unit 4 Closeout Report (IS Mod 8966) - Scheduled completion 60 days following end of current Unit 4 Refueling Outage

CONFIGURATION MANAGEMENT

Unit 4 Drawing Follow Up (IS Mod 8968) - Scheduled completion 120 days following end of current Unit 4 Refueling Outage

MISCELLANEOUS ITEMS

Unit 3 RHR 887 Valve Replacement (IS Mod 519) - Scheduled for completion during the next Unit 3 Refueling Outage

Unit 4 Outage Related Modifications

RHR 887 Valve Replacement (IS Mod 565) - Scheduled for completion during the next Unit 4 Refueling Outage.

EDG Redundant Set of Air Start Motors (IS Mod 576) - Schedule extension requested March 9, 1989 (L-89-91). Scheduled completion is to coincide with the Emergency Power System Enhancement Project outage currently scheduled to begin in January 1991. Verbal approval to extend the schedule was granted by the NRC on May 19, 1989.



11-11-11

The following Mods were previously completed or are scheduled for completion or documentation closeout during the current Unit 4 Refueling Outage:

- MSIV Air Accumulators (IS Mod 1258)
- MSIV Removal of Valves Upstream of Rupture Discs (IS Mod 1258)
- Deletion of CRDM Cooling Fan Auto Start (IS Mod 355)
- SI Mini Recirc Valve Replacement (IS Mod 385)
- CCW Amertap (IS Mod 588)
- Replace RPS Test Selector Switch (IS Mod 1048)
- Install IA Strainers (IS Mod 1047)
- Remove Extraneous IA Cross Connects (IS Mod 511)
- IA 4S Compressor Water Traps (PC/M 86-167)
- IA Seismic Restraints (IS Mod 292)
- IA 4S Compressor Sheave (PC/M 87-24)

ADDITIONAL SYSTEMS (ARMS, PRMS, NCC)

DESIGN BASIS RECONSTITUTION

System Verification (IS Mod 1223) - Scheduled for completion June 1989

WALKDOWNS

P & ID's (IS Mod 1042) - Scheduled for completion during next Unit 3 Refueling Outage

As Built Record Schedule to be determined following walkdowns.

1990