



Consumers
Power
Company

Stephen H. Howell
Senior Vice President

General Offices: 1945 West Parnall Road, Jackson, Michigan 49201 • (517) 788-0453

July 20, 1979
Howe 208-79

Director of Nuclear Reactor Regulation
Attn: Mr Domenic Vassallo, Acting Director
Division of Project Management
US Nuclear Regulatory Commission
Washington, DC 20555

MIDLAND PROJECT
DOCKET NO 50-329, 50-330
SEISMIC QUALIFICATION REVIEW TEAM
(SQRT) INFORMATION
FILE: 0485.11 SERIAL: 7313

Enclosed are three (3) copies of the following SQRT data forms which were committed to be provided by my letter to Mr Roger Boyd dated November 13, 1978.

1. Transmitter (major instrument package) (BAPC)
2. Pressure transmitters inside containment (B&W)
3. Delta-pressure transmitters inside containment (B&W)
4. RPS/ECCAS modules employing new designs (B&W)
5. Decay heat pump motor (B&W) (inadvertently left out of the November 13, 1978 letter)

With these completed SQRT forms, all action required of Consumers Power Company by NRC Requests for Additional Information 110.26 and 110.40 is considered complete.

Please advise us of the Seismic Qualification Review Team's (SQRT) schedule for its review at the Midland Site.

Stephen H. Howell

SHH/jm

Boyd

494 237

7907260475

SEISMIC QUALIFICATION SUMMARY OF EQUIPMENT

I. Plant Name: Midland Units 1 & 2

Type:

1. Utility: Consumers Power Company

PWR ☒ x

2. NSSS: Babcock & Wilcox

BWR

3. A-E: Bechtel

II. Component Name: Transmitters (differential, gage, and absolute pressure)

1. Model Number: 1152

Quantity: 149

2. Vendor: Rosemount Inc.

3. Physical Description Pressure is transmitted through a process-fluid isolating diaphragm to silicone fill oil inside the sensing module. The oil exerts pressure on one side of the sensing diaphragms. The position of the sensing diaphragm is detected by capacitance plates on both sides of the diaphragm. Differential capacitance is converted to an electrical signal.

4. Location: Building: Auxiliary building, service water structure, diesel generator building

(In Plant) Elevation: No restriction on elevation

5. Natural Frequencies in Each Direction: No natural frequencies were in the frequency range of 1 to 33 Hz.

6. Functional Description: Converts the measured process variable in the form of pressure to an electrical signal.

7. Pertinent Reference Design Specifications: Technical Specifications 7220-J-245, 7220-J-830, 7220-J-1504

III. Is Equipment Available for Inspection in the Plant: () Yes (x) No

Comments: The transmitters have not been shipped to the site.

IV. Seismic Qualification Method: Test: x
Analysis: _____
Combination of Test and Analysis: _____

V. Seismic Input:

1. Required Response Spectra (attach the graphs): Attached
2. Required Acceleration in each Direction: Refer to RRS plot attached

VI. If Qualification by Test, then Complete:

1. () Single Frequency (x) Multi-Frequency
2. () Single Axis (x) Multi-Axis
3. Frequency Range: 1 to 33 Hz
4. TRS enveloping RRS using Multi-Frequency Test (x) Yes (attach TRS graphs)
5. g-level Test at $h_1 =$ _____ $h_2 =$ _____ $V =$ _____
6. g-level Required $h_1 =$ 5.0 g $h_2 =$ 5.0 g $V =$ 1.0 g
7. Mounting: Mounted on right angle brackets which were attached to top of test table. Each transmitter was bolted to the table with four 3/8" - 16 hex-head bolts.
 1. Seismic Report: _____
 2. Field Check: _____
8. Functional Verification Performed (x) Yes () No () Not Applicable

VII. If Qualification by Analysis or by the Combination of Test and Analysis then, Complete

1. Description of Test including Results: _____

TRANSMITTERS

GENERAL REQUIRED RESPONSE SPEC TRA
 MIDLAND PLANT UNITS 1 & 2
 SSE 1% DAMPING FACTOR
 OBE = 0.5 X SSE

PREPARED BY: K.O. Hsu
 CHECKED BY: W. Jenkins

DATE: 3-13-70
 DATE: 3-13-70

Figure 1

Appendix A to Spec 7220-J-245 (Q)

HORIZONTAL

VERTICAL

POOR ORIGINAL

494 240

SEISMIC QUALIFICATION SUMMARY OF EQUIPMENT

I. Plant Name: Midland Units 1 & 2 Type:

1. Utility: Consumers Power Company PWR x

2. NSSS: Babcock & Wilcox BWR

3. A-E: Bechtel

II. Component Name: Transmitters (differential, gage, and absolute pressure)

1. Model Number: 1153, Series A Quantity: 76
2. Vendor: Rosemount Inc.
3. Physical Description Pressure is transmitted through a process-fluid isolating diagram to silicone fill oil inside the sensing module. The oil exerts pressure on one side of the sensing diaphragms. The position of the sensing diaphragm is detected by capacitance plates on both sides of the diaphragm. Differential capacitance is converted to an electrical signal.
4. Location: Building: Containment
- (In Plant) Elevation: No restriction on elevation
5. Natural Frequencies in Each Direction: No natural frequencies were in the frequency range of 1 to 33 Hz
6. Functional Description: Converts the measured process variable in the form of pressure
7. Pertinent Reference Design Specifications: Technical Specifications 7220-J-245, 7220-J-830, 7220-J-1564

III. Is Equipment Available for Inspection in the Plant: () Yes (x) No

Comments: The transmitters have not yet been shipped to the site.

IV. Seismic Qualification Method: Test: x
Analysis: _____
Combination of Test and Analysis: _____

V. Seismic Input:

1. Required Response Spectra (attach the graphs): Attached

2. Required Acceleration in each Direction: Refer to RRS plot
attached

VI. If Qualification by Test, then Complete:

1. () Single Frequency (x) Multi-Frequency
2. () Single Axis (x) Multi-Axis
3. Frequency Range: 1 to 33 Hz
4. TRS enveloping RRS using Multi-Frequency Test (x) Yes (attach TRS graphs)
5. g-level Test at $h_1 =$ _____ $h_2 =$ _____ $V =$ _____
6. g-level Required $h_1 =$ 5.0 g $h_2 =$ 5.0 g $V =$ 1.0 g
7. Mounting:
1. Seismic Report: Mounted on right angle brackets which were attached to top of test table. Each transmitter was bolted to the table with four 3/8" - 16 hex-head bolts.
2. Field Check: _____
8. Functional Verification Performed (x) Yes () No () Not Applicable

VII. If Qualification by Analysis or by the Combination of Test and Analysis then, Complete

1. Description of Test including Results: _____

GENERAL REQUIRED RESPONSE SPECTRA
MIDLAND PLANT UNITS 1 & 2
SSE 1% DAMPING FACTOR
OBE = 0.5 X SSE

PREPARED BY: K.C. Hs4
CHECKED BY: W. J. J. J.

DATE: 3-13-75
DATE: 3-13-75

Figure 1

Appendix A to Spec 7220-J-245 (Q)

TRANSMITTERS

HORIZONTAL

VERTICAL

494 243

MIDLAND PLANT

SEISMIC QUALIFICATION SUMMARY OF EQUIPMENT

- I. Plant Name: Midland Units 1 & 2 Type:
1. Utility: Consumers Power Company PWR X
2. NSSS: Babcock & Wilcox BWR
3. A-E: Bechtel
- II. Component Name: Transmitters (Gage and Absolute Pressure)
1. Model Number: N1KS Quantity: 16
2. Vendor: Bailey Controls
3. Physical Description Pressure is transmitted through a process fluid iso-
lating diaphragm to silicone fill oil inside the sensing module. The
oil exerts pressure on one side of the sensing diaphragms. The position
of the sensing diaphragm is detected by capacitor plates on both
sides of the diaphragm. Differential capacitance is converted to an
electrical signal.
4. Location: Building: Containment
(In Plant) Elevation: 593'-6", 602', 640'
5. Natural Frequencies in Each Direction: No natural frequencies were in
the frequency range of 1 to 33 Hz.
6. Functional Description: Converts the measured process variable in the
form of pressure to an electrical signal.
7. Pertinent Reference Design Specifications: Bailey Controls Product
Instructions E41-20 and E41-19
- III. Is Equipment Available for Inspection in the Plant: () Yes (X) No
- Comments: The transmitters have not been shipped to the site.

IV. Seismic Qualification Method: Test: ✓
Analysis: _____
Combination of Test and Analysis: _____

V. Seismic Input:

1. Required Response Spectra (attach the graphs): Attached
2. Required Acceleration in each Direction: ZPA: north-to-south = 0.122g,
east-to-west = 0.128g, vertical = 0.120g

VI. If Qualification by Test, then Complete:

1. () Single Frequency (X) Multi-Frequency
2. () Single Axis (X) Multi-Axis
3. Frequency Range: 1 to 33 Hz
4. TRS enveloping RRS using Multi-Frequency Test (X) Yes (attach TRS graphs)
5. g-level Test at $h_1 = \underline{3.0g}$ $h_2 = \underline{3.0g}$ $V = \underline{3.0g}$
6. g-level Required $h_1 = \underline{0.122g}$ $h_2 = \underline{0.128g}$ $V = \underline{0.120g}$
7. Mounting:
 1. Seismic Report: Mounted on right angle brackets which were attached to top of test table. Each transmitter was bolted to the table with four 3/8" - 16 hex-head bolts.
 2. Field Check: _____
8. Functional Verification Performed (X) Yes () No () Not Applicable

VII. If Qualification by Analysis or by the Combination of Test and Analysis then, Complete

1. Description of Test including Results: _____

2. Method of Analysis:

() Static Analysis () Equivalent Static Analysis () Dynamic Analysis
() Response Spectrum () Time-History

3. Model Type (each direction); _____

4. Computer Codes: _____

5. Damping: _____

6. Support Considerations: _____

7. Critical Structural Elements:


A.	Identification	Location	Governing Response Combination	Seismic Stress	Total Stress	Stress Allowable
----	----------------	----------	-----------------------------------	-------------------	-----------------	---------------------

B.	<u>Max. Deflection</u>	<u>Location</u>	<u>Effect Upon Functional Operability</u>
----	------------------------	-----------------	---

B&W HORIZONTAL/VERTICAL REQUIRED RESPONSE SPECTRUM FOR PERIPHERAL EQUIPMENT

I.E., Transmitters & RTD's.

TRANSMITTERS (GAGE i ABS.)



The vendor's TRS
enveloped our RES.

494 247

CHECKED BY: N. J. ... DATE: Feb 15-77 ... 5


FIGURE NO: 62

OBE 6 %G GROUND ACCELERATION
 (SEE USE MULTIPLIER OF 2)
 DAMPING RATIO: 1.0%

FLOOR RESPONSE SPECTRUM
 MASS POINT 19 AT ELEV. 587'-0"
 NORTH-SOUTH DIRECTION

MIDLAND PLANT UNITS 1 & 2
 JOB NO. 7220
 REACTOR BLDG.

TRANSMITTERS (SAGE # 185)



CHECKED BY: W. J. 1000 DATE: 7-10-77 PAGE: 5


FIGURE NO: 127

OBE 6 % GROUND ACCELERATION
(SSE USE MULTIPLIER OF 2)
DAMPING RATIO: 1.0%

TRANSMITTERS (GAGE 1 & 2)

FLOOR RESPONSE SPECTRUM
MASS POINT 19 AT ELEV. 587'-0"
EAST-WEST DIRECTION

MIDLAND PLANT UNITS 1 & 2
JOB NO. 7220 BLDG. REACTOR



MIDLAND PLANT UNITS 1 & 2
JOB NO. 7220
REACTOR BLDG.

FLOOR RESPONSE SPECTRUM
MASS POINT 19 AT ELEV. 587'-0"
VERTICAL DIRECTION

OBE 4 %G GROUND ACCELERATION
(SSE USE MULTIPLIER OF 2)
DAMPING RATIO: 1.0%

TRANSMITTERS (GAGE 1 ABS)




FIGURE NO: 192

NO. 7220

4.15.72

CODE NO. 601

CHECKED BY: N. J. ... DATE: 4-18-64 5


FIGURE NO: 57

OBE 6 % GROUND ACCELERATION
(SEE USE MULTIPLIER OF 2)
DAMPING RATIO: 10%

FLOOR RESPONSE SPECTRUM
MASS POINT 12 AT ELEV. 603'-0"
NORTH-SOUTH DIRECTION

MIDLAND PLANT UNITS 1 & 2
JOB NO. 7220
REACTOR BLDG.

TRANSMITTERS (GAGE & ABS)




464 152

MIDLAND PLANT UNITS 1 & 2
JOB NO. 7220
REACTOR BLDG.

FLOOR RESPONSE SPECTRUM
MASS POINT 12 AT ELEV. 603'-0"
EAST-WEST DIRECTION

0.06 % GROUND ACCELERATION
(SEE USE MULTIPLIER OF 2)
DAMPING RATIO: 1.0%

TRANSMITTERS (CASE 1 & 2)



CHECKED BY: N. Jones DATE: 1-18-77 FIGURE NO: 122

DESIGNED BY: W. J. B. DATE: 4-15-72


FIGURE NO: 187

OBE 4 %G GROUND ACCELERATION
(SEE USE MULTIPLIER OF 2)
DAMPING RATIO: 10%

FLOOR RESPONSE SPECTRUM
MASS POINT 12 AT ELEV. 603'-0"
VERTICAL DIRECTION

MIDLAND PLANT UNITS 1 & 2
JOB NO. 7220
REACTOR BLDG:

TRANSMISSIONS (GAGE # 425)



CHECKED BY: W. J. 10 DATE: 4-15-77 FILE: 5


FIGURE NO: 47

03E 6 %G GROUND ACCELERATION
(SEE USE MULTIPLIER OF 2)
DAMPING RATIO: 10%

FLOOR RESPONSE SPECTRUM
MASS POINT 10 AT ELEV. 640'-0"
NORTH-SOUTH DIRECTION

MIDLAND PLANT UNITS 1 & 2
JOB NO. 7-20
REACTOR BLDG.

TRANSMITTERS (EASE IAS)



CHECKED BY: W. J. S. G. DATE: 4-15-77 5


FIGURE NO.: 112

OBE 6 %G GROUND ACCELERATION
(SEE USE MULTIPLIER OF 2)
DAMPING RATIO: 10%

FLOOR RESPONSE SPECTRUM
MASS POINT 10 AT ELEV. 64' 0" - 0"
EAST-WEST DIRECTION

MIDLAND PLANT UNITS 1 & 2
JOB NO. 7220
REACTOR BLDG.

TRANSIMITTANCE (CASE & ABSOLUTE)




Calc No. 62

MIDLAND PLANT UNITS 1 & 2
 JOB NO. 7220
 REACTOR BLDG.

FLOOR RESPONSE SPECTRUM
 MASS POINT 10 AT ELEV. 640'-0"
 VERTICAL DIRECTION

OBE 4 % GROUND ACCELERATION
 (SEE USE MULTIPLIER OF 2)
 DAMPING RATIO: 1.0 %

TRANSMITTERS (400 & 405)



494 256

[S,9] NOTATION

SEISMIC QUALIFICATION SUMMARY OF EQUIPMENT

- I. Plant Name: Midland Units 1 & 2 Type:
1. Utility: Consumers Power Company PWR X
2. NSSS: Babcock & Wilcox BWR
3. A-E: Bechtel
- II. Component Name: Transmitters (ΔP 's)
1. Model Number: N1BQ, N2BQ, 1152 Quantity: 35
2. Vendor: Bailey Controls (N1BQ and N2BQ) Rosemount (1152)
3. Physical Description Pressures from the process connections are trans-
mitted through diaphragms and sealed fill fluid to a sensing diaphragm
in the center of the sensing element. This sensing diaphragm acts like
a spring and deflects in response to the differential pressure across it.
4. Location: Building: Containment.
(In Plant) Elevation: 593'-6", 602', 640'
5. Natural Frequencies in Each Direction: No resonances below 34 Hz.
6. Functional Description: Converts the measured process variable in
the form of differential pressure to an electrical signal (4-26 mA dc)
7. Pertinent Reference Design Specifications: Bailey Controls Product
Instructions E21-20, E21-21
- III. Is Equipment Available for Inspection in the Plant: () Yes (X) No
- Comments: The transmitters have not been shipped to the site.

IV. Seismic Qualification Method: Test: ✓
Analysis: _____
Combination of Test and Analysis: _____

V. Seismic Input:

1. Required Response Spectra (attach the graphs): Attached
2. Required Acceleration in each Direction: ZPA: north-to-south = 0.122g,
east-to-west = 0.128g, vertical = 0.120g

VI. If Qualification by Test, then Complete:

1. () Single Frequency (X) Multi-Frequency
2. () Single Axis (X) Multi-Axis
3. Frequency Range: 1 - 33 Hz
4. TRS enveloping RRS using Multi-Frequency Test (X) Yes (attach TRS graphs)
5. g-level Test at $h_1 = \underline{3.0g}$ $h_2 = \underline{3.0g}$ $V = \underline{3.0g}$
6. g-level Required $h_1 = \underline{0.122g}$ $h_2 = \underline{0.128g}$ $V = \underline{0.120g}$
7. Mounting:
Mounted on right angle bracket which was attached
1. Seismic Report: to top of test table with four 3/8"-16 hex-head bolts.
2. Field Check: _____
8. Functional Verification Performed (X) Yes () No () Not Applicable

VII. If Qualification by Analysis or by the Combination of Test and Analysis then, Complete

1. Description of Test including Results: _____

2. Method of Analysis:

- () Static Analysis () Equivalent Static Analysis () Dynamic Analysis
() Response Spectrum () Time-History

3. Model Type (each direction); _____

4. Computer Codes: _____

5. Damping: _____

6. Support Considerations: _____

7. Critical Structural Elements:


A.	Identification	Location	Governing Response Combination	Seismic Stress	Total Stress	Stress Allowable
----	----------------	----------	-----------------------------------	-------------------	-----------------	---------------------

B.	<u>Max. Deflection</u>	<u>Location</u>	<u>Effect Upon Functional Operability</u>
----	------------------------	-----------------	---

B&W HORIZONTAL/VERTICAL REQUIRED RESPONSE SPECTRUM
FOR PERIPHERAL EQUIPMENT

I.E., Transmitters & RTD's.

TRANSMITTERS (DP)



The vendor's TRS
enveloped this RRS.

CHECKED BY: N. J. ... DATE: 4-15-77 ... 5


FIGURE NO: 62

OBE 6 % GROUND ACCELERATION
(SEE USE MULTIPLIER OF 2)
DAMPING RATIO: 10%

TRANSMITTERS (AP)

FLOOR RESPONSE SPECTRUM
MASS POINT 19 AT ELEV. 587'-0"
NORTH-SOUTH DIRECTION

MIDLAND PLANT UNITS 1 & 2
JOB NO. 7220
REACTOR BLDG.




CHICKEN DIT: 11/1/66 DATE: 7-10-77 11. 01: 5

FIGURE NO: 127

OBE 6 % GROUND ACCELERATION
(SSE USE MULTIPLIER OF 2)
DAMPING RATIO: 1.0%

FLOOR RESPONSE SPECTRUM
MASS POINT 19 AT ELEV. 587'-0"
EAST-WEST DIRECTION

MIDLAND PLANT UNITS 1 & 2
JOB NO. 7220
REACTOR BLDG.



MIDLAND PLANT UNITS 1 & 2
JOB NO. 7220
REACTOR BLDG.

FLOOR RESPONSE SPECTRUM
MASS POINT 19 AT ELEV. 587'-0"
VERTICAL DIRECTION

OBE 4 %G GROUND ACCELERATION
(SSE USE MULTIPLIER OF 2)
DAMPING RATIO: 1.0 %

TRANSMITTERS (AP)




FIGURE NO: 192

DATE: 10/15/60
TIME: 2:15 PM

CODE NO. 601


CHECKED BY: W. J. 200 DATE: 4-18-77 BY: 5

FIGURE NO: 47

OBE 6 % G GROUND ACCELERATION
(SEE USE MULTIPLIER OF 2)
DAMPING RATIO: 10%

FLOOR RESPONSE SPECTRUM
MASS POINT 10 AT ELEV. 640'-0"
NORTH-SOUTH DIRECTION

MIDLAND PLANT UNITS 1 & 2
JOB NO. 7220
REACTOR BLDG.



494 265

[ACCELERATION IN G'S]

MIDLAND PLANT UNITS 1 & 2
JOB NO. 7220
REACTOR BLDG.

FLOOR RESPONSE SPECTRUM
MASS POINT 10 AT ELEV. 640'-0"
EAST-WEST DIRECTION

OBE 2% GROUND ACCELERATION
(SEE USE MULTIPLIER OF 2)
DAMPING RATIO: 10%

TRANSMITTERS (AP)




FIGURE NO: 112

PROJECT NO: 107220
DATE: 4-15-99
BY: [Signature]

Calc: [Signature]

MIDLAND PLANT UNITS 1 & 2
JOB NO. 7220
REACTOR BLDG.

FLOOR RESPONSE SPECTRUM
MASS POINT 10 AT ELEV. 640'-0"
VERTICAL DIRECTION

OBE 4 %G GROUND ACCELERATION
(SSE USE MULTIPLIER OF 2)
DAMPING RATIO: 1.0 %

TRANSMITTERS (AP)




FIGURE NO:

177

CONCURRED BY:

[Signature]

Calc No. 62

MIDLAND PLANT UNITS 1 & 2
JOB NO. 7220
REACTOR BLDG.

FLOOR RESPONSE SPECTRUM
MASS POINT 12 AT ELEV. 603'-0"
NORTH-SOUTH DIRECTION

OBE 6 %G GROUND ACCELERATION
(SSE USE MULTIPLIER OF 2)
DAMPING RATIO: 10%

TRANSMITTERS (AP)

494 267

ACCELERATION [G'S]




FIGURE NO. 57

CHIEF BY: *M. T. ...*

DATE: *Dec 14, 1955*

CALC BY: *...*

MIDLAND PLANT UNITS 1 & 2

JOB NO. 7220

REACTOR

BLDG.

FLOOR RESPONSE SPECTRUM

MASS POINT 12, ELEV. 603'-0"

EAST-WEST DIRECTION

OBE 6 % GROUND ACCELERATION

(SSE USE MULTIPLIER OF 2)

DAMPING RATIO: 1.0%

TRANSMITTERS (OP)




FIGURE NO.:

122

CHECKED BY:

W. J. ...

DATE:


12

Scale: 1/2"

OBE 4 %G GROUND ACCELERATION
 (SSE USE MULTIPLIER OF 2)
 DAMPING RATIO: 1.0%

FLOOR RESPONSE SPECTRUM
 MASS POINT 12 AT ELEV. 603'-0"
 VERTICAL DIRECTION

MIDLAND PLANT UNITS 1 & 2
 JOB NO. 7220
 REACTOR BLDG:



SEISMIC QUALIFICATION SUMMARY OF EQUIPMENT

- I. Plant Name: Midland Units 1&2 Type:
1. Utility: Consumers Power Company PWR X
2. NSSS: Labcock & Wilcox BWR
3. A-E: Bechtel
- II. Component Name: Decay heat pump motor
1. Model Number: 8110 Quantity: 2 per unit
2. Vendor: General Electric
3. Physical Description 400 hp induction-type motor
4. Location: Building: Auxiliary building - decay heat/RB spray pump room
(In Plant) Elevation: 568'
5. Natural Frequencies in Each Direction: Peak spectral accelerations
used in axial and transverse directions. Vertical direction is 22 cps.
6. Functional Description:
7. Pertinent Reference Design Specifications: 08-1125000007-01
- III. Is Equipment Available for Inspection in the Plant: (X) Yes () No
- Comments: All but one motor is available onsite. The remaining motor will
be used to start the pump and will be shipped later.

IV. Seismic Qualification Method: Test: _____

Analysis: X

Combination of Test and Analysis: _____

V. Seismic Input:

1. Required Response Spectra (attach the graphs): Attached

2. Required Acceleration in each Direction: North-to-south = 1.45g;
east-to-west = 1.1g (SSE valves)

VI. If Qualification by Test, then Complete:

1. () Single Frequency () Multi-Frequency

2. () Single Axis () Multi-Axis

3. Frequency Range: _____

4. TRS enveloping RRS using Multi-Frequency Test () Yes (attach TRS graphs)

5. g-level Test at $h_1 =$ _____ $h_2 =$ _____ $V =$ _____

6. g-level Required $h_1 =$ _____ $h_2 =$ _____ $V =$ _____

7. Mounting:

1. Seismic Report: _____

2. Field Check: _____

8. Functional Verification Performed () Yes () No () Not Applicable

VII. If Qualification by Analysis or by the Combination of Test and Analysis then, Complete

1. Description of Test including Results: _____

2. Method of Analysis:

() Static Analysis () Equivalent Static Analysis () Dynamic Analysis
 (X) Response Spectrum () Time-History

3. Model Type (each direction); Finite element and lumped mass

4. Computer Codes: Non-commercial

5. Damping: 1%

6. Support Considerations: Base-bolted

7. Critical Structural Elements:

A.	Identification	Location	Governing Response Combination	Seismic Stress	Total Stress	Stress Allowable
	Frame			Applied stress is 8% of allowable		
	Rotor			Applied stress is 45% of allowable.		

B.	<u>Max. Deflection</u>	<u>Location</u>	<u>Effect Upon Functional Operability</u>
	Rotor	Center	None. Closure is 7% of air gap.

MIDLAND PLANT UNITS 1 & 2

JOB NO. 7220

AUXILIARY BLDG.

FLOOR RESPONSE SPECTRUM

MASS POINT 15 AT ELEV. 565'-0"


EAST-WEST DIRECTION

OBE 6.77 GROUND ACCELERATION

(SEE USE MULTIPLIER OF 2)

DAMPING RATIO: 1.0%

DH Pump motor



CHECKED BY: W. J. Jones DATE: 4-15-77 REV. NO: 5
FIGURE NO: 167
494 273

CHECKED BY:

W. Tsong

DATE: *4-15-77*

REV. NO:

5

FIGURE NO: 92


494 274

ODE $\bar{6}$ % GROUND ACCELERATION
(SEE USE MULTIPLIER OF 2)
DAMPING RATIO: 1.0 %

FLOOR RESPONSE SPECTRUM:
MASS POINT 19AT ELEV. 565'-0"
NORTH-SOUTH DIRECTION

MIDLAND PLANT UNITS 1 & 2
JOB NO. 7220
AUXILIARY BLDG.

OH Pump Motor



FREQUENCY [CPS]

ACCELERATION [G]

MIDLAND PLANT UNITS 1 & 2
JOB NO. 7220
AUXILIARY BLDG.

FLOOR RESPONSE SPECTRUM
MASS POINT 15 AT ELEV. 565'-0"
VERTICAL DIRECTION

0.04% ZG GROUND ACCELERATION
(SEE USE MULTIPLIER OF 2)
DAMPING RATIO: 1.0%

DH Pump MOTOR




FIGURE NO: 242

CHECKED BY: *W. Jones*

DATE: 2-15-77

REV. NO: 5

494 275

SEISMIC QUALIFICATION SUMMARY OF EQUIPMENT

I. Plant Name: Midland Plant Units 1 & 2 Type:

1. Utility: Consumers Power Company PWR X

2. NSSS: Babcock & Wilcox BWR

3. A-E: Bechtel

II. Component Name: NI/RPS and ECCAS cabinet-mounted modules: redesigned and retested using single axis/sine sweep method

1. Model Number: 880 and 881 systems (1) Quantity: 1 per unit

2. Vendor: Bailey Controls Company (BCCO)

3. Physical Description NI/RPS and ECCAS modules mounted within the NI/RPS and ECCAS cabinet enclosures

4. Location: Building: Auxiliary building
(In Plant) Elevation: 659'

5. Natural Frequencies in Each Direction: See Table 1 attached.

6. Functional Description: Process electronic signals and provide electrical power

7. Pertinent Reference Design Specifications: "Remainder 880/881 System Modules, TRS-3101-Cons 1 & 2" - qualification test result summary

III. Is Equipment Available for Inspection in the Plant: (X) Yes () No

Comments:

- (1) 1 Contact buffer - retested
- 2 2/4 logic buffer - redesigned and tested
- 3 2/4 trip logic - redesigned and tested
- 4 Intermediate range test - retested
- 5 Source range pre-amp - retested
- 6 Bistable - retested
- 7 Auctioneer - retested
- 8 Fan failure detector - retested
- 9 Power supply - retested
- 10 AC power distribution panel - retested

494 276

IV. Seismic Qualification Method: Test: X

Analysis: _____

Combination of Test and Analysis: _____

V. Seismic Input:

1. Required Response Spectra (attach the graphs): Attached

2. Required Acceleration in each Direction: See Section VI.6.

VI. If Qualification by Test, then Complete:

1. (X) Single Frequency () Multi-Frequency

2. (X) Single Axis () Multi-Axis

3. Frequency Range: 1 - 35 Hz

4. TRS enveloping RRS using Multi-Frequency Test () Yes (attach TRS graphs)

5. g-level Test at $h_1 = 1\text{ g}$ $h_2 = 1\text{ g}$ $v = 1\text{ g}$

6. g-level Required $h_1 = < 0.4\text{ g}$ $h_2 = < 0.6\text{ g}$ $v = < 0.3\text{ g}$
(for worst case module)

7. Mounting:

1. Seismic Report: Simulated in-cabinet mounting

2. Field Check: _____

8. Functional Verification Performed (X) Yes () No () Not Applicable

VII. If Qualification by Analysis or by the Combination of Test and Analysis then, Complete

1. Description of Test including Results: _____

TABLE I
NATURAL FREQUENCIES (Hz)

<u>Equipment</u>	<u>Direction</u>		
	<u>Vertical</u>	<u>Front to Back</u>	<u>Side to Side</u>
881 contact buffer	11	6	None*
2/4 logic buffer (881)	28	None*	None*
2/4 trip logic (881)	20	25	29
Intermediate range test (880)	None*	None*	None*
Source range pre-amp (880)	None*	12	17
880 bistable	16	None*	None*
880 actioneer	19	None*	None*
880 f.m failure detector	4	4.7	14
880 power supply	16	12	28
AC power distribution panel	34	12	17

* No natural frequencies below 34 Hz

494 278

13

N1/RPS & ECCAS MODULES &
ENCLOSURES

SIDE TO SIDE


MIDLAND PLANT UNITS 1 & 2
JOB NO. 7220
AUXILIARY BLDG.

FLOOR RESPONSE SPECTRUM
MASS POINT 2 AT ELEV. 659'-0"
NORTH-SOUTH DIRECTION

OBE 6 % GROUND ACCELERATION
(SEE USE MULTIPLIER OF 2)
DAMPING RATIO: 5.0%

494 279

ACCELERATION [G,S]



CHECKED BY: *[Signature]* DATE: 2-5-99
FIGURE NO: 10

DATE: 4-12-97 FILE NO: 65002

ORIGINATOR: S.C. FOELLER DATE: 4-15-77 FILE NO: 45179

CHECKED BY: N. J. Long DATE: 4-15-77 REV. NO: 1

FIGURE NO: 180

494 280


UP & DOWN

0.01% GROUND ACCELERATION
(SEE USE MULTIPLIER OF 2)
DAMPING RATIO: 5.0%

N/APS & ECCAS MODULES & ENCLOSURES

FLOOR RESPONSE SPECTRUM
MASS POINT 2 AT ELEV. 659'-0"
VERTICAL DIRECTION

MIDLAND PLANT UNITS 1 & 2
JOB NO. 7220
AUXILIARY BLDG.



CHECKED BY: W. Tseung DATE: 8-15-77 REV. NO: 5

FIGURE NO: 104

494 281


FRONT TO BACK

ONE 6 ZG GROUND ACCELERATION
(SEE USE MULTIPLIER OF 2)
DAMPING RATIO: 3.0%

NI/HS & ECCAS MODULES & ENCLOSURES

FLOOR RESPONSE SPECTRUM
MASS POINT 2 AT ELEV. 650'-0"
EAST-WEST DIRECTION

MIDLAND PLANT UNITS 1 & 2
JOB NO. 7220
AUXILIARY BLDG.



SEISMIC QUALIFICATION SUMMARY OF EQUIPMENT

- I. Plant Name: Midland Plant Units 1 & 2 Type:
1. Utility: Consumers Power Company PIR X
2. NSSS: Babcock & Wilcox BWR
3. A-E: Bechtel
- II. Component Name: RC flow select panel
1. Model Number: 6623534A2 Quantity: 1 per unit
2. Vendor: Bailey Controls Company (BCCO)
3. Physical Description The RC flow select panel is mounted
in an RPS cabinet. The panel contains three connectors.
4. Location: Building: Auxiliary building
(In Plant) Elevation: 659'
5. Natural Frequencies in Each Direction: None below 34 Hz.
6. Functional Description: The panel allows RC flow information
from either RPS Subsystem 1 or RPS Subsystem 2 to be
transmitted to the plant computer.
7. Pertinent Reference Design Specifications: B&W Document 58-0209-01;
BCCO Seismic Report QR-4101-CAB (BCCO analysis on file
at BCCO for audit.)
- III. Is Equipment Available for Inspection in the Plant: (X) Yes () No
- Comments:

IV. Seismic Qualification Method: Test: _____

Analysis: _____

Combination of Test and Analysis: X _____

V. Seismic Input:

1. Required Response Spectra (attach the graphs): Attached

2. Required Acceleration in each Direction: See Section VI.6.

VI. If Qualification by Test, then Complete:

1. () Single Frequency (X) Multi-Frequency

2. () Single Axis (X) Multi-Axis

3. Frequency Range: 1 - 33 Hz

4. TRS enveloping RRS using Multi-Frequency Test (2) Yes (attach TRS graphs)

5. g-level Test at $h_1 = >1 \text{ g ZPA}$ $h_2 = >1 \text{ g ZPA}$ $v = >1 \text{ g ZPA}$

6. g-level Required $h_1 = <0.4 \text{ g}$ $h_2 = <0.4 \text{ g}$ $v = <0.2 \text{ g}$

7. Mounting:

1. Seismic Report: Mounting brackets used on Midland are
differen from those tested with the panel. Therefore,
2. Field Check: the Midland brackets were qualified by analysis.

8. Functional Verification Performed (X) Yes () No () Not Applicable
Continuity testing was performed.

VII. If Qualification by Analysis or by the Combination of Test and Analysis
then, Complete

1. Description of Test including Results: See Section VI.1-7.

2. Method of Analysis:

- () Static Analysis ☒ (X) Equivalent Static Analysis () Dynamic Analysis
 () Response Spectrum () Time-History

3. Model Type (each direction); Beam - both ends restricted,
concentrated load at center

4. Computer Codes: None

5. Damping: NA

6. Support Considerations: Restricted ends of beam

7. Critical Structural Elements:

A.	Identification	Location	Governing Response Combination	Seismic Stress	Total Stress	Stress Allowable
	Panel	At Supports (brackets)			7,013 psi	28,000 psi

B. Max. Deflection
0.00177 in

Location
 Center
 of
 panel

Effect Upon Functional
 Operability
None


494 284

Q=10



Test No. 92
Date 2-3-76
Customer BAILEY
Test Item P/N CRABNET 'E'
Test Item S/N
Type of Test GENERIC
Spec. No.
Para. No.
Conditions OPERATING
Temperature ROOM
Period of Test 30 SECONDS
Control Axis -Y-Z
Pick-up No. 12
Pick-up Axis Z
Operator C. YIATTE
Test Engr. R. GILFOY

SRIS - 0.6



POOR ORIGINAL

2,2



Test No. 88
Date 2-5-76
Customer Boiler
Test Item P/N CHGINET'E
Test Item S/N
Type of Test GENERIC
Spec. No.
Para. No.
Conditions OPERATING
Temperature Room
Period of Test 30 seconds
Control Axis X Y Z
Pick-up No. 12
Pick-up Axis Z
Operator C. P. LOTT
Test Engr. R. G. Foy

GRMS - 0.6



POOR ORIGINAL




Test No. 84
Date 2-4-76
Customer BAILEY
Test Item P/N CABINET 'E'
Test Item S/N
Type of Test GENERIC
Spec. No.
Para. No.
Conditions OPERATING
Temperature ROOM
Period of Test 30 SECONDS
Control Axis +XZ
Pick-up No. 12
Pick-up Axis Z
Operator C. PIOTTE
Test Engr. R. GILFOY

GRMS- 0.6

POOR ORIGINAL


Q=10





Test No. 81
Date 2-4-76
Customer BAILEY
Test Item P/N CABINET 'E'
Test Item S/N
Type of Test GENERIC
Spec. No.
Para. No.
Conditions OPERATING
Temperature ROOM
Period of Test 30 SECONDS
Control Axis -XZ
Pick-up No. 12
Pick-up Axis Z
Operator C. PLOTTE
Test Engr. R. GILFORD

GRVS - 0.6



POOR ORIGINAL

NI/APS & ECCAS MODULES & ENCLOSURES

UP & DOWN

MIDLAND PLANT UNITS 1 & 2

JOB NO. 7220

AUXILIARY

BLDG.

FLOOR RESPONSE SPECTRUM


MASS POINT 2 AT ELEV. 659'-0"

VERTICAL DIRECTION

OBE 4% GROUND ACCELERATION

(SSE USE MULTIPLIER OF 2)

DAMPING RATIO: 5.0%



ORIGINATOR: S.C. FOLLETT DATE: 4/15/77 IN: 45179

CHECKED BY: J.D. TERRY DATE: 4-15-77 IN: 45179

FIGURE NO: 130

CHECKED BY: W. Tseng DATE: 8-15-77 REV. NO: 5

FIGURE NO: 104


FRONT TO BACK

ONE 6 ZG GROUND ACCELERATION
(SEE USE MULTIPLIER OF 2)
DAMPING RATIO: 3.0%

FLOOR RESPONSE SPECTRUM
MASS POINT 2 AT ELEV. 659'-0"
EAST-WEST DIRECTION

MIDLAND PLANT UNITS 1 & 2
JOB NO. 7220
AUXILIARY BLDG.

NI/AS & ECCAS MODULES & ENCLOSURES




NI/RPS & ECCAS MODULES &
ENCLOSURES

SIDE TO SIDE

MIDLAND PLANT UNITS 1 & 2
JOB NO. 7220
AUXILIARY BLDG.

FLOOR RESPONSE SPECTRUM
MASS POINT 2 AT ELEV. 659'-0"
NORTH-SOUTH DIRECTION

OBE 6 %G GROUND ACCELERATION
(SEE USE MULTIPLIER OF 2)
DAMPING RATIO: 5.0%



CHECKED BY: *W. J. Henry* DATE: *4-5-99* BY: *S*
FIGURE NO. 10

45007

17

NI/APS & ECCAS MODULES &
ENCLOSURES

UP & DOWN

MIDLAND PLANT UNITS 1 & 2

JOB NO. 7220

AUXILIARY

BLDG.

FLOOR RESPONSE SPECTRUM

MASS POINT 2 AT ELEV. 659'-0"

VERTICAL

DIRECTION

OBE 4% GROUND ACCELERATION

(SSE USE MULTIPLIER OF 2)

DAMPING RATIO: 5.0%




FIGURE NO: 180

CHECKED BY:

W. Teng

DATE:

4-27-88

NO:

494

292

ORIGINATOR: S.C. FOULKE DATE: 4-27-88 NO: 45179

NI/RIS & ECCAS MODULES &
ENCLOSURES

FRONT TO BACK

MIDLAND PLANT UNITS 1 & 2
JOB NO. 7220
AUXILIARY BLDG.

FLOOR RESPONSE SPECTRUM
MASS POINT 2 AT ELEV. 659'-0"
EAST-WEST DIRECTION

OBE 6 ZG GROUND ACCELERATION
(SEE USE MULTIPLIER OF 2)
DAMPING RATIO: 3.0%




FIGURE NO: 104

494 293

FRIGIDATION: S.C. FOLLETT ATT: 4-15-77 FILE NO: 45103

CHECKED BY: AL. Tenny DATE: 4-15-77 BY: 5

NI/RPS & ECCAS MODULES &
ENCLOSURES

SIDE TO SIDE

MIDLAND PLANT UNITS 1 & 2
JOB NO. 7220
AUXILIARY BLDG.

FLOOR RESPONSE SPECTRUM
MASS POINT 2 AT ELEV. 659'-0"
NORTH-SOUTH DIRECTION

OBE 6 %G GROUND ACCELERATION
(SSE USE MULTIPLIER OF 2)
DAMPING RATIO: 5.0%




FIGURE NO: 10

CHECKED BY:

DATE: 4-15-92

BY: S

ENCLOSURE: S.C. FORT RILEY DATE: 4-15-92 FILE NO: 45002

SEISMIC QUALIFICATION SUMMARY OF EQUIPMENT

- I. Plant Name: Midland Plant Units 1 & 2 Type:
1. Utility: Consumers Power Company PWR X
2. NSSS: Babcock & Wilcox BWR
3. A-E: Bechtel
- II. Component Name: NI/RPS and/or ECCAS cabinet-mounted module qualified by multi-axis random shake
1. Model Number: 881 unit control module Quantity: 19 per ECCAS
2. Vendor: Bailey Controls Company (BCCO)
3. Physical Description The unit control module is a BCCO standard two-unit wide module designed for plug-in mounting in the BCCO ECCAS cabinet.
4. Location: Building: Auxiliary building
(In Plant) Elevation: 659'
5. Natural Frequencies in Each Direction: Vertical: 13.5 Hz;
front-to-back: 29 Hz; side-to-side: 2 Hz
6. Functional Description: The unit control module provides a buffer for the output trip signal between the trip logic and the control circuit of an action device or devices.
7. Pertinent Reference Design Specifications: B&W Document 58-0376-02,
BCCO Seismic Report QR-4100-SEI -TVA-Unit Control
- III. Is Equipment Available for Inspection in the Plant: (X) Yes () No
- Comments:

IV. Seismic Qualification Method: Test: X

Analysis: _____

Combination of Test and Analysis: _____

V. Seismic Input:

1. Required Response Spectra (attach the graphs): Attached

2. Required Acceleration in each Direction: See Section VI.6.

VI. If Qualification by Test, then Complete:

1. () Single Frequency (X) Multi-Frequency

2. () Single Axis (X) Multi-Axis

3. Frequency Range: 1 - 33 Hz

4. TRS enveloping RRS using Multi-Frequency Test (X) Yes (attach TRS graphs)

5. g-level Test at $h_1 = >2.5 \text{ g}$ $h_2 = >2.5 \text{ g}$ $v = >2.5 \text{ g}$

6. g-level Required $h_1 = <1.4 \text{ g}$ $h_2 = <0.4 \text{ g}$ $v = <0.2 \text{ g}$

7. Mounting:

1. Seismic Report: Simultated in-cabinet mounting

2. Field Check: _____

8. Functional Verification Performed (X) Yes () No () Not Applicable

VII. If Qualification by Analysis or by the Combination of Test and Analysis then, Complete

1. Description of Test including Results: _____

Test Item: UNIT CONTROL
Item P/N: 6628880A1
Item S/N: QT-882-4A


SAATCHI & SAATCHI
Bailey Motor Company, USA

QUALIFICATION TEST LAB.

Plotted by: Mr. Shuchkin
Checked by: Russell C. Kallay
Date: 11-23-77 Time: 11:20

Ref. Spec.: QP-4100 SEIS
Unit: Operational ☒ Non-operational ☐
Temp. & Humidity: 34°F 30%
Test Type: TVA/SSE
Duration: 30 sec
Sweep Speed: 1.5% oct/minute
Damping: 1.5%
Pickup Sensing Axis: Z Control
Pickup Sensitivity: 100 my peak g peak
Vibration Axis: -YZ
☒ Live ☐ Tape
Graph Number: 6
Tolerance: +6dB

494 297



Plotted by: M. Shekhtman

Checked by: Russell G. Kelly

Date: 11-23-77 Time: 11 35

Babcock & Wilcox
Bailey Meter Company, U.S.A.

QUALIFICATION TEST LAB.

Test Item: UNIT CONTROL

Item P/N: 6628880A1

Item S/N: QT-882-4A

Ref. Spec.: QP-4100-SEIS

Unit: Operational ☒ Non-operational ☐

Temp. & Humidity: 84°F; 30%

Test Type: TVA/SSE

Duration: 30 sec

Sweep Speed: - oct/minute

Damping: 1.5%

Pickup Sensing Axis: Z Control


Pickup Sensitivity: 100 $\frac{\text{my peak}}{\text{g peak}}$

Vibration Axis: +XZ

☒ Live ☐ Tape

Graph Number: 8

Tolerance: +6 db



494 298

Babcock & Wilcox
Babcock Motor Company, U.S.A.

Test Item: UNIT CONTROL

Item P/N: 6625880A1


Item S/N: QT-882-4A

QUALIFICATION TEST LAB.

Plotted by: M. Shueh 4 min
Checked by: Leslie C. Kelley

Date: 11-23-77 Time: 12.40

Ref. Spec.: QP-4100-SEIS
Unit: Operational ☒ Non-operational ☐
Temp. & Humidity: 84°F, 30%
Test Type: TVA/SSE
Duration: 30 sec
Sweep Speed: — oct/minute
Damping: 5%
Pickup Sensing Axis: Z Control
Pickup Sensitivity: 100 my peak g peak
Vibration Axis: +YZ
☒ Live ☐ Tape
Graph Number: 10
Tolerance: +6 dB



491 299

Babcock & Wilcox
Bailey Meter Company, USA

QUALIFICATION TEST LAB.

Plotted by: AM Sheehy
Checked by: Russell C. Callaghan
Date: 11-23-77 Time: 12:55

Test Item: UNIT CONTROL
Item P/N: 6628880A1
Item S/N: QT-882-4A


Ref. Spec.: QP-4100-SEIS
Unit: ☒ Operational ☐ Non-operational
Temp. & Humidity: 84°F 30%
Test Type: TVA/SSF
Duration: 30 sec
Sweep Speed: — oct/minute
Damping: 1.5%
Pickup Sensing Axis: Z Control
Pickup Sensitivity: 100 my peak
g peak
Vibration Axis: -Y

☒ Live ☐ Tape

Graph Number: 12

Tolerance: +6 dB

494 300



SEISMIC QUALIFICATION SUMMARY OF EQUIPMENT

- I. Plant Name: Midland Plant Units 1 & 2 Type:
1. Utility: Consumers Power Company PWR X
2. NSSS: Babcock & Wilcox BWR
3. A-E: Bechtel
- II. Component Name: NI/RPS and/or ECCAS cabinet-mounted module qualified by multi-axis random shake
1. Model Number: 880 keylock module Quantity: 4 per RPS
2. Vendor: Bailey Controls Company (BCCO)
3. Physical Description The keylock module is a BCCO standard two-unit wide module designed for plug-in mounting in the BCCO RPS cabinet.
4. Location: Building: Auxiliary build'
(In Plant) Elevation: 659'
5. Natural Frequencies in Each Direction: None below 34 Hz
6. Functional Description: Provides a shutdown bypass capability
7. Pertinent Reference Design Specifications: B&W Document 58-0345-00, BCCO Seismic Report QR-4100-SEIS-TVA-Keylock Switch
- III. Is Equipment Available for Inspection in the Plant: (X) Yes () No
- Comments:

IV. Seismic Qualification Method: Test: X

Analysis: _____

Combination of Test and Analysis: _____

V. Seismic Input:

1. Required Response Spectra (attach the graphs): Attached

2. Required Acceleration in each Direction: See Section VI.6.

VI. If Qualification by Test, then Complete:

1. () Single Frequency (X) Multi-Frequency

2. () Single Axis (X) Multi-Axis

3. Frequency Range: 1 - 33 Hz

4. TPS enveloping RRS using Multi-Frequency Test (X) Yes (attach TRS graphs)

5. g-level Test at $h_1 = >5 \text{ g ZPA}$ $h_2 = >5 \text{ g ZPA}$ $v = >3 \text{ g ZPA}$

6. g-level Required $h_1 = <0.4 \text{ g}$ $h_2 = <0.4 \text{ g}$ $v = <0.2 \text{ g}$

7. Mounting:

1. Seismic Report: Simulated in-cabinet mounting

2. Field Check: _____

8. Functional Verification Performed (X) Yes () No () Not Applicable

VII. If Qualification by Analysis or by the Combination of Test and Analysis then, Complete


1. Description of Test including Results: _____

Test Item: 21
Serial Number(s): 112417

Unit: Operational ☒ Non-operational ☐

DAYTON T. HOWN INC.
Testing Laboratories

Plotted by: W. J. G. 11/27
Checked by: W. J. G. 11/27



Key lock

Job Number: 40
Date: 11/27/76
Time: 1:10

Pickup Sensitivity: 10.0 $\frac{mv\ peak}{g\ peak}$
Sweep Speed: oct/minute
☒ Live ☐ Tape

DOOR ORIGINAL

Pickup Sensing Axis:

Test Item: 7


Serial Number(s): 7

Unit: Operational ☐ Non-operational ☐

DAYTON T. BROWN INC.
Testing Laboratories

Plotted by: *W.B.*

Checked by: *W.B.*



POOR ORIGINAL

Key lock

Pickup Sensitivity: 10.0 mv peak/g peak

Sweep Speed: 1 oct/minute

Job Number: 41111

Date: 11/10/60

Time: 11:11

Pickup Serial Number: 0000

Pickup Location: 0000


Pickup Sensing Axis: Y

494 304

Plotted by: *[Signature]*
Checked by: *[Signature]*

DAYTON T. BROWN INC.
Testing Laboratories

Test Item: *2773 #1-2*
Serial Number(s): *2773 #1-2*



Unit: Operational ☒ Non-operational ☐

Vibration Axis: *X*
Test Condition: *SELECTION*
☒ Unfiltered ☐ Filtered
F1: *11* Hz Bw (*10*)
F2: *14* Hz Bw (*10*)

PNNA ORIGINAL

Pickup Serial Number: *1010*
Pickup Location: *1010*
Pickup Sensing Axis: *X*
Pickup Sensitivity: *10.0* mv peak / g peak
Sweep Speed: *—* oct/minute
Job Number: *40179*
Date: *11/10/60*
Time: *11:00*

494

305


Plotted by:

Checked by:

DAYTON T. BROWN INC.
Testing Laboratories

Test Item: 9104-0105
Serial Number(s): DTB # 1-7

Unit: Operational ☒ Non-operational ☐



494 306

SEISMIC QUALIFICATION SUMMARY OF EQUIPMENT

I. Plant Name: Midland Plant Units 1 & 2

Type:

1. Utility: Consumers Power Company

PWR X

2. NSSS: Babcock & Wilcox

TR

3. A-E: Bechtel

II. Component Name: NI/RPS and/or ECCAS cabinet-mounted module qualified by multi-axis/random shake

1. Model Number: 800 transformer module

Quantity: 1 per RPS

2. Vendor: Bailey Controls Company (BCCO)

3. Physical Description The transformer module consists of a maximum of 12 isolation transformers mounted in 3 rows, 4 to each row.

4. Location: Building: Auxiliary building

(In Plant) Elevation: 659'

5. Natural Frequencies in Each Direction: Vertical: 27 Hz; front-to-back and side-to-side: none below 34 Hz

6. Functional Description: The module functions to isolate and operate recorders and module lamps. The transformers output 26 V ac with a current rating of 26 rA.

7. Pertinent Reference Design Specifications: B&W Document 58-0524-00, BCCO Seismic Report QR-4100-SEIS-Transformer Module

III. Is Equipment Available for Inspection in the Plant: (X) Yes () No

Comments:

IV. Seismic Qualification Method: Test: X

Analysis: _____

Combination of Test and Analysis: _____

V. Seismic Input:

1. Required Response Spectra (attach the graphs): Attached

2. Required Acceleration in each Direction: See Section VI.6.

VI. If Qualification by Test, then Complete:

1. () Single Frequency (X) Multi-Frequency

2. () Single Axis (X) Multi-Axis

3. Frequency Range: 1 - 33 Hz

4. TRS enveloping RRS using Multi-Frequency Test (X) Yes (attach TRS graphs)

5. g-level Test at $h_1 = > 2.5 \text{ g}$ $h_2 = > 2.5 \text{ g}$ $v = > 2.5 \text{ g}$

6. g-level Required $h_1 = < 0.4 \text{ g}$ $h_2 = < 0.4 \text{ g}$ $v = < 0.2 \text{ g}$

7. Mounting:

1. Seismic Report: Simulated in-cabinet mounting

2. Field Check: _____

8. Functional Verification Performed (X) Yes () No () Not Applicable

VII. If Qualification by Analysis or by the Combination of Test and Analysis then, Complete


1. Description of Test including Results: _____

Plotted by: M. Shulman
 Checked by: Thomas Fischer
 Date: 10-16-78 Time: 16:00

350000034M
 Bailey Meter Company, USA.

QUALIFICATION TEST LAB.

Test Item: 880 SYSTEM TRANSFORMER MOD
 Item P/N: 6617203 A12
 Item S/N: Q3171



POOR ORIGINAL

Ref. Spec.: 1P-4-10-SEIS
 Unit: ☒ Operational ☐ Non-operational
 Temp. & Humidity: 77°F, 31%
 Test Type: 1A/SSE
 Duration: 0 seconds
 Sweep Speed: 1 oct/minute
 Damping: 3
 Pickup Sens: 3 Axis: Z
 Pickup Sensitivity: 100mv peak g peak
 Vibration Axis: -XZ
☒ Live ☐ Tape
 Graph Number: 7
 Tolerance: +6db

494 309


Plotted by: M. Sheldahl
Checked by: Thomas Fischer
Date: 10-16-78 Time: 10:25

TRIBCOCK 100X
Bailey Meter Company, U.S.A.

QUALIFICATION TEST LAB.

Test Item: 880 SYSTEM TRANSFORMER MOD
Item P/N: 6617203 112
Item S/N: Q317 1

Ref. Spec: QP-100-SEIS
Unit: ☒ Operational ☐ Non-operational
Temp. & Humidity: 79°F. 31%
Test Type: 1A/3SE
Duration: 0 seconds
Sweep Speed: 1 oct/minute
Damping: 3
Pickup Sensing Axis: Z
Pickup Sensitivity: 100mv peak g peak
Vibration Axis: +U Z
☒ Live ☐ Tape
Graph Number: 9
Tolerance: +6db



494 310

Plotted by:

M. Shuchman

Checked by:

Thomas Fischer

Date:

10-16-78

Time:

10:50

REBOCK & COX

Ballou Motor Company, U.S.A.

QUALIFICATION TEST LAB.

Test Item:

880 SUSTEN TITAN WARMER MOD

Item P/N:

6617203 12

Item S/N:

Q3171

Ref. Spec:

3P-10-SEIS

Unit: ☒ Operational ☐ Non-operational

Temp. & Humidity:

79°F 31%

Test Type:

WVA/SSE

Duration:

20 seconds

Sweep Speed:

— oct/minute

Damping:

1

Pickup Sensing Axis:

100mv peak

Pickup Sensitivity:

g peak

Vibration Axis:

+ X Z

☒ Live


☐ Tape

Graph Number:

11

Tolerance:

+6db



POOR ORIGINAL

Printed by: M. Shuler
Checked by: Thomas Fisher


Date: 10-16-78 Time: 11:30

QUALIFICATION TEST LAB.

DAVID M. COX
Baker Motor Company, U.S.A.

Test Item: 880 SYSTEM TRANSFORMER MOD
Item P/N: 6617203 A12
Item S/N: Q 7171

Ref. Spec: GM 1100-SEIS
Unit: ☒ Operational ☐ Non-operational
Temp. & Humidity: 79°F. 31%
Test Type: TVA/SSE
Duration: 30 seconds
Sweep Speed: — oct/minute
Damping: 5%
Pickup Sensing Axis: Z
Pickup Sensitivity: 100mv peak
Vibration Axis: -YZ
Graph Number: 13
Tolerance: +6db



POOR ORIGINAL

SEISMIC QUALIFICATION SUMMARY OF EQUIPMENT

- I. Plant Name: Midland Plant Units 1 & 2 Type:
1. Utility: Consumers Power Company PWR X
2. NSSS: Babcock & Wilcox BWR
3. A-E: Bechtel
- II. Component Name: NI/RPS and/or ECCAS cabinet-mounted module qualified by multi-axis/random shake
1. Model Number: Buffer amplifier (880/881) Quantity: 16
2. Vendor: Bailey Controls Company (BCCO)
3. Physical Description The buffer amplifier is a plug-in module consisting of an input filter, reference power supply, input stage amplifier, and up to nine isolation amplifiers.
4. Location: Building: Auxiliary building
(In Plant) Elevation: 659'
5. Natural Frequencies in Each Direction: Vertical: 14.5 Hz;
front-to-back and side-to-side: none below 34 Hz
6. Functional Description: The amplifier's input stage operates directly on the input variable to provide a unity gain (single input mode) or a gain of 0.5 (two input mode).
7. Pertinent Reference Design Specifications: B&W Document 58-0455-00 buffer amplifier with isolation amplifier, BCCO Seismic Report QR-4100-SEIS-TVA-880 Buffer Amplifier
- III. Is Equipment Available for Inspection in the Plant: (X) Yes () No
- Comments: _____

IV. Seismic Qualification Method: Test: X

Analysis: _____

Combination of Test and Analysis: _____

V. Seismic Input:

1. Required Response Spectra (attach the graphs): Attached

2. Required Acceleration in each Direction: See Section VI.6.

VI. If Qualification by Test, then Complete:

1. () Single Frequency (X) Multi-Frequency

2. () Single Axis (X) Multi-Axis

3. Frequency Range: 1 - 33 Hz

4. TRS enveloping RRS using Multi-Frequency Test (X) Yes (attach TRS graphs)

5. g-level Test at $h_1 = > 2.5 \text{ g ZPA}$ $h_2 = > 2.5 \text{ g ZPA}$ $v = > 2.5 \text{ g ZPA}$

6. g-level Required $h_1 = < 0.4 \text{ g}$ $h_2 = < 0.4 \text{ g}$ $v = < 0.4 \text{ g}$

7. Mounting:

1. Seismic Report: Simulated in-cabinet mounting

2. Field Check: _____

8. Functional Verification Performed (X) Yes () No () Not Applicable

VII. If Qualification by Analysis or by the Combination of Test and Analysis then, Complete

1. Description of Test including Results: _____

Plotted by: W. Sheehan

Checked by: Russell C. Kelly

Date: 6-9-78 Time: 9:15

Barber & Wilco
Barley Meter Company, U.S.A.

QUALIFICATION TEST LAB.

Test Item: BUFFER AMPLIFIER

Item P/N: 6621670 A1132

Item S/N: QT 885-20A / Q2731

Ref. Spec.: QP-4100-SEIS

Unit: Operational ☒ Non operational ☐

Temp. & Humidity: 74°F, 49%

Test Type: TVA/SSE

Duration: 30 seconds

Sweep Speed: — oct/minute

Damping: 15%

Pickup Sensing Axis: Z


Pickup Sensitivity: 100 $\frac{mv\ peak}{g\ peak}$

Vibration Axis: +YZ

☒ Live ☐ Tape

Graph Number: 7

Tolerance: +6db



POOR ORIGINAL

Page No. 11

PUK ORIGINAL


Test Item: BUFFER AMPLIFIER
Item P/N: GG21670 A1132
Item S/N: QT 885-20A/G2731

Bailey Motor Company, USA
QUALIFICATION TEST LAB.

Plotted by: W. Schubert
Checked by: Russell C. Kelley
Date: 6-9-75 Time: 9:40

Ref. Spec.: QP-4100-SEIS
Unit: ☒ Operational ☐ Non-operational
Temp. & Humidity: 74°F 49%
Test Type: TVA/SSE
Duration: 30 seconds
Sweep Speed: 1 oct/minute
Damping: 5%
Pickup Sensing Axis: Z
Pickup Sensitivity: 100 mv peak / g peak
Vibration Axis: +XZ
☒ Live ☐ Tape
Graph Number: 9
Tolerance: +6db

494 316



Plotted by: W. Shuck
 Checked by: Russell C. Kelly


Date: 6-9-78 Time: 9:55

QUALIFICATION TEST LAB.
 Bailey Meter Company, U.S.A.

Test Item: BUFFER AMPLIFIER
 Item P/N: 6621670 A1132
 Item S/N: QT 885-20A/Q2731

Ref. Spec.: QP-4100-SEIS
 Unit: Operational ☒ Non-operational ☐
 Temp. & Humidity: 74°F 49%
 Test Type: TVA/SSE
 Duration: 30 seconds
 Sweep Speed: — oct/minute
 Damping: 5%
 Pickup Sensing Axis: Z
 Pickup Sensitivity: 100 $\frac{mv\ peak}{g\ peak}$
 Vibration Axis: -YZ
☒ Live ☐ Tape
 Graph Number: 11
 Tolerance: +6db

494 317



PNOR ORIGINAL

Plotted by:

Checked by:

Date: 6-9-78 Time: 10:00

QUALIFICATION TEST LAB.

Bailley Motor Company, USA

Test Item: BUFFER AMPLIFIER

Item P/N:

Item S/N:

Ref. Spec.: QP-4100-SEIS

Unit: Operational ☒ Non-operational ☐

Temp. & Humidity: 74°F 49%

Test Type: TVA/SEE

Duration: 30 seconds

Sweep Speed: oct/minute

Damping: 5%

Pickup Sensing Axis: Z

Pickup Sensitivity: 100 mv peak/g peak


Vibration Axis: -XZ

☒ Live ☐ Tape

Graph Number: 13

Tolerance: +6db

POOR ORIGINAL



SEISMIC QUALIFICATION SUMMARY OF EQUIPMENT

- I. Plant Name: Midland Plant Units 1 & 2 Type:
1. Utility: Consumers Power Company PWR X
2. NSSS: Babcock & Wilcox BWR
3. A-E: Bechtel
- II. Component Name: NI/RPS and/or ECCAS cabinet-mounted module
qualified by multi-axis/random shake
1. Model Number: 880 scaled difference amplifier Quantity: 4 per RPS
2. Vendor: Bailey Controls Company (BCCO)
3. Physical Description The scaled difference amplifier is a
standard three-unit wide module designed for plug-in
mounting in a BCCO RPS cabinet.
4. Location: Building: Auxiliary building
(In Plant) Elevation: 659'
5. Natural Frequencies in Each Direction: None below 34 Hz
6. Functional Description: The scaled difference amplifier is
used in the power range channel to process signals indicative
of the axial power difference in the upper and lower levels
of the reactor core.
7. Pertinent Reference Design Specifications: B&W Document
58-0215-00, BCCO Seismic Report QR-4100-SEIS-Scaled
Difference Amplifier
- III. Is Equipment Available for Inspection in the Plant: (X) Yes () No
- Comments:

IV. Seismic Qualification Method: Test: X
Analysis: _____
Combination of Test and Analysis: _____

V. Seismic Input:

1. Required Response Spectra (attach the graphs): Attached
2. Required Acceleration in each Direction: See Section VI.6.

VI. If Qualification by Test, then Complete:

1. () Single F₁ (X) Multi-Frequency
2. () Single Axis (X) Multi-Axis
3. Frequency Range: 1 - 33 Hz
4. TRS enveloping RRS using Multi-Frequency Test (X) Yes (attach TRS graphs)
5. g-level Test at $h_1 = >5 \text{ g ZPA}$ $h_2 = >5 \text{ g 2}^{\circ}\text{A}$ $V = >4.7 \text{ g ZPA}$
6. g-level Required $h_1 = <0.4 \text{ g}$ $h_2 = <0.4 \text{ g}$ $V = <0.2 \text{ g}$
7. Mounting:
 1. Seismic Report: Simulated in-cabinet mounting
 2. Field Check: _____
8. Functional Verification Performed (X) Yes () No () Not Applicable

VII. If Qualification by Analysis or by the Combination of Test and Analysis then, Complete

1. Description of Test including Results: _____

494 321

Relative db (20 db/decade)

Graph Number: 10


Buffer AMP, VOLT: CURR. BUFFER
Test Item: SIG. CONV., SCALED DIFF AMP
Serial Number(s): Q7885-20A Q7885-140
Unit: Operational ☒ Non-operational ☐

DAYTON BROWN inc.
Testing Laboratories

R. J. [Signature]

Plotted by:

Checked by:



4030
9/4/76
POOR ORIGINAL

Job Number: 4030
Date: 9/4/76
Time: 1030

Pickup Sensitivity: 100
Sweep Speed:
mv peak / g peak
oct/minute

Pickup Serial Number: TA08
Pickup Location: CONTROL
Pickup Sensing Axis: Z

Plotted by: R. RANKIN

Checked by: *AS*

DAYTON T. BROWN INC.
Testing Laboratories

BUFFER AMP, VOLT. 1000, BUFFER
Test Item: SIG. CONV. SCALED DIFF. AMP.

Serial Number(s): QT885-20A QT820-140
QT885-4A QT885-32A

Unit: Operational ☒ Non-operational ☐


Vibration Axis: Y-Z

Test Condition: TEST

☐ Unfiltered ☐ Filtered

F1 Hz Bw () 10 () 50 ()

F2 Hz Bw () 10 ()



494 322

Pickup Serial Number: NB76

Pickup Location: CONT 202

Pickup Sensing Axis: Y

Pickup Sensitivity: 100

Sweep Speed: 1

✓ Live

11 Tape S.D.A.

mV peak

F peak

oct/minute

Job Number: 40130

Date: 9/4/76

POOR ORIGINAL

Graph Number:


Test Item: SIG, CONV, SCALE, DIFF AMP
 Serial Number(s): Q1885-20A Q1820-140
 Q1885-4A Q1885-32A
 Unit: Operational ☒ Non-operational ☐

DAYTON T. BROWN INC.
 Testing Laboratories

Plotted by: R. RANKIN

Checked by: *[Signature]*

494 323



POOR ORIGINAL

Job Number: 401
 Date: 9/4/76
 Time: 1049

mv peak / g peak
 out/minute
 Pickup Sensitivity: 100
 Sweep Speed: **SD.A**
☒ Live ☐ Tape

Pickup Serial Number: N076
 Pickup Location: CONTROL
 Pickup Sensor: AXIS

QJFT AMP, VOLTAGE-2 DUFF
 Test Item: SIG.CONV, SCALED, DIFF AMP
 Serial Number(s): QT885-20A QT820-140
 QT885-4A QT885-32A
 Unit: Operational ☒ Non-operational ☐

DAYTON T. BROWN inc.
 Testing Laboratories

Vibration Axis: X, Z
 TEST

Test Condition

☐ Unfiltered ☐ Filtered


F1 Hz Bw () to ()

F2 Hz Bw () to ()

T.V.A./S.S.E

5% DAMPING

Q=10



mv peak
 8 peak

Pickup Sensitivity: 100

oct/minute

Sweep Speed:

S.D.A.

() Tape

Live

Pickup Serial Number: TAO8

Pickup Location: CONTROL

Axis: Z

Job Number: 40138

Date: 9/4/76

Time: 10:33

POOR ORIGINAL

SEISMIC QUALIFICATION SUMMARY OF EQUIPMENT

- I. Plant Name: Midland Plant Units 1 & 2 Type:
1. Utility: Consumers Power Company PWR X
2. NSSS: Babcock & Wilcox BWR
3. A-E: Bechtel
- II. Component Name: NI/RPS and/or ECCAS cabinet-mounted module
qualified by multi-axis/random shake
1. Model Number: 880 power range test Quantity: 4 per RPS
2. Vendor: Bailey Controls Company (BCCO)
3. Physical Description The power range test is a three-unit wide
module designed for plug-in mounting in a BCCO RPS cabinet.
4. Location: Building: Auxiliary building
(In Plant) Elevation: 659'
5. Natural Frequencies in Each Direction: Vertical: 15.5 Hz;
front-to-back: 29 Hz; side-to-side: none
6. Functional Description: The power range test provides online
analysis and offline tests to be performed on the neutron
power range channel.
7. Pertinent Reference Design Specifications: B&W Document
58-0443-01, BCCO Seismic Report QR-4100-SEIS-TVA-Power
Range Test
- III. Is Equipment Available for Inspection in the Plant: (X) Yes () No
- Comments:

IV. Seismic Qualification Method: Test: X

Analysis: _____

Combination of Test and Analysis: _____

V. Seismic Input:

1. Required Response Spectra (attach the graphs): Attached

2. Required Acceleration in each Direction: See Section VI.6.

VI. If Qualification by Test, then Complete:

1. () Single Frequency (X) Multi-Frequency

2. () Single Axis (X) Multi-Axis

3. Frequency Range: 1 - 33 Hz

4. TRS enveloping RRS using Multi-Frequency Test (X) Yes (attach TRS graphs)

5. g-level Test at $h_1 = 2.5 \text{ g ZPA}$ $h_2 = 2.5 \text{ g ZPA}$ $v = 2.5 \text{ g ZPA}$

6. g-level Required $h_1 = <0.4 \text{ g}$ $h_2 = <0.4 \text{ g}$ $v = <0.2 \text{ g}$

7. Mounting:

1. Seismic Report: Simulated in-cabinet mounting

2. Field Check: _____

8. Functional Verification Performed (X) Yes () No () Not Applicable

VII. If Qualification by Analysis or by the Combination of Test and Analysis then, Complete

1. Description of Test including Results: _____

Plotted by: N.P. Monte
 Checked by: Russell C. Kallay


Date: 4-7-78 Time: 13:10

Babcock & Wilcox
 Babcock Motor Company, U.S.A.

QUALIFICATION TEST LAB.

Test Item: POWER RANGE TEST / C.O. MODEL
 Item P/N: 6635215 E2 / 623518A1
 Item S/N: Q161-1 / Q303-1.2

Ref. Spec.: Q1-4100-3E US
 Unit: Operational ☒ Non-operational ☐
 Temp. & Humidity: 79°F, 31% RH
 Test Type: TVA/55E
 Duration: 30 Seconds
 Sweep Speed: — oct/min
 Damping: 5%
 Pickup Sensing Axis: —
 Pickup Sensitivity: 100 mV/g
 Vibration Axis: -Y
☒ Live ☐ Tape
 Graph Number: 14
 Tolerance: +6dB



POOR ORIGINAL


Plotted by: N.C. Montan
 Checked by: Russell C. Kelley
 Date: 4-7-78 Time: 13:27

Babcock & Wilcox
 Bailey Meter Company, U.S.A.

QUALIFICATION TEST LAB.

Test Item: POWER RANGE TEST / E.S. MODULE
 Item P/N: 625215F2 / 623518A1
 Item S/N: 7161-1 / Q303-1,2
 Ref. Spec.: QR-4100-5ERS
 Unit: Operational ☒ Non-operational ☐
 Temp. & Humidity: 77°F 33% RH
 Test Type: TMA/SSC
 Duration: 30 Sec.
 Sweep Speed: — oct/minute
 Damping: 5%
 Pickup Sensing Axis: Z
 Pickup Sensitivity: 100 mv peak / g peak
 Vibration Axis: + X Z
☒ Live ☐ Tape
 Graph Number: 1C
 Tolerance: +6dB

494 328



POOR ORIGINAL

Plotted by: H.P. Wicks
Checked by: Russell C. Kelly
Date: 4-7-78 Time: 13:45

Babcock & Wilcox
Babcock Meter Company, U.S.A.

QUALIFICATION TEST LAB.

Test Item: Power Range Test / E.S. Module
Item P/N: 625215 F2 / 625519A1
Item S/N: Q161-1 / Q303-1,2

Ref. Spec.: QP-4100-SE15
Unit: ☒ Operational ☐ Non-operational
Temp. & Humidity: 79°F, 33%
Test Type: TVA/SSE
Duration: 30 seconds
Sweep Speed: — oct/min
Damping: 5%
Pickup Sensing Axis: Z
Pickup Sensitivity: 100 mv/g
Vibration Axis: +Y
☐ Live ☐ Tape
Graph Number: 18
Tolerance: +6db

494 329



POOR ORIGINAL

Plotted by: H.R. Monte

Checked by: Russell C. Kallay

Date: 4-7-78 Time: 13:55

Babcock & Wilcox
Bailey Meter Company, USA

QUALIFICATION TEST LAB.


Test Item: POWER RANGE TEST / E.S. Module
Item P/N: 6225215 F2 / 623518A1
Item S/N: Q161-1 / Q303-1,2

Ref. Spec.: QF-4100-5E15
Unit: ☒ Operational ☐ Non-operational
Temp. & Humidity: 79°F, 32% RH
Test Type: TVA/SSC
Duration: 30 Seconds
Sweep Speed: — 00/minute
Damping: 5%
Pickup Sensing Axis: Z
Pickup Sensitivity: 100 mv peak g peak
Vibration Axis: -XZ
☒ Live ☐ Tape

Graph Number: 20

Tolerance: +6db

494 330



POOR ORIGINAL

SEISMIC QUALIFICATION SUMMARY OF EQUIPMENT

- I. Plant Name: Midland Plant Units 1 & 2 Type:
1. Utility: Consumers Power Company PWR X
2. NSSS: Babcock & Wilcox BWR
3. A-E: Bechtel
- II. Component Name: NI/RPS and/or ECCAS cabinet-mounted module
qualified by multi-axis/random shake
1. Model Number: 880/881 transmitter power supply Quantity: 8
2. Vendor: Bailey Controls Company (BCCO)
3. Physical Description The power supply is panel-mounted, two
supplies may be placed in a single panel. The panels are
mounted in BCCO safety grade cabinets.
4. Location: Building: Auxiliary building
(In Plant) Elevation: 659'
5. Natural Frequencies in Each Direction: None below 3"
6. Functional Description: The current transmitter power supply
provides an adjustable voltage from 21.5 V dc to 28 V dc.
7. Pertinent Reference Design Specifications: B&W Document
58-0431-00, BCCO Seismic Report QR-4100-SEIS-TVA-Power
Supply Panel
- III. Is Equipment Available for Inspection in the Plant: (X) Yes () No
- Comments:
-
-
-

IV. Seismic Qualification Method: Test: X

Analysis: _____

Combination of Test and Analysis: _____

V. Seismic Input:

1. Required Response Spectra (attach the graphs): Attached

2. Required Acceleration in each Direction: See Section VI.6.

VI. If Qualification by Test, then Complete:

1. () Single Frequency (X) Multi-Frequency

2. () Single Axis (X) Multi-Axis

3. Frequency Range: 1 - 33 Hz

4. TRS enveloping RRS using Multi-Frequency Test () Yes (attach TRS graphs)

5. g-level Test at $h_1 = >3 \text{ g ZPA}$ $h_2 = >3 \text{ g ZPA}$ $v = >3 \text{ g ZPA}$

6. g-level Required $h_1 = <0.4 \text{ g}$ $h_2 = <0.4 \text{ g}$ $v = <0.2 \text{ g}$

7. Mounting:

1. Seismic Report: Simulated in-cabinet mounting

2. Field Check: _____

8. Functional Verification Performed (X) Yes () No () Not Applicable

VII. If Qualification by Analysis or by the Combination of Test and Analysis then, Complete

1. Description of Test including Results: _____

POOR ORIGINAL


Test Item: *Pa. 1st Sq. 1st 3*
 Serial Number(s): *ENC 14-2*

DAYTON T. HORN INC.
 Testing Laboratories

Plotted by:

Checked by:

Unit: Operational ☒ Non-operational ☐



494 333

Pickup Serial Number: *100*
 Pickup Location: *100*
 Pickup Sensitivity: *100*
 Sweep Speed: *100*
 oct/minute
 mv peak
 g peak
 Time: *11:15*
 Date: *8/10/41*
 Job Number: *4001-1*


DAYTON T. HORN INC.
Testing Laboratories

Test Item: *Base Support*
Serial Number: *142*

Plotted by: *W. J. C.*

Checked by: *[Signature]*

Unit: Operational ☒ Non-operational ☐



494 334

POOR ORIGINAL

Job Number: *400*

Date: *3/1/72*

Time: *11:22*

Pickup Sensitivity: *1.00*

Sweep Speed: *---*

Pickup Location: *---*

Pickup Sensing Axis: *---*

Pickup Serial Number: *---*

Pickup Location: *---*

Pickup Sensing Axis: *---*

Pickup Serial Number: *---*


Plotted by: *J. L. C.*

Checked by: *J. L. C.*

DAYTON HROWN inc.
Testing Laboratories

Test Item: *Power Spectra*
Serial Number(s): *BNC 1411100*

Unit: Operational ☒ Non-operational ☐



Pickup Serial Number: *7-103*

Pickup Location: *C-1*

Pickup Sensing Axis: *Z*

Pickup Sensitivity: *13m. 0*

Sweep Speed: *1000*

P1 Live ☐ Tape ☐ *NOTA P1.3*

mv peak
g peak

oct/minute

Job Number: *4009*

Date: *8 APR 1961*

Time: *1115*

POOR ORIGINAL


DAYTON T. HOWN INC.
Testing Laboratories

Plotted by: *W. B. G. S.*

Checked by: *W. B. G. S.*

Test Item: *Power*
Serial Number(s): *BMC 1-3*

Unit: Operational ☒ Non-operational ☐



494 336

Pickup Serial Number: *NB76*
Pickup Location: *CON*

Pickup Sensitivity: *100 G*
Sweep Speed: *---*

Job Number: *400892*
Date: *8/11/83*
Time: *11:13*

my peak *400892*
g peak

oct/minute

FLIVE ☐ Time Varying ☐

POOR ORIGINAL

SEISMIC QUALIFICATION SUMMARY OF EQUIPMENT

I. Plant Name: Midland Plant Units 1 & 2 Type:
1. Utility: Consumers Power Company PWR X
2. NSSS: Babcock & Wilcox BWR
3. A-E: Bechtel

II. Component Name: NI/RPS and/or ECCAS cabinet-mounted module
qualified by multi-axis/random shake
1. Model Number: Logic test module Quantity: 2 per ECCAS
2. Vendor: Bailey Controls Company (BCCO)
3. Physical Description The logic test module is a standard three-
unit wide module designed for plug-in mounting in the
BCCO ECCAS cabinet.
4. Location: Building: Auxiliary building
(In Plant) Elevation: 659'
5. Natural Frequencies in Each Direction: Vertical: 9 Hz;
front-to-back: 1.6 Hz; side-to-side: 9.4 Hz
6. Functional Description: The module generates test signals to
various points within the ECCAS logic channel and indicates
proper or improper status.
7. Pertinent Reference Design Specifications: B&W Document
58-0407-01 Logic Test Module, BCCO Seismic Report
QR-4100-SEIS-TVA-2/3 Logic Test

III. Is Equipment Available for Inspection in the Plant: (X) Yes () No

Comments:

IV. Seismic Qualification Method: Test: X

Analysis: _____

Combination of Test and Analysis: _____

V. Seismic Input:

1. Required Response Spectra (attach the graphs): Attached

2. Required Acceleration in each Direction: See Section VI.6.

VI. If Qualification by Test, then Complete:

1. () Single Frequency (X) Multi-Frequency

2. () Single Axis (X) Multi-Axis

3. Frequency Range: 1 - 33 Hz

4. TRS enveloping RRS using Multi-Frequency Test (X) Yes (attach TRS graphs)

5. g-level Test at $h_1 = > 2.5 \text{ g}$ ZPA $h_2 = > 2.5 \text{ g}$ ZPA $v = > 2.5 \text{ g}$ ZPA

6. g-level Required $h_1 = < 0.4 \text{ g}$ $h_2 = < 0.6 \text{ g}$ $v = < 0.2 \text{ g}$

7. Mounting:

1. Seismic Report: Simulated in-cabinet mounting

2. Field Check: _____

8. Functional Verification Performed (X) Yes () No () Not Applicable

VII. If Qualification by Analysis or by the Combination of Test and Analysis then, Complete


1. Description of Test including Results: _____

494

339

Plotted by: W. A. H. H. H.Checked by: Russell C. KallayDate: 12-2-77 Time: 13 35DeBcock & W. COX
Bailey Motor Company, U.S.A.

QUALIFICATION TEST LAB.

Test Item: 2/3 Logic TestItem P/N: 6628923A1Item S/N: QT-882-2A

Ref. Spec.: QP-4100 SEIS

Unit: ☒ Operational ☐ Non-operational

Temp. & Humidity: 80°F 27%

Test Type: TVA/SEF

Duration: 30 sec

Sweep Speed: — oct/minute

Damping: 5%

Pickup Sensing Axis: 2

Pickup Sensitivity: 100 $\frac{mv\ peak}{g\ peak}$

Vibration Axis: -YZ

☒ Live☐ TapeGraph Number: 6Tolerance: +6dBPage No. 27
65

POOR ORIGINAL

494 340

Plotted by: Lee S. Miller
 Checked by: Russell C. Kelly

Date: 12-27 Time: 13:55


Balbock & Wilcox
 Bailey Motor Company, U.S.A.

QUALIFICATION TEST LAB.

Test Item: 2/3 Logic TEST

Item P/N: 6628923A1

Item S/N: QT882-2A



Ref. Spec.: QP-4100 SEIS
 Unit: Operational ☒ Non-operational ☐
 Temp. & Humidity: 79°F 27%
 Test Type: TVA/SE
 Duration: 30 sec

Sweep Speed: oct/minute
 Damping: 5%
 Pickup Sensing Axis: Z
 Pickup Sensitivity: 100 mv peak g peak
 Vibration Axis: -YZ

☒ Live ☐ Tape

Graph Number: 8

Tolerance: -6dB

POOR ORIGINAL


494 341

Plotted by: M. Skeelsman
Checked by: Russell C. Kelly
Date: 12-2-77 Time: 14:10

Balbock & Wilcox
Bailey Motor Company, U.S.A.

QUALIFICATION TEST LAB.

Test Item: 2/3 Logic TEST
Item P/N: 6628923A1
Item S/N: QT 882-2A



Ref. Spec.: QP-4100 SEIS
Unit: Operational ☒ Non-operational ☐
Temp. & Humidity: 79°F, 27%
Test Type: TVA/SSE
Duration: 30 sec
Sweep Speed: — oct/minute
Damping: 5%
Pickup Sensing Axis: Z
Pickup Sensitivity: 100 my peak g peak
Vibration Axis: +YZ
☒ Live ☐ Tape
Graph Number: 10
Tolerance: +6 dB

POOR ORIGINAL

494

342

Plotted by: CM W. H. M.
 Checked by: W. H. M.
 Date: 12-2-77 Time: 14:28

Baircock & Wilcox
 Bailey Meter Company, U.S.A.


QUALIFICATION TEST LAB.

Test Item: 2/3 Logic TEST

Item P/N: 6628923A1

Item S/N: QT882-2A

Ref. Spec.: QP-4100 SEIS
 Unit: Operational ☒ Non-operational ☐
 Temp. & Humidity: 79°F 27%
 Test Type: TVA/SSE
 Duration: 30 sec
 Sweep Speed: — oct/minute
 Damping: 5%
 Pickup Sensing Axis: Z
 Pickup Sensitivity: 100 $\frac{\text{my peak}}{\text{g peak}}$
 Vibration Axis: XYZ
☒ Live ☐ Tape
 Graph Number: 12
 Tolerance: +6dB



POOR ORIGINAL