



1881 - 1981

## PHILADELPHIA ELECTRIC COMPANY

2301 MARKET STREET

P.O. BOX 8699

PHILADELPHIA, PA. 19101

(215) 841-4502

JOHN S. KEMPER  
VICE-PRESIDENT  
ENGINEERING AND RESEARCH

July 2, 1981

Mr. Boyce H. Grier, Director  
United States Nuclear Regulatory Commission  
Office of Inspection and Enforcement, Region I  
631 Park Avenue  
King of Prussia, PA 19406

SUBJECT: Significant Deficiency Report No. 39  
Final Report for Nonconforming Wiring  
Conditions in 480 Volt Switchgear Air  
Circuit Breakers  
Limerick Generating Station, Units 1 and 2  
NRC Construction Permit Nos. CPPR 106, 107

REFERENCES: a) Telecon of May 1, 1981  
H. R. Walters (PECO) to F. B. McCabe (NCR)  
b) J. S. Kemper (PECO) to B. Grier, USNRC  
dated May 28, 1981

FILE: QUAL 2-10-2 (SDR #39)

Dear Mr. Grier:

In our final report on the above subject deficiency it was stated we anticipated completing the corrective action by June 30, 1981.

The corrective actions recommended by the manufacturer do not fully resolve the problem. Further information is required from the manufacturer to completely resolve this problem. It is now expected that the completion of the corrective actions will be delayed until September 30, 1981.

If there are any questions on the matter we would be pleased to discuss them with you.

Sincerely,

*John S. Kemper*

JMC:drd

Copy to: Director of Inspection and Enforcement  
United States Nuclear Regulatory Commission  
Washington, D.C. 20555

J. P. Durr (NRC LGS)

910/130232 810702  
PDR ADOCK 05000352  
S PDR

IE27  
5/1/8

