

TENNESSEE VALLEY AUTHORITY

CHATTANOOGA, TENNESSEE 37401


400 Chestnut Street Tower II

OFFICIAL COPY

50-518

February 10, 1981

Mr. James P. O'Reilly, Director
Office of Inspection and Enforcement
U.S. Nuclear Regulatory Commission
Region II - Suite 3100
101 Marietta Street
Atlanta, Georgia 30303



81 FEB 23 P 3:54

USNRC REGION II
ATLANTA, GEORGIA

Dear Mr. O'Reilly:

HARTSVILLE AND PHIPPS BEND NUCLEAR PLANTS - REPORTABLE DEFICIENCIES -
HIGH PRESSURE CORE SPRAY COMPONENT WIRING DISCREPANCIES (NCR'S HNP-A-084,
HNP-A-085, HNP-A-086, HNP-A-090, AND PBNP-033)

Please reference our final report dated August 29, 1980, on NCR's HNP-A-084, HNP-A-085, HNP-A-086; our final report on NCR HNP-A-090 dated August 28, 1980; and our final report on NCR PBNP-033 dated September 30, 1980. These final reports indicated that hardware corrections for the wiring discrepancies would be completed by January 30, 1981. GE has informed TVA that this date could not be met (as called to R. W. Wright on January 30, 1981). The date when hardware corrections will be completed is now June 30, 1981. If you have any questions, please call Jim Domer at FTS 857-2014.

Very truly yours,

TENNESSEE VALLEY AUTHORITY

L. M. Mills
L. M. Mills, Manager
Nuclear Regulation and Safety

Subscribed and sworn to before
me this 10th day of Feb. 1981.

Paulette H. White
Notary Public

My Commission Expires 9-5-84

cc: Mr. Victor Stello, Director
Office of Inspection and Enforcement
U.S. Nuclear Regulatory Commission
Washington, DC 20555

IE27
51/0

8108030272 810220
PDR ADOCK 05000518
S PDR