

TENNESSEE VALLEY AUTHORITY

CHATTANOOGA, TENNESSEE 37401

400 Chestnut Street Tower II

September 13, 1982

BLRD-50-438/81-55

BLRD-50-439/81-57

U.S. Nuclear Regulatory Commission
Region II

Attn: Mr. James P. O'Reilly, Regional Administrator
101 Marietta Street, Suite 3100
Atlanta, Georgia 30303

Dear Mr. O'Reilly:

BELLEFONTE NUCLEAR PLANT UNITS 1 AND 2 - REACTOR BUILDING HATCH COVER -
BLRD-50-438/81-55, BLRD-50-439/81-57 - SUPPLEMENTAL REPORT

The subject deficiency was initially reported to NRC-OIE Inspector
R. V. Crlenjak on August 20, 1981 in accordance with 10 CFR 50.55(e)
as NCR BLN BLP 8123. This was followed by our final report dated
September 21, 1981.

As discussed with NRC-OIE Inspector D. Quick by telephone on August 31,
1982, the dates of August 31, 1982 for redesign and October 31, 1982 for
completion of corrective actions indicated in our final report on this
matter cannot be met. The necessary drawing revisions are incomplete and
therefore prevent completion of the site modifications. The corrective
action on this matter will be completed by March 1, 1983.

If you have any questions concerning this matter, please get in touch with
R. H. Shell at FTS 858-2688.

Very truly yours,

TENNESSEE VALLEY AUTHORITY

D S Kammer

for L. M. Mills, Manager
Nuclear Licensing

cc: Mr. Richard C. DeYoung, Director
Office of Inspection and Enforcement
U.S. Nuclear Regulatory Commission
Washington, D.C. 20555

8209200253 820913
PDR ADOCK 05000438
S PDR