



LOUISIANA
POWER & LIGHT

142 DELARONDE STREET
P O BOX 6008 • NEW ORLEANS, LOUISIANA 70174 • (504) 366-2345

April 2, 1982

G. D. McLendon
Senior Vice President

W3K82-0201

Q-3-A35.07



Mr. John T. Collins, Regional Administrator, Region IV
U. S. Nuclear Regulatory Commission
611 Ryan Plaza Drive, Suite 1000
Arlington, Texas 76012

SUBJECT: Waterford SES Unit No. 3
Docket No. 50-382
Interim Report of Significant Construction Deficiency No. 31
"Incorrect Friction Factor Used in Design of Pipe Support
Hangers"

Reference: LP&L Letter W3K81-0275 to USNRC dated July 29, 1981

Dear Mr. Collins:

In the referenced letter LP&L committed to submitting a final report on Significant Construction Deficiency No. 31 on or before April 1, 1982.

Ebasco has informed LP&L that additional time is required in order to complete the corrective action and documentation review on this Significant Construction Deficiency. At this time, construction has completed 80 percent of the corrective action on this Significant Construction Deficiency.

The date established for the submittal of a final report is now October 15, 1982.

If there are any questions, please let us know.

Very truly yours,

G. D. McLendon

GDMcL/LLB/ncd

- cc: 1) Director
Office of Inspection & Enforcement
U. S. Nuclear Regulatory Commission
Washington, D. C. 20555
- 2) Director
Office of Management
Information and Program Control
U. S. Nuclear Regulatory Commission
Washington, D. C. 20555

8204130374 20402
PDR ADOCK 05000382
S 8 PDR

IE-27
51/0