



THE CLEVELAND ELECTRIC ILLUMINATING COMPANY

P.O. BOX 5000 ■ CLEVELAND, OHIO 44101 ■ TELEPHONE (216) 622-9800 ■ ILLUMINATING BLDG ■ 55 PUBLIC SQUARE

Serving The Best Location in the Nation

Dalwyn R. Davidson

VICE PRESIDENT
SYSTEM ENGINEERING AND CONSTRUCTION

May 6, 1982

Mr. James G. Keppler
Director, Region III
Office of Inspection and Enforcement
U. S. Nuclear Regulatory Commission
799 Roosevelt Road
Glen Ellyn, IL 60137

Perry Nuclear Power Plant
Docket Nos. 50-440; 50-441
Revised Response to
I. E. Bulletin No. 80-16

Dear Mr. Keppler:

In our response to I. E. Bulletin No. 80-16 dated August 11, 1980, we committed to a replacement schedule of all 1152 pressure transmitters with output codes of "A" and "D", to be completed by January 1, 1981. Our commitment also includes replacement of all 1151 pressure transmitters with output codes of "A" and "D", although the 1151 transmitters were not mentioned in our August 11, 1980, response. Due to the equipment lead time, installation time, and check out time, the schedule is being revised to a more realistic completion date of April 1, 1983.

If you require additional information, please let me know.

Very truly yours,

W.D. Masters

for Dalwyn R. Davidson
Vice President
System Engineering and Construction

DRD: mlb

cc: U. S. Nuclear Regulatory Commission
Office of Inspection and Enforcement
Division of Reactor Construction Inspection
Washington, D. C. 20555

U. S. Nuclear Regulatory Commission
c/o Document Management Branch
Washington, D. C. 20555

8205200063 820506
PDR ADDCK 05000440
G PDR

MAY 17 1982

IEH 1/0