

**Florida  
Power**  
CORPORATION

June 4, 1982  
#3F-0682-01  
File: 3-0-26

Mr. Darrell G. Eisenhut, Director  
Division of Licensing  
Office of Nuclear Reactor Regulation  
U.S. Nuclear Regulatory Commission  
Washington, D.C. 20555

Subject: Crystal River Unit 3  
Docket No. 50-302  
Operating License No. DPR-72  
Status of NUREG-0737 Items

Dear Mr. Eisenhut:

By letter dated May 5, 1982, the NRC requested an updated completion schedule for selected NUREG-0737 Items. The schedule is to include: (1) confirmation of and date of completion for completed items; (2) completion schedule for incomplete items; and (3) justification of delay and interim measures being taken for incomplete items not scheduled for completion before the NUREG-0737 implementation date. Pursuant to 10 CFR 50.54(f), Florida Power Corporation hereby provides the attached schedule and comments in response to this information request.

If you have any further questions, please contact this office.

Very truly yours,

David G. Mardis  
Acting Manager  
Nuclear Licensing

Attachment

GF:mm

cc: Mr. J. P. O'Reilly, Regional Administrator  
Office of Inspection & Enforcement  
U.S. Nuclear Regulatory Commission  
101 Marietta Street N.W., Suite 3100  
Atlanta, GA 30303


8206090048 820604  
PDR ADDCK 05000302  
P PDR

A046


STATE OF FLORIDA

COUNTY OF PINELLAS

D. G. Mardis states that he is the Acting Manager, Nuclear Licensing, of Florida Power Corporation; that he is authorized on the part of said company to sign and file with the Nuclear Regulatory Commission the information attached hereto; and that all such statements made and matters set forth therein are true and correct to the best of his knowledge, information, and belief.

  
D. G. Mardis

Subscribed and sworn to before me, a Notary Public in and for the State and County above named, this 4th day of June, 1982.

  
Notary Public

Notary Public, State of Florida at Large,  
My Commission Expires: May 29, 1984

STATUS OF NUREG-0737 ITEMS  
June 4, 1982

<u>ITEM</u>	<u>TITLE</u>	<u>DESCRIPTION</u>	<u>STATUS/REMARKS</u>	<u>CURRENT SCHEDULE</u>
I.A.1.3.1	Limit Overtime	Limit overtime in accordance with NRC policy statement	In compliance with Generic Letter No. 82-02 (dated 2/8/82)	Item completed prior to receipt of your letter on 2/15/82
I.A.1.3.2	Minimum Shift Crew	Augment current shift staffing	Implemented in CR-3 License Amendment No. 38	Complete per your 4/17/81 letter
I.C.1	Emergency Procedures	Abnormal Transient Operating Guidelines	In progress	Spring 1983 Refueling
I.D.1	Control Room Design Review	No reply required at this time	N/A	N/A
I.D.2	Plant Safety Parameter Display Console	No reply required at this time	N/A	N/A
II.B.1	Reactor Coolant System Vents	No reply required	N/A	N/A
II.B.2.3	Plant Shielding Pt. 3 Environmental Qualification	No reply required	N/A	N/A
II.D.1.2	Relief Valve and Safety Valve Test Programs	Submit Plant Report on RV and SV Program	Report submitted on March 31, 1982	Complete per our 3/31/82 letter
II.D.1.3	Block Valve Test Program	Submit results of test program	In progress	July 1, 1982
II.F.2	Instrumentation for Inadequate Core Cooling	No reply required at this time	N/A	N/A

<u>ITEM</u>	<u>TITLE</u>	<u>DESCRIPTION</u>	<u>STATUS/REMARKS</u>	<u>CURRENT SCHEDULE</u>
II.K.3.18	ADS Actuation	Item not applicable to CR-3	N/A	N/A
II.K.3.30	SB LOCA Analysis	Revise SB LOCA Methods	Difficulties with model development have changed the completion date from June 1, 1982 to August 31, 1982.	August 31, 1982
II.K.3.31	Compliance with 10CFR50.46	Submit Plant specific analysis	To be initiated upon completion of Item II.K.3.30	January 1, 1983
III.A.1.2	Staffing Levels for Emergency Situations	Provide augmentation of Staff	Included in FPC Radiological Emergency Response Plan Rev. O	Complete per our 2/16/82 letter
III.A.1.2	Upgrade Emergency Support Facilities	Complete modification	Facilities to be complete except for RECALL - to be installed in Spring 1983. (Reference FPC letter dated 1/6/82)	October 1, 1982 and Spring, 1983 Refueling
III.A.2.2	Meteorological Data	Complete modification	In Progress. Clarification from your Staff indicates that the scope and schedule for completion of this item is satisfactory.	July 1, 1983
III.D.3.4	Control Room Habitability	Facility modified by Licensee study	Chemical Monitors to be installed.	July 1, 1982