



LOUISIANA
POWER & LIGHT

142 DELARONDE STREET
P. O. BOX 6008 • NEW ORLEANS, LOUISIANA 70174 • (504) 366-2345


June 3, 1982

G. D. McLENDON
Senior Vice President

W3K82-0314
Q-3-A35.07.17

Mr. John T. Collins, Regional Administrator, Region IV
U. S. Nuclear Regulatory Commission
611 Ryan Plaza Drive, Suite 1000
Arlington, Texas 76012

Subject: Waterford SES Unit No. 3
Docket No. 50-382
Significant Construction Deficiency No. 17
"Base Metal Defect in Main Steam and Feedwater
Containment Penetration Anchors"
Sixth Interim Report



Reference: 1) LP&L Letter W3K82-0155 dated March 18, 1982
2) Telecon R. G. Bennett (LP&L) to L. Martin (NRC), 6/1/82

Dear Mr. Collins:

In reference 1, LP&L indicated that corrective action necessary to close Significant Construction Deficiency No. 17 would be complete and a Final Report submitted to the USNRC by June 1, 1982. However, the completion date is being restrained due to secondary flush and chemical cleaning. Following this, construction will require approximately six to eight weeks to remove the temporary piping and complete the permanent piping installation associated with the main steam and feed water systems.

Based on the above information, a final report will be submitted on or before August 31, 1982.

Very truly yours,

G. D. McLENDON

GDMcL/LLB/ncd

Mr. John T. Collins

Page 2

- cc: 1) Director
Office of Inspection & Enforcement
U. S. Nuclear Regulatory Commission
Washington, D. C. 20555
- 2) Director
Office of Management
Information and Program Control
U. S. Nuclear Regulatory Commission
Washington, D. C. 20555