



Commonwealth Edison  
1400 Opus Place  
Downers Grove, Illinois 60515

August 19, 1993

Dr. Thomas E. Murley, Director  
Office of Nuclear Regulatory Commission  
U.S. Nuclear Regulatory Commission  
Washington, D.C. 20555

Attn: Document Control Desk

Subject: Quad Cities Nuclear Power Station Unit 1  
Revised Startup Test Report Summary  
NRC Docket No. 50-254/265

References: (a) R.A. Robey letter to T.E. Murley, dated July 19, 1991  
(b) J. Schrage letter to T.E. Murley, dated July 23, 1992

Dear Dr. Murley:

References (a) & (b) transmitted the Quad Cities Station Units 1 and 2 Cycle 12 Startup Test Report Summaries. These reports were submitted in accordance with Technical Specification DPR-29, Section 6.6.A.1.

This letter re-transmits the reports in their entirety to correctly note values within the startup test report summaries that were incorrectly reported. The following table highlights the difference between the startup test reports summaries transmitted in references a & b and the revised Unit 1 and 2 Cycle 12.

It should be noted that:

The required shutdown margin for Unit 1 Cycle 12 and Unit 2 Cycle 12 were 0.322%  $\Delta K$  respectively. These shutdown margin requirements were met throughout cycle 12 for both units.

250048

JE26 11

Table 1. Unit One and Unit Two Cycle 12  $\Delta K$  Comparison

Parameter	Previous Report	Revision 1
UNIT ONE		
$\Delta K$ difference between expected and actual initial rod pattern (% $\Delta K$ )	0.276	0.065
Beginning of cycle 12 shutdown margin (% $\Delta K$ )	2.809	2.598
Minimum shutdown margin at 4000 MWD/st into cycle 12 (% $\Delta K$ )	2.777	2.566
UNIT TWO		
$\Delta K$ difference between expected and actual critical rod pattern (% $\Delta K$ )	0.2894	0.1154
Beginning of cycle 12 shutdown margin (% $\Delta K$ )	3.2895	3.1164
Minimum shutdown margin at 4000 MWD/ST into cycle 12 (% $\Delta K$ )	3.2574	3.0834

Please contact this office if you have any questions concerning this submittal.

Very truly yours,

*Wayne E. Morgan*

Wayne E. Morgan  
Nuclear Licensing Administrator

cc: J.B. Martin, Regional Administrator - RIII  
T.E. Taylor, Senior Resident Inspector - QC  
C. Patel, Project Manager - NRR  
Office of Nuclear Safety - IDNS