

J. O. NO. 14358
Midland Plant
Units 1 and 2
Independent Assessment
Auxiliary Building Underpinning

Weekly Report No. 12

December 5 through December 11, 1982

Personnel on Site

Stone & Webster Engineering Corporation (SWEC)

| | |
|-------------|--------------|
| A. B. Scott | 12/6 - 12/10 |
| W. Kilker | 12/6 - 12/10 |

Activities

Reviewed and where necessary, updated status of drawings, procedures and specifications on file.

Meetings Attended

| <u>Date</u> | <u>Represented</u> | <u>Purpose</u> |
|--------------------------|---|--|
| 12/7 through 12/10 | Stone & Webster Bechtel Consumers Power | Daily Meeting |
| 12/6 | Stone & Webster Bechtel Consumers Power Mergentime | Pier 12 request for Authorization Letter |
| 12/10 | Stone & Webster Bechtel Mergentime Consumers Power | Weekly Soils Review |

Observations

On December 9, 1982 the NRC released the work activities for piers E/W 12.
Work is expected to commence on W 12 and E 12 on December 13 and 20, respectively.

Non-Conformance Identification Report

NIR No. #3 - Issued December 8, 1982 - Project requirements for testing temperature of tapered threaded connectors does not conform to ASME III, Division 2 requirements.

Status of previous issues:

| <u>NIR No.</u> | <u>Description</u> | <u>Date</u> (OPEN) | (CLOSED) |
|----------------|----------------------------------|-----------------------|----------|
| 1 | Mechanical Splicing Procedure | 10/21/82 | 12/8/82 |
| 2 | Document Control Surveillance | 10/29/82 | |

W E Keller
Project Engineer

A. S. Zucker
Project Manager

INDEPENDENT ASSESSMENT TEAM MEETING WITH BECHTEL

Date: December 6, 1982

No meeting this date at the request of Bechtel Corporation.

INDEPENDENT ASSESSMENT TEAM MEETING WITH BECHTEL

Date: December 7, 1982

Attendees:

SWEC

W. Kilker
A. Scott

Bechtel

E. Cvikl
J. Fisher

MPQAD

L. Kettrom

1. Full review of outstanding pier 12 items completed yesterday. CP&Co letter to go to NRC today.
2. J. Fisher asked if SWEC/MPQAD can support present plan to start work on 12/13/82. W. Kilker replied that assessment team will support any schedule that is set for the remedial work.

INDEPENDENT ASSESSMENT TEAM MEETING WITH BECHTEL

Date: December 8, 1982

| | | | |
|------------|----------------|----------------------|--------------|
| Attendees: | <u>Bechtel</u> | <u>Stone/Webster</u> | <u>MPQAD</u> |
| | J. Fisher | W. Kilker | L. Kettrez |
| | E. Cvikl | A. Scott | R. Wieland |

1. R. Wieland agreed to verify the status of the two outstanding SWEC NIR'S.
2. Assessment team is issuing NIR #3 concerning level of temperature testing of Fox Howlett couplers. At issue is ASME code requirements verses project procedure requirements.

INDEPENDENT ASSESSMENT TEAM MEETING WITH BECHTEL

Date: December 9, 1982

Attendees:

SWEC

W. Kilker
A. Scott

CPCo

R. Wieland

MPQAD

L. Kettren

Bechtel

J. Fisher
E. Cvikl

1. W. Kilker advised that NIR #1 and #2 replies had been recieved and will be closed out.
2. NIR #3 was issued on 12/8/82.'
3. Assessment team is updating it's files on Specifications, Procedures and Drawings.

INDEPENDENT ASSESSMENT MEETING WITH BECHTEL

Date: December 10, 1982

| | | | | |
|------------|----------------|----------------------|--------------|-------------|
| Attendees: | <u>Bechtel</u> | <u>Stone/Webster</u> | <u>MPQAD</u> | <u>CPCo</u> |
| | E. Cvikl | W. Kilker | L. Kettren | R. Wieland |
| | J. Fisher | A. Scott | | |

1. J. Fisher advised that the NRC letter on work authorization was received. Bechtel will start work when a work permit from CPCo is sent. Tentatively set for December 13, 1982.
2. Use of the confined entry space permit was reviewed.
3. W. Kilker inquired as to what resulted from the settlement presentation to the NRC regarding monitored building movements. J. Fisher and E. Cvikl replied that no written opinion had been expressed by the NRC but that data is constantly updated and available.