



THE CLEVELAND ELECTRIC ILLUMINATING COMPANY

P.O. BOX 5000 - CLEVELAND, OHIO 44101 - TELEPHONE (216) 622-9800 - ILLUMINATING BLDG. - 55 PUBLIC SQUARE

Serving The Best Location in the Nation

MURRAY R. EDELMAN

VICE PRESIDENT
NUCLEAR

January 21, 1983

Mr. James G. Keppler
Regional Administrator, Region III
Office of Inspection and Enforcement
U.S. Nuclear Regulatory Commission
799 Roosevelt Road
Glen Ellyn, Illinois 60137

RE: Perry Nuclear Power Plant
Docket Nos. 50-440; 50-441
Response to I.E. Report
50-440/81-19; 50-441/81-19
Transmitted September 27, 1982

Dear Mr. Keppler:

Please refer to pages 7 and 8 of Attachment A to our letter dated October 27, 1982, responding to I.E. Report 50-440/81-19; 50-441/81-19. It has come to my attention that additional information is necessary to update our response to Noncompliance 440/81-19-03; 441/81-19-03, example a.

Mr. V. Higaki of The Cleveland Electric Illuminating Company discussed this matter with Mr. H. Wescott of your office on January 14, 1983.

Paragraph a.(1) states in part:

"Penetration inspection records have been reviewed by the Project Organization Engineering Group. The records are incomplete and the contractor is in the process of completing the records. This item will be resolved by December 15, 1982."

In accordance with this response, Project Organization Engineering Group did review the penetration inspection records. In response to Engineering's question, Pullman Power supplied L. K. Comstock with the documentation to address Project Organization Engineering. This was accomplished by the December 15, 1982, deadline.

However, during the L. K. Comstock receipt and review of this material, a number of questions have arisen that require further discussion. Pullman and L. K. Comstock will be meeting in the near future. It is anticipated that resolution will be achieved by March 15, 1983.

8302180434 830214
PDR ADOCK 05000440
Q PDR


JAN 27 1983

January 21, 1983

Additionally, our response a.(2) on page 7 and 8 states that reverification programs for the Switchgear, Unit Substation and Motor Control Centers were in progress and that the reverification will be completed by January 14, 1983. This activity has been accomplished. As a result of the reverification, dispositions to several Nonconformance Reports are awaiting vendor concurrence and are the last outstanding items requiring address for response a.(2).

If there are additional questions, please do not hesitate to call.

Sincerely,



Murray R. Edelman
Vice President
Nuclear Group

MRE:pab

cc: Mr. M. L. Gildner
NRC Site Office

U.S. Nuclear Regulatory Commission
c/o Document Management Branch
Washington, D.C. 20555