

TENNESSEE VALLEY AUTHORITY

CHATTANOOGA, TENNESSEE 37401  
400 Chestnut Street Tower II

July 21, 1982

BLRD-50-438/81-10

BLRD-50-439/81-10

U.S. Nuclear Regulatory Commission  
Region II

Attn: Mr. James P. O'Reilly, Regional Administrator  
101 Marietta Street, Suite 3100  
Atlanta, Georgia 30303

Dear Mr. O'Reilly:

BELLEFONTE NUCLEAR PLANT UNITS 1 AND 2 - MISLOCATION OF FLOW CHARACTERISTIC INDICATORS - BLRD-50-438/81-10, BLRD-50-439/81-10 - SECOND REVISED FINAL REPORT


The subject deficiency was initially reported to NRC-OIE Inspector R. W. Wright on January 9, 1981 in accordance with 10 CFR 50.55(e) as NCR BLN CEB 8016. This was followed by our final report dated February 9, 1981 and our revised final report dated January 11, 1982.

As discussed with R. V. Crlenjak by telephone on July 6, 1982, the date of July 6, 1982 for completion of corrective actions indicated in our revised final report on this matter would not be met. Work on the flow indicators has been completed for both units. Work on the thermal wells for unit 1 was completed, but additional modifications are now necessary. These modifications will be completed by January 31, 1983 for unit 1. The corrective action on this matter will be completed by June 30, 1983 for unit 2 because of the need to procure additional thermal wells.

If you have any questions concerning this matter, please get in touch with R. H. Shell at FTS 858-2688.

Very truly yours,

TENNESSEE VALLEY AUTHORITY

  
L. M. Mills, Manager  
Nuclear Licensing

cc: Mr. Richard C. DeYoung, Director  
Office of Inspection and Enforcement  
U.S. Nuclear Regulatory Commission  
Washington, DC 20555

8208020361 820721  
PDR ADOCK 05000438  
S PDR

An Equal Opportunity Employer

OFFICIAL COPY

IE 27