


THE CINCINNATI GAS & ELECTRIC COMPANY



CINCINNATI, OHIO 45201

May 27, 1983
LOZ-83-0036

J. WILLIAMS, JR.
SENIOR VICE PRESIDENT
NUCLEAR OPERATIONS

Docket No. 50-358

U.S. Nuclear Regulatory Commission
Region III
799 Roosevelt Road
Glen Ellyn, Illinois 60137

Attention: Mr. J.G. Keppler
Regional Administrator

Gentlemen:

RE: WM. H. ZIMMER NUCLEAR POWER STATION - UNIT 1
10CFR50.55(e), ITEM M-19 - RHR HEAT EXCHANGER VALVES
W.O. 57300, JOB E-5590, FILE NO. 956C, M-19

This letter constitutes a supplement report to our final report, QA-1556, dated January 18, 1982, regarding the subject deficiency.

As stated in our previous report, LOZ-83-0002, dated March 23, 1983, modifications necessary to complete the corrective action are expected to be completed approximately three months after the NRC's November 12, 1982 "Order to Show Cause and Order Immediately Suspending Construction" is lifted for work in this area.

Part of the required material has been received with the remainder to be delivered in approximately one (1) month. Installation and testing will be scheduled after all material is received and the NRC's November 12, 1982 "Order to Show Cause and Order Immediately Suspending Construction" is lifted for work in this area. A projected schedule for completion of the corrective actions will be submitted at that time.

JUN 2 1983


40
127

Mr. J.G. Keppler
Regional Administrator
May 27, 1983
LOZ-83-0036
Page 2

We trust the above will be found acceptable as a
supplementary final report under 10CFR50.55(e).

Very truly yours,

THE CINCINNATI GAS & ELECTRIC COMPANY

By 
J. WILLIAMS, JR.
SENIOR VICE PRESIDENT

cc: NRC Office of Inspection & Enforcement
Washington, D.C. 20555
NRC Senior Resident Inspector
ATTN: W.F. Christianson
NRC Zimmer Project Inspector, Region III
ATTN: E. R. Schweibinz