

**memorandum**Idaho Operations Office  
West Valley Project Office


DATE September 27, 1991

SUBJECT Waste Tank Farm Processing Schedule Update

TO T. W. McIntosh, EM 343  
Project Manager for West Valley  
U.S. Department of Energy

Attached for your information is a weekly update of the Level II Schedule for Resumption of Waste Tank Farm Processing. Also included is the LWTS & STS SAR schedules which will be issued weekly. Dates which have changed by more than ten working days from the previous schedule are highlighted with a "number". This number corresponds to a brief explanation of the reason for the schedule change. This explanation is contained in an attachment to the schedule.

If you have questions or comments, please call me at FTS 473-4780.



J. Alan Yeszel  
Operations, Maintenance,  
Construction Manager  
West Valley Project Office

## Attachment

cc: G. C. Comfort, NRC-HQ, (w/att)  
J. Roth, NRC, Region I, (w/att)  
J. L. Lyle, DOE-ID, (w/att)  
T. L. Sonntag, NYSERDA, (w/att)  
P. S. Klanian, WVNS (w/o att)

AY:064:91 - 0635:91:03

AY/mls

Add. LPR Ltr. Encl  
M-32  
DFB  
11

**BASIS FOR SCHEDULE CHANGES  
FROM SEPTEMBER 23, 1991 TO SEPTEMBER 27, 1991**

CODE

EXPLANATION OF CHANGE

For the activities required for the October 28, 1991 resumption of operation, there are no changes in the schedule dates that are greater than or equal to 10 working days.

## RESUMPTION OF IRTS PROCESSING



OPEN PLAN (10)										RESUMPTION OF TRIS PROCESSING										West Valley Nuclear Services																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											
Report	NOFLOAV	Project	KLWSTART	Time Now	25SEP91	Date	27SEP91	Time	09 10 35	ACT NUM	ESDATE	OUR	STATUS	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01	01

## RESUMPTION OF IRIS PROCESSING

[illegible]




All characters represent 7 time unit (s)

Signatures	
Dr. Qing Li	W. Deacon
Prof. Y. S. Khan	P. S. Khan

## RESUMPTION OF THIS PROCESSING

Report: NOFLOW  
Project: HLWSTART  
Time Now: 25SEP91  
Date: 27SEP91  
Time: 09:10:36  
Page: 3

ACT NUM	ESDATE	EDAT	OUR	STATUS
STS00045	10JUN91	11JUN91	2	COMPLETE
STS00140	01AUG91	01AUG91	2	COMPLETE
STS00150	18OCT91	14NOV91	20	Future
TITANIUM ZIRCONIUM				
SUP00001	25OCT91	02DEC92	404	Future
SUP00110	28OCT91	01NOV91	5	Future
SUP00120	02NOV91	29NOV91	28	Future
SUP00220	30NOV91	20DEC91	21	Future
SUP00230	2 DEC 91	23DEC91	1	Future
SUP00100	03JAN92	06JAN92	2	Future
SUP00270	30JAN92	12FEB92	10	Future
SUP00300	13FEB92	19FEB92	5	Future
SUP00400	12MAR92	25MAR92	10	Future
SUP00500	25MAR92	25MAR92	0	Future
SUP00605	25MAR92	02DEC92	252	Future
TITANIUM ZIRCONIUM				
11Z00001	25SEP91	17JAN92	115	Future
11Z00150	25APR91	10MAY91	1	COMPLETE
11Z0011	16MAY91	22OCT91	100	Started
11Z00180	30MAY91	31MAY91	2	COMPLETE
11Z00210	01JUL91	09JUL91	7	COMPLETE
11Z00220	12JUL91	12JUL91	1	COMPLETE
11Z00240	17SEP91	24SEP91	5	COMPLETE
11Z00266	21OCT91	22OCT91	2	Future
11Z00312	06JAN92	17JAN92	10	Future

Legend  
 = In progress  
 = Planned  
 = Critical

All characters represent 7 time unit(s)

Signatures	
Prep	S. K. Bhowmik
Asst	P. S. Khan

## CEMENT SOLIDIFICATION DOCUMENTATION



ACT NUM	ESDATE	EDATE	OUR	STATUS	1
CEMENT / WASTE QUALIFICATION					
HLW00035	12MAR91	25MAR91	10	0	COMPLETE
HLW00042	27MAR91	02APR91	5	0	COMPLETE
HLW00043	27MAR91	16APR91	10	0	COMPLETE
HLW00082	27MAR91	30APR91	5	0	COMPLETE
HLW00216	27MAR91	30APR91	10	0	COMPLETE
HLW04119	27MAR91	30APR91	10	0	COMPLETE
HLW04118	27MAR91	03MAY91	10	0	COMPLETE
HLW00092	29MAR91	05APR91	10	0	COMPLETE
HLW04005	03APR91	22APR91	10	0	COMPLETE
HLW00041	03APR91	22APR91	5	0	COMPLETE
HLW00094	03APR91	25APR91	10	0	COMPLETE
HLW00214	15APR91	02MAY91	10	0	COMPLETE
HLW00084	17APR91	24MAY91	5	0	COMPLETE
HLW04190	22MAY91	06JUL91	20	0	COMPLETE
HLW00088	18JUN91	08AUG91	20	0	COMPLETE
HLW00146	03OCT91	30OCT91	20		Future
HLW01001	16OCT91	12NOV91	20		Future
HLW00215	30OCT91	28NOV91	20		Future
HLW04121	30OCT91	28NOV91	20		Future
HLW04420	29NOV91	30DEC91	20		Future
HLW04006	29APR91	02MAY91	3	0	COMPLETE
HLW00032	01MAY91	02MAY91	2	0	COMPLETE
HLW00145	26SEP91	02OCT91	5		Future
HLW01000	11OCT91	15OCT91	3		Future
HLW04400	13NOV91	28NOV91	10		Future
HLW00035	12MAR91	25MAR91	10		Future
HLW00042	27MAR91	02APR91	5		Future
HLW00043	27MAR91	16APR91	10		Future
HLW00082	27MAR91	30APR91	5		Future
HLW00216	27MAR91	30APR91	10		Future
HLW04119	27MAR91	30APR91	10		Future
HLW04118	27MAR91	03MAY91	10		Future
HLW00092	29MAR91	05APR91	10		Future
HLW04005	03APR91	22APR91	10		Future
HLW00041	03APR91	22APR91	5		Future
HLW00094	03APR91	25APR91	10		Future
HLW00214	15APR91	02MAY91	10		Future
HLW00084	17APR91	24MAY91	5		Future
HLW04190	22MAY91	06JUL91	20		Future
HLW00088	18JUN91	08AUG91	20		Future
HLW00146	03OCT91	30OCT91	20		Future
HLW01001	16OCT91	12NOV91	20		Future
HLW00215	30OCT91	28NOV91	20		Future
HLW04121	30OCT91	28NOV91	20		Future
HLW04420	29NOV91	30DEC91	20		Future
HLW04006	29APR91	02MAY91	3		Future
HLW00032	01MAY91	02MAY91	2		Future
HLW00145	26SEP91	02OCT91	5		Future
HLW01000	11OCT91	15OCT91	3		Future
HLW04400	13NOV91	28NOV91	10		Future

All characters represent 7 time unit (s)



# STS SAR APPROVAL SCHEDULE

West Valley  
Nuclear  
Services



OPEN PLAN (tcm)

Report: NOFLOSTS  
Project: HLWSTART  
Time Now: 25SEP91  
Date: 26SEP91  
Time: 15 36 26  
Page: 1

ACT NUM EDATE EDATE DUR STATUS

## STS SAR UPDATES AND APPROVALS

STS00010	13MAR91	28MAR91	33	0	COMPLETE	RESOLVE 29 STS SAR TRG COMMENT
STS00015	27MAR91	23APR91	15	0	COMPLETE	OBTAIN DFE ID COMMENTS ON ADDENDUM #2 STS SAR & OGR (RTS)D
STS00028	03APR91	03MAY91	20	0	COMPLETE	COMPLETE WINS INF TO STS PERMIT
STS000250	22APR91	10MAY91	10	0	COMPLETE	RESPOND TO DFE ID COMMENTS ON ADDENDUM #2 STS SAR
STS00030	03MAY91	10MAY91	16	0	COMPLETE	INFORM AUC #2 & WINS INPUT INTO SAR GREEN SHEET & ISSUE
STS00035	10MAY91	15MAY91	10	0	COMPLETE	WINS HSC REVIEW & APPROVE STS SAR
STS00036	17MAY91	05JUN91	2	0	COMPLETE	SUBMIT STS SAR 1004 REV 5 DRAFT A TO WVPD
STS00037	29MAY91	07JUN91	5	0	COMPLETE	WVPD REVIEW REVISED STS SAR
STS00039	10JUN91	11JUN91	2	0	COMPLETE	WVPD SUBMIT REVISED STS SAR TO NRC (DRAFT)
STS00045	10JUN91	11JUN91	2	0	COMPLETE	WVPD SUBMIT REVISED STS SAR TO DFE ID
STS00056	10JUN91	11JUN91	2	0	COMPLETE	WVPD SEND STS SAR TO TRG
STS00050	12JUN91	15JUL91	6	0	COMPLETE	TRG - 10 DAY REVIEW & APPROVE STS/SAR
STS00058	12JUN91	14JUN91	2	0	COMPLETE	TRG TO REVIEW STS/SAR
STS00070	17JUN91	21JUN91	5	0	COMPLETE	WINS TO DISCUSS/COMMENTS ON STS/SAR
STS00071	24JUN91	12JUL91	10	0	COMPLETE	WINS TO PREPARE RESPONSE TO TRG COMMENTS
STS00069	12JUL91	12JUL91	1	0	COMPLETE	WINS TO APPROVE CHANGES
STS00073	16JUL91	26JUL91	9	0	COMPLETE	WINS TO INCORP COMMENTS & SUBMIT SAR TO RESC
STS00079	16JUL91	16JUL91	1	0	COMPLETE	WINS SUBMIT THIS COMMENTS WVPD
STS00072	24JUL91	25JUL91	2	0	COMPLETE	WVPD TO REVIEW RESPONSE TO SOLUTION & SUBMIT TO TRG
STS00074	26JUL91	30JUL91	2	0	COMPLETE	TRG TO REVIEW RESPONSE
STS00076	29JUL91	30JUL91	1	0	COMPLETE	TRG TO APPROVE CHANGES
STS00077	30JUL91	30JUL91	1	0	COMPLETE	RESOLVE HSC COMMENTS
STS00078	31JUL91	01AUG91	1	0	COMPLETE	WINS TO ISSUE STS/SAR TO WVPD
STS00140	01AUG91	01AUG91	2	0	COMPLETE	WVPD SUBMIT APPROVED STS SAR TO DFE ID
STS00145	02AUG91	27SEP91	9	0	Started	TRG TO APPROVE STS SAR
STS00075	06AUG91	06AUG91	1	0	COMPLETE	TRG TO TELEPHONE CONCURRENCE TO WVPD
STS00150	30SEP91	11OCT91	10	0	Future	WINS RESOLVE DFE ID STS SAR COMMENTS
STS00152	14OCT91	15OCT91	2	0	Future	WINS ISSUE APPROVED STS SAR TO WVPD
STS00154	15OCT91	17OCT91	2	0	Future	WVPD ISSUE APPROVED STS SAR TO NRC
STS00160	18OCT91	14NOV91	20	0	Future	WINS NRC REVIEWS & ISSUE SER FOR STS

## Legend

— In progress  
ZZZ = planned  
HHH = critical

All characters represent 7 time unit (s)

Signatures

Prep S. K. Bowman

Appr P. S. Kianian

