



Carolina Power & Light Company

P. O. Box 101, New Hill, N. C. 27562  
November 30, 1983

Mr. James P. O'Reilly  
United States Nuclear Regulatory Commission  
Region II  
101 Marietta Street, Northwest (Suite 2900)  
Atlanta, Georgia 30303

NRC-147

Dear Mr. O'Reilly:

In our November 18, 1983 response to IE Inspection Report 50-400/401/83-25, we committed to having our corrective action for Violation A completed by December 1, 1983 and corrective action for Violation E completed by November 30, 1983. This letter is to notify you that we will require additional time to complete our commitments.

Violation A (Part 1): All fasteners in MCC's under the scope of Regulatory Guide 1.29 were reinspected to ensure tightness under TP-28. Discrepancies were noted and resolution was projected to be complete by December 1, 1983. The vendor has been requested to evaluate the discrepancies and recommend corrective action. The vendor's resolution is expected by January 1, 1984. In order to complete any rework which may be necessary, we will require until January 31, 1984 to be in full compliance with our commitment.

Violation A (Part 2): Procedural steps were initiated to recheck the elevation of all MCC's under the scope of Regulatory Guide 1.29 against vendor, Ebasco, or CP&L approved design documents. This recheck was expected to be complete by December 1, 1983. It has been determined that since there is no elevation specified by the vendor or Ebasco drawings for the MCC's, and the equipment pads were previously checked by Civil CI, an elevation check for these MCC's is not considered necessary. WP-105 and TP-28 are being revised to reflect this. The approval of these procedure changes should be complete and full compliance achieved by January 1, 1984.

Violation E: A Section Instruction was scheduled for issuance by November 30, 1983, but due to review cycle delays and an identified concern to assure that Section Instructions and Departmental Procedures are compatible, it is necessary to extend the expected completion date of this item from November 30, 1983 to January 31, 1984 to be in full compliance with our commitment.

Thank you for your consideration in this matter.

Yours very truly,

8312160082 831208  
PDR ADOCK 05000400  
Q PDR

R. M. Parsons  
Project General Manager  
Shearon Harris Nuclear Power Plant

RMP/sh

cc: Messrs. G. Maxwell/R. Prevatte (NRC-SHNPP)  
Mr. B. C. Buckley (NRC)