

TENNESSEE VALLEY AUTHORITY

CHATTANOOGA, TENNESSEE 37401
400 Chestnut Street Tower II

January 27, 1983

BLRD-50-438/81-08
BLRD-50-439/81-08

U.S. Nuclear Regulatory Commission
Region II
Attn: Mr. James P. O'Reilly, Regional Administrator
101 Marietta Street, Suite 3100
Atlanta, Georgia 30303

Dear Mr. O'Reilly:


BELLEFONTE NUCLEAR PLANT UNITS 1 AND 2 - SOLID STATE AC VOLTAGE RELAYS
- BLRD-50-438/81-08, BLRD-50-439/81-08 - REVISED FINAL REPORT

The subject deficiency was initially reported to NRC-OIE Inspector M. Thomas on January 2, 1981 in accordance with 10 CFR 50.55(e) as NCR BLN BLP 8012. This was followed by our interim reports dated February 2, May 14, and September 11, 1981 and February 24, 1982 and our final report dated August 5, 1982. Gould Brown Boveri is modifying relays for a greater number of clients than previously known when their production schedule was set, consequently their delivery date to TVA was revised to July 8, 1983. The corrective action on this matter will be completed by August 17, 1983. We consider 10 CFR Part 21 applicable to this deficiency.

If you have any questions concerning this matter, please get in touch with R. H. Shell at FT3 858-2688.

Very truly yours,

TENNESSEE VALLEY AUTHORITY



L. M. Mills, Manager
Nuclear Licensing

cc: Mr. Richard C. DeYoung, Director
Office of Inspection and Enforcement
U.S. Nuclear Regulatory Commission
Washington, D.C. 20555

OFFICIAL COPY

IE 27

8302010631 830127
PDR ADOCK 05000438
S PDR