



Commonwealth Edison  
1400 Opus Place  
Downers Grove, Illinois 60515

January 17, 1992

Dr. Thomas E. Murley  
Office of Nuclear Reactor Regulation  
U.S. Nuclear Regulatory Commission  
Washington, D.C. 20555

Subject: Update of Open Items for Braidwood Units 1 & 2 NRC Docket NOs. 50-456  
and 50-457.

Dear Dr. Murley:

Attached please find an updated status for several items currently pending for  
Braidwood Station. The information is presented in tabular form with corresponding  
TAC numbers for your convenience.

Please direct any questions you may have to this office.

Respectfully,

T.W. Simpkin  
Nuclear Licensing Administrator

cc: P.M. Pulsifer - NRR  
B. Clayton - RIII  
S. DuPont - Braidwood SRI

9201220225-920117  
PDR ADOCK 05000456  
P PDR

ZNLD/1340/3

*Adol*  
*1/1*

<u>Tac Number</u>	<u>Subject</u>	<u>Status</u>
M64029 M64056	Unit 1 and 2 Reg. Guide 1.97 Compliance	The RHR heat exchanger outlet temperature instrumentation has been replaced with environmentally qualified instrumentation on both units. The pressurizer relief tank temperature instrumentation has been modified to incorporate the appropriate temperature range scale. CECO action on this item is complete.
M68515 M68516	Unit 1 and 2 Station Blackout Rule Implementation	Procedural Enhancements are scheduled for completion by April 1, 1992. This will complete the implementation of 10 CFR 50.63 for Units 1 and 2.
M69725 M69726	Generic Letter 88-17 Implementation	Autoclosure interlock removal has been completed on both Units. Technical Specification changes have been implemented on both Units. CECO action on this item is complete.
M64055	Unit 2 DCRDR Summary Report	All control room Human Engineering Discrepancies have been resolved. Final report will be submitted under separate cover.
M67644	Unit 2 I.E. Bulletin 88-01 Implementation	Inspection completed for all in-service breakers. One unassigned breaker remains to be done. Scheduled to be completed by 06/30/92.

ZNLD/1340/1

<u>TAC Number</u>	<u>Subject</u>	<u>Status</u>
M72115	Unit 2 I.E. Bulletin 88-11 Pressurizer Surge Line Stratification	Modification rescheduled to next refueling outage due to change in scope of Engineering work. Unit 2 complete by 06/30/93.
M73969	Unit 2; Generic Letter 89-13 Regarding Service Water Systems.	Inspection/Test procedures in place. All but 2 room coolers complete. 2B SX and AF room coolers scheduled for next refuel, to be complete by 06/30/93.
M74550	Unit 2; Containment Hydrogen Monitoring Systems	Modifications complete.
ZNLD/1340/5		