



Northern States Power Company

414 Nicollet Mall
Minneapolis, Minnesota 55401
Telephone (612) 330-5500

March 14, 1984

Director of Nuclear Reactor Regulation
U S Nuclear Regulatory Commission
Washington, DC 20555

PRAIRIE ISLAND NUCLEAR GENERATING PLANT
Docket Nos. 50-282 License Nos. DPR-42
50-306 DPR-60

Revised Schedule for Completing Modifications
Required by NUREG-0737, Item II.D.1.2,
Safety and Relief Valve Performance

In our letter dated March 15, 1983 we provided our schedule for completing plant modifications identified during our review of the Prairie Island safety and relief valve installation against the requirements of NUREG-0737, Item II.D.1.2. The purpose of this letter is to provide updated information related to modifications required by this item.

Unit 1 Piping and Supports

All design work is now complete. Materials were delivered too late last year to complete modifications during the 1983 refueling outage and last minute design deficiencies were noted. Installation will be complete during the next refueling outage scheduled to begin January 5, 1985.


Unit 2 Piping and Supports

Material delivery also prevent the modifications from being completed on Unit 2 during the 1983 refueling outage. Design work has been completed and materials have been received. All work will be completed during the next refueling outage scheduled for September 1, 1984.

Safety Valve Adjustments

A scheme for optimizing valve ring settings is still being developed by Westinghouse and Crosby. When recommendations are issued by Westinghouse, they will be reviewed and implemented if found to be appropriate.

Please contact us if you have any questions related to our plans and schedule for completing this work.


David Musolf
Manager - Nuclear Support Services

DMM/dab

c: Regional Administrator-III
NRR Project Manager, NRC
Resident Inspector, NRC
G Charnoff

A046
1/0

8403190397 840314
PDR ADDCK 05000282
PDR