



Duquesne Light

Nuclear Construction Division
Robinson Plaza, Building 2, Suite 210
Pittsburgh, PA 15205

2NRC-4-091
(412) 787-5141
(412) 923-1960
Telecopy (412) 787-2629
June 28, 1984

United States Nuclear Regulatory Commission
Washington, DC 20555

ATTENTION: Mr. George W. Knighton, Chief
Licensing Branch 3
Office of Nuclear Reactor Regulation

SUBJECT: Beaver Valley Power Station - Unit No. 2
Docket No. 50-412
S.E.R. Outstanding Issues Status

Gentlemen:

In accordance with your letter dated June 8, 1984, and as agreed in our meeting on June 18, 1984, enclosed is a schedule for responding to all outstanding NRC questions and draft Safety Evaluation Report (SER) open items. Attachment 1 is a current list, as of June 22, 1984, which provides our understanding of outstanding issues identified in Table 1.2 of the draft SER. Attachment 2 is a current list, as of June 22, 1984, which provides our understanding of confirmatory issues identified in Table 1.3 of the draft SER. Items identified as "complete" are those for which responses have been provided and no confirmation of status has yet been received from the staff. We consider these items satisfactorily closed unless notified otherwise. In order to permit timely resolution of items identified as "complete" which may not be resolved to the staff's satisfaction, please provide a specific description of the issue which remains to be resolved.

Items identified as "closed" or "confirmatory" are based upon formal or informal communications or agreements with the staff. Please inform us of any differing opinion of status described on the attached list.

The majority of the open items contained in your June 8 letter will require meetings to resolve. Attempts are being made to schedule these meetings, and emphasis should be placed on arranging these meetings as soon as possible in order to maintain BVPS-2 licensing schedule.


Attachment 3 is a current list, as of June 22, 1984, which identifies draft SER sections and dates received, which were not included in the original draft SER dated March 1, 1984. As this listing shows several draft SER sections still outstanding on your letter dated June 8, 1984, staff indicated that "... all significant issues for this review have now been identified." DLC is concerned that additional open items may result from the remaining draft SER sections and that these items will have a significant impact on BVPS-2 licensing schedule.

B407020295 B4062B
PDR ADOCK 05000412
E PDR

13001
11

As requested by the NRC, enclosed as Attachment 4 is a schedule for responding to the outstanding NRC questions. This list also includes Power Systems Branch mechanical questions which are being revised based upon a meeting with the reviewer and for which no draft SER was provided. Responses to these questions were originally provided in December 1983. DLC has been working with the NRC Reviewing Branch on many of these questions since their receipt.

DUQUESNE LIGHT COMPANY

By 
E. J. Woolever
Vice President

GLB/wjs
Attachments

cc: Mr. H. R. Denton, Director NRR (w/attachments)
Mr. D. Eisenhut, Director Division of Licensing (w/attachments)
Mr. T. Novak, Assistant Director Division of Licensing (w/attachments)
Mr. G. Walton, NRC Resident Inspector (w/attachments)
Mr. M. Licitra, Project Manager (w/attachments)

ATTACHMENT 1

OUTSTANDING ISSUES

OUTSTANDING ISSUE	SUBJECT	PROPOSED RESPONSE DATE	STATUS	LETTER NO. AND DATE
1	Potential for flooding from local intense precipitation		1	
2	Flooding from Peggs Run		1	
3	Adequacy of the proposed tech spec for drought conditions	4/30/84	Complete	2NRC-4-049, 4/30/84
4	Adequacy of intake structure silt monitoring program	4/30/84	Complete	2NRC-4-049, 4/30/84
5	Boundaries of the Appalachian Plateau Tectonic Province	4/30/84	Complete	2NRC-4-048, 4/27/84
6	Maximum earthquake	4/30/84	Complete	2NRC-4-048, 4/27/84 2NRC-4-072, 6/1/84
7	Ground motion taking soil properties into consideration	4/30/84	Complete	2NRC-4-048, 4/27/84 2NRC-4-072, 6/1/84
8	Actual earthquake time histories	4/30/84	Complete	2NRC-4-048, 4/27/84 2NRC-4-072, 6/1/84
9	Shallow earthquakes	4/30/84	Complete	2NRC-4-048, 4/27/84
10	Vertical seismic design accelerations	4/30/84	Complete	2NRC-4-048, 4/27/84 2NRC-4-072, 6/1/84
11	Tornado pressure drop rate calculations	4/30/84	Complete	2NRC-4-047, 4/27/84
12	Concrete missile barrier design		Complete	2NRC-4-018, 2/27/84
13	Site-specific response spectra	4/30/84	Complete	2NRC-4-047, 4/27/84 2NRC-4-072, 6/1/84
14	Justification of peak spreading of floor response spectra		Complete	2NRC-4-018, 2/27/84
15	3-component seismic input vs. 2-component input	6/15/84	Complete	2NRC-4-080, 6/16/84
16	Soil-structure interaction analysis of containment and intake structure	6/15/84	Complete	2NRC-4-080, 6/16/84
17	Significance of the coupling in structural response between mutually orthogonal axes of structures	6/15/84	Complete	2NRC-4-040, 6/16/84
18	Deviations of containment design from ASME Code Section III Division 2	6/15/84	Complete	2NRC-4-080, 6/16/84
19	Ultimate capacity analysis of containment	6/15/84	Complete	2NRC-4-080, 6/16/84
20	Deviations from requirements of ACI 349 code as augmented by Reg. Guide 1.142	4/27/84	Complete	2NRC-4-047, 4/27/84
21	Structural audit action items	4/27/84	Complete	2NRC-4-047, 4/27/84
22	Affects of cracked panel on dynamic modeling and design		Complete	2NRC-4-018, 2/27/84
23	Adequacy of re-assessed safety factors against sliding and overturning of containment, aux. building, and intake structure	4/30/84	Complete	2NRC-4-047, 4/27/84

OUTSTANDING ISSUE	SUBJECT	PROPOSED RESPONSE DATE	STATUS	LETTER NO. AND DATE
24	Through-wall leakage cracks in moderate energy lines in containment	5/15/84	Closed	2NRC-4-4052, 5/8/84
25	Selection of postulated break locations	5/15/84	Closed	2NRC-4-4052, 5/8/84
26	Jet impingement effects	6/29/84	2	2NRC-4-4052, 5/8/84
27	Break exclusion zones	5/15/84	Confirmatory	2NRC-4-4052, 5/8/84
28	Pipe-to-pipe impact	5/15/84	Complete	2NRC-4-4052, 5/8/84
29	Limited break areas	5/15/84	Closed	2NRC-4-4052, 5/8/84
30	Saturated or subcooled water blowdown	5/15/84	Closed	2NRC-4-4052, 5/8/84
31	Design of pipe rupture restraints	5/15/84	Closed	2NRC-4-4052, 5/8/84
32	List of transients	5/15/84	Closed	2NRC-4-4052, 5/8/84
33	Location of systems to be monitored during pre-op testing	6/01/84	Closed	2NRC-4-4052, 5/8/84
34	Criteria used for determining acceptability of vibration levels	5/04/84	Closed	2NRC-4-4052, 5/8/84
35	Vibration monitoring program	5/04/84	Closed	2NRC-4-4052, 5/8/84
36	Combining 3 components of earthquake motion	5/04/84	Complete	2NRC-4-4052, 5/8/84
37	Modes included in seismic analyses	5/15/84	Closed	2NRC-4-4052, 5/8/84
38	Demonstrating seismic qualification	5/15/84	Closed	2NRC-4-4052, 5/8/84
39	Loading combinations, system operating transients, and stress limits	5/15/84	2	2NRC-4-4052, 5/8/84
40	HVAC system design	5/15/84	2	2NRC-4-4052, 5/8/84
41	Design of safety and relief valves	5/15/84	Closed	2NRC-4-4052, 5/8/84
42	Design and construction of ASME Class 1, 2, and 3 component support	5/15/84	Complete	2NRC-4-4052, 5/8/84
43	Preservice and inservice testing of pumps and valves	a-6/84 b-12/84 c-6/85	2	2NRC-4-4052, 5/8/84
44	Effects of rod bow on DNB	6/29/84		
45	Flow measurement capability and procedure	6/29/84		
46	Loose parts detection program report	6/29/84		
47	Documentation of complete ICC system	6/29/84		
48	Preservice inspections program	a-6/84		
49	Compliance with Appendix G 10CFR Part 50	6/29/84	Complete	2NRC-4-049, 4/30/84
50	Compliance with Appendix H 10CFR Part 50	4/30/84	Complete	2NRC-4-049, 4/30/84
51	Pressure temperature limits	4/30/84	Complete	2NRC-4-049, 4/30/84
52			3	
53	Control room habitability	6/01/84		

OUTSTANDING ISSUE	SUBJECT	PROPOSED RESPONSE DATE	STATUS	LETTER NO. AND DATE
54	Inservice inspection of Class 2 and 3 components	a-6/84 c-6/85		
55	Design modification for automatic reactor trip		Complete	2NRC-4-033, 3/30/84
56	Anticipatory reactor trip on turbine trip	5/25/84	Complete	2NRC-4-086, 6/20/84
57	P-4 interlock		Complete	2NRC-4-038, 4/10/84
58	Undetectable failure in online testing circuitry for engineered safeguards relays	7/16/84		
59	Service water system isolation on low header pressure	5/31/84	Complete	2NRC-4-086, 6/20/84
60	Normal letdown line relief valve	5/25/84	Complete	2NRC-4-086, 6/20/84
61	Switchover from injection to recirculation	5/11/84	Complete	2NRC-4-056, 5/14/84
62	Main feedwater isolation	5/25/84	Complete	2NRC-4-086, 6/20/84
63	Control room isolation	6/29/84		
64	Steam generator level control and protection		Complete	2NRC-4-032, 3/28/84
65	IE Bulletin 80-06 concerns	6/29/84		
66	Independence between manual and automatic action	6/29/84		
67	Power lockout for motor-operated valves		Complete	2NRC-4-032, 3/28/84
68	Remote shutdown capability	5/25/84	Complete	2NRC-4-079, 6/13/84
69	Emergency response capability		5	
70	Direct indication of relief and safety valve positions	5/18/84	Complete	2NRC-4-064, 5/29/84
71	Bypass and inoperable status panel	5/25/84	Complete	2NRC-4-079, 6/13/84
72	IE Bulletin 79-27	7/02/84		
73	Reactor coolant system loop isolation interlocks	6/29/84		
74	Primary component cooling water isolation from RCP thermal barriers	6/29/84		
75	PID controller modification	6/29/84	Complete	2NRC-4-086, 6/20/84
76	High energy line breaks and consequential control system failures	4/27/84	Complete	2NRC-4-049, 4/30/84
77	Control system failure caused by malfunctions of common power source or instrument line	7/06/84		
78	Procedure to estimate extent of core damage		Complete	2NRC-4-042, 4/18/84
79	Backup post accident sampling through grab samples for inline analyses		Complete	2NRC-4-042, 4/18/84
80	Measuring radionuclide concentrations		Complete	2NRC-4-042, 4/18/84
81	Performance of PASS instrumentation and analytical procedures		Complete	2NRC-4-042, 4/18/84

OUTSTANDING ISSUE	SUBJECT	PROPOSED RESPONSE DATE	STATUS	LETTER NO. AND DATE
82	Fire hazards analysis	5/15/84	Confirmatory	2NRC-4-063, 5/23/84
83	Fire brigade	5/15/84	Confirmatory	2NRC-4-063, 5/23/84
84	Penetration seals	5/15/84	Closed	2NRC-4-063, 5/23/84
85	Safe shutdown		5	
86	Alternate shutdown		5	
87	Hydrogen piping	5/15/84	5	2NRC-4-063, 5/23/84
88	Cable tray suppression	5/15/84	Closed	2NRC-4-063, 5/23/84
89	Power supplies for control room ventilation	5/15/84	5	2NRC-4-063, 5/23/84
90	Fire detection	5/15/84	Confirmatory	2NRC-4-063, 5/23/84
91	Valve supervision	5/15/84	Closed	2NRC-4-063, 5/23/84
92	Reactor coolant pumps and separation of safety-related components in containment	5/15/84	Confirmatory	2NRC-4-063, 5/23/84
93	Control room complex	5/15/84	Confirmatory	2NRC-4-063, 5/23/84
94	Cable spreading room	5/15/84	5	2NRC-4-063, 5/23/84
95	Exemption to 10CFR 70.24(a) and description of alternative to required criticality monitors	6/01/84	Closed	2NRC-4-078, 6/13/84
96	Types, numbers, specifications for portable and laboratory HP instruments	5/15/84	Closed	2NRC-4-078, 6/13/84
97	Training/retraining for health physics professionals and verification that contractor training meets 10CFR 19.12 requirements		Closed	2NRC-4-078, 6/13/84
98	Procedures generation package/TMI I.C.1, short-term accident analysis and procedures revision		7	
99	Physical security	5/16/84	Complete	2NRC-4-051, 5/04/84
100	Initial test program	7/03/84		
101	Radiological consequences of control rod ejection DBA		5	
102	Radiological consequences of a small line break DBA	5/15/84		
103	Radiological consequences of a steam generator tube rupture DBA and review of operator actions and system performance	6/29/84	Complete	2NRC-4-086, 6/20/84
104	Radiological consequences of a steamline break outside secondary containment		5	
105	Radiological consequences of a loss of coolant DBA		5	
106	Radiological consequences of a fuel handling DBA		5	
107			3	
108	TMI Items II.K.1.5, II.K.1.10, and II.K.3.17	6/85		
109	TMI Item II.K.2.13		5	

OUTSTANDING ISSUE	SUBJECT	PROPOSED RESPONSE DATE	STATUS	LETTER NO. AND DATE
110	TMI Item II.K.3.2		5	
111	TMI Items II.K.3.5, II.K.3.30, and II.K.3.31		5	
112	Technical specifications	9/30/84		
113	Detailed control room design review	6/01/85		
114	Safety parameter display system	8/01/84		
115	Snowpack load on roofs	6/29/84		
116	Extreme temperatures for site area	6/29/84		
117	Affects of relocation of met. tower	6/29/84	Complete	2NRC-4-079, 6/13/84
118	Long term diffusion estimates	6/29/84	Complete	2NRC-4-079, 6/13/84
119	Deviations to R.G. 1.52	6/29/84		
120	Containment vacuum system exhaust iodine removal capability	6/29/84		
121	Evaluation of RWSST failure		5	
122	Water leakage into safety-related equipment cubicles	7/02/84	4	
123	Testing of functional capability for water-tight seals	7/02/84	4	
124	Accessibility of intake structure for safe shutdown	7/02/84	4	
125	Adequacy of water stops for construction joints	7/02/84		
126	Flooding due to failure of non-seismic Category 1 equipment	7/02/84	4	
127	Fan blade missile	7/02/84	4	
128	Missile barrier for turbine driven auxiliary feedwater pump missiles	7/02/84	4	
129	Pressurized container missiles	7/02/84	4	
130	Temperature and pressure sensor missiles	7/02/84	4	
131	Tornado missile protection for auxiliary building	7/02/84	4	
132	Tornado missile protection of main steam vent panels	7/02/84	4	
133	Postulated pipe breaks outside containment	7/02/84	4	
134	Fuel pool maximum heat loads	7/02/84	4	
135	Light load handling system	7/02/84		
136	Handling of heavy loads	7/02/84	4	
137	Marine growth in standby service water system	7/02/84	4	
138	Verification of instrument air quality in compressed air systems	7/02/84	4	
139	Equipment and floor drainage system	7/02/84		
140	Conformance with Regulatory Guide 1.95	7/02/84	4	

OUTSTANDING ISSUE	SUBJECT	PROPOSED RESPONSE DATE	STATUS	LETTER NO. AND DATE
141	Conformance with Regulatory Guide 1.78	7/02/84	4	
142	Seismic Category 1 requirements for compressed air system	7/02/84	4	
143	Environmental qualification and accessibility of essential equipment housed in fuel building	7/02/84	4	
144	Safety classification of motor control centers	7/02/84	4	
145	Air exhaust radiological monitoring system	7/02/84		
146	Protection of emergency switchgear room ventilation system	7/02/84	4	
147	Supplementary leak collection and release system requirements for safe shutdown	7/02/84	4	
148	Water hammer test of condensate and feedwater system	7/02/84		
149	Auxiliary feedwater system, TMI Item II.E.1.1	7/02/84	4	
150	Seismic qualification of equipment	7/16/84		
151	Pump and valve operability assurance program	7/16/84		
152	Environmental qualification of equipment		Complete	2NRC-3-096, 12/5/83
153	Analysis of combined LOCA and seismic loads	7/16/84		
154	Testing and inspection of new fuel	7/16/84		
155	On-line detection method to monitor fuel rod failures	7/16/84		
156	Underclad cracking of forgings in reactor vessel	7/16/84		
157	Review of structures, systems, and components under Quality Assurance Program		5	
158	PORV setpoint values	7/16/84		
159	RHR operation requirements outside control room	7/16/84		
160	RHR overpressure protection system	7/16/84		
161	Qualification of RHR pumps inside containment	7/16/84		
162	Natural circulation test	7/16/84		
163	Programs and procedures for containment sump operation	7/16/84	4,6	
164	Review of off-site emergency plans (FEMA)		8	
165	On-site emergency planning	7/23/84		
166	Barometric pressure for containment depressurization analysis	7/16/84	4,6	
167	Mass and energy release analysis	7/16/84	4,6	
168	Subcompartment analysis (reactor cavity, steam generator and pressurizer)	7/16/84	4,6	
169	Containment sump design	7/16/84	4,6	

<u>OUTSTANDING ISSUE</u>	<u>SUBJECT</u>	<u>PROPOSED RESPONSE DATE</u>	<u>STATUS</u>	<u>LETTER NO. AND DATE</u>
170	Post-accident hydrogen monitoring system	7/16/84	4,6	
171	Type C testing exclusion of valves	7/16/84	4,6	
172	Longitudinal sections and parameters of Category I buried pipelines	7/16/84		
173	Stability analysis	8/31/84		
174	Foundation data for main intake structure	7/16/84		
175	Measured, estimated and allowable settlement data	12/85	9	
176	Differential settlements	12/85	9	
177	Settlement monitoring program	7/09/84		
178	Densification of soils	8/31/84		
179	Soil damping valves	8/31/84		
180	Soils effective strength parameters	7/25/84		
181	Accuracy of SILES program	7/25/84		
182	Offsite power systems		6	
183	Independence between offsite and onsite power sources		6	
184	Automatic load tap changer		6	
185	Testing of offsite power transfer		6	
186	Voltage analysis for safety-related loads		6	
187	Diesel generator testing		6	
188	Compliance with BIP-PSB-2		6	
189	Diesel generator loading		6	
190	Compliance with IEEE Standard 387-1977		6	
191	Power removal for selected safety valves		6	
192	Automatic reclosure of breakers after manual trip		6	
193	Replacements for Class 1E loads		6	
194	Accident loading capacity of the diesel generator		6	
195	Connecting non-Class 1E loads with Class 1E loads		6	
196	Compliance with GDC 2 and 4		6	
197	Compliance with GDC 17		6	
198	Electrical independence between power supplies		6	
199	Compliance with GDC 50		6	
200	Information on evaluations of individual events	7/16/84	4,6	

<u>OUTSTANDING ISSUE</u>	<u>SUBJECT</u>	<u>PROPOSED RESPONSE DATE</u>	<u>STATUS</u>	<u>LETTER NO. AND DATE</u>
201	Turbine trip event	7/16/84	4,6	
202	Reactor coolant pump rotor seizure	7/16/84	4,6	
203	Inadvertant boron dilution during refueling	7/16/84	4,6	

NOTES:

¹Filed as a backfit under Generic Letter 84-08

²Supplemental submittal to be provided

³Not provided in draft SER

⁴Responses have been informally transmitted to the reviewer

⁵Staff action only

⁶A meeting with the NRC Reviewing Branch is required before response can be finalized

⁷No response required

⁸DLC is currently arranging a management meeting with NRC to discuss this item

⁹Information will be available on the required figure and procedures by 8/31/84

^aPSI PROGRAM

^bPSI PROCEDURES FOR VALVES & PUMPS

^cISI PROGRAM

ATTACHMENT 2

CONFIRMATORY ISSUES

OUTSTANDING ISSUE	SUBJECT	STATUS	LETTER NO. AND DATE
1	Operating basis earthquake	Complete	ZNRC-4-047, 4/27/84 ZNRC-4-072, 6/1/84
2	Stress and strain levels of key structural elements	Complete	ZNRC-4-047, 4/27/84
3	Floor response spectra accounting for 3-component earthquake input	Complete	ZNRC-4-080, 6/15/84
4		*	
5	Examination of steam generators		
6		*	
7	Main FW isolation		
8	CR isolation on high radiation signal		
9	Automatic opening of service water system valves		
10	Accident monitoring instrumentation positions		
11	Cold leg accumulator MOV position indication		
12	Table 1.9-2 by-product, source, and special nuclear material descriptions nine months prior to fuel loading Q471.14B		
13	Verification that cobalt use in primary system has been minimized Q471.10	Closed	ZNRC-4-078, 6/13/84
14	Containment high range radiation monitors six months prior to fuel loading Q471.14a	Closed	ZNRC-4-078, 6/13/84
15	Verify that RMS airborne radioactivity monitors	Closed	ZNRC-4-078, 6/13/84
16	Quality assurance program requirements	Closed	ZNRC-4-078, 6/13/84
17	Peak pellet design basis		
18	Specification of fuel parameters		
19	Rod bowing analysis		
20	Fuel rod internal pressure		
21	Cladding collapse time		
22	Use of austenitic stainless steels		

*Not provided in Draft SER

DRAFT SER SECTIONS AND DATES PROVIDED

[illegible]

ATTACHMENT 4

Outstanding NRC Questions

<u>Question No.</u>	<u>Proposed Response Date</u>	<u>Letter No. and Date</u>	<u>Question No.</u>	<u>Proposed Response Date</u>	<u>Letter No. and Date</u>
100.3	7/16/84		430.56	7/16/84	
210.1	15*		430.57	7/16/84	
210.2	9*		430.58	7/16/84	
210.4	7/03/84		430.59	7/16/84	
210.5	3/85		430.60	7/16/84	
210.6	7/03/84		430.61	7/16/84	
210.7	7/03/84		430.62	7/16/84	
210.8	7/03/84		430.64	7/16/84	
210.9	7/85		430.65	7/16/84	
210.10	7/03/84		430.66	Backfit	
211.11	7/03/84		430.67	7/16/84	
210.12	7/85		430.68	Backfit	
210.13 thru			430.69	7/16/84	
210.30	7/03/84		430.71	7/03/84	
210.31	9/01/84		430.72	7/16/84	
210.32 thru			430.73	7/03/84	
210.39	7/03/84		430.74	7/16/84	
210.40	1/85		430.75	7/16/84	
210.41	6/85		430.77	7/16/84	
210.42	7/03/84		430.78	7/16/84	
210.43	7/03/84		430.79	7/16/84	
240.4	Backfit		430.82	7/16/84	
240.2	Backfit		430.83	7/16/84	
240.4	Backfit		430.84	7/03/84	
240.6	Backfit		430.85	7/03/84	
240.7	Backfit		430.86	7/03/84	
240.8	Backfit		430.87	7/03/84	
270.1	6*		430.90	7/03/84	
270.2	6/30/84		430.91	7/16/84	
271.1	12*		430.92	7/16/84	
271.3	12*		430.94	7/03/84	
271.4	12*		430.95	7/03/84	
280.3	7/27/84		430.96	7/03/84	
311.5	7/03/84		430.97	Backfit	
311.6	7/03/84		430.98	7/16/84	
311.7	7/03/84		430.100	Backfit	
311.8	7/03/84		430.102	7/03/84	
311.9	7/16/84		430.103	7/16/84	
410.5	***		430.104	7/03/84	
410.10	***		430.105	7/16/84	
410.24	***		430.107	7/03/84	
410.52	***		430.108	7/03/84	
430.11	**		430.109	7/16/84	
430.43	*		430.110	7/16/84	
430.46	**		430.113	7/16/84	
430.53	****		430.114	7/03/84	
430.54	7/16/84		430.115	7/16/84	
430.55	7/16/84		430.117	7/03/84	

<u>Question No.</u>	<u>Proposed Response Date</u>	<u>Letter No. and Date</u>
430.120	7/16/84	
430.121	7/16/84	
430.122	7/03/84	
430.123	7/16/84	
430.124	7/03/84	
430.125	7/03/84	
430.126	7/03/84	
430.127	7/16/84	
430.128	7/16/84	
430.129	7/16/84	
430.132	7/03/84	
430.133	7/03/84	
430.134	7/16/84	
430.136	7/16/84	
430.138	7/16/84	
430.141	7/16/84	
430.144	7/16/84	
430.146	7/16/84	
440.73	7/03/84	
440.74	7/03/84	
480.1	9/09/84	
480.6	9/09/84	
480.25	7/03/84	
630.2	12*	
630.16	****	
630.17	****	
640.18	7/03/84	
640.30	7/03/84	

NOTES:

* Months prior to fuel load

** Date cannot be provided until meeting with NRC reviewer is complete

*** Date cannot be provided until NRC evaluates response provided

**** Date to be provided in next status letter