

# PHILADELPHIA ELECTRIC COMPANY

2301 MARKET STREET

P.O. BOX 8699

PHILADELPHIA, PA. 19101

(215) 841-4502

JOHN S. KEMPER  
VICE-PRESIDENT  
ENGINEERING AND RESEARCH

February 13, 1985

Mr. A. Schwencer, Chief  
Licensing Branch No. 2  
U.S. Nuclear Regulatory Commission  
Washington, DC 20555

Docket Nos.: 50-352  
50-353

SUBJECT: Limerick Generating Station  
TMI Item III.D.1.1 Primary Coolant Outside Containment

REFERENCE: 1) J. S. Kemper to A. Schwencer letter dated  
September 12, 1984, "TMI Item III.D.1.1  
Primary Coolant Outside Containment"  
2) J. S. Kemper to A. Schwencer letter dated  
October 12, 1984, "TMI Item III.D.1.1 Primary  
Coolant Outside Containment"

FILE: GOVT 1-1 (NRC)

Dear Mr. Schwencer:

Limerick Generating Station has performed sixteen Surveillance Tests which satisfy the Leakage Reduction Program as described in FSAR Section 6.2.8 and in the reference 1 letter. Eight tests run prior to Unit 1 fuel load and their results have been provided in the reference 2 letter. The results of the eight remaining tests are listed in Attachment 1 to this letter and provided as attachments 2 through 9.

Also enclosed per reference 2 are the results from the Control Rod Drive Scram Discharge Volume Contaminated Pipe Inspection, ST-1-047-700-1, (Attachment 10 to this letter). This test was reperformed after fuel load during operational hydrostatic testing when the volume could be pressurized to operating reactor pressure.

The Contaminated Pipe Inspections for the High Pressure Core Injection and Reactor Core Isolation Cooling Systems were run with an initial steam pressure of 200 psi and then repeated with a reactor operating pressure of 920 psi. The inspection of each Post LOCA Recombiner was performed initially and reperformed following maintenance. For these reasons there are two copies of each of the tests.

8502190289 850213  
PDR ADOCK 05000352  
P PDR

A047  
1/1

No FSAR page changes are required as a result of this submittal and we now consider item 5.a.IV in attachment no. 1 to facility operating license NPF-27 to be closed.

Very truly yours,



J. S. Kemper

RJS/cb/01288501

Attachments

Copy to: See Attached Service List



ATTACHMENT 1

Leakage Reduction Program  
Surveillance Tests (After Fuel Load)

1. ST-1-030-700-1 Post Accident Sampling System Liquid Sample Contaminated Piping Inspection
2. ST-1-030-701-1 Post Accident Sampling System Atmospheric Sample Loops Contaminated Piping Inspection
3. ST-1-049-701-1 Reactor Core Isolation Cooling Pump Contaminated Piping Inspection
4. ST-1-049-702-1 Reactor Core Isolation Cooling Turbine Contaminated Piping Inspection
5. ST-1-055-701-1 High Pressure Core Injection Pump Contaminated Piping Inspection
6. ST-1-055-702-1 High Pressure Core Injection Turbine Contaminated Piping Inspection
7. ST-1-058-701-1 A Post Accident LOCA Recombiner Contaminated Piping Inspection
8. ST-1-058-702-1 B Post Accident LOCA Recombiner Contaminated Piping Inspection

RJS/cw/0129ATTACH. 1

cc: Judge Helen F. Hoyt  
Judge Jerry Harbour  
Judge Richard F. Cole  
Troy B. Conner, Jr., Esq.  
Ann P. Hodgdon, Esq.  
Mr. Frank R. Romano  
Mr. Robert L. Anthony  
Ms. Phyllis Zitzer  
Charles W. Elliot, Esq.  
Zori G. Ferkin, Esq.  
Mr. Thomas Gerusky  
Director, Penna. Emergency Management Agency  
Angus R. Love, Esq.  
David Wersan, Esq.  
Robert J. Sugarman, Esq.  
Martha W. Bush, Esq.  
Spence W. Perry, Esq.  
Jay M. Gutierrez, Esq.  
Atomic Safety & Licensing Appeal Board  
Atomic Safety & Licensing Board Panel  
Docket & Service Section  
Mr. James Wiggins  
Mr. Timothy R. S. Campbell

ATTACHMENT 2

3850016380

9/26/84  
EFFECTIVE DATELIMERICK GENERATING STATION  
PORC APPROVAL FORMA-4, Form 1  
Revision 1  
Page 1 of 1  
9/10/84 CRE

TPC # 728

DOCUMENT (TITLE, OR PROC # & REV.): ST-1-030-700-1; REV. 0.2. REASON FOR SUBMITTAL: INCLUDE ATTACHMENT "B", DELETE "RT" AND USE "EP" PROCEDURE.☐ NEW PROCEDURE☐ PROCEDURE REVISION☐ ENTIRE PROC. REVIEWED &  
SUGGESTED CHANGES INDICATED  
(PERIODIC REVIEW A-2)☐ PORTIONS OF PROC. REVIEWED &  
SUGGESTED CHANGES INDICATED☒ TEMPORARY CHANGE TO APPR'D PROC  
A-3 REVIEW REQUIRED BY 12/10/84☒ REVIEW OF TEMP CHANGE ONLY☐ REVIEW OF TEMP CHANGE AND  
PERMANENT PROC. REVISION

PORC REVIEWER	REV'D&APP'D		REV'D&APP'D WITH COMMENT	
	INITIAL	DATE	INITIAL	DATE
UPT				
SST SUPT				
NG-TECH				
OPS.				
NG-MAINT				
R HP				
R CHEM				
ERF ENG	LAW	11/26/84		
VC ENG				
OMN SUPV				

PORC REVIEWER	REV'D&APP'D		REV'D&APP'D WITH COMMENT	
	INITIAL	DATE	INITIAL	DATE
REAC ENG				
SFT SUPT	WNT	11/27/84		
REG ENG				
OUT MGR				

COMMENTS/CORRECTIVE ACTION:

☐ Approved with comments/changes on attached documentCOMMENTS/CORRECTIVE ACTION  
TAKEN & CHECKED/DATE - -

SUPT. APPROVAL/DATE

PORC MEETING

#:  
DATE:

ADMIN OR PREPARER

1. TIONS TO ADMIN. STAFF:  
ISSUE THE ATTACHED DOCUMENT  
FILE THE ATTACHED DOCUMENT IN FILE  
FILE THIS FORM PER ADMIN. PROC.  
OTHER:TRANSMIT A COPY OF THIS FORM  
AND DOCUMENT TO NRB FOR:☐ APPROVAL  
☐ REVIEW  
☐ INFO

3850016380

ST-1-030-700-1, Rev. 0

Page 1 of 8

WRL/DB:gaw

PHILADELPHIA ELECTRIC COMPANY  
LIMERICK GENERATING STATION  
SURVEILLANCE TEST

*GM Litch* 10/5/84

ST-1-030-700-1 POST ACCIDENT SAMPLING SYSTEM LIQUID SAMPLE LOOPS  
CONTAMINATED PIPING INSPECTION

Test Freq.: 18 months

-OR-

Initiating Events:

1. Reason

INITIAL

RUN

2. MRF No. \_\_\_\_\_

Tech. Spec.: 6.8.4.a

FSAR 6.2.8.1.g

FSAR 6.2.8.3

TEST RESULTS:A. All Asterisked(\*) Steps Completed SATISFACTORILY.

Performed By:

(Sign/Date)

*Michael P. Gallagher* 11/29/84

Performed By:

(Sign/Date)

Informed Test Complete: (ACO or CO)

(Sign/Date)

(Time)

*James W. Spraco* 11-29-84  
13:31

Reviewed By: (SSVN or STA)

(Sign/Date)

*Greg F. Collins* 11-29-84

B. One or More Asterisked(\*) Steps Test Results UNSATISFACTORY.

Performed By:

(Sign/Date)

Informed of Test Results: (CO or ACO) (Sign/Date)

(Time)

Shift Supervision:

(Sign/Date)

Corrective Action:

MRF No.:

Initiated By:

(Sign/Date)

IMMEDIATELY NOTIFY SENIOR PLANT STAFF MEMBER

Person Notified:

(Name)

Date/Time Notified:

(Date/Time)

Notified By:

(Sign)

ADDITIONAL ACTION/TEST COMMENTS:

If any entry is made in Additional Action/Test Comments Section,  
person making initial entry sign here

(Sign/Date)

*Michael P. Gallagher* 11/29/84

## 1.0 PJRPOSE

To inspect and measure any leakage of Post Accident Sampling System's liquid sample loop components that are directly associated with system piping that could carry contaminated fluid after a serious accident or transient.

## 2.0 REFERENCES

- 2.1 8031-M-30; Post Accident Sampling P & ID.
- 2.2 8031-M-42; Nuclear Boiler Vessel Instrumentation P & ID.
- 2.3 NUREG-0737
- 2.4 RT-5-000-502-0 Post Accident Sampling Station Operability Test
- 2.5 8031-M-51; Sheets 1 & 2, Residual Heat Removal
- 2.6 8031-M-52, Core Spray
- 2.7 8031-M-61, Liquid Radwaste Collection
- 2.8 8031-M-23, Sheet 3, Process Sampling

## 3.0 TEST EQUIPMENT

- 3.1 Graduated Cylinder(s)
- 3.2 One-Liter Bottle(s)
- 3.3 Assorted Funnels
- 3.4 Stopwatch
- 3.5 Inspection mirror with handle
- 3.6 Tygon tubing, plastic bags, duct tape and rags as needed.

#### 4.0 PRECAUTIONS & LIMITATIONS

- 4.1 If a procedural step cannot be completed, make a comment in the Additional Action/Test Comments section of the Data Sheet.
- 4.2 Signoff steps marked "SO" in the left-hand margin of the body of the procedure require a signoff on the Data Sheet or Procedure Cover Sheet.
- 4.3 Data Sheet steps marked (\*) are specific Tech. Spec. requirements which will fail the test if not completed satisfactorily.
- 4.4 Leakage rates of greater than 5 drops per min (= .25 cc/min) shall be quantified. Use ".25 cc/min" on the Data Sheet Attachment A for components with leakage rates of 5 drops per min or less.
- 4.5 If any component is found to be exhibiting excessive leakage, notify SSVN immediately.

#### 5.0 PREREQUISITES

- 5.1 Request RWP if required.
- 5.2 Inspector is familiar with the system location and layout.
- 5.3 Obtain a copy of the previous inspection's results from ST Coordinator.

5.4 ~~The system should be in operation for RT-5-000-502-0.~~  
HAVE CHEMISTRY GROUP ESTABLISH FLOW OF APPROXIMATELY ONE GPM  
FROM JET R.M.P. SAMPLE LINE THROUGH LIQUID RETURN LINE.

5.5 ~~Coordinate with the responsible person(s) running RT-5-000-502-0 to allow the applicable sections of the test to be extended for this inspection.~~

5.5 REACTOR IS AT OPERATING PRESSURE.

5.6 RHR LOOPS A AND B ARE PRESSURIZED, AND  
RHR SAMPLE ISOLATION VALVES HV-51-1FC79A AND  
HV-51-1FC80A AND B, AND 51-1121A AND B ARE OPEN.  
VALVES HV-51-199A AND B ARE CLOSED.

LAK

11/24/84

WMM  
10/27/84



## 6.0 PROCEDURE

IT IS THE RESPONSIBILITY OF THE PERSON OR PERSONS PERFORMING THIS TEST TO ENSURE ALL BLANKS AND DATA SHEETS ARE CORRECTLY AND COMPLETELY FILLED IN.

### 6.1 Preparation

- SO            6.1.1    Verify all prerequisites are satisfied.
- 6.1.2    Record appropriate information for each piece of measurement and test equipment used with a PECO number on the Data Sheet.

### 6.2 Shift Permission to Test

- SO            6.2.1    Obtain Shift Supervision's permission to start test.
- SO            6.2.2    Obtain Control Room Operator's permission to start test.

### 6.3 Post Accident Sampling Station System Contaminated Piping Inspection.

ACTUAL LEAKAGE RATE MEASUREMENT METHODS WILL BE LEFT TO THE DISCRETION OF THE INSPECTOR. THE ONLY GUIDELINES BEING THAT ALL DATA WILL BE MEASURED QUANTITY OF FLUID OVER TIME USING A STOPWATCH. DROPS PER MINUTE CAN BE USED AS A MEASUREMENT WHERE 20 DROPS = 1cc. ALL RECORDED DATA SHALL BE IN CUBIC CENTIMETERS PER MIN. (cc/min).

- LAB  
11/26/84  
WMM  
1/27/85
- 6.3.1    Begin inspection of each Post Accident Sampling System loop. ~~while it is in operation~~ Pay particular attention to system components identified as having exhibited measurable leakage in the previous inspection.
- 6.3.2    For all in-line components within the boundaries of Attachment B which exhibit leakage, record on the Data Sheet Attachment A the leakage rate and a description of the location of the leak.
- 6.3.3    Verify that Attachment A is complete.
- 6.3.4-    From the leakage rate data on Attachment A, calculate the total system leakage rate and document the results on the Data Sheet section 6.3.

## 6.4 Test Results Evaluation

- SO 6.4.1 Compare the leakage limit in 8.1 to the total system leakage rate. If the limit is exceeded, prepare a MRF to reduce the system leakage rate so that it is within the limit.
- 6.4.2 If any component's leakage rate has increased significantly since the last inspection, prepare a MRF to repair the component. Note this in the Additional Action/Test Comments section.
- 6.4.3 If any component's leakage is a major portion of the overall system leakage limit, prepare a MRF for its repair. Note this in the Additional Action/Test Comments section.

7.0 RETURN TO NORMAL

- SO 7.1 Inform ~~performers of RT-5-000-502-0~~ <sup>CHEMISTRY GROUP</sup> that Contaminated Pipe Inspection is complete, <sup>AND JET PUMP SAMPLE FLOW MAY BE STOPPED.</sup>
- 7.2 Inform SSVN and ACO test is complete.

LAK  
11/26/84  
WMA  
11/27/84

8.0 ACCEPTANCE CRITERIA

- 8.1 The Post Accident Sampling System shall not exhibit a leak rate of greater than (later).

AT TEST COMPLETION, ENSURE COVER SHEET IS CORRECTLY AND COMPLETELY FILLED IN.



3850016380

ST-1-030-700-1, Rev. 0

Page 6 of 8

WRL/DB:gaw

POST ACCIDENT SAMPLING SYSTEM CONTAMINATED PIPING INSPECTION  
DATA SHEET (1 of 3)

ACTION REQUIRED

8 WRA 11/27/84  
 LAH  
 11/26/84

INITIALS5.0 PROCEDURE

## 6.1 Preparation

6.1.1 All prerequisites satisfied

mpg

6.1.2 Test Equipment

mpg

<u>INSTRUMENT</u>	<u>MFR./MODEL</u>	<u>SER. NO.</u>	<u>CAL. DUE DATE</u>
<u>stopwatch</u>	<u>VIK TOR WYLOK</u>	<u>53-0103</u>	<u>4-4-85</u>

## 6.2 Shift Permission to Test

6.2.1 SSVN permission obtained

mpg

6.2.2 ACO permission to test

lun

ACO

11-28-84/0400  
Date Time

## 6.3 Post Accident Sampling Station System Containment Piping Inspection.

6.3.3 Attachment A is complete

mpg

6.3.4 System Fluid Leakage Rate

0 cc/min0 GAL/MIN

GAL/MIN

(lcc/min = .000264 gal/min)

POST ACCIDENT SAMPLING SYSTEM CONTAMINATED PIPING INSPECTIONDATA SHEET (2 of <sup>8</sup>3)LAH  
11/26/84  
WML  
11/27/84ACTION REQUIREDINITIALS

## 6.4 Test Results Evaluation

- 6.4.1 The Total Post Accident Sampling Station Piping leakage Rate is within Acceptable Limit.

mef (\*)

## 7.0 Return to Normal

- 7.1 SSVN and CO/ACO informed of test completion

mef

IF ANY ENTRY IS MADE IN THIS SECTION, SIGN COVER SHEET IN APPROPRIATE SPACE.

## ADDITIONAL ACTION/TEST COMMENTS

HV-30-154 leaking at 4.25 cc/min. This was not part of this test, but this valve is located in the liquid sampling cabinet and leakage was through the sampling needle on the bottom of the cabinet. Chemistry was informed and will MRF.

3850016380

ST-1-030-700-1, Rev. 0

Page of 8

WRL/DB:gaw


POST ACCIDENT SAMPLING STATION SYSTEM PIPING INSPECTIONDATA SHEET (3 of 8)

ATTACHMENT A

WMA 11/29/89  
LH 11/24/89Inspector: M. P. GallagherSystem Mode JET PUMP SAMPLE Date 11/29/89  
AT 1000PSIG / A & B RHR PRESSURIZED  
WITH CONDENSATE TRANSFER

Component Number	Component Description	Comp. Mode (on/off) (open/shut)	Leak Rate	Corrective Action Date	Remarks
NONE					

11/26/84



		<b>BECHTEL</b> SYSTEMS GROUP		LIMEHIRE GENERATING STATION UNITS 1 & 2 maintenance building general	
WORKSHEET FOR CHEMICAL ANALYSIS ANALYST: <i>[Signature]</i>		DATE: <i>11/1/83</i>		P & ID	
ANALYST'S SIGNATURE: <i>[Signature]</i>		DATE: <i>11/1/83</i>		POST ACCIDENT SAMPLING	
ANALYST'S NAME: <i>[Signature]</i>		DATE: <i>11/1/83</i>		8031	
ANALYST'S ADDRESS: <i>[Signature]</i>		DATE: <i>11/1/83</i>		M-30	
ANALYST'S PHONE: <i>[Signature]</i>		DATE: <i>11/1/83</i>		5	

[illegible]




[illegible]


TABLE 1 Summary of the Data in the Appendix	Sample Size	Sample Mean	Sample Standard Deviation	Sample Standard Error	Sample Coefficient of Variation
1. All 1000	1000	1.0000	0.0000	0.0000	0.0000
2. All 1000	1000	1.0000	0.0000	0.0000	0.0000
3. All 1000	1000	1.0000	0.0000	0.0000	0.0000
4. All 1000	1000	1.0000	0.0000	0.0000	0.0000
5. All 1000	1000	1.0000	0.0000	0.0000	0.0000
6. All 1000	1000	1.0000	0.0000	0.0000	0.0000
7. All 1000	1000	1.0000	0.0000	0.0000	0.0000
8. All 1000	1000	1.0000	0.0000	0.0000	0.0000
9. All 1000	1000	1.0000	0.0000	0.0000	0.0000
10. All 1000	1000	1.0000	0.0000	0.0000	0.0000
11. All 1000	1000	1.0000	0.0000	0.0000	0.0000
12. All 1000	1000	1.0000	0.0000	0.0000	0.0000
13. All 1000	1000	1.0000	0.0000	0.0000	0.0000
14. All 1000	1000	1.0000	0.0000	0.0000	0.0000
15. All 1000	1000	1.0000	0.0000	0.0000	0.0000
16. All 1000	1000	1.0000	0.0000	0.0000	0.0000
17. All 1000	1000	1.0000	0.0000	0.0000	0.0000
18. All 1000	1000	1.0000	0.0000	0.0000	0.0000
19. All 1000	1000	1.0000	0.0000	0.0000	0.0000
20. All 1000	1000	1.0000	0.0000	0.0000	0.0000
21. All 1000	1000	1.0000	0.0000	0.0000	0.0000
22. All 1000	1000	1.0000	0.0000	0.0000	0.0000
23. All 1000	1000	1.0000	0.0000	0.0000	0.0000
24. All 1000	1000	1.0000	0.0000	0.0000	0.0000
25. All 1000	1000	1.0000	0.0000	0.0000	0.0000
26. All 1000	1000	1.0000	0.0000	0.0000	0.0000
27. All 1000	1000	1.0000	0.0000	0.0000	0.0000
28. All 1000	1000	1.0000	0.0000	0.0000	0.0000
29. All 1000	1000	1.0000	0.0000	0.0000	0.0000
30. All 1000	1000	1.0000	0.0000	0.0000	0.0000
31. All 1000	1000	1.0000	0.0000	0.0000	0.0000
32. All 1000	1000	1.0000	0.0000	0.0000	0.0000
33. All 1000	1000	1.0000	0.0000	0.0000	0.0000
34. All 1000	1000	1.0000	0.0000	0.0000	0.0000
35. All 1000	1000	1.0000	0.0000	0.0000	0.0000
36. All 1000	1000	1.0000	0.0000	0.0000	0.0000
37. All 1000	1000	1.0000	0.0000	0.0000	0.0000
38. All 1000	1000	1.0000	0.0000	0.0000	0.0000
39. All 1000	1000	1.0000	0.0000	0.0000	0.0000
40. All 1000	1000	1.0000	0.0000	0.0000	0.0000
41. All 1000	1000	1.0000	0.0000	0.0000	0.0000
42. All 1000	1000	1.0000	0.0000	0.0000	0.0000
43. All 1000	1000	1.0000	0.0000	0.0000	0.0000
44. All 1000	1000	1.0000	0.0000	0.0000	0.0000
45. All 1000	1000	1.0000	0.0000	0.0000	0.0000
46. All 1000	1000	1.0000	0.0000	0.0000	0.0000
47. All 1000	1000	1.0000	0.0000	0.0000	0.0000
48. All 1000	1000	1.0000	0.0000	0.0000	0.0000
49. All 1000	1000	1.0000	0.0000	0.0000	0.0000
50. All 1000	1000	1.0000	0.0000	0.0000	0.0000

Year	1980	1981	1982	1983	1984	1985	1986	1987	1988	1989	1990	1991	1992	1993	1994	1995	1996	1997	1998	1999	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009	2010	2011	2012	2013	2014	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036	2037	2038	2039	2040	2041	2042	2043	2044	2045	2046	2047	2048	2049	2050	2051	2052	2053	2054	2055	2056	2057	2058	2059	2060	2061	2062	2063	2064	2065	2066	2067	2068	2069	2070	2071	2072	2073	2074	2075	2076	2077	2078	2079	2080	2081	2082	2083	2084	2085	2086	2087	2088	2089	2090	2091	2092	2093	2094	2095	2096	2097	2098	2099	2100
1980	1980	1981	1982	1983	1984	1985	1986	1987	1988	1989	1990	1991	1992	1993	1994	1995	1996	1997	1998	1999	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009	2010	2011	2012	2013	2014	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036	2037	2038	2039	2040	2041	2042	2043	2044	2045	2046	2047	2048	2049	2050	2051	2052	2053	2054	2055	2056	2057	2058	2059	2060	2061	2062	2063	2064	2065	2066	2067	2068	2069	2070	2071	2072	2073	2074	2075	2076	2077	2078	2079	2080	2081	2082	2083	2084	2085	2086	2087	2088	2089	2090	2091	2092	2093	2094	2095	2096	2097	2098	2099	2100

TABLE I  
THERMOGRAVIMETRIC THERMAL DECOMPOSITION

[illegible]

TABLE 1  
LITHOLOGICAL BUILT, MEAN, MAXIMUM, MINIMUM AND 10% OF MEAN




DATA SHEET C6888

ATTACHMENT B

LAH  
11/26/64  
WJH  
1/17/64

3850016380



REFERENCE	REMARKS
1	REACTOR PRESSURE VESSEL
2	PRIMARY CONTAINMENT
3	SECONDARY CONTAINMENT
4	REACTOR COOLANT PUMP
5	REACTOR PRESSURE CONTROLLER
6	REACTOR PRESSURE TRANSDUCER
7	REACTOR PRESSURE SWITCH
8	REACTOR PRESSURE RELIEF VALVE
9	REACTOR PRESSURE SAFETY VALVE
10	REACTOR PRESSURE STOP VALVE
11	REACTOR PRESSURE ISOLATION VALVE
12	REACTOR PRESSURE BLOWDOWN VALVE
13	REACTOR PRESSURE PURGE VALVE
14	REACTOR PRESSURE VENT VALVE
15	REACTOR PRESSURE DRAIN VALVE
16	REACTOR PRESSURE FILL VALVE
17	REACTOR PRESSURE TEST VALVE
18	REACTOR PRESSURE MAINTENANCE VALVE
19	REACTOR PRESSURE INSPECTION VALVE
20	REACTOR PRESSURE CLEANING VALVE

REACTOR

REACTOR PRESSURE

REACTOR PRESSURE CONTROLLER

REACTOR PRESSURE TRANSDUCER

REACTOR PRESSURE SWITCH

REACTOR PRESSURE RELIEF VALVE

REACTOR PRESSURE SAFETY VALVE

REACTOR PRESSURE STOP VALVE

REACTOR PRESSURE ISOLATION VALVE

REACTOR PRESSURE BLOWDOWN VALVE

REACTOR PRESSURE PURGE VALVE

REACTOR PRESSURE VENT VALVE

REACTOR PRESSURE DRAIN VALVE


REACTOR PRESSURE FILL VALVE

REACTOR PRESSURE TEST VALVE

REACTOR PRESSURE MAINTENANCE VALVE

REACTOR PRESSURE INSPECTION VALVE

REACTOR PRESSURE CLEANING VALVE



ATTACHMENT B

3850016380

REACTEL

REACTOR HEATING STATION UNIT 1 & 2

RESIDUAL HEAT REMOVAL

8031

REACTOR HEATING STATION UNIT 1 & 2

11/24/64  
11/27/64







8-28-84  
EFFECTIVE DATE

LIMERICK GENERATING STATION  
PORC APPROVAL FORM  
FOR INITIAL PERFORMANCE OF  
SURVEILLANCE REQUIREMENTS

A-223, Form 2  
Revision 0  
Page 1 of 1

JAM  
8/2/84

RETENTION: LIFE OF PLANT

1. DOCUMENT (TITLE & REV.): ST-1-030-701-1 Rev. 0

ATT

2. INITIAL & DATE APPROVAL STATUS:

PORC REVIEWER	REV'D&APP'D		REV'D&APP'D WITH COMMENT		PORC REVIEWER	REV'D&APP'D		REV'D&APP'D WITH COMMENT	
	INITIAL	DATE	INITIAL	DATE		INITIAL	DATE	INITIAL	DATE
SUPT	<i>[Signature]</i>	12/20/84			PERF ENG	LDH	12/20/84		
ASST SUPT	<i>[Signature]</i>	12/20/84							
ALT ENG-TECH	<i>[Signature]</i>	12/20/84							
ENG-OPS									
ENG-MAINT									
ENG-HP&C									
ENG-ADMIN									
PS QAE									
EPGR									
IEC	<i>[Signature]</i>	12/20/84							

2.8 10

3. COMMENTS/CORRECTIVE ACTION:

The above Surveillance Test was determined to be fully/partially/not satisfied. Satisfied requirements listed below are considered "IN SURVEILLANCE" as of 9/20/84 / the date indicated.  
mo/day/year

Satisfied  
Surveillance Requirements

6.8.4.a

FSAR 6.2.8.1.g

FSAR 6.2.8.1.h

FSAR 6.2.8.3

"IN SURVEILLANCE" Date  
(if Different For Different Requirements)

9 / 20 / 84

↓ ↓ ↓

COMMENTS/CORRECTIVE ACTION  
TAKEN & CHECKED

SUB. APPROVAL/DATE

*[Signature]*

12/20/84

PORC MEETING

#:

DATE:

ADMIN OR PREPARER DATE

DIRECTIONS TO ADMIN. STAFF:

- { } ISSUE THE ATTACHED DOCUMENT
- { } FILE THE ATTACHED DOCUMENT IN FILE
- { } FILE THIS FORM PER ADMIN. PROC.
- { } OTHER:

TRANSMIT A COPY OF THIS FORM  
AND DOCUMENT TO O&SR FOR:

- { } APPROVAL
- { } REVIEW
- { } INFO

THE PURPOSE OF THIS A-223 PROCEDURE IS TO DETERMINE THE LEAKAGE RATE OF THE CONTAINMENT ATMOSPHERIC CONTROL COMBUSTIBLE GAS ANALYZER PACKAGES 105205 AND 105206.

LEAKAGE TESTING OF THE CAC AND OTHER SYSTEMS IS REQUIRED BY TECH. SPEC. 6.8.4.a AND FSAR 6.2.8.1 GUIDELINES.

SURVEILLANCE TEST ST-1-030-701-1 IS USED TO MEET THE LEAKAGE TEST REQUIREMENTS AND USES AN "IN-FLOW" TEST ON THE GAS ANALYZER SKIDS. MAINTENANCE REQUEST FORMS 8403870 AND 8404396 MEET THE SAME REQUIREMENTS USING A "PRESSURE DECAY" TEST ON 105205 AND 105206 RESPECTIVELY. COMPARE STEPS 9.4.1.8 TO 9.4.1.16 OF ST-1-030-701-1 TO STEPS 3.1 TO 3.3 OF THE VENDOR PNEUMATIC LEAK TEST PROCEDURE UTILIZED BY THE MRF'S.


SECTION 5 OF MRF. 8403870 AND 8404396 DOCUMENT VERIFICATION OF SATISFACTORY TEST RESULTS.

3850016380

MRF LEAK TEST LINE-UP

X - CLOSED

O - OPEN/DISCONNECTED



P E I O	
CONTAMINANT ATMOSPHERIC CONTROL	
8031	M-57
RECHTEL	
LIMBING GENERATING STATION UNIT 1 & 2	
P E I O	
CONTAMINANT ATMOSPHERIC CONTROL	
8031	M-57
RECHTEL	
LIMBING GENERATING STATION UNIT 1 & 2	

ADMINISTRATIVE CONTROLSPROCEDURES AND PROGRAMS (Continued)

**6.8.4** The following programs shall be established, implemented, and maintained:

**a.** Primary Coolant Sources Outside Containment

A program to reduce leakage from those portions of systems outside containment that could contain highly radioactive fluids during a serious transient or accident to as low as practical levels. The systems include the core spray, high pressure coolant injection, reactor core isolation cooling, residual heat removal, post-accident sampling system, safeguard piping fill system, control rod drive scram discharge system, and containment air monitor systems. The program shall include the following:

1. Preventive maintenance and periodic visual inspection requirements, and
2. Integrated leak test requirements for each system at refueling cycle intervals or less.

**b.** In-Plant Radiation Monitoring

A program which will ensure the capability to accurately determine the airborne iodine concentration in vital areas under accident conditions. This program shall include the following:

1. Training of personnel,
2. Procedures for monitoring, and
3. Provisions for maintenance of sampling and analysis equipment.

**c.** Post-accident Sampling\*

A program which will ensure the capability to obtain and analyze reactor coolant, radioactive iodines and particulates in plant gaseous effluents, and containment atmosphere samples under accident conditions. The program shall include the following:

1. Training of personnel,
2. Procedures for sampling and analysis, and
3. Provisions for maintenance of sampling and analysis equipment.

---

\*Not required until prior to exceeding 5% of RATED THERMAL POWER.



## LGS FSAR

## 6.2.7.2 Potentially Contaminated Systems

The following systems whose piping penetrates primary containment may contain highly radioactive fluids after an accident. Other systems have been excluded from this list for the reasons discussed in Section 6.2.8.2.

- a. Residual Heat Removal System (Figure 5.4-13)
- b. Core Spray System (Figure 6.3-9)
- c. High Pressure Coolant Injection System (Figure 6.3-7)
- d. Reactor Core Isolation Cooling System (Figure 5.4-8)
- e. Control Rod Drive Hydraulic System (Scram discharge volume, Figures 4.6-5 and 4.6-6).
- f. Safeguard Piping Fill System (Figure 6.3-9)
- g. Post-Accident Sampling System (Figure 11.5-2)
- h. Containment Atmospheric Control System (Figure 9.4-5)

## 6.2.8 LEAKAGE REDUCTION PROGRAM

To ensure that leakage from systems that may be expected to handle highly radioactive fluids during or after an accident is maintained as low as practical, a leakage reduction program will be established. System isolation provisions have been reviewed in conjunction with this effort and are discussed in Section 6.2.7.

6.2.8.1 Systems to Be Leak Tested

The following systems will be leak tested at 18-month intervals. The test conditions will simulate the expected operating conditions during an accident or transient:

- a) Residual Heat Removal System
- b) Core Spray System
- c) High Pressure Coolant Injection System
- d) Reactor Core Isolation Cooling System
- e) Control Rod Drive Scram Discharge System
- f) Safegaurd Piping Fill System
- g) Post-Accident Sampling System (including portions of the Process Sampling System)

## LGS FSAR

- h) Containment Atmospheric Control System (recombiner and sample loops only)

#### 6.2.8.2 Systems Excluded From The Program

The following systems are excluded from the leakage reduction program for the reasons given below:

- a) Reactor Recirculation System - The interfaces between the recirculation system and the systems outside containment (other than RHR) are isolated by containment isolation valves.
- b) Reactor Water Cleanup System (RWCU) - The RWCU system is isolated from the recirculation system by containment isolation valves.
- c) Main Steam System - The main steam system is isolated by containment isolation valves and provided with a leakage control system.
- d) Feedwater System - The feedwater system is isolated by containment isolation valves.
- e) Process Sampling System - Sample lines from potentially contaminated sources inside the containment are isolated by containment isolation valves. Potentially contaminated sample lines from the RHR system, associated with post-accident sampling, will be leak tested with the post-accident sample system.
- f) Suppression Pool Cleanup System - The suppression pool cleanup system is isolated by containment isolation valves.
- g) Reactor Enclosure RERS and SGTS Systems - The reactor enclosure HVAC supply and exhaust valves will isolate the reactor enclosure upon receipt of high radiation isolation signal. The reactor enclosure recirculation and standby gas treatment systems (RERS and SGTS) will then filter and exhaust air from the reactor enclosure and maintain a subatmospheric pressure. Because the source of radioactivity in these systems is airborne contamination resulting from previous leakage from the containment or contaminated systems, a leakage reduction program for the low pressure RERS/SGTS ducting would not significantly reduce the airborne radioactivity concentrations in the secondary containment. The recirculation and SGTS filters will be tested as described in Sections 6.5.1.3.4 and 6.5.1.1.4.
- h) Containment Radiation Sampling System - The containment radiation sampling system, used to provide an indication

## LGS FSAR

of primary leakage during normal operation, is isolated by containment isolation valves.

### 6.2.8.3 Leak Testing Method

System leak test conditions will simulate the expected operating conditions during an accident. Each component in the system will be inspected for leakage. Water leakage will be collected and measured. Steam leakage will be estimated and converted to an equivalent water leak rate. Gas systems will be bubble leak tested with a zero leakage acceptance criteria or leakage will be quantified by means of a pressure decay or helium leak test.

Leakage rate goals will be established for each system based on baseline data from the first tests. Components whose leakage contributes significantly to the total leak rate or increases substantially between tests will be repaired to maintain total leakage as low as practical.

### 6.2.9 REFERENCES

- 6.2-1 I.E. Idel'chik, Handbook of Hydraulic Resistance..., AEC-TR-6630, pages 2, 105, 416 (1966)
- 6.2-2 Flow of Fluids, Crane Technical Paper No. 410, Crane Co., Chicago (1969).
- 6.2-3 F.J. Moody, "Maximum Two-Phase Vessel Blowdown from Pipes," Topical Report APED-4827, General Electric Company, 1965.
- 6.2-4 A.J. James, "The General Electric Pressure Suppression Containment Analytical Model," April 1971, (NEDO-10320).
- 6.2-5 A.J. James, "The General Electric Pressure Suppression Containment Analytical Model," Supplement 1, May 1971 (NEDO-10320).
- 6.2-6 Takashi Tagami, "Interim Report on Safety Assessment and Facilities Establishment (SAFE) Project", February 28, 1966, Hitachi Ltd., Tokyo, Japan.
- 6.2-7 Donald J. Wilhelm, Condensation of Metal Vapors: Mercury and the Kinetic Theory of Condensation, ANL - 6948, October 1964.
- 6.2-8 Philadelphia Electric Co. Limerick Generating Station Design Assessment Report (March 1982).
- 6.2-9 "Thermal Hydrogen Recombiner System for Water-Cooled Reactors," AI-75-2, Rev. 2 (P), Rockwell International (July 1975).

- 9.4.1.3 Install temporary jumpers between terminals 27, 29, 30, 31 and 32 on terminal board 3 in the Hydrogen and Oxygen Analyzer Panel 10S206
- 9.4.1.4 Lift lead 38 from terminal 36 on TBR-3 in Panel 10S205
- 9.4.1.5 Lift lead 38 from terminal 36 on TBR-3 in Panel 10S206
- 9.4.1.6 Install test box to test connection downstream of valve 57-1062 (501-15R-295) and to connection SX-57-159 on panel 10S205.
- 9.4.1.7 At Panel 10C600, place power on to 10S205 by placing HSS-57-126 to the "ANALYZE" position
- ~~9.4.1.8~~ Verify SV-57-151, SV-57-153, SV-57-154, and SV-57-155 are open.
- ~~9.4.1.9~~ At Panel 10C600, place power on to 10S206 by placing HSS-57-196 to the "ANALYZE" position
- ~~9.4.1.10~~ Verify SV-57-187, SV-57-188, SV-57-189 and SV-57-194 are open.
- ~~9.4.1.11~~ At Panel 10C945, place power on by placing HSS-30-120 to position "A" or "B"
- ~~9.4.1.12~~ Place HSS-30-121 to the Gas position at Panel 10C945



- 9.4.1.13 Place HSS-30-111 to the Drywell position on 10C945
- 9.4.1.14 Place HS-30-109 to the CIRC. gas position on Panel 10C945
- 9.4.1.15 Begin flow in test per section 7.1 at test pressure of 44 psig and determine system leak rate
- 9.4.1.16 Verify system leak rate is less than (later)
- 9.4.1.17 The leak rate is above (later). Proceed to the next step. If not, proceed to Step 9.4.1.19 and mark Step 9.4.1.19 N/A
- 9.4.1.18 Using a bottle of snoop or equivalent, walk the system down and inspect components for air leakage inside the solid boundary of Attachment A.  
Document all components exhibiting leakage on Attachment A.
- 9.4.1.19 Isolate the test box and vent the volume. Close and cap valve 57-1062 and 57-1047
- 9.4.1.20 Place HSS-30-120 on Panel 10C945 to the "OFF" position
- 9.4.1.21 Reattach the thermal overload for pump 1BP937 at Panel 10C945

PNEUMATIC LEAK TEST PROCEDURE3.0 PROCEDURE

2

- 3.1 Slowly, in 10 psig increments, apply pressure to the system until the 90 psig pressure is attained. Allow one minute for the pressure to stabilize between these pressure increments.
- 3.2 Beginning with the test connection bulkhead fittings, apply a bubble forming leak detector solution such as SNOOP manufactured by Nupro. Verify the leak integrity of all fittings that were broken or made to set-up this test.
- 3.3 Isolate the pressure source from the system for a period of 10 minutes. No decrease in pressure should be observed on a pressure gauge with 1 psig increments during the 10 minute test duration.
- 3.4 If a noticeable pressure decrease is observed, then the systematic application of the leak test solution must be initiated on a fitting by fitting basis.
- 3.5 Any fitting found to be leaking should be tightened until the system is capable of holding the 90 psig test pressure with no visible pressure decrease within a 10 minute period.
- 2 3.6 Slowly, in 10 psig increments, decrease the pressure applied to the system. Allow one minute for pressure stabilization between each incremental decrease in pressure. Decrease the system pressure until a 0 psig pressure is attained.
- 3.7 Uncap the pressure gauge tubing and reconnect this tubing to the systems integral pressure gauge. Repeat the pressurization process used in paragraph 3.1 above with the exception of a 60 psig input pressure rather than the previous 90 psig.
- 3.8 Repeat the system isolation and 10 minute drop test described in paragraph 3.3 above at the 60 psig pressure.

3850016380

LIMERICK GENERATING STATION  
MAINTENANCE REQUEST FORM

UNIT 1

MRF# 8403870

-----SECTION 5-----

CAUSE OF FAILURE/DEFECTS FOUND:

TYPE OF  
FAILURE: | | |

FAILURE  
CATEGORY: | | |

CORRECTIVE ACTION/WORK PERFORMED/HISTORY DATA:

CAUSE OF FAILURE:  
| | |

CORRECTIVE ACTION:  
| | |

EQUIP TROUBLE  
TAG REMOVED? |

ADDITIONAL  
SHEETS? |

FOREMANS COMMENTS:

*JFK*

GROUP	NOS MEN	TTL MAN HRS	TTL MAN REM	TEST EQUIP/ TOOL ID USED:	DATE USED
LEAD GP	2	32.	.	1.	
SUB GP 1		.	.	2.	
SUB GP 2		.	.	3.	
SUB GP 3		.	.	4.	
SUB GP 4		.	.	5.	
SUB GP 5		.	.		

WORK COMPLETE

SIGN-OFFS:

SUB GP 1 *[Signature]* (DATE) 12/4/89  
SUB GP 2 *[Signature]*  
SUB GP 3 *[Signature]*  
SUB GP 4 *[Signature]*  
SUB GP 5 *[Signature]*

LEAD GROUP,

WORK COMPLETE AREA

CLEAN: *John Franklin* (DATE) 12/4/89

QC SIGN-OFF FOR LEAD GP:

*[Signature]*

-----SECTION 6-----

| ☒ OPERATION VERIFICATION FORM ATTACHED

SHIFT SUPERVISION

ACCEPTANCE: *D. Reg. F. Callan* (DATE) 12/7/89 (TIME) 0902

NEW MRF  
INITIATED? |

-----SECTION 7-----

REVIEWED BY: *[Signature]* (DATE) 1/1/90

FOLLOW-UP:  
| |

3850016380

LIMERICK GENERATING STATION  
MAINTENANCE REQUEST FORM

UNIT 1

MRF# 8404396

## SECTION 5

CAUSE OF FAILURE/DEFECTS FOUND:

TYPE OF

FAILURE: ☐ ☐ ☐ ☐ ☐ ☐

FAILURE

CATEGORY: ☐ ☐ ☐ ☐ ☐ ☐

CORRECTIVE ACTION/WORK PERFORMED/HISTORY DATA:

CAUSE OF FAILURE:

☐ ☐ ☐ ☐ ☐ ☐

CORRECTIVE ACTION:

☐ ☐ ☐ ☐ ☐ ☐

EQUIP TROUBLE

TAG REMOVED? ☐ ☐ ☐ ☐

ADDITIONAL

SHEETS? ☐ ☐ ☐ ☐

FOREMANS COMMENTS:

JFK

GROUP	NOS MEN	TTL MAN HRS	TTL MAN REM	TEST EQUIP/ TOOL ID USED:	DATE USED
LEAD GP	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	1. <input type="checkbox"/>	<input type="checkbox"/>
SUB GP 1	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	2. <input type="checkbox"/>	<input type="checkbox"/>
SUB GP 2	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	3. <input type="checkbox"/>	<input type="checkbox"/>
SUB GP 3	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	4. <input type="checkbox"/>	<input type="checkbox"/>
SUB GP 4	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	5. <input type="checkbox"/>	<input type="checkbox"/>
SUB GP 5	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		

WORK COMPLETE

SIGN-OFFS:

CRAFT

(DATE)

SUB GP 1 Mark F. Allen 12/11/84SUB GP 2 Mark F. Allen 1/1/84SUB GP 3 Mark F. Allen 1/1/84SUB GP 4 Mark F. Allen 1/1/84SUB GP 5 Mark F. Allen 1/1/84

LEAD GROUP,

WORK COMPLETE/AREA

(DATE)

CLEAN: Charles J. Lemberger 12/11/84

QC SIGN-OFF FOR LEAD GP:

Mark F. Allen

## SECTION 6

N/A OPERATION VERIFICATION FORM ATTACHED

SHIFT SUPERVISION

(DATE)

(TIME)

NEW MRF

ACCEPTANCE:

Dwight L. Allen

12/15/84

1046

INITIATED? ☐ ☐ ☐ ☐

## SECTION 7

REVIEWED BY:

1/1/84

(DATE)

FOLLOW-UP:

☐ ☐ ☐ ☐



(Sign/Date) \_\_\_\_\_

## 1.0 PURPOSE

The purpose of this test is to determine the leakage rate of the Post Accident Sample System and Containment Atmospheric Control sample loops and to inspect associated components if the leakage is above the specified limit.

## 2.0 REFERENCES

- 2.1 Generic LLRT Procedure ST-1-LLR-001-1
- 2.2 8031-M-30; Post Accident Sampling
- 2.3 8031-M-57, Containment Atmospheric Control, Sheets 1 and 2
- 2.4 NUREG-0737
- 2.5 8031-M-235-8-12
- 2.6 8031-M-235-26-11 and 10

## 3.0 TEST EQUIPMENT

- 3.1 Per Generic Procedure ST-1-LLR-001-1

## 4.0 PRECAUTIONS AND LIMITATIONS

- 4.1 Per Generic Procedure ST-1-LLR-001-1 and Item I of Specific Procedure Section 9.0

3850016380

## 5.0 PREREQUISITES

- 5.1 Plant conditions are such that testing will not interfere with planned operations. Backup system availability has been established per Section 9.1. Request permission of Shift Supervision and ACO/CO to begin this test.

\_\_\_\_\_/\_\_\_\_\_  
Initials Date

\_\_\_\_\_/\_\_\_\_\_  
ACO/CO Date

- 5.2 RWP obtained if required. \_\_\_\_\_

- 5.3 Obtain chemistry personnel assistance to operate the P.A.S.S. panel.

- 5.4 Safety permit issued if required per Section 9.5 or as determined by Results Engineer or alternate.

Yes \_\_\_\_\_ No \_\_\_\_\_

If Yes: Permit No. \_\_\_\_\_

## 6.0 GENERAL LEAK TEST PROCEDURE

IT IS THE RESPONSIBILITY OF THE PERSON OR PERSONS PERFORMING THIS TEST TO ENSURE ALL BLANKS AND DATA SHEETS ARE CORRECTLY AND COMPLETELY FILLED IN.

INITIALS

- 6.1 Read Specific Procedure. Follow procedure for system draining and venting (Section 9.2) and valve lineup (Section 9.3). \_\_\_\_\_

- 6.2 With the box set up for a "FLOW IN TEST" and connected to the penetration test tap, perform leak test per ST-1-LLR-002-1. Record leakage on the Test Data Sheet attached to this procedure. \_\_\_\_\_

- 6.3 Perform leak test per Section 9.4 \_\_\_\_\_/\_\_\_\_\_

3850016380

## 7.0 PROCEDURE

### 7.1 Flow in Test (Test Volume Filled with Air)

- 7.1.1 Verify that the test volume is drained of water.

THE FOLLOWING STEPS ARE THE INITIAL SET UP OF VOLUMETRICS LEAK RATE MONITOR (LRM). SEE FIGURE 1.

- 7.1.2 Prior to performing leakage test or integrity check, set the LRM controls as follows:

CONTROL	PRESSURE REGULATOR (V-1)	RANGE SELECTOR (V-2)	TEST VALVE (V-3)	TEST LEVEL VALVE (V-4)
POSITION	FULL DECREASE (CCW)	CHARGE	DECAY	TEST

- 7.1.3 Connect the LRM to a 110 volt, 60 Hz electrical power source. Press the power switch; allow a ten (10) minute warm-up period before proceeding with Section 7.1.5.

DUE TO THE NATURE OF THE THERMAL MASS FLOW TRANSDUCERS USED IN THE LRM, THE FLOW RATE INDICATOR MAY DISPLAY A READOUT OF -006 TO +006 AT A NO LEAK CONDITION. THIS IS A NORMAL INDICATION, AND DOES NOT AFFECT CALIBRATION OF THE LRM.

- 7.1.4 Apply clean, dry facility test gas supply pressure to INLET port and pressurize from 85 to 150 PSIG. (Use nitrogen on electrical penetrations)
- 7.1.5 Upon completion of warm-up period, adjust ZERO control as necessary to obtain a readout of  $\pm$  0.00 on the PRESSURE indicator. Be sure the TEST port is open to atmosphere.
- 7.1.6 Connect TEST port to the test volume.



3850016380

- 7.1.7 Zeroing of the desired flow range(s) on the display must be completed before any flow measurements from that range are taken. The LRM MUST be isolated from the test volume by setting the ball valves as in Section 7.1.2. Adjust zero on all flow ranges, selecting each individually with the RANGE switch.

THERE MUST BE A CONSTANT SUPPLY PRESSURE OF 85-150 PSI CONNECTED TO THE INLET OF THE LRM FOR ZEROING OF THE FLOW DISPLAY.

THE FOLLOWING STEPS ARE THE LEAK TEST OPERATING SEQUENCE OF LRM.

- 7.1.8 Set the TEST LEVEL ball (V-4) valve to the CLOSED position. Set the TEST ball valve (V-3) to the FLOW position. Adjust the PRESSURE REGULATOR (V-1) to the test pressure of 44 psig as displayed on the PRESSURE indicator. Set the RANGE SELECTOR switch and RANGE SELECTOR valve (V-2) to LOW RANGE and observe FL for any possible internal LRM leakage. Return the TEST LEVEL valve (V-4) to the TEST position. Return RANGE SELECTOR valve (V-2) to CHARGE position. The test volume should now be charging.

THE PRESSURE INDICATOR WILL SHOW A DROP IN PRESSURE UNTIL THE TEST VOLUME IS COMPLETELY CHARGED.

- 7.1.9 If the pressure within the test volume will not reach the desired test level (due to an excessive leakage rate), increase the REGULATOR control setting as necessary to obtain the desired test level pressure.
- 7.1.10 After the test volume is fully charged, set ball valves as follows:

BALL VALVE	RANGE SELECTOR (V-2)	TEST VALVE (V-3)	TEST LEVEL VALVE (V-4)
POSITION	HIGH	FLOW	TEST

ALLOW A TEN (10) MINUTE (MINIMUM) TEMPERATURE STABILIZATION PERIOD.

- 7.1.11 Upon completion of temperature stabilization period, place the RANGE switch in the HIGH position and observe the FLOW RATE indicator for the leakage flow rate.
- 7.1.12 If the indicated leakage rate value is sufficiently low, set the RANGE switch to MID and the RANGE valve to MID for greater accuracy. If low range is desired, set RANGE switch to LOW and the RANGE valve (V-2) to LOW.
- 7.1.13 Verify the position of the following valves on LLRT Data Sheet.

Range Selector Switch  
Range Selector Valve (V-2)  
Test Valve (V-3)  
Test Level Valve (V-4)

- 7.1.14 If leakage is evident but is below the calibrated range of the LRM, either assign a test leakage rate at the minimum calibrated range (20 sccm) or impose a known flow to raise total indicated flow rate to within the calibrated range of the LRM. This is done by closing the test connection valves and opening a vent valve between the test connection valves and valve V-4 on the LRM. This will allow the vent valve to attain a flow rate ( $L_v$ ) within the calibrated range of the LRM. After flow has stabilized, open the test connection valves and observe the total flow rate.

WHEN IMPOSED FLOW IS USED, THE MEASURED LEAKAGE ( $L_m$ ) IS THE DIFFERENCE BETWEEN THE TOTAL FLOW AND THE IMPOSED KNOWN FLOW ( $L_o$ ).

- 7.1.15 Read and record on Test Data Sheet the indicated flow and pressure at a minimum of 5-minute intervals for 15 minutes after stabilization. A minimum of 4 readings should be taken.

## 8.0 RETURN TO NORMAL

- 8.1 When test is completed, consult Health Physicist or alternate concerning venting the test volume.

## 9.0 SPECIFIC PROCEDURE

### 9.1 Backup System Availability and Requirements:

- 9.1.1 The Post Accident Sampling System will be out of service for the duration of this test.
- 9.1.2 Both H2/O2 analyzers 10S205 and 10S206 will be out of service for the duration of this test.

### 9.2 System Draining and/or Venting:

SYSTEM IS A NON-PRESSURIZED AIR-FILLED SYSTEM AND NEED NOT BE DRAINED.

### 9.3 Valve Lineup:

INITIALS

- 9.3.1 Complete the applicable section of the Leak Rate Tag Accountability Log, position valves and switches, and hang LLRT tags.

\_\_\_\_\_

### 9.4 Procedure:

PERFORM LEAK RATE USING THE FOLLOWING PREFERRED METHOD(S). ALTERNATE METHODS AS DESCRIBED IN GENERIC PROCEDURE ST-1-LLR-001-1 MAY BE USED WHEN NEEDED AND SHALL BE ATTACHED TO AND FORM A PART OF THIS PROCEDURE ONLY WHEN USED.

- 9.4.1 Perform a flow in test on the P.A.S.S and C.A.C atmosphere sample loops.

INITIALS

- 9.4.1.1 Remove thermal overload from contactor for pump 1BP937 at Panel 10C945

\_\_\_\_\_

- 9.4.1.2 Install temporary jumpers between terminals 27, 28, 29, 30, 3 and 32 on terminal board 3 in the Hydrogen and Oxygen Analyzer Panel 10S205

\_\_\_\_\_

3850016380

- 9.4.1.3 Install temporary jumpers between terminals 27, 29, 30, 31 and 32 on terminal board 3 in the Hydrogen and Oxygen Analyzer Panel 10S206
- 9.4.1.4 Lift lead 38 from terminal 36 on TBR-3 in Panel 10S205
- 9.4.1.5 Lift lead 38 from terminal 36 on TBR-3 in Panel 10S206
- 9.4.1.6 Install test box to test connection downstream of valve 57-1062 (501-15R-295) and to connection SX-57-159 on panel 10S205.
- 9.4.1.7 At Panel 10C600, place power on to 10S205 by placing HSS-57-126 to the "ANALYZE" position
- 9.4.1.8 Verify SV-57-151, SV-57-152, SV-57-153, SV-57-154, and SV-57-155 are open.
- 9.4.1.9 At Panel 10C600, place power on to 10S206 by placing HSS-57-196 to the "ANALYZE" position
- 9.4.1.10 Verify SV-57-187, SV-57-188, SV-57-189 and SV-57-194 are open.
- 9.4.1.11 At Panel 10C945, place power on by placing HSS-30-120 to position "A" or "B"
- 9.4.1.12 Place HSS-30-121 to the Gas position at Panel 10C945



3850016380

WRL/RSE:hfb

- 9.4.1.13 Place HSS-30-111 to the Drywell position on 10C945 \_\_\_\_\_
- 9.4.1.14 Place HS-30-109 to the CIRC. gas position on Panel 10C945 \_\_\_\_\_
- 9.4.1.15 Begin flow in test per section 7.1 at test pressure of 44 psig and determine system leak rate \_\_\_\_\_
- 9.4.1.16 Verify system leak rate is less than (later) \_\_\_\_\_
- 9.4.1.17 The leak rate is above (later). Proceed to the next step. If not, proceed to Step 9.4.1.19 and mark Step 9.4.1.19 N/A \_\_\_\_\_
- 9.4.1.18 Using a bottle of snoop or equivalent, walk the system down and inspect components for air leakage inside the solid boundary of Attachment B. Document all components exhibiting leakage on Attachment A. \_\_\_\_\_
- 9.4.1.19 Isolate the test box and vent the volume. Close and cap valve 57-1062 and 57-1047 \_\_\_\_\_
- 9.4.1.20 Place HSS-30-120 on Panel 10C945 to the "OFF" position \_\_\_\_\_
- 9.4.1.21 Reattach the thermal overload for pump 1BP937 at Panel 10C945 \_\_\_\_\_



3850016380

- 9.4.1.22 Place HSS-30-170 on Panel 10C945 to the ON position and verify pump 1BP937 starts \_\_\_\_\_
- 9.4.1.23 Place HSS-30-120 on Panel 10C945 to the "OFF" position. \_\_\_\_\_
- 9.4.1.24 Place HSS-57-126 on Panel 10C600 to the "OFF" position \_\_\_\_\_
- 9.4.1.25 Place HSS-57-196 on Panel 10C600 to the "OFF" position \_\_\_\_\_
- 9.4.1.26 Reconnect lead lifted in step 9.4.1.4 \_\_\_\_\_
- 9.4.1.27 Reconnect lead lifted in step 9.4.1.5 \_\_\_\_\_
- 9.4.1.28 Remove temporary jumpers between terminals 27, 29, 30, 31 and 32 on TRB-3 in Panel 10S206 \_\_\_\_\_
- 9.4.1.29 Remove temporary jumpers between terminals 27, 28, 29, 30, 31 and 32 on TRB-3 in Panel 10S205 \_\_\_\_\_
- 9.4.1.30 Place HSS-57-126 to the "ANALYZE" position and then using pump selector HSS-57-129 verify that pumps 1AP253 and 1BP253 operate correctly. This verifies lead lifted in step 9.4.1.4 restored \_\_\_\_\_
- 9.4.1.31 Verify only one sample inlet valve to panel 10S205 is open \_\_\_\_\_
- 9.4.1.32 Return HSS-57-126 to the "OFF" position \_\_\_\_\_

9.4.1.33 Place HSS-57-196 to the "ANALYZE" position and then using pump selector HSS-57-199 verify that pumps 1AP254 and 1BP254 operate correctly. This verifies lead lifted in step 9.4.1.5 restored

---

9.4.1.34 Verify only one sample inlet valve to panel 10S206 is open

---

9.4.1.35 Return HSS-57-196 to the "OFF" position

---

9.5 Block Required

None

9.6 Restoration:

9.6.1 At the conclusion of the test, isolate and vent the test box and the test volume separately. Disconnect test box from the test volume, close test connection valves and remove hoses.

---

CAUTION

CONTACT HEALTH PHYSICS PRIOR TO DRAINING OR VENTING ANY POTENTIALLY CONTAMINATED SYSTEMS.

9.6.2 Restore valve line up at test completion per Tag Accountability Log to "AS FOUND" position, recording final position in the "AS LEFT" column, or as directed by Shift Supervision. Have second verification performed by a qualified individual designated by the results Engineer or his alternate. If any valve is restored to a position other than the "AS FOUND" position, note it accordingly in the Additional Action/Test Comments section.

---

- 9.6.3 Complete IVOR. \_\_\_\_\_
- 9.6.4 Return system to normal per  
Section 8.0 or as directed by  
Shift Supervision. \_\_\_\_\_
- 9.7 Inform Shift Supervision of results of  
test (Note above asterisked step) and  
fill out the data sheets. Have operator  
review accountability log. \_\_\_\_\_


AT TEST COMPLETION, ENSURE THAT COVER SHEET IS  
CORRECTLY AND COMPLETELY FILLED IN.

3850016380

30  
ST-1-057-701-1, Rev. 0  
Page 13 of 28  
WRL/RSE:hfb

## VOLUMETRICS LEAK RATE MONITOR (LRM)

FIGURE 1



## TAG ACCOUNTABILITY LOG

PENETRATION NO.: P.A.S.S & C.A.C

P&amp;ID M-57, SH. 1

VALVE NO./DESCRIPTION	"AS FOUND" POSITION	COMPONENT TAGGED CONDITION	TAG NO.	POSITIONED AND HUNG BY	"AS LEFT" POSITION	COMPONENT RESTORED/ TAG RMVD BY	VERIFIED BY
57-1084		CLOSED	27001				
57-1086		CLOSED	27002				
57-1050		CLOSED	27003				
57-1089		CLOSED	27004				
57-1062 (Test)		UNCAPPED OPEN	27005		CLOSED/ CAPPED		
SV-57-133		OPEN	27006				
SV-57-150		OPEN	27007				
SV-57-143		OPEN	27008				
SV-57-159		OPEN	27009				



3850016380

30  
ST-1-057-701-1, Rev. 0  
Page 15 of 28  
WRL/RSE:hfr

## TAG ACCOUNTABILITY LOG

PENETRATION NO.: P.A.S.S & C.A.C

P&amp;ID M-57, SH. 1

VALVE NO./DESCRIPTION	"AS FOUND" POSITION	COMPONENT TAGGED CONDITION	TAG NO.	POSITIONED AND HUNG BY	"AS LEFT" POSITION	COMPONENT RESTORED/ TAG RMVD BY	VERIFIED BY
SV-57-195		OPEN	27010				
SV-57-145		OPEN	27011				
57-1047		CLOSED/ CAPPED	27012		CLOSED/ CAPPED		
57-1043		CLOSED/ CAPPED	27013		CLOSED/ CAPPED		
57-1044		CLOSED/ CAPPED	27014		CLOSED/ CAPPED		
SV-57-185		OPEN	27015				
57-1083		CLOSED	27016				
57-1088		CLOSED	27017				
57-1061		CLOSED	27018				

## TAG ACCOUNTABILITY LOG

PENETRATION NO.: P.A.S.S & C.A.C

P&amp;ID M-57, SH. 1

VALVE NO./DESCRIPTION	"AS FOUND" POSITION	COMPONENT TAGGED CONDITION	TAG NO.	POSITIONED AND HUNG BY	"AS LEFT" POSITION	COMPONENT RESTORED/ TAG RMVD BY	VERIFIED BY
SV-57-134		OPEN	27019				
SV-57-132		OPEN	27020				
SV-57-142		OPEN	27021				
SV-57-144		OPEN	27022				
SV-57-146B		OPEN	27023				
57-1071		CLOSED	27024				
SV-57-183		OPEN	27025				
SV-57-191		OPEN	27026				
SV-57-184		OPEN	27027				

## TAG ACCOUNTABILITY LOG

PENETRATION NO.: P.A.S.S & C.A.C

P&amp;ID M-57, SH. 1

VALVE NO./DESCRIPTION	"AS FOUND" POSITION	COMPONENT TAGGED CONDITION	TAG NO.	POSITIONED AND HUNG BY	"AS LEFT" POSITION	COMPONENT RESTORED/ TAG RMVD BY	VERIFIED BY
SV-57-186		OPEN	27028				
SV-57-147A		OPEN	27029				
SV-57-181		OPEN	27030				
57-1087		CLOSED	27031				
SV-57-141		OPEN	27032				
SV-57-190		OPEN	27033				
57-1091		OPEN	27034				
SE-57-101		CLOSED	27035				
SE-57-102		CLOSED	27036				

3850016380

ST-1-057-701-1, Rev. 0  
Page 18 of 28  
WRL/RSE:hfr

## TAG ACCOUNTABILITY LOG

P&amp;ID

M-57

PENETRATION NO.: P.A.S.S & C.A.C

VALVE NO./DESCRIPTION	"AS FOUND" POSITION	COMPONENT TAGGED CONDITION	TAG NO.	POSITIONED AND HUNG BY	"AS LEFT" POSITION	COMPONENT RESTORED/ TAG RMVD BY	VERIFIED BY
57-1051		CLOSED/ CAPPED	27037		CLOSED/ CAPPED		
57-1045		CLOSED/ CAPPED	27038		CLOSED/ CAPPED		
57-1046		CLOSED/ CAPPED	27039		CLOSED/ CAPPED		
57-1070		CLOSED/ CAPPED	27040		CLOSED/ CLOSED		
57-1027		CLOSED/ CAPPED	27041		CLOSED/ CAPPED		

## TAG ACCOUNTABILITY LOG

PENETRATION NO.: P.A.S.S & C.A.C

P&amp;ID M-57, SH. 2

VALVE NO./DESCRIPTION	"AS FOUND" POSITION	COMPONENT TAGGED CONDITION	TAG NO.	POSITIONED AND HUNG BY	"AS LEFT" POSITION	COMPONENT RESTORED/ TAG RMVD BY	VERIFIED BY
SV-57-187		AS REQUIRED	27042				
SV-57-188		AS REQUIRED	27043				
SV-57-189		AS REQUIRED	27044				
SV-57-194		AS REQUIRED	27045				
57-1063		CLOSED	27046				
57-1013		OPEN	27047				
SV-57-151		AS REQUIRED	27048				
SV-57-152		AS REQUIRED	27049				
SV-57-154		AS REQUIRED	27050				



## TAG ACCOUNTABILITY LOG

PENETRATION NO.: P.A.S.S & C.A.C

P&amp;ID M-57, SH. 2

VALVE NO./DESCRIPTION	"AS FOUND" POSITION	COMPONENT TAGGED CONDITION	TAG NO.	POSITIONED AND HUNG BY	"AS LEFT" POSITION	COMPONENT RESTORED/ TAG RMVD BY	VERIFIED BY
SV-57-153		AS REQUIRED	27051				
SV-57-155		AS REQUIRED	27052				
SV-57-199A		CLOSED	27053				
SV-57-199B		CLOSED	27054				
SV-57-129A		CLOSED	27055				
SV-57-129B		CLOSED	27056				

3850016380

ST-1-057-701-1, Rev. 0

Page 21 of 28

WRL/ E:hfz

## TAG ACCOUNTABILITY LOG

PENETRATION NO.: P.A.S.S & C.A.C

P&amp;ID M-30, M-57

VALVE NO./DESCRIPTION	"AS FOUND" POSITION	COMPONENT TAGGED CONDITION	TAG NO.	POSITIONED AND HUNG BY	"AS LEFT" POSITION	COMPONENT RESTORED/ TAG RMVD BY	VERIFIED BY
HSS-30-120		AS REQUIRED	27057				
HSS-30-111		AS REQUIRED	27058				
HSS-30-109		AS REQUIRED	27059				
HSS-30-121		AS REQUIRED	27422				
HSS-57-129		AS REQUIRED	27060				
HSS-57-126		AS REQUIRED	27061				
HSS-57-199		AS REQUIRED	27062				
HSS-57-196		AS REQUIRED	27063				

3850016380

## LEAKAGE RATE TEST DATA SHEET

PENETRATION NO. P.A.S.S & C.A.CCOMPONENTS  
UNDER TEST Atmospheric Sample LoopsTEST BOUNDARIES See Attachment B (P&ID's)

TESTED BY \_\_\_\_\_ DATE \_\_\_\_\_

TIME	PRESSURE (psig)	FLOW (scc/min)	LLRT Test Box No.	Cal. Due Date
			VOLUMETRICS LRM VALVE/SWITCH POSITIONS	
			RANGE SEL (V-2)	TEST VALVE(V-3)
			TEST LVL VALVE(V-4)	RANGE SEL SWITCH
			ACCEPTANCE CRITERIA: Later	
AVERAGE FLOW= _____ scc/min			TEST TAP VALVES: 57-1061	
			TESTED PER PROCEDURE ST-1-057-701-1	LEAKAGE RATE = _____ scc/min

ADDITIONAL ACTION/TEST COMMENTS

Additional Action:

Additional Action required if other portions of test did not function properly or other discrepancies were noted during test.

1. MRF Submitted\_\_\_\_\_ (MRF - Number)\_\_\_\_\_
2. Other Action\_\_\_\_\_(Signature - Time/Date)\_\_\_\_\_

TEST COMMENTS

This image shows a single sheet of white paper with horizontal ruling lines. The lines are evenly spaced and run across the width of the page. There are no margins, text, or other markings on the paper.

If ANY entry is made on this page, sign bottom of cover sheet.

3850016380

ST-1-057-701-1, Rev. 0

Page 24 of 28

WRL/RSE:hfz

P.A.S.S & C.A.C SAMPLE LOOPS  
CONTAMINATED PIPING INSPECTION

DATA SHEET

ATTACHMENT A

Inspector: \_\_\_\_\_


System Mode: \_\_\_\_\_ Date: \_\_\_\_\_

Component Number	Component Description	Comp. Mode (on/off) (open/shut)	Leak Rate	Corrective Action Date	Remarks




## ATTACHMENT B

(Page 1 of 3)




(Page 2 of 3)



ATTACHMENT B

(Page 3 of 3)



3850016380 WRL/RSE:hfb

P.A.S.S & C.A.C SAMPLE LOOPS CONTAMINATEDPIPING INSPECTIONDATA SHEET (1 of 1)

"IVOR"

(INDEPENDENT VERIFICATION OF RESTORATION)

The following identified steps in the procedure require an independent verification of completion.

<u>Step No.</u>	<u>Action</u>	<u>INITIALS</u>
9.4.1.21	Thermal Overload REATTACHED	_____
9.4.1.26	Lead RECONNECTED	_____
9.4.1.27	Lead RECONNECTED	_____
9.4.1.28	Temporary Jumpers REMOVED	_____
9.4.1.29	Temporary Jumpers REMOVED	_____



WIT CRT

11/21 3

Issued:  
111684 1700  
(Date) (Time)

LIMERICK GENERATING STATION  
MAINTENANCE REQUEST FORM

UNIT 1

MRF# 8404396

Equip-----SECTION 1-----3850016380  
No. 10-S206 System# 057 NPRDS? NO Status at  
Equip SUPPRESSION POOL Ser# Failure:  
Name OXYGEN/HYDROG R PKG. System Name: Fail Effect on  
CNTMT ATMOS CONTROL Det: System:  
Lctn: 15 -253 Fail Effect on  
Problem: Mode: Plant:  
NCR-10291 CATALYST BEDS FOR HYDROGEN OXYGEN Reqd Equip Trbl  
ANALYZERS 10-S206 WERE INSTALLED WITHOUT for S/U? Y Tg# NONE  
QC INSPECTION S/U 73C; PSCL-73C-85; TS LCO Equip  
WP#73C-0010; 4-8 HR SHIFTS Item? Y Status: 0  
Assoc.

Identified by: Group: (Date) (Time) Equip Inop? N  
M. ALDEN 2472 CONSTR-P 110884 1100 Immed.  
Verified by: V. CWIETNIEWICZ 111384 1400 Attn? N

-----SECTION 2-----  
Task Type: PSCL Task Freq: Last Done: Mod#  
Q-List Class Envir Proc Outage  
Item? Y 1E? NO Qual? N Reqd? YES Type: NONE Pri: 3  
Required NO SPECIAL CONDITIONS Comments:  
Plant  
Restraints

Timing: COMPLETE IN 72 HOURS Resp Dept: CONSTR  
Account Number: Staff Approval: (Date) (Time)  
091101-034 VINCENT J. CWIETNIEWICZ 111684 1645

-----SECTION 3-----  
Planned Corrective Action:  
TO PERFORM PNEUMATIC TEST PER NCR 10291; DISPOSITION PROCEDURE  
ATTACHED.

RWP# NONE Standard Blocking Seq# Parts List Attached? N  
CSE Permit Reqd? N NONE Procedure List:  
LD Permit Reqd? N Lead Group: CONSTR-P ATTACHED TO NCR-10291  
Ignition Control Sub Grp 1: CONSTR-P PG.4 & 5  
Permit Reqd? N Sub Grp 2:  
Local Permit Reqd? Y Sub Grp 3:  
Sub Grp 4:  
Sub Grp 5:  
Permits to be  
Ready by: QC (Date) (Time)  
Approval: MARK F. ALDEN 111684 1645  
(Date) (Time) Planning  
Approval: MARK F. ALDEN 111684 1645

-----SECTION 4-----  
CSE Permit# Comments:  
LD Permit#  
Igni. Control  
Permit#  
Local Permit# 1-57-0057 ASVN Approval: (Date) (Time)  
Local Permit# Greg F. Allen 11-21-87 2104  
Local Permit#  
Eq/Work Area Identified by: Gamble of Operating  
To: Behn (Date) (Time)  
of Maint/Lab/Const on 11-23-87 0845



3850016380

LIMERICK GENERATING STATION  
MAINTENANCE REQUEST FORM

UNIT 1

MRF# 8404396

## SECTION 5

CAUSE OF FAILURE/DEFECTS FOUND:

TYPE OF  
FAILURE: ☐ ☐ ☐ ☐ ☐ ☐FAILURE  
CATEGORY: ☐ ☐ ☐ ☐ ☐ ☐

CORRECTIVE ACTION/WORK PERFORMED/HISTORY DATA:

CAUSE OF FAILURE:  
☐ ☐ ☐ ☐ ☐ ☐CORRECTIVE ACTION:  
☐ ☐ ☐ ☐ ☐ ☐EQUIP TROUBLE  
TAG REMOVED? ☐ ☐ ☐ADDITIONAL  
SHEETS? ☐ ☐ ☐

FOREMANS COMMENTS:

JFK

GROUP	NOS MEN	TTL MAN HRS	TTL MAN REM	TEST EQUIP/ TOOL ID USED:	DATE USED
LEAD GP	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	1. <input type="checkbox"/>	<input type="checkbox"/>
SUB GP 1	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	2. <input type="checkbox"/>	<input type="checkbox"/>
SUB GP 2	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	3. <input type="checkbox"/>	<input type="checkbox"/>
SUB GP 3	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	4. <input type="checkbox"/>	<input type="checkbox"/>
SUB GP 4	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	5. <input type="checkbox"/>	<input type="checkbox"/>
SUB GP 5	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		

WORK COMPLETE

SIGN-OFFS: CRAET (DATE)SUB GP 1 Mark F. Allen 12/11/89SUB GP 2 Mark F. Allen 1/1/SUB GP 3 Mark F. Allen 1/1/SUB GP 4 Mark F. Allen 1/1/SUB GP 5 Mark F. Allen 1/1/

LEAD GROUP,

WORK COMPLETE/AREA (DATE)

CLEAN: Charles T. Lumbarger 12/11/84

QC SIGN-OFF FOR LEAD GP:

Mark F. Allen

## SECTION 6

N/A OPERATION VERIFICATION FORM ATTACHED

SHIFT SUPERVISION

ACCEPTANCE:

Gregory L. Allen

(DATE)

12/15/89

(TIME)

1046

NEW MRF

INITIATED? ☐ ☐ ☐

## SECTION 7

REVIEWED BY:

Mark F. Allen (DATE)

FOLLOW-UP:

☐ ☐ ☐

3850016380

PHILADELPHIA ELECTRIC COMPANY  
LIMERICK GENERATING STATION  
OPERATION VERIFICATION FORM

UNIT 1

EQUIPMENT NO. 10-S206

ATTACHMENT TO MRF# 8404396

OPERATION VERIFICATION METHOD:  
NONE

TEST TO BE PERFORMED BY: OPER

ACCOUNT NUMBER: 091101-335

APPROVED BY:

GROUP:

(DATE)

(TIME)

@ SSVN DIRECTION/MS-SHFCK

STA

121484

1735

SSVN APPROVAL: @ SSVN DIRECTION/MS-SHFCK

121484

1735

(OVF METHOD COMPARED TO WORK DONE AND APPROVED OR APPROVED WITH CHANGES)

OPERATION VERIFICATION TESTS AND RESULTS SUMMARY:

NONE

GROUP:	NOS MEN	TTL MAN HRS	TTL MAN REM	TEST EQUIP/ TOOL ID USED:	DATE USED:
STA	0	0.0	.	1.	/ /
		.	.	2.	/ /
		.	.	3.	/ /
		.	.	4.	/ /
		.	.	5.	/ /

TEST PERFORMED

BY: N/A

GROUP:

STA

(DATE)

12/14/84

(TIME)

18:25

RESULTS: ☒ SATISFACTORY  
☐ UNSATISFACTORY (NEW MRF INITIATED)

TEST REVIEWED/FORM VERIFIED

BY:

GROUP:

OPER

(DATE)

12/14/84

DOUBLE VERIFICATION: ☒ PERFORMED  
☐ NOT APPLICABLE

☐ ADDITIONAL SHEETS ATTACHED  
(WRITE MRF# ON ADDED SHEETS)

4948

306 LAG - 5018  
TOM PRATT 4718

## BECHTEL MAINTENANCE AND MODIFICATION PROCEDURES



LIMERICK GENERATING STATION 3850016380

Sht. 1 of 1 PSCL Work Package Cover Sheet

1. PSCL: 73C-85

9. System Name  
Containment Atmos. Control2. MRF: # or N/A  
8404396

10. Reason/Reference for Work

3. WP: # or N/A  
73C-0010

PSCL # 73C-85

4. FCCF: # or N/A  
402-50

11. Work Description

5. Room No. Area/El.  
402 15-253Preform PNEUMATIC test  
1M-73C-316. Modification Yes — No ☒  
If Yes Mod #12. Post Work Testing Yes — No ☒  
If Yes, description7. Cat. I Dwg. Yes — No ☒  
If Yes, List in Block 26

13. Dura. (6 hr. shifts) 14. Supt.

8. ☒ Q-Listed  
— ASME — BOP *new*

15. Originator

Date

Time

Low Auccill 4716

11-2-84

16. REQUEST FOR ACCESS APPROVAL

Yes —

No ☒

17. Special instructions for access

18. Tag Number

Key Number

Equipment Number

Start Date

19. CDE Approval

Date

Time

20. Work Completed

Date

Time

21. Construction Post Work Testing Complete

Date

Time

22. QC Complete

Date

Time

23. QC Post Work Testing Complete

Date

Time

24. OP Verif. (MRF Only) Acceptable —

Unacceptable —

Initiate New MRF

25. CDE Auth. Cio (Access Req Only)

Date

Time

26. Continuation of items 7, 10, 11, 12, 17.

LIMERICK GENERATING STATION 3850016380

UNITS I & II

JOB 8031

To: J. WALTERS / J. McVEIGH Date: 11-26-84

From: A.M. MARTINEZ Start-up System No. 73C

Subject: PRESSURE TEST NO. 1M-73C-31

Piping has been inspected where shown by color code on the attached marked-up print of the latest revision of drawing M-57112 available, and all drains, vents instrument connections (including the second valve on double valved connections) and the branch piping out to the indicated boundaries are installed. Items installed per FCR's and DCN's, and not yet shown on the drawing, have also been marked on the above print. Piping and instrument lines that will be filled and/or pressurized during testing which exceed the area to be tested are shown uniquely color coded as required and have been walked down to ensure the piping is adequately supported and isolated.

Hangers and supports are installed to provide support for hydro-testing. Spring hangers have travel stops positioned per the appropriate hanger specification. This includes hangers and supports for piping to be filled but not actually under test.

Please complete your required pre-test inspection of the piping shown on the attached drawing, including verification that all welding, post weld heat treatment and non-destructive examination is complete (except pressure test) including that required for all hanger, support and seismic restraint attachments welded to pipe and/or pressure retaining components, except that on piping which is to be filled and/or pressurized but not documented. Also verify that ASME nameplates or stand-off attachments have been inspected for injurious surface defects and, where found, repaired, non-destructively examined and accepted.

Valve packings have been installed, including those in piping to be filled which will not actually be under test.

Flushing as required prior to testing has been accomplished and piping, including that to be filled but not actually under test, meets the required cleanliness criteria.

Welds have not been covered with insulation.

Where piping is embedded in structural concrete, the concrete has reached design strength.

Wall and floor penetration seals have been welded to pipe where required.

The required completion date for the test is 11-26-84.

Signed: A.M. Martinez  
(Pressure Test Engineer)

Signed: [Signature]  
(LMSCE or Designee)



385001.6380

8031-JR-M-1  
EXHIBIT II  
Revision 12

18

## LIMERICK GENERATING STATION

UNITS I and II

JOB 8031

Pre-Test Meeting  
Reference: 8031-JR-M-1Date 11-26-84Start-Up System 73CTest No. 1M-73C-31P&ID(s) M-57 SH 2

The undersigned have met and reviewed Piping Test No. 1M-73C-31 and are in agreement that subject test is in accordance with Specification P 323 and applicable code ANSI.

The Pneumatic or Hydrostatic Test Procedure and Report and the Valve and Component Check List were reviewed with the marked-up P&ID's for the subject test in conjunction with the manner in which the test will be implemented and monitored. A review was also made to assure the concrete was checked for design strength where piping is embedded in structural concrete.

Deviations to Specification P 323 are as follows:

- CONSIDER INC. TEST PROCEDURE. NCE # 10291

Deviations Approved By: (specify approval document)

- NCE - 10291

Authorized to proceed with test:

LMSCE or His Designee J. W. AllenPTE A. M. M. M. M. 11/26/84PFQCE or His Designee R. W. W. W. 11-28-84PECo Representative J. W. W. W.Authorized Inspector M/AIn Attendance ☐Attendance Waived ☒



## LIMERICK GENERATING STATION

## UNITS I &amp; II

JOB 8031

Pneumatic or Hydrostatic Test Procedure and Report

Reference: 8031-JR-M-1

Date 8-13-84ASME III, XI, Q, R, S, BOP Q

27

## PART I - TEST PROCEDURE (To be filled out in ink)

1. Specification : P-323 Design Press : See Vendor Procedure
2. Applicable Code: ANSI B.31.1 Nuclear Class: —
3. Start-Up No. : 738<sup>720</sup>C Test No. 1M-738<sup>C</sup>-31
4. Service : CONT. ATMOS CONTROL
5. Boundaries : See EXHIBIT III
6. Type Test : Hydrostatic ☐; Pneumatic ☒; Other ☐
7. Test Medium : AIR/NITROGEN (specify whether water, air, etc.)
8. Water analysis and temperature requirements: N/A  
° Min ° Max
9. Air Requirements Clear
10. Lay-up with inert fluid is ☐, is not ☐, N/A ☒ required after test.  
Lay-up shall be with N/A (specify lay-up medium) at — PSIG.  
Piping is ☒, is not ☐ to be <sup>Depressurized</sup> drained after test N/A ☐.  
For Lay-up information, see marked-up P&ID's N/A
11. Install Safety Tags on all check points.  
For check point location, fill locations, boundaries and any special test set-up see marked-up P&ID's M-57 SHT 2  
Instrument tubing from root valve to instrument valve is ☐, is not ☐ included N/A ☒.
12. Required test pressure (~~1.5, 1.25, 1.2 or 1.1 X Design as applicable~~) is 90/6 PSIG.  
See Vendor Procedure
13. Elevation difference ( EL) between test gauge and high point is N/A feet or N/A PSIG.
14. Required gauge pressure (lines 12 & 13) is 90/60 PSIG for 10 minutes  
(Note: No inspection shall take place until specified time has elapsed).

27

Pneumatic or Hydrostatic Test Procedure and ReportTest No. 1M-73C-31

15. Elevation difference ( $\Delta E$ ) between high point and low point of permanent piping is N/A feet. Total static head N/A PSIG.
16. A) Test tolerance minus Line 15 is 5A/3.6 PSIG.  
B) Minimum test pressure at gauges is 90/60 PSIG (Line 14).  
C) Maximum test pressure at gauges is 95.4/63.6 PSIG (Line 14 plus line 16A)
17. Relief valve is X, is not II required.  
Set relief valve to relieve at 95/64 PSIG prior to subjecting any part of the system to pressure.
18. Pressure regulator is X, is not II required N/A II.  
Pressure regulator is to maintain pressure at 90/60 PSIG.
19. Test gauges shall have a range from:  
0 to 142.5/4.5 minimum (1 1/2 times maximum test pressure per applicable code.)  
0 to 380/252 maximum (4 times maximum test pressure per applicable code.)
20. The system is to be pressurized to required pressure in stages as follows:  
Initial Test Pressure 10/10 PSIG      4th Test Pressure 40/40 PSIG 7th - 70/  
2nd Test Pressure 20/20 PSIG      5th Test Pressure 50/50 PSIG 8th - 80/  
3rd Test Pressure 30/30 PSIG      6th Test Pressure 60/60 PSIG 9th - 90/
21. Examination of piping is to be performed at 90/60 PSIG  
(Line 12 x .75 + Line 13) after required test pressure of 90/60 PSIG is held for a minimum of ten minutes.
22. Comments FOLLOW ATTACHED VENDOR PROCEDURE FOR TESTING  
90# TEST W/ INSTRUMENTS ISOLATED, THEN GO# TEST W/  
INSTRUMENT CONNECTED.

Prepared By J. S. [Signature]Date 11-29-84

\*NOTE: When hydrostatically testing Nuclear Class I Piping or pneumatically testing ASME Piping, examination of piping shall be performed at design pressure plus Line 13.

Pneumatic or Hydrostatic Test Procedure  
and Report

3850016380

8031-JR-M-1  
Exhibit III  
Page 3, Rev. 9

23

PART II - TEST REPORT (To Be Filled Out In Ink) Test No. 1M-73C-91

1. Verify that screwed instrument conn's, as applicable, are disconnected.  
YES ☒ NO ☐ N/A ☐
2. Verify all safety tags are installed and valves are positioned: YES ☒ NO ☐
3. Notify QC Representative JOE JOHNSON YES ☒ NO ☐ N/A ☐  
Name
4. Verify test gauges installed:  
Bechtel gauge No. P-63 Mfrg. USG Range 0-160 Cal. valid to 3-10-85  
Bechtel gauge No. P-64 Mfrg. USG Range 0-160 Cal. valid to 3-10-85
5. Verify test medium used NITROGEN (specify)
6. Verify test medium temperature N/A °F (specify) Thermometer No. —  
Cal. Due Date —
7. Verify relief valve setting popped at: 95 PSI / N/A PSIG
8. Verify pressure regulator setting 95 / 60 PSIG (pneumatic test only)
9. Verify water analysis: Clarified water ☐, Demineralized water ☐, Other ☒,  
specify other \_\_\_\_\_  
Batch No. \_\_\_\_\_  
Actual \_\_\_\_\_ PPM TSP
10. Verify temporary piping is flushed YES ☒ NO ☐
11. Notify client representative YES ☒ NO ☐ FRED ECKHART  
Name
12. Notify Authorized Code Inspector YES ☐ NO ☒ N/A  
Name
13. Verify gauge reading at 0 pressure:  
Bechtel gauge No. P-63, 0 PSIG  
Bechtel gauge No. P-64, 0 PSIG
14. Verify proper filling, venting and pressurizing:  
Initial test pressure 90 / PSIG 4th test pressure N/A PSIG  
2nd test pressure N/A PSIG 5th test pressure N/A PSIG  
3rd test pressure N/A PSIG 6th test pressure N/A PSIG
15. Test was ☐, was not ☒ terminated to repair weld joint(s) after reaching  
90 / 60 PSIG. Leaking joint(s) was weld no.(s) \_\_\_\_\_ on dwg. \_\_\_\_\_  
date \_\_\_\_\_.
16. Record the gauge reading at the required test pressure prior to reducing  
pressure for examination. (ASME piping systems only) N/A ☒ N/A  
Bechtel gauge No. N/A PSIG N/A  
Bechtel gauge No. N/A PSIG N/A
17. Required test pressure was held for 10 / 10 minutes prior to examination  
(All piping systems)
18. Record the gauge reading during examination of system. (All piping systems)  
Bechtel Gauge No. P-63, 90 / 60 PSIG  
Bechtel Gauge No. P-64, 91 / 61 PSIG

Pneumatic or Hydrostatic Test Procedure and ReportTest No. 1M-73C-31

19. Remarks: Describe leaks observed on mechanical joints and ANSI B31.1 weld joints, which require repair: N/A

20. Date(s) and time of pressure test (start and finish) 12-10-84  
Date

Start 11:00 Am.Finish 5:00 Pm.

21. Test accepted by visual examination:  
Bechtel Field Engineer [Signature] Date 12-10-84  
Bechtel QC Engineer R.A. [Signature] Date 12/10/84  
Client Const. or Startup Rep. N/A Date —  
Authorized Code Inspector N/A Date —

22. Items noted in Item 19 have been repaired.

N/A  
Bechtel Field Engineer Date

N/A  
Bechtel QC Engineer Date

PART III - DRAINING AND RESTORATION (To be filled out in ink)

- 1A. Verify ~~draining~~ <sup>DEPRESSURIZATION</sup> is required (see Part I, Item 10) YES ☒ NO ☐ N/A ☐  
1B. Draining waived N/A  
Asst. Project Startup Eng./Designee

2. Verify water with TSP is drained to holding pond YES ☐ NO ☐ N/A ☒

3. Verify vents opened and system ~~drained~~ <sup>DEPRESSURIZED</sup> YES ☒ NO ☐ N/A ☐

4. Verify system is completely drained except for small pipe low points where no practical method for draining exists. YES ☐ NO ☐ N/A ☒

5. Verify safety tags removed and restoration items noted on Exhibit IV restored YES ☒ NO ☐

6. Accepted:  
Bechtel Field Engineer [Signature] Date 12-10-84  
Bechtel QC Engineer R. [Signature] Date 12/10/84

IM-73C-31

1. Verify drawing available to describe lay-up YES ☐ NO ☐
2. Verify safety tags installed YES ☐ NO ☐
3. Verify system filled with proper fluid \_\_\_\_\_ (specify)
4. Lay-up accepted:
- Bechtel Field Engineer \_\_\_\_\_ Date \_\_\_\_\_
- Bechtel QC Engineer \_\_\_\_\_ Date \_\_\_\_\_

N/A ☒ PART V - INITIAL SERVICE LEAK TEST (To be filled out in ink)

1. Repairs to tested piping.
- a. Verify repairs noted in Part II, Item 19 have had an in-service leak check and were found \_\_\_\_\_
- Bechtel Field Engineer \_\_\_\_\_ Date \_\_\_\_\_
- See Test Number \_\_\_\_\_ (In Service Package)
2. Initial Service Leak Testing In-Lieu of Hydrotest
- a. Verify drawings are available to describe piping to be so tested.
- YES ☐ NO ☐
- b. Verify piping is brought up to design pressure or maximum obtainable system operating pressure of (See Exhibit X) PSIG.
- c. Verify all joints are leak-tight YES ☐ NO ☐  
(If NO, complete 2.d)
- d. Remarks: Describe leaks observed on mechanical joints and welds which require repair for completion of this test \_\_\_\_\_
- \_\_\_\_\_
- \_\_\_\_\_
- \_\_\_\_\_
- e. Verify repairs noted in 2d have been repaired and re-leak checked
- YES ☐ NO ☐
- f. In-Service leak test accepted:
- Bechtel Field Engineer \_\_\_\_\_ Date \_\_\_\_\_
- Bechtel QC Engineer \_\_\_\_\_ Date \_\_\_\_\_
- Client Constr. or Startup Rep. \_\_\_\_\_ Date \_\_\_\_\_



UNITS I &amp; II

3850016380

JOB 8031

## VALVE AND COMPONENT CHECK LIST

Start-up No. 736

Test No. 1m-736-31

Date 9/20/84

Page 1 of 4

Specification No. P-323

Responsible Engineer TOM PLATT

P&ID REV.	DWG. NO.	REV.	SM. PIPE A/B DATE	VALVE, COMPONENT SPOOL NO. ETC.	INSTR NUMBER	POSITION
REV 11 M-57 SAT 2	RACK 105206			See P+ID		
	3/8" TUBING			DISCONNECT AT PANEL UPSTREAM OF SV-197		FILL POINT
				SV-197		OPEN
				DISCONNECT AT PANEL UPSTREAM OF SV-199		FILL POINT
				SV-198		OPEN
				DISCONNECT AT PANEL UPSTREAM OF SV-189		FILL POINT
				SV-189		OPEN
				DISCONNECT AT PANEL UPSTREAM OF SV-194		FILL POINT
				SV-194		OPEN
					PI-199	HOOKUP AT 60 PLUG AT 90
				SEMI-OPEN TRAP		FLOW THRU.
				PCV-199A		OPEN
					AE-188	FLOW THRU
				PDCV-188		OPEN
				FO-188		FLOW THRU. FILL POINT HOOKUP AT 60 PLUG AT 90
					PDSL-188	PLUG AT 90
					FI-188	FLOW THRU.
					AE-187	FLOW THRU.
				PDCV-187		OPEN
				FO-187		FLOW THRU. HOOKUP AT 60 PLUG AT 90
					PDSL-187	PLUG AT 90

\*Lines filled/pressurized but NOT documented under this test.

# Restoration Items

UNITS I &amp; II 3850016380

JOB 8031

## VALVE AND COMPONENT CHECK LIST

Start-up No. 7380

Test No. 1M-73C-31

Date 9/20/84

Page 2 of 4

Specification No. R-323

Responsible Engineer TOM PRATT

P&ID REV.	DWG. NO.	REV.	SM. PIPE A/B DATE	VALVE, COMPONENT SPOOL NO. ETC.	INSTR NUMBER	POSITION
REV. 11 M-575H 2	RACK 105206				1	
					FI-187	FLOW THRU.
					FI-180	FLOW THRU.
				REMOVE CAP		FILL POINT.
					FI-199	
				PCV-199B		OPEN
				SL-102		INSTALLED
				SV-199B		OPEN
				IBP-254		FLOW THRU.
				SV-199A		OPEN
				IBP-254		FLOW THRU.
				1118 B		INSTALLED
				1118A		INSTALLED
				PSV-199		INSTALLED
				1063		SHUT
				DISCONNECT 3/8" TUBING AT PANEL DOWNSTREAM OF VENT-1118B		FILL POINT.
				DISCONNECT TUBING AT PANEL DOWNSTREAM OF VLV. SV-197A		FILL POINT #
				SV-197A		OPEN
					PSL-197A	HOLD UP AT 60 PLUG AT 90 #
				POCV-197A		OPEN
				1079		OPEN

\*Lines filled/pressurized but NOT documented under this test.

# Restoration Items

UNITS I &amp; II 3850016380

JOB 8031

## VALVE AND COMPONENT CHECK LIST

Start-up No. 73

Test No. 14-73C-31

Date 9/20/94

Page 3 of 4

Specification No. P-323

Responsible Engineer TOM PRATT

P&ID REV.	DWG. NO.	REV.	SM. PIPE A/B DATE	VALVE, COMPONENT SPOOL NO. ETC.	INSTR NUMBER	POSITION
REV. 6/ M-57 EN. 2	RACK 105206				FI-197A	
				1113		INSTALLED
				DISCONNECT TUBING UPSTREAM OF VLV. SV-197B		FILL POINT.
				SV-197B		OPEN
					PSL-197B	PLUG AT 90
				PDCV-197B		OPEN
				1080		OPEN
					FI-197B	
				1114		INSTALLED
				DISCONNECT TUBING UPSTREAM OF VLV. SV-198A		FILL POINT.
				SA		OPEN
					PSL-198A	HOOKE UP AT 60 PLUG AT 90
				PDCV-198A		OPEN
				1081		OPEN
					FI-198A	
				1115		INSTALLED
				DISCONNECT TUBING UPSTREAM OF VLV. SV-198B		FILL POINT
				SV-198B		OPEN
					PSL-198B	HOOKE UP AT 60 PLUG AT 90
				PDCV-198B		OPEN
				1082		OPEN

\*Lines filled/pressurized but NOT documented under this test.

# Restoration Items

UNITS I & II 3850016380

22

### VALVE AND COMPONENT CHECK LIST

Start-up No. 73  
Test No. 112-73C-31  
Date 9/20/84  
Page 4 of 4

Responsible Engineer TOM PRATT

[illegible]

\*Lines filled/pressurized but NOT documented under this test.

# Restoration Items

3850016380

8031-JR-M-1  
Exhibit VII  
Rev. 4

18

## LIMERICK GENERATING STATION

UNITS 1 &amp; 2

JOB 8031

To : J. WATERS / J. McVEIGHDate: 11.26.84From : A. M. MARTINEZ  
(PTE)

Subject: Notification of Pressure Test

Please be informed that piping test No. 1M-738-31, start-up system No. 138 for which the pre-test meeting was held on 11.26.84 will be pressurized and ready for witnessing on 11.26.84 at approximately 4.00 (a.m., (p.m.))

Please indicate below whether you wish to witness this test or not and return this notification for attachment to the test record package.


YES, witnessing by (PECo) (Authorized Code Inspector) is required.

☒ NO, witnessing by (PECo) (Authorized Code Inspector) is not required and is waived.

Signed [Signature]  
(Authorized Inspector)

Signed [Signature]  
(PECo LQCE or his Designee)





3850016380

P. O. No. 8031-M-235-AD, Rev. 13  
Spec. No. 8031-M-225, Rev. 2  
Philadelphia Electric  
Limerick Units 1 & 2  
Comsip, Inc. S. O. 80224

**Comsip, Inc.**

instrument and control systems

HEADQUARTERS • 3030 Red Hat Lane, Whittier, CA 90607 (213) 872-9021 Telex: 67-4762

-2.4

March 14, 1983

Revision 2

Page 1 of 4

K-III/K-IVPNEUMATIC LEAK TEST PROCEDURE

1.0

SCOPE

This procedure is designed to completely verify the leak integrity of the tubing/components within the Model K-III/K-IV System. This is accomplished by pressurizing all system entries, exits and internals. This test should be done prior to initial start-up and before system calibration.

2.0

PREPARATION

- 2.1 Connect a regulatable pressure source capable of a 90 psig pressure to the sample entry, sample exit and reagent and calibration gas bulkhead fitting entries. These fittings are located at the top of the panel. Connect this same 90 psig pressure source to the lower test tee located adjacent to the analyzer bypass flowmeter (rear of panel).
- 2.2 Disconnect the tubing running to the system integral pressure gauge at the gauge and cap the tubing.
- 2.3 Completely open, the system flow indicating controllers (reagent and calibration, located on the panel front and the analyzer bypass, located at the rear of the panel).
- 2.4 Open the reagent and calibration solenoid valves by disconnecting the existing hot and neutral wires running to the solenoid valves terminal strip. Connect an external source of power to these solenoid valves, which will energize and open the valves.

2

Sheet 3 of 3

PNEUMATIC LEAK TEST PROCEDURE3.0 PROCEDURE

- 2 | 3.1 Slowly, in 10 psig increments, apply pressure to the system until the 90 psig pressure is attained. Allow one minute for the pressure to stabilize between these pressure increments.
- 3.2 Beginning with the test connection bulkhead fittings, apply a bubble forming leak detector solution such as SNOOP manufactured by Nupro. Verify the leak integrity of all fittings that were broken or made to set-up this test.
- 3.3 Isolate the pressure source from the system for a period of 10 minutes. No decrease in pressure should be observed on a pressure gauge with 1 psig increments during the 10 minute test duration.
- 3.4 If a noticable pressure decrease is observed, then the systematic application of the leak test solution must be initiated on a fitting by fitting basis.
- 3.5 Any fitting found to be leaking should be tightened until the system is capable of holding the 90 psig test pressure with no visible pressure decrease within a 10 minute period.
- 2 | 3.6 Slowly, in 10 psig increments, decrease the pressure applied to the system. Allow one minute for pressure stabilization between each incremental decrease in pressure. Decrease the system pressure until a 0 psig pressure is attained.
- 3.7 Uncap the pressure gauge tubing and reconnect this tubing to the systems integral pressure gauge. Repeat the pressurization process used in paragraph 3.1 above with the exception of a 60 psig input pressure rather than the previous 90 psig.
- 3.8 Repeat the system isolation and 10 minute drop test described in paragraph 3.3 above at the 60 psig pressure.

PNEUMATIC LEAK TEST PROCEDURE

2 | 3.9 The system leak integrity has now been verified.  
Slowly, in 10 psig increments, decrease the  
pressure being applied to the system. Allow one  
minute for pressure stabilization between incre-  
mented pressure drops until the pressure is  
released from the system.

4.0 ACCEPTANCE

After no detectable leakage as defined above is observed,  
the system is considered acceptable. For pneumatic leak  
tests done at the Comsip, Inc. facilities, the attached  
Test Report shall be completed and signed off.

WVH  
Shurtzoff

ISSUED:

LIMERICK GENERATING STATION

UNIT 1

112184 0900

MAINTENANCE REQUEST FORM

(DATE) (TIME)

EQUIP-----3850016380-----SECTION 1-----*WIT CRIT* MRF# 8403870

NO. 10-S205 SYSTEM# 057 NPRDS? NO STATUS AT  
 EQUIP CONTAINMENT ATMOS. SER# FAILURE:  
 NAME CONTROL HYDROGEN SYSTEM NAME: FAIL EFFECT ON  
 OXYGEN ANALYZERS CNTMT ATMOS CONTROL DET: SYSTEM:  
 LCTN: 15-283 FAIL EFFECT ON  
 PROBLEM: 12-295 *Atk* MODE: PLANT:  
 N.C.R. 10291 CATALYST BEDS FOR HYDROGEN & REQD EQUIP TRBL  
 OXYGEN ANALYZERS-10S205 INSTALLED WITHOUT FOR S/U? Y TG# NONE  
 Q.C. INSPECTION S/U 73C PSCL#73C-85 TS LCO EQUIP  
 W.P. 73C-006. DURATION 4-8 HOUR SHIFTS. ITEM? N STATUS: O

IDENTIFIED BY: GROUP: (DATE) (TIME) EQUIP INOP? N  
 MARK ALDEN CONSTR-P 102984 1500 IMMED.  
 VERIFIED BY: W. CWIETNIEWICZ 110684 0930 ATTN? Y

-----SECTION 2-----  
 TASK TYPE: PSCL TASK FREQ: LAST DONE: MOD#  
 Q-LIST CLASS ENVIR PROC OUTAGE  
 ITEM? Y 1E? NO QUAL? N REQD? YES TYPE: NONE PRI: 3  
 REQUIRED NO SPECIAL CONDITIONS COMMENTS:  
 PLANT  
 RESTRAINTS

TIMING: COMPLETE IN 72 HOURS RESP DEPT: CONSTR  
 ACCOUNT NUMBER: STAFF APPROVAL: (DATE) (TIME)  
 091101-304 VINCENT J. CWIETNIEWICZ 110784 1435

-----SECTION 3-----  
 PLANNED CORRECTIVE ACTION:  
 TO PERFORM PNEUMATIC TEST PER NCR 10291.DISPOSITION AND VENDOR PRO-  
 CEDURE (ATTACHED)

RWP# NONE STANDARD BLOCKING SIG# PARTS LIST ATTACHED? N  
 CSE PERMIT REQD? N NONE : PROCEDURE LIST:  
 LD PERMIT REQD? N LEAD GROUP: CONSTR-P ATTACHED TO NCR-10291  
 IGNITION CONTROL SUB GRP 1: *CONSTR-P* PGS 4 & 5  
 PERMIT REQD? N SUB GRP 2:  
 LOCAL PERMIT REQD? Y SUB GRP 3:  
 SUB GRP 4:  
 SUB GRP 5:

PERMITS TO BE  
 READY BY: QC (DATE) (TIME)  
 APPROVAL: MARK F. ALDEN 112084 1400  
 (DATE) (TIME) PLANNING  
 APPROVAL: MARK F. ALDEN 110784 1315

-----SECTION 4-----  
 COMMENTS:  
 CSE PERMIT#  
 LD PERMIT#  
 IGNI. CONTROL  
 PERMIT#

LOCAL PERMIT# 1-57-0058 SSVN APPROVAL: (DATE) (TIME)  
 LOCAL PERMIT# *Sup L. Collins* 11-21-87 2105  
 LOCAL PERMIT#

EQ/WORK AREA IDENTIFIED BY: *Gamble* OF OPERATING  
 TO: *Behr* (DATE) (TIME)  
 OF MAINT/LAB/CONST ON 11-23-87 1000

3850016380

LIMERICK GENERATING STATION  
MAINTENANCE REQUEST FORM

UNIT 1

MRF# 8403870

## -----SECTION 5-----

CAUSE OF FAILURE/DEFECTS FOUND:

TYPE OF

FAILURE: | | |

FAILURE

CATEGORY: | | |

CORRECTIVE ACTION/WORK PERFORMED/HISTORY DATA:

CAUSE OF FAILURE:

| | |

CORRECTIVE ACTION:

| | |

EQUIP TROUBLE

TAG REMOVED? |

ADDITIONAL

SHEETS? |

FOREMANS COMMENTS:

JFK

GROUP	NOS MEN	TTL MAN HRS	TTL MAN REM	TEST EQUIP/ TOOL ID USED:	DATE USED
LEAD GP	2	32.	.	1.	/
SUB GP 1		.	.	2.	/
SUB GP 2		.	.	3.	/
SUB GP 3		.	.	4.	/
SUB GP 4		.	.	5.	/
SUB GP 5		.	.		/

WORK COMPLETE

SIGN-OFFS:

SUB GP 1 John Franklin (DATE) 12/4/89

SUB GP 2 John Franklin (DATE) 12/4/89

SUB GP 3 John Franklin (DATE) 12/4/89

SUB GP 4 John Franklin (DATE) 12/4/89

SUB GP 5 John Franklin (DATE) 12/4/89

LEAD GROUP,

WORK COMPLETE/AREA

CLEAN:

John Franklin (DATE) 12/4/89 QC SIGN-OFF FOR LEAD GP: John Franklin

## -----SECTION 6-----

| ☒ OPERATION VERIFICATION FORM ATTACHED

SHIFT SUPERVISION

ACCEPTANCE:

Darryl L. Callahan (DATE) 12/21/89 (TIME) 0902

NEW MRF

INITIATED? |

## -----SECTION 7-----

REVIEWED BY:

(DATE)

FOLLOW-UP:

| |



PHILADELPHIA ELECTRIC COMPANY  
LIMERICK GENERATING STATION  
OPERATION VERIFICATION FORM

3850016380

EQUIPMENT NO. 10-S205

UNIT 1

ATTACHMENT TO MRF# 8403870

OPERATION VERIFICATION METHOD:  
NONE

TEST TO BE PERFORMED BY: OPER

ACCOUNT NUMBER: 091101-304

APPROVED BY:

JOHN P. MCDEVITT

GROUP:

STA

(DATE)

120684

(TIME)

2021

SSVN APPROVAL:

*Dwight F. Callen*

Ops

12-7-84

6:42

(OVF METHOD COMPARED TO WORK DONE AND APPROVED OR APPROVED WITH CHANGES)

OPERATION VERIFICATION TESTS AND RESULTS SUMMARY:

*N/A*

GROUP:	NOS MEN	TTL MAN HRS	TTL MAN REM	TEST EQUIP/ TOOL ID USED:	DATE USED:
				1.	
				2.	
				3.	
				4.	
				5.	

TEST PERFORMED

BY:

GROUP:

(DATE)

12/07/84

(TIME)

RESULTS:

☒ SATISFACTORY  
☐ UNSATISFACTORY

(NEW MRF INITIATED)

TEST REVIEWED/FORM VERIFIED

BY:

GROUP:

(DATE)

/ /

DOUBLE VERIFICATION:

☒

PERFORMED

NOT APPLICABLE

☐ ADDITIONAL SHEETS ATTACHED  
(WRITE MRF# ON ADDED SHEETS)



## BECHTEL MAINTENANCE AND MODIFICATION PROCEDURES

LIMERICK GENERATING STATION 3850016380



Sht. 1 of 1 PSCL Work Package Cover Sheet

9. System Name

CONTAINMENT ATMOS. CONTROL

10. Reason/Reference for Work

PSCL #73C-85

11. Work Description

PERFORM PNEUMATIC TEST 73C-

IM-~~3~~ #32

NO 11-7-84

12. Post Work Testing Yes ☐ No ☒

If Yes, description

13. Dura. (8 hr. shifts)

14. Supt.

4 shifts 10/24/84 J. Smith

15. Originator

MIKE LOW (5147) / Low Avail / (C-116)

Date

10-26-84

Time 1600 hrs.

16. REQUEST FOR ACCESS APPROVAL

Yes ☐No ☒

1. PSCL: 73C-85

2. MRF: # or N/A

8403870

3. WP: # or N/A

73C-006

4. FCCF: # or N/A

599M-8

5. Room No.

Area/El.

N/A

15/253

NO. 11-2-51

6. Modification Yes ☐ No ☒

If Yes Mod #

7. Cat. I Dwg. Yes ☐ No ☒

If Yes, List in Block 26

8. ☒ Q-Listed

ASME

☐ BOP

17. Special instructions for access - -

18. Tag Number

Key Number

Equipment Number

Start Date

19. CDE Approval

Date

10/29/84

Time

1500

20. Work Completed

Date

12-3-84

Time

9:17

21. Construction Post Work Testing Complete

Date

N/A

Time

22. QC Complete

Date

12/3/84

Time

9:45

23. QC Post Work Testing Complete

Date

N/A

Time

24. OP Verif. (MRF Only) Acceptable ☐ Unacceptable ☐ Initiate New MRF

25. CDE Approval (Access Req Only)

Date

12/4/84

Time

0930

26. Continuation of items 7, 10, 11, 12, 17.

Date 12 Lev. 295'-6" Wot. T/O ~~599M-5~~  
 Room 599A 59A Pkg. 1-77B-5 Originator EMPEAT ~~Cancelled~~  
 Work Reference PERFORM PNEUMATIC TEST ON 105205, 105206  
114-73C-31  
3850016380

Estimated Start date 9/17/84 ECD 9/19/84

Check below, if applicable:

☐ Damage to other commodities resulting from Work  
 Reference above has been resolved, if applicable

☒ Cleanliness Verification (cleanup, remove scaffolds, etc.)

Were any of the following programs affected?

	yes	no		Program Acceptability
<u>ivil</u>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Penetration Seals	
	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Grating & Handrail removal	
	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Painting/Special Coating	
	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Door/Gasket Damage	
	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Grouting or Concrete Damage	
<u>lect</u>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Raceway Covers	

Work Completed D. S. J. [Signature] Date \_\_\_\_\_ DO NOT DETACH  
 Sign \_\_\_\_\_

Special Programs

	yes	no		Program Acceptability
<u>ivil</u>	<input type="checkbox"/>	<input type="checkbox"/>	Safety Impact-M400	
	<input type="checkbox"/>	<input type="checkbox"/>	ALARA	
	<input type="checkbox"/>	<input type="checkbox"/>	Fire Protection Verification Program	
<u>ect</u>	<input type="checkbox"/>	<input type="checkbox"/>	Separation	
	<input type="checkbox"/>	<input type="checkbox"/>	Thermal Interferences	

## LIMERICK GENERATING STATION

385.0016380

UNITS I &amp; II

JOB 8031

To: J. WALTERS/J. McVeigh Date: 11.26.84From: A. M. Martinez Start-up System No. 73CSubject: PRESSURE TEST NO. 1M-73C-32

Piping has been inspected where shown by color code on the attached marked-up print of the latest revision of drawing m-57 SHT 2 available, and all drains, vents instrument connections (including the second valve on double valved connections) and the branch piping out to the indicated boundaries are installed. Items installed per FCR's and DCN's, and not yet shown on the drawing, have also been marked on the above print. Piping and instrument lines that will be filled and/or pressurized during testing which exceed the area to be tested are shown uniquely color coded as required and have been walked down to ensure the piping is adequately supported and isolated.

Hangers and supports are installed to provide support for hydro-testing. Spring hangers have travel stops positioned per the appropriate hanger specification. This includes hangers and supports for piping to be filled but not actually under test.

Please complete your required pre-test inspection of the piping shown on the attached drawing, including verification that all welding, post weld heat treatment and non-destructive examination is complete (except pressure test) including that required for all hanger, support and seismic restraint attachments welded to pipe and/or pressure retaining components, except that on piping which is to be filled and/or pressurized but not documented. Also verify that ASME nameplates or stand-off attachments have been inspected for injurious surface defects and, where found, repaired, non-destructively examined and accepted.

Valve packings have been installed, including those in piping to be filled which will not actually be under test.

Flushing as required prior to testing has been accomplished and piping, including that to be filled but not actually under test, meets the required cleanliness criteria.

Welds have not been covered with insulation.

Where piping is embedded in structural concrete, the concrete has reached design strength.

Wall and floor penetration seals have been welded to pipe where required.

The required completion date for the test is 11.26.84.

Signed: A. M. Martinez  
(Pressure Test Engineer)

Signed: [Signature]  
(LMSOE or Designee)

## LIMERICK GENERATING STATION

UNITS I and II

JOB 8031

Pre-Test Meeting

Reference: 8031-JR-M-1

Date 11-26-84Start-Up System 73CTest No. 1M-73C-32P&ID(s) M-57 SHTZ Rev 11

The undersigned have met and reviewed Piping Test No. 1M-73C-32 and are in agreement that subject test is in accordance with Specification P-323 and applicable code ASME B31.1.

The Pneumatic or Hydrostatic Test Procedure and Report and the Valve Component Check List were reviewed with the marked-up P&ID's for the subject test in conjunction with the manner in which the test will be implemented and monitored. A review was also made to assure the concrete was checked for design strength where piping is embedded in structural concrete.

Deviations to Specification P-323 are as follows:

1. NONE / PIPING TEST PER NCE 10291

Deviations Approved By: (specify approval document)

2. \_\_\_\_\_

Authorized to proceed with test:

LMSCE or His Designee [Signature]PTE A. M. [Signature]PFQCE or His Designee R. [Signature]PECo Representative J. [Signature]Authorized Inspector R/PIn Attendance ☐Attendance Waived ☒



## LIMERICK GENERATING STATION

3850016380

UNITS I &amp; II

JOB 8031

Pneumatic or Hydrostatic Test Procedure and Report

Reference: 8031-JR-M-1

Date 9/20/84ASME III, XI, Q, R, S, BOP Q

27

## PART I - TEST PROCEDURE (To be filled out in ink)

1. Specification : P-323 <sup>C-33</sup> A Design Press : SEE VENDOR PROCEDURE
2. Applicable Code: ANSI B-31.1 Nuclear Class: —
3. Start-Up No. : 73C Test No. IM-73C-32
4. Service : CONT. AIR/OS CONTROL
5. Boundaries : SEE EXHIBIT 2 & MARKED UP P&ID
6. Type Test : Hydrostatic ☐; Pneumatic ☒; Other ☐
7. Test Medium : NITROGEN - (specify whether water, air, etc.)
8. Water analysis and temperature requirements: N/A  
° Min ° Max
9. Air Requirements CLEAN DRY AIR
10. Lay-up with inert fluid is ☐, is not ☐, N/A ☒ required after test.  
Lay-up shall be with \_\_\_\_\_ (specify lay-up medium) at \_\_\_\_\_ PSIG.  
Piping is ☐, is not ☐ to be drained after test N/A ☐.  
For Lay-up information, see marked-up P&ID's \_\_\_\_\_
11. Install Safety Tags on all check points.  
For check point location, fill locations, boundaries and any special test set-up see marked-up P&ID's M-57 SHZ  
Instrument tubing from root valve to instrument valve is ☐, is not ☐ included N/A ☒
12. Required test pressure (1.5, 1.25, 1.2 or 1.1 X Design as applicable) is SEE PROCEDURE PSIG.
13. Elevation difference ( EL) between test gauge and high point is N/A feet or \_\_\_\_\_ PSIG.
14. Required gauge pressure (lines 12 & 13) is 90/10 PSIG for 10 minutes  
(Note: No inspection shall take place until specified time has elapsed).

27

## Pneumatic or Hydrostatic Test Procedure and Report

Test No. 111-73C-32A

15. Elevation difference ( $\Delta E$ ) between high point and low point of permanent piping is N/A feet. Total static head N/A PSIG.
16. A) Test tolerance minus Line 15 is +5.4 PSIG.  
B) Minimum test pressure at gauges is 90/128 PSIG (Line 14).  
C) Maximum test pressure at gauges is 95.4 PSIG (Line 14 plus line 16A).
17. Relief valve is ☐, is not ☐ required.  
Set relief valve to relieve at 95 PSIG prior to subjecting any part of the system to pressure.
18. Pressure regulator is ☒, is not ☐ required N/A ☐  
Pressure regulator is to maintain pressure at 90 PSIG.
19. Test gauges shall have a range from:  
0 to 142.5 minimum. (1 1/2 times maximum test pressure per applicable code.)  
0 to 380 maximum (4 times maximum test pressure per applicable code.)
20. The system is to be pressurized to required pressure in stages as follows:
- |                                      |                                  |
|--------------------------------------|----------------------------------|
| Initial Test Pressure <u>10</u> PSIG | 4th Test Pressure <u>40</u> PSIG |
| 2nd Test Pressure <u>20</u> PSIG     | 5th Test Pressure <u>50</u> PSIG |
| 3rd Test Pressure <u>30</u> PSIG     | 6th Test Pressure <u>60</u> PSIG |
|                                      | <u>70, 80, 90</u>                |
21. Examination of piping is to be performed at \*90 PSIG  
(Line 12 x .75 + Line 13) after required test pressure of 90 PSIG is held for a minimum of ten minutes.

\* 22. Comments FOLLOW ATTACHED VENDOR PROCEDURES  
1. PRESSURIZE TO 90 PSIG WITH INSTRUMENTS  
DISCONNECTED.  
2. SEE NEXT EXHIBIT TIL PG. 2

Prepared By TOM PLATT

Date 9/20/84

\*NOTE: When hydrostatically testing Nuclear Class I Piping or pneumatically testing ASME Piping, examination of piping shall be performed at design pressure plus Line 13.

PART II - TEST REPORT (To Be Filled Out In Ink)      Test No. 111 73C-32A

1. Verify that screwed instrument conn's, as applicable, are disconnected.  
 YES ☒ NO ☐ N/A ☐
2. Verify all safety tags are installed and valves are positioned: YES ☒ NO ☐
3. Notify QC Representative DAN ARNOLD YES ☒ NO ☐ N/A ☐  
 Name
4. Verify test gauges installed:  
 Bechtel gauge No. P-41 Mfrg. USG Range 0-160 Cal. valid to 5-16-85  
 Bechtel gauge No. P-42 Mfrg. USG Range 0-160 Cal. valid to 5-16-85
5. Verify test medium used NITROGEN (specify)
6. Verify test medium temperature N/A °F (specify) Thermometer No. -  
 Cal. Due Date -
7. Verify relief valve setting popped at: 95 PSIG
8. Verify pressure regulator setting 90 PSIG (pneumatic test only)
9. Verify water analysis: Clarified water ☐, Demineralized water ☐, Other ☐,  
 specify other N/A:  
 Batch No. -  
 Actual - PPM TSP
10. Verify temporary piping is flushed YES ☒ NO ☐
11. Notify client representative YES ☐ NO ☒ -  
 Name
12. Notify Authorized Code Inspector YES ☐ NO ☒ -  
 Name
13. Verify gauge reading at 0 pressure  
 Bechtel gauge No. P-41 : 0 PSIG  
 Bechtel gauge No. P-42 : 0 PSIG
14. Verify proper filling, venting and pressurizing:  
 Initial test pressure 10 PSIG      4th test pressure 40 PSIG      7<sup>th</sup> - 70 PSIG  
 2nd test pressure 20 PSIG      5th test pressure 50 PSIG      8<sup>th</sup> - 80 PSIG  
 3rd test pressure 30 PSIG      6th test pressure 60 PSIG      9<sup>th</sup> - 90 PSIG
15. Test was ☐, was not ☒ terminated to repair weld joint(s) after reaching  
- PSIG. Leaking joint(s) was weld no.(s) - on dwg. -  
 date -.
16. Record the gauge reading at the required test pressure prior to reducing  
 pressure for examination. (ASME piping systems only) N/A ☐  
 Bechtel gauge No. P-41 PSIG 90  
 Bechtel gauge No. P-42 PSIG 90
17. Required test pressure was held for - minutes prior to examination  
 (All piping systems)
18. Record the gauge reading during examination of system. (All piping systems)  
 Bechtel Gauge No. P-41 90 PSIG  
 Bechtel Gauge No. P-42 90 PSIG

Pneumatic or Hydrostatic Test Procedure and Report

3850016380

Test No. 1M-77C-3LB

15. Elevation difference ( $\Delta$  El) between high point and low point of permanent piping is 4.2 feet. Total static head 4.2 PSIG.
16. A) Test tolerance minus Line 15 is 13.6 PSIG.  
B) Minimum test pressure at gauges is 60 PSIG (Line 15).  
C) Maximum test pressure at gauges is 63.6 PSIG (Line 14 plus line 16A).
17. Relief valve is ☒ is not ☐ required.  
Set relief valve to relieve at 64 PSIG prior to subjecting any part of the system to pressure.
18. Pressure regulator is ☒ is not ☐ required N/A ☐.  
Pressure regulator is to maintain pressure at 60 PSIG.
19. Test gauges shall have a range from:  
0 to 94.5 minimum (1 1/2 times maximum test pressure per applicable code.)  
0 to 262 maximum (4 times maximum test pressure per applicable code.)

20. The system is to be pressurized to required pressure in stages as follows:  
Initial Test Pressure 10 PSIG      4th Test Pressure 40 PSIG  
2nd Test Pressure 20 PSIG      5th Test Pressure 50 PSIG  
3rd Test Pressure 30 PSIG      6th Test Pressure 60 PSIG
21. Examination of piping is to be performed at 60 PSIG  
(Line 12 x .75 + Line 13) after required test pressure of 60 PSIG is held for a minimum of ten minutes.

- \* 22. Comments FOLLOW ATTACHED VENDOR PROCEDURE.  
2. PRESSURIZE TO 60 PSIG WITH INSTRUMENTS  
CONNECTED.

Prepared By TOM PRATT

Date 9/20/84

\*NOTE: When hydrostatically testing Nuclear Class I Piping or pneumatically testing ASME Piping, examination of piping shall be performed at design pressure plus Line 13.

PART II - TEST REPORT (To Be Filled Out In Ink) Test No. 1M-73C-326

1. Verify that screwed instrument conn's, as applicable, are disconnected.  
YES ☒ NO ☐ N/A ☐ 3850016380
2. Verify all safety tags are installed and valves are positioned: YES ☒ NO ☐
3. Notify QC Representative DAN ARNOLD YES ☒ NO ☐ N/A ☐  
Name
4. Verify test gauges installed:  
Bechtel gauge No. P-41 Mfrg. USG Range 0-160 Cal. valid to 3-16-85  
Bechtel gauge No. P-42 Mfrg. USG Range 0-160 Cal. valid to 3-16-85
5. Verify test medium used NITROGEN (specify)
6. Verify test medium temperature N/A °F (specify) Thermometer No. \_\_\_\_\_  
Cal. Due Date \_\_\_\_\_
7. Verify relief valve setting popped at: 6.1 PSIG
8. Verify pressure regulator setting 60 PSIG (pneumatic test only)
9. Verify water analysis: Clarified water ☐, Demineralized water ☐, Other ☐,  
specify other N/A  
Batch No. \_\_\_\_\_  
Actual \_\_\_\_\_ PPM TSP
10. Verify temporary piping is flushed YES ☒ NO ☐
11. Notify client representative YES ☐ NO ☒ N/A  
Name
12. Notify Authorized Code Inspector YES ☐ NO ☒ N/A  
Name
13. Verify gauge reading at 0 pressure  
Bechtel gauge No. P-41, \_\_\_\_\_ 0 PSIG  
Bechtel gauge No. P-42, \_\_\_\_\_ 0 PSIG
14. Verify proper filling, venting and pressurizing:  
Initial test pressure 10 PSIG 4th test pressure 40 PSIG  
2nd test pressure 20 PSIG 5th test pressure 50 PSIG  
3rd test pressure 30 PSIG 6th test pressure 60 PSIG
15. Test was ☐, was not ☒ terminated to repair weld joint(s) after reaching  
60 PSIG. Leaking joint(s) was weld no.(s) \_\_\_\_\_ on dwg. \_\_\_\_\_  
date \_\_\_\_\_.
16. Record the gauge reading at the required test pressure prior to reducing  
pressure for examination. (ASME piping systems only) N/A ☒  
Bechtel gauge No. P-41 PSIG  
Bechtel gauge No. P-42 PSIG
17. Required test pressure was held for 10 minutes prior to examination  
(All piping systems)
18. Record the gauge reading during examination of system. (All piping systems)  
Bechtel Gauge No. P-41, \_\_\_\_\_ 60 PSIG  
Bechtel Gauge No. P-42, \_\_\_\_\_ 60 PSIG



Pneumatic or Hydrostatic Test Procedure and ReportTest No. 111-73C-32

19. Remarks: Describe leaks observed on mechanical joints and ANSI B31.1 weld joints, which require repair: N/A

20. Date(s) and time of pressure test (start and finish) 11-30-84  
Date  
Start: 8:00 Finish: 2:00

21. Test accepted by visual examination:  
Bechtel Field Engineer [Signature] Date 11-30-84  
Bechtel QC Engineer R. [Signature] Date 11/30/84  
Client Const. or Startup Rep. N/A Date —  
Authorized Code Inspector N/A Date —

22. Items noted in Item 19 have been repaired.

Bechtel Field Engineer \_\_\_\_\_ Date \_\_\_\_\_

Bechtel QC Engineer \_\_\_\_\_ Date \_\_\_\_\_

PART III - DRAINING AND RESTORATION (To be filled out in ink)

- 1A. Verify draining is required (see Part I, Item 10) YES ☐ NO ☐ N/A ☒

- 1B. Draining waived \_\_\_\_\_  
Asst. Project Startup Eng./Designee

2. Verify water with TSP is drained to holding pond YES ☐ NO ☐ N/A ☒

3. Verify vents opened and system ~~drained~~ <sup>DEPRESSURIZED</sup> YES ☒ NO ☐ N/A ☐

4. Verify system is completely drained except for small pipe low points where no practical method for draining exists. YES ☐ NO ☐ N/A ☒

5. Verify safety tags removed and restoration items noted on Exhibit IV restored YES ☒ NO ☐

6. Accepted:  
Bechtel Field Engineer [Signature] Date 11-30-84  
Bechtel QC Engineer R. [Signature] Date 11/30/84

N/A ☒ PART IV - LAY-UP (To be filled out in ink) Test No. 111-150-52

1. Verify drawing available to describe lay-up YES ☒ NO ☒
2. Verify safety tags installed YES ☒ NO ☒
3. Verify system filled with proper fluid \_\_\_\_\_ (specify)
4. Lay-up accepted:

Bechtel Field Engineer \_\_\_\_\_ Date \_\_\_\_\_

Bechtel QC Engineer \_\_\_\_\_ Date \_\_\_\_\_

N/A ☒ PART V - INITIAL SERVICE LEAK TEST (To be filled out in ink)

1. Repairs to tested piping.
  - a. Verify repairs noted in Part II, Item 19 have had an in-service leak check and were found to be acceptable.

Bechtel Field Engineer \_\_\_\_\_ Date \_\_\_\_\_  
See Test Number \_\_\_\_\_ (In Service Package)

2. Initial Service Leak Testing, In-Lieu of Hydrotest

- a. Verify drawings are available to describe piping to be so tested.

YES ☒ NO ☒

- b. Verify piping is brought up to design pressure or maximum obtainable system operating pressure of (See Exhibit X) PSIG.

- c. Verify all joints are leak-tight YES ☒ NO ☒  
(If NO, complete 2.d)

- d. Remarks: Describe leaks observed on mechanical joints and welds which require repair for completion of this test \_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

- e. Verify repairs noted in 2d have been repaired and re-leak checked

YES ☒ NO ☒

- f. In-Service leak test accepted:

Bechtel Field Engineer \_\_\_\_\_ Date \_\_\_\_\_

Bechtel QC Engineer \_\_\_\_\_ Date \_\_\_\_\_

Client Constr. or Startup Rep. \_\_\_\_\_ Date \_\_\_\_\_

UNITS I &amp; II

3850016380

JOB 8031

90# TEST

## VALVE AND COMPONENT CHECK LIST

Start-up No. 73C  
Test No. 1M-71C-32A  
Date 9/20/84  
Page 1 of

Specification No. P-723

Responsible Engineer TOM PLATT

P&ID REV.	DWG. NO.	REV.	SM. PIPE A/B DATE	VALVE, COMPONENT SPOOL NO. ETC.	INSTR NUMBER	POSITION
M-57502	RACK # 105205					
				DISCONNECT TUBING UPSTREAM OF VLV. SV-165		FILL POINT #
				SV-165		OPEN
				DISCONNECT TUBING UPSTREAM OF VLV. SV-164		
				SV-164		OPEN
				DISCONNECT TUBING UPSTREAM OF VLV. SV-163		FILL POINT #
				SV-163		OPEN
				DISCONNECT TUBING UPSTREAM OF VLV. SV-162		FILL POINT #
				SV-162		OPEN
				DISCONNECT TUBING UPSTREAM OF VLV. SV-161		FILL POINT #
				SV-161		OPEN
				SV-161		OPEN
					A-129	ACQUIR FOR 60 PLUG FOR 90 #
				SEPARATOR TRAP		FLOW THRU.
				PCV-129A		OPEN
				PCV-129B		OPEN
					FI-129	INSTALLED
					FI-130	INSTALLED
				REMOVE CAP <sup>LOWER</sup>		FILL POINT #
				AE-151		INSTALLED
				PDSV-151		OPEN
				FO-151		INSTALLED
					FI-151	INSTALLED

\*Lines filled/pressurized but NOT documented under this test.

# Restoration Items



UNITS I &amp; II 3850016380

JOB 8031

## VALVE AND COMPONENT CHECK LIST

 Start-up No. 73C  
 Test No. 1M-73C-32A  
 Date 9/10/84  
 Page 2 of

Specification No. P-323

Responsible Engineer TOM PRATT

P&ID REV.	DWG. NO.	REV.	SM. PIPE A/B DATE	VALVE, COMPONENT SPOOL NO. ETC.	INSTR NUMBER	POSITION
M-5754.1	RACK# 105205					
					PSL-151	Hook UP FOR 60 PLUG FOR 90 #
				AE-150		INSTALLED
				PDCV-150		OPEN
				FO-150		INSTALLED
					FI-150	INSTALLED
					PSL-150	Hook UP FOR 60 PLUG FOR 90 #
				SC-101		INSTALLED
				SV-129B		OPEN
				IBP-253		INSTALLED
				1117A		INSTALLED
				SV-129A		OPEN
				IAP-253		INSTALLED
				1117A		INSTALLED
				PSV-129		INSTALLED
				DISCONNECT TUBING DOWNSTREAM OF VLV. 1117B		FILL POINT #
				1013		SHUT
				DISCONNECT TUBING UPSTREAM OF VLV. SV-129A		FILL POINT #
				SV-127A		OPEN
					PSL-127A	Hook UP FOR 60 PLUG FOR 90 #
				PDCV-127A		OPEN

\*Lines filled/pressurized but NOT documented under this test.

# Restoration Items

JOB 8031

3850016380

## VALVE AND COMPONENT CHECK LIST

Start-up No. 77C  
Test No. IM-77C-32  
Date 9/20/84  
Page 7 of     Specification No. P-323Responsible Engineer TOM PRAIT

P&ID REV.	DWG. NO.	REV.	SM. PIPE A/B DATE	VALVE, COMPONENT SPOOL NO. ETC.	INSTR NUMBER	POSITION
M-57 SH4	RACK # 105205					
				1075		OPEN
					FI-127A	INSTALLED
				1109		INSTALLED
				DISCONNECT TUBING UPSTREAM OF VLV.		
				SV-127B		OPEN
					PSL-127B	HOCK UP FOR 60 PLUG FOR 90
				PDCV-127B		OPEN
				1076		OPEN
					FI-127A	INSTALLED
				1110		INSTALLED
				DISCONNECT TUBING UPSTREAM OF VLV. SV-128A		FILL POINT
				SV-128A		OPEN
					PSL-128A	HOCK UP FOR 60 PLUG FOR 90
				PDCV-123A		OPEN
				1077		OPEN
					FI-128A	INSTALLED
				1111		INSTALLED
				DISCONNECT TUBING UPSTREAM OF VLV. SV-128B		FILL POINT
				SV-128B		OPEN
					PSL-128B	HOCK UP FOR 60 PLUG FOR 90

\*Lines filled/pressurized but NOT documented under this test.


# Restoration Items



Start-up No. 73C  
Test No. 1M-73C-32  
Date 9/26/64  
Page 4 of 4

Responsible Engineer TOM PRATT

# Restoration Items



3850016380

P. O. No. 8031-M-235-AC, Rev. 13  
Spec. No. 8031-M-235, Rev. 1  
Philadelphia Electric  
Limerick Units 1 & 2  
Comsip, Inc. S. O. 80224

**Comsip, Inc.**

instrument and control systems

HEADQUARTERS • 3030 Red Hat Lane, Whittier, CA 90601 (213) 892-9021 Telex: 67-4784

-2.4

March 14, 1983

Revision 2

Page 1 of 4

K-III/K-IVPNEUMATIC LEAK TEST PROCEDURE1.0 SCOPE

This procedure is designed to completely verify the leak integrity of the tubing/components within the Model K-III/K-IV System. This is accomplished by pressurizing all system entries, exits and internals. This test should be done prior to initial start-up and before system calibration.

2.0 PREPARATION

- 2.1 Connect a regulatable pressure source capable of a 90 psig pressure to the sample entry, sample exit and reagent and calibration gas bulkhead fitting entries. These fittings are located at the top of the panel. Connect this same 90 psig pressure source to the lower test tee located adjacent to the analyzer bypass (located on rear of panel).
- 2.2 Disconnect the tubing running to the system integral pressure gauge at the gauge and cap the tubing.
- 2.3 Completely open, the system flow indicating controllers (reagent and calibration, located on the panel front and the analyzer bypass, located at the rear of the panel).
- 2.4 Open the reagent and calibration solenoid valves by disconnecting the existing hot and neutral wires running to the solenoid valves terminal strip. Connect an external source of power to these solenoid valves, which will energize and open the valves.

2

Sheet 3 of 3

PNEUMATIC LEAK TEST PROCEDURE3.0 PROCEDURE

- 2 | 3.1 Slowly, in 10 psig increments, apply pressure to the system until the 90 psig pressure is attained. Allow one minute for the pressure to stabilize between these pressure increments.
- 3.2 Beginning with the test connection bulkhead fittings, apply a bubble forming leak detector solution such as SNOOP manufactured by Nupro. Verify the leak integrity of all fittings that were broken or made to set-up this test.
- 3.3 Isolate the pressure source from the system for a period of 10 minutes. No decrease in pressure should be observed on a pressure gauge with 1 psig increments during the 10 minute test duration.
- 3.4 If a noticable pressure decrease is observed, then the systematic application of the leak test solution must be initiated on a fitting by fitting basis.
- 3.5 Any fitting found to be leaking should be tightened until the system is capable of holding the 90 psig test pressure with no visible pressure decrease within a 10 minute period.
- 2 | 3.6 Slowly, in 10 psig increments, decrease the pressure applied to the system. Allow one minute for pressure stabilization between each incremental decrease in pressure. Decrease the system pressure until a 0 psig pressure is attained.
- 3.7 Uncap the pressure gauge tubing and reconnect this tubing to the systems integral pressure gauge. Repeat the pressurization process used in paragraph 3.1 above with the exception of a 60 psig input pressure rather than the previous 90 psig.
- 3.8 Repeat the system isolation and 10 minute drop test described in paragraph 3.3 above at the 60 psig pressure.

5441407C04

PNEUMATIC LEAK TEST PROCEDURE

- 2 | 3.9 The system leak integrity has now been verified. Slowly, in 10 psig increments, decrease the pressure being applied to the system. Allow one minute for pressure stabilization between incremented pressure drops until the pressure is released from the system.

4.0 ACCEPTANCE

After no detectable leakage as defined above is observed, the system is considered acceptable. For pneumatic leak tests done at the Comsip, Inc. facilities, the attached Test Report shall be completed and signed off.

K-III/K-IV PNEUMATIC LEAK TEST REPORT

COMSIP, INC. JOB NUMBER \_\_\_\_\_  
SYSTEM IDENTIFICATION NUMBER \_\_\_\_\_  
TEST DATE \_\_\_\_\_

CALIBRATION:

TEST GAUGE (PSIG)	CALIBRATION GAUGE (PSIG)
0	
50	
100	
200	
500	

TEST RESULTS:

LINE NUMBER	DESIGN PRESSURE	TEST PRESSURE : 1.5 X D.P.	DETECTABLE LEAKAGE

This System has been tested and found to be free from leaks at the above conditions.

TEST INSPECTOR \_\_\_\_\_ DATE \_\_\_\_\_  
Q.A. MANAGER/REP. \_\_\_\_\_ DATE \_\_\_\_\_

20016380



3850016380

PECO PHA

CD INC COLD

MESSAGE NUMBER 21719

SEPTEMBER 7, 1984

WHITTIER, CALIFORNIA

TO: PHILADELPHIA ELECTRIC COMPANY  
PHILADELPHIA, PENNSYLVANIA

FROM: MR. ANDERS

RE: LIMERICK NUCLEAR GENERATING STATION

POST-LOCA CONTAINMENT HYDROGEN MONITORING SYSTEM

PURCHASE ORDER 8031-M-235-AC

COMSIP, INC. SALES ORDER 89224

SUBJ: MODIFIED CATALYST BED CHANGE OUT.

DEAR MR. ANDERS:

PER OUR AUGUST 31, 1984 TELECON COMSIP, INC. HEREBY CERTIFIES THAT THE ANALYZER CELL CATALYST BEDS WERE CHANGED OUT WITH THE NEW MODIFIED CATALYST BED ASSEMBLIES. THE CATALYST BED CHANGE OUTS OCCURRED DURING THE COMSIP, INC. FIELD SERVICE VISIT TO THE LIMERICK SITE ON OCTOBER 25TH THROUGH THE 28TH, 1983 BY OUR MR. KEN ROHRIG. SUBSEQUENT TO THIS SITE VISIT MR. ROHRIG RETURNED A COUPLE OF ANALYZER CELLS FOR REPAIR. PRIOR TO THE RETURN OF THESE REPAIRED CELLS TO THE LIMERICK SITE THE CATALYST BEDS WERE CHANGED OUT AT THE COMSIP, INC. FACILITY.

IF YOU HAVE ANY QUESTIONS REGARDING THE ABOVE CERTIFICATION, PLEASE DO NOT HESITATE TO CONTACT ME AT ANY TIME.

REGARDS,

SID LOWMEYER, JR.

PRODUCT MANAGER

COMSIP, INC.

TELEX 674766 CD INC COLD

PECO PHA

CD INC COLD

.....

2-10-84  
Start 70flast

9/28/84  
EFFECTIVE DATE

LIMERICK GENERATING STATION  
PORC APPROVAL FORM

9-26-84 Revision 1  
Page 1 of 1  
9/20/84 CRE

TPC #1096

1. DOCUMENT (TITLE, OR PROC # & REV.): ST-1-030-701-1 Rev 0

2. REASON FOR SUBMITTAL:

3850016380

ATTACHMENT 3 (CONT'D)

☐ NEW PROCEDURE

☒ TEMPORARY CHANGE TO APPR'D PROC  
A-3 REVIEW REQUIRED BY \_\_\_\_\_

☐ PROCEDURE REVISION

☒ REVIEW OF TEMP CHANGE ONLY

☐ ENTIRE PROC. REVIEWED &  
SUGGESTED CHANGES INDICATED  
(PERIODIC REVIEW A-2)

☐ REVIEW OF TEMP CHANGE AND  
PERMANENT PROC. REVISION

☐ PORTIONS OF PROC. REVIEWED &  
SUGGESTED CHANGES INDICATED

PORC REVIEWER	REV'D&APP'D		REV'D&APP'D WITH COMMENT	
	INITIAL	DATE	INITIAL	DATE
SUPT	.			
ASST SUPT				
ENG-TECH				
ENG-OPS				
ENG-MAINT				
SR HP				
SR CHEM				
PERF ENG	yc	12/20/84		
I&C ENG				
ADMN SUPV				

PORC REVIEWER	REV'D&APP'D		REV'D&APP'D WITH COMMENT	
	INITIAL	DATE	INITIAL	DATE
REAC ENG				
SFT SUPT	CPG	12/20/84		
REG ENG				
OUT MGR	.			

3. COMMENTS/CORRECTIVE ACTION:

☐ Approved with comments/changes on attached document

COMMENTS/CORRECTIVE ACTION  
TAKEN & CHECKED/DATE

SUPT. APPROVAL/DATE

PORC MEETING

#:

DATE:

ADMIN OR PREPARER

DIRECTIONS TO ADMIN. STAFF:

- ☐ ISSUE THE ATTACHED DOCUMENT  
☐ FILE THE ATTACHED DOCUMENT IN FILE \_\_\_\_\_  
☐ FILE THIS FORM PER ADMIN. PROC. \_\_\_\_\_  
☐ OTHER: \_\_\_\_\_

TRANSMIT A COPY OF THIS FORM  
AND DOCUMENT TO NRB FOR:

- ☐ APPROVAL  
☐ REVIEW  
☐ INFO

9/28/84  
EFFECTIVE DATE

LIMERICK GENERATING STATION  
PORC APPROVAL FORM  
TPC # 1090

9-26-84 Revision 1  
Page 1 of 1  
JMA/aut 9/21/84 CRE

1. DOCUMENT (TITLE, OR PROC # & REV.): ST-1-030-701-1 Rev 0

REASON FOR SUBMITTAL: 3850016380

- ☐ NEW PROCEDURE
- ☐ PROCEDURE REVISION
- ☐ ENTIRE PROC. REVIEWED & SUGGESTED CHANGES INDICATED (PERIODIC REVIEW A-2)
- ☐ PORTIONS OF PROC. REVIEWED & SUGGESTED CHANGES INDICATED
- ☒ TEMPORARY CHANGE TO APPR'D PROC A-3 REVIEW REQUIRED BY 1/2/85
- ☒ REVIEW OF TEMP CHANGE ONLY
- ☐ REVIEW OF TEMP CHANGE AND PERMANENT PROC. REVISION

PORC REVIEWER	REV'D&APP'D		REV'D&APP'D WITH COMMENT	
	INITIAL	DATE	INITIAL	DATE
SUPT	.			
ASST SUPT				
ENG-TECH				
ENG-OPS				
ENG-MAINT				
SR HP				
SR CHEM				
PERF ENG	LAH	12/19/84		
I&C ENG				
ADMN SUPV				

PORC REVIEWER	REV'D&APP'D		REV'D&APP'D WITH COMMENT	
	INITIAL	DATE	INITIAL	DATE
REAC ENG				
SFT SUPT	EDC	12/19/84		
REG ENG				
OUT MGR				

3. COMMENTS/CORRECTIVE ACTION:

- ☐ Approved with comments/changes on attached document

COMMENTS/CORRECTIVE ACTION TAKEN & CHECKED/DATE	SUPT. APPROVAL/DATE	PORC MEETING #:
ADMIN OR PREPARER		DATE:

DIRECTIONS TO ADMIN. STAFF:

☒ ISSUE THE ATTACHED DOCUMENT

☐ FILE THE ATTACHED DOCUMENT IN FILE

☐ FILE THIS FORM PER ADMIN. PROC.

☐ OTHER:

TRANSMIT A COPY OF THIS FORM AND DOCUMENT TO NRB FOR:

☐ APPROVAL

☐ REVIEW

☐ INFO

28/84  
EFFECTIVE DATE

LIMERICK GENERATING STATION  
PORC APPROVAL FORM

TPC # 1071

9-30-84  
A-4, Form 1  
Revision 1  
Page 1 of 1  
9/10/84 CRE

DOCUMENT (TITLE, OR PROC # & REV.): ST-1-030-701-1

3850016380

REASON FOR SUBMITTAL:

☐ NEW PROCEDURE

☐ PROCEDURE REVISION

☒ TEMPORARY CHANGE TO APPR'D PROC  
A-3 REVIEW REQUIRED BY

☒ REVIEW OF TEMP CHANGE ONLY

☐ ENTIRE PROC. REVIEWED &  
SUGGESTED CHANGES INDICATED  
(PERIODIC REVIEW A-2)

☐ REVIEW OF TEMP CHANGE AND  
PERMANENT PROC. REVISION

☐ PORTIONS OF PROC. REVIEWED &  
SUGGESTED CHANGES INDICATED

PORC VIEWER	REV'D&APP'D		REV'D&APP'D WITH COMMENT	
	INITIAL	DATE	INITIAL	DATE
PT				
ST SUPT				
G-TECH				
G-3				
G-MAINT				
HP				
CHEM				
ERF ENG	UA	12/19/84		
EC ENG				
OMN SUPV				

PORC REVIEWER	REV'D&APP'D		REV'D&APP'D WITH COMMENT	
	INITIAL	DATE	INITIAL	DATE
REAC ENG				
SFT SUPT	CPG	12/19/84		
REG ENG				
OUT MGR				

COMMENTS/CORRECTIVE ACTION:

☐ Approved with comments/changes on attached document

COMMENTS/CORRECTIVE ACTION  
TAKEN & CHECKED/DATE

SUPT. APPROVAL/DATE

PORC MEETING  
#: \_\_\_\_\_  
DATE: \_\_\_\_\_

ADMIN OR PREPARER

DIRECTIONS TO ADMIN. STAFF:

- ☐ ISSUE THE ATTACHED DOCUMENT  
☐ FILE THE ATTACHED DOCUMENT IN FILE \_\_\_\_\_  
☐ FILE THIS FORM PER ADMIN. PROC. \_\_\_\_\_  
☐ OTHER: \_\_\_\_\_

TRANSMIT A COPY OF THIS FORM  
AND DOCUMENT TO NRB FOR:

- ☐ APPROVAL  
☐ REVIEW  
☐ INFO



3850016380

12/19/84 830

ST-1-057-701-1, Rev. 0

Page 1 of 28 59

WRL/RSE:hfbz

PHILADELPHIA ELECTRIC COMPANY  
LIMERICK GENERATING STATION  
SURVEILLANCE TEST

12/10/84

030

P-1-057-701-1

P.A.S.S & C.A.C SAMPLE LOOPS CONTAMINATED  
PIPING INSPECTION

Test Frequency: 18 months -OR- Initiating Events: 1. Reason  
Tech Spec.: 6.8.4a 2. MRF No. \_\_\_\_\_  
FSAR 6.2.8.1.g  
FSAR 6.2.8.1.h  
FSAR 6.2.8.3

Test Results:Action A. All Asterisked (\*) Steps Completed SATISFACTORILY

Performed By: (Sign/Date) Ch. K. K. 12/21/84  
Performed By: (Sign/Date) \_\_\_\_\_  
Informed Test Complete: (ACO or CO) (Sign/Date) P. J. J. 12-21-84  
(Time) 0101  
Reviewed By: (SSVN or STA) (Sign/Date) J. J. J. 12-21-84

Action B. One or More Asterisked (\*) Steps Test Results UNSATISFACTORILY

Performed By: (Sign/Date) \_\_\_\_\_  
Informed of Test Results: (CO or ACO) (Sign/Date) \_\_\_\_\_  
(Time) \_\_\_\_\_  
Shift Supervision (Sign/Date) \_\_\_\_\_  
Corrective Action: MRF No.: \_\_\_\_\_  
Initiated By: (Sign/Date) \_\_\_\_\_

IMMEDIATELY NOTIFY SENIOR PLANT STAFF MEMBER

Person Notified: (Name) \_\_\_\_\_  
Date/Time Notified: (Date/Time) \_\_\_\_\_  
Notified By: (Sign) \_\_\_\_\_

ADDITIONAL ACTION/TEST COMMENTS:

If any entry is made in Additional Action/Test Comments  
Section, person making initial entry sign here

(Sign/Date) M. C. Gallagher 12/20/84



APPENDIX 5

TEST RESULTS EVALUATION FORM

ST # ST-1-030-701-1

DATE ST PERFORMED 12/20/84

EVALUATION OF TEST RESULTS: \_\_\_\_\_

Boundary 1 leakage was determined to be limited to the Post Accident Sampling Station Gas Sampler 105941 by the following:

① all CAC lines in Boundary 1 were walked down and "snooped" verifying no leakage

② check valve 57-10688 was verified not to be leaking by closing 57-1086 and verifying all other valves in the possible leakage flowpath were closed; then checking that no change in leakrate was observed

(continued)

ATTACH ADDITIONAL SHEETS IF NECESSARY

Evaluation By: M. P. Gallagher

Date: 12/20/84

Approved By: LA Hopkins

Date: 12/21/84

- ③ verifying OPRIG at PI-57-129 which indicates that there was no leakage into the CAC sampler

Boundary 1 leakage will be investigated further further prior to exceeding 5% power, when the Post Accident Sampling Station is required to be operable.

Boundary 3 leakage was determined to be through a leaking check valve 57-1068A by:

- ① verifying no leakage using "snoop" during a walkdown and
- ② observing a "chattering" sound of check valve 57-1068A

check valve 57-1068A will be inspected and repaired. However, the leakage for contaminated piping inspection of this boundary should be considered  $< 100 \text{ cc/min}$  since no external leakage was observed.

1.0 PURPOSE

The purpose of this test is to determine the leakage rate of the Post Accident Sample System and Containment Atmospheric Control sample loops and to inspect associated components if the leakage is above the specified limit.

2.0 REFERENCES

- 2.1 Generic LLRT Procedure ST-1-LLR-001-1
- 2.2 8031-M-30; Post Accident Sampling
- 2.3 8031-M-57, Containment Atmospheric Control, Sheets 1 and 2
- 2.4 NUREG-0737
- 2.5 8031-M-235-8-12
- 2.6 8031-M-235-26-11 and 10

3.0 TEST EQUIPMENT

- 3.1 Per Generic Procedure ST-1-LLR-001-1

4.0 PRECAUTIONS AND LIMITATIONS

- 4.1 Per Generic Procedure ST-1-LLR-001-1 and Item I of Specific Procedure Section 9.0

5.0 PREREQUISITES

5.1 Plant conditions are such that testing will not interfere with planned operations. Backup system availability has been established per Section 9.1. Request permission of Shift Supervision and ACO/CO to begin this test.

CFK 1/12/19/84  
Initials Date

SG 1/12-19-84  
ACO/CO Date

5.2 RWP obtained if required.

CFK

5.3 Obtain chemistry personnel assistance to operate the P.A.S.S. panel.

LAH  
12/19/84  
CPT  
12/19/84

5.4 Safety permit issued if required per Section 9.5 or as determined by Results Engineer or alternate.

Yes \_\_\_\_\_ No X

If Yes: Permit No. \_\_\_\_\_

6.0 GENERAL LEAK TEST PROCEDURE

IT IS THE RESPONSIBILITY OF THE PERSON OR PERSONS PERFORMING THIS TEST TO ENSURE ALL BLANKS AND DATA SHEETS ARE CORRECTLY AND COMPLETELY FILLED IN.

INITIALS

6.1 Read Specific Procedure. Follow procedure for system draining and venting (Section 9.2) and valve lineup (Section 9.3).

CFK

6.2 With the box set up for a "FLOW IN TEST" and connected to the penetration test tap, perform leak test per ST-1-LLR-002-1. Record leakage on the Test Data Sheet attached to this procedure.

CFK

6.3 Perform leak test per Section 9.4

CFK 12/20/84

3850016380

## 1.0 PROCEDURE

### 7.1 Flow in Test (Test Volume Filled with Air)

- 7.1.1 Verify that the test volume is drained of water.

THE FOLLOWING STEPS ARE THE INITIAL SET UP OF VOLUMETRICS LEAK RATE MONITOR (LRM). SEE FIGURE 1.

- 7.1.2 Prior to performing leakage test or integrity check, set the LRM controls as follows:

CONTROL	PRESSURE REGULATOR (V-1)	RANGE SELECTOR (V-2)	TEST VALVE (V-3)	TEST LEVEL VALVE (V-4)
POSITION	FULL DECREASE (CCW)	CHARGE	DECAY	TEST

- 7.1.3 Connect the LRM to a 110 volt, 60 Hz electrical power source. Press the power switch; allow a ten (10) minute warm-up period before proceeding with Section 7.1.5.

DUE TO THE NATURE OF THE THERMAL MASS FLOW TRANSDUCERS USED IN THE LRM, THE FLOW RATE INDICATOR MAY DISPLAY A READOUT OF -006 TO +006 AT A NO LEAK CONDITION. THIS IS A NORMAL INDICATION, AND DOES NOT AFFECT CALIBRATION OF THE LRM.

- 7.1.4 Apply clean, dry facility test gas supply pressure to INLET port and pressurize from 85 to 150 PSIG. (Use nitrogen on electrical penetrations)
- 7.1.5 Upon completion of warm-up period, adjust ZERO control as necessary to obtain a readout of  $\pm$  0.00 on the PRESSURE indicator. Be sure the TEST port is open to atmosphere.
- 7.1.6 Connect TEST port to the test volume.



3850016380

- 7.1.7 Zeroing of the desired flow range(s) on the display must be completed before any flow measurements from that range are taken. The LRM MUST be isolated from the test volume by setting the ball valves as in Section 7.1.2. Adjust zero on all flow ranges, selecting each individually with the RANGE switch.

THERE MUST BE A CONSTANT SUPPLY PRESSURE OF 85-150 PSI CONNECTED TO THE INLET OF THE LRM FOR ZEROING OF THE FLOW DISPLAY.

THE FOLLOWING STEPS ARE THE LEAK TEST OPERATING SEQUENCE OF LRM.

- 7.1.8 Set the TEST LEVEL ball (V-4) valve to the CLOSED position. Set the TEST ball valve (V-3) to the FLOW position. Adjust the PRESSURE REGULATOR (V-1) to the test pressure of 44 psig as displayed on the PRESSURE indicator. Set the RANGE SELECTOR switch and RANGE SELECTOR valve (V-2) to LOW RANGE and observe FL for any possible internal LRM leakage. Return the TEST LEVEL valve (V-4) to the TEST position. Return RANGE SELECTOR valve (V-2) to CHARGE position. The test volume should now be charging.

THE PRESSURE INDICATOR WILL SHOW A DROP IN PRESSURE UNTIL THE TEST VOLUME IS COMPLETELY CHARGED.

- 7.1.9 If the pressure within the test volume will not reach the desired test level (due to an excessive leakage rate), increase the REGULATOR control setting as necessary to obtain the desired test level pressure.

- 7.1.10 After the test volume is fully charged, set ball valves as follows:

BALL VALVE	RANGE SELECTOR (V-2)	TEST VALVE (V-3)	TEST LEVEL VALVE (V-4)
POSITION	HIGH	FLOW	TEST

ALLOW A TEN (10) MINUTE (MINIMUM) TEMPERATURE STABILIZATION PERIOD.

- 7.1.11 Upon completion of temperature stabilization period, place the RANGE switch in the HIGH position and observe the FLOW RATE indicator for the leakage flow rate.
- 7.1.12 If the indicated leakage rate value is sufficiently low, set the RANGE switch to MID and the RANGE valve to MID for greater accuracy. If low range is desired, set RANGE switch to LOW and the RANGE valve (V-2) to LOW.
- 7.1.13 Verify the position of the following valves on LLRT Data Sheet.
- Range Selector Switch  
Range Selector Valve (V-2)  
Test Valve (V-3)  
Test Level Valve (V-4)
- 7.1.14 If leakage is evident but is below the calibrated range of the LRM, either assign a test leakage rate at the minimum calibrated range (20 sccm) or impose a known flow to raise total indicated flow rate to within the calibrated range of the LRM. This is done by closing the test connection valves and opening a vent valve between the test connection valves and valve V-4 on the LRM. Throttle the vent valve to attain a flow rate ( $L_o$ ) within the calibrated range of the LRM. After flow has stabilized, open the test connection valves and observe the total flow rate.

WHEN IMPOSED FLOW IS USED, THE MEASURED LEAKAGE ( $L_m$ ) IS THE DIFFERENCE BETWEEN THE TOTAL FLOW AND THE IMPOSED KNOWN FLOW ( $L_o$ ).

- 7.1.15 Read and record on Test Data Sheet the indicated flow and pressure at a minimum of 5-minute intervals for 15 minutes after stabilization. A minimum of 4 readings should be taken.

## 8.0 RETURN TO NORMAL

- 8.1 When test is completed, consult Health Physicist or alternate concerning venting the test volume.

1.0 SPECIFIC PROCEDURE

9.1 Backup System Availability and Requirements:

- 9.1.1 The Post Accident Sampling System will be out of service for the duration of this test.
- 9.1.2 Both H2/O2 analyzers 10S205 and 10S206 will be out of service for the duration of this test.

9.2 System Draining and/or Venting:

SYSTEM IS A NON-PRESSURIZED AIR-FILLED SYSTEM AND NEED NOT BE DRAINED.

9.3 Valve Lineup:

INITIALS

- 9.3.1 Complete the applicable section of the Leak Rate Tag Accountability Log, position valves and switches, and hang LLRT tags.

CFK

SECTION 9.4.1 through 9.4.6 may be done in any order.

9.4 Procedure:

PERFORM LEAK RATE USING THE FOLLOWING PREFERRED METHOD(S). ALTERNATE METHODS AS DESCRIBED IN GENERIC PROCEDURE ST-1-LLR-001-1 MAY BE USED WHEN NEEDED AND SHALL BE ATTACHED TO AND FORM A PART OF THIS PROCEDURE ONLY WHEN USED.

- 9.4.1 Perform a flow in test on the <sup>boundary 1</sup> ~~P.A.S.S and C.A.e~~ ~~atmosphere~~ sample loops.

INITIALS

9.4.1.1

~~9.4.1.1 Remove thermal overload from contactor for pump 1BP937 at Panel 10C945~~  
08/217 08/217

CFK

- 9.4.1.2 Install temporary jumpers between terminals 27, 28, 29, 30, 31 and 32 on terminal board 3 in the Hydrogen and Oxygen Analyzer Panel 10S205

15/283

CAPS

STET

L44  
12/7/84  
CPC  
12/19/84

Approve changes for pg

LAH 12/19/84

3850016380

C.P.G.  
12/19/84

LAH 12/19/84  
EDC  
12/19/84

9.4.1.2.1 Close or verify  
closed 57-1083, 57-1088  
and 57-1085. CFX

9.4.1.3 Open or verify  
open SE-57-102. CFX

9.4.1.4 open or verify  
open 57-1084 CFX

9.4.1.5 At panel 10C946 open  
valve SV-57-146B using  
HSS-57-146. CFX

9.4.1.6 At panel 10C946 open  
valve SV-57-147B using  
HSS-57-147 CFX

~~9.4.1.3 Install temporary  
jumpers between  
terminals 27, 29, 30,  
31 and 32 on terminal  
board 3 in the  
Hydrogen and Oxygen  
Analyzer Panel 10S206~~

15/253

~~9.4.1.4 Lift lead 38 from  
terminal 36 on TBR-3  
in Panel 10S205~~

~~9.4.1.5 Lift lead 38 from  
terminal 36 on TBR-3  
in Panel 10S206~~

~~9.4.1.6 2 Install test box to  
test connection  
downstream of valve  
57-10621 (501-15R-295)  
and to connection SX  
57-159 on panel  
10S205.~~

~~9.4.1.7 At Panel 10C600, place or verify  
power on to 10S205 by  
placing HSS-57-1285 to  
in the "ANALYZE" position  
"DRYWELL EXHAUST SAMPLE"~~

~~9.4.1.8 Verify SV-57-151, SV-  
57-152, SV-57-153, SV-  
57-154, and SV-57-155  
are open.~~

~~9.4.1.9 At Panel 10C600, place or verify  
power on to 10S206 by  
placing HSS-57-1985 to  
in the "ANALYZE" position  
"DRYWELL ATM SAMPLE-2"~~

~~9.4.1.10 Verify SV-57-187, SV-  
57-188, SV-57-189 and  
SV-57-194 are open.~~

~~9.4.1.11 At Panel 10C945, place  
power on by placing  
HSS-30-120 to position  
"A" or "B"~~

~~9.4.1.12 Place HSS-30-121 to  
the Gas position at  
Panel 10C945~~

2

2

2

CFX

CFX

2

CFX

2

CFX

CFX

Approve changes for pg

CPG  
12/19/84

LAH 12/19/84

3850016380

9.4.1.13 Place HSS-30-111 to  
the Drywell position  
on 10C945

CFR

9.4.1.14 Place HS-30-109 to the  
CIRC. gas position on  
Panel 10C945

CFR

9.4.1.15 Begin flow in test per  
section 7.1 at test  
pressure of 44 psig  
and determine system  
leak rate

mpg

9.4.1.16 Verify system leak  
rate is less than  
(later)

N/A NOTE1

9.4.1.17 The leak rate is above  
(later). Proceed to  
the next step. If  
not, proceed to Step

9.4.1.18 and mark Step  
9.4.1.19 N/A

mpg

9.4.1.18 Using a bottle of  
snoop or equivalent,  
walk the system down  
and inspect components  
for air leakage inside  
the solid boundary of  
Attachment B.  
Document all  
components exhibiting  
leakage on Attachment  
A-1.

mpg

9.4.1.19 Isolate the test box  
and vent the volume.  
Close and cap valve  
57-106 and 57-1047

mpg

9.4.1.20 Place HSS-30-120 on  
Panel 10C945 to the  
"OFF" position

mpg

9.4.1.21 Reattach the thermal  
overload for pump  
1BP937 at Panel 10C945

N/A

9.4.1.22 At panel 10C946 close valve  
SV-57-146B using HSS-57-146

mpg

9.4.1.23 At panel 10C946 close valve  
SV-57-147B using HSS-57-147

mpg

9.4.1.24 Close SE-57-102 if section 9.4.6  
is to be performed next.

mpg

N/A

9.4.1.18  
PLACE HSS-30-111 TO  
THE DRYWELL 'SPARK'  
POSITION ON PANEL  
10C945

LAH 12/19/84  
per tele con  
12/19/84

9.4.1.25 Open 57-1085  
57-1085 and 57-1088

9.4.1.23 Close 57-1084 if sections  
9.4.2 or 9.4.3 are to be  
performed next.



Approve changes for pg  
CPC 12/14/84 LAB 12/19/84

9.4.1.22<sup>25</sup> Place HSS-30-170 on  
Panel 10C945 to the ON  
position and verify  
pump 1BP937 starts

WRL

9.4.1.23<sup>26</sup> Place HSS-30-120 on  
Panel 10C945 to the  
"OFF" position.

WRL

~~9.4.1.24 Place HSS-57-126 on  
Panel 10C600 to the  
"OFF" position~~

~~9.4.1.25 Place HSS-57-196 on  
Panel 10C600 to the  
"OFF" position~~

~~9.4.1.26 Reconnect lead lifted  
in step 9.4.1.4~~

~~9.4.1.27 Reconnect lead lifted  
in step 9.4.1.5~~

~~9.4.1.28 Remove temporary  
jumpers between  
terminals 27, 29, 30,  
31 and 32 on TRB-3 in  
Panel 10S206~~

~~9.4.1.29 Remove temporary  
jumpers between  
terminals 27, 28, 29,  
30, 31 and 32 on TRB-3  
in Panel 10S205~~

9.4.1.30 Place HSS-57-126 to  
the "ANALYZE" position  
and then using pump  
selector HSS-57-129  
verify that pumps  
1AP253 and 1BP253  
operate correctly.  
This verifies lead  
lifted in step 9.4.1.4  
restored

9.4.1.31 Verify only one sample  
inlet valve to panel  
10S205 is open

9.4.1.32 Return HSS-57-126 to  
the "OFF" position

3850016380

Approve addition of 9.4.2 thru 9.4.2.5

LAH 12/19/84

C76  
12/19/84

9.4.2 Perform a flow in test on the boundary 2 sample loop.

Initials

9.4.2.1 Install test box to test connection downstream of valve 57-1062 (501-RIS-295).

mPB

9.4.2.2 At panel 10C600 place or verify HSS-57-125 <sup>in</sup> ~~the~~ the "DRYWELL EXHAUST SAMPLE" position

mPB

9.4.2.3 At panel 10C600 place or verify HSS-57-195 in the "SUPP POOL ATM SAMPLE 2" position

mPB

9.4.2.4 Open or verify open 57-1089

mPB

9.4.2.5 Open or verify open SE-57-102

mPB

9.4.2.5.1 Close 57-1084

mPB

LAH 12/19/84

Per tele con  
SOC 12/19/84

C76  
12/19/84

Approve changes for py  
LAH 12/19/84

~~9.4.1.13~~ Place HSS-30-111 to  
~~6~~ the Drywell position  
~~on 10C945~~

~~9.4.1.14~~ Place HS-30-109 to the  
~~7~~ CIRC. gas position on  
~~Panel 10C945~~

~~9.4.1.15~~ Begin flow in test per  
9.4.2.6 section 7.1 at test  
pressure of 44 psig  
and determine system  
leak rate

mps

~~9.4.1.16~~ Verify system leak  
9.4.2.7 rate is less than  
(later)

NA

~~9.4.1.17~~ The leak rate is above  
9.4.2.8 (later). Proceed to  
the next step. If  
not, proceed to Step

9.4.2.6 ~~9.4.1.19~~ and mark Step  
~~9.4.1.19~~ N/A  
9.4.2.9

N/A

~~9.4.1.18~~ Using a bottle of  
9.4.2.9 snoop or equivalent,  
walk the system down  
and inspect components  
for air leakage inside  
the solid boundary of  
Attachment B.  
Document all  
components exhibiting  
leakage on Attachment  
A-2.

N/A

~~9.4.1.19~~ Isolate the test box  
9.4.2.10 and vent the volume.  
Close and cap valve

~~57-1062~~ ~~57-1062~~ and ~~57-1047~~  
~~57-1062~~ ~~57-1047~~

~~mps~~ mps

~~9.4.1.20~~ Place HSS-30-120 on  
~~Panel 10C945 to the~~  
~~"OFF" position~~

~~9.4.1.21~~ Reattach the thermal  
~~overload for pump~~  
~~1BP937 at Panel 10C945~~

9.4.2.11 Close 57-1089 if  
section 9.4.3 is not  
going to be performed next

N/A

9.4.2.12 Close SE-57-102 if section  
9.4.6 is going to be performed next

N/A

LAH 12/19/84  
Per tele con  
EOC  
12/19/84

9.4.2.13 Open 57-1084 mps

3850016380 ST-1-030-701-1  
Approve addition of 9.4.3 thru 9.4.3.5

LDA 12/19/84

CPG  
12/19/84

Page 13 of 59

9.4.3 Perform a flow in test on the  
boundary 3 sample loop.

Initials

9.4.3.1 Install test box to test  
connection downstream of  
valve 57-1047

RDM

9.4.3.2 At panel 10C600 place  
or verify HSS-257-125  
in the "Drywell EXHAUST  
SAMPLE" position.

RDM

9.4.3.3 At panel 10C600 place  
or verify HSS-57-195 in the  
"SUPP POOL ATM SAMPLE 2"  
position.

RDM

9.4.3.4 Open or verify open  
57-1089

WAT

9.4.3.5 Open or verify open  
SE-57-102

WAT

9.4.3.5.1 Close 57-1086

WAT

LDA 12/19/84

Per telecon  
EPC

12/19/84

Approved changes for pg  
 LAR 12/19/84

~~9.4.1.13 Place HSS 30-111 to the Drywell position on 10C945~~

CPO  
 12/19/84

~~9.4.1.14 Place HS 30-109 to the CIRC. gas position on Panel 10C945~~

9.4.1.15 Begin flow in test per section 7.1 at test pressure of 44 psig and determine system leak rate

WAL

9.4.1.16 Verify system leak rate is less than (later)

NA

9.4.1.17 The leak rate is above (later). Proceed to the next step. If not, proceed to Step

9.4.3.10 ~~9.4.1.19~~ and mark Step ~~9.4.1.19~~ N/A

WAL

9.4.1.18 Using a bottle of snoop or equivalent, walk the system down and inspect components for air leakage inside the solid boundary of Attachment B. Document all components exhibiting leakage on Attachment A-3.

WAL

9.4.1.19 Isolate the test box and vent the volume. Close and cap valve 57-1047. ~~57-1062 and 57-1047~~

WAL

~~9.4.1.20 Place HSS-30-120 on Panel 10C945 to the "OFF" position~~

~~9.4.1.21 Reattach the thermal overload for pump LBP937 at Panel 10C945~~

9.4.3.11 Close 57-1089 if section 9.4.2 is not going to be performed next

NA

9.4.3.12 Close SE-57-102 if section 9.4.6 is going to be performed next.

NA

WAL 12/19/84  
 per telecon  
 EOC  
 12/19/84

9.4.3.13 open 57-1086 WAL



Approve addition of 9.4.4 thru 9.4.4.7

3850016380

LAA 12/19/84

CPG  
12/19/84

Page 15 of 59

9.4.4 Perform a flow in test on The boundary 4 sample loop.

Initials

~~9~~

9.4.4.1 Install a test box to test ~~the~~ connection downstream of

valve 57-1070.

RDM

9.4.4.2 At panel 10C946 open valve 5U-57-146A using HSS-57-146

RDM

9.4.4.3 At panel 10C946 open valve

5U-57-147A using HSS-57-147

RDM

9.4.4.4 At panel 10C600 place or verify HSS-57-125 in the "DRYWELL EXHAUST SAMPLE" position.

RDM

9.4.4.5 At panel 10C600 place or verify HSS-57-195 in the "DRYWELL ATM SAMPLE-2" position

RDM

9.4.4.6 Open or verify open 57-1084.

CFK

9.4.4.7 Open or verify open SE-57-102.

RDM

LAA 12/19/84  
per telecon

EDC  
12/19/84

9.4.4.7.1 Close 57-1089 and 57-1087

RDM

Approve changes for pg

LKB 12/19/84 CPG  
12/19/84

3850016380

~~9.4.1.13~~ Place HSS-30-111 to  
the Drywell position  
on 10C945

~~9.4.1.14~~ Place HS-30-109 to the  
CIRC. gas position on  
Panel 10C945

~~9.4.1.15~~ Begin flow in test per  
9.4.4.8 section 7.1 at test  
pressure of 44 psig  
and determine system  
leak rate

~~9.4.1.16~~ Verify system leak  
9.4.4.9 rate is less than  
(later)

~~9.4.1.17~~ The leak rate is above  
9.4.4.10 (later). Proceed to  
the next step. If  
not, proceed to Step  
9.4.4.12 ~~9.4.1.19~~ and mark Step  
~~9.4.1.19~~ N/A  
9.4.4.11

~~9.4.1.18~~ Using a bottle of  
9.4.4.11 snoop or equivalent,  
walk the system down  
and inspect components  
for air leakage inside  
the solid boundary of  
Attachment B.  
Document all  
components exhibiting  
leakage on Attachment  
A-4.

~~9.4.1.19~~ Isolate the test box  
9.4.4.12 and vent the volume.  
Close and cap valve 57-1070  
~~57-1062 and 57-1047~~

~~9.4.1.20~~ Place HSS-30-120 on  
Panel 10C945 to the  
"OFF" position

~~9.4.1.21~~ Reattach the thermal  
overload for pump  
1BP937 at Panel 10C945

9.4.4.13 At panel 10C945 close valve  
SV-57-146A using HSS-57-146

9.4.4.14 At panel 10C945, close  
valve SV-57-147A using  
HSS-57-147.

9.4.4.15 Close SE-57-102 if section  
9.4.4.6 is to be performed next NA

9.4.4.15 Close 57-1084 if sections 9.4.2  
or 9.4.3 are to be performed next

CFK

NA

CFK

CFK

CFK

CFK

CFK

NA

LOH 12/19/84  
Ref EDC  
12/19/84

9.4.4.17.  
Open 57-1089 and  
57-1087

CFK

Approve addition of 9.4.5 thru 9.4.5.5

LAB 12/19/84 CFC  
12/19/84

3850016380

Page 17 of 59

9.4.5 Perform a flow in test on the boundary 5 sample loop.

Initials

9.4.5.1 Install a test box to test connection downstream of valve 57-1043.

CFK

9.4.5.2 At panel 10C600 place or verify HSS-57-125 in the "DRYWELL EXHAUST SAMPLE" position.

CFK

9.4.5.3 At panel 10C600 place or verify HSS-57-195 in the "DRYWELL ATM SAMPLE 2" position

CFK

~~9.4.5.4~~

9.4.5.4 Open or verify open 57-1084

CFK

9.4.5.5 Open or verify open SE-57-102

CFK

9.4.5.5.1 Close SE-57-101

CFK

LAB 12/19/84  
Per telecon  
EJC  
12/19/84

Approve changes for py

LAW 12/19/84

CPC  
12/19/84

3850016380

~~9.4.1.13~~ Place HSS-30-111 to  
the Drywell position  
on 10C945

~~9.4.1.14~~ Place HS-30-109 to the  
CIRC. gas position on  
Panel 10C945

~~9.4.1.15~~ Begin flow in test per  
section 7.1 at test  
pressure of 44 psig  
and determine system  
leak rate

~~9.4.1.16~~ Verify system leak  
rate is less than  
(later)

~~9.4.1.17~~ The leak rate is above  
(later). Proceed to  
the next step. If  
not, proceed to Step

9.4.5.10 ~~9.4.1.19~~ and mark Step  
~~9.4.1.19~~ N/A  
9.4.5.9

~~9.4.1.18~~ Using a bottle of  
snoop or equivalent,  
walk the system down  
and inspect components  
for air leakage inside  
the solid boundary of  
Attachment B.  
Document all  
components exhibiting  
leakage on Attachment  
A-5.

~~9.4.1.19~~ Isolate the test box  
and vent the volume.  
Close and cap valve 57-1043.  
~~57-1062 and 57-1047~~

~~9.4.1.20~~ Place HSS-30-120 on  
Panel 10C945 to the  
"OFF" position

~~9.4.1.21~~ Reattach the thermal  
overload for pump  
1BP937 at Panel 10C945

9.4.5.11 Close 57-1084 if sections  
9.4.2 or 9.4.3 are to be  
performed next.

9.4.5.12 Close SE-57-102 if section  
9.4.6 is to be performed  
next.

CFK

NA

CFK

CFK

CFK

NA

CFK

LAW 12/19/84  
R1 telecon  
EDC  
12/19/84

5.13 Open SE-101

ST-1-030-701-1  
Approve addition of steps 9.4.6 thru 9.4.6.5

LAL 12/19/84 GPC  
12/19/84

3850016380  
Page 19 of 59

9.4.6 Perform a flow in test on the boundary 6 sample loop.

Initials

9.4.6.1 Install a test box to test connection downstream of valve 57-1044.

CFK

9.4.6.2 At panel 10C600 place or verify HSS-57-125 in the "SUPP POOL ATM SAMPLE-1" position

CFK

9.4.6.3 At panel 10C600 place or verify HSS-57-195 in the "DRYWELL ATM SAMPLE-2" position

CFK

~~9.4.6.4~~

9.4.6.4 Open or verify open 57-1084

CFK

9.4.6.5 Open or verify open 57-1087

CFK

→ 9.4.6.5.1 Close SE-57-102

CFK

LAL 12/19/84  
per telecon  
EAC  
12/19/84



Approve changes for py

LAB 12/19/84

CPC  
12/19/84

3850016380

~~9.4.1.13~~ Place HSS-30-111 to  
6 the Drywell position  
on 10C945

~~9.4.1.14~~ Place HS-30-109 to the  
7 CIRC. gas position on  
Panel 10C945

~~9.4.1.15~~ Begin flow in test per  
9.4.6.6 section 7.1 at test  
pressure of 44 psig  
and determine system  
leak rate

~~9.4.1.16~~ Verify system leak  
9.4.6.7 rate is less than  
(later)

~~9.4.1.17~~ The leak rate is above  
9.4.6.8 (later). Proceed to  
the next step. If  
not, proceed to Step

9.4.6.10 ~~9.4.1.19~~ and mark Step  
~~9.4.1.19~~ N/A  
9.4.6.9

~~9.4.1.18~~ Using a bottle of  
9.4.6.9 snoop or equivalent,  
walk the system down  
and inspect components  
for air leakage inside  
the solid boundary of  
Attachment B.  
Document all  
components exhibiting  
leakage on Attachment  
A-6.

~~9.4.1.19~~ Isolate the test box  
9.4.6.10 and vent the volume.  
Close and cap valve 57-1044  
~~57-1068 and 57-1047~~

~~9.4.1.20~~ Place HSS-30-120 on  
Panel 10C945 to the  
"OFF" position

~~9.4.1.21~~ Reattach the thermal  
overload for pump  
1BP937 at Panel 10C945

9.4.6.11 Open SE-57-102

LAB 12/19/84  
Rel telecom  
EAC  
12/19/84

CFK

NA

NA

CFK

CFK

CFK

LKH  
12/19/84  
CPK  
12/19/84

- 9.4.1.33 Place HSS-57-196 to the "ANALYZE" position and then using pump selector HSS-57-199 verify that pumps 1AP254 and 1BP254 operate correctly. This verifies lead lifted in step 9.4.1.5 restored
- 9.4.1.34 Verify only one sample inlet valve to panel 10S206 is open
- 9.4.1.35 Return HSS-57-196 to the "OFF" position

#### 9.5 Block Required

None

#### 9.6 Restoration:

- 9.6.1 At the conclusion of the test, isolate and vent the test box and the test volume separately. Disconnect test box from the test volume, close test connection valves and remove hoses.

CFK

#### CAUTION

CONTACT HEALTH PHYSICS PRIOR TO DRAINING OR VENTING ANY POTENTIALLY CONTAMINATED SYSTEMS.

- 9.6.2 Restore valve line up at test completion per Tag Accountability Log to "AS FOUND" position, recording final position in the "AS LEFT" column, or as directed by Shift Supervision. Have second verification performed by a qualified individual designated by the results Engineer or his alternate. If any valve is restored to a position other than the "AS FOUND" position, note it accordingly in the Additional Action/Test Comments section.

CFK

3850016380

ST-1-<sup>030</sup>~~057~~-701-1, Rev. 0  
Page ~~12~~ of ~~28~~ 59  
WRL/RSE:hfz

CFK

9.6.3 Complete IVOR.

9.6.4 Return system to normal per  
Section 8.0 or as directed by  
Shift Supervision.

CFK


9.7 Inform Shift Supervision of results of  
test (Note above asterisk step) and  
fill out the data sheets. Have operator  
review accountability log.

CFK

AT TEST COMPLETION, ENSURE THAT COVER SHEET IS  
CORRECTLY AND COMPLETELY FILLED IN.

## VOLUMETRICS LEAK RATE MONITOR (LRM)

FIGURE 1



3850016380

030  
ST-1-057-701-1, Rev. 0  
Page 44 of 28 89  
WRL/RSE:hfr

## TAG ACCOUNTABILITY LOG

PENETRATION NO.: P.A.S.S & C.A.C

P&amp;ID M-57, SH. 1

VALVE NO./DESCRIPTION	"AS FOUND" POSITION	COMPONENT TAGGED CONDITION	TAG NO.	POSITIONED AND HUNG BY	"AS LEFT" POSITION	COMPONENT RESTORED/ TAG RMVD BY	VERIFIED BY
57-1084	<del>Clos</del> Open	<del>CLOSED</del> AS REQUIRED	27001	CFK	Open	CFK	KSK
57-1086	OPEN	AS <del>CLOSED</del> REQUIRED	27002	CFK	Open	CFK	KSK
57-1050	Closed/Capped	CLOSED	27003	CFK	Closed/ Capped	CFK	KSK
57-1089	Open	AS <del>CLOSED</del> REQUIRED	27004	CFK	Open	CFK	KSK
57-1062 (Test)	Closed/ Capped	<del>UNCAPPED</del> AS OPEN REQUIRED	27005	CFK	CLOSED/ CAPPED	CFK	KSK
SV-57-133	Open	OPEN	27006	CFK	Open	CFK	KSK
SV-57-150	Open	OPEN	27007	CFK	Closed	CFK	SDS note 2
SV-57-143	Open	OPEN	27008	CFK	Open	CFK	SDS
SV-57-159	Open	OPEN	27009	CFK	Open	CFK	SDS

CPG  
12/19/84  
12/19/84



3850016380

ST-1-057-701-1, Rev. 0  
 Page 15 of 28 59  
 WRL/RSE:hfr

## TAG ACCOUNTABILITY LOG

PENETRATION NO.: P.A.S.S & C.A.C

P&amp;ID M-57, SH. 1

VALVE NO./DESCRIPTION	"AS FOUND" POSITION	COMPONENT TAGGED CONDITION	TAG NO.	POSITIONED AND HUNG BY	"AS LEFT" POSITION	COMPONENT RESTORED/TAG RMVD BY	VERIFIED BY
SV-57-195	Open	OPEN	27010	CFK	Open	CFK	ADCE
SV-57-145	Open	OPEN	27011	CFK	Open	CFK	ADCE
57-1047	CAPPED CLOSED	<del>CLOSED</del> CAPPED AS REQUIRED	27012	CFK	CLOSED/ CAPPED	CFK	KSK
57-1043	Closed/ Capped	<del>CLOSED</del> CAPPED AS REQUIRED	27013	CFK	CLOSED/ CAPPED	CFK	KSK
57-1044	Closed/ Capped	<del>CLOSED</del> CAPPED AS REQUIRED	27014	CFK	CLOSED/ CAPPED	CFK	KSK
SV-57-185	Open	OPEN	27015	CFK	Open	CFK	ADCE
57-1083	Open	AS <del>CLOSED</del> REQUIRED	27016	CFK	Open	CFK	KSK
57-1088	Open	AS <del>CLOSED</del> REQUIRED	27017	CFK	Open	CFK	KSK
57-1061	Capped/ Closed	AS REQUIRED <del>CLOSED</del> Capped	27018	CFK	Closed/ Capped	CFK	KSK

CPK  
12/19/84

LAH  
12/19/84

LAH  
12/19/84

3850016380

ST-1-057-701-1, Rev. 0  
 Page 16 of 2859  
 WRL/RSE:hiz

## TAG ACCOUNTABILITY LOG

PENETRATION NO.: P.A.S.S & C.A.C

P&amp;ID M-57, SH. 1

VALVE NO./DESCRIPTION	"AS FOUND" POSITION	COMPONENT TAGGED CONDITION	TAG NO.	POSITIONED AND HUNG BY	"AS LEFT" POSITION	COMPONENT RESTORED/ TAG RMVD BY	VERIFIED BY
SV-57-134	Open	OPEN	27019	CFK	Closed	CFK	note 2
SV-57-132	Open	OPEN	27020	CFK	Closed	CFK	
SV-57-142	Open	OPEN	27021	CFK	Open	CFK	
SV-57-144	Open	OPEN	27022	CFK	Open	CFK	
SV-57-146B	Closed	OPEN	27023	CFK	Closed	CFK	KSA
57-1071	Closed/ Capped	CLOSED/ CAPPED	27024	CFK	Closed/ Capped	CFK	KSK
SV-57-183	Open	OPEN	27025	CFK	Open	CFK	
SV-57-191	Open	OPEN	27026	CFK	Open	CFK	
SV-57-184	Open	OPEN	27027	CFK	Open	CFK	

C 16  
 12/19/84  
 LK  
 12/9/84

3850016380

ST-1-057-701-1, Rev. 0  
 Page 17 of 28 59  
 WRL/RSE:hfr

## TAG ACCOUNTABILITY LOG

PENETRATION NO.: P.A.S.S & C.A.C

P&amp;ID M-57, SH. 1

VALVE NO./DESCRIPTION	"AS FOUND" POSITION	COMPONENT TAGGED CONDITION	TAG NO.	POSITIONED AND HUNG BY	"AS LEFT" POSITION	COMPONENT RESTORED/TAG RMVD BY	VERIFIED BY
SV-57-186	Open	OPEN	27028	CFK	Open	CFK	GDS
SV-57-147A	Closed	OPEN	27029	CFK	Closed	CFK	KSK
SV-57-181	Open	OPEN	27030	CFK	Closed	CFK	GDS note 2
57-1087	Open	<del>CLOSED</del> AS REQUIRED	27031	CFK	Open	CFK	KSK
SV-57-141	Open	OPEN	27032	CFK	Open	CFK	GDS
SV-57-190	Open	OPEN	27033	CFK	Open	CFK	GDS
57-1091	Open	OPEN	27034	CFK	Open	CFK	KSK
SE-57-101	<del>Open</del> Closed	<del>CLOSED</del> AS REQUIRED	27035	CFK	Open	CFK	KSK
SE-57-102	<del>Closed</del> Open	<del>CLOSED</del> AS REQUIRED	27036	CFK	Open	CFK	KSK

C76-  
12/19/84L44  
12/9/84L44  
12/17/84

## TAG ACCOUNTABILITY LOG

P&amp;ID

M-57

PENETRATION NO.: P.A.S.S &amp; C.A.C

VALVE NO./DESCRIPTION	"AS FOUND" POSITION	COMPONENT TAGGED CONDITION	TAG NO.	POSITIONED AND HUNG BY	"AS LEFT" POSITION	COMPONENT RESTORED/TAG RMVD BY	VERIFIED BY
57-1051	Closed/ Capped	CLOSED/ CAPPED	27037	CFK	CLOSED/ CAPPED	CFK	KSK
57-1045	Closed/ Capped	CLOSED/ CAPPED	27038	CFK	CLOSED/ CAPPED	CFK	KSK
57-1046	Closed/ Capped	CLOSED/ CAPPED	27039	CFK	CLOSED/ CAPPED	CFK	KSK
57-1070	Closed/ Capped	<del>CLOSED</del> AS CAPPED REQUIRED	27040	CFK	CLOSED/ CLOSED	Closed/ CFK capped	KSK
57-1027	Closed/ Capped	CLOSED/ CAPPED	27041	CFK	CLOSED/ CAPPED	CFK	KSK
57-1085	Open	AS REQUIRED	27423	CFK	<del>CLOSED</del> OPEN CAPPED	CFK	KSK

CPG  
12/19/84LH  
12/19/84LH  
12/19/84

3850016380

030  
 ST-1-057-701-1, Rev. 0  
 Page 18 of 2859  
 WRL/RSE:hfr

## TAG ACCOUNTABILITY LOG

PENETRATION NO.: P.A.S.S & C.A.C

P&amp;ID M-57, SH. 2

VALVE NO./DESCRIPTION	"AS FOUND" POSITION	COMPONENT TAGGED CONDITION	TAG NO.	POSITIONED AND HUNG BY	"AS LEFT" POSITION	COMPONENT RESTORED/ TAG RMVD BY	VERIFIED BY
SV-57-187	Closed	AS REQUIRED	27042	CFK	Closed	CFK	KSK
SV-57-188	Closed	AS REQUIRED	27043	CFK	Closed	CFK	KSK
SV-57-189	Closed	AS REQUIRED	27044	CFK	Closed	CFK	KSK
SV-57-194	Open	AS REQUIRED	27045	CFK	Open	CFK	KSK
57-1063	Closed	CLOSED	27046	CFK	Closed	CFK	KSK
57-1013	Closed	OPEN	27047	CFK	Closed	CFK	KSK
SV-57-151	Closed	AS REQUIRED	27048	CFK	Closed	CFK	KSK
SV-57-152	Closed	AS REQUIRED	27049	CFK	Closed	CFK	KSK
SV-57-154	Closed	AS REQUIRED	27050	CFK	Closed	CFK	KSK



3850016380

030  
ST-1-057-701-1, Rev. 0  
Page 28 of 2859  
WRL/RSE:hfr

## TAG ACCOUNTABILITY LOG

PENETRATION NO.: P.A.S.S & C.A.C

P&amp;ID M-57, SH. 2

VALVE NO./DESCRIPTION	"AS FOUND" POSITION	COMPONENT TAGGED CONDITION	TAG NO.	POSITIONED AND HUNG BY	"AS LEFT" POSITION	COMPONENT RESTORED/TAG RMVD BY	VERIFIED BY
SV-57-153 <sup>3</sup>	Open	AS REQUIRED	27051	CFK	Closed	CFK	KSK
SV-57-155	Closed	AS REQUIRED	27052	CFK	Closed	CFK	KSK
SV-57-199A	<del>Off</del> Closed	AS Req. <del>CLOSED</del>	27053	CFK	Open Pump A	CFK	<del>YDS</del>
SV-57-199B	<del>Off</del> Closed	AS Req. <del>CLOSED</del>	27054	CFK	Closed Pump A	CFK	<del>YDS</del>
SV-57-129A	Closed	AS Req. <del>CLOSED</del>	27055	CFK	Closed <del>Open</del>	CFK	<del>YDS</del>
SV-57-129B	Closed	AS Req. <del>CLOSED</del>	27056	CFK	Closed	CFK	<del>YDS</del>

note 2

note 2

W/C  
12/20/89  
C/F  
12/20/89

3850016380

030  
 ST-1-057-701-1, Rev. 0  
 Page 25 of 28 59  
 WRL/RSE:hfr

## TAG ACCOUNTABILITY LOG

PENETRATION NO.: P.A.S.S & C.A.C

P&amp;ID M-30, M-57

VALVE NO./DESCRIPTION	"AS FOUND" POSITION	COMPONENT TAGGED CONDITION	TAG NO.	POSITIONED AND HUNG BY	"AS LEFT" POSITION	COMPONENT RESTORED/ TAG RMVD BY	VERIFIED BY
HSS-30-120	Off	AS REQUIRED	27057	CFK	OFF	CFK	KSK
HSS-30-111	4 (spare)	AS REQUIRED	27058	CFK	4 (spare)	CFK	KSK
HSS-30-109	Yes	AS REQUIRED	27059	CFK	Yes	CFK	KSK
HSS-30-121	Off	AS REQUIRED	27422	CFK	Off	CFK	KSK
HSS-57-129	Pump A	AS REQUIRED	27060	CFK	Pump A	CFK	JMA
HSS-57-126	Standby	AS REQUIRED	27061	CFK	Stby	CFK	JMA
HSS-57-199	Pump A	AS REQUIRED	27062	CFK	Pump A	CFK	JMA
HSS-57-196	Standby	AS REQUIRED	27063	CFK	Analyzer	CFK	JMA

note 2

3850016380

ST-1-057-701-1, Rev. 0  
 Page 22 of 2859  
 WRL/RSE:hfb

## LEAKAGE RATE TEST DATA SHEET

PENETRATION NO. P.A.S.S & C.A.CCOMPONENTS  
UNDER TESTAtmospheric Sample Loops BOUNDARY 1TEST BOUNDARIES See Attachment B (P&ID's)TESTED BY RTW DATE 12-20-84

LDL  
 12/19/84  
 CPG  
 12/19/84

TIME	PRESSURE (psig)	FLOW (scc/min)	LLRT Test Box No. <u>21-11A7</u>	Cal. Due Date <u>1-10-85</u>
0	46.0	2.06 SLM	VOLUMETRICS LRM VALVE/SWITCH POSITIONS	
5	46.0	2.09 SLM	RANGE SEL (V-2)	TEST VALVE(V-3)
10	46.0	2.04 SLM	TEST LVL VALVE(V-4)	RANGE SEL SWITCH
15	46.0	2.05 SLM	High	Flow
			Test	High
ACCEPTANCE CRITERIA: Later			TEST TAP VALVES: 57-1061	
AVERAGE FLOW= <u>2.06</u> <sup>SLM</sup> <del>scc/min</del>			TESTED PER PROCEDURE ST-1-057-701-1	LEAKAGE RATE = 7.5 scc/min

3850016380


CPK LAA 2/19/84  
12/19/84

Dynex PJ

ST-1-087-701-1, Rev. 0  
Page 28 of 28-59  
WRL/RSE:hfr

ATTACHMENT B


Boundary 1



030

ST-1-1-057-701-1, Rev. 0  
Page <sup>34</sup>26 of 28  
WRL/RSE:hfbz

ATTACHMENT B






Approved by  
CFA  
12/19/84

ST-1-057-701-1, Rev. 0  
Page 26 of 2859  
WRL/RSE:hflz

## ATTACHMENT B



3850016380

030

ST-1-057-701-1, Rev. 0  
Page 24<sup>30</sup> of 28<sup>59</sup>  
WRL/RSE:hfbzP.A.S.S & C.A.C SAMPLE LOOPS  
CONTAMINATED PIPING INSPECTIONDATA SHEET

Boundary 1

ATTACHMENT A - 1

LOA

12/19/87

12/19/87

Inspector: M. P. GallagherSystem Mode: N/ADate: 12/20/87

Component Number	Component Description	Comp. Mode (on/off) (open/shut)	Leak Rate	Corrective Action Date	Remarks
105941	PASS sampler	OPEN	see note 1		

3850016380

WRL/RSE:hfr

## LEAKAGE RATE TEST DATA SHEET

PENETRATION NO. P.A.S.S & C.A.CCOMPONENTS  
UNDER TESTAtmospheric Sample Loops Boundary 2TEST BOUNDARIES See Attachment B (P&ID's)TESTED BY MPB DATE 12/20/84

LAH  
12/19/84  
C76  
12/19/84

TIME	PRESSURE (psig)	FLOW (scc/min)	LLRT Test Box No. 21-1107	Cal. Due Date 1-10-85
0	46.0	82.9	VOLUMETRICS LRM VALVE/SWITCH POSITIONS	
5	46.0	81.3	RANGE SEL (V-2)	TEST VALVE(V-3)
10	46.0	81.6	TEST LVL VALVE(V-4)	RANGE SEL SWITCH
15	46.0	80.2	Low	Flow
20	4		Test	Low
			ACCEPTANCE CRITERIA: Later	
AVERAGE FLOW= 81.5 scc/min			TEST TAP VALVES: 57-1061 1062	
			TESTED PER PROCEDURE ST-1-057-701-1	
			LEAKAGE RATE = 6 scc/min	

C76 12/19/84

LAH 12/19/84


3850016380

CPG  
12/19/84  
Appare PJ  
LAB 12/19/84  
Bouwar Z

ATTACHMENT B

030

ST-1-057-701-1, Rev. 0  
Page 26 of 28  
WRL/RSE:hfr




3850016380 030

ST-1-087-701-1, Rev. 0  
page 28 of 2859  
WRL/RSE:hfr

1 C/P  
12/19/84  
A prove by 12/19/84  
Boulevard Z

ATTACHMENT B





ST-1-057-701-1, Rev. 0  
Page 24<sup>48</sup> of 28<sup>57</sup>  
WRL/RSE:hfbz

DATA SHEET

BOUNDARY 2  
ATTACHMENT A-2

DAI 12/A/84

CP  
12/19/84

System Mode: \_\_\_\_\_

Date: \_\_\_\_\_

Component Number	Component Description	Comp. Mode (on/off) (open/shut)	Leak Rate	Corrective Action Date	Remarks

LEAKAGE RATE TEST DATA SHEET

PENETRATION NO. P.A.S.S & C.A.C

COMPONENTS UNDER TEST Atmospheric Sample Loops Boundary 3

TEST BOUNDARIES See Attachment B (P&ID's)

TESTED BY WAYNE LEWIS DATE 12/20/84

LAH CTA  
12/19/84

TIME	PRESSURE (psig)	FLOW <sup>SLM</sup> (scc/min)	LLRT Test Box No. 21-1107		Cal. Due Date 11/0/85	
	46.0	11.76	VOLUMETRICS LRM VALVE/SWITCH POSITIONS			
	46.0	11.82	RANGE SEL (V-2)	TEST VALVE(V-3)	TEST LVL VALVE(V-4)	RANGE SEL SWITCH
	46.0	11.81	HIGH	Flow	Test	HIGH
	46.0	11.81				
			ACCEPTANCE CRITERIA: Later			
AVERAGE FLOW= 11.80 SLM scc/min			TEST TAP VALVES: 57-1061 1047			
			TESTED PER PROCEDURE ST-1-057-701-1		LEAKAGE RATE = 5 scc/min	

LAH  
12/19/84  
CFA  
12/19/84

3850016380030


12/19/84  
c-Appare pg  
12/19/84

LA 12/19/84

Boundary 3

ST-1-057-701-1, Rev. 0  
Page 26 of 28  
WRL/RSE:hflz

ATTACHMENT B




Approved by  
CFC  
12/19/84

ST-1-057-701-1, Rev. 0  
Page 26 of 28  
WRL/RSE:hffz

Beurteilt 3

## ATTACHMENT B



3850016380

030  
ST-1-051-701-1, Rev. 0  
Page 24 of 28 59  
WRL/RSE:hfb

P.A.S.S & C.A.C SAMPLE LOOPS  
CONTAMINATED PIPING INSPECTION

DATA SHEET

BOUNDARY 3  
ATTACHMENT A-3

LAH 12/19/84  
12/19/84

Inspector: WAYNE LEWIS

System Mode: \_\_\_\_\_ Date: \_\_\_\_\_

Component Number	Component Description	Comp. Mode (on/off) (open/shut)	Leak Rate	Corrective Action Date	Remarks
	NONE VISIBLE				

NOTE: LEAKED CHECK VALVE ST-1068B LIFTING



3850016380

ST-1-<sup>030</sup>057-701-1, Rev. 0  
 Page 22 of 28 59  
 WRL/RSE:hfr

## LEAKAGE RATE TEST DATA SHEET

PENETRATION NO. P.A.S.S & C.A.C

COMPONENTS

UNDER TEST

Atmospheric Sample Loops Boundary 4

LAB 12/19/84  
 CIG 12/19/84

TEST BOUNDARIES See Attachment B (P&ID's)TESTED BY R. Mandik DATE 12/20/84

TIME	PRESSURE (psig)	FLOW (scc/min)	LLRT Test Box No. <u>21-1107</u>	Cal. Due Date <u>1/10/85</u>
	<u>46.0</u>	<u>176.0</u>	VOLUMETRICS LRM VALVE/SWITCH POSITIONS	
	<u>46.0</u>	<u>176.9</u>	RANGE SEL (V-2)	TEST VALVE(V-3)
	<u>46.0</u>	<u>178.0</u>	TEST LVL VALVE(V-4)	RANGE SEL SWITCH
	<u>46.0</u>	<u>182.3</u>	Low	Flow
			Test	Low
ACCEPTANCE CRITERIA: Later			TEST TAP VALVES: <u>57-1061 1070</u>	
AVERAGE FLOW= <u>178.3</u> scc/min			TESTED PER PROCEDURE ST-1-057-701-1	LEAKAGE RATE = <u>0.2</u> scc/min

LAB  
 12/19/84  
 CIG  
 12/19/84

Approved by  
CIG  
12/19/8


164 12/19/84

Bundary 4

ATTACHMENT B

3850016380

ST-1-051-701-1, Rev. 0  
Page 26 of 28-59  
WRL/RSE:hfb




Зимов 4

ATTACHMENT B

80-1-057-030

701-1, Rev: 0  
Page 26<sup>4</sup> Of 28

WRL/RSE:h f z




Approved by LA4 12/19/84  
 12/19/84  
 Bureau 4

ST-1-057-70.1, Rev. 0  
 Page 26 of 28  
 WRL/RSE:hfrz

3850016380

ATTACHMENT B





3850016380

030  
ST-1-057-701-1, Rev. 0  
Page 24 of 28 59  
WRL/RSE:hfr

P.A.S.S & C.A.C SAMPLE LOOPS  
CONTAMINATED PIPING INSPECTION

DATA SHEET

Bansow 4  
ATTACHMENT A-4

LBA 12/19/84

Inspector:

Gary Hutchison

System Mode:

\_\_\_\_\_

Date:

\_\_\_\_\_

12/19/84

Component Number	Component Description	Comp. Mode (on/off) (open/shut)	Leak Rate	Corrective Action Date	Remarks
	None Visible Leakage				



3850016380

LEAKAGE RATE TEST DATA SHEET

PENETRATION NO. P.A.S.S & C.A.C

COMPONENTS UNDER TEST Atmospheric Sample Loops Boundary 5

TEST BOUNDARIES See Attachment B (P&ID's)

TESTED BY C. Kiebe DATE 12/20/84

LAB 12/19/84  
CPG  
12/19/84


TIME	PRESSURE (psig)	FLOW (scc/min)	LLRT Test Box No.	Cal. Due Date		
0	46.0	45.8	21-1107	1/10/85		
5	46.0	46.3	VOLUMETRICS LRM VALVE/SWITCH POSITIONS			
10	46.0	46.6	RANGE SEL (V-2)	TEST VALVE(V-3)	TEST LVL VALVE(V-4)	RANGE SEL SWITCH
15	46.0	45.9	Low	Flow	Test	Low
20	46.0	45.8				
25	46.0	46.7	ACCEPTANCE CRITERIA: Later			
AVERAGE FLOW= 46.2 scc/min			TEST TAP VALVES: 57-1061 1043			
			TESTED PER PROCEDURE ST-1-057-701-1		LEAKAGE RATE = 2.3 scc/min	

CPG  
12/19/84

LAB  
12/19/84

BOUNDARY 5

## ATTACHMENT B




3850016380

030

ST-1-087-701, Rev. 0  
Page 26 of 2857  
WRL/RSE:hfr

20 Approve by LAY 12/19/84  
12/19/84 Bandoary S

ATTACHMENT B



3850016380

030  
ST-1-087-701-1, Rev. 0  
Page 24 of 28  
WRL/RSE:hfr

P.A.S.S & C.A.C SAMPLE LOOPS  
CONTAMINATED PIPING INSPECTION

DATA SHEET

Boundary 5  
ATTACHMENT A-5

LOA 12/19/84

CPG  
12/19/84

Inspector: \_\_\_\_\_

System Mode: \_\_\_\_\_

Date: \_\_\_\_\_

Component Number	Component Description	Comp. Mode (on/off) (open/shut)	Leak Rate	Corrective Action Date	Remarks
	No Visible Leakage				

3850016380

ST-1-057-701-1, Rev. 0  
Page 22 of 2859  
WRL/RSE:hfr

## LEAKAGE RATE TEST DATA SHEET

PENETRATION NO. P.A.S.S & C.A.CCOMPONENTS  
UNDER TESTAtmospheric Sample Loops Boundary CTEST BOUNDARIES See Attachment B (P&ID's)TESTED BY C. Klebe DATE 12/20/84LAB 12/19/84  
CPC  
12/19/84

TIME	PRESSURE (psig)	FLOW (scc/min)	LLRT Test Box No. <u>21-1107</u>	Cal. Due Date <u>1/10/85</u>
0	45.9	95.8	VOLUMETRICS LRM VALVE/SWITCH POSITIONS	
5	45.9	96.3	RANGE SEL (V-2)	TEST VALVE(V-3)
10	45.9	96.2	TEST LVL VALVE(V-4)	RANGE SEL SWITCH
15	45.9	95.4		
20	45.9	95.7		
25	45.9	96.0		
AVERAGE FLOW= <u>95.9</u> scc/min			ACCEPTANCE CRITERIA: <u>Later</u>	
			TEST TAP VALVES: <u>57-1061 1044</u>	
			TESTED PER PROCEDURE ST-1-057-701-1	
			LEAKAGE RATE = <u>0.5</u> scc/min	


CPC  
12/19/84  
LAB  
12/19/84



3850016380 030

CPG  
2/19/84  
Approve by  
CAH 12/1/84  
Boudary

ATTACHMENT B




3850016380 030

ST-1-057-701-1, Rev. 0  
Page 26-8f 2859  
WRL/RSE:hiz

12/19/64  
Cpa  
Approved by LAF 12/19/64  
BANDER 6

# ATTACHMENT B



3850016380

030  
ST-1-057-701-1, Rev. 0  
Page 24<sup>52</sup> of 28<sup>59</sup>  
WRL/RSE:hfr

P.A.S.S & C.A.C SAMPLE LOOPS  
CONTAMINATED PIPING INSPECTION

DATA SHEET

Boundary C  
ATTACHMENT A - C

12/19/01  
12/19/01  
12/19/01

Inspector:

G. Hutchison

System Mode:

Date:

Component Number	Component Description	Comp. Mode (on/off) (open/shut)	Leak Rate	Corrective Action Date	Remarks
	None Visible Leakage				

ST-1-057-701-1, Rev. 0  
Page 24 of 28  
WRL/RSE:hfb

12/11/84  
Delete pg LAA 12/19/84

DATA SHEET

## ATTACHMENT A

System Mode: \_\_\_\_\_

Date:                     

Component Number	Component Description	Comp. Mode (on/off) (open/shut)	Leak Rate	Corrective Action Date	Remarks




Delete pg 10 12/19/84  
CIG  
12/19/84

ST-1-057-701-1, ev. 0  
Page 25 of 28  
WRL/RSE:hfv

## ATTACHMENT B

(Page 1 of 3)






3850016380

ST-1-057-701- Rev. 0  
Page 26 of 28  
WRL/RSE:hfr

Delete by LAL 12/19/84  
CPA  
12/19/84

ATTACHMENT B

(Page 2 of 3)



3850016380


ST-1-057-701-1 Rev. 0

Page 27 of 28

WRL/RSE:hfr

## ATTACHMENT B

(Page 3 of 3)



3850016380

P.A.S.S & C.A.C SAMPLE LOOPS CONTAMINATED

PIPING INSPECTION

DATA SHEET (1 of 1)

"IVOR"

(INDEPENDENT VERIFICATION OF RESTORATION)

The following identified steps in the procedure require an independent verification of completion.

<u>Step No.</u>	<u>Action</u>	<u>INITIALS</u>
9.4.1.21	Thermal Overload REATTACHED	<u>WPS</u>
<del>9.4.1.26</del>	<del>Lead RECONNECTED</del>	<del><u>WPS</u></del>
<del>9.4.1.27</del>	<del>Lead RECONNECTED</del>	<del><u>WPS</u></del>
<del>9.4.1.28</del>	<del>Temporary Jumpers REMOVED</del>	<del><u>WPS</u></del>
<del>9.4.1.29</del>	<del>Temporary Jumpers REMOVED</del>	<del><u>WPS</u></del>

LAH  
12/19/84  
CIG  
12/19/84

3850016380

ADDITIONAL ACTION/TEST COMMENTS

Additional Action:

Additional Action required if other portions of test did not function properly or other discrepancies were noted during test.

1. MRF Submitted \_\_\_\_\_ (MRF - Number) \_\_\_\_\_
2. Other Action \_\_\_\_\_ (Signature - Time/Date) \_\_\_\_\_

TEST COMMENTS

NOTE 1 - Verified 0 psig at PI-57-129; therefore leak  
is not in CAC Sampling Panel. TOTAL LEAKAGE WAS <sup>2050</sup>~~1850~~ cc/min  
~~PI-57-104 indicated 13 psig; therefore showing a leak in~~  
the Pass Panel. when SV-57-147B & SV-57-146B were closed  
system leakage indicated 31 cc/min. - BOUNDARY 1

Note 2 - Valves SV-57-150, SV-57-132, SV-57-134,  
SV-57-181, SV-57-133 were left closed and  
valve SV-57-199A was left open as requested  
for I+C testing. HSS-57-18 was left  
in analyzer as requested for I+C testing.

If ANY entry is made on this page, sign bottom of cover sheet.



ATTACHMENT 4A

3850016380

ST-1-049-701-1, Rev. 1

Page 1 of 13

JAM/RSE:jmm

PHILADELPHIA ELECTRIC COMPANY  
LIMERICK GENERATING STATION  
SURVEILLANCE TEST

*Gray*  
12/15/84

ST-1-049-701-1 RCIC PUMP CONTAMINATED PIPING INSPECTION

Test Freq.: 18 Months

Tech. Spec.: 6.8.4.a

FSAR 6.2.8.1

FSAR 6.2.8.3

-OR-

Initiating Events: 1. Reason 920 # on 5/4

2. MRF No. \_\_\_\_\_

TEST RESULTS:

A. All Asterisked(\*) Steps Completed SATISFACTORILY.

Performed By: \_\_\_\_\_

(Sign/Date) *Kevin J. Walsh* 1/11/85

Performed By: \_\_\_\_\_

(Sign/Date) \_\_\_\_\_

Informed Test Complete: (ACO or CO) (Sign/Date) \_\_\_\_\_  
(Time) 1-11-85  
12:10

Reviewed By: (SSVN or STA) \_\_\_\_\_

(Sign/Date) *[Signature]* 1/11/85

B. One or More Asterisked(\*) Steps Test Results UNSATISFACTORY.

Performed By: \_\_\_\_\_

(Sign/Date) \_\_\_\_\_

Informed of Test Results: (CO or ACO) (Sign/Date) \_\_\_\_\_  
(Time) \_\_\_\_\_

Shift Supervision: \_\_\_\_\_

(Sign/Date) \_\_\_\_\_

Corrective Action: \_\_\_\_\_

MRF No.: \_\_\_\_\_

Initiated By: \_\_\_\_\_

(Sign/Date) \_\_\_\_\_

IMMEDIATELY NOTIFY SENIOR PLANT STAFF MEMBER

Person Notified: \_\_\_\_\_

(Name) \_\_\_\_\_

Date/Time Notified: \_\_\_\_\_

(Date/Time) \_\_\_\_\_

Notified By: \_\_\_\_\_

(Sign) \_\_\_\_\_

ADDITIONAL ACTION/TEST COMMENTS:

If any entry is made in Additional Action/Test Comments Section,  
person making initial entry sign here

(Sign/Date) *Kevin J. Walsh* 1/11/85



## 1.0 PURPOSE

To Inspect and measure any leakage of the RCIC Pump and RCIC System components that are directly associated with system piping that could carry contaminated fluids during a serious accident or transient. This inspection shall be implemented while the system is operating in the test mode.

## 2.0 REFERENCES

- 2.1 8031-M-49, Reactor Core Isolation Cooling
- 2.2 8031-M-50, RCIC Pump Turbine
- 2.3 NUREG-0737

## 3.0 TEST EQUIPMENT

- 3.1 Graduated Cylinders(s)
- 3.2 One-Liter Bottle(s)
- 3.3 Assorted funnels
- 3.4 Stopwatch
- 3.5 Inspection mirror w/handle

## 4.0 PRECAUTIONS & LIMITATIONS

- 4.1 If a procedural step cannot be completed, make a comment in the Additional Action/Test Comments section.
- 4.2 Leakage rates of greater than 5 drops per min. (.25 cc/Min) shall be quantified. Use " $\leq$  5 drops/min" on Attachment A for Components with leakage rates of 5 drops per min or less.
- 4.3 Steps marked (\*) are specific Tech. Spec. requirements which will fail the test if not completed satisfactorily.
- 4.4 If any component exhibits excessive leakage notify SSVN immediately.

## 5.0 PREREQUISITES

- 5.1 Request RWP and HP Assistance when required.
- 5.2 Inspector is familiar with the RCIC system location and layout.
- 5.3 The RCIC pump must be running, for Surveillance Test ST-6-049-230-1 or per S49.1.D, to inspect it's associated piping and components.
- 5.4 Obtain copy of previous inspection's Attachment A.
- 5.5 Coordinate with Operator running the system to allow pump run durations to be extended for the inspection.

## 6.0 PROCEDURE

IT IS THE RESPONSIBILITY OF THE PERSON OR PERSONS PERFORMING THIS TEST TO ENSURE ALL BLANKS ARE CORRECTLY AND COMPLETELY FILLED IN.

### 6.1 Preparation

Initials

6.1.2 Verify all prerequisites are satisfied. JS

6.1.3 Record appropriate information for each piece of measurement and test equipment used with a PECO number.

<u>INSTRUMENT</u>	<u>MFR./MODEL</u>	<u>SER. NO.</u>	<u>CAL. DUE DATE</u>
<u>STOPWATCH</u>	<u>VICTOR</u>	<u>53-0194</u>	<u>9-13-85</u>
<u>      </u>	<u>      </u>	<u>      </u>	<u>      </u>
<u>      </u>	<u>      </u>	<u>      </u>	<u>      </u>
<u>      </u>	<u>      </u>	<u>      </u>	<u>      </u>
<u>      </u>	<u>      </u>	<u>      </u>	<u>      </u>
<u>      </u>	<u>      </u>	<u>      </u>	<u>      </u>

3850016380

ST-1-049-701-1, Rev. 1

Page 4 of 13

JAM/RSE:jmm

Initials

6.2 Shift Permission to Test

6.2.1 Obtain Shift Supervision's permission to start test.

EOC

6.2.2 Obtain Control Room Operator's permission to start test.

ew  
ACO

1-11-81 / 10:17  
Date Time

6.3 RCIC Pump Contaminated Piping Inspection

ACTUAL LEAKAGE RATE MEASUREMENT METHODS WILL BE LEFT TO THE DISCRETION OF THE INSPECTOR. THE ONLY GUIDELINES BEING THAT ALL DATA WILL BE A MEASURED QUANTITY OF FLUID OVER TIME USING A STOPWATCH. DROPS PER MINUTE CAN BE USED AS A MEASUREMENT METHOD WHERE 20 DROPS = 1cc. ALL RECORDED DATA SHALL BE IN CUBIC CENTIMETERS PER MIN. (cc/min).

6.3.1 For all in line components within the boundaries of Attachment B, which exhibit leakage, record on the Data sheet Attachment A the Leakage Rate and a description of the location of the leak. Pay particular attention to system components identified as having exhibited measurable leakage in the previous inspection.

6.3.2 From the leakage rate data on Attachment A, calculate the total system leakage rate and document the results below.

System Leakage Rate

1 cc/min

.000264 gal/min

(1 cc/min = 0.000264 gal/min)

3850016380

ST-1-049-701-1, Rev. 1

Page 5 of 13

JAM/RSE:jmm

#### 6.4 Test Results Evaluation

6.4.1 Verify the total leakage rate from 6.3.2 is less than the leakage limit in 8.1. If the limit is exceeded prepare a MRF to reduce the system leakage rate so that it is within the limit.

2/2 \* SEC  
NOTE

6.4.2 If any component's leakage rate has increased significantly since the last inspection prepare a MRF to repair the component.

6.4.3 If any component's leakage is a major portion of the overall system leakage limit prepare a MRF for its repair.

#### 7.0 RETURN TO NORMAL

7.1 Inform SSVN and ACO test is complete.

2/2

#### 8.0 ACCEPTANCE CRITERIA

8.1 The RCIC Pump and its associated components shall not exhibit a leakage rate of greater than (later).

AT TEST COMPLETION, ENSURE COVER SHEET IS CORRECTLY AND COMPLETELY FILLED IN

3850016380

ST-1-049-701-1, Rev. 1

Page 6 of 13

JAM/RSE:jmm

DATA SHEET

IF ANY ENTRY IS MADE IN THIS SECTION, SIGN COVER SHEET IN  
APPROPRIATE SPACE.

ADDITIONAL ACTION/TEST COMMENTS

TOTAL SYSTEM LEAKAGE OF 1 cc/min. THIS IS

JUDGED TO BE ACCEPTABLE - *[Signature]*




## Attachment A

Inspector: KEVIN WALSHSystem Mode HIGH PRESSURE TEST Date: 1/11/85  
CST TO CST

Component No.	Component Description	Comp. Mode (on/Off (open/shut)	Leak Rate	Corrective Action Date	Remarks
<del>HV49-1F022</del> 1032	SAFEGUARD PIPING FILL SUPPLY VALVE	OPEN	3 DROPS PER MIN		
HV49-1F022	TEST RETURN TO CST VALVE	THROTTLED	12 DROPS PER MIN		
HV49-1F012	RCIC PUMP DISCHARGE VALVE	OPEN	5 DROPS PER MIN		
TOTAL			20 DROPS/min		


3850016380

## ATTACHMENT B




3850016380

## ATTACHMENT B




## ATTACHMENT B





ATTACHMENT B






3850016380

ATTACHMENT B

Attachment B



The image is a highly detailed technical drawing, likely a schematic or blueprint, featuring numerous small components, lines, and text. The drawing is heavily obscured by diagonal lines, suggesting it is a redacted or heavily marked-up document. The drawing includes various labels, symbols, and a large, irregular shape in the lower right corner. The overall appearance is that of a technical drawing from a mid-20th-century document.

ATTACHMENT 4B

3850016380

ST-1-049-701-1, Rev. 1

Page 1 of 13

JAM/RSE:jmm

PHILADELPHIA ELECTRIC COMPANY  
LIMERICK GENERATING STATION  
SURVEILLANCE TEST

*Gray*  
12/15/84

ST-1-049-701-1 RCIC PUMP CONTAMINATED PIPING INSPECTION

Test Freq.: 18 Months

Tech. Spec.: 6.8.4.a

FSAR 6.2.8.1

FSAR 6.2.8.3

-OR- Initiating Events: 1. Reason

2. MRF No. \_\_\_\_\_

*Initial*  
*15/84*  
*Performance*

TEST RESULTS:

A. All Asterisked(\*) Steps Completed SATISFACTORILY.

Performed By:

(Sign/Date)

*W. J. Hall* 1/3/85

Performed By:

(Sign/Date)

Informed Test Complete: (ACO or CO)

(Sign/Date)

(Time)

*Robert Jones* 1/3/85  
2:45

Reviewed By: (SSVN or STA)

(Sign/Date)

*Greg F. Collins* 1-3-85

B. One or More Asterisked(\*) Steps Test Results UNSATISFACTORY.

Performed By:

(Sign/Date)

Informed of Test Results: (CO or ACO)

(Sign/Date)

(Time)

Shift Supervision:

(Sign/Date)

Corrective Action:

MRF No.:

Initiated By:

(Sign/Date)

IMMEDIATELY NOTIFY SENIOR PLANT STAFF MEMBER

Person Notified:

(Name)

Date/Time Notified:

(Date/Time)

Notified By:

(Sign)

ADDITIONAL ACTION/TEST COMMENTS:

If any entry is made in Additional Action/Test Comments Section,  
person making initial entry sign here

(Sign/Date)

*W. J. Hall* 1/3/85

## 1.0 PURPOSE

To Inspect and measure any leakage of the RCIC Pump and RCIC System components that are directly associated with system piping that could carry contaminated fluids during a serious accident or transient. This inspection shall be implemented while the system is operating in the test mode.

## 2.0 REFERENCES

- 2.1 8031-M-49, Reactor Core Isolation Cooling
- 2.2 8031-M-50, RCIC Pump Turbine
- 2.3 NUREG-0737

## 3.0 TEST EQUIPMENT

- 3.1 Graduated Cylinders(s)
- 3.2 One-Liter Bottle(s)
- 3.3 Assorted funnels
- 3.4 Stopwatch
- 3.5 Inspection mirror w/handle

## 4.0 PRECAUTIONS & LIMITATIONS

- 4.1 If a procedural step cannot be completed, make a comment in the Additional Action/Test Comments section.
- 4.2 Leakage rates of greater than 5 drops per min. (.25 cc/Min) shall be quantified. Use " $\leq$  5 drops/min" on Attachment A for Components with leakage rates of 5 drops per min or less.
- 4.3 Steps marked (\*) are specific Tech. Spec. requirements which will fail the test if not completed satisfactorily.
- 4.4 If any component exhibits excessive leakage notify SSVN immediately.



## 5.0 PREREQUISITES

- 5.1 Request RWP and HP Assistance when required.
- 5.2 Inspector is familiar with the RCIC system location and layout.
- 5.3 The RCIC pump must be running, for Surveillance Test ST-6-049-230-1 or per S49.1.D, to inspect it's associated piping and components.
- 5.4 Obtain copy of previous inspection's Attachment A.
- 5.5 Coordinate with Operator running the system to allow pump run durations to be extended for the inspection.

## 6.0 PROCEDURE

IT IS THE RESPONSIBILITY OF THE PERSON OR PERSONS PERFORMING THIS TEST TO ENSURE ALL BLANKS ARE CORRECTLY AND COMPLETELY FILLED IN.

### 6.1 Preparation

Initials

6.1.2 Verify all prerequisites are satisfied.

*[Signature]*

SEE  
NOTE

6.1.3 Record appropriate information for each piece of measurement and test equipment used with a PECO number.


<u>INSTRUMENT</u>	<u>MFR./MODEL</u>	<u>SER. NO.</u>	<u>CAL. DUE DATE</u>
<u>STOPWATCH</u>	<u>WILEY</u>	<u>53-0326</u>	<u>8-16-85</u>
<u>      </u>	<u>      </u>	<u>      </u>	<u>      </u>
<u>      </u>	<u>      </u>	<u>      </u>	<u>      </u>
<u>      </u>	<u>      </u>	<u>      </u>	<u>      </u>
<u>      </u>	<u>      </u>	<u>      </u>	<u>      </u>
<u>      </u>	<u>      </u>	<u>      </u>	<u>      </u>





Initials

## 6.2 Shift Permission to Test

6.2.1 Obtain Shift Supervision's permission to start test.



6.2.2 Obtain Control Room Operator's permission to start test.

  
ACO1-3-85 / 18:55  
Date Time

## 6.3 RCIC Pump Contaminated Piping Inspection

ACTUAL LEAKAGE RATE MEASUREMENT METHODS WILL BE LEFT TO THE DISCRETION OF THE INSPECTOR. THE ONLY GUIDELINES BEING THAT ALL DATA WILL BE A MEASURED QUANTITY OF FLUID OVER TIME USING A STOPWATCH. DROPS PER MINUTE CAN BE USED AS A MEASUREMENT METHOD WHERE 20 DROPS = 1cc. ALL RECORDED DATA SHALL BE IN CUBIC CENTIMETERS PER MIN. (cc/min).

6.3.1 For all in line components within the boundaries of Attachment B, which exhibit leakage, record on the Data sheet Attachment A the Leakage Rate and a description of the location of the leak. Pay particular attention to system components identified as having exhibited measurable leakage in the previous inspection.

6.3.2 From the leakage rate data on Attachment A, calculate the total system leakage rate and document the results below.

System Leakage Rate

.75 cc/minN/A gal/min

(1 cc/min = 0.000264 gal/min)

## 6.4 Test Results Evaluation

- 6.4.1 Verify the total leakage rate from 6.3.2 is less than the leakage limit in 8.1. If the limit is exceeded prepare a MRF to reduce the system leakage rate so that it is within the limit. *JF2* \* SEE NOTE
- 6.4.2 If any component's leakage rate has increased significantly since the last inspection prepare a MRF to repair the component.
- 6.4.3 If any component's leakage is a major portion of the overall system leakage limit prepare a MRF for its repair.

7.0 RETURN TO NORMAL

- 7.1 Inform SSVN and ACO test is complete. *JF2*

8.0 ACCEPTANCE CRITERIA

- 8.1 The RCIC Pump and its associated components shall not exhibit a leakage rate of greater than (later).

AT TEST COMPLETION, ENSURE COVER SHEET IS CORRECTLY AND COMPLETELY FILLED IN

DATA SHEET

IF ANY ENTRY IS MADE IN THIS SECTION, SIGN COVER SHEET IN APPROPRIATE SPACE.

ADDITIONAL ACTION/TEST COMMENTS THIS TEST IS TO BE  
RUN IN CONCURRENCE WITH STP-14.1,  
CONTRARY TO STEP 5.3.  
6.4.1 LESS THAN 1 CC/MIN CONSIDERED NEGLIGIBLE

3850016380

ST-1-049-701-1, Rev. 1

Page 7 of 13


JAM/RSE:jmm

## Attachment A


Inspector: KEVIN WALSHSystem Mode CST TO CST Date: 1/3/85  
LOW PRESSURE

Component No.	Component Description	Comp. Mode (on/Off (open/shut)	Leak Rate	Corrective Action Date	Remarks
49-1031	SAFEGUARD PIPING	OPEN	3 DROPS PER MIN		
49-1022	FILL SUPPLY VALVE TEST RETURN TO CST VALVE	THROTTLED	10 DROPS PER MIN		


ATTACHMENT B








ATTACHMENT B




ATTACHMENT B



ST-1-049-701-1, Rev. 1  
Page 12 of 13  
JAM/RSE:jmm


## ATTACHMENT B

Attachment B





ATTACHMENT B





ATTACHMENT SA

3850016380

ST-1-049-702-1, Rev. 1

Page 1 of 8

JAM/RSE:cjf

*GM Latel 10/4/84*

(P) 104

PHILADELPHIA ELECTRIC COMPANY  
LIMERICK GENERATING STATION  
SURVEILLANCE TEST

ST-1-049-702-1 RCIC TURBINE CONTAMINATED PIPING INSPECTION

Test Freq.: 18 Months  
Tech. Spec.: 6.8.4.a  
FSAR 6.2.8.1.d  
FSAR 6.2.8.3

-OR- Initiating Events: 1. Reason *Initial 150*  
*Performance*  
2. MRF No. \_\_\_\_\_

TEST RESULTS:

A. All Asterisked(\*) Steps Completed SATISFACTORILY.

Performed By: (Sign/Date) *[Signature]* 1-3-85  
Performed By: (Sign/Date) \_\_\_\_\_  
Informed Test Complete: (ACO or CO) (Sign/Date) *[Signature]* 1-3-85  
(Time) 2236  
Reviewed By: (SSVN or STA) (Sign/Date) *[Signature]* 1-3-85

B. One or More Asterisked(\*) Steps Test Results UNSATISFACTORY.

Performed By: (Sign/Date) \_\_\_\_\_  
Informed of Test Results: (CO or ACO) (Sign/Date) \_\_\_\_\_  
(Time) \_\_\_\_\_  
Shift Supervision: (Sign/Date) \_\_\_\_\_  
Corrective Action: MRF No.: \_\_\_\_\_  
Initiated By: (Sign/Date) \_\_\_\_\_

IMMEDIATELY NOTIFY SENIOR PLANT STAFF MEMBER

Person Notified: (Name) \_\_\_\_\_  
Date/Time Notified: (Date/Time) \_\_\_\_\_  
Notified By: (Sign) \_\_\_\_\_

ADDITIONAL ACTION/TEST COMMENTS:

If any entry is made in Additional Action/Test Comments Section,  
person making initial entry sign here

(Sign/Date) *[Signature]* 1/3/85

## 1.0 PURPOSE

To inspect the R.C.I.C Turbine, associated piping and components for steam leakage while the system is being run in the test mode.

## 2.0 REFERENCES

2.1 8031-M-49, Reactor Core Isolation Cooling

2.2 8031-M-50, RCIC Pump Turbine

## 3.0 TEST EQUIPMENT

None

## 4.0 PRECAUTIONS & LIMITATIONS

- 4.1 If a procedural step cannot be completed, make a comment in the Additional Action/Test Comments section.
- 4.2 Steps marked (\*) are specific Tech. Spec. requirements which will fail the test if not completed satisfactorily.
- 4.3 Components to be inspected shall include all valves, capped vents, drains and test connections, seals and case joints, flanged connections and instrument taps on all system piping which carries primary steam or it's condensate.
- 4.4 If large steam leaks are encountered leave the area immediately and inform SSVN.

## 5.0 PREREQUISITES

- 5.1 Request RWP and HP assistance when required.
- 5.2 Inspector is familiar with the RCIC Turbine System location and layout.
- 5.3 Obtain a copy of the previous inspection's Attachment A.

- 5.4 The RCIC turbine must be running for ST-6-049-230-1 or per S49.1 to inspect it's associated piping and components. (This should be done in conjunction with ST-1-049-701-1).

## 6.0 PROCEDURE

IT IS THE RESPONSIBILITY OF THE PERSON OR PERSONS PERFORMING THIS TEST TO ENSURE ALL BLANKS ARE CORRECTLY AND COMPLETELY FILLED IN.

### 6.1 Preparation

INITIALS

- 6.1.1 Verify all prerequisites are satisfied.

RFV SEE  
NOTE

### 6.2 Shift Permission to Test

- 6.2.1 Obtain Shift Supervision's permission to start test.

RFV

- 6.2.2 Obtain Control Room Operator's permission to start test.

CU  
ACO  
1-3-81 / 10:50  
Date Time

### 6.3 RCIC Turbine Contaminated Piping Inspection

- 6.3.1 Inspect the RCIC Turbine and it's associated In Line components for steam leakage while the system is at pressure and running.

INITIALS

- 6.3.2 For all system components, within the boundaries of Attachment C, which exhibit steam leakage, record on Attachment A, an estimate of the length of the steam plume, and a description of the location of the leak. Pay particular attention to system components which exhibited leakage in the previous inspection. Large steam leaks should not be quantified. A MRF should be issued for the component's repair, and this test will be considered a failed test.
- 6.3.3 Using Attachment B convert the steam plume lengths to valves of water volume and record them on Attachment A.
- 6.3.4 From the volumetric leak rate data on Attachment A, calculate the total steam system leakage rate and document the results below.

RCIC Turbin Leakage Rate

100 cc/min..000264 gal/min.(1cc/min. = 0.000264  
gal./min.)

HAVE SHIFT SUPERVISION PERFORM THE TEST  
RESULTS EVALUATION, SECTION 6.4

## 6.4 Test Results Evaluation

- 6.4.1 Verify the total leakage rate from 6.3.2 is less than the leakage limit in 8.1. If the limit is exceeded prepare a MRF to reduce the system leakage rate so that it is within the limit.

GFC (\*)

INITIALS

6.4.2 If any component's leakage rate has increased significantly since the last inspection prepare a MRF to repair the component.

6.4.3 If any component's leakage is a major portion of the overall system leakage limit prepare a MRF for it's repair.

7.0 RETURN TO NORMAL

7.1 Inform SSVN & ACO test is complete

Gfc

8.0 ACCEPTANCE CRITERIA

8.1 The RCIC Turbine System shall not exhibit a leakage rate greater than (Later).

AT TEST COMPLETION, ENSURE COVER SHEET IS CORRECTLY AND COMPLETELY FILLED IN.



IF ANY ENTRY IS MADE IN THIS SECTION, SIGN COVER SHEET IN  
APPROPRIATE SPACE.

ADDITIONAL ACTION/TEST COMMENTS THIS TEST IS TO BE RUN  
IN CONCURRENCE WITH STP-14.1, CONTRARY TO  
STEP 5.4

Attachment AINSPECTOR: D. P. GOWERSYSTEM MODE CST → CST <sup>LOW</sup> PRESSURE DATE: 1-3-85

Component No.	Component Description	Comp. Mode (on/off) (open/closed)	Steam Plume Length	Equivalent Water Leak Rate	Corrective Action Date	Remarks
10P219	RCIC BAROMETRIC CONDENSER VACUUM PUMP	ON	NA	(PACKING LEAK) ① 100 DROPS/MIN		SEE NOTE ① BELOW

① VACUUM PUMP PACKING LEAKAGE TO DRIP TRAY = 88 DROPS/MIN  
" " " " TO FLOOR = 12 DROPS/MIN.

## ATTACHMENT B


STEAM PLUME LENGTH CONVERSION TABLE

<u>Steam Plume Length</u> (ft)	<u>Water Volume</u> (cc/min)
1.00	76
1.25	87
1.50	98
1.75	114
2.00	136
2.25	152
2.50	174
2.75	205
3.00	235
3.25	273
3.50	311
3.75	356
4.00	409

~~3850016380~~

[illegible]

For all other values of  $\beta$ , the function  $f(\beta)$  is defined as the




**BENTLEY**  
BENTLEY SYSTEMS

NO.	REVISION	DATE	BY	CHKD.	APP'D.
1	AS BUILT	10-1-50	J. H. HARRIS		
2	REVISION	10-1-50	J. H. HARRIS		
3	REVISION	10-1-50	J. H. HARRIS		
4	REVISION	10-1-50	J. H. HARRIS		
5	REVISION	10-1-50	J. H. HARRIS		
6	REVISION	10-1-50	J. H. HARRIS		
7	REVISION	10-1-50	J. H. HARRIS		
8	REVISION	10-1-50	J. H. HARRIS		
9	REVISION	10-1-50	J. H. HARRIS		
10	REVISION	10-1-50	J. H. HARRIS		
11	REVISION	10-1-50	J. H. HARRIS		
12	REVISION	10-1-50	J. H. HARRIS		
13	REVISION	10-1-50	J. H. HARRIS		
14	REVISION	10-1-50	J. H. HARRIS		
15	REVISION	10-1-50	J. H. HARRIS		
16	REVISION	10-1-50	J. H. HARRIS		
17	REVISION	10-1-50	J. H. HARRIS		
18	REVISION	10-1-50	J. H. HARRIS		
19	REVISION	10-1-50	J. H. HARRIS		
20	REVISION	10-1-50	J. H. HARRIS		

3850016380

Attachment B



NO.	REVISION	DATE	BY	CHKD.	APP'D.
1	AS BUILT	10-1-50	J. H. HARRIS		
2	REVISION	10-1-50	J. H. HARRIS		
3	REVISION	10-1-50	J. H. HARRIS		
4	REVISION	10-1-50	J. H. HARRIS		
5	REVISION	10-1-50	J. H. HARRIS		
6	REVISION	10-1-50	J. H. HARRIS		
7	REVISION	10-1-50	J. H. HARRIS		
8	REVISION	10-1-50	J. H. HARRIS		
9	REVISION	10-1-50	J. H. HARRIS		
10	REVISION	10-1-50	J. H. HARRIS		
11	REVISION	10-1-50	J. H. HARRIS		
12	REVISION	10-1-50	J. H. HARRIS		
13	REVISION	10-1-50	J. H. HARRIS		
14	REVISION	10-1-50	J. H. HARRIS		
15	REVISION	10-1-50	J. H. HARRIS		
16	REVISION	10-1-50	J. H. HARRIS		
17	REVISION	10-1-50	J. H. HARRIS		
18	REVISION	10-1-50	J. H. HARRIS		
19	REVISION	10-1-50	J. H. HARRIS		
20	REVISION	10-1-50	J. H. HARRIS		

NO.	REVISION	DATE	BY	CHKD.	APP'D.
1	AS BUILT	10-1-50	J. H. HARRIS		
2	REVISION	10-1-50	J. H. HARRIS		
3	REVISION	10-1-50	J. H. HARRIS		
4	REVISION	10-1-50	J. H. HARRIS		
5	REVISION	10-1-50	J. H. HARRIS		
6	REVISION	10-1-50	J. H. HARRIS		
7	REVISION	10-1-50	J. H. HARRIS		
8	REVISION	10-1-50	J. H. HARRIS		
9	REVISION	10-1-50	J. H. HARRIS		
10	REVISION	10-1-50	J. H. HARRIS		
11	REVISION	10-1-50	J. H. HARRIS		
12	REVISION	10-1-50	J. H. HARRIS		
13	REVISION	10-1-50	J. H. HARRIS		
14	REVISION	10-1-50	J. H. HARRIS		
15	REVISION	10-1-50	J. H. HARRIS		
16	REVISION	10-1-50	J. H. HARRIS		
17	REVISION	10-1-50	J. H. HARRIS		
18	REVISION	10-1-50	J. H. HARRIS		
19	REVISION	10-1-50	J. H. HARRIS		
20	REVISION	10-1-50	J. H. HARRIS		

DCIC PUMP TURBINE



ATTACHMENT 5B

3850016380

ST-1-049-702-1, Rev. 1

Page 1 of 8

JAM/RSE:cjf

*GM Latol* 10/4/84

PHILADELPHIA ELECTRIC COMPANY  
LIMERICK GENERATING STATION  
SURVEILLANCE TEST

ST-1-049-702-1 RCIC TURBINE CONTAMINATED PIPING INSPECTION

Test Freq.: 18 Months

Tech. Spec.: 6.8.4.a

FSAR 6.2.8.1.d

FSAR 6.2.8.3

-OR- Initiating Events: 1. Reason 920<sup>th</sup> on 5/4

2. MRF No. \_\_\_\_\_

TEST RESULTS:

A. All Asterisked(\*) Steps Completed SATISFACTORILY.

Performed By: \_\_\_\_\_ (Sign/Date) *Gary Atchley* 1/11/85

Performed By: \_\_\_\_\_ (Sign/Date) \_\_\_\_\_

Informed Test Complete: (ACO or CO) (Sign/Date) *Landy* 1-11-85  
(Time) 12:10

Reviewed By: (SSVN or STA) (Sign/Date) *J. C. Evans* 1/11/85

B. One or More Asterisked(\*) Steps Test Results UNSATISFACTORY.

Performed By: \_\_\_\_\_ (Sign/Date) \_\_\_\_\_

Informed of Test Results: (CO or ACO) (Sign/Date) \_\_\_\_\_  
(Time) \_\_\_\_\_

Shift Supervision: \_\_\_\_\_ (Sign/Date) \_\_\_\_\_

Corrective Action: \_\_\_\_\_ MRF No.: \_\_\_\_\_

Initiated By: \_\_\_\_\_ (Sign/Date) \_\_\_\_\_

IMMEDIATELY NOTIFY SENIOR PLANT STAFF MEMBER

Person Notified: \_\_\_\_\_ (Name) \_\_\_\_\_

Date/Time Notified: \_\_\_\_\_ (Date/Time) \_\_\_\_\_

Notified By: \_\_\_\_\_ (Sign) \_\_\_\_\_

ADDITIONAL ACTION/TEST COMMENTS:

If any entry is made in Additional Action/Test Comments Section,  
person making initial entry sign here

(Sign/Date) *John D. [Signature]* 1/11/85

## 1.0 PURPOSE

To inspect the R.C.I.C Turbine, associated piping and components for steam leakage while the system is being run in the test mode.

## 2.0 REFERENCES

2.1 8031-M-49, Reactor Core Isolation Cooling

2.2 8031-M-50, RCIC Pump Turbine

## 3.0 TEST EQUIPMENT

None

## 4.0 PRECAUTIONS & LIMITATIONS

- 4.1 If a procedural step cannot be completed, make a comment in the Additional Action/Test Comments section.
- 4.2 Steps marked (\*) are specific Tech. Spec. requirements which will fail the test if not completed satisfactorily.
- 4.3 Components to be inspected shall include all valves, capped vents, drains and test connections, seals and case joints, flanged connections and instrument taps on all system piping which carries primary steam or it's condensate.
- 4.4 If large steam leaks are encountered leave the area immediately and inform SSVN.

## 5.0 PREREQUISITES

- 5.1 Request RWP and HP assistance when required.
- 5.2 Inspector is familiar with the RCIC Turbine System location and layout.
- 5.3 Obtain a copy of the previous inspection's Attachment A.

- 5.4 The RCIC turbine must be running for ST-6-049-230-1 or per S49.1 to inspect it's associated piping and components. (This should be done in conjunction with ST-1-049-701-1).

## 6.0 PROCEDURE

IT IS THE RESPONSIBILITY OF THE PERSON OR PERSONS PERFORMING THIS TEST TO ENSURE ALL BLANKS ARE CORRECTLY AND COMPLETELY FILLED IN.

### 6.1 Preparation

INITIALS

- 6.1.1 Verify all prerequisites are satisfied.

222

### 6.2 Shift Permission to Test

- 6.2.1 Obtain Shift Supervision's permission to start test.

EOC

- 6.2.2 Obtain Control Room Operator's permission to start test.

RU  
ACO  
1-11-85 / 10:17  
Date Time

### 6.3 RCIC Turbine Contaminated Piping Inspection

- 6.3.1 Inspect the RCIC Turbine and it's associated In Line components for steam leakage while the system is at pressure and running.

INITIALS

- 6.3.2 For all system components, within the boundaries of Attachment C, which exhibit steam leakage, record on Attachment A, an estimate of the length of the steam plume, and a description of the location of the leak. Pay particular attention to system components which exhibited leakage in the previous inspection. Large steam leaks should not be quantified. A MRF should be issued for the component's repair, and this test will be considered a failed test.
- 6.3.3 Using Attachment B convert the steam plume lengths to valves of water volume and record them on Attachment A.
- 6.3.4 From the volumetric leak rate data on Attachment A, calculate the total steam system leakage rate and document the results below.

RCIC Turbin Leakage Rate

372 <sup>994.1/185</sup> lcc/min..098 gal/min.

(lcc/min. = 0.000264  
gal./min.)

HAVE SHIFT SUPERVISION PERFORM THE TEST  
RESULTS EVALUATION, SECTION 6.4

## 6.4 Test Results Evaluation

- 6.4.1 Verify the total leakage rate from 6.3.2 is less than the leakage limit in 8.1. If the limit is exceeded prepare a MRF to reduce the system leakage rate so that it is within the limit.

GPR (\*)

INITIALS

6.4.2 If any component's leakage rate has increased significantly since the last inspection prepare a MRF to repair the component.

Gcc

6.4.3 If any component's leakage is a major portion of the overall system leakage limit prepare a MRF for it's repair.

Gpc

7.0 RETURN TO NORMAL

7.1 Inform SSVN & ACO test is complete

Gpc

8.0 ACCEPTANCE CRITERIA

8.1 The RCIC Turbine System shall not exhibit a leakage rate greater than (Later).

AT TEST COMPLETION, ENSURE COVER SHEET IS CORRECTLY AND COMPLETELY FILLED IN.



3850016380

ST-1-049-702-1 Rev. 1

Page 6 of 8

JAM/RSE:cjf

IF ANY ENTRY IS MADE IN THIS SECTION, SIGN COVER SHEET IN  
APPROPRIATE SPACE.

ADDITIONAL ACTION/TEST COMMENTS

MRF 8500 645 ISSUED ON HV-50-1F045

Attachment AINSPECTOR: Gary HitchisonSYSTEM MODE High press test DATE: 1/11/85  
CST to CST

Component No.	Component Description	Comp. Mode (on/off) (open/closed)	Steam Plume Length	Equivalent Water Leak Rate	Corrective Action Date	Remarks
HV-50-1F045	Steam supply to turbine	open	3 ft plume	235 cc/min		
49-1007		open	1/4 ft plume	19 cc/min		
105212	RCIC turbine gland seal (governor side).	on	1 ft plume	76 cc/min		
HV49-1F008	Steam supply	open	1/2 ft plume	38 cc/min		
10P219	vacuum pump	on		slight (undeterminable) leakage @ packing. 3 cc/min		

## ATTACHMENT B


STEAM PLUME LENGTH CONVERSION TABLE

<u>Steam Plume Length</u> (ft)	<u>Water Volume</u> (cc/min)
1.00	76
1.25	87
1.50	98
1.75	114
2.00	136
2.25	152
2.50	174
2.75	205
3.00	235
3.25	273
3.50	311
3.75	356
4.00	409

3850016380

Attachment B


10	118	120	121	122	123	124	125	126	127	128	129	130	131	132	133	134	135	136	137	138	139	140	141	142	143	144	145	146	147	148	149	150	151	152	153	154	155	156	157	158	159	160	161	162	163	164	165	166	167	168	169	170	171	172	173	174	175	176	177	178	179	180	181	182	183	184	185	186	187	188	189	190	191	192	193	194	195	196	197	198	199	200	201	202	203	204	205	206	207	208	209	210	211	212	213	214	215	216	217	218	219	220	221	222	223	224	225	226	227	228	229	230	231	232	233	234	235	236	237	238	239	240	241	242	243	244	245	246	247	248	249	250	251	252	253	254	255	256	257	258	259	260	261	262	263	264	265	266	267	268	269	270	271	272	273	274	275	276	277	278	279	280	281	282	283	284	285	286	287	288	289	290	291	292	293	294	295	296	297	298	299	300	301	302	303	304	305	306	307	308	309	310	311	312	313	314	315	316	317	318	319	320	321	322	323	324	325	326	327	328	329	330	331	332	333	334	335	336	337	338	339	340	341	342	343	344	345	346	347	348	349	350	351	352	353	354	355	356	357	358	359	360	361	362	363	364	365	366	367	368	369	370	371	372	373	374	375	376	377	378	379	380	381	382	383	384	385	386	387	388	389	390	391	392	393	394	395	396	397	398	399	400	401	402	403	404	405	406	407	408	409	410	411	412	413	414	415	416	417	418	419	420	421	422	423	424	425	426	427	428	429	430	431	432	433	434	435	436	437	438	439	440	441	442	443	444	445	446	447	448	449	450	451	452	453	454	455	456	457	458	459	460	461	462	463	464	465	466	467	468	469	470	471	472	473	474	475	476	477	478	479	480	481	482	483	484	485	486	487	488	489	490	491	492	493	494	495	496	497	498	499	500	501	502	503	504	505	506	507	508	509	510	511	512	513	514	515	516	517	518	519	520	521	522	523	524	525	526	527	528	529	530	531	532	533	534	535	536	537	538	539	540	541	542	543	544	545	546	547	548	549	550	551	552	553	554	555	556	557	558	559	560	561	562	563	564	565	566	567	568	569	570	571	
----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	--

[illegible]

**SICHEL**  
 IMPULSE OPERATING STATION SHOTS 1 & 2  
 200 120001100  
 PUBLISHED BY THE NATIONAL BUREAU OF STANDARDS, WASHINGTON, D.C. 20540

NO.	DESCRIPTION	DATE	BY	REMARKS
1	...	...	...	...
2	...	...	...	...
3	...	...	...	...
4	...	...	...	...
5	...	...	...	...
6	...	...	...	...
7	...	...	...	...
8	...	...	...	...
9	...	...	...	...
10	...	...	...	...
11	...	...	...	...
12	...	...	...	...
13	...	...	...	...
14	...	...	...	...
15	...	...	...	...
16	...	...	...	...
17	...	...	...	...
18	...	...	...	...
19	...	...	...	...
20	...	...	...	...
21	...	...	...	...
22	...	...	...	...
23	...	...	...	...
24	...	...	...	...
25	...	...	...	...
26	...	...	...	...
27	...	...	...	...
28	...	...	...	...
29	...	...	...	...
30	...	...	...	...
31	...	...	...	...
32	...	...	...	...
33	...	...	...	...
34	...	...	...	...
35	...	...	...	...
36	...	...	...	...
37	...	...	...	...
38	...	...	...	...
39	...	...	...	...
40	...	...	...	...
41	...	...	...	...
42	...	...	...	...
43	...	...	...	...
44	...	...	...	...
45	...	...	...	...
46	...	...	...	...
47	...	...	...	...
48	...	...	...	...
49	...	...	...	...
50	...	...	...	...

3850016380



Attachment B

NO.	DESCRIPTION	DATE	BY	REMARKS
1	...	...	...	...
2	...	...	...	...
3	...	...	...	...
4	...	...	...	...
5	...	...	...	...
6	...	...	...	...
7	...	...	...	...
8	...	...	...	...
9	...	...	...	...
10	...	...	...	...
11	...	...	...	...
12	...	...	...	...
13	...	...	...	...
14	...	...	...	...
15	...	...	...	...
16	...	...	...	...
17	...	...	...	...
18	...	...	...	...
19	...	...	...	...
20	...	...	...	...
21	...	...	...	...
22	...	...	...	...
23	...	...	...	...
24	...	...	...	...
25	...	...	...	...
26	...	...	...	...
27	...	...	...	...
28	...	...	...	...
29	...	...	...	...
30	...	...	...	...
31	...	...	...	...
32	...	...	...	...
33	...	...	...	...
34	...	...	...	...
35	...	...	...	...
36	...	...	...	...
37	...	...	...	...
38	...	...	...	...
39	...	...	...	...
40	...	...	...	...
41	...	...	...	...
42	...	...	...	...
43	...	...	...	...
44	...	...	...	...
45	...	...	...	...
46	...	...	...	...
47	...	...	...	...
48	...	...	...	...
49	...	...	...	...
50	...	...	...	...

NO.	DESCRIPTION	DATE	BY	REMARKS
1	...	...	...	...
2	...	...	...	...
3	...	...	...	...
4	...	...	...	...
5	...	...	...	...
6	...	...	...	...
7	...	...	...	...
8	...	...	...	...
9	...	...	...	...
10	...	...	...	...
11	...	...	...	...
12	...	...	...	...
13	...	...	...	...
14	...	...	...	...
15	...	...	...	...
16	...	...	...	...
17	...	...	...	...
18	...	...	...	...
19	...	...	...	...
20	...	...	...	...
21	...	...	...	...
22	...	...	...	...
23	...	...	...	...
24	...	...	...	...
25	...	...	...	...
26	...	...	...	...
27	...	...	...	...
28	...	...	...	...
29	...	...	...	...
30	...	...	...	...
31	...	...	...	...
32	...	...	...	...
33	...	...	...	...
34	...	...	...	...
35	...	...	...	...
36	...	...	...	...
37	...	...	...	...
38	...	...	...	...
39	...	...	...	...
40	...	...	...	...
41	...	...	...	...
42	...	...	...	...
43	...	...	...	...
44	...	...	...	...
45	...	...	...	...
46	...	...	...	...
47	...	...	...	...
48	...	...	...	...
49	...	...	...	...
50	...	...	...	...



49-702

3850016380

ST-1-049

JAN

Attachment A

INSPECTOR: D. L. GOWER

SYSTEM MODE CST → CST <sup>low</sup> PRESSURE DATE: 1-3-85

Component No.	Component Description	Comp. Mode (on/off) (open/closed)	Steam Plume Length	Equivalent Water Leak Rate	Corrective Action Date	Remarks
10P219	REC BAROMETER CONDENSER VACUUM PUMP	ON	NA	(PACKING LEAK) ① 100 DROPS/MIN		SEE ABOVE ① BELOW

Vacuum Pump Packing Leakage to Drip Tray = 88 DROPS/MIN  
" " " TO FLOOR = 12 DROPS/MIN.

INITIALS

- 6.3.2 For all system components, within the boundaries of Attachment C, which exhibit steam leakage, record on Attachment A, an estimate of the length of the steam plume, and a description of the location of the leak. Pay particular attention to system components which exhibited leakage in the previous inspection. Large steam leaks should not be quantified. A MRF should be issued for the component's repair, and this test will be considered a failed test.
- 6.3.3 Using Attachment B convert the steam plume lengths to valves of water volume and record them on Attachment A.
- 6.3.4 From the volumetric leak rate data on Attachment A, calculate the total steam system leakage rate and document the results below.

RCIC Turbin Leakage Rate  
 $\frac{100}{.0264} \text{ cc/min.} \times \frac{1 \text{ cc}}{20 \text{ DROPS}} = .5 \text{ cc/min.}$   
 (1cc/min. = 0.000264 gal./min.)

HAVE SHIFT SUPERVISION PERFORM THE TEST  
 RESULTS EVALUATION, SECTION 6.4

#### 6.4 Test Results Evaluation

- 6.4.1 Verify the total leakage rate from 6.3.2 is less than the leakage limit in 8.1. If the limit is exceeded prepare a MRF to reduce the system leakage rate so that it is within the limit.

6.4.1

3850016380

ATTACHMENT 67

9/28/84  
EFFECTIVE DATELIMERICK GENERATING STATION  
PORC APPROVAL FORM

TPC #85-028

A-4, Form 1  
Revision 1  
Page 1 of 1  
9-30-84  
J. M. Smith 9/30/84 CRE

DOCUMENT (TITLE, OR PROC # &amp; REV.): 1-055-701-1 Rev. 1

REASON FOR SUBMITTAL: add attachment 'B' pgs 5

☐ NEW PROCEDURE☐ PROCEDURE REVISION☐ ENTIRE PROC. REVIEWED &  
SUGGESTED CHANGES INDICATED  
(PERIODIC REVIEW A-2)☐ PORTIONS OF PROC. REVIEWED &  
SUGGESTED CHANGES INDICATED☐ TEMPORARY CHANGE TO APPR'D PROC  
A-3 REVIEW REQUIRED BY \_\_\_\_\_☒ REVIEW OF TEMP CHANGE ONLY☐ REVIEW OF TEMP CHANGE AND  
PERMANENT PROC. REVISION

PORC REVIEWER	REV'D&APP'D		REV'D&APP'D WITH COMMENT	
	INITIAL	DATE	INITIAL	DATE
UPT				
ASST SUPT				
ENG-TECH				
ENG-OPS.				
ENG-MAINT				
SR HP				
SR CHEM				
PERF ENG	w/c	1/5/85		
I&C ENG				
ADMIN SUPV				

PORC REVIEWER	REV'D&APP'D		REV'D&APP'D WITH COMMENT	
	INITIAL	DATE	INITIAL	DATE
REAC ENG				
SFT SUPT	WAG	1/5/85		
REG ENG				
OUT MGR				
TE	JTM	1/5/85		

B. COMMENTS/CORRECTIVE ACTION:

☐ Approved with comments/changes on attached documentCOMMENTS/CORRECTIVE ACTION  
TAKEN & CHECKED/DATE - -

SUPT. APPROVAL/DATE

PORC MEETING  
#: \_\_\_\_\_  
DATE: \_\_\_\_\_

ADMIN OR PREPARER

DIRECTIONS TO ADMIN. STAFF:

- ☐ ISSUE THE ATTACHED DOCUMENT  
☐ FILE THE ATTACHED DOCUMENT IN FILE \_\_\_\_\_  
☐ FILE THIS FORM PER ADMIN. PROC. \_\_\_\_\_  
☐ OTHER: \_\_\_\_\_

TRANSMIT A COPY OF THIS FORM  
AND DOCUMENT TO NRB FOR:

- ☐ APPROVAL  
☐ REVIEW  
☐ INFO

3850016380

ST-1-055-701-1, Rev. 1

Page 1 of 6

TAS/RSE:cjf

*SM [Signature] 10/25/84*PHILADELPHIA ELECTRIC COMPANY  
LIMERICK GENERATING STATION  
SURVEILLANCE TESTST-1-055-701-1 HPCI PUMP CONTAMINATED PIPING INSPECTION

Test Freq.: 18 Months

Tech. Spec.: 6.8.4.a

FSAR 6.2.8.1.c

FSAR 6.2.8.3

-OR- Initiating Events: 1. Reason \_\_\_\_\_

2. MRF No. \_\_\_\_\_

TEST RESULTS:A. All Asterisked(\*) Steps Completed SATISFACTORILY.

Performed By:	(Sign/Date)	<i>Brian May</i>	<i>1/5/85</i>
Performed By:	(Sign/Date)	<i>J. Krain</i>	<i>1/5/85</i>
Informed Test Complete: (ACO or CO)	(Sign/Date) (Time)	<i>D. A. Roberts</i>	<i>1/5/85</i> <i>1120</i>
Reviewed By: (SSVN or STA)	(Sign/Date)	<i>A. J. Romp</i>	<i>1-5-85</i>

B. One or More Asterisked(\*) Steps Test Results UNSATISFACTORY.

Performed By:	(Sign/Date)	_____	_____
Informed of Test Results: (CO or ACO)	(Sign/Date) (Time)	_____	_____
Shift Supervision:	(Sign/Date)	_____	_____
Corrective Action:	MRF No.:	_____	_____
Initiated By:	(Sign/Date)	_____	_____
<u>IMMEDIATELY NOTIFY SENIOR PLANT STAFF MEMBER</u>			
Person Notified:	(Name)	_____	_____
Date/Time Notified:	(Date/Time)	_____	_____
Notified By:	(Sign)	_____	_____

ADDITIONAL ACTION/TEST COMMENTS:If any entry is made in Additional Action/Test Comments Section,  
person making initial entry sign here

(Sign/Date) \_\_\_\_\_

## 1.0 PURPOSE

To Inspect and measure any leakage of the HPCI Pump and HPCI System components that are directly associated with system piping that could carry contaminated fluids during a serious accident or transient. This inspection shall be implemented while the system is operating in the test mode.

## 2.0 REFERENCES

- 2.1 8031-M-55, High Pressure Coolant Injection
- 2.2 8031-M-56, HPCI Pump Turbine
- 2.3 NUREG-0737

## 3.0 TEST EQUIPMENT

- 3.1 Graduated Cylinder(s)
- 3.2 One-Liter Bottle(s)
- 3.3 Assorted funnels
- 3.4 Stopwatch
- 3.5 Inspection mirror w/handle

## 4.0 PRECAUTIONS & LIMITATIONS

- 4.1 If a procedural step cannot be completed, make a comment in the Additional Action/Test Comments section.
- 4.2 Leakage rates of greater than 5 drops per min. (.25 cc/Min) shall be quantified. Use "< 5 drops/min" on Attachment A for Components with leakage rates of 5 drops per min or less.
- 4.3 Steps marked (\*) are specific Tech. Spec. requirements which will fail the test if not completed satisfactorily.
- 4.4 If any component exhibits excessive leakage notify SSVN immediately.



## 5.0 PREREQUISITES

- 5.1 Request RWP and HP Assistance when required.
- 5.2 Inspector is familiar with the HPCI system location and layout.
- 5.3 The HPCI pump must be running for surveillance ST-6-055-230-1 or per S55.1.D to inspect its associated piping and components.
- 5.4 Obtain copy of previous inspection's Attachment A.
- 5.5 Coordinate with Operator running the system to allow pump run durations to be extended for the inspection.

## 6.0 PROCEDURE

INITIALS

IT IS THE RESPONSIBILITY OF THE PERSON OR PERSONS PERFORMING THIS TEST TO ENSURE ALL BLANKS ARE CORRECTLY AND COMPLETELY FILLED IN.

### 6.1 Preparation

- 6.1.1 Verify all prerequisites are satisfied.

MPB

- 6.1.2 Record appropriate information for each piece of measurement and test equipment used with a PECO number.

<u>INSTRUMENT</u>	<u>MFR./MODEL</u>	<u>SER. NO.</u>	<u>CAL. DUE DATE</u>
<u>STOPWATCH</u>		<u>53-0194</u>	<u>9-13-85</u>

INITIALS

## 6.2 Shift Permission to Test

6.2.1 Obtain Shift Supervision's permission to start test.

mpg

6.2.2 Obtain Control Room Operator's permission to start test.

ACO1-4-85 / 19:18  
DATE TIME

## 6.3 HPCI Pump Contaminated Piping Inspection

ACTUAL LEAKAGE RATE MEASUREMENT METHODS WILL BE LEFT TO THE DISCRETION OF THE INSPECTOR. THE ONLY GUIDELINES BEING THAT ALL DATA WILL BE A MEASURED QUANTITY OF FLUID OVER TIME USING A STOPWATCH. DROPS PER MINUTE CAN BE USED AS A MEASUREMENT METHOD WHERE 20 DROPS = 1cc. ALL RECORDED DATA SHALL BE IN CUBIC CENTIMETERS PER MIN. (cc/min).

6.3.1 For all in line components, within the boundaries of Attachment B, which exhibit leakage, record on Attachment A the Leakage Rate and a description of the location of the leak. Pay particular attention to system components identified as having exhibited measurable leakage in the previous inspection.

6.3.2 From the leakage rate data on Attachment A, calculate the total system leakage rate and document the results below.

## SYSTEM LEAKAGE RATE

3.20 cc/min NOTE # 1.0008448 gal/min

(1 cc/min = 0.000264 gal/min)

INITIALS

## 6.4 Test Results Evaluation

6.4.1 Verify the total leakage rate from 6.3.2 is less than the leakage limit in 8.1. If the limit is exceeded prepare a MRF to reduce the system leakage rate so that it is within the limit

BTSEE NOTE  
#2  
(\*)

6.4.2 If any component's leakage rate has increased significantly since the last inspection prepare a MRF to repair the component.

6.4.3 If any component's leakage is a major portion of the overall system leakage limit prepare a MRF for its repair.

7.0 RETURN TO NORMAL

7.1 Inform SSVN and ACO test is complete.

YEK8.0 ACCEPTANCE CRITERIA

8.1 The HPCI Pump and it's associated components shall not exhibit a leakage rate of greater than (later).

AT TEST COMPLETION, ENSURE COVER SHEET IS CORRECTLY AND COMPLETELY FILLED IN.

IF ANY ENTRY IS MADE IN THIS SECTION, SIGN COVER SHEET IN APPROPRIATE SPACE.

ADDITIONAL ACTION/TEST COMMENTS #1 FOR THE PURPOSE OF CALCULATING SYSTEM LEAKAGE RATE, ALL VALVES WITH A LEAKAGE RATE OF  $\leq 5$  DROPS/MIN ARE ASSUMED TO HAVE A .25 CC/MIN RATE. #2 THIS TEST IS PART OF THE INITIAL TEST PROGRAM WHICH WILL BE USED TO ESTABLISH LEAK RATE CRITERIA IN 8.1.

Attachment A

Inspector: Bob Mondik/Marc Lehman

System Mode RUNNING in TEST Date: JAN. 5, 1985

Component No.	Component Description	Comp. Mode (on/Off (open/shut)	Leak Rate	Corrective Action Date	Remarks
HV-SS-1F008	TEST RETURN TO CST VLV.	Open	1.65 cc/min		
HV-SS-1F006	Pump DISCH. VLV.	closed	.3 cc/min		
HV-SS-1F041	Pump SUCT. FROM SUPP POOL VLV.	closed	≤ 5 Drops/min.		
HV-SS-1F004	Pump SUCT. FROM CST VLV.	Open	≤ 5 Drops/Min.		
SS-1F010	Pump SUCT. FROM CST Man. Vlv.	Open	≤ 5 Drops/Min.		
HV-SS-1F011	TEST RETURN TO CST VLV.	Open	≤ 5 Drops/Min.		
HV-C-51-154B	HPCI to RHR VLV.	closed	≤ 5 Drops/Min.		



1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100
---	---	---	---	---	---	---	---	---	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	-----




3850016380

Attachment B

8031 M 44

NO.	DESCRIPTION	DATE	BY
1	REVISION		
2	REVISION		
3	REVISION		
4	REVISION		
5	REVISION		
6	REVISION		
7	REVISION		
8	REVISION		
9	REVISION		
10	REVISION		



NO.	DESCRIPTION	DATE	BY
1	REVISION		
2	REVISION		
3	REVISION		
4	REVISION		
5	REVISION		
6	REVISION		
7	REVISION		
8	REVISION		
9	REVISION		
10	REVISION		

REACTOR WATER PUMP  
REACTOR WATER PUMP  
REACTOR WATER PUMP  
REACTOR WATER PUMP

REACTOR WATER PUMP  
REACTOR WATER PUMP  
REACTOR WATER PUMP  
REACTOR WATER PUMP

REACTOR WATER PUMP  
REACTOR WATER PUMP  
REACTOR WATER PUMP  
REACTOR WATER PUMP

REACTOR WATER PUMP  
REACTOR WATER PUMP  
REACTOR WATER PUMP  
REACTOR WATER PUMP

NO.	DESCRIPTION	DATE	BY
1	REVISION		
2	REVISION		
3	REVISION		
4	REVISION		
5	REVISION		
6	REVISION		
7	REVISION		
8	REVISION		
9	REVISION		
10	REVISION		

REACTOR WATER PUMP  
REACTOR WATER PUMP  
REACTOR WATER PUMP  
REACTOR WATER PUMP

REACTOR WATER PUMP  
REACTOR WATER PUMP  
REACTOR WATER PUMP  
REACTOR WATER PUMP

REACTOR WATER PUMP  
REACTOR WATER PUMP  
REACTOR WATER PUMP  
REACTOR WATER PUMP


REACTOR WATER PUMP  
REACTOR WATER PUMP  
REACTOR WATER PUMP  
REACTOR WATER PUMP

REACTOR WATER PUMP  
REACTOR WATER PUMP  
REACTOR WATER PUMP  
REACTOR WATER PUMP

3850016380

THESE STUDIES WERE CONDUCTED AT THE UNIVERSITY OF CALIFORNIA, BERKELEY.

**✓** **Expenditure Control System**



Ref	Project Name	Location	Project No.	Year
1	Water Supply	Water Supply	1	1980
2	Water Supply	Water Supply	2	1981
3	Water Supply	Water Supply	3	1982
4	Water Supply	Water Supply	4	1983
5	Water Supply	Water Supply	5	1984
6	Water Supply	Water Supply	6	1985
7	Water Supply	Water Supply	7	1986
8	Water Supply	Water Supply	8	1987
9	Water Supply	Water Supply	9	1988
10	Water Supply	Water Supply	10	1989
11	Water Supply	Water Supply	11	1990
12	Water Supply	Water Supply	12	1991
13	Water Supply	Water Supply	13	1992
14	Water Supply	Water Supply	14	1993
15	Water Supply	Water Supply	15	1994
16	Water Supply	Water Supply	16	1995
17	Water Supply	Water Supply	17	1996
18	Water Supply	Water Supply	18	1997
19	Water Supply	Water Supply	19	1998
20	Water Supply	Water Supply	20	1999
21	Water Supply	Water Supply	21	2000
22	Water Supply	Water Supply	22	2001
23	Water Supply	Water Supply	23	2002
24	Water Supply	Water Supply	24	2003
25	Water Supply	Water Supply	25	2004
26	Water Supply	Water Supply	26	2005
27	Water Supply	Water Supply	27	2006
28	Water Supply	Water Supply	28	2007
29	Water Supply	Water Supply	29	2008
30	Water Supply	Water Supply	30	2009
31	Water Supply	Water Supply	31	2010
32	Water Supply	Water Supply	32	2011
33	Water Supply	Water Supply	33	2012
34	Water Supply	Water Supply	34	2013
35	Water Supply	Water Supply	35	2014
36	Water Supply	Water Supply	36	2015
37	Water Supply	Water Supply	37	2016
38	Water Supply	Water Supply	38	2017
39	Water Supply	Water Supply	39	2018
40	Water Supply	Water Supply	40	2019
41	Water Supply	Water Supply	41	2020
42	Water Supply	Water Supply	42	2021
43	Water Supply	Water Supply	43	2022
44	Water Supply	Water Supply	44	2023
45	Water Supply	Water Supply	45	2024
46	Water Supply	Water Supply	46	2025
47	Water Supply	Water Supply	47	2026
48	Water Supply	Water Supply	48	2027
49	Water Supply	Water Supply	49	2028
50	Water Supply	Water Supply	50	2029
51	Water Supply	Water Supply	51	2030
52	Water Supply	Water Supply	52	2031
53	Water Supply	Water Supply	53	2032
54	Water Supply	Water Supply	54	2033
55	Water Supply	Water Supply	55	2034
56	Water Supply	Water Supply	56	2035
57	Water Supply	Water Supply	57	2036
58	Water Supply	Water Supply	58	2037
59	Water Supply	Water Supply	59	2038
60	Water Supply	Water Supply	60	2039
61	Water Supply	Water Supply	61	2040
62	Water Supply	Water Supply	62	2041
63	Water Supply	Water Supply	63	2042
64	Water Supply	Water Supply	64	2043
65	Water Supply	Water Supply	65	2044
66	Water Supply	Water Supply	66	2045
67	Water Supply	Water Supply	67	2046
68	Water Supply	Water Supply	68	2047
69	Water Supply	Water Supply	69	2048
70	Water Supply	Water Supply	70	2049
71	Water Supply	Water Supply	71	2050
72	Water Supply	Water Supply	72	2051
73	Water Supply	Water Supply	73	2052
74	Water Supply	Water Supply	74	2053
75	Water Supply	Water Supply	75	2054
76	Water Supply	Water Supply	76	2055
77	Water Supply	Water Supply	77	2056
78	Water Supply	Water Supply	78	2057
79	Water Supply	Water Supply	79	2058
80	Water Supply	Water Supply	80	2059
81	Water Supply	Water Supply	81	2060
82	Water Supply	Water Supply	82	2061
83	Water Supply	Water Supply	83	2062
84	Water Supply	Water Supply	84	2063
85	Water Supply	Water Supply	85	2064
86	Water Supply	Water Supply	86	2065
87	Water Supply	Water Supply	87	2066
88	Water Supply	Water Supply	88	2067
89	Water Supply	Water Supply	89	2068
90	Water Supply	Water Supply	90	2069
91	Water Supply	Water Supply	91	2070
92	Water Supply	Water Supply	92	2071
93	Water Supply	Water Supply	93	2072
94	Water Supply	Water Supply	94	2073
95	Water Supply	Water Supply	95	2074
96	Water Supply	Water Supply	96	2075
97	Water Supply	Water Supply	97	2076
98	Water Supply	Water Supply	98	2077
99	Water Supply	Water Supply	99	2078
100	Water Supply	Water Supply	100	2079

☐ 00 ☒ 01 ☐ 02 ☐ 03 ☐ 04  
☐ 05 ☐ 06 ☐ 07 ☐ 08 ☐ 09  
☐ 10 ☐ 11 ☐ 12 ☐ 13 ☐ 14  
☐ 15 ☐ 16 ☐ 17 ☐ 18 ☐ 19  
☐ 20 ☐ 21 ☐ 22 ☐ 23 ☐ 24  
☐ 25 ☐ 26 ☐ 27 ☐ 28 ☐ 29  
☐ 30 ☐ 31 ☐ 32 ☐ 33 ☐ 34  
☐ 35 ☐ 36 ☐ 37 ☐ 38 ☐ 39  
☐ 40 ☐ 41 ☐ 42 ☐ 43 ☐ 44  
☐ 45 ☐ 46 ☐ 47 ☐ 48 ☐ 49  
☐ 50 ☐ 51 ☐ 52 ☐ 53 ☐ 54  
☐ 55 ☐ 56 ☐ 57 ☐ 58 ☐ 59  
☐ 60 ☐ 61 ☐ 62 ☐ 63 ☐ 64  
☐ 65 ☐ 66 ☐ 67 ☐ 68 ☐ 69  
☐ 70 ☐ 71 ☐ 72 ☐ 73 ☐ 74  
☐ 75 ☐ 76 ☐ 77 ☐ 78 ☐ 79  
☐ 80 ☐ 81 ☐ 82 ☐ 83 ☐ 84  
☐ 85 ☐ 86 ☐ 87 ☐ 88 ☐ 89  
☐ 90 ☐ 91 ☐ 92 ☐ 93 ☐ 94  
☐ 95 ☐ 96 ☐ 97 ☐ 98 ☐ 99

10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100									
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82</																		

3850016380


8031 M 49

Attachment B

NO.	DESCRIPTION	QTY	UNIT	REMARKS
1	1/2" DIA. STEEL PIPE	100	FT.	
2	1/4" DIA. STEEL PIPE	50	FT.	
3	1/8" DIA. STEEL PIPE	25	FT.	
4	1/4" DIA. STEEL PIPE	10	FT.	
5	1/8" DIA. STEEL PIPE	5	FT.	
6	1/4" DIA. STEEL PIPE	2	FT.	
7	1/8" DIA. STEEL PIPE	1	FT.	
8	1/4" DIA. STEEL PIPE	1	FT.	
9	1/8" DIA. STEEL PIPE	1	FT.	
10	1/4" DIA. STEEL PIPE	1	FT.	
11	1/8" DIA. STEEL PIPE	1	FT.	
12	1/4" DIA. STEEL PIPE	1	FT.	
13	1/8" DIA. STEEL PIPE	1	FT.	
14	1/4" DIA. STEEL PIPE	1	FT.	
15	1/8" DIA. STEEL PIPE	1	FT.	
16	1/4" DIA. STEEL PIPE	1	FT.	
17	1/8" DIA. STEEL PIPE	1	FT.	
18	1/4" DIA. STEEL PIPE	1	FT.	
19	1/8" DIA. STEEL PIPE	1	FT.	
20	1/4" DIA. STEEL PIPE	1	FT.	

REVISIONS

NO.	DESCRIPTION	DATE
1	1/2" DIA. STEEL PIPE	10/1/50
2	1/4" DIA. STEEL PIPE	10/1/50
3	1/8" DIA. STEEL PIPE	10/1/50
4	1/4" DIA. STEEL PIPE	10/1/50
5	1/8" DIA. STEEL PIPE	10/1/50
6	1/4" DIA. STEEL PIPE	10/1/50
7	1/8" DIA. STEEL PIPE	10/1/50
8	1/4" DIA. STEEL PIPE	10/1/50
9	1/8" DIA. STEEL PIPE	10/1/50
10	1/4" DIA. STEEL PIPE	10/1/50
11	1/8" DIA. STEEL PIPE	10/1/50
12	1/4" DIA. STEEL PIPE	10/1/50
13	1/8" DIA. STEEL PIPE	10/1/50
14	1/4" DIA. STEEL PIPE	10/1/50
15	1/8" DIA. STEEL PIPE	10/1/50
16	1/4" DIA. STEEL PIPE	10/1/50
17	1/8" DIA. STEEL PIPE	10/1/50
18	1/4" DIA. STEEL PIPE	10/1/50
19	1/8" DIA. STEEL PIPE	10/1/50
20	1/4" DIA. STEEL PIPE	10/1/50



NO.	DESCRIPTION	QTY	UNIT	REMARKS
1	1/2" DIA. STEEL PIPE	100	FT.	
2	1/4" DIA. STEEL PIPE	50	FT.	
3	1/8" DIA. STEEL PIPE	25	FT.	
4	1/4" DIA. STEEL PIPE	10	FT.	
5	1/8" DIA. STEEL PIPE	5	FT.	
6	1/4" DIA. STEEL PIPE	2	FT.	
7	1/8" DIA. STEEL PIPE	1	FT.	
8	1/4" DIA. STEEL PIPE	1	FT.	
9	1/8" DIA. STEEL PIPE	1	FT.	
10	1/4" DIA. STEEL PIPE	1	FT.	
11	1/8" DIA. STEEL PIPE	1	FT.	
12	1/4" DIA. STEEL PIPE	1	FT.	
13	1/8" DIA. STEEL PIPE	1	FT.	
14	1/4" DIA. STEEL PIPE	1	FT.	
15	1/8" DIA. STEEL PIPE	1	FT.	
16	1/4" DIA. STEEL PIPE	1	FT.	
17	1/8" DIA. STEEL PIPE	1	FT.	
18	1/4" DIA. STEEL PIPE	1	FT.	
19	1/8" DIA. STEEL PIPE	1	FT.	
20	1/4" DIA. STEEL PIPE	1	FT.	





3850016380

ATTACHMENT 5B

9/26/84  
EFFECTIVE DATELIMERICK GENERATING STATION  
PORC APPROVAL FORMA-4, Form 1  
Revision 1  
Page 1 of 1  
9/26/84 CRE

TPC #85-048

DOCUMENT (TITLE, OR PROC # &amp; REV.): ST-1-055-701-1

## 2. REASON FOR SUBMITTAL:

TEMPORARY CHANGE

☐ NEW PROCEDURE☒ TEMPORARY CHANGE TO APPR'D PROC  
A-3 REVIEW REQUIRED BY \_\_\_\_\_☐ PROCEDURE REVISION☒ REVIEW OF TEMP CHANGE ONLY☐ ENTIRE PROC. REVIEWED &  
SUGGESTED CHANGES INDICATED  
(PERIODIC REVIEW A-2)☐ REVIEW OF TEMP CHANGE AND  
PERMANENT PROC. REVISION☐ PORTIONS OF PROC. REVIEWED &  
SUGGESTED CHANGES INDICATED

PORC REVIEWER	REV'D&APP'D		REV'D&APP'D WITH COMMENT	
	INITIAL	DATE	INITIAL	DATE
SUPT				
ASST SUPT				
ENG-TECH				
NG-OPS				
ENG-MAINT				
SR HP				
SR CHEM				
PERF ENG	LH	11/9/85		
I&C ENG				
ADMN SUPV				

PORC REVIEWER	REV'D&APP'D		REV'D&APP'D WITH COMMENT	
	INITIAL	DATE	INITIAL	DATE
REAC ENG				
SFT SUPT	CFC	11/9/85		
REG ENG				
OUT MGR				

## 3. COMMENTS/CORRECTIVE ACTION:

☐ Approved with comments/changes on attached documentCONTROLLED  
COPY

VALID ONLY WHEN RED

COMMENTS/CORRECTIVE ACTION  
TAKEN & CHECKED/DATE - -

SUPT. APPROVAL/DATE

PORC MEETING

#:  
DATE: \_\_\_\_\_

ADMIN OR PREPARER

DIRECTIONS TO ADMIN. STAFF:

- ☐ ISSUE THE ATTACHED DOCUMENT  
☐ FILE THE ATTACHED DOCUMENT IN FILE \_\_\_\_\_  
☐ FILE THIS FORM PER ADMIN. PROC. \_\_\_\_\_  
☐ OTHER: \_\_\_\_\_

TRANSMIT A COPY OF THIS FORM  
AND DOCUMENT TO NRB FOR:

- ☐ APPROVAL  
☐ REVIEW  
☐ INFO



*[Signature]* 10/25/84

PHILADELPHIA ELECTRIC COMPANY  
LIMERICK GENERATING STATION  
SURVEILLANCE TEST

ST-1-055-701-1 HPCI PUMP CONTAMINATED PIPING INSPECTION

Test Freq.: 18 Months  
Tech. Spec.: 6.8.4.a  
FSAR 6.2.8.1.c  
FSAR 6.2.8.3

-OR-

Initiating Events: 1. Reason 920<sup>th</sup> spike  
2. MRF No. \_\_\_\_\_

TEST RESULTS:

A. All Asterisked(\*) Steps Completed SATISFACTORILY.

Performed By: \_\_\_\_\_ (Sign/Date) *[Signature]* 1-15-85  
Performed By: \_\_\_\_\_ (Sign/Date) *[Signature]* 1-15-85  
Informed Test Complete: (ACO or CO) (Sign/Date) *[Signature]* 1-17-85  
(Time) 1330  
Reviewed By: (SSVN or STA) (Sign/Date) *[Signature]* 1-17-85

B. One or More Asterisked(\*) Steps Test Results UNSATISFACTORY.

Performed By: \_\_\_\_\_ (Sign/Date) \_\_\_\_\_  
Informed of Test Results: (CO or ACO) (Sign/Date) \_\_\_\_\_  
(Time) \_\_\_\_\_  
Shift Supervision: \_\_\_\_\_ (Sign/Date) \_\_\_\_\_  
Corrective Action: \_\_\_\_\_ MRF No.: \_\_\_\_\_

Initiated By: \_\_\_\_\_ (Sign/Date) \_\_\_\_\_  
IMMEDIATELY NOTIFY SENIOR PLANT STAFF MEMBER  
Person Notified: \_\_\_\_\_ (Name) \_\_\_\_\_  
Date/Time Notified: \_\_\_\_\_ (Date/Time) \_\_\_\_\_  
Notified By: \_\_\_\_\_ (Sign) \_\_\_\_\_

ADDITIONAL ACTION/TEST COMMENTS:

If any entry is made in Additional Action/Test Comments Section,  
person making initial entry sign here

(Sign/Date) *[Signature]* 1-17-85

3850016380

TAS/RSE:cjf

## 1.0 PURPOSE

To inspect and measure any leakage of the HPCI Pump and HPCI System components that are directly associated with system piping that could carry contaminated fluids during a serious accident or transient. This inspection shall be implemented while the system is operating in the test mode.

## 2.0 REFERENCES

- 2.1 8031-M-55, High Pressure Coolant Injection
- 2.2 8031-M-56, HPCI Pump Turbine
- 2.3 NUREG-0737

## 3.0 TEST EQUIPMENT

- 3.1 Graduated Cylinder(s)
- 3.2 One-Liter Bottle(s)
- 3.3 Assorted funnels
- 3.4 Stopwatch
- 3.5 Inspection mirror w/handle

## 4.0 PRECAUTIONS & LIMITATIONS

- 4.1 If a procedural step cannot be completed, make a comment in the Additional Action/Test Comments section.
- 4.2 Leakage rates of greater than 5 drops per min. (.25 cc/Min) shall be quantified. Use "< 5 drops/min" on Attachment A for Components with leakage rates of 5 drops per min or less.
- 4.3 Steps marked (\*) are specific Tech. Spec. requirements which will fail the test if not completed satisfactorily.
- 4.4 If any component exhibits excessive leakage notify SSVN immediately.

5.0 PREREQUISITES

- 5.1 Request RWP and HP Assistance when required.
- 5.2 Inspector is familiar with the HPCI system location and layout.
- 5.3 The HPCI pump must be running for surveillance ST-6-055-230-1 or per S55.1.D to inspect its associated piping and components.
- 5.4 Obtain copy of previous inspection's Attachment A.
- 5.5 Coordinate with Operator running the system to allow pump run durations to be extended for the inspection.

6.0 PROCEDURE

INITIALS

IT IS THE RESPONSIBILITY OF THE PERSON OR PERSONS PERFORMING THIS TEST TO ENSURE ALL BLANKS ARE CORRECTLY AND COMPLETELY FILLED IN.

6.1 Preparation

- 6.1.1 Verify all prerequisites are satisfied.

RDM

- 6.1.2 Record appropriate information for each piece of measurement and test equipment used with a PECO number.

<u>INSTRUMENT</u>	<u>MFR./MODEL</u>	<u>SER. NO.</u>	<u>CAL. DUE DATE</u>
<u>Stopwatch</u>	<u>Microton</u> <u>52-8106</u>	<u>53-8106</u>	<u>1/26/04</u>
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____

INITIALS

6.2 Shift Permission to Test

6.2.1 Obtain Shift Supervision's permission to start test.

6.2.2 Obtain Control Room Operator's permission to start test.

R

J. Koelle  
ACO  
1/15/85 1557  
DATE TIME

6.3 HPCI Pump Contaminated Piping Inspection

ACTUAL LEAKAGE RATE MEASUREMENT METHODS WILL BE LEFT TO THE DISCRETION OF THE INSPECTOR. THE ONLY GUIDELINES BEING THAT ALL DATA WILL BE A MEASURED QUANTITY OF FLUID OVER TIME USING A STOPWATCH. DROPS PER MINUTE CAN BE USED AS A MEASUREMENT METHOD WHERE 20 DROPS = 1cc. ALL RECORDED DATA SHALL BE IN CUBIC CENTIMETERS PER MIN. (cc/min).

6.3.1 For all in line components, within the boundaries of Attachment B, which exhibit leakage, record on Attachment A the Leakage Rate and a description of the location of the leak. Pay particular attention to system components identified as having exhibited measurable leakage in the previous inspection.

6.3.2 From the leakage rate data on Attachment A, calculate the total system leakage rate and document the results below.

SYSTEM LEAKAGE RATE

1.2 cc/min cc/min

0.003168 gal/min

(1 cc/min = 0.000264 gal/min)

INITIALS

6.4 Test Results Evaluation

- 6.4.1 Verify the total leakage rate from 6.3.2 is less than the leakage limit in 8.1. If the limit is exceeded prepare a MRF to reduce the system leakage rate so that it is within the limit
- 6.4.2 If any component's leakage rate has increased significantly since the last inspection prepare a MRF to repair the component.
- 6.4.3 If any component's leakage is a major portion of the overall system leakage limit prepare a MRF for its repair.

*mrf* (\*) *acc #1*

7.0 RETURN TO NORMAL

- 7.1 Inform SSVN and ACO test is complete.

*mrf*

8.0 ACCEPTANCE CRITERIA

- 8.1 The HPCI Pump and it's associated components shall not exhibit a leakage rate of greater than (later).

AT TEST COMPLETION, ENSURE COVER SHEET IS CORRECTLY AND COMPLETELY FILLED IN.

IF ANY ENTRY IS MADE IN THIS SECTION, SIGN COVER SHEET IN APPROPRIATE SPACE.

ADDITIONAL ACTION/TEST COMMENTS *#1 This test is part of the initial test program which will be used to establish leak rate criteria in 8.1*



## Attachment A


Inspector: M. Lomen, C. Klebe, D. Sustaita

System Mode Running in Test Date: 1-15-85

Component No.	Component Description	Comp. Mode (on/Off (open/shut)	Leak Rate	Corrective Action Date	Remarks
HV-SS-1F011			< 5 drops/min		
HV-SS-1F001			< 5 drops/min		
HV-SS-1F006			14 drops/min		


Attachment B

3850016380



# Attachment B

3850016380



REACTOR WATER CLEAN UP

REACTOR WATER HEAT EXCHANGER

REACTOR WATER PUMP

REACTOR WATER SYSTEM


REACTOR WATER TANK

REACTOR WATER RESERVOIR



3850016380

1024




Attachment B

3850016380

REVISION	DATE	BY	CHKD	DESCRIPTION
1	10/1/57	W. J. HARRIS	W. J. HARRIS	INITIAL DESIGN
2	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
3	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
4	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
5	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
6	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
7	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
8	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
9	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
10	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
11	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
12	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
13	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
14	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
15	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
16	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
17	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
18	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
19	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
20	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
21	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
22	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
23	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
24	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
25	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
26	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
27	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
28	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
29	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
30	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
31	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
32	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
33	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
34	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
35	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
36	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
37	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
38	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
39	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
40	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
41	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
42	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
43	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
44	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
45	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
46	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
47	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
48	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
49	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
50	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS

NOTES: 1. SEE DRAWING FOR DIMENSIONS AND TOLERANCES. 2. SEE DRAWING FOR MATERIAL SPECIFICATIONS. 3. SEE DRAWING FOR FINISHES. 4. SEE DRAWING FOR ASSEMBLY INSTRUCTIONS. 5. SEE DRAWING FOR TESTING INSTRUCTIONS. 6. SEE DRAWING FOR MAINTENANCE INSTRUCTIONS. 7. SEE DRAWING FOR SAFETY INSTRUCTIONS. 8. SEE DRAWING FOR ENVIRONMENTAL INSTRUCTIONS. 9. SEE DRAWING FOR STORAGE INSTRUCTIONS. 10. SEE DRAWING FOR DISPOSAL INSTRUCTIONS. 11. SEE DRAWING FOR REPAIR INSTRUCTIONS. 12. SEE DRAWING FOR REPLACEMENT INSTRUCTIONS. 13. SEE DRAWING FOR MODIFICATION INSTRUCTIONS. 14. SEE DRAWING FOR UPGRADE INSTRUCTIONS. 15. SEE DRAWING FOR DECOMMISSIONING INSTRUCTIONS. 16. SEE DRAWING FOR DEMOLITION INSTRUCTIONS. 17. SEE DRAWING FOR RECYCLING INSTRUCTIONS. 18. SEE DRAWING FOR DISPOSAL OF HAZARDOUS MATERIALS. 19. SEE DRAWING FOR DISPOSAL OF RADIOACTIVE MATERIALS. 20. SEE DRAWING FOR DISPOSAL OF CHEMICAL WASTE. 21. SEE DRAWING FOR DISPOSAL OF BIOLOGICAL WASTE. 22. SEE DRAWING FOR DISPOSAL OF PHARMACEUTICAL WASTE. 23. SEE DRAWING FOR DISPOSAL OF VETERINARY WASTE. 24. SEE DRAWING FOR DISPOSAL OF ANIMAL WASTE. 25. SEE DRAWING FOR DISPOSAL OF PLANT WASTE. 26. SEE DRAWING FOR DISPOSAL OF FOOD WASTE. 27. SEE DRAWING FOR DISPOSAL OF TEXTILE WASTE. 28. SEE DRAWING FOR DISPOSAL OF PAPER WASTE. 29. SEE DRAWING FOR DISPOSAL OF GLASS WASTE. 30. SEE DRAWING FOR DISPOSAL OF METAL WASTE. 31. SEE DRAWING FOR DISPOSAL OF PLASTIC WASTE. 32. SEE DRAWING FOR DISPOSAL OF RUBBER WASTE. 33. SEE DRAWING FOR DISPOSAL OF LEATHER WASTE. 34. SEE DRAWING FOR DISPOSAL OF WOOD WASTE. 35. SEE DRAWING FOR DISPOSAL OF STONE WASTE. 36. SEE DRAWING FOR DISPOSAL OF CERAMIC WASTE. 37. SEE DRAWING FOR DISPOSAL OF TILE WASTE. 38. SEE DRAWING FOR DISPOSAL OF BRICK WASTE. 39. SEE DRAWING FOR DISPOSAL OF CONCRETE WASTE. 40. SEE DRAWING FOR DISPOSAL OF ASPHALT WASTE. 41. SEE DRAWING FOR DISPOSAL OF PAINT WASTE. 42. SEE DRAWING FOR DISPOSAL OF ADHESIVE WASTE. 43. SEE DRAWING FOR DISPOSAL OF SEALANT WASTE. 44. SEE DRAWING FOR DISPOSAL OF COATING WASTE. 45. SEE DRAWING FOR DISPOSAL OF FINISH WASTE. 46. SEE DRAWING FOR DISPOSAL OF GLUE WASTE. 47. SEE DRAWING FOR DISPOSAL OF WAX WASTE. 48. SEE DRAWING FOR DISPOSAL OF OIL WASTE. 49. SEE DRAWING FOR DISPOSAL OF GREASE WASTE. 50. SEE DRAWING FOR DISPOSAL OF LUBRICANT WASTE.




REVISION	DATE	BY	CHKD	DESCRIPTION
1	10/1/57	W. J. HARRIS	W. J. HARRIS	INITIAL DESIGN
2	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
3	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
4	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
5	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
6	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
7	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
8	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
9	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
10	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
11	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
12	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
13	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
14	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
15	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
16	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
17	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
18	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
19	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
20	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
21	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
22	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
23	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
24	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
25	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
26	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
27	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
28	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
29	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
30	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
31	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
32	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
33	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
34	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
35	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
36	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
37	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
38	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
39	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
40	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
41	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
42	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
43	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
44	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
45	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
46	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
47	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
48	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
49	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS
50	10/1/57	W. J. HARRIS	W. J. HARRIS	REVISIONS



THIS DRAWING IS THE PROPERTY OF THE U.S. GOVERNMENT AND IS TO BE USED FOR THE PURPOSES OF THE PROJECT ONLY. IT IS NOT TO BE REPRODUCED OR TRANSMITTED IN ANY FORM OR BY ANY MEANS, ELECTRONIC OR MECHANICAL, INCLUDING PHOTOCOPYING, RECORDING, OR BY ANY INFORMATION STORAGE AND RETRIEVAL SYSTEM, WITHOUT PERMISSION IN WRITING FROM THE U.S. GOVERNMENT.

LA 119195 016 119195  
3850016380



NO.	ITEM	QUANTITY	REMARKS
1	1/2" NPT FEMALE PLUG	1	
2	1/2" NPT MALE PLUG	1	
3	1/2" NPT FEMALE PLUG	1	
4	1/2" NPT MALE PLUG	1	
5	1/2" NPT FEMALE PLUG	1	
6	1/2" NPT MALE PLUG	1	
7	1/2" NPT FEMALE PLUG	1	
8	1/2" NPT MALE PLUG	1	
9	1/2" NPT FEMALE PLUG	1	
10	1/2" NPT MALE PLUG	1	
11	1/2" NPT FEMALE PLUG	1	
12	1/2" NPT MALE PLUG	1	
13	1/2" NPT FEMALE PLUG	1	
14	1/2" NPT MALE PLUG	1	
15	1/2" NPT FEMALE PLUG	1	
16	1/2" NPT MALE PLUG	1	
17	1/2" NPT FEMALE PLUG	1	
18	1/2" NPT MALE PLUG	1	
19	1/2" NPT FEMALE PLUG	1	
20	1/2" NPT MALE PLUG	1	

REVISIONS

NO.	DATE	DESCRIPTION
1	11/19/55	11/19/55

8031-M-55

PAID

8031-M-55

8031-M-55

9128784  
EFFECTIVE DATE

LINERICK GENERATING STATION  
PORC APPROVAL FORM

9128784 Revision 1  
Page 1 of 1  
9/2/84 CRE

TPC #85-024

1. DOCUMENT (TITLE, OR PROC # & REV.): ST-6-055-702-1 Rev. 0
2. REASON FOR SUBMITTAL: Attach 4 pages of "Attachment C" 3850016380

ATTACHMENT 7A

- ☐ NEW PROCEDURE
- ☐ TEMPORARY CHANGE TO APPR'D PROC  
A-3 REVIEW REQUIRED BY \_\_\_\_\_
- ☒ REVIEW OF TEMP CHANGE ONLY
- ☐ PROCEDURE REVISION
- ☐ REVIEW OF TEMP CHANGE AND  
PERMANENT PROC. REVISION
- ☐ ENTIRE PROC. REVIEWED &  
SUGGESTED CHANGES INDICATED  
(PERIODIC REVIEW A-2)
- ☐ PORTIONS OF PROC. REVIEWED &  
SUGGESTED CHANGES INDICATED

PORC REVIEWER	REV'D&APP'D		REV'D&APP'D WITH COMMENT	
	INITIAL	DATE	INITIAL	DATE
SUPT				
ASST SUPT				
ENG-TECH				
ENG-OPS				
ENG-MAINT				
SR HP				
SR CHEM				
PERF ENG	<i>J.M.</i>	<i>1/4/84</i>		
I&C ENG				
ADMN SUPV				

PORC REVIEWER	REV'D&APP'D		REV'D&APP'D WITH COMMENT	
	INITIAL	DATE	INITIAL	DATE
REAC ENG				
SFT SUPT	<i>J.M.</i>	<i>1-4-85</i>		
REG ENG				
OUT MGR				
RE :	<i>J.M.</i>	<i>1/4/84</i>		

3. COMMENTS/CORRECTIVE ACTION:

- ☐ Approved with comments/changes on attached document

COMMENTS/CORRECTIVE ACTION  
TAKEN & CHECKED/DATE

SUPT. APPROVAL/DATE

PORC MEETING  
#: \_\_\_\_\_  
DATE: \_\_\_\_\_

ADMIN OR PREPARER

DIRECTIONS TO ADMIN. STAFF:

ISSUE THE ATTACHED DOCUMENT

☐ FILE THE ATTACHED DOCUMENT IN FILE \_\_\_\_\_

☐ FILE THIS FORM PER ADMIN. PROC. \_\_\_\_\_

☐ OTHER: \_\_\_\_\_

TRANSMIT A COPY OF THIS FORM  
AND DOCUMENT TO NRB FOR:

☐ APPROVAL

☐ REVIEW

☐ INFO

3850016380

PHILADELPHIA ELECTRIC COMPANY  
LIMERICK GENERATING STATION  
SURVEILLANCE TEST

*SM Latch 9/10/84*

ST-1-055-702-1 HPCI TURBINE CONTAMINATED PIPING INSPECTION

Test Freq.: 18 Months  
Tech. Spec.: 6.8.4.a  
FSAR 6.2.8.1.c

-OR- Initiating Events: A. Reason *200<sup>th</sup> on 9/10*

B. MRF No. *85101* *(P)*

TEST RESULTS:

A. All Asterisked(\*) Steps Completed SATISFACTORILY.

Performed By:	(Sign/Date)	<i>Brian May</i>	<i>1/5/85</i>
Performed By:	(Sign/Date)	<i>John Kraus</i>	<i>1/5/85</i>
Informed Test Complete:(ACO or CO)	(Sign/Date)	<i>D. J. Rebutskov</i>	<i>1/5/85</i>
	(Time)		<i>11:20</i>
Reviewed By:(SSVN or STA)	(Sign/Date)	<i>A. Romo</i>	<i>1-5-85</i>

B. One or More Asterisked(\*) Steps Test Results UNSATISFACTORY.

Performed By:	(Sign/Date)	_____	_____
Informed of Test Results: (CO or ACO)	(Sign/Date)	_____	_____
	(Time)	_____	_____
Shift Supervision:	(Sign/Date)	_____	_____
Corrective Action:	MRF No.:	_____	_____
Initiated By:	(Sign/Date)	_____	_____

IMMEDIATELY NOTIFY SENIOR PLANT STAFF MEMBER

Person Notified:	(Name)	_____
Date/Time Notified:	(Date/Time)	_____
Notified By:	(Sign)	_____

ADDITIONAL ACTION/TEST COMMENTS:

If any entry is made in Additional Action/Test Comments Section,  
person making initial entry sign here

(Sign/Date) \_\_\_\_\_

## 1.0 PURPOSE

To inspect the H.P.C.I. Turbine, associated piping and components for steam leakage while the system is being run in the test mode.

## 2.0 REFERENCES

2.1 8031-M-55, High Pressure Coolant Injection

2.2 8031-M-56, HPCI Pump Turbine

## 3.0 TEST EQUIPMENT

None

## 4.0 PRECAUTIONS & LIMITATIONS

- 4.1 If a procedural step cannot be completed, make a comment in the Additional Action/Test Comments section of the Data Sheet.
- 4.2 Signoff steps marked "SO" in the left-hand margin of the body of the procedure require a signoff on the Data Sheet or Procedure Cover Sheet.
- 4.3 Data Sheet steps marked (\*) are specific Tech. Spec. requirements which will fail the test if not completed satisfactorily.
- 4.4 Components to be inspected shall include all valves, capped vents, drains and test connections, seals and case joints, flanged connections and instrument taps on all system piping which carries primary steam or its condensate.
- 4.5 If large steam leaks are encountered leave the area immediately and inform SSVN.

## 5.0 PREREQUISITES

- 5.1 Request RWP and HP assistance when required.
- 5.2 Inspector is familiar with the HPCI Turbine System location and layout.



- 5.3 Obtain a copy of the previous inspection's Data Sheet.
- 5.4 The HPCI pump must be running for surveillance ST-6-055-230-1 or per S55.1.0 to inspect its associated piping and components. (This should be done in conjunction with ST-1-055-701-1.)

## 6.0 PROCEDURE

IT IS THE RESPONSIBILITY OF THE PERSON OR PERSONS PERFORMING THIS TEST TO ENSURE ALL BLANKS AND DATA SHEETS ARE CORRECTLY AND COMPLETELY FILLED IN.

### 6.1 Preparation

- SO 6.1.1 Verify all prerequisites are satisfied.

### 6.2 Shift Permission to Test

- SO 6.2.1 Obtain Shift Supervision's permission to start test.
- SO 6.2.2 Obtain Control Room Operator's permission to start test.

### 6.3 HPCI Turbine Contaminated Piping Inspection.

- 6.3.1 Inspect the HPCI Turbine and it's associated in Line components for steam leakage while the system is at pressure and running.
- 6.3.2 For all system components, within the boundaries of Attachment C, which exhibit steam leakage, record on the Data Sheet Attachment A an estimate of the length of the steam plume and a description of the location of the leak. Pay particular attention to system components which exhibited leakage in the previous inspection. Large steam leaks should not be quantified. A MRF should be issued for the component's repair and this test should be considered a failed test.
- 6.3.3 Using Attachment B convert the steam plume lengths to values of water volume and record them on Attachment A.
- 6.3.4 From the volumetric leak rate data on Attachment A, calculate the total steam system leakage rate and document the results on the data sheet.



HAVE SHIFT SUPERVISION PERFORM THE TEST RESULTS EVALUATION,  
SECTION 6.4

6.4 Test Results Evaluation

- SO      6.4.1      Compare the leakage limit in 8.1 to the total system leakage rate. If the limit is exceeded prepare a MRF to reduce the system leakage rate so that it is within the limit.
- 6.4.2      If any component's leakage rate has increased significantly since the last inspection prepare a MRF to repair the component.
- 6.4.3      If any component's leakage is a major portion of the overall system leakage limit prepare a MRF for its repair.

7.0 RETURN TO NORMAL

- SO      7.1      Inform SSVN and ACO test is complete

8.0 ACCEPTANCE CRITERIA

- 8.1      The HPCI Turbine System shall not exhibit a leakage rate greater than (Later).

AT TEST COMPLETION, ENSURE COVER SHEET IS CORRECTLY AND COMPLETELY FILLED IN.

H.P.C.I. TURBINE CONTAMINATED PIPING INSPECTION

DATA SHEET (1 of 2)

ACTION REQUIRED

INITIALS

6.0 PROCEDURE

6.1 Preparation

6.1.2 All prerequisites satisfied

mls

6.1.3 Test Equipment

N/A

<u>INSTRUMENT</u>	<u>MFR./MODEL</u>	<u>SER. NO.</u>	<u>CAL. DUE DATE</u>
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____

6.2 Shift Permission to Test

6.2.1 SSVN permission obtained

mls

6.2.2 ACO permission to test

ACO

1-4-85 / 19:17  
Date Time

6.3 HPCI Turbine Contaminated Piping Inspection.

6.3.4 HPCI Turbine Leakage rate:

136 cc/min SEE NOTE #1  
.035904 gal/min  
(1 cc/min = .000264 gal/min)

6.4 Test Results Evaluation.

6.4.1 The HPCI Turbine System leakage rate  
-- is within acceptable limits.

BT SEE NOTE (\*) #2

H.P.C.I. TURBINE CONTAMINATED PIPING INSPECTION

DATA SHEET (2 of 2)

ACTION REQUIRED

INITIALS

7.0 RETURN TO NORMAL

7.1 SSVN and ACO informed of test completion.

JEK

IF ANY ENTRY IS MADE IN THIS SECTION, SIGN COVER SHEET IN APPROPRIATE SPACE.

ADDITIONAL ACTION/TEST COMMENTS #1 GLAND SEAL LEAKAGE  
IS PRESENT ONLY WHEN THE VACUUM PUMP  
IS NOT OPERATING. #2 THIS TEST IS PART  
OF THE INITIAL TEST PROGRAM WHICH WILL BE  
USED TO ESTABLISH LEAKRATE CRITERIA IN 8.1

HPCI TURBINE CONTAMINATED PIPING INSPECTIONDATA SHEETAttachment AINSPECTOR: Bob Mendik / Marc LehmanSYSTEM MODE RUNNING IN TEST DATE: JAN. 5, 1985

Component No.	Component Description	Comp. Mode (on/off) (open/shut)	Steam Plume Length	Equivalent Water Leak Rate	Corrective Action Date	Remarks
10S211	HPCI TURBINE SHAFT GLAND SEAL	ON	2 FT.	136 cc/min		

ATTACHMENT B


STEAM PLUME LENGTH CONVERSION TABLE

<u>Steam Plume Length</u> (ft)	<u>Water Volume</u> (cc/min)
1.00	76
1.25	87
1.50	98
1.75	114
2.00	136
2.25	152
2.50	174
2.75	205
3.00	235
3.25	273
3.50	311
3.75	356
4.00	409



1 of 4


J.M. 1-4-85



Attachment C 2 of 4

3850016380

8031-M-51






3850016380


55-M-1608

[illegible]

as a source of information on the activities of the

Q-4	YES	<input type="checkbox"/>	NO	<input checked="" type="checkbox"/>	NA	<input type="checkbox"/>
P-9 T117	YES	<input type="checkbox"/>	NO	<input type="checkbox"/>	NA	<input checked="" type="checkbox"/>
LOGIC IN ABUSE	YES	<input type="checkbox"/>	NO	<input checked="" type="checkbox"/>	NA	<input type="checkbox"/>




	UNIT NO.	8031	M-55	28
	PAID			
HIGH PRESSURE COOLANT INJECTION				


3850016380

8031-M-56

TEMPERATURE RECORDING




TEMPERATURE RECORDING




TEMPERATURE RECORDING






































































































































































































































TEMPERATURE RECORDING



TEMPERATURE RECORDING



TEMPERATURE RECORDING



3850016380.

9/28/84  
EFFECTIVE DATELIMERICK GENERATING STATION  
PORC APPROVAL FORM

TPC#85-047

R. Moore A-4, Form 1  
9-26-84 Revision 1  
Page 1 of 1  
J. Smith 9/10/84 CRE

DOCUMENT (TITLE, OR PROC # &amp; REV.): ST-1-055-702-1

2. REASON FOR SUBMITTAL:

TEMPORARY CHANGE

ATTACHMENT 7B

☐ NEW PROCEDURE☒ TEMPORARY CHANGE TO APPR'D PROC  
A-3 REVIEW REQUIRED BY \_\_\_\_\_☐ PROCEDURE REVISION☒ REVIEW OF TEMP CHANGE ONLY☐ ENTIRE PROC. REVIEWED &  
SUGGESTED CHANGES INDICATED  
(PERIODIC REVIEW A-2)☐ REVIEW OF TEMP CHANGE AND  
PERMANENT PROC. REVISION☐ PORTIONS OF PROC. REVIEWED &  
SUGGESTED CHANGES INDICATED

PORC REVIEWER	REV'D&APP'D		REV'D&APP'D WITH COMMENT	
	INITIAL	DATE	INITIAL	DATE
SUPT				
ASST SUPT				
ENG-TECH				
ENG-OPS				
ENG-MAINT				
SR HP				
SR CHEM				
PERF ENG	LDA	1/9/85		
I&C ENG				
ADMN SUPV				

PORC REVIEWER	REV'D&APP'D		REV'D&APP'D WITH COMMENT	
	INITIAL	DATE	INITIAL	DATE
REAC ENG				
SFT SUPT	CPG	1/9/85		
REG ENG				
OUT MGR				

3. COMMENTS/CORRECTIVE ACTION:

☐ Approved with comments/changes on attached documentCONTROLLED  
COPY

VALID ONLY WHEN RED

COMMENTS/CORRECTIVE ACTION  
TAKEN & CHECKED/DATE - -

SUPT. APPROVAL/DATE

PORC MEETING

#:  
DATE: \_\_\_\_\_

ADMIN OR PREPARER

DIRECTIONS TO ADMIN. STAFF:

- ☐ ISSUE THE ATTACHED DOCUMENT  
☐ FILE THE ATTACHED DOCUMENT IN FILE \_\_\_\_\_  
☐ FILE THIS FORM PER ADMIN. PROC. \_\_\_\_\_  
☐ OTHER: \_\_\_\_\_

TRANSMIT A COPY OF THIS FORM  
AND DOCUMENT TO NRB FOR:

- ☐ APPROVAL  
☐ REVIEW  
☐ INFO



3850016380

PHILADELPHIA ELECTRIC COMPANY  
LIMERICK GENERATING STATION  
SURVEILLANCE TEST

*GM Latch 9/10/84*

ST-1-055-702-1 HPCI TURBINE CONTAMINATED PIPING INSPECTION

Test Freq.: 18 Months  
Tech. Spec.: 6.8.4.a  
FSAR 6.2.8.1.c

-OR- Initiating Events: A. Reason 920<sup>h</sup> on su.

B. MRF No. \_\_\_\_\_

TEST RESULTS:A. All Asterisked(\*) Steps Completed SATISFACTORILY.

Performed By:	(Sign/Date)	<u>Marc Lehman</u>	<u>1-15-85</u>
Performed By:	(Sign/Date)	<u>Ch. Z...</u>	<u>1-15-85</u>
Informed Test Complete: (ACO or CO)	(Sign/Date)	<u>R. ...</u>	<u>1-17-85</u>
	(Time)		<u>1330</u>
Reviewed By: (SSVN or STA)	(Sign/Date)	<u>[Signature]</u>	<u>1/17/85</u>

B. One or More Asterisked(\*) Steps Test Results UNSATISFACTORY.

Performed By:	(Sign/Date)	_____	_____
Informed of Test Results: (CO or ACO)	(Sign/Date)	_____	_____
	(Time)	_____	_____
Shift Supervision:	(Sign/Date)	_____	_____
Corrective Action:	MRF No.:	_____	_____
Initiated By:	(Sign/Date)	_____	_____

IMMEDIATELY NOTIFY SENIOR PLANT STAFF MEMBER

Person Notified:	(Name)	_____
Date/Time Notified:	(Date/Time)	_____
Notified By:	(Sign)	_____

ADDITIONAL ACTION/TEST COMMENTS:

If any entry is made in Additional Action/Test Comments Section,  
person making initial entry sign here

(Sign/Date) RB Dickinson 1/17/85

## 1.0 PURPOSE

To inspect the H.P.C.I. Turbine, associated piping and components for steam leakage while the system is being run in the test mode.

## 2.0 REFERENCES

- 2.1 8031-M-55, High Pressure Coolant Injection
- 2.2 8031-M-56, HPCI Pump Turbine

## 3.0 TEST EQUIPMENT

None

## 4.0 PRECAUTIONS & LIMITATIONS

- 4.1 If a procedural step cannot be completed, make a comment in the Additional Action/Test Comments section of the Data Sheet.
- 4.2 Signoff steps marked "SO" in the left-hand margin of the body of the procedure require a signoff on the Data Sheet or Procedure Cover Sheet.
- 4.3 Data Sheet steps marked (\*) are specific Tech. Spec. requirements which will fail the test if not completed satisfactorily.
- 4.4 Components to be inspected shall include all valves, capped vents, drains and test connections, seals and case joints, flanged connections and instrument taps on all system piping which carries primary steam or its condensate.
- 4.5 If large steam leaks are encountered leave the area immediately and inform SSVN.

## 5.0 PREREQUISITES

- 5.1 Request RWP and HP assistance when required.
- 5.2 Inspector is familiar with the HPCI Turbine System location and layout.

- 5.3 Obtain a copy of the previous inspection's Data Sheet.
- 5.4 The HPCI pump must be running for surveillance ST-6-055-230-1 or per S55.1.0 to inspect its associated piping and components. (This should be done in conjunction with ST-1-055-701-1.)

## 6.0 PROCEDURE

IT IS THE RESPONSIBILITY OF THE PERSON OR PERSONS PERFORMING THIS TEST TO ENSURE ALL BLANKS AND DATA SHEETS ARE CORRECTLY AND COMPLETELY FILLED IN.

### 6.1 Preparation

- SO 6.1.1 Verify all prerequisites are satisfied.

### 6.2 Shift Permission to Test

- SO 6.2.1 Obtain Shift Supervision's permission to start test.
- SO 6.2.2 Obtain Control Room Operator's permission to start test.

### 6.3 HPCI Turbine Contaminated Piping Inspection.

- 6.3.1 Inspect the HPCI Turbine and it's associated in Line components for steam leakage while the system is at pressure and running.
- 6.3.2 For all system components, within the boundaries of Attachment C, which exhibit steam leakage, record on the Data Sheet Attachment A an estimate of the length of the steam plume and a description of the location of the leak. Pay particular attention to system components which exhibited leakage in the previous inspection. Large steam leaks should not be quantified. A MRF should be issued for the component's repair and this test should be considered a failed test.
- 6.3.3 Using Attachment B convert the steam plume lengths to values of water volume and record them on Attachment A.
- 6.3.4 From the volumetric leak rate data on Attachment A, calculate the total steam system leakage rate and document the results on the data sheet.

HAVE SHIFT SUPERVISION PERFORM THE TEST RESULTS EVALUATION,  
SECTION 6.4

6.4 Test Results Evaluation

- SO      6.4.1      Compare the leakage limit in 8.1 to the total system leakage rate. If the limit is exceeded prepare a MRF to reduce the system leakage rate so that it is within the limit.
- 6.4.2      If any component's leakage rate has increased significantly since the last inspection prepare a MRF to repair the component.
- 6.4.3      If any component's leakage is a major portion of the overall system leakage limit prepare a MRF for its repair.

7.0 RETURN TO NORMAL

- SO      7.1      Inform SSVN and ACO test is complete

8.0 ACCEPTANCE CRITERIA

- 8.1      The HPCI Turbine System shall not exhibit a leakage rate greater than (Later).

AT TEST COMPLETION, ENSURE COVER SHEET IS CORRECTLY AND COMPLETELY FILLED IN.

3850016380

ST-1-055-702-1, Rev. 0

Page 5 of 8

JEK/RSE:cjf

H.P.C.I. TURBINE CONTAMINATED PIPING INSPECTIONDATA SHEET (1 of 2)ACTION REQUIREDINITIALS6.0 PROCEDURE

## 6.1 Preparation

6.1.2 All prerequisites satisfied

RDM

6.1.3 Test Equipment

N/A

<u>INSTRUMENT</u>	<u>MFR./MODEL</u>	<u>SER. NO.</u>	<u>CAL. DUE DATE</u>
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____

## 6.2 Shift Permission to Test

6.2.1 SSVN permission obtained

6.2.2 ACO permission to test

RT  
J. Koell  
 ACO  
 11/15/85 1530  
 Date Time

## 6.3 HPCI Turbine Contaminated Piping Inspection.

6.3.4 HPCI Turbine Leakage rate:

0.00 cc/min  
0.00 gal/min  
 (1 cc/min = .000264 gal/min)

## 6.4 Test Results Evaluation.

6.4.1 The HPCI Turbine System leakage rate  
 -- is within acceptable limits.

myf (\*) Acc #1



H.P.C.I. TURBINE CONTAMINATED PIPING INSPECTIONDATA SHEET (2 of 2)ACTION REQUIREDINITIALS7.0 RETURN TO NORMAL

7.1 SSVN and ACO informed of test completion.

muf

IF ANY ENTRY IS MADE IN THIS SECTION, SIGN COVER SHEET IN APPROPRIATE SPACE.

ADDITIONAL ACTION/TEST COMMENTS (#1) this test is part of the  
initial test program which will be used to establish leak  
rate criteria 8.1

3850016380

HPCI TURBINE CONTAMINATED PIPING INSPECTION

DATA SHEET

Attachment A

INSPECTOR: *M. Schuman, E. Kelsey, D. Surtick*

SYSTEM MODE *Running in Test* DATE: *1-15-85*

Component No.	Component Description	Comp. Mode (on/off) (open/shut)	Steam Plume Length	Equivalent Water Leak Rate	Corrective Action Date	Remarks
		<i>No</i>	<i>Leakage</i>			

ATTACHMENT B

STEAM PLUME LENGTH CONVERSION TABLE

<u>Steam Plume Length</u> (ft)	<u>Water Volume</u> (cc/min)
1.00	76
1.25	87
1.50	98
1.75	114
2.00	136
2.25	152
2.50	174
2.75	205
3.00	235
3.25	273
3.50	311
3.75	356
4.00	409


1



CPC LAB  
1/9/85 1/9/85

Attachment C 2054

3850016380



LEGEND


PRIMARY CONTAINMENT	PRIMARY PUMP	PRIMARY HEAT EXCHANGER	PRIMARY PIPING	PRIMARY VALVES	PRIMARY INSTRUMENTS	PRIMARY ELECTRICAL	PRIMARY CONTROLS	PRIMARY SAFETY SYSTEMS	PRIMARY MAINTENANCE
SECONDARY CONTAINMENT	SECONDARY PUMP	SECONDARY HEAT EXCHANGER	SECONDARY PIPING	SECONDARY VALVES	SECONDARY INSTRUMENTS	SECONDARY ELECTRICAL	SECONDARY CONTROLS	SECONDARY SAFETY SYSTEMS	SECONDARY MAINTENANCE
THIRDARY CONTAINMENT	THIRDARY PUMP	THIRDARY HEAT EXCHANGER	THIRDARY PIPING	THIRDARY VALVES	THIRDARY INSTRUMENTS	THIRDARY ELECTRICAL	THIRDARY CONTROLS	THIRDARY SAFETY SYSTEMS	THIRDARY MAINTENANCE



CPC LAM  
1/9/85 1/10/85

Attachment 3 of 4

3850016380



SYSTEM OF THE PIPES REQUIRES REVISION OF THE  
REVISIONS REQUIRED BY THE  
P-101 P-102 P-103 P-104 P-105 P-106 P-107 P-108 P-109 P-110 P-111 P-112 P-113 P-114 P-115 P-116 P-117 P-118 P-119 P-120 P-121 P-122 P-123 P-124 P-125 P-126 P-127 P-128 P-129 P-130 P-131 P-132 P-133 P-134 P-135 P-136 P-137 P-138 P-139 P-140 P-141 P-142 P-143 P-144 P-145 P-146 P-147 P-148 P-149 P-150 P-151 P-152 P-153 P-154 P-155 P-156 P-157 P-158 P-159 P-160 P-161 P-162 P-163 P-164 P-165 P-166 P-167 P-168 P-169 P-170 P-171 P-172 P-173 P-174 P-175 P-176 P-177 P-178 P-179 P-180 P-181 P-182 P-183 P-184 P-185 P-186 P-187 P-188 P-189 P-190 P-191 P-192 P-193 P-194 P-195 P-196 P-197 P-198 P-199 P-200

REACTOR  
HIGH PRESSURE COOLANT INJECTION  
PAID  
8031 M-55 28



9/28/84  
EFFECTIVE DATE

LIMERICK GENERATING STATION  
PORC APPROVAL FORM

Revised A-4, Form 1  
9-26-84 Revision 1  
Page 1 of 1  
9/10/84 CRE

TPC# 1104

1. DOCUMENT (TITLE, OR PROC # & REV.): ST-1-058-701-1 REV 0

2. REASON FOR SUBMITTAL: BOUNDARIES OF TEST CHANGED TO REFLECT INTENT OF FSAR  
PAGE 12,13,14,17

- ☐ NEW PROCEDURE
- ☐ PROCEDURE REVISION
- ☐ ENTIRE PROC. REVIEWED & SUGGESTED CHANGES INDICATED (PERIODIC REVIEW A-2)
- ☐ PORTIONS OF PROC. REVIEWED & SUGGESTED CHANGES INDICATED
- ☒ TEMPORARY CHANGE TO APPR'D PROC A-3 REVIEW REQUIRED BY \_\_\_\_\_
- ☒ REVIEW OF TEMP CHANGE ONLY
- ☐ REVIEW OF TEMP CHANGE AND PERMANENT PROC. REVISION

PORC REVIEWER	REV'D&APP'D		REV'D&APP'D WITH COMMENT	
	INITIAL	DATE	INITIAL	DATE
SUPT				
ASST SUPT				
ENG-TECH				
ENG-OPS				
ENG-MAINT				
SR HP				
SR CHEM				
PERF ENG	WJC	12/19/84		
I&C ENG				
ADMN SUPV				

PORC REVIEWER	REV'D&APP'D		REV'D&APP'D WITH COMMENT	
	INITIAL	DATE	INITIAL	DATE
REAC ENG				
SFT SUPT	CPT	12/20/84		
REG ENG				
OUT MGR				

3. COMMENTS/CORRECTIVE ACTION:

☐ Approved with comments/changes on attached document

Pgs 12,13,14 & 17

COMMENTS/CORRECTIVE ACTION TAKEN & CHECKED/DATE - -	SUPT. APPROVAL/DATE	PORC MEETING #: DATE:
ADMIN OR PREPARER		

- INSTRUCTIONS TO ADMIN. STAFF:
- ☐ ISSUE THE ATTACHED DOCUMENT
  - ☐ FILE THE ATTACHED DOCUMENT IN FILE \_\_\_\_\_
  - ☐ FILE THIS FORM PER ADMIN. PROC. \_\_\_\_\_
  - ☐ OTHER: \_\_\_\_\_

- TRANSMIT A COPY OF THIS FORM AND DOCUMENT TO NRB FOR:
- ☐ APPROVAL
  - ☐ REVIEW
  - ☐ INFO



3850016380

RPA/RSE:sp

PHILADELPHIA ELECTRIC COMPANY  
LIMERICK GENERATING STATION  
SURVEILLANCE TEST

*GM Lertel* 9/13/84

ST-1-058-701-1      "A" POST LOCA RECOMBINER CONTAMINATED PIPING INSPECTION

Test Freq.: 18 Months      -OR-      Initiating Events:      A. Reason \_\_\_\_\_  
Tech. Spec.: 6.8.4.a      B. MRF No. \_\_\_\_\_  
FSAR 6.2.8.1.H  
FSAR 6.2.8.3

TEST RESULTS:A. All Asterisked(\*) Steps Completed SATISFACTORILY.

Performed By: (Sign/Date) *Richard T. Waidner* 12-21-84  
Performed By: (Sign/Date) *J* \_\_\_\_\_  
Informed Test Complete: (ACO or CO) (Sign/Date) *J Paterson* 12-21-84  
(Time) 0400  
Reviewed By: (SSVN or STA) (Sign/Date) *Harold Yt* 12-21-84

B. One or More Asterisked(\*) Steps Test Results UNSATISFACTORY.

Performed By: (Sign/Date) \_\_\_\_\_  
Informed of Test Results: (CO or ACO) (Sign/Date) \_\_\_\_\_  
(Time) \_\_\_\_\_  
Shift Supervision: (Sign/Date) \_\_\_\_\_  
Corrective Action: MRF No.: \_\_\_\_\_  
Initiated By: (Sign/Date) \_\_\_\_\_  
IMMEDIATELY NOTIFY SENIOR PLANT STAFF MEMBER  
Person Notified: (Name) \_\_\_\_\_  
Date/Time Notified: (Date/Time) \_\_\_\_\_  
Notified By: (Sign) \_\_\_\_\_

ADDITIONAL ACTION/TEST COMMENTS:

If any entry is made in Additional Action/Test Comments Section,  
person making initial entry sign here.

(Sign/Date) \_\_\_\_\_

## 1.0 PURPOSE

To verify that the total leakage rate for the A Hydrogen Recombiner Loop is within the acceptable limits specified in Section 8.0. If the system leakage rate is not within the acceptable limits, an inspection shall be performed to identify leaking components for repair.

## 2.0 REFERENCES

- 2.1 Generic LLRT Procedure ST-1-LLR-001-1
- 2.2 8031-M-57, Sheet 1
- 2.3 NUREG-0737
- 2.4 8031-M-40-45, Hydrogen Recombiner

## 3.0 TEST EQUIPMENT

- 3.1 Per Generic Procedure ST-1-LLR-001-1
- 3.2 Bottle(s) of SNOOP - or equivalent
- 3.3 Inspection mirror with handle

## 4.0 PRECAUTIONS AND LIMITATIONS

- 4.1 Per Generic Procedure ST-1-LLR-001-1 and Section 9.1 of Specific Procedure Section.
- 4.2 If a procedural step cannot be completed, make a comment in the Additional Action/Test Comments section of the Data Sheet.
- 4.3 Signoff steps marked "SO" in the left-hand margin of the body of the procedure require a signoff on the Data Sheet or Procedure Cover Sheet.
- 4.4 Data Sheet steps marked (\*) are specific Tech. Spec. Requirements which will fail the test if not completed satisfactorily.



5.0 PREREQUISITES

- 5.1 Plant conditions are such that testing will not interfere with planned operations. Backup system availability has been established per Section 9.1. Request permission of Shift Supervision and ACO/CO to begin this test.

APL / 12-20-84  
Initials Date

CTM / 12-20-84  
ACO/CO Date

- 5.2 RWP obtained if required.

N/A

- 5.3 Safety permit issued if required per Section 9.5 or as determined by Results Engineer or alternate.

Yes ☐ No ☒

If Yes: Permit No. \_\_\_\_\_

6.0 GENERAL LLRT PROCEDURE

Initials/Date

IT IS THE RESPONSIBILITY OF THE PERSON OR PERSONS PERFORMING THIS TEST TO ENSURE ALL BLANKS AND DATA SHEETS ARE CORRECTLY AND COMPLETELY FILLED IN.

- 6.1 Read Specific Procedure. Follow procedure for system draining and venting (Section 9.2) and valve lineup (Section 9.3).

M/A / 12/20/84

- 6.2 With the box set up for a "FLOW IN TEST" and connected to the penetration test tap, perform LLRT per ST-1-LLR-002-1. Record leakage on the Test Data Sheet attached to this procedure.

M/A / 12/20/84

- 6.3 Calculate test pressure as follows. Document calculations and reasoning below:

- 6.3.1 Determine the maximum back pressure against any isolation boundary being tested (existing at start of test or developing as the result of a water leg existing on the vent path).

0.0 psig

- 6.3.2 Determine the maximum back pressure against any non-isolation boundary or isolation boundary not being tested.

0.0 psig

IF THE PRESSURE CALCULATED IN SECTION 6.3.2 IS GREATER THAN 44 PSIG, A FLOW OUT TEST OR A WATER COLLECTION TEST MAY BE CONDUCTED TO MEASURE THE INLEAKAGE CONTRIBUTION AND ADDED TO LEAK TEST RESULTS. SECTION 6.3.2 PRESSURE CAN THEN BE REGARDED AS ZERO.

- 6.3.3 Add 44.0 psi for air or 48.4 psi for water to the pressure determined in section 6.3.1 44.0 psig
- 6.3.4 Test pressure is the greater of Section 6.3.2 or Section 6.3.3. 44.0 psig  
 (Test Pressure)

Test Pressure Calculations:

6.4 Perform LLRT per Section 9.4.

## 7.0 PROCEDURE

7.1 Flow in Test (Test Volume Filled with Air)

- 7.1.1 Verify that the test volume is drained of water.

THE FOLLOWING STEPS ARE THE INITIAL SET UP OF VOLUMETRICS LEAK RATE MONITOR (LRM). SEE FIGURE 1.

- 7.1.2 Prior to performing leakage test or integrity check, set the LRM controls as follows:

CONTROL	PRESSURE REGULATOR (V-1)	RANGE SELECTOR (V-2)	TEST VALVE (V-3)	TEST LEVEL VALVE (V-4)
POSITION	FULL DECREASE (CCW)	CHARGE	DECAY	TEST

- 7.1.3 Connect the LRM to a 110 volt, 60 Hz electrical power source. Press the power switch; allow a ten (10) minute warm-up period before proceeding with Section 7.1.5.

DUE TO THE NATURE OF THE THERMAL MASS FLOW TRANSDUCERS USED IN THE LRM, THE FLOW RATE INDICATOR MAY DISPLAY A READOUT OF -006 TO +006 AT A NO LEAK CONDITION. THIS IS A NORMAL INDICATION, AND DOES NOT AFFECT CALIBRATION OF THE LRM.

- 7.1.4 Apply clean, dry facility test gas supply pressure to INLET port and pressurize from 85 to 150 PSIG. (Use nitrogen on electrical penetrations)
- 7.1.5 Upon completion of warm-up period, adjust ZERO control as necessary to obtain a readout of  $\pm 0.00$  on the PRESSURE indicator. Be sure the TEST port is open to atmosphere.
- 7.1.6 Connect TEST port to the test volume.
- 7.1.7 Zeroing of the desired flow range(s) on the display must be completed before any flow measurements from that range are taken. The LRM MUST be isolated from the test volume by setting the ball valves as in Section 7.1.2. Adjust zero on all flow ranges, selecting each individually with the RANGE switch.

THERE MUST BE A CONSTANT SUPPLY PRESSURE OF 85-150 PSI CONNECTED TO THE INLET OF THE LRM FOR ZEROING OF THE FLOW DISPLAY.

THE FOLLOWING STEPS ARE THE LEAK TEST OPERATING SEQUENCE OF LRM.

- 7.1.8 Set the TEST LEVEL ball (V-4) valve to the CLOSED position. Set the TEST ball valve (V-3) to the FLOW position. Adjust the PRESSURE REGULATOR (V-1) to the desired test pressure level as displayed on the PRESSURE indicator. Set the RANGE SELECTOR switch and RANGE SELECTOR valve (V-2) to LOW RANGE and observe FL for any possible internal LRM leakage. Return the TEST LEVEL valve (V-4) to the TEST position. Return RANGE SELECTOR valve (V-2) to CHARGE position. The test volume should now be charging.

THE PRESSURE INDICATOR WILL SHOW A DROP IN PRESSURE UNTIL THE TEST VOLUME IS COMPLETELY CHARGED.

- 7.1.9 If the pressure within the test volume will not reach the desired test level (due to an excessive leakage rate), increase the REGULATOR control setting as necessary to obtain the desired test level pressure.

- 7.1.10 After the test volume is fully charged, set ball valves as follows:

BALL VALVE	RANGE SELECTOR (V-2)	TEST VALVE (V-3)	TEST LEVEL VALVE (V-4)
POSITION	HIGH	FLOW	TEST

ALLOW A TEN (10) MINUTE (MINIMUM) TEMPERATURE STABILIZATION PERIOD.

- 7.1.11 Upon completion of temperature stabilization period, place the RANGE switch in the HIGH position and observe the FLOW RATE indicator for the leakage flow rate.
- 7.1.12 If the indicated leakage rate value is sufficiently low, set the RANGE switch to MID and the RANGE valve to MID for greater accuracy. If low range is desired, set RANGE switch to LOW and the RANGE valve (V-2) to LOW.
- 7.1.13 Verify the position of the following valves on LLRT Data Sheet.

Range Selector Switch  
 Range Selector Valve (V-2)  
 Test Valve (V-3)  
 Test Level Valve (V-4)

- 7.1.14 If leakage is evident but is below the calibrated range of the LRM, either assign a test leakage rate at the minimum calibrated range (20 sccm) or impose a known flow to raise total indicated flow rate to within the calibrated range of the LRM. This is done by closing the test connection valves and opening a vent valve between the test connection valves and valve V-4 on the LRM. Throttle the vent valve to attain a flow rate ( $L_o$ ) within the calibrated range of the LRM. After flow has stabilized, record the imposed flow rate on the test data sheet, open the test connection valves and observe the total flow rate.

WHEN IMPOSED FLOW IS USED, THE MEASURED LEAKAGE ( $L_m$ ) IS THE DIFFERENCE BETWEEN THE TOTAL FLOW AND THE IMPOSED KNOWN FLOW ( $L_o$ ).



3850016380

- 7.1.15 Read and record on Test Data Sheet the indicated flow and pressure at a minimum of 5-minute intervals for 15 minutes after stabilization. A minimum of 4 readings shall be taken.

## 8.0 RETURN TO NORMAL

- 8.1 When test is completed, consult Health Physicist or alternate concerning venting the test volume.
- 8.2 Leave 15 psig of nitrogen in electrical penetrations upon test completion.

## 9.0 SPECIFIC PROCEDURE

### 9.1 Backup System Availability and Requirements:

- 9.1.1 This test may be performed provided Tech. Spec. 3.6.6.1 requirements are met.
- 9.1.2 'A' HYDROGEN RECOMBINER will be out of service for the duration of this test.

### 9.2 System Draining and/or Venting:

#### CAUTION

CONSULT HEALTH PHYSICIST PRIOR TO VENTING OR DRAINING ANY POTENTIALLY CONTAMINATED SYSTEMS.

- 9.2.1 Align valves per the Tag Accountability Log.

*M/ST* 1/12/20/84  
Initials Date

- 9.2.2 Attach a drain hose to the test connections at valves 57-1031 and 57-1032 and route to a suitable drain.

*M/ST* 1/12/20/84  
Initials Date

- 9.2.3 Open valves 57-1031 and 57-1032 to drain and vent the test volume.

*M/ST* 1/12/20/84  
Initials Date

- 9.2.4 Remove cap from connection downstream of FV-57-110A and monitor for leakage into the test volume from RHR.

*M/ST* 1/12/20/84  
Initials Date



- 9.2.5 When RHR isolations valves have been verified leak tight as evidenced by no leakage from the opening created in step 9.2.4, reinstall the cap which was removed in step 9.2.4.

M/A 1/12/20/84  
Initials Date  
DMS 1/12/20/84  
Verified By Date

9.3 Valve Lineup:

- 9.3.1 Complete LLRT Tag Accountability Log to position valves, and hang LLRT tags. Have valve lineup verified.

M/A 1/12/20/84  
Initials Date

9.4 Procedure:

PERFORM LLRT USING THE FOLLOWING PREFERRED METHOD(S).  
ALTERNATE METHODS AS DESCRIBED IN GENERIC PROCEDURE ST-1-LLR-001-1 MAY BE USED WHEN NEEDED AND SHALL BE ATTACHED TO AND FORM A PART OF THIS PROCEDURE ONLY WHEN USED.

- 9.4.1 Perform a flow in test on the HYDROGEN RECOMBINER and associated piping per Section 7.1 of this procedure. Record results on test data sheet. Test pressure is as determined in Section 6.3.

Test Valve: 57-1006  
Vent: Primary  
Containment

RTW 1/12-21-84  
Initials Date

- 9.4.2 After system has stabilized record amount of leakage.  
2.42 gpm scc/min

RTW 1/12-21-84  
Initials Date

- 9.4.3 If the system leakage rate is below (later) scc/min then continue to section 9.6 and mark remaining steps in 9.4 NA, if not, go on the next step.

- 9.4.4 While the system is still pressurized, walk it down using copies of Attachment A, and perform appropriate air leak detection methods (snoop or equivalent). Inspect all

3850016380

recombiner and associated piping  
in line components for leakage  
within the boundaries of  
Attachment B.

RTW / 12-21-84  
Initials Date

- 9.4.5 Record on Attachment A all components inspected and a description of the size and location of any leakage ("small" or "large").

RTW / 12-21-84  
Initials Date

- 9.4.6 Upon completion of inspection, issue MRF's for repair of components exhibiting excessive leakage. This shall be denoted in the Additional Actions/Test Comments section and brought to the attention of SSVN.

MAZ / 12-21-84  
Initials Date

- 9.4.7 Inspection completed

RTW / 12-21-84  
Initials Date

9.5 Blocks Required

None

9.6 Restoration:

- 9.6.1 At the conclusion of the test, isolate and vent the test box and the test volume separately. Disconnect test box from the test volume, close test connection valves and remove hoses.

RTW / 12-21-84  
Initials Date

CAUTION

CONTACT HEALTH PHYSICS PRIOR TO DRAINING OR  
VENTING ANY POTENTIALLY CONTAMINATED SYSTEMS.

- 9.6.2 Restore valve line up at test completion per Tag Accountability Log or as directed by Shift Supervision. Have second verification, performed by a qualified individual designated by the Results Engineer or his alternate.

IF ANY VALVE IS RESTORED TO A POSITION OTHER THAN THE "SUGGESTED RESTORED VALVE POSITION" NOTE IT ACCORDINGLY BY LINING THROUGH THE SUGGESTED POSITION AND WRITING IN ITS PLACE THE ACTUAL RESTORED VALVE POSITION.


9.6.3 Verify no off-scale leakage. RTW / 11-21-84 (\*)  
Initials Date

9.6.4 Return system to normal per Section 8.0 or as directed by Shift Supervision. RTW / 11-21-84  
Initials Date

9.7 Inform shift supervision of results of test and fill out the test results section. (Note above asterisked step.) Have operator review accountability log.

RTW / 11-21-84  
Initials Date

AT COMPLETION ENSURE THAT COVER SHEET IS CORRECTLY AND COMPLETELY FILLED IN.



Volumetric Leak Rate Monitor (LRM)  
 Figure 1

3850016380

## LLRT TAG ACCOUNTABILITY LOG

P&amp;ID M-57

PENETRATION NO. X-26/202

PENETRATION NAME/ VALVE UNDER TEST	VALVE NO./DESCRIPTION	TAGGED VALVE CONDITION	TAG NO.	HUNG BY/ VERIFIED BY	SUGGESTED RESTORED VALVE POSITION	VALVE RESTORED TAG RMVD BY/ VERIFIED BY	TIME/ DATE
HYDROGEN RECOMBINER			-27471			RTW	0340
		CLOSED	-27470	MP/DMS	CLOSED	RTW 1 mps	12-21-84
	HV-57-161	OPEN				RTW	0340
		CLOSED	-27472	MP/DMS	CLOSED	RTW 1 mps	12-21-84
	HV-57-162	OPEN	-27473			RTW	0340
		CLOSED	-27474	MP/DMS	CLOSED	RTW 1 mps	12-21-84
	HV-57-168A	CLOSED	-27475		CLOSED LOCKED	RTW 1 mps	0340
		OPEN	-27476	MP/DMS	OPEN	RTW 1 mps	12-21-84
	57-1030A	UNCAPPED			CAPPED	RTW 1 mps	0340
		CLOSED	-27477	MP/DMS	CLOSED	RTW 1 mps	12-21-84
	57-1007	UNCAPPED			CAPPED	RTW 1 mps	0340
		CLOSED	-27478	MP/DMS	CLOSED	RTW 1 mps	12-21-84
	57-1031	UNCAPPED			CAPPED	RTW 1 mps	0340
		CLOSED	-27479	MP/DMS	CLOSED	RTW 1 mps	12-21-84
	57-1032					RTW	0340
		OPEN	-27480	MP/DMS	OPEN	RTW 1 mps	12-21-84
	FV-57-101A		-27481			RTW	0340
		OPEN	-27482	MP/DMS	OPEN	RTW 1 mps	12-21-84
	FV-57-102A		-27483			RTW	0340
		CLOSED	-27484	MP/DMS	CLOSED	RTW 1 mps	12-21-84
	FV-57-110A	UNCAPPED	-27485		OPEN CAPPED	RTW 1 mps	0340
		AS REQ'D	-27486	MP/DMS	CLOSED	RTW 1 mps	12-21-84
	57-1006 (TEST)						



3850016380

LLRT TAG ACCOUNTABILITY LOG

P&ID M-57

PENETRATION NO. X-26/202


PENETRATION NAME/ VALVE UNDER TEST	VALVE NO./DESCRIPTION	TAGGED VALVE CONDITION	TAG NO.	HUNG BY/ VERIFIED BY	SUGGESTED RESTORED VALVE POSITION	VALVE RESTORED TAG RMVD BY/ VERIFIED BY	TIME/ DATE
		OFF	27318	/	OFF	RTD m/p	0340 12-21-84
	HS-58-103A						
	HV-57-105	CLOSED		/	CLOSED		
	HV-57-104	CLOSED		/	CLOSED		
					LOCKED	/	
	HV-57-103	CLOSED		/	OPEN	/	
					LOCKED		
	HV-57-113	CLOSED		/	OPEN		
	HV-57-114	CLOSED		/	CLOSED		
	HV-57-111	CLOSED		/	CLOSED		
	SV-57-139	CLOSED		/	CLOSED		
						/	
						/	
						/	

Dielectric  
C 76  
12/20/84

## LOCAL LEAKAGE RATE TEST DATA SHEET

PENETRATION NO. HYDROGEN RECOMBINERVALVE UNDER TEST "A" HYDROGEN RECOMBINER LOOPTEST BOUNDARIES SEE SKETCH BELOWTESTED BY RTW DATE 12-21-84

TIME	PRESSURE (psig)	FLOW (scc/min)	LLRT Test Box No. 21-1108	Cal. Due Date 1/18/85		
0	45.9 psig	2.41 SLM	VOLUMETRICS LRM VALVE/SWITCH POSITIONS			
5	45.9	2.43 SLM	RANGE SEL (V-2)	TEST VALVE(V-3)	TEST LVL VALVE(V-4)	RANGE SEL SWITCH
10	45.9	2.41 SLM	High	Flow	Test	High
15	45.9	2.45 SLM				
			ACCEPTANCE CRITERIA: No Off Scale Reading			
IMPOSED FLOW RATE= - sccm			TEST TAP VALVES: 57-1006			
AVERAGE FLOW= 2.428 scc/min			TESTED PER PROCEDURE LEAKAGE			
(ACTUAL) SLM			ST-1-058-701-1 RATE = 9.5 scc/min			



3850016380

ADDITIONAL ACTION/TEST COMMENTS

Additional Action:

Additional Action required if other portions of test did not function properly or other discrepancies were noted during test.

1. MRF Submitted (MRF - Number) \_\_\_\_\_
2. Other Action (Signature - Time/Date) \_\_\_\_\_

TEST COMMENTS

This image shows a single sheet of white paper with horizontal ruling lines. The lines are evenly spaced and run across the width of the page. There are approximately 20 lines visible. A small dark speck is located near the center of the page, slightly above the middle line. The paper appears to be from a notebook or a standard sheet of stationery.

If ANY entry is made on this page, sign bottom of cover sheet.


3850016380

ST-1-058-701-1, REV. 0  
PAGE 16 OF 17  
RPA/RSE/SP"A" POST LOCA RECOMBINER CONTAMINATED PIPING INSPECTIONDATA SHEET (3 OF 3)

## ATTACHMENT A

INSPECTOR: Richard T. WeidnerSYSTEM MODE \_\_\_\_\_ DATE 12-21-84

COMPONENT NUMBER	COMPONENT DESCRIPTION	COMP. MODE (ON/OFF) (OPEN/SHUT)	LEAK RATE	CORRECTIVE ACTION DATE	REMARKS
57-1006	Test Valve	Open			
HV-57-161	Valve	Closed	0		
FV-57-101 A	Valve	open	0		
	Swagelok		0		
	Root Valve from FE	Open			
	Root Valve from FE	open			
57-1032	Pressure Transmitter		0		
	Valve	closed	0		
	Root Valve from FE	open			
	Root Valve from FE	open			
	Pressure Transmitter		0		
	Pressure Transmitter		8		
FV-57-102 A	Valve	Open	0		
	Swagelok		0		
57-1071	Valve	Closed	0		
57-1007	Valve	closed	0		
FV-57-110A	Valve	Closed	neg.		
HV-57-162	Valve	closed	0		



SECRET	
UNCLASSIFIED	
DATE 12/19/84 BY 1001	
REASON FOR DECLASSIFICATION	
1001	



ATTACHMENT 8B

3850016380

9/25/84  
EFFECTIVE DATELIMERICK GENERATING STATION  
PORC APPROVAL FORM

TPC #1213

R/M Moore A-4, Form 1  
9-26-84 Revision 1  
Page 1 of 1  
J.M. Smith 9/10/84 CREDOCUMENT (TITLE, OR PROC # & REV.): ST-1-058-701-1 Rev 0.  
REASON FOR SUBMITTAL: TEST BOUNDARIES CHANGED TO REFLECT INTENT OF FSAR☐ NEW PROCEDURE☒ TEMPORARY CHANGE TO APPR'D PROC  
A-3 REVIEW REQUIRED BY 1/11/85☐ PROCEDURE REVISION☒ REVIEW OF TEMP CHANGE ONLY☐ ENTIRE PROC. REVIEWED &  
SUGGESTED CHANGES INDICATED  
(PERIODIC REVIEW A-2)☐ REVIEW OF TEMP CHANGE AND  
PERMANENT PROC. REVISION☐ PORTIONS OF PROC. REVIEWED &  
SUGGESTED CHANGES INDICATED

PORC REVIEWER	REV'D&APP'D		REV'D&APP'D WITH COMMENT	
	INITIAL	DATE	INITIAL	DATE
SUPT				
ASST SUPT				
ENG-TECH				
ENG-OPS				
ENG-MAINT				
SR HP				
SR CHEM				
PERF ENG	LAB	12/28/84		
I&C ENG				
ADMN SUPV				

PORC REVIEWER	REV'D&APP'D		REV'D&APP'D WITH COMMENT	
	INITIAL	DATE	INITIAL	DATE
REAC ENG				
SFT SUPT	SDC	12/28/84		
REG ENG				
OUT MGR				

## 3. COMMENTS/CORRECTIVE ACTION:

☐ Approved with comments/changes on attached document

Page 12, 13, 14, 17

COMMENTS/CORRECTIVE ACTION  
TAKEN & CHECKED/DATE - -

SUPT. APPROVAL/DATE

PORC MEETING  
#: \_\_\_\_\_  
DATE: \_\_\_\_\_

ADMIN OR PREPARER

INSTRUCTIONS TO ADMIN. STAFF:

- ☐ ISSUE THE ATTACHED DOCUMENT  
☐ FILE THE ATTACHED DOCUMENT IN FILE \_\_\_\_\_  
☐ FILE THIS FORM PER ADMIN. PROC. \_\_\_\_\_  
☐ OTHER: \_\_\_\_\_

TRANSMIT A COPY OF THIS FORM  
AND DOCUMENT TO NRB FOR:

- ☐ APPROVAL  
☐ REVIEW  
☐ INFO

SM Lenz 9/13/84

(Sign/Date) Richard T. Weidner 12-29-84

## 1.0 PURPOSE

To verify that the total leakage rate for the A Hydrogen Recombiner Loop is within the acceptable limits specified in Section 8.0. If the system leakage rate is not within the acceptable limits, an inspection shall be performed to identify leaking components for repair.

## 2.0 REFERENCES

- 2.1 Generic LLRT Procedure ST-1-LLR-001-1
- 2.2 8031-M-57, Sheet 1
- 2.3 NUREG-0737
- 2.4 8031-M-40-45, Hydrogen Recombiner

## 3.0 TEST EQUIPMENT

- 3.1 Per Generic Procedure ST-1-LLR-001-1
- 3.2 Bottle(s) of SNOOP - or equivalent
- 3.3 Inspection mirror with handle

## 4.0 PRECAUTIONS AND LIMITATIONS

- 4.1 Per Generic Procedure ST-1-LLR-001-1 and Section 9.1 of Specific Procedure Section.
- 4.2 If a procedural step cannot be completed, make a comment in the Additional Action/Test Comments section of the Data Sheet.
- 4.3 Signoff steps marked "SO" in the left-hand margin of the body of the procedure require a signoff on the Data Sheet or Procedure Cover Sheet.
- 4.4 Data Sheet steps marked (\*) are specific Tech. Spec. Requirements which will fail the test if not completed satisfactorily.

3850016380

5.0 PREREQUISITES

- 5.1 Plant conditions are such that testing will not interfere with planned operations. Backup system availability has been established per Section 9.1. Request permission of Shift Supervision and ACO/CO to begin this test.

Per Eric Collins

Initials AMZDate 12/28/84ACO/CO ECDate 12/28/84

- 5.2 RWP obtained if required. N/A

- 5.3 Safety permit issued if required per Section 9.5 or as determined by Results Engineer or alternate.

Yes      No XIf Yes: Permit No.                     6.0 GENERAL LLRT PROCEDUREInitials/Date

IT IS THE RESPONSIBILITY OF THE PERSON OR PERSONS PERFORMING THIS TEST TO ENSURE ALL BLANKS AND DATA SHEETS ARE CORRECTLY AND COMPLETELY FILLED IN.

- 6.1 Read Specific Procedure. Follow procedure for system draining and venting (Section 9.2) and valve lineup (Section 9.3). RTW / 12-29-84
- 6.2 With the box set up for a "FLOW IN TEST" and connected to the penetration test tap, perform LLRT per ST-1-LLR-002-1. Record leakage on the Test Data Sheet attached to this procedure. RTW / 12-29-84

- 6.3 Calculate test pressure as follows. Document calculations and reasoning below:

- 6.3.1 Determine the maximum back pressure against any isolation boundary being tested (existing at start of test or developing as the result of a water leg existing on the vent path). 0 psig

- 6.3.2 Determine the maximum back pressure against any non-isolation boundary or isolation boundary not being tested. 0 psig



IF THE PRESSURE CALCULATED IN SECTION 6.3.2 IS GREATER THAN 44 PSIG, A FLOW OUT TEST OR A WATER COLLECTION TEST MAY BE CONDUCTED TO MEASURE THE INLEAKAGE CONTRIBUTION AND ADDED TO LEAK TEST RESULTS. SECTION 6.3.2 PRESSURE CAN THEN BE REGARDED AS ZERO.

6.3.3 Add 44.0 psi for air or 48.4 psi for water to the pressure determined in section 6.3.1 44.0 psig

6.3.4 Test pressure is the greater of Section 6.3.2 or Section 6.3.3. 46.0 psig  
(Test Pressure)

Test Pressure Calculations:

6.4 Perform LLRT per Section 9.4.

## 7.0 PROCEDURE

7.1 Flow in Test (Test Volume Filled with Air)

7.1.1 Verify that the test volume is drained of water.

THE FOLLOWING STEPS ARE THE INITIAL SET UP OF VOLUMETRICS LEAK RATE MONITOR (LRM). SEE FIGURE 1.

7.1.2 Prior to performing leakage test or integrity check, set the LRM controls as follows:

CONTROL	PRESSURE REGULATOR (V-1)	RANGE SELECTOR (V-2)	TEST VALVE (V-3)	TEST LEVEL VALVE (V-4)
POSITION	FULL DECREASE (CCW)	CHARGE	DECAY	TEST

7.1.3 Connect the LRM to a 110 volt, 60 Hz electrical power source. Press the power switch; allow a ten (10) minute warm-up period before proceeding with Section 7.1.5.

DUE TO THE NATURE OF THE THERMAL MASS FLOW TRANSDUCERS USED IN THE LRM, THE FLOW RATE INDICATOR MAY DISPLAY A READOUT OF -006 TO +006 AT A NO LEAK CONDITION. THIS IS A NORMAL INDICATION, AND DOES NOT AFFECT CALIBRATION OF THE LRM.



- 7.1.4 Apply clean, dry facility test gas supply pressure to INLET port and pressurize from 85 to 150 PSIG. (Use nitrogen on electrical penetrations)
- 7.1.5 Upon completion of warm-up period, adjust ZERO control as necessary to obtain a readout of  $\pm 0.00$  on the PRESSURE indicator. Be sure the TEST port is open to atmosphere.
- 7.1.6 Connect TEST port to the test volume.
- 7.1.7 Zeroing of the desired flow range(s) on the display must be completed before any flow measurements from that range are taken. The LRM MUST be isolated from the test volume by setting the ball valves as in Section 7.1.2. Adjust zero on all flow ranges, selecting each individually with the RANGE switch.

THERE MUST BE A CONSTANT SUPPLY PRESSURE OF 85-150 PSI CONNECTED TO THE INLET OF THE LRM FOR ZEROING OF THE FLOW DISPLAY.

THE FOLLOWING STEPS ARE THE LEAK TEST OPERATING SEQUENCE OF LRM.

- 7.1.8 Set the TEST LEVEL ball (V-4) valve to the CLOSED position. Set the TEST ball valve (V-3) to the FLOW position. Adjust the PRESSURE REGULATOR (V-1) to the desired test pressure level as displayed on the PRESSURE indicator. Set the RANGE SELECTOR switch and RANGE SELECTOR valve (V-2) to LOW RANGE and observe FL for any possible internal LRM leakage. Return the TEST LEVEL valve (V-4) to the TEST position. Return RANGE SELECTOR valve (V-2) to CHARGE position. The test volume should now be charging.

THE PRESSURE INDICATOR WILL SHOW A DROP IN PRESSURE UNTIL THE TEST VOLUME IS COMPLETELY CHARGED.

- 7.1.9 If the pressure within the test volume will not reach the desired test level (due to an excessive leakage rate), increase the REGULATOR control setting as necessary to obtain the desired test level pressure.

3850016380

- 7.1.10 After the test volume is fully charged, set ball valves as follows:

BALL VALVE	RANGE SELECTOR (V-2)	TEST VALVE (V-3)	TEST LEVEL VALVE (V-4)
POSITION	HIGH	FLOW	TEST

ALLOW A TEN (10) MINUTE (MINIMUM) TEMPERATURE STABILIZATION PERIOD.

- 7.1.11 Upon completion of temperature stabilization period, place the RANGE switch in the HIGH position and observe the FLOW RATE indicator for the leakage flow rate.
- 7.1.12 If the indicated leakage rate value is sufficiently low, set the RANGE switch to MID and the RANGE valve to MID for greater accuracy. If low range is desired, set RANGE switch to LOW and the RANGE valve (V-2) to LOW.
- 7.1.13 Verify the position of the following valves on LLRT Data Sheet.

Range Selector Switch  
Range Selector Valve (V-2)  
Test Valve (V-3)  
Test Level Valve (V-4)

- 7.1.14 If leakage is evident but is below the calibrated range of the LRM, either assign a test leakage rate at the minimum calibrated range (20 sccm) or impose a known flow to raise total indicated flow rate to within the calibrated range of the LRM. This is done by closing the test connection valves and opening a vent valve between the test connection valves and valve V-4 on the LRM. Throttle the vent valve to attain a flow rate (Lo) within the calibrated range of the LRM. After flow has stabilized, record the imposed flow rate on the test data sheet, open the test connection valves and observe the total flow rate.

WHEN IMPOSED FLOW IS USED, THE MEASURED LEAKAGE (Lm) IS THE DIFFERENCE BETWEEN THE TOTAL FLOW AND THE IMPOSED KNOWN FLOW (Lo).

- 7.1.15 Read and record on Test Data Sheet the indicated flow and pressure at a minimum of 5-minute intervals for 15 minutes after stabilization. A minimum of 4 readings shall be taken.

## 8.0 RETURN TO NORMAL

- 8.1 When test is completed, consult Health Physicist or alternate concerning venting the test volume.
- 8.2 Leave 15 psig of nitrogen in electrical penetrations upon test completion.

## 9.0 SPECIFIC PROCEDURE

### 9.1 Backup System Availability and Requirements:

- 9.1.1 This test may be performed provided Tech. Spec. 3.6.6.1 requirements are met.
- 9.1.2 'A' HYDROGEN RECOMBINER will be out of service for the duration of this test.

### 9.2 System Draining and/or Venting:

#### CAUTION

CONSULT HEALTH PHYSICIST PRIOR TO VENTING OR DRAINING ANY POTENTIALLY CONTAMINATED SYSTEMS.

- |       |  |   |
|-------|--|---|
| 9.2.1 | Align valves per the Tag Accountability Log.   | <u>RTW</u> / <u>12-29-84</u><br>Initials Date |
| 9.2.2 | Attach a drain hose to the test connections at valves 57-1031 and 57-1032 and route to a suitable drain.   | <u>RTW</u> / <u>12-29-84</u><br>Initials Date |
| 9.2.3 | Open valves 57-1031 and 57-1032 to drain and vent the test volume.   | <u>RTW</u> / <u>12-29-84</u><br>Initials Date |
| 9.2.4 | Remove cap from connection downstream of FV-57-110A and monitor for leakage into the test volume from RHR. | <u>RTW</u> / <u>12-29-84</u><br>Initials Date |

3850016380

- 9.2.5 When RHR isolations valves have been verified leak tight as evidenced by no leakage from the opening created in step 9.2.4, reinstall the cap which was removed in step 9.2.4.

RTW / 1/17-79-84  
Initials Date  
WJC / 1/12/29/84  
Verified By Date

### 9.3 Valve Lineup:

- 9.3.1 Complete LLRT Tag Accountability Log to position valves, and hang LLRT tags. Have valve lineup verified.

RTW / 1/12-79-84  
Initials Date

### 9.4 Procedure:

PERFORM LLRT USING THE FOLLOWING PREFERRED METHOD(S).  
ALTERNATE METHODS AS DESCRIBED IN GENERIC PROCEDURE ST-1-LLR-001-1 MAY BE USED WHEN NEEDED AND SHALL BE ATTACHED TO AND FORM A PART OF THIS PROCEDURE ONLY WHEN USED.

- 9.4.1 Perform a flow in test on the HYDROGEN RECOMBINER and associated piping per Section 7.1 of this procedure. Record results on test data sheet. Test pressure is as determined in Section 6.3.

Test Valve: 57-1006  
Vent: Primary  
Containment

RTW / 1/17-79-84  
Initials Date

- 9.4.2 After system has stabilized record amount of leakage.

~~77.7~~ scc/min  
RTW

67.3

RTW / 1/17-79-84  
Initials Date

- 9.4.3 If the system leakage rate is below (later) scc/min then continue to section 9.6 and mark remaining steps in 9.4 NA, if not, go on the next step.

- 9.4.4 While the system is still pressurized, walk it down using copies of Attachment A, and perform appropriate air leak detection methods (snoop or equivalent). Inspect all



recombiner and associated piping  
in line components for leakage  
within the boundaries of  
Attachment B.

RTW 12-29-84  
~~HA~~  
Initials Date  
RTW

- 9.4.5 Record on Attachment A all  
components inspected and a  
description of the size and  
location of any leakage ("small"  
or "large").

RTW 12-29-84  
~~HA~~  
Initials Date

- 9.4.6 Upon completion of inspection,  
issue MRF's for repair of  
components exhibiting excessive  
leakage. This shall be denoted  
in the Additional Actions/Test  
Comments section and brought to  
the attention of SSVN.

RTW 12-29-84  
~~HA~~  
Initials Date  
RTW 12-29-84  
~~HA~~  
Initials Date

- 9.4.7 Inspection completed

9.5 Blocks Required

None

9.6 Restoration:

- 9.6.1 At the conclusion of the test,  
isolate and vent the test box  
and the test volume separately.  
Disconnect test box from the  
test volume, close test con-  
nection valves and remove hoses.

RTW 12-29-84  
Initials Date

CAUTION

CONTACT HEALTH PHYSICS PRIOR TO DRAINING OR  
VENTING ANY POTENTIALLY CONTAMINATED SYSTEMS.

- 9.6.2 Restore valve line up at test  
completion per Tag Accountability  
Log or as directed by Shift Super-  
vision. Have second verification,  
performed by a qualified individual  
designated by the Results Engineer  
or his alternate.



3850016380

IF ANY VALVE IS RESTORED TO A POSITION OTHER THAN THE "SUGGESTED RESTORED VALVE POSITION" NOTE IT ACCORDINGLY BY LINING THROUGH THE SUGGESTED POSITION AND WRITING IN ITS PLACE THE ACTUAL RESTORED VALVE POSITION.

9.6.3 Verify no off-scale leakage. RTW 12-29-84\*)  
Initials Date


9.6.4 Return system to normal per Section 8.0 or as directed by Shift Supervision. RTW 12-29-84  
Initials Date

9.7 Inform shift supervision of results of test and fill out the test results section. (Note above asterisked step.) Have operator review accountability log.

RTW 12-29-84  
Initials Date

AT COMPLETION ENSURE THAT COVER SHEET IS CORRECTLY AND COMPLETELY FILLED IN.

3850016380



Volumetric Leak Rate Monitor (LRM)  
Figure 1

## LLRT TAG ACCOUNTABILITY LOG

PENETRATION NO. X-26/202

P&amp;ID M-57

PENETRATION NAME/ VALVE UNDER TEST	VALVE NO./DESCRIPTION	TAGGED VALVE CONDITION	TAG NO.	HUNG BY/ VERIFIED BY	SUGGESTED RESTORED VALVE POSITION	VALVE RESTORED TAG RMVD BY/ VERIFIED BY	TIME/ DATE
HYDROGEN RECOMBINER	LAW 12/28/84 EDC 12/28/84 BREAKER IAC224-01	OPEN	27453	RTW / JFC	CLOSED	RTW / JFC	
	HV-57-161	CLOSED OPEN	27455 27456	RTW / JFC RTW / JFC	CLOSED	RTW / JFC RTW / JFC	1540 12-29-84
	12/28/84 EDC 12/28/84 HV-57-162	CLOSED OPEN	27457 27459	RTW / JFC RTW / JFC	CLOSED	RTW / JFC RTW / JFC	1540 12-29-84
	HV-57-168A	CLOSED	27460 27458	RTW / JFC RTW / JFC	CLOSED LOCKED	RTW / JFC RTW / JFC	1540 12-29-84
	12/28/84 EDC 12/28/84 57-1030A	CLOSED OPEN	27461	RTW / JFC	OPEN	RTW / JFC	1540 12-29-84
	57-1007	UNCAPPED	27462	RTW / JFC	CAPPED	RTW / JFC	1540 12-29-84
	57-1031	CLOSED UNCAPPED	27464	RTW / JFC	CLOSED CAPPED	RTW / JFC	1540 12-29-84
	57-1032	CLOSED	27465	RTW / JFC	CLOSED	RTW / JFC	1540 12-29-84
	FV-57-101A	OPEN	27481 27466	RTW / JFC RTW / JFC	CLOSED see test connect OPEN	RTW / JFC RTW / JFC	1540 12-29-84
	FV-57-102A	OPEN	27483 27467	RTW / JFC RTW / JFC	OPEN	RTW / JFC RTW / JFC	1540 12-29-84
	FV-57-110A	CLOSED UNCAPPED	27484 27468	RTW / JFC RTW / JFC	CLOSED OPEN	RTW / JFC RTW / JFC	1540 12-29-84
	57-1006 (TEST)	AS REQ'D	27469	RTW / JFC	CAPPED CLOSED	RTW / JFC	1540 12-29-84

3850016380

ST-1-058-701-1, Rev. 0  
Page 13 of 17  
RPA/RSE/sp

## LLRT TAG ACCOUNTABILITY LOG

PENETRATION NO. X-26/202

P&amp;ID M-57


PENETRATION NAME/ VALVE UNDER TEST	VALVE NO./DESCRIPTION	TAGGED VALVE CONDITION	TAG NO.	HUNG BY/ VERIFIED BY	SUGGESTED RESTORED VALVE POSITION	VALVE RESTORED TAG RMVD BY/ VERIFIED BY	TIME/ DATE
	HS-58-103A	OFF	27240	RTW/ldc	OFF	RTW/ldc	1540 12-29-84
	HV-57-105	CLOSED		/	CLOSED		
	HV-57-104	CLOSED		/	CLOSED		
	HV-57-103	CLOSED		/	LOCKED	/	
	HV-57-113	CLOSED		/	OPEN LOCKED	/	
	HV-57-114	CLOSED		/	OPEN		
	HV-57-111	CLOSED		/	CLOSED		
	SV-57-139	CLOSED		/	CLOSED		
				/		/	
				/		/	
				/		/	

3850016380

## LOCAL LEAKAGE RATE TEST DATA SHEET

PENETRATION NO. HYDROGEN RECOMBINERVALVE UNDER TEST "A" HYDROGEN RECOMBINER LOOPTEST BOUNDARIES SEE SKETCH BELOWTESTED BY RTW DATE 12-29-84

TIME	PRESSURE (psig)	FLOW (scc/min)	LLRT Test Box No. 26-1106		Cal. Due Date 1-10-85	
0	45.9	695 sccm	VOLUMETRICS LRM VALVE/SWITCH POSITIONS			
5	45.9	635	RANGE SEL (V-2)	TEST VALVE(V-3)	TEST LVL VALVE(V-4)	RANGE SEL SWITCH
10	45.9	673				
15	45.9	691	Mid	Flow	Test	Mid
			ACCEPTANCE CRITERIA: No Off Scale Reading			
IMPOSED FLOW RATE= 0 sccm			TEST TAP VALVES: 57-1006			
AVERAGE FLOW= 673.5 scc/min (ACTUAL)			TESTED PER PROCEDURE ST-1-058-701-1		LEAKAGE RATE = 10.2 scc/min	





3850016380

RPA/RSE/sp

## ADDITIONAL ACTION/TEST COMMENTS

Additional Action:

Additional Action required if other portions of test did not function properly or other discrepancies were noted during test.

1. MRF Submitted (MRF - Number) \_\_\_\_\_
2. Other Action (Signature - Time/Date) \_\_\_\_\_

## TEST COMMENTS

FV-57-101A would close when energized  
so it was left in this position.  
FV-57-110A was found closed and left closed.

If ANY entry is made on this page, sign bottom of cover sheet.

"A" POST LOCA RECOMBINER CONTAMINATED PIPING INSPECTION

DATA SHEET (3 OF 3)


ATTACHMENT A

INSPECTOR: Richard T. Weldner

SYSTEM MODE \_\_\_\_\_ DATE 12-29-84

COMPONENT NUMBER	COMPONENT DESCRIPTION	COMP. MODE (ON/OFF) (OPEN/SHUT)	LEAK RATE	CORRECTIVE ACTION DATE	REMARKS
HV-57-162	Valve		0		
57-1007	Valve		0		
FV-57-102A	Valve		0		
FV-57-101A	Valve		0		
57-1006	Test Valve Connection		Very Very small		
HV-57-161	Valve		0		
57-1072	Valve		0		
57-1031	Valve		0		
FV-57-110A	Valve		0		
HV-57-168A	Valve		0		
57-1030A	Valve		0		
FT-101A + Root Valves	Flow Transmitter		Very Small from LO side		Leaking from LO side root valve
FT-102A + Root Valves			0		
FT-102A			0		

3850016380



3850016380

ATTACHMENT 9A

9/28/84  
EFFECTIVE DATELIMERICK GENERATING STATION  
PORC APPROVAL FORM

TPC# 1141

A-4, Form 1  
9-26-84 Revision 1  
Page 1 of 1  
9/10/84 CRE

DOCUMENT (TITLE, OR PROC # &amp; REV.): ST-1-058-702-1

REASON FOR SUBMITTAL: Boundaries of test changed to reflect intent of FSAR

☐ NEW PROCEDURE☐ PROCEDURE REVISION☐ ENTIRE PROC. REVIEWED &  
SUGGESTED CHANGES INDICATED  
(PERIODIC REVIEW A-2)☐ PORTIONS OF PROC. REVIEWED &  
SUGGESTED CHANGES INDICATED☒ TEMPORARY CHANGE TO APPR'D PROC  
A-3 REVIEW REQUIRED BY 1-3-84☒ REVIEW OF TEMP CHANGE ONLY☐ REVIEW OF TEMP CHANGE AND  
PERMANENT PROC. REVISION

PORC VIEWER	REV'D&APP'D		REV'D&APP'D WITH COMMENT	
	INITIAL	DATE	INITIAL	DATE
UPT				
SST SUPT				
NG-TECH				
NG-OPS.				
NG-MAINT				
SR HP				
SR CHEM				
PERF ENG	wc	12/21/84		
I&C ENG				
ADMN SUPV				

PORC REVIEWER	REV'D&APP'D		REV'D&APP'D WITH COMMENT	
	INITIAL	DATE	INITIAL	DATE
REAC ENG				
SFT SUPT	WNB	12/21/84		
REG ENG				
OUT MGR				

## 3. COMMENTS/CORRECTIVE ACTION:

☐ Approved with comments/changes on attached document

Pages 12, 13, 14 &amp; 17

COMMENTS/CORRECTIVE ACTION  
TAKEN & CHECKED/DATE - -

SUPT. APPROVAL/DATE

PORC MEETING  
#: \_\_\_\_\_  
DATE: \_\_\_\_\_

ADMIN OR PREPARER

DIRECTIONS TO ADMIN. STAFF:

- ☐ ISSUE THE ATTACHED DOCUMENT  
☐ FILE THE ATTACHED DOCUMENT IN FILE \_\_\_\_\_  
☐ FILE THIS FORM PER ADMIN. PROC. \_\_\_\_\_  
☐ OTHER: \_\_\_\_\_

TRANSMIT A COPY OF THIS FORM  
AND DOCUMENT TO NRB FOR:

- ☐ APPROVAL  
☐ REVIEW  
☐ INFO

3850016380

PHILADELPHIA ELECTRIC COMPANY  
LIMERICK GENERATING STATION  
SURVEILLANCE TEST

*[Signature]* 9/13/84

ST-1-058-702-1 "B" POST LOCA RECOMBINER CONTAMINATED PIPING INSPECTION

Test Freq.: 18 Months -OR- Initiating Events: A. Reason \_\_\_\_\_  
Tech. Spec.: 6.8.4.a B. MRF No. \_\_\_\_\_  
FSAR 6.2.8.1.H  
FSAR 6.2.8.3

TEST RESULTS:

A. All Asterisked(\*) Steps Completed SATISFACTORILY.

Performed By: (Sign/Date) *[Signature]* 12/21/84  
Performed By: (Sign/Date) *[Signature]* 12/21/84  
Informed Test Complete: (ACO or CO) (Sign/Date) *[Signature]* 12-21-84  
(Time) 19:37  
Reviewed By: (SSVN or STA) (Sign/Date) *[Signature]* 1930  
12/21/84

B. One or More Asterisked(\*) Steps Test Results UNSATISFACTORY.

Performed By: (Sign/Date) \_\_\_\_\_  
Informed of Test Results: (CO or ACO) (Sign/Date) \_\_\_\_\_  
(Time) \_\_\_\_\_  
Shift Supervision: (Sign/Date) \_\_\_\_\_  
Corrective Action: MRF No.: \_\_\_\_\_  
Initiated By: (Sign/Date) \_\_\_\_\_

IMMEDIATELY NOTIFY SENIOR PLANT STAFF MEMBER

Person Notified: (Name) \_\_\_\_\_  
Date/Time Notified: (Date/Time) \_\_\_\_\_  
Notified By: (Sign) \_\_\_\_\_

ADDITIONAL ACTION/TEST COMMENTS:

If any entry is made in Additional Action/Test Comments Section,  
person making initial entry sign here

(Sign/Date)

*[Signature]* 12/21/84



## 1.0 PURPOSE

To verify that the total leakage rate for the B Hydrogen Recombiner Loop is within the acceptable limits specified in Section 9.4, while LLR Test is being performed. If the system leakage rate is not within the acceptable limits, an inspection shall be performed to identify leaking components for repair.

## 2.0 REFERENCES

- 2.1 Generic LLRT Procedure ST-1-LLR-001-1
- 2.2 8031-M-57, Sheet 1
- 2.3 NUREG-0737
- 2.4 Bechtel Drawing, M-40-45, Hydrogen Recombiner

## 3.0 TEST EQUIPMENT

- 3.1 Per Generic Procedure ST-1-LLR-001-1
- 3.2 Bottle(s) of SNOOP - or equivalent
- 3.3 Inspection mirror with handle

## 4.0 PRECAUTIONS AND LIMITATIONS

- 4.1 Per Generic Procedure ST-1-LLR-001-1 and Section 9.1 of Specific Procedure Section.
- 4.2 If a procedural step cannot be completed, make a comment in the Additional Action/Test Comments section of the Data Sheet.
- 4.3 Signoff steps marked "SO" in the left-hand margin of the body of the procedure require a signoff on the Data Sheet or Procedure Cover Sheet.
- 4.4 Data Sheet steps marked (\*) are specific Tech. Spec. Requirements which will fail the test if not completed satisfactorily.

3850016380

5.0 PREREQUISITES

- 5.1 Plant conditions are such that testing will not interfere with planned operations. Backup system availability has been established per Section 9.1. Request permission of Shift Supervision and ACO/CO to begin this test.

Tvc / 12/21/84  
Initials Date

Rum / 12-21-84  
ACO/CO Date

- 5.2 RWP obtained if required. NA

- 5.3 Safety permit issued if required per Section 9.5 or as determined by Results Engineer or alternate.

Yes      No X

If Yes: Permit No.                     

6.0 GENERAL LLRT PROCEDURE

Initials/Date

IT IS THE RESPONSIBILITY OF THE PERSON OR PERSONS PERFORMING THIS TEST TO ENSURE ALL BLANKS AND DATA SHEETS ARE CORRECTLY AND COMPLETELY FILLED IN.

- 6.1 Read Specific Procedure. Follow procedure for system draining and venting (Section 9.2) and valve lineup (Section 9.3).

QTH / 12/21/84

- 6.2 With the box set up for a "FLOW IN TEST" and connected to the penetration test tap, perform LLRT per ST-1-LLR-002-1. Record leakage on the Test Data Sheet attached to this procedure.

QTH / 12/21/84

- 6.3 Calculate test pressure as follows. Document calculations and reasoning below:

- 6.3.1 Determine the maximum back pressure against any isolation boundary being tested (existing at start of test or developing as the result of a water leg existing on the vent path).

0.0 QTH / 12/21/84  
0.0 psig

- 6.3.2 Determine the maximum back pressure against any non-isolation boundary or isolation boundary not being tested.

0.0 QTH / 12/21/84  
0.0 psig

3850016380

RPA/RSE/sp

IF THE PRESSURE CALCULATED IN SECTION 6.3.2 IS GREATER THAN 44 PSIG, A FLOW OUT TEST OR A WATER COLLECTION TEST MAY BE CONDUCTED TO MEASURE THE INLEAKAGE CONTRIBUTION AND ADDED TO LEAK TEST RESULTS. SECTION 6.3.2 PRESSURE CAN THEN BE REGARDED AS ZERO.

- 6.3.3 Add 44.0 psi for air or 48.4 psi for water to the pressure determined in section 6.3.1 46.0 psig
- 6.3.4 Test pressure is the greater of Section 6.3.2 or Section 6.3.3. 46.0 psig  
(Test Pressure)

Test Pressure Calculations:

$$44.0 + 2.0(\text{LRM accuracy}) = 46.0$$

6.4 Perform LLRT per Section 9.4.

## 7.0 PROCEDURE

7.1 Flow in Test (Test Volume Filled with Air)

- 7.1.1 Verify that the test volume is drained of water.

THE FOLLOWING STEPS ARE THE INITIAL SET UP OF VOLUMETRICS LEAK RATE MONITOR (LRM). SEE FIGURE 1.

- 7.1.2 Prior to performing leakage test or integrity check, set the LRM controls as follows:

CONTROL	PRESSURE REGULATOR (V-1)	RANGE SELECTOR (V-2)	TEST VALVE (V-3)	TEST LEVEL VALVE (V-4)
POSITION	FULL DECREASE (CCW)	CHARGE	DECAY	TEST

- 7.1.3 Connect the LRM to a 110 volt, 60 Hz electrical power source. Press the power switch; allow a ten (10) minute warm-up period before proceeding with Section 7.1.5.

DUE TO THE NATURE OF THE THERMAL MASS FLOW TRANSDUCERS USED IN THE LRM, THE FLOW RATE INDICATOR MAY DISPLAY A READOUT OF -006 TO +006 AT A NO LEAK CONDITION. THIS IS A NORMAL INDICATION, AND DOES NOT AFFECT CALIBRATION OF THE LRM.

- 7.1.4 Apply clean, dry facility test gas supply pressure to INLET port and pressurize from 85 to 150 PSIG. (Use nitrogen on electrical penetrations)
- 7.1.5 Upon completion of warm-up period, adjust ZERO control as necessary to obtain a readout of + 0.00 on the PRESSURE indicator. Be sure the TEST port is open to atmosphere.
- 7.1.6 Connect TEST port to the test volume.
- 7.1.7 Zeroing of the desired flow range(s) on the display must be completed before any flow measurements from that range are taken. The LRM MUST be isolated from the test volume by setting the ball valves as in Section 7.1.2. Adjust zero on all flow ranges, selecting each individually with the RANGE switch.

THERE MUST BE A CONSTANT SUPPLY PRESSURE OF 85-150 PSI CONNECTED TO THE INLET OF THE LRM FOR ZEROING OF THE FLOW DISPLAY.

THE FOLLOWING STEPS ARE THE LEAK TEST OPERATING SEQUENCE OF LRM.

- 7.1.3 Set the TEST LEVEL ball (V-4) valve to the CLOSED position. Set the TEST ball valve (V-3) to the FLOW position. Adjust the PRESSURE REGULATOR (V-1) to the desired test pressure level as displayed on the PRESSURE indicator. Set the RANGE SELECTOR switch and RANGE SELECTOR valve (V-2) to LOW RANGE and observe FL for any possible internal LRM leakage. Return the TEST LEVEL valve (V-4) to the TEST position. Return RANGE SELECTOR valve (V-2) to CHARGE position. The test volume should now be charging.

THE PRESSURE INDICATOR WILL SHOW A DROP IN PRESSURE UNTIL THE TEST VOLUME IS COMPLETELY CHARGED.

- 7.1.9 If the pressure within the test volume will not reach the desired test level (due to an excessive leakage rate), increase the REGULATOR control setting as necessary to obtain the desired test level pressure.

3850016380

- 7.1.10 After the test volume is fully charged, set ball valves as follows:

BALL VALVE	RANGE SELECTOR (V-2)	TEST VALVE (V-3)	TEST LEVEL VALVE (V-4)
POSITION	HIGH	FLOW	TEST

ALLOW A TEN (10) MINUTE (MINIMUM) TEMPERATURE STABILIZATION PERIOD.

- 7.1.11 Upon completion of temperature stabilization period, place the RANGE switch in the HIGH position and observe the FLOW RATE indicator for the leakage flow rate.
- 7.1.12 If the indicated leakage rate value is sufficiently low, set the RANGE switch to MID and the RANGE valve to MID for greater accuracy. If low range is desired, set RANGE switch to LOW and the RANGE valve (V-2) to LOW.
- 7.1.13 Verify the position of the following valves on LLRT Data Sheet.

Range Selector Switch  
Range Selector Valve (V-2)  
Test Valve (V-3)  
Test Level Valve (V-4)

- 7.1.14 If leakage is evident but is below the calibrated range of the LRM, either assign a test leakage rate at the minimum calibrated range (20 sccm) or impose a known flow to raise total indicated flow rate to within the calibrated range of the LRM. This is done by closing the test connection valves and opening a vent valve between the test connection valves and valve V-4 on the LRM. Throttle the vent valve to attain a flow rate ( $L_o$ ) within the calibrated range of the LRM. After flow has stabilized, record the imposed flow rate on the test data sheet, open the test connection valves and observe the total flow rate.

WHEN IMPOSED FLOW IS USED, THE MEASURED LEAKAGE ( $L_m$ ) IS THE DIFFERENCE BETWEEN THE TOTAL FLOW AND THE IMPOSED KNOWN FLOW ( $L_o$ ).



3850016380

- 7.1.15 Read and record on Test Data Sheet the indicated flow and pressure at a minimum of 5-minute intervals for 15 minutes after stabilization. A minimum of 4 readings shall be taken.

#### 8.0 RETURN TO NORMAL

- 8.1 When test is completed, consult Health Physicist or alternate concerning venting the test volume.
- 8.2 Leave 15 psig of nitrogen in electrical penetrations upon test completion.

#### 9.0 SPECIFIC PROCEDURE

##### 9.1 Backup System Availability and Requirements:

- 9.1.1 This test may be performed provided Tech. Spec. 3.6.6.1 requirements are met.
- 9.1.2 'B' HYDROGEN RECOMBINER will be out of service for the duration of this test.

##### 9.2 System Draining and/or Venting:

###### CAUTION

CONSULT HEALTH PHYSICIST PRIOR TO VENTING OR DRAINING ANY POTENTIALLY CONTAMINATED SYSTEMS.

- 9.2.1 Align valves per the Tag Accountability Log.

QQA 11/21/84  
Initials Date

- 9.2.2 Attach a drain hose to the test connections at valves 57-1008, 57-1009, 57-1033, and 57-1034 and route to a suitable drain.

QQA 11/21/84  
Initials Date

- 9.2.3 Open valves listed in Step 9.2.2 to drain and vent the test volume.

QQA 11/21/84  
Initials Date

- 9.2.4 Remove cap from connection downstream of FV-57-110B and monitor for leakage into the test volume from RHR.

QQA 11/21/84  
Initials Date

- 9.2.5 When RHR isolations valves have been verified leak tight as evidenced by no leakage from the opening created in step 9.2.4, reinstall the cap which was removed in step 9.2.4.

QPH / 12/21/84  
Initials Date  
SCW / 12/21/84  
Verified By Date

### 9.3 Valve Lineup:

- 9.3.1 Complete LLRT Tag Accountability Log to position valves, and hang LLRT tags. Have valve lineup verified.

QPH / 12/21/84  
Initials Date

### 9.4 Procedure:

PERFORM LLRT USING THE FOLLOWING PREFERRED METHOD(S).  
ALTERNATE METHODS AS DESCRIBED IN GENERIC PROCEDURE ST-1-LLR-001-1 MAY BE USED WHEN NEEDED AND SHALL BE ATTACHED TO AND FORM A PART OF THIS PROCEDURE ONLY WHEN USED

- 9.4.1 Perform a flow in test on the HYDROGEN RECOMBINER and associated piping per Section 7.1 of this procedure. Record results on test data sheet. Test pressure is as determined in Section 6.3.

Test Valve: 57-1008  
Vent: Primary  
Containment

QPH / 12/21/84  
Initials Date

- 9.4.2 After system has stabilized record amount of leakage.  
180 scc/min

QPH / 12/21/84  
Initials Date

- 9.4.3 If the system leakage rate is below (later) scc/min then continue section 9.6 and mark remaining steps in 9.4 NA. If not, go on the next step

- 9.4.4 While the system is still pressurized, walk it down using copies of Attachment A, and perform appropriate air leak detection methods (snoop or

equivalent). Inspect all recombiner and associated piping in line components for leakage within the boundaries of Attachment B

*QGH* 12/21/84  
Initials Date

- 9.4.5 Record on Attachment A all components inspected and a description of the size and location of any leakage ("small" or "large").

*QGH* 12/21/84  
Initials Date

- 9.4.6 Upon completion of inspection, issue MRF's for repair of components exhibiting excessive leakage. This shall be denoted in the additional actions/test comments section and brought to the attention of SSVN.

*QGH* 12/21/84  
Initials Date

- 9.4.7 Inspection completed

*QGH* 12/21/84  
Initials Date

9.5 Blocks Required

None

9.6 Restoration:

- 9.6.1 At the conclusion of the test, isolate and vent the test box and the test volume separately. Disconnect test box from the test volume, close test connection valves and remove hoses.

*QGH* 12/21/84  
Initials Date

CAUTION

CONTACT HEALTH PHYSICS PRIOR TO DRAINING OR VENTING ANY POTENTIALLY CONTAMINATED SYSTEMS.

- 9.6.2 Restore valve line up at test completion per Tag Accountability Log or as directed by Shift Supervision. Have second verification, performed by a qualified individual designated by the Results Engineer or his alternate.

3850016380

IF ANY VALVE IS RESTORED TO A POSITION OTHER THAN THE "SUGGESTED RESTORED VALVE POSITION" NOTE IT ACCORDINGLY BY LINING THROUGH THE SUGGESTED POSITION AND WRITING IN ITS PLACE THE ACTUAL RESTORED VALVE POSITION.

9.6.3 Verify no off-scale leakage.

QFH 12/21/84  
Initials Date(\*)


9.6.4 Return system to normal per Section 8.0 or as directed by Shift Supervision.

QFH 12/21/84  
Initials Date

9.7 Inform shift supervision of results of test and fill out the test results section.  
(Note above asterisked step.) Have operator review accountability log.

WAZ 12/21/84  
Initials Date

AT COMPLETION ENSURE THAT COVER SHEET IS CORRECTLY AND COMPLETELY FILLED IN.



Volumetric Leak Rate Monitor (LRM)  
 Figure 1



3850016380

RPA/RSE/SP

## LLRT TAG ACCOUNTABILITY LOG

PENETRATION NO. X-25/201A

PEID M-57

PENETRATION NAME/ VALVE UNDER TEST	VALVE NO./DESCRIPTION	TAGGED VALVE CONDITION	TAG NO.	HUNG BY/ VERIFIED BY	SUGGESTED RESTORED VALVE POSITION	VALVE RESTORED TAG RMVD BY/ VERIFIED BY	TIME/ DATE
WC 12/21/84	'E' HYDROGEN RECOMBINER	CLOSED OPEN	27269 27263	QGH 'scw	CLOSED	QGH 'scw	6P 12/21/84
	HV-57-163	CLOSED OPEN	27270 27264	QGH 'scw	CLOSED	QGH 'scw	6P 12/21/84
WNB 12/21/84	HV-57-163		27271	QGH 'scw		QGH 'scw	6P 12/21/84
	HV-57-164	CLOSED	27267	QGH 'scw	CLOSED LOCKED	QGH 'scw	6P 12/21/84
			27274	QGH 'scw	OPEN	QGH 'scw	6P 12/21/84
	57-1030B	CLOSED	27272	QGH 'scw	OFF	QGH 'scw	6P 12/21/84
	HS-58-103B	OFF					
	FV-57-110B	CLOSED	27273	QGH 'scw	OPEN	QGH 'scw	6P 12/21/84
	FV-57-101B	OPEN	27443	QGH 'scw	OPEN	QGH 'scw	6P 12/21/84
	FV-57-102B	OPEN UNCAPPED	27442	QGH 'scw	OPEN CAPPED	QGH 'scw	6P 12/21/84
	57-1033	CLOSED UNCAPPED	27441	QGH 'scw	CLOSED CAPPED	QGH 'scw	6P 12/21/84
	57-1034	CLOSED	27440	QGH 'scw	CLOSED	QGH 'scw	6P 12/21/84

3850016380

## ILRT TAG ACCOUNTABILITY LOG

PENETRATION NO. X-25/201A

P&amp;ID M-57


PENETRATION NAME/ VALVE UNDER TEST	VALVE NO./DESCRIPTION	TAGGED VALVE CONDITION	TAG NO.	HUNG BY/ VERIFIED BY	SUGGESTED RESTORED VALVE POSITION	VALVE RESTORED TAG RMVD BY/ VERIFIED BY	TIME/ DATE
		UNCAPPED			CAPPED		6:30P
	57-1008 (TEST)	AS REC'D	27444	OGA/scw	CLOSED	OGA/scw	12/21/84
		UNCAPPED			CAPPED		6P
	57-1009	CLOSED	27246	OGA/scw	CLOSED	OGA/scw	12/21/84
					LOCKED		
	HV-57-122	OPEN		/	OPEN	/	
					LOCKED		
	HV-57-125	OPEN		/	OPEN	/	
	HV-57-123	CLOSED		/	CLOSED	/	
	HV-57-124	CLOSED		/	CLOSED	/	
	HV-57-121	CLOSED		/	CLOSED	/	
	HV-57-131	CLOSED		/	CLOSED	/	
				/		/	
				/		/	

QNB  
12/21/84y/c  
12/21/84

## LOCAL LEAKAGE RATE TEST DATA SHEET

PENETRATION NO. HYDROGEN RECOMBINERVALVE UNDER TEST "B" HYDROGEN RECOMBINER LOOPTEST BOUNDARIES SEE SKETCH BELOWTESTED BY QTH DATE 12/21/84

TIME	PRESSURE (psig)	FLOW (scc/min)	LLRT Test Box No.	Cal. Due Date
0	46.0	180	21-1106	1/10/85
5	46.0	180	VOLUMETRICS LRM VALVE/SWITCH POSITIONS RANGE TEST TEST LVL RANGE SEL SEL (V-2) VALVE (V-3) VALVE (V-4) SWITCH MID Flow TEST MID	
10	46.0	180		
15	46.0	180		
ACCEPTANCE CRITERIA:			No Off Scale Reading	
IMPOSED FLOW RATE = <u>      </u> sccm			TEST TAP VALVES:	
AVERAGE FLOW = <u>      </u> scc/min			TESTED PER PROCEDURE	
(ACTUAL)			ST-1-058-702-1	LEAKAGE RATE = <u>8</u> scc/min



3850016380

## ADDITIONAL ACTION/TEST COMMENTS

Additional Action:

Additional Action required if other portions of test did not function properly or other discrepancies were noted during test.

1. MRF Submitted (MRF - Number) \_\_\_\_\_
2. Other Action (Signature - Time/Date) \_\_\_\_\_

## TEST COMMENTS

Due to temp stabilization in test volume flow readings oscillated starting @ (+) 180 sccm to (-) 180 sccm and decreased linearly i.e. (+) 170 to (-) 170 sccm, (+) 60 to (-) 60 sccm. During this time maintenance began adding heat shrink insulation to the wires resulting in unstable temp readings yielding to a very unstable flow readings. Due to time concerns for conclusion of ST to coincide with maintenance close out, the worst case (+) 180 sccm was recorded. This test will be conducted in accordance with UCR-004-1 @ the next possible window.

If ANY entry is made on this page, sign bottom of cover sheet.

3850016380

ST-1-058-702-1, Rev. 0  
Page 16 of 17  
RPA/RSE/SP"B" POST LOCA RECOMBINER CONTAMINATED PIPING INSPECTIONDATA SHEET


## ATTACHMENT A

Inspector: Gay StelchiserSystem Mode \_\_\_\_\_ Date 12/21/84

Component Number	Component Description	Comp. Mode (on/off) (open/shut)	Leak Rate	Corrective Action Date	Remarks
	NO leak rate found on walkdown with Snoop.		Ø		



3850016380



WNB 12/21/84  
JSC 12/21/84

RECEIVED	
UNITED STATES DEPARTMENT OF DEFENSE	
OFFICE OF THE SECRETARY OF DEFENSE	
WASHINGTON, D.C. 20301	
DATE: 12/21/84	
BY: JSC	
FOR: WNB	

ATTACHMENT 9B

3850016380

9/28/84  
EFFECTIVE DATELIMERICK GENERATING STATION  
PORC APPROVAL FORM

TPC #1214

R/H Moore A-4, Form 1  
9-26-84 Revision 1  
Page 1 of 1  
J. M. Smith 9/10/84 CRE

DOCUMENT (TITLE, OR PROC # &amp; REV.): ST-1-058-702-1 Rev 0

REASON FOR SUBMITTAL: TEST BOUNDARIES CHANGED TO REFLECT PSAR INTENT

☐ NEW PROCEDURE☐ PROCEDURE REVISION☐ ENTIRE PROC. REVIEWED &  
SUGGESTED CHANGES INDICATED  
(PERIODIC REVIEW A-2)☐ PORTIONS OF PROC. REVIEWED &  
SUGGESTED CHANGES INDICATED☒ TEMPORARY CHANGE TO APPR'D PROC  
A-3 REVIEW REQUIRED BY 1/11/85☒ REVIEW OF TEMP CHANGE ONLY☐ REVIEW OF TEMP CHANGE AND  
PERMANENT PROC. REVISION

PORC REVIEWER	REV'D&APP'D		REV'D&APP'D WITH COMMENT	
	INITIAL	DATE	INITIAL	DATE
SUPT				
ASST SUPT				
ENG-TECH				
ENG-OPS				
ENG-MAINT				
SR HP				
SR CHEM				
PERF ENG	VAW	12/28/84		
I&C ENG				
ADMN SUPV				

PORC REVIEWER	REV'D&APP'D		REV'D&APP'D WITH COMMENT	
	INITIAL	DATE	INITIAL	DATE
REAC ENG				
SFT SUPT	ROC	12/28/84		
REG ENG				
OUT MGR				

## 3. COMMENTS/CORRECTIVE ACTION:

☐ Approved with comments/changes on attached document

Pages 12, 13, 14, 17

COMMENTS/CORRECTIVE ACTION  
TAKEN & CHECKED/DATE - -

SUPT. APPROVAL/DATE

PORC MEETING  
#: \_\_\_\_\_  
DATE: \_\_\_\_\_

ADMIN OR PREPARER

INSTRUCTIONS TO ADMIN. STAFF:

- ☐
- ISSUE THE ATTACHED DOCUMENT
- 
- ☐
- FILE THE ATTACHED DOCUMENT IN FILE \_\_\_\_\_
- 
- ☐
- FILE THIS FORM PER ADMIN. PROC. \_\_\_\_\_
- 
- ☐
- OTHER: \_\_\_\_\_

TRANSMIT A COPY OF THIS FORM  
AND DOCUMENT TO NRB FOR:

- ☐
- APPROVAL
- 
- ☐
- REVIEW
- 
- ☐
- INFO

3850016380

PHILADELPHIA ELECTRIC COMPANY  
LIMERICK GENERATING STATION  
SURVEILLANCE TEST

*SM* 9/13/84

ST-1-058-702-1 "B" POST LOCA RECOMBINER CONTAMINATED PIPING INSPECTION

Test Freq.: 18 Months -OR- Initiating Events: A. Reason \_\_\_\_\_  
Tech. Spec.: 6.8.4.a B. MRF No. \_\_\_\_\_  
FSAR 6.2.8.1.H  
FSAR 6.2.8.3

TEST RESULTS:

A. All Asterisked(\*) Steps Completed SATISFACTORILY.

Performed By: (Sign/Date) Pete Moun 12-29-84  
Performed By: (Sign/Date) Edward J. Bouda 12/29/84  
Informed Test Complete: (ACO or CO) (Sign/Date) R. Alper 12-29-84  
(Time) 0640  
Reviewed By: (SSVN or STA) (Sign/Date) C. Josie 12/29/84

B. One or More Asterisked(\*) Steps Test Results UNSATISFACTORY.

Performed By: (Sign/Date) \_\_\_\_\_  
Informed of Test Results: (CO or ACO) (Sign/Date) \_\_\_\_\_  
(Time) \_\_\_\_\_  
Shift Supervision: (Sign/Date) \_\_\_\_\_  
Corrective Action: MRF No.: \_\_\_\_\_  
Initiated By: (Sign/Date) \_\_\_\_\_  
IMMEDIATELY NOTIFY SENIOR PLANT STAFF MEMBER  
Person Notified: (Name) \_\_\_\_\_  
Date/Time Notified: (Date/Time) \_\_\_\_\_  
Notified By: (Sign) \_\_\_\_\_

ADDITIONAL ACTION/TEST COMMENTS:

If any entry is made in Additional Action/Test Comments Section,  
person making initial entry sign here

(Sign/Date) \_\_\_\_\_

## 1.0 PURPOSE

To verify that the total leakage rate for the B Hydrogen Recombiner Loop is within the acceptable limits specified in Section 9.4, while LLR Test is being performed. If the system leakage rate is not within the acceptable limits, an inspection shall be performed to identify leaking components for repair.

## 2.0 REFERENCES

- 2.1 Generic LLRT Procedure ST-1-LLR-001-1
- 2.2 8031-M-57, Sheet 1
- 2.3 NUREG-0737
- 2.4 Bechtel Drawing, M-40-45, Hydrogen Recombiner

## 3.0 TEST EQUIPMENT

- 3.1 Per Generic Procedure ST-1-LLR-001-1
- 3.2 Bottle(s) of SNOOP - or equivalent
- 3.3 Inspection mirror with handle

## 4.0 PRECAUTIONS AND LIMITATIONS

- 4.1 Per Generic Procedure ST-1-LLR-001-1 and Section 9.1 of Specific Procedure Section.
- 4.2 If a procedural step cannot be completed, make a comment in the Additional Action/Test Comments section of the Data Sheet.
- 4.3 Signoff steps marked "SO" in the left-hand margin of the body of the procedure require a signoff on the Data Sheet or Procedure Cover Sheet.
- 4.4 Data Sheet steps marked (\*) are specific Tech. Spec. Requirements which will fail the test if not completed satisfactorily.



3850016380

5.0 PREREQUISITES

- 5.1 Plant conditions are such that testing will not interfere with planned operations. Backup system availability has been established per Section 9.1. Request permission of Shift Supervision and ACO/CO to begin this test.

Per Brad Collins

Initials WLTDate 12/28/84ACO/CO BUDate 12/28/84

- 5.2 RWP obtained if required. N/A

- 5.3 Safety permit issued if required per Section 9.5 or as determined by Results Engineer or alternate.

Yes      No ✓If Yes: Permit No. N/A6.0 GENERAL LLRT PROCEDURE

Initials/Date

IT IS THE RESPONSIBILITY OF THE PERSON OR PERSONS PERFORMING THIS TEST TO ENSURE ALL BLANKS AND DATA SHEETS ARE CORRECTLY AND COMPLETELY FILLED IN.

- 6.1 Read Specific Procedure. Follow procedure for system draining and venting (Section 9.2) and valve lineup (Section 9.3).

BB / 12-29-84

- 6.2 With the box set up for a "FLOW IN TEST" and connected to the penetration test tap, perform LLRT per ST-1-LLR-002-1. Record leakage on the Test Data Sheet attached to this procedure.

BB / 12-29-84

- 6.3 Calculate test pressure as follows. Document calculations and reasoning below:

- 6.3.1 Determine the maximum back pressure against any isolation boundary being tested (existing at start of test or developing as the result of a water leg existing on the vent path).

φ psig

- 6.3.2 Determine the maximum back pressure against any non-isolation boundary or isolation boundary not being tested.

φ psig



IF THE PRESSURE CALCULATED IN SECTION 6.3.2 IS GREATER THAN 44 PSIG, A FLOW OUT TEST OR A WATER COLLECTION TEST MAY BE CONDUCTED TO MEASURE THE INLEAKAGE CONTRIBUTION AND ADDED TO LEAK TEST RESULTS. SECTION 6.3.2 PRESSURE CAN THEN BE REGARDED AS ZERO.

6.3.3 Add 44.0 psi for air or 48.4 psi for water to the pressure determined in section 6.3.1 44.0 psig

6.3.4 Test pressure is the greater of Section 6.3.2 or Section 6.3.3. 44.0 psig  
(Test Pressure)

#### Test Pressure Calculations:

6.4 Perform LLRT per Section 9.4.

#### 7.0 PROCEDURE

7.1 Flow in Test (Test Volume Filled with Air)

7.1.1 Verify that the test volume is drained of water.

THE FOLLOWING STEPS ARE THE INITIAL SET UP OF VOLUMETRICS LEAK RATE MONITOR (LRM). SEE FIGURE 1.

7.1.2 Prior to performing leakage test or integrity check, set the LRM controls as follows:

CONTROL	PRESSURE REGULATOR (V-1)	RANGE SELECTOR (V-2)	TEST VALVE (V-3)	TEST LEVEL VALVE (V-4)
POSITION	FULL DECREASE (CCW)	CHARGE	DECAY	TEST

7.1.3 Connect the LRM to a 110 volt, 60 Hz electrical power source. Press the power switch; allow a ten (10) minute warm-up period before proceeding with Section 7.1.5.

DUE TO THE NATURE OF THE THERMAL MASS FLOW TRANSDUCERS USED IN THE LRM, THE FLOW RATE INDICATOR MAY DISPLAY A READOUT OF -006 TO +006 AT A NO LEAK CONDITION. THIS IS A NORMAL INDICATION, AND DOES NOT AFFECT CALIBRATION OF THE LRM.

- 7.1.4 Apply clean, dry facility test gas supply pressure to INLET port and pressurize from 85 to 150 PSIG. (Use nitrogen on electrical penetrations)
- 7.1.5 Upon completion of warm-up period, adjust ZERO control as necessary to obtain a readout of + 0.00 on the PRESSURE indicator. Be sure the TEST port is open to atmosphere.
- 7.1.6 Connect TEST port to the test volume.
- 7.1.7 Zeroing of the desired flow range(s) on the display must be completed before any flow measurements from that range are taken. The LRM MUST be isolated from the test volume by setting the ball valves as in Section 7.1.2. Adjust zero on all flow ranges, selecting each individually with the RANGE switch.

THERE MUST BE A CONSTANT SUPPLY PRESSURE OF 85-150 PSI CONNECTED TO THE INLET OF THE LRM FOR ZEROING OF THE FLOW DISPLAY.

THE FOLLOWING STEPS ARE THE LEAK TEST OPERATING SEQUENCE OF LRM.

- 7.1.8 Set the TEST LEVEL ball (V-4) valve to the CLOSED position. Set the TEST ball valve (V-3) to the FLOW position. Adjust the PRESSURE REGULATOR (V-1) to the desired test pressure level as displayed on the PRESSURE indicator. Set the RANGE SELECTOR switch and RANGE SELECTOR valve (V-2) to LOW RANGE and observe FL for any possible internal LRM leakage. Return the TEST LEVEL valve (V-4) to the TEST position. Return RANGE SELECTOR valve (V-2) to CHARGE position. The test volume should now be charging.

THE PRESSURE INDICATOR WILL SHOW A DROP IN PRESSURE UNTIL THE TEST VOLUME IS COMPLETELY CHARGED.

- 7.1.9 If the pressure within the test volume will not reach the desired test level (due to an excessive leakage rate), increase the REGULATOR control setting as necessary to obtain the desired test level pressure.

- 7.1.10 After the test volume is fully charged, set ball valves as follows:

BALL VALVE	RANGE SELECTOR (V-2)	TEST VALVE (V-3)	TEST LEVEL VALVE (V-4)
POSITION	HIGH	FLOW	TEST

ALLOW A TEN (10) MINUTE (MINIMUM) TEMPERATURE STABILIZATION PERIOD.

- 7.1.11 Upon completion of temperature stabilization period, place the RANGE switch in the HIGH position and observe the FLOW RATE indicator for the leakage flow rate.
- 7.1.12 If the indicated leakage rate value is sufficiently low, set the RANGE switch to MID and the RANGE valve to MID for greater accuracy. If low range is desired, set RANGE switch to LOW and the RANGE valve (V-2) to LOW.
- 7.1.13 Verify the position of the following valves on LLRT Data Sheet.

Range Selector Switch  
Range Selector Valve (V-2)  
Test Valve (V-3)  
Test Level Valve (V-4)

- 7.1.14 If leakage is evident but is below the calibrated range of the LRM, either assign a test leakage rate at the minimum calibrated range (20 sccm) or impose a known flow to raise total indicated flow rate to within the calibrated range of the LRM. This is done by closing the test connection valves and opening a vent valve between the test connection valves and valve V-4 on the LRM. Throttle the vent valve to attain a flow rate ( $L_o$ ) within the calibrated range of the LRM. After flow has stabilized, record the imposed flow rate on the test data sheet, open the test connection valves and observe the total flow rate.

WHEN IMPOSED FLOW IS USED, THE MEASURED LEAKAGE ( $L_m$ ) IS THE DIFFERENCE BETWEEN THE TOTAL FLOW AND THE IMPOSED KNOWN FLOW ( $L_o$ ).

- 7.1.15 Read and record on Test Data Sheet the indicated flow and pressure at a minimum of 5-minute intervals for 15 minutes after stabilization. A minimum of 4 readings shall be taken.

## 8.0 RETURN TO NORMAL

- 8.1 When test is completed, consult Health Physicist or alternate concerning venting the test volume.
- 8.2 Leave 15 psig of nitrogen in electrical penetrations upon test completion.

## 9.0 SPECIFIC PROCEDURE

### 9.1 Backup System Availability and Requirements:

- 9.1.1 This test may be performed provided Tech. Spec. 3.6.6.1 requirements are met.
- 9.1.2 'B' HYDROGEN RECOMBINER will be out of service for the duration of this test.

### 9.2 System Draining and/or Venting:

#### CAUTION

CONSULT HEALTH PHYSICIST PRIOR TO VENTING OR DRAINING ANY POTENTIALLY CONTAMINATED SYSTEMS.

- 9.2.1 Align valves per the Tag Accountability Log.

BB / 12-29-84  
Initials Date

- 9.2.2 Attach a drain hose to the test connections at valves 57-1008, 57-1009, 57-1033, and 57-1034 and route to a suitable drain.

BB / 12-29-84  
Initials Date

- 9.2.3 Open valves listed in Step 9.2.2 to drain and vent the test volume.

BB / 12-29-84  
Initials Date

- 9.2.4 Remove cap from connection downstream of FV-57-110B and monitor for leakage into the test volume from RHR.

BB / 12-29-84  
Initials Date



3850016380

- 9.2.5 When RHR isolations valves have been verified leak tight as evidenced by no leakage from the opening created in step 9.2.4, reinstall the cap which was removed in step 9.2.4.

BB / 12-29-84  
 Initials Date  
 Verified By Date

### 9.3 Valve Lineup:

- 9.3.1 Complete LLRT Tag Accountability Log to position valves, and hang LLRT tags. Have valve lineup verified.

BB / 12-29-84  
 Initials Date

### 9.4 Procedure:

PERFORM LLRT USING THE FOLLOWING PREFERRED METHOD(S). ALTERNATE METHODS AS DESCRIBED IN GENERIC PROCEDURE ST-1-LLR-001-1 MAY BE USED WHEN NEEDED AND SHALL BE ATTACHED TO AND FORM A PART OF THIS PROCEDURE ONLY WHEN USED.

- 9.4.1 Perform a flow in test on the HYDROGEN RECOMBINER and associated piping per Section 7.1 of this procedure. Record results on test data sheet. Test pressure is as determined in Section 6.3.

Test Valve: 57-1008  
 Vent: Primary  
 Containment

BB / 12-29-84  
 Initials Date

- 9.4.2 After system has stabilized record amount of leakage.

75.85 scc/min

BB / 12-29-84  
 Initials Date

- 9.4.3 If the system leakage rate is below (later) scc/min then continue section 9.6 and mark remaining steps in 9.4 NA. If not, go on the next step

- 9.4.4 While the system is still pressurized, walk it down using copies of Attachment A, and perform appropriate air leak detection methods (snoop or



3850016380

equivalent). Inspect all recombining and associated piping in line components for leakage within the boundaries of Attachment B.

BB  
NA / 12-29-84  
Initials Date

- 9.4.5 Record on Attachment A all components inspected and a description of the size and location of any leakage ("small" or "large").

BB  
NA / 12-29-84  
Initials Date

- 9.4.6 Upon completion of inspection, issue MRF's for repair of components exhibiting excessive leakage. This shall be denoted in the additional actions/test comments section and brought to the attention of SSVN.

NA /  
Initials Date

- 9.4.7 Inspection completed

BB  
NA / 12-29-84  
Initials Date

9.5 Blocks Required

None

9.6 Restoration:

- 9.6.1 At the conclusion of the test, isolate and vent the test box and the test volume separately. Disconnect test box from the test volume, close test connection valves and remove hoses.

BB / 12-29-84  
Initials Date

CAUTION

CONTACT HEALTH PHYSICS PRIOR TO DRAINING OR VENTING ANY POTENTIALLY CONTAMINATED SYSTEMS.

- 9.6.2 Restore valve line up at test completion per Tag Accountability Log or as directed by Shift Supervision. Have second verification, performed by a qualified individual designated by the Results Engineer or his alternate.

3850016380

IF ANY VALVE IS RESTORED TO A POSITION OTHER THAN THE "SUGGESTED RESTORED VALVE POSITION" NOTE IT ACCORDINGLY BY LINING THROUGH THE SUGGESTED POSITION AND WRITING IN ITS PLACE THE ACTUAL RESTORED VALVE POSITION.

9.6.3 Verify no off-scale leakage.

BB / 12-29-84  
Initials Date(\*)

9.6.4 Return system to normal per Section 8.0 or as directed by Shift Supervision.


BB / 12-29-84  
Initials Date

9.7 Inform shift supervision of results of test and fill out the test results section. (Note above asterisked step.) Have operator review accountability log.

BB / 12-29-84  
Initials Date

AT COMPLETION ENSURE THAT COVER SHEET IS CORRECTLY AND COMPLETELY FILLED IN.

3850016380



Volumetric Leak Rate Monitor (LRM)  
Figure 1

## LLRT TAG ACCOUNTABILITY LOG

3850016380

PENETRATION NO. X-25/201A

P&amp;ID M-57

PENETRATION NAME/ VALVE UNDER TEST	VALVE NO./DESCRIPTION	TAGGED VALVE CONDITION	TAG NO.	HUNG BY/ VERIFIED BY	SUGGESTED RESTORED VALVE POSITION	VALVE RESTORED TAG RMVD BY/ VERIFIED BY	TIME/ DATE
	LA# 12/28/84 EDC 12/28/84		27200	BB / EJB			
	BREAKER 1BC224-01	OPEN CLOSED	27202	BB / EJB	CLOSED	BB / EJB	0615
'B' HYDROGEN RECOMBINER	HV-57-163	OPEN	27203	BB / EJB	CLOSED	BB / EJB	12-29-84
HV-57-163	HV-57-164	CLOSED OPEN	27204	BB / EJB		BB / EJB	0615
			27205	BB / EJB	CLOSED	BB / EJB	12-29-84
HV-57-164	HV-57-168B	CLOSED	27206	BB / EJB		BB / EJB	0603
			27207	BB / EJB	CLOSED LOCKED	BB / EJB	12-29-84
	57-1030B	CLOSED	27208	BB / EJB	OPEN	BB / EJB	0603
							12-29-84
	HS-58-103B	OFF	27209	BB / EJB	OFF	BB / EJB	0614
				/		/	12-29-84
							0605
	FV-57-110B	CLOSED	27210	BB / EJB	OPEN	BB / EJB	12-29-84
							0601
	FV-57-101B	OPEN	27211	BB / EJB	OPEN	BB / EJB	12-29-84
							0600
	FV-57-102B	OPEN UNCAPPED	27212	BB / EJB	OPEN CAPPED	BB / EJB	12-29-84
							0606
	57-1033	CLOSED UNCAPPED	27213	BB / EJB	CLOSED CAPPED	BB / EJB	12-29-84
							0606
	57-1034	CLOSED	27214	BB / EJB	CLOSED	BB / EJB	12-29-84

## LLRT TAG ACCOUNTABILITY LOG

3850016380

PENETRATION NO. X-25/201A

P&amp;ID M-57

PENETRATION NAME/ VALVE UNDER TEST	VALVE NO./DESCRIPTION	TAGGED VALVE CONDITION	TAG NO.	HUNG BY/ VERIFIED BY	SUGGESTED RESTORED VALVE POSITION	VALVE RESTORED TAG RMVD BY/ VERIFIED BY	TIME/ DATE
		UNCAPPED			CAPPED		06 01
	57-1008 (TEST)	AS REQ'D UNCAPPED	27215	DB EJB	CLOSED CAPPED	DB 1 EJB	12-29-84
	57-1009	CLOSED	27216	DB EJB	CLOSED LOCKED	DB 1 EJB	06 06 12-29-84
	HV-57-122	OPEN		/	OPEN LOCKED	/	
	<del>HV-57-125</del>	<del>OPEN</del>		/	<del>OPEN</del>	/	
	<del>HV-57-123</del>	<del>CLOSED</del>		/	<del>CLOSED</del>	/	
	<del>HV-57-124</del>	<del>CLOSED</del>		/	<del>CLOSED</del>	/	
	<del>HV-57-121</del>	<del>CLOSED</del>		/	<del>CLOSED</del>	/	
	<del>HV-57-131</del>	<del>CLOSED</del>		/	<del>CLOSED</del>	/	
				/		/	
				/		/	

186  
 2883  
 200  
 2/24/84




3850016380

RPA/RSE/sp

## LOCAL LEAKAGE RATE TEST DATA SHEET

PENETRATION NO. HYDROGEN RECOMBINERVALVE UNDER TEST "B" HYDROGEN RECOMBINER LOOPTEST BOUNDARIES SEE SKETCH BELOWTESTED BY Beta Now DATE 12-29-84

TIME	PRESSURE (psig)	FLOW (scc/min)	LLRT Test Box No. 21-1106	Cal. Due Date 1-10-85		
0	46.3	71.4	VOLUMETRICS LRM VALVE/SWITCH POSITIONS			
5	46.3	75.2	RANGE SEL (V-2)	TEST VALVE(V-3)	TEST LVL VALVE(V-4)	RANGE SEL SWITCH
10	46.3	79.9				
15	46.3	76.9	LOW	Flow	TEST	LOW
			ACCEPTANCE CRITERIA: No Off Scale Reading			
IMPOSED FLOW RATE= $\phi$ sccm			TEST TAP VALVES: 57-1008			
AVERAGE FLOW= 75.85 scc/min (ACTUAL)			TESTED PER PROCEDURE ST-1-058-702-1		LEAKAGE RATE = 1.7 scc/min	



If ANY entry is made on this page, sign bottom of cover sheet.

"B" POST LOCA RECOMBINER CONTAMINATED PIPING INSPECTION

DATA SHEET

3850016380


ATTACHMENT A

Inspector: Beth Brown

System Mode shut down for LLRT Date 12-29-84

Component Number	Component Description	Comp. Mode (on/off) (oper./shut)	Leak Rate	Corrective Action Date	Remarks
	<u>NO LEAKAGE EVIDENT</u>				
	NONE				

6031 W 57

[illegible]

RECYCLED

**UNITED STATES DEPARTMENT OF AGRICULTURE**

11



Attachment 10

PHILADELPHIA ELECTRIC COMPANY  
LIMERICK GENERATING STATION  
SURVEILLANCE TEST

*Gray*  
11/31/84

T-1-047-700-1 SCRAM DISCHARGE VOLUME CONTAMINATION PIPING INSPECTION

Test Freq.: 18 Months -OR- Initiating Events: 1. Reason \_\_\_\_\_  
Tech. Spec.: 6.8.4.a 2. MRF No. \_\_\_\_\_  
FSAR: 6.2.8.1  
FSAR: 6.2.8.3

TEST RESULTS:

A. All Asterisked(\*) Steps Completed SATISFACTORILY.

Performed By: (Sign/Date) *J Fitzgerald* 11/29/84  
Performed By: (Sign/Date) *NA* N/A  
Informed Test Complete: (ACO or CO) (Sign/Date) *R Monaco* 11/29/84  
(Time) 0855  
Reviewed By: (SSVN or STA) (Sign/Date) *D. J. Callahan* 11-29-84

B. One or More Asterisked(\*) Steps Test Results UNSATISFACTORY.

Performed By: (Sign/Date) \_\_\_\_\_  
Informed of Test Results: (CO or ACO) (Sign/Date) \_\_\_\_\_  
(Time) \_\_\_\_\_  
Shift Supervision: (Sign/Date) \_\_\_\_\_  
Corrective Action: MRF No.: \_\_\_\_\_  
Initiated By: (Sign/Date) \_\_\_\_\_

IMMEDIATELY NOTIFY SENIOR PLANT STAFF MEMBER

Person Notified: (Name) \_\_\_\_\_  
Date/Time Notified: (Date/Time) \_\_\_\_\_  
Notified By: (Sign) \_\_\_\_\_

ADDITIONAL ACTION/TEST COMMENTS:

If any entry is made in Additional Action/Test Comments Section,  
person making initial entry sign here

(Sign/Date) \_\_\_\_\_



## 1.0 PURPOSE

To inspect, measure, and record any leakage from components associated with the CRD Scram Discharge Volume System while the system is pressurized.

## 2.0 REFERENCES

2.1 8031-M-47, Control Rod Drive Hydraulic - Part B

2.2 NUREG-0737

## 3.0 TEST EQUIPMENT

3.1 Graduated cylinder(s)

3.2 Liter bottle(s)

3.3 Funnels

3.4 Stopwatch

3.5 Inspection mirror with handle

## 4.0 PRECAUTIONS & LIMITATIONS

4.1 If a procedural step cannot be completed, make a comment in the Additional Action/Test Comments section of the Data Sheet.

4.2 Signoff steps marked "SO" in the left-hand margin of the body of the procedure require a signoff on the Data Sheet or Procedure Cover Sheet.

4.3 Leakage rates of greater than 5 drops per min (.25 cc/min) shall be quantified. Put " $\leq$ .25 cc/min" in the space provided on the Data Sheet Attachment A for components with leak rates of 5 drops per min.

4.4 Data Sheet steps marked (\*) are specific Tech. Spec. requirements which will fail the test if not completed satisfactorily.

- 4.5 Any component exhibiting excessive amounts of leakage shall be documented in the Additional Actions/Test Comments section on the Cover Sheet and the SSVN shall be informed.

## 5.0 PREREQUISITES

- 5.1 Request RWP and HP assistance when needed.
- 5.2 Coordinate with the operator running GP-10 so that the test duration can be extended to allow proper inspection of SDV system components.
- 5.3 Inspector is familiar with the SDV system layout and location.
- 5.4 Obtain copy of the previous inspection Data Sheet Attachment A.
- 5.5 The SDV System Piping is at pressure preferably during operational hydrostatic test GP-10.

## 6.0 PROCEDURE

IT IS THE RESPONSIBILITY OF THE PERSON OR PERSONS PERFORMING THIS TEST TO ENSURE ALL BLANKS AND DATA SHEETS ARE CORRECTLY AND COMPLETELY FILLED IN.

### 6.1 Preparation

- SO 6.1.1 Verify all prerequisites are satisfied.
- 6.1.2 Record appropriate information for each piece of measurement and test equipment used with a PECO number and verify the equipment is within it's calibration period.

### 6.2 Shift Permission to Test

- SO 6.2.1 Obtain Shift Supervision's (SSVN's) permission to start test.
- SO 6.2.2 Obtain Control Room Operator's permission to start test.

### 6.3 SDV System Contaminated Piping Inspection

ACTUAL LEAK RATE MEASUREMENT METHODS WILL BE LEFT TO THE DISCRETION OF THE INSPECTOR(S) INVOLVED. THE ONLY GUIDELINE BEING THAT ALL DATA WILL BE A MEASURED QUANTITY OF FLUID OVER TIME USING A STOPWATCH. DROPS PER MINUTE CAN BE USED AS A MEASUREMENT 20 DROPS = 1CC. ALL RECORDED DATA SHALL BE IN CUBIC CENTIMETERS PER MIN. (CC/MIN)

6.3.1 Record on Data Sheet Attachment A all components, within the boundaries of Attachment B, exhibiting leakage, their leak rate and a description of the location of the leak. Pay particular attention to system components identified as having measurable leakage in the last test.

6.3.2 From the leak rate data on Attachment A, calculate the total system leak rate and document the results on the Data Sheet Section 6.3.

### 6.4 Test Results Evaluation

SO

6.4.1 Compare the leakage limit in 8.1 to the total system leakage rate. If the limit is exceeded prepare a MRF to reduce the system leakage rate so that it is within the limit.

6.4.2 If any component's leakage rate has increased significantly since the last inspection prepare a MRF to repair the component.

6.4.3 If any component's leakage is a major portion of the overall system leakage limit prepare a MRF to its repair.

### 7.0 RETURN TO NORMAL

SO 7.1 Inform SSVN and ACO the test is complete.

8.0 ACCEPTANCE CRITERIA

- 8.1 The SDV system shall not exhibit a total leak rate of greater than (later).

AT TEST COMPLETION, ENSURE COVER SHEET IS CORRECTLY AND COMPLETELY FILLED IN.

SCRAM DISCHARGE VOLUME  
CONTAMINATED PIPING INSPECTION

DATA SHEET (1 of 2)

ACTION REQUIRED

INITIALS

6.0 PROCEDURE

6.1 Preparation

6.1.1 All prerequisites satisfied

PP

6.1.2 Test Equipment

PP

<u>INSTRUMENT</u>	<u>MFR./MODEL</u>	<u>SER. NO.</u>	<u>CAL. DUE DATE</u>
<u>STOPWATCH</u>	<u>SPORT 1000</u>	<u>53-0020</u>	<u>8-27-85</u>
<u>      </u>	<u>      </u>	<u>      </u>	<u>      </u>
<u>      </u>	<u>      </u>	<u>      </u>	<u>      </u>
<u>      </u>	<u>      </u>	<u>      </u>	<u>      </u>
<u>      </u>	<u>      </u>	<u>      </u>	<u>      </u>
<u>      </u>	<u>      </u>	<u>      </u>	<u>      </u>

6.2 Shift Permission to Test

6.2.1 SSVN permission obtained

PP

6.2.2 ACO permission to test

CVH  
ACO

11/29/84/0710  
Date Time

6.3 Scram Discharge Volume Contaminated Piping Inspection

6.3.4 SDV system total leak rate:

0.8 cc/min CC/MIN

0.000211 GAL/MIN

(1 cc/min = .000264 gal/min)

PP



ADDITIONAL ACTION/TEST COMMENTS

3850016380

Inspector: JP GitzingerSystem Mode CP.10 Ops HydroDate: 11/27/84

@ 985 psig


Sheet 1 of 1

Component No.	Component Description	Comp. Mode (on/off) (open/shut)	Leak Rate	Corrective Action Date	Remarks
XV-47-16011	SOV Drain Valve	<del>Open</del> Off Shut	0.8 cc/min	Against Packing	MERF Issued Equipment Trouble Tag # 2449

3850016380

REV 1

8031 4-7



RECEIPT	
HYDRAULIC GENERATING STATION UNIT 1 & 2	
RECEIVED BY: 8031	
DATE: 4-7	
TIME: 16	

RECEIVED BY: 8031  
DATE: 4-7  
TIME: 16