

TENNESSEE VALLEY AUTHORITY

CHATTANOOGA, TENNESSEE 37401  
400 Chestnut Street Tower II

85 MAR 27 A 8:57  
March 25, 1985

U.S. Nuclear Regulatory Commission  
Region II  
ATTN: Dr. J. Nelson Grace, Regional Administrator  
101 Marietta Street, NW, Suite 2900  
Atlanta, Georgia 30323

Dear Dr. Grace:

SEQUOYAH NUCLEAR PLANT UNIT 2 - 460-VOLT MOTOR DOCUMENTATION -  
SQRD-50-328/81-29 - SUPPLEMENT TO FINAL REPORT

The subject deficiency was initially reported to NRC-OIE Inspector R. V. Crlenjak on April 13, 1981 in accordance with 10 CFR 50.55(e) as NCR SQN EEB 8115. Interim reports were submitted on April 28, August 25, and November 17, 1981 and August 27, 1982. The final report of the subject deficiency was submitted on July 27, 1983.

Enclosed is a supplemental report to the final report which revises the date for completion of corrective actions.

If you have any questions, please get in touch with R. E. Alsup at F1S 858-2725.

Very truly yours,

TENNESSEE VALLEY AUTHORITY

*J. W. Hufham*  
J. W. Hufham, Manager  
Licensing and Regulations

Enclosure

cc (Enclosure):

Mr. James Taylor, Director  
Office of Inspection and Enforcement  
U.S. Nuclear Regulatory Commission  
Washington, D.C. 20555

Records Center  
Institute of Nuclear Power Operations  
1100 Circle 75 Parkway, Suite 1500  
Atlanta, Georgia 30339

8505010638 850325  
PDR ADOCK 05000328  
S PDR

An Equal Opportunity Employer

TE 27.11

ENCLOSURE  
SEQUOYAH NUCLEAR PLANT UNIT 2  
460-VOLT MOTOR DOCUMENTATION  
NCR SQN EEB 8115  
SQRD-50-328/81-29  
10 CFR 50.55(e)

SUPPLEMENT TO FINAL REPORT

By the November 30, 1984 letter from H. R. Denton to H. G. Parris, NRC granted an extension to TVA for unit 2 at Sequoyah for compliance with 10 CFR 50.49. We are, therefore, revising the schedule for completion of corrective actions and providing a status of corrective actions to date. As of February 15, 1985, the status of the three ECNs (L5370, L5745, and L5746) is as follows:

- . ECN L5370 - field completed
- . ECN L5745 - complete
- . ECN L5746 - all field items are complete except for one component cooling water pump motor. Thermocouples for motor bearings are expected to be received by March 29, 1985.

However, the date for completion of all corrective actions is being revised. We now plan to complete all these corrections at the earliest practical time, but no later than November 30, 1985, the date for compliance with 10 CFR 50.49.