

Installation Procedure Title:

'A' & 'B' OTSG STABILIZATION AND PLUGGING

LIST OF EFFECTIVE PAGES

PAGE	REV.	EFFECTIVE DATE	EXHIBIT	PAGE	REV.	EFFECTIVE DATE
1.0	1	03/15/83	7.1	1.0	0	03/12/83
2.0	1	03/15/83		2.0	0	03/12/83
3.0	0	03/12/83		3.0	0	03/12/83
4.0	0	03/12/83		4.0	0	03/12/83
5.0	0	03/12/83		5.0	0	03/12/83
6.0	0	03/12/83		6.0	1	03/15/83
7.0	0	03/12/83		7.0	0	03/12/83
8.0	0	03/12/83		8.0	0	03/12/83
9.0	0	03/12/83		9.0	0	03/12/83
10.0	0	03/12/83		10.0	0	03/12/83
11.0	0	03/12/83		11.0	0	03/12/83
				12.0	1	03/15/83
			7.2	1.0	0	03/12/83
			7.3	1.0	0	03/12/83

RECEIVED

MAR 16 1983

G. KULL

 WA-ADL # 23-6
 Page / Sheet 1 OF 25
 WA # A25K-51512

	SIGNATURE	TITLE/DIVISION/DEPARTMENT	DATE
Originator	<i>G. Kull</i>	Job Planner	3-15-83
Concurrence	<i>Technical Support</i>	Technical Support <i>ISR</i>	3/15/83
Reviewed By	<i>Responsible Technical Reviewer</i>	Responsible Technical Reviewer	3-15-83
	<i>Plant Review Group</i>	Plant Review Group	3/15/83
	<i>Rad Con</i>	Rad Con	3/15/83
Approved By	<i>P&S Manager</i>	P&S Manager	3-15-83
	<i>O&M Director or N/A</i>	O&M Director or N/A	3-15-83
	<i>Mod/Ops Manager or N/A</i>	Mod/Ops Manager or N/A	3/15/83

3.0 RESPONSIBILITIES

- 3.1 M&C Department is responsible for all aspects of this work.
- 3.2 Plant Engineering will provide assistance as required.

4.0 PREREQUISITES

- 4.1 OTSG Primary side drained and manways removed.
- 4.2 Specific training on stabilizer assembly and insertion must be accomplished prior to inserting stabilizers into tubes.
- 4.3 ALARA and RWP requirement have been satisfied.
- 4.4 Safety Department "Confined Space Entry Requirements" are met.
- 4.5 Cold leg plugs installed, inflated and maintained in accordance with current applicable "STP" or J-leg covers installed. Drain plug installed.
- 4.6 Tooling to be cleaned to Class C cleanliness as specified in AP 1020.
- 4.7 Video/Communications equipment installed and operable.
- 4.8 The Reactor must be in cold shutdown and depressurized.

RECEIVED

PLANNER
COPY

MAR 14 1983

G. KULL

23-6
3 OF 25
H20K-51512

- 4.9 All tubes slated to receive stabilizers have been identified and those identifications have been verified by Quality Control.
- 4.10 All stabilizer installation tooling shall have unique serial numbers assigned to each tool prior to use.
- 4.11 Installation Tooling Qualification

NOTE: These tests are to be performed at the beginning and end of each shift or when the tooling is changed. Do not adjust tooling for post installation tests.

NOTE: All results of the Holder and Crimper Qualifications shall be documented on Attachment 7.2.

4.11.1 Holder Qualification

- (1) Clamp a special vice grip holder onto the modified bolt of crimp tool qualification device.
- (2) Apply a torque to the bolt head using a torque wrench until the modified bolt held with the special vice grip holder slips, or until a maximum of 20 ft/lbs is reached.
- (3) If 20 ft/lbs is reached without slippage, adjust the special vice grip holders to ensure slippage occurs at less than 20 ft/lbs, but greater than 10 ft/lbs.
- (4) Upon satisfactory testing, securely tighten the adjustment screw lock nut. Verify setting by repeating Steps (1) and (2).
- (5) Repeat Steps (1) through (4) for additional special vice grip holders, as required.

RECEIVED

MAR 14 1983

G. KULL

PLANNER
COPY

23-6
4 OF 25
1254-51512

4.11.2 Crimper Qualification

- (1) Place tested vice grip holder in the middle of the stabilizer part of the crimp tool qualification device.
- (2) Insert the Modified Bolt into the other end.
- (3) Crimp the joint with a special vice grip crimping tool previously adjusted.
- (4) Using a torque wrench on the bolt specified in Step (2), measure the torque required to cause the joint to rotate. This must be greater than 8 ft/lbs.
- (5) If crimp slips at less than 8 ft/lbs, adjust the vice grip crimping tool accordingly and repeat Step (4).
- (6) Upon satisfactory crimp test, lock (weld) the crimping tool adjustment screw and lock nut.

RECEIVED

MAR 14 1983

G. KULL

5.0 SPECIAL/SAFETY PRECAUTIONS

- 5.1 Any time the primary pressure boundary is breached, the requirements of AP 1030, Control of Access to Primary Openings, must be observed.
- 5.2 Any item entering the OTSG, including clothing, must meet the cleanliness requirements Ref. 2.12 (SP-1101-12-039).

**PLANNER
COPY**

23-6
5 OF 25
H25K-57512

- 5.3 Exercise extreme care to prevent dropping tools or parts inside the OTSG or piping since such an accident will result in lengthy retrieval operations. Use of nylon lanyards or equivalent means of positive capture is required.
- 5.4 Prior to performing welding operations, drop to minimal nitrogen overpressure and water level to at least 12" below secondary face of upper tubesheet.
- 5.5 Observe all applicable limits and precautions of the Radiation Protection Plan and RWP.

RECEIVED

MAR 14 1983

G. KULL

6.0 INSTALLATION REQUIREMENTS

- 6.1 For kinetically expanded tubes to be stabilized.

NOTE: See Attachment 7.¹ for list of tubes to be end prepped. Cleaning to be documented on WA-ADL

61-5 weld end preparation record sheet, found in Job Order A25K-V1512.

- 6.1.1 Tube cleaning shall consist as a minimum 360° I.D. to a depth of 1/4" and the entire O.D. of the tube to tube sheet seal weld area.

NOTE: Clean tube I.D. and seal weld using B&W supplied Scotch-Brite Pads or approved equivalent.

- 6.1.2 Cleaning shall consist of the removal of all grease, paint, or other foreign matters present. Oil and grease shall be removed by using acetone or approved equivalent.

PLANNER
COPY

Page	23
Sheet	6
WA #	A25K-V1512

- 6.1.3 During fit-up, verify that burrs do not interfere with the two base materials (Plug/tube and plug/tubesheet) thus preventing contact with each other (360°).

NOTE: Burrs shall be removed by using rubber or resin bonded grinding wheels which shall be aluminum oxide or silicon carbide grinding wheels which are unused.

- 6.1.4 Perform stabilizer assembly and installation in accordance with Attachment 7.3 in those tubes listed on Attachment 7.1, PARTS I, II, VI & VII.

- 6.1.5 Perform stabilizer assembly welding in accordance with Welding Procedure 04324, Ref. 2.9.

- 6.2 For stabilization of non-kinetically expanded tubes.

- 6.2.1 The tubes involved in this portion of this procedure are as follows:

B-77-4	B-77-24
B-77-5	A-1-9
B-77-6	A-11-65
B-77-7	A-114-106
B-77-8	A-140-64
B-77-9	

RECEIVED

MAR 14 1983

G. KULL

PLANNER
COPY

- 6.2.2 Verify that all above listed tubes have been endmilled to the requirements of Ref. 2.8, SP 1101-12-030.

23-6
7 CE 25
H25K-51512

6.2.3 Tube cleaning shall consist as a minimum 360° I.D. to a depth of 1/4" and the entire O.D. of the tube to tube sheet seal weld area.

NOTE: Clean tube I.D. and seal weld using B&W supplied Scotch-Brite Pads or approved equivalent.

6.2.4 Cleaning shall consist of the removal of all grease, paint, or other foreign matters present. Oil and grease shall be removed by using acetone or approved equivalent.

6.2.5 During Fit-up, verify that burrs do not interfere with the two base materials (Plug /tube and plug/tubesheet) thus preventing contact with each other (360°).

NOTE: Burrs shall be removed by using rubber or resin bonded grinding wheels which shall be aluminum oxide or silicon carbide grinding wheels which are unused.

NOTE: Prior to performing stabilizer insertion, weld caps shall have been modified in accordance with Ref. 2.2 (B&W FCA 3921, Rev. 0).

6.2.6 Perform stabilizer assembly and installation in accordance with Attachment 7.3 in those tubes listed in Step 6.2.1.

6.2.7 Perform stabilizer assembly welding in accordance with Welding Procedure 04322, Ref. 2.10.

6.3 For stabilization of Row/Tube No. A-23-93

6.3.1 Locate and identify (with hairpin marker) tube A-23-93. Quality Control verify.

PLANNER
COPY

WELDING	73-6
WELDING	8 of 25
WELDING	A-23-93-51513

RECEIVED

MAR 14 1983

G. KULL

6.3.2

6.3.3

6.3.4

6.3.5

6.3.6

6.3.7

6.3.8

LATER

RECEIVED

MAR 14 1983

G. KULL

6.4 For plugging tubes previously explosively plugged in upper tubesheet.

6.4.1 The tubes involved in this portion of this procedure are as follows:

A-1-16	A-75-48	A-22-93
A-75-126	A-70-80	A-128-79
A-73-33	B-81-22	A-74-125

9.0

PLANNER
COPY

VIA ADL #	23-6
Page / Sheet	9 of 25
DATE	APR 15 1983

- 6.4.2 Verify that all above listed tubes have been endmilled to the requirements of Ref. 2.8, SP-1101-12-030.
- 6.4.3 Tube cleaning shall consist as a minimum 360° I.D. to a depth of 1/4" and the entire O.D. of the tube to tube sheet seal weld area.

NOTE: Clean tube I.D. and seal weld using B&W supplied Scotch-Brite Pads or approved equivalent.

- 6.4.4 Cleaning shall consist of the removal of all grease, paint, or other foreign matters present. Oil and grease shall be removed by using acetone or approved equivalent.
- 6.4.5 During fit-up, verify that burrs do not interfere with the two base materials (Plug/tube and plug/tubesheet) thus preventing contact with each other (360°).

NOTE: Burrs shall be removed by using rubber or resin bonded grinding wheels which shall be aluminum oxide or silicon carbide grinding wheels which are unused.

NOTE: Prior to performing plug insertion, weld plugs will have been modified in accordance with Ref. 2.2, (B&W FCA 3921, Rev. 0).

- 6.4.6 Perform plug welding in accordance with Welding Procedure 04322, Ref. 2.10.

RECEIVED

MAR 14 1983

G. KULL

PLANNER
COPY

23-6
10 1F 25
H250 515'2

7.0 ATTACHMENTS

7.1 List of Tubes to be Stabilized

7.2 Installation Tool Verification Data Sheet - SAMPLE

7.3 Stabilizer Assembly/Insertion Procedure and Checklist - SAMPLE

~~7.4 List of Tubes to be End-Prepped~~ *7/12/83*

RECEIVED

MAR 14 1983

G. KULL

PLANNER
COPY

73-6
11 of 25
425K-51512

ATT. 7.1
Pg. 1

PART I. OTSG A

LIST OF TUBES TO BE STABILIZED AND PLUGGED

EC INDICATIONS FROM US + 04* THRU 15TH TSP

	Row	Tube		Row	Tube		Row	Tube
1.	1	9	25.	11	68	49.	24	95
2.	1	10	26.	13	3	50.	25	4
3.	2	10	27.	13	7	51.	25	95
4.	2	12	28. 13 68 Deleted			52.	25	96
5.	2	23	29.	13	72	53.	25	97
6.	3	30	30.	13	73	54.	26	97
7.	4	2	31.	13	74	55.	27	98
8.	4	3	32.	14	2	56.	28	100
9.	4	5	33.	14	72	57.	28	101
10.	4	36	34.	14	74	58.	29	93
11.	4	40	35.	18	82	59.	29	98
12.	5	4	36.	18	85	60.	29	102
13.	6	49	37.	19	86	61.	29	103
14.	6	50	38.	20	79	62.	29	104
15.	7	43	39.	20	80	63.	30	19
16.	7	54	40.	21	1	64.	30	96
17.	8	3	41.	21	89	65.	30	103
18.	8	57	42.	22	86	66.	30	104
19.	9	60	43.	23	1	67.	31	68
20.	9	61	44.	23	88	68.	31	89
21.	10	23	45.	23	89	69.	31	104
22.	10	27	46.	24	14	70.	32	105
23.	10	64	47.	24	91	71.	32	106
24.	10	65	48.	24	93	72.	33	106

RECEIVED
MAR 14 1983
G. KULL

PLANNER
COPY

RECEIVED

MAR 14 1983

G. KULL

PLANNER
COPY

* 8x1 EC data at US + 05 less than 270°.

MA 104 + 11.3-6
100' 100' 12' SE 25
100' 100' 12' SE 25

OTSG ALIST OF TUBES TO BE STABILIZED AND PLUGGEDEC INDICATIONS FROM US + 04* THRU 15TH TSP

Row	Tube	Row	Tube	Row	Tube			
73.	33	107	98.	41	113	123.	50	121
74.	34	100	99.	41	114	124.	50	122
75.	34	104	100.	42	113	125.	51	113
76.	34	105	101.	42	115	126.	51	119
77.	34	106	102.	42	116	127.	51	120
78.	35	87	103.	43	114	128.	51	123
79.	36	104	104.	43	115	129.	52	2
80.	36	108	105.	43	117	130.	53	125
81.	36	112	106.	44	116	131.	53	126
82.	37	111	107.	45	115	132.	54	123
83.	37	112	108.	45	116	133.	54	124
84.	37	114	109.	45	120	134.	54	125
85.	38	110	110.	46	115	135.	54	127
86.	38	111	111.	46	116	136.	55	32
87.	38	113	112.	46	118	137.	55	121
88.	38	115	113.	47	106	138.	55	126
89.	39	111	114.	47	119	139.	56	126
90.	39	112	115.	47	120	140.	56	127
91.	39	116	116.	47	122	141.	57	127
92.	40	13	117.	48	2	142.	58	126
93.	40	112	118.	48	77	143.	58	128
94.	40	114	119.	49	121	144.	59	32
95.	40	115	120.	49	122	145.	59	123
96.	40	116	121.	49	123	146.	60	17
97.	41	1	122.	49	124	147.	60	127

RECEIVED

MAR 14 1983

G. KULL

WA 23-6
Page / Sheet 13 of 25
WA # H25K-51512

PLANNER
COPY

OTSG A

ATT. 7.1
Pg. 3

LIST OF TUBES TO BE STABILIZED AND PLUGGED

EC INDICATIONS FROM US + 04* THRU 15TH TSP

<u>Row</u>	<u>Tube</u>	<u>Row</u>	<u>Tube</u>	<u>Row</u>	<u>Tube</u>
148.	62	126	173.	71	127
149.	62	127	174.	73	124
150.	62	128	175.	73	125
151.	64	125	176.	73	127
152.	65	128	177.	74	118
153.	65	129	178.	74	122
154.	66	10	179.	75	120
155.	66	124	180.	76	117
156.	66	128	181.	76	120
157.	66	130	182.	78	21
158.	67	124	183.	78	120
159.	67	125	184.	79	3
160.	67	127	185.	79	125
161.	67	128	186.	79	127
162.	68	126	187.	79	128
163.	68	130	188.	79	129
164.	68	131	189.	80	125
165.	69	125	190.	80	129
166.	69	126	191.	81	125
167.	69	127	192.	81	126
168.	69	128	193.	81	128
169.	69	129	194.	82	114
170.	70	125	195.	82	123
171.	70	127	196.	82	129
172.	70	130	197.	82	130
			198.	83	129
			199.	84	125
			200.	84	128
			201.	84	129
			202.	85	126
			203.	85	128
			204.	85	130
			205.	86	124
			206.	86	129
			207.	87	125
			208.	87	126
			209.	87	130
			210.	88	126
			211.	89	126
			212.	90	124
			213.	90	125
			214.	91	70
			215.	91	121
			216.	91	123
			217.	91	124
			218.	91	125
			219.	92	93
			220.	92	94
			221.	92	126
			222.	92	127

RECEIVED

MAR 14 1983

G. KULL

WA-ADL # 23-6
Page / Sheet 14 of 25
WA # H25K-51512

PLANNER
COPY

* 8x1 EC data at US + 05 less than 270°.

OTSG A

ATT. 7.1
Pg. 4

LIST OF TUBES TO BE STABILIZED AND PLUGGED

EC INDICATIONS FROM US + 04* THRU 15TH TSP

Row	Tube	Row	Tube	Row	Tube
223.	92 128	249.	109 110	275.	124 95
224.	92 129	250.	109 116	276.	125 91
225.	95 18	251.	110 1	277.	125 94
226.	95 125	252.	112 99	278.	126 81
227.	96 80	253.	112 107	279.	126 88
228.	96 124	254.	113 3	280.	127 86
229.	96 126	255.	113 106	281.	128 69
230.	97 78	256.	113 110	282.	128 65 deleted
231.	97 123	257.	114 106	283.	128 85
232.	97 125	258.	114 109	284.	128 89
233.	98 60	259.	116 24	285.	128 91 deleted
234.	98 123	260.	116 49	286.	129 2
235.	98 127	261.	116 107	287.	129 84
236.	99 123	262.	116 110	288.	129 85
237.	100 123	263.	117 99	289.	130 85
238.	100 124	264.	119 100	290.	130 86
239.	100 125	265.	119 105	291.	130 90
240.	101 121	266.	120 99	292.	131 83
241.	101 123	267.	121 95	293.	131 87
242.	101 124	268.	121 97	294.	131 88
243.	102 91	269.	122 98	295.	132 78
244.	102 122	270.	122 99	296.	132 80
245.	103 122	271.	123 94	297.	132 83
246.	105 122	272.	123 98	298.	132 84
247.	106 117	273.	124 90	299.	133 82
248.	108 113	274.	124 92	300.	133 86

RECEIVED

MAR 14 1983

G. KULL

WA-ADL # 23-6
Page / Sheet 15 OF 25
WA # 425K-51512

PLANNER
COPY

OTSG A

ATT. 7.1
Pg. 5

LIST OF TUBES TO BE STABILIZED AND PLUGGED

EC INDICATIONS FROM US + 04* THRU 15TH TSP

<u>Row</u>	<u>Tube</u>	<u>Row</u>	<u>Tube</u>	<u>Row</u>	<u>Tube</u>
301.	134 69	326.	138 71	351.	144 55
302.	134 79	327.	138 72	352.	144 57
303.	134 80	328.	138 73	353.	145 44
304.	134 84	329.	139 3	354.	145 45
305.	135 73	330.	139 72	355.	146 5
306.	135 75	331.	139 74	356.	146 24
307.	135 76	332.	140 2	357.	146 46
308.	135 77	333.	140 63	358.	147 21
309.	135 79	334.	141 52	359.	147 22
310.	135 80	335.	141 61	360.	148 5
311.	135 82	336.	141 63	361.	148 28
312.	136 68	337.	141 67	362.	148 38
313.	136 70	338.	141 68	363.	148 40
314.	136 72	339.	142 3	364.	149 4
315.	136 74	340.	142 56	365.	150 7
316.	136 75	341.	142 59	366.	150 12
317.	136 78	342.	142 60	367.	150 14
318.	136 79	343.	142 62	368.	150 26
319.	137 74	344.	142 64	369.	150 27
320.	137 75	345.	142 65	370.	151 6
321.	137 77	346.	143 45	371.	151 7
322.	138 5	347.	143 60	372.	151 13
323.	138 57	348.	143 62	373.	37 113
324.	138 67	349.	144 9	374.	49 2
325.	138 69	350.	144 46	375.	143 59

RECEIVED

MAR 14 1983

G. KULL

WA-APL # 23-6
Page 1 Sheet 16 of 25
WA # 425K-51512

PLANNER
COPY

* 8x1 EC data at US + 05 less than 270°.

OTSG A

LIST OF TUBES TO BE STABILIZED AND PLUGGED

RC INDICATIONS FROM US + 04* THRU 15TH TSP

ATT. 7.1

Pg. 6

REV. 1

Row	Tube
376.	42 42 (See Note 1)

377.	73 40 (See Note 1)
------	--------------------

378.	99 125 (See Note 2)
------	---------------------

379.	143 58 (See Note 2)
------	---------------------

380.	15 105 (See Note 2)
------	---------------------

381.	26 98 (See Note 3)
------	--------------------

382.	90 127 (See Note 4)
------	---------------------

383.	116 118 150 152 154 deleted
------	--

384.	79 36 (See note 5)
------	--------------------

385.	43 93 (See Note 7) 3/15/83
------	---

386.	60 37 (See note 6)
------	-------------------------------

387.	109 100 (")
------	---------------

388.	127 98 ←
------	---------------------

389.	149 7 ←
------	--------------------

390.	30 95 (SEE NOTE 8) 3/12/83
------	---------------------------------------

391.	4 35 (SEE REF. 2.15) 3/12/83
------	--

RECEIVED

MAR 16 1983

G. KULL

DELETED
BY REV. 1

WA-ADL # 23-6
Page / Sheet 17 OF 25
WA # A25K-51512

OTSG A

ATT. 7.1
Pg. 7

LIST OF TUBES TO BE STABILIZED AND PLUGGED

EC INDICATIONS FROM US + 04* THRU 15TH TSP

NOTES

- Note 1: 0.540 and 8x1 EC data is not in agreement for stabilization criteria.
- Note 2: 8x1 EC data has an additional indication that requires these tubes to be stabilized.
- Note 3: Defect on 0.540 unable to be confirmed on 8x1.
- Note 4: Multiple defects in 16th span of <40% r.w., 1 failed multiple 1 volt.
- Note 5: <20% r.w. in 16th span, 1 failed & 1 volt on 8x1 data.
- Note 6: Plants Engineering reviewed the EC data and determined these tubes should be added to the list to satisfy the revised stabilizing criteria (per R.O. Barley 3-11-83 telecon).
- Note 7: 95% TW. at 15 TSP 613". Remove Tapered Plug & REPLUG with Stabilizer.
- NOTE 8: THIS TUBE ADDED AS A RESULT OF TELECON (BARLEY TO LEE) DISCUSSING SP-1101-12-030, REV. 8 (REF. 2.14) *3/12/83*

RECEIVED

MAR 14 1983

G. KULL

PLANNER
COPY

Deletions = 5 *3/12/83*
Grand Total = ~~390~~ - 5 = 385 *3/12/83*
391 = 386

* 8x1 EC data at US + 05 is less than 270°.

23.6
15 OF 25
HREF-5/15/12

ATT. 7.1

Pg. 8

PART II. OTSG B

LIST OF TUBES TO BE STABILIZED AND PLUGGED

(TO BE DETERMINED LATER)

RECEIVED

MAR 14 1983

PLANNER
COPY

G. KULL

WA-ADL #	23-6
Page / Sheet	17 of 25
WA #	A25K-51512

ATT. 7.1
Pg. 9

PART III

LIST OF TUBES TO BE STABILIZED AND PLUGGED

REMOVE EXISTING WELDED PLUG AND REPLUG WITH NEW CAP

		<u>Row</u>	<u>Tube</u>
1.	B	77	4
2.	B	77	5
3.	B	77	6
4.	B	77	7
5.	B	77	8
6.	B	77	9
7.	B	77	24

RECEIVED

MAR 14 1983

G. KULL

PART IV

PLANNER
COPY

LIST OF TUBES TO BE STABILIZED AND PLUGGED

REMOVE EXISTING ROLLED W PLUG FROM UTS

AND REPLUG WITH B&W WELDED CAP AND STABILIZER IN UTS

		<u>Row</u>	<u>Tube</u>
1.	A	11	65
2.	A	140	64

HA-RAL # 23-6
Page Sheet 20 OF 25
A. # H2SK-51512

ATT. 7.1
Pg. 10

PART V

LIST OF TUBES TO BE PLUGGED WITH A WELDED CAP
ON TOP OF THE EXISTING EXPLOSIVE PLUG IN UTS TO BE
WELDED TO THE EXISTING SEAL WELD

		<u>Row</u>	<u>Tube</u>
1.	A	74	125
2.	A	75	126
3.	A	128	79
4.	A	75	48
5.	A	73	33
6.	A	1	16
7.	A	22	93
8.	A	70	80
9.	B	81	22

RECEIVED

MAR 14 1983

G. KULL

PLANNER
COPY

VIC. 23-6
Page 10 of 25
A. H25K-51512

ATT. 7.1
Pg. 11

PART VI

LIST OF TUBES TO BE STABILIZED AND PLUGGED

TUBES LOCATED IN LANE OR LANE WEDGE AREA

<u>OTSG</u>	<u>ROW-TUBE</u>	<u>DEFECT LOCATION</u>
A	75 - 1	Non-Crossflow Area
A	75 - 2	" " "
A	77 - 36	" " "
A	77 - 46	" " "
A	77 - 52	" " "
A	77 - 3	" " "
A	81 - 3	" " "
A	82 - 1 <i>col.</i>	" " "
A	85 - 1	" " "
A	86 - 1	" " "

RECEIVED

MAR 14 1983

PLANNER

G. KULL

COPY

WA-ADL # 23-6
Page / Sheet 22 OF 25
Vib # H25K-515/2

ATT. 7.1
Pg. 12
REV. 1

PART VII

LIST OF TUBES TO BE STABILIZED AND PLUGGED
WITH LONG STABILIZERS

DTSG A

DELETED
BY REV. 1

	<u>Row</u>	<u>Tube</u>	<u>Defect Location</u>	
1.	A3	32	14 thru 15 06	
2.	A27	100	14 01 thru 15 27	
3.	A196	9	14 TSD thru 15 47 07	} Deleted
4.	A31	106	10 TSD 0	
5.	A145	17	14 TSD 0	
6.	B110	106	15 27 thru 15 34	
7.	B34	221	9 TSD +10 thru 10 TSD 20	} TSD
2.	A 84	127	STABILIZE TO 12 th TSP	
3.	A 96	79	STABILIZE TO 10 th TSP	
4.	A 9	22*	STABILIZE TO 12 th TSP	

* REFERENCE 2.15

RECEIVED

MAR 16 1983

G. KULL

WA-ADL # 23-6
Page / Sheet 23 OF 25
WA # A25K-51512

A-12


ATTACHMENT
7.2

WA-ADL # 23-6
Page / Sheet 14 of 25
WA # H251-51512

[illegible]

A.C. 201 23-6
 2851-0001 25 OF 25
 NA # A25K-51512

Date March 15, 1983



Subject OTSG TUBE SEGMENT H_2O_2 FLUSH

3310-83-081

To B. D. ELAM, MANAGER - MECHANICAL
SYSTEMS, TECH. FUNCTIONS,
PARSIPPANY

Location Three Mile Island

1.) Background.

Materials Engineering has requested Plant Engineering to develop a method of inserting tube segments previously pulled from the OTSG's back into the reactor coolant flow path during the H_2O_2 Flush. These tubing segments would be periodically withdrawn to determine if the desired cleaning effect is being achieved. Additional tube segments could also be reinserted into the flow path if desired.

2.) Method.

Plant Engineering proposes that the tubing originally installed to measure the d/p across the A and B Reactor Coolant Pumps be utilized for this testing. The tubing is still installed and, as shown in Attachment 1, terminates on the D-ring wall right next to the door used to gain access to the D-ring. Differential pressure transmitters RC-98A/B -dPXT were initially installed in this tubing but has since been removed from service. A temporary tubing and valve manifold would be connected from the discharge of one of these pumps to the suction of the other. This arrangement would ensure that the reactor coolant flow path would be unidirectional regardless of which pump on that side of the reactor is running. N. Shah has performed preliminary calculations which indicate that the flow rate expected through this tubing would be about 2 gpm.

The connection to the RCS would not require any cutting or welding. Tubing connections would only require re-connection after the completion of the test.

3.) Tubing Manifold. The tubing manifold itself is shown on Attachment 2. It would consist basically of isolation valves, tubing reducers, vent and drain connections, a pressure gauge (0 to 500 psig) and a flowmeter (if desired) mounted on a wooden frame to facilitate operation.

Five segments of OTSG tubing would be mounted in series as shown. The segments would be mounted by using a 5/8"

Swagelok fitting. A test segment of simulated OTSG tubing was pressure tested to 1000 psig using this type of Swagelok fitting. No leakage was noted during this test. Since the presently installed tubing is 1/2" O.D., reducers must be used to accomodate the diameter difference. The tubing segments would be connected by short lengths of 5/8" O.D. stainless steel tubing.

- 4.) System Operation. When either the A or the B RCP is running, a flow of about 2 gpm is expected. When it is desired to removed a tube segment, the manifold would be isolated, drained and vented. The desired tube segments could be removed and new segment installed (if desired) or that section of the manifold could be eliminated completely. The manifold would be returned to the RCS flow path by shutting the vent and drain and opening the isolation valves. The tubing segments will be forwarded to Batelle (Ohio) for analysis. No onsite analysis is planned.
- 5.) Administrative Requirements
 - a.) System Installation. The system would be installed in accordance with the requirements of AP 1013, Bypass of Safety Functions and Jumper Control. It will be treated as a Temporary Mechanical Modification and handled accordingly.
 - b.) System Operation. The system will be operated in accordance with an STP generated by Plant Engineering.
 - c.) Safety Evaluation. The safety evaluation will be generated by the Mechanical Systems Department of Tech. Functions. This safety evaluation shall determine that such a test loop can be installed and operated safely at test conditions with respect to pressure integrity of the Reactor Coolant System including any applicable code requirements.
 - d.) System Installation. The system could be installed by either Plant Maintenance or TMI-1 M&C Department in accordance with their respective administrative requirements.
- 6.) Summary. The method outlined above seems to be the most practical

March 15, 1983

method of reinserting the tube segments back into the RCS flow path. Target date for operation of this system is April 25, 1983. Please contact F. Paulewicz at 948-8147 if you have any questions or comments.

SUBMITTED BY:

F. W. Paulewicz
F. W. PAULEWICZ
Engineer III, TMI-1

REVIEWED BY:

R. O. Barley
R. O. BARLEY
Lead Mechanical Engineer, TMI-1

APPROVED BY:

J. J. Colitz
J. J. COLITZ
Plant Engineering Director, TMI-1

FWP/ROB/JJC:gh
Attachments


cc: D. W. Ethridge, Radiological Engineer, TMI-1
E. C. Fuhrer, Plant Chemistry Manager, TMI-1
F. S. Giacobbe, Manager - Materials Engr./Fail. Anal., Tech. Functions, Parsippany
J. A. Janiszewski, Engineer, Tech. Functions, Parsippany
D. L. Langan, NDE/Piping Monitoring Lead
M. J. Ross, Manager, Plant Operations, TMI-1
N. Shah, Engineer, Reactor Plant, Tech. Functions, Parsippany
H. B. Shipman, Operations Engineer Senior II, TMI-1
D. G. Slear, Manager, TMI Engineering Projects, Tech. Functions, Parsippany
A. P. Spivak, Site Liaison Engineering, TMI-1
R. J. Toole, Operations & Maintenance Director, TMI-1
CARIRS - TMI-1



1. The first of these is the fact that the
 2.
 3.
 4.
 5.
 6.
 7.
 8.
 9.
 10.
 11.
 12.
 13.
 14.
 15.
 16.
 17.
 18.
 19.
 20.
 21.
 22.
 23.
 24.
 25.
 26.
 27.
 28.
 29.
 30.
 31.
 32.
 33.
 34.
 35.
 36.
 37.
 38.
 39.
 40.
 41.
 42.
 43.
 44.
 45.
 46.
 47.
 48.
 49.
 50.
 51.
 52.
 53.
 54.
 55.
 56.
 57.
 58.
 59.
 60.
 61.
 62.
 63.
 64.
 65.
 66.
 67.
 68.
 69.
 70.
 71.
 72.
 73.
 74.
 75.
 76.
 77.
 78.
 79.
 80.
 81.
 82.
 83.
 84.
 85.
 86.
 87.
 88.
 89.
 90.
 91.
 92.
 93.
 94.
 95.
 96.
 97.
 98.
 99.
 100.
 101.
 102.
 103.
 104.
 105.
 106.
 107.
 108.
 109.
 110.
 111.
 112.
 113.
 114.
 115.
 116.
 117.
 118.
 119.
 120.
 121.
 122.
 123.
 124.
 125.
 126.
 127.
 128.
 129.
 130.
 131.
 132.
 133.
 134.
 135.
 136.
 137.
 138.
 139.
 140.
 141.
 142.
 143.
 144.
 145.
 146.
 147.
 148.
 149.
 150.
 151.
 152.
 153.
 154.
 155.
 156.
 157.
 158.
 159.
 160.
 161.
 162.
 163.
 164.
 165.
 166.
 167.
 168.
 169.
 170.
 171.
 172.
 173.
 174.
 175.
 176.
 177.
 178.
 179.
 180.
 181.
 182.
 183.
 184.
 185.
 186.
 187.
 188.
 189.
 190.
 191.
 192.
 193.
 194.
 195.
 196.
 197.
 198.
 199.
 200.
 201.
 202.
 203.
 204.
 205.
 206.
 207.
 208.
 209.
 210.
 211.
 212.
 213.
 214.
 215.
 216.
 217.
 218.
 219.
 220.
 221.
 222.
 223.
 224.
 225.
 226.
 227.
 228.
 229.
 230.
 231.
 232.
 233.
 234.
 235.
 236.
 237.
 238.
 239.
 240.
 241.
 242.
 243.
 244.
 245.
 246.
 247.
 248.
 249.
 250.
 251.
 252.
 253.
 254.
 255.
 256.
 257.
 258.
 259.
 260.
 261.
 262.
 263.
 264.
 265.
 266.
 267.
 268.
 269.
 270.
 271.
 272.
 273.
 274.
 275.
 276.
 277.
 278.
 279.
 280.
 281.
 282.
 283.
 284.
 285.
 286.
 287.
 288.
 289.
 290.
 291.
 292.
 293.
 294.
 295.
 296.
 297.
 298.
 299.
 300.
 301.
 302.
 303.
 304.
 305.
 306.
 307.
 308.
 309.
 310.
 311.
 312.
 313.
 314.
 315.
 316.
 317.
 318.
 319.
 320.
 321.
 322.
 323.
 324.
 325.
 326.
 327.
 328.
 329.
 330.
 331.
 332.
 333.
 334.
 335.
 336.
 337.
 338.
 339.
 340.
 341.
 342.
 343.
 344.
 345.
 346.
 347.
 348.
 349.
 350.
 351.
 352.
 353.
 354.
 355.
 356.
 357.
 358.
 359.
 360.
 361.
 362.
 363.
 364.
 365.
 366.
 367.
 368.
 369.
 370.
 371.
 372.
 373.
 374.
 375.
 376.
 377.
 378.
 379.
 380.
 381.
 382.
 383.
 384.
 385.
 386.
 387.
 388.
 389.
 390.
 391.
 392.
 393.
 394.
 395.
 396.
 397.
 398.
 399.
 400.
 401.
 402.
 403.
 404.
 405.
 406.
 407.
 408.
 409.
 410.
 411.
 412.
 413.
 414.
 415.
 416.
 417.
 418.
 419.
 420.
 421.
 422.
 423.
 424.
 425.
 426.
 427.
 428.
 429.
 430.
 431.
 432.
 433.
 434.
 435.
 436.
 437.
 438.
 439.
 440.
 441.
 442.
 443.
 444.
 445.
 446.
 447.
 448.
 449.
 450.
 451.
 452.
 453.
 454.
 455.
 456.
 457.
 458.
 459.
 460.
 461.
 462.
 463.
 464.
 465.
 466.
 467.
 468.
 469.
 470.
 471.
 472.
 473.
 474.
 475.
 476.
 477.
 478.
 479.
 480.
 481.
 482.
 483.
 484.
 485.
 486.
 487.
 488.
 489.
 490.
 491.
 492.
 493.
 494.
 495.
 496.
 497.
 498.
 499.
 500.
 501.
 502.
 503.
 504.
 505.
 506.
 507.
 508.
 509.
 510.
 511.
 512.
 513.
 514.
 515.
 516.
 517.
 518.
 519.
 520.
 521.
 522.
 523.
 524.
 525.
 526.
 527.
 528.
 529.
 530.
 531.
 532.
 533.
 534.
 535.
 536.
 537.
 538.
 539.
 540.
 541.
 542.
 543.
 544.
 545.
 546.
 547.
 548.
 549.
 550.
 551.
 552.
 553.
 554.
 555.
 556.
 557.
 558.
 559.
 560.
 561.
 562.
 563.
 564.
 565.
 566.
 567.
 568.
 569.
 570.
 571.
 572.
 573.
 574.
 575.
 576.
 577.
 578.
 579.
 580.
 581.
 582.
 583.
 584.
 585.
 586.
 587.
 588.
 589.
 590.
 591.
 592.
 593.
 594.
 595.
 596.
 597.
 598.
 599.

[illegible]

ATTACHMENT #2



MATERIAL: S.S. TUBING AND FITTINGS

J. Paulwicz
3-16-83

candle debris and screen

GENERAL PUBLIC UTILITIES
OTSG REPAIRS

DATE 3/15/83

<u>ITEM</u>	<u>DESCRIPTION</u>	<u>RESPONSIBILITY</u>	<u>DATE REQUIRED</u>
1.	Round Robin Samples-NWT Lab <ul style="list-style-type: none">. Spent Fuel. BWST. Decay Heat - Monthly Samples. Ship Next Monthly Samples	J. Colitz	End of Month 3/31
2.	Restoration Secondary Side <ul style="list-style-type: none">A. Temp. Chem. System		
3.	Ops OTSG Status <ul style="list-style-type: none">. A and B OTSG Full Wet Layup. Receive Backing Plates for "A" Upper Manway		2/7 4/1
4.	Post Expansion <ul style="list-style-type: none">. Felt Plug Blowing Device-Store at Reactor Bldg. Final Freepath - Blow Plugs from Top. B&W Equipment. B&W Proposal		TBD 3/27
5.	Immunol Flush System <ul style="list-style-type: none">. Receive Vyton Tubing. Revised Spec for Flushing	T. Functions	TBD TBD
6.	Tube Plug Stabilization <ul style="list-style-type: none">. Spec for Plugging Final Rev 9 Issue. Resolve Plug Pulling Process. Procedure Received--for Review<ul style="list-style-type: none">Remove Stabilizers and RestabilizeExplosive Plug Removal ProcedureTapered Plug RemovalW Plug Removal-Needs Reviewed <i>Wet plug in nuclear power</i>. Procedure for Lower Head Explosive Plugging <i>not started</i>. Procedure for Jump Pack Modification. Receive Eddy Current Templates. Explosive Plugs On-site <i>ready 250 plugs</i>. Caps and Noses for Jump Packs	C. K. Lee Westinghouse G. Kull G. Kull B&W	3/15 TBD TBD TBD TBD TBD 3/18 3/14 3/14 3/21

DRF E Generator

DRF for Westinghouse

A Markin installed verify by QA
Fut - stabilizer from Howard

Stubs need to be endmill

-2-
OTSG REPAIRS

DATE 3/15/83

<u>ITEM</u>	<u>DESCRIPTION</u>	<u>RESPONSIBILITY</u>	<u>DATE REQUIRED</u>
-------------	--------------------	-----------------------	----------------------

7. Miscellaneous Items to Resolve
 . Hydrogen Peroxide Tube Soak

8. Waiting Documentation
 MNCR

Responsibility

215-82	Plug Exploded at Wrong Area of Tube	B&W
345-82	2 Tubes Plugged Incorrectly	
354-82	Documentation for Immunol-1st Batch	Eng
426-82	Wire Brush B6-1	
009-83	Immunol at Cold Legs	
041-83	Tube Ends	Eng.

9. Tube Endmilling
 5 A on order today → scotch brushing

10. Rad Con Exposure Data (Based on SRDs) as of 3/14
 . Total OTSG Exposure since 1st Blast - 678.8 Man Rem
 . Total OTSG Exposure since Nov 1981 - 855.0 Man Rem

11. Freepath Work *STP closed out in control room*

12. Bubble and Drip Test
 Draft Detailed Spec
 Final

T. Reichter 3/18
 3/25

Cleaning of the Cold Legs

13. Anticipated Jumps
 Date Description

Responsibility

3/15 A - Upper -
 A - Lower -

Levin/Catalytic

3/15 B - Upper -
 B - Lower -

Hydrogen peroxide meeting at 11:00