




CHARLES CENTER • P. O. BOX 1475 • BALTIMORE, MARYLAND 21203

ARTHUR E. LUNDVALL, JR.  
VICE PRESIDENT  
SUPPLY

Mr. D. G. Eisenhut, Director  
Division of Licensing  
Office of Nuclear Reactor Regulation  
U. S. Nuclear Regulatory Commission  
Washington, D. C. 20555

April 6, 1981



Subject: Calvert Cliffs Nuclear Power Plant  
Units Nos. 1 & 2, Dockets Nos. 80-317 & 80-318  
Fire Protection Modifications

Dear Mr. Eisenhut:

In our letter dated January 30, 1981, we forecasted that we would complete the installation of the Halon Suppression Systems in the Switchgear Rooms (FCR No. 80-1027) by April 6, 1981. We now find that we cannot meet this commitment due to difficulty of installing seismic supports resulting from interferences caused by the congestion of equipment within the protected areas. Further, available manpower is now diverted to the Unit No. 1 snapper inspection outage which is demanding a considerable commitment to overtime work. We estimate that a two week extension of the "Estimated Completion of Installation Date" is necessary. At this time, we anticipate making the previously estimated test dates of May 18, 1981 and June 1, 1981 for Units Nos. 1 and 2 respectively.

Based on the above, we request an extension of the installation commitment dates for Units Nos. 1 and 2 until April 20, 1981 for FCR No. 80-1027, Halon Suppression Systems in the Switchgear Rooms.

Very truly yours,

cc: J. A. Biddison, Esquire  
G. F. Trowbridge, Esquire  
Mr. E. L. Conner, Jr. - NRC  
Mr. R. E. Architzel, Resident Inspector, Calvert Cliffs

810 4090 713

P