



WM DOCKET CONTROL
CENTER
Department of Energy
Albuquerque Operations Office
P. O. Box 5400
Albuquerque, New Mexico 87115

'85 SEP -9 P3:27

WM Record File

WM Project 39

Docket No.

PUR ✓

LPDR

Distribution:

LOH DEM 611601
611601

(Return to WM, 623-SS)

Mr. Leo Higginbotham
Chief, Low Level Waste & Uranium
Recovery, Recovery Projects Branch
U.S. NRC, Mail Stop 623-SS
Washington, D.C. 20555

Dear Leo,

For your information, enclosure 1 is an updated schedule for Uranium Mill Tailings Remedial Action Project Remedial Action Plans, EIS/EA's, and remedial action construction start milestones. Per recent discussion between our staffs, in early November we will be revising the current schedule to provide a more detailed monthly site milestones. Enclosure 2 indicates the DOE and Jacobs project engineers and site managers.

Due to the workload for review during FY86, assignments of NRC project managers and NRC technical reviewing staff would aid our engineers in addressing the proper individuals for documents and design review meetings. Please fill out the NRC assignments and return to me.

Please contact either Kathy Carlson or me at (505) 844-3941 if you should have any questions regarding this correspondence.

Sincerely,

John G. Themelis, Project Manager
Uranium Mill Tailings Project Office

Enclosure

8509270139 850904
PDR WASTE PDR
WM-39

A/O 7/31/85

SITE	SOWS	DRAFT RAP NRC REVIEW AND COMMENT	FINAL RAP NRC CONCURRENCE AND COMMENT	DRAFT EA/EIS NRC REVIEW AND COMMENT	FINAL EA/EIS NRC REVIEW AND COMMENT	REMEDIAL ACTION CONST START
DUR	COMPLETE	05/24/85 - 07/15/85	08/30/85 - 10/21/85	COMPLETE -	10/25/85 - 12/02/85	05/01/86
GRJ	COMPLETE	05/15/86 - 07/07/86	08/15/86 - 10/06/86	10/25/85 - 12/16/85	07/04/86 - 08/11/86	09/01/86
RFL	COMPLETE	06/09/86 - 07/31/86	10/06/86 - 11/27/86	05/06/86 - 06/27/86	11/11/86 - 12/19/86	07/01/87
RVT	COMPLETE	COMPLETE -	06/14/85A - 07/29/85	COMPLETE -	TBD - TBD	06/01/86
GUN	09/30/85	08/20/86 - 10/13/86	12/24/86 - 02/16/87	08/20/86 - 10/13/86	12/24/86 - 02/02/87	04/01/87
HAT	COMPLETE	12/16/85 - 02/06/86	06/13/86 - 08/04/86	12/16/85 - 02/06/86	05/02/86 - 06/09/86	06/30/86
GRN	12/31/85	12/31/86 - 02/20/87	06/30/87 - 08/21/87	12/31/86 - 02/20/87	05/29/87 - 07/06/87	03/01/88
SRK	12/31/85	12/31/86 - 02/20/87	05/29/87 - 07/20/87	12/31/86 - 02/20/87	05/29/87 - 07/06/87	03/01/88
LOW	12/31/85	08/14/87 - 10/05/87	01/15/88 - 03/07/88	08/14/87 - 10/05/87	01/01/88 - 02/08/88	05/01/88
LKV	COMPLETE	COMPLETE -	08/22/85 - 10/14/85	COMPLETE -	COMPLETE	04/01/86
MAY	01/15/86	02/17/87 - 04/10/87	06/16/87 - 08/07/87	02/17/87 - 04/10/87	06/16/87 - 07/24/87	04/01/88
SPK	02/28/86	03/31/87 - 05/22/87	09/30/87 - 11/20/87	03/31/87 - 05/22/87	08/31/87 - 10/07/87	04/01/88
AMB	COMPLETE	12/06/85 - 01/27/86	03/21/86 - 05/12/86	12/06/85 - 01/27/86	03/21/86 - 04/28/86	06/15/86
NAT	COMPLETE	06/30/86 - 08/21/86	10/31/86 - 12/22/86	06/30/86 - 08/21/86	10/31/86 - 12/08/86	07/01/87
TUB	COMPLETE	11/15/85 - 01/06/86	04/18/86 - 06/09/86	11/15/85 - 01/06/86	03/28/86 - 05/05/86	05/30/86
MON	COMPLETE	12/16/85 - 02/06/86	06/13/86 - 08/04/86	12/16/85 - 02/06/86	05/02/86 - 06/09/86	06/30/86
FCT	08/30/85	07/31/86 - 09/22/86	12/01/86 - 01/22/87	07/31/86 - 09/22/86	12/24/86 - 02/02/87	07/01/87
BEL	04/15/86	01/30/87 - 03/23/87	05/29/87 - 07/20/87	01/30/87 - 03/23/87	05/29/87 - 07/06/87	04/01/88
BOW	05/15/86	01/30/87 - 03/23/87	06/30/87 - 08/21/87	01/30/87 - 03/23/87	06/30/87 - 08/06/87	04/01/88

D = DELIVERED TO NRC

NOTE: 1 WEEK ADDED TO REVIEW CYCLE TO ALLOW FOR MAILING TIME

SOWS = STATEMENTS OF WORK FOR FIELD DATA COLLECTION

REVIEW TIMES: DRAFT RAP, FINAL RAP, DRAFT EA/EIS = 45 DAYS

FINAL EA/EIS = 30 DAYS

SITE ASSIGNMENTS

<u>SITE</u>	<u>DOE PROJECT ENGINEER</u>	<u>JEG SITE MANAGER</u>	<u>NRC PROJECT MANAGER</u>	<u>NRC TECHNICAL STAFF</u>
VICINITY PROPERTIES	R. SENA	P. STASSI		
CANONSBURG, PA	D. BALL	W. MASON		
SALT LAKE CITY, UT	M. MATTHEWS	K. PEIL		
SHIPROCK, NM	D. BALL	L. STEPP		
DURANGO, CO	J. D'ANTONIO	G. PARKER		
GUNNISON, CO	F. BOSILJEVAC	P. REKEMEYER		
GRAND JUNCTION, CO	J. D'ANTONIO	P. STASSI		
RIFLE, CO	F. BOSILJEVAC	L. STEPP		
RIVERTON, CO	M. MATTHEWS	K. PEIL		
TUBA CITY, UT	K. CARLSON	W. MASON		
MEXICAN HAT, UT	K. CARLSON	W. MASON		
LAKEVIEW, OR	M. MATTHEWS	L. STEPP		
AMBROSIA LAKE, NM	F. BOSILJEVAC	G. PARKER		
NATURITA, CO	J. D'ANTONIO	P. REKEMEYER		
FALLS CITY, TX	M. MATTHEWS	K. PEIL		
GREENRIVER, UT	M. MATTHEWS	K. PEIL		
SLICKROCK, CO	J. D'ANTONIO	P. REKEMEYER		
BELFIELD, ND	F. BOSILJEVAC	G. PARKER		
BOWMAN, ND	F. BOSILJEVAC	G. PARKER		
MAYBELL, CO	F. BOSILJEVAC	P. REKEMEYER		
LOWMAN, ID	J. D'ANTONIO	L. STEPP		
SPOOK, WY	M. MATTHEWS	K. PEIL		
MONUMENT VALLEY, AZ	K. CARLSON	W. MASON		